

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 1					
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 25 Feb 2015 - Wednesday					
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2					
	PIPELINE		DAYS PER WEEK 7					
	SIZE	HORSEPOWER	NO. OF CREW MEMBERS					
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
24	0	0	0	0	31	15	0	46

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION On Site	DISPOSAL AREA USED N/A	QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0						
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING	0	AFTER DREDGING	0				
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	NA
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	NA
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 44 °F / 48 °F		VISIBILITY 6		WIND 8			

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING	0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %	
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	0
FLOATING PIPE 0	SHORE PIPE 0	SUBMERGED PIPE 0	CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	CLEARING CUTTER OR SUCTION HEAD	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	0	0	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	0	0	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	1,253	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	18	LAY TIME OFF SHIFT AND SATURDAYS	0	0
MOB DATE	DREDGE START	DEMOB DATE	SUNDAYS AND HOLIDAYS	0	0
02/25/2015	02/25/2015		FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	0	0
			PCT. OF NON-EFFECTIVE	0 %	
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 2 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 1
--	--	---------------------------------------	------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 25 Feb 2015 - Wednesday
---------------	--	--

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	24	0
				TOTAL LOST TIME	24	0
				PERCENTAGE OF TOTAL TIME	100 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

Dredge is in Intermediate Demob. - Bar to Bar.

MISCELLANEOUS

Dredge is in Intermediate Demob. - Bar to Bar.

SAFETY

SSHO observed crews on dredge and disposal areas for safe practices and proper PPE.

GENERAL COMMENTS

The dredge total times for today are as follows:

- 100% - 00:00
- 070% - 00:00
- 040% - 00:00
- 000% - 24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 2
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 26 Feb 2015 - Thursday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 28	SHORE 15
		OTHER 0	TOTAL 43

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredge on Site.				DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION NA	
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA	
WEATHER CONDITION	WEATHER Weather Caused No Delay			TEMP (min / max) 39 °F / 46 °F		VISIBILITY 10			WIND 11	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING			0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME			0 %	
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES			0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES			0	0
FLOATING PIPE		0	CLEARING PUMP AND PUMP LINES			0	0
SHORE PIPE		0	CLEARING CUTTER OR SUCTION HEAD			0	0
SUBMERGED PIPE		0	WAITING FOR SCOWS			0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	TO AND FROM WHARF OR ANCHORAGE			0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB			0	0
AMOUNT DREDGED THIS DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT PREVIOUSLY REPORTED	0	0	SHORE LINE AND SHORE WORK			0	0
TOTAL AMOUNT DREDGED TO DATE	0	0	WAITING FOR BOOSTER			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT			0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW			0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS			0	0
FUEL	BBL	308	LAY TIME OFF SHIFT AND SATURDAYS			0	0
			SUNDAYS AND HOLIDAYS			0	0
			FIRE DRILL			0	0
ELECTRICITY	KW	0	MOVING OUT OF WAY OF TRAFFIC			0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0
LUBRICANTS	GAL	29	TOTAL NON-EFFECTIVE TIME			0	0
			PCT. OF NON-EFFECTIVE			0 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			0	0
02/25/2015	02/25/2015						

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 4 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 2
--	--	---------------------------------------	------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 26 Feb 2015 - Thursday
---------------	--	---------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	24	0
				TOTAL LOST TIME	24	0
				PERCENTAGE OF TOTAL TIME	100 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None at this date.

MISCELLANEOUS

Dredge is in Intermediate Demob. - Bar to Bar.

SAFETY

SSHO observed crews on dredge and disposal areas for safe practices and proper PPE.

GENERAL COMMENTS

The dredge total times for today are as follows:

- 100% - 00:00
- 070% - 00:00
- 040% - 00:00
- 000% - 24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 5 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 3
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 27 Feb 2015 - Friday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 28	SHORE 13
		OTHER 0	TOTAL 41

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredged from Station 14+55 to Station 13+30				DISPOSAL AREA USED Disposal Area 7	QTY DEPOSITED GROSS (CY) 1,275	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,275			
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH			BEFORE DREDGING	11	AFTER DREDGING	16			
RIVER/TIDE STAGE	MIN	0	TIME	23:00	MAX	0	TIME	17:00	GAGE LOCATION	Auto 55
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW
WEATHER CONDITION	WEATHER Weather Caused No Delay			TEMP (min / max) 32 °F / 57 °F	VISIBILITY 10		WIND 7			

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
AVERAGE WIDTH OF CUT	FT	210	PUMPING OR DREDGING		8	25
TOTAL ADVANCE THIS PERIOD	FT	125	PCT OF EFFECTIVE TIME		35 %	
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)			
TOTAL ADVANCE TO DATE	FT	125	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES		0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES		0	10
FLOATING PIPE 970	SHORE PIPE 500	SUBMERGED PIPE 0	CLEARING PUMP AND PUMP LINES		0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	1,470	CLEARING CUTTER OR SUCTION HEAD		0	10
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS		0	0
AMOUNT DREDGED THIS DATE	1,275	1,062	TO AND FROM WHARF OR ANCHORAGE		0	0
AMOUNT PREVIOUSLY REPORTED	0	0	CHANGING LOCATION OF PLANT ON JOB		0	0
TOTAL AMOUNT DREDGED TO DATE	1,275	1,062	LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	151.49	126.18	SHORE LINE AND SHORE WORK		0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER		0	0
			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
			WAITING FOR ATTENDANT PLANT		0	0
			PREPARATION AND MAKING UP TOW		0	0
			TRANSFERRING PLANT BETWEEN WORKS		0	0
			LAY TIME OFF SHIFT AND SATURDAYS		0	0
			SUNDAYS AND HOLIDAYS		0	0
			FIRE DRILL		0	0
			MOVING OUT OF WAY OF TRAFFIC		0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
			TOTAL NON-EFFECTIVE TIME		0	20
			PCT. OF NON-EFFECTIVE		1 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		8	45
02/25/2015	02/25/2015					

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 6 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 3
--	--	---------------------------------------	------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 27 Feb 2015 - Friday
---------------	--	-------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	15	15
				TOTAL LOST TIME	15	15
				PERCENTAGE OF TOTAL TIME	64 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 08:25
- 070% - 00:20
- 040% - 00:00
- 000% - 15:15

SAFETY

S.S.H.O. Martin Borque & Pipeline Coordinator Tim Ballance made sure that PPE was worn by all of the dredge crew.

GENERAL COMMENTS

Dredge E. Stroud prepped to start up until 15:15 hours, when the dredge began excavating operations. Dredge crews worked hard in moving the dredge stern out of a shallow layer of material. Dredge E. Stroud was only down after starting up at 70% time for dredging operations. The dredge began it's swing at Station 14+55 to clear 14+20, Dredging from Station 14+20 to Station 13+30. The dredge advanced a total of 90', as well as excavated a total gross yardage of 1,275 Y³ into D/A 7. QC department set up on Federal Base Monument in proximity of Auto 55 with RTK, and set Dredge Tide Staff at Outcast Marina then set Station markers with elevations along the tow of dune; marked every 200' with pink flagging from station 2+00 to 10+00. Safety & QC's worked on putting up barricades and signs for the beach construction/ placement zone, as well as worked together getting the target shots for the Southern Light Fiber Optic Line; which was sent to the CAD Tech to have a line file made up for the maintenance computer. Dump crew has been pushing sand along the beach, trying to maintain the current grade of the land. Fleeting Area Gaurds have no reports.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 4
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 28 Feb 2015 - Saturday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 30	SHORE 11
		OTHER 0	TOTAL 41

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredged from Station 13+30 to Station 10+35				DISPOSAL AREA USED Disposal Area 7		QTY DEPOSITED GROSS (CY) 18,835		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 20,110	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING 13		AFTER DREDGING 16			
RIVER/TIDE STAGE	MIN 0	TIME 05:00	MAX 0	TIME 20:00	GAGE LOCATION Auto 55					
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION	WEATHER Weather Caused No Delay			TEMP (min / max) 38 °F / 60 °F		VISIBILITY 10		WIND 8		

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	210	PUMPING OR DREDGING			21	35
TOTAL ADVANCE THIS PERIOD	FT	295	PCT OF EFFECTIVE TIME		90 %		
TOTAL ADVANCE PREVIOUSLY	FT	125	BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE	FT	420	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES			1	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES			0	0
FLOATING PIPE 970	SHORE PIPE 500	SUBMERGED PIPE 0	CLEARING PUMP AND PUMP LINES			0	30
TOTAL LENGTH OF DISCHARGE PIPE	FT	1,470	CLEARING CUTTER OR SUCTION HEAD			0	30
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS			0	0
AMOUNT DREDGED THIS DATE	18,835	11,668	TO AND FROM WHARF OR ANCHORAGE			0	0
AMOUNT PREVIOUSLY REPORTED	1,275	1,062	CHANGING LOCATION OF PLANT ON JOB			0	0
TOTAL AMOUNT DREDGED TO DATE	20,110	12,730	LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	872.66	540.60	SHORE LINE AND SHORE WORK			0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER			0	0
			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
COMMODITY			WAITING FOR ATTENDANT PLANT			0	0
			PREPARATION AND MAKING UP TOW			0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS			0	0
FUEL	BBL	1,357	LAY TIME OFF SHIFT AND SATURDAYS			0	0
ELECTRICITY	KW	0	SUNDAYS AND HOLIDAYS			0	0
LUBRICANTS	GAL	27	FIRE DRILL			0	0
			MOVING OUT OF WAY OF TRAFFIC			0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0
			TOTAL NON-EFFECTIVE TIME			2	0
			PCT. OF NON-EFFECTIVE		8 %		
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 8 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 4
--	--	---------------------------------------	------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 28 Feb 2015 - Saturday
---------------	--	---------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	25
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	25
				PERCENTAGE OF TOTAL TIME	2 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

The dredge was down for twenty-five minutes due to having to Rotate the Spreader on the dump.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 21:35
- 070% - 02:00
- 040% - 00:00
- 000% - 00:25

SAFETY

SSHO insured that all fire extinguishers were placed on all disposal equipment and light plants. SSHO additionally insured all crew members PPE integrity is up to code, and any damaged PPE was replaced.

GENERAL COMMENTS

Dredge E. Stroud continued dredging down STA in PP1 from STA 13+30 to 10+35, widening their over swing into Sand Basin by 50', advancing 295', pumping 12,835 cyds onto DA 7. QC department ran CKS STA 14+20 & 13+00, all show clear of target depth. USACE Representatives inspected all fire equipment. Barricade tape marking off public access was ripped down and the QC went out and reflagged the area that was damaged. QC department placed a orange buoy at 30.27452319N, -87.55769065W marking the high spot in PP2-PPS, for the dredge to navigate around, when leaving area. Shore Crew, dozer 1 went down from 10:00 to 21:45 = 11.75 hrs down.

QUALITY CONTROL REPORT-BUCKET/PIPELINE							PAGE NO.						
CONTRACT NO. W91278-14-D-0024 0009							CONTRACT TITLE Perdido Pass Dredging		CONTRACTOR Mike Hooks, Inc.		REPORT NO. 5		
CHARACTER OF REPORT							<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 01 Mar 2015 - Sunday				
DREDGE							NAME AND TYPE Dredge E. Stroud			SHIFTS PER DAY 2		DAYS PER WEEK 7	
							SIZE		HORSEPOWER			NO. OF CREW MEMBERS	
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL				
24		0	0	0	0	28	13	0	41				
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK			REACH DREDGED; STATION TO STATION Dredge from Station 10+35 to Station 07+65				DISPOSAL AREA USED Disposal Area 7		QTY DEPOSITED GROSS (CY) 13,500	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 33,610			
CHARACTER OF MATERIAL (%)			GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0		
CHANNEL CONDITION			AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 16				
RIVER/TIDE STAGE			MIN 0	TIME 04:00	MAX 0	TIME 21:00	GAGE LOCATION Auto 55						
			MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW						
WEATHER CONDITION			WEATHER Weather Caused No Delay			TEMP (min / max) 49 °F / 57 °F		VISIBILITY 2.2		WIND 7			
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		225		PUMPING OR DREDGING				19	35		
TOTAL ADVANCE THIS PERIOD		FT		270		PCT OF EFFECTIVE TIME			81 %				
TOTAL ADVANCE PREVIOUSLY		FT		420		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		690		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	30		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35		
FLOATING PIPE 1,130		SHORE PIPE 500		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,630		CLEARING CUTTER OR SUCTION HEAD				1	15		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGED THIS DATE		13,500		11,250		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED		20,110		12,730		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE		33,610		23,980		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		689.36		574.47		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0		
FUEL		BBL		2,996		PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS		GAL		31		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
						SUNDAYS AND HOLIDAYS				0	0		
						FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				3	20		
						PCT. OF NON-EFFECTIVE			14 %				
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	55		
02/25/2015		02/25/2015											

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 10 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 5
--	--	---------------------------------------	------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 01 Mar 2015 - Sunday
---------------	--	-------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	1	5
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	1	5
				PERCENTAGE OF TOTAL TIME	5 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

The dredge had to Repair the Starboard swing cable.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 19:35
- 070% - 03:20
- 040% - 00:00
- 000% - 01:05

SAFETY

Pipeline Coordinator/ SSHO Tim Ballance held safety meeting with all crew member, as well as conducted safety start-up drills. Crew members were monitored on tasks assigned and all wore the proper PPE.

GENERAL COMMENTS

Dredge E. Stroud continued dredging down STA in PP1 from STA 10+35 to 7+65, advancing 270', pumping 13,500 cyds onto DA 7. QC department ran CKS STA 14+20 to 10+00, all show clear of target depth. QC department placed orange buoys at 30.2758996°N, -087.5544579°W; 30.2769621°N, -087.5554674°W marking where the dredge plans to put a subline crossing. Shore crew is still operational moving sand along the marked off area of the beach. Fleeting Gaurds have no reports. Pipeline Coordinator/ SSHO Tim Ballance held safety meeting with all crew member, as well as conducted safety start-up drills. Crew members were monitored on tasks assigned and all wore the proper PPE.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 6
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 02 Mar 2015 - Monday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 28	SHORE 13
		OTHER 0	TOTAL 41

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredged from Station 7+65 to Station 4+70.				DISPOSAL AREA USED Disposal Area 7.	QTY DEPOSITED GROSS (CY) 17,700	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 51,310			
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING	10	AFTER DREDGING			
RIVER/TIDE STAGE	MIN	0	TIME	06:00	MAX	0	TIME	21:00	GAGE LOCATION Auto 55.	
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM M.L.L.W.	
WEATHER CONDITION	WEATHER Weather Caused No Delay				TEMP (min / max) 55 °F / 68 °F	VISIBILITY 4.3			WIND 5	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		
AVERAGE WIDTH OF CUT	FT	225	PUMPING OR DREDGING	HR.	MIN.
TOTAL ADVANCE THIS PERIOD	FT	295	PCT OF EFFECTIVE TIME	90 %	
TOTAL ADVANCE PREVIOUSLY	FT	690	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	985	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	1	30
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	40
FLOATING PIPE 1,450	SHORE PIPE 500	SUBMERGED PIPE 0	CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	1,950	CLEARING CUTTER OR SUCTION HEAD	0	20
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	17,700	14,750	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	33,610	23,980	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	51,310	38,730	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	823.26	686.05	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	2,799	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	25	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	2	30
			PCT. OF NON-EFFECTIVE	10 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
02/25/2015	02/25/2015				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 12 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 6
DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 02 Mar 2015 - Monday	

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 21:30
- 070% - 02:30
- 040% - 00:00
- 000% - 00:00

SAFETY

Pipeline Coordinator/ SSSH Tim Ballance held inspections along with QA Jonathan Ellsworth; items found were ordered to be repaired. Monthly Fire Extinguisher Inspections were started for March, and crew members were monitored on tasks assigned and all wore the proper PPE. One call tickets were updated and North of the pass tickets were initiated.

GENERAL COMMENTS

Dredge E. Stroud continued dredging down STA in PP1 from STA 7+65 to 4+70, advancing 295', pumping 17,700 cyds onto DA 7. QC department ran CKS STA 14+20 to 06+00, all show clear of target depth. QC department extended line files to show the "Pie" that was cut out in previous stationing, and matrix was updated to show what has been dug. QC department also ran CKS on the beach from Station 0+50 to 2+00, and the location of the discharge was marked 35.1971941°N, -093.7543377°W and stripped from the survey. Shore crew is still operational moving sand along the marked off area of the beach. Fleeting Gaurds have no reports.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 7
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 03 Mar 2015 - Tuesday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 28	SHORE 15
		OTHER 0	TOTAL 43

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredged from Station 4+70 to Station 2+80; Dredged from Station 24+49 to Station 22+55.				DISPOSAL AREA USED Disposal Area 7.	QTY DEPOSITED GROSS (CY) 9,500	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 60,810		
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING 10	AFTER DREDGING 15			
RIVER/TIDE STAGE	MIN 0	TIME 07:00	MAX 0	TIME 21:00	GAGE LOCATION Auto 55.				
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM M.L.L.W.				
WEATHER CONDITION	WEATHER Weather Caused No Delay			TEMP (min / max) 61 °F / 72 °F	VISIBILITY 6.4		WIND 6		

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	
			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	200	PUMPING OR DREDGING	19 55
TOTAL ADVANCE THIS PERIOD	FT	384	PCT OF EFFECTIVE TIME	83 %
TOTAL ADVANCE PREVIOUSLY	FT	985	BOOSTER (IN LINE)	
TOTAL ADVANCE TO DATE	FT	1,369	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)	
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	1 5
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0 50
FLOATING PIPE 2,290	SHORE PIPE 500	SUBMERGED PIPE 0	CLEARING PUMP AND PUMP LINES	0 40
TOTAL LENGTH OF DISCHARGE PIPE	FT	2,790	CLEARING CUTTER OR SUCTION HEAD	0 30
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0 0
AMOUNT DREDGED THIS DATE	9,500	7,917	TO AND FROM WHARF OR ANCHORAGE	0 0
AMOUNT PREVIOUSLY REPORTED	51,310	38,730	CHANGING LOCATION OF PLANT ON JOB	1 0
TOTAL AMOUNT DREDGED TO DATE	60,810	46,647	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0 0
AMOUNT DREDGED PER PUMPING/CUTTING HR	476.99	397.51	SHORE LINE AND SHORE WORK	0 0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0 0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0 0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0 0
FUEL	BBL	2,786	PREPARATION AND MAKING UP TOW	0 0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0 0
LUBRICANTS	GAL	32	LAY TIME OFF SHIFT AND SATURDAYS	0 0
			SUNDAYS AND HOLIDAYS	0 0
			FIRE DRILL	0 0
			MOVING OUT OF WAY OF TRAFFIC	0 0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0 0
			TOTAL NON-EFFECTIVE TIME	4 5
			PCT. OF NON-EFFECTIVE	17 %
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24 0
02/25/2015	02/25/2015			

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 14 of 52

CONTRACT NO. W91278-14-D-0024 0009		CONTRACT TITLE Perdido Pass Dredging		CONTRACTOR Mike Hooks, Inc.		REPORT NO. 7	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 03 Mar 2015 - Tuesday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS		0	0
Dredge Tender	Kevin	180	24:00	CESSATION		0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0 %	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 19:55
- 070% - 04:05
- 040% - 00:00
- 000% - 00:00

SAFETY

Utilities Coord. Tim Ballance/ SSHO Ed Burt continued monthly fire extinguisher inspections for March, and crew members were monitored on tasks assigned and all wore the proper PPE.

GENERAL COMMENTS

Dredge E. Stroud continued dredging down STA in PP1 from STA 4+70 to 2+80 then moved up river to begin dredging down STA in PP2 from STA 24+49 to 22+55, advancing 384', pumping 9,500 cyds onto DA 7. QC department ran CKS STA 14+20 to 04+00, all show clear of target depth. QC Dept. along with P.M. Grayson Flower, Safety Supt. Brad Wintzel, & Utilities Coord. Tim Balance extended flagging along placement area. Shore crew is still operational moving sand along the marked off area of the beach. Fleeting Gaurds have no reports.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 16 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 8
--	--	---------------------------------------	------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 04 Mar 2015 - Wednesday
---------------	--	--

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 20:45
- 070% - 03:15
- 040% - 00:00
- 000% - 00:00

SAFETY

SSHO Ed Burt continued monthly fire extinguisher inspections for March, and crew members were monitored on tasks assigned and all wore the proper PPE.

GENERAL COMMENTS

Dredge E. Stroud continued dredging down STA in PP2 from STA 22+55 to 18+91, advancing 364', pumping 14,155 cyds onto DA 7. P.M. Grayson Flower and Supt. John Morris were here today touring a group from USACE on the operations, and sites being worked. Shore crew is still operational moving sand along the marked off area of the beach. Fleeting Gaurds have no reports.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 9																								
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 05 Mar 2015 - Thursday																								
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2																								
	PIPELINE		DAYS PER WEEK 7																								
	24	0	43																								
<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="2">SIZE</th> <th colspan="3">HORSEPOWER</th> <th colspan="3">NO. OF CREW MEMBERS</th> </tr> <tr> <td>PIPELINE</td> <td>DIPPER OR BUCKET</td> <td>DREDGE PUMP</td> <td>SUCTION PIPE JET</td> <td>CUTTER OR BUCKET</td> <td>DREDGE</td> <td>SHORE</td> <td>OTHER</td> </tr> <tr> <td style="text-align:center">24</td> <td style="text-align:center">0</td> <td style="text-align:center">0</td> <td style="text-align:center">0</td> <td style="text-align:center">0</td> <td style="text-align:center">28</td> <td style="text-align:center">15</td> <td style="text-align:center">0</td> </tr> </table>				SIZE		HORSEPOWER			NO. OF CREW MEMBERS			PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	24	0	0	0	0	28	15	0
SIZE		HORSEPOWER			NO. OF CREW MEMBERS																						
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER																				
24	0	0	0	0	28	15	0																				

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredged from Station 18+91 to Station 15+92.				DISPOSAL AREA USED Disposal Area 7.		QTY DEPOSITED GROSS (CY) 13,954		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 88,919	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING		AFTER DREDGING			
RIVER/TIDE STAGE	MIN	0	TIME	12:00	MAX	0	TIME	00:00	GAGE LOCATION Auto 55.	
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM M.L.L.W.	
WEATHER CONDITION	WEATHER			TEMP (min / max) 34 °F / 71 °F		VISIBILITY 7		WIND 12		

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		
			HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	175	PUMPING OR DREDGING		
TOTAL ADVANCE THIS PERIOD	FT	299	PCT OF EFFECTIVE TIME		
TOTAL ADVANCE PREVIOUSLY	FT	1,733	80 %		
TOTAL ADVANCE TO DATE	FT	2,032	BOOSTER (IN LINE)		
SCOWS LOADED	NUMBER	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
AVERAGE LOAD PER SCOW	CY	0	HANDLING PIPE LINES		
FLOATING PIPE 1,550	SHORE PIPE 500	SUBMERGED PIPE 0	HANDLING ANCHOR LINES		
TOTAL LENGTH OF DISCHARGE PIPE	FT	2,050	CLEARING PUMP AND PUMP LINES		
CUBIC YARDS REMOVED	GROSS	CREDITED	CLEARING CUTTER OR SUCTION HEAD		
AMOUNT DREDGED THIS DATE	13,954	11,628	WAITING FOR SCOWS		
AMOUNT PREVIOUSLY REPORTED	74,965	58,443	TO AND FROM WHARF OR ANCHORAGE		
TOTAL AMOUNT DREDGED TO DATE	88,919	70,071	CHANGING LOCATION OF PLANT ON JOB		
AMOUNT DREDGED PER PUMPING/CUTTING HR	728.03	606.68	LOSS DUE TO OPPOSING NATURAL ELEMENTS		
OPERATING SUPPLIES			SHORE LINE AND SHORE WORK		
COMMODITY	CONSUMED	CREDITED	WAITING FOR BOOSTER		
ITEM	UNIT	QUANTITY	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		
FUEL	BBL	4,316	WAITING FOR ATTENDANT PLANT		
ELECTRICITY	KW	0	PREPARATION AND MAKING UP TOW		
LUBRICANTS	GAL	35	TRANSFERRING PLANT BETWEEN WORKS		
MOB DATE	DREDGE START	DEMOB DATE	LAY TIME OFF SHIFT AND SATURDAYS		
02/25/2015	02/25/2015		SUNDAYS AND HOLIDAYS		
			FIRE DRILL		
			MOVING OUT OF WAY OF TRAFFIC		
			MISCELLANEOUS (EXPLAIN IN REMARKS)		
			TOTAL NON-EFFECTIVE TIME		
			PCT. OF NON-EFFECTIVE		
			19 %		
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		
			23		
			40		

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 18 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 9
--	--	---------------------------------------	------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 05 Mar 2015 - Thursday
---------------	--	---------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	20
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	20
				PERCENTAGE OF TOTAL TIME	1 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

Leaking Pipe on Elbow Needed to be Welded. 00:20

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 19:10
- 070% - 04:30
- 040% - 00:00
- 000% - 00:20

SAFETY

SSHO Ed Burt continued monthly fire extinguisher inspections for March, and crew members were monitored on tasks assigned and all wore the proper PPE.

GENERAL COMMENTS

Dredge E. Stroud continued dredging down STA in PP2 from STA 18+91 to 15+92, advancing 299', pumping 13,954 cyds onto DA 7. P.M. Grayson Flower continued touring the group from USACE on the operations, and sites being worked today. Shore crew is still operational moving sand along the marked off area of the beach. Fleeting Gaurds have no reports.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 19 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 10
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 06 Mar 2015 - Friday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 28	SHORE 15
		OTHER 0	TOTAL 43

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredged from Station 15+92 to Station 14+05; from Station 12+10 to Station 10+16	DISPOSAL AREA USED Disposal Area 7.	QTY DEPOSITED GROSS (CY) 18,049	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 106,968
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0
			SILT 10	HARDPAN 0
			STONE 0	SHELL 0
			OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 8	AFTER DREDGING 13
RIVER/TIDE STAGE	MIN 0	TIME 05:00	MAX 0	TIME 14:30
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 28 °F / 54 °F	VISIBILITY 10
				WIND 9

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	250	PUMPING OR DREDGING	17	55
TOTAL ADVANCE THIS PERIOD	FT	381	PCT OF EFFECTIVE TIME	75 %	
TOTAL ADVANCE PREVIOUSLY	FT	2,032	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	2,413	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	30
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	15
FLOATING PIPE 1,440			CLEARING PUMP AND PUMP LINES	0	55
SHORE PIPE 500			CLEARING CUTTER OR SUCTION HEAD	1	5
SUBMERGED PIPE 1,500			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	3,440	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	3	20
AMOUNT DREDGED THIS DATE	18,049	15,401	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	88,919	70,071	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	106,968	85,472	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,007.39	859.59	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	1,843	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
LUBRICANTS	GAL	43	MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	6	5
			PCT. OF NON-EFFECTIVE	25 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
02/25/2015	02/25/2015				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 20 of 52

CONTRACT NO. W91278-14-D-0024 0009		CONTRACT TITLE Perdido Pass Dredging		CONTRACTOR Mike Hooks, Inc.		REPORT NO. 10	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 06 Mar 2015 - Friday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS		0	0
Dredge Tender	Kevin	180	24:00	CESSATION		0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME	0 %		
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 17:55
- 070% - 06:05
- 040% - 00:00
- 000% - 00:00

SAFETY

SSHO Ed Burt monitored crew members on tasks assigned and all wore the proper PPE.

GENERAL COMMENTS

Dredge E. Stroud continued dredging down STA in PP2 from STA 15+92 to 14+20 then moved upriver to begin dredging down river in PPS - Impoundment Basin from STA 12+10 to 10+16 (digging west to east in one third of the cut), advancing 381', pumping 18,049 cyds onto DA 7. QC Departments computer arrived on site today and was started setting up at approx. 05:00. Setup should conclude by tomorrow. QA Jonathan Ellsworth wanted to divide the impoundment basin into three cuts rather than continue on with four so the dredge will be swinging 250' across the first two cuts and continuing on to swing 300' in the third cut of the impoundment basin. Shore crew is still operational moving sand along the marked off area of the beach. Fleeting Gaurds have no reports.

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 21 of 52	
CONTRACT NO. W91278-14-D-0024 0009		CONTRACT TITLE Perdido Pass Dredging				CONTRACTOR Mike Hooks, Inc.				REPORT NO. 11	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 07 Mar 2015 - Saturday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 15	OTHER 0	TOTAL 43	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredge E. Stroud continued dredging Sand Basin Cut 1 from STA 10+16 to 7+54				DISPOSAL AREA USED Disposal Area 7.		QTY DEPOSITED GROSS (CY) 17,290		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 124,258	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
RIVER/TIDE STAGE		MIN	0	TIME	16:00	MAX	0	TIME	19:00	GAGE LOCATION	Auto 55.
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	M.L.L.W.
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 54 °F / 64 °F		VISIBILITY 10		WIND 10		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		250		PUMPING OR DREDGING				18	55
TOTAL ADVANCE THIS PERIOD		FT		262		PCT OF EFFECTIVE TIME				79 %	
TOTAL ADVANCE PREVIOUSLY		FT		2,413		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,675		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10
FLOATING PIPE		1,760		SHORE PIPE		750		SUBMERGED PIPE		1,500	
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,010		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	25
AMOUNT DREDGED THIS DATE		17,290		14,410		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		106,968		85,472		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		124,258		99,882		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		914.01		761.76		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL	BBL	3,504		0		WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY	KW	0		0		PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS	GAL	30		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	5
						PCT. OF NON-EFFECTIVE				17 %	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	0
02/25/2015		02/25/2015									

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 22 of 52

CONTRACT NO. W91278-14-D-0024 0009		CONTRACT TITLE Perdido Pass Dredging		CONTRACTOR Mike Hooks, Inc.		REPORT NO. 11	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 07 Mar 2015 - Saturday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS		0	0
Dredge Tender	Kevin	180	24:00	CESSATION		0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS		0	0
				MISCELLANEOUS		1	0
				TOTAL LOST TIME		1	0
				PERCENTAGE OF TOTAL TIME		4 %	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 18:55
- 070% - 04:05
- 040% - 00:00
- 000% - 01:00

MISC (-) 1 hr time for Spring Forward/ Daylight Saving time.

SAFETY

SSHO Ed Burt monitored crew members on tasks assigned and all wore the proper PPE.

GENERAL COMMENTS

Dredge E. Stroud continued dredging Sand Basin Cut 1 from STA 10+16 to 7+54, advancing a total of 262', and discharging 17,290 cyds of material onto DA 7. QC Department conducted ADS of PP1 STA 0+00 to 14+20 & PP2 STA 14+20 to 36+00, and all show clear of the target depth.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 23 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 12
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 08 Mar 2015 - Sunday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 28	SHORE 15
		OTHER 0	TOTAL 43

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredge E. Stroud continued dredging Sand Basin Cut 1 from STA 7+54 to 4+66	DISPOSAL AREA USED Disposal Area 7.	QTY DEPOSITED GROSS (CY) 11,400	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 135,658
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0
			SILT 10	HARDPAN 0
			STONE 0	SHELL 0
			OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 8	AFTER DREDGING 14
RIVER/TIDE STAGE	MIN 0	TIME 04:00	MAX 0	TIME 17:00
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 55 °F / 65 °F	VISIBILITY 10
				WIND 10

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	250	PUMPING OR DREDGING	20	45
TOTAL ADVANCE THIS PERIOD	FT	288	PCT OF EFFECTIVE TIME	86 %	
TOTAL ADVANCE PREVIOUSLY	FT	2,675	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	2,963	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	2	40
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	0
FLOATING PIPE 2,000			CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE 750			CLEARING CUTTER OR SUCTION HEAD	0	35
SUBMERGED PIPE 1,500			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,250	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	11,400	11,400	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	124,258	99,882	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	135,658	111,282	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	549.40	549.40	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	2,815	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
LUBRICANTS	GAL	37	MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	3	15
			PCT. OF NON-EFFECTIVE	14 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
02/25/2015	02/25/2015				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 24 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 12
--	--	---------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 08 Mar 2015 - Sunday
---------------	--	-------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 20:45
- 070% - 03:15
- 040% - 00:00
- 000% - 00:00

SAFETY

SSHO held a safety meeting at 0600 covering topics; confined space entry plan, crane critical lifts, & 18" minimal walkway.

GENERAL COMMENTS

Dredge E. Stroud continued dredging Sand Basin Cut 1 from STA 7+54 to 4+66, advancing a total of 288', and discharging 11,400 cyds of material onto DA 7. Dredge Crew greased ladder. QC Department conducted CKS of Cut 1 Sand Basin STA 7+00 to 12+00, and all show clear of the target depth.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 25 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 13
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 09 Mar 2015 - Monday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 28	SHORE 15
		OTHER 0	TOTAL 43

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION PPS/Cut1 STA 4+66 to 3+00, then moved to PPC STA 3+50 to 1+50	DISPOSAL AREA USED DA 7 & DA 3	QTY DEPOSITED GROSS (CY) 9,940	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 145,598
CHARACTER OF MATERIAL (%)	GRAVEL 0 SAND 90 CLAY 0 MUD 0 SILT 10 HARDPAN 0	STONE 0 SHELL 0 OTHER 0		
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 8	AFTER DREDGING 14
RIVER/TIDE STAGE	MIN 0 TIME 03:00	MAX 0 TIME 15:00	GAGE LOCATION Auto 55.	
	MIN 0 TIME 00:00	MAX 0 TIME 00:00	GAGE DATUM M.L.L.W.	
WEATHER CONDITION	WEATHER Weather Caused No Delay	TEMP (min / max) 50 °F / 63 °F	VISIBILITY 10	WIND 10

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	175	PUMPING OR DREDGING	11	55
TOTAL ADVANCE THIS PERIOD	FT	366	PCT OF EFFECTIVE TIME	50 %	
TOTAL ADVANCE PREVIOUSLY	FT	2,963	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	3,329	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	2	50
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	20
FLOATING PIPE 1,280 SHORE PIPE 0 SUBMERGED PIPE 0			CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	1,280	CLEARING CUTTER OR SUCTION HEAD	0	25
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	9,940	9,800	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	135,658	111,282	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	145,598	121,082	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	834.13	822.38	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	1,846	PREPARATION AND MAKING UP TOW	3	45
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	4	45
LUBRICANTS	GAL	23	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	12	5
			PCT. OF NON-EFFECTIVE	50 %	
MOB DATE 02/25/2015	DREDGE START 02/25/2015	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 26 of 52

CONTRACT NO. W91278-14-D-0024 0009		CONTRACT TITLE Perdido Pass Dredging		CONTRACTOR Mike Hooks, Inc.		REPORT NO. 13	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 09 Mar 2015 - Monday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS		0	0
Dredge Tender	Kevin	180	24:00	CESSATION		0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0 %	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 11:55
- 070% - 12:05
- 040% - 00:00
- 000% - 00:00

SAFETY

SSHO observed crew for proper PPE and safe practices.

GENERAL COMMENTS

Dredge E. Stroud continued dredging Sand Basin Cut 1 from STA 4+66 to 3+00, advancing 166', and discharging 7,000 cyds of material into DA 7. The Dredge then moved to the Cross Over Channel, dredging down STA from 3+50 to 1+50, discharging 2,940 cyds of material onto DA 3. QC Department placed buoys out to mark the spill barge approach and location on DA 3.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 27 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 14
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 10 Mar 2015 - Tuesday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 28	SHORE 15
		OTHER 0	TOTAL 43

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredge E. Stroud began dredging PPT- Terry Cove Channel, dredging up STA from 9+50 to	DISPOSAL AREA USED DA 3	QTY DEPOSITED GROSS (CY) 7,775	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 153,373
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0
			SILT 10	HARDPAN 0
			STONE 0	SHELL 0
			OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 9	AFTER DREDGING 14
RIVER/TIDE STAGE	MIN 0	TIME 01:00	MAX 0	TIME 12:00
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 64 °F / 74 °F	VISIBILITY 6.8
				WIND 15

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	100	PUMPING OR DREDGING	16	55
TOTAL ADVANCE THIS PERIOD	FT	510	PCT OF EFFECTIVE TIME	70 %	
TOTAL ADVANCE PREVIOUSLY	FT	3,329	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	3,839	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	3	10
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	40
FLOATING PIPE 1,120			CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE 0			CLEARING CUTTER OR SUCTION HEAD	0	20
SUBMERGED PIPE 0			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	1,120	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	7,775	6,760	LOSS DUE TO OPPOSING NATURAL ELEMENTS	1	30
AMOUNT PREVIOUSLY REPORTED	145,598	121,082	SHORE LINE AND SHORE WORK	1	25
TOTAL AMOUNT DREDGED TO DATE	153,373	127,842	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	459.61	399.61	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	2,798	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
LUBRICANTS	GAL	27	MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	7	5
			PCT. OF NON-EFFECTIVE	30 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
02/25/2015	02/25/2015				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 28 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 14
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 10 Mar 2015 - Tuesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 16:55
- 070% - 07:05
- 040% - 00:00
- 000% - 00:00

SAFETY

SSHO observed crew for proper PPE and safe practices.

GENERAL COMMENTS

Dredge E. Stroud began dredging PPT- Terry Cove Channel, dredging up STA from 9+50 to 14+60, advancing 510' and discharging 7,775 cyds of material onto DA 3. QC Department conducted CKS of PPC- Crossover Channel STA 2+00 to 4+00, all areas dredged show clear of target depth.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 15
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 11 Mar 2015 - Wednesday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 28	SHORE 15
		OTHER 0	TOTAL 43

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredge E. Stroud began dredging PPT- Terry Cove Channel, dredging up STA from 14+60 to	DISPOSAL AREA USED DA 3	QTY DEPOSITED GROSS (CY) 8,250	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 161,623
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0
			SILT 10	HARDPAN 0
			STONE 0	SHELL 0
			OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 9	AFTER DREDGING 14
RIVER/TIDE STAGE	MIN 0	TIME 02:00	MAX 0	TIME 17:00
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 64 °F / 71 °F	VISIBILITY 3
				WIND 15

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	100	PUMPING OR DREDGING	12	40
TOTAL ADVANCE THIS PERIOD	FT	390	PCT OF EFFECTIVE TIME	53 %	
TOTAL ADVANCE PREVIOUSLY	FT	3,839	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	4,229	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	20
FLOATING PIPE 1,120			CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE 0			CLEARING CUTTER OR SUCTION HEAD	0	15
SUBMERGED PIPE 0			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	1,120	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	8,250	7,500	LOSS DUE TO OPPOSING NATURAL ELEMENTS	7	0
AMOUNT PREVIOUSLY REPORTED	153,373	127,842	SHORE LINE AND SHORE WORK	3	45
TOTAL AMOUNT DREDGED TO DATE	161,623	135,342	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	651.32	592.11	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	2,875	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
LUBRICANTS	GAL	30	MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	11	20
			PCT. OF NON-EFFECTIVE	47 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
02/25/2015	02/25/2015				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 30 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 15
--	--	---------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 11 Mar 2015 - Wednesday
---------------	--	--

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 12:40
- 070% - 11:20
- 040% - 00:00
- 000% - 00:00

SAFETY

SSHO observed crew for proper PPE and safe practices.

GENERAL COMMENTS

12, advancing 390' and discharging 8,250 cyds of material onto DA 3. QC Department conducted ADS of PPC- Crossover Channel STA 0+00 to 5+73, and CKS of PPT STA 8+00 to 13+00, all areas dredged show clear of target depth.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 16
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 12 Mar 2015 - Thursday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
		NO. OF CREW MEMBERS	
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET
24	0	0	0
		CUTTER OR BUCKET	DREDGE
		0	28
		SHORE	OTHER
		15	0
		TOTAL	
		43	

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredge E. Stroud continued dredging PPT-Terry Cove Channel up STA from 18+50 to	DISPOSAL AREA USED DA 3	QTY DEPOSITED GROSS (CY) 850	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 162,473
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0
			SILT 10	HARDPAN 0
			STONE 0	SHELL 0
			OTHER 0	OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 9	AFTER DREDGING 14
RIVER/TIDE STAGE	MIN 0	TIME 02:00	MAX 0	TIME 17:00
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 65 °F / 69 °F	VISIBILITY 3
				WIND 15

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	100	PUMPING OR DREDGING	2	55
TOTAL ADVANCE THIS PERIOD	FT	120	PCT OF EFFECTIVE TIME	12 %	
TOTAL ADVANCE PREVIOUSLY	FT	4,229	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	4,349	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	10
FLOATING PIPE 1,120			CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE 0			CLEARING CUTTER OR SUCTION HEAD	0	0
SUBMERGED PIPE 0			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	1,120	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	850	770	LOSS DUE TO OPPOSING NATURAL ELEMENTS	19	40
AMOUNT PREVIOUSLY REPORTED	161,623	135,342	SHORE LINE AND SHORE WORK	0	10
TOTAL AMOUNT DREDGED TO DATE	162,473	136,112	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	291.43	264.00	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	QUANTITY		
FUEL	BBL	1,581	0		
			TRANSFERRING PLANT BETWEEN WORKS	1	5
			LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
ELECTRICITY	KW	0	0		
			MOVING OUT OF WAY OF TRAFFIC	0	0
LUBRICANTS	GAL	15	0		
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	21	5
			PCT. OF NON-EFFECTIVE	88 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
02/25/2015	02/25/2015				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 32 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 16
--	--	---------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 12 Mar 2015 - Thursday
---------------	--	---------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 02:55
- 070% - 13:10
- 040% - 07:55
- 000% - 00:00

SAFETY

SSHO observed crew for proper PPE and safe practices.

GENERAL COMMENTS

Dredge E. Stroud continued dredging PPT- Terry Cove Channel up STA from 18+50 to 19+70, advancing 120' and discharging 850 cyds of material onto DA 3.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 17					
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 13 Mar 2015 - Friday					
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2					
	SIZE		NO. OF CREW MEMBERS					
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 15	OTHER 0

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredge E. Stroud continued being spud down in safe harbor, waiting for seas to subside	DISPOSAL AREA USED DA 7	QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 162,473					
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING	9	AFTER DREDGING	14			
RIVER/TIDE STAGE	MIN 0	TIME 02:00	MAX 0	TIME 17:00	GAGE LOCATION Auto 55.				
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM M.L.L.W.				
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 65 °F / 69 °F		VISIBILITY 3		WIND 15		

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	250	PUMPING OR DREDGING	0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %	
TOTAL ADVANCE PREVIOUSLY	FT	4,349	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	4,349	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	0
FLOATING PIPE 0	SHORE PIPE 0	SUBMERGED PIPE 0	CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	CLEARING CUTTER OR SUCTION HEAD	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	0	0	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	162,473	136,112	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	162,473	136,112	LOSS DUE TO OPPOSING NATURAL ELEMENTS	24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	1,013	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	25	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	24	0
			PCT. OF NON-EFFECTIVE	100 %	
MOB DATE 02/25/2015	DREDGE START 02/25/2015	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 34 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 17
--	--	---------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 13 Mar 2015 - Friday
---------------	--	-------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 00:00
- 070% - 00:00
- 040% - 24:00
- 000% - 00:00

SAFETY

SSHO observed crew for proper PPE and safe practices.

GENERAL COMMENTS

Dredge E. Stroud continued being spud down in safe harbor, waiting for seas to subside and return to dredging Sand Basin Cut 1.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 18					
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 14 Mar 2015 - Saturday					
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2					
	SIZE		NO. OF CREW MEMBERS					
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 15	OTHER 0

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredge E. Stroud continued being spud down in safe harbor, waiting for seas to subside	DISPOSAL AREA USED DA 7	QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 162,473					
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING	9	AFTER DREDGING	14			
RIVER/TIDE STAGE	MIN 0	TIME 22:00	MAX 0	TIME 13:00	GAGE LOCATION Auto 55.				
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM M.L.L.W.				
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 52 °F / 60 °F		VISIBILITY 7		WIND 15		

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	
			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	250	PUMPING OR DREDGING	0 0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %
TOTAL ADVANCE PREVIOUSLY	FT	4,349	BOOSTER (IN LINE)	
TOTAL ADVANCE TO DATE	FT	4,349	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)	
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0 0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0 0
FLOATING PIPE 0	SHORE PIPE 0	SUBMERGED PIPE 0	CLEARING PUMP AND PUMP LINES	0 0
TOTAL LENGTH OF DISCHARGE PIPE			CLEARING CUTTER OR SUCTION HEAD	0 0
			WAITING FOR SCOWS	0 0
CUBIC YARDS REMOVED	GROSS	CREDITED	TO AND FROM WHARF OR ANCHORAGE	0 0
AMOUNT DREDGED THIS DATE	0	0	CHANGING LOCATION OF PLANT ON JOB	0 0
AMOUNT PREVIOUSLY REPORTED	162,473	136,112	LOSS DUE TO OPPOSING NATURAL ELEMENTS	24 0
TOTAL AMOUNT DREDGED TO DATE	162,473	136,112	SHORE LINE AND SHORE WORK	0 0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	WAITING FOR BOOSTER	0 0
OPERATING SUPPLIES			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0 0
			WAITING FOR ATTENDANT PLANT	0 0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0 0
ITEM	UNIT	QUANTITY	QUANTITY	
FUEL	BBL	830	0	TRANSFERRING PLANT BETWEEN WORKS
ELECTRICITY	KW	0	0	LAY TIME OFF SHIFT AND SATURDAYS
LUBRICANTS	GAL	15	0	SUNDAYS AND HOLIDAYS
			0	FIRE DRILL
			0	MOVING OUT OF WAY OF TRAFFIC
			0	MISCELLANEOUS (EXPLAIN IN REMARKS)
			0	TOTAL NON-EFFECTIVE TIME
			24	0
			PCT. OF NON-EFFECTIVE	100 %
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	
02/25/2015	02/25/2015		24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 36 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 18
--	--	---------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 14 Mar 2015 - Saturday
---------------	--	---------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 00:00
- 070% - 00:00
- 040% - 24:00
- 000% - 00:00

SAFETY

SSHO observed crew for proper PPE and safe practices.

GENERAL COMMENTS

Dredge E. Stroud continued being spud down in safe harbor, waiting for seas to subside and return to dredging Sand Basin Cut 1.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 19
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 15 Mar 2015 - Sunday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 28	SHORE 15
		OTHER 0	TOTAL 43

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredge E. Stroud moved into the Sand Basin approaching from Cut 1 between Stations	DISPOSAL AREA USED DA 7	QTY DEPOSITED GROSS (CY) 8,000	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 170,473
CHARACTER OF MATERIAL (%)	GRAVEL 0 SAND 90 CLAY 0 MUD 0 SILT 10 HARDPAN 0	STONE 0 SHELL 0 OTHER 0		
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 10	AFTER DREDGING 15
RIVER/TIDE STAGE	MIN 0 TIME 08:00	MAX 0 TIME 16:30	GAGE LOCATION Auto 55.	
	MIN 0 TIME 00:00	MAX 0 TIME 00:00	GAGE DATUM M.L.L.W.	
WEATHER CONDITION	WEATHER Previous Weather - Non-Critical Delay	TEMP (min / max) 54 °F / 64 °F	VISIBILITY 8	WIND 10

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	250	PUMPING OR DREDGING	11	30
TOTAL ADVANCE THIS PERIOD	FT	190	PCT OF EFFECTIVE TIME	48 %	
TOTAL ADVANCE PREVIOUSLY	FT	4,349	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	4,539	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	40
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	5
FLOATING PIPE 2,000 SHORE PIPE 750 SUBMERGED PIPE 1,500			CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,250	CLEARING CUTTER OR SUCTION HEAD	0	10
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	8,000	8,000	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	162,473	136,112	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	170,473	144,112	LOSS DUE TO OPPOSING NATURAL ELEMENTS	5	30
AMOUNT DREDGED PER PUMPING/CUTTING HR	695.65	695.65	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	3	35
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	2,193	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	2	30
LUBRICANTS	GAL	30	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	12	30
			PCT. OF NON-EFFECTIVE	52 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
02/25/2015	02/25/2015				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 38 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 19
DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 15 Mar 2015 - Sunday	

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

13:40 - 15:20 Broken swing wire.
 15:20 - 16:35 Weld on leaking valve.
 22:50 - 23:30 Repairs to Swivel Elbow.

MISCELLANEOUS

The dredge total times for today are as follows:

100% - 11:30
 070% - 03:25
 040% - 05:30
 000% - 03:35

SAFETY

SSHO observed crew for proper PPE and safe practices.

GENERAL COMMENTS

Dredge E. Stroud moved into the Sand Basin approaching from Cut 1 digging between Stations 12+00 to 9+50, Cut 2 Centerline Ranges/Offsets -250 to 0, advancing an approximate advance of 190' swinging 250' wide, dredging 5' of face and discharging 8,000 cyds of sand into DA 7. QC conducted a preliminary survey of a shoaling area, for the USACE approximately 1600' south of the main entrance to Perdido Pass, and submitted for review.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 20
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 16 Mar 2015 - Monday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	SIZE	HORSEPOWER	NO. OF CREW MEMBERS
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET
24	0	0	0
	CUTTER OR BUCKET	DREDGE	SHORE
	0	28	15
		OTHER	TOTAL
		0	43

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredge E. Stroud continued dredging Cut 2 STA 10+90 to 7+80	DISPOSAL AREA USED DA 7	QTY DEPOSITED GROSS (CY) 10,500	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 180,973
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0
			SILT 10	HARDPAN 0
			STONE 0	SHELL 0
			OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 10	AFTER DREDGING 15
RIVER/TIDE STAGE	MIN 0	TIME 08:00	MAX 0	TIME 16:30
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
			GAGE LOCATION Auto 55.	GAGE DATUM M.L.L.W.
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 53 °F / 66 °F	VISIBILITY 10
			WIND 5	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	250	PUMPING OR DREDGING	19	40
TOTAL ADVANCE THIS PERIOD	FT	310	PCT OF EFFECTIVE TIME	82 %	
TOTAL ADVANCE PREVIOUSLY	FT	4,539	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	4,849	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	3	40
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	20
FLOATING PIPE 2,000			CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE 750			CLEARING CUTTER OR SUCTION HEAD	0	20
SUBMERGED PIPE 1,500			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,250	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	10,500	9,610	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	170,473	144,112	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	180,973	153,722	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	533.90	488.64	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	2,900	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
LUBRICANTS	GAL	30	MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	4	20
			PCT. OF NON-EFFECTIVE	18 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
02/25/2015	02/25/2015				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 40 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 20
--	--	---------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 16 Mar 2015 - Monday
---------------	--	-------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None at this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 19:40
- 070% - 04:20
- 040% - 00:00
- 000% - 00:00

SAFETY

SSHO observed crew for proper PPE and safe practices.

GENERAL COMMENTS

Dredge E. Stroud continued dredging Cut 2 STA 10+90 to 7+80 , advancing 310', and discharging 10,500 cyds of sand into DA 7. QC conducted CKS of Cut 2 STA 12+00 to 9+00, and all show clear of the target depth .

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 21
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 17 Mar 2015 - Tuesday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 28	SHORE 15
		OTHER 0	TOTAL 43

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredge E. Stroud continued dredging Cut 2 STA 7+80 to 4+80	DISPOSAL AREA USED DA 7	QTY DEPOSITED GROSS (CY) 9,000	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 189,973
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 90	CLAY 0	MUD 0
			SILT 10	HARDPAN 0
			STONE 0	SHELL 0
			OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 10	AFTER DREDGING 15
RIVER/TIDE STAGE	MIN 0	TIME 11:30	MAX 0	TIME 21:00
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 61 °F / 72 °F	VISIBILITY 9.8
				WIND 10

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	250	PUMPING OR DREDGING	17	10
TOTAL ADVANCE THIS PERIOD	FT	300	PCT OF EFFECTIVE TIME	72 %	
TOTAL ADVANCE PREVIOUSLY	FT	4,849	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	5,149	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	4	55
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	20
FLOATING PIPE 2,320			CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE 1,000			CLEARING CUTTER OR SUCTION HEAD	0	35
SUBMERGED PIPE 1,500			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,820	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	9,000	8,900	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	180,973	153,722	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	189,973	162,622	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	524.27	518.45	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	1	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	2,900	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
LUBRICANTS	GAL	30	MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	6	50
			PCT. OF NON-EFFECTIVE	28 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
02/25/2015	02/25/2015				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 42 of 52

CONTRACT NO. W91278-14-D-0024 0009		CONTRACT TITLE Perdido Pass Dredging		CONTRACTOR Mike Hooks, Inc.		REPORT NO. 21	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 17 Mar 2015 - Tuesday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS		0	0
Dredge Tender	Kevin	180	24:00	CESSATION		0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME	0 %		
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

MOR 11:55 - 12:55 = Shore Crew repaired leak in pipeline.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 17:10
- 070% - 05:50
- 040% - 00:00
- 000% - 01:00

SAFETY

SSHO observed crew for proper PPE and safe practices.

GENERAL COMMENTS

Dredge E. Stroud continued dredging Cut 2 STA 7+80 to 4+80 , advancing 300', and discharging 9,000 cyds of sand into DA 7. QC conducted CKS of Cut 2 STA 9+00 to 7+00, and all show clear of the target depth .

QUALITY CONTROL REPORT-BUCKET/PIPELINE							PAGE NO.						
CONTRACT NO. W91278-14-D-0024 0009							CONTRACT TITLE Perdido Pass Dredging		CONTRACTOR Mike Hooks, Inc.		PAGE NO. Page 43 of 52		
CHARACTER OF REPORT							<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		REPORT NO. 22		DATE 18 Mar 2015 - Wednesday		
DREDGE							NAME AND TYPE Dredge E. Stroud			SHIFTS PER DAY 2		DAYS PER WEEK 7	
							SIZE		HORSEPOWER			NO. OF CREW MEMBERS	
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL				
24		0	0	0	0	28	15	0	43				
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK				REACH DREDGED; STATION TO STATION Dredge E. Stroud continued dredging Cut 2 STA 4+80 to 1+20			DISPOSAL AREA USED DA 7		QTY DEPOSITED GROSS (CY) 11,400	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 201,373			
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0			
CHANNEL CONDITION			AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 15					
RIVER/TIDE STAGE		MIN 0	TIME 11:30	MAX 0	TIME 21:00	GAGE LOCATION Auto 55.							
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM M.L.L.W.							
WEATHER CONDITION				WEATHER Weather Caused No Delay		TEMP (min / max) 61 °F / 72 °F		VISIBILITY 9.8		WIND 10			
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT	FT		250			PUMPING OR DREDGING				19	45		
TOTAL ADVANCE THIS PERIOD	FT		360			PCT OF EFFECTIVE TIME 82 %							
TOTAL ADVANCE PREVIOUSLY	FT		5,149			BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		5,509			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				2	35		
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	35		
FLOATING PIPE 2,400	SHORE PIPE 1,000	SUBMERGED PIPE 1,500				CLEARING PUMP AND PUMP LINES				0	0		
TOTAL LENGTH OF DISCHARGE PIPE			FT	4,900			CLEARING CUTTER OR SUCTION HEAD				0	40	
CUBIC YARDS REMOVED			GROSS	CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGED THIS DATE	11,400		12,540			TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED	189,973		162,622			CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE	201,373		175,162			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR	577.22		634.94			SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0		
COMMODITY	CONSUMED		CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
ITEM	UNIT	QUANTITY		QUANTITY			WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	2,515		0			PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0			TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	34		0			LAY TIME OFF SHIFT AND SATURDAYS				0	0	
							SUNDAYS AND HOLIDAYS				0	0	
							FIRE DRILL				0	0	
							MOVING OUT OF WAY OF TRAFFIC				0	0	
							MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
							TOTAL NON-EFFECTIVE TIME				3	50	
							PCT. OF NON-EFFECTIVE 16 %						
MOB DATE	DREDGE START		DEMOB DATE			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	35		
02/25/2015	02/25/2015												

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 44 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 22
--	--	---------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 18 Mar 2015 - Wednesday
---------------	--	--

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	25
				TOTAL LOST TIME	0	25
				PERCENTAGE OF TOTAL TIME	2 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

MOR 20:50 - 21:15 Changed fuel line.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 19:45
- 070% - 03:50
- 040% - 00:00
- 000% - 00:25

SAFETY

Safety Department, reset all construction caution fence around work area in DA 7. Also, replaced all fire extinguishers on the 4000 crane, inventory and removal of nylon slings and wire rope was performed on 4000 crane. SSHO observed crew for safe practices and proper PPE.

GENERAL COMMENTS

Dredge E. Stroud continued dredging Cut 2 STA 4+80 to 1+20 , advancing 360', and discharging 12,540 cyds of sand into DA 7. Leverman hit hard object at STA 2+82 (+) toe of cut. Dredge Crew greased ladder, block, A-Frame, and Spuds. QC conducted CKS of Cut 2 STA 12+00 to 4+00, and all show clear of the target depth .

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 23																								
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 19 Mar 2015 - Thursday																								
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2																								
	PIPELINE		DAYS PER WEEK 7																								
	24	0	44																								
<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="2">SIZE</th> <th colspan="3">HORSEPOWER</th> <th colspan="3">NO. OF CREW MEMBERS</th> </tr> <tr> <td>PIPELINE</td> <td>DIPPER OR BUCKET</td> <td>DREDGE PUMP</td> <td>SUCTION PIPE JET</td> <td>CUTTER OR BUCKET</td> <td>DREDGE</td> <td>SHORE</td> <td>OTHER</td> </tr> <tr> <td></td> <td style="text-align:center">0</td> <td style="text-align:center">0</td> <td style="text-align:center">0</td> <td style="text-align:center">0</td> <td style="text-align:center">32</td> <td style="text-align:center">12</td> <td style="text-align:center">0</td> </tr> </table>				SIZE		HORSEPOWER			NO. OF CREW MEMBERS			PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER		0	0	0	0	32	12	0
SIZE		HORSEPOWER			NO. OF CREW MEMBERS																						
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER																				
	0	0	0	0	32	12	0																				

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Dredged in Cut 2 from Station 1+20 to Station 0+00; Triangle 0+00 to -1+36.	DISPOSAL AREA USED Disposal Area 7.	QTY DEPOSITED GROSS (CY) 10,795	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 212,168
CHARACTER OF MATERIAL (%)	GRAVEL 0 SAND 90 CLAY 0 MUD 0 SILT 10 HARDPAN 0 STONE 0 SHELL 0 OTHER 0			
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING -9	AFTER DREDGING -15
RIVER/TIDE STAGE	MIN 0 TIME 05:00	MAX 0 TIME 22:00	GAGE LOCATION Auto 55.	
	MIN 0 TIME 00:00	MAX 0 TIME 00:00	GAGE DATUM M.L.L.W.	
WEATHER CONDITION	WEATHER Weather Caused No Delay	TEMP (min / max) 63 °F / 79 °F	VISIBILITY 7.6	WIND 8

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	250	PUMPING OR DREDGING	18	15
TOTAL ADVANCE THIS PERIOD	FT	256	PCT OF EFFECTIVE TIME	76 %	
TOTAL ADVANCE PREVIOUSLY	FT	5,509	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	5,765	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	4	55
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	30
FLOATING PIPE 2,800 SHORE PIPE 1,250 SUBMERGED PIPE 1,500			CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	5,550	CLEARING CUTTER OR SUCTION HEAD	0	20
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	10,795	9,387	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	201,373	175,162	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	212,168	184,549	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	591.51	514.36	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	1,984	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	35	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	5	45
			PCT. OF NON-EFFECTIVE	24 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
02/25/2015	02/25/2015				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 46 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 23
--	--	---------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 19 Mar 2015 - Thursday
---------------	--	---------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 18:15
- 070% - 05:45
- 040% - 00:00
- 000% - 00:00

SAFETY

Safety Department, with QC assistance provided some crowd control as well as took charge on some dump precautions such as: laying sand over plastic pipe and assuring fencing is placed properly. SSHO observed crew for safe practices and proper PPE. Safety Supt. Brad Wintzell came out this date and toured the guests from the city as well as from USACE, also John Miller came this date to provide confined space classes.

GENERAL COMMENTS

Dredge E. Stroud continued dredging Cut 2 STA 1+20 to 0+00 then continued to dig into the triangle STA 0+00 to -1+36 , advancing 496', and discharging 9,387 cyds of sand into DA 7. Dredge Crew greased ladder, ladder block, A-Frame, and Spuds. QC conducted CKS of Cut 2 STA 06+00 to 01+00, and all show clear of the target depth.

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 47 of 52	
CONTRACT NO. W91278-14-D-0024 0009		CONTRACT TITLE Perdido Pass Dredging				CONTRACTOR Mike Hooks, Inc.				REPORT NO. 24	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 20 Mar 2015 - Friday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 12	OTHER 0	TOTAL 44	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredged in Triangle from Station -1+36 to -2+65; in cut 3 from STA 10+76 to 9+93.				DISPOSAL AREA USED Disposal Area 7.		QTY DEPOSITED GROSS (CY) 9,548		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 221,716	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 9			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN 0	TIME 15:00	MAX 0	TIME 00:00	GAGE LOCATION Auto 55.					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM M.L.L.W.					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 60 °F / 80 °F		VISIBILITY 7.3		WIND 16		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		250		PUMPING OR DREDGING				19	30
TOTAL ADVANCE THIS PERIOD		FT		206		PCT OF EFFECTIVE TIME 81 %					
TOTAL ADVANCE PREVIOUSLY		FT		5,765		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,971		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	50
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 1,760		SHORE PIPE 500		SUBMERGED PIPE 1,540		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,800		CLEARING CUTTER OR SUCTION HEAD				0	20
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		9,548		8,694		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		212,168		184,549		CHANGING LOCATION OF PLANT ON JOB				2	0
TOTAL AMOUNT DREDGED TO DATE		221,716		193,243		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		489.64		445.85		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,812		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		32		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	30
						PCT. OF NON-EFFECTIVE 19 %					
MOB DATE 02/25/2015		DREDGE START 02/25/2015		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 48 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 24
--	--	---------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 20 Mar 2015 - Friday
---------------	--	-------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 19:30
- 070% - 04:30
- 040% - 00:00
- 000% - 00:00

SAFETY

Safety Department, with QC assistance tracked down "Relentless Pursuit" in order to take photos of any damage made by the submerged pipeline across the upper half of PP2. No damages were visible above the waters surface a diver looked into the problem below the waters surface and said there was a couple minor scratches. The conflict was then dropped. SSHO observed crew for safe practices and proper PPE.

GENERAL COMMENTS

Dredge E. Stroud continued dredging the triangle STA -1+36 to -2+65 , advancing 206', and discharging 9,548 cyds of sand into DA 7. Dredge Crew greased ladder, ladder block, A-Frame, and Spuds. When the dredge set back to cut 3 it had to dig perpendicular to the cut in order for it to dig along the centerline, so the dredge swung between stations 10+76 and 9+93 in this area digging across a 200' cut therefore advance is an approximation agreed upon between the QC and QA on site.

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 49 of 52	
CONTRACT NO. W91278-14-D-0024 0009		CONTRACT TITLE Perdido Pass Dredging				CONTRACTOR Mike Hooks, Inc.				REPORT NO. 25	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 21 Mar 2015 - Saturday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 0	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 12	OTHER 0	TOTAL 44	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredge E. Stroud continued dredging Cut 3 from STA 10+70 to 6+74.				DISPOSAL AREA USED Disposal Area 7.		QTY DEPOSITED GROSS (CY) 9,500		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 231,216	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 90	CLAY 0	MUD 0	SILT 10	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
RIVER/TIDE STAGE		MIN	0	TIME	17:00	MAX	0	TIME	09:00	GAGE LOCATION	Auto 55.
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	M.L.L.W.
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 64 °F / 71 °F		VISIBILITY 8.1		WIND 10		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		250		PUMPING OR DREDGING				18	35
TOTAL ADVANCE THIS PERIOD		FT		396		PCT OF EFFECTIVE TIME				77 %	
TOTAL ADVANCE PREVIOUSLY		FT		5,971		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,367		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				4	15
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE		1,800		SHORE PIPE		750		SUBMERGED PIPE		150	
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,700		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	40
AMOUNT DREDGED THIS DATE		9,500		9,500		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		221,716		193,243		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		231,216		202,743		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		511.21		511.21		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL	BBL	2,632		0		WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY	KW	0		0		PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS	GAL	26		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				5	25
						PCT. OF NON-EFFECTIVE				23 %	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0
02/25/2015		02/25/2015									

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 50 of 52

CONTRACT NO. W91278-14-D-0024 0009	CONTRACT TITLE Perdido Pass Dredging	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 25
--	--	---------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 21 Mar 2015 - Saturday
---------------	--	---------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS	0	0
Dredge Tender	Kevin	180	24:00	CESSATION	0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 18:35
- 070% - 05:25
- 040% - 00:00
- 000% - 00:00

SAFETY

Safety Dept. with the assistance of the QC Dept. drove up and down the beach to pick up any trash that was disposed watching pedestrian traffic as well as the waters edge to be sure no trash was left behind this date. SSHO observed crew for safe practices and proper PPE.

GENERAL COMMENTS

Dredge E. Stroud continued dredging Cut 3 from STA 10+70 to 6+74, advancing 396', and discharging 9,500 cyds of sand into DA 7. Total volumes will be adjusted Post AD surveys and volume computations. Dredge Crew greased ladder, ladder block, A-Frame, and Spuds. QA on site Jonathan Ellsworth instructed leverman to pick the ladder up to 13'.

QUALITY CONTROL REPORT-BUCKET/PIPELINE							PAGE NO.						
CONTRACT NO. W91278-14-D-0024 0009							CONTRACT TITLE Perdido Pass Dredging		CONTRACTOR Mike Hooks, Inc.		REPORT NO. 26		
CHARACTER OF REPORT							<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 22 Mar 2015 - Sunday				
DREDGE							NAME AND TYPE Dredge E. Stroud			SHIFTS PER DAY 2		DAYS PER WEEK 7	
							SIZE		HORSEPOWER			NO. OF CREW MEMBERS	
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL				
24		0	0	0	0	32	12	0	44				
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK			REACH DREDGED; STATION TO STATION Dredged Cut 3 from Station 6+74 to 5+78.				DISPOSAL AREA USED Disposal Area 7.		QTY DEPOSITED GROSS (CY) 1,355	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 232,571			
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 95	CLAY 0	MUD 0	SILT 5	HARDPAN 0	STONE 0	SHELL 0	OTHER 0			
CHANNEL CONDITION			AVERAGE DEPTH		BEFORE DREDGING			AFTER DREDGING					
					-9			-15					
RIVER/TIDE STAGE		MIN 0	TIME 17:00	MAX 0	TIME 07:00	GAGE LOCATION Auto 55.							
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM M.L.L.W.							
WEATHER CONDITION				WEATHER Weather Caused No Delay		TEMP (min / max) 66 °F / 79 °F		VISIBILITY 7		WIND 5			
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		250		PUMPING OR DREDGING				7	45		
TOTAL ADVANCE THIS PERIOD		FT		96		PCT OF EFFECTIVE TIME			32 %				
TOTAL ADVANCE PREVIOUSLY		FT		6,367		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		6,463		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10		
FLOATING PIPE		1,800		SHORE PIPE		750		SUBMERGED PIPE		1,500			
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,050		CLEARING CUTTER OR SUCTION HEAD				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGED THIS DATE		1,355		3,735		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED		231,216		202,743		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE		232,571		206,478		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		174.84		481.94		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0		
FUEL		BBL		1,136		PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS		GAL		21		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
						SUNDAYS AND HOLIDAYS				0	0		
						FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				0	10		
						PCT. OF NON-EFFECTIVE			1 %				
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				7	55		
02/25/2015		02/25/2015											

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 52 of 52

CONTRACT NO. W91278-14-D-0024 0009		CONTRACT TITLE Perdido Pass Dredging		CONTRACTOR Mike Hooks, Inc.		REPORT NO. 26	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 22 Mar 2015 - Sunday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Dredge Tender	Andi B.	180	24:00	MAJOR REPAIRS		0	0
Dredge Tender	Kevin	180	24:00	CESSATION		0	0
Dredge Tender	Michael S.	180	24:00	COLLISIONS		0	0
				MISCELLANEOUS		16	5
				TOTAL LOST TIME		16	5
				PERCENTAGE OF TOTAL TIME		67 %	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

MISCELLANEOUS

The dredge total times for today are as follows:

- 100% - 07:45
- 070% - 00:10
- 040% - 00:00
- 000% - 16:05

SAFETY

SSHO observed crew for safe practices and proper PPE.

GENERAL COMMENTS

Dredge E. Stroud continued dredging Cut 3 from STA 6+74 to 5+78, advancing 96', and discharging 1,355 Gross cyds and 3,735 Net cyds of sand into DA 7. Total volumes were calculated post ADs. Dredge Crew greased ladder, ladder block, A-Frame, and Spuds. QC Dept. ran AD surveys of the Sand Basin from Station 0+00 to 12+00, and an AD survey of the triangle.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE