REPORT NUMBER Page 1 of 214 2 **CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION** DATE 16 Aug 2020 - Sunday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 81 °F Max 92 °F No Precipitation 10 MPH Wind **QC NARRATIVES**

ACTIVITIES IN PROGRESS

Dredging: Started dredging at station 0+00 at the "Y" (Bayou Casotte Channel) at 21:35. The dredge advanced 145' from station 0+00 to station 1+45 removing 2,115 net cuyds. of material. pumping on 6,750' of pipeline, discharging into DA #4.

GENERAL COMMENTS

Prepping to start dredging: laid 3,000' of subline, 1,480 plus the Spill Barge, 2750' of pontoon line, and anchors along the pipeline.

Dredging Procedure: The dredge is swinging 400' wide, making one pass, at a corrected depth of 48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Safety: JSA's were filled out before work activities started. observed the crew handling the pipeline, installing lights on the pipeline where needed, and setting out anchors to start dredging.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

The COE requested the dredging start up time.

The COE reque	ested the dredging star	t up time.		
PREP/INITIAL DA	ATES	(Preparatory and initial dates held and advance no	otice)	
Preparatory Inspe	ections held today			
No preparatory	inspections held	today		
Initial Inspections	held today			
No initial inspe	ections held today			
ACTIVITY STAR	T/FINISH			
Activity No	Description			
No activities w	ere started or finis	hed today		
QC REQUIREME	NTS			
Requirement No	Туре	Description		Results
No QC require	ments were comple	eted today (Describe QA and QC Deficiency items issued	n	
		,	')	
Item No	Location	Description		
No QC Deficier	ncy items were iss	ued today		
CORRECTED QA	A/QC DEFICIENCY	(Report QC and QA Deficiency items corrected	d)	
Item No	Location	Description		
No QC Deficier	ncy items were cor	rected today		
CONTRACTORS	ON SITE	(Report first and/or last day contractors were on si	te)	
Name			First Day	Last Day
No Contractors	s had their first or l	ast day on the site		
VESSEL ON SIT	E			
Dredge Name			First Day	Last Day
Missouri H			8/16/2020	

REPORT NUMBER Page 2 of 214 2 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 16 Aug 2020 - Sunday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C LABORER, GROUP 1 2.0 24.0 Mike Hooks, L.L.C **SURVEYOR** 2.0 24.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 QUALITY CONTROL INSPECTOR 0.0 0.0 Mike Hooks, L.L.C Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 12.0 10 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 DREDGE COOK 36.0 Mike Hooks, L.L.C 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 3.0 36.0 Total hrs worked to date: 348.0 Hrs worked MTD: 348.0 Total: 29.0 348.0 **EQUIPMENT HOURS** Idle Operating Equipment Name Description Hours Hours WRS71431 Dredge Missouri H 12.0 12.0 LA 001 Tender Arthur 12.0 12.0 **LA 174EV** 12.0 Tender Ashley 12.0 3900-421 Maniwock 12.0 12.0 108-B LinkBelt 12.0 12.0 LA 9046 GF Survey Vessel 12.0 12.0 MH19 Stiff Leg Derrick 12.0 12.0 MH 157-05 12.0 12.0 **Fabrication Barge** MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH 12.0 12.0 Tender Grayson Allen MH 158-06 Spill Barge 12.0 12.0 535271 Bayou Princess 12.0 12.0 12.0 12.0 535274 Brooklyn Ann 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 168.0 Idle hrs MTD: 168.0 Opr hrs MTD: 168.0 Total: 168.0 168.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 3 of 214 3 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 17 Aug 2020 - Monday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 79 °F Max 93 °F No Precipitation 10 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge advanced 535' from station 1+45 to station 6+80 removing 12,660 net cuyds. of material. pumping on 5,670' of pipeline, discharging into DA #4. **GENERAL COMMENTS** Dredging Procedure: The dredge is swinging 400' wide, making one pass, at a cutter corrected depth of 48 + the tide to achieve a required COE depth of -45.0. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Safety: JSA's were filled out before work activities started. observed the crew handling the pipeline, shifting anchors, and moving the dredge to pass ship traffic. Inspected all guards on rotating equipment inside the engine room (no deficiencies noted). No injuries or incidents to report. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Description Results Requirement No Type No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day

8/16/2020

Missouri H

REPORT NUMBER Page 4 of 214 3 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 17 Aug 2020 - Monday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C LABORER, GROUP 1 3.0 36.0 Mike Hooks, L.L.C **SURVEYOR** 2.0 24.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 QUALITY CONTROL INSPECTOR 0.0 0.0 Mike Hooks, L.L.C Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 12.0 10 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 DREDGE COOK 36.0 Mike Hooks, L.L.C 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 3.0 36.0 Total hrs worked to date: 708.0 Hrs worked MTD: 708.0 Total: 30.0 360.0 **EQUIPMENT HOURS** Idle Operating Equipment Name Description Hours Hours WRS71431 Dredge Missouri H 0.0 24.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 12.0 Tender Ashley 12.0 3900-421 Maniwock 12.0 12.0 108-B LinkBelt 12.0 12.0 LA 9046 GF Survey Vessel 12.0 12.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 0.0 24.0 LA 6574-GH 24.0 Tender Grayson Allen 0.0 MH 158-06 Spill Barge 0.0 24.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 408.0 Idle hrs MTD: 264.0 Opr hrs MTD: 408.0 Total: 96.0 240.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 5 of 214 4 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 18 Aug 2020 - Tuesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 80 °F Max 94 °F No Precipitation 5 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge advanced 490' from station 6+80 to station 11+70 removing 23,068 net cuyds. of material. pumping on 5,670' of pipeline, discharging into DA #4. **GENERAL COMMENTS** Dredging Procedure: The dredge is swinging 400' wide, making one pass, at a cutter corrected depth of 48 + the tide to achieve a required COE depth of -45.0. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Safety: JSA's were filled out before work activities started. observed the crew shifting anchors, moving the dredge to pass ship traffic, clean the cutter, and replace the Stb. swing cable. Inspected all the Life Rings & Lights on the dredge (no deficiencies noted). No injuries or incidents to report. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Description Results Requirement No Type No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site

First Day

8/16/2020

Last Day

VESSEL ON SITE

Dredge Name

Missouri H

REPORT NUMBER Page 6 of 214 4 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 18 Aug 2020 - Tuesday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C LABORER, GROUP 1 3.0 36.0 Mike Hooks, L.L.C **SURVEYOR** 2.0 24.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 QUALITY CONTROL INSPECTOR 0.0 0.0 Mike Hooks, L.L.C Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 12.0 10 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 DREDGE COOK 36.0 Mike Hooks, L.L.C 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 3.0 36.0 Total hrs worked to date: 1,068.0 Hrs worked MTD: Total: 30.0 360.0 1,068.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 0.0 24.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV Tender Ashley** 12.0 12.0 108-B LinkBelt 12.0 12.0 LA 9046 GF Survey Vessel 12.0 12.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 0.0 24.0 LA 6574-GH 24.0 Tender Grayson Allen 0.0 MH 158-06 Spill Barge 0.0 24.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 648.0 Idle hrs MTD: 360.0 Opr hrs MTD: 648.0 Total: 96.0 240.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 7 of 214 5 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 19 Aug 2020 - Wednesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 80 °F Max 93 °F No Precipitation 5 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge advanced 355' from station 11+70 to station 15+25 removing 21,444 net cuyds. of material. pumping on 5,990' of pipeline, discharging into DA #4. Surveys: Took AD checks from station 8+00 to station 12+00. Spill Barge: Located 3,500' inside the DA and swinging 1,000' wide arc. **GENERAL COMMENTS** Dredging Procedure: The dredge is swinging 400' wide, making one pass across the cut and double swing at the east toe and slope, at a cutter corrected depth of 48 + the tide to achieve a required COE depth of -45.0. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Safety: JSA's were filled out before work activities started. observed the crew shifting anchors, moving the dredge to pass ship traffic, pontoons, and complete replace the Stb. swing cable. Inspected all the First Aid Kits on dredge and tenders (no deficiencies noted). No injuries or incidents to report. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. **PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Type Description Results No QC requirements were completed today

ISSUED QA/QC DEFICIENCY		(Describe QA and QC Deficiency items issued)	
Item No	Location	Description	

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY		(Report QC and QA Deficiency items corrected)	
Item No	Location	Description	

No QC Deficiency items were corrected today

	,	
Name	First Day	y Last Day

(Report first and/or last day contractors were on site)

No Contractors had their first or last day on the site

VESSEL	ON	SITE
--------	----	------

CONTRACTORS ON SITE

Dredge Name First Day Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION

5

Page 8 of 214

DATE

19 Aug 2020 - Wednesday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

REPORT NUMBER

W9127820D0038 W9127820F0315

Missouri H

8/16/2020 LABOR HOURS

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER,	GROUP 1			3.0	36.0
Mike Hooks, L.L.C	SURVEYO	२			2.0	24.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	QUALITY CONTROL INSPECTOR 0.0				
Mike Hooks, L.L.C	SAFETY IN	SAFETY INSPECTOR				
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER		1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER				1.0	12.0
Mike Hooks, L.L.C	DREDGE C	COOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE N	MATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OF	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND				4.0	48.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			3.0	36.0
Total hrs worked to date:	1,428.0	Hrs worked MTD:	1,428.0	Total:	30.0	360.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Descripti	on					Hours	Hours
3900-421	Maniwoo	k					12.0	12.0
WRS71431	Dredge N	Missouri H					0.0	24.0
LA 001	Tender A	arthur					0.0	24.0
LA 174EV	Tender A	shley					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey V	'essel					12.0	12.0
MH19	Stiff Leg	Derrick					0.0	24.0
MH 157-05	Fabricati	on Barge					12.0	12.0
MH 156-01	Supply B	arge					0.0	24.0
LA 6574-GH	Tender C	Grayson Allen					0.0	24.0
MH 158-06	Spill Bar	ge					0.0	24.0
535271	Bayou P	rincess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	enac					12.0	12.0
Total operating hrs to date:	888.0	Idle hrs MTD:	456.0	Opr hrs MTD:	888.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

			REPORT NUMBER Page	9 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	5	
DAILY LOC	OF CONSTRUCTION)N	DATE	
			19 Aug 2020 - Wednesday	
PROJECT			CONTRACT NUMBER	
Maint. Dredging of the Pas	scagoula Harbor		W9127820D0038 W912782	20F0315
				l
				l
				l
				l
				l
				l
				l
				l
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and correct and	d all equipment and
	material used and wor	k performed during th	is Reporting period are in compliand	e with the contract
		1	owledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

REPORT NUMBER Page 10 of 214 6 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 20 Aug 2020 - Thursday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR WEATHER Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 81 °F Max 94 °F No Precipitation 10 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge advanced 320' from station 15+23 to station 18+45 removing 19,407 net cuyds. of material. pumping on 6,070' of pipeline, discharging into DA #4. Surveys: Took AD checks from station 12+00 to station 16+00. Also took AD checks in DA #4 from station 5+00 to station 15+00. Spill Barge: Located 3,500' inside the DA and swinging 1,000' wide arc. **GENERAL COMMENTS** Dredging Procedure: The dredge is swinging 375' wide, making one pass across the cut and double swing at the east toe and slope, at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Safety: JSA's were filled out before work activities started. observed the crew shifting anchors, moving the dredge to pass ship traffic, add pontoons, and clean the cutter. Held the Drills on 08-19-2020. No injuries or incidents to report. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Description Activity No No activities were started or finished today **QC REQUIREMENTS** Requirement No Type Description Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) First Day Name Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION

6

Page 11 of 214

DATE

20 Aug 2020 - Thursday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

REPORT NUMBER

W9127820D0038 W9127820F0315

lissouri H	8/16/202

LABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			0.0	0.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			3.0	36.0
Mike Hooks, L.L.C	SURVEYOR	₹		2.0	24.0	
Mike Hooks, L.L.C	DREDGE O	PERATOR		2.0	24.0	
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER		1.0	12.0	
Mike Hooks, L.L.C	ASSISTAN	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	DREDGE COOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	IATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	DECK HAND			4.0	48.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0	
Mike Hooks, L.L.C	BOAT CAP	TAIN			3.0	36.0
Total hrs worked to date:	1,788.0	Hrs worked MTD:	1,788.0	Total:	30.0	360.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
3900-421	Maniwocl	<					12.0	12.0
WRS71431	Dredge M	lissouri H					0.0	24.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey V	essel					12.0	12.0
MH19	Stiff Leg I	Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	e					0.0	24.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	1,128.0	Idle hrs MTD:	552.0	Opr hrs MTD:	1,128.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

			REPORT NUMBER Page 12 of 214			
CONTRACTORS QUA	VLITY CONTROL DE	DODT (OCD)	6	Page 12 01 214		
	G OF CONSTRUCTION	i Oiti (QOIt) M	DATE			
DAILTEO	Joi John Morrido					
			20 Aug 2020 - Thurso	day		
PROJECT			CONTRACT NUMBER			
Maint. Dredging of the Pas	scagoula Harbor		W9127820D0038 W	9127820F0315		
			1			
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and cor	rect and all equipmer	nt and	
	material used and wor	k performed during th	is Reporting period are in co	empliance with the co	ntract	
	plans and specification	s, to the best of my kno	owledge, except as noted above	e.		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE		
		i l		ı		

REPORT NUMBER Page 13 of 214 7 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 21 Aug 2020 - Friday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 79 °F Max 92 °F No Precipitation 10 MPH Wind **QC NARRATIVES**

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 305' from station 18+45 to station 21+50 removing 18,839 net cuyds. of material from the dredging templet. pumping on 6,420' of pipeline, discharging into DA #4.

Surveys: Took AD checks from station 16+00 to station 18+00.

Spill Barge: Located 3,500' inside the DA and swinging 1,000' wide arc.

GENERAL COMMENTS

Dredge Name

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swing at the east toe and slope, at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Safety: JSA's were filled out before work activities started. observed the crew shifting anchors, moving the dredge to pass ship traffic, add pontoons, and clean the pump & cutter. No injuries or incidents to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

The COE Project Engineer (K. Williamson) Requested information pertaining to the incoming storms into the Gulf impacting the work area. (When will the Dredge & Equipment shut down to move to safe harbor.

PREP/INITIAL DA	ATES	(Preparatory and initial dates held and advance notice)	
Preparatory Inspe	ctions held today		
No preparatory	inspections hel	d today	
Initial Inspections	held today		
No initial inspe	ections held toda	у	
ACTIVITY STAR	T/FINISH		
Activity No	Description		
No activities w	ere started or fin	nished today	
QC REQUIREME	NTS		
Requirement No No QC require	Type ments were com	Description pleted today (Describe QA and QC Deficiency items issued)	Results
Requirement No No QC require	Type ments were com	pleted today	Results
Requirement No No QC require	Type ments were com	pleted today	Results
No QC require SSUED QA/QC	Type ments were com DEFICIENCY	pleted today (Describe QA and QC Deficiency items issued)	Results
No QC require SSUED QA/QC	Type ments were com DEFICIENCY	pleted today (Describe QA and QC Deficiency items issued) Description	Results
No QC require SSUED QA/QC Item No No QC Deficien	Type ments were com DEFICIENCY Location ncy items were is	pleted today (Describe QA and QC Deficiency items issued) Description ssued today	Results
Requirement No No QC require ISSUED QA/QC Item No No QC Deficien	Type ments were com DEFICIENCY Location ncy items were is	pleted today (Describe QA and QC Deficiency items issued) Description ssued today	Results
No QC require ISSUED QA/QC Item No No QC Deficien CORRECTED QA	ments were com DEFICIENCY Location ncy items were is	pleted today (Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected)	Results
No QC require ISSUED QA/QC Item No No QC Deficien CORRECTED QA Item No	ments were com DEFICIENCY Location ncy items were is	pleted today (Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected) Description	Results
Requirement No No QC require ISSUED QA/QC Item No No QC Deficien CORRECTED QA Item No No QC Deficien	Type ments were com DEFICIENCY Location ncy items were is A/QC DEFICIENC Location ncy items were company items	pleted today (Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected) Description	Results
No QC required ISSUED QA/QC Item No No QC Deficient CORRECTED QA Item No	Type ments were com DEFICIENCY Location ncy items were is A/QC DEFICIENC Location ncy items were company items	pleted today (Describe QA and QC Deficiency items issued) Description ssued today Y (Report QC and QA Deficiency items corrected) Description	Results Last Day

First Day

Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION

7

Page 14 of 214

DATE

21 Aug 2020 - Friday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

REPORT NUMBER

W9127820D0038 W9127820F0315

Missouri H 8/16/2020

LABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY C	CONTROL INSPECTOR			0.0	0.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			3.0	36.0
Mike Hooks, L.L.C	SURVEYO	R			2.0	24.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	ISPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTAN [*]	T CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	СООК			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	MATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OF	PERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	ID			4.0	48.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			3.0	36.0
Total hrs worked to date:	2,148.0	Hrs worked MTD:	2,148.0	Total:	30.0	360.0

EQUIPMENT HOURS							1.0.	0
Equipment Name	Description	on					Idle Hours	Operating Hours
WRS71431	Dredge M	lissouri H					0.0	24.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					12.0	12.0
3900-421	Maniwock	(12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey V	essel					12.0	12.0
MH19	Stiff Leg I	Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					0.0	24.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	1,368.0	Idle hrs MTD:	648.0	Opr hrs MTD:	1,368.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS OU	ALITY CONTROL DE	DODT (OOD)	REPORT NUMBER P	age 15 of 214
CONTRACTORS QUA	G OF CONSTRUCTION	PURT (QUR)		
DAILT LO	3 OF CONSTRUCTIO)N	DATE	
			21 Aug 2020 - Friday	
PROJECT	aaaway la Hawbay		CONTRACT NUMBER	700050045
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W912	7/820F0315
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and correct	and all equipment and
	material used and wor	k performed during th	is Reporting period are in comp	iance with the contract
		I	owledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

REPORT NUMBER Page 16 of 214 8 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 22 Aug 2020 - Saturday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 77 °F Max 85 °F 1 IN Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 180' from station 21+50 to station 23+50 removing 10,454 net cuyds. of material from the dredging templet. pumping on 6,420' of pipeline, discharging into DA #4.

Dredge: Started evacuation of all equipment from Bayou Casotte Channel to safe Harbor due to storms (LAURA AND MARCO) North of the csx railroad bridge and the highway 90 bridge. (NOT COMPLETED).

Surveys: Took AD from station 0+00 to station 18+00.

Spill Barge: Located 3,500' inside the DA and swinging 1,000' wide arc.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swing at the east toe and slope, at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

Outside crews were seen breaking connections and tying pontoons while wearing PPE. Captain is continuing to monitor storms. Engine room crews took on fuel and water with no environmental hazards. Employees used good communication and moved equipment and dredge to safe harbor with no injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None.

PREP/INITIAL	L DATES	(Preparatory and initial dates held and advance notice	ce)	
Preparatory Ir	nspections held today			
No prepara	tory inspections held	today		
Initial Inspecti	ons held today			
No initial in	spections held today			
ACTIVITY ST	ART/FINISH			
Activity No	Description			
No activities	s were started or finis	shed today		
QC REQUIRE	MENTS			
Requirement	No Type	Description		Results
No QC requ	irements were compl	eted today		
ISSUED QA/0	QC DEFICIENCY	(Describe QA and QC Deficiency items issued)		
Item No	Location	Description		
No QC Defi	ciency items were iss	ued today		
CORRECTED	QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)		
Item No	Location	Description		
No QC Defi	ciency items were co	rrected today		
CONTRACTO	ORS ON SITE	(Report first and/or last day contractors were on site)	
Name			First Day	Last Day
				•

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION REPORT NUMBER 8 DATE 22 Aug 2020 - Saturday

PROJECT CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

LABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER,	GROUP 1			3.0	36.0
Mike Hooks, L.L.C	SURVEYOR	२			2.0	24.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			0.0	0.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTAN ⁻	T CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	IATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			4.0	48.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			3.0	36.0
Total hrs worked to date:	2,520.0	Hrs worked MTD:	2,520.0	Total:	31.0	372.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
3900-421	Maniwocl	<					12.0	12.0
WRS71431	Dredge M	lissouri H					0.0	24.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey V	essel					12.0	12.0
MH19	Stiff Leg	Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply B	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	je					0.0	24.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	1,608.0	Idle hrs MTD:	744.0	Opr hrs MTD:	1,608.0	Total:	96.0	240.0

MISHAP REPORTING

No mishaps reported today

(Describe mishaps)

			REPORT NUMBER	Dogo	10 of 014
CONTRACTORS QUALITY CO	NTDOL DE	DODT (OCD)	8	Page	18 of 214
DAILY LOG OF CON	ISTRUCTIO	N	DATE		
DAIL! LOG OF CON	.51.105110				
			22 Aug 2020 - Satur	day	
PROJECT			CONTRACT NUMBER		
Maint. Dredging of the Pascagoula I	Harbor		W9127820D0038 W	V912782	20F0315
CONTRACTOR CERTIFICATION On behalf	of the contr	actor, I certify that thi	s Report is complete and co	rrect and	I all equipment and
material u	sed and wor	k performed during the	is Reporting period are in c	omplianc	e with the contract
	specification	I	owledge, except as noted above	ve.	
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 19 of 214 9 **CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION** DATE 23 Aug 2020 - Sunday **PROJECT** CONTRACT NUMBER Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 76 °F Max 84 °F 1 IN Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge: Continued evacuation of all equipment & dredge from Bayou Casotte channel to safe harbor. Spud down at safe harbor at 20:30 (north of the csx railroad bridge and the highway 90 bridge).

GENERAL COMMENTS

Down for weather (storms Laura and Marco) approaching the gulf coast.

Dredge spuded down in Safe Harbor @ 20:30 (70% pay)

Dredge Standing by in Safe Harbor (3:30) (40% pay).

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge was moved early morning about four miles past hwy. 90 into the Pascagoula river for safe harbor. Employees removed items from upper deck to prevent from flying off. Decks of barges were picked up from debris. Crews brought in remainder plastic and submerge line from the Bayou Casotte project site to the dredge. A safety meeting was held with crew members to discuss the weather and remind them to drive carefully if having to drive in the storm. Employees are working safety with no incidents to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None.

Dredge Name

Missouri H

PREP/INITIAL DATES	(Drangratery) and initial datas hald and advance natio			
	(Preparatory and initial dates held and advance notic	e)		
Preparatory Inspections held today				-
No preparatory inspections held	d today			
Initial Inspections held today				_
No initial inspections held today	/			
ACTIVITY START/FINISH				
Activity No Description				
				•
No activities were started or fini	shed today			
QC REQUIREMENTS				
Requirement No Type	Description		Results	
				•
No QC requirements were comp	oleted today			
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued)			
Item No Location	Description			
				-
No QC Deficiency items were is:	sued today			
CORRECTED QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)			
Item No Location	Description			
				•
No QC Deficiency items were co	•			
CONTRACTORS ON SITE	(Report first and/or last day contractors were on site)			
Name		First Day	Last Day	_
No Contractors had their first or	r last day on the site			
VESSEL ON SITE				

First Day

8/16/2020

Last Day

REPORT NUMBER Page 20 of 214 9 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 23 Aug 2020 - Sunday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C LABORER, GROUP 1 3.0 32.0 Mike Hooks, L.L.C **SURVEYOR** 2.0 20.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 QUALITY CONTROL INSPECTOR 8.0 Mike Hooks, L.L.C 1.0 Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 12.0 1.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 DREDGE COOK 36.0 Mike Hooks, L.L.C 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 3.0 36.0 Total hrs worked to date: 2,892.0 Hrs worked MTD: Total: 32.0 372.0 2,892.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 3.0 21.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV Tender Ashley** 12.0 12.0 108-B LinkBelt 12.0 12.0 LA 9046 GF Survey Vessel 12.0 12.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 0.0 24.0 LA 6574-GH 24.0 Tender Grayson Allen 0.0 MH 158-06 Spill Barge 3.0 21.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 1,842.0 Idle hrs MTD: 846.0 Opr hrs MTD: 1,842.0 Total: 102.0 234.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT	(QCR)	REPORT NUMBER	Page 21 of 2	214
DAILY LOG OF CONSTRUCTION		DATE		
		24 Aug 2020 - Mo	onday	
PROJECT		CONTRACT NUMBER	-	
Maint. Dredging of the Pascagoula Harbor		W9127820D0038	W9127820F031	15
CONTRACTOR	WEATHER	•		,
Mike Hooks, L.L.C	Temperat	caused Critical Delay ure Min 79 °F Max 83 °F cipitation 15 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS				
Dredge: Down for weather (storms Laura and Marco) approachi and the highway 90 bridge.	ing the gulf co	ast. Dredge located at north	of the csx railroad b	oridge
GENERAL COMMENTS				
Down for weather (storms Laura and Marco) approaching the gulf Dredge Standing by in Safe Harbor (24:00 @ 40% pay).	coast.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
A safety meeting was held with crew members to discuss the storm. Employees are working safety with no incidents to report.	weather and r	emind them to drive carefull	y if having to drive i	n the
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT				
None.				
PRESIDENTIAL PATES (President and initial data	Sald and add			
PREP/INITIAL DATES (Preparatory and initial dates	s held and auv	ance notice)		
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description				
, /F			Results	
			Results	
No QC requirements were completed today		0	Results	
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D)eficiency items	s issued)	Results	
No QC requirements were completed today	Deficiency items	s issued)	Results	
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description	Deficiency items	s issued)	Results	
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today	,	,	Results	
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency)	,	,	Results	
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today	,	,	Results	
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency)	,	,	Results	
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency)	,	,	Results	
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Definition Description)	ficiency items o	corrected)	Results	
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Defilem No Location Description No QC Deficiency items were corrected today	ficiency items o	corrected)		
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Definition Description) No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day)	ficiency items o	corrected)	Results Last Day	
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Definition Description) No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day Name) No Contractors had their first or last day on the site	ficiency items o	corrected)		
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Defilem No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day Name)	ficiency items o	corrected)		
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Defilem No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day Name No Contractors had their first or last day on the site VESSEL ON SITE Dredge Name	ficiency items o	re on site) First Day		
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Defilem No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day Name No Contractors had their first or last day on the site VESSEL ON SITE	ficiency items o	re on site) First Day	Last Day	
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC D Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Defilem No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day Name No Contractors had their first or last day on the site VESSEL ON SITE Dredge Name	ficiency items o	re on site) First Day	Last Day	Hours

		REPORT NUMBER	Page 2	22 of 214	
	QUALITY CONTROL REPORT (QCR) OG OF CONSTRUCTION	10			
DAILT	OG OF CONSTRUCTION	DATE			
		24 Aug 2020 - Mo	nday		
ROJECT Maint Dradging of the	Dagagaula Harbar	CONTRACT NUMBER W9127820D0038	\\/\012792	0E0246	
Maint. Dredging of the Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	VV9127620D0036		0.0010	0.0
Mike Hooks, L.L.C	LABORER, GROUP 1			3.0	36.0
Mike Hooks, L.L.C	SURVEYOR			2.0	24.0
Mike Hooks, L.L.C	DREDGE OPERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER			2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE MATE			2.0	24.0
Mike Hooks, L.L.C	OILER			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			1.0	48.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:	3,252.0 Hrs worked MTD:	3,252.0 Tota			360.0
WRS71431	Dredge Missouri H			0.0	24.0
LA 001	Tender Arthur			0.0	24.0
LA 174EV	Tender Ashley			12.0	12.0
3900-421	Maniwock			12.0	12.0
108-B	LinkBelt			12.0	
LA 9046 GF	Survey Vessel				12.0
MH19				12.0	12.0 12.0
	Stiff Leg Derrick			12.0 0.0	
MH 157-05	Stiff Leg Derrick Fabrication Barge				12.0
MH 157-05 MH 156-01				0.0	12.0 24.0
	Fabrication Barge			0.0 12.0	12.0 24.0 12.0
MH 156-01	Fabrication Barge Supply Barge			0.0 12.0 0.0	12.0 24.0 12.0 24.0
MH 156-01 LA 6574-GH	Fabrication Barge Supply Barge Tender Grayson Allen			0.0 12.0 0.0 0.0	12.0 24.0 12.0 24.0 24.0
MH 156-01 LA 6574-GH 539304	Fabrication Barge Supply Barge Tender Grayson Allen Virgie Cenac			0.0 12.0 0.0 0.0 12.0	12.0 24.0 12.0 24.0 24.0 12.0
MH 156-01 LA 6574-GH 539304 MH 158-06	Fabrication Barge Supply Barge Tender Grayson Allen Virgie Cenac Spill Barge			0.0 12.0 0.0 0.0 12.0	12.0 24.0 12.0 24.0 24.0 12.0 24.0
MH 156-01 LA 6574-GH 539304 MH 158-06 535271	Fabrication Barge Supply Barge Tender Grayson Allen Virgie Cenac Spill Barge Bayou Princess Brooklyn Ann	or hrs MTD: 2,082.0		0.0 12.0 0.0 0.0 12.0 0.0 12.0 12.0	12.0 24.0 12.0 24.0 24.0 12.0 24.0
MH 156-01 LA 6574-GH 539304 MH 158-06 535271 535274 Total operating hrs to date:	Fabrication Barge Supply Barge Tender Grayson Allen Virgie Cenac Spill Barge Bayou Princess Brooklyn Ann 2,082.0 Idle hrs MTD: 942.0 Op	or hrs MTD: 2,082.0		0.0 12.0 0.0 0.0 12.0 0.0 12.0 12.0	12.0 24.0 12.0 24.0 24.0 12.0 24.0 12.0 12.0
MH 156-01 LA 6574-GH 539304 MH 158-06 535271 535274 Total operating hrs to date:	Fabrication Barge Supply Barge Tender Grayson Allen Virgie Cenac Spill Barge Bayou Princess Brooklyn Ann 2,082.0 Idle hrs MTD: 942.0 Op	or hrs MTD: 2,082.0		0.0 12.0 0.0 0.0 12.0 0.0 12.0 12.0	12.0 24.0 12.0 24.0 24.0 12.0 24.0 12.0 12.0
MH 156-01 LA 6574-GH 539304 MH 158-06 535271 535274	Fabrication Barge Supply Barge Tender Grayson Allen Virgie Cenac Spill Barge Bayou Princess Brooklyn Ann 2,082.0 Idle hrs MTD: 942.0 Op	or hrs MTD: 2,082.0		0.0 12.0 0.0 0.0 12.0 0.0 12.0 12.0	12.0 24.0 12.0 24.0 24.0 12.0 24.0 12.0 12.0
MH 156-01 LA 6574-GH 539304 MH 158-06 535271 535274 Total operating hrs to date:	Fabrication Barge Supply Barge Tender Grayson Allen Virgie Cenac Spill Barge Bayou Princess Brooklyn Ann 2,082.0 Idle hrs MTD: 942.0 Op	or hrs MTD: 2,082.0		0.0 12.0 0.0 0.0 12.0 0.0 12.0 12.0	12.0 24.0 12.0 24.0 24.0 12.0 24.0 12.0 12.0
MH 156-01 LA 6574-GH 539304 MH 158-06 535271 535274 Total operating hrs to date: IISHAP REPORTING No mishaps reported to	Fabrication Barge Supply Barge Tender Grayson Allen Virgie Cenac Spill Barge Bayou Princess Brooklyn Ann 2,082.0 Idle hrs MTD: 942.0 Op	or hrs MTD: 2,082.0		0.0 12.0 0.0 0.0 12.0 0.0 12.0 12.0	12.0 24.0 12.0 24.0 24.0 12.0 24.0 12.0 12.0
MH 156-01 LA 6574-GH 539304 MH 158-06 535271 535274 Total operating hrs to date:	Fabrication Barge Supply Barge Tender Grayson Allen Virgie Cenac Spill Barge Bayou Princess Brooklyn Ann 2,082.0 Idle hrs MTD: 942.0 Op	this Report is complete and this Reporting period are in	Total:	0.0 12.0 0.0 12.0 0.0 12.0 12.0 96.0	12.0 24.0 12.0 24.0 12.0 24.0 12.0 12.0 240.0
MH 156-01 LA 6574-GH 539304 MH 158-06 535271 535274 Total operating hrs to date: IISHAP REPORTING No mishaps reported to	Fabrication Barge Supply Barge Tender Grayson Allen Virgie Cenac Spill Barge Bayou Princess Brooklyn Ann 2,082.0 Idle hrs MTD: 942.0 Op (Describe mishaps) day On behalf of the contractor, I certify that material used and work performed during plans and specifications, to the best of my keep of the contractor of th	this Report is complete and this Reporting period are in	Total:	0.0 12.0 0.0 12.0 0.0 12.0 12.0 96.0	12.0 24.0 12.0 24.0 24.0 12.0 12.0 240.0

REPORT NUMBER Page 23 of 214 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** 11 **DAILY LOG OF CONSTRUCTION** DATE 25 Aug 2020 - Tuesday **PROJECT** CONTRACT NUMBER Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 85 °F Max 92 °F 1 IN Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge: Down for weather (storms Laura and Marco) approaching the gulf coast. Dredge located at north of the csx railroad bridge and the highway 90 bridge.

GENERAL COMMENTS

Down for weather (storms Laura and Marco) approaching the gulf coast. Dredge standing by in Safe Harbor (24:00 @ 40% pay).

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO held a safety meeting to discuss preventive measures for flying debris that could cause injury. Employees added site hazards topics that were later added to the DTL and corrected. Engineer assisted SSHO in setting the table grinders work rest to 1/8". Outside crews and welders continued work on pontoons. Deckhand assisted the welder as Firewatch. Night crew added extra lights to the pontoon and plastic. Employees are staying well hydrated and are seen wearing PPE thought out the day.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None.						
PREP/INITIAL DA	TES	(Preparatory and initial dates held and	d advance notice)			
Preparatory Inspe	ctions held today					
	inspections he	ld today				
Initial Inspections	-	-				
	ctions held toda	ıv				
ACTIVITY START		•				
Activity No	Description					
	ere started or fir	nished today				
QC REQUIREME						
Requirement No	Туре	Description		Results		
No QC requirer	nents were com	pleted today (Describe QA and QC Deficiency	items issued)			
Item No	Location	Description				
	cy items were i					
CORRECTED QA	/QC DEFICIENC	(Report QC and QA Deficiency ite	ems corrected)			
Item No	Location	Description				
No QC Deficiency items were corrected today						
CONTRACTORS	ON SITE	(Report first and/or last day contractor	rs were on site)			
Name			First Day	Last Day		
No Contractors	had their first o	or last day on the site				
VESSEL ON SITE						
Dredge Name			First Day	Last Day		
Missouri H			8/16/2020			

REPORT NUMBER Page 24 of 214 11 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 25 Aug 2020 - Tuesday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 0.0 0.0 Mike Hooks, L.L.C LABORER, GROUP 1 3.0 36.0 Mike Hooks, L.L.C **SURVEYOR** 2.0 24.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 1.0 12.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 12.0 10 DREDGE COOK 36.0 Mike Hooks, L.L.C 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 3.0 36.0 Total hrs worked to date: 3,612.0 Hrs worked MTD: Total: 30.0 360.0 3,612.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 0.0 24.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV Tender Ashley** 12.0 12.0 108-B LinkBelt 12.0 12.0 LA 9046 GF Survey Vessel 12.0 12.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 0.0 24.0 LA 6574-GH 24.0 Tender Grayson Allen 0.0 MH 158-06 Spill Barge 0.0 24.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 2,322.0 Idle hrs MTD: 1,038.0 Opr hrs MTD: 2,322.0 Total: 96.0 240.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 25 of 214 12 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 26 Aug 2020 - Wednesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 78 °F Max 88 °F No Precipitation 15 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredge: Down for weather (Hurricane Laura) which is still affecting this area (wind and wave action). **GENERAL COMMENTS** Down for weather (Hurricane Laura). All Equipment & Dredge is located North of the CSX Railroad Bridge and Highway 90 Bridge secured and standing by in Safe Harbor. Dredge standing by in (Safe Harbor) (24:00 @ 40% pay). SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Outside crews and welders continued work on pontoons. Deckhand assisted the welder as Fire watch. Night crew added extra lights to the pontoon and plastic. Employees are staying well hydrated and are seen wearing PPE thought out the day. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. **PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Description Results Type No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day Missouri H 8/16/2020

REPORT NUMBER Page 26 of 214 12 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 26 Aug 2020 - Wednesday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 0.0 0.0 Mike Hooks, L.L.C LABORER, GROUP 1 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 2.0 24.0 Mike Hooks, L.L.C DREDGE OPERATOR Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 DREDGE COOK 36.0 Mike Hooks, L.L.C 3.0 Mike Hooks, L.L.C DREDGE MATE 3.0 36.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 24.0 2.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 1.0 12.0 Total hrs worked to date: 3,888.0 Hrs worked MTD: Total: 23.0 276.0 3,888.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 24.0 0.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV Tender Ashley** 12.0 12.0 108-B LinkBelt 24.0 0.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 24.0 0.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 0.0 24.0 LA 6574-GH 0.0 24.0 Tender Grayson Allen MH 158-06 Spill Barge 24.0 0.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 2,466.0 Idle hrs MTD: 1,230.0 Opr hrs MTD: 2,466.0 Total: 192.0 144.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 27 of 214 13 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 27 Aug 2020 - Thursday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 79 °F Max 88 °F 0.10 IN Precipitation 20 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredge: Down for weather (Hurricane Laura) which is still affecting this area (wind and wave action). **GENERAL COMMENTS** Down for weather (Hurricane Laura). All Equipment & Dredge is now located South of the CSX Railroad Bridge and Highway 90 Bridge secured and standing by in Pascagoula River Secured and waiting wind and seas to subside. Dredge standing by in (Safe Harbor) (24:00 @ 40% pay). SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Outside crews and welders continued work on pontoons. Deckhand assisted the welder as Fire watch. Night crew added extra lights to the pontoon and plastic pipeline. Employees are staying well hydrated and are seen wearing PPE thought out the day. No injuries or incidents to report. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day

First Day

8/16/2020

Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE
Dredge Name

Missouri H

REPORT NUMBER Page 28 of 214 13 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 27 Aug 2020 - Thursday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C LABORER, GROUP 1 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 QUALITY CONTROL INSPECTOR 8.0 Mike Hooks, L.L.C 1.0 Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 DREDGE COOK 36.0 Mike Hooks, L.L.C 3.0 Mike Hooks, L.L.C DREDGE MATE 3.0 36.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 24.0 2.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 1.0 12.0 Total hrs worked to date: 4,172.0 Hrs worked MTD: Total: 24.0 284.0 4,172.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 24.0 0.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV Tender Ashley** 12.0 12.0 108-B LinkBelt 24.0 0.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 12.0 12.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 0.0 24.0 LA 6574-GH 0.0 24.0 Tender Grayson Allen MH 158-06 Spill Barge 24.0 0.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 2,622.0 Idle hrs MTD: 1,410.0 Opr hrs MTD: 2,622.0 Total: 180.0 156.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 29 of 214 14 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 28 Aug 2020 - Friday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 83 °F Max 86 °F No Precipitation 15 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredge: Down for weather (Hurricane Laura) which is still affecting this area (wind and wave action). **GENERAL COMMENTS** Down for weather (Hurricane Laura). All Equipment & Dredge is now located South of the CSX Railroad Bridge and Highway 90 Bridge secured and standing by in Pascagoula River Secured and waiting on wind and seas to subside. Dredge standing by in (Safe Harbor) (24:00 @ 40% pay). SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: JSAs were filled out before work activities started. A Safety Meeting was held with the crew. Topics Discussed: JSAs to be filled out and signed in a neat and legible manner and took each employees temperature and logged. Outside crews working and being safety conscious. Employees are staying well hydrated and are seen wearing PPE thought out the day. No injuries or incidents to report. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Description Results Type No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE**

First Day

8/16/2020

Last Day

Dredge Name

Missouri H

REPORT NUMBER Page 30 of 214 14 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 28 Aug 2020 - Friday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 8.0 Mike Hooks, L.L.C LABORER, GROUP 1 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C 2.0 24.0 DREDGE OPERATOR Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 3.0 36.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 24.0 2.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 1.0 12.0 Total hrs worked to date: 4,456.0 Hrs worked MTD: Total: 24.0 284.0 4,456.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 24.0 0.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV** Tender Ashley 12.0 12.0 108-B LinkBelt 24.0 0.0 MH 156-01 Supply Barge 0.0 24.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 12.0 12.0 MH 157-05 **Fabrication Barge** 12.0 12.0 LA 6574-GH 24.0 Tender Grayson Allen 0.0 MH 158-06 Spill Barge 24.0 0.0 535271 **Bayou Princess** 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 2,778.0 Idle hrs MTD: 1,590.0 Opr hrs MTD: 2,778.0 Total: 180.0 156.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 31 of 214 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** 15 **DAILY LOG OF CONSTRUCTION** DATE 29 Aug 2020 - Saturday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 83 °F Max 86 °F No Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge: Down for weather (Hurricane Laura) which is still affecting this area (wind and wave action). The Dredge Stated on tow at 12:05 (towing to station 00+00 (west side of the "Y")

The QC Department set out Buoys marking the subline Routh to DA #7

GENERAL COMMENTS

Down for weather (Hurricane Laura). All Equipment & Dredge is now located South of the CSX Railroad Bridge and Highway 90 Bridge secured and standing by in Pascagoula River Secured and waiting on wind and seas to subside. Dredge standing by in (Safe Harbor) (24:00 @ 40% pay).

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: JSAs were filled out before work activities started. A Safety Meeting was held with the crew. Noted and observed the Tug (River Diamond) and Dredge Tenders towing the dredge from Safe Harbor to Station 00+00 (West side of the "Y"). Then towing the Pontoons and Spill Barge from Safe Harbor to the dredge. Then hooking up the pontoon line and the spill Barge to the Dredge and start pumping water to keep the line in tack. Employees are staying well hydrated and are seen wearing PPE thought out the day. No injuries or incidents to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given.

PREP/INITIAL DATES	(Preparatory and initial dates held and advance not	ice)						
Preparatory Inspections held today								
No preparatory inspections held today								
Initial Inspections held today								
No initial inspections held today								
ACTIVITY START/FINISH								
Activity No Description								
No activities were started or fir	nished today							
QC REQUIREMENTS								
Requirement No Type	Description		Results					
No QC requirements were com	•							
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued)							
Item No Location	Description							
No QC Deficiency items were is	ssued today							
CORRECTED QA/QC DEFICIENC	(Report QC and QA Deficiency items corrected)						
Item No Location	Description							
No QC Deficiency items were corrected today								
CONTRACTORS ON SITE	(Report first and/or last day contractors were on site	e)						
Name		First Day	Last Day					
		. not bay	Laor Day					
No Contractors had their first	or last day on the site							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION

REPORT NUMBER 15

Page 32 of 214

DATE

29 Aug 2020 - Saturday

PROJECT

CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

LABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	8.0
Mike Hooks, L.L.C	LABORER,	GROUP 1		1.0	12.0	
Mike Hooks, L.L.C	SURVEYO	₹		1.0	12.0	
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER		1.0	12.0	
Mike Hooks, L.L.C	ASSISTAN'	T CHIEF ENGINEER		0.0	0.0	
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	MATE			3.0	36.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OF	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND				2.0	24.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0	
Mike Hooks, L.L.C	BOAT CAP	TAIN		1.0	12.0	
Total hrs worked to date:	4,740.0	Hrs worked MTD:	4,740.0	Total:	24.0	284.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
3900-421	Maniwock	(12.0	12.0
WRS71431	Dredge M	lissouri H					12.0	12.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey V	essel					12.0	12.0
MH19	Stiff Leg I	Derrick					12.0	12.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					12.0	12.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	2,982.0	Idle hrs MTD:	1,722.0	Opr hrs MTD:	2,982.0	Total:	132.0	204.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION PROJECT CONTROL THE Pascagoula Harbor PROJECT Maint, Dredging of the Pascagoula Harbor CONTROL TABLE W9127820D0038 W9127820F0315 CONTROL TABLE CONTROL TABLE W9127820D0038 W9127820F0315 CONTROL TABLE CONTROL TABLE						
DAILY LOG OF CONSTRUCTION 29 Aug 2020 - Saturday CONTRACT NUMBER W9127820D0038 W9127820F0315 W9127820D0038 W9127820F0315 CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the beat of my knowledge, secept as noted above.	CONTRACTORS OU	NI ITV CONTROL DE	DODT (OOD)	REPORT NUMBER	Page	33 of 214
PROJECT Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 W9127820D0038 W9127820F0315 CONTRACTION CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the beat of my knowledge, except as noted above.	CONTRACTORS QUA	ALITY CONTROL RE	PURI (QCR)			
CONTRACTOR CERTIFICATION CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the beat of my knowledge, except as noted above.	DAILT LOC	OF CONSTRUCTION	JN		_	
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications. Io the best of my knowledge, except as noted above.				-	day	
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as notification by.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	Maint. Dredging of the Pas	scagoula Harbor		W9127820D0038 V	V912782	0F0315
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						l
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						l
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	CONTRACTOR CERTIFICATION	On habelt state	anton I contie a care	- Danaul le		all amplement
plans and specifications, to the best of my knowledge, except as noted above.	CONTRACTOR CERTIFICATION	material used and wor	k performed during th	is Reporting period are in c	compliance	an equipment and with the contract
QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE		plans and specification	s, to the best of my kno	owledge, except as noted abo	ve.	
	QC REPRESENTATIVE'S SIGNATURE	<u> </u>	DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 34 of 214 16 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 30 Aug 2020 - Sunday **PROJECT** CONTRACT NUMBER W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused Critical Delay Mike Hooks, L.L.C Temperature Min 79 °F Max 85 °F 0.20 IN Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: the west cut in the "Y" from station -0+25 to station 0+40. Advance 65' removing 518 net cubic yards from the dredging

Discharging in DA #7 pumping on a total line length of 6,990 of pipeline.

The QC Department had to reset the Buoys marking the subline Routh to DA #7 after the thunder storm.

GENERAL COMMENTS

The dredge pumping water while waiting on subline. (at 08:00 till 10:15 a thunder storm came through with strong SW winds, rain, and 4' to 5' seas). Started hooking up the subline (3,000') to the Pontoon line and sink. Then move the Spill Barge to the end of the subline and hook to the subline. Dredging started on the west cut of the "Y" at 16:30 hours.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: JSAs were filled out before work activities started. A Safety Meeting was held with the crew also took Temperature of each employee and was logged. Employees are staying well hydrated and are seen wearing PPE thought out the day especially during rough seas. No injuries or incidents to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given.

Dredge Name

PREP/INITIAL DA	ATES	(Preparatory and initial dates held and advance notice)	
Preparatory Inspe	ctions held today		
No preparatory	inspections held	l today	
Initial Inspections	held today		
No initial inspe	ctions held today	1	_
ACTIVITY STAR	Γ/FINISH		
Activity No	Description		
No activities w	ere started or fini	shed today	
	NTS		
QC REQUIREME	1410		
Requirement No	Туре	Description	Results
		Description	Results
Requirement No		·	Results
Requirement No	Type ments were comp	·	Results
Requirement No No QC requirer	Type ments were comp	leted today	Results
No QC requirer ISSUED QA/QC I	Type ments were comp DEFICIENCY	eleted today (Describe QA and QC Deficiency items issued)	Results
No QC requires ISSUED QA/QC I	Type ments were comp DEFICIENCY	(Describe QA and QC Deficiency items issued) Description	Results
No QC requirer ISSUED QA/QC I Item No No QC Deficier	Type ments were comp DEFICIENCY Location	Describe QA and QC Deficiency items issued) Description Sued today	Results
No QC requirer ISSUED QA/QC I Item No No QC Deficier	Type ments were comp DEFICIENCY Location ncy items were iss	Describe QA and QC Deficiency items issued) Description Sued today	Results
No QC requires ISSUED QA/QC I Item No No QC Deficier CORRECTED QA	ments were comp DEFICIENCY Location ncy items were iss	(Describe QA and QC Deficiency items issued) Description sued today (Report QC and QA Deficiency items corrected)	Results
No QC required ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No	Type ments were comp DEFICIENCY Location ncy items were iss NQC DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description sued today (Report QC and QA Deficiency items corrected) Description	Results
No QC requirer ISSUED QA/QC I Item No No QC Deficier CORRECTED QA Item No No QC Deficier	Type ments were comp DEFICIENCY Location ncy items were iss A/QC DEFICIENCY Location ncy items were co	(Describe QA and QC Deficiency items issued) Description sued today (Report QC and QA Deficiency items corrected) Description	Results
No QC requirer ISSUED QA/QC I Item No No QC Deficier CORRECTED QA Item No No QC Deficier CONTRACTORS	Type ments were comp DEFICIENCY Location ncy items were iss A/QC DEFICIENCY Location ncy items were co	(Describe QA and QC Deficiency items issued) Description Sued today (Report QC and QA Deficiency items corrected) Description Description Description	
No QC requirer ISSUED QA/QC I Item No No QC Deficier CORRECTED QA Item No No QC Deficier	Type ments were comp DEFICIENCY Location ncy items were iss A/QC DEFICIENCY Location ncy items were co	(Describe QA and QC Deficiency items issued) Description sued today (Report QC and QA Deficiency items corrected) Description	Results Last Day

First Day

Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION

16

Page 35 of 214

DATE

30 Aug 2020 - Sunday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

REPORT NUMBER

W9127820D0038 W9127820F0315

Missouri H

8/16/2020

LABOR HOURS						Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	LABORER,	GROUP 1			1.0	12.0
Mike Hooks, L.L.C	SURVEYO	₹			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	PERATOR		2.0	24.0	
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR		1.0	8.0	
Mike Hooks, L.L.C	SAFETY IN	SPECTOR		1.0	12.0	
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER		1.0	12.0	
Mike Hooks, L.L.C	ASSISTAN'	T CHIEF ENGINEER		0.0	0.0	
Mike Hooks, L.L.C	DREDGE C	COOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	MATE			3.0	36.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OF	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	DECK HAND				24.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0	
Mike Hooks, L.L.C	BOAT CAP	TAIN		1.0	12.0	
Total hrs worked to date:	5,024.0	Hrs worked MTD:	5,024.0	Total:	24.0	284.0

EQUIPMENT HOURS							ldle	Operating
Equipment Name	Description	on					Hours	Hours
3900-421	Maniwocl	<					12.0	12.0
WRS71431	Dredge M	Dredge Missouri H					0.0	24.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey V	essel					12.0	12.0
MH19	Stiff Leg I	Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	je					0.0	24.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	3,222.0	Idle hrs MTD:	1,818.0	Opr hrs MTD:	3,222.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS OU	NITY CONTROL DE	DODT (OOD)	REPORT NUMBER 16	Page	36 of 214
CONTRACTORS QUA	G OF CONSTRUCTION	PURI (QCR)			
DAILTEO	3 OF CONSTRUCTIO	714	DATE		
			30 Aug 2020 - Sund	ay	
PROJECT			CONTRACT NUMBER	V0.4.07.0.0	050045
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W	V912782	:0F0315
					l
					l
CONTRACTOR OFFICE ATIOM	0.1.1.4.4.4.4.4.4.4.4.4.4.4.4.4.4.4.4.4.				
CONTRACTOR CERTIFICATION	material used and wor	k performed during th	s Report is complete and co his Reporting period are in co owledge, except as noted above	ompliance	all equipment and e with the contract
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	1	DATE
QU REPRESENTATIVE S SIGNATURE		DATE	SUPERINTENDENT S INITIALS		DATE

REPORT NUMBER Page 37 of 214 17 CONTRACTORS QUALITY CONTROL REPORT (QCR) **DAILY LOG OF CONSTRUCTION** DATE 31 Aug 2020 - Monday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 81 °F Max 88 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: the west cut in the "Y" from station 00+40 to station 01+70. Advance 130' removing 5,211 net cubic yards from the dredging templet. Discharging in Da # 7 on 5990' of total pipeline.

Discharging: The spill barge is located approxi8mately 1,500' inside the da at approximately station 31+00.

The QC Department had to reset the Spill Barge after un plugging the pipeline.

GENERAL COMMENTS

The Dredging started on the west cut of the "Y" at 18:00 hours.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO: Reviewed JSAs before work activities started. Inspected the Spill Barge (one deficiency was noted: the bracket for the fire extinguisher was not installed. (to be corrected). Inspected the welding barge one deficiency was noted (the battery was replaced on the Ring buoy light) The employees were seen wearing PPE thought out the day especially during rough seas. No injuries or incidents to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given.

Name

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)	
Preparatory Inspections held today		
No preparatory inspections held to	oday	
Initial Inspections held today		
No initial inspections held today		
ACTIVITY START/FINISH		
Activity No Description		
No activities were started or finish	ned today	
QC REQUIREMENTS		
Requirement No Type	Description	Results
No QC requirements were comple	ted today	
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued)	
Item No Location	Description	
No QC Deficiency items were issu	ed today	
CORRECTED QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)	
Item No Location	Description	
No QC Deficiency items were corr	ected today	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	

First Day

Last Day

17

REPORT NUMBER

Page 38 of 214

DATE

31 Aug 2020 - Monday

PROJECT

T CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER,	GROUP 1			1.0	12.0
Mike Hooks, L.L.C	SURVEYOR	₹			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	8.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAP	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTAN ⁻	T CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	MATE			3.0	36.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			1.0	12.0
Total hrs worked to date:	5,308.0	Hrs worked MTD:	5,308.0	Total:	24.0	284.0

EQUIPMENT HOURS Equipment Name	Descriptio	n					Idle Hours	Operating Hours
3900-421	Maniwock	aniwock						12.0
WRS71431	Dredge M	issouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey Ve	essel					12.0	12.0
MH19	Stiff Leg D	Derrick					0.0	24.0
MH 157-05	Fabricatio	n Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					0.0	24.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn /	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	3,462.0	Idle hrs MTD:	1,914.0	Opr hrs MTD:	3,462.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER	Page 39 of 214		
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	17			
DAILY LO	G OF CONSTRUCTION	DN	DATE			
			31 Aug 2020 - Monda	ay		
PROJECT			CONTRACT NUMBER			
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W	/9127820F0315		
			•			
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and cor	rrect and all equipment and		
	material used and wor	k performed during th	is Reporting period are in co	ompliance with the contract		
	plans and specification	s, to the best of my kno	owledge, except as noted abov	/e.		
QC REPRESENTATIVE'S SIGNATURE	<u> </u>	DATE	SUPERINTENDENT'S INITIALS	DATE		

REPORT NUMBER Page 40 of 214 18 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 01 Sep 2020 - Tuesday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 80 °F Max 87 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: the west cut in the "Y" from station 01+70 to station 05+05. Advance 335' removing 16,284 net cubic yards from the dredging templet. Discharging in Da # 7 on 5920' of total pipeline.

Discharging: The spill barge is located approxi8mately 2,000' inside the da at approximately station 32+00 to sta. 40+00. (800' wide arc

The QC Department set out buoys from existing subline towards the channel.

GENERAL COMMENTS

The Dredge pontoon line parted at 07:50 due to ship traffic (broke 1 pontoon) there fore added 2,000' of subline from existing subline towards the channel and took out 1,070' on pontoons.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO: Reviewed JSAs before work activities started. Held a safety meeting. Topics discussed: being alert of hand pinch points especially when connecting pontoons and took temperatures of attendees and logged. Corrected the deficiency on the Spill Barge (the bracket for the fire extinguisher). The employees were seen wearing PPE thought out the day. No injuries or incidents to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL DA	ITES	(Preparatory and initial dates held and advance notice	ce)	
Preparatory Inspec	ctions held today			
No preparatory	inspections held t	today		
Initial Inspections h	neld today			
No initial inspec	ctions held today			
ACTIVITY START	/FINISH			
Activity No	Description			
No activities we	ere started or finis	hed today		
QC REQUIREMEN	NTS			
Requirement No	Туре	Description		Results
No QC requiren	nents were comple	eted today		
ISSUED QA/QC D	EFICIENCY	(Describe QA and QC Deficiency items issued)		
Item No	Location	Description		
No QC Deficien	cy items were issu	ued today		
CORRECTED QA	/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)		
Item No	Location	Description		
No QC Deficien	cy items were cor	rected today		
CONTRACTORS	ON SITE	(Report first and/or last day contractors were on site)		
Name			First Day	Last Day
Name			First Day	Last Day

REPORT NUMBER

Page 41 of 214

DATE

01 Sep 2020 - Tuesday

PROJECT

CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	8.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			1.0	12.0
Mike Hooks, L.L.C	SURVEYOR	₹			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAP	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTAN ⁻	Γ CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	ООК			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	IATE			3.0	36.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			1.0	12.0
Total hrs worked to date:	5,592.0	Hrs worked MTD:	284.0	Total:	24.0	284.0

EQUIPMENT HOURS Equipment Name	Descriptio	n					Idle Hours	Operating Hours
3900-421	Maniwock						12.0	12.0
WRS71431	Dredge Mi	issouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey Ve	essel					12.0	12.0
MH19	Stiff Leg D)errick					0.0	24.0
MH 157-05	Fabrication	n Barge					12.0	12.0
MH 156-01	Supply Ba	rge					0.0	24.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	е					0.0	24.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	3,702.0	Idle hrs MTD:	96.0	Opr hrs MTD:	240.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER	Page	42 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	18	i age	0, _ 1 +
DAILY LO	G OF CONSTRUCTIO	ON ` '	DATE		
			01 Sep 2020 - Tues	sdav	
PROJECT			CONTRACT NUMBER		
Maint. Dredging of the Pa	scagoula Harbar		W9127820D0038 V	ለ/Ω12702	ODE0315
Maint. Dredging of the Pa	Scagoula Harboi		W9127020D0030 V	11912102	2010313
CONTRACTOR CERTIFICATION	On habit if it	anton I continue de la cest	a Damant to account to the		Lall amplement
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and conic Reporting period are in o	orrect and	all equipment and
	plans and specification	s, to the best of my kno	owledge, except as noted abo	ve.	alo contidot
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE
STELLESENTATIVE O OTOMATORE	-	5/112	SOI EIMITENDENT O INTIALO		5,112

REPORT NUMBER Page 43 of 214 19 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 02 Sep 2020 - Wednesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 79 °F Max 86 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: the west cut in the "Y" from station 05+05 to station 08+65. Advance 360' removing 24,866 net cubic yards from the dredging templet. Discharging in Da # 7 on 5920' of total pipeline.

Discharging: The spill barge is located approximately 2,000' inside the da at approximately station 32+00 to sta. 40+00. (800' wide arc.

QC Department: Attended an initial phase zoom meeting pertaining to Bayou Casotte Project. No surveys due to rough seas.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 375' wide, (west cut in "Y") making one pass across the cut and double swing at the west toe and slope, at a cutter corrected depth of 48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO reviewed JSA's in the morning. Monthly inspections were started for the month of September. Fire Hoses were tested, and inspected water pressure was turned on for at least 15 seconds during which time the hose did not show any leaks or jacket thread break. Fire extinguisher's were also inspected they were found fully charged, securely mounted in bracket, available for use and in operable condition. No accidents or injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL							
	_ DATES	(Preparatory and initial dates held and advance not	ice)				
Preparatory Ir	nspections held today				_		
No preparatory inspections held today							
Initial Inspecti	ons held today						
No initial in	spections held toda	ıy					
ACTIVITY ST	ART/FINISH						
Activity No	Description						
No activitie	s were started or fin	nished today					
QC REQUIRE	MENTS						
Requirement	No Type	Description		Results			
No QC requ	irements were com	pleted today					
ISSUED QA/O	QC DEFICIENCY	(Describe QA and QC Deficiency items issued)					
Item No	Location	Description					
Item No	Location	Description					
	Location ciency items were is	·			-		
No QC Defi		ssued today)				
No QC Defi	ciency items were is	ssued today)		-		
No QC Defic	ciency items were is QA/QC DEFICIENC	ssued today (Report QC and QA Deficiency items corrected))		-		
No QC Defice CORRECTED Item No	ciency items were is QA/QC DEFICIENC Location	ssued today Y (Report QC and QA Deficiency items corrected Description)		-		
No QC Defice CORRECTED Item No	ciency items were is O QA/QC DEFICIENC Location ciency items were c	ssued today (Report QC and QA Deficiency items corrected Description			-		
No QC Defice CORRECTED Item No	ciency items were is O QA/QC DEFICIENC Location ciency items were c	ssued today Y (Report QC and QA Deficiency items corrected Description		Last Day	-		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 02 Sep 2020 - Wednesday

PROJECT CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

_ABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	8.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			1.0	12.0
Mike Hooks, L.L.C	SURVEYOR	?			2.0	24.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAP	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTAN ⁻	Γ CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	IATE			3.0	36.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			1.0	12.0
Total hrs worked to date:	5,888.0	Hrs worked MTD:	580.0	Total:	25.0	296.0

EQUIPMENT HOURS Equipment Name	Descriptio	n					Idle Hours	Operating Hours
3900-421	Maniwock						12.0	12.0
WRS71431	Dredge M	issouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey Ve	essel					12.0	12.0
MH19	Stiff Leg D)errick					0.0	24.0
MH 157-05	Fabricatio	n Barge					12.0	12.0
MH 156-01	Supply Ba	rge					0.0	24.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	е					0.0	24.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn /	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	3,942.0	Idle hrs MTD:	192.0	Opr hrs MTD:	480.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS OU	N ITY CONTROL DE	DODT (OCD)	REPORT NUMBER 19	Page 4	5 of 214
CONTRACTORS QUA	G OF CONSTRUCTION	PURI (QCR)			
DAILTEO	3 OF CONSTRUCTIO	714	DATE		
			02 Sep 2020 - Wedr	nesday	
PROJECT			CONTRACT NUMBER	V0.407000	NE0045
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W	V9127820)F0315
					l
CONTRACTOR CERTIFICATION	On behalf of the contr	actor. I certify that thi	s Report is complete and co	rrect and	all equipment and
- January St. Service Torritori	material used and wor	k performed during th	is Reporting period are in c	ompliance	with the contract
	plans and specification	s, to the best of my kno	owledge, except as noted abov	ve.	
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 46 of 214 20 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 03 Sep 2020 - Thursday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 81 °F Max 89 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: the west cut in the "Y" from station 08+65 to station 09+00, then moved back to station 05+00 reaching to station 07+45 in the center cut of "Y". For a total advance of 280' removing 3,240 net cubic yards from the dredging templet. Discharging in Da # 7 on 5660' of total pipeline.

Discharging: The spill barge is located approximately 2,000' inside the da at approximately station 32+00 to sta. 40+00. (800' wide arc

QC Department: Took BD in DA #7 and took check sections from station 0+00 to 6+00 (west cut of "Y").

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 375' wide, (west cut in "Y") and 100' wide, (center cut in "Y") making one pass across the cut and double swing at the west toe and slope, at a cutter corrected depth of 48 + the tide to achieve a required COE depth of 45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO reviewed JSA's in the morning. Monthly inspections of fire extinguishers were continued. Photos were taken of the decks to create a virtual walk through. Decks are clean with no trip hazards and guard rails closed. Safety topics discussed today was the responsible use of PPE and proper fire hose procedure. SSHO observed Outside line crews make a pontoon connection. The crew was wearing PPE and working in a safe, professional manner. No accidents or injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given.

Name

PREP/INITIAL D	ATES	(Preparatory and initial dates held and advance notice)	
Preparatory Inspe	ections held today		
No preparator	y inspections held	l today	
Initial Inspections	s held today		
No initial inspe	ections held today	1	_
ACTIVITY STAR	T/FINISH		
Activity No	Description		
No activities w	vere started or fini	shed today	
QC REQUIREME	ENTS		
Requirement No	Туре	Description	Results
No QC require	ments were comp	eleted today	
ISSUED QA/QC	DEFICIENCY	(Describe QA and QC Deficiency items issued)	
Item No	Location	Description	
No QC Deficie	ncy items were is	sued today	
CORRECTED Q	A/QC DEFICIENC	(Report QC and QA Deficiency items corrected)	
Item No	Location	Description	
		·	
No QC Deficie	ncy items were co	prrected today	
CONTRACTORS	ON SITE	(Report first and/or last day contractors were on site)	
		_	

First Day

Last Day

REPORT NUMBER

Page 47 of 214

DATE

03 Sep 2020 - Thursday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

W9127820D0038 W9127820F0315

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge NameFirst DayLast DayMissouri H8/16/2020

ABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	8.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			1.0	12.0
Mike Hooks, L.L.C	SURVEYO	₹			2.0	24.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAP	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTAN [*]	T CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	COOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	MATE			3.0	36.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OF	PERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			1.0	12.0
Total hrs worked to date:	6,184.0	Hrs worked MTD:	876.0	Total:	25.0	296.0

EQUIPMENT HOURS							ldle	Operating
Equipment Name	Description	on					Hours	Hours
WRS71431	Dredge M	lissouri H					0.0	24.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					12.0	12.0
3900-421	Maniwock	<					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey V	essel					12.0	12.0
MH19	Stiff Leg I	Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	e					0.0	24.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	4,182.0	Idle hrs MTD:	288.0	Opr hrs MTD:	720.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER	Page	48 of 214
CONTRACTORS QUALITY	CONTROL RE	PORT (QCR)	20		
DAILY LOG OF	CONSTRUCTION	ЛИ	DATE		
			03 Sep 2020 - Thu	ırsday	
PROJECT	ula Hawkay		CONTRACT NUMBER	14/04/07/07	0000045
Maint. Dredging of the Pascago	ula Harbor		W9127820D0038	W912782	20F0315
CONTRACTOR CERTIFICATION On h	shalf of the contr	actor I cortify that thi	s Report is complete and	correct and	I all equipment and
mate	rial used and wor	k performed during th	s Report is complete and only in Reporting period are in the investigation of the second and the second and the second are in the second and the second are second a	complianc	e with the contract
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIAL		DATE

REPORT NUMBER Page 49 of 214 21 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 04 Sep 2020 - Friday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 79 °F Max 87 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: the center cut in the "Y" from station 07+45 to station 14+45, advance of 700' removing 19,138 net cubic yards from the dredging templet. Discharging in Da # 7 on 5,900' of total pipeline.

Discharging: The spill barge is located approximately 2,000' inside the da at approximately station 32+00 to sta. 40+00. (800' wide arc

QC Department: Took check sections from station 7+08 to 8+00.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 200' wide, (center cut in "Y") making one pass across the cut and double swing at the west toe and slope, at a cutter corrected depth of 48 + the tide to achieve a required COE depth of -45.0. (completed center cut of "Y").

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO inspected fire and emergency exit signs. As well as emergency lighting and ear plug stations. All warning signs and labels were in appropriate location, clean and visible at all times. Signs are reflectorized and clearly illuminated by emergency lighting. The illumination of emergency lighting is arranged so that the failure of any lighting unit will not leave any area darkened to the point of impeding the means of egress. Ear plug stations are securely mounted and with in employee access in noise-hazardous areas. Stations were cleaned and restocked. Employees were working safe with no accidents or injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given.

Name

No preparatory inspections held today Initial Inspections held today No initial inspections held today ACTIVITY START/FINISH Activity No Description No activities were started or finished today	
Initial Inspections held today No initial inspections held today ACTIVITY START/FINISH Activity No Description No activities were started or finished today	
No initial inspections held today ACTIVITY START/FINISH Activity No Description No activities were started or finished today	
ACTIVITY START/FINISH Activity No Description No activities were started or finished today	
Activity No Description No activities were started or finished today	
No activities were started or finished today	
•	
•	
OC DECUIDEMENTS	
QC REQUIREMENTS	
Requirement No Type Description	Results
No QC requirements were completed today	
ISSUED QA/QC DEFICIENCY (Describe QA	and QC Deficiency items issued)
Item No Location Descript	ion
No QC Deficiency items were issued today	
CORRECTED QA/QC DEFICIENCY (Report QC ar	d QA Deficiency items corrected)
Item No Location Descript	ion

First Day

Last Day

21

Page 50 of 214

DATE

04 Sep 2020 - Friday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

REPORT NUMBER

W9127820D0038 W9127820F0315

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge NameFirst DayLast DayMissouri H8/16/2020

ABOR HOURS	Danisian				Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	LABORER,	GROUP 1			1.0	12.0
Mike Hooks, L.L.C	SURVEYOR	₹			2.0	24.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	8.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAP	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTAN ⁻	T CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	MATE			3.0	36.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			1.0	12.0
Total hrs worked to date:	6,480.0	Hrs worked MTD:	1,172.0	Total:	25.0	296.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
WRS71431	Dredge M	lissouri H					0.0	24.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					12.0	12.0
3900-421	Maniwock	(12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey Ve	essel					12.0	12.0
MH19	Stiff Leg [Derrick					0.0	24.0
MH 157-05	Fabricatio	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					0.0	24.0
535271	Bayou Pri	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	4,422.0	Idle hrs MTD:	384.0	Opr hrs MTD:	960.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

			_		_
			REPORT NUMBER	Page 51 of 214	
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	21	1 490 01 01 21 1	
DAILY LO	OF CONSTRUCTION	ON ` ´	DATE		ヿ
			04 Sep 2020 - Friday	1	
PDQ ISOT				·	\dashv
PROJECT			CONTRACT NUMBER	10.1.070.007.00.1.5	
Maint. Dredging of the Pas	scagoula Harbor		W9127820D0038 W	9127820F0315	
					\dashv
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and cor	rrect and all equipment and	
	plans and specification	k periormed during the s. to the best of mv kn	nis Reporting period are in co owledge, except as noted above	omphanice with the contract e.	
00 DEDDEOENTATIVE 200000		1			\dashv
QC REPRESENTATIVE'S SIGNATURE	=	DATE	SUPERINTENDENT'S INITIALS	DATE	
					1

REPORT NUMBER Page 52 of 214 22 **CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION** DATE 05 Sep 2020 - Saturday **PROJECT** CONTRACT NUMBER W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 71 °F Max 90 °F No Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: moved dredge to station 23+30 reaching to station 26+00, advance of 270' removing 15,860 net cubic yards from the dredging templet. Discharging in Da # 4 on 5,420' of total pipeline.

Discharging: Moved spill barge from DA#7 to DA#4. The spill barge is located approximately 2,500' inside the DA#4 at approximately station 12+00 to sta. 19+00. (700' wide arc).

QC Department: No surveys due to high winds and rough seas.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swing at the east toe and slope, at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

After employees completed JSA's, SSHO and Deck Captain reviewed and signed. Groceries arrived and were unloaded by the crew and SSHO on to dredge safely. SSHO followed up with welder about ring buoy, and rope bag on welding barge. Item on DTL has been corrected. No accidents on injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice	e)		
Preparatory Inspections held today				
No preparatory inspections held	today			
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finis	hed today			
QC REQUIREMENTS				
Requirement No Type	Description		Results	
No QC requirements were compl	eted today			
No QC requirements were compl ISSUED QA/QC DEFICIENCY	eted today (Describe QA and QC Deficiency items issued)			
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued)			
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued) Description			
ISSUED QA/QC DEFICIENCY Item No Location	(Describe QA and QC Deficiency items issued) Description ued today			
ISSUED QA/QC DEFICIENCY Item No Location No QC Deficiency items were iss	(Describe QA and QC Deficiency items issued) Description ued today			
ISSUED QA/QC DEFICIENCY Item No Location No QC Deficiency items were iss CORRECTED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued) Description ued today (Report QC and QA Deficiency items corrected)			
ISSUED QA/QC DEFICIENCY Item No Location No QC Deficiency items were iss CORRECTED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued) Description ued today (Report QC and QA Deficiency items corrected) Description			
ISSUED QA/QC DEFICIENCY Item No Location No QC Deficiency items were iss CORRECTED QA/QC DEFICIENCY Item No Location	(Describe QA and QC Deficiency items issued) Description ued today (Report QC and QA Deficiency items corrected) Description			

REPORT NUMBER 22

Page 53 of 214

DATE

05 Sep 2020 - Saturday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

W9127820D0038 W9127820F0315

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C		ONTROL INSPECTOR			1.0	8.0
Mike Hooks, L.L.C	LABORER,				1.0	12.0
Mike Hooks, L.L.C	SURVEYOR				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAP	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTAN ⁻	Γ CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	ООК			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	IATE			3.0	36.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			1.0	12.0
Total hrs worked to date:	6,776.0	Hrs worked MTD:	1,468.0	Total:	25.0	296.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
3900-421	Maniwocl	(12.0	12.0
WRS71431	Dredge M	lissouri H					0.0	24.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey V	essel					12.0	12.0
MH19	Stiff Leg I	Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					0.0	24.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	4,662.0	Idle hrs MTD:	480.0	Opr hrs MTD:	1,200.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTOR QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION FROJECT Maint. Dredging of the Pascagoula Harbor CONTRACT NAMER W9127820D0038 W9127820F0315 CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the beat of my knowledge, experts an rold able contract or and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the beat of my knowledge, experts an rold able contract plans and specifications, to the beat of my knowledge, experts an rold able contract plans and specifications, to the beat of my knowledge, experts an rold able contract plans and specifications, to the beat of my knowledge, experts an rold able contract plans and specifications, to the beat of my knowledge, experts an rold able contract plans and specifications, to the beat of my knowledge, experts an rold able contract plans and specifications, to the beat of my knowledge, experts an rold able contract plans and specifications, to the beat of my knowledge, experts an rold able contract plans and specifications, to the beat of my knowledge, experts an rold able contract plans and specifications, to the beat of my knowledge, experts an rold able contract plans and specifications, to the beat of my knowledge, experts and the plans are plant and the						
CONTRACTOR CERTIFICATION CONTRACTOR CERTIFICATION CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the cease of my knowledge, sceep tea noted above.				REPORT NUMBER	54 of 214	
PROJECT Maint. Dredging of the Pascagoula Harbor Mint. Dredging of the Pascag	CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)			
PROJECT Maint. Dredging of the Pascagoula Harbor CONTRACT NUMBER W9127820D0038 W9127820F0315 CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the beat of my knowledge, except as noted above.	DAILY LOC	OF CONSTRUCTION	ON			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				05 Sep 2020 - Satur	day	
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W	V912782	0F0315
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						l
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	CONTRACTOR OFFICE CATION	.				
	CONTRACTOR CERTIFICATION	material used and wor	k performed during th	is Reporting period are in c	ompliance	all equipment and e with the contract
QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE			1		ve.	
	QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 55 of 214 23 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 06 Sep 2020 - Sunday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 78 °F Max 88 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 300' from station 26+00 to station 29+00 removing 18,650 net cuyds. of material from the dredging templet. pumping on 5,420' of pipeline, discharging into DA #4.

Surveys: Took AD checks from station 0+00 to station 13+70.

Spill Barge: Located 3,000' inside the DA and swinging 700' wide arc.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swing at the east toe and slope, at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO reviewed JSA's and then signed. A safety meeting was held and employee temperatures recorded. Topics included using other peoples tools with out permission and house keeping. SSHO did house keeping in safety office, first aid and PPE closet was organized and inventory data collected. An inspection was done of Life Ring Buoys, rope bags and light on dredge and tender boats. Some of our Ring Buoys have become weathered and will have Missouri H repainted. Item has been added to DTL and will be corrected.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notic	e)						
Preparatory Inspections held today								
No preparatory inspections held today								
Initial Inspections held today	Initial Inspections held today							
No initial inspections held today	1							
ACTIVITY START/FINISH								
Activity No Description								
No activities were started or fini	shed today							
QC REQUIREMENTS								
Requirement No Type	Description		Results					
No QC requirements were comp	leted today							
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued)							
Item No Location	Description							
No QC Deficiency items were is:	sued today							
CORRECTED QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)							
Item No Location	Description							
No QC Deficiency items were co	prected today							
CONTRACTORS ON SITE	(Report first and/or last day contractors were on site)							
Name		First Day	Last Day					

REPORT NUMBER
23

Page 56 of 214

DATE

06 Sep 2020 - Sunday

PROJECT

CT CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	8.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYO	₹			2.0	24.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTAN [*]	T CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	MATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OF	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			1.0	12.0
Total hrs worked to date:	7,108.0	Hrs worked MTD:	1,800.0	Total:	28.0	332.0

QUIPMENT HOURS Equipment Name	Description	on					Idle Hours	Operating Hours
WRS71431	Dredge M	lissouri H					0.0	24.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender As	shley					12.0	12.0
3900-421	Maniwock	(12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey Ve	essel					12.0	12.0
MH19	Stiff Leg [Derrick					0.0	24.0
MH 157-05	Fabricatio	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					0.0	24.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	4,902.0	Idle hrs MTD:	576.0	Opr hrs MTD:	1,440.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER	Page 57 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	23	1 ago 51 51 2 1 1
DAILY LO	G OF CONSTRUCTION	ON	DATE	
			06 Sep 2020 - Sunda	y
PROJECT			CONTRACT NUMBER	•
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W9	9127820F0315
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and corr	rect and all equipment and
	material used and wor	k performed during th	is Reporting period are in co	mpliance with the contract
		1	owledge, except as noted above	
QC REPRESENTATIVE'S SIGNATURE	Ē	DATE	SUPERINTENDENT'S INITIALS	DATE

REPORT NUMBER Page 58 of 214 24 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 07 Sep 2020 - Monday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 78 °F Max 86 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 220' from station 29+00 to station 31+20 removing 14,598 net cuyds. of material from the dredging templet. pumping on 6,420' of pipeline, discharging into DA #3.

Discharging: Moved spill barge from DA#4 to DA#3. The spill barge is located approximately 3,000' inside the DA#3 at approximately station 9+00 to sta. 19+00. (900' wide arc).

QC Department: took check sections from station # 24+00 to station # 26+00

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swing at the east toe and slope, at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO and crew members performed maintenance on Life Ring buoys that were identified in the inspection. Reflective tape was added where needed and Missouri H stencil. Safety talks was held with welding crew on hazard identification and safe work practices. Welders corrected exhaust guard on tender boat to prevent incidents of burns from pipe. Capacity limit of 6 signs were added to tender boats as well. No accidents or injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL	DATES	(Preparatory and initial dates held and advance notice	e)	
Preparatory In	spections held today			
No preparat	ory inspections hel	d today		
Initial Inspection	ons held today			
No initial ins	spections held toda	у		
ACTIVITY STA	ART/FINISH			
Activity No	Description			
No activities	s were started or fin	ished today		
QC REQUIRE	MENTS			
Requirement N	No Type	Description		Results
No QC requi	irements were comp	pleted today		
ISSUED QA/Q	C DEFICIENCY	(Describe QA and QC Deficiency items issued)		
Item No	Location	Description		
				_
No QC Defic	ciency items were is	sued today		
CORRECTED	QA/QC DEFICIENC	Y (Report QC and QA Deficiency items corrected)		
CORRECTED Item No	QA/QC DEFICIENC Location	Y (Report QC and QA Deficiency items corrected) Description		
Item No		Description		
Item No	Location	Description		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 07 Sep 2020 - Monday

REPORT NUMBER

PROJECT CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	_

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR	र			2.0	24.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	8.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTAN ⁻	Γ CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	ООК			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	IATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			1.0	12.0
Total hrs worked to date:	7,440.0	Hrs worked MTD:	2,132.0	Total:	28.0	332.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
WRS71431	Dredge M	lissouri H					0.0	24.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					12.0	12.0
3900-421	Maniwock	(12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey Ve	essel					12.0	12.0
MH19	Stiff Leg [Derrick					0.0	24.0
MH 157-05	Fabricatio	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					0.0	24.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	5,142.0	Idle hrs MTD:	672.0	Opr hrs MTD:	1,680.0	Total:	96.0	240.0

MISHAP REPORTING (Describe mishaps)

			DEDORT NUMBER	
00170407070	LITY OCCUTOR 5	DODT (005)	REPORT NUMBER Pa	ge 60 of 214
CONTRACTORS QUA	LITY CONTROL RE OF CONSTRUCTION	PURT (QCR) N	24	
DAILT LOG	O CONSTRUCTION	/14	DATE O7 Son 2020 Monday	
PROJECT			07 Sep 2020 - Monday	
Maint. Dredging of the Pas	scagoula Harbor		CONTRACT NUMBER W9127820D0038 W912	7820F0315
a.ii. Dioagiiig oi tile i de			VIO.1210200000 VV912	0201 00 10
CONTRACTOR CERTIFICATION	material used and wor	k performed during th	s Report is complete and correct his Reporting period are in compli owledge, except as noted above.	and all equipment and ance with the contract
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

REPORT NUMBER Page 61 of 214 25 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 08 Sep 2020 - Tuesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 70 °F Max 90 °F No Precipitation 5 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 385' from station 31+20 to station 35+05removing 25,452 net cuyds. of material from the dredging templet. pumping on 6,420' of pipeline, discharging into DA #3.

Discharging: The spill barge is located approximately 3,000' inside the DA#3 at approximately station 10+00 to sta. 19+00. (900' wide arc).

QC Department: took a check section at station 30+00.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swing at the east & west toe and slopes,

at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: In the safety inspection of Tender boat Grayson Allen you will see how crew maintains the decks clean of trash,mud, and other slip,trip or fall hazards. Hand rails are painted and secure, fire axe is stored and ready for use. Hatch covers are closed exhaust guards painted caution yellow and not damaged. Running lights and deck lights are working. Work Ropes are tied up neatly off the deck floor. Inside the cab is clean and windows clear, first aid kit is stored and fire extinguisher is on mount. Safety training was held with the crew on potential hazards on tender boat and items to inspect before shift. Safety stand down meeting was held and there no accidents or injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notic	e)	
Preparatory Inspections held today			
No preparatory inspections held	today		
Initial Inspections held today			
No initial inspections held today	,		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finis	shed today		
QC REQUIREMENTS			
Requirement No Type	Description		Results
No QC requirements were comp	leted today		
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued)		
Item No Location	Description		
No QC Deficiency items were iss	sued today		
CORRECTED QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)		
Item No Location	Description		
No QC Deficiency items were co	rrected today		
CONTRACTORS ON SITE	(Report first and/or last day contractors were on site)	1	
Name		First Day	Last Day

REPORT NUMBER Page 62 of 214 25 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 08 Sep 2020 - Tuesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day Missouri H 8/16/2020 **LABOR HOURS** Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C LABORER, GROUP 1 2.0 24.0 2.0 24.0 Mike Hooks, L.L.C **SURVEYOR** Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 QUALITY CONTROL INSPECTOR 8.0 Mike Hooks, L.L.C 10 SAFETY INSPECTOR 12.0 Mike Hooks, L.L.C 1.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 **DECK CAPTAIN** 0.0 Mike Hooks, L.L.C 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 Mike Hooks, L.L.C **OILER** 2.0 24.0 Mike Hooks, L.L.C DREDGE CAPTAIN 12.0 1.0 Mike Hooks, L.L.C **CRANE OPERATOR** 12.0 1.0 Mike Hooks, L.L.C **DECK HAND** 3.0 36.0 36.0 Mike Hooks, L.L.C **ENGINEER** 3.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 1.0 12.0 Total hrs worked to date: 7.772.0 Hrs worked MTD: 2,464.0 Total: 28.0 332.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** Tender Ashley 12.0 12.0 3900-421 Maniwock 12.0 12.0 108-B LinkBelt 12.0 12.0 LA 9046 GF Survey Vessel 12.0 12.0 MH19 Stiff Leg Derrick 0.0 24.0 12.0 12.0 MH 157-05 **Fabrication Barge** MH 156-01 Supply Barge 0.0 24.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 Spill Barge 0.0 24.0 535271 **Bayou Princess** 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 12.0 12.0 Virgie Cenac Total operating hrs to date: 5,382.0 Idle hrs MTD: 768.0 Opr hrs MTD: 1,920.0 Total: 96.0 240.0 MISHAP REPORTING (Describe mishaps)

CONTRACTORS OU	NITY CONTROL DE	DODT (OOD)	REPORT NUMBER Pa	age 63 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)		
DAILY LOC	G OF CONSTRUCTION	JN	DATE	
			08 Sep 2020 - Tuesday	
PROJECT			CONTRACT NUMBER	
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W912	7820F0315
			•	
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and correct	and all equipment and
	material used and wor	k performed during th	is Reporting period are in comp	iance with the contract
		1	owledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

REPORT NUMBER Page 64 of 214 26 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 09 Sep 2020 - Wednesday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 80 °F Max 91 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 295' from station 35+05 to station 38+00 removing 23,420 net cuyds. of material from the dredging templet. pumping on 6,420' of pipeline, discharging into DA #3.

Discharging: The spill barge is located approximately 3,000' inside the DA#3 swinging from station 10+00 to sta. 19+00. (900' wide arc).

QC Department: unable to take check sections due to rough seas.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swing at the east & west toe and slopes,

at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO: JSAs were completed and discussed before work activities started. Observed the outside crew shifting anchors, handling the pontoon line anchors and moving the dredge out of channel to pass ship traffic. (there no accidents or injuries to report).

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

I ILLI /IIIIIAL	DATES	(Preparatory and initial dates held and advance notice	e)	
Preparatory Ins	pections held today			
No preparato	ory inspections held	d today		
Initial Inspection	ns held today			
No initial ins	pections held today	/		
ACTIVITY STA	RT/FINISH			
Activity No	Description			
No activities	were started or fini	ished today		
QC REQUIREM	MENTS			
Requirement No	о Туре	Description		Results
No QC requir	rements were comp	pleted today		
No QC requir	-	oleted today (Describe QA and QC Deficiency items issued)		
-	-			
ISSUED QA/QC	C DEFICIENCY	(Describe QA and QC Deficiency items issued)		
ISSUED QA/QC	C DEFICIENCY	(Describe QA and QC Deficiency items issued) Description		
ISSUED QA/QC Item No No QC Defici	C DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description sued today		
ISSUED QA/QC Item No No QC Defici	C DEFICIENCY Location iency items were is:	(Describe QA and QC Deficiency items issued) Description sued today		
ISSUED QA/QC Item No No QC Defici CORRECTED C	Location iency items were is: QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected)		
ISSUED QA/QC Item No No QC Defici CORRECTED C Item No	Location iency items were is: QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description		
ISSUED QA/QC Item No No QC Defici CORRECTED C Item No	Location Location iency items were is: QA/QC DEFICIENCY Location iency items were co	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION PROJECT REPORT NUMBER 26 DATE 09 Sep 2020 - Wednesday CONTRACT NUMBER CONTRACT NUMBER CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL	ON	SI	ΤΕ
--------	----	----	----

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

LABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYO	₹			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAP	TAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTAN'	Γ CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	IATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OF	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			2.0	24.0
Total hrs worked to date:	8,060.0	Hrs worked MTD:	2,752.0	Total:	24.0	288.0

EQUIPMENT HOURS Equipment Name	Descriptio	on .					Idle Hours	Operating Hours
WRS71431	Dredge M	issouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					12.0	12.0
3900-421	Maniwock	(12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg [Derrick					0.0	24.0
MH 157-05	Fabricatio	n Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					0.0	24.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn /	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	5,610.0	Idle hrs MTD:	876.0	Opr hrs MTD:	2,148.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS OU	NITY CONTROL DE	DODT (OOD)	REPORT NUMBER 26	Page 66 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)		
DAILY LOC	G OF CONSTRUCTION	ЛИ	DATE	
			09 Sep 2020 - Wedne	esday
PROJECT			CONTRACT NUMBER	
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W	9127820F0315
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and cor	rect and all equipment and
	plans and specification	s, to the best of my kno	nis Reporting period are in co owledge, except as noted above	e.
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE
CONTRACTOR OF THE CONTRACTOR	-	<i>2</i> ,,,,,,	SOLEMAN O MINIMES	D. III L
		I		

REPORT NUMBER Page 67 of 214 27 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 10 Sep 2020 - Thursday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 79 °F Max 90 °F No Precipitation 5 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 255' from station 38+00 to station 40+55 removing 20,206 net cuyds. of material from the dredging templet. pumping on 6,180' of pipeline, discharging into DA #3.

Discharging: The spill barge was moved and is now located approximately 3,000' inside the DA#3 swinging from station 2+00 to sta. 10+00. (800' wide arc).

QC Department: took AD check sections from station 30+00 to station 36+00.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swing at the east & west toe and slopes,

at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: JSAs were completed and discussed before work activities started. A Safety Meeting was held in the morning. Topics discussed: Safe handling of hand equipment, always the proper safety equipment, and staying hydrated in these hot temperatures. all were temp. taken & logged. Observed the outside crew shifting anchors, handling the pontoon line tanks that were taking on water, cleaning the cutter and moving the dredge out of channel to pass ship traffic. (there were no accidents or injuries to report).

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

No Contractors had their first or last day on the site

PREP/INITIAL	DATES	(Preparatory and initial dates held and advance notice)		
Preparatory In	spections held today			
No preparat	ory inspections he	ld today		
Initial Inspection	ons held today			
No initial ins	spections held toda	ау		
ACTIVITY STA	ART/FINISH			
Activity No	Description			
No activities	were started or fir	nished today		
	MENITO			
QC REQUIRE	MENIS			
Requirement N	lo Type	Description	Results	
Requirement No QC requi	_	·	Results	_
Requirement No QC requi	No Type	pleted today	Results	
No QC requirement No QC requirement No Item No No QC Deficient	irements were com C DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description ssued today	Results	_
No QC requi ISSUED QA/Q Item No No QC Defic	irements were com C DEFICIENCY Location Location GA/QC DEFICIENC	(Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected)	Results	
No QC requirement No QC requirement No Item No No QC Deficient	irements were com C DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description ssued today	Results	
No QC requirement No QC requirement No Item No CORRECTED Item No No QC Deficited No QC Deficit	irements were com C DEFICIENCY Location ciency items were in Location Location	(Describe QA and QC Deficiency items issued) Description Ssued today CY (Report QC and QA Deficiency items corrected) Description corrected today	Results	_
No QC requi ISSUED QA/Q Item No No QC Defic CORRECTED Item No	irements were com C DEFICIENCY Location ciency items were in Location Location	(Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected) Description	Results	

REPORT NUMBER 27

Page 68 of 214

DATE

10 Sep 2020 - Thursday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

W9127820D0038 W9127820F0315

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			3.0	36.0
Mike Hooks, L.L.C	SURVEYOR	₹			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	ASSISTAN ⁻	T CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	MATE			2.0	24.0
Mike Hooks, L.L.C	OILER				1.0	12.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			0.0	0.0
Mike Hooks, L.L.C	DECK HAN	D			6.0	72.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			2.0	24.0
Total hrs worked to date:	8,396.0	Hrs worked MTD:	3,088.0	Total:	28.0	336.0

QUIPMENT HOURS Equipment Name	Descriptio	n					Idle Hours	Operating Hours
3900-421	Maniwock						12.0	12.0
WRS71431	Dredge M	issouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey Ve	essel					12.0	12.0
MH19	Stiff Leg D	Derrick					0.0	24.0
MH 157-05	Fabricatio	n Barge					12.0	12.0
MH 156-01	Supply Ba	ırge					0.0	24.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	е					0.0	24.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn /	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	5,850.0	Idle hrs MTD:	972.0	Opr hrs MTD:	2,388.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER Page 69 of 214				
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	27	9			
DAILY LO	G OF CONSTRUCTION	ON	DATE				
			10 Sep 2020 - Thursda	у			
PROJECT			CONTRACT NUMBER				
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W91	27820F0315			
			•				
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and correction period are in comp	ct and all equipment and			
	plans and specification	k periormed during the s, to the best of my kno	nis Reporting period are in compowledge, except as noted above.	phance with the contract			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE			
				-			
		i		ı			

REPORT NUMBER Page 70 of 214 28 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 11 Sep 2020 - Friday **PROJECT CONTRACT NUMBER** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 79 °F Max 87 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 345' from station 40+55 to station 44+00 removing 26,580 net cuyds. of material from the dredging templet. pumping on 6,180' of pipeline, discharging into DA #3.

Discharging: The spill barge is now located approximately 3,000' inside the DA#3 swinging from station 1+00 to sta. 10+00. (900' wide arc).

QC Department: took AD check sections from station 36+00 to station 40+00. (unable to take any other surveys due to seas getting roght).

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swing at the east & west toe and slopes,

at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO: JSAs were completed and discussed before work activities started. monitoring the tropical depression coming in from Florida. Observed the outside crew shifting anchors, and moving the dredge out of channel to pass ship traffic. (there were no accidents or injuries to report).

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL D	ATES	(Preparatory and initial dates held and advance notice	ce)				
Preparatory Inspections held today							
No preparatory inspections held today							
Initial Inspections held today							
No initial inspections held today							
ACTIVITY START/FINISH							
Activity No	Description						
No activities were started or finished today							
QC REQUIREMENTS							
Requirement No	Туре	Description		Results			
No QC requirements were completed today							
ISSUED QA/QC	DEFICIENCY	(Describe QA and QC Deficiency items issued)					
Item No	Location	Description					
No QC Deficiency items were issued today							
CORRECTED Q	A/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)					
Item No	Location	Description					
No QC Deficiency items were corrected today							
CONTRACTORS	ON SITE	(Report first and/or last day contractors were on site)					
Name			First Day	Last Day			

REPORT NUMBER 28

Page 71 of 214

DATE

11 Sep 2020 - Friday

PROJECT

CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name First Day Last Day Missouri H 8/16/2020

Crew	Position			Number of Employees	Hours Worked		
Mike Hooks, L.L.C	LABORER,	GROUP 1			3.0	36.0	
Mike Hooks, L.L.C	SURVEYOR	₹			1.0	12.0	
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0	
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0	
Mike Hooks, L.L.C	SAFETY IN	SAFETY INSPECTOR					
Mike Hooks, L.L.C	WELDER	WELDER					
Mike Hooks, L.L.C	DECK CAP	1.0	12.0				
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER					0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER					12.0	
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0	
Mike Hooks, L.L.C	DREDGE M	IATE			2.0	24.0	
Mike Hooks, L.L.C	OILER				1.0	12.0	
Mike Hooks, L.L.C	DREDGE C	0.0	0.0				
Mike Hooks, L.L.C	CRANE OP	ERATOR		0.0	0.0		
Mike Hooks, L.L.C	DECK HAN	6.0	72.0				
Mike Hooks, L.L.C	ENGINEER		3.0	36.0			
Mike Hooks, L.L.C	BOAT CAP	TAIN			2.0	24.0	
Total hrs worked to date:	8,732.0	Hrs worked MTD:	3,424.0	Total:	28.0	336.0	

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	n					Hours	Hours
WRS71431	Dredge Missouri H						0.0	24.0
LA 001	Tender Arthur						0.0	24.0
LA 174EV	Tender Ashley						12.0	12.0
3900-421	Maniwock						12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey Vessel						12.0	12.0
MH19	Stiff Leg Derrick						0.0	24.0
MH 157-05	Fabrication Barge						12.0	12.0
MH 156-01	Supply Barge						0.0	24.0
LA 6574-GH	Tender Grayson Allen						0.0	24.0
MH 158-06	Spill Barge						0.0	24.0
535271	Bayou Princess						12.0	12.0
535274	Brooklyn Ann						12.0	12.0
539304	Virgie Cenac 12.0						12.0	12.0
Total operating hrs to date:	6,090.0	Idle hrs MTD:	1,068.0	Opr hrs MTD:	2,628.0	Total:	96.0	240.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER	Page	72 of 214	
CONTRACTORS QUA	PORT (QCR)	28	9-			
DAILY LO	G OF CONSTRUCTION	ON .	DATE			
			11 Sep 2020 - Friday			
PROJECT			CONTRACT NUMBER	,		
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W	/012782	POE0315	
Maint. Dreaging of the Fas			VV3127020B0030 V	V	201 00 10	
					l	
					l	
CONTRACTOR CERTIFICATION	On hohelf of the sector	notor Looming that the	o Donort in complete and	rroct	I all aguirmant and	
CONTRACTOR CERTIFICATION	material used and wor	actor, I certify that thi k performed during th	s Report is complete and co	omplianc	e with the contract	
	material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE	
STATISTICS OF THE STATE OF THE	-	5/112	SOI EIMITEIADEITT O INTITALO		5,112	
		1				

REPORT NUMBER Page 73 of 214 29 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 12 Sep 2020 - Saturday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused Critical Delay Mike Hooks, L.L.C Temperature Min 79 °F Max 90 °F No Precipitation 10 MPH Wind **QC NARRATIVES**

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 150' from station 44+00 to station 45+50 removing 11,574 net cuyds. of material from the dredging templet. pumping on 6,180' of pipeline, discharging into DA #3.

Discharging: The spill barge is now located approximately 3,000' inside the DA#3 swinging from station 1+00 to sta. 10+00. (900' wide arc).

QC Department: (unable to take any surveys due to at least 3' seas.

GENERAL COMMENTS

Name

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swing at the east & west toe and slopes,

at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

The Dredge shut down operations at 9:15 AM to start moving equipment into safe harbor.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: JSAs were completed and discussed before work activities started. (The Deck Captain talked to the crew about moving equipment into safe harbor (Pascagoula, harbor) monitoring the tropical depression coming in from Florida. Observed the outside crew shifting anchors, and making up the pontoon tow with the spill barge. (there were no accidents or injuries to report).

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

The COE Project Engr. requested information pertaining to the plan on moving equipment to safe harbor due to storm (Sally) coming into the gulf from Florida.

PREP/INITIAL			
	. DATES	(Preparatory and initial dates held and advance notice)	
Preparatory In	spections held today		
No preparat	ory inspections hel	d today	
Initial Inspection	ons held today		
No initial in	spections held toda	у	
ACTIVITY ST	ART/FINISH		
Activity No	Description		
No activities	s were started or fin	ished today	
QC REQUIRE	MENTS		
Requirement I	No Type	Description	Results
No QC requ	irements were com	pleted today	
	irements were comp	(Describe QA and QC Deficiency items issued)	
ISSUED QA/C	C DEFICIENCY	(Describe QA and QC Deficiency items issued)	
ISSUED QA/C	C DEFICIENCY	(Describe QA and QC Deficiency items issued) Description	
Item No No QC Defice	C DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description ssued today	
Item No No QC Defice	C DEFICIENCY Location ciency items were is	(Describe QA and QC Deficiency items issued) Description ssued today	
ISSUED QA/O Item No No QC Defic	Location Location Liency items were is QA/QC DEFICIENC	(Describe QA and QC Deficiency items issued) Description ssued today Y (Report QC and QA Deficiency items corrected)	
ISSUED QA/O Item No No QC Defice CORRECTED Item No	Location Location ciency items were is QA/QC DEFICIENC Location	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description	
ISSUED QA/O Item No No QC Defice CORRECTED Item No	Location Location Liency items were is QA/QC DEFICIENC	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description	

First Day

Last Day

REPORT NUMBER 29

Page 74 of 214

DATE

12 Sep 2020 - Saturday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

W9127820D0038 W9127820F0315

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge NameFirst DayLast DayMissouri H8/16/2020

ABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			3.0	36.0
Mike Hooks, L.L.C	SURVEYO	₹			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTAN [*]	T CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	MATE			2.0	24.0
Mike Hooks, L.L.C	OILER				1.0	12.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OF	ERATOR			0.0	0.0
Mike Hooks, L.L.C	DECK HAN	D			6.0	72.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			2.0	24.0
Total hrs worked to date:	9,080.0	Hrs worked MTD:	3,772.0	Total:	29.0	348.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
LA 9046 GF	Survey V	essel					24.0	0.0
WRS71431	Dredge M	lissouri H					0.0	24.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					12.0	12.0
3900-421	Maniwocl	<					12.0	12.0
108-B	LinkBelt						12.0	12.0
MH19	Stiff Leg I	Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					0.0	24.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	je					0.0	24.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	6,318.0	Idle hrs MTD:	1,176.0	Opr hrs MTD:	2,856.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS OU	NITY CONTROL DE	DODT (OCD)	REPORT NUMBER 29	Page	75 of 214
CONTRACTORS QUA	G OF CONSTRUCTION	PORT (QCR)	DATE		
DAILTEO	o or oonorkoone	711		rdov	
PD0 (507			12 Sep 2020 - Satu	ruay	
PROJECT Maint Dradging of the Da	ooggula Harbar		CONTRACT NUMBER	M010700	0000345
Maint. Dredging of the Pa	Scayoula Harboi		W9127820D0038 \	VV912702	2010313
					l
					l
CONTRACTOR CERTIFICATION	material used and wor	k performed during th	s Report is complete and co nis Reporting period are in o owledge, except as noted abo	compliand	d all equipment and e with the contract
QC REPRESENTATIVE'S SIGNATURE	=	DATE	SUPERINTENDENT'S INITIALS	i	DATE

REPORT NUMBER Page 76 of 214 30 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 13 Sep 2020 - Sunday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 76 °F Max 88 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge and equipment spudded down and secured in safe harbor.

Discharging: removed the spill barge from DA #3.

The QC Department: attempted to take final survey from sta. 00+00 to 40+00. The Survey Crew encountered 3' seas before getting to the "Y".

GENERAL COMMENTS

Dredging Procedure: (No dredging)

The Dredge and equipment is standing by in Safe Harbor.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: JSAs were completed and discussed before work activities started. (A Safety Meeting was held during lunch. Topic Discussed: when purchasing safety foot wear check for ASTM label (the larger the number the better they are for impact, compression, electrical, and puncture resistance and also took temperature of each employee and logged.) Monitoring the tropical storm in the Gulf of Mexico. Observed the outside securing all equipment in the Pascagoula Harbor. (there were no accidents or injuries to report).

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

No Contractors had their first or last day on the site

None Given.

Name

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Description Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

First Day

Last Day

REPORT NUMBER 30

Page 77 of 214

DATE

13 Sep 2020 - Sunday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY C	CONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			3.0	36.0
Mike Hooks, L.L.C	SURVEYO	₹			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTAN ¹	T CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	COOK			2.0	24.0
Mike Hooks, L.L.C	CRANE OF	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DREDGE M	MATE			3.0	36.0
Mike Hooks, L.L.C	OILER				1.0	12.0
Mike Hooks, L.L.C	DREDGE C	CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			6.0	72.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			2.0	24.0
Total hrs worked to date:	9,452.0	Hrs worked MTD:	4,144.0	Total:	31.0	372.0

EQUIPMENT HOURS Equipment Name	Description	on					Idle Hours	Operating Hours
WRS71431	Dredge M	lissouri H					24.0	0.0
LA 001	Tender A	rthur					12.0	12.0
LA 174EV	Tender A	shley					12.0	12.0
3900-421	Maniwocł	<					24.0	0.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey V	essel					24.0	0.0
MH19	Stiff Leg I	Derrick					12.0	12.0
MH 157-05	Fabrication	on Barge					24.0	0.0
535271	Bayou Pr	incess					12.0	12.0
MH 156-01	Supply Ba	arge					24.0	0.0
LA 6574-GH	Tender G	rayson Allen					12.0	12.0
MH 158-06	Spill Barg	je					24.0	0.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	6,402.0	Idle hrs MTD:	1,428.0	Opr hrs MTD:	2,940.0	Total:	252.0	84.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER	Page 78 of 2	214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	30	3 -	
DAILY LO	G OF CONSTRUCTION	ON	DATE		
			13 Sep 2020 - Sund	ay	
PROJECT			CONTRACT NUMBER		
Maint. Dredging of the Pas	scagoula Harbor		W9127820D0038 V	V9127820F031	5
			110121020000		
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	prrect and all equ	ipment and
	material used and wor	k performed during th	is Reporting period are in c	compliance with	he contract
	plans and specification	s, to the best of my kno	owledge, except as noted above	ve.	
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

REPORT NUMBER Page 79 of 214 31 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 14 Sep 2020 - Monday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 76 °F Max 87 °F No Precipitation 15 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge and equipment spudded down and secured in safe harbor. Discharging: removed the spill barge from DA #3. The QC Department: no surveys taken. **GENERAL COMMENTS** Dredging Procedure: (No dredging) The Dredge and equipment is standing by in Safe Harbor. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: JSAs were completed and discussed before work activities started. Monitoring the tropical storm in the Gulf of Mexico. Observed the outside securing all equipment on the top deck of the dredge. made sure all equipment was properly illuminated during night hours in the Pascagoula Harbor. (there were no accidents or injuries to report). VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given. **PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Description Requirement No Type Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) First Day Name Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day

31

Page 80 of 214

DATE

14 Sep 2020 - Monday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

8/16/2020

REPORT NUMBER

W9127820D0038 W9127820F0315

Missouri H

ABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	QUALITY C	CONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	LABORER, GROUP 1			3.0	36.0
Mike Hooks, L.L.C	SURVEYO	R			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	ISPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTAN	T CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE N	MATE			3.0	36.0
Mike Hooks, L.L.C	OILER				1.0	12.0
Mike Hooks, L.L.C	DREDGE C	CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			2.0	24.0
Mike Hooks, L.L.C	CRANE OF	PERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	ID			6.0	72.0
Mike Hooks, L.L.C	ENGINEER	2			3.0	36.0
Total hrs worked to date:	9,824.0	Hrs worked MTD:	4,516.0	Total:	31.0	372.0

EQUIPMENT HOURS Equipment Name	Descriptio	n					Idle Hours	Operating Hours
WRS71431	Dredge M	issouri H					24.0	0.0
LA 001	Tender Ar	thur					12.0	12.0
LA 174EV	Tender As	shley					12.0	12.0
3900-421	Maniwock						24.0	0.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg D	Derrick					12.0	12.0
MH 157-05	Fabricatio	n Barge					24.0	0.0
MH 156-01	Supply Ba	ırge					24.0	0.0
LA 6574-GH	Tender Gr	rayson Allen					12.0	12.0
MH 158-06	Spill Barge	е					24.0	0.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	6,486.0	Idle hrs MTD:	1,680.0	Opr hrs MTD:	3,024.0	Total:	252.0	84.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER	age 81 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	31	ago 01 01 21 1
DAILY LO	G OF CONSTRUCTION	ON ` ´	DATE	
			14 Sep 2020 - Monday	
PDO IFOT				
PROJECT			CONTRACT NUMBER	
Maint. Dredging of the Pas	scagoula Harbor		W9127820D0038 W91	27820F0315
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and correc	t and all equipment and
	material used and wor	k performed during the	is Reporting period are in comp	pliance with the contract
		1	owledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

REPORT NUMBER Page 82 of 214 32 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 15 Sep 2020 - Tuesday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 74 °F Max 76 °F 3 IN Precipitation 30 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge and equipment spudded down and secured in safe harbor. Discharging: removed the spill barge from DA #3. The QC Department: no surveys taken. **GENERAL COMMENTS** Dredging Procedure: (No dredging) The Dredge and equipment is standing by in Safe Harbor. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: JSAs were completed and discussed before work activities started. Monitoring Hurricane Sally in the Gulf of Mexico. Observed the outside crew keeping the equipment in the fleeting area secured since the wind velocity increased. (there were no accidents or injuries to report). VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given. **PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Description Requirement No Type Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) First Day Name Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day

10,196.0

REPORT NUMBER 32

Page 83 of 214

DATE

15 Sep 2020 - Tuesday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

8/16/2020

W9127820D0038 W9127820F0315

Total:

31.0

372.0

Missouri H

LABOR HOURS		Number of	Hours
Crew	Position	Employees	Worked
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0
Mike Hooks, L.L.C	LABORER, GROUP 1	3.0	36.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	1.0	12.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0
Mike Hooks, L.L.C	OILER	1.0	12.0
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	DECK HAND	6.0	72.0
Mike Hooks, L.L.C	ENGINEER	3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Descriptio	n					Hours	Hours
3900-421	Maniwock						24.0	0.0
WRS71431	Dredge M	issouri H					24.0	0.0
LA 001	Tender Ar	thur					12.0	12.0
LA 174EV	Tender As	shley					12.0	12.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg D	Stiff Leg Derrick						12.0
MH 157-05	Fabricatio	n Barge					24.0	0.0
MH 156-01	Supply Ba	arge					24.0	0.0
LA 6574-GH	Tender Gr	rayson Allen					12.0	12.0
MH 158-06	Spill Barge	е					24.0	0.0
535271	Bayou Princess						12.0	12.0
535274	Brooklyn Ann						12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	6,570.0	Idle hrs MTD:	1,932.0	Opr hrs MTD:	3,108.0	Total:	252.0	84.0

Hrs worked MTD:

4,888.0

MISHAP REPORTING

Total hrs worked to date:

(Describe mishaps)

		REPORT NUMBER Page 84 of 214				
CONTRACTORS QUALITY CONTROL RE	PORT (QCR)					
DAILY LOG OF CONSTRUCTION	JN	DATE				
		15 Sep 2020 - Tuesday				
PROJECT		CONTRACT NUMBER				
Maint. Dredging of the Pascagoula Harbor		W9127820D0038 W912782	20F0315			
CONTRACTOR CERTIFICATION On behalf of the cont material used and wo	ractor, I certify that thi	s Report is complete and correct and nis Reporting period are in compliant	d all equipment and			
plans and specification	ns, to the best of my kno	owledge, except as noted above.	are contract			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE			

REPORT NUMBER Page 85 of 214 33 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 16 Sep 2020 - Wednesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 74 °F Max 77 °F 0.10 IN Precipitation 15 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge and equipment spudded down and secured in safe harbor. Discharging: removed the spill barge from DA #3. The QC Department: no surveys taken. **GENERAL COMMENTS** Dredging Procedure: (No dredging) The Dredge and equipment is standing by in Safe Harbor. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: JSAs were completed and discussed before work activities Monitoring Hurricane Sally Gulf Coast moving east towards mobile and florida. Observed the outside crew keeping the equipment in the fleeting area secured since the wind velocity increased and started decreasing in the evening. (there were no accidents or injuries to report). VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given. **PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Description Requirement No Type Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) First Day Name Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day

33

Page 86 of 214

DATE

16 Sep 2020 - Wednesday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

REPORT NUMBER

W9127820D0038 W9127820F0315

Missouri H 8/16/2020

LABOR HOURS	Position		Number of	Hours		
Crew					Employees	Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1		2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	2		1.0	12.0	
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR		1.0	12.0	
Mike Hooks, L.L.C	WELDER			1.0	12.0	
Mike Hooks, L.L.C	DECK CAP	ΓΑΙΝ		0.0	0.0	
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER		0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER		1.0	12.0	
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	ATE			1.0	12.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HANI)			3.0	36.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPT	ΓAIN			2.0	24.0
Total hrs worked to date:	10,472.0	Hrs worked MTD:	5,164.0	Total:	23.0	276.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Descriptio	n					Hours	Hours
3900-421	Maniwock			24.0	0.0			
WRS71431	Dredge M	issouri H					24.0	0.0
LA 001	Tender Ar	thur					12.0	12.0
LA 174EV	Tender As	shley					12.0	12.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg D	Stiff Leg Derrick						12.0
MH 157-05	Fabricatio	n Barge					24.0	0.0
MH 156-01	Supply Ba	ırge					24.0	0.0
LA 6574-GH	Tender Gr	ayson Allen					12.0	12.0
MH 158-06	Spill Barge	е					24.0	0.0
535271	Bayou Princess						12.0	12.0
535274	Brooklyn Ann						12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	6,654.0	Idle hrs MTD:	2,184.0	Opr hrs MTD:	3,192.0	Total:	252.0	84.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER Page 87 of 214				
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	33				
DAILY LO	G OF CONSTRUCTION	JN	DATE				
			16 Sep 2020 - Wednes	day			
PROJECT			CONTRACT NUMBER				
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W91	27820F0315			
			1				
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and correct	t and all equipment and			
	material used and work performed during this Reporting period are in compliance with the contra						
	plans and specification	s, to the best of my kno	owledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE			

REPORT NUMBER Page 88 of 214 34 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 17 Sep 2020 - Thursday **PROJECT CONTRACT NUMBER** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 74 °F Max 84 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge and equipment were towed from safe harbor at 07:00 and all equipment was on the job site by 18:40 hrs. and started pumping water at 20:30 hrs.

Discharging: the spill barge is not in DA #3. (pumping water)

The QC Department: took surveys from station 00+00 to 152+94. (they showed that the Hurricane caused an increase of shoaling in the area.)

GENERAL COMMENTS

Dredging Procedure: (no dredging)

The Dredge and equipment is standing by in Safe Harbor until 07:00 hours. The dredge arrived at the job site at 11:00 hrs. and the pontoons arrived at dredge at 18:40 hrs. and started pumping water at 20:30 hrs.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO: JSAs were completed and discussed before work activities started. Observed the outside crew prep dredge for towing and towing to job site and later observed the crew stringing out the pontoons to hook on to the dredge. (there were no accidents or injuries to report).

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given.

Name

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Description Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

First Day

Last Day

34

REPORT NUMBER

Page 89 of 214

DATE

17 Sep 2020 - Thursday

PROJECT

CONTRACT NUMBER Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name First Day Last Day 8/16/2020 Missouri H

-ABOR HOURS Crew	Position				Number of Employees	Hours Worked	
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0	
Mike Hooks, L.L.C	LABORER,	GROUP 1		2.0	24.0		
Mike Hooks, L.L.C	SURVEYOR			1.0	12.0		
Mike Hooks, L.L.C	DREDGE O	DREDGE OPERATOR					
Mike Hooks, L.L.C	SAFETY INS	SAFETY INSPECTOR					
Mike Hooks, L.L.C	WELDER	WELDER					
Mike Hooks, L.L.C	DECK CAPT	ΓΑΙΝ		0.0	0.0		
Mike Hooks, L.L.C	DREDGE CI	DREDGE CHIEF ENGINEER				0.0	
Mike Hooks, L.L.C	ASSISTANT	ASSISTANT CHIEF ENGINEER			1.0	12.0	
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0	
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0	
Mike Hooks, L.L.C	OILER				2.0	24.0	
Mike Hooks, L.L.C	DREDGE CA	APTAIN			1.0	12.0	
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0	
Mike Hooks, L.L.C	DECK HAND)			3.0	36.0	
Mike Hooks, L.L.C	ENGINEER		2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPT	AIN		3.0	36.0		
Total hrs worked to date:	10,784.0	Hrs worked MTD:	5,476.0	Total:	26.0	312.0	

EQUIPMENT HOURS								0 "
Equipment Name	Description	on					Idle Hours	Operating Hours
WRS71431	Dredge M	Dredge Missouri H						17.0
LA 001	Tender A	rthur		0.0	24.0			
LA 174EV	Tender A	shley					0.0	24.0
3900-421	Maniwock	<					12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey V	essel					12.0	12.0
MH19	Stiff Leg I	Stiff Leg Derrick						24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					12.0	12.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	Spill Barge						12.0
535271	Bayou Princess						12.0	12.0
535274	Brooklyn Ann						12.0	12.0
539304	Virgie Ce	nac		0.0	24.0			
Total operating hrs to date:	6,887.0	Idle hrs MTD:	2,287.0	Opr hrs MTD:	3,425.0	Total:	103.0	233.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER Page 90 of 214			
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	34			
DAILY LOC	G OF CONSTRUCTION	ON	DATE			
			17 Sep 2020 - Thurs	sday		
PROJECT			CONTRACT NUMBER			
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W	/9127820F0315		
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and con	rrect and all equipment and		
	material used and wor	K pertormed during the s. to the best of my known	is Reporting period are in co owledge, except as noted abov	ompliance with the contract		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE		
WO NET NEGENTATIVE 3 SIGNATURE	-	DAIL	OUT LIMINI ENDENT 9 INTHALS	DATE		

REPORT NUMBER Page 91 of 214 35 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 18 Sep 2020 - Friday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 72 °F Max 86 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: Completed hooking up pontoon line from dredge to subline and the spill barge inside DA #3. Started dredging at 12:00 noon started from station 45+50 to station 47+20 removing 13,025 net cubic yards of material from the dredging templet, pumping on 6,760' of pipeline discharging inside DA #3.

Discharging: the spill barge is now located in DA #3 approximately 4,700' inside, swinging 700' wide arc on the south side of the DA center line

The QC Department: set up the Spill Barge and processed the AD Survey from station 00+00 to 40+00 which was taken on 09-17-2020.

GENERAL COMMENTS

Dredging Procedure: the dredge is now double swinging each corner (decrease the distance dredging pass the toes) and turning the impeller speed from 270 to 280 RPM.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: JSAs were completed and discussed before work activities started. Observed the outside crew continue hooking up the pontoons from the dredge to the sub line, then tow the inside DA#3 and hook its line to the sub line, (there were no accidents or injuries to report).

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

A Zoom meeting was held at 14:30 hours with the COE Project Engr. K. Williamson. The production rate of 1,300 cubic yards per hr. was discussed and solution to increase the production of the dredge.

PREP/INITIAL DA	TES	(Preparatory and initial dates held and advance notice	e)							
Preparatory Inspec	Preparatory Inspections held today									
No preparatory inspections held today										
Initial Inspections I	neld today									
No initial inspections held today										
ACTIVITY START	/FINISH									
Activity No	Description									
										
No activities we	ere started or finish	hed today								
QC REQUIREME	NTS									
Requirement No	Туре	Description		Results						
No QC requiren	nents were comple	eted today								
ISSUED QA/QC	EFICIENCY	(Describe QA and QC Deficiency items issued)								
Item No	Location	Description								
No QC Deficien	cy items were issu	ued today								
CORRECTED QA	/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)								
Item No	Location	Description								
No QC Deficien	No QC Deficiency items were corrected today									
CONTRACTORS		(Report first and/or last day contractors were on site)								
	ON ON E	(report list and/or last day contractors were on site)								
Name			First Day	Last Day						

REPORT NUMBER 35

Page 92 of 214

DATE

18 Sep 2020 - Friday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

W9127820D0038 W9127820F0315

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge NameFirst DayLast DayMissouri H8/16/2020

_ABOR HOURS					Number of	Hours	
Crew	Position				Employees	Worked	
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	2		1.0	12.0		
Mike Hooks, L.L.C	DREDGE O	PERATOR		2.0	24.0		
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0	
Mike Hooks, L.L.C	SAFETY IN	SAFETY INSPECTOR					
Mike Hooks, L.L.C	WELDER			1.0	12.0		
Mike Hooks, L.L.C	DECK CAPT	ΓAIN		0.0	0.0		
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER		0.0	0.0		
Mike Hooks, L.L.C	ASSISTANT	ASSISTANT CHIEF ENGINEER			1.0	12.0	
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0	
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0	
Mike Hooks, L.L.C	OILER				2.0	24.0	
Mike Hooks, L.L.C	DREDGE CA	APTAIN			1.0	12.0	
Mike Hooks, L.L.C	CRANE OPI	ERATOR			1.0	12.0	
Mike Hooks, L.L.C	DECK HANI)			3.0	36.0	
Mike Hooks, L.L.C	ENGINEER			2.0	24.0		
Mike Hooks, L.L.C	BOAT CAPT	TAIN			3.0	36.0	
Total hrs worked to date:	11,096.0	Hrs worked MTD:	5,788.0	Total:	26.0	312.0	

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	n					Hours	Hours
3900-421	Maniwock	(12.0	12.0			
WRS71431	Dredge M	lissouri H					7.0	17.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender As	shley					0.0	24.0
108-B	LinkBelt						12.0	12.0
MH 156-01	Supply Ba	arge					12.0	12.0
LA 9046 GF	Survey Ve	Survey Vessel						0.0
MH19	Stiff Leg [Derrick		0.0	24.0			
MH 157-05	Fabricatio	n Barge					12.0	12.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					12.0	12.0
535271	Bayou Pri	ncess		12.0	12.0			
535274	Brooklyn	Ann		12.0	12.0			
539304	Virgie Cei	nac		0.0	24.0			
Total operating hrs to date:	7,108.0	Idle hrs MTD:	2,402.0	Opr hrs MTD:	3,646.0	Total:	115.0	221.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS OU	NUTY CONTROL DE	DORT (OCD)	REPORT NUMBER 35	93 of 214	
CONTRACTORS QUA	G OF CONSTRUCTION	PURT (QCR)			
DAILTEO	3 OF CONSTRUCTIO	71 4	DATE		
PDQ ISOT			18 Sep 2020 - Friday	<u> </u>	
PROJECT Maint Dradging of the Da	ooggula Harbar		CONTRACT NUMBER W9127820D0038 W	10127020	NE0215
Maint. Dredging of the Pa	Scayoula Harboi		VV9127620D0036 VV	9127020)F0313
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and cor	rect and	all equipment and
	material used and wor	k performed during the	nis Reporting period are in co owledge, except as noted above	ompliance	with the contract
OO DEDDESCRITATIVES SIGNATUS		I			DATE
QC REPRESENTATIVE'S SIGNATURE	=	DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 94 of 214 36 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 19 Sep 2020 - Saturday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Non-Critical Delay Temperature Min 71 °F Max 79 °F 0.30 IN Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: From station 47+20 to station 50+70 removing 27,830 net cubic yards of material from the dredging templet, pumping on 8,520' of pipeline discharging inside DA #3.

Discharging: the spill barge is now located in 11' to 12' of water inside DA #3 approximately 4,700' inside, swinging 700' wide arc from station 10+00 to 17+00 on the south side of the DA center line.

The QC Department: No surveys taken due to rough seas all day.

GENERAL COMMENTS

Dredging Procedure: the dredge is now double swinging each corner (decrease the distance dredging pass the toes) and turning the impeller speed from 270 to 280 RPM. (Still dredging at a depth of 48+ the tide).

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO: JSAs were completed and discussed before work activities started. (conducted safety training talks with the crew such as 3 point contact while going up or down steps or ladders. keeping non skid surfaces on steps, and keeping them clear of trash). Observed the outside crew shifting anchors, adding pontoons, passing ship traffic, and adding subline along the channel. (there were no accidents or injuries to report).

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given.

PREP/INITIAL	DATES	(Preparatory and initial dates held and advance notice	e)	
Preparatory In	spections held today			
No preparat	tory inspections held	today		
Initial Inspection	ons held today			
No initial in	spections held today			
ACTIVITY ST	ART/FINISH			
Activity No	Description			
No activities	s were started or fini	shed today		
QC REQUIRE	MENTS			
Requirement I	No Type	Description		Results
No QC requ	irements were comp	leted today		
ISSUED QA/C	C DEFICIENCY	(Describe QA and QC Deficiency items issued)		
Item No	Location	Description		
		·		
		·		
No QC Defic	ciency items were iss	sued today		
	ciency items were iss			
		•		
CORRECTED	QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)		
Item No	QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected) Description		
Item No	QA/QC DEFICIENCY Location ciency items were co	(Report QC and QA Deficiency items corrected) Description		

REPORT NUMBER 36

CONTRACT NUMBER

Page 95 of 214

DATE

19 Sep 2020 - Saturday

PROJECT

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER,	GROUP 1			1.0	12.0
Mike Hooks, L.L.C	SURVEYOR	1			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY CO	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	SAFETY INS	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAPT	ΓAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE CI	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE CO	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE CA	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND)			5.0	60.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			3.0	36.0
Total hrs worked to date:	11,408.0	Hrs worked MTD:	6,100.0	Total:	26.0	312.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
3900-421	Maniwock	(12.0	12.0
WRS71431	Dredge M	lissouri H					0.0	24.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					0.0	24.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg [Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					12.0	12.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					0.0	24.0
535271	Bayou Pri	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	7,336.0	Idle hrs MTD:	2,510.0	Opr hrs MTD:	3,874.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS OU	NITY CONTROL DE	DODT (OOD)	REPORT NUMBER 36	Page	96 of 214
CONTRACTORS QUA	G OF CONSTRUCTION	PURI (QCR)			
DAILT LO	3 OF CONSTRUCTION	JN	DATE		
			19 Sep 2020 - Satu	rday	
PROJECT			CONTRACT NUMBER		
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 V	V912782	20F0315
					l
					l
					l
					l
					l
					l
					l
					l
					l
					l
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	orrect and	I all equipment and
	material used and wor	k performed during th	is Reporting period are in o	complianc	e with the contract
		1	owledge, except as noted abo		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 97 of 214 37 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 20 Sep 2020 - Sunday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused Critical Delay Mike Hooks, L.L.C Temperature Min 74 °F Max 72 °F 0.30 IN Precipitation 25 MPH Wind **QC NARRATIVES**

ACTIVITIES IN PROGRESS

Dredging: From station 50+70 (Mo Dredging)

Discharging: the spill barge is now located in 11' to 12' of water inside DA #3 approximately 4,700' inside, swinging 700' wide arc from station 10+00 to 17+00 on the south side of the DA center line. (Pumping water)

The QC Department: No surveys taken due to rough seas all day.

GENERAL COMMENTS

Dredging Procedure: (Pumping water 24:00 hrs.) the dredge is now double swinging each corner (decrease the distance dredging pass the toes) and turning the impeller speed from 270 to 280 RPM. (Still dredging at a depth of 48+ the tide).

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO: JSAs were completed and discussed before work activities started. (conducted safety meeting: with the crew such as 3 point contact while going up or down steps, keeping non skid surfaces on steps, and being aware during turbulent weather conditions). Observed the outside crew trying to keep equipment secured during hazardous weather conditions. (there were no accidents or injuries to report).

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given.

<u> </u>
-

REPORT NUMBER 37

Page 98 of 214

DATE

20 Sep 2020 - Sunday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

W9127820D0038 W9127820F0315

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR	2			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAP	ΓΑΙΝ			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HANI)			5.0	60.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			3.0	36.0
Total hrs worked to date:	11,732.0	Hrs worked MTD:	6,424.0	Total:	27.0	324.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	n					Hours	Hours
LA 9046 GF	Survey Ve	essel					24.0	0.0
WRS71431	Dredge M	issouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					0.0	24.0
3900-421	Maniwock						12.0	12.0
108-B	LinkBelt						12.0	12.0
MH19	Stiff Leg [Derrick					0.0	24.0
MH 157-05	Fabricatio	n Barge					12.0	12.0
MH 156-01	Supply Ba	arge					12.0	12.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					0.0	24.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn /	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	7,564.0	Idle hrs MTD:	2,618.0	Opr hrs MTD:	4,102.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER	Dago 00 of 214
CONTRACTORS OU	ALITY CONTROL DE	DODT (OCD)	37	Page 99 of 214
CONTRACTORS QUA	CONTROL RE	PORT (QCR)		
DAILT LUC	G OF CONSTRUCTION	/IN	DATE	
			20 Sep 2020 - Sunday	,
PROJECT			CONTRACT NUMBER	
Maint. Dredging of the Pa	scanoula Harbor		W9127820D0038 W9	127820F0315
Maint. Dredging of the Fa	Scayoula Harboi		V9127020D0030 VV9	1270201 0313
CONTRACTOR CERTIFICATION	On hehalf of the contr	actor I cortify that thi	s Report is complete and corre	ect and all equipment and
S. THE COLOR SERVING TO A STATE OF THE SERVI	material used and wor	k performed during th	is Report is complete and corre	npliance with the contract
	plans and specification	s, to the best of my kno	owledge, except as noted above.	,
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE
QU REFRESENTATIVE S SIGNATURE	-	DATE	SUFERIINI ENDENT S INTIALS	DATE

REPORT NUMBER Page 100 of 214 38 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 21 Sep 2020 - Monday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 75 °F Max 73 °F No Precipitation 25 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: From station 50+70 (No Dredging) Discharging: the spill barge is now located in (safe harbor) The QC Department: No surveys taken due to rough seas. **GENERAL COMMENTS** Dredging Procedure: (Pumping water and moving in to safe harbor) SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: JSAs were completed and discussed before work activities started. (conducted safety meeting: with the crew (discuss safe battery charging procedures, and the location of the eye wash and shower station if needed). Also inspected the engine room steps and walkways and keeping non skid surfaces on steps. Observed the outside crew towing pontoons and spill barge and dredge to safe harbor near the LNG plant along Bayou Casotte.(there were no accidents or injuries to report). VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day

REPORT NUMBER 38

Page 101 of 214

DATE

21 Sep 2020 - Monday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

W9127820D0038 W9127820F0315

Missouri H 8/16/2020

Mike Hooks, L.L.C Mike Hooks, L.L.C	BORER, GROUP RVEYOR EDGE OPERATE ALITY CONTRO FETY INSPECTO ILDER CK CAPTAIN EDGE CHIEF EI	OR OL INSPECTOR OR			2.0 1.0 2.0 1.0 1.0 1.0	24.0 12.0 24.0 12.0 12.0 0.0
Mike Hooks, L.L.C	EDGE OPERAT ALITY CONTRO FETY INSPECTO LDER CK CAPTAIN	OL INSPECTOR OR			2.0 1.0 1.0 1.0	24.0 12.0 12.0 12.0
Mike Hooks, L.L.C	ALITY CONTRO FETY INSPECTO LDER CK CAPTAIN	OL INSPECTOR OR			1.0 1.0 1.0	12.0 12.0 12.0
Mike Hooks, L.L.C Oll	FETY INSPECTO LDER CK CAPTAIN	OR			1.0 1.0	12.0 12.0
Mike Hooks, L.L.C Oli	LDER CK CAPTAIN				1.0	12.0
Mike Hooks, L.L.C OR Mike Hooks, L.L.C OIL	CK CAPTAIN	NGINEER				
Mike Hooks, L.L.C Oll		NGINEER			0.0	0.0
Mike Hooks, L.L.C AS Mike Hooks, L.L.C DR Mike Hooks, L.L.C OII Mike Hooks, L.L.C OII	EDGE CHIEF E	NGINEER			0.0	0.0
Mike Hooks, L.L.C Mike Hooks, L.L.C Mike Hooks, L.L.C Oll					0.0	0.0
Mike Hooks, L.L.C DR Mike Hooks, L.L.C OII	SISTANT CHIEF	ENGINEER			1.0	12.0
Mike Hooks, L.L.C OII	EDGE COOK				2.0	24.0
,	EDGE MATE				2.0	24.0
Mike Hooks, L.L.C DR	.ER				2.0	24.0
	EDGE CAPTAIN	I			1.0	12.0
Mike Hooks, L.L.C CR	ANE OPERATO	R			1.0	12.0
Mike Hooks, L.L.C DE	CK HAND				5.0	60.0
Mike Hooks, L.L.C EN	GINEER				2.0	24.0
Mike Hooks, L.L.C BC	AT CAPTAIN				3.0	36.0
Total hrs worked to date: 12,05	6.0 H	rs worked MTD:	6,748.0	Total:	27.0	324.0

EQUIPMENT HOURS Equipment Name	Description	n					Idle Hours	Operating Hours
WRS71431	Dredge Mi						0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					0.0	24.0
3900-421	Maniwock						12.0	12.0
108-B	LinkBelt						12.0	12.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg D	errick					0.0	24.0
MH 157-05	Fabrication	n Barge					12.0	12.0
MH 156-01	Supply Ba	rge					12.0	12.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	е					0.0	24.0
535271	Bayou Prir	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cen	nac					12.0	12.0
Total operating hrs to date:	7,792.0	Idle hrs MTD:	2,726.0	Opr hrs MTD:	4,330.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER		
	LITY CONTROL BE	DODT (OCB)	38	Page	102 of 214
CONTRACTORS QUA	OF CONSTRUCTION	ruki (QUK))N	DATE		
5/1121 200			21 Sep 2020 - Mono	lav	
PROJECT			CONTRACT NUMBER	y	
Maint. Dredging of the Pas	scagoula Harbor		W9127820D0038 V	V912782	20F0315
			1		
CONTRACTOR CERTIFICATION	On habelt at the second		- Depart to second t	4	Lall amplement
CONTRACTOR CERTIFICATION	material used and wor	k performed during th	s Report is complete and co his Reporting period are in co wledge, except as noted abo	omplianc	i all equipment and e with the contract
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 103 of 214 39 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 22 Sep 2020 - Tuesday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused Critical Delay Mike Hooks, L.L.C Temperature Min 72 °F Max 76 °F No Precipitation 20 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: From station 50+70 (No Dredging) Discharging: the spill barge is now located in (safe harbor) The QC Department: No surveys taken due to rough seas. **GENERAL COMMENTS** Dredging Procedure: (in safe harbor) SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: JSAs were completed and discussed before work activities started. Observed the outside crew working on pontoon tanks (there were no accidents or injuries to report). VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Type Description Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day Missouri H 8/16/2020

REPORT NUMBER Page 104 of 214 39 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 22 Sep 2020 - Tuesday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C LABORER, GROUP 1 2.0 24.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 2.0 24.0 Mike Hooks, L.L.C DREDGE OPERATOR Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 1.0 12.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 DREDGE COOK 2.0 24.0 Mike Hooks, L.L.C Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 60.0 5.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 3.0 36.0 Total hrs worked to date: 12,380.0 Hrs worked MTD: Total: 27.0 324.0 7,072.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 24.0 0.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV Tender Ashley** 0.0 24.0 108-B LinkBelt 24.0 0.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 12.0 12.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH 0.0 24.0 Tender Grayson Allen MH 158-06 Spill Barge 24.0 0.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 7,948.0 Idle hrs MTD: 2,906.0 Opr hrs MTD: 4,486.0 Total: 180.0 156.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 105 of 214 40 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 23 Sep 2020 - Wednesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 77 °F Max 81 °F 0.10 IN Precipitation 20 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: From station 50+70 (No Dredging)

Discharging: the spill barge is now located in (safe harbor)

The QC Department: No surveys taken due to rough seas.

GENERAL COMMENTS

Dredging Procedure: (in safe harbor)

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: JSAs were completed and discussed before work activities started. Observed the outside crew working on pontoon tanks An incident occurred with the 108 Crane Barge. The Rental Tug (River Diamond) was Towing the 108 Crane Barge from Pascagoula Harbor to the Dredge located at the LNG Plant. The Tug was towing the barge from the rake end of the barge during rough seas. the waves washing over the crane end moved one of the hatch covers and started taking on water with out the tug operator noticing. The 108 Crane Barge started sinking before they got to the intersection to the Bayou Casotte Channel. When noticed the vessel towed the barge outside the channel in shallow water. There the 108 Crane Barge sank on its side. (there were no injuries to report).

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

No Contractors had their first or last day on the site

None given.

Name

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Description Results Type No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

First Day

REPORT NUMBER
40

Page 106 of 214

DATE

23 Sep 2020 - Wednesday

PROJECT

CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR	1			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAPT	ΓΑΙΝ			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPI	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HANI)			5.0	60.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			3.0	36.0
Total hrs worked to date:	12,704.0	Hrs worked MTD:	7,396.0	Total:	27.0	324.0

EQUIPMENT HOURS							اماله	Operating
Equipment Name	Description	on		Idle Hours	Operating Hours			
3900-421	Maniwock						12.0	12.0
WRS71431	Dredge Missouri H						24.0	0.0
LA 001	Tender Arthur						0.0	24.0
LA 174EV	Tender Ashley						0.0	24.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Vessel						24.0	0.0
MH19	Stiff Leg Derrick						0.0	24.0
MH 157-05	Fabrication Barge						12.0	12.0
MH 156-01	Supply Barge						12.0	12.0
LA 6574-GH	Tender Grayson Allen						0.0	24.0
MH 158-06	Spill Barge						24.0	0.0
535271	Bayou Princess						12.0	12.0
535274	Brooklyn Ann						12.0	12.0
539304	Virgie Cenac						12.0	12.0
Total operating hrs to date:	8,116.0	Idle hrs MTD:	3,074.0	Opr hrs MTD:	4,654.0	Total:	168.0	168.0

MISHAP REPORTING

(Describe mishaps)

			DEDORT MUMPER						
			REPORT NUMBER	Page ²	107 of 214				
CONTRACTORS QUA	ALITY CONTROL RE S OF CONSTRUCTION	PORT (QCR)	40						
DAILT LOC	OF CONSTRUCTION	/I V	DATE						
DDO IFOT			23 Sep 2020 - Wedr	nesday					
PROJECT Maint. Dredging of the Pas	seagoula Harbor		CONTRACT NUMBER W9127820D0038 V	V012782	NE0315				
waint. Dreuging of the Pas	scayoula Harboi		VV9127020D0036 V	V912102	00010				
CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.								
QC REPRESENTATIVE'S SIGNATURE	:	DATE	SUPERINTENDENT'S INITIALS		DATE				

REPORT NUMBER Page 108 of 214 41 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 24 Sep 2020 - Thursday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused Critical Delay Mike Hooks, L.L.C Temperature Min 72 °F Max 80 °F 0.10 IN Precipitation 15 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: From station 50+70 (No Dredging) Discharging: the spill barge is now located in (safe harbor) The QC Department: No surveys taken due to rough seas. **GENERAL COMMENTS** Dredging Procedure: (in safe harbor) SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: JSAs were completed and discussed before work activities started. Observed the outside crew working on pontoon tanks Held a Safety Meeting with crew. Topics discussed: proper use of fire axes, illuminating all buoys during night operations, and temperatures checked and logged. (there were no injuries to report). VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Description Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Location Item No Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) First Day Name Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day

8/16/2020

Missouri H

REPORT NUMBER Page 109 of 214 41 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 24 Sep 2020 - Thursday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C LABORER, GROUP 1 2.0 24.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 QUALITY CONTROL INSPECTOR 12.0 Mike Hooks, L.L.C 1.0 Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 1.0 12.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 DREDGE COOK 2.0 24.0 Mike Hooks, L.L.C Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 60.0 5.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 3.0 36.0 Total hrs worked to date: 13,028.0 Hrs worked MTD: Total: 27.0 324.0 7,720.0 **EQUIPMENT HOURS** Idle Operating Equipment Name Description Hours Hours WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 3900-421 Maniwock 12.0 12.0 108-B LinkBelt 24.0 0.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH 24.0 Tender Grayson Allen 0.0 MH 158-06 Spill Barge 24.0 0.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 8,284.0 Idle hrs MTD: 3,242.0 Opr hrs MTD: 4,822.0 Total: 168.0 168.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 110 of 214 42 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 25 Sep 2020 - Friday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 73 °F Max 79 °F No Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge and equipment were towed from safe harbor at 09:05 and all equipment was on the job site by 10:20 hrs. and started dredging at 12:55 hrs. from station 50+70 to station 53+00 removing 14,450 net cubic yards of material from dredging template, pumping on 8,260' of pipeline discharging inside DA #3

Discharging: the spill barge is now located in DA #3 approximately 4,700' inside, swinging 700' wide arc on the south side of the DA center line

The QC Department: set up the Spill Barge.

GENERAL COMMENTS

The Dredge and equipment is standing by in Safe Harbor until 09:05 hours. The dredge arrived at the job site at 9:55 hrs. and the pontoons arrived at dredge at 10:20 hrs. and started dredging at 12:55 hrs.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO: JSAs were completed and discussed before work activities started. Observed the outside crew prep dredge for towing and towing to job site and later observed the crew stringing out the pontoons to hook on to the dredge. (there were no accidents or injuries to report).

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notic	e)		
Preparatory Inspections held today				
No preparatory inspections he	d today			
Initial Inspections held today				
No initial inspections held toda	у			
ACTIVITY START/FINISH				
Activity No Description				
				į
No activities were started or fir	nished today			
QC REQUIREMENTS				
Requirement No Type	Description		Results	
No QC requirements were com	pleted today			
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued)			
Item No Location	Description			
No QC Deficiency items were is	ssued today			
CORRECTED QA/QC DEFICIENC	(Report QC and QA Deficiency items corrected)			
Item No Location	Description			
	·			
No CO Definition with the	anno sta dita dan			
No QC Deficiency items were c	orrected today			
CONTRACTORS ON SITE	(Report first and/or last day contractors were on site)			
Name		First Day	Last Day	

42

REPORT NUMBER

Page 111 of 214

DATE

25 Sep 2020 - Friday

PROJECT

CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

LABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR	1			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAPT	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPI	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN)			5.0	60.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			3.0	36.0
Total hrs worked to date:	13,352.0	Hrs worked MTD:	8,044.0	Total:	27.0	324.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
WRS71431	Dredge M	lissouri H					24.0	0.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					0.0	24.0
3900-421	Maniwock	(12.0	12.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg [Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					12.0	12.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					24.0	0.0
535271	Bayou Pri	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	8,452.0	Idle hrs MTD:	3,410.0	Opr hrs MTD:	4,990.0	Total:	168.0	168.0

MISHAP REPORTING

(Describe mishaps)

			DEDORT NUMBER			
			REPORT NUMBER	Page 112 of 214		
CONTRACTORS QUA	ALITY CONTROL RE S OF CONSTRUCTION	PORT (QCR)	42			
DAILT LOC	OF CONSTRUCTION	/I V	DATE			
DDO IFOT			25 Sep 2020 - Friday	у		
PROJECT Maint. Dredging of the Pas	seagoula Harbor		CONTRACT NUMBER W9127820D0038 W	/012792	00E0315	
waint. Dreuging of the Pas	scayoula Harboi		VV9127020D0036 V	V912102	2010313	
OONTDACTOR OFFITE CO. T. C.						
CONTRACTOR CERTIFICATION	material used and wor	k performed during th	s Report is complete and co his Reporting period are in c owledge, except as noted above	omplianc	I all equipment and e with the contract	
QC REPRESENTATIVE'S SIGNATURE	:	DATE	SUPERINTENDENT'S INITIALS		DATE	

REPORT NUMBER Page 113 of 214 43 CONTRACTORS QUALITY CONTROL REPORT (QCR) **DAILY LOG OF CONSTRUCTION** DATE 26 Sep 2020 - Saturday **PROJECT** CONTRACT NUMBER W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 75 °F Max 80 °F No Precipitation 10 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge advanced 425' from station 53+00 to station 57+25 removing 26,325 net cuyds. of material from the dredging templet. pumping on 8,660' of pipeline, discharging into DA #3. Discharging: located in DA #3 approximately 4,700' inside, swinging 700' wide arc on the south side of the DA center line. The QC Department: took AD checks in the channel from station # 52+00 to station # 54+00. **GENERAL COMMENTS** Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swinging each corner at a cutter

corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: JSAs were filled out before work activities started. Took each employees temperature and logged. Outside crews working and being safety conscious. Employees are staying well hydrated and are seen wearing PPE thought out the day. No injuries or incidents to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Dredge Name

Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day	PREP/INITIAL DA	ATES	(Preparatory and initial dates held and advance notice	e)		
No preparatory inspections held today Initial Inspections held today No initial inspections held today ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today Issued QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				,		
Initial Inspections held today No initial inspections held today ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			today			
No initial inspections held today ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)		-	•			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)						
No activities were started or finished today QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)						
No activities were started or finished today QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	Activity No	Description				
Requirement No Type Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)						
Requirement No Type Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	No activities we	ere started or finis	shed today			
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	QC REQUIREME	NTS				
No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	De autinomorat No	_	Description		Poculto	
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	Requirement No	Type	Description		i \Couito	
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	Requirement No	Туре	Безсприон		resuits	
No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	<u> </u>	,	·		Nesuits	
No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	No QC requirer	ments were compl	eted today		Nesults	
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	No QC requirer	ments were compl	leted today (Describe QA and QC Deficiency items issued)		results	
No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	No QC requirer	ments were compl	leted today (Describe QA and QC Deficiency items issued)		ixesuits	
No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	No QC requirer ISSUED QA/QC I	ments were compl DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description		rvesures	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	No QC requirer ISSUED QA/QC I Item No No QC Deficien	ments were compl DEFICIENCY Location Icy items were iss	(Describe QA and QC Deficiency items issued) Description		ixesuits	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA	ments were complements were complements Location Location Locy items were iss LOCATION	(Describe QA and QC Deficiency items issued) Description sued today (Report QC and QA Deficiency items corrected)		rvesuits	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)	No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA	ments were complements were complements Location Location Locy items were iss LOCATION	(Describe QA and QC Deficiency items issued) Description sued today (Report QC and QA Deficiency items corrected)		IXESUITS	
	No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No	ments were complements were complements Location Complements Location Location Location	(Describe QA and QC Deficiency items issued) Description sued today (Report QC and QA Deficiency items corrected) Description		ixesuits	
Name First Day Last Day	No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No No QC Deficien	ments were complete DEFICIENCY Location acy items were issory Location Location	(Describe QA and QC Deficiency items issued) Description ued today (Report QC and QA Deficiency items corrected) Description		IXESUITS	
	No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No No QC Deficien	ments were complete DEFICIENCY Location acy items were issory Location Location	(Describe QA and QC Deficiency items issued) Description ued today (Report QC and QA Deficiency items corrected) Description		IXESUITS	
	No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No No QC Deficien CONTRACTORS	ments were complete DEFICIENCY Location acy items were issory Location Location	(Describe QA and QC Deficiency items issued) Description Rued today (Report QC and QA Deficiency items corrected) Description Prected today (Report first and/or last day contractors were on site)	First Day		

First Day

Last Day

43

Page 114 of 214

DATE

26 Sep 2020 - Saturday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

REPORT NUMBER

W9127820D0038 W9127820F0315

Missouri H

8/16/2020

LABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR	2			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAP	ΓΑΙΝ			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	DECK HANI)			5.0	60.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	ΓAIN			3.0	36.0
Total hrs worked to date:	13,676.0	Hrs worked MTD:	8,368.0	Total:	27.0	324.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
3900-421	Maniwocl	<					12.0	12.0
WRS71431	Dredge M	lissouri H					24.0	0.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					0.0	24.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey V	essel					24.0	0.0
MH19	Stiff Leg I	Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					12.0	12.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	je					24.0	0.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	8,620.0	Idle hrs MTD:	3,578.0	Opr hrs MTD:	5,158.0	Total:	168.0	168.0

MISHAP REPORTING

(Describe mishaps)

			T		
			REPORT NUMBER	Page	115 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	43		
DAILY LO	G OF CONSTRUCTION	ON	DATE		
			26 Sep 2020 - Satu	rday	
PROJECT			CONTRACT NUMBER		
Maint. Dredging of the Pas	scagoula Harbor		W9127820D0038 V	V912782	20F0315
					l
					l
					l
					l
					l
					l
					l
					l
					l
					l
					l
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	orrect and	I all equipment and
	material used and wor	k performed during th	is Reporting period are in o	complianc	e with the contract
		1	owledge, except as noted abo		
QC REPRESENTATIVE'S SIGNATURE	Ē	DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 116 of 214 44 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 27 Sep 2020 - Sunday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 75 °F Max 81 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 375' from station 57+25 to station 61+00 removing 21,890 net cuyds. of material from the dredging templet. pumping on 9,340' of pipeline, discharging into DA #3.

Discharging: located in DA #3 approximately 4,700' inside, swinging 700' wide arc on the south side of the DA center line.

The QC Department: Took final AD in DA # 4 & DA # 7, also took checks in the channel from station # 54+00 to station # 56+00.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swinging each corner at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO conducted a safety meeting and temperature checks with crew. Safety meeting topic of the day was house keeping. Crews completed house keeping on the dredge with a focus on coffee cups and water bottles that have been found on decks and tender boats. One ring buoy was found damaged on the top deck port side item was added to the DTL and will be corrected. Salvage crew arrived to the scene of the linkbelt 108 crane near channel marker 40. Diver entered the water and began to locate and rig equipment to be pulled out of the water. A bottle rack used for storage of oxygen and acetylene bottles was recovered. The spud of the 108 crane was also recovered and a crane basket primarily used for the hauling of trash from the dredge was pulled out of the water. Salvage operation was halted at sundown and will resume in the morning. No accidents or injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL D	ATES	(Preparatory and initial dates held and advance notice))		
Preparatory Insp	ections held today				_
No preparator	y inspections he	ld today			
Initial Inspections	s held today				_
No initial insp	ections held toda	ay			
ACTIVITY STAR	T/FINISH				
Activity No	Description				
					-
No activities v	vere started or fi	nished today			
QC REQUIREMI	ENTS				
QC REQUIREMI Requirement No	_	Description		Results	
QC REQUIREMI Requirement No	_	Description		Results	-
Requirement No	_			Results	-
Requirement No	Type ements were com			Results	-
Requirement No	Type ements were com	pleted today		Results	-
No QC require	Type ements were com	npleted today (Describe QA and QC Deficiency items issued)		Results	-
No QC require ISSUED QA/QC Item No	Type ements were com	(Describe QA and QC Deficiency items issued) Description		Results	-
No QC require ISSUED QA/QC Item No No QC Deficie	Type ments were com DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description ssued today		Results	-
Requirement No No QC require ISSUED QA/QC Item No No QC Deficie	Type ments were com DEFICIENCY Location ncy items were i	(Describe QA and QC Deficiency items issued) Description ssued today		Results	-
No QC require ISSUED QA/QC Item No No QC Deficie CORRECTED Q	Type ments were com DEFICIENCY Location ncy items were i	(Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected)		Results	-
No QC require ISSUED QA/QC Item No No QC Deficie CORRECTED Q Item No	Type ements were com DEFICIENCY Location ency items were i A/QC DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected) Description		Results	-
No QC require ISSUED QA/QC Item No No QC Deficie CORRECTED Q Item No No QC Deficie	Type ments were com DEFICIENCY Location ncy items were i A/QC DEFICIENC Location	(Describe QA and QC Deficiency items issued) Description ssued today CY (Report QC and QA Deficiency items corrected) Description corrected today		Results	-
No QC require ISSUED QA/QC Item No No QC Deficie CORRECTED Q Item No	Type ments were com DEFICIENCY Location ncy items were i A/QC DEFICIENC Location	(Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected) Description		Results	-

REPORT NUMBER 44

Page 117 of 214

DATE

27 Sep 2020 - Sunday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER W9127820D0038 W9127820F0315

No Contractors had their first or last day on the site

VESSEL (on s	ITE
----------	------	-----

Dredge Name Missouri H First Day 8/16/2020 Last Day

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY CO	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER, (GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR				1.0	12.0
Mike Hooks, L.L.C	DREDGE OF	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY INS	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAPT	AIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE CH	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE CO	ООК			2.0	24.0
Mike Hooks, L.L.C	DREDGE MA	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE CA	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPE	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND)			5.0	60.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			3.0	36.0
Total hrs worked to date:	14,000.0	Hrs worked MTD:	8,692.0	Total:	27.0	324.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
3900-421	Maniwock	<					12.0	12.0
WRS71431	Dredge M	lissouri H					24.0	0.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					0.0	24.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey V	essel					24.0	0.0
MH19	Stiff Leg I	Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					12.0	12.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	je					24.0	0.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	8,788.0	Idle hrs MTD:	3,746.0	Opr hrs MTD:	5,326.0	Total:	168.0	168.0

MISHAP REPORTING

(Describe mishaps)

			DEDORT NUMBER		
			REPORT NUMBER	Page	118 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	44		
DAILY LO	G OF CONSTRUCTION	JN .	DATE		
			27 Sep 2020 - Sund	lay	
PROJECT			CONTRACT NUMBER		
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 V	V912782	20F0315
					l
					l
					l
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	orrect and	l all equipment and
	material used and wor	K pertormed during the s. to the best of my known	nis Reporting period are in converged ar	omplianc ve.	e with the contract
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE
QU REFRESENTATIVE S SIGNATURE	-	DATE	SOLEUINI ENDENT 2 INITIALS		DAIE

REPORT NUMBER Page 119 of 214 45 **CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION** DATE 28 Sep 2020 - Monday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 66 °F Max 80 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 450' from station 61+00 to station 65+50 removing 25,637 net cuyds. of material from the dredging templet. pumping on 9,340' of pipeline, discharging into DA #3.

Discharging: located in DA #3 approximately 4,700' inside, swinging 700' wide arc on the south side of the DA center line.

The QC Department: Took BD in the channel from station #80+00 to station #120+00, also took checks in the channel from station # 58+00 to station # 60+00.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swinging each corner at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO spent the day at the 108 crane barge salvage operation. McKinney salvage and heavy lift were able to salvage the crane barge and tow to the dock on the east bank of Pascagoula ship channel in front of ingles ship yard. They are no accidents or injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

I ILLI /IIIIIAL	DATES	(Preparatory and initial dates held and advance notice	e)	
Preparatory Ins	pections held today			
No preparato	ory inspections held	d today		
Initial Inspection	ns held today			
No initial ins	pections held today	/		
ACTIVITY STA	RT/FINISH			
Activity No	Description			
No activities	were started or fini	ished today		
QC REQUIREM	MENTS			
Requirement No	о Туре	Description		Results
No QC requir	rements were comp	pleted today		
No QC requir	-	oleted today (Describe QA and QC Deficiency items issued)		
-	-			
ISSUED QA/QC	C DEFICIENCY	(Describe QA and QC Deficiency items issued)		
ISSUED QA/QC	C DEFICIENCY	(Describe QA and QC Deficiency items issued) Description		
ISSUED QA/QC Item No No QC Defici	C DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description sued today		
ISSUED QA/QC Item No No QC Defici	C DEFICIENCY Location iency items were is:	(Describe QA and QC Deficiency items issued) Description sued today		
ISSUED QA/QC Item No No QC Defici CORRECTED C	Location iency items were is: QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected)		
ISSUED QA/QC Item No No QC Defici CORRECTED C Item No	Location iency items were is: QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description		
ISSUED QA/QC Item No No QC Defici CORRECTED C Item No	Location Location iency items were is: QA/QC DEFICIENCY Location iency items were co	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description		

REPORT NUMBER 45

Page 120 of 214

DATE

28 Sep 2020 - Monday

PROJECT

T CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

LABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	QUALITY Co	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR	1			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY INS	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAPT	ΓAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE CI	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE CA	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND				5.0	60.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			3.0	36.0
Total hrs worked to date:	14,324.0	Hrs worked MTD:	9,016.0	Total:	27.0	324.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
3900-421	Maniwock	(12.0	12.0
WRS71431	Dredge M	lissouri H					24.0	0.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					0.0	24.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg [Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					24.0	0.0
535271	Bayou Pri	incess					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	8,956.0	Idle hrs MTD:	3,914.0	Opr hrs MTD:	5,494.0	Total:	168.0	168.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER		
CONTRACTORS COM	NITY CONTROL 5	DODT (OOD)		Page	121 of 214
CONTRACTORS QUA	ALITY CONTROL RE 3 OF CONSTRUCTION	PUKI (QCR) N	45		
DAILT LOC	JOI GONGIROGIC	/I 1	DATE	dov	
PROJECT			28 Sep 2020 - Mono	uay	
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 V	N912782	P0F0315
Maint Drouging of the Fat			**************************************	.012102	-0.0010
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	orrect and	I all equipment and
	material used and wor	k performed during th	is Reporting period are in o	complianc	e with the contract
		1	owledge, except as noted abo		
QC REPRESENTATIVE'S SIGNATURE	=	DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 122 of 214 46 **CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION** DATE 29 Sep 2020 - Tuesday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 61 °F Max 74 °F No Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 430' from station 65+50 to station 69+80 removing 23,865 net cuyds. of material from the dredging templet. pumping on 9,740' of pipeline, discharging into DA #3.

Discharging: located in DA #3 approximately 4,700' inside, swinging 700' wide arc on the north side of the DA center line.

The QC Department: Moved the spill barge north of center line in DA # 3. No surveys taken due to rough seas.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swinging each corner at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: JSAs were completed and discussed before work activities started.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given.

Missouri H

PREP/INITIAL DATES	(Preparatory and initial dates held and advance no	otice)	
Preparatory Inspections held today			
No preparatory inspections he	ld today		
Initial Inspections held today			
No initial inspections held toda	ау		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or fire	nished today		
QC REQUIREMENTS			
Requirement No Type	Description		Results
No QC requirements were com	pleted today		
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued	d)	
Item No Location	Description		
No QC Deficiency items were i	ssued today		
CORRECTED QA/QC DEFICIENC	(Report QC and QA Deficiency items correcte	ed)	
Item No Location	Description		
No QC Deficiency items were o	corrected today		
CONTRACTORS ON SITE	(Report first and/or last day contractors were on si	ite)	
	(Report instantion last day contractors were on si	•	Leat Day
Name		First Day	Last Day
No Contractors had their first o	or last day on the site		
VESSEL ON SITE	or last day on the site		
		5 1 5	
Dredge Name		First Day	Last Day

8/16/2020

REPORT NUMBER Page 123 of 214 46 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 29 Sep 2020 - Tuesday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C LABORER, GROUP 1 2.0 24.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 2.0 24.0 Mike Hooks, L.L.C DREDGE OPERATOR Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C WELDER 1.0 12.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 DREDGE COOK 2.0 24.0 Mike Hooks, L.L.C Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 3.0 36.0 Mike Hooks, L.L.C **CRANE OPERATOR** 12.0 1.0 Mike Hooks, L.L.C **DECK HAND** 5.0 60.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Total hrs worked to date: 14,648.0 Hrs worked MTD: Total: 27.0 324.0 9,340.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 24.0 0.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV Tender Ashley** 0.0 24.0 108-B LinkBelt 24.0 0.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH 0.0 24.0 Tender Grayson Allen MH 158-06 Spill Barge 24.0 0.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 9,124.0 Idle hrs MTD: 4,082.0 Opr hrs MTD: 5,662.0 Total: 168.0 168.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 124 of 214 47 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 30 Sep 2020 - Wednesday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 65 °F Max 74 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 375' from station 69+80 to station 73+55 removing 19,915 net cuyds. of material from the dredging templet. pumping on 9,760' of pipeline, discharging into DA #3.

Discharging: located in DA #3 approximately 4,700' inside, swinging 700' wide arc on the north side of the DA center line.

The QC Department: Took AD checks in the channel from station # 50+00 to station # 68+00.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and holding each corner at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO started October monthly inspections on safety equipment. AED passed the self test. Fire extinguishers in lever room and quarter deck are in good shape. Crew was seen wearing PPE while moving anchors. Engine room tied down extra bottles of oxygen and acetylene. Deficiencies found will be added to the DTL. Other deficiencies found were corrected on the spot. Crews are seen working safely and using good communication.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL	DATES	(Preparatory and initial dates held and advance notice	;)	
Preparatory Ins	pections held today			
No preparato	ry inspections hel	d today		_
Initial Inspection	ns held today			
No initial ins	pections held toda	у		
ACTIVITY STA	RT/FINISH			
Activity No	Description			
No activities	were started or fin	nished today		
QC REQUIREM	MENTS			
Requirement N	о Туре	Description		Results
No QC requi	rements were com	pleted today		
No QC requii	•	pleted today (Describe QA and QC Deficiency items issued)		
-	•	· · · · · · · · · · · · · · · · · · ·		
ISSUED QA/Q	DEFICIENCY	(Describe QA and QC Deficiency items issued)		_
ISSUED QA/QC	DEFICIENCY	(Describe QA and QC Deficiency items issued) Description		
ISSUED QA/QC Item No No QC Defici	C DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description ssued today		
ISSUED QA/QC Item No No QC Defici	Location ency items were is	(Describe QA and QC Deficiency items issued) Description ssued today		
ISSUED QA/QC Item No No QC Defici CORRECTED C	Location ency items were is QA/QC DEFICIENC	(Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected)		
ISSUED QA/QC Item No No QC Defici CORRECTED C Item No	Location ency items were is QA/QC DEFICIENC	(Describe QA and QC Deficiency items issued) Description SSUED TO SECULATION (Description) Provided To Seculation (Description) Description		
ISSUED QA/QC Item No No QC Defici CORRECTED C Item No	Location ency items were is QA/QC DEFICIENC Location ency items were co	(Describe QA and QC Deficiency items issued) Description SSUED TO SECULATION (Description) Provided To Seculation (Description) Description		

REPORT NUMBER 47

Page 125 of 214

DATE

30 Sep 2020 - Wednesday

PROJECT

CONTRACT NUMBER Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name First Day Last Day Missouri H 8/16/2020

LABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR	₹			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAPT	ΓΑΙΝ			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	CRANE OPI	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HANI)			5.0	60.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	TAIN			3.0	36.0
Total hrs worked to date:	14,972.0	Hrs worked MTD:	9,664.0	Total:	27.0	324.0

EQUIPMENT HOURS Equipment Name	Descriptio	n					Idle Hours	Operating Hours
WRS71431	Dredge M	issouri H					24.0	0.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					0.0	24.0
3900-421	Maniwock						12.0	12.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg D	Derrick					0.0	24.0
MH 157-05	Fabricatio	n Barge					12.0	12.0
MH 156-01	Supply Ba	ırge					12.0	12.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	е					24.0	0.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	9,292.0	Idle hrs MTD:	4,250.0	Opr hrs MTD:	5,830.0	Total:	168.0	168.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER	Page	126 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	47	. 490	• • • • •
DAILY LO	G OF CONSTRUCTION	ON ` ´	DATE		
			30 Sep 2020 - Wedi	nesdav	
PROJECT			CONTRACT NUMBER		
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 V	N912782	0F0315
Mant. Drouging of the Fa			**************************************	1012102	
					l
					l
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	orrect and	all equipment and
	material used and wor	k performed during the	nis Reporting period are in converged ar	compliance	e with the contract
		I			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 127 of 214 48 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 01 Oct 2020 - Thursday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 63 °F Max 81 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 595' from station 73+55 to station 79+50 removing 29,690 net cuyds. of material from the dredging templet. pumping on 10,160' of pipeline, discharging into DA #3.

Discharging: located in DA #3 approximately 4,700' inside, swinging 700' wide arc on the north side of the DA center line.

The QC Department: Took AD checks in the channel from station # 70+00 to station # 75+00

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and holding each corner at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

JSAs are being held by employees before shifts. SSHO started work on the October monthly inspections. SSHO finished inspecting the fire extinguishers on the dredge and tenders. Deficiencies found were corrected on the spot. Engine room walkways and work areas were slip and trip free. SSHO held a safety meeting to discuss the pipe line crossing, and other topics. Outside crews assembled plastic pipe near the landing using good communication during crane operations. Lights are continuing to be set out on swing anchors and all floating equipment.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

No Contractors had their first or last day on the site

PREP/INITIAL D	ATES	(Preparatory and initial dates held and advance notice	e)		
Preparatory Inspe	ections held today				_
No preparator	y inspections held	d today			
Initial Inspections	held today				_
No initial insp	ections held today	/			
ACTIVITY STAR	T/FINISH				
Activity No	Description				_
No activities w	ere started or fini	ished today			
QC REQUIREME	NTS				
Requirement No	Туре	Description		Results	
Requirement No	Туре	Description		Results	-
	Type ments were comp	·		Results	-
	ments were comp	·		Results	-
No QC require	ments were comp	oleted today		Results	
No QC require	ments were comp	pleted today (Describe QA and QC Deficiency items issued)		Results	
No QC require ISSUED QA/QC Item No	ments were comp	Description		Results	-
No QC require ISSUED QA/QC Item No No QC Deficie	ments were comp DEFICIENCY Location	Description Description Sued today		Results	- -
No QC require ISSUED QA/QC Item No No QC Deficie	ments were comp DEFICIENCY Location ncy items were is:	Description Description Sued today		Results	- -
No QC require ISSUED QA/QC Item No No QC Deficie CORRECTED Q	ments were comp DEFICIENCY Location ncy items were is:	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected)		Results	-
No QC require ISSUED QA/QC Item No No QC Deficie CORRECTED Q	ments were comp DEFICIENCY Location ncy items were is: A/QC DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description		Results	-
No QC require ISSUED QA/QC Item No No QC Deficie CORRECTED Q Item No No QC Deficie	ments were comp DEFICIENCY Location ncy items were iss A/QC DEFICIENCY Location ncy items were co	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description Description		Results	-
No QC require ISSUED QA/QC Item No No QC Deficie CORRECTED Q	ments were comp DEFICIENCY Location ncy items were iss A/QC DEFICIENCY Location ncy items were co	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description	First Day	Results Last Day	-

REPORT NUMBER
48

Page 128 of 214

DATE

01 Oct 2020 - Thursday

PROJECT

T CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

ABOR HOURS Crew	Position				Number of	Hours
					Employees	Worked
Mike Hooks, L.L.C	QUALITY Co	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR	1			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY INS	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAPT	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE CI	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE CA	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND)			5.0	60.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			3.0	36.0
Total hrs worked to date:	15,296.0	Hrs worked MTD:	324.0	Total:	27.0	324.0

EQUIPMENT HOURS Equipment Name	Descriptio	ın					Idle Hours	Operating Hours
WRS71431	Dredge M						24.0	0.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					0.0	24.0
MH19	Stiff Leg D	Derrick					0.0	24.0
3900-421	Maniwock						12.0	12.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH 157-05	Fabricatio	n Barge					12.0	12.0
MH 156-01	Supply Ba	ırge					12.0	12.0
LA 6574-GH	Tender Gr	rayson Allen					0.0	24.0
MH 158-06	Spill Barge	е					24.0	0.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	9,460.0	Idle hrs MTD:	168.0	Opr hrs MTD:	168.0	Total:	168.0	168.0

MISHAP REPORTING

(Describe mishaps)

			DEDORT WITTER		
			REPORT NUMBER	Page	129 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	48		
DAILY LO	G OF CONSTRUCTION	DN	DATE		
			01 Oct 2020 - Thurs	sday	
PROJECT			CONTRACT NUMBER		
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 \	N912782	20F0315
CONTRACTOR CERTIFICATION	On behalf of the contr	actor, I certify that thi	s Report is complete and co	orrect and	all equipment and
	material used and wor	k performed during the	nis Reporting period are in opwiedge, except as noted abo	complianc	e with the contract
00 DEDDEGENTATIVE 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2		I			DATE
QC REPRESENTATIVE'S SIGNATURE	=	DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 130 of 214 49 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 02 Oct 2020 - Friday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 60 °F Max 74 °F No Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 485' from station 79+50 to station 84+35 removing 26,163 net cuyds. of material from the dredging templet. pumping on 10,305' of pipeline, discharging into DA #3.

Discharging: located in DA #3 approximately 4,700' inside, swinging 700' wide arc on the north side of the DA center line.

The QC Department: Took AD checks in the channel from station # 76+00 to station # 80+00, also QC and SSHO marked the offsets for pipeline crossing with solar white lights.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and holding each corner at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Crews are completing JSAs before shifts. SSHO removed a harness from service during monthly inspection. QC and SSHO are continuing to stay in contact with Chevron rep. on the pipe line crossing. First aid kit in engine room were moved to the engine room office. Brad W and SSHO thanked the crew for a job well done. Deck Captain got crew to set extra submerge line buoys on sub line. QC and SSHO added solar white solid lights to pipe line crossing for marking. QC and SSHO contacted the chevron rep to notify him of the time the dredge will reach the 150' buffer zones on 10-03-20. Employees are continuing to work safely with no incidents to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL D				
PREP/INITIAL L	DATES	(Preparatory and initial dates held and advance notic	e)	
Preparatory Insp	pections held today			
No preparato	ry inspections hel	d today		
Initial Inspection	s held today			
No initial insp	ections held toda	у		
ACTIVITY STAF	RT/FINISH			
Activity No	Description			
	·			
No activities	were started or fin	ished today		
QC REQUIREM	ENTS			
Requirement No	Type	Description		Results
	71			
No QC require	ements were comp	pleted today		
No QC requir		pleted today (Describe QA and QC Deficiency items issued)		
		<u> </u>		
ISSUED QA/QC	DEFICIENCY	(Describe QA and QC Deficiency items issued)		
ISSUED QA/QC	DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description		
ISSUED QA/QC Item No No QC Deficie	DEFICIENCY	(Describe QA and QC Deficiency items issued) Description sued today		
ISSUED QA/QC Item No No QC Deficie	DEFICIENCY Location ency items were is	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected)		
ISSUED QA/QC Item No No QC Deficie CORRECTED C	Location ency items were is	(Describe QA and QC Deficiency items issued) Description sued today		
ISSUED QA/QC Item No No QC Deficie CORRECTED C	Location ency items were is QA/QC DEFICIENC Location	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description		
ISSUED QA/QC Item No No QC Deficie CORRECTED C	Location ency items were is	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description		
ISSUED QA/QC Item No No QC Deficie CORRECTED C	Location Particle Location Particle Location Location Location Location Location	(Describe QA and QC Deficiency items issued) Description sued today Y (Report QC and QA Deficiency items corrected) Description		

49

Page 131 of 214

DATE

02 Oct 2020 - Friday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

REPORT NUMBER

W9127820D0038 W9127820F0315

No Contractors had their first or last day on the site

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

_ABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR	1			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAPT	ΓAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPI	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN)			5.0	60.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			3.0	36.0
Total hrs worked to date:	15,620.0	Hrs worked MTD:	648.0	Total:	27.0	324.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
3900-421	Maniwock	<					12.0	12.0
WRS71431	Dredge M	lissouri H					24.0	0.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					0.0	24.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey V	essel					24.0	0.0
MH19	Stiff Leg I	Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					12.0	12.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	je					24.0	0.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	9,628.0	Idle hrs MTD:	336.0	Opr hrs MTD:	336.0	Total:	168.0	168.0

MISHAP REPORTING

(Describe mishaps)

			DEDORT NUMBER		
			REPORT NUMBER	Page	132 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	49		
DAILY LO	G OF CONSTRUCTION	JΝ	DATE		
			02 Oct 2020 - Friday	/	
PROJECT	aaaway la Hawbay		CONTRACT NUMBER	V040700	0000045
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W	V912782	20F0315
					l
					l
CONTRACTOR CERTIFICATION	On behalf of the contr	actor, I certify that thi	s Report is complete and co	rrect and	all equipment and
	material used and wor	k performed during the	nis Reporting period are in converge, except as noted above.	omplianc	e with the contract
OC DEDDESCRITATIVES SIGNATURE		ı			DATE
QC REPRESENTATIVE'S SIGNATURE	=	DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 133 of 214 50 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 03 Oct 2020 - Saturday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 63 °F Max 75 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 455' from station 84+35 to station 88+90 removing 25,950net cuyds. of material from the dredging templet. pumping on 12,070' of pipeline, discharging into DA #3.

Discharging: located in DA #3 approximately 5,700' inside, swinging 700' wide arc on the south side of the DA center line.

The QC Department: Took AD checks in the channel from station # 80+00 to station # 84+00. Moved the spill barge southeast of center line approximately 5,700 inside DA # 3, also QC, pipeline rep, captain and leverman discussed the plan for the chevron crossing.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and holding each corner at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Employees finished the sub buoys overnight. SSHO and crew dropped the buoys near the area of the submerge line. Crew found a buoy that was under water and pulled it out with the tender boat. Crew added new batteries to the pontoons lights behind the spill barge. Chevron Rep arrived at 1600 hrs. QC, rep, captain and leverman discussed the plan for the chevron crossing. Crews were seen wearing PPE while cleaning the cutter and pump. Employee was briefed on the emergency plan and other topics. Crews are continuing to work safely with no incidents to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL	DATES	(Preparatory and initial dates held and advance notice)	
Preparatory In:	spections held today		
No preparat	ory inspections he	eld today	
Initial Inspection	ons held today		
No initial ins	spections held tod	ay	
ACTIVITY STA	ART/FINISH		
Activity No	Description		
No activities	were started or fi	nished today	
	AENITO		
QC REQUIRE	MENIS		
Requirement N		Description	Results
		Description	Results
Requirement N		·	Results
Requirement No QC requi	lo Type	·	Results
Requirement No QC requi	lo Type	npleted today	Results
Requirement N No QC requi	irements were con	npleted today (Describe QA and QC Deficiency items issued)	Results
No QC requi ISSUED QA/Q Item No	irements were con	npleted today (Describe QA and QC Deficiency items issued) Description	Results
No QC requirement No QC requirement No Item No No QC Deficient	irements were con C DEFICIENCY Location	npleted today (Describe QA and QC Deficiency items issued) Description issued today	Results
No QC requirement No QC requirement No Item No No QC Deficient	irements were con C DEFICIENCY Location	npleted today (Describe QA and QC Deficiency items issued) Description issued today	Results
No QC requi ISSUED QA/Q Item No No QC Defic	irements were con C DEFICIENCY Location Location GA/QC DEFICIENC	(Describe QA and QC Deficiency items issued) Description issued today CY (Report QC and QA Deficiency items corrected)	Results
No QC requi ISSUED QA/Q Item No No QC Defic CORRECTED Item No	irements were con C DEFICIENCY Location ilency items were it QA/QC DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description issued today CY (Report QC and QA Deficiency items corrected) Description	Results
No QC requi ISSUED QA/Q Item No No QC Defic CORRECTED Item No No QC Defic	irements were con C DEFICIENCY Location iency items were in Location	(Describe QA and QC Deficiency items issued) Description issued today CY (Report QC and QA Deficiency items corrected) Description corrected today	Results
No QC requi ISSUED QA/Q Item No No QC Defic CORRECTED Item No	irements were con C DEFICIENCY Location iency items were in Location	(Describe QA and QC Deficiency items issued) Description issued today CY (Report QC and QA Deficiency items corrected) Description	Results Last Day

REPORT NUMBER 50

Page 134 of 214

DATE

03 Oct 2020 - Saturday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

W9127820D0038 W9127820F0315

No Contractors had their first or last day on the site

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

ABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	LABORER, (GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR				2.0	24.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY CO	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	DREDGE CH	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	SAFETY INS	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAPT	AIN			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE CO	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MA	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE CA	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPE	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND)			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			3.0	36.0
Total hrs worked to date:	15,956.0	Hrs worked MTD:	984.0	Total:	28.0	336.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Descriptio	n					Hours	Hours
WRS71431	Dredge M	issouri H					24.0	0.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	hley					0.0	24.0
3900-421	Maniwock						12.0	12.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg D	errick					0.0	24.0
MH 157-05	Fabricatio	n Barge					12.0	12.0
MH 156-01	Supply Ba	rge					12.0	12.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	е					24.0	0.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
Total operating hrs to date:	9,784.0	Idle hrs MTD:	492.0	Opr hrs MTD:	492.0	Total:	156.0	156.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER	Page	135 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	50		
DAILY LO	G OF CONSTRUCTION	N	DATE		
			03 Oct 2020 - Satur	dav	
PROJECT			CONTRACT NUMBER	,	
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 \	N912782	P0F0315
Maint. Breaging of the Fas			VV3127020D0000 V	77312702	201 00 10
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and c	orrect and	I all equipment and
	material used and wor	k performed during the	nis Reporting period are in	complianc	e with the contract
		I	owledge, except as noted abo		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 136 of 214 51 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 04 Oct 2020 - Sunday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 64 °F Max 78 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 355' from station 88+90 to station 92+45 removing 22,865 net cuyds. of material from the dredging templet. pumping on 12,070' of pipeline, discharging into DA #3.

Discharging: located in DA #3 approximately 5,700' inside, swinging 700' wide arc on the south side of the DA center line.

The QC Department: Took final AD in the channel from station 40+00 to station 80+00, also took AD checks in the channel from station #86+00 to station #88+00.

GENERAL COMMENTS

Dredging Procedure: North bound (tied off cutter head and started dredging over Bayou Casotte gas pipeline) The dredge is swinging 350' wide, making one pass across the cut and holding each corner at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Night crews checked the pipe line lighting over night. Crews prepared a 500' plastic line to add after the dredge jumps the chevron pipe. Temperature checks are continuing to be taken on crew. The cutter head was tied down at the 150' buffer zones. Outside crews and welders worked on repairing pontoons at the landing. A safety meeting was held to remind employees of the pipe line crossing. Muster area will temporarily be relocated to the lower deck stern of the dredge during the pipe line crossing. Engineers are maintaining the engine room. Crews are working safely with no incidents to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

PREP/INITIAL				
I ILLI /IIIIIAL	DATES	(Preparatory and initial dates held and advance notice	e)	
Preparatory Ins	spections held today			
No preparate	ory inspections he	ld today		
Initial Inspectio	ons held today			
	spections held toda	ay		
ACTIVITY STA	RT/FINISH			
Activity No	Description			
No activities	were started or fi	nished today		
QC REQUIRE	MENTS			
Requirement N	lo Type	Description		Results
		·		
No QC requi	rements were com	ipleted today		
	rements were com	rpleted today (Describe QA and QC Deficiency items issued)		
		•		
ISSUED QA/Q	C DEFICIENCY	(Describe QA and QC Deficiency items issued)		
ISSUED QA/Q Item No	C DEFICIENCY	(Describe QA and QC Deficiency items issued) Description		
ISSUED QA/Q Item No No QC Defic	C DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description ssued today		
ISSUED QA/Q Item No No QC Defic	C DEFICIENCY Location iency items were i	(Describe QA and QC Deficiency items issued) Description ssued today		
ISSUED QA/Q Item No No QC Defic CORRECTED	Location iency items were i	(Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected)		
ISSUED QA/Q Item No No QC Defic CORRECTED Item No	Location iency items were i QA/QC DEFICIENC Location	(Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected) Description		
ISSUED QA/Q Item No No QC Defic CORRECTED Item No No QC Defic	Location iency items were i QA/QC DEFICIENC Location iency items were o	(Describe QA and QC Deficiency items issued) Description Ssued today (Report QC and QA Deficiency items corrected) Description corrected today		
ISSUED QA/Q Item No No QC Defic CORRECTED Item No	Location iency items were i QA/QC DEFICIENC Location iency items were o	(Describe QA and QC Deficiency items issued) Description ssued today (Report QC and QA Deficiency items corrected) Description		

REPORT NUMBER 51

Page 137 of 214

DATE

04 Oct 2020 - Sunday

PROJECT

CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

No Contractors had their first or last day on the site

VESSEL ON SITE

First Day 8/16/2020 Dredge Name Last Day Missouri H

_ABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR	₹			2.0	24.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAPT	ΓAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE CA	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPI	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HANI)			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	TAIN			3.0	36.0
Total hrs worked to date:	16,292.0	Hrs worked MTD:	1,320.0	Total:	28.0	336.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	on					Hours	Hours
3900-421	Maniwock	(12.0	12.0
WRS71431	Dredge M	lissouri H					24.0	0.0
LA 001	Tender A	rthur					0.0	24.0
LA 174EV	Tender A	shley					0.0	24.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey V	essel					24.0	0.0
MH19	Stiff Leg I	Derrick					0.0	24.0
MH 157-05	Fabrication	on Barge					12.0	12.0
MH 156-01	Supply Ba	arge					12.0	12.0
LA 6574-GH	Tender G	rayson Allen					0.0	24.0
MH 158-06	Spill Barg	е					24.0	0.0
535271	Bayou Pr	incess					12.0	12.0
535274	Brooklyn	Ann					12.0	12.0
539304	Virgie Ce	nac					12.0	12.0
Total operating hrs to date:	9,952.0	Idle hrs MTD:	660.0	Opr hrs MTD:	660.0	Total:	168.0	168.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTOR CENTIFICATION CONTRACTOR CENTIFI				DEDORT !!! !! ISSE		
CONTRACTOR CERTIFICATION CONTRACTOR CERTIFICATION CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the beat of ny knowledge, except as noted above.				REPORT NUMBER	Page	138 of 214
PROJECT Maint. Dredging of the Pascagoula Harbor Move that the provided in the pascagoula Harbor Move that the pascagoula Harbor	CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)			
Maint. Dredging of the Pascagoula Harbor CONTRACT QUARTER W9127820D0038 W9127820F0315 CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the beat of my knowledge, except as noted above.	DAILY LOC	OF CONSTRUCTION	ON			
CONIRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications. Io the beat of my knowledge, except as noted above, except as noted above.				04 Oct 2020 - Sunda	ау	
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	Maint. Dredging of the Pas	scagoula Harbor		W9127820D0038 W	V912782	20F0315
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	CONTRACTOR OFFICE CATION	<u> </u>				
plans and specifications, to the best of my knowledge, except as noted above.	CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	rrect and	I all equipment and
		plans and specification	s, to the best of my kno	owledge, except as noted above	ve.	S WILL LIE CONTRACT
	QC REPRESENTATIVE'S SIGNATURE		I			DATE
	-					

REPORT NUMBER Page 139 of 214 52 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 05 Oct 2020 - Monday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 67 °F Max 79 °F No Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 125' from station 92+45 to station 93+70, then dredge jumped the pipeline and advanced another 245' from station 95+30 to station 97+75 removing 22,227 net cuyds. of material from the dredging templet. pumping on 13,070' of pipeline, discharging into DA #3.

Discharging: located in DA #3 approximately 5,700' inside, swinging 700' wide arc on the south side of the DA center line.

The QC Department: Took AD checks in the channel from station #80+00 to station #92+00.

GENERAL COMMENTS

Dredging Procedure: (North bound) The dredge is swinging 350' wide, making one pass across the cut and holding each corner at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Employees are continuing to make their JSAs before shift and plan the tasks for the day. Outside crew started to move floating equipment to safe harbor to be ready for bad weather. Dredge crew moved anchors and connected floating line after the dredge jumped to the other side of the chevron pipe. SSHO inspected extension cords and outlets in engine room. Engineer repaired an extension cord that did not pass inspection. Other deficiencies found were added to the DTL. Night crew is continuing to keep equipment well lit over night.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

No Contractors had their first or last day on the site

PREP/INITIAL DATES	(Preparatory and initial dates held and advance no	otice)	
Preparatory Inspections held toda	ay		
No preparatory inspections	held today		
Initial Inspections held today			
No initial inspections held t	oday		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started o	r finished today		
QC REQUIREMENTS			
Requirement No Type	Description		Results
No QC requirements were of	completed today		
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued)	
Item No Location	Description		
No QC Deficiency items we	re issued today		
CORRECTED QA/QC DEFICIE	ENCY (Report QC and QA Deficiency items corrected	d)	
Item No Location	Description		
No QC Deficiency items we	re corrected today		
CONTRACTORS ON SITE	(Report first and/or last day contractors were on si	te)	
Name	(First Day	Last Day
INAILIC		riisi Day	Lasi Day

REPORT NUMBER 52

Page 140 of 214

DATE

05 Oct 2020 - Monday

PROJECT

CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR	₹			2.0	24.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HANI	D			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAP	ΓAIN			3.0	36.0
Total hrs worked to date:	16,628.0	Hrs worked MTD:	1,656.0	Total:	28.0	336.0

EQUIPMENT HOURS Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	Dredge Missouri H	24.0	0.0
LA 001	Tender Arthur	0.0	24.0
LA 174EV	Tender Ashley	0.0	24.0
3900-421	Maniwock	12.0	12.0
108-B	LinkBelt	24.0	0.0
LA 9046 GF	Survey Vessel	24.0	0.0
MH19	Stiff Leg Derrick	0.0	24.0
MH 157-05	Fabrication Barge	12.0	12.0
MH 156-01	Supply Barge	12.0	12.0
LA 6574-GH	Tender Grayson Allen	0.0	24.0
539304	Virgie Cenac	12.0	12.0
MH 158-06	Spill Barge	24.0	0.0
535271	Bayou Princess	12.0	12.0
535274	Brooklyn Ann	12.0	12.0
Total operating hrs to date:	10,120.0 Idle hrs MTD: 828.0 Opr hrs MTD: 828	.0 Total: 168.0	168.0

MISHAP REPORTING

(Describe mishaps)

			DEDORTALINADES		
			REPORT NUMBER	Page	141 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	52		
DAILY LO	G OF CONSTRUCTION)N	DATE		
			05 Oct 2020 - Mond	ay	
PROJECT			CONTRACT NUMBER		
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 V	V912782	20F0315
					l
					l
					l
					l
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	orrect and	all equipment and
	plans and specification	s, to the best of my kno	nis Reporting period are in converged ar	ve.	e with the contract
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 142 of 214 53 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 06 Oct 2020 - Tuesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused Non-Critical Delay Mike Hooks, L.L.C Temperature Min 71 °F Max 76 °F No Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 240' from station 97+75 to station 100+15 removing 12,985 net cuyds. of material from the dredging templet. pumping on 13,070' of pipeline, discharging into DA #4.

Dredge: Started evacuation Dredge and all equipment from Bayou Casotte Channel to safe Harbor due to hurricane (Delta) North of the csx railroad bridge and the highway 90 bridge. (NOT COMPLETED).

Surveys: Took AD checks in the channel at station 92+00, 96+00 & 98+00.

Discharging: located in DA #3 approximately 5,700' inside, swinging 700' wide arc on the south side of the DA center line.

GENERAL COMMENTS

Dredging Procedure: The dredge is swinging 350' wide, making one pass across the cut and double swing at the east toe and slope, at a cutter corrected depth of -48 + the tide to achieve a required COE depth of -45.0.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge started to demobilize at 1200 hrs. Day crew took floating pipe and spill barge to the fleeting area. Submerge line will be left behind along with submerge light buoys. Night crew is adding lights to the risers and pontoon anchor buoys over night. Engine room made repairs to the cooper with no incidents. Welders were seen wearing PPE while welding chocks on the spuds. SSHO and Captain are monitoring hurricane Delta and planning accordantly. Employees are working safely with no incidents to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None.

PREP/INITIAL	DATES	(Preparatory and initial dates held and advance notice)	
Preparatory In:	spections held today		
No preparat	ory inspections he	eld today	
Initial Inspection	ons held today		
No initial ins	spections held tod	ay	
ACTIVITY STA	ART/FINISH		
Activity No	Description		
No activities	were started or fi	nished today	
	AENITO		
QC REQUIRE	MENIS		
Requirement N		Description	Results
		Description	Results
Requirement N		·	Results
Requirement No QC requi	lo Type	·	Results
Requirement No QC requi	lo Type	npleted today	Results
Requirement N No QC requi	irements were con	npleted today (Describe QA and QC Deficiency items issued)	Results
No QC requi ISSUED QA/Q Item No	irements were con	npleted today (Describe QA and QC Deficiency items issued) Description	Results
No QC requirement No QC requirement No Item No No QC Deficient	irements were con C DEFICIENCY Location	npleted today (Describe QA and QC Deficiency items issued) Description issued today	Results
No QC requirement No QC requirement No Item No No QC Deficient	irements were con C DEFICIENCY Location	npleted today (Describe QA and QC Deficiency items issued) Description issued today	Results
No QC requi ISSUED QA/Q Item No No QC Defic	irements were con C DEFICIENCY Location Location GA/QC DEFICIENC	(Describe QA and QC Deficiency items issued) Description issued today CY (Report QC and QA Deficiency items corrected)	Results
No QC requi ISSUED QA/Q Item No No QC Defic CORRECTED Item No	irements were con C DEFICIENCY Location ilency items were it QA/QC DEFICIENCY Location	(Describe QA and QC Deficiency items issued) Description issued today CY (Report QC and QA Deficiency items corrected) Description	Results
No QC requi ISSUED QA/Q Item No No QC Defic CORRECTED Item No No QC Defic	irements were con C DEFICIENCY Location iency items were in Location	(Describe QA and QC Deficiency items issued) Description issued today CY (Report QC and QA Deficiency items corrected) Description corrected today	Results
No QC requi ISSUED QA/Q Item No No QC Defic CORRECTED Item No	irements were con C DEFICIENCY Location iency items were in Location	(Describe QA and QC Deficiency items issued) Description issued today CY (Report QC and QA Deficiency items corrected) Description	Results Last Day

REPORT NUMBER 53

Page 143 of 214

DATE

06 Oct 2020 - Tuesday

PROJECT

CT CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

LABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY CO	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			2.0	24.0
Mike Hooks, L.L.C	SURVEYOR				2.0	24.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY INS	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAPT	AIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE CI	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE CO	OOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MA	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE CA	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPE	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND)			3.0	36.0
Mike Hooks, L.L.C	ENGINEER				2.0	24.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			3.0	36.0
Total hrs worked to date:	16,964.0	Hrs worked MTD:	1,992.0	Total:	28.0	336.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Descriptio	n					Hours	Hours
3900-421	Maniwock						12.0	12.0
WRS71431	Dredge Mi	ssouri H					24.0	0.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	hley					0.0	24.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg D	errick					0.0	24.0
MH 157-05	Fabrication	n Barge					12.0	12.0
MH 156-01	Supply Ba	rge					12.0	12.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	е					24.0	0.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cer	iac					12.0	12.0
Total operating hrs to date:	10,288.0	Idle hrs MTD:	996.0	Opr hrs MTD:	996.0	Total:	168.0	168.0

MISHAP REPORTING

(Describe mishaps)

			DEDORT WINDER			
			REPORT NUMBER	Page	144 of 214	
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR) DN	53			
DAILY LO	OF CONSTRUCTION		DATE			
			06 Oct 2020 - Tueso	day		
PROJECT			CONTRACT NUMBER		20045	
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 W9127820F0315			
CONTRACTOR CERTIFICATION On behalf of the contractor I certify that this Report is complete and correct and all equipment and						
CONTINUOUS CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE	

REPORT NUMBER Page 145 of 214 54 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 07 Oct 2020 - Wednesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR WEATHER Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 73 °F Max 80 °F No Precipitation 15 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredge: Continued evacuation of all equipment & dredge from Bayou Casotte channel to safe harbor. Spud down at safe harbor at 16:00 (north of the csx railroad bridge and the highway 90 bridge). **GENERAL COMMENTS** Down for weather (hurricane Delta) approaching the gulf coast. Dredge spudded down in Safe Harbor @ 16:00 (70% pay) Dredge Standing by in Safe Harbor (8:00) (40% pay). SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge was moved early morning about four miles past hwy. 90 into the Pascagoula river for safe harbor. Dredge is on stand by in fleeting area for hurricane Delta. SSHO conducted pre board screening of arriving employees at the landing. Temperatures were taken and questionnaire completed. Hurricane Delta is being monitored and expected to make land fall early Saturday morning. Crews did house keeping and preformed maintenance around dredge. All employees were observed wearing PPE and working in a safe manner with no accidents or injuries to report. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Type Description Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day

First Day

Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name

REPORT NUMBER Page 146 of 214 54 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 07 Oct 2020 - Wednesday **PROJECT CONTRACT NUMBER** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 8/16/2020 Missouri H LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C 2.0 24.0 DREDGE OPERATOR Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 0.0 0.0 Mike Hooks, L.L.C **WELDER** 1.0 12.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 3.0 36.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Total hrs worked to date: 17,252.0 Hrs worked MTD: Total: 24.0 288.0 2,280.0 **EQUIPMENT HOURS** Idle Operating Equipment Name Description Hours Hours WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 3900-421 Maniwock 12.0 12.0 108-B LinkBelt 24.0 0.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH 24.0 Tender Grayson Allen 0.0 MH 158-06 Spill Barge 24.0 0.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 10,456.0 Idle hrs MTD: 1,164.0 Opr hrs MTD: 1,164.0 Total: 168.0 168.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 147 of 214 55 **CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION** DATE 08 Oct 2020 - Thursday **PROJECT** CONTRACT NUMBER Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 74 °F Max 77 °F No Precipitation 15 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS**

Dredge: Down for weather (Hurricane Delta) approaching the gulf coast. Dredge located at north of the csx railroad bridge and the highway 90 bridge.

GENERAL COMMENTS

Down for weather (Hurricane Delta) approaching the gulf coast. Dredge Standing by in Safe Harbor (24:00 @ 40% pay).

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and equipment is still in safe harbor due to hurricane Delta. SSHO conducted a safety meeting topics discussed were the use of submerged line buoys and lights every 500 feet attached to submerged line. Weather report is generated and path of hurricane is being monitored. Crews performed maintenance and house keeping. Decks of dredge are free of trip hazards and trash. No accidents or injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None.				
PREP/INITIAL	. DATES	(Preparatory and initial dates held and advance no	otice)	
Preparatory In	spections held today			
	ory inspections held	today		
Initial Inspection	•	•		
	spections held today			
ACTIVITY STA	<u>. </u>			
Activity No	Description			
No activities	s were started or finis	shed today		
QC REQUIRE	MENTS			
Requirement N	No Type	Description		Results
ISSUED QA/Q	irements were comp	(Describe QA and QC Deficiency items issued)	
Item No	Location	Description		
No QC Defic	ciency items were iss	sued today		
CORRECTED	QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected	d)	
Item No	Location	Description		
Item No	Location	Description		
	Location	·		
	ciency items were co	·	te)	
No QC Defic	ciency items were co	rrected today	te) First Day	Last Day
No QC Defice CONTRACTO Name	ciency items were co	rrected today (Report first and/or last day contractors were on si	·	Last Day
No QC Defice CONTRACTO Name	ciency items were co RS ON SITE tors had their first or	rrected today (Report first and/or last day contractors were on si	·	Last Day
No QC Defice CONTRACTO Name No Contract	ciency items were co RS ON SITE tors had their first or	rrected today (Report first and/or last day contractors were on si	·	Last Day Last Day

REPORT NUMBER Page 148 of 214 55 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 08 Oct 2020 - Thursday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 0.0 0.0 Mike Hooks, L.L.C **WELDER** 1.0 12.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 3.0 36.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 Mike Hooks, L.L.C **OILER** 2.0 24.0 Mike Hooks, L.L.C DREDGE CAPTAIN 12.0 1.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 4.0 48.0 Mike Hooks, L.L.C **ENGINEER** 36.0 3.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 17,540.0 288.0 Total hrs worked to date: Hrs worked MTD: 2,568.0 Total: 24.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 120 WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 108-B LinkBelt 24.0 0.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 24.0 0.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 10,624.0 Idle hrs MTD: 1,332.0 Opr hrs MTD: 1,332.0 Total: 168.0 168.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 149 of 214 56 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 09 Oct 2020 - Friday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 78 °F Max 80 °F No Precipitation 25 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredge: Down for weather (Hurricane Delta) approaching the gulf coast. Dredge located at north of the csx railroad bridge and the highway 90 bridge. **GENERAL COMMENTS** Down for weather (Hurricane Delta) approaching the gulf coast. Dredge Standing by in Safe Harbor (24:00 @ 40% pay). SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge and equipment is still in safe harbor due to hurricane Delta. Outside crews worked on fixing tanks, working on plastic pipe and cleaning the 3900 crane barge. Employees were wearing PPE and working in a safe manner. Engine room crew maintained equipment and did house keeping. No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Description Results Requirement No Type No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day

First Day

8/16/2020

Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE
Dredge Name

Missouri H

REPORT NUMBER Page 150 of 214 56 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 09 Oct 2020 - Friday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 0.0 0.0 Mike Hooks, L.L.C **WELDER** 1.0 12.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 3.0 36.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 Mike Hooks, L.L.C **OILER** 2.0 24.0 Mike Hooks, L.L.C DREDGE CAPTAIN 12.0 1.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 4.0 48.0 Mike Hooks, L.L.C **ENGINEER** 36.0 3.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 288.0 Total hrs worked to date: 17,828.0 Hrs worked MTD: 2,856.0 Total: 24.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 120 WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 108-B LinkBelt 24.0 0.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 12.0 MH 156-01 Supply Barge 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 24.0 0.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 10,792.0 Total operating hrs to date: Idle hrs MTD: 1,500.0 Opr hrs MTD: 1,500.0 Total: 168.0 168.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 151 of 214 57 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 10 Oct 2020 - Saturday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 74 °F Max 79 °F No Precipitation 25 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredge: Down for weather (Hurricane Delta) high winds and seas. Dredge located at north of the csx railroad bridge and the highway 90 bridge. **GENERAL COMMENTS** Down for weather (Hurricane Delta) high winds and seas. Dredge Standing by in Safe Harbor (24:00 @ 40% pay). SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge and equipment is still in safe harbor. Outside crews cleaned decks of dredge and tender boats. Engine room crew performed house keeping and maintained equipment. Hallways in the quarter deck were sweeped and mopped and a wax coat was added to the floor. Equipment is secure and accounted for. No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Description Results Requirement No Type No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day Missouri H 8/16/2020

REPORT NUMBER Page 152 of 214 57 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 10 Oct 2020 - Saturday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 0.0 0.0 Mike Hooks, L.L.C **WELDER** 1.0 12.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 3.0 36.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 Mike Hooks, L.L.C **OILER** 2.0 24.0 Mike Hooks, L.L.C DREDGE CAPTAIN 12.0 1.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 4.0 48.0 Mike Hooks, L.L.C **ENGINEER** 36.0 3.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 18,116.0 288.0 Total hrs worked to date: Hrs worked MTD: 3,144.0 Total: 24.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 120 WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 108-B LinkBelt 24.0 0.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 539304 12.0 12.0 Virgie Cenac MH 158-06 Spill Barge 24.0 0.0 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 Total operating hrs to date: 10,960.0 Idle hrs MTD: 1,668.0 Opr hrs MTD: 1,668.0 Total: 168.0 168.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 153 of 214 58 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 11 Oct 2020 - Sunday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 76 °F Max 84 °F No Precipitation 15 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredge: Down for weather (Hurricane Delta) high winds and seas. Dredge located at north of the csx railroad bridge and the highway 90 bridge. **GENERAL COMMENTS** Down for weather (Hurricane Delta) high winds and seas. Dredge Standing by in Safe Harbor (24:00 @ 40% pay). SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge and equipment is still in safe harbor. Outside crews cleaned decks of dredge and tender boats. Engine room crew performed house keeping and maintained equipment. Hallways in the quarter deck were swept and mopped and a wax coat was added to the floor. Equipment is secure and accounted for. No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. **PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Description Results Requirement No Type No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site

First Day

8/16/2020

Last Day

VESSEL ON SITE
Dredge Name

Missouri H

REPORT NUMBER Page 154 of 214 58 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 11 Oct 2020 - Sunday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 0.0 0.0 Mike Hooks, L.L.C **WELDER** 1.0 12.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 3.0 36.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 Mike Hooks, L.L.C **OILER** 2.0 24.0 Mike Hooks, L.L.C DREDGE CAPTAIN 12.0 1.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 4.0 48.0 Mike Hooks, L.L.C **ENGINEER** 36.0 3.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 18,404.0 288.0 Total hrs worked to date: Hrs worked MTD: 3,432.0 Total: 24.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours WRS71431 Dredge Missouri H 0.0 24.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** Tender Ashley 0.0 24.0 3900-421 12.0 Maniwock 12.0 108-B LinkBelt 24.0 0.0 LA 9046 GF 0.0 Survey Vessel 24.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 12.0 MH 156-01 Supply Barge 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 24.0 0.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 11,128.0 Idle hrs MTD: 1,836.0 Opr hrs MTD: 1,836.0 Total: 168.0 168.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 155 of 214 59 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 12 Oct 2020 - Monday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 71 °F Max 86 °F No Precipitation 15 MPH Wind **QC NARRATIVES**

ACTIVITIES IN PROGRESS

Dredge: Down for weather in safe harbor until 08:00 hours. Started towing dredge & Equipment to job site. At 16:00 hours. Then prep to start dredging. At 23:35 hours the dredge starting pumping water due to rough seas.

GENERAL COMMENTS

Down for weather (Hurricane Delta). 08:00 hours at 40% pay)

Dredge & equipment towing to job site and prep to start dredging. (16:00 hours @ 70% pay).

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and equipment is still in safe harbor. Observed the towing of the dredge from safe harbor to job site (Bayou Casotte). Observed the out side crew connecting pontoon line to dredge and working on connecting to submerge line. (also noted that work conditions were getting worse (3' seas). There fore the dredge started pumping water to keep the pontoon line in tack. No accidents or injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given.

Dredge Name

Missouri H

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Description Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE**

First Day

8/16/2020

Last Day

REPORT NUMBER Page 156 of 214 59 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 12 Oct 2020 - Monday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 12.0 1.0 Mike Hooks, L.L.C **WELDER** 1.0 12.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 3.0 36.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 Mike Hooks, L.L.C **OILER** 2.0 24.0 Mike Hooks, L.L.C DREDGE CAPTAIN 12.0 1.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 4.0 48.0 Mike Hooks, L.L.C **ENGINEER** 36.0 3.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 18,704.0 300.0 Total hrs worked to date: Hrs worked MTD: 3,732.0 Total: 25.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours LA 174EV Tender Ashley 24.0 0.0 WRS71431 Dredge Missouri H 8.0 16.0 LA 001 Tender Arthur 0.0 24.0 3900-421 12.0 Maniwock 12.0 108-B LinkBelt 24.0 0.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 8.0 16.0 MH 157-05 **Fabrication Barge** 12.0 12.0 12.0 MH 156-01 Supply Barge 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 8.0 16.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 11,320.0 Idle hrs MTD: 1,980.0 Opr hrs MTD: 2,028.0 Total: 144.0 192.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 157 of 214 60 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 13 Oct 2020 - Tuesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused Critical Delay Mike Hooks, L.L.C Temperature Min 68 °F Max 84 °F No Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge: Started dredge the pipeline plug from sta. 95+50 to station 92+90 (dredging out bound) for an advance of 260' removing 12,286 net cubic yards from the dredging templet. Pumping material through 13,380' of pipeline discharging 5,000' inside DA #3.

Spill Barge location: 5,000' inside the DA on the north side of the center line swinging from station 4+00 to 11+00.

Surveys: none taken due to lack of advance in the cut (pipeline plug).

GENERAL COMMENTS

Name

Dredging: prep to start dredging was delayed due to 3' seas (continued pumping water until 06:35.

started to complete prep to start dredging until 14:00 hours.

Dredging Procedure: swinging 350' wide plus 5' pass each toe, making one pass and holding at each toe, cutter corrected depth is - 48.0 plus the tide.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO: Observed the out side crew connecting 1,480' of pontoon line and the spill barge inside DA #3. Also observed the crew shift swing anchors, clean the pump, and replace a leaking pontoon gasket. No accidents or injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Request from k. Williamson (COE Project Engineer) total BD yardage in templets from station 00+00 to station 98+00 and total yards removed from after dredge same stations.

PREP/INITIAL D	ATES	(Preparatory and initial dates held and advance notice)	
Preparatory Inspe	ections held today		
No preparatory	y inspections he	ld today	
Initial Inspections	held today		
No initial inspe	ections held toda	ay	
ACTIVITY STAR	T/FINISH		
Activity No	Description		
No activities w	ere started or fir	nished today	
QC REQUIREME	NTS		
Requirement No	Туре	Description	Results
No QC require	ments were com	pleted today	
ISSUED QA/QC	DEFICIENCY	(Describe QA and QC Deficiency items issued)	
Item No	Location	Description	
No QC Deficie	ncy items were is	ssued today	
CORRECTED Q	A/QC DEFICIENC	(Report QC and QA Deficiency items corrected)	
Item No	Location	Description	
No QC Deficier	ncy items were c	corrected today	
CONTRACTORS	ON SITE	(Report first and/or last day contractors were on site)	

First Day

Last Day

REPORT NUMBER 60

Page 158 of 214

DATE

13 Oct 2020 - Tuesday

PROJECT

CONTRACT NUMBER

W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor

VESSEL ON SITE

Dredge Name First Day Last Day 8/16/2020 Missouri H

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INS	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	SURVEYOR				1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				1.0	12.0
Mike Hooks, L.L.C	DECK CAPT	ΓAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE CI	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE CA	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND)			4.0	48.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			2.0	24.0
Total hrs worked to date:	19,004.0	Hrs worked MTD:	4,032.0	Total:	25.0	300.0

QUIPMENT HOURS Equipment Name	Descriptio	n					Idle Hours	Operating Hours
WRS71431	Dredge Mi	issouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					0.0	24.0
3900-421	Maniwock						12.0	12.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg D)errick					0.0	24.0
MH 157-05	Fabrication	n Barge					12.0	12.0
MH 156-01	Supply Ba	rge					12.0	12.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	Э					0.0	24.0
535271	Bayou Priı	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	11,536.0	Idle hrs MTD:	2,100.0	Opr hrs MTD:	2,244.0	Total:	120.0	216.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER Page 159 of 214				
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	60				
DAILY LO	G OF CONSTRUCTION)N	DATE				
			13 Oct 2020 - Tueso	day			
PROJECT			CONTRACT NUMBER				
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 V	V912782	20F0315		
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	orrect and	all equipment and		
	plans and specification	к регтогтеа during th s, to the best of mv kno	nis Reporting period are in converged ar	compilanc	e with the contract		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE		
	=		- S. L TENDERT O INTIALO				
		I			i l		

REPORT NUMBER Page 160 of 214 61 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 14 Oct 2020 - Wednesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 82 °F Max 75 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge: Dredging from station 92+90 to station 92+25 (finished pipeline plug) then dredge turned around and start dredging at station 100+15 reaching to station 104+85 (dredging inbound). Total advance 535' and removed 24,492 net cuyds. of material from the dredging template. Pumping on 17,420' of pipeline, discharging into DA #3.

The QC Department: Took AD checks in the channel from station #80+00 to station #100+00.

Spill Barge location: 5,000' inside the DA on the north side of the center line swinging from station 4+00 to 11+00.

GENERAL COMMENTS

Dredging Procedure: Swinging 350' wide plus 5' pass each toe, making one pass and holding at each toe, cutter corrected depth is - 48.0 plus the tide.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO did a spill barge inspection and rode the line to check submerged line buoys are in place and visible. Buoys are clearly visible and have lights. SSHO did pre board screening of incoming crew. Decks were walked through and found free of any trash or trip hazards. SSHO observed outside crew replace gaskets on line and add plastic pipe. Employees were seen working safe and wearing PPE. No accidents or injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

NONE.

PREP/INITIAL I	DATES	(Preparatory and initial dates held and advance noti	ce)				
Preparatory Insp	pections held today						
No preparatory inspections held today							
Initial Inspection	ns held today						
No initial insp	pections held today						
ACTIVITY STAI	RT/FINISH						
Activity No	Description						
No activities	were started or finis	shed today					
QC REQUIREM	IENTS						
Requirement No	о Туре	Description		Results			
No QC requir	ements were compl	eted today					
ISSUED QA/QC	DEFICIENCY	(Describe QA and QC Deficiency items issued)					
Item No	Location	Description					
No QC Defici	ency items were iss	ued today					
CORRECTED O	QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)					
Item No	Location	Description					
No QC Deficiency items were corrected today							
CONTRACTOR	RS ON SITE	(Report first and/or last day contractors were on site)				
Name			First Day	Last Day			
				·			

REPORT NUMBER 61

Page 161 of 214

DATE

14 Oct 2020 - Wednesday

PROJECT

CONTRACT NUMBER Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name First Day Last Day 8/16/2020 Missouri H

LABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR	R			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAPT	ΓΑΙΝ			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	ООК			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPI	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HANI	ס			4.0	48.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAPT	ΓAIN			2.0	24.0
Total hrs worked to date:	19,316.0	Hrs worked MTD:	4,344.0	Total:	26.0	312.0

EQUIPMENT HOURS							Idle	Operating	
Equipment Name	Descriptio	n					Hours	Hours	
3900-421	Maniwock						12.0	12.0	
WRS71431	Dredge M	issouri H					0.0	24.0	
LA 001	Tender Ar	thur					0.0	24.0	
LA 174EV	Tender As	shley					0.0	24.0	
108-B	LinkBelt						24.0	0.0	
LA 9046 GF	Survey Ve	essel					24.0	0.0	
MH19	Stiff Leg D)errick					0.0	24.0	
MH 157-05	Fabricatio	n Barge					12.0	12.0	
MH 156-01	Supply Ba	rge					12.0	12.0	
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0	
MH 158-06	Spill Barge	Э					0.0	24.0	
535271	Bayou Pri	ncess					12.0	12.0	
535274	Brooklyn A	Ann					12.0	12.0	
539304	Virgie Cer	nac					12.0	12.0	
Total operating hrs to date:	11,752.0	Idle hrs MTD:	2,220.0	Opr hrs MTD:	2,460.0	Total:	120.0	216.0	

MISHAP REPORTING

(Describe mishaps)

			1			
			REPORT NUMBER	Page 162 of 214		
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	61	. ago		
DAILY LO	G OF CONSTRUCTION	ON .	DATE			
			14 Oct 2020 - Wedr	nesdav		
PROJECT			CONTRACT NUMBER			
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 V	N912782	P0F0315	
Mant. Drouging of the Fas			**************************************	1012102	-01 00 10	
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	orrect and	all equipment and	
	material used and wor	k performed during the	is Reporting period are in o owledge, except as noted abo	complianc	e with the contract	
		1				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE	

REPORT NUMBER Page 163 of 214 62 CONTRACTORS QUALITY CONTROL REPORT (QCR) **DAILY LOG OF CONSTRUCTION** DATE 15 Oct 2020 - Thursday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 67 °F Max 79 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 780' from station 104+85 to station 112+65 removing 38,464 net cuyds. of material from the dredging templet. pumping on 18,580' of pipeline, discharging into DA #3.

The QC Department: Took BD in the channel from station # 120+00 to station # 152+94, also took AD checks in the channel from station # 100+00 to station # 106+00.

Spill Barge location: 5,000' inside the DA on the north side of the center line swinging from station 4+00 to 11+00.

GENERAL COMMENTS

Dredging Procedure: Swinging 350' wide plus 5' pass each toe, making one pass and holding at each toe, cutter corrected depth is -48.0 plus the tide.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO spoke with crew on tender boats over Mike Hooks cell phone policy. House keeping and communication of tasks and job steps to safely complete work. A safety meeting was held, temperatures were taken and email sent by Daniel over COVID was discussed with the crew. No accidents or injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

NONE.

PREP/INITIAL DATES	(Preparatory and initial dates held and advance noti	ice)		
Preparatory Inspections held today				
No preparatory inspections hel	d today			
Initial Inspections held today				
No initial inspections held toda	у			
ACTIVITY START/FINISH				
Activity No Description				l
No activities were started or fir	ished today			
QC REQUIREMENTS				
Requirement No Type	Description		Results	l
No QC requirements were com	pleted today			
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued)			
Item No Location	Description			
No QC Deficiency items were is	ssued today			
CORRECTED QA/QC DEFICIENC	Y (Report QC and QA Deficiency items corrected))		
Item No Location	Description			ı
No QC Deficiency items were c	orrected today			
CONTRACTORS ON SITE	(Report first and/or last day contractors were on site)		ᅥ
Name	, ,	First Day	Last Day	
Hamo		i ii St Day	Last Day	ı

REPORT NUMBER 62

Page 164 of 214

DATE

15 Oct 2020 - Thursday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

W9127820D0038 W9127820F0315

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	SURVEYOR	2			2.0	24.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAPT	ΓΑΙΝ			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	ООК			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE CA	APTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPI	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HANI)			4.0	48.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAPT	TAIN			2.0	24.0
Total hrs worked to date:	19,640.0	Hrs worked MTD:	4,668.0	Total:	27.0	324.0

QUIPMENT HOURS Equipment Name	Descriptio	n					Idle Hours	Operating Hours
WRS71431	Dredge M	issouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					0.0	24.0
3900-421	Maniwock						12.0	12.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg D)errick					0.0	24.0
MH 157-05	Fabricatio	n Barge					12.0	12.0
MH 156-01	Supply Ba	rge					12.0	12.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	Э					0.0	24.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cer	nac					12.0	12.0
Total operating hrs to date:	11,968.0	Idle hrs MTD:	2,340.0	Opr hrs MTD:	2,676.0	Total:	120.0	216.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER Page 165 of 214				
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	62	i age	100 01 2 17		
DAILY LO	G OF CONSTRUCTION	ON ` ´ ´	DATE				
			15 Oct 2020 - Thurs	sdav			
PROJECT			CONTRACT NUMBER				
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 V	N/Q12792	00E0315		
Maint. Dredging of the Pa	Scagoula Harboi		VV9127020D0030 V	14912702	2010313		
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	orrect and	all equipment and		
	material used and wor	k performed during th	is Reporting period are in o	complianc	e with the contract		
		1	owledge, except as noted abo				
QC REPRESENTATIVE'S SIGNATURE	<u> </u>	DATE	SUPERINTENDENT'S INITIALS		DATE		

REPORT NUMBER Page 166 of 214 63 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 16 Oct 2020 - Friday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 58 °F Max 74 °F No Precipitation 15 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge advanced 565' from station 112+65 to station 118+30 removing 25,966 net cuyds. of material from the dredging templet. pumping on 19,440' of pipeline, discharging into DA #3. The QC Department: No surveys due to high winds & rough seas. Spill Barge location: 5,000' inside the DA on the north side of the center line swinging from station 1+00 to 11+00. **GENERAL COMMENTS** Dredging Procedure: Swinging 350' wide plus 5' pass each toe, making one pass and holding at each toe, cutter corrected depth is -48.0 plus the tide. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO observed welders and engine room crew install new windows on the tender boat Arthur. Crews worked together and safely to complete the job task. Deckhands did house keeping on decks collected all trash and loaded it on to crew boat for disposal. No accidents or injuries were reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT NONE. **PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Description Requirement No Type Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day

VESSEL ON SITE

No Contractors had their first or last day on the site

Dredge Name First Day Last Day

REPORT NUMBER Page 167 of 214 63 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 16 Oct 2020 - Friday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 8/16/2020 Missouri H LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 2.0 24.0 Mike Hooks, L.L.C 2.0 24.0 DREDGE OPERATOR Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 12.0 10 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 3.0 36.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Total hrs worked to date: 19,964.0 Hrs worked MTD: Total: 27.0 324.0 4,992.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 0.0 24.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV Tender Ashley** 0.0 24.0 108-B LinkBelt 24.0 0.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH 0.0 24.0 Tender Grayson Allen MH 158-06 Spill Barge 0.0 24.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 12,184.0 Idle hrs MTD: 2,460.0 Opr hrs MTD: 2,892.0 Total: 120.0 216.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 168 of 214 64 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 17 Oct 2020 - Saturday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 67 °F Max 73 °F No Precipitation 15 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge advanced 670' from station 118+30 to station 125+00 removing 27,890 net cuyds. of material from the dredging templet. pumping on 19,760' of pipeline, discharging into DA #3. The QC Department: Took AD checks in the channel from station 106+00 to station 118+00. Spill Barge location: 5,000' inside the DA on the north side of the center line swinging from station 1+00 to 11+00. **GENERAL COMMENTS** Dredging Procedure: Swinging 350' wide plus 5' pass each toe, making one pass and holding at each toe, cutter corrected depth is -48.0 plus the tide. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: JSAs were completed and discussed before work activities started. Crews worked together and safely to complete the job task. Deckhands did house keeping on decks collected all trash and loaded it on to crew boat for disposal. No accidents or injuries were reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT NONE. **PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Description Requirement No Type Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) First Day Name Last Day No Contractors had their first or last day on the site **VESSEL ON SITE**

First Day

Last Day

Dredge Name

REPORT NUMBER Page 169 of 214 64 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 17 Oct 2020 - Saturday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 8/16/2020 Missouri H **LABOR HOURS** Number of Hours Crew Position **Employees** Worked SURVEYOR Mike Hooks, L.L.C 2.0 24.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 12.0 10 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 DREDGE COOK 36.0 Mike Hooks, L.L.C 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 3.0 36.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Total hrs worked to date: 20,288.0 Hrs worked MTD: Total: 27.0 324.0 5,316.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours LA 9046 GF Survey Vessel 24.0 0.0 WRS71431 Dredge Missouri H 0.0 24.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV** Tender Ashley 0.0 24.0 3900-421 Maniwock 12.0 12.0 108-B LinkBelt 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH 0.0 24.0 Tender Grayson Allen MH 158-06 Spill Barge 0.0 24.0 535271 Bayou Princess 12.0 12.0 12.0 535274 Brooklyn Ann 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 12,400.0 Idle hrs MTD: 2,580.0 Opr hrs MTD: 3,108.0 Total: 120.0 216.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 170 of 214 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** 65 DAILY LOG OF CONSTRUCTION DATE 18 Oct 2020 - Sunday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 71 °F Max 77 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 540' from station 125+00 to station 130+40 removing 24,056 net cuyds. of material from the dredging templet. pumping on 20,760' of pipeline, discharging into DA #3.

The QC Department: Took AD checks in the channel from station 118+00 to station 124+00.

Spill Barge location: 5,000' inside the DA on the north side of the center line swinging from station 1+00 to 11+00.

GENERAL COMMENTS

Dredging Procedure: Swinging 350' wide plus 5' pass each toe, making one pass and holding at each toe, cutter corrected depth is -48.0 plus the tide.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO conducted a safety meeting in the galley and took employee temperatures. Safety meeting topics discussed with the crew were house keeping in the galley cleaning and disinfectant methods to prevent germs and spread of covid. Also disposing of trash at the landing in dumpster and not on the ground or back of other employee trucks. Employees in the engine room maintained equipment. They were no accidents or injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

No Contractors had their first or last day on the site

NONE.

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice	ce)		
Preparatory Inspections held today				
No preparatory inspections held	l today			
Initial Inspections held today				
No initial inspections held today	1			
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or fini	shed today			
QC REQUIREMENTS				
Requirement No Type	Description		Results	
No QC requirements were comp	eleted today			
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued)			
Item No Location	Description			
No QC Deficiency items were is:	sued today			
CORRECTED QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)			
Item No Location	Description			
No QC Deficiency items were co	orrected today			
CONTRACTORS ON SITE	(Report first and/or last day contractors were on site))		\dashv
	(1. topole in or ana/or last day contractors were on site)	•	Last Day	
Name		First Day	Last Day	

REPORT NUMBER 65

Page 171 of 214

DATE

18 Oct 2020 - Sunday

PROJECT

CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INS	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	SURVEYOR				2.0	24.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY CO	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAPT	AIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CI	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE CO	OOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE MA	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE CA	APTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPE	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND)			4.0	48.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			2.0	24.0
Total hrs worked to date:	20,612.0	Hrs worked MTD:	5,640.0	Total:	27.0	324.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Description	n					Hours	Hours
3900-421	Maniwock						12.0	12.0
WRS71431	Dredge Mi	issouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	hley					0.0	24.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg D	errick					0.0	24.0
MH 157-05	Fabrication	n Barge					12.0	12.0
MH 156-01	Supply Ba	rge					12.0	12.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	e					0.0	24.0
535271	Bayou Prir	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cen	iac					12.0	12.0
Total operating hrs to date:	12,616.0	Idle hrs MTD:	2,700.0	Opr hrs MTD:	3,324.0	Total:	120.0	216.0

MISHAP REPORTING

(Describe mishaps)

			REPORT NUMBER	Page	172 of 214	
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	65	. 490	= =	
DAILY LO	G OF CONSTRUCTION)N	DATE			
			18 Oct 2020 - Sunda	av		
PROJECT			CONTRACT NUMBER	,		
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 V	V912782	P0F0315	
Manta Dioaging of the Fa			**************************************	.012102	.0. 00 10	
					l	
					l	
					l	
					l	
					l	
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	rrect and	all equipment and	
	material used and work performed during this Reporting period are in compliance with the contrac plans and specifications, to the best of my knowledge, except as noted above.					
		I			DATE	
QC REPRESENTATIVE'S SIGNATURE	=	DATE	SUPERINTENDENT'S INITIALS		DATE	

REPORT NUMBER Page 173 of 214 66 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 19 Oct 2020 - Monday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 72 °F Max 79 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 525' from station 130+40 to station 135+65 removing 21,867 net cuyds. of material from the dredging templet. pumping on 20,760' of pipeline, discharging into DA #3.

The QC Department: Took final AD in the channel from station 80+00 to station 120+00.

Spill Barge location: 5,000' inside the DA on the north side of the center line swinging from station 1+00 to 11+00.

GENERAL COMMENTS

Dredging Procedure: Swinging 350' wide plus 5' pass each toe, making one pass and holding at each toe, cutter corrected depth is - 48.0 plus the tide.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO observed outside line crews work with tug boat Virgie Cenac pushing dredge over for ship pass. Tender boat crews used skatchet to shift anchors. While shifting anchors SSHO observed crews working safe and wearing PPE. Communication between lever man and boat man was clear. Insturctions were followed and task completed safely.

Requistion was sent in for paint supplies needed on the dredge. Once paint is received machine guards and stairways in the engine room will be repainted. No accidents or injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

No Contractors had their first or last day on the site

NONE.

PREP/INITIAL	DATES	(Preparatory and initial dates held and advance noti	ce)			
Preparatory In	spections held today					
No preparat	ory inspections held	today				
Initial Inspection	ons held today					
No initial ins	spections held today			_		
ACTIVITY STA	ART/FINISH					
Activity No	Description					
				_		
No activities	s were started or finis	shed today				
QC REQUIRE	MENTS					
Requirement N	No Type	Description		Results		
				_		
No QC requ	irements were compl	leted today				
ISSUED QA/Q	C DEFICIENCY	(Describe QA and QC Deficiency items issued)				
Item No	Location	Description				
No QC Defic	ciency items were iss	ued today				
CORRECTED	QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)				
Item No	Location	Description				
				_		
No QC Deficiency items were corrected today						
CONTRACTO	RS ON SITE	(Report first and/or last day contractors were on site)			
Name			First Day	Last Day		

REPORT NUMBER
66

Page 174 of 214

DATE

19 Oct 2020 - Monday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

ABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR	}			2.0	24.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	ΓΑΙΝ			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HANI)			4.0	48.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAPT	TAIN			2.0	24.0
Total hrs worked to date:	20,936.0	Hrs worked MTD:	5,964.0	Total:	27.0	324.0

QUIPMENT HOURS Equipment Name	Descriptio	n					Idle Hours	Operating Hours
WRS71431	Dredge M	issouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	shley					0.0	24.0
3900-421	Maniwock						12.0	12.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	essel					24.0	0.0
MH19	Stiff Leg D	Derrick					0.0	24.0
MH 157-05	Fabricatio	n Barge					12.0	12.0
MH 156-01	Supply Ba	ırge					12.0	12.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
539304	Virgie Cer	nac					12.0	12.0
MH 158-06	Spill Barge	е					0.0	24.0
535271	Bayou Pri	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
Total operating hrs to date:	12,832.0	Idle hrs MTD:	2,820.0	Opr hrs MTD:	3,540.0	Total:	120.0	216.0

MISHAP REPORTING

(Describe mishaps)

			T		
			REPORT NUMBER	Page	175 of 214
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	66		
DAILY LO	G OF CONSTRUCTION	ON	DATE		
			19 Oct 2020 - Mond	ay	
PROJECT			CONTRACT NUMBER		
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 V	V912782	20F0315
					l
					l
					l
					l
					l
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	orrect and	I all equipment and
	material used and wor	k performed during th	is Reporting period are in c	omplianc	e with the contract
		I	owledge, except as noted above	ve.	
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 176 of 214 67 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 20 Oct 2020 - Tuesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 73 °F Max 80 °F No Precipitation 5 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 455' from station 135+65 to station 137+55 the dredge started digging the westside at station 137+55 to 140+20 removing 33,502 net cuyds. of material from the dredging templet. pumping on 21,830' of pipeline, discharging into DA #3.

The QC Department: Took final ADCKS in the channel from station 126+00 to station 134+00.

Spill Barge location: 5,000' inside the DA on the north side of the center line swinging from station 1+00 to 11+00.

GENERAL COMMENTS

Dredging Procedure: Swinging on the westside 220' wide plus 5' pass each toe, making one pass and holding in the toe, cutter corrected depth is -48.0 plus the tide.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO observed outside line crews work with tug boat Virgie Cenac pushing dredge over for ship pass. Tender boat crews used skatchet to shift anchors. While shifting anchors SSHO observed crews working safe and wearing PPE. Communication between lever man and boat man was clear. Insturctions were followed and task completed safely.

Requistion was sent in for paint supplies needed on the dredge. Once paint is received machine guards and stairways in the engine room will be repainted. No accidents or injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

No Contractors had their first or last day on the site

NONE.

PREP/INITIAL D	DATES	(Preparatory and initial dates held and advance notic	e)	
Preparatory Insp	ections held today			
No preparato	ry inspections held	l today		
Initial Inspection	s held today			
<u>.</u>	ections held today	1		
ACTIVITY STAF	RT/FINISH			
Activity No	Description			
No activities v	were started or fini	shed today		
QC REQUIREM	ENTS			
Requirement No	Туре	Description		Results
No QC require	ements were comp	leted today		
ISSUED QA/QC	DEFICIENCY	(Describe QA and QC Deficiency items issued)		
Item No	Location	Description		
No QC Deficie	ency items were iss	sued today		
CORRECTED C	A/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)		
Item No	Location	Description		
No OC Deficie	ency items were co	arrected today		
CONTRACTOR		(Report first and/or last day contractors were on site)		
	0 0.1 011 L	(1.0pol.timot dilatori labe day confidence word off site)		Lost Dov
Name			First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION Page 177 of 214 67 DATE 20 Oct 2020 - Tuesday

PROJECT CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

LABOR HOURS Crew	Position				Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR	?			2.0	24.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	ООК			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAN	D			4.0	48.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAP	TAIN			2.0	24.0
Total hrs worked to date:	21,260.0	Hrs worked MTD:	6,288.0	Total:	27.0	324.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Descriptio	n					Hours	Hours
3900-421	Maniwock						12.0	12.0
WRS71431	Dredge Mi	ssouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	hley					0.0	24.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	ssel					24.0	0.0
MH19	Stiff Leg D	errick					0.0	24.0
MH 157-05	Fabrication	n Barge					12.0	12.0
MH 156-01	Supply Ba	rge					12.0	12.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	e					0.0	24.0
535271	Bayou Prii	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cer	ac					12.0	12.0
Total operating hrs to date:	13,048.0	Idle hrs MTD:	2,940.0	Opr hrs MTD:	3,756.0	Total:	120.0	216.0

MISHAP REPORTING (Describe mishaps)

			REPORT NUMBER	Page 178 of 214		
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	67	. ago		
DAILY LO	G OF CONSTRUCTION	ON (=)	DATE			
			20 Oct 2020 - Tueso	dav		
DDO IFOT				чау		
PROJECT			CONTRACT NUMBER		55045	
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 V	V9127820	JF0315	
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and co	orrect and	all equipment and	
	material used and wor	K performed during the	nis Reporting period are in converge, except as noted above.	compliance ve	with the contract	
		1				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE	

REPORT NUMBER Page 179 of 214 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** 68 DAILY LOG OF CONSTRUCTION DATE 21 Oct 2020 - Wednesday **PROJECT CONTRACT NUMBER** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 71 °F Max 85 °F No Precipitation 10 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge advanced 350' from station 140+20 to station 143+70 removing 11,035 net cuyds. of material from the dredging templet. pumping on 22,420' of pipeline, discharging 6,500 inside DA #3. Discharge location: 6,500' on the south side of the center line swinging 800' wide . The QC Department: moved the spill barge to new location inside DA #3. **GENERAL COMMENTS** Dredging Procedure: Swinging on the westside 220' wide plus 5' pass the west toe, making one pass and holding in the toe, cutter corrected depth is -48.0 plus the tide. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO observed outside crew shift anchors, adding sub line inside DA #3 and reconnect the spill barge, adding pontoons and taking out pontoons, and moving dredge to pass ship traffic. Also observed the engine room crew disconnect the broken spud dynamatic that was to be replaced. Took Temp. checks of employees coming in from days off. No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT NONE. **PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspe	ections held today			
No preparator	y inspections held	l today		
Initial Inspections	held today			
No initial inspe	ections held today	1		
ACTIVITY STAR	T/FINISH			
Activity No	Description			
No activities w	ere started or fini	shed today		
QC REQUIREME	NTS			
Requirement No	Туре	Description	Results	
No QC require	ments were comp	leted today		
ISSUED QA/QC	DEFICIENCY	(Describe QA and QC Deficiency items issued)		
Item No	Location	Description		
No QC Deficie	ncy items were is:	sued today		
CORRECTED Q	A/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)		
Item No	Location	Description		

No QC Deficiency items were	e corrected today		
CONTRACTORS ON SITE	(Report first and/or last day contractors were on site))	
Name		First Day	Last Day
No Contractors had their firs	t or last day on the site		
VESSEL ON SITE			
Dredge Name		First Day	Last Day

68

Page 180 of 214

DATE

21 Oct 2020 - Wednesday

PROJECT

Maint. Dredging of the Pascagoula Harbor

CONTRACT NUMBER

8/16/2020

REPORT NUMBER

W9127820D0038 W9127820F0315

Missouri H

LABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	LABORER,	GROUP 1			0.0	0.0
Mike Hooks, L.L.C	SURVEYOR	₹			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	SAFETY IN	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAP	TAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE C	DREDGE CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE C	APTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HANI	D			4.0	48.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAPT	ΓAIN			3.0	36.0
Total hrs worked to date:	21,584.0	Hrs worked MTD:	6,612.0	Total:	27.0	324.0

EQUIPMENT HOURS Equipment Name	Description	า					Idle Hours	Operating Hours
3900-421	Maniwock						12.0	12.0
WRS71431	Dredge Mi	ssouri H					0.0	24.0
LA 001	Tender Art	thur					0.0	24.0
LA 174EV	Tender As	hley					0.0	24.0
108-B	LinkBelt						24.0	0.0
MH 156-01	Supply Ba	rge					12.0	12.0
LA 9046 GF	Survey Ve	ssel					24.0	0.0
MH19	Stiff Leg D	errick					0.0	24.0
MH 157-05	Fabrication	n Barge					12.0	12.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	e					0.0	24.0
535271	Bayou Prir	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cen	ac					12.0	12.0
Total operating hrs to date:	13,264.0	Idle hrs MTD:	3,060.0	Opr hrs MTD:	3,972.0	Total:	120.0	216.0

MISHAP REPORTING

(Describe mishaps)

			DEDORT NUMBER		 1
		DODT (00T)	REPORT NUMBER	Page	181 of 214
CONTRACTORS QUA	LITY CONTROL RE OF CONSTRUCTION	PORT (QCR)	68		
DAILT LOC	S OF CONSTRUCTION	/14	DATE		
DDO IFOT			21 Oct 2020 - Wedr	iesday	
PROJECT Maint. Dredging of the Pas	cogoula Harbor		CONTRACT NUMBER W9127820D0038 V	M012792	ODE0315
Maint. Dreuging of the Fas	scagoula Harbor		VV9127020D0036 V	V912102	2010313
CONTRACTOR CERTIFICATION	material used and wor	k performed during th	s Report is complete and co his Reporting period are in c owledge, except as noted abo	complianc	I all equipment and e with the contract
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

REPORT NUMBER Page 182 of 214 69 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 22 Oct 2020 - Thursday **PROJECT** CONTRACT NUMBER W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 73 °F Max 80 °F No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: The dredge advanced 485' from station 143+70 to station 148+55 removing 14,316 net cuyds. of material from the dredging templet. pumping on 22,740' of pipeline, discharging 6,500 inside DA #3.

Discharge location: 6,500' on the south side of the center line swinging 800' wide .

The QC Department: Took AD checks from station 136+00 to station 142+00 & relocated the spill barge inside DA #3.

GENERAL COMMENTS

Dredging Procedure: Swinging on the westside 220' wide plus 5' pass the west toe, making one pass and holding in the toe, cutter corrected depth is -48.0 plus the tide.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

No Contractors had their first or last day on the site

SSHO Held s Safety Meeting with the Crew (topics discussed were picking up sub lines after projects are completed, and checking pneumatic equipment when using ari compressors). Observed outside crew shift anchors, adding adding pontoons, cleaning the cutter and moving the dredge outside the chennel due to ship traffic. Also observed the engine room crew replace broken Sup Dynimatic. No accidents or injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

NONE.

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice	ce)		
Preparatory Inspections held today				
No preparatory inspections held	l today			
Initial Inspections held today				
No initial inspections held today	1			
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or fini	shed today			
QC REQUIREMENTS				
Requirement No Type	Description		Results	
No QC requirements were comp	eleted today			
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items issued)			
Item No Location	Description			
No QC Deficiency items were is:	sued today			
CORRECTED QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)			
Item No Location	Description			
No QC Deficiency items were co	orrected today			
CONTRACTORS ON SITE	(Report first and/or last day contractors were on site))		\dashv
	(1. topole in or ana/or last day contractors were on site)	•	Last Day	
Name		First Day	Last Day	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION

REPORT NUMBER 69

Page 183 of 214

DATE

22 Oct 2020 - Thursday

PROJECT

T CONTRACT NUMBER

Maint. Dredging of the Pascagoula Harbor

W9127820D0038 W9127820F0315

VESSEL ON SITE

 Dredge Name
 First Day
 Last Day

 Missouri H
 8/16/2020

LABOR HOURS					Number of	Hours
Crew	Position				Employees	Worked
Mike Hooks, L.L.C	LABORER,	GROUP 1			0.0	0.0
Mike Hooks, L.L.C	SURVEYOR	1			1.0	12.0
Mike Hooks, L.L.C	DREDGE O	PERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY C	ONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	SAFETY INS	SPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER				2.0	24.0
Mike Hooks, L.L.C	DECK CAPT	ΓAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CI	HIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT	CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE C	OOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE M	ATE			2.0	24.0
Mike Hooks, L.L.C	OILER				2.0	24.0
Mike Hooks, L.L.C	DREDGE CA	APTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OP	ERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND)			4.0	48.0
Mike Hooks, L.L.C	ENGINEER				3.0	36.0
Mike Hooks, L.L.C	BOAT CAPT	AIN			3.0	36.0
Total hrs worked to date:	21,908.0	Hrs worked MTD:	6,936.0	Total:	27.0	324.0

EQUIPMENT HOURS							Idle	Operating
Equipment Name	Descriptio	n					Hours	Hours
WRS71431	Dredge Mi	ssouri H					0.0	24.0
LA 001	Tender Ar	thur					0.0	24.0
LA 174EV	Tender As	hley					0.0	24.0
3900-421	Maniwock						12.0	12.0
108-B	LinkBelt						24.0	0.0
LA 9046 GF	Survey Ve	ssel					12.0	12.0
MH19	Stiff Leg D	errick					0.0	24.0
MH 157-05	Fabrication	n Barge					12.0	12.0
MH 156-01	Supply Ba	rge					12.0	12.0
LA 6574-GH	Tender Gr	ayson Allen					0.0	24.0
MH 158-06	Spill Barge	e					0.0	24.0
535271	Bayou Prii	ncess					12.0	12.0
535274	Brooklyn A	Ann					12.0	12.0
539304	Virgie Cer	ac					12.0	12.0
Total operating hrs to date:	13,492.0	Idle hrs MTD:	3,168.0	Opr hrs MTD:	4,200.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

			DEDORT WITTER				
			REPORT NUMBER Page 184 of 214				
CONTRACTORS QUA	ALITY CONTROL RE	PORT (QCR)	69				
DAILY LO	G OF CONSTRUCTION	ON	DATE				
			22 Oct 2020 - Thurs	sday			
PROJECT			CONTRACT NUMBER				
Maint. Dredging of the Pa	scagoula Harbor		W9127820D0038 \	N912782	20F0315		
			•				
001170107070707070707070707070707070707							
CONTRACTOR CERTIFICATION	On behalf of the contra	actor, I certify that thi	s Report is complete and conic Reporting period are in o	orrect and	d all equipment and		
	plans and specification	s, to the best of my kno	owledge, except as noted abo	ve.	e with the contract		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE		
					i		

REPORT NUMBER Page 185 of 214 70 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 23 Oct 2020 - Friday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR WEATHER Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 71 °F Max 78 °F No Precipitation 10 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: The dredge advanced 490' from station 148+55 to station 153+45 removing 12,362 net cuyds. of material from the dredging templet. pumping on 23,220' of pipeline, discharging 6,500 inside DA #3. Discharge location: 6,000' on the south side of the center line swinging 800' wide . The QC Department: Took AD checks from station 140+00 to station 148+00. **GENERAL COMMENTS** Dredging Procedure: Swinging on the westside 220' wide plus 5' pass the west toe, making one pass and holding in the toe, cutter corrected depth is -48.0 plus the tide. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Took temps of all employees and logged. Observed outside crew shift anchors, adding adding pontoons, moving the dredge outside the channel due to ship traffic, and replace leaking pontoon gasket. No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT NONE. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Description Activity No No activities were started or finished today **QC REQUIREMENTS** Requirement No Type Description Results No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) First Day Name Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day

REPORT NUMBER Page 186 of 214 70 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 23 Oct 2020 - Friday **PROJECT CONTRACT NUMBER** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 8/16/2020 Missouri H LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C LABORER, GROUP 1 2.0 24.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C WELDER 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 1.0 12.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 3.0 36.0 Mike Hooks, L.L.C DREDGE MATE 24.0 2.0 Mike Hooks, L.L.C **OILER** 2.0 24.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 12.0 1.0 Mike Hooks, L.L.C **DECK HAND** 4.0 48.0 Mike Hooks, L.L.C **ENGINEER** 3.0 36.0 **BOAT CAPTAIN** Mike Hooks, L.L.C 2.0 24.0 336.0 Total hrs worked to date: 22.244.0 Hrs worked MTD: 7.272.0 Total: 28.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours WRS71431 Dredge Missouri H 0.0 24.0 LA 001 0.0 24.0 Tender Arthur **LA 174EV Tender Ashley** 0.0 24.0 3900-421 Maniwock 12.0 12.0 LA 9046 GF Survey Vessel 12.0 12.0 MH19 Stiff Leg Derrick 0.0 24.0 12.0 MH 157-05 **Fabrication Barge** 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH 0.0 24.0 Tender Grayson Allen MH 158-06 Spill Barge 7.0 17.0 535271 Bayou Princess 12.0 12.0 535274 12.0 12.0 Brooklyn Ann 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 13,713.0 Idle hrs MTD: 3,259.0 Opr hrs MTD: 4,421.0 Total: 91.0 221.0 **MISHAP REPORTING** (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 187 of 214 71 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 24 Oct 2020 - Saturday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 71 °F Max 79 °F 0.40 IN Precipitation 10 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: No Dredging (Bayou Casotte dredging is completed) Demob. to Gulf Port ship Channel The QC Department: No Surveys (working on the Survey Skiff). **GENERAL COMMENTS Dredging Procedure: No Dredging** SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Took temps of all employees and logged. Observed outside crew blowing up sub line along the channel (4,500'). No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT NONE. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Results Requirement No Description Type No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day Missouri H 8/16/2020

REPORT NUMBER Page 188 of 214 71 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 24 Oct 2020 - Saturday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C LABORER, GROUP 1 2.0 24.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 12.0 1.0 Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 12.0 10 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 3.0 36.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Total hrs worked to date: 22,580.0 Hrs worked MTD: Total: 28.0 336.0 7,608.0 **EQUIPMENT HOURS** Idle Operating Equipment Name Description Hours Hours WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 3900-421 Maniwock 12.0 12.0 LA 9046 GF Survey Vessel 12.0 12.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 12.0 MH 156-01 Supply Barge 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 7.0 17.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 13,934.0 Idle hrs MTD: 3,350.0 Opr hrs MTD: 4,642.0 Total: 91.0 221.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 189 of 214 72 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 25 Oct 2020 - Sunday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 73 °F Max 80 °F No Precipitation 5 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: No Dredging (Bayou Casotte dredging is completed) Demobilization to Gulf Port ship Channel The QC Department: Took AD Surveys in the bayou casotte channel from station 120+00 to 152+94. **GENERAL COMMENTS** Dredging Procedure: No Dredging (Demobilization) SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Took temps of all employees and logged. Observed outside crew blowing up sub line along the channel (another 4,500'). No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT NONE. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Results Requirement No Description Type No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day Missouri H 8/16/2020

REPORT NUMBER Page 190 of 214 72 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 25 Oct 2020 - Sunday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C LABORER, GROUP 1 2.0 24.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C 2.0 24.0 DREDGE OPERATOR Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 12.0 10 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 3.0 36.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Total hrs worked to date: 22,916.0 Hrs worked MTD: Total: 28.0 336.0 7,944.0 **EQUIPMENT HOURS** Idle Operating Equipment Name Description Hours Hours WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 3900-421 Maniwock 12.0 12.0 LA 9046 GF Survey Vessel 12.0 12.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 12.0 MH 156-01 Supply Barge 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 7.0 17.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 14,155.0 Idle hrs MTD: 3,441.0 Opr hrs MTD: 4,863.0 Total: 91.0 221.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 191 of 214 73 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 26 Oct 2020 - Monday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Non-Critical Delay Temperature Min 71 °F Max 78 °F No Precipitation 10 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: No Dredging (Bayou Casotte dredging is completed) Demobilization to Gulf Port ship Channel The QC Department: Processing AD Surveys and SMO's. **GENERAL COMMENTS** Dredging Procedure: No Dredging (Demobilization delayed due to Hurricane Zeta) SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Took temps of all employees and logged. Held a Safety Meeting with the crew stated so far good safe job in picking up sub line pipe and making up tow. Stated that the dredge & equipment is to be towed to Safe Harbor due to Hurricane Zeta. No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT NONE PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day Missouri H 8/16/2020

REPORT NUMBER Page 192 of 214 73 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 26 Oct 2020 - Monday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C LABORER, GROUP 1 2.0 24.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C 2.0 24.0 DREDGE OPERATOR Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 12.0 10 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 3.0 36.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Total hrs worked to date: 23,252.0 Hrs worked MTD: Total: 28.0 336.0 8,280.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 0.0 24.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV Tender Ashley** 0.0 24.0 LA 9046 GF Survey Vessel 12.0 12.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 12.0 MH 156-01 Supply Barge 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 7.0 17.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 14,376.0 Idle hrs MTD: 3,532.0 Opr hrs MTD: 5,084.0 Total: 91.0 221.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 193 of 214 74 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 27 Oct 2020 - Tuesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Non-Critical Delay Temperature Min 75 °F Max 79 °F No Precipitation 10 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: No Dredging (Demobilization to Gulf Port ship Channel delayed.) moving Dredge & Equipment to Safe harbor.(North of CSX & Highway 90 Bridge). The QC Department: Placed Survey Boat on Trailer and secured in Parking lot. **GENERAL COMMENTS** Dredging Procedure: No Dredging (Demobilization delayed due to Hurricane Zeta) Spudded in safe harbor. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Took temps of all employees and logged. Observed and took photos of the dredge & equipment being towed to Safe Harbor (North of the CSX & Highway 90 bridge) due to Hurricane Zeta. No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT NONE PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Type Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day

8/16/2020

Missouri H

REPORT NUMBER Page 194 of 214 74 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 27 Oct 2020 - Tuesday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C LABORER, GROUP 1 2.0 24.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 12.0 1.0 Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 12.0 10 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 0.0 0.0 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 48.0 4.0 Mike Hooks, L.L.C **ENGINEER** 3.0 36.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Total hrs worked to date: 23,588.0 Hrs worked MTD: Total: 28.0 336.0 8,616.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 24.0 0.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV Tender Ashley** 0.0 24.0 LA 9046 GF Survey Vessel 12.0 12.0 MH19 Stiff Leg Derrick 12.0 12.0 MH 157-05 **Fabrication Barge** 12.0 12.0 12.0 MH 156-01 Supply Barge 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 24.0 0.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 14,544.0 Idle hrs MTD: 3,676.0 Opr hrs MTD: 5,252.0 Total: 144.0 168.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 75 DATE	Page 195 o	f 214				
			28 Oct 2020 - Wednesday					
PROJECT			CONTRACT NUMBER					
Maint. Dredgin	ng of the Pascagoula Harbor	<u> </u>	W9127820D0038	3 W9127820F03 ⁻	15			
CONTRACTOR Mike Hooks, L.L.C	:	Temperat	Caused Non-Critical Delay ure Min 76 °F Max 84 °F Precipitation 80 MPH Wind					
QC NARRATIVES	S							
Dredging: No D Highway 90 Brid	Predging (Demobilization to Gulf Port sh	ip Channel delayed.) I	Oredge & Equipment in Saf	e harbor. (North of C	SX &			
GENERAL COMM								
	dure: No Dredging (Demobilization delaye	ed due to Hurricane Zet	a) Spudded down in safe har	bor.				
SAFETY (INSPEC	CTIONS, MEETINGS, DEFICIENCIES, ET	ГС.)						
	mps of all employees and logged. Obselge). No accidents or injuries reported.	erved the crew securing	g all equipment before the s	torm. (North of the C	SX &			
VERBAL INSTRU NONE.	ICTIONS GIVEN BY GOVERNMENT							
PREP/INITIAL DA	ATES (Preparatory and in	nitial dates held and adv	ance notice)					
Preparatory Inspe	, ,		,					
	inspections held today							
Initial Inspections	held today							
No initial inspe	ctions held today							
ACTIVITY START	Γ/FINISH							
ACTIVITY START Activity No	T/FINISH Description							
Activity No No activities we	Description ere started or finished today				_			
Activity No	Description ere started or finished today							
Activity No No activities we	Description ere started or finished today			Results				
Activity No No activities we QC REQUIREME Requirement No	Description ere started or finished today NTS Type Description			Results				
Activity No No activities we QC REQUIREME Requirement No No QC requirer	Description ere started or finished today NTS Type Description ments were completed today	and OC Deficiency item	s issuad)	Results				
Activity No No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I	Description ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA a	and QC Deficiency items	s issued)	Results				
Activity No No activities we QC REQUIREME Requirement No No QC requirer	Description ere started or finished today NTS Type Description ments were completed today	•	s issued)	Results				
Activity No No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I	Description ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA at Location Description)	•	s issued)	Results				
Activity No No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I Item No No QC Deficien	Description ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA at Location Description Descrip	on	,	Results				
Activity No No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I Item No No QC Deficient CORRECTED QA	Description ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA at Location Description ncy items were issued today NQC DEFICIENCY (Report QC and	on d QA Deficiency items of	,	Results				
Activity No No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I Item No No QC Deficien	Description ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA at Location Description Descrip	on d QA Deficiency items of	,	Results				
Activity No No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No	Description ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA at Location Description ncy items were issued today NQC DEFICIENCY (Report QC and Location Description) Location Description	on d QA Deficiency items of	,	Results				
Activity No No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No No QC Deficien	ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA a Location Description ncy items were issued today AQC DEFICIENCY (Report QC and Location Description Location Description Complete today ACC DEFICIENCY (Report QC and Complete today	on d QA Deficiency items o	corrected)	Results				
Activity No No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No No QC Deficien CONTRACTORS	ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA a Location Description ncy items were issued today AQC DEFICIENCY (Report QC and Location Description Location Description Complete today ACC DEFICIENCY (Report QC and Complete today	on d QA Deficiency items of	corrected) Tre on site)					
Activity No No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No No QC Deficien	ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA a Location Description ncy items were issued today AQC DEFICIENCY (Report QC and Location Description Location Description Complete today ACC DEFICIENCY (Report QC and Complete today	on d QA Deficiency items o	corrected)	Results Last Day				
Activity No No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No No QC Deficien CONTRACTORS Name	ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA a Location Description ncy items were issued today AQC DEFICIENCY (Report QC and Location Description Location Description Complete today ACC DEFICIENCY (Report QC and Complete today	d QA Deficiency items of on	corrected) Tre on site)					
No activities were Requirement No No QC requirer ISSUED QA/QC Internation No QC Deficient CORRECTED QA Item No No QC Deficient CONTRACTORS Name	Description ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA at Location Description ncy items were issued today NQC DEFICIENCY (Report QC and Location Description ncy items were corrected today ON SITE (Report first and/or shad their first or last day on the shad their first or last day on	d QA Deficiency items of on	corrected) Tre on site)					
No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No No QC Deficien CONTRACTORS Name No Contractors	Description ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA at Location Description ncy items were issued today NQC DEFICIENCY (Report QC and Location Description ncy items were corrected today ON SITE (Report first and/or shad their first or last day on the shad their first or last day on	d QA Deficiency items of on	corrected) Tre on site)					
No activities we QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I Item No No QC Deficien CORRECTED QA Item No No QC Deficien CONTRACTORS Name No Contractors VESSEL ON SITE	Description ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA at Location Description ncy items were issued today NQC DEFICIENCY (Report QC and Location Description ncy items were corrected today ON SITE (Report first and/or shad their first or last day on the shad their first or last day on	d QA Deficiency items of on	re on site) First Day	Last Day				
No activities were QC REQUIREME Requirement No No QC requirer ISSUED QA/QC I Item No No QC Deficient CORRECTED QA Item No No QC Deficient CONTRACTORS Name No Contractors VESSEL ON SITE Dredge Name	Description ere started or finished today NTS Type Description ments were completed today DEFICIENCY (Describe QA at Location Description ncy items were issued today NQC DEFICIENCY (Report QC and Location Description ncy items were corrected today ON SITE (Report first and/or shad their first or last day on the shad their first or last day on	d QA Deficiency items of on	re on site) First Day	Last Day	Hours			

				REPORT NUMB	ER		00 6	044
CONTRACTORS Q	UALITY CONTROL REI	PORT (QCR)	,	75		Page 1	96 of 2	214
	OG OF CONSTRUCTIO		´	DATE				
				28 Oct 20	20 - Wedne	esday		
ROJECT				CONTRACT NU	MBER	<u> </u>		
Maint. Dredging of the I	Pascagoula Harbor			W9127820	DD0038 W	9127820	F0315	5
Mike Hooks, L.L.C	QUALITY CONTROL	INSPECTOR				1.	.0	12.0
Mike Hooks, L.L.C	LABORER, GROUP 1					2.	.0	24.0
Mike Hooks, L.L.C	SURVEYOR					1.	.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	₹				2.	.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	₹				1.	.0	12.0
Mike Hooks, L.L.C	WELDER					2.	.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN					1.	.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENC	SINEER				1.	.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF E	NGINEER				0.	.0	0.0
Mike Hooks, L.L.C	DREDGE COOK					3.	.0	36.0
Mike Hooks, L.L.C	DREDGE MATE					2.	.0	24.0
Mike Hooks, L.L.C	OILER					2.	.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN					0.	.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR					1.	.0	12.0
Mike Hooks, L.L.C	DECK HAND					4.	.0	48.0
Mike Hooks, L.L.C	ENGINEER					3.	.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN					2.	.0	24.0
Equipment Name 3900-421	Description Maniwock						2.0	Hours 12.0
WRS71431	Dredge Missouri H					2	24.0	0.0
LA 001	Tender Arthur					1	2.0	12.0
LA 174EV	Tender Ashley					1	2.0	12.0
LA 9046 GF	Survey Vessel					1	2.0	12.0
MH19	Stiff Leg Derrick					1	2.0	12.0
MH 157-05	Fabrication Barge					1	2.0	12.0
MH 156-01	Supply Barge					1	2.0	12.0
LA 6574-GH	Tender Grayson Allen					1	2.0	12.0
MH 158-06	Spill Barge					2	24.0	0.0
535271	Bayou Princess					1	2.0	12.0
535274	Brooklyn Ann					1	2.0	12.0
539304	Virgie Cenac					1	2.0	12.0
Total operating hrs to date:	14,676.0 Idle hrs MTI	D: 3,856.0	Opr hrs	MTD: 5,38	4.0 To	otal: 18	30.0	132.0
IISHAP REPORTING No mishaps reported too	(Describe mishaps)		that this I	Report is comp	elete and co	rect and a	all equi	ipment and
0.0500505171711/55	material used and work plans and specifications	c performed du s, to the best of	uring this my knowl	Reporting peri edge, except as	od are in co s noted abov	ompliance	with th	
C REPRESENTATIVE'S SIGNATI	JKE	DATE	\$	SUPERINTENDEN	IT'S INITIALS		DATE	

REPORT NUMBER Page 197 of 214 76 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 29 Oct 2020 - Thursday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused Non-Critical Delay Mike Hooks, L.L.C Temperature Min 72 °F Max 50 °F 1.40 IN Precipitation 20 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: No Dredging (Demobilization to Gulf Port ship Channel delayed.) Dredge & Equipment in Safe harbor. (North of CSX & Highway 90 Bridge. **GENERAL COMMENTS** Dredging Procedure: No Dredging (Demobilization delayed due to Hurricane Zeta) Spudded down in safe harbor. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Took temps of all employees and logged. Held Safety Meeting with the crew (the topic discussed was pertaining to Hatch covers). Observed the crew resetting all equipment after the storm. No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT NONE. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Type Description No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Last Day Name First Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day 8/16/2020 Missouri H **LABOR HOURS** Hours Number of Crew Position Worked **Employees**

				REPORT NUMBER	٠ ـ ـ	100	5044
CONTRACTORS Q	UALITY CONTROL REPO	ORT (QCR)	,	76	ŀ	Page 198 c	of 214
	OG OF CONSTRUCTION			DATE			
				29 Oct 2020) - Thursday	/	
ROJECT				CONTRACT NUME	BER		
Maint. Dredging of the I	Pascagoula Harbor			W9127820I	00038 W91	27820F03	15
Mike Hooks, L.L.C	QUALITY CONTROL IN	ISPECTOR				1.0	12.0
Mike Hooks, L.L.C	LABORER, GROUP 1					0.0	0.0
Mike Hooks, L.L.C	SURVEYOR					1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR					2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR					1.0	12.0
Mike Hooks, L.L.C	WELDER					2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN					0.0	0.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGIN	NEER				1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF EN	GINEER				1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK					3.0	36.0
Mike Hooks, L.L.C	DREDGE MATE					2.0	24.0
Mike Hooks, L.L.C	OILER					2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN					1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR					1.0	12.0
Mike Hooks, L.L.C	DECK HAND					3.0	36.0
Mike Hooks, L.L.C	ENGINEER					2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN					2.0	24.0
Equipment Name 3900-421	Description Maniwock					Hours 12.0	Hours 12.0
WRS71431	Dredge Missouri H					24.0	0.0
LA 001	Tender Arthur					12.0	12.0
LA 174EV	Tender Ashley					12.0	12.0
LA 9046 GF	Survey Vessel					12.0	12.0
MH19	Stiff Leg Derrick					12.0	12.0
MH 157-05	Fabrication Barge					12.0	12.0
MH 156-01	Supply Barge					12.0	12.0
LA 6574-GH	Tender Grayson Allen					12.0	12.0
MH 158-06	Spill Barge					24.0	0.0
535271	Bayou Princess					12.0	12.0
535274	Brooklyn Ann					12.0	12.0
539304	Virgie Cenac					12.0	12.0
Total operating hrs to date:	14,808.0 Idle hrs MTD:	4,036.0	Opr hrs	MTD: 5,516.	0 Total	l: 180.0	132.0
MISHAP REPORTING No mishaps reported too	(Describe mishaps)						
CONTRACTOR CERTIFICATION	On behalf of the contract material used and work plans and specifications,	performed du	uring this	Reporting period	d are in comp		
C REPRESENTATIVE'S SIGNATI	JRE	DATE		SUPERINTENDENT'	S INITIALS	DAT	E

CONTRACTORS QUALITY CONTROL REPORT (QCR)		REPORT NUMBER 77	Page 199 o	f 214			
DAILY LOG OF CONSTRUCTION	(MOK)	DATE					
			dav				
PROJECT		30 Oct 2020 - Friday CONTRACT NUMBER					
Maint. Dredging of the Pascagoula Harbor		W9127820D0038	W9127820F03	15			
CONTRACTOR	WEATHER						
Mike Hooks, L.L.C	Temperatu	aused Non-Critical Delay re Min 49 °F Max 70 °F tation 15 MPH Wind					
QC NARRATIVES ACTIVITIES IN PROGRESS	·						
Dredging: No Dredging (Demobilization to Gulf Port ship Chan Highway 90 Bridge. (Towing all equipment South of the Bridges in			harbor. (North of C	SX &			
GENERAL COMMENTS							
Dredging Procedure: No Dredging (Demobilization delayed due fleeting area	e to Hurricane	Zeta) Spudded down in Pa	scagoula Harbor ne	ar the			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)							
SSHO: Took temps of all employees and logged. Observed the Harbor. No accidents or injuries reported.	e crew towing	all equipment South of the	bridges to the Pasca	agoula			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT							
NONE.							
PREP/INITIAL DATES (Preparatory and initial date	es held and adva	ince notice)					
Preparatory Inspections held today							
No preparatory inspections held today							
Initial Inspections held today							
No initial inspections held today							
• •							
ACTIVITY START/FINISH							
ACTIVITY START/FINISH Activity No Description							
ACTIVITY START/FINISH Activity No Description No activities were started or finished today							
ACTIVITY START/FINISH Activity No Description No activities were started or finished today							
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			Results				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS			Results				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today	Deficiency items	issued)	Results				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today	Deficiency items	issued)	Results				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Description)	Deficiency items	issued)	Results				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Description) No QC Deficiency items were issued today			Results				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Description) No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Description)			Results				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Description) No QC Deficiency items were issued today			Results				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Description) No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Description)			Results				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Description) No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Description) No QC Deficiency items were corrected today No QC Deficiency items were corrected today	ficiency items c	orrected)	Results				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Description) No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Description) No QC Deficiency items were corrected today No QC Deficiency items were corrected today	ficiency items c	orrected)	Results Last Day				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Describe QA and QC Description) No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Description) No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day Name)	ficiency items c	orrected) e on site)					
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Describe QA and QC Describe QA and QC Description) No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Description) No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day Name) No Contractors had their first or last day on the site	ficiency items c	orrected) e on site)					
Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Description) No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Description) No QC Deficiency items were corrected today CORRECTED QA/QC DEFICIENCY (Report QC and QA Description) No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day Name) No Contractors had their first or last day on the site VESSEL ON SITE	ficiency items c	e on site) First Day	Last Day				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Describe QA and QC Description) No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Description) No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day Name)	ficiency items c	orrected) e on site)					
ACTIVITY START/FINISH Activity No Description No activities were started or finished today QC REQUIREMENTS Requirement No Type Description No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Description) No QC Deficiency items were issued today CORRECTED QA/QC DEFICIENCY (Report QC and QA Description) No QC Deficiency items were corrected today Item No Location Description No QC Deficiency items were corrected today CONTRACTORS ON SITE (Report first and/or last day Name) No Contractors had their first or last day on the site VESSEL ON SITE Dredge Name	ficiency items c	e on site) First Day	Last Day	Hours			

	UALITY CONTROL REF		-	REPORT	T NUMBER		Page	200 o	f 214
				30 Oct 2020 - Friday					
PROJECT				CONTRA	ACT NUMBER	?			
Maint. Dredging of the I	Pascagoula Harbor			W91	27820D0	038 W9	12782	20F03	15
Mike Hooks, L.L.C	LABORER, GROUP 1		•					0.0	0.0
Mike Hooks, L.L.C	SURVEYOR							1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	₹						2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL I	NSPECTOR						1.0	12.0
Mike Hooks, L.L.C	SAFETY INSPECTOR							1.0	12.0
Mike Hooks, L.L.C	WELDER							2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN							0.0	0.0
Mike Hooks, L.L.C	DREDGE CHIEF ENG	INEER						1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF E	NGINEER						1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK							3.0	36.0
Mike Hooks, L.L.C	DREDGE MATE							2.0	24.0
Mike Hooks, L.L.C	OILER							2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN							1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR							1.0	12.0
Mike Hooks, L.L.C	DECK HAND							3.0	36.0
Mike Hooks, L.L.C	ENGINEER							2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN							2.0	24.0
Equipment Name WRS71431	Description Dredge Missouri H						ŀ	Hours 24.0	Hours 0.0
LA 001	Tender Arthur							12.0	12.0
LA 174EV	Tender Ashley							12.0	12.0
3900-421	Maniwock							12.0	12.0
LA 9046 GF	Survey Vessel							12.0	12.0
MH19	Stiff Leg Derrick							12.0	12.0
MH 157-05	Fabrication Barge							12.0	12.0
MH 156-01	Supply Barge							12.0	12.0
LA 6574-GH	Tender Grayson Allen							12.0	12.0
MH 158-06	Spill Barge							24.0	0.0
535271	Bayou Princess							12.0	12.0
535274	Brooklyn Ann							12.0	12.0
539304	Virgie Cenac							12.0	12.0
Total operating hrs to date:	14,940.0 Idle hrs MTD): 4,216.0	Opr hrs	MTD:	5,648.0	Tot	tal:	180.0	132.0
MISHAP REPORTING No mishaps reported too	(Describe mishaps)								
CONTRACTOR CERTIFICATION	On behalf of the contra material used and work plans and specifications	performed du	uring this	Reportin	ng period a	re in cor	nplianc		
C REPRESENTATIVE'S SIGNATI	JRE	DATE		SUPERINT	TENDENT'S IN	NITIALS		DATE	

		REPORT NUMBER	Page 201 o	f 214			
CONTRACTORS QUALITY CONTROL REPORT	(QCR)	78					
DAILY LOG OF CONSTRUCTION		DATE					
		31 Oct 2020 - Sat	urday				
PROJECT		CONTRACT NUMBER					
Maint. Dredging of the Pascagoula Harbor		W9127820D0038	W9127820F03	15			
CONTRACTOR	WEATHER						
Mike Hooks, L.L.C		aused Non-Critical Delay re Min 61 °F Max 70 °F					
	No Precipi	tation 10 MPH Wind					
QC NARRATIVES ACTIVITIES IN PROGRESS							
Dredging: No Dredging (Demobilization to Gulf Port ship Chan	nol dolayed \ D	radge towed to LNG plant a	nd started picking u	n cub			
line. Picked up 1,200' of sub line. (the subline was broken due to		euge towed to LING plant a	nd started picking d	p sub			
GENERAL COMMENTS							
Dredging Procedure: No Dredging (Demobilization delayed due up Subline along the Bayou Casotte Channel. Picked up 1,200' or			Plant and started p	icking			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)							
SSHO: Took temps of all employees and logged. Observed th accidents or injuries reported.	e crew Picking	up subline along the channe	el and prep it for to	w. No			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT							
NONE.							
PREP/INITIAL DATES (Preparatory and initial date	es held and adva	ance notice)					
Preparatory Inspections held today							
No preparatory inspections held today							
Initial Inspections held today							
No initial inspections held today							
ACTIVITY START/FINISH							
Activity No Description							
No activities were started or finished today							
QC REQUIREMENTS							
Requirement No Type Description			Results				
requirement no Type Description			resuits	_			
No QC requirements were completed today							
ISSUED QA/QC DEFICIENCY (Describe QA and QC I	Deficiency items	issued)					
Item No Location Description	,	,					
learne Eccation Bescription							
No QC Deficiency items were issued today							
CORRECTED QA/QC DEFICIENCY (Report QC and QA De	eficiency items o	orrected)					
Item No Location Description		0.04 ,					
nem No Location Description							
No QC Deficiency items were corrected today							
CONTRACTORS ON SITE (Report first and/or last day	contractors we	re on site)					
Name		First Day	Last Day				
No Contractors had their first or last day on the site							
No Contractors had their first or last day on the site VESSEL ON SITE							
VESSEL ON SITE Dredge Name		First Day	Last Day				
VESSEL ON SITE		First Day 8/16/2020	Last Day				
VESSEL ON SITE Dredge Name			Last Day Number of	Hours			

CONTRACTORS Q DAILY L	UALITY CONTROL	REPORT (QCR)		REPORT 78 DATE	NUMBER	F	Page 202 c	of 214
				31 Oct 2020 - Saturday				
PROJECT				CONTRA	CT NUMBER	₹		
Maint. Dredging of the I	Pascagoula Harbor			W91	27820D0	038 W91	27820F03	15
Mike Hooks, L.L.C	LABORER, GRO	OUP 1					0.0	0.0
Mike Hooks, L.L.C	SURVEYOR						1.0	12.0
Mike Hooks, L.L.C	DREDGE OPER	ATOR					2.0	24.0
Mike Hooks, L.L.C	QUALITY CONT	ROL INSPECTOR					1.0	12.0
Mike Hooks, L.L.C	SAFETY INSPE	CTOR					1.0	12.0
Mike Hooks, L.L.C	WELDER						2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN						0.0	0.0
Mike Hooks, L.L.C	DREDGE CHIEF	ENGINEER					1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CH	IEF ENGINEER					1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK	(3.0	36.0
Mike Hooks, L.L.C	DREDGE MATE						2.0	24.0
Mike Hooks, L.L.C	OILER						2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPT	AIN					1.0	12.0
Mike Hooks, L.L.C	CRANE OPERA	TOR					1.0	12.0
Mike Hooks, L.L.C	DECK HAND						3.0	36.0
Mike Hooks, L.L.C	ENGINEER						2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN						2.0	24.0
Equipment Name MH19	Description Stiff Leg Derrick						Hours 0.0	Hours 24.0
WRS71431	Dredge Missouri H						24.0	0.0
LA 001	Tender Arthur						0.0	24.0
LA 174EV	Tender Ashley						0.0	24.0
3900-421	Maniwock						12.0	12.0
LA 9046 GF	Survey Vessel						24.0	0.0
MH 157-05	Fabrication Barge						12.0	12.0
MH 156-01	Supply Barge						12.0	12.0
LA 6574-GH	Tender Grayson Alle	n					0.0	24.0
MH 158-06	Spill Barge						24.0	0.0
535271	Bayou Princess						12.0	12.0
535274	Brooklyn Ann						12.0	12.0
539304	Virgie Cenac						12.0	12.0
Total operating hrs to date:	15,108.0 Idle hrs	s MTD: 4,360.0	Opr hrs l	MTD:	5,816.0	Total	l: 144.0	168.0
AISHAP REPORTING No mishaps reported too	(Describe mish	naps)						
CONTRACTOR CERTIFICATION	material used and	ontractor, I certify t work performed du tions, to the best of	iring this	Reportin	g period a	re in com		
C REPRESENTATIVE'S SIGNATI	URE	DATE	5	SUPERINT	ENDENT'S IN	NITIALS	DAT	E

REPORT NUMBER Page 203 of 214 79 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 01 Nov 2020 - Sunday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 49 °F Max 72 °F No Precipitation 10 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: No Dredging (Demobilization to Gulf Port ship Channel delayed.) (Retrieving Sub line pipe that broke during Hurricane **GENERAL COMMENTS** Dredging Procedure: No Dredging (Demobilization delayed due to Hurricane Zeta) Picked up 1,000' of Subline & prep it for tow. (retrieving pipeline that broke during Hurricane Zeta). SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Took temps of all employees and logged. (Held a Safety Meeting with the crew. (topic discussed: wearing proper PPEs while working and always be safety concious). Observed the crew Picking up subline along the channel and prep it for tow. No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT NONE. **PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Type Results Requirement No Description No QC requirements were completed today **ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Location Description Item No No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day Missouri H 8/16/2020

REPORT NUMBER Page 204 of 214 79 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 01 Nov 2020 - Sunday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C LABORER, GROUP 1 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C 2.0 24.0 DREDGE OPERATOR Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 60.0 5.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Total hrs worked to date: 25,160.0 Hrs worked MTD: 336.0 Total: 28.0 336.0 **EQUIPMENT HOURS** Idle Operating Equipment Name Description Hours Hours WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 3900-421 Maniwock 12.0 12.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 12.0 MH 156-01 Supply Barge 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 24.0 0.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 15,276.0 Idle hrs MTD: 144.0 Opr hrs MTD: 168.0 Total: 144.0 168.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 205 of 214 80 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 02 Nov 2020 - Monday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 55 °F Max 67 °F No Precipitation 10 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: No Dredging (Demobilization to Gulf Port ship Channel delayed.) (Retrieving Sub line pipe that broke during Hurricane Retrieved and picked up a total of 3,000' of sub line pipe and prep for tow. **GENERAL COMMENTS** Dredging Procedure: No Dredging (Demobilization delayed due to Hurricane Zeta) Picked up 3,000' of Subline & prep it for tow. (retrieving pipeline that broke during Hurricane Zeta). SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Took temps of all employees and logged. (Received, reviewed, and signed off on JSA's before work started). Observed the crew Picking up subline along the channel and prep it for tow. No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Received a notice by email that the COE will hold a Pre-Construction Meeting at the Irvington Office at 09;30 on 11-03-2020. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Results Requirement No Type Description

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY		(Describe QA and QC Deficiency items issued)	
Item No	Location	Description	

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY		(Report QC and QA Deficiency items corrected)	
Item No	Location	Description	

No QC Deficiency items were corrected today

CONTRACTORS ON SITE	(Report first and/or last day contractors were on site)	
Name		First Day	Last Day

No Contractors had their first or last day on the site

VESSEL OF	٧S	ΙT	Е
-----------	----	----	---

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

REPORT NUMBER Page 206 of 214 80 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 02 Nov 2020 - Monday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C LABORER, GROUP 1 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C 2.0 24.0 DREDGE OPERATOR Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Mike Hooks, L.L.C **CRANE OPERATOR** 12.0 1.0 Mike Hooks, L.L.C **DECK HAND** 5.0 60.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Total hrs worked to date: 25,496.0 Hrs worked MTD: Total: 28.0 336.0 672.0 **EQUIPMENT HOURS** Idle Operating Equipment Name Description Hours Hours WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 3900-421 Maniwock 12.0 12.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 535274 Brooklyn Ann 12.0 12.0 MH 157-05 12.0 **Fabrication Barge** 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH 0.0 24.0 Tender Grayson Allen MH 158-06 Spill Barge 24.0 0.0 535271 Bayou Princess 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 15,444.0 Idle hrs MTD: 288.0 Opr hrs MTD: 336.0 Total: 144.0 168.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 207 of 214 81 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 03 Nov 2020 - Tuesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused Critical Delay Temperature Min 55 °F Max 72 °F No Precipitation 5 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: No Dredging (Demobilization to Gulf Port ship Channel delayed.) (completed retrieving & picking up Sub line pipe that broke during Hurricane Zeta.) (picked up a total of 4,000' of sub line pipe and prep for tow. **GENERAL COMMENTS** Dredging Procedure: No Dredging (Demobilization delayed due to Hurricane Zeta) Picked up 4,000' of Subline & prep it for tow. (completed picking up & retrieving pipeline that broke during Hurricane Zeta). SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Took temps of all employees and logged. (Received, reviewed, and signed off on JSA's before work started). Observed the crew Picking up subline inside DA #3 and start prepping it for tow. No accidents or injuries reported. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT The COE held a Pre-Construction Meeting at the Irvington Office at 09:30 on 11-03-2020. PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/	QC DEFICIENCY	(Describe QA and QC Deficiency items issued)	
Item No	Location	Description	

No QC Deficiency items were issued today

Location

CORRECTED QA/QC DEFICIENCY	(Report QC and QA Deficiency items corrected)

Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE	(Report first and/or last day contractors were on site)		
Name		First Day	Last Day	

No Contractors had their first or last day on the site

VESSEL ON SITE

Item No

Dredge Name	First Day	Last Day
Missouri H	8/16/2020	

REPORT NUMBER Page 208 of 214 81 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 03 Nov 2020 - Tuesday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C DREDGE COOK 3.0 36.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 Mike Hooks, L.L.C **OILER** 2.0 24.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **CRANE OPERATOR** 12.0 1.0 Mike Hooks, L.L.C **DECK HAND** 5.0 60.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 24.0 2.0 LABORER, GROUP 1 Mike Hooks, L.L.C 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Total hrs worked to date: 25,832.0 Hrs worked MTD: Total: 28.0 336.0 1,008.0 **EQUIPMENT HOURS** Idle Operating Equipment Name Description Hours Hours WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 3900-421 Maniwock 12.0 12.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 24.0 0.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 15,612.0 Idle hrs MTD: 432.0 Opr hrs MTD: 504.0 Total: 144.0 168.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 209 of 214 82 **CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION** DATE 04 Nov 2020 - Wednesday **PROJECT CONTRACT NUMBER** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 61 °F Max 74 °F No Precipitation 5 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: No Dredging (Demobilization to Gulf Port ship.) (completed retrieving & picking up Sub line pipe that broke during Hurricane Zeta.)

QC Department and SSHO picked up submerged line buoys in DA#3

GENERAL COMMENTS

Dredging Procedure: No Dredging (Preparing for tow/Demobilization)

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO conducted pre board screening of A shift employee's returning from their week off. Tempatures were taken and questionare completed. No employee showed sign of illness or high tempature. SSHO along with QC recovered and took inventory of submerge line buoy's. Outside crew continued to demobilize equipment. SSHO observed welders do house keeping on the welding barge. Engine crew was seen changing head on tender boat Arthur. All job tasks were completed with out any injuries or accident.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Non given

Missouri H

Non given				
PREP/INITIAL DATES	(Preparatory and initial dates held and advance	e notice)		
Preparatory Inspections held today				
No preparatory inspections held	l today			
Initial Inspections held today				_
No initial inspections held today	1			
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or fini	shed today			
QC REQUIREMENTS	•			
Requirement No Type	Description		Results	
	·			
No QC requirements were comp	eleted today			
ISSUED QA/QC DEFICIENCY	(Describe QA and QC Deficiency items iss	sued)		
Item No Location	Description			_
No QC Deficiency items were is	sued today			
CORRECTED QA/QC DEFICIENCY	(Report QC and QA Deficiency items corre	ected)		
Item No Location	Description			_
No QC Deficiency items were co	prrected today			
CONTRACTORS ON SITE	(Report first and/or last day contractors were o	on site)		
Name		First Day	Last Day	
		-	·	
No Contractors had their first or	last day on the site			İ
VESSEL ON SITE				
Dredge Name		First Day	Last Day	

8/16/2020

REPORT NUMBER Page 210 of 214 82 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 04 Nov 2020 - Wednesday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C LABORER, GROUP 1 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C 2.0 24.0 DREDGE OPERATOR Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 60.0 5.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Total hrs worked to date: 26,168.0 Hrs worked MTD: 1,344.0 Total: 28.0 336.0 **EQUIPMENT HOURS** Idle Operating Equipment Name Description Hours Hours WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 3900-421 Maniwock 12.0 12.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 MH 156-01 Supply Barge 12.0 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 24.0 0.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 15,780.0 Idle hrs MTD: 576.0 Opr hrs MTD: 672.0 Total: 144.0 168.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 211 of 214 83 **CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION** DATE 05 Nov 2020 - Thursday **PROJECT** CONTRACT NUMBER Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 CONTRACTOR **WEATHER** Mike Hooks, L.L.C Weather Caused No Delay Temperature Min 61 °F Max 74 °F No Precipitation 5 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: No Dredging (Demobilization to Gulf Port ship.) (completed retrieving & picking up Sub line pipe that broke during Hurricane Zeta.)

QC Department and SSHO went out to horn island to retrieve pontoons.

GENERAL COMMENTS

Dredging Procedure: No Dredging (Preparing for tow/Demobilization)

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

JSA'S were reviewed and signed by SSHO and captain. Job tasks for the day were to continue blowing up submerged line and breaking down pipe for tow. SSHO observed engine room crew inspect and paint machine guards caution yellow. Guards do not have any damages and are in place keeping employees safe from caught in between and pinch point hazards. Employees were working in a safe manner wearing appropriate PPE. No accidents or injuries reported

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Non given

Non given				
PREP/INITIAL D	DATES	(Preparatory and initial dates held and advance n	otice)	
Preparatory Insp	pections held today			
No preparato	ry inspections held	today		
Initial Inspection	•			
<u>-</u>	ections held today			
ACTIVITY STAF	RT/FINISH			
Activity No	Description			
No activities	were started or finis	hed today		
QC REQUIREM	ENTS			
Requirement No	Туре	Description		Results
	ements were compl			
ISSUED QA/QC	DEFICIENCY	(Describe QA and QC Deficiency items issue	d)	
Item No	Location	Description		
No QC Deficie	ency items were iss	ued today		
	A/QC DEFICIENCY	•	ed)	
Item No	Location	Description		
		-		
No QC Deficie	ency items were co	rected today		
CONTRACTOR	S ON SITE	(Report first and/or last day contractors were on s	site)	
Name			First Day	Last Day
	rs had their first or	last day on the site		
VESSEL ON SI	ΓE			
Dredge Name			First Day	Last Day
Missouri H			8/16/2020	

REPORT NUMBER Page 212 of 214 83 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 05 Nov 2020 - Thursday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 1.0 12.0 Mike Hooks, L.L.C LABORER, GROUP 1 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C 2.0 24.0 DREDGE OPERATOR Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 0.0 0.0 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 1.0 12.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 60.0 5.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Total hrs worked to date: 26,504.0 Hrs worked MTD: Total: 28.0 336.0 1,680.0 **EQUIPMENT HOURS** Idle Operating **Equipment Name** Description Hours Hours 3900-421 Maniwock 12.0 12.0 WRS71431 Dredge Missouri H 24.0 0.0 LA 001 24.0 Tender Arthur 0.0 **LA 174EV Tender Ashley** 0.0 24.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 12.0 MH 156-01 Supply Barge 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 24.0 0.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 15,948.0 Idle hrs MTD: 720.0 Opr hrs MTD: 840.0 Total: 144.0 168.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE

REPORT NUMBER Page 213 of 214 84 CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION DATE 06 Nov 2020 - Friday CONTRACT NUMBER **PROJECT** W9127820D0038 W9127820F0315 Maint. Dredging of the Pascagoula Harbor CONTRACTOR **WEATHER** Weather Caused No Delay Mike Hooks, L.L.C Temperature Min 67 °F Max 75 °F No Precipitation 10 MPH Wind **QC NARRATIVES ACTIVITIES IN PROGRESS** Dredging: No Dredging (Demobilization to Gulf Port ship.) (completed retrieving & picking up Sub line pipe that broke during Hurricane Zeta.) QC Department: Set up files in lever room computer for new project. **GENERAL COMMENTS** Dredging Procedure: No Dredging (Preparing for tow/Demobilization) SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) JSA'S were reviewed and signed by SSHO and captain. Employees were working in a safe manner wearing appropriate PPE. No accidents or injuries reported VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Non given PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today **ACTIVITY START/FINISH** Activity No Description No activities were started or finished today **QC REQUIREMENTS** Requirement No Type Description Results No QC requirements were completed today ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today **CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today **CONTRACTORS ON SITE** (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site **VESSEL ON SITE** Dredge Name First Day Last Day Missouri H 8/16/2020

REPORT NUMBER Page 214 of 214 84 **CONTRACTORS QUALITY CONTROL REPORT (QCR)** DAILY LOG OF CONSTRUCTION DATE 06 Nov 2020 - Friday CONTRACT NUMBER **PROJECT** Maint. Dredging of the Pascagoula Harbor W9127820D0038 W9127820F0315 LABOR HOURS Number of Hours Crew Position **Employees** Worked Mike Hooks, L.L.C LABORER, GROUP 1 1.0 12.0 Mike Hooks, L.L.C **SURVEYOR** 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 12.0 1.0 Mike Hooks, L.L.C SAFETY INSPECTOR 1.0 12.0 Mike Hooks, L.L.C **WELDER** 2.0 24.0 Mike Hooks, L.L.C **DECK CAPTAIN** 12.0 10 Mike Hooks, L.L.C DREDGE CHIEF ENGINEER 1.0 12.0 Mike Hooks, L.L.C ASSISTANT CHIEF ENGINEER 12.0 10 Mike Hooks, L.L.C DREDGE COOK 36.0 3.0 Mike Hooks, L.L.C DREDGE MATE 2.0 24.0 **OILER** Mike Hooks, L.L.C 24.0 2.0 Mike Hooks, L.L.C DREDGE CAPTAIN 0.0 0.0 Mike Hooks, L.L.C **CRANE OPERATOR** 1.0 12.0 Mike Hooks, L.L.C **DECK HAND** 60.0 5.0 Mike Hooks, L.L.C **ENGINEER** 2.0 24.0 Mike Hooks, L.L.C **BOAT CAPTAIN** 2.0 24.0 Total hrs worked to date: 26,840.0 Hrs worked MTD: Total: 28.0 336.0 2,016.0 **EQUIPMENT HOURS** Idle Operating Equipment Name Description Hours Hours WRS71431 Dredge Missouri H 24.0 0.0 LA 001 Tender Arthur 0.0 24.0 **LA 174EV** 24.0 Tender Ashley 0.0 3900-421 Maniwock 12.0 12.0 LA 9046 GF Survey Vessel 24.0 0.0 MH19 Stiff Leg Derrick 0.0 24.0 MH 157-05 **Fabrication Barge** 12.0 12.0 12.0 MH 156-01 Supply Barge 12.0 LA 6574-GH Tender Grayson Allen 0.0 24.0 MH 158-06 24.0 0.0 Spill Barge 535271 Bayou Princess 12.0 12.0 535274 Brooklyn Ann 12.0 12.0 539304 Virgie Cenac 12.0 12.0 Total operating hrs to date: 16,116.0 Idle hrs MTD: 864.0 Opr hrs MTD: 1,008.0 Total: 144.0 168.0 MISHAP REPORTING (Describe mishaps) No mishaps reported today CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. QC REPRESENTATIVE'S SIGNATURE DATE SUPERINTENDENT'S INITIALS DATE