

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 179	
		0		
PROJECT Maint. Dredging of Mobile Harbor		DATE	23 Mar 2017 - Thursday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 4 of 179	
		1		
PROJECT Maint. Dredging of Mobile Harbor		DATE	24 Mar 2017 - Friday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 6 of 179	
		2		
		DATE	25 Mar 2017 - Saturday	
PROJECT	Maint. Dredging of Mobile Harbor			
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 8 of 179	
		3		
		DATE	26 Mar 2017 - Sunday	
PROJECT	CONTRACT NUMBER			
Maint. Dredging of Mobile Harbor	W91278-17-D-0002 0001			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 10 of 179	
		4		
PROJECT Maint. Dredging of Mobile Harbor		DATE	27 Mar 2017 - Monday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 12 of 179	
		5		
		DATE	28 Mar 2017 - Tuesday	
PROJECT	Maint. Dredging of Mobile Harbor			
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 6	Page 13 of 179
		DATE 29 Mar 2017 - Wednesday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 80 °F No Precipitation 9 MPH Wind		
QC NARRATIVES GENERAL COMMENTS Pre-construction submittals are being prepared for submission and review.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
LABOR HOURS Crew Position Number of Employees Hours Worked _____ No labor hours were reported today Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total:			
EQUIPMENT HOURS Equipment Name Description Idle Hours Operating Hours _____ No equipment hours reported today Total operating hrs to date: 0.0 Idle hrs MTD: 0.0 Opr hrs MTD: 0.0 Total:			
MISHAP REPORTING (Describe mishaps) No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 6	Page 14 of 179
	DATE 29 Mar 2017 - Wednesday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 16 of 179	
		7		
PROJECT Maint. Dredging of Mobile Harbor		DATE	30 Mar 2017 - Thursday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 18 of 179	
		8		
PROJECT Maint. Dredging of Mobile Harbor		DATE	31 Mar 2017 - Friday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 20 of 179	
		9		
PROJECT Maint. Dredging of Mobile Harbor		DATE	01 Apr 2017 - Saturday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 22 of 179	
		10		
PROJECT Maint. Dredging of Mobile Harbor		DATE	02 Apr 2017 - Sunday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 11	Page 23 of 179
		DATE 03 Apr 2017 - Monday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 63 °F Max 80 °F 2.74 IN Precipitation 15 MPH Wind	
QC NARRATIVES GENERAL COMMENTS Pre-construction submittals are being prepared for submission and review.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
LABOR HOURS Crew Position Number of Employees Hours Worked _____ No labor hours were reported today Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total:			
EQUIPMENT HOURS Equipment Name Description Idle Hours Operating Hours _____ No equipment hours reported today Total operating hrs to date: 0.0 Idle hrs MTD: 0.0 Opr hrs MTD: 0.0 Total:			
MISHAP REPORTING (Describe mishaps) No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 24 of 179	
		11		
PROJECT Maint. Dredging of Mobile Harbor		DATE	03 Apr 2017 - Monday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p>		REPORT NUMBER 12 Page 26 of 179	
		DATE 04 Apr 2017 - Tuesday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
Empty space for the main report content			
CONTRACTOR CERTIFICATION		<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p>		REPORT NUMBER 13 Page 28 of 179	
		DATE 05 Apr 2017 - Wednesday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
Empty space for report content			
CONTRACTOR CERTIFICATION		<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 14	Page 30 of 179
	DATE 06 Apr 2017 - Thursday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 32 of 179	
		15		
PROJECT Maint. Dredging of Mobile Harbor		DATE	07 Apr 2017 - Friday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 16	Page 33 of 179
		DATE 08 Apr 2017 - Saturday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 73 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Pre-construction submittals are being prepared for submission and review.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____ No Contractors had their first or last day on the site			
LABOR HOURS			
Crew Position Number of Employees Hours Worked _____ No labor hours were reported today			
Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: _____			
EQUIPMENT HOURS			
Equipment Name Description Idle Hours Operating Hours _____ No equipment hours reported today			
Total operating hrs to date: 0.0 Idle hrs MTD: 0.0 Opr hrs MTD: 0.0 Total: _____			
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 34 of 179
		16	
PROJECT Maint. Dredging of Mobile Harbor		DATE	08 Apr 2017 - Saturday
		CONTRACT NUMBER	W91278-17-D-0002 0001
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 35 of 179

17

DATE

09 Apr 2017 - Sunday

PROJECT

Maint. Dredging of Mobile Harbor

CONTRACT NUMBER

W91278-17-D-0002 0001

CONTRACTOR

Manson Construction Co.

WEATHER

Weather Caused No Delay
Temperature Min 50 °F Max 75 °F
No Precipitation 5 MPH Wind

QC NARRATIVES

GENERAL COMMENTS

Pre-construction submittals are being prepared for submission and review.

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY

(Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY

(Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE

(Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew Position Number of Employees Hours Worked

No labor hours were reported today

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total:

EQUIPMENT HOURS

Equipment Name Description Idle Hours Operating Hours

No equipment hours reported today

Total operating hrs to date: 0.0 Idle hrs MTD: 0.0 Opr hrs MTD: 0.0 Total:

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 36 of 179	
		17		
PROJECT Maint. Dredging of Mobile Harbor		DATE	09 Apr 2017 - Sunday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 18	Page 37 of 179
		DATE 10 Apr 2017 - Monday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 78 °F No Precipitation 6 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Pre-construction submittals are being prepared for submission and review.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew Position Number of Employees Hours Worked _____			
No labor hours were reported today			
Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: _____			
EQUIPMENT HOURS			
Equipment Name Description Idle Hours Operating Hours _____			
589281 Margaret M 24.0 0.0			
548429 Speedy 24.0 0.0			
00000003 Glenn Edwards 24.0 0.0			
Total operating hrs to date: 0.0 Idle hrs MTD: 72.0 Opr hrs MTD: 0.0 Total: 72.0 0.0			
MISHAP REPORTING (Describe mishaps)			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 18	Page 38 of 179
	DATE 10 Apr 2017 - Monday	

PROJECT Maint. Dredging of Mobile Harbor

CONTRACT NUMBER W91278-17-D-0002 0001
--

No mishaps reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 19	Page 39 of 179
		DATE 11 Apr 2017 - Tuesday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 79 °F No Precipitation 3 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Pumpout equipment mobilized onto Gaillard Island. USACE approved proposed subline subline location. The fill crew is working to establish a beach head and waiting for the dredge's arrival.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The fill crew is writing JSAs and conducting all work according to safety procedures.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
0003	Mobilization & Demobilization of Pumpout Equipment		
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	1.0	10.0
Manson Construction Co.	SURVEYOR	2.0	16.0
Manson Construction Co.	SUPER - JOB	2.0	16.0
Manson Construction Co.	SHORER	1.0	10.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	20.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	CRANE OPERATOR	1.0	10.0
Manson Construction Co.	MATE	1.0	10.0
Manson Construction Co.	DECK HAND	2.0	20.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 19 Page 40 of 179

DATE
11 Apr 2017 - Tuesday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

Total hrs worked to date: 120.0 Hrs worked MTD: 120.0 Total: 13.0 120.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
589281	Margaret M	12.0	12.0
548429	Speedy	12.0	12.0
01	Deck Boat	12.0	12.0
02	Gator	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
04	Bull Dozer	0.0	0.0
05	Excavator	0.0	0.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
Total operating hrs to date: 120.0		Idle hrs MTD: 144.0	Opr hrs MTD: 120.0
		Total: 72.0	120.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 20 Page 42 of 179

DATE
12 Apr 2017 - Wednesday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

Total hrs worked to date: 244.0 Hrs worked MTD: 244.0 Total: 13.0 124.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
548429	Speedy	12.0	12.0	
01	Deck Boat	12.0	12.0	
02	Gator	12.0	12.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	0.0	0.0	
05	Excavator	0.0	0.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
Total operating hrs to date:	240.0	Idle hrs MTD: 216.0	Opr hrs MTD: 240.0	Total: 72.0 120.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 21	Page 43 of 179
		DATE 13 Apr 2017 - Thursday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 82 °F No Precipitation 4 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS The fill crew is working to establish a beach head and waiting for the dredge's arrival.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The fill crew is writing JSAs and conducting all work according to safety procedures.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today No preparatory inspections held today			
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	1.0	12.0
Manson Construction Co.	SURVEYOR	2.0	16.0
Manson Construction Co.	SUPER - JOB	2.0	16.0
Manson Construction Co.	SHORER	1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	MATE	1.0	12.0
Manson Construction Co.	DECK HAND	2.0	12.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 21 Page 44 of 179

DATE
13 Apr 2017 - Thursday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

Total hrs worked to date: 368.0 Hrs worked MTD: 368.0 Total: 13.0 124.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
548429	Speedy	12.0	12.0	
01	Deck Boat	12.0	12.0	
02	Gator	12.0	12.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	12.0	12.0	
05	Excavator	12.0	12.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
Total operating hrs to date:	384.0	Idle hrs MTD: 312.0	Opr hrs MTD: 384.0	Total: 96.0 144.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 22 Page 46 of 179

DATE
14 Apr 2017 - Friday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

Total hrs worked to date: 492.0 Hrs worked MTD: 492.0 Total: 13.0 124.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
548429	Speedy	12.0	12.0	
01	Deck Boat	12.0	12.0	
02	Gator	12.0	12.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	12.0	12.0	
05	Excavator	12.0	12.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
Total operating hrs to date:	528.0	Idle hrs MTD: 408.0	Opr hrs MTD: 528.0	Total: 96.0 144.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 23 Page 48 of 179

DATE
15 Apr 2017 - Saturday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

Total hrs worked to date: 608.0 Hrs worked MTD: 608.0 Total: 12.0 116.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
548429	Speedy	12.0	12.0	
01	Deck Boat	12.0	12.0	
02	Gator	12.0	12.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	12.0	12.0	
05	Excavator	12.0	12.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
Total operating hrs to date:	672.0	Idle hrs MTD: 504.0	Opr hrs MTD: 672.0	Total: 96.0 144.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 24	Page 49 of 179																																								
		DATE 16 Apr 2017 - Sunday																																									
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001																																									
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 81 °F No Precipitation 8 MPH Wind																																										
QC NARRATIVES GENERAL COMMENTS The Dredge Glenn Edwards arrived dockside at BAE shipyard, to begin preparation for work. The fill crew and bullgang worked in conjunction to lay the subline. Both the Speedy M and Margaret M crew/survey vessels are on site. The Speedy M is down for repairs.																																											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The dredge crew conducted a fire and rescue boat drill in the presence of USACE QA, Thomas Blakely.																																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today																																											
ACTIVITY START/FINISH <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td>0001</td> <td>Mobilization & Demobilization Dredge and Attendant</td> </tr> </tbody> </table>				Activity No	Description	0001	Mobilization & Demobilization Dredge and Attendant																																				
Activity No	Description																																										
0001	Mobilization & Demobilization Dredge and Attendant																																										
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today																																			
Requirement No	Type	Description	Results																																								
No QC requirements were completed today																																											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today																																				
Item No	Location	Description																																									
No QC Deficiency items were issued today																																											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today																																				
Item No	Location	Description																																									
No QC Deficiency items were corrected today																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Manson Construction Co.</td> <td>04/16/2017</td> <td></td> </tr> </tbody> </table>				Name	First Day	Last Day	Manson Construction Co.	04/16/2017																																			
Name	First Day	Last Day																																									
Manson Construction Co.	04/16/2017																																										
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Manson Construction Co.</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">36.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>SHORER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>HEAVY-EQUIPMENT OPERATOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>DREDGE OPERATOR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>ELECTRICIAN</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>PROJECT MANAGER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>SURVEYOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>SUPER - JOB</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>DREDGE PIPE INSTALLER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Manson Construction Co.	LABORERS	3.0	36.0	Manson Construction Co.	SHORER	1.0	12.0	Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	1.0	12.0	Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	Manson Construction Co.	ELECTRICIAN	1.0	12.0	Manson Construction Co.	PROJECT MANAGER	1.0	8.0	Manson Construction Co.	SURVEYOR	1.0	8.0	Manson Construction Co.	SUPER - JOB	2.0	16.0	Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Crew	Position	Number of Employees	Hours Worked																																								
Manson Construction Co.	LABORERS	3.0	36.0																																								
Manson Construction Co.	SHORER	1.0	12.0																																								
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	1.0	12.0																																								
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0																																								
Manson Construction Co.	ELECTRICIAN	1.0	12.0																																								
Manson Construction Co.	PROJECT MANAGER	1.0	8.0																																								
Manson Construction Co.	SURVEYOR	1.0	8.0																																								
Manson Construction Co.	SUPER - JOB	2.0	16.0																																								
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 24	Page 50 of 179
	DATE 16 Apr 2017 - Sunday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	FOREMAN		1.0	12.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	CRANE OPERATOR		1.0	12.0
Manson Construction Co.	MATE		4.0	48.0
Manson Construction Co.	DECK HAND		6.0	72.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	ENGINEER		6.0	72.0
Manson Construction Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 1,012.0		Hrs worked MTD: 1,012.0	Total: 35.0	404.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
01	Deck Boat	12.0	12.0
02	Gator	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
04	Bull Dozer	12.0	12.0
05	Excavator	12.0	12.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
Total operating hrs to date: 792.0		Idle hrs MTD: 576.0	Opr hrs MTD: 792.0
		Total: 72.0	120.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 25	Page 51 of 179
		DATE 17 Apr 2017 - Monday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 79 °F No Precipitation 7 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS The Dredge Glenn Edwards remained dockside at BAE shipyard, finalizing preparation for work.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The dredge crew conducted a fire and rescue boat drill in the presence of USACE QA, Thomas Blakely.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	3.0	24.0
Manson Construction Co.	SUPER - JOB	2.0	16.0
Manson Construction Co.	SHORER	1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	1.0	12.0
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	ELECTRICIAN	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 25	Page 52 of 179
	DATE 17 Apr 2017 - Monday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	FOREMAN		1.0	12.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	CRANE OPERATOR		1.0	12.0
Manson Construction Co.	MATE		4.0	48.0
Manson Construction Co.	DECK HAND		6.0	72.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	ENGINEER		6.0	72.0
Manson Construction Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 1,432.0		Hrs worked MTD: 1,432.0	Total: 37.0	420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
01	Deck Boat	12.0	12.0
02	Gator	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
04	Bull Dozer	12.0	12.0
05	Excavator	12.0	12.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
Total operating hrs to date: 912.0		Idle hrs MTD: 648.0	Opr hrs MTD: 912.0
		Total: 72.0	120.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 54 of 179
26

DATE
18 Apr 2017 - Tuesday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

01	Deck Boat					12.0	12.0
02	Gator					12.0	12.0
03	Crane Barge					12.0	12.0
03	Equipment Barge					12.0	12.0
04	Bull Dozer					12.0	12.0
05	Excavator					12.0	12.0
06	Tug 1					0.0	24.0
07	Tug 2					0.0	24.0
Total operating hrs to date:		1,032.0	Idle hrs MTD:	720.0	Opr hrs MTD:	1,032.0	Total: 72.0 120.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 56 of 179
27

DATE
19 Apr 2017 - Wednesday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

01	Deck Boat					12.0	12.0
04	Bull Dozer					12.0	12.0
02	Gator					12.0	12.0
03	Crane Barge					12.0	12.0
03	Equipment Barge					12.0	12.0
05	Excavator					12.0	12.0
06	Tug 1					0.0	24.0
07	Tug 2					0.0	24.0
Total operating hrs to date:		1,152.0	Idle hrs MTD:	792.0	Opr hrs MTD:	1,152.0	Total: 72.0 120.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 28	Page 57 of 179
		DATE 20 Apr 2017 - Thursday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 82 °F No Precipitation 7 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS The Dredge Glenn Edwards remained dockside at BAE shipyard, finalizing preparation for work.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The dredge crew conducted a fire and rescue boat drill in the presence of USACE QA, Thomas Blakely.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____ No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	SURVEYOR	3.0	24.0
Manson Construction Co.	SUPER - JOB	2.0	16.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	FOREMAN	1.0	12.0
Total hrs worked to date:	1,664.0	Hrs worked MTD:	1,664.0
		Total:	8.0 72.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 58 of 179
28

DATE
20 Apr 2017 - Thursday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

01	Deck Boat					12.0	12.0
02	Gator					12.0	12.0
03	Crane Barge					12.0	12.0
03	Equipment Barge					12.0	12.0
04	Bull Dozer					12.0	12.0
05	Excavator					12.0	12.0
06	Tug 1					0.0	24.0
07	Tug 2					0.0	24.0
Total operating hrs to date:		1,272.0	Idle hrs MTD:	864.0	Opr hrs MTD:	1,272.0	Total: 72.0 120.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 60 of 179
29

DATE
21 Apr 2017 - Friday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

01	Deck Boat					12.0	12.0
02	Gator					12.0	12.0
03	Crane Barge					12.0	12.0
03	Equipment Barge					12.0	12.0
04	Bull Dozer					12.0	12.0
05	Excavator					12.0	12.0
06	Tug 1					0.0	24.0
07	Tug 2					0.0	24.0
Total operating hrs to date:		1,392.0	Idle hrs MTD:	936.0	Opr hrs MTD:	1,392.0	Total: 72.0 120.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 30	Page 61 of 179
	DATE 22 Apr 2017 - Saturday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 73 °F 0.35 IN Precipitation 9 MPH Wind
---------------------------------------	---

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards remained dockside at BAE shipyard, finalizing preparation for work. At 0705, the dredge was underway from BAE to the first assignment area, STA 0+00 - 32+76 of the Mobile River Channel. Contract commenced at 0900, by performing vessel draft and draghead calibrations in the presence of USACE QA, Thomas Blakely. Dredging of the first load commenced at 0933.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

The dredge crew conducted a fire and rescue boat drill in the presence of USACE QA, Thomas Blakely.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

Delays:

0000 - 0900 (540 Mins) - Dockside at BAE Shipyard preparing for job.
0900 - 0933 (33 Mins) - Calibration of drafts and dragheads.
1240 - 1327 (47 Mins) - Repairing cooling water strainers.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
0002	Dredging (100% Pay Time)
0004	Utilization of Pumpout Equipment

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00001	QC Test	Hopper Leakage Test based on first load taken on 4/22/17: Initial Vol: 12,987 Final Vol: 12,738 % Loss: 1.91%	Passed
CT-00002	QC Test	Draghead Paint Test	Passed
CT-00005	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 30	Page 62 of 179
	DATE 22 Apr 2017 - Saturday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	SURVEYOR	3.0	24.0
Manson Construction Co.	SUPER - JOB	2.0	16.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	0.0	0.0
Manson Construction Co.	FOREMAN	1.0	12.0
Total hrs worked to date: 1,800.0		Hrs worked MTD: 1,800.0	Total: 7.0 64.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
01	Deck Boat	12.0	12.0
02	Gator	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
04	Bull Dozer	0.0	24.0
05	Excavator	0.0	24.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
Total operating hrs to date: 1,536.0		Idle hrs MTD: 984.0	Opr hrs MTD: 1,536.0 Total: 48.0 144.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 31	Page 63 of 179
		DATE 23 Apr 2017 - Sunday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 73 °F 0.35 IN Precipitation 11 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS The Glenn Edwards continued digging in the Mobile Harbor from stations 9+00 to 29+00. Four loads were completed for a total of 22,475 CY of material on the day. USACE inspector aboard dredge for the day.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? No Delays were incurred on this day.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00006	QC Test	Turbidity Test	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
_____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
_____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
_____ No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	SURVEYOR	3.0	24.0
Manson Construction Co.	SUPER - JOB	2.0	16.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	0.0	0.0
Manson Construction Co.	FOREMAN	1.0	12.0
Total hrs worked to date: 1,864.0		Hrs worked MTD: 1,864.0	
		Total:	7.0
			64.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 31 Page 64 of 179

DATE
23 Apr 2017 - Sunday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
01	Deck Boat	12.0	12.0
02	Gator	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
04	Bull Dozer	0.0	24.0
05	Excavator	0.0	24.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
Total operating hrs to date: 1,680.0		Idle hrs MTD: 1,032.0	Opr hrs MTD: 1,680.0
		Total: 48.0	144.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 32	Page 65 of 179
	DATE 24 Apr 2017 - Monday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 55 °F Max 77 °F No Precipitation 11 MPH Wind
--	--

QC NARRATIVES

GENERAL COMMENTS

The Glenn Edwards continued digging in the Mobile Harbor from stations 9+00 to 29+00. Five loads were completed for a total of 28,520 CY on the day.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

A safety inspection of the dredge's outboard rescue boat was performed.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

USACE Inspector Thomas Blakely gave verbal instruction that Manson was able to remove some sections of the aft overflow weir due to large amounts of debris clogging the screens during each load.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

No Delays were incurred on this day.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00007	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	SURVEYOR	5.0	40.0
Manson Construction Co.	SUPER - JOB	3.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 32	Page 66 of 179
	DATE 24 Apr 2017 - Monday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	PROJECT MANAGER	0.0	0.0
Manson Construction Co.	FOREMAN	2.0	24.0
Total hrs worked to date: 1,964.0		Hrs worked MTD: 1,964.0	Total: 11.0 100.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
01	Deck Boat			12.0	12.0
02	Gator			12.0	12.0
03	Crane Barge			12.0	12.0
03	Equipment Barge			12.0	12.0
04	Bull Dozer			0.0	24.0
05	Excavator			0.0	24.0
06	Tug 1			0.0	24.0
07	Tug 2			0.0	24.0
Total operating hrs to date: 1,824.0		Idle hrs MTD: 1,080.0	Opr hrs MTD: 1,824.0	Total: 48.0	144.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 33	Page 67 of 179
	DATE 25 Apr 2017 - Tuesday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 81 °F No Precipitation 4 MPH Wind
---------------------------------------	--

QC NARRATIVES

GENERAL COMMENTS

The Glenn Edwards continued digging in the Mobile Harbor from stations 9+00 to 29+00. Four loads were completed for a total of 17,412 CY on the day.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

No Delays were incurred on this day.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	
-------------	-------------	--

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00008	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	SURVEYOR	5.0	40.0
Manson Construction Co.	SUPER - JOB	2.0	16.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	0.0	0.0
Manson Construction Co.	FOREMAN	2.0	24.0
Total hrs worked to date: 2,056.0		Hrs worked MTD: 2,056.0	Total: 10.0 92.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 68 of 179
33

DATE
25 Apr 2017 - Tuesday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours		
01	Deck Boat		12.0	12.0		
02	Gator		12.0	12.0		
03	Crane Barge		12.0	12.0		
03	Equipment Barge		12.0	12.0		
04	Bull Dozer		0.0	24.0		
05	Excavator		0.0	24.0		
06	Tug 1		0.0	24.0		
07	Tug 2		0.0	24.0		
Total operating hrs to date:		1,968.0	Idle hrs MTD: 1,128.0	Opr hrs MTD: 1,968.0	Total: 48.0	144.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 34	Page 69 of 179																
		DATE 26 Apr 2017 - Wednesday																	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001																	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 79 °F No Precipitation 10 MPH Wind																		
QC NARRATIVES																			
GENERAL COMMENTS																			
<p>The Glenn Edwards continued digging in the Mobile Harbor from stations 9+00 to 29+00. Four loads were completed for a total of 14,989 CY of material on the day. A crew change on the dredge also took place. The USACE Inspector was aboard the dredge for the day.</p> <p>A turbidity test was unable to be performed due to a small malfunction with the testing device.</p>																			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)																			
<p>Dredge and fill crews are writting JSAs and conducting all work according to safety procedures.</p> <p>The Dredge has been in pre-planning mode for the upcoming company wide Manson Safety Week.</p>																			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?																			
<p>There was one delay on the day. A 0% time delay, was incurred due to a severed retrieval line that needed to be replaced before hooking up. This was a 106 minute delay.</p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																			
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>																			
ACTIVITY START/FINISH																			
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>																			
QC REQUIREMENTS																			
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today											
Requirement No	Type	Description	Results																
No QC requirements were completed today																			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)																			
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today												
Item No	Location	Description																	
No QC Deficiency items were issued today																			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)																			
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today												
Item No	Location	Description																	
No QC Deficiency items were corrected today																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)																			
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site												
Name	First Day	Last Day																	
No Contractors had their first or last day on the site																			
LABOR HOURS																			
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Manson Construction Co.</td> <td>SURVEYOR</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>SUPER - JOB</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>DREDGE PIPE INSTALLER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Manson Construction Co.	SURVEYOR	5.0	40.0	Manson Construction Co.	SUPER - JOB	2.0	16.0	Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Crew	Position	Number of Employees	Hours Worked																
Manson Construction Co.	SURVEYOR	5.0	40.0																
Manson Construction Co.	SUPER - JOB	2.0	16.0																
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 34	Page 70 of 179
	DATE 26 Apr 2017 - Wednesday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	PROJECT MANAGER	0.0	0.0
Manson Construction Co.	FOREMAN	2.0	24.0
Total hrs worked to date: 2,148.0		Hrs worked MTD: 2,148.0	Total: 10.0 92.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
01	Deck Boat	12.0	12.0
02	Gator	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
04	Bull Dozer	0.0	24.0
05	Excavator	0.0	24.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
Total operating hrs to date: 2,112.0		Idle hrs MTD: 1,176.0	Opr hrs MTD: 2,112.0 Total: 48.0 144.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 35	Page 71 of 179	
		DATE 27 Apr 2017 - Thursday		
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001		
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 68 °F Max 82 °F 0.02 IN Precipitation 10 MPH Wind		
QC NARRATIVES				
GENERAL COMMENTS				
The Dredge Glenn Edwards continued digging between STA 5+00 and STA 29+00 of Mobile Harbor. Four loads were pumped off onto Gaillard Island, totaling 19,098 CY hauled. No delay's were incurred today.				
Four USACE representatives, inclusive of the QA, made their way aboard the dredge and onto Gaillard Island for a field visit.				
The Margaret M obtained a conditional survey of STA 9+30 - 32+76.				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.				
Plans and preparations are being set forth for the upcoming Safety Week.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT				
The USACE requested that the Dredge Glenn Edwards modify it's current assignment to encompass digging from STA 5+00 to STA 32+76 of Mobile Harbor.				
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?				
No delays were incurred today.				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No	Type	Description	Results	
CT-00009	QC Test	Turbidity Test	Passed	
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Manson Construction Co.	SURVEYOR	5.0	40.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 35	Page 72 of 179
	DATE 27 Apr 2017 - Thursday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	SUPER - JOB		2.0	16.0
Manson Construction Co.	DREDGE PIPE INSTALLER		1.0	12.0
Manson Construction Co.	PROJECT MANAGER		0.0	0.0
Manson Construction Co.	FOREMAN		2.0	24.0
Total hrs worked to date: 2,240.0		Hrs worked MTD: 2,240.0	Total: 10.0	92.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
01	Deck Boat			12.0	12.0
02	Gator			12.0	12.0
03	Crane Barge			12.0	12.0
03	Equipment Barge			12.0	12.0
04	Bull Dozer			0.0	24.0
05	Excavator			0.0	24.0
06	Tug 1			0.0	24.0
07	Tug 2			0.0	24.0
Total operating hrs to date: 2,256.0		Idle hrs MTD: 1,224.0	Opr hrs MTD: 2,256.0	Total: 48.0	144.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 36	Page 73 of 179
	DATE 28 Apr 2017 - Friday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 82 °F No Precipitation 12 MPH Wind
---------------------------------------	---

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards continued digging between STA 5+00 and STA 29+00 of Mobile Harbor. Three loads were pumped off onto Gaillard Island, totaling 16,394 CY hauled. A 35 minute delay at 70% was incurred due to reduced transit speed for ship traffic.

The USACE representative was aboard the dredge for the day.

The Margaret M obtained a conditional survey of STA 9+30 - 32+76.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

The dredge, fill crew, and field engineers have been in pre-planning mode for the upcoming company wide Manson Safety Week.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

No time delays were incurred today. Speed was slowed on the way to the pumpout due to ship traffic on one load.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00014	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	SURVEYOR	4.0	32.0
Manson Construction Co.	SUPER - JOB	1.0	8.0
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 74 of 179	
		36			
PROJECT		DATE			
		28 Apr 2017 - Friday			
PROJECT		CONTRACT NUMBER			
Maint. Dredging of Mobile Harbor		W91278-17-D-0002 0001			
Manson Construction Co.	LABORERS			3.0	36.0
Manson Construction Co.	SHORER			1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR			2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER			2.0	16.0
Manson Construction Co.	ELECTRICIAN			1.0	12.0
Manson Construction Co.	WELDER			0.0	0.0
Manson Construction Co.	PROJECT MANAGER			0.0	0.0
Manson Construction Co.	FOREMAN			1.0	12.0
Manson Construction Co.	DREDGE CAPTAIN			1.0	12.0
Manson Construction Co.	CRANE OPERATOR			1.0	12.0
Manson Construction Co.	MATE			4.0	48.0
Manson Construction Co.	DECK HAND			6.0	72.0
Manson Construction Co.	CHIEF ENGINEER			1.0	12.0
Manson Construction Co.	ENGINEER			6.0	72.0
Manson Construction Co.	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		2,680.0	Hrs worked MTD:		2,680.0
			Total:		39.0 440.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
01	Deck Boat			12.0	12.0
02	Gator			12.0	12.0
03	Crane Barge			12.0	12.0
03	Equipment Barge			12.0	12.0
04	Bull Dozer			0.0	24.0
05	Excavator			0.0	24.0
06	Tug 1			0.0	24.0
07	Tug 2			0.0	24.0
Total operating hrs to date:		2,400.0	Idle hrs MTD:	1,272.0	Opr hrs MTD:
				2,400.0	Total:
				48.0	144.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 37	Page 75 of 179
		DATE 29 Apr 2017 - Saturday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 84 °F No Precipitation 16 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>The Dredge Glenn Edwards continued digging between STA 5+00 and STA 29+00 of Mobile Harbor. Three loads were pumped off onto Gaillard Island, totaling 13,810 CY hauled. Minor delays incurred due to cutting out a small nut jammed between the impellor and case.</p> <p>The USACE representative was aboard the dredge for the day.</p> <p>The Margaret M obtained a conditional survey of STA 6+00 - 32+76.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>Dredge and fill crews are writting JSAs and conducting all work according to safety procedures.</p> <p>The dredge, fill crew, and field engineers have been in pre-planning mode for the upcoming company wide Manson Safety Week.</p>			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Minor delays incurred due to cutting out a nut that had jammed between the impellor and case. Transfer of Mobile Gas inspectors.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00015	QC Test	Turbidity Test	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	_____
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	_____
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	_____
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	4.0	32.0
Manson Construction Co.	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 76 of 179	
		37		
PROJECT Maint. Dredging of Mobile Harbor		DATE	29 Apr 2017 - Saturday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	0.0	0.0	
Manson Construction Co.	PROJECT MANAGER	0.0	0.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	MATE	4.0	48.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 3,116.0		Hrs worked MTD: 3,116.0	Total: 38.0	436.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
548429	Speedy	12.0	12.0	
00000003	Glenn Edwards	0.0	24.0	
01	Deck Boat	12.0	12.0	
02	Gator	12.0	12.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	0.0	24.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
Total operating hrs to date: 2,592.0		Idle hrs MTD: 1,344.0	Opr hrs MTD: 2,592.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 38	Page 77 of 179
		DATE 30 Apr 2017 - Sunday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused Non-Critical Delay Temperature Min 69 °F Max 81 °F 3.83 IN Precipitation 16 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
The Dredge Glenn Edwards continued digging between STA 5+00 and STA 29+00 of Mobile Harbor. Only 2 loads were completed totalling 7,511 CY of material due the weather delay. A total of 743 minutes were incurred at 70% hourly pay, due to reduced transit speed, ship traffic and rough weather.			
The USACE representative was at the fill site for the duration of the day.			
The Margaret M was not able to obtain a conditional survey or complete a turbidity test due to heavy seas.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge and fill crews are writting JSAs and conducting all work according to safety procedures.			
A safety and ethics meeting was held. The dredge's rescue boat was test run.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
There was a 68 minute delay due to traffic and a 640 minute delay due to a severe weather event.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00003	QC Test	Draghead Paint Test	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	4.0	32.0
Manson Construction Co.	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 78 of 179	
		38		
PROJECT		DATE	30 Apr 2017 - Sunday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
Maint. Dredging of Mobile Harbor				
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	0.0	0.0	
Manson Construction Co.	PROJECT MANAGER	0.0	0.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	MATE	4.0	48.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 3,552.0		Hrs worked MTD: 3,552.0	Total: 38.0	436.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
548429	Speedy	12.0	12.0	
00000003	Glenn Edwards	0.0	24.0	
01	Deck Boat	12.0	12.0	
02	Gator	12.0	12.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	0.0	24.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
Total operating hrs to date: 2,784.0		Idle hrs MTD: 1,416.0	Opr hrs MTD: 2,784.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 39	Page 79 of 179
		DATE 01 May 2017 - Monday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused Non-Critical Delay Temperature Min 61 °F Max 84 °F 0.45 IN Precipitation 37 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>The Dredge Glenn Edwards continued digging between STA 5+00 and STA 29+00 of Mobile Harbor. Only 2 loads were completed totalling 16,901 CY of hauled material. There was a 95 minute delay due to traffic, a 275 minute delay due to severe weather, 104 minute delay to work on the stbd main engine keel cooler, and a 16 minute delay for reduced transit speed. The Stbd main was taken offline.</p> <p>The Margaret M was able to obtain a conditional survey of stations 5+00-29+00 and of the pumpoff area.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.</p> <p>Hand Safety meeting was held to start Safety Week.</p>			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
<p>There was a 95 minute delay due to traffic, a 275 minute delay due to a severe weather event, and 104 minuted delay to repair the stbd main engine keel cooler.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>			
ACTIVITY START/FINISH			
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00010	QC Test	Turbidity Test	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	5.0	40.0
Manson Construction Co.	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 80 of 179	
		39		
PROJECT Maint. Dredging of Mobile Harbor		DATE	01 May 2017 - Monday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	0.0	0.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	MATE	4.0	48.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 4,008.0		Hrs worked MTD: 456.0	Total: 40.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
548429	Speedy	12.0	12.0	
00000003	Glenn Edwards	0.0	24.0	
01	Deck Boat	12.0	12.0	
02	Gator	12.0	12.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	0.0	24.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
Total operating hrs to date: 2,976.0		Idle hrs MTD: 72.0	Opr hrs MTD: 192.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 40	Page 81 of 179
	DATE 02 May 2017 - Tuesday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 82 °F No Precipitation 12 MPH Wind
---------------------------------------	---

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards continued digging between STA 5+00 and STA 29+00 of Mobile Harbor. 3 loads were completed totalling 19,586 CY of hauled material. No delays were encountered however speed was reduced during transit of load 34 for ship traffic. Dry dock is set up for Wednesday afternoon after crew change and fueling to make repairs to the stbd main engine.

The USACE representative was aboard today.

The Margaret M was able to obtain a conditional survey of stations 5+00-29+00.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writting JSAs and conducting all work according to safety procedures.

For the second day of safety week a mooring line safety discussion and demonstration were held onboard and at the fill site.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

No delays were encountered, however speed was reduced from 0230-0303 for ship traffic.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00011	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	5.0	40.0
Manson Construction Co.	SUPER - JOB	2.0	16.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 82 of 179	
		40		
PROJECT Maint. Dredging of Mobile Harbor		DATE	02 May 2017 - Tuesday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	0.0	0.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	MATE	5.0	60.0	
Manson Construction Co.	DECK HAND	5.0	60.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 4,472.0		Hrs worked MTD: 920.0	Total: 41.0	464.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
02	Gator	12.0	12.0	
548429	Speedy	12.0	12.0	
00000003	Glenn Edwards	0.0	24.0	
01	Deck Boat	12.0	12.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	0.0	24.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
Total operating hrs to date: 3,168.0		Idle hrs MTD: 144.0	Opr hrs MTD: 384.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 84 of 179					
		41							
PROJECT		DATE							
		03 May 2017 - Wednesday							
Maint. Dredging of Mobile Harbor		CONTRACT NUMBER							
		W91278-17-D-0002 0001							
Manson Construction Co.	SURVEYOR			5.0	40.0				
Manson Construction Co.	SUPER - JOB			2.0	16.0				
Manson Construction Co.	SHORER			1.0	12.0				
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR			2.0	24.0				
Manson Construction Co.	DREDGE OPERATOR			2.0	24.0				
Manson Construction Co.	DREDGE PIPE INSTALLER			1.0	12.0				
Manson Construction Co.	ELECTRICIAN			1.0	12.0				
Manson Construction Co.	WELDER			1.0	12.0				
Manson Construction Co.	PROJECT MANAGER			0.0	0.0				
Manson Construction Co.	FOREMAN			1.0	12.0				
Manson Construction Co.	DREDGE CAPTAIN			1.0	12.0				
Manson Construction Co.	CRANE OPERATOR			1.0	12.0				
Manson Construction Co.	MATE			5.0	60.0				
Manson Construction Co.	DECK HAND			5.0	60.0				
Manson Construction Co.	CHIEF ENGINEER			1.0	12.0				
Manson Construction Co.	ENGINEER			6.0	72.0				
Manson Construction Co.	BOAT CAPTAIN			4.0	48.0				
Total hrs worked to date:		4,948.0	Hrs worked MTD:	1,396.0	Total:	42.0	476.0		
EQUIPMENT HOURS									
Equipment Name	Description			Idle Hours	Operating Hours				
589281	Margaret M			12.0	12.0				
548429	Speedy			12.0	12.0				
00000003	Glenn Edwards			12.0	12.0				
01	Deck Boat			12.0	12.0				
02	Gator			12.0	12.0				
03	Crane Barge			12.0	12.0				
03	Equipment Barge			12.0	12.0				
04	Bull Dozer			0.0	24.0				
05	Excavator			0.0	24.0				
06	Tug 1			0.0	24.0				
07	Tug 2			0.0	24.0				
Total operating hrs to date:		3,348.0	Idle hrs MTD:	228.0	Opr hrs MTD:	564.0	Total:	84.0	180.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE		

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	FOREMAN	2.0	24.0
Manson Construction Co.	ELECTRICIAN	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	0.0	0.0
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0
Manson Construction Co.	CRANE OPERATOR	2.0	24.0
Manson Construction Co.	MATE	5.0	60.0
Manson Construction Co.	DECK HAND	5.0	60.0
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0
Manson Construction Co.	ENGINEER	6.0	72.0
Manson Construction Co.	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date: 5,440.0		Hrs worked MTD: 1,888.0	Total: 43.0 492.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
589281	Margaret M	12.0	12.0
548429	Speedy	12.0	12.0
00000003	Glenn Edwards	24.0	0.0
01	Deck Boat	12.0	12.0
02	Gator	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
04	Bull Dozer	0.0	24.0
05	Excavator	0.0	24.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
Total operating hrs to date: 3,516.0		Idle hrs MTD: 324.0	Opr hrs MTD: 732.0 Total: 96.0 168.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 43	Page 87 of 179
		DATE 05 May 2017 - Friday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 73 °F No Precipitation 25 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>The Dredge Glenn Edwards resumed dredging at 1425 hrs after remainig in drydock for the previous two days making repairs to the Stbd main engine keel coolers. One load was completed totaling 7,281 CY of hauled material.</p> <p>An Initial Phase meeting was held with Manson and the USACE regarding the worked performed up to this point.</p> <p>The Margaret M obtained a conditional survey of Sta. 4+00-32+76 and a BD of Sta. 244+66-269+00. A turbidity test was unable to be performed with the dredges late departure from drydock.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>Dredge and fill crews are writting JSAs and conducting all work according to safety procedures.</p> <p>A safety meeting and man overboard drill was held at the fill area.</p>			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
<p>An 865 minute delay was taken for repairing the Stbd main keel cooler in drydock. Prior to resuming dredging a 15 minute delay was taken for the weekly paint test.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00004	QC Test	Draghead Paint Test	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
QC-00001	Mobile River	A ladder wiht excessive corrosion and missing markings was found aboard the Glenn Edwards.	
QC-00002	Mobile River	Slings with slight damage and no documentation were found aboard the Glenn Edwards.	
QC-00003	Mobile River	No Smoking, Matches, or Open Flame sign posted at oxygen and acetylene storage area was faded and/or illegible.	
QC-00004	Mobile River	Hazardous labeling on a container of an unknown substance.	
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 88 of 179	
		43		
		DATE	05 May 2017 - Friday	
		PROJECT		CONTRACT NUMBER
Maint. Dredging of Mobile Harbor		W91278-17-D-0002 0001		
Manson Construction Co.	LABORERS	3.0	36.0	
Manson Construction Co.	SURVEYOR	3.0	24.0	
Manson Construction Co.	SUPER - JOB	1.0	12.0	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	1.0	12.0	
Manson Construction Co.	FOREMAN	2.0	24.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	2.0	24.0	
Manson Construction Co.	MATE	5.0	60.0	
Manson Construction Co.	DECK HAND	5.0	60.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	4.0	48.0	
Total hrs worked to date: 5,932.0		Hrs worked MTD: 2,380.0	Total: 42.0	492.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
548429	Speedy	12.0	12.0	
00000003	Glenn Edwards	12.0	12.0	
01	Deck Boat	12.0	12.0	
02	Gator	12.0	12.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	0.0	24.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
Total operating hrs to date: 3,696.0		Idle hrs MTD: 408.0	Opr hrs MTD: 912.0	Total: 84.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 80 °F No Precipitation 13 MPH Wind
--	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards continued digging between Sta. 5+00-29+00. 4 loads were completed totaling 32,478 CYs of hauled material. A 15 minute delay was encountered to make a minor repair to the Stbd draghead winch.

The USACE QA was aboard for the day.

The Margaret M obtained a conditional survey of Sta. 4+00-32+76.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

Weekly drill and meeting was conducted. The drill was a suspicious package sweep.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

A 15 minute delay was encountered to make a minor repair to the Stbd draghead winch.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00012	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
QC-00005	Mobile River	Outlet with out GFCl outlet in close proximity to water cooler and freshwater spigot.

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	3.0	24.0
Manson Construction Co.	SUPER - JOB	1.0	8.0
Manson Construction Co.	SHORER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 90 of 179	
		44			
PROJECT		DATE			
		06 May 2017 - Saturday			
PROJECT		CONTRACT NUMBER			
Maint. Dredging of Mobile Harbor		W91278-17-D-0002 0001			
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR			2.0	24.0
Manson Construction Co.	DREDGE OPERATOR			2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER			1.0	12.0
Manson Construction Co.	ELECTRICIAN			1.0	12.0
Manson Construction Co.	WELDER			1.0	12.0
Manson Construction Co.	PROJECT MANAGER			1.0	8.0
Manson Construction Co.	FOREMAN			2.0	24.0
Manson Construction Co.	DREDGE CAPTAIN			1.0	12.0
Manson Construction Co.	CRANE OPERATOR			2.0	24.0
Manson Construction Co.	MATE			5.0	60.0
Manson Construction Co.	DECK HAND			5.0	60.0
Manson Construction Co.	CHIEF ENGINEER			1.0	12.0
Manson Construction Co.	ENGINEER			6.0	72.0
Manson Construction Co.	BOAT CAPTAIN			4.0	48.0
Total hrs worked to date:		6,416.0	Hrs worked MTD:		2,864.0
			Total:		42.0 484.0
EQUIPMENT HOURS					
Equipment Name		Description		Idle Hours	Operating Hours
589281		Margaret M		12.0	12.0
548429		Speedy		0.0	24.0
00000003		Glenn Edwards		0.0	24.0
01		Deck Boat		12.0	12.0
02		Gator		12.0	12.0
03		Crane Barge		12.0	12.0
03		Equipment Barge		12.0	12.0
04		Bull Dozer		0.0	24.0
05		Excavator		0.0	24.0
06		Tug 1		0.0	24.0
07		Tug 2		0.0	24.0
Total operating hrs to date:		3,900.0	Idle hrs MTD:		468.0
			Opr hrs MTD:		1,116.0
			Total:		60.0 204.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 45	Page 91 of 179
	DATE 07 May 2017 - Sunday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 82 °F No Precipitation 13 MPH Wind
--	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards continued digging between Sta. 4+00-32+76. 3 loads were completed totaling 17167 CYs of hauled material. A total of 95 minutes in delay were encountered at a 0% pay rate. A map of the pipelines in the dig area were provided by the Captain of the Glenn. The two companies pipelines that have not responded to the 811 call were found to be out of the dig area.

The USACE QA and Manson's PM and LE were aboard for the day.

The Margaret M obtained a conditional survey of Sta. 4+00-32+76.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

Tested valves and emergency shut downs along with flushing the firemain. Completed fixing the deficiencies provided by the COE during the initial safety walkthrough.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

A 80 minute delay was encountered at the hose due to a fouled line, as well as a 15 minute delay to calibrate the lightship tonnage.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00013	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
QC-00001	Mobile River	A ladder with excessive corrosion and missing markings was found aboard the Glenn Edwards.
QC-00002	Mobile River	Slings with slight damage and no documentation were found aboard the Glenn Edwards.
QC-00003	Mobile River	No Smoking, Matches, or Open Flame sign posted at oxygen and acetylene storage area was faded and/or illegible.
QC-00004	Mobile River	Hazardous labeling on a container of an unknown substance.
QC-00005	Mobile River	Outlet with out GFCI outlet in close proximity to water cooler and freshwater spigot.

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 45	Page 92 of 179
	DATE 07 May 2017 - Sunday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

LABOR HOURS						
Crew	Position	Number of Employees	Hours Worked			
Manson Construction Co.	LABORERS	3.0	36.0			
Manson Construction Co.	SURVEYOR	2.0	16.0			
Manson Construction Co.	SUPER - JOB	1.0	8.0			
Manson Construction Co.	SHORER	1.0	12.0			
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0			
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0			
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0			
Manson Construction Co.	ELECTRICIAN	1.0	12.0			
Manson Construction Co.	WELDER	1.0	12.0			
Manson Construction Co.	PROJECT MANAGER	1.0	8.0			
Manson Construction Co.	FOREMAN	2.0	24.0			
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0			
Manson Construction Co.	CRANE OPERATOR	2.0	24.0			
Manson Construction Co.	MATE	5.0	60.0			
Manson Construction Co.	DECK HAND	6.0	72.0			
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0			
Manson Construction Co.	ENGINEER	6.0	72.0			
Manson Construction Co.	BOAT CAPTAIN	4.0	48.0			
Total hrs worked to date:	6,904.0	Hrs worked MTD:	3,352.0	Total:	42.0	488.0

EQUIPMENT HOURS								
Equipment Name	Description	Idle Hours	Operating Hours					
589281	Margaret M	12.0	12.0					
548429	Speedy	0.0	24.0					
00000003	Glenn Edwards	0.0	24.0					
01	Deck Boat	12.0	12.0					
02	Gator	12.0	12.0					
03	Crane Barge	12.0	12.0					
03	Equipment Barge	12.0	12.0					
04	Bull Dozer	0.0	24.0					
05	Excavator	0.0	24.0					
06	Tug 1	0.0	24.0					
07	Tug 2	0.0	24.0					
Total operating hrs to date:	4,104.0	Idle hrs MTD:	528.0	Opr hrs MTD:	1,320.0	Total:	60.0	204.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 46	Page 93 of 179
		DATE 08 May 2017 - Monday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 86 °F No Precipitation 8 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
The Dredge Glenn Edwards continued digging between Sta. 4+00-32+76. 3 loads were completed totaling 23,903 CYs of hauled material. No delays were encountered with a full day at 100% pay.			
The USACE Inspector was aboard for the day.			
The Margaret M obtained a conditional survey of Sta. 4+00-32+76.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
No delays encountered today.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00016	QC Test	Turbidity Test	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	2.0	16.0
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0
Manson Construction Co.	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 46	Page 94 of 179	
		DATE 08 May 2017 - Monday		
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001		
Manson Construction Co.	SHORER		1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR		2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER		1.0	12.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	WELDER		1.0	12.0
Manson Construction Co.	PROJECT MANAGER		1.0	8.0
Manson Construction Co.	FOREMAN		2.0	24.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	CRANE OPERATOR		2.0	24.0
Manson Construction Co.	MATE		5.0	60.0
Manson Construction Co.	DECK HAND		6.0	72.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	ENGINEER		6.0	72.0
Manson Construction Co.	BOAT CAPTAIN		4.0	48.0
Total hrs worked to date: 7,392.0		Hrs worked MTD: 3,840.0	Total: 42.0	488.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
589281	Margaret M		12.0	12.0
548429	Speedy		0.0	24.0
00000003	Glenn Edwards		0.0	24.0
01	Deck Boat		12.0	12.0
02	Gator		12.0	12.0
05	Excavator		0.0	24.0
03	Crane Barge		12.0	12.0
03	Equipment Barge		12.0	12.0
04	Bull Dozer		0.0	24.0
06	Tug 1		0.0	24.0
07	Tug 2		0.0	24.0
Total operating hrs to date: 4,308.0		Idle hrs MTD: 588.0	Opr hrs MTD: 1,524.0	Total: 60.0 204.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 47	Page 95 of 179
		DATE 09 May 2017 - Tuesday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 84 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>The Dredge Glenn Edwards continued digging between Sta. 4+00-32+76. 3 loads were completed totaling 26,371 CYs of hauled material. One delay for 98 min was encountered with pay reduced to 0%. Both the mates and dragtenders computers went down in tandem while sailing to pumpoff. The engineering team was able to get this back up and running.</p> <p>The USACE Inspector was aboard for the day.</p> <p>The Margaret M obtained a conditional survey of Sta. 4+00-32+76.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.</p> <p>A man overboard drill was held with a live launch of the rescue boat.</p>			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
A 98 minute delay at 0% pay to repair the pumpout bell gasket.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00017	QC Test	Turbidity Test.	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	_____
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	_____
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	_____
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	3.0	24.0
Manson Construction Co.	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 96 of 179		
		47				
PROJECT		DATE				
		09 May 2017 - Tuesday				
PROJECT		CONTRACT NUMBER				
Maint. Dredging of Mobile Harbor		W91278-17-D-0002 0001				
Manson Construction Co.	SHORER			1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR			2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR			2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER			1.0	12.0	
Manson Construction Co.	ELECTRICIAN			1.0	12.0	
Manson Construction Co.	WELDER			1.0	12.0	
Manson Construction Co.	PROJECT MANAGER			1.0	8.0	
Manson Construction Co.	FOREMAN			2.0	24.0	
Manson Construction Co.	DREDGE CAPTAIN			1.0	12.0	
Manson Construction Co.	CRANE OPERATOR			2.0	24.0	
Manson Construction Co.	MATE			5.0	60.0	
Manson Construction Co.	DECK HAND			6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER			1.0	12.0	
Manson Construction Co.	ENGINEER			6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN			4.0	48.0	
Total hrs worked to date:		7,888.0	Hrs worked MTD:		4,336.0	
			Total:		43.0 496.0	
EQUIPMENT HOURS						
Equipment Name	Description			Idle Hours	Operating Hours	
589281	Margaret M			12.0	12.0	
548429	Speedy			0.0	24.0	
00000003	Glenn Edwards			0.0	24.0	
01	Deck Boat			12.0	12.0	
02	Gator			24.0	0.0	
03	Crane Barge			12.0	12.0	
03	Equipment Barge			12.0	12.0	
04	Bull Dozer			0.0	24.0	
05	Excavator			0.0	24.0	
06	Tug 1			0.0	24.0	
07	Tug 2			0.0	24.0	
Total operating hrs to date:		4,500.0	Idle hrs MTD:	660.0	Opr hrs MTD:	1,716.0
			Total:	72.0	192.0	
MISHAP REPORTING (Describe mishaps)						
No mishaps reported today						
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 48	Page 97 of 179
	DATE 10 May 2017 - Wednesday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 86 °F No Precipitation 13 MPH Wind
--	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards continued digging between Sta. 4+00-32+76 before switching to Sta. 32+76-50+00 after being instructed by the USACE. Manson was directed to dig 3 loads out of this area to assess the sand content and determine if it is sufficient for dike building. 4 loads were completed totaling 34,436 CYs of hauled material.

No delays were encountered with the full day at 100% pay

The USACE Inspector was aboard for the day.

Crew change took place this morning with 2 Engineers, 2 Ab's, 2 Mates and 1 electrician changed out.

The Margaret M obtained a conditional survey of Sta. 4+00-32+76.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Directed by the USACE QA to start digging in stations 32+76-50+00 to determine the material content in this section. Loads 54-56 were dug in this area.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

No delays incurred. 1440 min at 100% pay.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00018	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 48	Page 98 of 179
	DATE 10 May 2017 - Wednesday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

LABOR HOURS						
Crew	Position	Number of Employees	Hours Worked			
Manson Construction Co.	LABORERS	3.0	36.0			
Manson Construction Co.	SURVEYOR	3.0	24.0			
Manson Construction Co.	SUPER - JOB	2.0	16.0			
Manson Construction Co.	SHORER	1.0	12.0			
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0			
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0			
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0			
Manson Construction Co.	ELECTRICIAN	1.0	12.0			
Manson Construction Co.	WELDER	1.0	12.0			
Manson Construction Co.	PROJECT MANAGER	1.0	8.0			
Manson Construction Co.	FOREMAN	2.0	24.0			
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0			
Manson Construction Co.	CRANE OPERATOR	2.0	24.0			
Manson Construction Co.	MATE	4.0	48.0			
Manson Construction Co.	DECK HAND	6.0	72.0			
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0			
Manson Construction Co.	ENGINEER	6.0	72.0			
Manson Construction Co.	BOAT CAPTAIN	4.0	48.0			
Total hrs worked to date:	8,380.0	Hrs worked MTD:	4,828.0	Total:	43.0	492.0

EQUIPMENT HOURS								
Equipment Name	Description	Idle Hours	Operating Hours					
589281	Margaret M	12.0	12.0					
548429	Speedy	0.0	24.0					
00000003	Glenn Edwards	0.0	24.0					
01	Deck Boat	12.0	12.0					
02	Gator	24.0	0.0					
03	Crane Barge	12.0	12.0					
03	Equipment Barge	12.0	12.0					
04	Bull Dozer	0.0	24.0					
05	Excavator	0.0	24.0					
06	Tug 1	0.0	24.0					
07	Tug 2	0.0	24.0					
Total operating hrs to date:	4,692.0	Idle hrs MTD:	732.0	Opr hrs MTD:	1,908.0	Total:	72.0	192.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 49	Page 99 of 179
		DATE 11 May 2017 - Thursday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 84 °F No Precipitation 12 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>The Dredge Glenn Edwards switched back to digging Sta 4+00-32+76 after discovering the material dug from Assignment 2 (32+76-50+00) consisted of the same mud that we have been experiencing in Assignment 1. The USACE Inspector directed digging to be focused on the red side of the channel. 3 loads were completed totaling 23,275 CYs of hauled material.</p> <p>No delays were encountered with the full day at 100% pay.</p> <p>The USACE QA Inspector was aboard for a cycle before going over to the fill area.</p> <p>The Margaret M obtained a conditional survey of Sta. 32+76+53+00.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Directed to move back into Assignment 1 Sta 4+00-32+76 after material found in Sta. 32+76-50+00 consisted of the same muddy/silty material we have consistently been digging.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
No delays incurred. 1440 min at 100% pay.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00019	QC Test	Turbidity Test	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	3.0	24.0
Manson Construction Co.	SUPER - JOB	1.0	8.0
Manson Construction Co.	SHORER	1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	ELECTRICIAN	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	FOREMAN	2.0	24.0
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0
Manson Construction Co.	CRANE OPERATOR	2.0	24.0
Manson Construction Co.	MATE	4.0	48.0
Manson Construction Co.	DECK HAND	6.0	72.0
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0
Manson Construction Co.	ENGINEER	6.0	72.0
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0
<hr/>			
Total hrs worked to date: 8,852.0		Hrs worked MTD: 5,300.0	Total: 41.0 472.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
589281	Margaret M	12.0	12.0
548429	Speedy	0.0	24.0
00000003	Glenn Edwards	0.0	24.0
01	Deck Boat	12.0	12.0
02	Gator	24.0	0.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
04	Bull Dozer	0.0	24.0
05	Excavator	0.0	24.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
<hr/>			
Total operating hrs to date: 4,884.0		Idle hrs MTD: 804.0	Opr hrs MTD: 2,100.0 Total: 72.0 192.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 50	Page 101 of 179
	DATE 12 May 2017 - Friday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 80 °F 1.08 IN Precipitation 17 MPH Wind
---------------------------------------	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards continued digging Assignment 1 Sta 4+00-32+76 focusing on the north end of the cut by the bridge and the red side. 4 loads were completed totaling 32,150 CYs of hauled material. There was a 45 minute delay to replace the bow connection gasket.

The USACE QA Inspector and Manson's LE were aboard for a cycle.

The Margaret M obtained a conditional survey of Sta. 4+00-32+76.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

The crew continued to make improvements to the main deck railings.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

A 45 min delay at 0% pay encountered to replace the bow connection gasket.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00020	QC Test	Turbidity Test	Passed
CT-00021	QC Test	Draghead Paint Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	3.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 102 of 179				
		50						
		DATE		12 May 2017 - Friday				
PROJECT		CONTRACT NUMBER						
Maint. Dredging of Mobile Harbor		W91278-17-D-0002 0001						
Manson Construction Co.	SUPER - JOB			1.0	8.0			
Manson Construction Co.	SHORER			1.0	12.0			
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR			2.0	24.0			
Manson Construction Co.	DREDGE OPERATOR			2.0	24.0			
Manson Construction Co.	DREDGE PIPE INSTALLER			1.0	12.0			
Manson Construction Co.	ELECTRICIAN			1.0	12.0			
Manson Construction Co.	WELDER			1.0	12.0			
Manson Construction Co.	PROJECT MANAGER			1.0	8.0			
Manson Construction Co.	FOREMAN			2.0	24.0			
Manson Construction Co.	DREDGE CAPTAIN			1.0	12.0			
Manson Construction Co.	CRANE OPERATOR			2.0	24.0			
Manson Construction Co.	MATE			4.0	48.0			
Manson Construction Co.	DECK HAND			6.0	72.0			
Manson Construction Co.	CHIEF ENGINEER			1.0	12.0			
Manson Construction Co.	ENGINEER			6.0	72.0			
Manson Construction Co.	BOAT CAPTAIN			3.0	36.0			
Total hrs worked to date:		9,324.0	Hrs worked MTD:	5,772.0	Total:	41.0 472.0		
EQUIPMENT HOURS								
Equipment Name	Description			Idle Hours	Operating Hours			
589281	Margaret M			12.0	12.0			
548429	Speedy			0.0	24.0			
00000003	Glenn Edwards			0.0	24.0			
01	Deck Boat			12.0	12.0			
02	Gator			24.0	0.0			
03	Crane Barge			12.0	12.0			
03	Equipment Barge			12.0	12.0			
04	Bull Dozer			0.0	24.0			
05	Excavator			0.0	24.0			
06	Tug 1			0.0	24.0			
07	Tug 2			0.0	24.0			
08	Aggie			12.0	12.0			
Total operating hrs to date:		5,088.0	Idle hrs MTD:	888.0	Opr hrs MTD:	2,304.0	Total:	84.0 204.0
MISHAP REPORTING (Describe mishaps)								
No mishaps reported today								
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 51	Page 103 of 179
	DATE 13 May 2017 - Saturday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 82 °F No Precipitation 10 MPH Wind
---------------------------------------	---

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards continued digging Assignment 1 Sta 4+00-32+76 backing and filling near the bridge before finishing the load in the sump. 3 loads were completed totaling 23,940 CYs of hauled material. No delays were encountered for the day.

The fill site recieved a fair amount of sand during the loads overnight. With the increase in sand, the fill crew was forced to advance the shorepipe by 40'.

The Margaret M obtained a conditional survey of Sta. 4+00-32+76.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writting JSAs and conducting all work according to safety procedures.

Weekly fire and abandon ship drill followed by a safety meeting conducted on the Glenn.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

No delays encountered today.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00022	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	2.0	16.0
Manson Construction Co.	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 104 of 179	
		51			
PROJECT		DATE			
		13 May 2017 - Saturday			
Maint. Dredging of Mobile Harbor		CONTRACT NUMBER			
		W91278-17-D-0002 0001			
Manson Construction Co.	SHORER			1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR			2.0	24.0
Manson Construction Co.	DREDGE OPERATOR			2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER			1.0	12.0
Manson Construction Co.	ELECTRICIAN			1.0	12.0
Manson Construction Co.	WELDER			1.0	12.0
Manson Construction Co.	PROJECT MANAGER			1.0	8.0
Manson Construction Co.	FOREMAN			2.0	24.0
Manson Construction Co.	DREDGE CAPTAIN			1.0	12.0
Manson Construction Co.	CRANE OPERATOR			2.0	24.0
Manson Construction Co.	MATE			4.0	48.0
Manson Construction Co.	DECK HAND			6.0	72.0
Manson Construction Co.	CHIEF ENGINEER			1.0	12.0
Manson Construction Co.	ENGINEER			6.0	72.0
Manson Construction Co.	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		9,788.0	Hrs worked MTD:		6,236.0
			Total:		40.0 464.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
589281	Margaret M			12.0	12.0
548429	Speedy			24.0	0.0
00000003	Glenn Edwards			0.0	24.0
01	Deck Boat			12.0	12.0
02	Gator			24.0	0.0
03	Crane Barge			12.0	12.0
03	Equipment Barge			12.0	12.0
04	Bull Dozer			0.0	24.0
05	Excavator			0.0	24.0
06	Tug 1			0.0	24.0
07	Tug 2			0.0	24.0
08	Aggie			12.0	12.0
09	Bull Dozer			12.0	12.0
Total operating hrs to date:		5,280.0	Idle hrs MTD:		1,008.0
			Opr hrs MTD:		2,496.0
			Total:		120.0 192.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 52	Page 105 of 179
	DATE 14 May 2017 - Sunday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 87 °F No Precipitation 10 MPH Wind
--	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards continued digging Assignment 1 Sta 4+00-32+76 backing and filling near the bridge before finishing the load in the sump. 3 loads were completed totaling 20,441 CY of hauled material. A 22 min delay at 70% pay was encountered to flush the hopper.

The fill crew continues to extend the training dike after each load with the current dike approximately 400' long. The fill has been forced along the perimeter dike, helping material settle in close proximity to the dike.

The Margaret M obtained a conditional survey of Sta. 4+00-32+76.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

Weekly safety tests held onboard the Glenn. The fill crew conducted a safety meeting discussing the plans and procedures in the event of an incoming thunderstorm.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

A 22 min delay at 70% pay to flush the hopper.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00023	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 106 of 179	
		52		
		DATE	14 May 2017 - Sunday	
PROJECT		CONTRACT NUMBER		
Maint. Dredging of Mobile Harbor		W91278-17-D-0002 0001		
Manson Construction Co.	SURVEYOR	2.0	16.0	
Manson Construction Co.	SUPER - JOB	1.0	8.0	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	1.0	8.0	
Manson Construction Co.	FOREMAN	2.0	24.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	2.0	24.0	
Manson Construction Co.	MATE	5.0	60.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 10,264.0		Hrs worked MTD: 6,712.0	Total: 41.0	476.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
548429	Speedy	24.0	0.0	
00000003	Glenn Edwards	0.0	24.0	
01	Deck Boat	12.0	12.0	
02	Gator	24.0	0.0	
03	Crane Barge	12.0	12.0	
06	Tug 1	0.0	24.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	0.0	24.0	
05	Excavator	0.0	24.0	
07	Tug 2	0.0	24.0	
08	Aggie	12.0	12.0	
09	Bull Dozer	12.0	12.0	
Total operating hrs to date: 5,472.0		Idle hrs MTD: 1,128.0	Opr hrs MTD: 2,688.0	Total: 120.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 53	Page 107 of 179
	DATE 15 May 2017 - Monday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 89 °F No Precipitation 9 MPH Wind
---------------------------------------	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards continued digging Assignment 1 Sta 5+00-32+76 focusing on the east side of the river. 3 loads were completed totaling 19,467 CY of hauled material. There is a diver flag located at the ASDD Blakely Terminal dock and scows at the Vulcan Terminal preventing any dredging near the bulkhead of these terminals. Engineers and mates have tried to contact these terminals to see if these objects could be moved. None of the companies were able to be reached by phone or radio.

Manson is awaiting the specifics of the next assignment. Material is starting to become limited in the current assignment.

Daily Hauled CY: 19,467
Previous Cumulative CY: 437,907
Job Total CY: 457,374

The fill crew continues to extend the training dike after each load with the current dike approximately 400' long. Manson is expecting a marsh buggy to be onsite tomorrow to help extend the training dike and extra 500'-1000'.

2 crew members went ashore for crane physicals and USCG med cert physicals.

The USACE QA and Manon's LE were aboard for the day.

The Margaret M obtained a conditional survey of Sta. 4+00-32+76.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

No delays encountered.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00024	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name _____	First Day _____	Last Day _____
------------	-----------------	----------------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 53 Page 108 of 179

DATE
15 May 2017 - Monday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Manson Construction Co.	LABORERS	3.0	36.0			
Manson Construction Co.	SURVEYOR	3.0	24.0			
Manson Construction Co.	SUPER - JOB	1.0	8.0			
Manson Construction Co.	SHORER	1.0	12.0			
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0			
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0			
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0			
Manson Construction Co.	ELECTRICIAN	1.0	12.0			
Manson Construction Co.	WELDER	1.0	12.0			
Manson Construction Co.	PROJECT MANAGER	1.0	8.0			
Manson Construction Co.	MATE	5.0	60.0			
Manson Construction Co.	FOREMAN	2.0	24.0			
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0			
Manson Construction Co.	CRANE OPERATOR	2.0	24.0			
Manson Construction Co.	DECK HAND	6.0	72.0			
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0			
Manson Construction Co.	ENGINEER	6.0	72.0			
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0			
Total hrs worked to date:	10,748.0	Hrs worked MTD:	7,196.0	Total:	42.0	484.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
589281	Margaret M	12.0	12.0					
00000003	Glenn Edwards	0.0	24.0					
01	Deck Boat	12.0	12.0					
02	Gator	24.0	0.0					
03	Crane Barge	12.0	12.0					
03	Equipment Barge	12.0	12.0					
04	Bull Dozer	12.0	12.0					
05	Excavator	0.0	24.0					
06	Tug 1	0.0	24.0					
07	Tug 2	0.0	24.0					
08	Aggie	12.0	12.0					
09	Bull Dozer	0.0	24.0					
Total operating hrs to date:	5,664.0	Idle hrs MTD:	1,224.0	Opr hrs MTD:	2,880.0	Total:	96.0	192.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 109 of 179
		53	
PROJECT Maint. Dredging of Mobile Harbor		DATE	15 May 2017 - Monday
		CONTRACT NUMBER	W91278-17-D-0002 0001
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 54	Page 110 of 179
	DATE 16 May 2017 - Tuesday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 86 °F No Precipitation 4 MPH Wind
--	---

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards continued digging Assignment 1 Sta 5+00-32+76 focusing on the east side of the river. 3 loads were completed totaling 19,937 CY of hauled material.

Daily Hauled CY: 19,937
Previous Cumulative CY: 457,374
Job Total CY: 477,311

The fill crew continues to extend the training dike after each load with the current dike approximately 400' long. A marsh buggy was mobilized onto Gaillard Island and will be assisting in the efforts to extend the existing dike an additional 500' - 1000'.

The USACE QA conducted a walkthrough of Gaillard Island and boarded the dredge.

The Margaret M obtained a conditional survey of Sta. 4+00-32+76.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

USACE QA, Thomas Blakely, instructed Manson's alternate QCM, Tanner Jennings, to have the dredge suspend dredging in Assignment #1 (STA 4+00 - 32+76) and to commence dredging in Assignment #2 (STA 32+76 - 50+00), on the first load dug after 0000 hours on 5/17/17.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

A 35 minute delay (1945 - 2020) delay was incurred at 0% pay for flushing the plate coolers on the pump engines.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
0005	Marshbuggy
0006	Mob/Demob of Marshbuggy

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00025	QC Test	Turbidity test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 111 of 179
54

DATE
16 May 2017 - Tuesday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Manson Construction Co.	SHORER	1.0	12.0			
Manson Construction Co.	LABORERS	3.0	36.0			
Manson Construction Co.	SURVEYOR	4.0	32.0			
Manson Construction Co.	SUPER - JOB	1.0	8.0			
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0			
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0			
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0			
Manson Construction Co.	ELECTRICIAN	1.0	12.0			
Manson Construction Co.	WELDER	1.0	12.0			
Manson Construction Co.	PROJECT MANAGER	1.0	8.0			
Manson Construction Co.	FOREMAN	2.0	24.0			
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0			
Manson Construction Co.	CRANE OPERATOR	2.0	24.0			
Manson Construction Co.	MATE	5.0	60.0			
Manson Construction Co.	DECK HAND	6.0	72.0			
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0			
Manson Construction Co.	ENGINEER	6.0	72.0			
Manson Construction Co.	BOAT CAPTAIN	4.0	48.0			
Total hrs worked to date:	11,252.0	Hrs worked MTD:	7,700.0	Total:	44.0	504.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
02	Gator	24.0	0.0					
589281	Margaret M	12.0	12.0					
00000003	Glenn Edwards	0.0	24.0					
01	Deck Boat	12.0	12.0					
03	Crane Barge	12.0	12.0					
03	Equipment Barge	12.0	12.0					
04	Bull Dozer	12.0	12.0					
05	Excavator	0.0	24.0					
06	Tug 1	0.0	24.0					
07	Tug 2	0.0	24.0					
08	Aggie	12.0	12.0					
09	Bull Dozer	0.0	24.0					
010	Marsh Buggy	19.0	5.0					
Total operating hrs to date:	5,861.0	Idle hrs MTD:	1,339.0	Opr hrs MTD:	3,077.0	Total:	115.0	197.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 112 of 179	
		54		
PROJECT Maint. Dredging of Mobile Harbor		DATE	16 May 2017 - Tuesday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 55	Page 113 of 179
		DATE 17 May 2017 - Wednesday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 86 °F No Precipitation 17 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>The Dredge Glenn Edwards moved to Assignment 2 Sta. 32+76-50+00 at 03:01 after being directed by the USACE QA. 4 loads were completed today for a total haul of 24,430 CYs.</p> <p>Daily Hauled CY: 24,430 Previous Cumulative CY: 477,311 Job Total CY: 501,741</p> <p>A 60 minute delay (0803 - 0903) delay was incurred at 0% pay for flushing the bell connection to free up the locking band on the Vosta.</p> <p>The newly added marsh buggy broke down after running for 5 hours. A Cat mechanic will be out tomorrow to make the needed repairs.</p> <p>The USACE QA conducted a walkthrough on Gaillard Island and boarded the dredge.</p> <p>Crew change took place aboard the Glenn: Capt, Chief Engineer, Chief Mate, 2 AB's, 1 QMED and 1 mate in training.</p> <p>The Margaret M obtained a conditional survey of Sta. 4+00-53+00.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
USACE QA, Thomas Blakely, instructed Manson's alternate QCM, Tanner Jennings, to have the dredge suspend dredging in Assignment #1 (STA 4+00 - 32+76) and to commence dredging in Assignment #2 (STA 32+76 - 50+00), on the first load dug after 0000 hours on 5/17/17. Continued digging in this area for the full duration of the day.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
A 60 minute delay (0803 - 0903) delay was incurred at 0% pay for flushing the bell connection to free up the locking band on the Vosta.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00026	QC Test	Turbidity Test	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 55	Page 114 of 179	
		DATE 17 May 2017 - Wednesday		
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name _____		First Day _____	Last Day _____	
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	LABORERS		3.0	36.0
Manson Construction Co.	SURVEYOR		4.0	32.0
Manson Construction Co.	SUPER - JOB		1.0	8.0
Manson Construction Co.	SHORER		1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR		2.0	24.0
Manson Construction Co.	DREDGE OPERATOR		2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER		1.0	12.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	WELDER		1.0	12.0
Manson Construction Co.	PROJECT MANAGER		1.0	8.0
Manson Construction Co.	FOREMAN		2.0	24.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	CRANE OPERATOR		2.0	24.0
Manson Construction Co.	MATE		6.0	72.0
Manson Construction Co.	DECK HAND		6.0	72.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	ENGINEER		6.0	72.0
Manson Construction Co.	BOAT CAPTAIN		4.0	48.0
Total hrs worked to date: 11,768.0		Hrs worked MTD: 8,216.0	Total: 45.0	516.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
589281	Margaret M		12.0	12.0
00000003	Glenn Edwards		0.0	24.0
01	Deck Boat		12.0	12.0
02	Gator		24.0	0.0
03	Crane Barge		12.0	12.0
03	Equipment Barge		12.0	12.0
04	Bull Dozer		12.0	12.0
05	Excavator		0.0	24.0
06	Tug 1		0.0	24.0
07	Tug 2		0.0	24.0
08	Aggie		12.0	12.0
09	Bull Dozer		0.0	24.0
010	Marsh Buggy		24.0	0.0
Total operating hrs to date: 6,053.0		Idle hrs MTD: 1,459.0	Opr hrs MTD: 3,269.0	Total: 120.0 192.0
MISHAP REPORTING (Describe mishaps)				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 55	Page 115 of 179
	DATE 17 May 2017 - Wednesday	

PROJECT Maint. Dredging of Mobile Harbor

CONTRACT NUMBER W91278-17-D-0002 0001
--

No mishaps reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 56	Page 116 of 179
	DATE 18 May 2017 - Thursday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 87 °F No Precipitation 10 MPH Wind
--	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards worked assignment 1 and 2, Sta. 28+00-50+00 per direction of the USACE QA. 3 loads were completed today for a total haul of 19,684.

Daily Hauled CY: 19,684
Previous Cumulative CY: 501,74
Job Total CY: 521,425

A CAT mechanic swapped the seized turbo on the marsh buggy and the machine is now operational.

The USACE QA conducted a walkthrough on Gaillard Island and boarded the dredge.

The Margaret M obtained a conditional survey of Sta. 26+00-53+00.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

USACE QA, Thomas Blakely, instructed Manson's alternate QCM, Tanner Jennings, to have the Dredge Glenn Edwards commence dredging assignments 1 and 2 simultaneously, focusing on STA 28+00 - 50+00.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 89 minutes were incurred due to ship traffic.
- 88 minutes were incurred due to issues with the booster pump engine.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00027	QC Test	Turbidity test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 56 Page 117 of 179

DATE
18 May 2017 - Thursday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Manson Construction Co.	LABORERS	3.0	36.0			
Manson Construction Co.	SURVEYOR	4.0	32.0			
Manson Construction Co.	SUPER - JOB	2.0	16.0			
Manson Construction Co.	SHORER	1.0	12.0			
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0			
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0			
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0			
Manson Construction Co.	ELECTRICIAN	1.0	12.0			
Manson Construction Co.	WELDER	1.0	12.0			
Manson Construction Co.	PROJECT MANAGER	1.0	8.0			
Manson Construction Co.	FOREMAN	1.0	12.0			
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0			
Manson Construction Co.	CRANE OPERATOR	1.0	12.0			
Manson Construction Co.	MATE	6.0	72.0			
Manson Construction Co.	DECK HAND	6.0	72.0			
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0			
Manson Construction Co.	ENGINEER	6.0	72.0			
Manson Construction Co.	BOAT CAPTAIN	4.0	48.0			
Total hrs worked to date:	12,268.0	Hrs worked MTD:	8,716.0	Total:	44.0	500.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
589281	Margaret M	12.0	12.0					
00000003	Glenn Edwards	0.0	24.0					
01	Deck Boat	12.0	12.0					
02	Gator	24.0	0.0					
03	Crane Barge	12.0	12.0					
03	Equipment Barge	12.0	12.0					
04	Bull Dozer	12.0	12.0					
05	Excavator	0.0	24.0					
06	Tug 1	0.0	24.0					
07	Tug 2	0.0	24.0					
08	Aggie	12.0	12.0					
09	Bull Dozer	0.0	24.0					
010	Marsh Buggy	18.3	5.8					
Total operating hrs to date:	6,250.8	Idle hrs MTD:	1,573.3	Opr hrs MTD:	3,466.8	Total:	114.3	197.8

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 56	Page 118 of 179
	DATE 18 May 2017 - Thursday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 57	Page 119 of 179
	DATE 19 May 2017 - Friday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 78 °F Max 87 °F No Precipitation 10 MPH Wind
--	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards worked in Assignment #2, STA 32+76-50+00, before being directed by USACE QA, Thomas Blakely, to commence dredging in Assignment #3, STA 68+12 - 105+54.

Daily Hauled CY: 15,852
Previous Cumulative CY: 521,425
Job Total CY: 537,277

The USACE QA conducted a walkthrough on Gaillard Island and boarded the dredge.

The Margaret M obtained a conditional survey of Sta. 26+00-53+00.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

USACE QA, Thomas Blakely, instructed Manson's QCM, Sherif Omar Azmy, to suspend dredging in Assignment #2, STA 32+76-50+00, and to commence dredging in Assignment #3, STA 68+12-105+54.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

09:37-10:37 - 30 minute delay at 70% for cleaning clogged overflow weirs.
23:25-00:00 - 35 minute delay at 70% for clearing logs from the booster pump impeller.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00028	QC Test	Turbidity test	Passed
CT-00029	QC Test	Draghead Paint Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 120 of 179	
		57		
		DATE	19 May 2017 - Friday	
		19 May 2017 - Friday		
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Manson Construction Co.	LABORERS	3.0	36.0	
Manson Construction Co.	SURVEYOR	4.0	32.0	
Manson Construction Co.	SUPER - JOB	2.0	16.0	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	1.0	8.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	MATE	6.0	72.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	BOAT CAPTAIN	4.0	48.0	
Total hrs worked to date: 12,768.0		Hrs worked MTD: 9,216.0	Total: 44.0	500.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
00000003	Glenn Edwards	0.0	24.0	
01	Deck Boat	12.0	12.0	
02	Gator	24.0	0.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	12.0	12.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
010	Marsh Buggy	13.5	10.5	
07	Tug 2	0.0	24.0	
08	Aggie	12.0	12.0	
09	Bull Dozer	0.0	24.0	
Total operating hrs to date: 6,453.3		Idle hrs MTD: 1,682.8	Opr hrs MTD: 3,669.3	Total: 109.5 202.5
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 122 of 179	
		58		
PROJECT Maint. Dredging of Mobile Harbor		DATE	20 May 2017 - Saturday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Manson Construction Co.	LABORERS	3.0	36.0	
Manson Construction Co.	SURVEYOR	3.0	24.0	
Manson Construction Co.	SUPER - JOB	2.0	16.0	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	0.0	8.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	MATE	6.0	72.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	4.0	48.0	
Total hrs worked to date: 13,260.0		Hrs worked MTD: 9,708.0	Total: 42.0	492.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
00000003	Glenn Edwards	0.0	24.0	
01	Deck Boat	12.0	12.0	
02	Gator	24.0	0.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	12.0	12.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
08	Aggie	12.0	12.0	
09	Bull Dozer	0.0	24.0	
010	Marsh Buggy	18.3	5.8	
Total operating hrs to date: 6,651.0		Idle hrs MTD: 1,797.0	Opr hrs MTD: 3,867.0	Total: 114.3 197.8
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 59	Page 123 of 179
	DATE 21 May 2017 - Sunday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 77 °F 0.11 IN Precipitation 9 MPH Wind
---------------------------------------	---

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards worked in Assignment #4, STA 105+54-146+00.

Daily Hauled CY: 17,894
Previous Cumulative CY: 555,996
Job Total CY: 573,890

The USACE QA conducted a walkthrough on Gaillard Island and boarded the dredge.

The Margaret M obtained a conditional survey of STA 105+54-146+00.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures. In addition, both crews conducted their weekly safety and ethics meetings.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

None.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00032	QC Test	Turbidity Test	Passed
CT-00033	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 124 of 179	
		59		
PROJECT Maint. Dredging of Mobile Harbor		DATE	21 May 2017 - Sunday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	LABORERS	3.0	36.0	
Manson Construction Co.	SURVEYOR	3.0	24.0	
Manson Construction Co.	SUPER - JOB	2.0	16.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	0.0	8.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	MATE	6.0	72.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	4.0	48.0	
Total hrs worked to date: 13,752.0		Hrs worked MTD: 10,200.0	Total: 42.0	492.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
02	Gator	24.0	0.0	
589281	Margaret M	12.0	12.0	
00000003	Glenn Edwards	0.0	24.0	
01	Deck Boat	12.0	12.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	12.0	12.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
08	Aggie	12.0	12.0	
09	Bull Dozer	0.0	24.0	
010	Marsh Buggy	13.8	10.3	
Total operating hrs to date: 6,853.3		Idle hrs MTD: 1,906.8	Opr hrs MTD: 4,069.3	Total: 109.8 202.3
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 60	Page 125 of 179
	DATE 22 May 2017 - Monday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 81 °F 0.06 IN Precipitation 3 MPH Wind
---------------------------------------	---

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards worked in Assignment #4, STA 105+54-146+00, before moving into Assignment #5, STA 146+00-186+00, per direction of USACE QA, Thomas Blakely.

Daily Hauled CY: 22,759
Previous Cumulative CY: 573,890
Job Total CY: 596,649

The USACE QA conducted a walkthrough on Gaillard Island and boarded the dredge.

The Margaret M obtained a conditional survey of STA 105+54-146+00.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

At approximately 1200 hours, USACE QA, Thomas Blakely, instructed the Dredge Glenn Edwards to suspend dredging in Assignment #4, STA 105+54-146+00, and to commence dredging in Assignment #5, STA 146+00-186+00.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

None.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00034	QC Test	Turbidity Test	Passed
CT-00035	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	3.0	24.0
Manson Construction Co.	SUPER - JOB	2.0	16.0
Manson Construction Co.	SHORER	1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	ELECTRICIAN	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	0.0	8.0
Manson Construction Co.	FOREMAN	1.0	12.0
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	MATE	6.0	72.0
Manson Construction Co.	DECK HAND	6.0	72.0
Manson Construction Co.	ENGINEER	6.0	72.0
Manson Construction Co.	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date: 14,244.0		Hrs worked MTD: 10,692.0	Total: 42.0 492.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
589281	Margaret M	12.0	12.0
00000003	Glenn Edwards	0.0	24.0
01	Deck Boat	12.0	12.0
02	Gator	24.0	0.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
04	Bull Dozer	12.0	12.0
05	Excavator	0.0	24.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
08	Aggie	12.0	12.0
09	Bull Dozer	0.0	24.0
010	Marsh Buggy	13.5	10.5
Total operating hrs to date: 7,055.8	Idle hrs MTD: 2,016.3	Opr hrs MTD: 4,271.8	Total: 109.5 202.5

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 128 of 179
61

DATE
23 May 2017 - Tuesday

PROJECT
Maint. Dredging of Mobile Harbor

CONTRACT NUMBER
W91278-17-D-0002 0001

Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	4.0	32.0
Manson Construction Co.	SUPER - JOB	2.0	16.0
Manson Construction Co.	SHORER	1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	ELECTRICIAN	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	0.0	8.0
Manson Construction Co.	FOREMAN	1.0	12.0
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	MATE	6.0	72.0
Manson Construction Co.	DECK HAND	6.0	72.0
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0
Manson Construction Co.	ENGINEER	6.0	72.0
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0
Total hrs worked to date: 14,732.0		Hrs worked MTD: 11,180.0	Total: 42.0 488.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
589281	Margaret M	12.0	12.0
00000003	Glenn Edwards	0.0	24.0
01	Deck Boat	12.0	12.0
02	Gator	24.0	0.0
03	Crane Barge	12.0	12.0
06	Tug 1	0.0	24.0
03	Equipment Barge	12.0	12.0
04	Bull Dozer	12.0	12.0
05	Excavator	0.0	24.0
07	Tug 2	0.0	24.0
08	Aggie	12.0	12.0
09	Bull Dozer	0.0	24.0
010	Marsh Buggy	14.2	9.8
Total operating hrs to date: 7,257.6		Idle hrs MTD: 2,126.4	Opr hrs MTD: 4,473.6 Total: 110.2 201.8

MISHAP REPORTING

(Describe mishaps)

The following mishap was reported today:

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 61	Page 129 of 179
		DATE 23 May 2017 - Tuesday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
<p>Contractor/Subcontractor: Manson Construction Co.</p> <p>Age:</p> <p>Gender: Male</p> <p>Date Employee Started Work:</p> <p>Location of Mishap:</p> <p>Result: Remained at work - Other</p> <p>Injury Category: Injury</p> <p>Contractor Recordable Mishap: No</p> <p>Alex Delgado was cleaning debris from the draghead and there was a tire/boat fender on deck covered in mud. Alex attempted to move it aside by grabbing inside the tire with both hands when a sharp object inside the lip of the tire punctured his leather work glove and punctured the skin on middle finger of his left hand. Alex removed the glove, saw bleeding and stopped work immediately. The mate and his partner on watch were both promptly notified. First aid treatment was administered, cleaning and bandaging the wound.</p> <p>Alex continued on watch comfortable with the treatment received. The mate on watch monitored Alex for the rest of the watch.</p> <p>Dredge Captain, Ken Penwell, was notified at 05:00 on 5/24/17. WorkCare was contacted at 05:45, at which point Alex disembarked the Dredge Glenn Edwards and proceeded to Industrial Medical Clinic West for a follow up. Nothing came of the clinic's visit.</p>			
<p>CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 62	Page 130 of 179
	DATE 24 May 2017 - Wednesday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 79 °F No Precipitation 5 MPH Wind
--	---

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards worked in Assignment #5, STA 146+00-186+00.

Daily Hauled CY: 21,990
Previous Cumulative CY: 617,554
Job Total CY: 639,544

The Margaret M obtained a conditional survey of STA 146+00-186+00.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writting JSAs and conducting all work according to safety procedures.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

60 minute delay (00:25-01:25) for flushing discharge box of debris and mud.
20 minute delay (04:10-04:30) for traffic slowdown.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00038	QC Test	Turbidity Test	Passed
CT-00039	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 131 of 179	
		62		
		DATE	24 May 2017 - Wednesday	
		CONTRACT NUMBER		W91278-17-D-0002 0001
PROJECT		Maint. Dredging of Mobile Harbor		
Manson Construction Co.	LABORERS	3.0	36.0	
Manson Construction Co.	SURVEYOR	4.0	32.0	
Manson Construction Co.	SUPER - JOB	2.0	16.0	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	0.0	8.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	MATE	6.0	72.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 15,220.0		Hrs worked MTD: 11,668.0	Total: 42.0	488.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
00000003	Glenn Edwards	0.0	24.0	
01	Deck Boat	12.0	12.0	
02	Gator	24.0	0.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	12.0	12.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
08	Aggie	12.0	12.0	
09	Bull Dozer	0.0	24.0	
010	Marsh Buggy	14.8	9.3	
Total operating hrs to date: 7,458.8		Idle hrs MTD: 2,237.2	Opr hrs MTD: 4,674.8	Total: 110.8 201.3
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 63	Page 132 of 179
	DATE 25 May 2017 - Thursday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 82 °F No Precipitation 5 MPH Wind
---------------------------------------	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards worked in Assignment #5, STA 146+00-186+00 for the majority of the day, before making dredge cuts between STA 112+00 and STA 146+00, per the USACE QA's direction.

Daily Hauled CY: 36,800
Previous Cumulative CY: 639,544
Job Total CY: 676,344

The Margaret M obtained a conditional survey of STA 146+00-186+00.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

At 16:23, USACE QA, Thomas Blakely, directed the Dredge Glenn Edwards to commence dredge cuts between STA 112+00 and STA 146+00, concentrating on the red toe (i.e. east side of the channel).

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

None.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00040	QC Test	Turbidity Test	Passed
CT-00041	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 63	Page 133 of 179	
		DATE 25 May 2017 - Thursday		
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	SHORER		1.0	12.0
Manson Construction Co.	LABORERS		3.0	36.0
Manson Construction Co.	SURVEYOR		4.0	32.0
Manson Construction Co.	SUPER - JOB		2.0	16.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR		2.0	24.0
Manson Construction Co.	DREDGE OPERATOR		2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER		1.0	12.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	WELDER		1.0	12.0
Manson Construction Co.	PROJECT MANAGER		0.0	8.0
Manson Construction Co.	FOREMAN		1.0	12.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	CRANE OPERATOR		1.0	12.0
Manson Construction Co.	MATE		6.0	72.0
Manson Construction Co.	DECK HAND		6.0	72.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	ENGINEER		6.0	72.0
Manson Construction Co.	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 15,708.0		Hrs worked MTD: 12,156.0	Total: 42.0	488.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
02	Gator		24.0	0.0
589281	Margaret M		12.0	12.0
00000003	Glenn Edwards		0.0	24.0
01	Deck Boat		12.0	12.0
03	Crane Barge		12.0	12.0
03	Equipment Barge		12.0	12.0
04	Bull Dozer		12.0	12.0
05	Excavator		0.0	24.0
06	Tug 1		0.0	24.0
07	Tug 2		0.0	24.0
08	Aggie		12.0	12.0
09	Bull Dozer		0.0	24.0
010	Marsh Buggy		13.5	10.5
Total operating hrs to date: 7,661.3		Idle hrs MTD: 2,346.7	Opr hrs MTD: 4,877.3	Total: 109.5 202.5
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 64	Page 134 of 179								
		DATE 26 May 2017 - Friday									
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001									
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 66 °F Max 82 °F No Precipitation 6 MPH Wind									
QC NARRATIVES GENERAL COMMENTS <p>The Dredge Glenn Edwards worked in Assignment #5, STA 146+00-186+00, before shifting to Assignment #6, STA 186+00-226+00, at 10:45.</p> <p>Daily Hauled CY: 32,112 Previous Cumulative CY: 676,344 Job Total CY: 708,456</p> <p>The Aggie obtained a conditional survey of STA 105+54-186+00.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>At 10:45, USACE QA, Thomas Blakely, directed the Dredge Glenn Edwards to suspend dredging between in Assignment #5, STA 146+00-186+00 and to commence dredging in Assignment #6, STA 186+00-226+00.</p>											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? <p>None.</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today											
ACTIVITY START/FINISH <u>Activity No</u> <u>Description</u> <hr/> No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td>CT-00042</td> <td>QC Test</td> <td>Draghead Paint Test</td> <td>Passed</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	CT-00042	QC Test	Draghead Paint Test	Passed
Requirement No	Type	Description	Results								
CT-00042	QC Test	Draghead Paint Test	Passed								
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><hr/></td> </tr> </tbody> </table> No QC Deficiency items were issued today				Item No	Location	Description	<hr/>				
Item No	Location	Description									
<hr/>											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><hr/></td> </tr> </tbody> </table> No QC Deficiency items were corrected today				Item No	Location	Description	<hr/>				
Item No	Location	Description									
<hr/>											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"><hr/></td> </tr> </tbody> </table> No Contractors had their first or last day on the site				Name	First Day	Last Day	<hr/>				
Name	First Day	Last Day									
<hr/>											
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4"><hr/></td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	<hr/>			
Crew	Position	Number of Employees	Hours Worked								
<hr/>											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 135 of 179	
		64		
		DATE	26 May 2017 - Friday	
PROJECT		CONTRACT NUMBER		
Maint. Dredging of Mobile Harbor		W91278-17-D-0002 0001		
Manson Construction Co.	LABORERS	3.0	36.0	
Manson Construction Co.	SURVEYOR	4.0	32.0	
Manson Construction Co.	SUPER - JOB	2.0	16.0	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	0.0	8.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	MATE	6.0	72.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 16,196.0		Hrs worked MTD: 12,644.0	Total: 42.0	488.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
00000003	Glenn Edwards	0.0	24.0	
589281	Margaret M	12.0	12.0	
01	Deck Boat	12.0	12.0	
02	Gator	24.0	0.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	12.0	12.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
08	Aggie	12.0	12.0	
09	Bull Dozer	0.0	24.0	
010	Marsh Buggy	13.5	10.5	
Total operating hrs to date: 7,863.8	Idle hrs MTD: 2,456.2	Opr hrs MTD: 5,079.8	Total: 109.5	202.5
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 65	Page 136 of 179
	DATE 27 May 2017 - Saturday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 86 °F No Precipitation 5 MPH Wind
---------------------------------------	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards worked in Assignment #6, STA 186+00-226+00.

Daily Hauled CY: 28,032
Previous Cumulative CY: 708,456
Job Total CY: 736,488

The Margaret M obtained a conditional survey of STA 105+54-226+00.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

Dredge crew conducted a confined space drill, with man down rescue. A safety meeting was held following completion of the drill.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

None.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00043	QC Test	Turbidity Test	Passed
CT-00044	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	4.0	32.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 137 of 179		
		65				
		DATE				
		27 May 2017 - Saturday				
PROJECT		CONTRACT NUMBER				
Maint. Dredging of Mobile Harbor		W91278-17-D-0002 0001				
Manson Construction Co.	SUPER - JOB			2.0	16.0	
Manson Construction Co.	SHORER			1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR			2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR			2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER			1.0	12.0	
Manson Construction Co.	ELECTRICIAN			1.0	12.0	
Manson Construction Co.	WELDER			1.0	12.0	
Manson Construction Co.	PROJECT MANAGER			0.0	8.0	
Manson Construction Co.	FOREMAN			1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN			1.0	12.0	
Manson Construction Co.	CRANE OPERATOR			1.0	12.0	
Manson Construction Co.	MATE			6.0	72.0	
Manson Construction Co.	DECK HAND			6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER			1.0	12.0	
Manson Construction Co.	ENGINEER			6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN			3.0	36.0	
Total hrs worked to date:		16,684.0	Hrs worked MTD:		13,132.0	
			Total:		42.0 488.0	
EQUIPMENT HOURS						
Equipment Name	Description			Idle Hours	Operating Hours	
589281	Margaret M			12.0	12.0	
00000003	Glenn Edwards			0.0	24.0	
01	Deck Boat			12.0	12.0	
02	Gator			24.0	0.0	
03	Crane Barge			12.0	12.0	
03	Equipment Barge			12.0	12.0	
04	Bull Dozer			12.0	12.0	
05	Excavator			0.0	24.0	
06	Tug 1			0.0	24.0	
07	Tug 2			0.0	24.0	
08	Aggie			12.0	12.0	
09	Bull Dozer			0.0	24.0	
010	Marsh Buggy			13.5	10.5	
Total operating hrs to date:		8,066.3	Idle hrs MTD:	2,565.7	Opr hrs MTD:	5,282.3
			Total:	109.5	202.5	
MISHAP REPORTING (Describe mishaps)						
No mishaps reported today						
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 66	Page 138 of 179
	DATE 28 May 2017 - Sunday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 86 °F No Precipitation 4 MPH Wind
---------------------------------------	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards worked in Assignment #6, STA 186+00-226+00.

Daily Hauled CY: 27,760
Previous Cumulative CY: 736,488
Job Total CY: 764,248

The Margaret M obtained a conditional survey of STA 186+00-226+00.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writting JSAs and conducting all work according to safety procedures.

Fill crew held weekly safety and ethics meeting on Gaillard Island.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

14:06-17:24 - 198 minutes clearing wood debris from booster pump.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00045	QC Test	Turbidity Test	Passed
CT-00046	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	4.0	32.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 66	Page 139 of 179	
		DATE 28 May 2017 - Sunday		
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001		
Manson Construction Co.	SUPER - JOB		2.0	16.0
Manson Construction Co.	SHORER		1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR		2.0	24.0
Manson Construction Co.	DREDGE OPERATOR		2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER		1.0	12.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	WELDER		1.0	12.0
Manson Construction Co.	PROJECT MANAGER		0.0	8.0
Manson Construction Co.	FOREMAN		1.0	12.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	CRANE OPERATOR		1.0	12.0
Manson Construction Co.	ENGINEER		6.0	72.0
Manson Construction Co.	MATE		6.0	72.0
Manson Construction Co.	DECK HAND		6.0	72.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 17,172.0		Hrs worked MTD: 13,620.0	Total: 42.0	488.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
589281	Margaret M		12.0	12.0
00000003	Glenn Edwards		0.0	24.0
01	Deck Boat		12.0	12.0
02	Gator		24.0	0.0
03	Crane Barge		12.0	12.0
03	Equipment Barge		12.0	12.0
04	Bull Dozer		12.0	12.0
05	Excavator		0.0	24.0
06	Tug 1		0.0	24.0
07	Tug 2		0.0	24.0
08	Aggie		12.0	12.0
09	Bull Dozer		0.0	24.0
010	Marsh Buggy		13.5	10.5
Total operating hrs to date: 8,268.8		Idle hrs MTD: 2,675.2	Opr hrs MTD: 5,484.8	Total: 109.5 202.5
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 67	Page 140 of 179
	DATE 29 May 2017 - Monday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused Non-Critical Delay Temperature Min 70 °F Max 86 °F 0.67 IN Precipitation 5 MPH Wind
---------------------------------------	---

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards worked in Assignment #6, STA 186+00-226+00.

Daily Hauled CY: 19,681
Previous Cumulative CY: 764,248
Job Total CY: 783,929

The Margaret M obtained a conditional survey of STA 186+00-226+00.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

20 minute delay starting at 23:40, due to rough weather.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
CT-00047	QC Test	Turbidity Test	Passed
CT-00048	QC Test	Turbidity Test	Passed

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	4.0	32.0
Manson Construction Co.	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 67	Page 141 of 179	
		DATE 29 May 2017 - Monday		
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001		
Manson Construction Co.	SHORER		1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR		2.0	24.0
Manson Construction Co.	DREDGE OPERATOR		2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER		1.0	12.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	WELDER		1.0	12.0
Manson Construction Co.	PROJECT MANAGER		1.0	8.0
Manson Construction Co.	FOREMAN		1.0	12.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	CRANE OPERATOR		1.0	12.0
Manson Construction Co.	MATE		6.0	72.0
Manson Construction Co.	DECK HAND		6.0	72.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	ENGINEER		6.0	72.0
Manson Construction Co.	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 17,652.0		Hrs worked MTD: 14,100.0	Total: 42.0	480.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
589281	Margaret M		12.0	12.0
00000003	Glenn Edwards		0.0	24.0
01	Deck Boat		12.0	12.0
02	Gator		24.0	0.0
03	Crane Barge		12.0	12.0
03	Equipment Barge		12.0	12.0
04	Bull Dozer		12.0	12.0
05	Excavator		0.0	24.0
06	Tug 1		0.0	24.0
07	Tug 2		0.0	24.0
08	Aggie		12.0	12.0
09	Bull Dozer		0.0	24.0
010	Marsh Buggy		13.5	10.5
Total operating hrs to date: 8,471.3		Idle hrs MTD: 2,784.7	Opr hrs MTD: 5,687.3	Total: 109.5 202.5
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 68	Page 142 of 179
		DATE 30 May 2017 - Tuesday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 82 °F 0.06 IN Precipitation 4 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
The Dredge Glenn Edwards worked in Assignment #6, STA 186+00-226+00.			
Daily Hauled CY: 14,597 Previous Cumulative CY: 783,929 Job Total CY: 798,526			
The Margaret M obtained a conditional survey of STA 186+00-226+00.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
00:00-01:50 - 110 minute delay for rough weather. 04:57-15:50 - 653 minute delay for fueling.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00049	QC Test	Turbidity Test	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	

No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	

No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	

No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	4.0	32.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 143 of 179	
		68			
PROJECT Maint. Dredging of Mobile Harbor		DATE			
		30 May 2017 - Tuesday			
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER			
		W91278-17-D-0002 0001			
Manson Construction Co.	SUPER - JOB			1.0	8.0
Manson Construction Co.	SHORER			1.0	12.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR			2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER			1.0	12.0
Manson Construction Co.	ELECTRICIAN			1.0	12.0
Manson Construction Co.	WELDER			1.0	12.0
Manson Construction Co.	PROJECT MANAGER			1.0	8.0
Manson Construction Co.	FOREMAN			1.0	12.0
Manson Construction Co.	DREDGE CAPTAIN			1.0	12.0
Manson Construction Co.	CRANE OPERATOR			1.0	12.0
Manson Construction Co.	MATE			6.0	72.0
Manson Construction Co.	DECK HAND			6.0	72.0
Manson Construction Co.	CHIEF ENGINEER			1.0	12.0
Manson Construction Co.	ENGINEER			6.0	72.0
Manson Construction Co.	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		18,132.0	Hrs worked MTD:		14,580.0
			Total:		42.0 480.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
02	Gator			24.0	0.0
589281	Margaret M			12.0	12.0
00000003	Glenn Edwards			0.0	24.0
01	Deck Boat			12.0	12.0
03	Crane Barge			12.0	12.0
03	Equipment Barge			12.0	12.0
04	Bull Dozer			12.0	12.0
05	Excavator			0.0	24.0
06	Tug 1			0.0	24.0
07	Tug 2			0.0	24.0
08	Aggie			12.0	12.0
09	Bull Dozer			0.0	24.0
010	Marsh Buggy			13.5	10.5
Total operating hrs to date:		8,673.8	Idle hrs MTD:		2,894.2
			Opr hrs MTD:		5,889.8
			Total:		109.5 202.5
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 69	Page 144 of 179
		DATE 31 May 2017 - Wednesday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 82 °F 0.09 IN Precipitation 4 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
The Dredge Glenn Edwards worked in Assignment #6, STA 186+00-226+00.			
Daily Hauled CY: 17,503 Previous Cumulative CY: 798,526 Job Total CY: 816,029			
The Margaret M obtained a conditional survey of STA 186+00-226+00.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
15:45-18:40 - 175 minute delay for repairing hopper jetting supply line.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00050	QC Test	Turbidity Test	Passed
CT-00051	QC Test	Turbidity Test	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
_____	_____	_____	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
_____	_____	_____	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
_____	_____	_____	
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	SHORER	1.0	12.0
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	4.0	32.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 145 of 179					
		69							
PROJECT		DATE							
		31 May 2017 - Wednesday							
Maint. Dredging of Mobile Harbor		CONTRACT NUMBER							
		W91278-17-D-0002 0001							
Manson Construction Co.	SUPER - JOB			1.0	8.0				
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR			2.0	24.0				
Manson Construction Co.	DREDGE OPERATOR			2.0	24.0				
Manson Construction Co.	PROJECT MANAGER			1.0	8.0				
Manson Construction Co.	DREDGE PIPE INSTALLER			1.0	12.0				
Manson Construction Co.	ELECTRICIAN			1.0	12.0				
Manson Construction Co.	WELDER			1.0	12.0				
Manson Construction Co.	FOREMAN			1.0	12.0				
Manson Construction Co.	DREDGE CAPTAIN			1.0	12.0				
Manson Construction Co.	CRANE OPERATOR			1.0	12.0				
Manson Construction Co.	MATE			6.0	72.0				
Manson Construction Co.	DECK HAND			6.0	72.0				
Manson Construction Co.	CHIEF ENGINEER			1.0	12.0				
Manson Construction Co.	ENGINEER			6.0	72.0				
Manson Construction Co.	BOAT CAPTAIN			3.0	36.0				
Total hrs worked to date:		18,612.0	Hrs worked MTD:	15,060.0	Total:	42.0	480.0		
EQUIPMENT HOURS									
Equipment Name	Description			Idle Hours	Operating Hours				
02	Gator			24.0	0.0				
589281	Margaret M			12.0	12.0				
00000003	Glenn Edwards			0.0	24.0				
01	Deck Boat			12.0	12.0				
03	Crane Barge			12.0	12.0				
03	Equipment Barge			12.0	12.0				
04	Bull Dozer			12.0	12.0				
05	Excavator			0.0	24.0				
06	Tug 1			0.0	24.0				
07	Tug 2			0.0	24.0				
08	Aggie			12.0	12.0				
09	Bull Dozer			0.0	24.0				
010	Marsh Buggy			13.5	10.5				
Total operating hrs to date:		8,876.3	Idle hrs MTD:	3,003.7	Opr hrs MTD:	6,092.3	Total:	109.5	202.5
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 147 of 179	
		70		
		DATE	01 Jun 2017 - Thursday	
		CONTRACT NUMBER		W91278-17-D-0002 0001
PROJECT Maint. Dredging of Mobile Harbor				
Manson Construction Co.	LABORERS	3.0	36.0	
Manson Construction Co.	SURVEYOR	4.0	32.0	
Manson Construction Co.	SUPER - JOB	1.0	8.0	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	1.0	8.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	MATE	6.0	72.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 19,092.0		Hrs worked MTD: 480.0	Total: 42.0	480.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
00000003	Glenn Edwards	0.0	24.0	
01	Deck Boat	12.0	12.0	
02	Gator	24.0	0.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	12.0	12.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
08	Aggie	12.0	12.0	
09	Bull Dozer	0.0	24.0	
010	Marsh Buggy	24.0	0.0	
Total operating hrs to date: 9,068.3		Idle hrs MTD: 120.0	Opr hrs MTD: 192.0	Total: 120.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 71	Page 148 of 179
		DATE 02 Jun 2017 - Friday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 84 °F 0.14 IN Precipitation 15 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
The Dredge Glenn Edwards worked in Assignment #8, STA 146+00-226+00. A successful paint test was performed.			
Daily Hauled CY: 14,443 Previous Cumulative CY: 829,427 Job Total CY: 843,870			
The Margaret M obtained a conditional survey of STA 146+00-226+00.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
There were no delays to the work on this day.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00052	QC Test	Turbidity test were within specified levels.	Passed
CT-00053	QC Test	Turbidity test was within specified levels.	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
_____	_____	_____	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
_____	_____	_____	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
_____	_____	_____	
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	4.0	32.0
Manson Construction Co.	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 149 of 179	
		71		
PROJECT Maint. Dredging of Mobile Harbor		DATE	02 Jun 2017 - Friday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	1.0	8.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	MATE	6.0	72.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 19,572.0		Hrs worked MTD: 960.0	Total: 42.0	480.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
01	Deck Boat	12.0	12.0	
589281	Margaret M	12.0	12.0	
00000003	Glenn Edwards	0.0	24.0	
02	Gator	24.0	0.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	12.0	12.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
08	Aggie	12.0	12.0	
09	Bull Dozer	0.0	24.0	
010	Marsh Buggy	24.0	0.0	
Total operating hrs to date: 9,260.3		Idle hrs MTD: 240.0	Opr hrs MTD: 384.0	Total: 120.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 72	Page 150 of 179
		DATE 03 Jun 2017 - Saturday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 82 °F 0.71 IN Precipitation 15 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
The Dredge Glenn Edwards worked in Assignment #8, STA 146+00-226+00 until completing pump off of load 135 at 0910 hours (completion of rental hours). The dredge commenced and finished demobilization efforts afterwards.			
Daily Hauled CY: 11,308 Previous Cumulative CY: 843,870 Job Total CY: 855,178			
The Margaret M obtained a After Dredge surveys.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge and fill crews are writing JSAs and conducting all work according to safety procedures.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
There were no delays to the work on this day.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
0001	Mobilization & Demobilization Dredge and Attendant		
0002	Dredging (100% Pay Time)		
0004	Utilization of Pumpout Equipment		
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00054	QC Test	Turbidity test results were within specified levels.	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	3.0	36.0
Manson Construction Co.	SURVEYOR	4.0	32.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 151 of 179	
		72		
PROJECT Maint. Dredging of Mobile Harbor		DATE	03 Jun 2017 - Saturday	
		CONTRACT NUMBER	W91278-17-D-0002 0001	
Manson Construction Co.	SUPER - JOB	1.0	8.0	
Manson Construction Co.	SHORER	1.0	12.0	
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE OPERATOR	2.0	24.0	
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	WELDER	1.0	12.0	
Manson Construction Co.	PROJECT MANAGER	1.0	8.0	
Manson Construction Co.	FOREMAN	1.0	12.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	CRANE OPERATOR	1.0	12.0	
Manson Construction Co.	MATE	6.0	72.0	
Manson Construction Co.	DECK HAND	6.0	72.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	ENGINEER	6.0	72.0	
Manson Construction Co.	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 20,052.0		Hrs worked MTD: 1,440.0	Total: 42.0	480.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
589281	Margaret M	12.0	12.0	
00000003	Glenn Edwards	0.0	24.0	
01	Deck Boat	12.0	12.0	
02	Gator	24.0	0.0	
03	Crane Barge	12.0	12.0	
03	Equipment Barge	12.0	12.0	
04	Bull Dozer	12.0	12.0	
05	Excavator	0.0	24.0	
06	Tug 1	0.0	24.0	
07	Tug 2	0.0	24.0	
08	Aggie	12.0	12.0	
09	Bull Dozer	0.0	24.0	
010	Marsh Buggy	24.0	0.0	
Total operating hrs to date: 9,452.3		Idle hrs MTD: 360.0	Opr hrs MTD: 576.0	Total: 120.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 73	Page 152 of 179												
		DATE 04 Jun 2017 - Sunday													
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001													
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 84 °F 0.04 IN Precipitation 15 MPH Wind														
QC NARRATIVES GENERAL COMMENTS The Dredge Glenn Edwards was demobilized on 6/3/17. Daily Hauled CY: 11,308 Previous Cumulative CY: 843,870 Job Total CY: 855,178 The fill crew and bull gang continued demobilization efforts (placing equipment on the barges for transport offsite and preparing the subline and float hose assemblies for demobilization). SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Fill crews are writing JSAs and conducting all work according to safety procedures. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? There were no delays to the work on this day.															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today															
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today															
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today															
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today															
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site															
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Manson Construction Co.</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>SURVEYOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Manson Construction Co.	LABORERS	1.0	12.0	Manson Construction Co.	SURVEYOR	1.0	8.0
Crew	Position	Number of Employees	Hours Worked												
Manson Construction Co.	LABORERS	1.0	12.0												
Manson Construction Co.	SURVEYOR	1.0	8.0												

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	SUPER - JOB		1.0	8.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR		2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER		1.0	12.0
Manson Construction Co.	WELDER		1.0	12.0
Manson Construction Co.	PROJECT MANAGER		1.0	8.0
Manson Construction Co.	FOREMAN		1.0	12.0
Manson Construction Co.	CRANE OPERATOR		1.0	12.0
Manson Construction Co.	MATE		1.0	12.0
Manson Construction Co.	DECK HAND		3.0	36.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 20,220.0		Hrs worked MTD: 1,608.0	Total: 15.0	168.0

EQUIPMENT HOURS				Idle Hours	Operating Hours
Equipment Name	Description				
01	Deck Boat		12.0	12.0	
03	Crane Barge		12.0	12.0	
03	Equipment Barge		12.0	12.0	
04	Bull Dozer		12.0	12.0	
05	Excavator		12.0	12.0	
06	Tug 1		0.0	24.0	
07	Tug 2		0.0	24.0	
08	Aggie		12.0	12.0	
09	Bull Dozer		0.0	24.0	
010	Marsh Buggy		24.0	0.0	
Total operating hrs to date: 9,596.3		Idle hrs MTD: 456.0	Opr hrs MTD: 720.0	Total: 96.0	144.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 74	Page 154 of 179
	DATE 05 Jun 2017 - Monday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused Non-Critical Delay Temperature Min 77 °F Max 84 °F 0.01 IN Precipitation 24 MPH Wind
--	---

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards was demobilized on 6/3/17.

Daily Hauled CY: 11,308
Previous Cumulative CY: 843,870
Job Total CY: 855,178

The fill crew and bull gang continued demobilization efforts (placing equipment on the barges for transport offsite and preparing the subline and float hose assemblies for demobilization).

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Fill crew and bull gang are writing JSAs and conducting all work according to safety procedures.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

Rain from previous days has made the top of the dike unpassable. This has resulted in a slower demobilization pace.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	LABORERS	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER	Page 155 of 179
	74	
	DATE	05 Jun 2017 - Monday

PROJECT	CONTRACT NUMBER
Maint. Dredging of Mobile Harbor	W91278-17-D-0002 0001

Manson Construction Co.	SUPER - JOB	1.0	8.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	FOREMAN	1.0	12.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	MATE	1.0	12.0
Manson Construction Co.	DECK HAND	3.0	36.0
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 20,380.0		Hrs worked MTD: 1,768.0	Total: 14.0 160.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
04	Bull Dozer	12.0	12.0
01	Deck Boat	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
05	Excavator	12.0	12.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
08	Aggie	12.0	12.0
09	Bull Dozer	12.0	12.0
010	Marsh Buggy	24.0	0.0
Total operating hrs to date: 9,728.3		Idle hrs MTD: 564.0	Opr hrs MTD: 852.0
		Total: 108.0	132.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 75	Page 156 of 179
		DATE 06 Jun 2017 - Tuesday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused Non-Critical Delay Temperature Min 72 °F Max 84 °F 1.27 IN Precipitation 30 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
The Dredge Glenn Edwards was demobilized on 6/3/17.			
Daily Hauled CY: 11,308 Previous Cumulative CY: 843,870 Job Total CY: 855,178			
The fill crew and bull gang continued demobilization efforts (placing equipment on the barges for transport offsite and preparing the subline and float hose assemblies for demobilization).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Fill crew and bull gang are writing JSAs and conducting all work according to safety procedures.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Thunderstorms and high winds prevented the crews from performing major demobilization work including removal of hoses off Gaillard Island and the hoses at the head section.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	1.0	12.0
Manson Construction Co.	SUPER - JOB	1.0	8.0

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	24.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	FOREMAN	1.0	12.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	MATE	1.0	12.0
Manson Construction Co.	DECK HAND	3.0	36.0
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 20,540.0		Hrs worked MTD: 1,928.0	Total: 14.0 160.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
01	Deck Boat	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
04	Bull Dozer	12.0	12.0
05	Excavator	12.0	12.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
08	Aggie	12.0	12.0
09	Bull Dozer	12.0	12.0
010	Marsh Buggy	24.0	0.0
Total operating hrs to date: 9,860.3		Idle hrs MTD: 672.0	Opr hrs MTD: 984.0
		Total: 108.0	132.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 76	Page 159 of 179
	DATE 07 Jun 2017 - Wednesday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	22.5
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	FOREMAN	1.0	12.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	MATE	1.0	12.0
Manson Construction Co.	DECK HAND	3.0	36.0
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 20,698.5		Hrs worked MTD: 2,086.5	Total: 14.0 158.5

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
01	Deck Boat			12.0	12.0
03	Crane Barge			12.0	12.0
03	Equipment Barge			12.0	12.0
06	Tug 1			0.0	24.0
07	Tug 2			0.0	24.0
08	Aggie			12.0	12.0
09	Bull Dozer			12.0	12.0
010	Marsh Buggy			13.5	10.5
Total operating hrs to date: 9,978.8		Idle hrs MTD: 745.5	Opr hrs MTD: 1,102.5	Total: 73.5	118.5

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting purposes.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 77	Page 160 of 179
	DATE 08 Jun 2017 - Thursday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 88 °F No Precipitation 12 MPH Wind
--	--

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards was demobilized on 6/3/17.

Daily Hauled CY: 11,308
Previous Cumulative CY: 843,870
Job Total CY: 855,178

The fill crew and bull gang continued demobilization efforts (placing equipment on the barges for transport offsite and preparing the subline and float hose assemblies for demobilization).

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Fill crew and bull gang are writing JSAs and conducting all work according to safety procedures.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

No delays occurred.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	1.0	12.0
Manson Construction Co.	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 77	Page 161 of 179
	DATE 08 Jun 2017 - Thursday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	1.0	12.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	MATE	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	FOREMAN	1.0	12.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	DECK HAND	3.0	36.0
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 20,846.5		Hrs worked MTD: 2,234.5	Total: 13.0 148.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
01	Deck Boat			12.0	12.0
03	Crane Barge			12.0	12.0
03	Equipment Barge			12.0	12.0
06	Tug 1			0.0	24.0
07	Tug 2			0.0	24.0
08	Aggie			12.0	12.0
09	Bull Dozer			12.0	12.0
010	Marsh Buggy			24.0	0.0
Total operating hrs to date: 10,086.8		Idle hrs MTD: 829.5	Opr hrs MTD: 1,210.5	Total: 84.0	108.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 78	Page 162 of 179	
		DATE 09 Jun 2017 - Friday		
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001		
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 87 °F No Precipitation 8 MPH Wind			
QC NARRATIVES				
GENERAL COMMENTS				
The Dredge Glenn Edwards was demobilized on 6/3/17.				
Daily Hauled CY: 11,308 Previous Cumulative CY: 843,870 Job Total CY: 855,178				
The fill crew and bull gang continued demobilization efforts (placing equipment on the barges for transport offsite and preparing the subline and float hose assemblies for demobilization).				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
Fill crew and bull gang are writing JSAs and conducting all work according to safety procedures.				
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?				
No delays occurred.				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
Manson Construction Co.		LABORERS	1.0	12.0
Manson Construction Co.		SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 78	Page 163 of 179
	DATE 09 Jun 2017 - Friday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	22.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	FOREMAN	1.0	12.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	MATE	1.0	12.0
Manson Construction Co.	DECK HAND	3.0	36.0
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 21,004.5		Hrs worked MTD: 2,392.5	Total: 14.0 158.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
06	Tug 1			0.0	24.0
01	Deck Boat			12.0	12.0
03	Crane Barge			12.0	12.0
03	Equipment Barge			12.0	12.0
07	Tug 2			0.0	24.0
08	Aggie			12.0	12.0
09	Bull Dozer			12.0	12.0
010	Marsh Buggy			14.0	10.0
Total operating hrs to date: 10,204.8		Idle hrs MTD: 903.5	Opr hrs MTD: 1,328.5	Total: 74.0	118.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 79	Page 164 of 179
	DATE 10 Jun 2017 - Saturday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 86 °F No Precipitation 12 MPH Wind
---------------------------------------	---

QC NARRATIVES

GENERAL COMMENTS

The Dredge Glenn Edwards was demobilized on 6/3/17.

Daily Hauled CY: 11,308
Previous Cumulative CY: 843,870
Job Total CY: 855,178

The fill crew and bull gang continued demobilization efforts (placing equipment on the barges for transport offsite and preparing the subline and float hose assemblies for demobilization).

The marsh buggy was demobilized.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Fill crew and bull gang are writing JSAs and conducting all work according to safety procedures.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

No delays occurred.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 165 of 179	
		79			
PROJECT		DATE			
		10 Jun 2017 - Saturday			
PROJECT		CONTRACT NUMBER			
Maint. Dredging of Mobile Harbor		W91278-17-D-0002 0001			
Manson Construction Co.	SUPER - JOB			1.0	8.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR			1.0	12.0
Manson Construction Co.	CRANE OPERATOR			1.0	12.0
Manson Construction Co.	DREDGE PIPE INSTALLER			1.0	12.0
Manson Construction Co.	WELDER			1.0	12.0
Manson Construction Co.	PROJECT MANAGER			1.0	8.0
Manson Construction Co.	MATE			1.0	12.0
Manson Construction Co.	DECK HAND			2.0	24.0
Manson Construction Co.	BOAT CAPTAIN			1.0	12.0
Total hrs worked to date:		21,128.5	Hrs worked MTD:		2,516.5
			Total:		11.0 124.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
01	Deck Boat			12.0	12.0
03	Crane Barge			12.0	12.0
03	Equipment Barge			12.0	12.0
06	Tug 1			0.0	24.0
07	Tug 2			0.0	24.0
08	Aggie			12.0	12.0
09	Bull Dozer			12.0	12.0
010	Marsh Buggy			24.0	0.0
Total operating hrs to date:		10,312.8	Idle hrs MTD:		987.5
			Opr hrs MTD:		1,436.5
			Total:		84.0 108.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 80	Page 166 of 179
		DATE 11 Jun 2017 - Sunday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 87 °F No Precipitation 14 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
The Dredge Glenn Edwards was demobilized on 6/3/17.			
Daily Hauled CY: 11,308 Previous Cumulative CY: 843,870 Job Total CY: 855,178			
The fill crew and bull gang continued demobilization efforts (placing equipment on the barges for transport offsite and preparing the subline and float hose assemblies for demobilization).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Fill crew and bull gang are writing JSAs and conducting all work according to safety procedures.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
No delays occurred.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
0005	Marshbuggy		
0006	Mob/Demob of Marshbuggy		
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	LABORERS	1.0	12.0
Manson Construction Co.	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 80	Page 167 of 179
	DATE 11 Jun 2017 - Sunday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	2.0	22.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	MATE	1.0	12.0
Manson Construction Co.	DECK HAND	2.0	24.0
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 21,262.5		Hrs worked MTD: 2,650.5	Total: 12.0 134.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
01	Deck Boat	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
08	Aggie	12.0	12.0
09	Bull Dozer	12.0	12.0
010	Marsh Buggy	14.0	10.0
Total operating hrs to date: 10,430.8		Idle hrs MTD: 1,061.5	Opr hrs MTD: 1,554.5 Total: 74.0 118.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 81	Page 168 of 179												
		DATE 12 Jun 2017 - Monday													
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001													
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 82 °F 0.14 IN Precipitation 18 MPH Wind														
QC NARRATIVES GENERAL COMMENTS The Dredge Glenn Edwards was demobilized on 6/3/17. Daily Hauled CY: 11,308 Previous Cumulative CY: 843,870 Job Total CY: 855,178 The fill crew and bull gang continued demobilization efforts.															
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Fill crew and bull gang are writing JSAs and conducting all work according to safety procedures.															
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? The sea state prevented the bull gang from removing more subline from Gaillard island, but the crew was able to be productive in Chickasaw rafting subline already removed from the island.															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today															
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today															
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today															
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today															
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site															
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Crew</th> <th style="width: 45%;">Position</th> <th style="width: 15%;">Number of Employees</th> <th style="width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Manson Construction Co.</td> <td>LABORERS</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>SUPER - JOB</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">8.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Manson Construction Co.	LABORERS	1.0	12.0	Manson Construction Co.	SUPER - JOB	1.0	8.0
Crew	Position	Number of Employees	Hours Worked												
Manson Construction Co.	LABORERS	1.0	12.0												
Manson Construction Co.	SUPER - JOB	1.0	8.0												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 81	Page 169 of 179
	DATE 12 Jun 2017 - Monday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	1.0	12.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	MATE	1.0	12.0
Manson Construction Co.	DECK HAND	2.0	24.0
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 21,386.5		Hrs worked MTD: 2,774.5	Total: 11.0 124.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
01	Deck Boat	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
08	Aggie	12.0	12.0
Total operating hrs to date: 10,526.8		Idle hrs MTD: 1,109.5	Opr hrs MTD: 1,650.5 Total: 48.0 96.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 82	Page 170 of 179																
		DATE 13 Jun 2017 - Tuesday																	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001																	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 82 °F 0.14 IN Precipitation 12 MPH Wind																		
QC NARRATIVES GENERAL COMMENTS The Dredge Glenn Edwards was demobilized on 6/3/17. Daily Hauled CY: 11,308 Previous Cumulative CY: 843,870 Job Total CY: 855,178 The fill crew and bull gang continued demobilization efforts.																			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Fill crew and bull gang are writing JSAs and conducting all work according to safety procedures.																			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? No delays occurred on this day. The thunderstorms that occurred were isolated and did not affect the work.																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today																			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today																			
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today											
Requirement No	Type	Description	Results																
No QC requirements were completed today																			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today												
Item No	Location	Description																	
No QC Deficiency items were issued today																			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today												
Item No	Location	Description																	
No QC Deficiency items were corrected today																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site												
Name	First Day	Last Day																	
No Contractors had their first or last day on the site																			
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Manson Construction Co.</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>HEAVY-EQUIPMENT OPERATOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Manson Construction Co.	LABORERS	1.0	12.0	Manson Construction Co.	SUPER - JOB	1.0	8.0	Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	1.0	12.0
Crew	Position	Number of Employees	Hours Worked																
Manson Construction Co.	LABORERS	1.0	12.0																
Manson Construction Co.	SUPER - JOB	1.0	8.0																
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	1.0	12.0																

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0
Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	MATE	1.0	12.0
Manson Construction Co.	DECK HAND	2.0	24.0
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0
<hr/> Total hrs worked to date: 21,510.5		<hr/> Hrs worked MTD: 2,898.5	
		<hr/> Total: 11.0 124.0	

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
01	Deck Boat	12.0	12.0
03	Crane Barge	12.0	12.0
03	Equipment Barge	12.0	12.0
06	Tug 1	0.0	24.0
07	Tug 2	0.0	24.0
08	Aggie	12.0	12.0
<hr/> Total operating hrs to date: 10,622.8		<hr/> Idle hrs MTD: 1,157.5	
		<hr/> Opr hrs MTD: 1,746.5	
		<hr/> Total: 48.0 96.0	

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 83	Page 172 of 179																
		DATE 14 Jun 2017 - Wednesday																	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001																	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 86 °F No Precipitation 5 MPH Wind																		
QC NARRATIVES GENERAL COMMENTS The Dredge Glenn Edwards was demobilized on 6/3/17. Daily Hauled CY: 11,308 Previous Cumulative CY: 843,870 Job Total CY: 855,178 The fill crew and bull gang continued demobilization efforts.																			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Fill crew and bull gang are writing JSAs and conducting all work according to safety procedures.																			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? No delays occurred on this day.																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today																			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today																			
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today											
Requirement No	Type	Description	Results																
No QC requirements were completed today																			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today												
Item No	Location	Description																	
No QC Deficiency items were issued today																			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today												
Item No	Location	Description																	
No QC Deficiency items were corrected today																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site												
Name	First Day	Last Day																	
No Contractors had their first or last day on the site																			
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Manson Construction Co.</td> <td>DREDGE PIPE INSTALLER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Manson Construction Co.</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0	Manson Construction Co.	LABORERS	1.0	12.0	Manson Construction Co.	SUPER - JOB	1.0	8.0
Crew	Position	Number of Employees	Hours Worked																
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0																
Manson Construction Co.	LABORERS	1.0	12.0																
Manson Construction Co.	SUPER - JOB	1.0	8.0																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 173 of 179	
		83			
PROJECT		DATE			
		14 Jun 2017 - Wednesday			
PROJECT		CONTRACT NUMBER			
Maint. Dredging of Mobile Harbor		W91278-17-D-0002 0001			
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR			1.0	12.0
Manson Construction Co.	WELDER			1.0	12.0
Manson Construction Co.	PROJECT MANAGER			1.0	8.0
Manson Construction Co.	CRANE OPERATOR			1.0	12.0
Manson Construction Co.	MATE			1.0	12.0
Manson Construction Co.	DECK HAND			2.0	24.0
Manson Construction Co.	BOAT CAPTAIN			1.0	12.0
Total hrs worked to date: 21,634.5		Hrs worked MTD: 3,022.5		Total: 11.0 124.0	
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
06	Tug 1			0.0	24.0
01	Deck Boat			12.0	12.0
03	Crane Barge			12.0	12.0
03	Equipment Barge			12.0	12.0
07	Tug 2			0.0	24.0
08	Aggie			12.0	12.0
Total operating hrs to date: 10,718.8		Idle hrs MTD: 1,205.5		Opr hrs MTD: 1,842.5 Total: 48.0 96.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 84	Page 175 of 179
	DATE 15 Jun 2017 - Thursday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
--	---

Manson Construction Co.	DREDGE PIPE INSTALLER			1.0	12.0
Manson Construction Co.	WELDER			1.0	12.0
Manson Construction Co.	PROJECT MANAGER			1.0	8.0
Manson Construction Co.	MATE			1.0	12.0
Manson Construction Co.	DECK HAND			2.0	24.0
Manson Construction Co.	BOAT CAPTAIN			1.0	12.0
Total hrs worked to date: 21,746.5		Hrs worked MTD: 3,134.5	Total:	10.0	112.0

EQUIPMENT HOURS		Idle Hours	Operating Hours		
Equipment Name	Description				
01	Deck Boat	12.0	12.0		
07	Tug 2	0.0	24.0		
03	Crane Barge	12.0	12.0		
03	Equipment Barge	12.0	12.0		
06	Tug 1	0.0	24.0		
08	Aggie	12.0	12.0		
Total operating hrs to date: 10,814.8		Idle hrs MTD: 1,253.5	Opr hrs MTD: 1,938.5	Total: 48.0	96.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 85	Page 177 of 179
	DATE 16 Jun 2017 - Friday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	WELDER			1.0	12.0
Manson Construction Co.	PROJECT MANAGER			1.0	8.0
Manson Construction Co.	CRANE OPERATOR			1.0	12.0
Manson Construction Co.	MATE			1.0	12.0
Manson Construction Co.	DECK HAND			2.0	24.0
Manson Construction Co.	BOAT CAPTAIN			1.0	12.0
Total hrs worked to date: 21,858.5		Hrs worked MTD: 3,246.5	Total:	10.0	112.0

EQUIPMENT HOURS		Idle Hours	Operating Hours		
Equipment Name	Description				
01	Deck Boat	12.0	12.0		
03	Crane Barge	12.0	12.0		
03	Equipment Barge	12.0	12.0		
06	Tug 1	0.0	24.0		
07	Tug 2	0.0	24.0		
08	Aggie	12.0	12.0		
Total operating hrs to date: 10,910.8		Idle hrs MTD: 1,301.5	Opr hrs MTD: 2,034.5	Total: 48.0	96.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 86	Page 178 of 179
		DATE 17 Jun 2017 - Saturday	
PROJECT Maint. Dredging of Mobile Harbor		CONTRACT NUMBER W91278-17-D-0002 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 80 °F 0.18 IN Precipitation 7 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
The Dredge Glenn Edwards was demobilized on 6/3/17.			
Daily Hauled CY: 11,308 Previous Cumulative CY: 843,870 Job Total CY: 855,178			
The fill crew and bull gang completed demobilization efforts.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Fill crew and bull gang are writing JSAs and conducting all work according to safety procedures.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
No delays occurred on this day even though thunderstorms were present.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
0003	Mobilization & Demobilization of Pumpout Equipment		
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	SUPER - JOB	1.0	8.0
Manson Construction Co.	HEAVY-EQUIPMENT OPERATOR	1.0	12.0
Manson Construction Co.	DREDGE PIPE INSTALLER	1.0	12.0
Manson Construction Co.	WELDER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 86	Page 179 of 179
	DATE 17 Jun 2017 - Saturday	

PROJECT Maint. Dredging of Mobile Harbor	CONTRACT NUMBER W91278-17-D-0002 0001
---	--

Manson Construction Co.	PROJECT MANAGER	1.0	8.0
Manson Construction Co.	CRANE OPERATOR	1.0	12.0
Manson Construction Co.	MATE	1.0	12.0
Manson Construction Co.	DECK HAND	2.0	24.0
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 21,970.5		Hrs worked MTD: 3,358.5	
		Total: 10.0 112.0	

EQUIPMENT HOURS				Idle Hours	Operating Hours
Equipment Name	Description				
01	Deck Boat			12.0	12.0
03	Crane Barge			12.0	12.0
03	Equipment Barge			12.0	12.0
06	Tug 1			0.0	24.0
07	Tug 2			0.0	24.0
08	Aggie			12.0	12.0
Total operating hrs to date: 11,006.8		Idle hrs MTD: 1,349.5		Opr hrs MTD: 2,130.5	
				Total: 48.0 96.0	

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------