

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1	Page 1 of 488								
		DATE 02 Feb 2016 - Tuesday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Previous Weather - Critical Delay Temperature Min 45 °F Max 50 °F 1.20 IN Precipitation 40 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station 275+00 to 255+00 Dredged 1 loads and disposed 0 loads. Dredge Columbia performed Water test prior to starting load 1. Late in the Day the Dredge Anchored for Foggy, windy, stormy weather. Reamed at Anchor throughtout the day.											
GENERAL COMMENTS M/V Columbia Began Dredging Operations Today. started water test at 0907. Began dredging material at 13:14 Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Preparatory phase mode. All dredge and disposing activities are in accordance with plans and specifications.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) APP submitted and approved, Boat Drills performed prior to leaving the Dock.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Received Notice to Proceed on Monday Feb 1,2016. Submittals Approved. Discussed instector operation with Travis Dyess prior to start-up.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <hr/> No preparatory inspections held today Initial Inspections held today <hr/> No initial inspections held today											
ACTIVITY START/FINISH <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td>0001</td> <td>Mobilization (60%)</td> </tr> <tr> <td>0002</td> <td>Dredging (100% Pay Time)</td> </tr> </tbody> </table>				Activity No	Description	0001	Mobilization (60%)	0002	Dredging (100% Pay Time)		
Activity No	Description										
0001	Mobilization (60%)										
0002	Dredging (100% Pay Time)										
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td>CT-00001</td> <td>QC Test</td> <td>Water Test Performed Prior to Dredging</td> <td>Passed</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	CT-00001	QC Test	Water Test Performed Prior to Dredging	Passed
Requirement No	Type	Description	Results								
CT-00001	QC Test	Water Test Performed Prior to Dredging	Passed								
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Dutra Dredging Company</td> <td>02/02/2016</td> <td></td> </tr> </tbody> </table>				Name	First Day	Last Day	Dutra Dredging Company	02/02/2016			
Name	First Day	Last Day									
Dutra Dredging Company	02/02/2016										
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1	Page 2 of 488
	DATE 02 Feb 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	24.0	Hrs worked MTD:	24.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			10.0	14.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	26.0	Idle hrs MTD:	22.0	Opr hrs MTD:	26.0
				Total:	26.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 488
		2	
PROJECT IDIQ Rental Hopper Dredge in Mobile		DATE	03 Feb 2016 - Wednesday
		CONTRACT NUMBER	W91278-16-D-0041 0001
CONTRACTOR Dutra Dredging Company	WEATHER Previous Weather - Critical Delay Temperature Min 42 °F Max 50 °F 1 IN Precipitation 40 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station 985+00 to 1060+00 Dredged 2 loads and disposed 2 loads. Early in the Day the Dredge was Anchored for Foggy, windy, stormy weather. entered channel at 12:10 returning to Work GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Preparatory phase mode. All dredge and disposing activities are in accordance with plans and specifications. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed instector operation with Travis Dyess, and Mike House.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
2 Page 4 of 488

DATE
03 Feb 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 48.0 Hrs worked MTD: 48.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 62.0		Idle hrs MTD: 34.0	Opr hrs MTD: 62.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 3	Page 5 of 488
		DATE 04 Feb 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 42 °F Max 55 °F No Precipitation 28 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 4 loads and disposed 5 loads. Held Preparatory an initial phase meetings on board the dredge GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Preparatory phase mode. All dredge and disposing activities are in accordance with plans and specifications. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Held weekly safety meeting and project start-up. Simulated a fire in the exhaust stack and abandon ship drills held. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed operations with Mike House. Held Preparatory and initial phase meetings on board the dredge. Discussed 200' survey interval lines in the dredge areas			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today Disposal Dredging Surveying Initial Inspections held today Disposal Dredging Surveying			
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 3	Page 6 of 488
	DATE 04 Feb 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	72.0	Hrs worked MTD:	72.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	98.0	Idle hrs MTD:	46.0
		Opr hrs MTD:	98.0
		Total:	12.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 7 of 488
		4	DATE
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 32 °F Max 55 °F No Precipitation 13 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 4 loads and disposed 4 loads. Conducted condition survey of the dredge area 985+00 to 1060+00 and Before Survey of next dredge area 1060+00 to 1120+00 GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given Mike House on board observing dredging operations			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description QA-00001			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
4 Page 8 of 488

DATE
05 Feb 2016 - Friday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 96.0 Hrs worked MTD: 96.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 134.0		Idle hrs MTD: 58.0	Opr hrs MTD: 134.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 9 of 488
5

DATE
06 Feb 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 32 °F Max 46 °F
No Precipitation 7 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 4 loads and disposed 4 loads.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
5 Page 10 of 488

DATE
06 Feb 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 120.0 Hrs worked MTD: 120.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 170.0		Idle hrs MTD: 70.0	Opr hrs MTD: 170.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 6	Page 11 of 488
		DATE 07 Feb 2016 - Sunday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 35 °F Max 58 °F No Precipitation 21 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
6 Page 12 of 488

DATE
07 Feb 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 144.0 Hrs worked MTD: 144.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 206.0		Idle hrs MTD: 82.0	Opr hrs MTD: 206.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 7	Page 13 of 488
	DATE 08 Feb 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
---	---

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 36 °F Max 51 °F No Precipitation 30 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 2 loads and disposed 1 loads. The dredge anchored for high wind at 9:00 thru midnight.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

The dredge anchored for high wind at 9:00 thru midnight.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given Mike House on-board to observe dredging operations.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	_____

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 14 of 488
7

DATE
08 Feb 2016 - Monday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 168.0		Hrs worked MTD: 168.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 242.0		Idle hrs MTD: 94.0	Opr hrs MTD: 242.0 Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 15 of 488
		8	
PROJECT IDIQ Rental Hopper Dredge in Mobile		DATE	09 Feb 2016 - Tuesday
		CONTRACT NUMBER	W91278-16-D-0041 0001
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 36 °F Max 54 °F No Precipitation 38 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 3 loads and disposed 3 loads. The dredge was anchored for high wind until 0720 then returned to work			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
The dredge was anchored for high wind until 0720 then returned to work.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
No preparatory inspections held today			
<u>Initial Inspections held today</u>			
No initial inspections held today			
ACTIVITY START/FINISH			
<u>Activity No</u> <u>Description</u>			
No activities were started or finished today			
QC REQUIREMENTS			
<u>Requirement No</u> <u>Type</u> <u>Description</u> <u>Results</u>			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
<u>Item No</u> <u>Location</u> <u>Description</u>			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
<u>Item No</u> <u>Location</u> <u>Description</u>			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
<u>Name</u> <u>First Day</u> <u>Last Day</u>			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
<u>Dredge Name</u> <u>First Day</u> <u>Last Day</u>			
M/V Columbia 2/2/2016			
LABOR HOURS			
<u>Crew</u> <u>Position</u> <u>Number of</u> <u>Hours</u> Employees Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
8 Page 16 of 488

DATE
09 Feb 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 192.0		Hrs worked MTD: 192.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 278.0		Idle hrs MTD: 106.0	Opr hrs MTD: 278.0 Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 9	Page 17 of 488
	DATE 10 Feb 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
---	---

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 30 °F Max 55 °F No Precipitation 15 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 4 loads and disposed 4 loads.

Condition survey 2 of the cut dredge updated and cross sections emailed to Travis.
Also continued surveying on the monthly channel conditions sta 1245 to 1180.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Condition survey 2 of the cut dredge updated and cross sections emailed to Travis.
Also continued surveying on the monthly channel conditions sta 1245 to 1180.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

replaced cracked window on CApe Anne

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given, Mike House onboard.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 9	Page 18 of 488
	DATE 10 Feb 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	216.0	Hrs worked MTD:	216.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	314.0	Idle hrs MTD:	118.0
		Opr hrs MTD:	314.0
		Total:	12.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 10	Page 19 of 488
	DATE 11 Feb 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 45 °F Max 70 °F No Precipitation 26 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 4 loads and disposed 5 loads.

Continued surveying on the monthly channel conditions sta 980 to 325.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Continued surveying on the monthly channel conditions sta 980 to 325.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Sent in O2 sniffer for calibration

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given, Mike House onboard.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 10	Page 20 of 488
	DATE 11 Feb 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	240.0	Hrs worked MTD:	240.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating		
Equipment Name	Description			Hours	Hours		
590658	Hopper dredge			0.0	24.0		
600913	40' Crew Boat			12.0	12.0		
Total operating hrs to date:	350.0	Idle hrs MTD:	130.0	Opr hrs MTD:	350.0	Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 11	Page 21 of 488
	DATE 12 Feb 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 58 °F Max 75 °F No Precipitation 32 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 2 loads and disposed 2 loads.
Columbia in for fuel, water and minor repairs

GENERAL COMMENTS
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.
Columbia in for fuel, water and minor repairs

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Proper procedures followed while fueling.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Given, Mike House onboard. Reviewed Effective pumping and traffic time to date.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
-------------	-----------	----------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 11	Page 22 of 488
	DATE 12 Feb 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	264.0	Hrs worked MTD:	264.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	386.0	Idle hrs MTD:	142.0	Opr hrs MTD:	386.0 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 12	Page 23 of 488	
		DATE 13 Feb 2016 - Saturday		
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001		
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 43 °F Max 57 °F No Precipitation 28 MPH Wind			
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 4 loads and disposed 4 loads.				
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given,				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today				
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today				
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site				
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016				
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0				

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
12 Page 24 of 488

DATE
13 Feb 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 288.0 Hrs worked MTD: 288.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 422.0		Idle hrs MTD: 154.0	Opr hrs MTD: 422.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 13	Page 25 of 488
	DATE 14 Feb 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 43 °F Max 60 °F No Precipitation 17 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 4 loads and disposed 4 loads.

Completed channel conditions survey. Also condition survey of the dredge area, dredge updated.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Completed channel conditions survey. Also condition survey of the dredge area, dredge updated.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given,

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	
-------------	-------------	--

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
-------------	-----------	----------

M/V Columbia 2/2/2016

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 13	Page 26 of 488
	DATE 14 Feb 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	312.0	Hrs worked MTD:	312.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	458.0	Idle hrs MTD:	166.0	Opr hrs MTD:	458.0
				Total:	12.0
					36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 14	Page 28 of 488
	DATE 15 Feb 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	336.0	Hrs worked MTD:	336.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	494.0	Idle hrs MTD:	178.0	Opr hrs MTD:	494.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 15	Page 30 of 488
	DATE 16 Feb 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	360.0	Hrs worked MTD:	360.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	530.0	Idle hrs MTD:	190.0	Opr hrs MTD:	530.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
16 Page 31 of 488

DATE
17 Feb 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 48 °F Max 64 °F
No Precipitation 13 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station 985+00 to 1060+00, Dredged 4 loads and disposed 3 loads.

Condition survey of the dredge area taken, dredge updated, Cross Sections emailed to Travis

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Condition survey of the dredge area taken, dredge updated, Cross Sections emailed to Travis

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Mike House and Jeff Sims on board, discussed concentrating on North end of Dredge Area.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results _____

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No Location Description _____

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No Location Description _____

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name First Day Last Day _____

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name First Day Last Day
M/V Columbia 2/2/2016 _____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 16	Page 32 of 488
	DATE 17 Feb 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	384.0	Hrs worked MTD:	384.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	566.0	Idle hrs MTD:	202.0	Opr hrs MTD:	566.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 17	Page 33 of 488
		DATE 18 Feb 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 39 °F Max 66 °F No Precipitation 9 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station 985+00 to 1060+00 and 1060+00 to 1120+00, Dredged 4 loads and disposed 5 loads. Changed dredge Areas on load 54 to 1060+00 to 1120+00			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
Changed dredge Areas on load 54 to 1060+00 to 1120+00			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Mike House and Jeff Sims on board, discussed concentrating on North end of Dredge Area. Changed dredge Areas on load 54 to 1060+00 to 1120+00			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 17	Page 34 of 488
DATE 18 Feb 2016 - Thursday	

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	408.0	Hrs worked MTD:	408.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
590658	Hopper dredge				0.0	24.0
600913	40' Crew Boat				12.0	12.0
Total operating hrs to date:	602.0	Idle hrs MTD:	214.0	Opr hrs MTD:	602.0	Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 18	Page 35 of 488
		DATE 19 Feb 2016 - Friday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 49 °F Max 66 °F No Precipitation 29 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station 1060+00 to 1120+00, Dredged 4 loads and disposed 4 loads. weekly safety meeting held GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) weekly safety meeting held mock fire in the crew quarters for fire drill, abandon ship drill. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Mike House and Jeff Sims on board,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 18	Page 36 of 488
	DATE 19 Feb 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	432.0	Hrs worked MTD:	432.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	638.0	Idle hrs MTD:	226.0	Opr hrs MTD:	638.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 19	Page 37 of 488
		DATE 20 Feb 2016 - Saturday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 55 °F Max 67 °F No Precipitation 26 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station 1060+00 to 1120+00, Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
19 Page 38 of 488

DATE
20 Feb 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 456.0 Hrs worked MTD: 456.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 674.0		Idle hrs MTD: 238.0	Opr hrs MTD: 674.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 20	Page 40 of 488
	DATE 21 Feb 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	480.0	Hrs worked MTD:	480.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	710.0	Idle hrs MTD:	250.0	Opr hrs MTD:	710.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 21	Page 41 of 488
		DATE 22 Feb 2016 - Monday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 59 °F Max 66 °F No Precipitation 10 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station 1060+00 to 1120+00, Dredged 4 loads and disposed 5 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given. Mike House and Jeff Sims on board			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
21 Page 42 of 488

DATE
22 Feb 2016 - Monday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 504.0 Hrs worked MTD: 504.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 746.0		Idle hrs MTD: 262.0	Opr hrs MTD: 746.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 22	Page 43 of 488
		DATE 23 Feb 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 61 °F Max 72 °F 0.50 IN Precipitation 50 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station 1060+00 to 1120+00, Dredged 2 loads and disposed 2 loads.			
Dredge Columbia Shut down for Weather - High Winds and Rough Seas.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
Dredge Columbia Shut down for Weather - High Winds and Rough Seas.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge Columbia shutdown and secured for high wind and rough seas, Tornado Warning and 50+ wind speeds			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given. Mike House and Jeff Sims on board			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 22	Page 44 of 488
	DATE 23 Feb 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	528.0	Hrs worked MTD:	528.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	782.0	Idle hrs MTD:	274.0	Opr hrs MTD:	782.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 23	Page 45 of 488								
		DATE 24 Feb 2016 - Wednesday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused Critical Delay Temperature Min 46 °F Max 68 °F No Precipitation 43 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station 1060+00 to 1120+00, Dredged 0 loads and disposed 0 loads. Dredge Columbia Shut down for Weather - High Winds and Rough Seas.											
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Dredge Columbia Shut down for Weather - High Winds and Rough Seas.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge Columbia remained shutdown and secured for high wind and rough seas, 40+ wind speeds											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Travis Dyess regarding disposal locations, and new disposal site.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 23	Page 46 of 488
	DATE 24 Feb 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	552.0	Hrs worked MTD:	552.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	818.0	Idle hrs MTD:	286.0	Opr hrs MTD:	818.0 12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 24	Page 47 of 488
	DATE 25 Feb 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
---	---

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 41 °F Max 64 °F No Precipitation 25 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station 1060+00 to 1120+00, Dredged 3 loads and disposed 3 loads.

Dredge Columbia Returned to Work after being shutdown for Weather - High Winds and Rough Seas.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Dredge Columbia Returned to Work after being shutdown for Weather - High Winds and Rough Seas.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge Columbia remained shutdown and secured for high wind and rough seas,

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Jeff Sims onboard Dredge Columbia, Using revised Cell 8 for Disposal Site

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 24	Page 48 of 488
	DATE 25 Feb 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 576.0		Hrs worked MTD: 576.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date: 854.0		Idle hrs MTD: 298.0		Opr hrs MTD: 854.0	Total: 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 25 Page 49 of 488

DATE
26 Feb 2016 - Friday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 37 °F Max 59 °F
No Precipitation 17 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station 1060+00 to 1120+00, Dredged 5 loads and disposed 5 loads.
Condition Survey of the Dredge Area Sta 1060+00 to 1120+00, Dredge matrix updated, Emailed Cross Sections to Travis.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.
Condition Survey of the Dredge Area Sta 1060+00 to 1120+00, Dredge matrix updated, Emailed Cross Sections to Travis.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Mike House onboard Dredge Columbia, Using revised Cell 8 for Disposal Site

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 25	Page 50 of 488
	DATE 26 Feb 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	600.0	Hrs worked MTD:	600.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	890.0	Idle hrs MTD:	310.0	Opr hrs MTD:	890.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 26	Page 51 of 488
		DATE 27 Feb 2016 - Saturday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 40 °F Max 63 °F No Precipitation 20 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station 1060+00 to 1120+00, Dredged 4 loads and disposed 4 loads. Surveyd new Disposal Site Mobile 102 -SW corner, Moved the dredge into the new Disposal site After survey of Cell 8 & 9 conducted today GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Surveyd new Disposal Site Mobile 102 -SW corner, Moved the dredge into the new Disposal site After survey of Cell 8 & 9 conducted today VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 26	Page 52 of 488
	DATE 27 Feb 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	624.0	Hrs worked MTD:	624.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	926.0	Idle hrs MTD:	322.0	Opr hrs MTD:	926.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 27	Page 54 of 488
	DATE 28 Feb 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	648.0	Hrs worked MTD:	648.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	962.0	Idle hrs MTD:	334.0	Opr hrs MTD:	962.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 28	Page 56 of 488
	DATE 29 Feb 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	672.0	Hrs worked MTD:	672.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	998.0	Idle hrs MTD:	346.0	Opr hrs MTD:	998.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 29	Page 57 of 488
		DATE 01 Mar 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 74 °F 0.02 IN Precipitation 24 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station 1060+00 to 1120+00, Dredged 4 loads and disposed 5 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims onboard, Discussed dredging operations, surveys, disposal sites, and pay estimate with Travis			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
29 Page 58 of 488

DATE
01 Mar 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 696.0 Hrs worked MTD: 24.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 1,034.0		Idle hrs MTD: 12.0	Opr hrs MTD: 36.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 30	Page 60 of 488
	DATE 02 Mar 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	720.0	Hrs worked MTD:	48.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
600913	40' Crew Boat			12.0	12.0
590658	Hopper dredge			0.0	24.0
Total operating hrs to date:	1,070.0	Idle hrs MTD:	24.0	Opr hrs MTD:	72.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 31	Page 61 of 488
		DATE 03 Mar 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 69 °F 0.10 IN Precipitation 38 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station 1120+00 to 1180+00 and Sta 255+00 to 280+00. Dredged 4 loads and disposed 4 loads. Condition Survey of the first dredge area taken Sta 255+00 to 280+00, Dredge updated. Dredge change assignments into 255+00 to 280+00 on load 108 GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Condition Survey of the first dredge area taken Sta 255+00 to 280+00, Dredge updated. Dredge change assignments into 255+00 to 280+00 on load 108 VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Travis regard change of dredge assignment back upriver to Sta 255+00 to 280+00			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____ M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 31	Page 62 of 488
	DATE 03 Mar 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	744.0	Hrs worked MTD:	72.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	1,106.0	Idle hrs MTD:	36.0	Opr hrs MTD:	108.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 32	Page 63 of 488
	DATE 04 Mar 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 47 °F Max 63 °F No Precipitation 23 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 255+00 to 280+00. Dredged 3 loads and disposed 3 loads.

Monthly Channel Condition Survey started, Sta 345+00 to 1200+00.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Monthly Channel Condition Survey started, Sta 345+00 to 1200+00.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Weekly Safety Meeting Held, Fire drill on fire in the engine room was conducted, Hand tools and sanitation was discussed for safety meeting after review of the fire drill

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Spoke with Travis regard excessive debris in the inflow screen. Was given approval to increase the openings of the screen to 9". Plan is to install larger opening screen on Sunday at the Fuel dock.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 32	Page 64 of 488
	DATE 04 Mar 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	768.0	Hrs worked MTD: 96.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	1,142.0	Idle hrs MTD: 48.0	Opr hrs MTD: 144.0 Total: 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 33	Page 66 of 488
	DATE 05 Mar 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	792.0	Hrs worked MTD:	120.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
600913	40' Crew Boat					12.0	12.0
590658	Hopper dredge					0.0	24.0
Total operating hrs to date:	1,178.0	Idle hrs MTD:	60.0	Opr hrs MTD:	180.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER <div style="text-align: center;">34</div> DATE <div style="text-align: center;">06 Mar 2016 - Sunday</div>	Page 67 of 488								
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 73 °F No Precipitation 21 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 255+00 to 280+00. Dredged 2 loads and disposed 2 loads. Dredge Columbia in for Fuel, Water, and Supplies GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Dredge Columbia in for Fuel, Water, and Supplies VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 34	Page 68 of 488
	DATE 06 Mar 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	816.0	Hrs worked MTD:	144.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	1,214.0	Idle hrs MTD:	72.0	Opr hrs MTD:	216.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 35	Page 70 of 488
	DATE 07 Mar 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	840.0	Hrs worked MTD:	168.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	1,250.0	Idle hrs MTD:	84.0	Opr hrs MTD:	252.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 36	Page 71 of 488								
		DATE 08 Mar 2016 - Tuesday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused Critical Delay Temperature Min 59 °F Max 71 °F No Precipitation 35 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 255+00 to 280+00. Dredged 2 loads and disposed 3 loads. Dredge Columbia shutdown for weather late in the day. 35 mph Wind and rough seas from SE large swells.											
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Dredge Columbia shutdown for weather late in the day. 35 mph Wind and rough seas from SE large swells.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 36	Page 72 of 488
	DATE 08 Mar 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	864.0	Hrs worked MTD:	192.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	1,286.0	Idle hrs MTD:	96.0	Opr hrs MTD:	288.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 37	Page 73 of 488								
		DATE 09 Mar 2016 - Wednesday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused Critical Delay Temperature Min 63 °F Max 73 °F No Precipitation 41 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 255+00 to 280+00. Dredged 0 loads and disposed 0 loads. Dredge Columbia down for weather all day. 40+ mph Wind and rough seas from SE large swells.											
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Dredge Columbia down for weather all day. 40+ mph Wind and rough seas from SE large swells.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 37	Page 74 of 488
	DATE 09 Mar 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	888.0	Hrs worked MTD:	216.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	1,322.0	Idle hrs MTD:	108.0	Opr hrs MTD:	324.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 38	Page 75 of 488
		DATE 10 Mar 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 68 °F Max 75 °F 0.10 IN Precipitation 25 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 255+00 to 280+00. Dredged 0 loads and disposed 0 loads.			
Dredge Columbia down for weather all day. 40+ mph Winds/Gusts and rough seas from SE large swells.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
Dredge Columbia down for weather all day. 40+ mph Wind and rough seas from SE large swells.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 38	Page 76 of 488
	DATE 10 Mar 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	912.0	Hrs worked MTD:	240.0	Total:	2.0 24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	1,358.0	Idle hrs MTD:	120.0	Opr hrs MTD:	360.0	Total:	12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 39	Page 77 of 488
	DATE 11 Mar 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 64 °F Max 68 °F 4.15 IN Precipitation 25 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 255+00 to 280+00. Dredged 0 loads and disposed 0 loads.

Dredge Columbia down for weather all day. 40+ mph Winds/Gusts and rough seas from SE large swells.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Dredge Columbia down for weather all day. 40+ mph Wind Gusts offshore and rough seas from SE large swell in addition to heavy downpours throughout day with limited visibility.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Discussed and email pending details concerning site visits next week including District visit on Monday followed by EPA site.visit scheduled for the 15th

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 39	Page 78 of 488
	DATE 11 Mar 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	936.0	Hrs worked MTD:	264.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	1,394.0	Idle hrs MTD:	132.0	Opr hrs MTD:	396.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 40	Page 79 of 488
		DATE 12 Mar 2016 - Saturday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Previous Weather - Critical Delay Temperature Min 62 °F Max 71 °F 0.07 IN Precipitation 20 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 255+00 to 280+00. Dredged 2 loads and disposed 1 loads.			
Dredge Columbia resumed dredging operations. Decreasing winds and improve sea state conditions			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None noted			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
40 Page 80 of 488

DATE
12 Mar 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 960.0 Hrs worked MTD: 288.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 1,430.0		Idle hrs MTD: 144.0	Opr hrs MTD: 432.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
41 Page 82 of 488

DATE
13 Mar 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 984.0		Hrs worked MTD: 312.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 1,466.0		Idle hrs MTD: 156.0	Opr hrs MTD: 468.0 Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 42	Page 84 of 488
	DATE 14 Mar 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,008.0	Hrs worked MTD:	336.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	1,502.0	Idle hrs MTD:	168.0	Opr hrs MTD:	504.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 43	Page 85 of 488
		DATE 15 Mar 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 80 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>Dredge Columbia dredging from station Sta 255+00 to 280+00. Dredged 3 loads and disposed 3 loads. Resumed dredging stations 1120+00 to 1180+00 in the afternoon. Dredged 1 load and disposed 1 loads</p> <p>Ideal conditions in bay and off shore. Minimal tug traffic.</p>			
GENERAL COMMENTS			
<p>Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Pin on bottom of inflow screen snapped. Will resecure.</p> <p>Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.</p> <p>Nice conditions with some minor thunderstorms and rain later in the week forecasted. Columbia crew change scheduled for Wednesday, 16th.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
<p>Corps and EPA site visit in the afternoon. On board to observe load 132 and review disposal operations and guidelines as per revised EPA conditions.</p> <p>Directed to go to smaller screen on in flow by next fuel period when working lower cuts or bay cuts. Not expecting little to no debris in the middle bay.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
No preparatory inspections held today			
<u>Initial Inspections held today</u>			
No initial inspections held today			
ACTIVITY START/FINISH			
<u>Activity No Description</u>			
No activities were started or finished today			
QC REQUIREMENTS			
<u>Requirement No Type Description Results</u>			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
<u>Item No Location Description</u>			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
<u>Item No Location Description</u>			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
<u>Name First Day Last Day</u>			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 43	Page 86 of 488
	DATE 15 Mar 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	1,032.0	Hrs worked MTD: 360.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	1,538.0	Idle hrs MTD: 180.0	Opr hrs MTD: 540.0 Total: 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER <div style="text-align: right;">Page 87 of 488</div> 44								
		DATE 16 Mar 2016 - Wednesday								
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001								
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered									
QC NARRATIVES ACTIVITIES IN PROGRESS <p>Dredge Columbia dredging from station Sta 1120+00 to 1180+00. Dredged 5 load and disposed 5 loads with typical cycle time under 5 hours</p> <p>Ideal conditions in bay and off shore.</p> GENERAL COMMENTS <p>Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Pin on bottom of inflow screen snapped. Will resecure.</p> <p>Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.</p> <p>Nice conditions with some minor thunderstorms and rain later in the week forecasted.</p> <p>Columbia crew change in the late afternoon.</p> VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None noted.</p> <p>Minor sensor issues with dump valve open/close proximity switches. Determent proximity switch #2 went bac causing false reading. Dump plot 136 corrected of false open and close statements.</p>										
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today										
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today										
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>			Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results							
No QC requirements were completed today										
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>			Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description								
No QC Deficiency items were issued today										
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>			Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description								
No QC Deficiency items were corrected today										
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>			Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day								
No Contractors had their first or last day on the site										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 44	Page 88 of 488
	DATE 16 Mar 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name M/V Columbia	First Day 2/2/2016	Last Day

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
No labor hours were reported today			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
--------------------------	--	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 45	Page 89 of 488								
		DATE 17 Mar 2016 - Thursday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1120+00 to 1180+00. Dredged 4 load and disposed 4 loads.											
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Pin on bottom of inflow screen snapped. Will resecure. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Severe thunderstorms in the late evening hours. Severe weather stayed mostly to the north and upper Bay. Columbia Fire and Boat drills as well as lessons learned and safety toolbox meeting on electrical hazards.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted. Minor sensor issues with dump valve open/close proximity switches. Determent proximity switch #2 went bac causing false reading. Dump plot 136 corrected of false open and close statements.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 45	Page 90 of 488
	DATE 17 Mar 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 46	Page 91 of 488
	DATE 18 Mar 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 1120+00 to 1180+00. Dredged 5 load and disposed 5 loads.

Conditional survey, stat 1120+00 to 1180+00. Dredge navigation computer updated with new survey and cross sections forwarded to Corps office

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Severe thunderstorms in the late evening hours with heavy showers. As yesterday, storms isolated. Winds slowly pickup and turn southerly. Increasing sea state off shore

Chief working on dump ;valve sensors, replace and stiffen supports.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None noted.

Minor sensor issues with dump valve open/close proximity switches. Chief performing maintenance on supports fors sensors.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 46	Page 92 of 488
	DATE 18 Mar 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	12.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 47	Page 93 of 488
		DATE 19 Mar 2016 - Saturday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Not Entered	
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1120+00 to 1180+00. Dredged 3 load and disposed 3 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Had small hole/crack on hopper combing when resuming dredging on load 148. Temporary plug immediately with a follow up repair on transit back to cut. Minimal spillage. Will review load data. Strong southerly winds the previous night into the early morning hours. Down for weather delays until seas subsided offshore later that afternoon. Chief working on dump ;valve sensors, replace and stiffen supports. Continue head way on progress with less false sensor readings during dredging operations.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 47	Page 94 of 488
	DATE 19 Mar 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	12.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
48 Page 96 of 488

DATE
20 Mar 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 49	Page 98 of 488
	DATE 21 Mar 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
600913	40' Crew Boat			12.0	12.0
590658	Hopper dredge			0.0	24.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 50	Page 99 of 488
		DATE 22 Mar 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1120+00 to 1180+00. Dredged 4 load and disposed 5 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Travis regarding after dredge survey sta 25 to 280, next dredge assignment, and February pay estimate #2.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
50 Page 100 of 488

DATE
22 Mar 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
51 Page 102 of 488

DATE
23 Mar 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 52	Page 103 of 488
		DATE 24 Mar 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 1120+00 to 1180+00. Dredged 2 load and disposed 2 loads.			
Columbia down for Weather			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
Columbia anchored for Weather			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Spoke with Travis regarding change of dredge assignments, Jeff Sims onboard			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 52	Page 104 of 488
	DATE 24 Mar 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
600913	40' Crew Boat		12.0	12.0	
590658	Hopper dredge		0.0	24.0	
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
			Total:	12.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 53	Page 105 of 488
		DATE 25 Mar 2016 - Friday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 1180+00 to 1240+00. Dredged 1 load and disposed 1 loads.			
Columbia down for Weather in the morning, than came in for fuel and water, after fuel and repairs returned to work in the new area 1180+00 to 1240+00.			
Hopper inflow screen change back to 4" openings			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
Columbia down for Weather in the morning, than came in for fuel and water, after fuel and repairs returned to work in the new area 1180+00 to 1240+00.			
Hopper inflow screen change back to 4" openings			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Jeff Sims onboard			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 53	Page 106 of 488
	DATE 25 Mar 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	2.0
		Total:	24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	12.0
		Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 54	Page 108 of 488
	DATE 26 Mar 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 55	Page 110 of 488
	DATE 27 Mar 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 56	Page 111 of 488								
		DATE 28 Mar 2016 - Monday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Not Entered									
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1180+00 to 1240+00. Dredged 4 load and disposed 5 loads. Continued Monthly Channel Conditions Survey yesterday Sta 345+00 to 905+00. Today Sta 910+00 to 1350+00 GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Continued Monthly Channel Conditions Survey yesterday Sta 345+00 to 905+00. Today Sta 910+00 to 1350+00 VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims Onboard											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 56	Page 112 of 488
	DATE 28 Mar 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 57	Page 113 of 488								
		DATE 29 Mar 2016 - Tuesday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Not Entered									
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1180+00 to 1240+00. Dredged 5 load and disposed 5 loads. Continued Monthly Channel Conditions Survey Today Sta 1355+00 to 1760+10 GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Continued Monthly Channel Conditions Survey yesterday Today Sta 1355+00 to 1760+10 VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims Onboard. Discussed month end progress payment											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 57	Page 114 of 488
	DATE 29 Mar 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 58	Page 115 of 488	
		DATE 30 Mar 2016 - Wednesday		
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001		
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered			
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
Dredge Columbia dredging from station Sta 1180+00 to 1240+00. Dredged 5 load and disposed 4 loads.				
GENERAL COMMENTS				
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.				
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT				
None Given, Jeff Sims Onboard. Discussed month end progress payment and monthly condition survey with Josh and Travis.				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today _____				
No preparatory inspections held today				
Initial Inspections held today _____				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description _____				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results _____				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description _____				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description _____				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day _____				
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name First Day Last Day _____				
M/V Columbia 2/2/2016				
LABOR HOURS				
Crew Position Number of Employees Hours Worked				
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0				

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
58 Page 116 of 488

DATE
30 Mar 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 59	Page 117 of 488
		DATE 31 Mar 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1180+00 to 1240+00. Dredged 5 load and disposed 5 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims Onboard. Discussed month end progress payment submitted monthly condition survey with Travis.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 118 of 488
59

DATE
31 Mar 2016 - Thursday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 60	Page 119 of 488								
		DATE 01 Apr 2016 - Friday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1180+00 to 1240+00. Dredged 3 load and disposed 3 loads. Dredge anchored for mornig Fog, returned to work when fog lifted.											
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Dredge anchored for mornig Fog, returned to work when fog lifted.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims Onboard. Discussed month end progress payment submitted monthly condition survey with Travis and Josh											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 60	Page 120 of 488
	DATE 01 Apr 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 61	Page 121 of 488
	DATE 02 Apr 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS
Dredge Columbia dredging from station Sta 1180+00 to 1240+00. Dredged 5 load and disposed 5 loads.

GENERAL COMMENTS
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Given,

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
61 Page 122 of 488

DATE
02 Apr 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 62	Page 123 of 488								
		DATE 03 Apr 2016 - Sunday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1180+00 to 1240+00. Dredged 5 load and disposed 5 loads. Condition Survey taken, Dredge updated, Emailed Cross Sections to Travis GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Condition Survey taken, Dredge updated, Emailed Cross Sections to Travis VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given,											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 62	Page 124 of 488
	DATE 03 Apr 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of Employees	Hours Worked
Crew	Position				
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle Hours	Operating Hours
Equipment Name	Description						
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 63	Page 125 of 488
		DATE 04 Apr 2016 - Monday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1180+00 to 1240+00. Dredged 5 load and disposed 6 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims on board			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 126 of 488
63

DATE
04 Apr 2016 - Monday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
600913	40' Crew Boat	12.0	12.0
590658	Hopper dredge	0.0	24.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 64	Page 127 of 488								
		DATE 05 Apr 2016 - Tuesday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1180+00 to 1240+00. Dredged 5 load and disposed 5 loads. Condition Survey taken, Dredge updated, Emailed Cross Sections to Travis GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Condition Survey taken, Dredge updated, Emailed Cross Sections to Travis VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff on board, Spoke with Travis regarding next dredge areas and changing areas after Fueling on Wednesday											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 64	Page 128 of 488
	DATE 05 Apr 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 65	Page 129 of 488
	DATE 06 Apr 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 1180+00 to 1240+00 and 820+00 to 880+00 Dredged 2 load and disposed 2 loads.

Dredge Columbia in for Fuel, water and supplies, after returning to work the dredge anchored for high winds late in the day thru midnight

Before sure taken of new Dredge Area 820+00 to 880+00.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Dredge Columbia in for Fuel, water and supplies, after returning to work the dredge anchored for high winds late in the day thru midnight

Before sure taken of new Dredge Area 820+00 to 880+00.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given, Jeff on board, Spoke with Josh updating running times and 497's

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 65	Page 130 of 488
	DATE 06 Apr 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	2.0
		Total:	24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	12.0
		Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 66	Page 131 of 488								
		DATE 07 Apr 2016 - Thursday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 820+00 to 880+00 Dredged 3 load and disposed 3 loads. Dredge Columbia returned to work in the morning. After survey taken of Dredge Area 1180+00 to 1240+00.											
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Dredge Columbia returned to work in the morning. After survey taken of Dredge Area 1180+00 to 1240+00.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff on board,											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 50%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 30%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 30%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Dredge Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 66	Page 132 of 488
	DATE 07 Apr 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 67 Page 133 of 488

DATE 08 Apr 2016 - Friday

PROJECT IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER W91278-16-D-0041 0001

CONTRACTOR Dutra Dredging Company

WEATHER Weather Not Entered

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 820+00 to 880+00 Dredged 1 load and disposed 1 loads.

Dredge Columbia dockside for repairs

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Dredge Columbia dockside for repairs

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given, Jeff on board,

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name First Day Last Day
M/V Columbia 2/2/2016

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 67	Page 134 of 488
	DATE 08 Apr 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 68	Page 135 of 488
	DATE 09 Apr 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 820+00 to 880+00 Dredged 3 load and disposed 3 loads.

Dredge Columbia completed dockside for repairs and returned to work.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Dredge Columbia completed dockside for repairs and returned to work.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given,

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 68	Page 136 of 488
	DATE 09 Apr 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 69	Page 137 of 488
		DATE 10 Apr 2016 - Sunday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 820+00 to 880+00 Dredged 4 load and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
69 Page 138 of 488

DATE
10 Apr 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 70	Page 139 of 488
		DATE 11 Apr 2016 - Monday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 820+00 to 880+00 Dredged 4 load and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims onboard, Task Order List for Mod #2 extending Contract for All Dollars			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 140 of 488
70

DATE
11 Apr 2016 - Monday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 71	Page 141 of 488
		DATE 12 Apr 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 820+00 to 880+00 Dredged 5 load and disposed 4 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given, Jeff Sims onboard,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
71 Page 142 of 488

DATE
12 Apr 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 72	Page 143 of 488								
		DATE 13 Apr 2016 - Wednesday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 820+00 to 880+00 Dredged 5 load and disposed 4 loads. Condition Survey taken of the dredge area Sta 820+00 to 880+00, Dredge updated, Travis emailed Cross Sections GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Condition Survey taken of the dredge area Sta 820+00 to 880+00, Dredge updated, Travis emailed Cross Sections VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims onboard,											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 72	Page 144 of 488
	DATE 13 Apr 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 73	Page 145 of 488
		DATE 14 Apr 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 820+00 to 880+00 Dredged 4 load and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims onboard,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 146 of 488
73

DATE
14 Apr 2016 - Thursday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 74	Page 147 of 488
	DATE 15 Apr 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
---	---

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
---	---------------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS
Dredge Columbia dredging from station Sta 820+00 to 880+00 Dredged 4 load and disposed 4 loads.
Condition Survey taken 820-880, Dredge Updated, Corp Emailed Cross Sections, Before Survey taken on the next area 880-940

GENERAL COMMENTS
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.
Condition Survey taken 820-880, Dredge Updated, Corp Emailed Cross Sections, Before Survey taken on the next area 880-940

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
weekly safety meeting held, fire and boat drills conducted

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Given, Jeff Sims onboard, Swapped emails with Travis regarding change of Dredge areas

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
-------------	-----------	----------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 74	Page 148 of 488
	DATE 15 Apr 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 75	Page 150 of 488
	DATE 16 Apr 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 76	Page 151 of 488								
		DATE 17 Apr 2016 - Sunday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 820+00 to 880+00 Dredged 0 load and disposed 0 loads. Dredge Columbia Anchored for High wind and Rough Seas GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Dredge Columbia Anchored for High wind and Rough Seas VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 76	Page 152 of 488
	DATE 17 Apr 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 77	Page 153 of 488
		DATE 18 Apr 2016 - Monday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 820+00 to 880+00 and 880+00 to 940+00 Dredged 3 load and disposed 3 loads.			
Dredge Columbia Anchored in the afternoon for Rough Seas, returned to work in the evening			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
Dredge Columbia Anchored in the afternoon for Rough Seas, returned to work in the evening			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given, Jeff Sims on board			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 77	Page 154 of 488
	DATE 18 Apr 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 78	Page 155 of 488
		DATE 19 Apr 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 880+00 to 940+00 Dredged 4 load and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims on board			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
78 Page 156 of 488

DATE
19 Apr 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 79	Page 157 of 488	
		DATE 20 Apr 2016 - Wednesday		
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001		
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered			
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 880+00 to 940+00 Dredged 5 load and disposed 4 loads.				
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims on board				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today				
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today				
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site				
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016				
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0				

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 158 of 488
79

DATE
20 Apr 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 80	Page 159 of 488
		DATE 21 Apr 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 880+00 to 940+00 Dredged 4 load and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims on board			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
80 Page 160 of 488

DATE
21 Apr 2016 - Thursday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 81	Page 162 of 488
	DATE 22 Apr 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 82	Page 163 of 488
		DATE 23 Apr 2016 - Saturday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 880+00 to 940+00 Dredged 4 load and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 164 of 488
82

DATE
23 Apr 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 83	Page 165 of 488
	DATE 24 Apr 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 880+00 to 940+00 Dredged 4 load and disposed 4 loads.

Monthly Channel Conditions Survey started Sta 1760+10 to 1000+00

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Monthly Channel Conditions Survey started Sta 1760+10 to 1000+00

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given,

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 83	Page 166 of 488
	DATE 24 Apr 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
590658	Hopper dredge		0.0	24.0	
600913	40' Crew Boat		12.0	12.0	
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
			Total:	12.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 84	Page 168 of 488
	DATE 25 Apr 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 85	Page 169 of 488
		DATE 26 Apr 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 880+00 to 940+00 Dredged 4 load and disposed 4 loads.			
Condition Survey of Sta 880+00 to 940+00, Travis Emailed Results, dredge updated.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
Condition Survey of Sta 880+00 to 940+00, Travis Emailed Results, dredge updated.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given, Jeff Sims onboard, discussed change of dredge assignment for Friday after fueling.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 85	Page 170 of 488
	DATE 26 Apr 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 86	Page 171 of 488
		DATE 27 Apr 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 880+00 to 940+00 Dredged 4 load and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Jeff Sims onboard			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 172 of 488
86

DATE
27 Apr 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 87	Page 173 of 488								
		DATE 28 Apr 2016 - Thursday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 880+00 to 940+00 Dredged 1 load and disposed 2 loads. Dredge Columbia anchored for High Wind and rough Seas GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Dredge Columbia anchored for High Wind and rough Seas VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Submitted Monthly Channel Survey											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 87	Page 174 of 488
	DATE 28 Apr 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
590658	Hopper dredge		0.0	24.0	
600913	40' Crew Boat		12.0	12.0	
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
			Total:	12.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 88	Page 176 of 488
	DATE 29 Apr 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 89	Page 177 of 488
	DATE 30 Apr 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 940+00 to 1000+00 Dredged 3 load and disposed 3 loads.

Dredge Columbia anchored for High Wind and rough Seas at 1825

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Dredge Columbia anchored for High Wind and rough Seas at 1825

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Returned to Work in New Dredge Assignment 940+00 to 1000+00

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 89	Page 178 of 488
	DATE 30 Apr 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 90	Page 179 of 488								
		DATE 01 May 2016 - Sunday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Not Entered									
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 940+00 to 1000+00 Dredged 4 load and disposed 3 loads. Dredge Columbia was anchored for High Wind and rough Seas, returned to work at 0233 in the morning.											
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Dredge Columbia was anchored for High Wind and rough Seas, returned to work at 0233 in the morning.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, email requesting the additional use of the Stuyvesant to the project was sent to the Corp.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 90	Page 180 of 488
	DATE 01 May 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 91	Page 181 of 488								
		DATE 02 May 2016 - Monday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Not Entered									
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 940+00 to 1000+00 Dredged 4 load and disposed 4 loads. Conducted Before Survey upriver Sta 22+00 to 74+00 for Dredge Stuyvesant.											
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Conducted Before Survey upriver Sta 22+00 to 74+00 for Dredge Stuyvesant.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Jeff Sims onboard Dredge Columbia, compared monthly production times, submitted Pay Estimate #4. Spoke with Travis Dyess regarding adding dredge Stuyvesant to the project. Given clearance to begin dredging operations upriver Sta 22+00 to 74+00. Dredge fueled and started work late in the evening after midnight.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 55%;">Description</th> <th style="width: 15%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Dredge Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 91	Page 182 of 488
	DATE 02 May 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 92	Page 183 of 488
		DATE 03 May 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Not Entered	

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 940+00 to 1000+00 Dredged 4 load and disposed 5 loads.

Dredge Stuyvesant added to the Project and began dredging at 1:49 from station Sta 22+00 to 74+00 Dredged 3 load and disposed 3 loads.

Conducted condition survey for Columbia's Dredge Area, Sta 940+00 to 1000+00, Corp emailed Cross Sections, Dredge updated.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Dredge Stuyvesant added to the Project and began dredging at 1:49 from station Sta 22+00 to 74+00 Dredged 3 load and disposed 3 loads.

Conducted condition survey for Columbia's Dredge Area, Sta 940+00 to 1000+00, Corp emailed Cross Sections, Dredge updated.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Jeff Sims onboard Dredge Columbia,

Added Dredge Stuyvesant to the project. Given clearance to begin dredging operations upriver Sta 22+00 to 74+00. Started dredge early in the morning at 1:49

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 92	Page 184 of 488
	DATE 03 May 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	4.0	48.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	4.0
			48.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
600913	40' Crew Boat	12.0	12.0
590658	Hopper dredge	0.0	24.0
648540	Hopper Dredge	0.0	24.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	12.0
			60.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 93	Page 185 of 488
	DATE 04 May 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 940+00 to 1000+00 Dredged 4 load and disposed 4 loads.

Dredge Stuyvesant added to the Project and began dredging at 1:49 from station Sta 22+00 to 74+00 Dredged 3 load and disposed 2 loads.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board.

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.

Dredge Stuyvesant on Project, dredging at 1:49 from station Sta 22+00 to 74+00. Expect dredge to be on site for two or three days

Conducted condition survey for Columbia's Dredge Area, Sta 940+00 to 1000+00, Corp emailed Cross Sections, Dredge updated.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Jeff Sims onboard Dredge Columbia,

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE

Dredge Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 93	Page 186 of 488
	DATE 04 May 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			4.0	48.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	4.0 48.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 94	Page 187 of 488								
		DATE 05 May 2016 - Thursday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS <p>Dredge Columbia dredging from station Sta 940+00 to 1000+00 Dredged 5 load and disposed 4 loads.</p> <p>Dredge Stuyvesant completed dredging and disposal on project from station Sta 22+00 to 74+00 at 1748 hours. Dredged 2 loads and disposed 3 loads.</p> <p>After Dredge survey of 22+00 to 74+00 upon Stuyvesant completing dredging</p>											
GENERAL COMMENTS <p>Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia</p> <p>Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications.</p> <p>Dredge Stuyvesant completed, dredging and disposing from station Sta 22+00 to 74+00 at 17:48 hours. Notified Project Engineer</p> <p>Conducted After Dredge Survey of Station 22+00 to 74+00. Survey package prepared for submittal</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>Jeff Sims onboard Dredge Columbia.</p> <p>Notified Travis Dyess that Stuyvesant would be underway that evening.</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 50%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 94	Page 188 of 488
	DATE 05 May 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	4.0	48.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	4.0
48.0			

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
600913	40' Crew Boat	12.0	12.0
590658	Hopper dredge	0.0	24.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	12.0
36.0			

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 95	Page 189 of 488								
		DATE 06 May 2016 - Friday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Not Entered									
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 940+00 to 1000+00 Dredged 4 load and disposed 4 loads.											
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Cold front moves through. Slightly cooler in the morning.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Jeff Sims onboard Dredge Columbia. Stuyvesant off contract											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 50%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Dredge Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 95	Page 190 of 488
	DATE 06 May 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 96	Page 192 of 488
	DATE 07 May 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 97	Page 194 of 488
	DATE 08 May 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 98	Page 196 of 488
	DATE 09 May 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 99	Page 197 of 488
		DATE 10 May 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Not Entered	
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 940+00 to 1000+00 Dredged 4 load and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Engineer Erik Peterson on site			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Jeff Sims onboard Dredge Columbia			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____ M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 99 Page 198 of 488
DATE 10 May 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 0.0		Hrs worked MTD: 0.0		Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
590658	Hopper dredge		0.0	24.0
600913	40' Crew Boat		12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 100	Page 199 of 488
		DATE 11 May 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 940+00 to 1000+00 Dredged 3 load and disposed 2 loads Dredge Columbia secured inside for fuel, water and additional repairs. Back underway in the evening. GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Jeff Sims onboard Dredge Columbia			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
100 Page 200 of 488

DATE
11 May 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 101	Page 201 of 488								
		DATE 12 May 2016 - Thursday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 940+00 to 1000+00 and then moved into new assignment, Station 1000+00 to 1060+00. Dredged 4 load and disposed 4 loads Before Dredge Survey, 1000+00 to 1060+00 After Dredge Survey, 940+00 to 1000+00 GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications Afternoon thunderstorms. Weather starting to get warm and muggy. Emphasizing heat conditions present a safety hazard.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Jeff Sims onboard Dredge Columbia											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 50%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Item No</th> <th style="width: 25%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Item No</th> <th style="width: 25%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Dredge Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 101	Page 202 of 488
	DATE 12 May 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 102	Page 204 of 488
DATE 13 May 2016 - Friday	

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours		
590658	Hopper dredge	0.0	24.0		
600913	40' Crew Boat	12.0	12.0		
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD: 0.0	Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
103 Page 205 of 488

DATE
14 May 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Not Entered

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 1000+00 to 1060+00. Dredged 4 load and disposed 4 loads

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specifications. Performed bar check on drag head and recalibrated. Discrepancy in density, dragtender display different from control unit. Corrected accordingly

Shorter cycle time as transit distance reduced.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None noted

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name First Day Last Day
M/V Columbia 2/2/2016

LABOR HOURS

Crew Position Number of Employees Hours Worked

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 103	Page 206 of 488
DATE 14 May 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 0.0		Hrs worked MTD: 0.0	
		Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 208 of 488
104

DATE
15 May 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 0.0		Hrs worked MTD: 0.0		Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
590658	Hopper dredge		0.0	24.0
600913	40' Crew Boat		12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 105	Page 209 of 488
	DATE 16 May 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 1000+00 to 1060+00. Dredged 4 loaded and disposed 5 loads

Condition survey of the dredge area conducted Sta 1000+00 to 1060+00.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

Condition survey of the dredge area conducted Sta 1000+00 to 1060+00.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None noted, Jeff Sims onboard monitoring operations

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 105	Page 210 of 488
	DATE 16 May 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 106	Page 211 of 488
		DATE 17 May 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 1000+00 to 1060+00. Dredged 4 loaded and disposed 4 loads			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None noted, Jeff Sims onboard monitoring operations			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
106 Page 212 of 488

DATE
17 May 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 107	Page 213 of 488
		DATE 18 May 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1000+00 to 1060+00. Dredged 5 loaded and disposed 4 loads GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Sims onboard monitoring operations			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
107 Page 214 of 488

DATE
18 May 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 215 of 488
		108	
		DATE	19 May 2016 - Thursday
PROJECT		CONTRACT NUMBER	
IDIQ Rental Hopper Dredge in Mobile		W91278-16-D-0041 0001	
CONTRACTOR		WEATHER	
Dutra Dredging Company		Weather Not Entered	
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1000+00 to 1060+00. Dredged 4 loaded and disposed 5 loads Condition Survey 1000+00-1060+00 Before Survey 1060+00-1120 GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Sims onboard monitoring operations			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today			
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today			
QC REQUIREMENTS <u>Requirement No Type Description Results</u> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <u>Item No Location Description</u> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <u>Item No Location Description</u> No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <u>Name First Day Last Day</u> No Contractors had their first or last day on the site			
VESSEL ON SITE <u>Dredge Name First Day Last Day</u> M/V Columbia 2/2/2016			
LABOR HOURS <u>Crew Position Number of Employees Hours Worked</u>			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 108 Page 216 of 488
DATE 19 May 2016 - Thursday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 0.0		Hrs worked MTD: 0.0		Total: 2.0 24.0	

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours	
590658	Hopper dredge				0.0	24.0	
600913	40' Crew Boat				12.0	12.0	
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0		Total: 12.0 36.0	

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 109	Page 217 of 488
	DATE 20 May 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS
Dredge Columbia dredging from station Sta 1000+00 to 1060+00. Dredged 5 loads and disposed 4 loads

GENERAL COMMENTS
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None noted, Jeff Sims monitoring operations

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
QA-00001		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 0.0		Hrs worked MTD: 0.0	Total: 2.0 24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
109 Page 218 of 488

DATE
20 May 2016 - Friday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 110	Page 219 of 488
		DATE 21 May 2016 - Saturday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1000+00 to 1060+00. Dredged 4 loads and disposed 5 loads Began Monthly Channel Condition Survey, Sta 1760+10 to 1290+00 GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Began Monthly Channel Condition Survey, Sta 1760+10 to 1290+00 SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Weekly safety meeting held, fire and boat Drills held VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____ 			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 110	Page 220 of 488
	DATE 21 May 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 111	Page 221 of 488
		DATE 22 May 2016 - Sunday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1000+00 to 1060+00. Dredged 5 loads and disposed 4 loads Continued Monthly Channel Condition Survey, Sta 1285+00 to 675+00 GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Continued Monthly Channel Condition Survey, Sta 1285+00 to 675+00 VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 111	Page 222 of 488
	DATE 22 May 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 112	Page 223 of 488								
		DATE 23 May 2016 - Monday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1000+00 to 1060+00. Dredged 4 loads and disposed 5 loads Continued Monthly Channel Condition Survey, Sta 670+00 to 300+00 GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Continued Monthly Channel Condition Survey, Sta 670+00 to 300+00 VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Emailed received from Travis to change areas today or tomorrow after fueling											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today											
ACTIVITY START/FINISH Activity No Description No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 112	Page 224 of 488
	DATE 23 May 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 113	Page 225 of 488
		DATE 24 May 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 1000+00 to 1060+00. Dredged 3 loads and disposed 2 loads Changed areas after fueling to 1060+00 to 1120+00			
Dredge Columbia in for Fuel, Water, and Minor Repairs.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Changed areas after fueling to 1060+00 to 1120+00			
Dredge Columbia in for Fuel, Water, and Minor Repairs.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None noted, Changed areas after fueling to 1060+00 to 1120+00			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 113	Page 226 of 488
	DATE 24 May 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 227 of 488
		114	
PROJECT		DATE	
IDIQ Rental Hopper Dredge in Mobile		25 May 2016 - Wednesday	
CONTRACTOR		CONTRACT NUMBER	
Dutra Dredging Company		W91278-16-D-0041 0001	
WEATHER			
Weather Not Entered			
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1060+00 to 1120+00. Dredged 4 loads and disposed 5 loads			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Sims onboard			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
114 Page 228 of 488

DATE
25 May 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 115	Page 229 of 488
		DATE 26 May 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1060+00 to 1120+00. Dredged 5 loads and disposed 5 loads GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Sims onboard			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
115 Page 230 of 488

DATE
26 May 2016 - Thursday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 116	Page 232 of 488
	DATE 27 May 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 117	Page 233 of 488
		DATE 28 May 2016 - Saturday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1060+00 to 1120+00. Dredged 5 loads and disposed 5 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
117 Page 234 of 488

DATE
28 May 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 118	Page 235 of 488
		DATE 29 May 2016 - Sunday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES			
ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1060+00 to 1120+00. Dredged 5 loads and disposed 5 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 118 Page 236 of 488
DATE 29 May 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 119	Page 238 of 488
	DATE 30 May 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 120	Page 239 of 488
		DATE 31 May 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1060+00 to 1120+00. Dredged 4 loads and disposed 5 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Sims on board, Spoke with Travis regarding operations, Pay Estimate, and dredging assignments			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
120 Page 240 of 488

DATE
31 May 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 121	Page 241 of 488
		DATE 01 Jun 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1060+00 to 1120+00. Dredged 5 loads and disposed 5 loads. Condition Survey Sta 1060+00 to 1120+00, dredge updated, Travis emailed cross sections GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Condition Survey Sta 1060+00 to 1120+00, dredge updated, Travis emailed cross sections VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Sims on board, swapped emails with Travis regarding operation and changing areas			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 121	Page 242 of 488
	DATE 01 Jun 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 122	Page 243 of 488
		DATE 02 Jun 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 760+00 to 820+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
122 Page 244 of 488

DATE
02 Jun 2016 - Thursday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 123	Page 245 of 488
		DATE 03 Jun 2016 - Friday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 760+00 to 820+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Fuel, Lubes and water scheduled for Saturday as well as some maintenance items.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked _____ _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
123 Page 246 of 488

DATE
03 Jun 2016 - Friday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 0.0		Hrs worked MTD: 0.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 124 Page 248 of 488

DATE
04 Jun 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
600913	40' Crew Boat				12.0	12.0
590658	Hopper dredge				0.0	24.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 125	Page 249 of 488
	DATE 05 Jun 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 760+00 to 820+00. Dredged 4 loads and disposed 4 loads.

After Dredge survey of previous assignment, Sta 1060+00 to 1120+00

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

Tropical depression in Gulf Mexico formed into Tropical Storm late in the evening. Forecast calls for storm to track to the northeast and making landfall along Florida coast. Will continue to monitor.

Heavy thunderstorms and downpours in the area.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None noted,

Will monitor Tropical Storm Colin and notify Corps appropriately if further actions and precautions are taken.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	
-------------	-------------	--

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 125	Page 250 of 488
	DATE 05 Jun 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	2.0
24.0			

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	12.0
36.0			

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 126 Page 251 of 488								
		DATE 06 Jun 2016 - Monday								
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001								
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered									
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 760+00 to 820+00. Dredged 4 loads and disposed 4 loads. GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Tropical Colin made landfall in Florida and proceeded to move quickly to the northeast. No impacts to project site with no rain associated with tropica event. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Will monitor Tropical Storm Colin and notify Corps appropriately if further actions and precautions are taken. No further monitoring once TS Colin made landfall in Florida										
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today										
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today										
QC REQUIREMENTS <table border="0" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">_____</td> </tr> </tbody> </table> No QC requirements were completed today			Requirement No	Type	Description	Results	_____			
Requirement No	Type	Description	Results							

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="0" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No QC Deficiency items were issued today			Item No	Location	Description	_____				
Item No	Location	Description								

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="0" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No QC Deficiency items were corrected today			Item No	Location	Description	_____				
Item No	Location	Description								

CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="0" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No Contractors had their first or last day on the site			Name	First Day	Last Day	_____				
Name	First Day	Last Day								

VESSEL ON SITE <table border="0" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td>_____</td> </tr> </tbody> </table>			Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016	_____		
Dredge Name	First Day	Last Day								
M/V Columbia	2/2/2016	_____								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 126	Page 252 of 488
	DATE 06 Jun 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 254 of 488
127

DATE
07 Jun 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 0.0		Hrs worked MTD: 0.0		Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
590658	Hopper dredge		0.0	24.0
600913	40' Crew Boat		12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
128 Page 256 of 488

DATE
08 Jun 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 129 Page 258 of 488

DATE
09 Jun 2016 - Thursday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD: 0.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD: 0.0	Opr hrs MTD: 0.0 Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 130	Page 259 of 488								
		DATE 10 Jun 2016 - Friday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES											
ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 760+00 to 820+00. Dredged 4 loads and disposed 4 loads.											
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Slms On Board Travis Dyess informed that next fueling is on or about June 16th.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
Item No Location Description _____ No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
Item No Location Description _____ No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										
LABOR HOURS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Dutra Dredging Company</td> <td>DREDGE OPERATOR</td> <td>2.0</td> <td>24.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Crew	Position	Number of Employees	Hours Worked								
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0								

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 130 Page 260 of 488

DATE
10 Jun 2016 - Friday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 131	Page 261 of 488
	DATE 11 Jun 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS
Dredge Columbia dredging from station Sta 760+00 to 820+00. Dredged 4 loads and disposed 4 loads.

GENERAL COMMENTS
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None noted,

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
131 Page 262 of 488

DATE
11 Jun 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 132	Page 263 of 488								
		DATE 12 Jun 2016 - Sunday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 760+00 to 820+00. Dredged 4 loads and disposed 4 loads. Conditional Survey, Station 760+00 to 820+00 GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Warm and Muggy, Afternoon Thunderstorms VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted,											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 132	Page 264 of 488
	DATE 12 Jun 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 133	Page 266 of 488
	DATE 13 Jun 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 134	Page 267 of 488
		DATE 14 Jun 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 760+00 to 820+00. Dredged 3 loads and disposed 4 loads.

Condition Survey taken, dredge updated. Before Survey of the next area conducted, Sta 700+00 to 760+00, submitted package.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

Condition Survey taken, dredge updated. Before Survey of the next area conducted, Sta 700+00 to 760+00, submitted package.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None noted, Jeff Simms on board

plan to change areas after fueling thursday

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 134	Page 268 of 488
	DATE 14 Jun 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 135	Page 269 of 488
		DATE 15 Jun 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 760+00 to 820+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Simms on board			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 270 of 488
135

DATE
15 Jun 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 136	Page 272 of 488
	DATE 16 Jun 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 137	Page 273 of 488
	DATE 17 Jun 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered
--------------------------------------	--------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 700+00 to 760+00. Dredged 4 loads and disposed 3 loads.

After completing repairs to #8 dump valve the dredge returned to work early in the morning.

Began dredging in new assignment

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

After completing repairs to #8 dump valve the dredge returned to work early in the morning.

Began dredging in new assignment

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None noted, Jeff Simms on board

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 137	Page 274 of 488
	DATE 17 Jun 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 138	Page 275 of 488
		DATE 18 Jun 2016 - Saturday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 700+00 to 760+00. Dredged 3 loads and disposed 3 loads. After survey of Sta 760+00 to 820+00, package ready to submit. Drag arm sensor problems in the late afternoon, Dredge stopped to make temporary repairs and contiued dredging. GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. After survey of Sta 760+00 to 820+00, package ready to submit. Drag arm sensor problems in the late afternoon, Dredge stopped to make temporary repairs and contiued dredging. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 138	Page 276 of 488
	DATE 18 Jun 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 139	Page 278 of 488
	DATE 19 Jun 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 140	Page 279 of 488
		DATE 20 Jun 2016 - Monday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 700+00 to 760+00. Dredged 3 loads and disposed 4 loads. Condition survey taken, dredge updated, Corp emailed Cross Sections. Worked on Drag arm sensors. temporary fix applied GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Condition survey taken, dredge updated, Corp emailed Cross Sections. Worked on Drag arm sensors. temporary fix applied VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Simms onboard			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____ M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 140	Page 280 of 488
	DATE 20 Jun 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 141	Page 281 of 488
		DATE 21 Jun 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 700+00 to 760+00. Dredged 4 loads and disposed 3 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Simms onboard			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
141 Page 282 of 488

DATE
21 Jun 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 142	Page 283 of 488								
		DATE 22 Jun 2016 - Wednesday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 700+00 to 760+00. Dredged 4 loads and disposed 4 loads. Condition Survey taken, Dredge updated, Corp sent Cross Sections GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Condition Survey taken, Dredge updated, Corp sent Cross Sections VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Simms onboard											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today											
ACTIVITY START/FINISH Activity No Description No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 142	Page 284 of 488
	DATE 22 Jun 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 143	Page 285 of 488
		DATE 23 Jun 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 700+00 to 760+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Simms onboard			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
143 Page 286 of 488

DATE
23 Jun 2016 - Thursday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 144	Page 288 of 488
	DATE 24 Jun 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 145	Page 290 of 488
	DATE 25 Jun 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 146	Page 292 of 488
	DATE 26 Jun 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 147	Page 294 of 488
	DATE 27 Jun 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 148	Page 295 of 488
		DATE 28 Jun 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES No QC narratives entered today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____ M/V Columbia 2/2/2016			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	2.0 24.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	12.0 36.0
MISHAP REPORTING (Describe mishaps)			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 148	Page 296 of 488
	DATE 28 Jun 2016 - Tuesday	

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 149	Page 297 of 488
		DATE 29 Jun 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 700+00 to 760+00. Dredged 3 loads and disposed 4 loads. Conditional Survey, Sta 700+00 to 760+00, Before Dredge suvey, Sta 640+00 to 700+00 the previous day. GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Sheave holder for intermediate drag arm wire cracked. Shutdown and scheduled repairs for first thing in the morning. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Travis requested conditional survey of current assignment. Survey forwarded late morning and instructed to dredge additional loads and move into the next assignment fthe following morning. Jeff Sims on board			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 149	Page 298 of 488
	DATE 29 Jun 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	12.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 150	Page 300 of 488
	DATE 30 Jun 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 151	Page 302 of 488
	DATE 01 Jul 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 152	Page 304 of 488
	DATE 02 Jul 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 153	Page 305 of 488
		DATE 03 Jul 2016 - Sunday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 640+00 to 700+00. Dredged 3 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 153 Page 306 of 488

DATE
03 Jul 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 154	Page 307 of 488
		DATE 04 Jul 2016 - Monday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Not Entered		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 640+00 to 700+00. Dredged 4 loads and disposed 3 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Sims onboard			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
154 Page 308 of 488

DATE
04 Jul 2016 - Monday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 0.0 Hrs worked MTD: 0.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 155	Page 309 of 488
		DATE 05 Jul 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 80 °F Max 93 °F 0.20 IN Precipitation 25 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 640+00 to 700+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None noted, Jeff Sims onboard, Emailed Pay Estimate # 6 in and Exported from RMS			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 155 Page 310 of 488

DATE
05 Jul 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 3,768.0 Hrs worked MTD: 120.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 5,558.0		Idle hrs MTD: 60.0	Opr hrs MTD: 180.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 156	Page 312 of 488
	DATE 06 Jul 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,792.0	Hrs worked MTD:	144.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	5,594.0	Idle hrs MTD:	72.0	Opr hrs MTD:	216.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 157	Page 313 of 488
		DATE 07 Jul 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 78 °F Max 91 °F No Precipitation 9 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 640+00 to 700+00. Dredged 3 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted, Jeff Sims onboard,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
157 Page 314 of 488

DATE
07 Jul 2016 - Thursday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 3,816.0 Hrs worked MTD: 168.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
600913	40' Crew Boat	12.0	12.0
590658	Hopper dredge	0.0	24.0
Total operating hrs to date: 5,630.0		Idle hrs MTD: 84.0	Opr hrs MTD: 252.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 158	Page 315 of 488
		DATE 08 Jul 2016 - Friday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 79 °F Max 93 °F No Precipitation 8 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 640+00 to 700+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None noted,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
158 Page 316 of 488

DATE
08 Jul 2016 - Friday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 3,840.0 Hrs worked MTD: 192.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 5,666.0		Idle hrs MTD: 96.0	Opr hrs MTD: 288.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 159	Page 317 of 488								
		DATE 09 Jul 2016 - Saturday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 80 °F Max 94 °F No Precipitation 6 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 640+00 to 700+00. Dredged 4 loads and disposed 4 loads. Condition Survey of Sta 640+00 to 700+00 the dredge area, Dredge updated, Travis emailed cross sections GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Condition Survey of Sta 640+00 to 700+00 the dredge area, Dredge updated, Travis emailed cross sections VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted,											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 159	Page 318 of 488
	DATE 09 Jul 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,864.0	Hrs worked MTD:	216.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	5,702.0	Idle hrs MTD:	108.0	Opr hrs MTD:	324.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 319 of 488
160

DATE
10 Jul 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 75 °F Max 91 °F
0.20 IN Precipitation 5 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 640+00 to 700+00. Dredged 4 loads and disposed 4 loads.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None noted,

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
160 Page 320 of 488

DATE
10 Jul 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 3,888.0 Hrs worked MTD: 240.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 5,738.0		Idle hrs MTD: 120.0	Opr hrs MTD: 360.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 321 of 488
		161	
PROJECT		DATE	
IDIQ Rental Hopper Dredge in Mobile		11 Jul 2016 - Monday	
CONTRACTOR		CONTRACT NUMBER	
Dutra Dredging Company		W91278-16-D-0041 0001	
CONTRACTOR		WEATHER	
Dutra Dredging Company		Weather Caused No Delay Temperature Min 76 °F Max 88 °F 0.20 IN Precipitation 10 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 640+00 to 700+00. Dredged 3 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
161 Page 322 of 488

DATE
11 Jul 2016 - Monday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 3,912.0 Hrs worked MTD: 264.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 5,774.0		Idle hrs MTD: 132.0	Opr hrs MTD: 396.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 162	Page 324 of 488
	DATE 12 Jul 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,936.0	Hrs worked MTD:	288.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	5,810.0	Idle hrs MTD:	144.0	Opr hrs MTD:	432.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 163	Page 325 of 488
		DATE 13 Jul 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 88 °F 0.10 IN Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 640+00 to 700+00. Dredged 2 loads and disposed 1 loads. Dredge Columbia in For fuel water and piping repairs. After returning to Work had hydraulic motor - breaker problems and remained at anchor at midnight. GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Dredge Columbia in For fuel water and piping repairs. After returning to Work had hydraulic motor - breaker problems and remained at anchor at midnight. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Noted			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____ M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 163	Page 326 of 488
	DATE 13 Jul 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,960.0	Hrs worked MTD:	312.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	5,846.0	Idle hrs MTD:	156.0	Opr hrs MTD:	468.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 164	Page 327 of 488
		DATE 14 Jul 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 91 °F 0.20 IN Precipitation 7 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 880+00 to 940+00. Dredged 0 loads and disposed 1 loads.			
Dredge Columbia in for repairs because of electrical problems to the hydraulic system, after testing discovered a faulty breaker, replaced it and returned to work late in the day.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Dredge Columbia in for repairs because of electrical problems to the hydraulic system, after testing discovered a faulty breaker, replaced it and returned to work late in the day.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Noted			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 164	Page 328 of 488
	DATE 14 Jul 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,984.0	Hrs worked MTD:	336.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	5,882.0	Idle hrs MTD:	168.0	Opr hrs MTD:	504.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 165	Page 329 of 488
		DATE 15 Jul 2016 - Friday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 89 °F 0.20 IN Precipitation 20 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 880+00 to 940+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Noted			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
165 Page 330 of 488

DATE
15 Jul 2016 - Friday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 4,008.0 Hrs worked MTD: 360.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 5,918.0		Idle hrs MTD: 180.0	Opr hrs MTD: 540.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 166 DATE 16 Jul 2016 - Saturday	Page 331 of 488
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 89 °F 0.20 IN Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 880+00 to 940+00. Dredged 5 loads and disposed 4 loads. Condition Survey of the Dredge Area, dredge updated, Also After survey of Sta 640+00 to 700+00.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Condition Survey of the Dredge Area, dredge updated, Also After survey of Sta 640+00 to 700+00.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Noted, Called Travis and Jonathan.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____ M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 166	Page 332 of 488
	DATE 16 Jul 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,032.0	Hrs worked MTD:	384.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	5,954.0	Idle hrs MTD:	192.0	Opr hrs MTD:	576.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 167	Page 333 of 488
		DATE 17 Jul 2016 - Sunday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 88 °F 0.20 IN Precipitation 16 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 880+00 to 940+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Noted,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
167 Page 334 of 488

DATE
17 Jul 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 4,056.0 Hrs worked MTD: 408.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 5,990.0		Idle hrs MTD: 204.0	Opr hrs MTD: 612.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 168	Page 336 of 488
	DATE 18 Jul 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,080.0	Hrs worked MTD:	432.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,026.0	Idle hrs MTD:	216.0	Opr hrs MTD:	648.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 169	Page 337 of 488
		DATE 19 Jul 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 95 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 880+00 to 940+00. Dredged 3 loads and disposed 4 loads.			
Annual DQM certification today -- Passed.			
Condition Survey of the Dredge Area Sta 880+00 to 940+00. Cross Sections emailed to Corp, Dredge updated			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Annual DQM certification today -- Passed.			
Condition Survey of the Dredge Area Sta 880+00 to 940+00. Cross Sections emailed to Corp, Dredge updated			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Noted, emailed cross sections of condition survey, discussed operations with Travis			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00002	QC Test		Passed
CT-00003	QC Test	Annual DQM Certification	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 169	Page 338 of 488
	DATE 19 Jul 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,104.0	Hrs worked MTD:	456.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	6,062.0	Idle hrs MTD:	228.0	Opr hrs MTD:	684.0 Total: 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 170	Page 339 of 488
		DATE 20 Jul 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 78 °F Max 97 °F 0.30 IN Precipitation 15 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 880+00 to 940+00. Dredged 4 loads and disposed 4 loads. Conducted Before Survey of Sta 820+00 to 880+00, Package assembled. GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Conducted Before Survey of Sta 820+00 to 880+00, Package assembled. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Travis regarding next area and when to move.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 170	Page 340 of 488
	DATE 20 Jul 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,128.0	Hrs worked MTD:	480.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,098.0	Idle hrs MTD:	240.0	Opr hrs MTD:	720.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 171	Page 342 of 488
	DATE 21 Jul 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,152.0	Hrs worked MTD:	504.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,134.0	Idle hrs MTD:	252.0	Opr hrs MTD:	756.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 172	Page 344 of 488
	DATE 22 Jul 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,176.0	Hrs worked MTD:	528.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,170.0	Idle hrs MTD:	264.0	Opr hrs MTD:	792.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 173	Page 345 of 488
		DATE 23 Jul 2016 - Saturday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 91 °F No Precipitation 26 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 820+00 to 880+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
173 Page 346 of 488

DATE
23 Jul 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 4,200.0 Hrs worked MTD: 552.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 6,206.0		Idle hrs MTD: 276.0	Opr hrs MTD: 828.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 174	Page 347 of 488
		DATE 24 Jul 2016 - Sunday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 91 °F 0.20 IN Precipitation 25 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 820+00 to 880+00. Dredged 4 loads and disposed 4 loads. Continued Monthly Bay Condition Survey, Sta 1760+10 to 945+00 GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Continued Monthly Bay Condition Survey, Sta 1760+10 to 945+00 VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 174	Page 348 of 488
	DATE 24 Jul 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,224.0	Hrs worked MTD:	576.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
600913	40' Crew Boat					12.0	12.0
590658	Hopper dredge					0.0	24.0
Total operating hrs to date:	6,242.0	Idle hrs MTD:	288.0	Opr hrs MTD:	864.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 175	Page 349 of 488
	DATE 25 Jul 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 92 °F 0.10 IN Precipitation 11 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 820+00 to 880+00. Dredged 4 loads and disposed 4 loads.

Completed Monthly Bay Condition Survey, Sta 820+00 to 940+00. Used this as a dredge condition and After dredge survey.

Dredge updated, Corp emailed cross Sections

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

Completed Monthly Bay Condition Survey, Sta 820+00 to 940+00. Used this as a dredge condition and After dredge survey.

Dredge updated, Corp emailed cross Sections

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Spoke with Jonathan regarding dredge update and move to next area after fueling Wednesday, Scheduled Visit on Friday for Jake Lambert.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	
-------------	-------------	--

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 175	Page 350 of 488
	DATE 25 Jul 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	4,248.0	Hrs worked MTD: 600.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	6,278.0	Idle hrs MTD: 300.0	Opr hrs MTD: 900.0 Total: 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 176	Page 352 of 488
	DATE 26 Jul 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,272.0	Hrs worked MTD:	624.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,314.0	Idle hrs MTD:	312.0	Opr hrs MTD:	936.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 177	Page 353 of 488
		DATE 27 Jul 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 78 °F Max 89 °F 0.20 IN Precipitation 33 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 580+00 to 640+00. Dredged 1 loads and disposed 0 loads. Dredge Anchor for rough Seas then proceeded in for scheduled fuel, oil, and repairs day.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Dredge Anchor for rough Seas then proceeded in for scheduled fuel, oil, and repairs day.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, After fueling the Dredge returned to work in the new area Sta 580+00 to 640+00.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 177	Page 354 of 488
	DATE 27 Jul 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,296.0	Hrs worked MTD:	648.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,350.0	Idle hrs MTD:	324.0	Opr hrs MTD:	972.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 178	Page 355 of 488
		DATE 28 Jul 2016 - Thursday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 92 °F No Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 580+00 to 640+00. Dredged 3 loads and disposed 3 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Spoke with Jonathan regarding visitors on Friday			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
178 Page 356 of 488

DATE
28 Jul 2016 - Thursday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 4,320.0 Hrs worked MTD: 672.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 6,386.0		Idle hrs MTD: 336.0	Opr hrs MTD: 1,008.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 179	Page 357 of 488
	DATE 29 Jul 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 91 °F 1 IN Precipitation 10 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta 580+00 to 640+00. Dredged 3 loads and disposed 3 loads.

Had several people from Corp out for a visit

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

Had several people from Corp out for a visit

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Held safety meeting prior to leaving the dock with Corp visitors.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Had several people from Corp out for a visit, List attached

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 179	Page 358 of 488
	DATE 29 Jul 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

M/V Columbia	2/2/2016
--------------	----------

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,344.0	Hrs worked MTD:	696.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	6,422.0	Idle hrs MTD:	348.0	Opr hrs MTD:	1,044.0 Total: 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 180	Page 359 of 488								
		DATE 30 Jul 2016 - Saturday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 79 °F Max 95 °F No Precipitation 28 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 580+00 to 640+00. Dredged 3 loads and disposed 3 loads. After survey of Sta 820+00 to 880+00 taken, package assembled GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. After survey of Sta 820+00 to 880+00 taken, package assembled VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 180	Page 360 of 488
	DATE 30 Jul 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,368.0	Hrs worked MTD:	720.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,458.0	Idle hrs MTD:	360.0	Opr hrs MTD:	1,080.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 181	Page 361 of 488
		DATE 31 Jul 2016 - Sunday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 92 °F 0.30 IN Precipitation 22 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 580+00 to 640+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 181	Page 362 of 488
DATE 31 Jul 2016 - Sunday	

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date:	4,392.0	Hrs worked MTD:	744.0	Total:	2.0	24.0
---------------------------	---------	-----------------	-------	--------	-----	------

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:		6,494.0	Idle hrs MTD: 372.0
		Opr hrs MTD: 1,116.0	Total: 12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 182	Page 364 of 488
	DATE 01 Aug 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,416.0	Hrs worked MTD:	24.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	6,530.0	Idle hrs MTD:	12.0	Opr hrs MTD:	36.0
				Total:	12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 183 DATE 02 Aug 2016 - Tuesday	Page 365 of 488
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 93 °F 1 IN Precipitation 17 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 580+00 to 640+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Spoke with Jonathan regarding operations			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
183 Page 366 of 488

DATE
02 Aug 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 4,440.0 Hrs worked MTD: 48.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
600913	40' Crew Boat	12.0	12.0
590658	Hopper dredge	0.0	24.0
Total operating hrs to date: 6,566.0		Idle hrs MTD: 24.0	Opr hrs MTD: 72.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 184	Page 367 of 488
		DATE 03 Aug 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 95 °F No Precipitation 17 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 580+00 to 640+00. Dredged 2 loads and disposed 3 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Spoke with Jonathan regarding operations			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 184	Page 368 of 488
	DATE 03 Aug 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

Total hrs worked to date:	4,464.0	Hrs worked MTD:	72.0	Total:	2.0	24.0
---------------------------	---------	-----------------	------	--------	-----	------

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	6,602.0	Idle hrs MTD:	36.0
		Opr hrs MTD:	108.0
		Total:	12.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 185	Page 370 of 488
	DATE 04 Aug 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,488.0	Hrs worked MTD:	96.0	Total:	2.0 24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,638.0	Idle hrs MTD:	48.0	Opr hrs MTD:	144.0	Total:	12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 186	Page 371 of 488
		DATE 05 Aug 2016 - Friday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 95 °F No Precipitation 25 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 580+00 to 640+00. Dredged 4 loads and disposed 3 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Four Corp Reps out today to observe dredging operations			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 186	Page 372 of 488
	DATE 05 Aug 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

Total hrs worked to date:	4,512.0	Hrs worked MTD:	120.0	Total:	2.0	24.0
---------------------------	---------	-----------------	-------	--------	-----	------

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	6,674.0	Idle hrs MTD:	60.0
		Opr hrs MTD:	180.0
		Total:	12.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 187	Page 374 of 488
	DATE 06 Aug 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,536.0	Hrs worked MTD:	144.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,710.0	Idle hrs MTD:	72.0	Opr hrs MTD:	216.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 188	Page 376 of 488
	DATE 07 Aug 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,560.0	Hrs worked MTD:	168.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	6,746.0	Idle hrs MTD:	84.0	Opr hrs MTD:	252.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 189	Page 378 of 488
	DATE 08 Aug 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,584.0	Hrs worked MTD:	192.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	6,782.0	Idle hrs MTD:	96.0	Opr hrs MTD:	288.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 190	Page 379 of 488
		DATE 09 Aug 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 90 °F 0.20 IN Precipitation 17 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 580+00 to 640+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Jonathan regarding dredging operations			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
190 Page 380 of 488

DATE
09 Aug 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 4,608.0 Hrs worked MTD: 216.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 6,818.0		Idle hrs MTD: 108.0	Opr hrs MTD: 324.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 191	Page 381 of 488
		DATE 10 Aug 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 77 °F Max 86 °F 0.70 IN Precipitation 25 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 580+00 to 640+00. Dredged 3 loads and disposed 3 loads.			
Dredge anchored for rough seas in the Gulf			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Dredge anchored for rough seas in the Gulf			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Spoke with Jonathan onboard the dredge regarding dredging operations. Planned to change areas at midnight			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 191	Page 382 of 488
	DATE 10 Aug 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,632.0	Hrs worked MTD:	240.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,854.0	Idle hrs MTD:	120.0	Opr hrs MTD:	360.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 192	Page 383 of 488								
		DATE 11 Aug 2016 - Thursday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 77 °F Max 82 °F 0.40 IN Precipitation 25 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1108+00 to 1180+00. Dredged 2 loads and disposed 2 loads. Dredge anchored for rough seas in the Gulf GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Dredge anchored for rough seas in the Gulf VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Jonathan onboard the dredge regarding dredging operations.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 192	Page 384 of 488
	DATE 11 Aug 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,656.0	Hrs worked MTD:	264.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,890.0	Idle hrs MTD:	132.0	Opr hrs MTD:	396.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 193	Page 385 of 488
		DATE 12 Aug 2016 - Friday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 74 °F Max 81 °F 0.50 IN Precipitation 36 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1108+00 to 1180+00. Dredged 4 loads and disposed 4 loads. Dredge was anchored for rough seas in the Gulf.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Dredge was anchored for rough seas in the Gulf			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Jonathan regarding dredging operations.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 193	Page 386 of 488
	DATE 12 Aug 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,680.0	Hrs worked MTD:	288.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,926.0	Idle hrs MTD:	144.0	Opr hrs MTD:	432.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
194 Page 388 of 488

DATE
13 Aug 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 4,704.0 Hrs worked MTD: 312.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 6,962.0		Idle hrs MTD: 156.0	Opr hrs MTD: 468.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 195	Page 389 of 488
		DATE 14 Aug 2016 - Sunday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 87 °F 0.10 IN Precipitation 34 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 1108+00 to 1180+00. Dredged 5 loads and disposed 5 loads.			
Condition survey of the dredge aea taken, dredge updated. After Survey of Sta 580+00 to 640+00 taken.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Condition survey of the dredge aea taken, dredge updated. After Survey of Sta 580+00 to 640+00 taken.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 195	Page 390 of 488
	DATE 14 Aug 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,728.0	Hrs worked MTD:	336.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	6,998.0	Idle hrs MTD:	168.0	Opr hrs MTD:	504.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 196	Page 391 of 488
		DATE 15 Aug 2016 - Monday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 78 °F Max 87 °F 0.10 IN Precipitation 25 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 1108+00 to 1180+00. Dredged 5 loads and disposed 5 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given. Spoke with Jonathan about weekend operations and surveys.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
196 Page 392 of 488

DATE
15 Aug 2016 - Monday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 4,752.0 Hrs worked MTD: 360.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 7,034.0		Idle hrs MTD: 180.0	Opr hrs MTD: 540.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 197	Page 393 of 488
		DATE 16 Aug 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 90 °F No Precipitation 20 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta 1108+00 to 1180+00. Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given. Spoke with Jonathan about operations			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
197 Page 394 of 488

DATE
16 Aug 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 4,776.0 Hrs worked MTD: 384.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
600913	40' Crew Boat	12.0	12.0
590658	Hopper dredge	0.0	24.0
Total operating hrs to date: 7,070.0		Idle hrs MTD: 192.0	Opr hrs MTD: 576.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
198 Page 396 of 488

DATE
17 Aug 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 4,800.0 Hrs worked MTD: 408.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 7,106.0		Idle hrs MTD: 204.0	Opr hrs MTD: 612.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 199	Page 398 of 488
	DATE 18 Aug 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,824.0	Hrs worked MTD:	432.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	7,142.0	Idle hrs MTD:	216.0	Opr hrs MTD:	648.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 200	Page 399 of 488
		DATE 19 Aug 2016 - Friday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 79 °F Max 90 °F No Precipitation 25 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 1108+00 to 1180+00. Dredged 5 loads and disposed 5 loads.			
Condition survey taken, dredge updated corp email results and before survey of Sta 985+00 to 1050+00.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Condition survey taken, dredge updated corp email results and before survey of Sta 985+00 to 1050+00.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 200	Page 400 of 488
	DATE 19 Aug 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,848.0	Hrs worked MTD:	456.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	7,178.0	Idle hrs MTD:	228.0	Opr hrs MTD:	684.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 201	Page 402 of 488
	DATE 20 Aug 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,872.0	Hrs worked MTD:	480.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	7,214.0	Idle hrs MTD:	240.0	Opr hrs MTD:	720.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 202	Page 404 of 488
DATE 21 Aug 2016 - Sunday	

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,896.0	Hrs worked MTD:	504.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
590658	Hopper dredge				0.0	24.0
600913	40' Crew Boat				12.0	12.0
Total operating hrs to date:	7,250.0	Idle hrs MTD:	252.0	Opr hrs MTD:	756.0	Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 203	Page 405 of 488
		DATE 22 Aug 2016 - Monday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 90 °F No Precipitation 4 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta 1108+00 to 1180+00 and Sta.985+00 to 1050+00 Dredged 2 loads and disposed 1 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Columbia at dock for fuel, water and maintenance on dump valve #3. Maintenance on vessel steering and autopilot			
Moved into new assignment after departing dock, Sta 985+00 to 1050+00			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Informed Mr. Elsworth of non-crew member developing heat exhaustion while Columbia secured at dock. Welder brought into house, cooled down, given fluids. Follow up with EMS as preventive measure. Individual released from ER after some electrolytes and all clear.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 203	Page 406 of 488
	DATE 22 Aug 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,920.0	Hrs worked MTD:	528.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	7,286.0	Idle hrs MTD:	264.0	Opr hrs MTD:	792.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 204	Page 408 of 488
	DATE 23 Aug 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,944.0	Hrs worked MTD:	552.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	7,322.0	Idle hrs MTD:	276.0	Opr hrs MTD:	828.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 205	Page 409 of 488
		DATE 24 Aug 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 79 °F Max 93 °F 0.04 IN Precipitation 12 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.985+00 to 1050+00 Dredged 5 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Will be training new boat operators over the next couple of days			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 410 of 488
205
DATE
24 Aug 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 4,968.0		Hrs worked MTD: 576.0		Total: 2.0 24.0	

EQUIPMENT HOURS

Equipment Name	Description					Idle Hours	Operating Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date: 7,358.0		Idle hrs MTD: 288.0		Opr hrs MTD: 864.0		Total: 12.0 36.0	

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 206	Page 412 of 488
	DATE 25 Aug 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	4,992.0	Hrs worked MTD: 600.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	7,394.0	Idle hrs MTD: 300.0	Opr hrs MTD: 900.0 Total: 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 207	Page 414 of 488
	DATE 26 Aug 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,016.0	Hrs worked MTD:	624.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	7,430.0	Idle hrs MTD:	312.0	Opr hrs MTD:	936.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 208	Page 415 of 488
		DATE 27 Aug 2016 - Saturday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 91 °F No Precipitation 21 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta.985+00 to 1050+00 Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Monitoring tropical disturbance in Floriday Straits. Possibility that Low could develop into Tropical Storm wants it makes it into the gulf waters.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 416 of 488
208

DATE
27 Aug 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 5,040.0		Hrs worked MTD: 648.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 7,466.0		Idle hrs MTD: 324.0	Opr hrs MTD: 972.0 Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 209	Page 417 of 488
		DATE 28 Aug 2016 - Sunday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 90 °F 0.75 IN Precipitation 16 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta.1050+00 to 1108+00 Dredged 5 loads and disposed 5 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Monitoring tropical disturbance in Floriday Straits. Possibility that Low could develop into Tropical Storm once it enters gulf waters by Monday morning.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 209	Page 418 of 488
DATE 28 Aug 2016 - Sunday	

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 5,064.0		Hrs worked MTD: 672.0		Total: 2.0
				24.0

EQUIPMENT HOURS

Equipment Name	Description					Idle Hours	Operating Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date: 7,502.0		Idle hrs MTD: 336.0		Opr hrs MTD: 1,008.0		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 210 Page 420 of 488

DATE
29 Aug 2016 - Monday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,088.0	Hrs worked MTD:	696.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
590658	Hopper dredge				0.0	24.0
600913	40' Crew Boat				12.0	12.0
Total operating hrs to date:	7,538.0	Idle hrs MTD:	348.0	Opr hrs MTD:	1,044.0	Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 211	Page 421 of 488								
		DATE 30 Aug 2016 - Tuesday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 92 °F No Precipitation 22 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.1050+00 to 1108+00 Dredged 4 loads and disposed 5 loads.											
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Monitoring tropical disturbance in the Gulf. Tracking predicts it going into the big bend area of Florida											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed storm preparations											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 55%;">Description</th> <th style="width: 15%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 25%;">Location</th> <th style="width: 65%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 25%;">Location</th> <th style="width: 65%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Dredge Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										
LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Crew</th> <th style="width: 20%;">Position</th> <th style="width: 10%;">Number of Employees</th> <th style="width: 10%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4"> _____ </td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	_____			
Crew	Position	Number of Employees	Hours Worked								

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 422 of 488
211

DATE
30 Aug 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 5,112.0		Hrs worked MTD: 720.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 7,574.0		Idle hrs MTD: 360.0	Opr hrs MTD: 1,080.0 Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 212	Page 423 of 488
		DATE 31 Aug 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 91 °F No Precipitation 23 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta.1050+00 to 1108+00 Dredged 5 loads and disposed 4 loads.			
Condition survey of the deedge area taken, dredge updated, Corp emailed Cross Sections			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Monitoring tropical storm in the Gulf. Tracking predicts it going into the big bend area of Florida			
Condition survey of the deedge area taken, dredge updated, Corp emailed Cross Sections			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Discussed storm preparations			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 212	Page 424 of 488
	DATE 31 Aug 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,136.0	Hrs worked MTD:	744.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	7,610.0	Idle hrs MTD:	372.0	Opr hrs MTD:	1,116.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 213	Page 425 of 488								
		DATE 01 Sep 2016 - Thursday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 76 °F Max 90 °F No Precipitation 23 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.1050+00 to 1108+00 Dredged 2 loads and disposed 3 loads. After survey of Sta 985+00 to 1050+00 completed, package assembled also Before survey of 1180+00 to 1240+00 completed, package assembled Dredge went to anchor dur to rough sease from Husrricane Hermine GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. After survey of Sta 985+00 to 1050+00 completed, package assembled also Before survey of 1180+00 to 1240+00 completed, package assembled Dredge went to anchor dur to rough sease from Husrricane Hermine VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed storm preparations and pay estimate numbers											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 50%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Item No</th> <th style="width: 25%;">Location</th> <th style="width: 50%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Item No</th> <th style="width: 25%;">Location</th> <th style="width: 50%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 213	Page 426 of 488
	DATE 01 Sep 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	5,160.0	Hrs worked MTD: 24.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	7,646.0	Idle hrs MTD: 12.0	Opr hrs MTD: 36.0 Total: 12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 214	Page 427 of 488
		DATE 02 Sep 2016 - Friday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 77 °F Max 96 °F No Precipitation 24 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta.1050+00 to 1108+00 Dredged 2 loads and disposed 2 loads.			
Dredge was anchor due to rough seas from Hurricane Hermine. In th emorning she sail to the cut and then went in for schedule fuel and supplies. she returned to dredging operations in the afternoon as seas calmed.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Dredge was anchor due to rough seas from Hurricane Hermine. In th emorning she sail to the cut and then went in for schedule fuel and supplies. she returned to dredging operations in the afternoon as seas calmed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Discussed pay estimate numbers with Matthew			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 214	Page 428 of 488
	DATE 02 Sep 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,184.0	Hrs worked MTD:	48.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
600913	40' Crew Boat					12.0	12.0
590658	Hopper dredge					0.0	24.0
Total operating hrs to date:	7,682.0	Idle hrs MTD:	24.0	Opr hrs MTD:	72.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 215	Page 429 of 488
		DATE 03 Sep 2016 - Saturday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 91 °F 0.10 IN Precipitation 30 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.1050+00 to 1108+00 Dredged 5 loads and disposed 4 loads. Gps - Hypack computer system had problems late in the day. use scodary GPS tracking system to dump load 773. Gps regained signal later in the evening. GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Gps - Hypack computer system had problems late in the day. use scodary GPS tracking system to dump load 773. Gps regained signal later in the evening. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT none given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____ M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 215	Page 430 of 488
	DATE 03 Sep 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,208.0	Hrs worked MTD:	72.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	7,718.0	Idle hrs MTD:	36.0	Opr hrs MTD:	108.0
				Total:	12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 216	Page 431 of 488
		DATE 04 Sep 2016 - Sunday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 85 °F 0.20 IN Precipitation 23 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.1050+00 to 1108+00 Dredged 4 loads and disposed 4 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT none given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
216 Page 432 of 488

DATE
04 Sep 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 5,232.0 Hrs worked MTD: 96.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 7,754.0		Idle hrs MTD: 48.0	Opr hrs MTD: 144.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 217	Page 434 of 488
	DATE 05 Sep 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,256.0	Hrs worked MTD:	120.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	7,790.0	Idle hrs MTD:	60.0	Opr hrs MTD:	180.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 218	Page 435 of 488
		DATE 06 Sep 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 90 °F No Precipitation 29 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.1180+00 to 1240+00 Dredged 5 loads and disposed 5 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Jonathan regarding dredge areas. picked up daily paperwork.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 218 Page 436 of 488
DATE 06 Sep 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 5,280.0 Hrs worked MTD: 144.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 7,826.0		Idle hrs MTD: 72.0	Opr hrs MTD: 216.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
219 Page 438 of 488

DATE
07 Sep 2016 - Wednesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 5,304.0 Hrs worked MTD: 168.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 7,862.0		Idle hrs MTD: 84.0	Opr hrs MTD: 252.0
		Total: 12.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 220 DATE 08 Sep 2016 - Thursday	Page 439 of 488
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 91 °F No Precipitation 20 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.1180+00 to 1240+00 Dredged 5 loads and disposed 5 loads. Condition survey of the cut, dredge updated, emailed cross sections to the corp.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Condition survey of the cut, dredge updated, emailed cross sections to the corp.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT none given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 220	Page 440 of 488
	DATE 08 Sep 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,328.0	Hrs worked MTD:	192.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	7,898.0	Idle hrs MTD:	96.0	Opr hrs MTD:	288.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
221 Page 442 of 488

DATE
09 Sep 2016 - Friday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 5,352.0 Hrs worked MTD: 216.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 7,934.0		Idle hrs MTD: 108.0	Opr hrs MTD: 324.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 222	Page 444 of 488
	DATE 10 Sep 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

Total hrs worked to date:	5,376.0	Hrs worked MTD:	240.0	Total:	2.0	24.0
---------------------------	---------	-----------------	-------	--------	-----	------

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	7,970.0	Idle hrs MTD: 120.0	Opr hrs MTD: 360.0
		Total:	12.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 446 of 488
223

DATE
11 Sep 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

M/V Columbia 2/2/2016

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date:	5,400.0	Hrs worked MTD:	264.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
590658	Hopper dredge		0.0	24.0
600913	40' Crew Boat		12.0	12.0
Total operating hrs to date:	8,006.0	Idle hrs MTD:	132.0	Opr hrs MTD: 396.0 Total: 12.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 224	Page 447 of 488
		DATE 12 Sep 2016 - Monday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 92 °F 0.10 IN Precipitation 28 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.1180+00 to 1240+00 Dredged 2 loads and disposed 3 loads. Dredge Columbia dredging from station Sta.740+00 to 800+00 Dredged 2 loads and disposed 2 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Changed dredge assignments			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Changed dredge assignments to Sta 740+00 to 800+00			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 448 of 488
224

DATE
12 Sep 2016 - Monday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 5,424.0		Hrs worked MTD: 288.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 8,042.0		Idle hrs MTD: 144.0	Opr hrs MTD: 432.0 Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
225 Page 450 of 488

DATE
13 Sep 2016 - Tuesday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 5,448.0 Hrs worked MTD: 312.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 8,078.0		Idle hrs MTD: 156.0	Opr hrs MTD: 468.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 226	Page 451 of 488								
		DATE 14 Sep 2016 - Wednesday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 74 °F Max 91 °F No Precipitation 25 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.740+00 to 800+00 Dredged 1 loads and disposed 2 loads. Dredge in for Fuel, Water, Supplies, and Repairs GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Dredge in for Fuel, Water, Supplies, and Repairs VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 226	Page 452 of 488
	DATE 14 Sep 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,472.0	Hrs worked MTD:	336.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	8,114.0	Idle hrs MTD:	168.0	Opr hrs MTD:	504.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 227	Page 454 of 488
	DATE 15 Sep 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,496.0	Hrs worked MTD:	360.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	8,150.0	Idle hrs MTD:	180.0	Opr hrs MTD:	540.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 228	Page 455 of 488
		DATE 16 Sep 2016 - Friday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 84 °F 0.20 IN Precipitation 30 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.740+00 to 800+00 Dredged 4 loads and disposed 4 loads. After survey of Sta 1180+00 to 1240+00 completed today, package assembled GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. After survey of Sta 1180+00 to 1240+00 completed today, package assembled VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 228	Page 456 of 488
	DATE 16 Sep 2016 - Friday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,520.0	Hrs worked MTD:	384.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	8,186.0	Idle hrs MTD:	192.0	Opr hrs MTD:	576.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 229	Page 457 of 488	
		DATE 17 Sep 2016 - Saturday		
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001		
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 76 °F Max 85 °F 0.40 IN Precipitation 25 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.740+00 to 800+00 Dredged 4 loads and disposed 4 loads.				
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today				
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site				
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016				
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0				

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
229 Page 458 of 488

DATE
17 Sep 2016 - Saturday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 5,544.0 Hrs worked MTD: 408.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 8,222.0		Idle hrs MTD: 204.0	Opr hrs MTD: 612.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 459 of 488
		230	
PROJECT		DATE	
IDIQ Rental Hopper Dredge in Mobile		18 Sep 2016 - Sunday	
CONTRACTOR		CONTRACT NUMBER	
Dutra Dredging Company		W91278-16-D-0041 0001	
CONTRACTOR		WEATHER	
Dutra Dredging Company		Weather Caused No Delay Temperature Min 76 °F Max 86 °F 0.40 IN Precipitation 22 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta.740+00 to 800+00 Dredged 3 loads and disposed 4 loads.			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			
LABOR HOURS			
Crew Position Number of Employees Hours Worked _____			
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 460 of 488
230

DATE
18 Sep 2016 - Sunday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 5,568.0 Hrs worked MTD: 432.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 8,258.0		Idle hrs MTD: 216.0	Opr hrs MTD: 648.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 231	Page 461 of 488
		DATE 19 Sep 2016 - Monday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 91 °F No Precipitation 14 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.740+00 to 800+00 Dredged 4 loads and disposed 4 loads. Cape Anne down for metal in oil sample, awaiting on a mechanic.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Cape Anne down for metal in oil sample, awaiting on a mechanic.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 231	Page 462 of 488
	DATE 19 Sep 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,592.0	Hrs worked MTD:	456.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	8,294.0	Idle hrs MTD:	228.0	Opr hrs MTD:	684.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 232	Page 464 of 488
	DATE 20 Sep 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,616.0	Hrs worked MTD:	480.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	8,330.0	Idle hrs MTD:	240.0	Opr hrs MTD:	720.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 233	Page 465 of 488
		DATE 21 Sep 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 94 °F 0.10 IN Precipitation 30 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging from station Sta.740+00 to 800+00 Dredged 4 loads and disposed 4 loads.			
Before Survey of Sta 1240+00 to 1300+00 package assembled. Condition of Sta 740+00 to 800+00 taken, dredge updated, Corp emailed results			
GENERAL COMMENTS			
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia			
Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
Before Survey of Sta 1240+00 to 1300+00 package assembled. Condition of Sta 740+00 to 800+00 taken, dredge updated, Corp emailed results			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Spoke with Jonathan regarding dredging operations and end of project.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 233	Page 466 of 488
	DATE 21 Sep 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,640.0	Hrs worked MTD:	504.0	Total:	2.0 24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	8,366.0	Idle hrs MTD:	252.0	Opr hrs MTD:	756.0	Total:	12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
234 Page 468 of 488

DATE
22 Sep 2016 - Thursday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 5,664.0 Hrs worked MTD: 528.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 8,402.0		Idle hrs MTD: 264.0	Opr hrs MTD: 792.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 235	Page 469 of 488
		DATE 23 Sep 2016 - Friday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 96 °F No Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.1240+00 to 1300+00 Dredged 5 loads and disposed 6 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
235 Page 470 of 488

DATE
23 Sep 2016 - Friday

PROJECT
IDIQ Rental Hopper Dredge in Mobile

CONTRACT NUMBER
W91278-16-D-0041 0001

Total hrs worked to date: 5,688.0 Hrs worked MTD: 552.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 8,438.0		Idle hrs MTD: 276.0	Opr hrs MTD: 828.0
		Total:	12.0
			36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 236	Page 471 of 488
	DATE 24 Sep 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 95 °F No Precipitation 17 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Dredge Columbia dredging from station Sta.1240+00 to 1300+00 Dredged 5 loads and disposed 5 loads.

GENERAL COMMENTS
Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Weekly safet meeting held, fire and boat drill, discused back safety, prevention, and shipyard activities

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE

Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 236	Page 472 of 488
	DATE 24 Sep 2016 - Saturday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,712.0	Hrs worked MTD:	576.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					0.0	24.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	8,474.0	Idle hrs MTD:	288.0	Opr hrs MTD:	864.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 237	Page 473 of 488
	DATE 25 Sep 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 94 °F No Precipitation 30 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta.1240+00 to 1300+00 Dredged 4 loads and disposed 4 loads.

Condition survey of the dredge area taken, dredge updated, Corps Emailed results

While dredging Load 864, Dump Valve Stem # 1 sheared off and fell through the bottom of the ship. Coast Guard and Corp was informed. Dredge proceeded to anchor.
At 19:00 north of buoy 42 red side channel about 90 ft. in the channel, Pos. 30' 25, 6613 N -- 088' 01, 1026 W.

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

Condition survey of the dredge area taken, dredge updated, Corps Emailed results

While dredging Load 864, Dump Valve Stem # 1 sheared off and fell through the bottom of the ship. Coast Guard and Corp was informed. Dredge proceeded to anchor.
At 19:00 north of buoy 42 red side channel about 90 ft. in the channel, Pos. 30' 25, 6613 N -- 088' 01, 1026 W.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given, Spoke with Jonathan regarding dump valve failure

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 237	Page 474 of 488
	DATE 25 Sep 2016 - Sunday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS					
Crew	Position		Number of Employees	Hours Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	5,736.0	Hrs worked MTD:	600.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
590658	Hopper dredge		0.0	24.0	
600913	40' Crew Boat		12.0	12.0	
Total operating hrs to date:	8,510.0	Idle hrs MTD:	300.0	Opr hrs MTD:	900.0 Total: 12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 238	Page 476 of 488
	DATE 26 Sep 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name M/V Columbia	First Day 2/2/2016	Last Day

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	5,760.0	Hrs worked MTD: 624.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	24.0	0.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	8,522.0	Idle hrs MTD: 336.0	Opr hrs MTD: 912.0 Total: 36.0 12.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 239	Page 478 of 488
	DATE 27 Sep 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,784.0	Hrs worked MTD:	648.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
590658	Hopper dredge					24.0	0.0
600913	40' Crew Boat					12.0	12.0
Total operating hrs to date:	8,534.0	Idle hrs MTD:	372.0	Opr hrs MTD:	924.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 240 DATE 28 Sep 2016 - Wednesday	Page 479 of 488								
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 90 °F No Precipitation 15 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>Dredge Columbia secured at World Marine for Shipyard Repairs.</p> <p>Diving and Recovery operation started and completed.</p> <p>Left the Dock at 6:00 am. met up with crane barge and dive company. Safety meeting held, diving operation began just after 9:00. Dump valve located at 9:37. Recovered the dump valve with Crane Barge. Operation completed, equipment, and personnel demobilized at 12:00</p> <p>This will be last QC and dredging report until Dredging operation resume after planned shipyard repairs approx 2 weeks.</p>											
GENERAL COMMENTS											
<p>Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia</p> <p>Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.</p> <p>Dredge Columbia secured at World Marine for Shipyard Repairs.</p> <p>Diving and Recovery operation started and completed.</p> <p>Left the Dock at 6:00 am. met up with crane barge and dive company. Safety meeting held, diving operation began just after 9:00. Dump valve located at 9:37. Recovered the dump valve with Crane Barge. Operation completed, equipment, and personnel demobilized at 12:00</p> <p>This will be last QC and dredging report until Dredging operation resume after planned shipyard repairs approx 2 weeks.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>Dive plan submitted and Approved on Monday 9-26 Critical Lift plan submitted on Tuesday 9-27. Conditional approval, Critical Lift plan approved by safety department on 9-28. Dive and Recovery operation started and completed on 9-28</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
<p>Jonathan, Matthew, and Eddie Demko onboard for dive and recovery operation.</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>											
ACTIVITY START/FINISH											
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 240	Page 480 of 488
		DATE 28 Sep 2016 - Wednesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
M/V Columbia	2/2/2016		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 5,808.0		Hrs worked MTD: 672.0	
		Total: 2.0	24.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
590658	Hopper dredge	24.0	0.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date: 8,546.0		Idle hrs MTD: 408.0	
		Opr hrs MTD: 936.0	
		Total: 36.0	12.0
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 266	Page 481 of 488								
		DATE 24 Oct 2016 - Monday									
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 56 °F Max 78 °F No Precipitation 12 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.1240+00 to 1300+00 Dredged 2 loads and disposed 2 loads. Dredge Columbia returned to dredging operations at 16:18 after Annual Shipyard Repairs GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Dredge Columbia returned to dredging operations at 16:18 after Annual Shipyard Repairs VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Emailed Matthew regarding return to work operations											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>M/V Columbia</td> <td>2/2/2016</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	M/V Columbia	2/2/2016			
Dredge Name	First Day	Last Day									
M/V Columbia	2/2/2016										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 266	Page 482 of 488
	DATE 24 Oct 2016 - Monday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,832.0	Hrs worked MTD:	24.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
590658	Hopper dredge			0.0	24.0
600913	40' Crew Boat			12.0	12.0
Total operating hrs to date:	8,582.0	Idle hrs MTD:	12.0	Opr hrs MTD:	36.0
				Total:	12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 267	Page 483 of 488
		DATE 25 Oct 2016 - Tuesday	
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 83 °F No Precipitation 16 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.1240+00 to 1300+00 Dredged 5 loads and disposed 5 loads. Switched back to old GPS until a replacement comes in to be tested.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification. Switched back to old GPS until a replacement comes in to be tested.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Emailed Matthew regarding return to work operations and daily report			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 267	Page 484 of 488
	DATE 25 Oct 2016 - Tuesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,856.0	Hrs worked MTD:	48.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
600913	40' Crew Boat			12.0	12.0
590658	Hopper dredge			0.0	24.0
Total operating hrs to date:	8,618.0	Idle hrs MTD:	24.0	Opr hrs MTD:	72.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 485 of 488
		268	
		DATE	26 Oct 2016 - Wednesday
PROJECT IDIQ Rental Hopper Dredge in Mobile		CONTRACT NUMBER W91278-16-D-0041 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 80 °F No Precipitation 22 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia dredging from station Sta.1240+00 to 1300+00 Dredged 5 loads and disposed 5 loads.			
GENERAL COMMENTS Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Emailed Matthew regarding completion of work operations and daily report			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day M/V Columbia 2/2/2016			
LABOR HOURS Crew Position Number of Employees Hours Worked Dutra Dredging Company DREDGE OPERATOR 2.0 24.0			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 268	Page 486 of 488
	DATE 26 Oct 2016 - Wednesday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

Total hrs worked to date:	5,880.0	Hrs worked MTD:	72.0	Total:	2.0	24.0
---------------------------	---------	-----------------	------	--------	-----	------

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
590658	Hopper dredge	0.0	24.0
600913	40' Crew Boat	12.0	12.0
Total operating hrs to date:	8,654.0	Idle hrs MTD:	36.0
		Opr hrs MTD:	108.0
		Total:	12.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 269	Page 487 of 488
	DATE 27 Oct 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 82 °F Max 61 °F No Precipitation 10 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging from station Sta.1240+00 to 1300+00 Dredged 4 loads and disposed 4 loads.

Dredge finished contract at 17:47. Dredge Columbia and Crewboat Cape Anne demobed.

Completed after dump and after dredge surveys, packages submitted on Friday.
Sta 1240+00 to 1300+00 and 1 to 9000 in Mobile site 102-SW

GENERAL COMMENTS

Normal Dredging operations. Turtle Excluder Device installed and Hopper inflow screen in place. Endangered Species Observers on board. Turtle Observer change on dredge Columbia

Follow-up phase mode. All dredge and disposing activities are in accordance with plans and specification.

Dredge finished contract at 17:47. Dredge Columbia and Crewboat Cape Anne demobed.

Completed after dump and after dredge surveys, packages submitted on Friday.
Sta 1240+00 to 1300+00 and 1 to 9000 in Mobile site 102-SW.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Emailed Matthew regarding completion of work operations and daily report
Submitted Dailies, Endanger Species Report, Disposal Plots on Disk and After Survey packages.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
0001	Mobilization (60%)
0002	Dredging (100% Pay Time)
0003	Demobilization (40%)

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 269	Page 488 of 488
	DATE 27 Oct 2016 - Thursday	

PROJECT IDIQ Rental Hopper Dredge in Mobile	CONTRACT NUMBER W91278-16-D-0041 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
M/V Columbia	2/2/2016	

LABOR HOURS					
Crew	Position		Number of Employees	Hours Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	5,904.0	Hrs worked MTD:	96.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
590658	Hopper dredge		6.0	18.0	
600913	40' Crew Boat		12.0	12.0	
Total operating hrs to date:	8,684.0	Idle hrs MTD:	54.0	Opr hrs MTD:	138.0 Total: 18.0 30.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------