

|   |  |  |               |
|---|--|--|---------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |  | REPORT NUMBER<br>0                             | Page 1 of 178 |
|   |  | DATE<br>03 Aug 2018 - Friday                   |               |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |               |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 88 °F<br>No Precipitation 8 MPH Wind |  |               |
| <b>QC NARRATIVES</b>  |  |  |               |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>  |  |  |               |
| No  |  |  |               |
| <b>GENERAL COMMENTS</b>   |  |  |               |
| Initial safety inspection, preparatory meeting, and draghead calibration were all completed with Inspector Carlos Pettway aboard dredge.<br>Dredging commenced at 2127 hours. |  |  |               |
| 1 load was completed for 5,065 CY.<br>153 minutes @ 100%  |  |  |               |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>   |  |  |               |
| Initial inspection completed with USACE Inspector Carlos Pettway aboard dredge.<br>Preparatory meeting was also held.   |  |  |               |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>  |  |  |               |
| Received instructions to use call in tide system. This was in relation to tide gauge on specs being obsolete.   |  |  |               |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>  |  |  |               |
| None<br>First load was started at 21:27   |  |  |               |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)   |  |  |               |
| Preparatory Inspections held today  |  |  |               |
| <b>No preparatory inspections held today</b>  |  |  |               |
| Initial Inspections held today  |  |  |               |
| <b>No initial inspections held today</b>  |  |  |               |
| <b>ACTIVITY START/FINISH</b>  |  |  |               |
| Activity No   | Description  |  |               |
| 0002  | 100% Pay Time  |  |               |
| <b>QC REQUIREMENTS</b>  |  |  |               |
| Requirement No  | Type   | Description                                    | Results       |
| <b>No QC requirements were completed today</b>  |  |  |               |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)  |  |  |               |
| Item No   | Location   | Description                                    |               |
| <b>No QC Deficiency items were issued today</b>   |  |  |               |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)   |  |  |               |
| Item No   | Location   | Description                                    |               |
| <b>No QC Deficiency items were corrected today</b>  |  |  |               |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)  |  |  |               |
| Name  | First Day  | Last Day                                       |               |
| <b>No Contractors had their first or last day on the site</b>   |  |  |               |

|   |                            |  |                        |                    |
|---|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>0   | Page 2 of 178          |                    |
|   |                            | DATE<br>03 Aug 2018 - Friday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |  |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |  |                        |                    |
| Crew  | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 12.0               |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 3.0                    | 8.0                |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                    | 12.0               |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                    | 12.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                    | 12.0               |
| Total hours worked to date:   | 128.0                      | Total  | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |                    |
| Equipment Name  | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 1   | John M Survey Boat         |  | 12.0                   | 12.0               |
| 2   | Aggie Survey Boat          |  | 12.0                   | 12.0               |
| Total operating hours to date:  | 24.0                       | Total  | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |                    |
| <b>No accidents reported today</b>  |                            |  |                        |                    |
|   |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |



|   |                                |               |
|---|--------------------------------|---------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>1             | Page 4 of 178 |
|   | DATE<br>04 Aug 2018 - Saturday |               |

|  |  |
|--|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge<br>Glenn Edwards | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416<br>8/3/2018 |
|--|--|

| <b>LABOR HOURS</b>          |                            |                     |              |
|-----------------------------|----------------------------|---------------------|--------------|
| Crew                        | Position                   | Number of Employees | Hours Worked |
| Manson Construction Co.     | ENVIRON-CNTRL-SYS INST/SER | 2.0                 | 12.0         |
| Manson Construction Co.     | ELECTRICIAN                | 1.0                 | 12.0         |
| Manson Construction Co.     | PROJECT ENGINEER           | 3.0                 | 8.0          |
| Manson Construction Co.     | ABLE BODIED SEAMAN         | 4.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CHIEF ENGINEER      | 1.0                 | 12.0         |
| Manson Construction Co.     | DRAGTENDER                 | 2.0                 | 12.0         |
| Manson Construction Co.     | DREDGE COOK                | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE MATE                | 3.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CAPTAIN             | 1.0                 | 12.0         |
| Manson Construction Co.     | ENGINEER                   | 5.0                 | 12.0         |
| Manson Construction Co.     | BOAT CAPTAIN               | 2.0                 | 12.0         |
| Total hours worked to date: | 256.0                      | Total               | 128.0        |

| <b>EQUIPMENT HOURS</b>         |                    |            |                 |
|--------------------------------|--------------------|------------|-----------------|
| Equipment Name                 | Description        | Idle Hours | Operating Hours |
| 1                              | John M Survey Boat | 12.0       | 12.0            |
| 2                              | Aggie Survey Boat  | 12.0       | 12.0            |
| Total operating hours to date: | 48.0               | Total      | 24.0            |

**ACCIDENT REPORTING** (Describe accidents)  
**No accidents reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

|                               |      |                           |      |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|



|   |                              |               |
|---|------------------------------|---------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>2           | Page 6 of 178 |
|   | DATE<br>05 Aug 2018 - Sunday |               |

|  |  |
|--|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge<br>Glenn Edwards | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416<br>8/3/2018 |
|--|--|

| <b>LABOR HOURS</b>          |                            |                     |              |
|-----------------------------|----------------------------|---------------------|--------------|
| Crew                        | Position                   | Number of Employees | Hours Worked |
| Manson Construction Co.     | PROJECT ENGINEER           | 3.0                 | 8.0          |
| Manson Construction Co.     | ENVIRON-CNTRL-SYS INST/SER | 2.0                 | 12.0         |
| Manson Construction Co.     | ELECTRICIAN                | 1.0                 | 12.0         |
| Manson Construction Co.     | ABLE BODIED SEAMAN         | 4.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CHIEF ENGINEER      | 1.0                 | 12.0         |
| Manson Construction Co.     | DRAGTENDER                 | 2.0                 | 12.0         |
| Manson Construction Co.     | DREDGE COOK                | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE MATE                | 3.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CAPTAIN             | 1.0                 | 12.0         |
| Manson Construction Co.     | ENGINEER                   | 5.0                 | 12.0         |
| Manson Construction Co.     | BOAT CAPTAIN               | 2.0                 | 12.0         |
| Total hours worked to date: | 384.0                      | Total               | 25.0         |
|                             |                            |                     | 128.0        |

| <b>EQUIPMENT HOURS</b>         |                    |            |                 |
|--------------------------------|--------------------|------------|-----------------|
| Equipment Name                 | Description        | Idle Hours | Operating Hours |
| 1                              | John M Survey Boat | 12.0       | 12.0            |
| 2                              | Aggie Survey Boat  | 12.0       | 12.0            |
| Total operating hours to date: | 72.0               | Total      | 24.0            |
|                                |                    |            | 24.0            |

**ACCIDENT REPORTING** (Describe accidents)  
**No accidents reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

|                               |      |                           |      |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|



|   |                              |               |
|---|------------------------------|---------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>3           | Page 8 of 178 |
|   | DATE<br>06 Aug 2018 - Monday |               |

|  |  |
|--|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge<br>Glenn Edwards | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416<br>8/3/2018 |
|--|--|

| <b>LABOR HOURS</b>          |                            |                     |              |
|-----------------------------|----------------------------|---------------------|--------------|
| Crew                        | Position                   | Number of Employees | Hours Worked |
| Manson Construction Co.     | DRAGTENDER                 | 2.0                 | 12.0         |
| Manson Construction Co.     | ENVIRON-CNTRL-SYS INST/SER | 2.0                 | 12.0         |
| Manson Construction Co.     | ELECTRICIAN                | 1.0                 | 12.0         |
| Manson Construction Co.     | PROJECT ENGINEER           | 3.0                 | 8.0          |
| Manson Construction Co.     | ABLE BODIED SEAMAN         | 4.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CHIEF ENGINEER      | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE COOK                | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE MATE                | 3.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CAPTAIN             | 1.0                 | 12.0         |
| Manson Construction Co.     | ENGINEER                   | 5.0                 | 12.0         |
| Manson Construction Co.     | BOAT CAPTAIN               | 2.0                 | 12.0         |
| Total hours worked to date: | 512.0                      | Total               | 128.0        |

| <b>EQUIPMENT HOURS</b>         |                    |            |                 |
|--------------------------------|--------------------|------------|-----------------|
| Equipment Name                 | Description        | Idle Hours | Operating Hours |
| 1                              | John M Survey Boat | 12.0       | 12.0            |
| 2                              | Aggie Survey Boat  | 12.0       | 12.0            |
| Total operating hours to date: | 96.0               | Total      | 24.0            |

**ACCIDENT REPORTING** (Describe accidents)  
**No accidents reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

|                               |      |                           |      |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

|  |  |  |               |
|--|--|--|---------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |  | REPORT NUMBER<br>4                             | Page 9 of 178 |
|  |  | DATE<br>07 Aug 2018 - Tuesday                  |               |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |               |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 93 °F<br>No Precipitation 7 MPH Wind |  |               |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>No   |  |  |               |
| <b>GENERAL COMMENTS</b><br>Continued with assignment 1 Stations 1100+00 to 1150+00<br><br>6 loads were completed for 24,065 CY.<br>1422 minutes @ 100%   |  |  |               |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>USACE Safety Inspector Charles Demko was aboard to perform safety inspection.<br>He found three minor items which he informed the dredge crew of immediately. Action was taken to correct these items.  |  |  |               |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None   |  |  |               |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>18 minutes at 70% due to traffic<br>8 minutes were taken to safely make lee for crewboat to disembark USACE Inspector during heavy squall. This was taken at 100%.   |  |  |               |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today<br><b>No preparatory inspections held today</b><br>Initial Inspections held today<br><b>No initial inspections held today</b>  |  |  |               |
| <b>ACTIVITY START/FINISH</b><br>Activity No          Description<br><hr/> <b>No activities were started or finished today</b>  |  |  |               |
| <b>QC REQUIREMENTS</b><br>Requirement No    Type                          Description    Results<br><hr/> <b>No QC requirements were completed today</b>   |  |  |               |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No                  Location                          Description<br><hr/> <b>No QC Deficiency items were issued today</b>  |  |  |               |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No                  Location                          Description<br><hr/> <b>No QC Deficiency items were corrected today</b>  |  |  |               |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)<br>Name    First Day                          Last Day<br><hr/> <b>No Contractors had their first or last day on the site</b> |  |  |               |

|   |                            |   |                             |                 |
|---|----------------------------|---|-----------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER   | Page 10 of 178              |                 |
|   |                            | 4   |                             |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | DATE  | 07 Aug 2018 - Tuesday       |                 |
|   |                            | CONTRACT NUMBER   | W9127818D0078 W9127818F0416 |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                             |                 |
| Dredge Name   |                            | First Day   | Last Day                    |                 |
| Glenn Edwards   |                            | 8/3/2018  |                             |                 |
| <b>LABOR HOURS</b>  |                            |   |                             |                 |
| Crew  | Position                   |   | Number of Employees         | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                         | 12.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                         | 12.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                         | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                         | 8.0             |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                         | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                         | 12.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                         | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                         | 12.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                         | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                         | 12.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                         | 12.0            |
| Total hours worked to date:   | 640.0                      | Total   | 25.0                        | 128.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                             |                 |
| Equipment Name  | Description                |   | Idle Hours                  | Operating Hours |
| 1   | John M Survey Boat         |   | 12.0                        | 12.0            |
| 2   | Aggie Survey Boat          |   | 12.0                        | 12.0            |
| Total operating hours to date:  | 120.0                      | Total   | 24.0                        | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                             |                 |
| <b>No accidents reported today</b>  |                            |   |                             |                 |
|   |                            |   |                             |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                             |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                        |                 |



|   |                                 |                |
|---|---------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>5              | Page 12 of 178 |
|   | DATE<br>08 Aug 2018 - Wednesday |                |

|  |  |
|--|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge<br>Glenn Edwards | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416<br>8/3/2018 |
|--|--|

| <b>LABOR HOURS</b>          |                            |                     |              |
|-----------------------------|----------------------------|---------------------|--------------|
| Crew                        | Position                   | Number of Employees | Hours Worked |
| Manson Construction Co.     | ENVIRON-CNTRL-SYS INST/SER | 2.0                 | 12.0         |
| Manson Construction Co.     | ELECTRICIAN                | 1.0                 | 12.0         |
| Manson Construction Co.     | PROJECT ENGINEER           | 3.0                 | 8.0          |
| Manson Construction Co.     | ABLE BODIED SEAMAN         | 4.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CHIEF ENGINEER      | 1.0                 | 12.0         |
| Manson Construction Co.     | DRAGTENDER                 | 2.0                 | 12.0         |
| Manson Construction Co.     | DREDGE COOK                | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE MATE                | 3.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CAPTAIN             | 1.0                 | 12.0         |
| Manson Construction Co.     | ENGINEER                   | 5.0                 | 12.0         |
| Manson Construction Co.     | BOAT CAPTAIN               | 2.0                 | 12.0         |
| Total hours worked to date: | 768.0                      | Total               | 128.0        |

| <b>EQUIPMENT HOURS</b>         |                    |            |                 |
|--------------------------------|--------------------|------------|-----------------|
| Equipment Name                 | Description        | Idle Hours | Operating Hours |
| 1                              | John M Survey Boat | 12.0       | 12.0            |
| 2                              | Aggie Survey Boat  | 12.0       | 12.0            |
| Total operating hours to date: | 144.0              | Total      | 24.0            |

**ACCIDENT REPORTING** (Describe accidents)  
**No accidents reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

|                               |      |                           |      |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

|   |                                       |                |
|---|---------------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br><b>6</b>             | Page 13 of 178 |
|   | DATE<br><b>09 Aug 2018 - Thursday</b> |                |

|  |   |
|--|---|
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b> | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |
|--|---|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 75 °F Max 88 °F<br>No Precipitation 4 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
No

**GENERAL COMMENTS**  
Continued with assignment 1 Stations 1100+00 to 1150+00  
  
5 loads were completed for 19,948 CY.  
1440 minutes @ 100%  
  
A Survey was completed with the John M of Sta. 1100+00 - 1150+00

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
None

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  


---

**No preparatory inspections held today**

Initial Inspections held today  


---

**No initial inspections held today**

**ACTIVITY START/FINISH**

|                    |                    |
|--------------------|--------------------|
| <u>Activity No</u> | <u>Description</u> |
|--------------------|--------------------|

---

**No activities were started or finished today**

**QC REQUIREMENTS**

|                       |             |                    |                |
|-----------------------|-------------|--------------------|----------------|
| <u>Requirement No</u> | <u>Type</u> | <u>Description</u> | <u>Results</u> |
|-----------------------|-------------|--------------------|----------------|

---

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

|                |                 |                    |
|----------------|-----------------|--------------------|
| <u>Item No</u> | <u>Location</u> | <u>Description</u> |
|----------------|-----------------|--------------------|

---

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

|                |                 |                    |
|----------------|-----------------|--------------------|
| <u>Item No</u> | <u>Location</u> | <u>Description</u> |
|----------------|-----------------|--------------------|

---

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

|             |                  |                 |
|-------------|------------------|-----------------|
| <u>Name</u> | <u>First Day</u> | <u>Last Day</u> |
|-------------|------------------|-----------------|

---

**No Contractors had their first or last day on the site**

|   |                              |  |                        |       |
|---|------------------------------|--|------------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                              | REPORT NUMBER<br><b>6</b>  | Page 14 of 178         |       |
|   |                              | DATE<br><b>09 Aug 2018 - Thursday</b>  |                        |       |
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b>                      |                              | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b>  |                        |       |
| <b>VESSEL ON SITE</b>   |                              |  |                        |       |
| <u>Dredge Name</u><br>Glenn Edwards   | <u>First Day</u><br>8/3/2018 | <u>Last Day</u>  |                        |       |
| <b>LABOR HOURS</b>  |                              |  |                        |       |
| <u>Crew</u>   | <u>Position</u>              | <u>Number of Employees</u>   | <u>Hours Worked</u>    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN           | 4.0  | 12.0                   |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER   | 2.0  | 12.0                   |       |
| Manson Construction Co.   | ELECTRICIAN                  | 1.0  | 12.0                   |       |
| Manson Construction Co.   | PROJECT ENGINEER             | 3.0  | 8.0                    |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER        | 1.0  | 12.0                   |       |
| Manson Construction Co.   | DRAGTENDER                   | 2.0  | 12.0                   |       |
| Manson Construction Co.   | DREDGE COOK                  | 1.0  | 12.0                   |       |
| Manson Construction Co.   | DREDGE MATE                  | 3.0  | 12.0                   |       |
| Manson Construction Co.   | DREDGE CAPTAIN               | 1.0  | 12.0                   |       |
| Manson Construction Co.   | ENGINEER                     | 5.0  | 12.0                   |       |
| Manson Construction Co.   | BOAT CAPTAIN                 | 2.0  | 12.0                   |       |
| Total hours worked to date:   | 896.0                        | Total  | 25.0                   | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                              |  |                        |       |
| <u>Equipment Name</u>   | <u>Description</u>           | <u>Idle Hours</u>  | <u>Operating Hours</u> |       |
| 1   | John M Survey Boat           | 12.0   | 12.0                   |       |
| 2   | Aggie Survey Boat            | 12.0   | 12.0                   |       |
| Total operating hours to date:  | 168.0                        | Total  | 24.0                   | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                              |  |                        |       |
| <b>No accidents reported today</b>  |                              |  |                        |       |
|   |                              |  |                        |       |
| CONTRACTOR CERTIFICATION  |                              | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                         | SUPERINTENDENT'S INITIALS  | DATE                   |       |



|   |                            |  |                      |                 |
|---|----------------------------|--|----------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER  | Page 16 of 178       |                 |
|   |                            | 7  |                      |                 |
|   |                            | DATE   | 10 Aug 2018 - Friday |                 |
|   |                            | PROJECT  |                      | CONTRACT NUMBER |
| IDIQ Contract for Mobile Hopper Dredge  |                            | W9127818D0078 W9127818F0416  |                      |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |  |                      |                 |
| <b>VESSEL ON SITE</b>   |                            |  |                      |                 |
| Dredge Name   |                            | First Day  | Last Day             |                 |
| Glenn Edwards   |                            | 8/3/2018   |                      |                 |
| <b>LABOR HOURS</b>  |                            |  |                      |                 |
| Crew  | Position                   |  | Number of Employees  | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                  | 12.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                  | 12.0            |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                  | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 3.0                  | 8.0             |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                  | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                  | 12.0            |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                  | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                  | 12.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                  | 12.0            |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                  | 12.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                  | 12.0            |
| Total hours worked to date:   |                            | 1,024.0  | Total                | 25.0            |
|   |                            |  |                      | 128.0           |
| <b>EQUIPMENT HOURS</b>  |                            |  |                      |                 |
| Equipment Name  | Description                |  | Idle Hours           | Operating Hours |
| 1   | John M Survey Boat         |  | 12.0                 | 12.0            |
| 2   | Aggie Survey Boat          |  | 12.0                 | 12.0            |
| Total operating hours to date:  |                            | 192.0  | Total                | 24.0            |
|   |                            |  |                      | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                      |                 |
| <b>No accidents reported today</b>  |                            |  |                      |                 |
|   |                            |  |                      |                 |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                      |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                 |                 |

|   |  |   |                |
|---|--|---|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |  | REPORT NUMBER<br><b>8</b>                             | Page 17 of 178 |
|   |  | DATE<br><b>11 Aug 2018 - Saturday</b>                 |                |
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b>  |  | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |                |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 91 °F<br>No Precipitation 7 MPH Wind |   |                |
| <b>QC NARRATIVES</b>  |  |   |                |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>  |  |   |                |
| No  |  |   |                |
| <b>GENERAL COMMENTS</b>   |  |   |                |
| Continued with assignment 1 Stations 1100+00 to 1150+00 until load number 38 when the assignment was changed to assignment #2.<br>Assignment #2: Stations 1150+00 - 1200+00 |  |   |                |
| 5 loads were completed for 20,542 CY.<br>1440 minutes @ 100%  |  |   |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>   |  |   |                |
| A safety and ethics meeting was conducted on the dredge with all available crew members and subcontractors.   |  |   |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>  |  |   |                |
| None  |  |   |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>  |  |   |                |
| No Delays   |  |   |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)   |  |   |                |
| Preparatory Inspections held today  |  |   |                |
| <b>No preparatory inspections held today</b>  |  |   |                |
| Initial Inspections held today  |  |   |                |
| <b>No initial inspections held today</b>  |  |   |                |
| <b>ACTIVITY START/FINISH</b>  |  |   |                |
| Activity No Description   |  |   |                |
| <b>No activities were started or finished today</b>   |  |   |                |
| <b>QC REQUIREMENTS</b>  |  |   |                |
| Requirement No Type Description Results   |  |   |                |
| <b>No QC requirements were completed today</b>  |  |   |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)  |  |   |                |
| Item No Location Description  |  |   |                |
| <b>No QC Deficiency items were issued today</b>   |  |   |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)   |  |   |                |
| Item No Location Description  |  |   |                |
| <b>No QC Deficiency items were corrected today</b>  |  |   |                |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)  |  |   |                |
| Name First Day Last Day   |  |   |                |
| <b>No Contractors had their first or last day on the site</b>   |  |   |                |

|   |                            |  |                        |       |
|---|----------------------------|--|------------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER  | Page 18 of 178         |       |
|   |                            | 8  |                        |       |
|   |                            | DATE   | 11 Aug 2018 - Saturday |       |
|   |                            |  |                        |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |       |
| <b>VESSEL ON SITE</b>   |                            |  |                        |       |
| Dredge Name   |                            | First Day  | Last Day               |       |
| Glenn Edwards   |                            | 8/3/2018   |                        |       |
| <b>LABOR HOURS</b>  |                            |  |                        |       |
| Crew  | Position                   | Number of<br>Employees   | Hours<br>Worked        |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0  | 12.0                   |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0  | 12.0                   |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0  | 12.0                   |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0  | 8.0                    |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0  | 12.0                   |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0  | 12.0                   |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0  | 12.0                   |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0  | 12.0                   |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0  | 12.0                   |       |
| Manson Construction Co.   | ENGINEER                   | 5.0  | 12.0                   |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0  | 12.0                   |       |
| Total hours worked to date:   | 1,152.0                    | Total  | 25.0                   | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |       |
| Equipment Name  | Description                | Idle<br>Hours  | Operating<br>Hours     |       |
| 1   | John M Survey Boat         | 12.0   | 12.0                   |       |
| 2   | Aggie Survey Boat          | 12.0   | 12.0                   |       |
| Total operating hours to date:  | 216.0                      | Total  | 24.0                   | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |       |
| <b>No accidents reported today</b>  |                            |  |                        |       |
|   |                            |  |                        |       |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |       |

|   |                                     |                |
|---|-------------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br><b>9</b>           | Page 19 of 178 |
|   | DATE<br><b>12 Aug 2018 - Sunday</b> |                |

|  |   |
|--|---|
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b> | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |
|--|---|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 77 °F Max 91 °F<br>No Precipitation 7 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
No

**GENERAL COMMENTS**  
Continued with assignment 2.  
Assignment #2: Stations 1150+00 - 1200+00  
  
5 loads were completed for 20,405 CY.  
1410 minutes @ 100%

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
One delay, 30 minutes, taken for ship traffic at 70%

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No   | Description |
|---|-------------|
| <b>No activities were started or finished today</b> |             |

**QC REQUIREMENTS**

| Requirement No                                 | Type | Description | Results |
|--|------|-------------|---------|
| <b>No QC requirements were completed today</b> |      |             |         |

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No   | Location | Description |
|---|----------|-------------|
| <b>No QC Deficiency items were issued today</b> |          |             |

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No  | Location | Description |
|--|----------|-------------|
| <b>No QC Deficiency items were corrected today</b> |          |             |

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name  | First Day | Last Day |
|---|-----------|----------|
| <b>No Contractors had their first or last day on the site</b> |           |          |

|   |                            |  |                        |                    |
|---|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>9   | Page 20 of 178         |                    |
|   |                            | DATE<br>12 Aug 2018 - Sunday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |  |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |  |                        |                    |
| Crew  | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 12.0               |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 3.0                    | 8.0                |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                    | 12.0               |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                    | 12.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                    | 12.0               |
| Total hours worked to date:   | 1,280.0                    | Total  | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |                    |
| Equipment Name  | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 1   | John M Survey Boat         |  | 12.0                   | 12.0               |
| 2   | Aggie Survey Boat          |  | 12.0                   | 12.0               |
| Total operating hours to date:  | 240.0                      | Total  | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |                    |
| <b>No accidents reported today</b>  |                            |  |                        |                    |
|   |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |

|   |  |  |                |
|---|--|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |  | REPORT NUMBER<br>10                            | Page 21 of 178 |
|   |  | DATE<br>13 Aug 2018 - Monday                   |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 75 °F Max 91 °F<br>No Precipitation 5 MPH Wind |  |                |
| <b>QC NARRATIVES</b>  |  |  |                |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>  |  |  |                |
| No  |  |  |                |
| <b>GENERAL COMMENTS</b>   |  |  |                |
| Continued with assignment 1 section 2.<br>Section #2: Stations 1150+00 - 1200+00  |  |  |                |
| 6 loads were completed for 24,049 CY.<br>1440 minutes @ 100%  |  |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>   |  |  |                |
| Crew continues to work safely and fill out JSAs before new jobs.  |  |  |                |
| Inspector Jeff Sims came aboard the John M and met with Captain and Field Engineers.  |  |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>  |  |  |                |
| None  |  |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>  |  |  |                |
| None  |  |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)   |  |  |                |
| Preparatory Inspections held today _____  |  |  |                |
| <b>No preparatory inspections held today</b>  |  |  |                |
| Initial Inspections held today _____  |  |  |                |
| <b>No initial inspections held today</b>  |  |  |                |
| <b>ACTIVITY START/FINISH</b>  |  |  |                |
| Activity No          Description _____  |  |  |                |
| <b>No activities were started or finished today</b>   |  |  |                |
| <b>QC REQUIREMENTS</b>  |  |  |                |
| Requirement No    Type                  Description    Results _____  |  |  |                |
| <b>No QC requirements were completed today</b>  |  |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)  |  |  |                |
| Item No                  Location                  Description _____  |  |  |                |
| <b>No QC Deficiency items were issued today</b>   |  |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)   |  |  |                |
| Item No                  Location                  Description _____  |  |  |                |
| <b>No QC Deficiency items were corrected today</b>  |  |  |                |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)  |  |  |                |
| Name    First Day    Last Day _____ |  |  |                |
| <b>No Contractors had their first or last day on the site</b>   |  |  |                |

|   |                            |  |                        |                    |
|---|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>10  | Page 22 of 178         |                    |
|   |                            | DATE<br>13 Aug 2018 - Monday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |  |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |  |                        |                    |
| Crew  | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                    | 12.0               |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 12.0               |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 3.0                    | 8.0                |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                    | 12.0               |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                    | 12.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                    | 12.0               |
| Total hours worked to date:   | 1,408.0                    | Total  | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |                    |
| Equipment Name  | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 1   | John M Survey Boat         |  | 12.0                   | 12.0               |
| 2   | Aggie Survey Boat          |  | 12.0                   | 12.0               |
| Total operating hours to date:  | 264.0                      | Total  | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |                    |
| <b>No accidents reported today</b>  |                            |  |                        |                    |
|   |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |

|   |                               |                |
|---|-------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>11           | Page 23 of 178 |
|   | DATE<br>14 Aug 2018 - Tuesday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 75 °F Max 93 °F<br>No Precipitation 8 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
No

**GENERAL COMMENTS**  
Continued with assignment 1 section 2.  
Section #2: Stations 1150+00 - 1200+00  
  
6 loads were completed for 23,999 CY.  
1440 minutes @ 100%  
  
Conditional survey performed with survey boat Aggie.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
  
Inspector Jeff Sims aboard dredge for a cycle.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No | Description |
|-------------|-------------|
| _____       |             |

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____          |      |             |         |

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name  | First Day | Last Day |
|-------|-----------|----------|
| _____ |           |          |

|   |                            |   |                        |                    |
|---|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>11   | Page 24 of 178         |                    |
|   |                            | DATE<br>14 Aug 2018 - Tuesday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |   |                        |                    |
| Crew  | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                    | 12.0               |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 12.0               |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                    | 8.0                |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                    | 12.0               |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                    | 12.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                    | 12.0               |
| Total hours worked to date:   | 1,536.0                    | Total   | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>  |                            |   |                        |                    |
| Equipment Name  | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 1   | John M Survey Boat         |   | 12.0                   | 12.0               |
| 2   | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| Total operating hours to date:  | 288.0                      | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                        |                    |
| <b>No accidents reported today</b>  |                            |   |                        |                    |
|   |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|   |                                 |                |
|---|---------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>12             | Page 25 of 178 |
|   | DATE<br>15 Aug 2018 - Wednesday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 75 °F Max 90 °F<br>No Precipitation 9 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
No

**GENERAL COMMENTS**  
Continued with assignment 1 section 2.  
Section #2: Stations 1150+00 - 1200+00  
  
5 loads were completed for 20,334 CY.  
1388 minutes @ 100%  
1 delay for crew change  
  
Conditional survey performed with survey boat John M.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
  
Inspector Jeff Sims aboard dredge for a cycle.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
One delay occurred to standby for crew change. 52min @ 0%

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No   | Description |
|---|-------------|
| <b>No activities were started or finished today</b> |             |

**QC REQUIREMENTS**

| Requirement No                                 | Type | Description | Results |
|--|------|-------------|---------|
| <b>No QC requirements were completed today</b> |      |             |         |

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No   | Location | Description |
|---|----------|-------------|
| <b>No QC Deficiency items were issued today</b> |          |             |

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No  | Location | Description |
|--|----------|-------------|
| <b>No QC Deficiency items were corrected today</b> |          |             |

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name                                     | First Day | Last Day |
|--|-----------|----------|
| <b>No contractors were on site today</b> |           |          |

|   |                            |   |                             |                 |
|---|----------------------------|---|-----------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER   | Page 26 of 178              |                 |
|   |                            | 12  |                             |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | DATE  | 15 Aug 2018 - Wednesday     |                 |
|   |                            | CONTRACT NUMBER   | W9127818D0078 W9127818F0416 |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                             |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                             |                 |
| Dredge Name   |                            | First Day   | Last Day                    |                 |
| Glenn Edwards   |                            | 8/3/2018  |                             |                 |
| <b>LABOR HOURS</b>  |                            |   |                             |                 |
| Crew  | Position                   |   | Number of Employees         | Hours Worked    |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                         | 12.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                         | 12.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                         | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                         | 8.0             |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                         | 12.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                         | 12.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                         | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                         | 12.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                         | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                         | 12.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                         | 12.0            |
| Total hours worked to date:   |                            | 1,664.0   | Total                       | 25.0            |
|   |                            |   |                             | 128.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                             |                 |
| Equipment Name  | Description                |   | Idle Hours                  | Operating Hours |
| 1   | John M Survey Boat         |   | 12.0                        | 12.0            |
| 2   | Aggie Survey Boat          |   | 12.0                        | 12.0            |
| Total operating hours to date:  |                            | 312.0   | Total                       | 24.0            |
|   |                            |   |                             | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                             |                 |
| <b>No accidents reported today</b>  |                            |   |                             |                 |
|   |                            |   |                             |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                             |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                        |                 |



|   |                            |  |                    |       |
|---|----------------------------|--|--------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>13  | Page 28 of 178     |       |
|   |                            | DATE<br>16 Aug 2018 - Thursday   |                    |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                    |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |  |                    |       |
| <b>VESSEL ON SITE</b>   |                            |  |                    |       |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day<br>_____  |       |
| <b>LABOR HOURS</b>  |                            |  |                    |       |
| Crew  | Position                   | Number of<br>Employees   | Hours<br>Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0  | 12.0               |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0  | 12.0               |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0  | 12.0               |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0  | 8.0                |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0  | 12.0               |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0  | 12.0               |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0  | 12.0               |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0  | 12.0               |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0  | 12.0               |       |
| Manson Construction Co.   | ENGINEER                   | 5.0  | 12.0               |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0  | 12.0               |       |
| Total hours worked to date: 1,792.0   |                            | Total  | 25.0               | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |  |                    |       |
| Equipment Name  | Description                | Idle<br>Hours  | Operating<br>Hours |       |
| 1   | John M Survey Boat         | 12.0   | 12.0               |       |
| 2   | Aggie Survey Boat          | 12.0   | 12.0               |       |
| Total operating hours to date: 336.0  |                            | Total  | 24.0               | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                    |       |
| <b>No accidents reported today</b>  |                            |  |                    |       |
|   |                            |  |                    |       |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                    |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE               |       |

|   |                              |                |
|---|------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>14          | Page 29 of 178 |
|   | DATE<br>17 Aug 2018 - Friday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 76 °F Max 78 °F<br>0.70 IN Precipitation 25 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
No

**GENERAL COMMENTS**  
Continued with assignment 1 section 2.  
Section #2: Stations 1150+00 - 1200+00  
  
6 loads were completed for 28,584 CY.  
1440 minutes @ 100%  
  
Conditional survey performed with survey boat John M.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
  
Man overboard drill conducted jointly by the survey boat John M and the dredge.  
  
Inspector Jeff Sims aboard dredge for a cycle.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
USACE representative directed the dredge to move in to Section 3 of Assignment 1, Sta. 1200+00 to 1250+00 at first light Saturday morning.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No      Description

---

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No                                 | Type | Description | Results |
|--|------|-------------|---------|
| <b>No QC requirements were completed today</b> |      |             |         |

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No   | Location | Description |
|---|----------|-------------|
| <b>No QC Deficiency items were issued today</b> |          |             |

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No  | Location | Description |
|--|----------|-------------|
| <b>No QC Deficiency items were corrected today</b> |          |             |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>14   | Page 30 of 178         |                    |
|  |                            | DATE<br>17 Aug 2018 - Friday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards   |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 12.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 12.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 3.0                    | 8.0                |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 12.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 12.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 12.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 12.0               |
| Total hours worked to date:  | 1,920.0                    | Total   | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 1  | John M Survey Boat         |   | 12.0                   | 12.0               |
| 2  | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 360.0                      | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |



|   |                                |                |
|---|--------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>15            | Page 32 of 178 |
|   | DATE<br>18 Aug 2018 - Saturday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

**No Contractors had their first or last day on the site**

| VESSEL ON SITE |           |          |
|----------------|-----------|----------|
| Dredge Name    | First Day | Last Day |
| Glenn Edwards  | 8/3/2018  |          |

| LABOR HOURS                 |                            |                     |              |
|-----------------------------|----------------------------|---------------------|--------------|
| Crew                        | Position                   | Number of Employees | Hours Worked |
| Manson Construction Co.     | ABLE BODIED SEAMAN         | 4.0                 | 12.0         |
| Manson Construction Co.     | ENVIRON-CNTRL-SYS INST/SER | 2.0                 | 12.0         |
| Manson Construction Co.     | ELECTRICIAN                | 1.0                 | 12.0         |
| Manson Construction Co.     | PROJECT ENGINEER           | 3.0                 | 8.0          |
| Manson Construction Co.     | DREDGE CHIEF ENGINEER      | 1.0                 | 12.0         |
| Manson Construction Co.     | DRAGTENDER                 | 2.0                 | 12.0         |
| Manson Construction Co.     | DREDGE COOK                | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE MATE                | 3.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CAPTAIN             | 1.0                 | 12.0         |
| Manson Construction Co.     | ENGINEER                   | 5.0                 | 12.0         |
| Manson Construction Co.     | BOAT CAPTAIN               | 2.0                 | 12.0         |
| Total hours worked to date: | 2,048.0                    | Total               | 128.0        |

| EQUIPMENT HOURS                |                    |            |                 |
|--------------------------------|--------------------|------------|-----------------|
| Equipment Name                 | Description        | Idle Hours | Operating Hours |
| 1                              | John M Survey Boat | 12.0       | 12.0            |
| 2                              | Aggie Survey Boat  | 12.0       | 12.0            |
| Total operating hours to date: | 384.0              | Total      | 24.0            |

**ACCIDENT REPORTING** (Describe accidents)  
**No accidents reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

|                               |      |                           |      |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

|   |  |  |                |
|---|--|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |  | REPORT NUMBER<br>16                            | Page 33 of 178 |
|   |  | DATE<br>19 Aug 2018 - Sunday                   |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 71 °F Max 80 °F<br>0.10 IN Precipitation 15 MPH Wind |  |                |
| <b>QC NARRATIVES</b>  |  |  |                |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>  |  |  |                |
| No  |  |  |                |
| <b>GENERAL COMMENTS</b>   |  |  |                |
| Continued dredging on assignment 1, section 3.<br>Section #3: Stations 1200+00 - 1250+00  |  |  |                |
| 6 loads were completed for 40,672 CY.<br>1440 minutes @ 100%  |  |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>   |  |  |                |
| Crew continues to work safely and fill out JSAs before new jobs.  |  |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>  |  |  |                |
| None.   |  |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>  |  |  |                |
| None.   |  |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)   |  |  |                |
| Preparatory Inspections held today _____  |  |  |                |
| <b>No preparatory inspections held today</b>  |  |  |                |
| Initial Inspections held today _____  |  |  |                |
| <b>No initial inspections held today</b>  |  |  |                |
| <b>ACTIVITY START/FINISH</b>  |  |  |                |
| Activity No          Description _____  |  |  |                |
| <b>No activities were started or finished today</b>   |  |  |                |
| <b>QC REQUIREMENTS</b>  |  |  |                |
| Requirement No    Type                          Description    Results _____                              |  |  |                |
| <b>No QC requirements were completed today</b>  |  |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)  |  |  |                |
| Item No                  Location                          Description _____  |  |  |                |
| <b>No QC Deficiency items were issued today</b>   |  |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)   |  |  |                |
| Item No                  Location                          Description _____  |  |  |                |
| <b>No QC Deficiency items were corrected today</b>  |  |  |                |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)  |  |  |                |
| Name    First Day                          Last Day _____ |  |  |                |
| <b>No Contractors had their first or last day on the site</b>   |  |  |                |

|   |                            |  |                        |                    |
|---|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>16  | Page 34 of 178         |                    |
|   |                            | DATE<br>19 Aug 2018 - Sunday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |  |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |  |                        |                    |
| Crew  | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 12.0               |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 3.0                    | 8.0                |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                    | 12.0               |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                    | 12.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                    | 12.0               |
| Total hours worked to date:   | 2,176.0                    | Total  | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |                    |
| Equipment Name  | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 1   | John M Survey Boat         |  | 12.0                   | 12.0               |
| 2   | Aggie Survey Boat          |  | 12.0                   | 12.0               |
| Total operating hours to date:  | 408.0                      | Total  | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |                    |
| <b>No accidents reported today</b>  |                            |  |                        |                    |
|   |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |



|   |                            |   |                    |       |
|---|----------------------------|---|--------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>17   | Page 36 of 178     |       |
|   |                            | DATE<br>20 Aug 2018 - Monday  |                    |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                    |       |
| <b>VESSEL ON SITE</b>   |                            |   |                    |       |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day           |       |
| <b>LABOR HOURS</b>  |                            |   |                    |       |
| Crew  | Position                   | Number of<br>Employees  | Hours<br>Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0               |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0               |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0               |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0                |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0               |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0               |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0               |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0               |       |
| Total hours worked to date:   | 2,304.0                    | Total   | 25.0               | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                    |       |
| Equipment Name  | Description                | Idle<br>Hours   | Operating<br>Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0               |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0               |       |
| Total operating hours to date:  | 432.0                      | Total   | 24.0               | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                    |       |
| <b>No accidents reported today</b>  |                            |   |                    |       |
|   |                            |   |                    |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                    |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE               |       |

|   |  |  |                |
|---|--|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |  | REPORT NUMBER<br>18                            | Page 37 of 178 |
|   |  | DATE<br>21 Aug 2018 - Tuesday                  |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 72 °F Max 95 °F<br>0.04 IN Precipitation 15 MPH Wind |  |                |
| <b>QC NARRATIVES</b>  |  |  |                |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>  |  |  |                |
| No  |  |  |                |
| <b>GENERAL COMMENTS</b>   |  |  |                |
| Continued dredging on assignment 1, section 3.<br>Section #3: Stations 1200+00 - 1250+00  |  |  |                |
| 6 loads were completed for 33,052 CY.<br>1380 minutes @ 100%<br>60 min delay for repairs to port clutch.  |  |  |                |
| CND survey of Section 3 ran with the survey boat John M.  |  |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>   |  |  |                |
| Crew continues to work safely and fill out JSAs before new jobs.  |  |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>  |  |  |                |
| None.   |  |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>  |  |  |                |
| 60 min delay for repairs to the port clutch.  |  |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)   |  |  |                |
| Preparatory Inspections held today _____  |  |  |                |
| <b>No preparatory inspections held today</b>  |  |  |                |
| Initial Inspections held today _____  |  |  |                |
| <b>No initial inspections held today</b>  |  |  |                |
| <b>ACTIVITY START/FINISH</b>  |  |  |                |
| Activity No      Description _____  |  |  |                |
| <b>No activities were started or finished today</b>   |  |  |                |
| <b>QC REQUIREMENTS</b>  |  |  |                |
| Requirement No    Type                      Description    Results _____                              |  |  |                |
| <b>No QC requirements were completed today</b>  |  |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)  |  |  |                |
| Item No              Location                      Description _____  |  |  |                |
| <b>No QC Deficiency items were issued today</b>   |  |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)   |  |  |                |
| Item No              Location                      Description _____  |  |  |                |
| <b>No QC Deficiency items were corrected today</b>  |  |  |                |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)  |  |  |                |
| Name    First Day                      Last Day _____ |  |  |                |

|   |                            |   |                    |       |
|---|----------------------------|---|--------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>18   | Page 38 of 178     |       |
|   |                            | DATE<br>21 Aug 2018 - Tuesday   |                    |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                    |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                    |       |
| <b>VESSEL ON SITE</b>   |                            |   |                    |       |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day           |       |
| <b>LABOR HOURS</b>  |                            |   |                    |       |
| Crew  | Position                   | Number of<br>Employees  | Hours<br>Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0               |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0               |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0               |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0                |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0               |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0               |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0               |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0               |       |
| Total hours worked to date: 2,432.0   |                            | Total   | 25.0               | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                    |       |
| Equipment Name  | Description                | Idle<br>Hours   | Operating<br>Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0               |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0               |       |
| Total operating hours to date: 456.0  |                            | Total   | 24.0               | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                    |       |
| <b>No accidents reported today</b>  |                            |   |                    |       |
|   |                            |   |                    |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                    |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE               |       |



|   |                            |   |                     |                 |
|---|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>19   | Page 40 of 178      |                 |
|   |                            | DATE<br>22 Aug 2018 - Wednesday   |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                     |                 |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day            |                 |
| <b>LABOR HOURS</b>  |                            |   |                     |                 |
| Crew  | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                 | 12.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 12.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                 | 8.0             |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                 | 12.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                 | 12.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                 | 12.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                 | 12.0            |
| Total hours worked to date:   | 2,560.0                    | Total   | 25.0                | 128.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                     |                 |
| Equipment Name  | Description                |   | Idle Hours          | Operating Hours |
| 1   | John M Survey Boat         |   | 12.0                | 12.0            |
| 2   | Aggie Survey Boat          |   | 12.0                | 12.0            |
| Total operating hours to date:  | 480.0                      | Total   | 24.0                | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                     |                 |
| <b>No accidents reported today</b>  |                            |   |                     |                 |
|   |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |

| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |  | REPORT NUMBER               | Page 41 of 178         |                |           |             |   |  |  |  |  |
|--|--|-----------------------------|------------------------|----------------|-----------|-------------|---|--|--|--|--|
|  |  | 20                          |                        |                |           |             |   |  |  |  |  |
|  |  | DATE                        | 23 Aug 2018 - Thursday |                |           |             |   |  |  |  |  |
|  |  | PROJECT                     | CONTRACT NUMBER        |                |           |             |   |  |  |  |  |
| IDIQ Contract for Mobile Hopper Dredge   |  | W9127818D0078 W9127818F0416 |                        |                |           |             |   |  |  |  |  |
| CONTRACTOR   | WEATHER  |                             |                        |                |           |             |   |  |  |  |  |
| Manson Construction Co.  | Weather Caused No Delay<br>Temperature Min 70 °F Max 88 °F<br>No Precipitation 11 MPH Wind |                             |                        |                |           |             |   |  |  |  |  |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>No   |  |                             |                        |                |           |             |   |  |  |  |  |
| <b>GENERAL COMMENTS</b><br>Continued dredging on assignment 1, section 3.<br>Section #3: Stations 1200+00 - 1250+00<br><br>6 loads were completed for 32,652 CY.<br>1440 minutes @ 100%<br><br>CND survey of Assignment 1, Section 3 ran with the survey boat John M.  |  |                             |                        |                |           |             |   |  |  |  |  |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.  |  |                             |                        |                |           |             |   |  |  |  |  |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.  |  |                             |                        |                |           |             |   |  |  |  |  |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>None.  |  |                             |                        |                |           |             |   |  |  |  |  |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)  |  |                             |                        |                |           |             |   |  |  |  |  |
| Preparatory Inspections held today<br><b>No preparatory inspections held today</b>   |  |                             |                        |                |           |             |   |  |  |  |  |
| Initial Inspections held today<br><b>No initial inspections held today</b>   |  |                             |                        |                |           |             |   |  |  |  |  |
| <b>ACTIVITY START/FINISH</b>   |  |                             |                        |                |           |             |   |  |  |  |  |
| Activity No      Description<br><hr/> <b>No activities were started or finished today</b>  |  |                             |                        |                |           |             |   |  |  |  |  |
| <b>QC REQUIREMENTS</b>   |  |                             |                        |                |           |             |   |  |  |  |  |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 50%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table> |  |                             |                        | Requirement No | Type      | Description | Results   | <b>No QC requirements were completed today</b> |  |  |  |
| Requirement No   | Type   | Description                 | Results                |                |           |             |   |  |  |  |  |
| <b>No QC requirements were completed today</b>   |  |                             |                        |                |           |             |   |  |  |  |  |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)   |  |                             |                        |                |           |             |   |  |  |  |  |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were issued today</b></td> </tr> </tbody> </table>  |  |                             |                        | Item No        | Location  | Description | <b>No QC Deficiency items were issued today</b>               |  |  |  |  |
| Item No  | Location   | Description                 |                        |                |           |             |   |  |  |  |  |
| <b>No QC Deficiency items were issued today</b>  |  |                             |                        |                |           |             |   |  |  |  |  |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)  |  |                             |                        |                |           |             |   |  |  |  |  |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were corrected today</b></td> </tr> </tbody> </table>                                     |  |                             |                        | Item No        | Location  | Description | <b>No QC Deficiency items were corrected today</b>            |  |  |  |  |
| Item No  | Location   | Description                 |                        |                |           |             |   |  |  |  |  |
| <b>No QC Deficiency items were corrected today</b>   |  |                             |                        |                |           |             |   |  |  |  |  |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)   |  |                             |                        |                |           |             |   |  |  |  |  |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No Contractors had their first or last day on the site</b></td> </tr> </tbody> </table>                               |  |                             |                        | Name           | First Day | Last Day    | <b>No Contractors had their first or last day on the site</b> |  |  |  |  |
| Name   | First Day  | Last Day                    |                        |                |           |             |   |  |  |  |  |
| <b>No Contractors had their first or last day on the site</b>  |  |                             |                        |                |           |             |   |  |  |  |  |

|   |                                |                |
|---|--------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>20            | Page 42 of 178 |
|   | DATE<br>23 Aug 2018 - Thursday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                       |           |          |
|-----------------------|-----------|----------|
| <b>VESSEL ON SITE</b> |           |          |
| Dredge Name           | First Day | Last Day |
| Glenn Edwards         | 8/3/2018  |          |

| <b>LABOR HOURS</b>          |                            |                     |              |
|-----------------------------|----------------------------|---------------------|--------------|
| Crew                        | Position                   | Number of Employees | Hours Worked |
| Manson Construction Co.     | ABLE BODIED SEAMAN         | 4.0                 | 12.0         |
| Manson Construction Co.     | ENVIRON-CNTRL-SYS INST/SER | 2.0                 | 12.0         |
| Manson Construction Co.     | ELECTRICIAN                | 1.0                 | 12.0         |
| Manson Construction Co.     | PROJECT ENGINEER           | 3.0                 | 8.0          |
| Manson Construction Co.     | DREDGE CHIEF ENGINEER      | 1.0                 | 12.0         |
| Manson Construction Co.     | DRAGTENDER                 | 2.0                 | 12.0         |
| Manson Construction Co.     | DREDGE COOK                | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE MATE                | 3.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CAPTAIN             | 1.0                 | 12.0         |
| Manson Construction Co.     | ENGINEER                   | 5.0                 | 12.0         |
| Manson Construction Co.     | BOAT CAPTAIN               | 2.0                 | 12.0         |
| Total hours worked to date: | 2,688.0                    | Total               | 128.0        |

| <b>EQUIPMENT HOURS</b>         |                    |            |                 |
|--------------------------------|--------------------|------------|-----------------|
| Equipment Name                 | Description        | Idle Hours | Operating Hours |
| 1                              | John M Survey Boat | 12.0       | 12.0            |
| 2                              | Aggie Survey Boat  | 12.0       | 12.0            |
| Total operating hours to date: | 504.0              | Total      | 24.0            |

**ACCIDENT REPORTING** (Describe accidents)  
**No accidents reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

|                               |      |                           |      |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|



|   |                            |  |                        |                    |
|---|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>21  | Page 44 of 178         |                    |
|   |                            | DATE<br>24 Aug 2018 - Friday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |                    |
| <b>No Contractors had their first or last day on the site</b>                 |                            |  |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |  |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |  |                        |                    |
| Crew  | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 3.0                    | 8.0                |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 12.0               |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                    | 12.0               |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                    | 12.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                    | 12.0               |
| Total hours worked to date:   | 2,816.0                    | Total  | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |                    |
| Equipment Name  | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 1   | John M Survey Boat         |  | 12.0                   | 12.0               |
| 2   | Aggie Survey Boat          |  | 12.0                   | 12.0               |
| Total operating hours to date:  | 528.0                      | Total  | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |                    |
| <b>No accidents reported today</b>  |                            |  |                        |                    |
|   |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |

| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |   | REPORT NUMBER<br>22                            | Page 45 of 178 |                |           |             |  |  |  |  |  |
|---|---|--|----------------|----------------|-----------|-------------|--|--|--|--|--|
|   |   | DATE<br>25 Aug 2018 - Saturday                 |                |                |           |             |  |  |  |  |  |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |                |           |             |  |  |  |  |  |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 74 °F Max 92 °F<br>No Precipitation 12 MPH Wind |  |                |                |           |             |  |  |  |  |  |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.   |   |  |                |                |           |             |  |  |  |  |  |
| <b>GENERAL COMMENTS</b><br>Completed dredging on assignment 1, section 3, moved in to Assignment 2, Section 1.<br>Section #1: Stations 968+00 to 1018+00.<br><br>5 loads were completed for 38,739 CY.<br>1440 minutes @ 100%<br><br>AD survey of Assignment 1, Section 3 ran with the survey boat John M.  |   |  |                |                |           |             |  |  |  |  |  |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br><br>Safety and Ethics meeting conducted on the dredge, covering company wide incidents and how the lessons learned can be applied to the Glenn Edwards.  |   |  |                |                |           |             |  |  |  |  |  |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.   |   |  |                |                |           |             |  |  |  |  |  |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>None.   |   |  |                |                |           |             |  |  |  |  |  |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today<br><b>No preparatory inspections held today</b><br>Initial Inspections held today<br><b>No initial inspections held today</b>   |   |  |                |                |           |             |  |  |  |  |  |
| <b>ACTIVITY START/FINISH</b><br>Activity No      Description<br><hr/> <b>No activities were started or finished today</b>   |   |  |                |                |           |             |  |  |  |  |  |
| <b>QC REQUIREMENTS</b><br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table>                |   |  |                | Requirement No | Type      | Description | Results  | <b>No QC requirements were completed today</b> |  |  |  |
| Requirement No  | Type  | Description                                    | Results        |                |           |             |  |  |  |  |  |
| <b>No QC requirements were completed today</b>  |   |  |                |                |           |             |  |  |  |  |  |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were issued today</b></td> </tr> </tbody> </table>               |   |  |                | Item No        | Location  | Description | <b>No QC Deficiency items were issued today</b>    |  |  |  |  |
| Item No   | Location  | Description                                    |                |                |           |             |  |  |  |  |  |
| <b>No QC Deficiency items were issued today</b>   |   |  |                |                |           |             |  |  |  |  |  |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were corrected today</b></td> </tr> </tbody> </table> |   |  |                | Item No        | Location  | Description | <b>No QC Deficiency items were corrected today</b> |  |  |  |  |
| Item No   | Location  | Description                                    |                |                |           |             |  |  |  |  |  |
| <b>No QC Deficiency items were corrected today</b>  |   |  |                |                |           |             |  |  |  |  |  |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)<br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>  |   |  |                | Name           | First Day | Last Day    |  |  |  |  |  |
| Name  | First Day   | Last Day                                       |                |                |           |             |  |  |  |  |  |
|   |   |  |                |                |           |             |  |  |  |  |  |

|   |                            |   |                 |       |
|---|----------------------------|---|-----------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>22   | Page 46 of 178  |       |
|   |                            | DATE<br>25 Aug 2018 - Saturday  |                 |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                 |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                 |       |
| <b>VESSEL ON SITE</b>   |                            |   |                 |       |
| Dredge Name<br>Glenn Edwards  | First Day<br>8/3/2018      | Last Day  |                 |       |
| <b>LABOR HOURS</b>  |                            |   |                 |       |
| Crew  | Position                   | Number of Employees   | Hours Worked    |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0            |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0            |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0             |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0            |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0            |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0            |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0            |       |
| Total hours worked to date:   | 2,944.0                    | Total   | 25.0            | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                 |       |
| Equipment Name  | Description                | Idle Hours  | Operating Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0            |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0            |       |
| Total operating hours to date:  | 552.0                      | Total   | 24.0            | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                 |       |
| <b>No accidents reported today</b>  |                            |   |                 |       |
|   |                            |   |                 |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                 |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE            |       |

|   |                              |                |
|---|------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>23          | Page 47 of 178 |
|   | DATE<br>26 Aug 2018 - Sunday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 75 °F Max 94 °F<br>No Precipitation 9 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
Continued dredging on Assignment 2, Section 1.  
Section #1: Stations 968+00 to 1018+00.  
  
5 loads were completed for 34,648 CY.  
1440 minutes @ 100%  
  
No surveys were run.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
  
Project team conducted a fire drill onboard the John M.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

|             |             |
|-------------|-------------|
| Activity No | Description |
|-------------|-------------|

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
|----------------|------|-------------|---------|

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

|      |           |          |
|------|-----------|----------|
| Name | First Day | Last Day |
|------|-----------|----------|

|   |                              |                |
|---|------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>23          | Page 48 of 178 |
|   | DATE<br>26 Aug 2018 - Sunday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

**No Contractors had their first or last day on the site**

| VESSEL ON SITE |           |          |
|----------------|-----------|----------|
| Dredge Name    | First Day | Last Day |
| Glenn Edwards  | 8/3/2018  |          |

| LABOR HOURS                 |                            |                     |              |
|-----------------------------|----------------------------|---------------------|--------------|
| Crew                        | Position                   | Number of Employees | Hours Worked |
| Manson Construction Co.     | ENVIRON-CNTRL-SYS INST/SER | 2.0                 | 12.0         |
| Manson Construction Co.     | ELECTRICIAN                | 1.0                 | 12.0         |
| Manson Construction Co.     | PROJECT ENGINEER           | 3.0                 | 8.0          |
| Manson Construction Co.     | ABLE BODIED SEAMAN         | 4.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CHIEF ENGINEER      | 1.0                 | 12.0         |
| Manson Construction Co.     | DRAGTENDER                 | 2.0                 | 12.0         |
| Manson Construction Co.     | DREDGE COOK                | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE MATE                | 3.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CAPTAIN             | 1.0                 | 12.0         |
| Manson Construction Co.     | ENGINEER                   | 5.0                 | 12.0         |
| Manson Construction Co.     | BOAT CAPTAIN               | 2.0                 | 12.0         |
| Total hours worked to date: | 3,072.0                    | Total               | 128.0        |

| EQUIPMENT HOURS                |                    |            |                 |
|--------------------------------|--------------------|------------|-----------------|
| Equipment Name                 | Description        | Idle Hours | Operating Hours |
| 1                              | John M Survey Boat | 12.0       | 12.0            |
| 2                              | Aggie Survey Boat  | 12.0       | 12.0            |
| Total operating hours to date: | 576.0              | Total      | 24.0            |

**ACCIDENT REPORTING** (Describe accidents)  
**No accidents reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

|                               |      |                           |      |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|



|   |                            |   |                    |       |
|---|----------------------------|---|--------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>24   | Page 50 of 178     |       |
|   |                            | DATE<br>27 Aug 2018 - Monday  |                    |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                    |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                    |       |
| <b>VESSEL ON SITE</b>   |                            |   |                    |       |
| Dredge Name<br>Glenn Edwards  | First Day<br>8/3/2018      | Last Day  |                    |       |
| <b>LABOR HOURS</b>  |                            |   |                    |       |
| Crew  | Position                   | Number of<br>Employees  | Hours<br>Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0               |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0               |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0               |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0                |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0               |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0               |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0               |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0               |       |
| Total hours worked to date:   | 3,200.0                    | Total   | 25.0               | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                    |       |
| Equipment Name  | Description                | Idle<br>Hours   | Operating<br>Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0               |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0               |       |
| Total operating hours to date:  | 600.0                      | Total   | 24.0               | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                    |       |
| <b>No accidents reported today</b>  |                            |   |                    |       |
|   |                            |   |                    |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                    |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE               |       |

|  |  |  |                |
|--|--|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |  | REPORT NUMBER<br>25                            | Page 51 of 178 |
|  |  | DATE<br>28 Aug 2018 - Tuesday                  |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 75 °F Max 93 °F<br>No Precipitation 5 MPH Wind |  |                |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |  |  |                |
| <b>GENERAL COMMENTS</b><br>Continued dredging on Assignment 2, Section 1.<br>Section #1: Stations 968+00 to 1018+00.<br><br>5 loads were completed for 18,991 CY.<br>1440 minutes @ 100%<br><br>A survey of Assignment 2 section 1 was performed with the John M.                                      |  |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.  |  |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.  |  |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>No delays were taken on this day.  |  |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today<br><b>No preparatory inspections held today</b><br>Initial Inspections held today<br><b>No initial inspections held today</b>  |  |  |                |
| <b>ACTIVITY START/FINISH</b><br>Activity No      Description<br><hr/> <b>No activities were started or finished today</b>  |  |  |                |
| <b>QC REQUIREMENTS</b><br>Requirement No    Type                      Description    Results<br><hr/> <b>No QC requirements were completed today</b>   |  |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No              Location                      Description<br><hr/> <b>No QC Deficiency items were issued today</b>  |  |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No              Location                      Description<br><hr/> <b>No QC Deficiency items were corrected today</b>  |  |  |                |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)<br>Name    First Day                      Last Day<br><hr/> <b>No Contractors had their first or last day on the site</b> |  |  |                |

|   |                               |                |
|---|-------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>25           | Page 52 of 178 |
|   | DATE<br>28 Aug 2018 - Tuesday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                       |           |          |
|-----------------------|-----------|----------|
| <b>VESSEL ON SITE</b> |           |          |
| Dredge Name           | First Day | Last Day |
| Glenn Edwards         | 8/3/2018  |          |

| <b>LABOR HOURS</b>          |                            |                     |              |
|-----------------------------|----------------------------|---------------------|--------------|
| Crew                        | Position                   | Number of Employees | Hours Worked |
| Manson Construction Co.     | ABLE BODIED SEAMAN         | 4.0                 | 12.0         |
| Manson Construction Co.     | ENVIRON-CNTRL-SYS INST/SER | 2.0                 | 12.0         |
| Manson Construction Co.     | ELECTRICIAN                | 1.0                 | 12.0         |
| Manson Construction Co.     | PROJECT ENGINEER           | 3.0                 | 8.0          |
| Manson Construction Co.     | DREDGE CHIEF ENGINEER      | 1.0                 | 12.0         |
| Manson Construction Co.     | DRAGTENDER                 | 2.0                 | 12.0         |
| Manson Construction Co.     | DREDGE COOK                | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE MATE                | 3.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CAPTAIN             | 1.0                 | 12.0         |
| Manson Construction Co.     | ENGINEER                   | 5.0                 | 12.0         |
| Manson Construction Co.     | BOAT CAPTAIN               | 2.0                 | 12.0         |
| Total hours worked to date: | 3,328.0                    | Total               | 128.0        |

| <b>EQUIPMENT HOURS</b>         |                    |            |                 |
|--------------------------------|--------------------|------------|-----------------|
| Equipment Name                 | Description        | Idle Hours | Operating Hours |
| 1                              | John M Survey Boat | 12.0       | 12.0            |
| 2                              | Aggie Survey Boat  | 12.0       | 12.0            |
| Total operating hours to date: | 624.0              | Total      | 24.0            |

**ACCIDENT REPORTING** (Describe accidents)  
**No accidents reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

|                               |      |                           |      |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

|  |   |  |                |
|--|---|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |   | REPORT NUMBER<br>26                            | Page 53 of 178 |
|  |   | DATE<br>29 Aug 2018 - Wednesday                |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 76 °F Max 90 °F<br>0.21 IN Precipitation 5 MPH Wind |  |                |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |   |  |                |
| <b>GENERAL COMMENTS</b><br>Continued dredging on Assignment 2, Section 1.<br>Section #1: Stations 968+00 to 1018+00.<br><br>5 loads were completed for 18,177 CY.<br>1390 minutes @ 100%<br>20 minutes @ 70%<br>30 minutes @ 0%<br><br>A survey of Assignment 2 section 1 was performed with the John M. |   |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.  |   |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.  |   |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>20 minutes @ 70% for traffic<br>30 minutes @ 0% for crew change  |   |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)  |   |  |                |
| Preparatory Inspections held today _____<br><b>No preparatory inspections held today</b>   |   |  |                |
| Initial Inspections held today _____<br><b>No initial inspections held today</b>   |   |  |                |
| <b>ACTIVITY START/FINISH</b>   |   |  |                |
| Activity No      Description<br>_____<br><b>No activities were started or finished today</b>   |   |  |                |
| <b>QC REQUIREMENTS</b>   |   |  |                |
| Requirement No    Type                      Description    Results<br>_____<br><b>No QC requirements were completed today</b>  |   |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)   |   |  |                |
| Item No              Location                      Description<br>_____<br><b>No QC Deficiency items were issued today</b>   |   |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)  |   |  |                |
| Item No              Location                      Description<br>_____<br><b>No QC Deficiency items were corrected today</b>  |   |  |                |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)   |   |  |                |
| Name    First Day    Last Day<br>_____   |   |  |                |

|   |                            |   |                     |                 |
|---|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>26   | Page 54 of 178      |                 |
|   |                            | DATE<br>29 Aug 2018 - Wednesday   |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                     |                 |
| Dredge Name   |                            | First Day   | Last Day            |                 |
| Glenn Edwards   |                            | 8/3/2018  |                     |                 |
| <b>LABOR HOURS</b>  |                            |   |                     |                 |
| Crew  | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 12.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                 | 8.0             |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                 | 12.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                 | 12.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                 | 12.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                 | 12.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                 | 12.0            |
| Total hours worked to date:   |                            | 3,456.0   | Total               | 25.0            |
|   |                            |   |                     | 128.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                     |                 |
| Equipment Name  | Description                |   | Idle Hours          | Operating Hours |
| 1   | John M Survey Boat         |   | 12.0                | 12.0            |
| 2   | Aggie Survey Boat          |   | 12.0                | 12.0            |
| Total operating hours to date:  |                            | 648.0   | Total               | 24.0            |
|   |                            |   |                     | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                     |                 |
| <b>No accidents reported today</b>  |                            |   |                     |                 |
|   |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |

|   |                                |                |
|---|--------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>27            | Page 55 of 178 |
|   | DATE<br>30 Aug 2018 - Thursday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |   |
|---------------------------------------|---|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 74 °F Max 89 °F<br>0.24 IN Precipitation 6 MPH Wind |
|---------------------------------------|---|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
Continued dredging on Assignment 2, Section 1.  
Section #1: Stations 968+00 to 1018+00.  
  
5 loads were completed for 18,177 CY.  
1389 minutes @ 100%  
51 minutes @ 70%  
  
A survey of Assignment 2 section 1 was performed with the John M.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
51 minutes @ 70% for one arm digging.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No | Description |
|-------------|-------------|
| _____       |             |

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____          |      |             |         |

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name  | First Day | Last Day |
|-------|-----------|----------|
| _____ |           |          |

|   |                            |  |                        |                    |
|---|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>27  | Page 56 of 178         |                    |
|   |                            | DATE<br>30 Aug 2018 - Thursday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |                    |
| <b>No Contractors had their first or last day on the site</b>                 |                            |  |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |  |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |  |                        |                    |
| Crew  | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 12.0               |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 3.0                    | 8.0                |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                    | 12.0               |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                    | 12.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                    | 12.0               |
| Total hours worked to date:   | 3,584.0                    | Total  | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |                    |
| Equipment Name  | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 1   | John M Survey Boat         |  | 12.0                   | 12.0               |
| 2   | Aggie Survey Boat          |  | 12.0                   | 12.0               |
| Total operating hours to date:  | 672.0                      | Total  | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |                    |
| <b>No accidents reported today</b>  |                            |  |                        |                    |
|   |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |

|   |                              |                |
|---|------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>28          | Page 57 of 178 |
|   | DATE<br>31 Aug 2018 - Friday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 74 °F Max 87 °F<br>0.13 IN Precipitation 10 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
Continued dredging on Assignment 2, Section 1.  
Section #1: Stations 968+00 to 1018+00.  
  
5 loads were completed for 23,033 CY.  
1410 minutes @ 100%  
30 minutes @ 70%  
  
A survey of Assignment 3 was performed with the John M.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
  
A steering casualty drill was conducted onboard the dredge.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
30 minutes @ 70% for steering casualty drill.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No   | Description |
|---|-------------|
| <b>No activities were started or finished today</b> |             |

**QC REQUIREMENTS**

| Requirement No                                 | Type | Description | Results |
|--|------|-------------|---------|
| <b>No QC requirements were completed today</b> |      |             |         |

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No   | Location | Description |
|---|----------|-------------|
| <b>No QC Deficiency items were issued today</b> |          |             |

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No  | Location | Description |
|--|----------|-------------|
| <b>No QC Deficiency items were corrected today</b> |          |             |

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name                                     | First Day | Last Day |
|--|-----------|----------|
| <b>No contractors were on site today</b> |           |          |

|   |                            |   |                        |                    |
|---|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>28   | Page 58 of 178         |                    |
|   |                            | DATE<br>31 Aug 2018 - Friday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |   |                        |                    |
| Dredge Name   |                            | First Day   | Last Day               |                    |
| Glenn Edwards   |                            | 8/3/2018  |                        |                    |
| <b>LABOR HOURS</b>  |                            |   |                        |                    |
| Crew  | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                    | 12.0               |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 12.0               |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                    | 8.0                |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                    | 12.0               |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                    | 12.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                    | 12.0               |
| Total hours worked to date:   |                            | 3,712.0   | Total                  | 25.0               |
|   |                            |   |                        | 128.0              |
| <b>EQUIPMENT HOURS</b>  |                            |   |                        |                    |
| Equipment Name  | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 1   | John M Survey Boat         |   | 12.0                   | 12.0               |
| 2   | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| Total operating hours to date:  |                            | 696.0   | Total                  | 24.0               |
|   |                            |   |                        | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                        |                    |
| <b>No accidents reported today</b>  |                            |   |                        |                    |
|   |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|   |   |  |                |
|---|---|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |   | REPORT NUMBER<br>29                            | Page 59 of 178 |
|   |   | DATE<br>01 Sep 2018 - Saturday                 |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 74 °F Max 83 °F<br>0.65 IN Precipitation 8 MPH Wind |  |                |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.   |   |  |                |
| <b>GENERAL COMMENTS</b><br>Finished dredging Assignment 2, Section 1, began assignment #3 on load #150.<br>Section #1: Stations 968+00 to 1018+00.<br>Assignment #3: Stations 226+16 to 244+66<br><br>5 loads were completed for 23,033 CY.<br>1410 minutes @ 100%<br>30 minutes @ 70%<br><br>A survey of Assignment 2 was performed with the John M. |   |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br><br>An abandon ship drill was conducted on the dredge.<br>A safety meeting was also performed on the dredge.   |   |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>Instructions were received to move the dredge into assignment #3  |   |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>104 minutes @ 70% for sailing to the new assignment area.   |   |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today<br><b>No preparatory inspections held today</b><br>Initial Inspections held today<br><b>No initial inspections held today</b>   |   |  |                |
| <b>ACTIVITY START/FINISH</b><br>Activity No      Description<br>_____<br><b>No activities were started or finished today</b>  |   |  |                |
| <b>QC REQUIREMENTS</b><br>Requirement No    Type                      Description    Results<br>_____<br><b>No QC requirements were completed today</b>   |   |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No              Location                      Description<br>_____<br><b>No QC Deficiency items were issued today</b>  |   |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No              Location                      Description<br>_____<br><b>No QC Deficiency items were corrected today</b>  |   |  |                |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>29   | Page 60 of 178         |                    |
|  |                            | DATE<br>01 Sep 2018 - Saturday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name  |                            | First Day   | Last Day               |                    |
| Glenn Edwards  |                            | 8/3/2018  |                        |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 12.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 12.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 3.0                    | 8.0                |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 12.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 12.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 12.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 12.0               |
| Total hours worked to date:  | 3,840.0                    | Total   | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 1  | John M Survey Boat         |   | 12.0                   | 12.0               |
| 2  | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 720.0                      | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|   |   |  |                |
|---|---|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |   | REPORT NUMBER<br>30                            | Page 61 of 178 |
|   |   | DATE<br>02 Sep 2018 - Sunday                   |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 74 °F Max 90 °F<br>0.10 IN Precipitation 9 MPH Wind |  |                |
| <b>QC NARRATIVES</b>  |   |  |                |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>  |   |  |                |
| None.   |   |  |                |
| <b>GENERAL COMMENTS</b>   |   |  |                |
| Continued dredging assignment #3<br>Assignment #3: Stations 226+16 to 244+66  |   |  |                |
| 3 loads were completed for ,15917 CY.<br>1440 minutes @ 100%  |   |  |                |
| A survey of Assignment 3 was performed with the John M.   |   |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>   |   |  |                |
| Crew continues to work safely and fill out JSAs before new jobs.  |   |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>  |   |  |                |
| None  |   |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>  |   |  |                |
| None.   |   |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)   |   |  |                |
| Preparatory Inspections held today  |   |  |                |
| <b>No preparatory inspections held today</b>  |   |  |                |
| Initial Inspections held today  |   |  |                |
| <b>No initial inspections held today</b>  |   |  |                |
| <b>ACTIVITY START/FINISH</b>  |   |  |                |
| Activity No      Description  |   |  |                |
| <b>No activities were started or finished today</b>   |   |  |                |
| <b>QC REQUIREMENTS</b>  |   |  |                |
| Requirement No    Type                      Description    Results                              |   |  |                |
| <b>No QC requirements were completed today</b>  |   |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)  |   |  |                |
| Item No              Location                      Description  |   |  |                |
| <b>No QC Deficiency items were issued today</b>   |   |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)   |   |  |                |
| Item No              Location                      Description  |   |  |                |
| <b>No QC Deficiency items were corrected today</b>  |   |  |                |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)  |   |  |                |
| Name    First Day                      Last Day |   |  |                |
| <b>No Contractors had their first or last day on the site</b>   |   |  |                |

|   |                            |   |                        |                    |
|---|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>30   | Page 62 of 178         |                    |
|   |                            | DATE<br>02 Sep 2018 - Sunday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |   |                        |                    |
| Crew  | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 12.0               |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                    | 8.0                |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                    | 12.0               |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                    | 12.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                    | 12.0               |
| Total hours worked to date:   | 3,968.0                    | Total   | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>  |                            |   |                        |                    |
| Equipment Name  | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 1   | John M Survey Boat         |   | 12.0                   | 12.0               |
| 2   | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| Total operating hours to date:  | 744.0                      | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                        |                    |
| <b>No accidents reported today</b>  |                            |   |                        |                    |
|   |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|   |                              |                |
|---|------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>31          | Page 63 of 178 |
|   | DATE<br>03 Sep 2018 - Monday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |   |
|---------------------------------------|---|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused Non-Critical Delay<br>Temperature Min 73 °F Max 91 °F<br>0.11 IN Precipitation 8 MPH Wind |
|---------------------------------------|---|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
Continued dredging assignment #3  
Assignment #3: Stations 226+16 to 244+66  
At 2050 the dredge sailed to Theodore Channel to lay to for the hurricane warning.  
  
3 loads were completed for 15267 CY.  
1250 minutes @ 100%  
190 minutes @ 70%  
  
No survey was performed in order to prepare for weather event.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
190 minutes taken at 70% for moving to Theodore Channel and laying to for hurricane warning.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No | Description |
|-------------|-------------|
| _____       |             |

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____          |      |             |         |

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name  | First Day | Last Day |
|-------|-----------|----------|
| _____ |           |          |

|   |                            |   |                 |       |
|---|----------------------------|---|-----------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>31   | Page 64 of 178  |       |
|   |                            | DATE<br>03 Sep 2018 - Monday  |                 |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                 |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                 |       |
| <b>VESSEL ON SITE</b>   |                            |   |                 |       |
| Dredge Name<br>Glenn Edwards  | First Day<br>8/3/2018      | Last Day  |                 |       |
| <b>LABOR HOURS</b>  |                            |   |                 |       |
| Crew  | Position                   | Number of Employees   | Hours Worked    |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0             |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0            |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0            |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0            |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0            |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0            |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0            |       |
| Total hours worked to date:   | 4,096.0                    | Total   | 25.0            | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                 |       |
| Equipment Name  | Description                | Idle Hours  | Operating Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0            |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0            |       |
| Total operating hours to date:  | 768.0                      | Total   | 24.0            | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                 |       |
| <b>No accidents reported today</b>  |                            |   |                 |       |
|   |                            |   |                 |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                 |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE            |       |

|   |  |  |                |
|---|--|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |  | REPORT NUMBER<br>32                            | Page 65 of 178 |
|   |  | DATE<br>04 Sep 2018 - Tuesday                  |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused Non-Critical Delay<br>Temperature Min 72 °F Max 89 °F<br>2.09 IN Precipitation 16 MPH Wind |  |                |
| <b>QC NARRATIVES</b>  |  |  |                |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>  |  |  |                |
| None.   |  |  |                |
| <b>GENERAL COMMENTS</b>   |  |  |                |
| The dredge remained in Theodore turning basin to wait out tropical storm Gordon. Mobile Bay shut down by Coast Guard Captain of Port.           |  |  |                |
| No loads were completed.<br>1440 minutes @ 70%  |  |  |                |
| No survey was performed.  |  |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>   |  |  |                |
| Crew continues to work safely and fill out JSAs before new jobs.  |  |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>  |  |  |                |
| None  |  |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>  |  |  |                |
| 1440 minutes taken at 70% for Tropical Storm Gordon. Standing by near work site in Theodore turning basin                                       |  |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)   |  |  |                |
| Preparatory Inspections held today _____  |  |  |                |
| <b>No preparatory inspections held today</b>  |  |  |                |
| Initial Inspections held today _____  |  |  |                |
| <b>No initial inspections held today</b>  |  |  |                |
| <b>ACTIVITY START/FINISH</b>  |  |  |                |
| Activity No      Description _____  |  |  |                |
| <b>No activities were started or finished today</b>   |  |  |                |
| <b>QC REQUIREMENTS</b>  |  |  |                |
| Requirement No    Type                      Description    Results _____                              |  |  |                |
| <b>No QC requirements were completed today</b>  |  |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)  |  |  |                |
| Item No              Location                      Description _____  |  |  |                |
| <b>No QC Deficiency items were issued today</b>   |  |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)   |  |  |                |
| Item No              Location                      Description _____  |  |  |                |
| <b>No QC Deficiency items were corrected today</b>  |  |  |                |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)  |  |  |                |
| Name    First Day                      Last Day _____ |  |  |                |
| <b>No Contractors had their first or last day on the site</b>   |  |  |                |

|   |                            |   |                    |       |
|---|----------------------------|---|--------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>32   | Page 66 of 178     |       |
|   |                            | DATE<br>04 Sep 2018 - Tuesday   |                    |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                    |       |
| <b>VESSEL ON SITE</b>   |                            |   |                    |       |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day           |       |
| <b>LABOR HOURS</b>  |                            |   |                    |       |
| Crew  | Position                   | Number of<br>Employees  | Hours<br>Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0               |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0               |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0               |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0                |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0               |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0               |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0               |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0               |       |
| Total hours worked to date: 4,224.0   |                            | Total   | 25.0               | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                    |       |
| Equipment Name  | Description                | Idle<br>Hours   | Operating<br>Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0               |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0               |       |
| Total operating hours to date: 792.0  |                            | Total   | 24.0               | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                    |       |
| <b>No accidents reported today</b>  |                            |   |                    |       |
|   |                            |   |                    |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                    |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE               |       |

|   |                                 |                |
|---|---------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>33             | Page 67 of 178 |
|   | DATE<br>05 Sep 2018 - Wednesday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused Non-Critical Delay<br>Temperature Min 76 °F Max 82 °F<br>0.46 IN Precipitation 10 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The dredge remained in Theodore turning basin to wait out tropical storm Gordon until all clear was received. Returned to full 100% time at 1905 upon entering channel to sail to cut.  
  
No loads were completed.  
295 minutes @ 100%  
1145 minutes @ 70%  
  
No survey was performed.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
1145 minutes taken at 70% - Standby for severe weather

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No | Description |
|-------------|-------------|
| _____       |             |

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____          |      |             |         |

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name  | First Day | Last Day |
|-------|-----------|----------|
| _____ |           |          |

|   |                            |   |                             |                 |
|---|----------------------------|---|-----------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER   | Page 68 of 178              |                 |
|   |                            | 33  |                             |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | DATE  | 05 Sep 2018 - Wednesday     |                 |
|   |                            | CONTRACT NUMBER   | W9127818D0078 W9127818F0416 |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                             |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                             |                 |
| Dredge Name   |                            | First Day   | Last Day                    |                 |
| Glenn Edwards   |                            | 8/3/2018  |                             |                 |
| <b>LABOR HOURS</b>  |                            |   |                             |                 |
| Crew  | Position                   |   | Number of Employees         | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                         | 12.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                         | 12.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                         | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                         | 8.0             |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                         | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                         | 12.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                         | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                         | 12.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                         | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                         | 12.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                         | 12.0            |
| Total hours worked to date:   | 4,352.0                    | Total   | 25.0                        | 128.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                             |                 |
| Equipment Name  | Description                |   | Idle Hours                  | Operating Hours |
| 1   | John M Survey Boat         |   | 12.0                        | 12.0            |
| 2   | Aggie Survey Boat          |   | 12.0                        | 12.0            |
| Total operating hours to date:  | 816.0                      | Total   | 24.0                        | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                             |                 |
| <b>No accidents reported today</b>  |                            |   |                             |                 |
|   |                            |   |                             |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                             |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                        |                 |

|   |                                       |                |
|---|---------------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br><b>34</b>            | Page 69 of 178 |
|   | DATE<br><b>06 Sep 2018 - Thursday</b> |                |

|  |   |
|--|---|
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b> | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |
|--|---|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 76 °F Max 90 °F<br>No Precipitation 6 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The dredge remained in Theodore turning basin to wait out tropical storm Gordon until all clear was received. Returned to full 100% time at 1905 upon entering channel to sail to cut.  
  
4 loads were completed for a total of 13,301 CY.  
295 minutes @ 100%  
1145 minutes @ 70%  
  
No survey was performed.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
1145 minutes taken at 70% - Standby for severe weather

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No | Description |
|-------------|-------------|
| _____       |             |

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____          |      |             |         |

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name  | First Day | Last Day |
|-------|-----------|----------|
| _____ |           |          |

|   |                            |  |                        |                    |
|---|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>34  | Page 70 of 178         |                    |
|   |                            | DATE<br>06 Sep 2018 - Thursday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |                    |
| <b>No Contractors had their first or last day on the site</b>                 |                            |  |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |  |                        |                    |
| Dredge Name<br>Glenn Edwards  | First Day<br>8/3/2018      |  | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |  |                        |                    |
| Crew  | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 12.0               |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 3.0                    | 8.0                |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                    | 12.0               |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                    | 12.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                    | 12.0               |
| Total hours worked to date:   | 4,480.0                    | Total  | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |                    |
| Equipment Name  | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 1   | John M Survey Boat         |  | 12.0                   | 12.0               |
| 2   | Aggie Survey Boat          |  | 12.0                   | 12.0               |
| Total operating hours to date:  | 840.0                      | Total  | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |                    |
| <b>No accidents reported today</b>  |                            |  |                        |                    |
|   |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |

|   |   |  |                |
|---|---|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |   | REPORT NUMBER<br>35                            | Page 71 of 178 |
|   |   | DATE<br>07 Sep 2018 - Friday                   |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 91 °F<br>0.02 IN Precipitation 3 MPH Wind |  |                |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.   |   |  |                |
| <b>GENERAL COMMENTS</b><br>The dredge continued with assignment 3 in the Mobile River<br><br>3 loads were completed for a total of 10,925 CY.<br>1378 minutes @ 100%<br>40 minutes @ 70%<br>22 minutes @ 0%<br><br>A survey was completed with the John M.  |   |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br><br>A loose hydraulic line caused a minor oil release (less than 3oz.). Immediate action was taken to stop the leak. Designated Person Ashore notified the COE. Coast Guard Mobile also notified as well as a report filed with the NRC. All parties satisfied with the response at this time. |   |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None  |   |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>40 minutes taken at 70% - One arm dredging while tightening hydraulic line<br>22 minutes taken at 0% - adjust coupling in HPU   |   |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)   |   |  |                |
| Preparatory Inspections held today<br><hr/> <b>No preparatory inspections held today</b>  |   |  |                |
| Initial Inspections held today<br><hr/> <b>No initial inspections held today</b>  |   |  |                |
| <b>ACTIVITY START/FINISH</b>  |   |  |                |
| Activity No      Description<br><hr/> <b>No activities were started or finished today</b>   |   |  |                |
| <b>QC REQUIREMENTS</b>  |   |  |                |
| Requirement No    Type                      Description    Results<br><hr/> <b>No QC requirements were completed today</b>  |   |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)  |   |  |                |
| Item No              Location                      Description<br><hr/> <b>No QC Deficiency items were issued today</b>   |   |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)   |   |  |                |
| Item No              Location                      Description<br><hr/> <b>No QC Deficiency items were corrected today</b>  |   |  |                |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>35   | Page 72 of 178         |                    |
|  |                            | DATE<br>07 Sep 2018 - Friday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name  |                            | First Day   | Last Day               |                    |
| Glenn Edwards  |                            | 8/3/2018  |                        |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 12.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 12.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 3.0                    | 8.0                |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 12.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 12.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 12.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 12.0               |
| Total hours worked to date:  | 4,608.0                    | Total   | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 1  | John M Survey Boat         |   | 12.0                   | 12.0               |
| 2  | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 864.0                      | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|  |  |  |                |
|--|--|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |  | REPORT NUMBER<br>36                            | Page 73 of 178 |
|  |  | DATE<br>08 Sep 2018 - Saturday                 |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 71 °F Max 90 °F<br>No Precipitation 3 MPH Wind |  |                |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |  |  |                |
| <b>GENERAL COMMENTS</b><br>The dredge continued with assignment 3 in the Mobile River<br><br>3 loads were completed for a total of 11,312 CY.<br>1418 minutes @ 100%<br>22 minutes @ 0%<br><br>A survey was completed with the John M.   |  |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.  |  |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None   |  |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>22 minutes taken at 0% - taking on food stores from crew boat  |  |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today<br><b>No preparatory inspections held today</b><br>Initial Inspections held today<br><b>No initial inspections held today</b>  |  |  |                |
| <b>ACTIVITY START/FINISH</b><br>Activity No      Description<br><hr/> <b>No activities were started or finished today</b>  |  |  |                |
| <b>QC REQUIREMENTS</b><br>Requirement No    Type                      Description    Results<br><hr/> <b>No QC requirements were completed today</b>   |  |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No              Location                      Description<br><hr/> <b>No QC Deficiency items were issued today</b>  |  |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No              Location                      Description<br><hr/> <b>No QC Deficiency items were corrected today</b>  |  |  |                |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)<br>Name    First Day                      Last Day<br><hr/> <b>No Contractors had their first or last day on the site</b> |  |  |                |

|   |                            |  |                        |                    |
|---|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>36  | Page 74 of 178         |                    |
|   |                            | DATE<br>08 Sep 2018 - Saturday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |  |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |  |                        |                    |
| Crew  | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 12.0               |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 3.0                    | 8.0                |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                    | 12.0               |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                    | 12.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                    | 12.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                    | 12.0               |
| Total hours worked to date:   | 4,736.0                    | Total  | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |                    |
| Equipment Name  | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 1   | John M Survey Boat         |  | 12.0                   | 12.0               |
| 2   | Aggie Survey Boat          |  | 12.0                   | 12.0               |
| Total operating hours to date:  | 888.0                      | Total  | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |                    |
| <b>No accidents reported today</b>  |                            |  |                        |                    |
|   |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |

|   |   |  |                |
|---|---|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |   | REPORT NUMBER<br>37                            | Page 75 of 178 |
|   |   | DATE<br>09 Sep 2018 - Sunday                   |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 90 °F<br>No Precipitation 13 MPH Wind |  |                |
| <b>QC NARRATIVES</b>  |   |  |                |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>  |   |  |                |
| None.   |   |  |                |
| <b>GENERAL COMMENTS</b>   |   |  |                |
| The dredge continued with assignment 3 in the Mobile River  |   |  |                |
| 3 loads were completed for a total of 12,413 CY.<br>1425 minutes @ 100%<br>18 minutes @ 0%  |   |  |                |
| A survey was completed with the Aggie for comparison purposes.  |   |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>   |   |  |                |
| Crew continues to work safely and fill out JSAs before new jobs.  |   |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>  |   |  |                |
| None  |   |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>  |   |  |                |
| 15 minutes taken at 0% - testing DP system  |   |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)   |   |  |                |
| Preparatory Inspections held today _____  |   |  |                |
| <b>No preparatory inspections held today</b>  |   |  |                |
| Initial Inspections held today _____  |   |  |                |
| <b>No initial inspections held today</b>  |   |  |                |
| <b>ACTIVITY START/FINISH</b>  |   |  |                |
| Activity No      Description _____  |   |  |                |
| <b>No activities were started or finished today</b>   |   |  |                |
| <b>QC REQUIREMENTS</b>  |   |  |                |
| Requirement No    Type                      Description    Results _____                              |   |  |                |
| <b>No QC requirements were completed today</b>  |   |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)  |   |  |                |
| Item No              Location                      Description _____  |   |  |                |
| <b>No QC Deficiency items were issued today</b>   |   |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)   |   |  |                |
| Item No              Location                      Description _____  |   |  |                |
| <b>No QC Deficiency items were corrected today</b>  |   |  |                |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)  |   |  |                |
| Name    First Day                      Last Day _____ |   |  |                |
| <b>No Contractors had their first or last day on the site</b>   |   |  |                |

|   |                            |   |                    |       |
|---|----------------------------|---|--------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>37   | Page 76 of 178     |       |
|   |                            | DATE<br>09 Sep 2018 - Sunday  |                    |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                    |       |
| <b>VESSEL ON SITE</b>   |                            |   |                    |       |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day           |       |
| <b>LABOR HOURS</b>  |                            |   |                    |       |
| Crew  | Position                   | Number of<br>Employees  | Hours<br>Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0               |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0               |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0               |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0                |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0               |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0               |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0               |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0               |       |
| Total hours worked to date: 4,864.0   |                            | Total   | 25.0               | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                    |       |
| Equipment Name  | Description                | Idle<br>Hours   | Operating<br>Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0               |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0               |       |
| Total operating hours to date: 912.0  |                            | Total   | 24.0               | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                    |       |
| <b>No accidents reported today</b>  |                            |   |                    |       |
|   |                            |   |                    |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                    |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE               |       |

| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |   | REPORT NUMBER<br>38                            | Page 77 of 178 |                |           |             |   |  |  |  |  |
|--|---|--|----------------|----------------|-----------|-------------|---|--|--|--|--|
|  |   | DATE<br>10 Sep 2018 - Monday                   |                |                |           |             |   |  |  |  |  |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |                |           |             |   |  |  |  |  |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 86 °F<br>0.10 IN Precipitation 8 MPH Wind |  |                |                |           |             |   |  |  |  |  |
| <b>QC NARRATIVES</b>   |   |  |                |                |           |             |   |  |  |  |  |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |   |  |                |                |           |             |   |  |  |  |  |
| <b>GENERAL COMMENTS</b><br>The dredge continued with assignment 3 in the Mobile River<br><br>4 loads were completed for a total of 16,458 CY.<br>1440 minutes @ 100%<br><br>A CND survey was ran with the John M   |   |  |                |                |           |             |   |  |  |  |  |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.  |   |  |                |                |           |             |   |  |  |  |  |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None   |   |  |                |                |           |             |   |  |  |  |  |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>None.  |   |  |                |                |           |             |   |  |  |  |  |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)  |   |  |                |                |           |             |   |  |  |  |  |
| <u>Preparatory Inspections held today</u><br><b>No preparatory inspections held today</b>  |   |  |                |                |           |             |   |  |  |  |  |
| <u>Initial Inspections held today</u><br><b>No initial inspections held today</b>  |   |  |                |                |           |             |   |  |  |  |  |
| <b>ACTIVITY START/FINISH</b>   |   |  |                |                |           |             |   |  |  |  |  |
| <u>Activity No</u> <u>Description</u><br><b>No activities were started or finished today</b>   |   |  |                |                |           |             |   |  |  |  |  |
| <b>QC REQUIREMENTS</b>   |   |  |                |                |           |             |   |  |  |  |  |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Requirement No</th> <th style="text-align: left; border-bottom: 1px solid black;">Type</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: left; border-bottom: 1px solid black;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table> |   |  |                | Requirement No | Type      | Description | Results   | <b>No QC requirements were completed today</b> |  |  |  |
| Requirement No   | Type  | Description                                    | Results        |                |           |             |   |  |  |  |  |
| <b>No QC requirements were completed today</b>   |   |  |                |                |           |             |   |  |  |  |  |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)   |   |  |                |                |           |             |   |  |  |  |  |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were issued today</b></td> </tr> </tbody> </table>  |   |  |                | Item No        | Location  | Description | <b>No QC Deficiency items were issued today</b>               |  |  |  |  |
| Item No  | Location  | Description                                    |                |                |           |             |   |  |  |  |  |
| <b>No QC Deficiency items were issued today</b>  |   |  |                |                |           |             |   |  |  |  |  |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)  |   |  |                |                |           |             |   |  |  |  |  |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were corrected today</b></td> </tr> </tbody> </table>   |   |  |                | Item No        | Location  | Description | <b>No QC Deficiency items were corrected today</b>            |  |  |  |  |
| Item No  | Location  | Description                                    |                |                |           |             |   |  |  |  |  |
| <b>No QC Deficiency items were corrected today</b>   |   |  |                |                |           |             |   |  |  |  |  |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)   |   |  |                |                |           |             |   |  |  |  |  |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Name</th> <th style="text-align: left; border-bottom: 1px solid black;">First Day</th> <th style="text-align: left; border-bottom: 1px solid black;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No Contractors had their first or last day on the site</b></td> </tr> </tbody> </table>   |   |  |                | Name           | First Day | Last Day    | <b>No Contractors had their first or last day on the site</b> |  |  |  |  |
| Name   | First Day   | Last Day                                       |                |                |           |             |   |  |  |  |  |
| <b>No Contractors had their first or last day on the site</b>  |   |  |                |                |           |             |   |  |  |  |  |

|   |                            |   |                    |       |
|---|----------------------------|---|--------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>38   | Page 78 of 178     |       |
|   |                            | DATE<br>10 Sep 2018 - Monday  |                    |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                    |       |
| <b>VESSEL ON SITE</b>   |                            |   |                    |       |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day           |       |
| <b>LABOR HOURS</b>  |                            |   |                    |       |
| Crew  | Position                   | Number of<br>Employees  | Hours<br>Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0               |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0               |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0               |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0                |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0               |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0               |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0               |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0               |       |
| Total hours worked to date: 4,992.0   |                            | Total   | 25.0               | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                    |       |
| Equipment Name  | Description                | Idle<br>Hours   | Operating<br>Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0               |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0               |       |
| Total operating hours to date: 936.0  |                            | Total   | 24.0               | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                    |       |
| <b>No accidents reported today</b>  |                            |   |                    |       |
|   |                            |   |                    |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                    |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE               |       |

|   |                               |                |
|---|-------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>39           | Page 79 of 178 |
|   | DATE<br>11 Sep 2018 - Tuesday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |   |
|---------------------------------------|---|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 87 °F<br>0.44 IN Precipitation 3 MPH Wind |
|---------------------------------------|---|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The dredge continued with assignment 3 in the Mobile River, no overflow.  
Inspector Jeff Sims aboard for one load.

3 loads were completed for a total of 10,811 CY.  
1440 minutes @ 100%

A CND survey was ran with the John M

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No | Description |
|-------------|-------------|
| _____       |             |

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____          |      |             |         |

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name  | First Day | Last Day |
|-------|-----------|----------|
| _____ |           |          |

**No Contractors had their first or last day on the site**

|   |                            |   |                    |       |
|---|----------------------------|---|--------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>39   | Page 80 of 178     |       |
|   |                            | DATE<br>11 Sep 2018 - Tuesday   |                    |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                    |       |
| <b>VESSEL ON SITE</b>   |                            |   |                    |       |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day           |       |
| <b>LABOR HOURS</b>  |                            |   |                    |       |
| Crew  | Position                   | Number of<br>Employees  | Hours<br>Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0               |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0               |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0               |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0                |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0               |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0               |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0               |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0               |       |
| Total hours worked to date: 5,120.0   |                            | Total   | 25.0               | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                    |       |
| Equipment Name  | Description                | Idle<br>Hours   | Operating<br>Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0               |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0               |       |
| Total operating hours to date: 960.0  |                            | Total   | 24.0               | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                    |       |
| <b>No accidents reported today</b>  |                            |   |                    |       |
|   |                            |   |                    |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                    |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE               |       |

|   |  |                |
|---|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br><b>40</b>             | Page 81 of 178 |
|   | DATE<br><b>12 Sep 2018 - Wednesday</b> |                |

|  |   |
|--|---|
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b> | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |
|--|---|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 72 °F Max 92 °F<br>No Precipitation 4 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The dredge continued with assignment 3 in the Mobile River, no overflow.  
Inspector Jeff Sims, Jon Rabenold, and Kira Powel, aboard dredge for one cycle.  
Crew change caused a delay  
  
3 loads were completed for a total of 8,781 CY.  
1408 minutes @ 100%  
32 minutes @ 0%  
  
A CND survey was ran with the John M

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
32 minutes were taken at 0% to perform crew change.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No   | Description |
|---|-------------|
| <b>No activities were started or finished today</b> |             |

**QC REQUIREMENTS**

| Requirement No                                 | Type | Description | Results |
|--|------|-------------|---------|
| <b>No QC requirements were completed today</b> |      |             |         |

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No   | Location | Description |
|---|----------|-------------|
| <b>No QC Deficiency items were issued today</b> |          |             |

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No  | Location | Description |
|--|----------|-------------|
| <b>No QC Deficiency items were corrected today</b> |          |             |

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|------|-----------|----------|
|      |           |          |

|   |                            |   |                 |       |
|---|----------------------------|---|-----------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>40   | Page 82 of 178  |       |
|   |                            | DATE<br>12 Sep 2018 - Wednesday   |                 |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                 |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                 |       |
| <b>VESSEL ON SITE</b>   |                            |   |                 |       |
| Dredge Name<br>Glenn Edwards  | First Day<br>8/3/2018      | Last Day  |                 |       |
| <b>LABOR HOURS</b>  |                            |   |                 |       |
| Crew  | Position                   | Number of Employees   | Hours Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0            |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0            |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0            |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0             |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0            |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0            |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0            |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0            |       |
| Total hours worked to date:   | 5,248.0                    | Total   | 25.0            | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                 |       |
| Equipment Name  | Description                | Idle Hours  | Operating Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0            |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0            |       |
| Total operating hours to date:  | 984.0                      | Total   | 24.0            | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                 |       |
| <b>No accidents reported today</b>  |                            |   |                 |       |
|   |                            |   |                 |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                 |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE            |       |

|   |                                |                |
|---|--------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>41            | Page 83 of 178 |
|   | DATE<br>13 Sep 2018 - Thursday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 92 °F<br>No Precipitation 4 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The dredge continued with assignment 3 in the Mobile River, no overflow. The final load of the day, #184, was dug in the turning basin following assignment change from USACE via phone.  
Inspector Jeff Sims aboard dredge for one cycle.  
There was a delay to check the DP system.

3 loads were completed for a total of 7,277 CY.  
1418 minutes @ 100%  
22 minutes @ 0%

A CND survey was ran with the John M

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Assignment 3 -Section 2. Keegan Williamson gave instructions for the dredge to move into new dredging section. New assignment stations are 244+00 to 267+73. Load 184 was the first load in the new section at 20:11.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
22 minutes were taken at 0% to perform crew change.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No   | Description |
|---|-------------|
| <b>No activities were started or finished today</b> |             |

**QC REQUIREMENTS**

| Requirement No                                 | Type | Description | Results |
|--|------|-------------|---------|
| <b>No QC requirements were completed today</b> |      |             |         |

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No   | Location | Description |
|---|----------|-------------|
| <b>No QC Deficiency items were issued today</b> |          |             |

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No  | Location | Description |
|--|----------|-------------|
| <b>No QC Deficiency items were corrected today</b> |          |             |

|   |                                |                |
|---|--------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>41            | Page 84 of 178 |
|   | DATE<br>13 Sep 2018 - Thursday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|  |           |          |
|--|-----------|----------|
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |           |          |
| Name   | First Day | Last Day |
| <b>No Contractors had their first or last day on the site</b>                      |           |          |

|                              |                       |          |
|------------------------------|-----------------------|----------|
| <b>VESSEL ON SITE</b>        |                       |          |
| Dredge Name<br>Glenn Edwards | First Day<br>8/3/2018 | Last Day |

| <b>LABOR HOURS</b>          |                            |                     |              |
|-----------------------------|----------------------------|---------------------|--------------|
| Crew                        | Position                   | Number of Employees | Hours Worked |
| Manson Construction Co.     | ABLE BODIED SEAMAN         | 4.0                 | 12.0         |
| Manson Construction Co.     | ENVIRON-CNTRL-SYS INST/SER | 2.0                 | 12.0         |
| Manson Construction Co.     | ELECTRICIAN                | 1.0                 | 12.0         |
| Manson Construction Co.     | PROJECT ENGINEER           | 3.0                 | 8.0          |
| Manson Construction Co.     | DREDGE CHIEF ENGINEER      | 1.0                 | 12.0         |
| Manson Construction Co.     | DRAGTENDER                 | 2.0                 | 12.0         |
| Manson Construction Co.     | DREDGE COOK                | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE MATE                | 3.0                 | 12.0         |
| Manson Construction Co.     | DREDGE CAPTAIN             | 1.0                 | 12.0         |
| Manson Construction Co.     | ENGINEER                   | 5.0                 | 12.0         |
| Manson Construction Co.     | BOAT CAPTAIN               | 2.0                 | 12.0         |
| Total hours worked to date: | 5,376.0                    | Total               | 25.0         |
|                             |                            |                     | 128.0        |

| <b>EQUIPMENT HOURS</b>         |                    |            |                 |
|--------------------------------|--------------------|------------|-----------------|
| Equipment Name                 | Description        | Idle Hours | Operating Hours |
| 1                              | John M Survey Boat | 12.0       | 12.0            |
| 2                              | Aggie Survey Boat  | 12.0       | 12.0            |
| Total operating hours to date: | 1,008.0            | Total      | 24.0            |
|                                |                    |            | 24.0            |

|  |
|--|
| <b>ACCIDENT REPORTING</b> (Describe accidents) |
| <b>No accidents reported today</b>             |

|                          |  |
|--------------------------|--|
| CONTRACTOR CERTIFICATION | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |
|--------------------------|--|

|                               |      |                           |      |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|



|   |                            |   |                    |       |
|---|----------------------------|---|--------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>42   | Page 86 of 178     |       |
|   |                            | DATE<br>14 Sep 2018 - Friday  |                    |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                    |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                    |       |
| <b>VESSEL ON SITE</b>   |                            |   |                    |       |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day           |       |
| <b>LABOR HOURS</b>  |                            |   |                    |       |
| Crew  | Position                   | Number of<br>Employees  | Hours<br>Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0               |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0               |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0               |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0                |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0               |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0               |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0               |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0               |       |
| Total hours worked to date:   | 5,504.0                    | Total   | 25.0               | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                    |       |
| Equipment Name  | Description                | Idle<br>Hours   | Operating<br>Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0               |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0               |       |
| Total operating hours to date:  | 1,032.0                    | Total   | 24.0               | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                    |       |
| <b>No accidents reported today</b>  |                            |   |                    |       |
|   |                            |   |                    |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                    |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE               |       |

| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |  | REPORT NUMBER<br>43                            | Page 87 of 178 |                |          |             |  |  |  |  |  |
|---|--|--|----------------|----------------|----------|-------------|--|--|--|--|--|
|   |  | DATE<br>15 Sep 2018 - Saturday                 |                |                |          |             |  |  |  |  |  |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                |                |          |             |  |  |  |  |  |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 74 °F Max 96 °F<br>No Precipitation 4 MPH Wind |  |                |                |          |             |  |  |  |  |  |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.   |  |  |                |                |          |             |  |  |  |  |  |
| <b>GENERAL COMMENTS</b><br>The dredge continued with assignment 3 section 2, in the Mobile River, no overflow. Section 2 is in the turning basin.<br>Pilot trainee Rusty Kaufman aboard dredge for one cycle.<br>Field engineers Jon Rabenold and Kira Powel also aboard.<br>There was a delay for testing the bow thruster.<br><br>3 loads were completed for a total of 14,530 CY.<br>1430 minutes @ 100%<br>10 minutes @ 0%<br><br>No survey   |  |  |                |                |          |             |  |  |  |  |  |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.<br><br>A safety meeting was conducted with dredge crew and field engineers.   |  |  |                |                |          |             |  |  |  |  |  |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.   |  |  |                |                |          |             |  |  |  |  |  |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>A 10 minute delay was taken at 0% for testing the bow thruster.   |  |  |                |                |          |             |  |  |  |  |  |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br><u>Preparatory Inspections held today</u><br><b>No preparatory inspections held today</b><br><u>Initial Inspections held today</u><br><b>No initial inspections held today</b>   |  |  |                |                |          |             |  |  |  |  |  |
| <b>ACTIVITY START/FINISH</b><br><u>Activity No          Description</u><br><br><b>No activities were started or finished today</b>  |  |  |                |                |          |             |  |  |  |  |  |
| <b>QC REQUIREMENTS</b><br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Requirement No</th> <th style="text-align: left; border-bottom: 1px solid black;">Type</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: left; border-bottom: 1px solid black;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table> |  |  |                | Requirement No | Type     | Description | Results  | <b>No QC requirements were completed today</b> |  |  |  |
| Requirement No  | Type   | Description                                    | Results        |                |          |             |  |  |  |  |  |
| <b>No QC requirements were completed today</b>  |  |  |                |                |          |             |  |  |  |  |  |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were issued today</b></td> </tr> </tbody> </table>                                |  |  |                | Item No        | Location | Description | <b>No QC Deficiency items were issued today</b>    |  |  |  |  |
| Item No   | Location   | Description                                    |                |                |          |             |  |  |  |  |  |
| <b>No QC Deficiency items were issued today</b>   |  |  |                |                |          |             |  |  |  |  |  |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were corrected today</b></td> </tr> </tbody> </table>                  |  |  |                | Item No        | Location | Description | <b>No QC Deficiency items were corrected today</b> |  |  |  |  |
| Item No   | Location   | Description                                    |                |                |          |             |  |  |  |  |  |
| <b>No QC Deficiency items were corrected today</b>  |  |  |                |                |          |             |  |  |  |  |  |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>43   | Page 88 of 178         |                    |
|  |                            | DATE<br>15 Sep 2018 - Saturday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name  |                            | First Day   | Last Day               |                    |
| Glenn Edwards  |                            | 8/3/2018  |                        |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 12.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 12.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 3.0                    | 8.0                |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 12.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 12.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 12.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 12.0               |
| Total hours worked to date:  | 5,632.0                    | Total   | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 1  | John M Survey Boat         |   | 12.0                   | 12.0               |
| 2  | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 1,056.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|   |                                     |                |
|---|-------------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br><b>44</b>          | Page 89 of 178 |
|   | DATE<br><b>16 Sep 2018 - Sunday</b> |                |

|  |   |
|--|---|
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b> | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |
|--|---|

|                                       |   |
|---------------------------------------|---|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 75 °F Max 82 °F<br>No Precipitation No Wind |
|---------------------------------------|---|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The dredge continued with assignment 3 section 2, in the Mobile River, no overflow. Section 2 is in the turning basin 244+00 - 267+00.  
There was a delay for removing debris from dragheads  
  
3 loads were completed for a total of 12,019 CY.  
1425 minutes @ 100%  
15 minutes @ 70%  
  
CND and AD surveys were ran of two sections in assignment 3

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.  
  
Weekly PMI by deck and engineering. Automatic vent closures, bilge alarms, etc. all testing good. Fire main in the house flushed and ready.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
A 15 minute delay was taken at 70% for removing debris from dragheads

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

|                    |                    |
|--------------------|--------------------|
| <u>Activity No</u> | <u>Description</u> |
|--------------------|--------------------|

**No activities were started or finished today**

**QC REQUIREMENTS**

|                       |             |                    |                |
|-----------------------|-------------|--------------------|----------------|
| <u>Requirement No</u> | <u>Type</u> | <u>Description</u> | <u>Results</u> |
|-----------------------|-------------|--------------------|----------------|

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

|                |                 |                    |
|----------------|-----------------|--------------------|
| <u>Item No</u> | <u>Location</u> | <u>Description</u> |
|----------------|-----------------|--------------------|

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

|                |                 |                    |
|----------------|-----------------|--------------------|
| <u>Item No</u> | <u>Location</u> | <u>Description</u> |
|----------------|-----------------|--------------------|

**No QC Deficiency items were corrected today**

|  |                            |  |                        |                    |
|--|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br><b>44</b>   | Page 90 of 178         |                    |
|  |                            | DATE<br><b>16 Sep 2018 - Sunday</b>  |                        |                    |
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b>                           |                            | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b>  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |  |                        |                    |
| Name   |                            | First Day  | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |  |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |  |                        |                    |
| Dredge Name  |                            | First Day  | Last Day               |                    |
| Glenn Edwards  |                            | 8/3/2018   |                        |                    |
| <b>LABOR HOURS</b>   |                            |  |                        |                    |
| Crew   | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |  | 4.0                    | 12.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 12.0               |
| Manson Construction Co.  | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |  | 3.0                    | 8.0                |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |  | 2.0                    | 12.0               |
| Manson Construction Co.  | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |  | 3.0                    | 12.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |  | 5.0                    | 12.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |  | 2.0                    | 12.0               |
| Total hours worked to date:  | 5,760.0                    | Total  | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>   |                            |  |                        |                    |
| Equipment Name   | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 1  | John M Survey Boat         |  | 12.0                   | 12.0               |
| 2  | Aggie Survey Boat          |  | 12.0                   | 12.0               |
| Total operating hours to date:   | 1,080.0                    | Total  | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |  |                        |                    |
| <b>No accidents reported today</b>   |                            |  |                        |                    |
|  |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |

|  |   |   |                |
|--|---|---|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |   | REPORT NUMBER<br><b>45</b>                            | Page 91 of 178 |
|  |   | DATE<br><b>17 Sep 2018 - Monday</b>                   |                |
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b>   |   | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |                |
| CONTRACTOR<br><b>Manson Construction Co.</b>   | WEATHER<br><b>Weather Caused No Delay<br/>Temperature Min 76 °F Max 96 °F<br/>No Precipitation 3 MPH Wind</b> |   |                |
| <b>QC NARRATIVES</b>   |   |   |                |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>   |   |   |                |
| None.  |   |   |                |
| <b>GENERAL COMMENTS</b>  |   |   |                |
| <p>The Glenn Edwards continued with assignment 3 section 2, in the Mobile River, no overflow. Section 2 is in the turning basin 244+00 - 267+00.<br/> Delays were taken for a fueling evolution, as well as discharge chute inspections by the turtle observer.<br/> Jeff Sims aboard dredge at fueling dock.<br/> Designated Person Ashore, Port Engineer, Field Engineer, CAT mechanics and ABS inspectors all aboard while at fuel dock.<br/> Pilot Trainee aboard overnight.</p> <p>2 loads were completed for a total of 8,079 CY.<br/> 654 minutes @ 100%<br/> 12 minutes @ 70%<br/> 774 minutes @ 0%<br/> A CND survey was ran of section 1 in assignment 3</p> |   |   |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>  |   |   |                |
| <p>Crew continues to work safely and fill out JSAs before new jobs.<br/> Monitoring National Hurricane Center for storm activity.</p> <p>ABS inspectors aboard to witness test of the water mist system. Test is satisfactory, system is approved "as is" with plan in place for installation of new solenoid valves when they arrive.</p>   |   |   |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>   |   |   |                |
| None.  |   |   |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>   |   |   |                |
| <p>A 12 minute delay was taken at 70% for environmental observer to inspect the discharge chute<br/> 774 minutes were taken at 0% to take on fuel and water</p>  |   |   |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)  |   |   |                |
| Preparatory Inspections held today _____   |   |   |                |
| <b>No preparatory inspections held today</b>   |   |   |                |
| Initial Inspections held today _____   |   |   |                |
| <b>No initial inspections held today</b>   |   |   |                |
| <b>ACTIVITY START/FINISH</b>   |   |   |                |
| Activity No      Description _____   |   |   |                |
| <b>No activities were started or finished today</b>  |   |   |                |
| <b>QC REQUIREMENTS</b>   |   |   |                |
| Requirement No    Type                      Description    Results _____   |   |   |                |
| <b>No QC requirements were completed today</b>   |   |   |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)   |   |   |                |
| Item No              Location                      Description _____   |   |   |                |
| <b>No QC Deficiency items were issued today</b>  |   |   |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)  |   |   |                |
| Item No              Location                      Description _____   |   |   |                |

|  |                            |  |                     |                 |
|--|----------------------------|--|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>45  | Page 92 of 178      |                 |
|  |                            | DATE<br>17 Sep 2018 - Monday   |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                     |                 |
| <b>No QC Deficiency items were corrected today</b>                                 |                            |  |                     |                 |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |  |                     |                 |
| Name   |                            | First Day  | Last Day            |                 |
| <b>No Contractors had their first or last day on the site</b>                      |                            |  |                     |                 |
| <b>VESSEL ON SITE</b>  |                            |  |                     |                 |
| Dredge Name  |                            | First Day  | Last Day            |                 |
| Glenn Edwards  |                            | 8/3/2018   |                     |                 |
| <b>LABOR HOURS</b>   |                            |  |                     |                 |
| Crew   | Position                   |  | Number of Employees | Hours Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |  | 4.0                 | 12.0            |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                 | 12.0            |
| Manson Construction Co.  | ELECTRICIAN                |  | 1.0                 | 12.0            |
| Manson Construction Co.  | PROJECT ENGINEER           |  | 3.0                 | 8.0             |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |  | 1.0                 | 12.0            |
| Manson Construction Co.  | DRAGTENDER                 |  | 2.0                 | 12.0            |
| Manson Construction Co.  | DREDGE COOK                |  | 1.0                 | 12.0            |
| Manson Construction Co.  | DREDGE MATE                |  | 3.0                 | 12.0            |
| Manson Construction Co.  | DREDGE CAPTAIN             |  | 1.0                 | 12.0            |
| Manson Construction Co.  | ENGINEER                   |  | 5.0                 | 12.0            |
| Manson Construction Co.  | BOAT CAPTAIN               |  | 2.0                 | 12.0            |
| Total hours worked to date:  |                            | 5,888.0  | Total               | 128.0           |
| <b>EQUIPMENT HOURS</b>   |                            |  |                     |                 |
| Equipment Name   | Description                |  | Idle Hours          | Operating Hours |
| 1  | John M Survey Boat         |  | 12.0                | 12.0            |
| 2  | Aggie Survey Boat          |  | 12.0                | 12.0            |
| Total operating hours to date:   |                            | 1,104.0  | Total               | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |  |                     |                 |
| <b>No accidents reported today</b>   |                            |  |                     |                 |
|  |                            |  |                     |                 |
| CONTRACTOR CERTIFICATION   |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                |                 |

|   |                               |                |
|---|-------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>46           | Page 93 of 178 |
|   | DATE<br>18 Sep 2018 - Tuesday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |   |
|---------------------------------------|---|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 75 °F Max 96 °F<br>0.01 IN Precipitation 3 MPH Wind |
|---------------------------------------|---|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued with assignment 3 section 2, in the Mobile River, no overflow. Section 2 is in the turning basin 244+00 - 267+00.  
No delays were taken.  
Jeff Sims aboard dredge

3 loads were completed for a total of 13,275 CY.  
1440 minutes @ 100%  
A CND survey was ran of section 2 in assignment 3

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No | Description |
|-------------|-------------|
| _____       |             |

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____          |      |             |         |

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name  | First Day | Last Day |
|-------|-----------|----------|
| _____ |           |          |

|   |                            |  |                     |                 |
|---|----------------------------|--|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>46  | Page 94 of 178      |                 |
|   |                            | DATE<br>18 Sep 2018 - Tuesday  |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |  |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |  |                     |                 |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day            |                 |
| <b>LABOR HOURS</b>  |                            |  |                     |                 |
| Crew  | Position                   |  | Number of Employees | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                 | 12.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                 | 12.0            |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 3.0                 | 8.0             |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                 | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                 | 12.0            |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                 | 12.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                 | 12.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                 | 12.0            |
| Total hours worked to date:   | 6,016.0                    | Total  | 25.0                | 128.0           |
| <b>EQUIPMENT HOURS</b>  |                            |  |                     |                 |
| Equipment Name  | Description                |  | Idle Hours          | Operating Hours |
| 1   | John M Survey Boat         |  | 12.0                | 12.0            |
| 2   | Aggie Survey Boat          |  | 12.0                | 12.0            |
| Total operating hours to date:  | 1,128.0                    | Total  | 24.0                | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                     |                 |
| <b>No accidents reported today</b>  |                            |  |                     |                 |
|   |                            |  |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                |                 |

|   |                                 |                |
|---|---------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>47             | Page 95 of 178 |
|   | DATE<br>19 Sep 2018 - Wednesday |                |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 96 °F<br>No Precipitation 2 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued with assignment 3 section 2, in the Mobile River, no overflow. Section 2 is in the turning basin 244+00 - 267+00.  
There was a delay for crew change  
Jeff Sims, Kira Powel, Jon Rabenold, Juan Valdez aboard dredge

3 loads were completed for a total of 12,130 CY.  
1404 minutes @ 100%  
36 minutes @ 0%  
A CND survey was ran of section 2 in assignment 3

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
Crew change caused 36 minutes of delay

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No   | Description |
|---|-------------|
| <b>No activities were started or finished today</b> |             |

**QC REQUIREMENTS**

| Requirement No                                 | Type | Description | Results |
|--|------|-------------|---------|
| <b>No QC requirements were completed today</b> |      |             |         |

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No   | Location | Description |
|---|----------|-------------|
| <b>No QC Deficiency items were issued today</b> |          |             |

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No  | Location | Description |
|--|----------|-------------|
| <b>No QC Deficiency items were corrected today</b> |          |             |

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

|            |                 |                |
|------------|-----------------|----------------|
| Name _____ | First Day _____ | Last Day _____ |
|------------|-----------------|----------------|

|   |                            |   |                 |       |
|---|----------------------------|---|-----------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>47   | Page 96 of 178  |       |
|   |                            | DATE<br>19 Sep 2018 - Wednesday   |                 |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                 |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                 |       |
| <b>VESSEL ON SITE</b>   |                            |   |                 |       |
| Dredge Name<br>Glenn Edwards  | First Day<br>8/3/2018      | Last Day  |                 |       |
| <b>LABOR HOURS</b>  |                            |   |                 |       |
| Crew  | Position                   | Number of Employees   | Hours Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0            |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0            |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0            |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0             |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0            |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0            |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0            |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0            |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0            |       |
| Total hours worked to date:   | 6,144.0                    | Total   | 25.0            | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                 |       |
| Equipment Name  | Description                | Idle Hours  | Operating Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0            |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0            |       |
| Total operating hours to date:  | 1,152.0                    | Total   | 24.0            | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                 |       |
| <b>No accidents reported today</b>  |                            |   |                 |       |
|   |                            |   |                 |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                 |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE            |       |

|  |  |  |                |
|--|--|--|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |  | REPORT NUMBER<br><b>48</b>   | Page 97 of 178 |
|  |  | DATE<br><b>20 Sep 2018 - Thursday</b>  |                |
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b>   |  | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b>  |                |
| CONTRACTOR<br>Manson Construction Co.  |  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 75 °F Max 93 °F<br>No Precipitation 4 MPH Wind |                |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |  |  |                |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards continued with assignment 3 section 2, in the Mobile River, no overflow. Section 2 is in the turning basin 244+00 - 267+00.<br>There was a delay for a water mist system check, and one arm digging<br>Jeff Sims, Jon Rabenold, Juan Valdez aboard dredge<br><br>3 loads were completed for a total of 16,252 CY.<br>1288 minutes @ 100%<br>42 minutes @ 70%<br>110 minutes @ 0%<br>A CND survey was ran of section 2 in assignment 3 |  |  |                |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.<br>Inspector Jeff Sims took pictures of dredge during pumping time and after full load to verify haul volumes.<br>A draghead calibration is scheduled and pictures will be provided.   |  |  |                |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.  |  |  |                |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>There was a 110 minute delay due to testing water mist system<br>there was also 42 minutes taken at a reduced pay rate due to one arm digging  |  |  |                |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today _____<br><b>No preparatory inspections held today</b><br>Initial Inspections held today _____<br><b>No initial inspections held today</b>  |  |  |                |
| <b>ACTIVITY START/FINISH</b><br>Activity No          Description<br>_____<br><b>No activities were started or finished today</b>   |  |  |                |
| <b>QC REQUIREMENTS</b><br>Requirement No    Type                          Description    Results<br>_____<br><b>No QC requirements were completed today</b>  |  |  |                |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No                  Location                          Description<br>_____<br><b>No QC Deficiency items were issued today</b>   |  |  |                |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No                  Location                          Description<br>_____<br><b>No QC Deficiency items were corrected today</b>   |  |  |                |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>48   | Page 98 of 178         |                    |
|  |                            | DATE<br>20 Sep 2018 - Thursday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards   |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 12.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 12.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 3.0                    | 8.0                |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 12.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 12.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 12.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 12.0               |
| Total hours worked to date:  | 6,272.0                    | Total   | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 1  | John M Survey Boat         |   | 12.0                   | 12.0               |
| 2  | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 1,176.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|   |                                     |                |
|---|-------------------------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br><b>49</b>          | Page 99 of 178 |
|   | DATE<br><b>21 Sep 2018 - Friday</b> |                |

|  |   |
|--|---|
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b> | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |
|--|---|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 75 °F Max 94 °F<br>No Precipitation 4 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued with assignment 3 section 2, in the Mobile River, no overflow. Section 2 is in the turning basin 244+00 - 267+00.  
  
One delay incurred to inspect of aft weir in prep of upcoming yard period.  
  
4 loads were completed for a total of 24,410 CY.  
1430 minutes @ 100%  
10 minutes @ 0%  
A CND survey was ran of section 2 in assignment 3

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.  
A draghead calibration was performed and documented. The photographs and results were forwarded to the USACE.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
The USACE has requested an investigative survey of Sta. 270+00 to 968+00 to best determine the the final assignment.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
There was a 10 minute delay to inspect the aft weir in preparation of the upcoming yard period.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No | Description |
|-------------|-------------|
| _____       |             |

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____          |      |             |         |

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were corrected today**

|  |                            |   |                     |                 |
|--|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>49   | Page 100 of 178     |                 |
|  |                            | DATE<br>21 Sep 2018 - Friday  |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                     |                 |
| Name   |                            | First Day   | Last Day            |                 |
| No Contractors had their first or last day on the site                             |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>  |                            |   |                     |                 |
| Dredge Name  |                            | First Day   | Last Day            |                 |
| Glenn Edwards  |                            | 8/3/2018  |                     |                 |
| <b>LABOR HOURS</b>   |                            |   |                     |                 |
| Crew   | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                 | 12.0            |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 12.0            |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 3.0                 | 8.0             |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                 | 12.0            |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                 | 12.0            |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                 | 12.0            |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                 | 12.0            |
| Total hours worked to date:  | 6,400.0                    | Total   | 25.0                | 128.0           |
| <b>EQUIPMENT HOURS</b>   |                            |   |                     |                 |
| Equipment Name   | Description                |   | Idle Hours          | Operating Hours |
| 1  | John M Survey Boat         |   | 12.0                | 12.0            |
| 2  | Aggie Survey Boat          |   | 12.0                | 12.0            |
| Total operating hours to date:   | 1,200.0                    | Total   | 24.0                | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                     |                 |
| No accidents reported today  |                            |   |                     |                 |
|  |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |

|   |                                |                 |
|---|--------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>50            | Page 101 of 178 |
|   | DATE<br>22 Sep 2018 - Saturday |                 |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 72 °F Max 94 °F<br>0.10 IN Precipitation 10 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued with assignment 3 section 2, in the Mobile River, no overflow. Section 2 is in the turning basin 244+00 - 267+00.  
  
One delay incurred to troubleshoot/repair the fish mouth valve.  
  
3 loads were completed for a total of 17,353 CY.  
1381 minutes @ 100%  
59 minutes @ 0%  
A CND survey was ran of section 2 in assignment 3  
A portion of the investigative survey requested by the USACE was ran. The rest will be completed tomorrow.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.  
Crew held a safety meeting aboard the dredge covering man basket safety and reviewed a line handling casualty from a mariners magazine.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
There was a 59 min delay at 0% for troubleshooting/repairing fishmouth valve.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

|                    |                    |
|--------------------|--------------------|
| <u>Activity No</u> | <u>Description</u> |
|--------------------|--------------------|

**No activities were started or finished today**

**QC REQUIREMENTS**

|                       |             |                    |                |
|-----------------------|-------------|--------------------|----------------|
| <u>Requirement No</u> | <u>Type</u> | <u>Description</u> | <u>Results</u> |
|-----------------------|-------------|--------------------|----------------|

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

|                |                 |                    |
|----------------|-----------------|--------------------|
| <u>Item No</u> | <u>Location</u> | <u>Description</u> |
|----------------|-----------------|--------------------|

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

|                |                 |                    |
|----------------|-----------------|--------------------|
| <u>Item No</u> | <u>Location</u> | <u>Description</u> |
|----------------|-----------------|--------------------|

**No QC Deficiency items were corrected today**

|  |                            |  |                     |                 |
|--|----------------------------|--|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>50  | Page 102 of 178     |                 |
|  |                            | DATE<br>22 Sep 2018 - Saturday   |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                     |                 |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |  |                     |                 |
| Name   |                            | First Day  | Last Day            |                 |
| <b>No Contractors had their first or last day on the site</b>                      |                            |  |                     |                 |
| <b>VESSEL ON SITE</b>  |                            |  |                     |                 |
| Dredge Name  |                            | First Day  | Last Day            |                 |
| Glenn Edwards  |                            | 8/3/2018   |                     |                 |
| <b>LABOR HOURS</b>   |                            |  |                     |                 |
| Crew   | Position                   |  | Number of Employees | Hours Worked    |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |  | 1.0                 | 12.0            |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                 | 12.0            |
| Manson Construction Co.  | ELECTRICIAN                |  | 1.0                 | 12.0            |
| Manson Construction Co.  | PROJECT ENGINEER           |  | 3.0                 | 8.0             |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |  | 4.0                 | 12.0            |
| Manson Construction Co.  | DRAGTENDER                 |  | 2.0                 | 12.0            |
| Manson Construction Co.  | DREDGE COOK                |  | 1.0                 | 12.0            |
| Manson Construction Co.  | DREDGE MATE                |  | 3.0                 | 12.0            |
| Manson Construction Co.  | DREDGE CAPTAIN             |  | 1.0                 | 12.0            |
| Manson Construction Co.  | ENGINEER                   |  | 5.0                 | 12.0            |
| Manson Construction Co.  | BOAT CAPTAIN               |  | 2.0                 | 12.0            |
| Total hours worked to date:  |                            | 6,528.0  | Total               | 128.0           |
| <b>EQUIPMENT HOURS</b>   |                            |  |                     |                 |
| Equipment Name   | Description                |  | Idle Hours          | Operating Hours |
| 1  | John M Survey Boat         |  | 12.0                | 12.0            |
| 2  | Aggie Survey Boat          |  | 12.0                | 12.0            |
| Total operating hours to date:   |                            | 1,224.0  | Total               | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |  |                     |                 |
| <b>No accidents reported today</b>   |                            |  |                     |                 |
|  |                            |  |                     |                 |
| CONTRACTOR CERTIFICATION   |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                |                 |



|   |                            |   |                    |       |
|---|----------------------------|---|--------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>51   | Page 104 of 178    |       |
|   |                            | DATE<br>23 Sep 2018 - Sunday  |                    |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                    |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                    |       |
| <b>VESSEL ON SITE</b>   |                            |   |                    |       |
| Dredge Name<br>Glenn Edwards  | First Day<br>8/3/2018      | Last Day  |                    |       |
| <b>LABOR HOURS</b>  |                            |   |                    |       |
| Crew  | Position                   | Number of<br>Employees  | Hours<br>Worked    |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0               |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0               |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0                |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0               |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0               |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0               |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0               |       |
| Total hours worked to date:   | 6,656.0                    | Total   | 25.0               | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                    |       |
| Equipment Name  | Description                | Idle<br>Hours   | Operating<br>Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0               |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0               |       |
| Total operating hours to date:  | 1,248.0                    | Total   | 24.0               | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                    |       |
| <b>No accidents reported today</b>  |                            |   |                    |       |
|   |                            |   |                    |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                    |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE               |       |



|   |                            |   |                    |       |
|---|----------------------------|---|--------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>52   | Page 106 of 178    |       |
|   |                            | DATE<br>24 Sep 2018 - Monday  |                    |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                    |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                    |       |
| <b>VESSEL ON SITE</b>   |                            |   |                    |       |
| Dredge Name<br>Glenn Edwards  | First Day<br>8/3/2018      | Last Day  |                    |       |
| <b>LABOR HOURS</b>  |                            |   |                    |       |
| Crew  | Position                   | Number of<br>Employees  | Hours<br>Worked    |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 12.0               |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 12.0               |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0               |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 3.0   | 8.0                |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0               |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 12.0               |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0               |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 12.0               |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 12.0               |       |
| Total hours worked to date: 6,784.0   |                            | Total   | 25.0               | 128.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                    |       |
| Equipment Name  | Description                | Idle<br>Hours   | Operating<br>Hours |       |
| 1   | John M Survey Boat         | 12.0  | 12.0               |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0               |       |
| Total operating hours to date: 1,272.0  |                            | Total   | 24.0               | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                    |       |
| <b>No accidents reported today</b>  |                            |   |                    |       |
|   |                            |   |                    |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                    |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE               |       |

|   |                               |                 |
|---|-------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>53           | Page 107 of 178 |
|   | DATE<br>25 Sep 2018 - Tuesday |                 |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |   |
|---------------------------------------|---|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 78 °F Max 93 °F<br>No Precipitation 11 MPH Wind |
|---------------------------------------|---|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued with assignment 3 section 2, in the Mobile River, no overflow. Section 2 is in the turning basin 244+00 - 267+00.  
  
3 loads were completed for a total of 18,894 CY.  
1440 minutes @ 100%  
  
A CND survey was ran of section 2 in assignment 3

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No | Description |
|-------------|-------------|
| _____       |             |

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____          |      |             |         |

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name  | First Day | Last Day |
|-------|-----------|----------|
| _____ |           |          |

|   |                            |   |                     |                 |
|---|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>53   | Page 108 of 178     |                 |
|   |                            | DATE<br>25 Sep 2018 - Tuesday   |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                     |                 |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day            |                 |
| <b>LABOR HOURS</b>  |                            |   |                     |                 |
| Crew  | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                 | 12.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 12.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                 | 8.0             |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                 | 12.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                 | 12.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                 | 12.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                 | 12.0            |
| Total hours worked to date:   |                            | 6,912.0   | Total               | 128.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                     |                 |
| Equipment Name  | Description                |   | Idle Hours          | Operating Hours |
| 1   | John M Survey Boat         |   | 12.0                | 12.0            |
| 2   | Aggie Survey Boat          |   | 12.0                | 12.0            |
| Total operating hours to date:  |                            | 1,296.0   | Total               | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                     |                 |
| <b>No accidents reported today</b>  |                            |   |                     |                 |
|   |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |

|  |   |   |                 |
|--|---|---|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |   | REPORT NUMBER<br><div style="text-align: center;">54</div> DATE<br><div style="text-align: center;">26 Sep 2018 - Wednesday</div> | Page 109 of 178 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                 |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 75 °F Max 93 °F<br>No Precipitation 11 MPH Wind |   |                 |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |   |   |                 |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards continued with assignment 3 section 2 and moved in to Assignment 4, Sta. 267+73 to 320+00. The new assignment is just south of Assignment 3 in Mobile Harbor.<br><br>One delay for crew change.<br><br>3 loads were completed for a total of 18,195 CY.<br>1410 minutes @ 100%<br>30 minutes @ 0% for crew change<br><br>A CND survey was ran of section 2 in assignment 3<br>A BD survey was ran of Assignment 4 |   |   |                 |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.  |   |   |                 |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>Directed by USACE representative to move in to Assignment 4, Sta. 267+73 to 320+00 as soon as feasible.  |   |   |                 |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>One delay of 30 mins @ 0% was incurred due to crew change.   |   |   |                 |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today<br><b>No preparatory inspections held today</b><br>Initial Inspections held today<br><b>No initial inspections held today</b>  |   |   |                 |
| <b>ACTIVITY START/FINISH</b><br>Activity No      Description<br><hr/> <b>No activities were started or finished today</b>  |   |   |                 |
| <b>QC REQUIREMENTS</b><br>Requirement No    Type                      Description    Results<br><hr/> <b>No QC requirements were completed today</b>   |   |   |                 |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No              Location                      Description<br><hr/> <b>No QC Deficiency items were issued today</b>  |   |   |                 |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No              Location                      Description<br><hr/> <b>No QC Deficiency items were corrected today</b>  |   |   |                 |

|  |                            |  |                 |       |
|--|----------------------------|--|-----------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br><b>54</b>   | Page 110 of 178 |       |
|  |                            | DATE<br><b>26 Sep 2018 - Wednesday</b>   |                 |       |
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b>                           |                            | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b>  |                 |       |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |  |                 |       |
| Name   |                            | First Day  | Last Day        |       |
| <b>No Contractors had their first or last day on the site</b>                      |                            |  |                 |       |
| <b>VESSEL ON SITE</b>  |                            |  |                 |       |
| Dredge Name  |                            | First Day  | Last Day        |       |
| Glenn Edwards  |                            | 8/3/2018   |                 |       |
| <b>LABOR HOURS</b>   |                            |  |                 |       |
| Crew   | Position                   | Number of Employees  | Hours Worked    |       |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER | 2.0  | 12.0            |       |
| Manson Construction Co.  | ELECTRICIAN                | 1.0  | 12.0            |       |
| Manson Construction Co.  | PROJECT ENGINEER           | 3.0  | 8.0             |       |
| Manson Construction Co.  | ABLE BODIED SEAMAN         | 4.0  | 12.0            |       |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      | 1.0  | 12.0            |       |
| Manson Construction Co.  | DRAGTENDER                 | 2.0  | 12.0            |       |
| Manson Construction Co.  | DREDGE COOK                | 1.0  | 12.0            |       |
| Manson Construction Co.  | DREDGE MATE                | 3.0  | 12.0            |       |
| Manson Construction Co.  | DREDGE CAPTAIN             | 1.0  | 12.0            |       |
| Manson Construction Co.  | ENGINEER                   | 5.0  | 12.0            |       |
| Manson Construction Co.  | BOAT CAPTAIN               | 2.0  | 12.0            |       |
| Total hours worked to date:  | 7,040.0                    | Total  | 25.0            | 128.0 |
| <b>EQUIPMENT HOURS</b>   |                            |  |                 |       |
| Equipment Name   | Description                | Idle Hours   | Operating Hours |       |
| 1  | John M Survey Boat         | 12.0   | 12.0            |       |
| 2  | Aggie Survey Boat          | 12.0   | 12.0            |       |
| Total operating hours to date:   | 1,320.0                    | Total  | 24.0            | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |  |                 |       |
| <b>No accidents reported today</b>   |                            |  |                 |       |
|  |                            |  |                 |       |
| CONTRACTOR CERTIFICATION   |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                 |       |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS  | DATE            |       |

|   |                                |                 |
|---|--------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>55            | Page 111 of 178 |
|   | DATE<br>27 Sep 2018 - Thursday |                 |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 84 °F<br>0.30 IN Precipitation 17 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued with Assignment 4, Sta. 267+73 to 320+00. The new assignment is just south of Assignment 3 in Mobile Harbor.  
No delays.  
4 loads were completed for a total of 25,646 CY.  
1440 minutes @ 100%  
A CND survey was ran of Assignment 4  
An AD survey was ran for Assignment 3, Section 2.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
USACE was notified of intent to cease dredging operations on 10/1. Acknowledged and approved.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No   | Description |
|---|-------------|
| <b>No activities were started or finished today</b> |             |

**QC REQUIREMENTS**

| Requirement No                                 | Type | Description | Results |
|--|------|-------------|---------|
| <b>No QC requirements were completed today</b> |      |             |         |

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No   | Location | Description |
|---|----------|-------------|
| <b>No QC Deficiency items were issued today</b> |          |             |

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No  | Location | Description |
|--|----------|-------------|
| <b>No QC Deficiency items were corrected today</b> |          |             |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>55   | Page 112 of 178        |                    |
|  |                            | DATE<br>27 Sep 2018 - Thursday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name  |                            | First Day   | Last Day               |                    |
| Glenn Edwards  |                            | 8/3/2018  |                        |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 12.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 3.0                    | 8.0                |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 12.0               |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 12.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 12.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 12.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 12.0               |
| Total hours worked to date:  | 7,168.0                    | Total   | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 1  | John M Survey Boat         |   | 12.0                   | 12.0               |
| 2  | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 1,344.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|  |   |  |                 |
|--|---|--|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |   | REPORT NUMBER<br>56                            | Page 113 of 178 |
|  |   | DATE<br>28 Sep 2018 - Friday                   |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                 |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 74 °F Max 88 °F<br>No Precipitation 11 MPH Wind |  |                 |
| <b>QC NARRATIVES</b>   |   |  |                 |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>   |   |  |                 |
| None.  |   |  |                 |
| <b>GENERAL COMMENTS</b>  |   |  |                 |
| The Glenn Edwards continued with Assignment 4, Sta. 267+73 to 320+00. The new assignment is just south of Assignment 3 in Mobile Harbor.                 |   |  |                 |
| Two delays, one for traffic and one for repairs to DP system.  |   |  |                 |
| 2 loads were completed for a total of 13,242 CY.<br>848 minutes @ 100%<br>15 minutes @ 70% for ship traffic<br>577 minutes @ 0% for repairs to DP system |   |  |                 |
| A CND survey was ran of Assignment 4   |   |  |                 |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>  |   |  |                 |
| Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.                             |   |  |                 |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>   |   |  |                 |
| None.  |   |  |                 |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>   |   |  |                 |
| A 15 minute delay @ 70% was incurred due to ship traffic.<br>A 577 minute delay @ 0% was incurred due to a tech working on the DP system.                |   |  |                 |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)  |   |  |                 |
| <u>Preparatory Inspections held today</u>  |   |  |                 |
| <b>No preparatory inspections held today</b>   |   |  |                 |
| <u>Initial Inspections held today</u>  |   |  |                 |
| <b>No initial inspections held today</b>   |   |  |                 |
| <b>ACTIVITY START/FINISH</b>   |   |  |                 |
| <u>Activity No          Description</u>  |   |  |                 |
| <b>No activities were started or finished today</b>  |   |  |                 |
| <b>QC REQUIREMENTS</b>   |   |  |                 |
| <u>Requirement No    Type                          Description    Results</u>                              |   |  |                 |
| <b>No QC requirements were completed today</b>   |   |  |                 |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)   |   |  |                 |
| <u>Item No                  Location                          Description</u>  |   |  |                 |
| <b>No QC Deficiency items were issued today</b>  |   |  |                 |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)  |   |  |                 |
| <u>Item No                  Location                          Description</u>  |   |  |                 |
| <b>No QC Deficiency items were corrected today</b>   |   |  |                 |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>56   | Page 114 of 178        |                    |
|  |                            | DATE<br>28 Sep 2018 - Friday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards   |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 12.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 12.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 3.0                    | 8.0                |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 12.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 12.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 12.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 12.0               |
| Total hours worked to date:  | 7,296.0                    | Total   | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 1  | John M Survey Boat         |   | 12.0                   | 12.0               |
| 3  | Shelley Survey Boat        |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 1,368.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|  |  |   |                 |
|--|--|---|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |  | REPORT NUMBER<br>57<br>DATE<br>29 Sep 2018 - Saturday | Page 115 of 178 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416        |                 |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 83 °F<br>No Precipitation 8 MPH Wind |   |                 |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |  |   |                 |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards continued with Assignment 4, Sta. 267+73 to 320+00. The new assignment is just south of Assignment 3 in Mobile Harbor.<br><br>One delay for repairs to DP system.<br><br>2 loads were completed for a total of 19,943 CY.<br>1310 minutes @ 100%<br>130 minutes @ 0% for repairs to DP system<br><br>A CND survey was ran of Assignment 4 |  |   |                 |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Weekly safety meeting conducted aboard dredge covering the upcoming yard period.<br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.  |  |   |                 |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.  |  |   |                 |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>A 130 minute delay @ 0% was incurred due to a tech working on the DP system.   |  |   |                 |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today<br><b>No preparatory inspections held today</b><br>Initial Inspections held today<br><b>No initial inspections held today</b>  |  |   |                 |
| <b>ACTIVITY START/FINISH</b><br>Activity No      Description<br><hr/> <b>No activities were started or finished today</b>  |  |   |                 |
| <b>QC REQUIREMENTS</b><br>Requirement No    Type                      Description    Results<br><hr/> <b>No QC requirements were completed today</b>   |  |   |                 |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No              Location                      Description<br><hr/> <b>No QC Deficiency items were issued today</b>  |  |   |                 |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No              Location                      Description<br><hr/> <b>No QC Deficiency items were corrected today</b>  |  |   |                 |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>57   | Page 116 of 178        |                    |
|  |                            | DATE<br>29 Sep 2018 - Saturday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name  |                            | First Day   | Last Day               |                    |
| Glenn Edwards  |                            | 8/3/2018  |                        |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 3.0                    | 8.0                |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 12.0               |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 12.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 12.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 12.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 12.0               |
| Total hours worked to date:  | 7,424.0                    | Total   | 25.0                   | 128.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 1  | John M Survey Boat         |   | 12.0                   | 12.0               |
| 3  | Shelley Survey Boat        |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 1,392.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |



|   |                            |   |                             |                 |
|---|----------------------------|---|-----------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER   | Page 118 of 178             |                 |
|   |                            | 58  |                             |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | DATE  | 30 Sep 2018 - Sunday        |                 |
|   |                            | CONTRACT NUMBER   | W9127818D0078 W9127818F0416 |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                             |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                             |                 |
| Dredge Name   |                            | First Day   | Last Day                    |                 |
| Glenn Edwards   |                            | 8/3/2018  |                             |                 |
| <b>LABOR HOURS</b>  |                            |   |                             |                 |
| Crew  | Position                   |   | Number of Employees         | Hours Worked    |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                         | 12.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                         | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                         | 8.0             |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                         | 12.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                         | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                         | 12.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                         | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                         | 12.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                         | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                         | 12.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                         | 12.0            |
| Total hours worked to date:   | 7,552.0                    | Total   | 25.0                        | 128.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                             |                 |
| Equipment Name  | Description                |   | Idle Hours                  | Operating Hours |
| 1   | John M Survey Boat         |   | 12.0                        | 12.0            |
| 3   | Shelley Survey Boat        |   | 12.0                        | 12.0            |
| Total operating hours to date:  | 1,416.0                    | Total   | 24.0                        | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                             |                 |
| <b>No accidents reported today</b>  |                            |   |                             |                 |
|   |                            |   |                             |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                             |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                        |                 |

|  |   |  |                 |
|--|---|--|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |   | REPORT NUMBER<br>59                            | Page 119 of 178 |
|  |   | DATE<br>01 Oct 2018 - Monday                   |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                 |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 71 °F Max 90 °F<br>No Precipitation 15 MPH Wind |  |                 |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |   |  |                 |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards completed Assignment 4, Sta. 267+73 to 320+00. After the second load of the day, the dredge proceeded to the shipyard.<br><br>One delay for ship traffic.<br><br>2 loads were completed for a total of 9,599 CY.<br>700 minutes @ 100%<br>25 minutes @ 70% for ship traffic<br>715 minutes @ 0% for transit to/time at shipyard<br><br>AD survey was ran of Assignment 4<br>AD survey was ran of ODMDS. |   |  |                 |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.  |   |  |                 |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.  |   |  |                 |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>A delay of 25 minutes @ 70% was incurred due to ship traffic.<br>A delay of 715 minutes @ 0% was incurred due to transit to/time at shipyard.  |   |  |                 |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today _____<br><b>No preparatory inspections held today</b><br>Initial Inspections held today _____<br><b>No initial inspections held today</b>  |   |  |                 |
| <b>ACTIVITY START/FINISH</b><br>Activity No          Description _____<br><br><b>No activities were started or finished today</b>  |   |  |                 |
| <b>QC REQUIREMENTS</b><br>Requirement No    Type                          Description    Results _____<br><br><b>No QC requirements were completed today</b>   |   |  |                 |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No                  Location                          Description _____<br><br><b>No QC Deficiency items were issued today</b>  |   |  |                 |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No                  Location                          Description _____<br><br><b>No QC Deficiency items were corrected today</b>  |   |  |                 |

|  |                            |  |                     |                 |
|--|----------------------------|--|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>59  | Page 120 of 178     |                 |
|  |                            | DATE<br>01 Oct 2018 - Monday   |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                     |                 |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |  |                     |                 |
| Name   |                            | First Day  | Last Day            |                 |
| <b>No Contractors had their first or last day on the site</b>                      |                            |  |                     |                 |
| <b>VESSEL ON SITE</b>  |                            |  |                     |                 |
| Dredge Name  |                            | First Day  | Last Day            |                 |
| Glenn Edwards  |                            | 8/3/2018   |                     |                 |
| <b>LABOR HOURS</b>   |                            |  |                     |                 |
| Crew   | Position                   |  | Number of Employees | Hours Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |  | 4.0                 | 12.0            |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                 | 12.0            |
| Manson Construction Co.  | ELECTRICIAN                |  | 1.0                 | 12.0            |
| Manson Construction Co.  | PROJECT ENGINEER           |  | 3.0                 | 8.0             |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |  | 1.0                 | 12.0            |
| Manson Construction Co.  | DRAGTENDER                 |  | 2.0                 | 12.0            |
| Manson Construction Co.  | DREDGE COOK                |  | 1.0                 | 12.0            |
| Manson Construction Co.  | DREDGE MATE                |  | 3.0                 | 12.0            |
| Manson Construction Co.  | DREDGE CAPTAIN             |  | 1.0                 | 12.0            |
| Manson Construction Co.  | ENGINEER                   |  | 5.0                 | 12.0            |
| Manson Construction Co.  | BOAT CAPTAIN               |  | 2.0                 | 12.0            |
| Total hours worked to date:  | 7,680.0                    | Total  | 25.0                | 128.0           |
| <b>EQUIPMENT HOURS</b>   |                            |  |                     |                 |
| Equipment Name   | Description                |  | Idle Hours          | Operating Hours |
| 1  | John M Survey Boat         |  | 12.0                | 12.0            |
| 3  | Shelley Survey Boat        |  | 12.0                | 12.0            |
| Total operating hours to date:   | 1,440.0                    | Total  | 24.0                | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |  |                     |                 |
| <b>No accidents reported today</b>   |                            |  |                     |                 |
|  |                            |  |                     |                 |
| CONTRACTOR CERTIFICATION   |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                |                 |



|   |                            |   |                     |                 |
|---|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>65   | Page 122 of 178     |                 |
|   |                            | DATE<br>07 Oct 2018 - Sunday  |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                     |                 |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day            |                 |
| <b>LABOR HOURS</b>  |                            |   |                     |                 |
| Crew  | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                 | 48.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 24.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                 | 24.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                 | 24.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                 | 36.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                 | 60.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                 | 24.0            |
| Total hours worked to date:   | 7,968.0                    | Total   | 25.0                | 288.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                     |                 |
| Equipment Name  | Description                |   | Idle Hours          | Operating Hours |
| 3   | Shelley Survey Boat        |   | 0.0                 | 24.0            |
| Total operating hours to date:  | 1,464.0                    | Total   | 0.0                 | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                     |                 |
| <b>No accidents reported today</b>  |                            |   |                     |                 |
|   |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |



|   |                            |   |                        |                    |
|---|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>66   | Page 124 of 178        |                    |
|   |                            | DATE<br>08 Oct 2018 - Monday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |   |                        |                    |
| Crew  | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                    | 48.0               |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 24.0               |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                    | 24.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                    | 24.0               |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                    | 36.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                    | 60.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                    | 24.0               |
| Total hours worked to date:   | 8,256.0                    | Total   | 25.0                   | 288.0              |
| <b>EQUIPMENT HOURS</b>  |                            |   |                        |                    |
| Equipment Name  | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 3   | Shelley Survey Boat        |   | 12.0                   | 12.0               |
| Total operating hours to date:  | 1,476.0                    | Total   | 12.0                   | 12.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                        |                    |
| <b>No accidents reported today</b>  |                            |   |                        |                    |
|   |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |



|   |                               |                 |
|---|-------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>67           | Page 126 of 178 |
|   | DATE<br>09 Oct 2018 - Tuesday |                 |

|  |  |
|--|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge<br>Glenn Edwards | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416<br>8/3/2018 |
|--|--|

| <b>LABOR HOURS</b>          |                            |                     |              |
|-----------------------------|----------------------------|---------------------|--------------|
| Crew                        | Position                   | Number of Employees | Hours Worked |
| Manson Construction Co.     | ABLE BODIED SEAMAN         | 4.0                 | 48.0         |
| Manson Construction Co.     | ENVIRON-CNTRL-SYS INST/SER | 2.0                 | 24.0         |
| Manson Construction Co.     | ELECTRICIAN                | 1.0                 | 12.0         |
| Manson Construction Co.     | PROJECT ENGINEER           | 3.0                 | 24.0         |
| Manson Construction Co.     | DREDGE CHIEF ENGINEER      | 1.0                 | 12.0         |
| Manson Construction Co.     | DRAGTENDER                 | 2.0                 | 24.0         |
| Manson Construction Co.     | DREDGE COOK                | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE MATE                | 3.0                 | 36.0         |
| Manson Construction Co.     | DREDGE CAPTAIN             | 1.0                 | 12.0         |
| Manson Construction Co.     | ENGINEER                   | 5.0                 | 60.0         |
| Manson Construction Co.     | BOAT CAPTAIN               | 2.0                 | 24.0         |
| Total hours worked to date: | 8,544.0                    | Total               | 288.0        |

| <b>EQUIPMENT HOURS</b>         |                     |            |                 |
|--------------------------------|---------------------|------------|-----------------|
| Equipment Name                 | Description         | Idle Hours | Operating Hours |
| 3                              | Shelley Survey Boat | 12.0       | 12.0            |
| Total operating hours to date: | 1,488.0             | Total      | 12.0            |

**ACCIDENT REPORTING** (Describe accidents)  
**No accidents reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

|                               |      |                           |      |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |   | REPORT NUMBER<br>68                            | Page 127 of 178 |                |           |             |  |  |  |  |  |
|---|---|--|-----------------|----------------|-----------|-------------|--|--|--|--|--|
|   |   | DATE<br>10 Oct 2018 - Wednesday                |                 |                |           |             |  |  |  |  |  |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                 |                |           |             |  |  |  |  |  |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused Non-Critical Delay<br>Temperature Min 77 °F Max 84 °F<br>No Precipitation 12 MPH Wind |  |                 |                |           |             |  |  |  |  |  |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.   |   |  |                 |                |           |             |  |  |  |  |  |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards resumed dredging Assignment 4 on Wednesday at 17:45 here in Mobile.<br><br>191 minutes @ 69% for reduced production rate associated with weir configuration<br>1065 minutes @ 48% for weather delay associated with Hurricane Michael<br>184 minutes @ 0% to lock out dump door #2   |   |  |                 |                |           |             |  |  |  |  |  |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.   |   |  |                 |                |           |             |  |  |  |  |  |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>The USACE accepted an adjusted pay percentage of 69% due to the modified configuration of the weirs on 10/15. The reports for 10/7 - 10/14 have retroactively been corrected.   |   |  |                 |                |           |             |  |  |  |  |  |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>191 minutes @ 69% for reduced production rate associated with weir configuration<br>1065 minutes @ 48% for weather delay associated with Hurricane Michael<br>184 minutes @ 0% to lock out dump door #2   |   |  |                 |                |           |             |  |  |  |  |  |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br><u>Preparatory Inspections held today</u><br><b>No preparatory inspections held today</b><br><u>Initial Inspections held today</u><br><b>No initial inspections held today</b>   |   |  |                 |                |           |             |  |  |  |  |  |
| <b>ACTIVITY START/FINISH</b><br><u>Activity No          Description</u><br><br><b>No activities were started or finished today</b>  |   |  |                 |                |           |             |  |  |  |  |  |
| <b>QC REQUIREMENTS</b><br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table>                |   |  |                 | Requirement No | Type      | Description | Results  | <b>No QC requirements were completed today</b> |  |  |  |
| Requirement No  | Type  | Description                                    | Results         |                |           |             |  |  |  |  |  |
| <b>No QC requirements were completed today</b>  |   |  |                 |                |           |             |  |  |  |  |  |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were issued today</b></td> </tr> </tbody> </table>               |   |  |                 | Item No        | Location  | Description | <b>No QC Deficiency items were issued today</b>    |  |  |  |  |
| Item No   | Location  | Description                                    |                 |                |           |             |  |  |  |  |  |
| <b>No QC Deficiency items were issued today</b>   |   |  |                 |                |           |             |  |  |  |  |  |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were corrected today</b></td> </tr> </tbody> </table> |   |  |                 | Item No        | Location  | Description | <b>No QC Deficiency items were corrected today</b> |  |  |  |  |
| Item No   | Location  | Description                                    |                 |                |           |             |  |  |  |  |  |
| <b>No QC Deficiency items were corrected today</b>  |   |  |                 |                |           |             |  |  |  |  |  |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)<br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>  |   |  |                 | Name           | First Day | Last Day    |  |  |  |  |  |
| Name  | First Day   | Last Day                                       |                 |                |           |             |  |  |  |  |  |
|   |   |  |                 |                |           |             |  |  |  |  |  |

|   |                            |  |                        |                    |
|---|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>68  | Page 128 of 178        |                    |
|   |                            | DATE<br>10 Oct 2018 - Wednesday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |                    |
| <b>No Contractors had their first or last day on the site</b>                 |                            |  |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |  |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |  |                        |                    |
| Crew  | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                    | 48.0               |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 24.0               |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 3.0                    | 24.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                    | 24.0               |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                    | 36.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                    | 60.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                    | 24.0               |
| Total hours worked to date:   | 8,832.0                    | Total  | 25.0                   | 288.0              |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |                    |
| Equipment Name  | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 3   | Shelley Survey Boat        |  | 12.0                   | 12.0               |
| Total operating hours to date:  | 1,500.0                    | Total  | 12.0                   | 12.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |                    |
| <b>No accidents reported today</b>  |                            |  |                        |                    |
|   |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |



|   |                            |   |                     |                 |
|---|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>69   | Page 130 of 178     |                 |
|   |                            | DATE<br>11 Oct 2018 - Thursday  |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                     |                 |
| Dredge Name   |                            | First Day   | Last Day            |                 |
| Glenn Edwards   |                            | 8/3/2018  |                     |                 |
| <b>LABOR HOURS</b>  |                            |   |                     |                 |
| Crew  | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                 | 48.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 24.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                 | 24.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                 | 24.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                 | 36.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                 | 60.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                 | 24.0            |
| Total hours worked to date:   |                            | 9,120.0   | Total               | 25.0            |
|   |                            |   |                     | 288.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                     |                 |
| Equipment Name  | Description                |   | Idle Hours          | Operating Hours |
| 3   | Shelley Survey Boat        |   | 12.0                | 12.0            |
| Total operating hours to date:  |                            | 1,512.0   | Total               | 12.0            |
|   |                            |   |                     | 12.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                     |                 |
| <b>No accidents reported today</b>  |                            |   |                     |                 |
|   |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |



|   |                            |   |                     |                 |
|---|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>70   | Page 132 of 178     |                 |
|   |                            | DATE<br>12 Oct 2018 - Friday  |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                     |                 |
| Dredge Name   |                            | First Day   | Last Day            |                 |
| Glenn Edwards   |                            | 8/3/2018  |                     |                 |
| <b>LABOR HOURS</b>  |                            |   |                     |                 |
| Crew  | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                 | 48.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 24.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 3.0                 | 24.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                 | 24.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                 | 36.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                 | 60.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                 | 24.0            |
| Total hours worked to date:   |                            | 9,408.0   | Total               | 25.0            |
|   |                            |   |                     | 288.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                     |                 |
| Equipment Name  | Description                |   | Idle Hours          | Operating Hours |
| 2   | Aggie Survey Boat          |   | 12.0                | 12.0            |
| 3   | Shelley Survey Boat        |   | 12.0                | 12.0            |
| Total operating hours to date:  |                            | 1,536.0   | Total               | 24.0            |
|   |                            |   |                     | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                     |                 |
| <b>No accidents reported today</b>  |                            |   |                     |                 |
|   |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |

|   |  |  |                 |
|---|--|--|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |  | REPORT NUMBER<br>71                            | Page 133 of 178 |
|   |  | DATE<br>13 Oct 2018 - Saturday                 |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                 |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 68 °F Max 79 °F<br>No Precipitation 6 MPH Wind |  |                 |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.   |  |  |                 |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards remained docked at World Marine as repairs continue.<br><br>1440 minutes @ 0% for dockside repairs   |  |  |                 |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Safety and ethics meeting held covering the upcoming ABS inspection. An abandon ship drill was also held with all hands and visitors.<br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.        |  |  |                 |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>The USACE accepted an adjusted pay percentage of 69% due to the modified configuration of the weirs on 10/15. The reports for 10/7 - 10/14 have retroactively been corrected.   |  |  |                 |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>1440 minutes at 0%, remained dockside at World Marine   |  |  |                 |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today _____<br><b>No preparatory inspections held today</b><br>Initial Inspections held today _____<br><b>No initial inspections held today</b>   |  |  |                 |
| <b>ACTIVITY START/FINISH</b><br>Activity No          Description<br>_____<br><b>No activities were started or finished today</b>  |  |  |                 |
| <b>QC REQUIREMENTS</b><br>Requirement No    Type                  Description    Results<br>_____<br><b>No QC requirements were completed today</b>   |  |  |                 |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No                  Location                  Description<br>_____<br><b>No QC Deficiency items were issued today</b>  |  |  |                 |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No                  Location                  Description<br>_____<br><b>No QC Deficiency items were corrected today</b>  |  |  |                 |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)<br>Name    First Day    Last Day<br>_____<br><b>No Contractors had their first or last day on the site</b> |  |  |                 |

|   |                            |   |                        |                    |
|---|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>71   | Page 134 of 178        |                    |
|   |                            | DATE<br>13 Oct 2018 - Saturday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |   |                        |                    |
| Crew  | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                    | 48.0               |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 24.0               |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 2.0                    | 16.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                    | 24.0               |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                    | 36.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                    | 60.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                    | 24.0               |
| Total hours worked to date:   | 9,688.0                    | Total   | 24.0                   | 280.0              |
| <b>EQUIPMENT HOURS</b>  |                            |   |                        |                    |
| Equipment Name  | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 2   | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| 3   | Shelley Survey Boat        |   | 12.0                   | 12.0               |
| Total operating hours to date:  | 1,560.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                        |                    |
| <b>No accidents reported today</b>  |                            |   |                        |                    |
|   |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |   | REPORT NUMBER<br>72                            | Page 135 of 178 |                |           |             |   |  |  |  |  |
|---|---|--|-----------------|----------------|-----------|-------------|---|--|--|--|--|
|   |   | DATE<br>14 Oct 2018 - Sunday                   |                 |                |           |             |   |  |  |  |  |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                 |                |           |             |   |  |  |  |  |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 73 °F Max 81 °F<br>No Precipitation 10 MPH Wind |  |                 |                |           |             |   |  |  |  |  |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.   |   |  |                 |                |           |             |   |  |  |  |  |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards remained docked at World Marine as repairs continue. Work was completed on the door #2 hydraulic ram and the conversion of the aft weir back to the full height.<br><br>1440 minutes @ 0% for dockside repairs   |   |  |                 |                |           |             |   |  |  |  |  |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.   |   |  |                 |                |           |             |   |  |  |  |  |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>The USACE accepted an adjusted pay percentage of 69% due to the modified configuration of the weirs on 10/15. The reports for 10/7 - 10/14 have retroactively been corrected.   |   |  |                 |                |           |             |   |  |  |  |  |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>1440 minutes at 0%, remained dockside at World Marine   |   |  |                 |                |           |             |   |  |  |  |  |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today _____<br><b>No preparatory inspections held today</b><br>Initial Inspections held today _____<br><b>No initial inspections held today</b>   |   |  |                 |                |           |             |   |  |  |  |  |
| <b>ACTIVITY START/FINISH</b><br>Activity No      Description _____<br><br><b>No activities were started or finished today</b>   |   |  |                 |                |           |             |   |  |  |  |  |
| <b>QC REQUIREMENTS</b><br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table>                         |   |  |                 | Requirement No | Type      | Description | Results   | <b>No QC requirements were completed today</b> |  |  |  |
| Requirement No  | Type  | Description                                    | Results         |                |           |             |   |  |  |  |  |
| <b>No QC requirements were completed today</b>  |   |  |                 |                |           |             |   |  |  |  |  |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were issued today</b></td> </tr> </tbody> </table>                        |   |  |                 | Item No        | Location  | Description | <b>No QC Deficiency items were issued today</b>               |  |  |  |  |
| Item No   | Location  | Description                                    |                 |                |           |             |   |  |  |  |  |
| <b>No QC Deficiency items were issued today</b>   |   |  |                 |                |           |             |   |  |  |  |  |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were corrected today</b></td> </tr> </tbody> </table>          |   |  |                 | Item No        | Location  | Description | <b>No QC Deficiency items were corrected today</b>            |  |  |  |  |
| Item No   | Location  | Description                                    |                 |                |           |             |   |  |  |  |  |
| <b>No QC Deficiency items were corrected today</b>  |   |  |                 |                |           |             |   |  |  |  |  |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No Contractors had their first or last day on the site</b></td> </tr> </tbody> </table> |   |  |                 | Name           | First Day | Last Day    | <b>No Contractors had their first or last day on the site</b> |  |  |  |  |
| Name  | First Day   | Last Day                                       |                 |                |           |             |   |  |  |  |  |
| <b>No Contractors had their first or last day on the site</b>   |   |  |                 |                |           |             |   |  |  |  |  |

|   |                            |  |                        |                    |
|---|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>72  | Page 136 of 178        |                    |
|   |                            | DATE<br>14 Oct 2018 - Sunday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |  |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |  |                        |                    |
| Crew  | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 24.0               |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 2.0                    | 16.0               |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                    | 48.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                    | 24.0               |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                    | 36.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                    | 60.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                    | 24.0               |
| Total hours worked to date:   | 9,968.0                    | Total  | 24.0                   | 280.0              |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |                    |
| Equipment Name  | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 2   | Aggie Survey Boat          |  | 12.0                   | 12.0               |
| 3   | Shelley Survey Boat        |  | 12.0                   | 12.0               |
| Total operating hours to date:  | 1,584.0                    | Total  | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |                    |
| <b>No accidents reported today</b>  |                            |  |                        |                    |
|   |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |

| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |   | REPORT NUMBER<br>73<br>DATE<br>15 Oct 2018 - Monday | Page 137 of 178 |                |           |             |  |  |  |  |  |
|--|---|---|-----------------|----------------|-----------|-------------|--|--|--|--|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416      |                 |                |           |             |  |  |  |  |  |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 65 °F Max 83 °F<br>No Precipitation 11 MPH Wind |   |                 |                |           |             |  |  |  |  |  |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |   |   |                 |                |           |             |  |  |  |  |  |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards had ABS inspectors aboard the majority of the day for an Unscheduled Inspection. At 1745 the GE was off the dock and continued working assignment 4. Work was performed with weir back at full height and at full production pay rates.<br><br>Daily Haul:<br>1 load, 5756 CY<br><br>370 minutes @ 100%<br>1070 minutes @ 0%, dockside at World Marine                      |   |   |                 |                |           |             |  |  |  |  |  |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.  |   |   |                 |                |           |             |  |  |  |  |  |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.  |   |   |                 |                |           |             |  |  |  |  |  |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>1070 minutes @ 0%, dockside at World Marine.   |   |   |                 |                |           |             |  |  |  |  |  |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today _____<br><b>No preparatory inspections held today</b><br>Initial Inspections held today _____<br><b>No initial inspections held today</b>  |   |   |                 |                |           |             |  |  |  |  |  |
| <b>ACTIVITY START/FINISH</b><br>Activity No          Description _____<br><br><b>No activities were started or finished today</b>  |   |   |                 |                |           |             |  |  |  |  |  |
| <b>QC REQUIREMENTS</b><br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table>                |   |   |                 | Requirement No | Type      | Description | Results  | <b>No QC requirements were completed today</b> |  |  |  |
| Requirement No   | Type  | Description   | Results         |                |           |             |  |  |  |  |  |
| <b>No QC requirements were completed today</b>   |   |   |                 |                |           |             |  |  |  |  |  |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were issued today</b></td> </tr> </tbody> </table>               |   |   |                 | Item No        | Location  | Description | <b>No QC Deficiency items were issued today</b>    |  |  |  |  |
| Item No  | Location  | Description   |                 |                |           |             |  |  |  |  |  |
| <b>No QC Deficiency items were issued today</b>  |   |   |                 |                |           |             |  |  |  |  |  |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were corrected today</b></td> </tr> </tbody> </table> |   |   |                 | Item No        | Location  | Description | <b>No QC Deficiency items were corrected today</b> |  |  |  |  |
| Item No  | Location  | Description   |                 |                |           |             |  |  |  |  |  |
| <b>No QC Deficiency items were corrected today</b>   |   |   |                 |                |           |             |  |  |  |  |  |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>  |   |   |                 | Name           | First Day | Last Day    |  |  |  |  |  |
| Name   | First Day   | Last Day  |                 |                |           |             |  |  |  |  |  |
|  |   |   |                 |                |           |             |  |  |  |  |  |

|   |                            |   |                             |                 |
|---|----------------------------|---|-----------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER   | Page 138 of 178             |                 |
|   |                            | 73  |                             |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | DATE  | 15 Oct 2018 - Monday        |                 |
|   |                            | CONTRACT NUMBER   | W9127818D0078 W9127818F0416 |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                             |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                             |                 |
| Dredge Name   |                            | First Day   | Last Day                    |                 |
| Glenn Edwards   |                            | 8/3/2018  |                             |                 |
| <b>LABOR HOURS</b>  |                            |   |                             |                 |
| Crew  | Position                   |   | Number of Employees         | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                         | 48.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                         | 24.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                         | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 2.0                         | 16.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                         | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                         | 24.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                         | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                         | 36.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                         | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                         | 60.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                         | 24.0            |
| Total hours worked to date:   | 10,248.0                   | Total   | 24.0                        | 280.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                             |                 |
| Equipment Name  | Description                |   | Idle Hours                  | Operating Hours |
| 2   | Aggie Survey Boat          |   | 12.0                        | 12.0            |
| 3   | Shelley Survey Boat        |   | 12.0                        | 12.0            |
| Total operating hours to date:  | 1,608.0                    | Total   | 24.0                        | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                             |                 |
| <b>No accidents reported today</b>  |                            |   |                             |                 |
|   |                            |   |                             |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                             |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                        |                 |

|  |   |  |                 |
|--|---|--|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |   | REPORT NUMBER<br>74                            | Page 139 of 178 |
|  |   | DATE<br>16 Oct 2018 - Tuesday                  |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                 |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 72 °F Max 91 °F<br>No Precipitation 12 MPH Wind |  |                 |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |   |  |                 |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards continued work on Assignment 4, Sta. 267+73 to 320+00 in Mobile Harbor.<br><br>3 loads for 17091 CY<br><br>1440 minutes @ 100%  |   |  |                 |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.  |   |  |                 |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>The USACE has issued Assignment 5 this afternoon. The new assignment is 15,000' and extends from Sta. 606+00 to 756+00 in Mobile Bay, just north of Galliard Island. As with previous assignments, it will be broken in to 3 – 5000' sections. |   |  |                 |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>None.  |   |  |                 |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today _____<br><b>No preparatory inspections held today</b><br>Initial Inspections held today _____<br><b>No initial inspections held today</b>                                |   |  |                 |
| <b>ACTIVITY START/FINISH</b><br>Activity No      Description _____<br><br><b>No activities were started or finished today</b>  |   |  |                 |
| <b>QC REQUIREMENTS</b><br>Requirement No    Type      Description      Results _____<br><br><b>No QC requirements were completed today</b>   |   |  |                 |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No      Location      Description _____<br><br><b>No QC Deficiency items were issued today</b>  |   |  |                 |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No      Location      Description _____<br><br><b>No QC Deficiency items were corrected today</b>  |   |  |                 |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)<br>Name      First Day      Last Day _____<br><br><b>No Contractors had their first or last day on the site</b>   |   |  |                 |

|   |                            |   |                        |                    |
|---|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>74   | Page 140 of 178        |                    |
|   |                            | DATE<br>16 Oct 2018 - Tuesday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |   |                        |                    |
| Crew  | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                    | 48.0               |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 24.0               |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 2.0                    | 16.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                    | 24.0               |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                    | 36.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                    | 60.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                    | 24.0               |
| Total hours worked to date:   | 10,528.0                   | Total   | 24.0                   | 280.0              |
| <b>EQUIPMENT HOURS</b>  |                            |   |                        |                    |
| Equipment Name  | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 2   | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| 3   | Shelley Survey Boat        |   | 12.0                   | 12.0               |
| Total operating hours to date:  | 1,632.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                        |                    |
| <b>No accidents reported today</b>  |                            |   |                        |                    |
|   |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|   |  |                 |
|---|--|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br><b>75</b>             | Page 141 of 178 |
|   | DATE<br><b>17 Oct 2018 - Wednesday</b> |                 |

|  |   |
|--|---|
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b> | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |
|--|---|

|                                       |   |
|---------------------------------------|---|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 65 °F Max 81 °F<br>No Precipitation 22 MPH Wind |
|---------------------------------------|---|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**

The Glenn Edwards completed work on Assignment 4 in Mobile Harbor, Sta. 267+73 to 320+00 after 3 loads today. The dredge moved in to Assignment 5 – Section 1, Sta. 706+00 to 756+00 which is located just north of Galliard Island in Mobile Harbor

Daily Haul:  
3 load, 17,510 CY

Delays  
1291 minutes @ 100% time  
20 minutes @ 70% for ship traffic  
129 minutes @ 0% to repair port z-drive clutch, crew change

BD survey of Assignment 5 - Section 1 ran with survey boat Shelley.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**

20 minutes @ 70% for ship traffic  
15 minutes @ 0% for crew change  
114 minutes @ 0% tp troubleshoot and then repair relay box on port z-drive clutch

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

|             |             |
|-------------|-------------|
| Activity No | Description |
|-------------|-------------|

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
|----------------|------|-------------|---------|

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

|  |                            |   |                    |                |
|--|----------------------------|---|--------------------|----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>75   | Page 142 of 178    |                |
|  |                            | DATE<br>17 Oct 2018 - Wednesday   |                    |                |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                    |                |
| <b>No QC Deficiency items were corrected today</b>                                 |                            |   |                    |                |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                    |                |
| Name _____   |                            | First Day _____   |                    | Last Day _____ |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                    |                |
| <b>VESSEL ON SITE</b>  |                            |   |                    |                |
| Dredge Name<br>Glenn Edwards   |                            | First Day<br>8/3/2018   |                    | Last Day _____ |
| <b>LABOR HOURS</b>   |                            |   |                    |                |
| Crew   | Position                   | Number of<br>Employees  | Hours<br>Worked    |                |
| Manson Construction Co.  | ABLE BODIED SEAMAN         | 4.0   | 48.0               |                |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 24.0               |                |
| Manson Construction Co.  | ELECTRICIAN                | 1.0   | 12.0               |                |
| Manson Construction Co.  | PROJECT ENGINEER           | 2.0   | 16.0               |                |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      | 1.0   | 12.0               |                |
| Manson Construction Co.  | DRAGTENDER                 | 2.0   | 24.0               |                |
| Manson Construction Co.  | DREDGE COOK                | 1.0   | 12.0               |                |
| Manson Construction Co.  | DREDGE MATE                | 3.0   | 36.0               |                |
| Manson Construction Co.  | DREDGE CAPTAIN             | 1.0   | 12.0               |                |
| Manson Construction Co.  | ENGINEER                   | 5.0   | 60.0               |                |
| Manson Construction Co.  | BOAT CAPTAIN               | 2.0   | 24.0               |                |
| Total hours worked to date: 10,808.0   |                            | Total   | 24.0               | 280.0          |
| <b>EQUIPMENT HOURS</b>   |                            |   |                    |                |
| Equipment Name   | Description                | Idle<br>Hours   | Operating<br>Hours |                |
| 2  | Aggie Survey Boat          | 12.0  | 12.0               |                |
| 3  | Shelley Survey Boat        | 12.0  | 12.0               |                |
| Total operating hours to date: 1,656.0   |                            | Total   | 24.0               | 24.0           |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                    |                |
| <b>No accidents reported today</b>   |                            |   |                    |                |
|  |                            |   |                    |                |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                    |                |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE               |                |

|  |  |   |                 |
|--|--|---|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |  | REPORT NUMBER<br>76   | Page 143 of 178 |
|  |  | DATE<br>18 Oct 2018 - Thursday  |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                 |
| CONTRACTOR<br>Manson Construction Co.  |  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 64 °F Max 82 °F<br>No Precipitation 30 MPH Wind |                 |
| <b>QC NARRATIVES</b>   |  |   |                 |
| <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>   |  |   |                 |
| None.  |  |   |                 |
| <b>GENERAL COMMENTS</b>  |  |   |                 |
| The Glenn Edwards continued work on Assignment 5 – Section 1, Sta. 706+00 to 756+00 which is located just north of Galliard Island in Mobile Harbor. Inspector Jeff Sims was onboard and is in the process of double checking all hours since 10/7 since no inspector has been on our contract since then. No changes to hours expected. |  |   |                 |
| Daily Haul:<br>4 load, 24,228 CY   |  |   |                 |
| 1398 minutes @ 100% time<br>10 minutes @ 70% for ship traffic<br>32 minutes @ 0% to repair winch brake   |  |   |                 |
| CND survey of Assignment 5 - Section 1 ran with survey boat Shelley.   |  |   |                 |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>  |  |   |                 |
| Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.   |  |   |                 |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>   |  |   |                 |
| None.  |  |   |                 |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>   |  |   |                 |
| 10 minutes @ 70% for ship traffic<br>32 minutes @ 0% to repair stbd pump winch brake   |  |   |                 |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)  |  |   |                 |
| Preparatory Inspections held today _____   |  |   |                 |
| <b>No preparatory inspections held today</b>   |  |   |                 |
| Initial Inspections held today _____   |  |   |                 |
| <b>No initial inspections held today</b>   |  |   |                 |
| <b>ACTIVITY START/FINISH</b>   |  |   |                 |
| Activity No          Description _____   |  |   |                 |
| <b>No activities were started or finished today</b>  |  |   |                 |
| <b>QC REQUIREMENTS</b>   |  |   |                 |
| Requirement No    Type                          Description    Results _____   |  |   |                 |
| <b>No QC requirements were completed today</b>   |  |   |                 |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)   |  |   |                 |
| Item No                  Location                          Description _____   |  |   |                 |
| <b>No QC Deficiency items were issued today</b>  |  |   |                 |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)  |  |   |                 |
| Item No                  Location                          Description _____   |  |   |                 |
| <b>No QC Deficiency items were corrected today</b>   |  |   |                 |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>76   | Page 144 of 178        |                    |
|  |                            | DATE<br>18 Oct 2018 - Thursday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name  |                            | First Day   | Last Day               |                    |
| Glenn Edwards  |                            | 8/3/2018  |                        |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 48.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 24.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 2.0                    | 16.0               |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 24.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 36.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 60.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 24.0               |
| Total hours worked to date:  | 11,088.0                   | Total   | 24.0                   | 280.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 2  | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| 3  | Shelley Survey Boat        |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 1,680.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |   | REPORT NUMBER<br>77                            | Page 145 of 178 |                |      |             |         |  |  |  |  |
|--|---|--|-----------------|----------------|------|-------------|---------|--|--|--|--|
|  |   | DATE<br>19 Oct 2018 - Friday                   |                 |                |      |             |         |  |  |  |  |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                 |                |      |             |         |  |  |  |  |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 62 °F Max 88 °F<br>No Precipitation 12 MPH Wind |  |                 |                |      |             |         |  |  |  |  |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |   |  |                 |                |      |             |         |  |  |  |  |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards continued work on Assignment 5 – Section 1, Sta. 706+00 to 756+00 which is located just north of Galliard Island in Mobile Harbor.<br><br>Daily Haul:<br>5 loads, 29,858 CY<br><br>1440 minutes @ 100% time<br><br>CND survey of Assignment 5 - Section 1<br>BD of Assignment 5 - Section 2 and 3<br>AD of Assignment 4                                       |   |  |                 |                |      |             |         |  |  |  |  |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.  |   |  |                 |                |      |             |         |  |  |  |  |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.  |   |  |                 |                |      |             |         |  |  |  |  |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>None.  |   |  |                 |                |      |             |         |  |  |  |  |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today<br><b>No preparatory inspections held today</b><br>Initial Inspections held today<br><b>No initial inspections held today</b>  |   |  |                 |                |      |             |         |  |  |  |  |
| <b>ACTIVITY START/FINISH</b><br>Activity No      Description<br><hr/> <b>No activities were started or finished today</b>  |   |  |                 |                |      |             |         |  |  |  |  |
| <b>QC REQUIREMENTS</b><br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table> |   |  |                 | Requirement No | Type | Description | Results | <b>No QC requirements were completed today</b> |  |  |  |
| Requirement No   | Type  | Description                                    | Results         |                |      |             |         |  |  |  |  |
| <b>No QC requirements were completed today</b>   |   |  |                 |                |      |             |         |  |  |  |  |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No      Location      Description<br><hr/> <b>No QC Deficiency items were issued today</b>  |   |  |                 |                |      |             |         |  |  |  |  |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No      Location      Description<br><hr/> <b>No QC Deficiency items were corrected today</b>  |   |  |                 |                |      |             |         |  |  |  |  |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>77   | Page 146 of 178        |                    |
|  |                            | DATE<br>19 Oct 2018 - Friday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards   |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 24.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 2.0                    | 16.0               |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 48.0               |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 24.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 36.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 60.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 24.0               |
| Total hours worked to date:  | 11,368.0                   | Total   | 24.0                   | 280.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 2  | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| 3  | Shelley Survey Boat        |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 1,704.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|   |                                |                 |
|---|--------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>78            | Page 147 of 178 |
|   | DATE<br>20 Oct 2018 - Saturday |                 |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 63 °F Max 88 °F<br>0.20 IN Precipitation 16 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued work on Assignment 5 – Section 1, Sta. 706+00 to 756+00 which is located just north of Galliard Island in Mobile Harbor.

Daily Haul:  
4 loads, 24,930 CY

1430 minutes @ 100% time  
10 minutes @ 0% for grocery delivery

CND survey of Assignment 5 - Section 1

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Saturday safety meeting covering the importance of good watch relief and turnover.  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
10 minutes @ 0% due to grocery delivery

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No | Description |
|-------------|-------------|
| _____       |             |

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____          |      |             |         |

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were corrected today**

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>78   | Page 148 of 178        |                    |
|  |                            | DATE<br>20 Oct 2018 - Saturday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards   |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 48.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 24.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 1.0                    | 8.0                |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 24.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 36.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 60.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 24.0               |
| Total hours worked to date:  | 11,640.0                   | Total   | 23.0                   | 272.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 2  | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| 3  | Shelley Survey Boat        |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 1,728.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|   |                              |                 |
|---|------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>79          | Page 149 of 178 |
|   | DATE<br>21 Oct 2018 - Sunday |                 |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |   |
|---------------------------------------|---|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 49 °F Max 72 °F<br>No Precipitation 16 MPH Wind |
|---------------------------------------|---|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued work on Assignment 5 – Section 1, Sta. 706+00 to 756+00 which is located just north of Galliard Island in Mobile Harbor.

Daily Haul:  
4 loads, 23,543 CY

1392 minutes @ 100% time  
48 minutes @ 0% for compass renewal

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
48 minutes @ 0% for compass renewal

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

|             |             |
|-------------|-------------|
| Activity No | Description |
|-------------|-------------|

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
|----------------|------|-------------|---------|

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

|      |           |          |
|------|-----------|----------|
| Name | First Day | Last Day |
|------|-----------|----------|

|   |                            |   |                     |                 |
|---|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>79   | Page 150 of 178     |                 |
|   |                            | DATE<br>21 Oct 2018 - Sunday  |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                     |                 |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day            |                 |
| <b>LABOR HOURS</b>  |                            |   |                     |                 |
| Crew  | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                 | 24.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 24.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 1.0                 | 8.0             |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                 | 48.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                 | 36.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                 | 60.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                 | 24.0            |
| Total hours worked to date:   |                            | 11,912.0  | Total               | 272.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                     |                 |
| Equipment Name  | Description                |   | Idle Hours          | Operating Hours |
| 2   | Aggie Survey Boat          |   | 12.0                | 12.0            |
| 3   | Shelley Survey Boat        |   | 12.0                | 12.0            |
| Total operating hours to date:  |                            | 1,752.0   | Total               | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                     |                 |
| <b>No accidents reported today</b>  |                            |   |                     |                 |
|   |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |

|   |                              |                 |
|---|------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>80          | Page 151 of 178 |
|   | DATE<br>22 Oct 2018 - Monday |                 |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |   |
|---------------------------------------|---|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 46 °F Max 71 °F<br>No Precipitation 16 MPH Wind |
|---------------------------------------|---|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued work on Assignment 5 – Section 1, Sta. 706+00 to 756+00 which is located just north of Galliard Island in Mobile Harbor.

Daily Haul:  
4 loads, 21,743 CY

1403 minutes @ 100% time  
37 minutes @ 0% to inspect port dredge pump

CND survey of Assignment 5 - Section 1 with survey boat Shelley

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
48 minutes @ 0% for compass renewal

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No   | Description |
|---|-------------|
| <b>No activities were started or finished today</b> |             |

**QC REQUIREMENTS**

| Requirement No                                 | Type | Description | Results |
|--|------|-------------|---------|
| <b>No QC requirements were completed today</b> |      |             |         |

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No   | Location | Description |
|---|----------|-------------|
| <b>No QC Deficiency items were issued today</b> |          |             |

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No  | Location | Description |
|--|----------|-------------|
| <b>No QC Deficiency items were corrected today</b> |          |             |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>80   | Page 152 of 178        |                    |
|  |                            | DATE<br>22 Oct 2018 - Monday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards   |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 48.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 24.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 2.0                    | 16.0               |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 24.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 36.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 60.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 24.0               |
| Total hours worked to date:  | 12,192.0                   | Total   | 24.0                   | 280.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 2  | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| 3  | Shelley Survey Boat        |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 1,776.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|   |                                      |                 |
|---|--------------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br><b>81</b>           | Page 153 of 178 |
|   | DATE<br><b>23 Oct 2018 - Tuesday</b> |                 |

|  |   |
|--|---|
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b> | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |
|--|---|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 61 °F Max 69 °F<br>0.19 IN Precipitation 16 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued work on Assignment 5 – Section 1, Sta. 706+00 to 756+00 which is located just north of Galliard Island in Mobile Harbor.  
  
Daily Haul:  
4 loads, 21,126 CY  
  
1440 minutes @ 100% time  
  
CND survey of Assignment 5 - Section 1 with survey boat Shelley  
AD survey of Assignment 4

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
USACE representative directed the Glenn Edwards to move into the Assignment 5 - Section 2, Sta. 656+00 to 706+00 following crew change on Wednesday.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No   | Description |
|---|-------------|
| <b>No activities were started or finished today</b> |             |

**QC REQUIREMENTS**

| Requirement No                                 | Type | Description | Results |
|--|------|-------------|---------|
| <b>No QC requirements were completed today</b> |      |             |         |

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No   | Location | Description |
|---|----------|-------------|
| <b>No QC Deficiency items were issued today</b> |          |             |

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No  | Location | Description |
|--|----------|-------------|
| <b>No QC Deficiency items were corrected today</b> |          |             |

|  |                            |  |                     |                 |
|--|----------------------------|--|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>81  | Page 154 of 178     |                 |
|  |                            | DATE<br>23 Oct 2018 - Tuesday  |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                     |                 |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |  |                     |                 |
| Name   |                            | First Day  | Last Day            |                 |
| <b>No Contractors had their first or last day on the site</b>                      |                            |  |                     |                 |
| <b>VESSEL ON SITE</b>  |                            |  |                     |                 |
| Dredge Name  |                            | First Day  | Last Day            |                 |
| Glenn Edwards  |                            | 8/3/2018   |                     |                 |
| <b>LABOR HOURS</b>   |                            |  |                     |                 |
| Crew   | Position                   |  | Number of Employees | Hours Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |  | 4.0                 | 48.0            |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                 | 24.0            |
| Manson Construction Co.  | ELECTRICIAN                |  | 1.0                 | 12.0            |
| Manson Construction Co.  | PROJECT ENGINEER           |  | 2.0                 | 16.0            |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |  | 1.0                 | 12.0            |
| Manson Construction Co.  | DRAGTENDER                 |  | 2.0                 | 24.0            |
| Manson Construction Co.  | DREDGE COOK                |  | 1.0                 | 12.0            |
| Manson Construction Co.  | DREDGE MATE                |  | 3.0                 | 36.0            |
| Manson Construction Co.  | DREDGE CAPTAIN             |  | 1.0                 | 12.0            |
| Manson Construction Co.  | ENGINEER                   |  | 5.0                 | 60.0            |
| Manson Construction Co.  | BOAT CAPTAIN               |  | 2.0                 | 24.0            |
| Total hours worked to date:  | 12,472.0                   | Total  | 24.0                | 280.0           |
| <b>EQUIPMENT HOURS</b>   |                            |  |                     |                 |
| Equipment Name   | Description                |  | Idle Hours          | Operating Hours |
| 2  | Aggie Survey Boat          |  | 12.0                | 12.0            |
| 3  | Shelley Survey Boat        |  | 12.0                | 12.0            |
| Total operating hours to date:   | 1,800.0                    | Total  | 24.0                | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |  |                     |                 |
| <b>No accidents reported today</b>   |                            |  |                     |                 |
|  |                            |  |                     |                 |
| CONTRACTOR CERTIFICATION   |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                |                 |

| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |   | REPORT NUMBER<br>82                            | Page 155 of 178 |                |          |             |  |  |  |  |  |
|---|---|--|-----------------|----------------|----------|-------------|--|--|--|--|--|
|   |   | DATE<br>24 Oct 2018 - Wednesday                |                 |                |          |             |  |  |  |  |  |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                 |                |          |             |  |  |  |  |  |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 56 °F Max 74 °F<br>No Precipitation 21 MPH Wind |  |                 |                |          |             |  |  |  |  |  |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.   |   |  |                 |                |          |             |  |  |  |  |  |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards completed work on Assignment 5 – Section 1, Sta. 706+00 to 756+00 and moved in to Assignment 5 - Section 2, Sta. 656+00 to 706+00. Section 2 is 5000' farther north than Section 1.<br><br>Daily Haul:<br>4 loads, 22,872 CY<br><br>1417 minutes @ 100% time<br>23 minutes @ 0% for crew change<br><br>CND survey of Assignment 5 - Section 1 with survey boat Shelley   |   |  |                 |                |          |             |  |  |  |  |  |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.   |   |  |                 |                |          |             |  |  |  |  |  |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>USACE representative directed the Glenn Edwards to split the remaining contract time between the two remaining sections of Assignment 5 and approved running the full length of the toes (15,000') as cleanup for the final day of the project.   |   |  |                 |                |          |             |  |  |  |  |  |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>23 minutes @ 0% for crew change.  |   |  |                 |                |          |             |  |  |  |  |  |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br><u>Preparatory Inspections held today</u><br><b>No preparatory inspections held today</b><br><u>Initial Inspections held today</u><br><b>No initial inspections held today</b>   |   |  |                 |                |          |             |  |  |  |  |  |
| <b>ACTIVITY START/FINISH</b><br><u>Activity No                  Description</u><br><br><b>No activities were started or finished today</b>  |   |  |                 |                |          |             |  |  |  |  |  |
| <b>QC REQUIREMENTS</b><br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Requirement No</th> <th style="text-align: left; border-bottom: 1px solid black;">Type</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: left; border-bottom: 1px solid black;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table> |   |  |                 | Requirement No | Type     | Description | Results  | <b>No QC requirements were completed today</b> |  |  |  |
| Requirement No  | Type  | Description                                    | Results         |                |          |             |  |  |  |  |  |
| <b>No QC requirements were completed today</b>  |   |  |                 |                |          |             |  |  |  |  |  |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were issued today</b></td> </tr> </tbody> </table>                                |   |  |                 | Item No        | Location | Description | <b>No QC Deficiency items were issued today</b>    |  |  |  |  |
| Item No   | Location  | Description                                    |                 |                |          |             |  |  |  |  |  |
| <b>No QC Deficiency items were issued today</b>   |   |  |                 |                |          |             |  |  |  |  |  |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were corrected today</b></td> </tr> </tbody> </table>                  |   |  |                 | Item No        | Location | Description | <b>No QC Deficiency items were corrected today</b> |  |  |  |  |
| Item No   | Location  | Description                                    |                 |                |          |             |  |  |  |  |  |
| <b>No QC Deficiency items were corrected today</b>  |   |  |                 |                |          |             |  |  |  |  |  |

|  |                            |  |                             |                    |
|--|----------------------------|--|-----------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER  | Page 156 of 178             |                    |
|  |                            | 82   |                             |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | DATE   | 24 Oct 2018 - Wednesday     |                    |
|  |                            | CONTRACT NUMBER  | W9127818D0078 W9127818F0416 |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |  |                             |                    |
| Name   |                            | First Day  | Last Day                    |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |  |                             |                    |
| <b>VESSEL ON SITE</b>  |                            |  |                             |                    |
| Dredge Name  |                            | First Day  | Last Day                    |                    |
| Glenn Edwards  |                            | 8/3/2018   |                             |                    |
| <b>LABOR HOURS</b>   |                            |  |                             |                    |
| Crew   | Position                   |  | Number of<br>Employees      | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |  | 4.0                         | 48.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                         | 24.0               |
| Manson Construction Co.  | ELECTRICIAN                |  | 1.0                         | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |  | 2.0                         | 16.0               |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |  | 1.0                         | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |  | 2.0                         | 24.0               |
| Manson Construction Co.  | DREDGE COOK                |  | 1.0                         | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |  | 3.0                         | 36.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |  | 1.0                         | 12.0               |
| Manson Construction Co.  | ENGINEER                   |  | 5.0                         | 60.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |  | 2.0                         | 24.0               |
| Total hours worked to date:  | 12,752.0                   | Total  | 24.0                        | 280.0              |
| <b>EQUIPMENT HOURS</b>   |                            |  |                             |                    |
| Equipment Name   | Description                |  | Idle<br>Hours               | Operating<br>Hours |
| 2  | Aggie Survey Boat          |  | 12.0                        | 12.0               |
| 3  | Shelley Survey Boat        |  | 12.0                        | 12.0               |
| Total operating hours to date:   | 1,824.0                    | Total  | 24.0                        | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |  |                             |                    |
| <b>No accidents reported today</b>   |                            |  |                             |                    |
|  |                            |  |                             |                    |
| CONTRACTOR CERTIFICATION   |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                             |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                        |                    |



|   |                            |   |                             |       |
|---|----------------------------|---|-----------------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER   | Page 158 of 178             |       |
|   |                            | 83  |                             |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | DATE  | 25 Oct 2018 - Thursday      |       |
|   |                            | CONTRACT NUMBER   | W9127818D0078 W9127818F0416 |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                             |       |
| <b>VESSEL ON SITE</b>   |                            |   |                             |       |
| Dredge Name   | First Day                  | Last Day  |                             |       |
| Glenn Edwards   | 8/3/2018                   |   |                             |       |
| <b>LABOR HOURS</b>  |                            |   |                             |       |
| Crew  | Position                   | Number of Employees   | Hours Worked                |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 48.0                        |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 24.0                        |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0                        |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 2.0   | 16.0                        |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0                        |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 24.0                        |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0                        |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 36.0                        |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0                        |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 60.0                        |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 24.0                        |       |
| Total hours worked to date:   | 13,032.0                   | Total   | 24.0                        | 280.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                             |       |
| Equipment Name  | Description                | Idle Hours  | Operating Hours             |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0                        |       |
| 3   | Shelley Survey Boat        | 12.0  | 12.0                        |       |
| Total operating hours to date:  | 1,848.0                    | Total   | 24.0                        | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                             |       |
| <b>No accidents reported today</b>  |                            |   |                             |       |
|   |                            |   |                             |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                             |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                        |       |

|   |                                     |                 |
|---|-------------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br><b>84</b>          | Page 159 of 178 |
|   | DATE<br><b>26 Oct 2018 - Friday</b> |                 |

|  |   |
|--|---|
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b> | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |
|--|---|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 51 °F Max 72 °F<br>No Precipitation 9 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued working in Assignment 5 – Section 2, Sta. 656+00 to 706+00. Digging just north of Gailard Island, no overflow. Mud loads.  
  
Daily Haul:  
4 loads, 24,606 CY  
  
1419 minutes @ 100%  
21 minutes @ 70% - ballasting hopper at dumpsite after dumping due to weather, 6-7ft swell

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
21 min @ 70% - ballasting hopper at dumpsite after dumping due to weather, 6-7ft swell

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

|             |             |
|-------------|-------------|
| Activity No | Description |
|-------------|-------------|

**No activities were started or finished today**

**QC REQUIREMENTS**

|                |      |             |         |
|----------------|------|-------------|---------|
| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

|      |           |          |
|------|-----------|----------|
| Name | First Day | Last Day |
|------|-----------|----------|

|   |                            |   |                     |                 |
|---|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>84   | Page 160 of 178     |                 |
|   |                            | DATE<br>26 Oct 2018 - Friday  |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                     |                 |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day            |                 |
| <b>LABOR HOURS</b>  |                            |   |                     |                 |
| Crew  | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                 | 48.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 24.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 2.0                 | 16.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                 | 24.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                 | 36.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                 | 60.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                 | 24.0            |
| Total hours worked to date: 13,312.0  |                            | Total   | 24.0                | 280.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                     |                 |
| Equipment Name  | Description                |   | Idle Hours          | Operating Hours |
| 2   | Aggie Survey Boat          |   | 12.0                | 12.0            |
| 3   | Shelley Survey Boat        |   | 12.0                | 12.0            |
| Total operating hours to date: 1,872.0  |                            | Total   | 24.0                | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                     |                 |
| <b>No accidents reported today</b>  |                            |   |                     |                 |
|   |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |



|   |                            |  |                        |                    |
|---|----------------------------|--|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>85  | Page 162 of 178        |                    |
|   |                            | DATE<br>27 Oct 2018 - Saturday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416   |                        |                    |
| <b>No Contractors had their first or last day on the site</b>                 |                            |  |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |  |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018  | Last Day<br>_____      |                    |
| <b>LABOR HOURS</b>  |                            |  |                        |                    |
| Crew  | Position                   |  | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |  | 4.0                    | 48.0               |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |  | 2.0                    | 24.0               |
| Manson Construction Co.   | ELECTRICIAN                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |  | 2.0                    | 16.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |  | 2.0                    | 24.0               |
| Manson Construction Co.   | DREDGE COOK                |  | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |  | 3.0                    | 36.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |  | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |  | 5.0                    | 60.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |  | 2.0                    | 24.0               |
| Total hours worked to date:   | 13,592.0                   | Total  | 24.0                   | 280.0              |
| <b>EQUIPMENT HOURS</b>  |                            |  |                        |                    |
| Equipment Name  | Description                |  | Idle<br>Hours          | Operating<br>Hours |
| 2   | Aggie Survey Boat          |  | 12.0                   | 12.0               |
| 3   | Shelley Survey Boat        |  | 12.0                   | 12.0               |
| Total operating hours to date:  | 1,896.0                    | Total  | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |  |                        |                    |
| <b>No accidents reported today</b>  |                            |  |                        |                    |
|   |                            |  |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b> |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS  | DATE                   |                    |



|   |                            |   |                             |       |
|---|----------------------------|---|-----------------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER   | Page 164 of 178             |       |
|   |                            | 86  |                             |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | DATE  | 28 Oct 2018 - Sunday        |       |
|   |                            | CONTRACT NUMBER   | W9127818D0078 W9127818F0416 |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                             |       |
| <b>VESSEL ON SITE</b>   |                            |   |                             |       |
| Dredge Name   | First Day                  | Last Day  |                             |       |
| Glenn Edwards   | 8/3/2018                   |   |                             |       |
| <b>LABOR HOURS</b>  |                            |   |                             |       |
| Crew  | Position                   | Number of Employees   | Hours Worked                |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 48.0                        |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 24.0                        |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0                        |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 2.0   | 16.0                        |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0                        |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 24.0                        |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0                        |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 36.0                        |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0                        |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 60.0                        |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 24.0                        |       |
| Total hours worked to date:   | 13,872.0                   | Total   | 24.0                        | 280.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                             |       |
| Equipment Name  | Description                | Idle Hours  | Operating Hours             |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0                        |       |
| 3   | Shelley Survey Boat        | 12.0  | 12.0                        |       |
| Total operating hours to date:  | 1,920.0                    | Total   | 24.0                        | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                             |       |
| <b>No accidents reported today</b>  |                            |   |                             |       |
|   |                            |   |                             |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                             |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                        |       |



|   |                            |   |                             |       |
|---|----------------------------|---|-----------------------------|-------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER   | Page 166 of 178             |       |
|   |                            | 87  |                             |       |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | DATE  | 29 Oct 2018 - Monday        |       |
|   |                            | CONTRACT NUMBER   | W9127818D0078 W9127818F0416 |       |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                             |       |
| <b>VESSEL ON SITE</b>   |                            |   |                             |       |
| Dredge Name   | First Day                  | Last Day  |                             |       |
| Glenn Edwards   | 8/3/2018                   |   |                             |       |
| <b>LABOR HOURS</b>  |                            |   |                             |       |
| Crew  | Position                   | Number of Employees   | Hours Worked                |       |
| Manson Construction Co.   | ABLE BODIED SEAMAN         | 4.0   | 48.0                        |       |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER | 2.0   | 24.0                        |       |
| Manson Construction Co.   | ELECTRICIAN                | 1.0   | 12.0                        |       |
| Manson Construction Co.   | PROJECT ENGINEER           | 2.0   | 16.0                        |       |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      | 1.0   | 12.0                        |       |
| Manson Construction Co.   | DRAGTENDER                 | 2.0   | 24.0                        |       |
| Manson Construction Co.   | DREDGE COOK                | 1.0   | 12.0                        |       |
| Manson Construction Co.   | DREDGE MATE                | 3.0   | 36.0                        |       |
| Manson Construction Co.   | DREDGE CAPTAIN             | 1.0   | 12.0                        |       |
| Manson Construction Co.   | ENGINEER                   | 5.0   | 60.0                        |       |
| Manson Construction Co.   | BOAT CAPTAIN               | 2.0   | 24.0                        |       |
| Total hours worked to date:   | 14,152.0                   | Total   | 24.0                        | 280.0 |
| <b>EQUIPMENT HOURS</b>  |                            |   |                             |       |
| Equipment Name  | Description                | Idle Hours  | Operating Hours             |       |
| 2   | Aggie Survey Boat          | 12.0  | 12.0                        |       |
| 3   | Shelley Survey Boat        | 12.0  | 12.0                        |       |
| Total operating hours to date:  | 1,944.0                    | Total   | 24.0                        | 24.0  |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                             |       |
| <b>No accidents reported today</b>  |                            |   |                             |       |
|   |                            |   |                             |       |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                             |       |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                        |       |

| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>   |  | REPORT NUMBER<br>88                            | Page 167 of 178 |                |           |             |  |  |  |  |  |
|---|--|--|-----------------|----------------|-----------|-------------|--|--|--|--|--|
|   |  | DATE<br>30 Oct 2018 - Tuesday                  |                 |                |           |             |  |  |  |  |  |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge   |  | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                 |                |           |             |  |  |  |  |  |
| CONTRACTOR<br>Manson Construction Co.   | WEATHER<br>Weather Caused No Delay<br>Temperature Min 63 °F Max 81 °F<br>No Precipitation 8 MPH Wind |  |                 |                |           |             |  |  |  |  |  |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.   |  |  |                 |                |           |             |  |  |  |  |  |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards continued working in Assignment 5 – Section 2, Sta. 656+00 to 706+00.<br>Digging just north of Gailard Island, no overflow. Mud loads.<br><br>Daily Haul:<br>4 loads, 27,408 CY<br><br>1440 minutes @ 100%   |  |  |                 |                |           |             |  |  |  |  |  |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs.<br>Monitoring National Hurricane Center for storm activity.   |  |  |                 |                |           |             |  |  |  |  |  |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.   |  |  |                 |                |           |             |  |  |  |  |  |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>None  |  |  |                 |                |           |             |  |  |  |  |  |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br><u>Preparatory Inspections held today</u><br><b>No preparatory inspections held today</b><br><u>Initial Inspections held today</u><br><b>No initial inspections held today</b>   |  |  |                 |                |           |             |  |  |  |  |  |
| <b>ACTIVITY START/FINISH</b><br><u>Activity No          Description</u><br><br><b>No activities were started or finished today</b>  |  |  |                 |                |           |             |  |  |  |  |  |
| <b>QC REQUIREMENTS</b><br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table>                |  |  |                 | Requirement No | Type      | Description | Results  | <b>No QC requirements were completed today</b> |  |  |  |
| Requirement No  | Type   | Description                                    | Results         |                |           |             |  |  |  |  |  |
| <b>No QC requirements were completed today</b>  |  |  |                 |                |           |             |  |  |  |  |  |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were issued today</b></td> </tr> </tbody> </table>               |  |  |                 | Item No        | Location  | Description | <b>No QC Deficiency items were issued today</b>    |  |  |  |  |
| Item No   | Location   | Description                                    |                 |                |           |             |  |  |  |  |  |
| <b>No QC Deficiency items were issued today</b>   |  |  |                 |                |           |             |  |  |  |  |  |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were corrected today</b></td> </tr> </tbody> </table> |  |  |                 | Item No        | Location  | Description | <b>No QC Deficiency items were corrected today</b> |  |  |  |  |
| Item No   | Location   | Description                                    |                 |                |           |             |  |  |  |  |  |
| <b>No QC Deficiency items were corrected today</b>  |  |  |                 |                |           |             |  |  |  |  |  |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)<br><table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>  |  |  |                 | Name           | First Day | Last Day    |  |  |  |  |  |
| Name  | First Day  | Last Day                                       |                 |                |           |             |  |  |  |  |  |
|   |  |  |                 |                |           |             |  |  |  |  |  |

|   |                            |   |                     |                 |
|---|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>88   | Page 168 of 178     |                 |
|   |                            | DATE<br>30 Oct 2018 - Tuesday   |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                     |                 |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day            |                 |
| <b>LABOR HOURS</b>  |                            |   |                     |                 |
| Crew  | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                 | 48.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 24.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 2.0                 | 16.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                 | 24.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                 | 36.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                 | 60.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                 | 24.0            |
| Total hours worked to date:   | 14,432.0                   | Total   | 24.0                | 280.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                     |                 |
| Equipment Name  | Description                |   | Idle Hours          | Operating Hours |
| 2   | Aggie Survey Boat          |   | 12.0                | 12.0            |
| 3   | Shelley Survey Boat        |   | 12.0                | 12.0            |
| Total operating hours to date:  | 1,968.0                    | Total   | 24.0                | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                     |                 |
| <b>No accidents reported today</b>  |                            |   |                     |                 |
|   |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |

| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |   | REPORT NUMBER<br>89                            | Page 169 of 178 |                |           |             |         |       |  |  |  |
|--|---|--|-----------------|----------------|-----------|-------------|---------|-------|--|--|--|
|  |   | DATE<br>31 Oct 2018 - Wednesday                |                 |                |           |             |         |       |  |  |  |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                 |                |           |             |         |       |  |  |  |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused No Delay<br>Temperature Min 64 °F Max 82 °F<br>No Precipitation 14 MPH Wind |  |                 |                |           |             |         |       |  |  |  |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |   |  |                 |                |           |             |         |       |  |  |  |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards continued working in Assignment 5 – Section 2, Sta. 656+00 to 706+00. Digging just north of Gailard Island, no overflow. Mud loads.<br><br>Daily Haul:<br>4 loads, 24,160 CY<br><br>1410 minutes @ 100%<br>30 minutes @ 0% for crew change  |   |  |                 |                |           |             |         |       |  |  |  |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs. Monitoring National Hurricane Center for storm activity.   |   |  |                 |                |           |             |         |       |  |  |  |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.  |   |  |                 |                |           |             |         |       |  |  |  |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>30 minutes @ 0% for crew change  |   |  |                 |                |           |             |         |       |  |  |  |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today _____<br><b>No preparatory inspections held today</b><br>Initial Inspections held today _____<br><b>No initial inspections held today</b>  |   |  |                 |                |           |             |         |       |  |  |  |
| <b>ACTIVITY START/FINISH</b><br>Activity No          Description<br>_____<br><b>No activities were started or finished today</b>   |   |  |                 |                |           |             |         |       |  |  |  |
| <b>QC REQUIREMENTS</b><br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">_____</td> </tr> </tbody> </table> <b>No QC requirements were completed today</b>                |   |  |                 | Requirement No | Type      | Description | Results | _____ |  |  |  |
| Requirement No   | Type  | Description                                    | Results         |                |           |             |         |       |  |  |  |
| _____  |   |  |                 |                |           |             |         |       |  |  |  |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> <b>No QC Deficiency items were issued today</b>               |   |  |                 | Item No        | Location  | Description | _____   |       |  |  |  |
| Item No  | Location  | Description                                    |                 |                |           |             |         |       |  |  |  |
| _____  |   |  |                 |                |           |             |         |       |  |  |  |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> <b>No QC Deficiency items were corrected today</b> |   |  |                 | Item No        | Location  | Description | _____   |       |  |  |  |
| Item No  | Location  | Description                                    |                 |                |           |             |         |       |  |  |  |
| _____  |   |  |                 |                |           |             |         |       |  |  |  |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)<br><table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table>  |   |  |                 | Name           | First Day | Last Day    | _____   |       |  |  |  |
| Name   | First Day   | Last Day                                       |                 |                |           |             |         |       |  |  |  |
| _____  |   |  |                 |                |           |             |         |       |  |  |  |

|   |                            |   |                        |                    |
|---|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>89   | Page 170 of 178        |                    |
|   |                            | DATE<br>31 Oct 2018 - Wednesday   |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>   |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>  |                            |   |                        |                    |
| Crew  | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                    | 48.0               |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 24.0               |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 2.0                    | 16.0               |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                    | 24.0               |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                    | 36.0               |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                    | 60.0               |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                    | 24.0               |
| Total hours worked to date:   | 14,712.0                   | Total   | 24.0                   | 280.0              |
| <b>EQUIPMENT HOURS</b>  |                            |   |                        |                    |
| Equipment Name  | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 2   | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| 3   | Shelley Survey Boat        |   | 12.0                   | 12.0               |
| Total operating hours to date:  | 1,992.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                        |                    |
| <b>No accidents reported today</b>  |                            |   |                        |                    |
|   |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|  |   |  |                 |
|--|---|--|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>  |   | REPORT NUMBER<br>90                            | Page 171 of 178 |
|  |   | DATE<br>01 Nov 2018 - Thursday                 |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge  |   | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |                 |
| CONTRACTOR<br>Manson Construction Co.  | WEATHER<br>Weather Caused Non-Critical Delay<br>Temperature Min 66 °F Max 79 °F<br>1 IN Precipitation 19 MPH Wind |  |                 |
| <b>QC NARRATIVES</b><br><b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b><br>None.  |   |  |                 |
| <b>GENERAL COMMENTS</b><br>The Glenn Edwards continued working in Assignment 5 – Section 2, Sta. 656+00 to 706+00. Digging just north of Gailard Island, no overflow. Mud loads. Gale force winds and heavy seas at the disposal site meant the dredge took a 565 minutes of delay time. The Glenn also ballasted the hopper with seawater on the sail back to the cut.<br><br>Daily Haul:<br>2 loads, 12622 CY<br><br>875 minutes @ 100%<br>565 minutes @ 70% for weather |   |  |                 |
| <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b><br>Crew continues to work safely and fill out JSAs before new jobs. Monitoring National Hurricane Center for storm activity.   |   |  |                 |
| <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b><br>None.  |   |  |                 |
| <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b><br>565 minutes @ 70% for gale force winds and heavy seas at the disposal site   |   |  |                 |
| <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)<br>Preparatory Inspections held today<br><b>No preparatory inspections held today</b><br>Initial Inspections held today<br><b>No initial inspections held today</b>  |   |  |                 |
| <b>ACTIVITY START/FINISH</b><br>Activity No          Description<br><hr/> <b>No activities were started or finished today</b>  |   |  |                 |
| <b>QC REQUIREMENTS</b><br>Requirement No    Type                          Description    Results<br><hr/> <b>No QC requirements were completed today</b>   |   |  |                 |
| <b>ISSUED QA/QC DEFICIENCY</b> (Describe QC Deficiency items issued)<br>Item No                          Location                          Description<br><hr/> <b>No QC Deficiency items were issued today</b>  |   |  |                 |
| <b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)<br>Item No                          Location                          Description<br><hr/> <b>No QC Deficiency items were corrected today</b>  |   |  |                 |

|  |                            |   |                        |                    |
|--|----------------------------|---|------------------------|--------------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b>      |                            | REPORT NUMBER<br>90   | Page 172 of 178        |                    |
|  |                            | DATE<br>01 Nov 2018 - Thursday  |                        |                    |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                                  |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                        |                    |
| <b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) |                            |   |                        |                    |
| Name   |                            | First Day   | Last Day               |                    |
| <b>No Contractors had their first or last day on the site</b>                      |                            |   |                        |                    |
| <b>VESSEL ON SITE</b>  |                            |   |                        |                    |
| Dredge Name<br>Glenn Edwards   |                            | First Day<br>8/3/2018   | Last Day               |                    |
| <b>LABOR HOURS</b>   |                            |   |                        |                    |
| Crew   | Position                   |   | Number of<br>Employees | Hours<br>Worked    |
| Manson Construction Co.  | ABLE BODIED SEAMAN         |   | 4.0                    | 48.0               |
| Manson Construction Co.  | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                    | 24.0               |
| Manson Construction Co.  | ELECTRICIAN                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | PROJECT ENGINEER           |   | 2.0                    | 16.0               |
| Manson Construction Co.  | DREDGE CHIEF ENGINEER      |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DRAGTENDER                 |   | 2.0                    | 24.0               |
| Manson Construction Co.  | DREDGE COOK                |   | 1.0                    | 12.0               |
| Manson Construction Co.  | DREDGE MATE                |   | 3.0                    | 36.0               |
| Manson Construction Co.  | DREDGE CAPTAIN             |   | 1.0                    | 12.0               |
| Manson Construction Co.  | ENGINEER                   |   | 5.0                    | 60.0               |
| Manson Construction Co.  | BOAT CAPTAIN               |   | 2.0                    | 24.0               |
| Total hours worked to date:  | 14,992.0                   | Total   | 24.0                   | 280.0              |
| <b>EQUIPMENT HOURS</b>   |                            |   |                        |                    |
| Equipment Name   | Description                |   | Idle<br>Hours          | Operating<br>Hours |
| 2  | Aggie Survey Boat          |   | 12.0                   | 12.0               |
| 3  | Shelley Survey Boat        |   | 12.0                   | 12.0               |
| Total operating hours to date:   | 2,016.0                    | Total   | 24.0                   | 24.0               |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                     |                            |   |                        |                    |
| <b>No accidents reported today</b>   |                            |   |                        |                    |
|  |                            |   |                        |                    |
| CONTRACTOR CERTIFICATION   |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                        |                    |
| QC REPRESENTATIVE'S SIGNATURE  | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                   |                    |

|   |                                     |                 |
|---|-------------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br><b>91</b>          | Page 173 of 178 |
|   | DATE<br><b>02 Nov 2018 - Friday</b> |                 |

|  |   |
|--|---|
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b> | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |
|--|---|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 48 °F Max 66 °F<br>0.01 IN Precipitation 12 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued working in Assignment 5 – Section 2, Sta. 656+00 to 706+00. Digging just north of Gailard Island, no overflow. Mud loads.  
  
Daily Haul:  
4 loads, 25218 CY  
  
1440 minutes @ 100%

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs. Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

| Activity No | Description |
|-------------|-------------|
| _____       |             |

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____          |      |             |         |

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____   |          |             |

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

| Name  | First Day | Last Day |
|-------|-----------|----------|
| _____ |           |          |

|   |                            |   |                     |                 |
|---|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>91   | Page 174 of 178     |                 |
|   |                            | DATE<br>02 Nov 2018 - Friday  |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                     |                 |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day            |                 |
| <b>LABOR HOURS</b>  |                            |   |                     |                 |
| Crew  | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 24.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 2.0                 | 16.0            |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                 | 48.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                 | 24.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                 | 36.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                 | 60.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                 | 24.0            |
| Total hours worked to date:   | 15,272.0                   | Total   | 24.0                | 280.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                     |                 |
| Equipment Name  | Description                |   | Idle Hours          | Operating Hours |
| 2   | Aggie Survey Boat          |   | 12.0                | 12.0            |
| 3   | Shelley Survey Boat        |   | 12.0                | 12.0            |
| Total operating hours to date:  | 2,040.0                    | Total   | 24.0                | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                     |                 |
| <b>No accidents reported today</b>  |                            |   |                     |                 |
|   |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |

|   |                                       |                 |
|---|---------------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br><b>92</b>            | Page 175 of 178 |
|   | DATE<br><b>03 Nov 2018 - Saturday</b> |                 |

|  |   |
|--|---|
| PROJECT<br><b>IDIQ Contract for Mobile Hopper Dredge</b> | CONTRACT NUMBER<br><b>W9127818D0078 W9127818F0416</b> |
|--|---|

|                                       |   |
|---------------------------------------|---|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 48 °F Max 72 °F<br>No Precipitation 11 MPH Wind |
|---------------------------------------|---|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards continued working in Assignment 5 – Section 2, Sta. 656+00 to 706+00. Digging just north of Gailard Island, no overflow. Mud loads.  
  
Daily Haul:  
4 loads, 25761 CY  
  
1440 minutes @ 100%

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs. Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

|             |             |
|-------------|-------------|
| Activity No | Description |
|-------------|-------------|

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
|----------------|------|-------------|---------|

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

|      |           |          |
|------|-----------|----------|
| Name | First Day | Last Day |
|------|-----------|----------|

|   |                                |                 |
|---|--------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>92            | Page 176 of 178 |
|   | DATE<br>03 Nov 2018 - Saturday |                 |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

**No Contractors had their first or last day on the site**

|                       |           |          |
|-----------------------|-----------|----------|
| <b>VESSEL ON SITE</b> |           |          |
| Dredge Name           | First Day | Last Day |
| Glenn Edwards         | 8/3/2018  |          |

|                             |                            |                     |              |
|-----------------------------|----------------------------|---------------------|--------------|
| <b>LABOR HOURS</b>          |                            |                     |              |
| Crew                        | Position                   | Number of Employees | Hours Worked |
| Manson Construction Co.     | ABLE BODIED SEAMAN         | 4.0                 | 48.0         |
| Manson Construction Co.     | ENVIRON-CNTRL-SYS INST/SER | 2.0                 | 24.0         |
| Manson Construction Co.     | ELECTRICIAN                | 1.0                 | 12.0         |
| Manson Construction Co.     | PROJECT ENGINEER           | 2.0                 | 16.0         |
| Manson Construction Co.     | DREDGE CHIEF ENGINEER      | 1.0                 | 12.0         |
| Manson Construction Co.     | DRAGTENDER                 | 2.0                 | 24.0         |
| Manson Construction Co.     | DREDGE COOK                | 1.0                 | 12.0         |
| Manson Construction Co.     | DREDGE MATE                | 3.0                 | 36.0         |
| Manson Construction Co.     | DREDGE CAPTAIN             | 1.0                 | 12.0         |
| Manson Construction Co.     | ENGINEER                   | 5.0                 | 60.0         |
| Manson Construction Co.     | BOAT CAPTAIN               | 2.0                 | 24.0         |
| Total hours worked to date: | 15,552.0                   | Total               | 280.0        |

|                                |                     |            |                 |
|--------------------------------|---------------------|------------|-----------------|
| <b>EQUIPMENT HOURS</b>         |                     |            |                 |
| Equipment Name                 | Description         | Idle Hours | Operating Hours |
| 2                              | Aggie Survey Boat   | 12.0       | 12.0            |
| 3                              | Shelley Survey Boat | 12.0       | 12.0            |
| Total operating hours to date: | 2,064.0             | Total      | 24.0            |

**ACCIDENT REPORTING** (Describe accidents)  
**No accidents reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

|                               |      |                           |      |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

|   |                              |                 |
|---|------------------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> | REPORT NUMBER<br>93          | Page 177 of 178 |
|   | DATE<br>04 Nov 2018 - Sunday |                 |

|   |  |
|---|--|
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416 |
|---|--|

|                                       |  |
|---------------------------------------|--|
| CONTRACTOR<br>Manson Construction Co. | WEATHER<br>Weather Caused No Delay<br>Temperature Min 52 °F Max 74 °F<br>0.36 IN Precipitation 17 MPH Wind |
|---------------------------------------|--|

**QC NARRATIVES**

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None.

**GENERAL COMMENTS**  
The Glenn Edwards worked on cleaning the toes for the final day of the contract. Assignment 5 Digging just north of Gailard Island, no overflow. Mud loads.  
  
Daily Haul:  
4 loads, 22847 CY  
  
1440 minutes @ 100%

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Crew continues to work safely and fill out JSAs before new jobs.  
Monitoring National Hurricane Center for storm activity.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

|             |             |
|-------------|-------------|
| Activity No | Description |
|-------------|-------------|

**No activities were started or finished today**

**QC REQUIREMENTS**

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
|----------------|------|-------------|---------|

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QC Deficiency items issued)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

|         |          |             |
|---------|----------|-------------|
| Item No | Location | Description |
|---------|----------|-------------|

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

|      |           |          |
|------|-----------|----------|
| Name | First Day | Last Day |
|------|-----------|----------|

|   |                            |   |                     |                 |
|---|----------------------------|---|---------------------|-----------------|
| <b>CONTRACTORS QUALITY CONTROL REPORT (QCR)<br/>DAILY LOG OF CONSTRUCTION</b> |                            | REPORT NUMBER<br>93   | Page 178 of 178     |                 |
|   |                            | DATE<br>04 Nov 2018 - Sunday  |                     |                 |
| PROJECT<br>IDIQ Contract for Mobile Hopper Dredge                             |                            | CONTRACT NUMBER<br>W9127818D0078 W9127818F0416  |                     |                 |
| <b>No Contractors had their first or last day on the site</b>                 |                            |   |                     |                 |
| <b>VESSEL ON SITE</b>   |                            |   |                     |                 |
| Dredge Name<br>Glenn Edwards  |                            | First Day<br>8/3/2018   | Last Day            |                 |
| <b>LABOR HOURS</b>  |                            |   |                     |                 |
| Crew  | Position                   |   | Number of Employees | Hours Worked    |
| Manson Construction Co.   | ABLE BODIED SEAMAN         |   | 4.0                 | 48.0            |
| Manson Construction Co.   | ENVIRON-CNTRL-SYS INST/SER |   | 2.0                 | 24.0            |
| Manson Construction Co.   | ELECTRICIAN                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | PROJECT ENGINEER           |   | 2.0                 | 16.0            |
| Manson Construction Co.   | DREDGE CHIEF ENGINEER      |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DRAGTENDER                 |   | 2.0                 | 24.0            |
| Manson Construction Co.   | DREDGE COOK                |   | 1.0                 | 12.0            |
| Manson Construction Co.   | DREDGE MATE                |   | 3.0                 | 36.0            |
| Manson Construction Co.   | DREDGE CAPTAIN             |   | 1.0                 | 12.0            |
| Manson Construction Co.   | ENGINEER                   |   | 5.0                 | 60.0            |
| Manson Construction Co.   | BOAT CAPTAIN               |   | 2.0                 | 24.0            |
| Total hours worked to date:   | 15,832.0                   | Total   | 24.0                | 280.0           |
| <b>EQUIPMENT HOURS</b>  |                            |   |                     |                 |
| Equipment Name  | Description                |   | Idle Hours          | Operating Hours |
| 2   | Aggie Survey Boat          |   | 12.0                | 12.0            |
| 3   | Shelley Survey Boat        |   | 12.0                | 12.0            |
| Total operating hours to date:  | 2,088.0                    | Total   | 24.0                | 24.0            |
| <b>ACCIDENT REPORTING</b> (Describe accidents)                                |                            |   |                     |                 |
| <b>No accidents reported today</b>  |                            |   |                     |                 |
|   |                            |   |                     |                 |
| CONTRACTOR CERTIFICATION  |                            | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |                     |                 |
| QC REPRESENTATIVE'S SIGNATURE   | DATE                       | SUPERINTENDENT'S INITIALS   | DATE                |                 |