

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 123	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC			Inland Dredging			24			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE				
							11/15/2019				
DREDGE		NAME AND TYPE			SHIFTS PER DAY		DAYS PER WEEK				
		Kelly L - Cutter/Suction			2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3500	24	0	0	0	0	0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					0		0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			0 °F / 0 °F		MI		MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.		MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0		0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0		0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0		0
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING PUMP AND PUMP LINES			0		0
						CLEARING CUTTER AND SUCTION HEAD			0		0
						WAITING FOR SCOWS			0		0
						TO AND FROM WHARF OR ANCHORAGE			0		0
						CHANGING LOCATION OF PLANT ON JOB			0		0
CUBIC YARDS REMOVED		GROSS		CREDITED		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0		0
AMOUNT DREDGE THIS DATE		0		0		SHORE LINE AND SHORE WORK			0		0
AMOUNT PREVIOUSLY REPORTED		0		0		WAITING FOR BOOSTER			0		0
TOTAL AMOUNT DREDGED TO DATE		0		0		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0		0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR ATTENDANT PLANT			0		0
						PREPARATION AND MAKING UP TOW			0		0
						TRANSFERRING PLANT BETWEEN WORKS			0		0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS			0		0
						SUNDAYS AND HOLIDAYS			0		0
ITEM		UNIT		QUANTITY		FIRE DRILL			0		0
FUEL		BBL		0		MOVING OUT OF WAY OF TRAFFIC			0		0
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)			0		0
LUBRICANTS		GAL		0		TOTAL NON-EFFECTIVE TIME			0		0
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE			0%		
11/15/2019		11/15/2019				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			0		0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		1	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/15/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	00:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	00:00	CESSATION		0	0
Tender Vessel	Tiger	0	00:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	00:00	MISCELLANEOUS		24	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		24	0
Barge	Anchor 028-954	0	00:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 3 of 123	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC			Inland Dredging			2			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		11/16/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Kelly L - Cutter/Suction				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3500	24	0	0	0	0	0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0%	0%	0%	0%	0%	0%	0%	0%	100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					0			0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			0 °F / 0 °F		MI		MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		SHORE PIPE		SUBMERGED PIPE		CLEARING PUMP AND PUMP LINES				0	0
0		0		0		CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT DREDGE THIS DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		SHORE LINE AND SHORE WORK				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR BOOSTER				0	0
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0
ITEM	UNIT	QUANTITY	QUANTITY	PREPARATION AND MAKING UP TOW				0	0		
FUEL	BBL	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY	KW	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS	GAL	0	0	SUNDAYS AND HOLIDAYS				0	0		
MOB DATE	DREDGE START	DEMOB DATE	FIRE DRILL				0	0			
11/15/2019	11/15/2019		MOVING OUT OF WAY OF TRAFFIC				0	0			
			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
			TOTAL NON-EFFECTIVE TIME				0	0			
			PCT. OF NON-EFFECTIVE				0%				
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 4 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		2	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/16/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM		NAME OR NUMBER		H.P.	HOURS		
						HR	MIN
Dredge		Kelly L		3600	00:00	0	0
Tender Vessel		Mr. Gus		0	00:00	0	0
Tender Vessel		Tiger		0	00:00	0	0
Tender Vessel		Rebel		0	00:00	24	0
Towing Vessel		Cardinal		0	00:00	24	0
Barge		Anchor 028-954		0	00:00	PERCENTAGE OF TOTAL TIME	100%
Barge		Crane		0	00:00	TOTAL TIME IN PERIOD	24
						0	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 5 of 123	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC				Inland Dredging				3	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE			
								11/17/2019			
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Kelly L - Cutter/Suction				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3500	24	0	0	0	0	0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					0		0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			0 °F / 0 °F		MI		MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
						CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0
						TO AND FROM WHARF OR ANCHORAGE				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGE THIS DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		SHORE LINE AND SHORE WORK				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		WAITING FOR BOOSTER				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
ITEM		UNIT		QUANTITY		FIRE DRILL				0	0
FUEL		BBL		0		MOVING OUT OF WAY OF TRAFFIC				0	0
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
LUBRICANTS		GAL		0		TOTAL NON-EFFECTIVE TIME				0	0
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				0%	
11/15/2019		11/15/2019				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 6 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		3	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/17/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	00:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	00:00	CESSATION		0	0
Tender Vessel	Tiger	0	00:00	COLLISIONS		24	0
Tender Vessel	Rebel	0	00:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		24	0
Barge	Anchor 028-954	0	00:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Crane	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 7 of 123	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC			Inland Dredging			4			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		11/18/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Kelly L - Cutter/Suction				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3500	24	0	0	0	0	0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0%	0%	0%	0%	0%	0%	0%	0%	100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					0			0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			0 °F / 0 °F		MI		MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		SHORE PIPE		SUBMERGED PIPE		CLEARING PUMP AND PUMP LINES				0	0
0		0		0		CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT DREDGE THIS DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		SHORE LINE AND SHORE WORK				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR BOOSTER				0	0
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0
ITEM	UNIT	QUANTITY	QUANTITY	PREPARATION AND MAKING UP TOW				0	0		
FUEL	BBL	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY	KW	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS	GAL	0	0	SUNDAYS AND HOLIDAYS				0	0		
MOB DATE	DREDGE START	DEMOB DATE	FIRE DRILL				0	0			
11/15/2019	11/15/2019		MOVING OUT OF WAY OF TRAFFIC				0	0			
			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
			TOTAL NON-EFFECTIVE TIME				0	0			
			PCT. OF NON-EFFECTIVE				0%				
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 8 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		4	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/18/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	00:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	00:00	CESSATION		0	0
Tender Vessel	Tiger	0	00:00	COLLISIONS		24	0
Tender Vessel	Rebel	0	00:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		24	0
Barge	Anchor 028-954	0	00:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Crane	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 9 of 123	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC			Inland Dredging			5			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		11/19/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Kelly L - Cutter/Suction				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3500	24	0	0	0	0	0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Mile 0 on the Mobile River					0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0%	0%	0%	0%	0%	0%	0%	0%	100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					0		0				
RIVER/TIDE STAGE		MIN		TIME		MAX		TIME		GAGE LOCATION	
		0		00:00		0		00:00			
		MIN		TIME		MAX		TIME		GAGE DATUM	
		0		00:00		0		00:00			
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			0 °F / 0 °F		MI		MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING PUMP AND PUMP LINES				0	0
						CLEARING CUTTER AND SUCTION HEAD				0	0
						WAITING FOR SCOWS				0	0
						TO AND FROM WHARF OR ANCHORAGE				0	0
						CHANGING LOCATION OF PLANT ON JOB				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGE THIS DATE		0		0		SHORE LINE AND SHORE WORK				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		WAITING FOR BOOSTER				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
FUEL		BBL		0		MOVING OUT OF WAY OF TRAFFIC				0	0
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
LUBRICANTS		GAL		0		TOTAL NON-EFFECTIVE TIME				0	0
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				0%	
11/15/2019		11/15/2019				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 10 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		5	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/19/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Rebel	0	12:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3600	12:00	CESSATION	0	0	
Tender Vessel	Mr. Gus	0	12:00	COLLISIONS	24	0	
Tender Vessel	Tiger	0	12:00	MISCELLANEOUS	0	0	
Towing Vessel	Cardinal	0	12:00	TOTAL LOST TIME	24	0	
Barge	Anchor 028-954	0	12:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Crane	0	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 6	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 11/20/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
24		0		3500		24		0		0		0		0		0															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																			
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																			
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.																	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING						0		0																	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME						0%																			
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES						0		0																	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES						0		0																	
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0		0															
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD						0		0																	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS						0		0																	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE						0		0																	
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB						0		0																	
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0																	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK						0		0																	
OPERATING SUPPLIES						WAITING FOR BOOSTER						0		0																	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0																	
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0		0															
FUEL		BBL		0		0		PREPARATION AND MAKING UP TOW						0		0															
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS						0		0															
LUBRICANTS		GAL		0		0		LAY TIME OFF SHIFT AND SATURDAYS						0		0															
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0		0																	
11/15/2019		11/15/2019				FIRE DRILL						0		0																	
						MOVING OUT OF WAY OF TRAFFIC						0		0																	
						MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0																	
						TOTAL NON-EFFECTIVE TIME						0		0																	
						PCT. OF NON-EFFECTIVE						0%																			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0		0																	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 12 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		6	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/20/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	24	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 7	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 11/21/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
24		0		3500		24		0		0		0		0		0															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																			
RIVER/TIDE STAGE				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																			
				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																			
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																			
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			0			PUMPING OR DREDGING						0	0															
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%																
TOTAL ADVANCE PREVIOUSLY			FT			0			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0															
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0															
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE			0			CLEARING PUMP AND PUMP LINES						0	0						
TOTAL LENGTH OF DISCHARGE PIPE			FT			0			CLEARING CUTTER AND SUCTION HEAD						0	0															
CUBIC YARDS REMOVED			GROSS			CREDITED			WAITING FOR SCOWS						0	0															
AMOUNT DREDGE THIS DATE			0			0			TO AND FROM WHARF OR ANCHORAGE						0	0															
AMOUNT PREVIOUSLY REPORTED			0			0			CHANGING LOCATION OF PLANT ON JOB						0	0															
TOTAL AMOUNT DREDGED TO DATE			0			0			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			SHORE LINE AND SHORE WORK						0	0															
OPERATING SUPPLIES									WAITING FOR BOOSTER						0	0															
COMMODITY			CONSUMED			CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0															
ITEM		UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																	
FUEL		BBL	0		0		PREPARATION AND MAKING UP TOW						0	0																	
ELECTRICITY		KW	0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																	
LUBRICANTS		GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS						0	0																	
MOB DATE 11/15/2019			DREDGE START 11/15/2019			DEMOB DATE			SUNDAYS AND HOLIDAYS						0	0															
									FIRE DRILL						0	0															
									MOVING OUT OF WAY OF TRAFFIC						0	0															
									MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0															
									TOTAL NON-EFFECTIVE TIME						0	0															
									PCT. OF NON-EFFECTIVE						0%																
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0	0															

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 14 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		7	
DREDGE		Kelly L - Cutter/Suction				DATE 11/21/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 8	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 11/22/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE	SHORE	OTHER	TOTAL																		
24		0		3500		24		0		0	0	0	0																		
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0																	
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%																
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																			
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																			
WORK PERFORMED							DISTRIBUTION OF WORK																								
ITEM		UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.																		
AVERAGE WIDTH OF CUT		FT		0			PUMPING OR DREDGING					0	0																		
TOTAL ADVANCE THIS PERIOD		FT		0			PCT OF EFFECTIVE TIME					0%																			
TOTAL ADVANCE PREVIOUSLY		FT		0			BOOSTER (IN LINE)																								
TOTAL ADVANCE TO DATE		FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																								
SCOWS LOADED		NUMBER		0			HANDLING PIPE LINES					0	0																		
AVERAGE LOAD PER SCOW		CY		0			HANDLING ANCHOR LINES					0	0																		
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0	0																
												CLEARING CUTTER AND SUCTION HEAD		0	0																
TOTAL LENGTH OF DISCHARGE PIPE		FT		0			WAITING FOR SCOWS					0	0																		
							TO AND FROM WHARF OR ANCHORAGE					0	0																		
CUBIC YARDS REMOVED		GROSS		CREDITED			CHANGING LOCATION OF PLANT ON JOB					0	0																		
AMOUNT DREDGE THIS DATE		0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS					0	0																		
AMOUNT PREVIOUSLY REPORTED		0		0			SHORE LINE AND SHORE WORK					0	0																		
TOTAL AMOUNT DREDGED TO DATE		0		0			WAITING FOR BOOSTER					0	0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0																		
							WAITING FOR ATTENDANT PLANT					0	0																		
							PREPARATION AND MAKING UP TOW					0	0																		
							TRANSFERRING PLANT BETWEEN WORKS					0	0																		
COMMODITY		CONSUMED		CREDITED			LAY TIME OFF SHIFT AND SATURDAYS					0	0																		
ITEM		UNIT		QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS					0	0																	
FUEL		BBL		0		0		FIRE DRILL					0	0																	
ELECTRICITY		KW		0		0		MOVING OUT OF WAY OF TRAFFIC					0	0																	
LUBRICANTS		GAL		0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)					0	0																	
MOB DATE		DREDGE START		DEMOB DATE			TOTAL NON-EFFECTIVE TIME					0	0																		
11/15/2019		11/15/2019					PCT. OF NON-EFFECTIVE					0%																			
							TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					0	0																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 16 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		8	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/22/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 9	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 11/23/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET			DREDGE		SHORE		OTHER		TOTAL											
24					0		3500		24		0			0		0		0													
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING					0		0														
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY			FT			0				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			0				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES					0		0														
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				CLEARING PUMP AND PUMP LINES					0		0														
										CLEARING CUTTER AND SUCTION HEAD					0		0														
										WAITING FOR SCOWS					0		0														
										TO AND FROM WHARF OR ANCHORAGE					0		0														
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB					0		0														
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0														
AMOUNT PREVIOUSLY REPORTED			0			0				SHORE LINE AND SHORE WORK					0		0														
TOTAL AMOUNT DREDGED TO DATE			0			0				WAITING FOR BOOSTER					0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0														
										WAITING FOR ATTENDANT PLANT					0		0														
										PREPARATION AND MAKING UP TOW					0		0														
										TRANSFERRING PLANT BETWEEN WORKS					0		0														
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS					0		0														
ITEM		UNIT	QUANTITY		QUANTITY			SUNDAYS AND HOLIDAYS					0		0																
FUEL		BBL	0		0			FIRE DRILL					0		0																
ELECTRICITY		KW	0		0			MOVING OUT OF WAY OF TRAFFIC					0		0																
LUBRICANTS		GAL	0		0			MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																
										TOTAL NON-EFFECTIVE TIME					0		0														
MOB DATE			DREDGE START			DEMOB DATE				PCT. OF NON-EFFECTIVE					0%																
11/15/2019			11/15/2019							TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					0		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 18 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		9	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/23/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 19 of 123	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC				Inland Dredging				10	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		11/24/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Kelly L - Cutter/Suction				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3500	24	0	0	0	0	0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0%	0%	0%	0%	0%	0%	0%	0%	100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					0			0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			0 °F / 0 °F		MI		MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
						CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0
						TO AND FROM WHARF OR ANCHORAGE				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGE THIS DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		SHORE LINE AND SHORE WORK				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		WAITING FOR BOOSTER				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
ITEM		UNIT		QUANTITY		FIRE DRILL				0	0
FUEL		BBL		0		MOVING OUT OF WAY OF TRAFFIC				0	0
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
LUBRICANTS		GAL		0		TOTAL NON-EFFECTIVE TIME				0	0
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				0%	
11/15/2019		11/15/2019				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 20 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		10	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/24/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 11	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 11/25/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
24		0		3500		24		0		0		0		0		0															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																			
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																			
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			0			PUMPING OR DREDGING						0	0															
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%																
TOTAL ADVANCE PREVIOUSLY			FT			0			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0															
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0															
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE			0																
TOTAL LENGTH OF DISCHARGE PIPE			FT			0			CLEARING PUMP AND PUMP LINES						0	0															
									CLEARING CUTTER AND SUCTION HEAD						0	0															
									WAITING FOR SCOWS						0	0															
									TO AND FROM WHARF OR ANCHORAGE						0	0															
CUBIC YARDS REMOVED			GROSS			CREDITED			CHANGING LOCATION OF PLANT ON JOB						0	0															
AMOUNT DREDGE THIS DATE			0			0			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0															
AMOUNT PREVIOUSLY REPORTED			0			0			SHORE LINE AND SHORE WORK						0	0															
TOTAL AMOUNT DREDGED TO DATE			0			0			WAITING FOR BOOSTER						0	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0															
									WAITING FOR ATTENDANT PLANT						0	0															
									PREPARATION AND MAKING UP TOW						0	0															
									TRANSFERRING PLANT BETWEEN WORKS						0	0															
COMMODITY			CONSUMED			CREDITED			LAY TIME OFF SHIFT AND SATURDAYS						0	0															
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS						0	0																	
FUEL		BBL	0		0		FIRE DRILL						0	0																	
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC						0	0																	
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																	
									TOTAL NON-EFFECTIVE TIME						0	0															
MOB DATE			DREDGE START			DEMOB DATE			PCT. OF NON-EFFECTIVE						0%																
11/15/2019			11/15/2019						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0	0															

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 22 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		11	
DREDGE		Kelly L - Cutter/Suction				DATE 11/25/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 12	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 11/26/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
24		0		3500		24		0		0		0		0		0															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK			REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0																	
CHARACTER OF MATERIAL (%)			GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%												
CHANNEL CONDITION			AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																				
RIVER/TIDE STAGE			MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																				
			MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																				
WEATHER CONDITION			WEATHER Weather Caused No Delay				TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																				
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			0			PUMPING OR DREDGING						0	0															
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%																
TOTAL ADVANCE PREVIOUSLY			FT			0			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0															
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0															
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE			0																
TOTAL LENGTH OF DISCHARGE PIPE			FT			0			CLEARING PUMP AND PUMP LINES						0	0															
									CLEARING CUTTER AND SUCTION HEAD						0	0															
									WAITING FOR SCOWS						0	0															
									TO AND FROM WHARF OR ANCHORAGE						0	0															
CUBIC YARDS REMOVED			GROSS			CREDITED			CHANGING LOCATION OF PLANT ON JOB						0	0															
AMOUNT DREDGE THIS DATE			0			0			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0															
AMOUNT PREVIOUSLY REPORTED			0			0			SHORE LINE AND SHORE WORK						0	0															
TOTAL AMOUNT DREDGED TO DATE			0			0			WAITING FOR BOOSTER						0	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0															
									WAITING FOR ATTENDANT PLANT						0	0															
									PREPARATION AND MAKING UP TOW						0	0															
									TRANSFERRING PLANT BETWEEN WORKS						0	0															
COMMODITY			CONSUMED			CREDITED			LAY TIME OFF SHIFT AND SATURDAYS						0	0															
ITEM			UNIT			QUANTITY			SUNDAYS AND HOLIDAYS						0	0															
FUEL			BBL			0			FIRE DRILL						0	0															
ELECTRICITY			KW			0			MOVING OUT OF WAY OF TRAFFIC						0	0															
LUBRICANTS			GAL			0			MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0															
MOB DATE			DREDGE START			DEMOB DATE			TOTAL NON-EFFECTIVE TIME						0	0															
11/15/2019			11/15/2019						PCT. OF NON-EFFECTIVE						0%																
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0	0															

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 24 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		12	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/26/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.									
										Page 25 of 123									
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.									
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC				Inland Dredging				13									
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		11/27/2019									
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK											
		Kelly L - Cutter/Suction				2		7											
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS												
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL									
		24	0	3500	24	0	0	0	0	0									
LOCATION/CHANNEL OF WORK																			
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)										
							0		0										
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER									
		0%	0%	0%	0%	0%	0%	0%	0%	100%									
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING											
					0			0											
RIVER/TIDE STAGE		MIN		0		TIME		00:00		MAX		0		TIME		00:00		GAGE LOCATION	
		MIN		0		TIME		00:00		MAX		0		TIME		00:00		GAGE DATUM	
WEATHER CONDITION		WEATHER				TEMP (min/max)		VISIBILITY		WIND									
		Weather Caused No Delay				0 °F / 0 °F		MI		MPH									
WORK PERFORMED						DISTRIBUTION OF WORK													
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.		MIN.							
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0		0							
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%									
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)													
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)													
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0		0							
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0		0							
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0									
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING PUMP AND PUMP LINES				0		0							
						CLEARING CUTTER AND SUCTION HEAD				0		0							
						WAITING FOR SCOWS				0		0							
						TO AND FROM WHARF OR ANCHORAGE				0		0							
						CHANGING LOCATION OF PLANT ON JOB				0		0							
CUBIC YARDS REMOVED		GROSS		CREDITED		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0		0							
AMOUNT DREDGE THIS DATE		0		0		SHORE LINE AND SHORE WORK				0		0							
AMOUNT PREVIOUSLY REPORTED		0		0		WAITING FOR BOOSTER				0		0							
TOTAL AMOUNT DREDGED TO DATE		0		0		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0		0							
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR ATTENDANT PLANT				0		0							
						PREPARATION AND MAKING UP TOW				0		0							
						TRANSFERRING PLANT BETWEEN WORKS				0		0							
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0		0							
ITEM		UNIT		QUANTITY		SUNDAYS AND HOLIDAYS				0		0							
FUEL		BBL		0		FIRE DRILL				0		0							
ELECTRICITY		KW		0		MOVING OUT OF WAY OF TRAFFIC				0		0							
LUBRICANTS		GAL		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0		0							
						TOTAL NON-EFFECTIVE TIME				0		0							
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				0%									
11/15/2019		11/15/2019				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0		0							

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 26 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		13	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/27/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 14	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 11/28/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET			DREDGE		SHORE		OTHER		TOTAL											
24					0		3500		24		0			0		0		0													
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING						0		0													
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME						0%															
TOTAL ADVANCE PREVIOUSLY			FT			0				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			0				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES						0		0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES						0		0													
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				CLEARING PUMP AND PUMP LINES						0		0													
										CLEARING CUTTER AND SUCTION HEAD						0		0													
										WAITING FOR SCOWS						0		0													
										TO AND FROM WHARF OR ANCHORAGE						0		0													
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB						0		0													
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0													
AMOUNT PREVIOUSLY REPORTED			0			0				SHORE LINE AND SHORE WORK						0		0													
TOTAL AMOUNT DREDGED TO DATE			0			0				WAITING FOR BOOSTER						0		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0													
										WAITING FOR ATTENDANT PLANT						0		0													
										PREPARATION AND MAKING UP TOW						0		0													
										TRANSFERRING PLANT BETWEEN WORKS						0		0													
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS						0		0													
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS						0		0																
FUEL		BBL	0		0		FIRE DRILL						0		0																
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC						0		0																
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0																
										TOTAL NON-EFFECTIVE TIME						0		0													
MOB DATE			DREDGE START			DEMOB DATE				PCT. OF NON-EFFECTIVE						0%															
11/15/2019			11/15/2019							TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0		0													

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 28 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		14	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/28/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 29 of 123	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC			Inland Dredging			15			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		11/29/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Kelly L - Cutter/Suction				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3500	24	0	0	0	0	0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0%	0%	0%	0%	0%	0%	0%	0%	100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					0			0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			0 °F / 0 °F		MI		MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		SHORE PIPE		SUBMERGED PIPE		CLEARING PUMP AND PUMP LINES				0	0
0		0		0		CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT DREDGE THIS DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		SHORE LINE AND SHORE WORK				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR BOOSTER				0	0
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0
ITEM	UNIT	QUANTITY	QUANTITY	PREPARATION AND MAKING UP TOW				0	0		
FUEL	BBL	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY	KW	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS	GAL	0	0	SUNDAYS AND HOLIDAYS				0	0		
MOB DATE	DREDGE START	DEMOB DATE	FIRE DRILL				0	0			
11/15/2019	11/15/2019		MOVING OUT OF WAY OF TRAFFIC				0	0			
			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
			TOTAL NON-EFFECTIVE TIME				0	0			
			PCT. OF NON-EFFECTIVE				0%				
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 30 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		15	
DREDGE		Kelly L - Cutter/Suction				DATE	
						11/29/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 16	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 11/30/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER	TOTAL																
24		0		3500		24		0		0		0		0	0																
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0																	
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%	OTHER 100%														
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																			
RIVER/TIDE STAGE				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																			
				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																			
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																			
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																		
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING						0	0																		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME						0%																			
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES						0	0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES						0	0																		
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0	0																
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD						0	0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS						0	0																		
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE						0	0																		
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB						0	0																		
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK						0	0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER						0	0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																		
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																
FUEL		BBL		0		0		PREPARATION AND MAKING UP TOW						0	0																
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																
LUBRICANTS		GAL		0		0		LAY TIME OFF SHIFT AND SATURDAYS						0	0																
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0																		
11/15/2019		11/15/2019				FIRE DRILL						0	0																		
						MOVING OUT OF WAY OF TRAFFIC						0	0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																		
						TOTAL NON-EFFECTIVE TIME						0	0																		
						PCT. OF NON-EFFECTIVE						0%																			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0	0																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 32 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		16	
DREDGE						DATE	
Kelly L - Cutter/Suction						11/30/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 17	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/01/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		0		0		0		0												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING						0		0													
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME						0%															
TOTAL ADVANCE PREVIOUSLY			FT			0				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			0				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES						0		0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES						0		0													
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				CLEARING PUMP AND PUMP LINES						0		0													
										CLEARING CUTTER AND SUCTION HEAD						0		0													
										WAITING FOR SCOWS						0		0													
										TO AND FROM WHARF OR ANCHORAGE						0		0													
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB						0		0													
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0													
AMOUNT PREVIOUSLY REPORTED			0			0				SHORE LINE AND SHORE WORK						0		0													
TOTAL AMOUNT DREDGED TO DATE			0			0				WAITING FOR BOOSTER						0		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0													
										WAITING FOR ATTENDANT PLANT						0		0													
										PREPARATION AND MAKING UP TOW						0		0													
										TRANSFERRING PLANT BETWEEN WORKS						0		0													
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS						0		0													
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS						0		0																
FUEL		BBL	0		0		FIRE DRILL						0		0																
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC						0		0																
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0																
										TOTAL NON-EFFECTIVE TIME						0		0													
MOB DATE			DREDGE START			DEMOB DATE				PCT. OF NON-EFFECTIVE						0%															
11/15/2019			11/15/2019							TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0		0													

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 34 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		17	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/01/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 18	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/02/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		0		0		0		0												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0													
CHARACTER OF MATERIAL (%)					GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%										
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING						0		0													
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME						0%															
TOTAL ADVANCE PREVIOUSLY			FT			0				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			0				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES						0		0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES						0		0													
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				CLEARING PUMP AND PUMP LINES						0		0													
										CLEARING CUTTER AND SUCTION HEAD						0		0													
										WAITING FOR SCOWS						0		0													
										TO AND FROM WHARF OR ANCHORAGE						0		0													
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB						0		0													
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0													
AMOUNT PREVIOUSLY REPORTED			0			0				SHORE LINE AND SHORE WORK						0		0													
TOTAL AMOUNT DREDGED TO DATE			0			0				WAITING FOR BOOSTER						0		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0													
										WAITING FOR ATTENDANT PLANT						0		0													
										PREPARATION AND MAKING UP TOW						0		0													
										TRANSFERRING PLANT BETWEEN WORKS						0		0													
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS						0		0													
ITEM			UNIT			QUANTITY				SUNDAYS AND HOLIDAYS						0		0													
FUEL			BBL			0				FIRE DRILL						0		0													
ELECTRICITY			KW			0				MOVING OUT OF WAY OF TRAFFIC						0		0													
LUBRICANTS			GAL			0				MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0													
MOB DATE			DREDGE START			DEMOB DATE				TOTAL NON-EFFECTIVE TIME						0		0													
11/15/2019			11/15/2019							PCT. OF NON-EFFECTIVE						0%															
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0		0													

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 36 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		18	
DREDGE		Kelly L - Cutter/Suction				DATE 12/02/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 19	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/03/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
24		0		3500		24		0		0		0		0		0															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																			
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																			
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			0			PUMPING OR DREDGING						0	0															
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%																
TOTAL ADVANCE PREVIOUSLY			FT			0			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0															
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0															
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE			0																
TOTAL LENGTH OF DISCHARGE PIPE			FT			0			CLEARING PUMP AND PUMP LINES						0	0															
									CLEARING CUTTER AND SUCTION HEAD						0	0															
									WAITING FOR SCOWS						0	0															
									TO AND FROM WHARF OR ANCHORAGE						0	0															
CUBIC YARDS REMOVED			GROSS			CREDITED			CHANGING LOCATION OF PLANT ON JOB						0	0															
AMOUNT DREDGE THIS DATE			0			0			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0															
AMOUNT PREVIOUSLY REPORTED			0			0			SHORE LINE AND SHORE WORK						0	0															
TOTAL AMOUNT DREDGED TO DATE			0			0			WAITING FOR BOOSTER						0	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0															
									WAITING FOR ATTENDANT PLANT						0	0															
									PREPARATION AND MAKING UP TOW						0	0															
									TRANSFERRING PLANT BETWEEN WORKS						0	0															
COMMODITY			CONSUMED			CREDITED			LAY TIME OFF SHIFT AND SATURDAYS						0	0															
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS						0	0																	
FUEL		BBL	0		0		FIRE DRILL						0	0																	
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC						0	0																	
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																	
MOB DATE			DREDGE START			DEMOB DATE			TOTAL NON-EFFECTIVE TIME						0	0															
11/15/2019			11/15/2019						PCT. OF NON-EFFECTIVE						0%																
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0	0															

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 38 of 123	
CONTRACT NO. W9127819D0039 W9127819F0388		CONTRACT TITLE Main. Dredging of Dauphin Island VC		CONTRACTOR Inland Dredging		REPORT NO. 19
DREDGE		Kelly L - Cutter/Suction				DATE 12/03/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	24	0
				TOTAL LOST TIME	24	0
				PERCENTAGE OF TOTAL TIME	100%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 20	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/04/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET					DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET			DREDGE		SHORE		OTHER	TOTAL									
24					0					3500		24		0			31		0		0	31									
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION Station 113+70 to Station 115+88					DISPOSAL AREA USED DA 64					QTY DEPOSITED GROSS (CY) 3,997			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 3,997													
CHARACTER OF MATERIAL (%)					GRAVEL 0%		SAND 20%		CLAY 0%		MUD 0%		SILT 80%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%										
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 7.10					AFTER DREDGING 11.50																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION Green Day Marker #7																		
					MIN 0.50		TIME 21:00		MAX 0.80		TIME 23:00		GAGE DATUM MLLW																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 41 °F / 66 °F			VISIBILITY 5 MI			WIND NE 10 MPH															
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)								HR.		MIN.											
AVERAGE WIDTH OF CUT			FT			110				PUMPING OR DREDGING								4		52											
TOTAL ADVANCE THIS PERIOD			FT			218				PCT OF EFFECTIVE TIME								20%													
TOTAL ADVANCE PREVIOUSLY			FT			0				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			218				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES								0		4											
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES								0		48											
FLOATING PIPE			8,110			SHORE PIPE 0				SUBMERGED PIPE 0				CLEARING PUMP AND PUMP LINES								0		0							
TOTAL LENGTH OF DISCHARGE PIPE			FT			8,110				CLEARING CUTTER AND SUCTION HEAD								0		0											
CUBIC YARDS REMOVED			GROSS			CREDITED				WAITING FOR SCOWS								0		0											
AMOUNT DREDGE THIS DATE			3,997			3,997				TO AND FROM WHARF OR ANCHORAGE								0		0											
AMOUNT PREVIOUSLY REPORTED			0			0				CHANGING LOCATION OF PLANT ON JOB								0		0											
TOTAL AMOUNT DREDGED TO DATE			3,997			3,997				LOSS DUE TO OPPOSING NATURAL ELEMENTS								0		0											
AMOUNT DREDGED PER PUMPING/CUTTING HR			821.30			821.30				SHORE LINE AND SHORE WORK								0		0											
OPERATING SUPPLIES										WAITING FOR BOOSTER								0		0											
COMMODITY			CONSUMED			CREDITED				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)								0		0											
ITEM		UNIT	QUANTITY			QUANTITY				WAITING FOR ATTENDANT PLANT								0		0											
FUEL		BBL	775			775				PREPARATION AND MAKING UP TOW								0		0											
ELECTRICITY		KW	0			0				TRANSFERRING PLANT BETWEEN WORKS								0		0											
LUBRICANTS		GAL	0			0				LAY TIME OFF SHIFT AND SATURDAYS								0		0											
MOB DATE			DREDGE START			DEMOB DATE				SUNDAYS AND HOLIDAYS								0		0											
11/15/2019			11/15/2019							FIRE DRILL								0		0											
										MOVING OUT OF WAY OF TRAFFIC								0		0											
										MISCELLANEOUS (EXPLAIN IN REMARKS)								0		0											
										TOTAL NON-EFFECTIVE TIME								0		52											
										PCT. OF NON-EFFECTIVE								4%													
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)								5		44											

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 40 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		20	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/04/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	12:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	12:00	CESSATION		0	0
Tender Vessel	Tiger	0	12:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	12:00	MISCELLANEOUS		18	16
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		18	16
Barge	Anchor 028-954	0	12:00	PERCENTAGE OF TOTAL TIME	76%		
Barge	Crane	0	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 21	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/05/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
24		0		3500		24		0		31		0		0		31															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION Station 115+88 to Station 123+24				DISPOSAL AREA USED DA 64				QTY DEPOSITED GROSS (CY) 15,506				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 19,503															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 80%		CLAY 0%		MUD 0%		SILT 20%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 7.10				AFTER DREDGING 11.50																			
RIVER/TIDE STAGE		MIN 0.20		TIME 11:00		MAX 0.80		TIME 02:00		GAGE LOCATION Green Day Marker #7																					
		MIN 0		TIME 00:00		MAX 1		TIME 23:00		GAGE DATUM MLLW																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 37 °F / 68 °F				VISIBILITY 5 MI				WIND SE 2.4 MPH															
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			110			PUMPING OR DREDGING						17		52														
TOTAL ADVANCE THIS PERIOD			FT			736			PCT OF EFFECTIVE TIME 74%																						
TOTAL ADVANCE PREVIOUSLY			FT			218			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			954			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						1		43														
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						2		30														
FLOATING PIPE 8,670			SHORE PIPE 0			SUBMERGED PIPE 0			CLEARING PUMP AND PUMP LINES						0		13														
TOTAL LENGTH OF DISCHARGE PIPE			FT			8,670			CLEARING CUTTER AND SUCTION HEAD						1		1														
CUBIC YARDS REMOVED			GROSS			CREDITED			WAITING FOR SCOWS						0		0														
AMOUNT DREDGE THIS DATE			15,506			15,506			TO AND FROM WHARF OR ANCHORAGE						0		0														
AMOUNT PREVIOUSLY REPORTED			3,997			3,997			CHANGING LOCATION OF PLANT ON JOB						0		0														
TOTAL AMOUNT DREDGED TO DATE			19,503			19,503			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR			867.87			867.87			SHORE LINE AND SHORE WORK						0		0														
OPERATING SUPPLIES									WAITING FOR BOOSTER						0		0														
COMMODITY			CONSUMED			CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0														
ITEM		UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0		0																
FUEL		BBL	2,100		2,100		PREPARATION AND MAKING UP TOW						0		0																
ELECTRICITY		KW	0		0		TRANSFERRING PLANT BETWEEN WORKS						0		0																
LUBRICANTS		GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS						0		0																
MOB DATE 11/15/2019			DREDGE START 11/15/2019			DEMOB DATE			SUNDAYS AND HOLIDAYS						0		0														
									FIRE DRILL						0		0														
									MOVING OUT OF WAY OF TRAFFIC						0		0														
									MISCELLANEOUS (EXPLAIN IN REMARKS)						0		31														
									TOTAL NON-EFFECTIVE TIME						5		58														
									PCT. OF NON-EFFECTIVE 25%																						
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						23		50														

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 42 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		21	
DREDGE		Kelly L - Cutter/Suction				DATE 12/05/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	10
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	10
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	1%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 22	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/06/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		31		0		0		31												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION Station 123+24 to Station 129+90					DISPOSAL AREA USED DA 64					QTY DEPOSITED GROSS (CY) 15,044			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 34,547													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 80%		CLAY 0%		MUD 0%		SILT 20%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 7.10					AFTER DREDGING 11.50																
RIVER/TIDE STAGE					MIN 0.40		TIME 12:00		MAX 1		TIME 01:00		GAGE LOCATION Green Day Marker #7																		
					MIN 0		TIME 00:00		MAX 1.10		TIME 21:00		GAGE DATUM MLLW																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 51 °F / 73 °F			VISIBILITY 5 MI			WIND SW 4.3 MPH															
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT			FT			110				PUMPING OR DREDGING						15		57													
TOTAL ADVANCE THIS PERIOD			FT			666				PCT OF EFFECTIVE TIME						66%															
TOTAL ADVANCE PREVIOUSLY			FT			954				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			1,620				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES						4		43													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES						2		13													
FLOATING PIPE			9,070			SHORE PIPE			0			SUBMERGED PIPE				0															
TOTAL LENGTH OF DISCHARGE PIPE			FT			9,070				WAITING FOR SCOWS						0		0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			9,070				TO AND FROM WHARF OR ANCHORAGE						0		0													
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB						0		0													
AMOUNT DREDGE THIS DATE			15,044			15,044				LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0													
AMOUNT PREVIOUSLY REPORTED			19,503			19,503				SHORE LINE AND SHORE WORK						0		0													
TOTAL AMOUNT DREDGED TO DATE			34,547			34,547				WAITING FOR BOOSTER						0		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR			943.20			943.20				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0													
										WAITING FOR ATTENDANT PLANT						0		0													
										PREPARATION AND MAKING UP TOW						0		0													
										TRANSFERRING PLANT BETWEEN WORKS						0		0													
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS						0		0													
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS						0		0																
FUEL		BBL	2,415		2,415		FIRE DRILL						0		0																
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC						0		0																
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0																
MOB DATE			DREDGE START			DEMOB DATE				TOTAL NON-EFFECTIVE TIME						8		3													
11/15/2019			11/15/2019							PCT. OF NON-EFFECTIVE						34%															
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24		0													

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 44 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		22	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/06/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 23	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/07/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET					DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET			DREDGE		SHORE		OTHER		TOTAL								
24					0					3500		24		0			31		0		0		31								
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION Station 129+90 to Station 136+38					DISPOSAL AREA USED DA 64					QTY DEPOSITED GROSS (CY) 15,062			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 49,609													
CHARACTER OF MATERIAL (%)					GRAVEL 0%		SAND 80%		CLAY 0%		MUD 0%		SILT 20%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%										
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 7.10					AFTER DREDGING 11.50																
RIVER/TIDE STAGE					MIN 0.50		TIME 09:00		MAX 1		TIME 02:00		GAGE LOCATION Green Day Marker #7																		
					MIN 0		TIME 00:00		MAX 1.20		TIME 21:00		GAGE DATUM MLLW																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 51 °F / 61 °F			VISIBILITY 5 MI			WIND N 6.9 MPH															
WORK PERFORMED											DISTRIBUTION OF WORK																				
ITEM			UNIT			QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)								HR.		MIN.										
AVERAGE WIDTH OF CUT			FT			110					PUMPING OR DREDGING								14		29										
TOTAL ADVANCE THIS PERIOD			FT			648					PCT OF EFFECTIVE TIME								60%												
TOTAL ADVANCE PREVIOUSLY			FT			1,620					BOOSTER (IN LINE)																				
TOTAL ADVANCE TO DATE			FT			2,268					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																				
SCOWS LOADED			NUMBER			0					HANDLING PIPE LINES								2		21										
AVERAGE LOAD PER SCOW			CY			0					HANDLING ANCHOR LINES								2		59										
FLOATING PIPE			9,470			SHORE PIPE			0			SUBMERGED PIPE			0			CLEARING PUMP AND PUMP LINES								0		39			
TOTAL LENGTH OF DISCHARGE PIPE			FT			9,470					CLEARING CUTTER AND SUCTION HEAD								0		0										
CUBIC YARDS REMOVED			GROSS			CREDITED					WAITING FOR SCOWS								0		0										
AMOUNT DREDGE THIS DATE			15,062			15,062					TO AND FROM WHARF OR ANCHORAGE								0		0										
AMOUNT PREVIOUSLY REPORTED			34,547			34,547					CHANGING LOCATION OF PLANT ON JOB								0		0										
TOTAL AMOUNT DREDGED TO DATE			49,609			49,609					LOSS DUE TO OPPOSING NATURAL ELEMENTS								0		0										
AMOUNT DREDGED PER PUMPING/CUTTING HR			1,039.95			1,039.95					SHORE LINE AND SHORE WORK								0		0										
OPERATING SUPPLIES											WAITING FOR BOOSTER											0		0							
COMMODITY			CONSUMED			CREDITED					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)								3		32										
ITEM		UNIT	QUANTITY			QUANTITY					WAITING FOR ATTENDANT PLANT								0		0										
FUEL		BBL	1,575			1,575					PREPARATION AND MAKING UP TOW								0		0										
ELECTRICITY		KW	0			0					TRANSFERRING PLANT BETWEEN WORKS								0		0										
LUBRICANTS		GAL	0			0					LAY TIME OFF SHIFT AND SATURDAYS								0		0										
MOB DATE			DREDGE START			DEMOB DATE					SUNDAYS AND HOLIDAYS								0		0										
11/15/2019			11/15/2019								FIRE DRILL								0		0										
											MOVING OUT OF WAY OF TRAFFIC											0		0							
											MISCELLANEOUS (EXPLAIN IN REMARKS)											0		0							
											TOTAL NON-EFFECTIVE TIME											9		31							
											PCT. OF NON-EFFECTIVE											40%									
											TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)											24		0							

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 46 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		23	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/07/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Rebel	0	24:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	24:00	CESSATION		0	0
Tender Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 24	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/08/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
24		0		3500		24		0		31		0		0		31															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION Station 136+38 to Station 143+68				DISPOSAL AREA USED DA 64				QTY DEPOSITED GROSS (CY) 15,062				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 64,671															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 80%		CLAY 0%		MUD 0%		SILT 20%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 7.10				AFTER DREDGING 11.50																			
RIVER/TIDE STAGE		MIN 0.50		TIME 09:00		MAX 1		TIME 02:00		GAGE LOCATION Green Day Marker #7																					
		MIN 0		TIME 00:00		MAX 1.20		TIME 21:00		GAGE DATUM MLLW																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 52 °F / 70 °F		VISIBILITY 5 MI		WIND E 6.4 MPH																			
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			110			PUMPING OR DREDGING						16	41															
TOTAL ADVANCE THIS PERIOD			FT			648			PCT OF EFFECTIVE TIME						70%																
TOTAL ADVANCE PREVIOUSLY			FT			2,268			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			2,916			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						3	38															
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						2	18															
FLOATING PIPE			9,470			SHORE PIPE			0			SUBMERGED PIPE			0																
TOTAL LENGTH OF DISCHARGE PIPE			FT			9,470			CLEARING PUMP AND PUMP LINES						0	23															
CUBIC YARDS REMOVED			GROSS			CREDITED			CLEARING CUTTER AND SUCTION HEAD						0	0															
AMOUNT DREDGE THIS DATE			15,062			15,062			WAITING FOR SCOWS						0	0															
AMOUNT PREVIOUSLY REPORTED			49,609			49,609			TO AND FROM WHARF OR ANCHORAGE						0	0															
TOTAL AMOUNT DREDGED TO DATE			64,671			64,671			CHANGING LOCATION OF PLANT ON JOB						0	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			902.82			902.82			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0															
OPERATING SUPPLIES									SHORE LINE AND SHORE WORK						0	0															
COMMODITY			CONSUMED			CREDITED			WAITING FOR BOOSTER						0	0															
ITEM		UNIT	QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																	
FUEL		BBL	1,575		1,575		WAITING FOR ATTENDANT PLANT						0	0																	
ELECTRICITY		KW	0		0		PREPARATION AND MAKING UP TOW						0	0																	
LUBRICANTS		GAL	0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																	
MOB DATE			DREDGE START			DEMOB DATE			LAY TIME OFF SHIFT AND SATURDAYS						0	0															
11/15/2019			11/15/2019						SUNDAYS AND HOLIDAYS						0	0															
									FIRE DRILL						0	0															
									MOVING OUT OF WAY OF TRAFFIC						0	0															
									MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0															
									TOTAL NON-EFFECTIVE TIME						6	19															
									PCT. OF NON-EFFECTIVE						26%																
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						23	0															

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 48 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		24	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/08/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		1	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		1	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	4%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 49 of 123	
CONTRACT NO. W9127819D0039 W9127819F0388		CONTRACT TITLE Main. Dredging of Dauphin Island VC				CONTRACTOR Inland Dredging				REPORT NO. 25	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/09/2019			
DREDGE		NAME AND TYPE Kelly L - Cutter/Suction				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3500	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 0	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Station 143+68 to Station 149+29			DISPOSAL AREA USED DA 64		QTY DEPOSITED GROSS (CY) 13,402		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 78,073		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 80%	CLAY 0%	MUD 0%	SILT 20%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7.10		AFTER DREDGING 11.50				
RIVER/TIDE STAGE		MIN 0.60	TIME 08:00	MAX 1.30	TIME 02:00	GAGE LOCATION Green Day Marker #7					
		MIN 0	TIME 00:00	MAX 2	TIME 21:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 57 °F / 74 °F		VISIBILITY 5 MI		WIND S 9.2 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		110		PUMPING OR DREDGING			12	24	
TOTAL ADVANCE THIS PERIOD		FT		561		PCT OF EFFECTIVE TIME			52%		
TOTAL ADVANCE PREVIOUSLY		FT		2,916		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,477		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			6	56	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			2	11	
FLOATING PIPE 10,350		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	29	
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,350		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		13,402		13,402		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		64,671		64,671		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		78,073		78,073		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,080.81		1,080.81		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		1,365		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
11/15/2019		11/15/2019				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			9	36	
						PCT. OF NON-EFFECTIVE			40%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			22	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 50 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		25	
DREDGE		Kelly L - Cutter/Suction				DATE 12/09/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		2	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		2	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	8%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 51 of 123	
CONTRACT NO. W9127819D0039 W9127819F0388		CONTRACT TITLE Main. Dredging of Dauphin Island VC				CONTRACTOR Inland Dredging				REPORT NO. 26	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/10/2019			
DREDGE		NAME AND TYPE Kelly L - Cutter/Suction				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3500	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 0	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Station 149+29 to Station 151+50			DISPOSAL AREA USED DA 64		QTY DEPOSITED GROSS (CY) 7,735		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 85,808		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 80%	CLAY 0%	MUD 0%	SILT 20%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7.10		AFTER DREDGING 11.50				
RIVER/TIDE STAGE		MIN	0.40	TIME	06:00	MAX	2	TIME	02:00	GAGE LOCATION Green Day Marker #7	
		MIN	0	TIME	00:00	MAX	1.60	TIME	15:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 46 °F / 78 °F		VISIBILITY 5 MI		WIND N 14.1 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		200		PUMPING OR DREDGING				10	53
TOTAL ADVANCE THIS PERIOD		FT		221		PCT OF EFFECTIVE TIME				45%	
TOTAL ADVANCE PREVIOUSLY		FT		3,477		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,698		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	53
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	48
FLOATING PIPE		10,350		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,350		CLEARING PUMP AND PUMP LINES				0	56
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	55
AMOUNT DREDGE THIS DATE		7,735		7,735		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		78,073		78,073		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		85,808		85,808		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		710.72		710.72		LOSS DUE TO OPPOSING NATURAL ELEMENTS				8	35
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER				0	0
ITEM	UNIT	QUANTITY	QUANTITY	QUANTITY	QUANTITY	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL	BBL	1,785	1,785			WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY	KW	0	0			PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS	GAL	0	0			TRANSFERRING PLANT BETWEEN WORKS				0	0
MOB DATE	DREDGE START	DEMOB DATE				LAY TIME OFF SHIFT AND SATURDAYS				0	0
11/15/2019	11/15/2019					SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				13	7
						PCT. OF NON-EFFECTIVE				55%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 52 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		26	
DREDGE		Kelly L - Cutter/Suction				DATE 12/10/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 27	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/11/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
24		0		3500		24		0		31		0		0		31															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION Station 151+50 to Station 151+50				DISPOSAL AREA USED DA 64				QTY DEPOSITED GROSS (CY) 0				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 85,808															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 80%		CLAY 0%		MUD 0%		SILT 20%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 7.10				AFTER DREDGING 11.50																			
RIVER/TIDE STAGE				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION Green Day Marker #7																			
				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																			
WEATHER CONDITION				WEATHER Weather Caused Critical Delay				TEMP (min/max) 41 °F / 54 °F		VISIBILITY 5 MI		WIND N 13.2 MPH																			
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			200			PUMPING OR DREDGING						0	0															
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%																
TOTAL ADVANCE PREVIOUSLY			FT			3,698			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			3,698			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0															
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0															
FLOATING PIPE			10,350			SHORE PIPE			0			SUBMERGED PIPE						0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			10,350			TO AND FROM WHARF OR ANCHORAGE						0	0															
CUBIC YARDS REMOVED			GROSS			CREDITED			CHANGING LOCATION OF PLANT ON JOB						0	0															
AMOUNT DREDGE THIS DATE			0			0			LOSS DUE TO OPPOSING NATURAL ELEMENTS						24	0															
AMOUNT PREVIOUSLY REPORTED			85,808			85,808			SHORE LINE AND SHORE WORK						0	0															
TOTAL AMOUNT DREDGED TO DATE			85,808			85,808			WAITING FOR BOOSTER						0	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0															
									WAITING FOR ATTENDANT PLANT						0	0															
									PREPARATION AND MAKING UP TOW						0	0															
									TRANSFERRING PLANT BETWEEN WORKS						0	0															
COMMODITY			CONSUMED			CREDITED			LAY TIME OFF SHIFT AND SATURDAYS						0	0															
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS						0	0																	
FUEL		BBL	1,890		1,890		FIRE DRILL						0	0																	
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC						0	0																	
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																	
MOB DATE			DREDGE START			DEMOB DATE			TOTAL NON-EFFECTIVE TIME						24	0															
11/15/2019			11/15/2019						PCT. OF NON-EFFECTIVE						100%																
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0															

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 54 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		27	
DREDGE		Kelly L - Cutter/Suction				DATE 12/11/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 28	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/12/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		28		0		0		28												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION None Today					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 85,808													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 45 °F / 64 °F			VISIBILITY 3 MI		WIND NE 20-25 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)								HR.		MIN.											
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING								0		0											
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME								0%													
TOTAL ADVANCE PREVIOUSLY			FT			3,698				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			3,698				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES								0		0											
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES								0		0											
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE				0				0		0									
TOTAL LENGTH OF DISCHARGE PIPE					FT					0				TO AND FROM WHARF OR ANCHORAGE								0		0							
CUBIC YARDS REMOVED					GROSS					CREDITED				CHANGING LOCATION OF PLANT ON JOB								0		0							
AMOUNT DREDGE THIS DATE					0					0				LOSS DUE TO OPPOSING NATURAL ELEMENTS								24		0							
AMOUNT PREVIOUSLY REPORTED					85,808					85,808				SHORE LINE AND SHORE WORK								0		0							
TOTAL AMOUNT DREDGED TO DATE					85,808					85,808				WAITING FOR BOOSTER								0		0							
AMOUNT DREDGED PER PUMPING/CUTTING HR					NA					NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)								0		0							
														WAITING FOR ATTENDANT PLANT								0		0							
														PREPARATION AND MAKING UP TOW								0		0							
														TRANSFERRING PLANT BETWEEN WORKS								0		0							
COMMODITY					CONSUMED					CREDITED				LAY TIME OFF SHIFT AND SATURDAYS								0		0							
ITEM		UNIT		QUANTITY			QUANTITY			SUNDAYS AND HOLIDAYS								0		0											
FUEL		BBL		945			945			FIRE DRILL								0		0											
ELECTRICITY		KW		0			0			MOVING OUT OF WAY OF TRAFFIC								0		0											
LUBRICANTS		GAL		0			0			MISCELLANEOUS (EXPLAIN IN REMARKS)								0		0											
														TOTAL NON-EFFECTIVE TIME								24		0							
														PCT. OF NON-EFFECTIVE								100%									
MOB DATE					DREDGE START					DEMOB DATE				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)								24		0							
11/15/2019					11/15/2019																										

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 56 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		28	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/12/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Tiger	0	24:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	24:00	CESSATION		0	0
Tender Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																							
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 29		Page 57 of 123	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/13/2019													
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7															
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																		
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL																	
24		0		3500		24		0		31		0		0		31																	
LOCATION/CHANNEL OF WORK																																	
LOCATION OF WORK				REACH DREDGED; STATION TO STATION None Today				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 85,808																	
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%															
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																					
RIVER/TIDE STAGE				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION				WEATHER Weather Caused Critical Delay				TEMP (min/max) 49 °F / 68 °F		VISIBILITY 2 MI		WIND NE 10-15 MPH																					
WORK PERFORMED									DISTRIBUTION OF WORK																								
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																	
AVERAGE WIDTH OF CUT			FT			0			PUMPING OR DREDGING						0	0																	
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%																		
TOTAL ADVANCE PREVIOUSLY			FT			3,698			BOOSTER (IN LINE)																								
TOTAL ADVANCE TO DATE			FT			3,698			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																								
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0																	
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0																	
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE			0																		
TOTAL LENGTH OF DISCHARGE PIPE			FT			0			CLEARING PUMP AND PUMP LINES						0	0																	
									CLEARING CUTTER AND SUCTION HEAD						0	0																	
									WAITING FOR SCOWS						0	0																	
									TO AND FROM WHARF OR ANCHORAGE						0	0																	
CUBIC YARDS REMOVED			GROSS			CREDITED			CHANGING LOCATION OF PLANT ON JOB						0	0																	
AMOUNT DREDGE THIS DATE			0			0			LOSS DUE TO OPPOSING NATURAL ELEMENTS						24	0																	
AMOUNT PREVIOUSLY REPORTED			85,808			85,808			SHORE LINE AND SHORE WORK						0	0																	
TOTAL AMOUNT DREDGED TO DATE			85,808			85,808			WAITING FOR BOOSTER						0	0																	
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																	
									WAITING FOR ATTENDANT PLANT						0	0																	
									PREPARATION AND MAKING UP TOW						0	0																	
									TRANSFERRING PLANT BETWEEN WORKS						0	0																	
COMMODITY			CONSUMED			CREDITED			LAY TIME OFF SHIFT AND SATURDAYS						0	0																	
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS						0	0																			
FUEL		BBL	840		840		FIRE DRILL						0	0																			
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC						0	0																			
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																			
MOB DATE			DREDGE START			DEMOB DATE			TOTAL NON-EFFECTIVE TIME						24	0																	
11/15/2019			11/15/2019						PCT. OF NON-EFFECTIVE						100%																		
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0																	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 58 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		29	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/13/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 59 of 123	
CONTRACT NO. W9127819D0039 W9127819F0388		CONTRACT TITLE Main. Dredging of Dauphin Island VC				CONTRACTOR Inland Dredging				REPORT NO. 30	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/14/2019			
DREDGE		NAME AND TYPE Kelly L - Cutter/Suction				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3500	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 0	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Station 151+43 to Station 152+86			DISPOSAL AREA USED DA 64		QTY DEPOSITED GROSS (CY) 5,243		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 91,051		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 60%	CLAY 0%	MUD 0%	SILT 40%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 6.70		AFTER DREDGING 11.50				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0.20	TIME 10:00	GAGE LOCATION Dock inside the Basin					
		MIN 1.10	TIME 16:00	MAX 2.10	TIME 23:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 51 °F / 67 °F		VISIBILITY 1 MI		WIND NE 5-10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		220		PUMPING OR DREDGING				6	36
TOTAL ADVANCE THIS PERIOD		FT		143		PCT OF EFFECTIVE TIME				28%	
TOTAL ADVANCE PREVIOUSLY		FT		3,698		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,841		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 10,350		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,350		CLEARING CUTTER AND SUCTION HEAD				1	14
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		5,243		5,243		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		85,808		85,808		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		91,051		91,051		LOSS DUE TO OPPOSING NATURAL ELEMENTS				6	59
AMOUNT DREDGED PER PUMPING/CUTTING HR		794.39		794.39		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		420		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/15/2019		11/15/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				6	13
						TOTAL NON-EFFECTIVE TIME				14	26
						PCT. OF NON-EFFECTIVE				60%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	2

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 60 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		30	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/14/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		2	58
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		2	58
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	12%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 31	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/15/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER	TOTAL																
24		0		3500		24		0		31		0		0	31																
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION Dredge with no stations due to direction of dredging ops				DISPOSAL AREA USED DA 64				QTY DEPOSITED GROSS (CY) 6,710			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 97,761																
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 50%		CLAY 0%		MUD 0%		SILT 50%		HARDPAN 0%		STONE 0%		SHELL 0%	OTHER 0%														
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 7.10				AFTER DREDGING 11.60																			
RIVER/TIDE STAGE		MIN -0.30		TIME 09:00		MAX 1.90		TIME 00:00		GAGE LOCATION Dock inside Basin																					
		MIN -0.30		TIME 13:00		MAX 0.80		TIME 16:00		GAGE DATUM MLLW																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 52 °F / 69 °F		VISIBILITY 3 MI		WIND N 5-10 MPH																			
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																		
AVERAGE WIDTH OF CUT		FT		220		PUMPING OR DREDGING						9	48																		
TOTAL ADVANCE THIS PERIOD		FT		287		PCT OF EFFECTIVE TIME						41%																			
TOTAL ADVANCE PREVIOUSLY		FT		3,841		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		4,128		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES						2	32																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES						0	36																		
FLOATING PIPE		10,510		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0	59																
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,510		CLEARING CUTTER AND SUCTION HEAD						2	8																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS						0	0																		
AMOUNT DREDGE THIS DATE		6,710		6,710		TO AND FROM WHARF OR ANCHORAGE						0	0																		
AMOUNT PREVIOUSLY REPORTED		91,051		91,051		CHANGING LOCATION OF PLANT ON JOB						0	54																		
TOTAL AMOUNT DREDGED TO DATE		97,761		97,761		LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		684.69		684.69		SHORE LINE AND SHORE WORK						0	0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER						0	0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																		
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																
FUEL		BBL		1,700		1,700		PREPARATION AND MAKING UP TOW						0	0																
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																
LUBRICANTS		GAL		0		0		LAY TIME OFF SHIFT AND SATURDAYS						0	0																
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0																		
11/15/2019		11/15/2019				FIRE DRILL						0	0																		
						MOVING OUT OF WAY OF TRAFFIC						0	0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																		
						TOTAL NON-EFFECTIVE TIME						7	9																		
						PCT. OF NON-EFFECTIVE						30%																			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						16	57																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 62 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		31	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/15/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		7	3
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		7	3
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	29%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 32	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/16/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		29		0		0		29												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION Dredged with no stations due to direction of dredging ops					DISPOSAL AREA USED DA 64					QTY DEPOSITED GROSS (CY) 6,493			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 50%		CLAY 0%		MUD 0%		SILT 50%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 6.90					AFTER DREDGING 11.40																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 11:00		GAGE LOCATION Dock inside the basin																		
					MIN 0.10		TIME 12:00		MAX 2		TIME 21:00		GAGE DATUM MLLW																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 51 °F / 68 °F			VISIBILITY 3 MI			WIND W 10-15 MPH															
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)							HR.	MIN.													
AVERAGE WIDTH OF CUT			FT			210				PUMPING OR DREDGING							8	5													
TOTAL ADVANCE THIS PERIOD			FT			195				PCT OF EFFECTIVE TIME					34%																
TOTAL ADVANCE PREVIOUSLY			FT			4,128				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,323				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES							0	0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES							0	19													
FLOATING PIPE			10,510			SHORE PIPE 0				SUBMERGED PIPE 0							0	0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			10,510				TO AND FROM WHARF OR ANCHORAGE							0	0													
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB							0	0													
AMOUNT DREDGE THIS DATE			6,493			6,493				LOSS DUE TO OPPOSING NATURAL ELEMENTS							0	0													
AMOUNT PREVIOUSLY REPORTED			97,761			97,761				SHORE LINE AND SHORE WORK							0	0													
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254				WAITING FOR BOOSTER							0	0													
AMOUNT DREDGED PER PUMPING/CUTTING HR			803.26			803.26				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)							0	0													
										WAITING FOR ATTENDANT PLANT							0	0													
										PREPARATION AND MAKING UP TOW							0	0													
										TRANSFERRING PLANT BETWEEN WORKS							0	0													
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS							0	0													
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS							0	0																
FUEL		BBL	1,365		1,365		FIRE DRILL							0	0																
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC							0	0																
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)							0	0																
MOB DATE			DREDGE START			DEMOB DATE				TOTAL NON-EFFECTIVE TIME							2	38													
11/15/2019			11/15/2019							PCT. OF NON-EFFECTIVE					11%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)							10	43													

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 64 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		32	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/16/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Tiger	0	24:00	CESSATION		0	0
Tender Vessel	Rebel	0	24:00	COLLISIONS		0	0
Towing Vessel	Cardinal	0	00:00	MISCELLANEOUS		13	17
Barge	Anchor 028-954	0	24:00	TOTAL LOST TIME		13	17
Barge	Crane	0	24:00	PERCENTAGE OF TOTAL TIME	55%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 33	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/17/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		29		0		0		29												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION Dredge completed Village Channel Basin					DISPOSAL AREA USED DA 64					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 50%		CLAY 0%		MUD 0%		SILT 50%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																		
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 38 °F / 72 °F		VISIBILITY 5 MI		WIND N 16.4 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING					0	0															
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY			FT			4,323				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,323				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES					0	0															
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES					0	0															
FLOATING PIPE			10,510			SHORE PIPE 0				SUBMERGED PIPE 0					0	0															
TOTAL LENGTH OF DISCHARGE PIPE			FT			10,510				CLEARING PUMP AND PUMP LINES					0	0															
CUBIC YARDS REMOVED			GROSS			CREDITED				CLEARING CUTTER AND SUCTION HEAD					0	0															
AMOUNT DREDGE THIS DATE			0			0				WAITING FOR SCOWS					0	0															
AMOUNT PREVIOUSLY REPORTED			104,254			104,254				TO AND FROM WHARF OR ANCHORAGE					0	0															
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254				CHANGING LOCATION OF PLANT ON JOB					0	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				LOSS DUE TO OPPOSING NATURAL ELEMENTS					0	0															
										SHORE LINE AND SHORE WORK					0	0															
										WAITING FOR BOOSTER					0	0															
										MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0															
										WAITING FOR ATTENDANT PLANT					0	0															
										PREPARATION AND MAKING UP TOW					0	0															
										TRANSFERRING PLANT BETWEEN WORKS					0	0															
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS					0	0															
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS					0	0																		
FUEL		BBL	525		525		FIRE DRILL					0	0																		
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC					0	0																		
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)					24	0																		
MOB DATE			DREDGE START			DEMOB DATE				TOTAL NON-EFFECTIVE TIME					24	0															
11/15/2019			11/15/2019							PCT. OF NON-EFFECTIVE					100%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24	0															

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 66 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		33	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/17/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 34	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/18/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		29		0		0		29												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION Dredge completed Village Channel Basin					DISPOSAL AREA USED DA 64					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 50%		CLAY 0%		MUD 0%		SILT 50%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																		
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 30 °F / 52 °F		VISIBILITY 6 MI		WIND N 11.6 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING					0	0															
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY			FT			4,323				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,323				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES					0	0															
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES					0	0															
FLOATING PIPE			10,510			SHORE PIPE 0				SUBMERGED PIPE 0					0	0															
TOTAL LENGTH OF DISCHARGE PIPE			FT			10,510				WAITING FOR SCOWS					0	0															
CUBIC YARDS REMOVED			GROSS			CREDITED				TO AND FROM WHARF OR ANCHORAGE					0	0															
AMOUNT DREDGE THIS DATE			0			0				CHANGING LOCATION OF PLANT ON JOB					0	0															
AMOUNT PREVIOUSLY REPORTED			104,254			104,254				LOSS DUE TO OPPOSING NATURAL ELEMENTS					0	0															
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254				SHORE LINE AND SHORE WORK					0	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				WAITING FOR BOOSTER					0	0															
OPERATING SUPPLIES										MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0															
COMMODITY			CONSUMED			CREDITED				WAITING FOR ATTENDANT PLANT					0	0															
ITEM		UNIT	QUANTITY			QUANTITY				PREPARATION AND MAKING UP TOW					0	0															
FUEL		BBL	1,890			1,890				TRANSFERRING PLANT BETWEEN WORKS					0	0															
ELECTRICITY		KW	0			0				LAY TIME OFF SHIFT AND SATURDAYS					0	0															
LUBRICANTS		GAL	0			0				SUNDAYS AND HOLIDAYS					0	0															
MOB DATE			DREDGE START			DEMOB DATE				FIRE DRILL					0	0															
11/15/2019			11/15/2019							MOVING OUT OF WAY OF TRAFFIC					0	0															
										MISCELLANEOUS (EXPLAIN IN REMARKS)					24	0															
										TOTAL NON-EFFECTIVE TIME					24	0															
										PCT. OF NON-EFFECTIVE					100%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24	0															

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 68 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		34	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/18/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Mr. Gus	0	24:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																																																										
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 35																																						
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/19/2019																																																
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2		DAYS PER WEEK 7																																																			
										PIPELINE 24		DIPPER OR BUCKET 0		DREDGE PUMP 3500		SUCTION PIPE JET 24		CUTTER OR BUCKET 0		DREDGE 29		SHORE 0		OTHER 0		TOTAL 29																																										
LOCATION/CHANNEL OF WORK										REACH DREDGED; STATION TO STATION Dredge completed Village Channel Basin										DISPOSAL AREA USED DA 64		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254																																												
CHARACTER OF MATERIAL (%)										GRAVEL 0%		SAND 50%		CLAY 0%		MUD 0%		SILT 50%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%																																										
CHANNEL CONDITION										AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																																																
RIVER/TIDE STAGE										MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																																																		
										MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																																																		
WEATHER CONDITION										WEATHER Weather Caused No Delay					TEMP (min/max) 31 °F / 56 °F		VISIBILITY 8 MI		WIND N 6.1 MPH																																																	
WORK PERFORMED										DISTRIBUTION OF WORK																																																										
ITEM										UNIT										QUANTITY										EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																															
AVERAGE WIDTH OF CUT										FT										0										PUMPING OR DREDGING					0		0																															
TOTAL ADVANCE THIS PERIOD										FT										0										PCT OF EFFECTIVE TIME					0%																																	
TOTAL ADVANCE PREVIOUSLY										FT										4,323										BOOSTER (IN LINE)																																						
TOTAL ADVANCE TO DATE										FT										4,323										NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																																						
SCOWS LOADED										NUMBER										0										HANDLING PIPE LINES					0		0																															
AVERAGE LOAD PER SCOW										CY										0										HANDLING ANCHOR LINES					0		0																															
FLOATING PIPE										10,510										SHORE PIPE										0										SUBMERGED PIPE										0										CLEARING PUMP AND PUMP LINES					0		0	
TOTAL LENGTH OF DISCHARGE PIPE										FT										10,510										CLEARING CUTTER AND SUCTION HEAD					0		0																															
CUBIC YARDS REMOVED										GROSS										CREDITED										WAITING FOR SCOWS					0		0																															
AMOUNT DREDGE THIS DATE										0										0										TO AND FROM WHARF OR ANCHORAGE					0		0																															
AMOUNT PREVIOUSLY REPORTED										104,254										104,254										CHANGING LOCATION OF PLANT ON JOB					0		0																															
TOTAL AMOUNT DREDGED TO DATE										104,254										104,254										LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0																															
AMOUNT DREDGED PER PUMPING/CUTTING HR										NA										NA										SHORE LINE AND SHORE WORK					0		0																															
OPERATING SUPPLIES																														WAITING FOR BOOSTER					0		0																															
COMMODITY										CONSUMED										CREDITED										MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																															
ITEM										UNIT										QUANTITY										QUANTITY										WAITING FOR ATTENDANT PLANT					0		0																					
FUEL										BBL										1,475										1,475										PREPARATION AND MAKING UP TOW					0		0																					
ELECTRICITY										KW										0										0										TRANSFERRING PLANT BETWEEN WORKS					0		0																					
LUBRICANTS										GAL										0										0										LAY TIME OFF SHIFT AND SATURDAYS					0		0																					
MOB DATE										DREDGE START										DEMOB DATE										SUNDAYS AND HOLIDAYS					0		0																															
11/15/2019										11/15/2019																				FIRE DRILL					0		0																															
																														MOVING OUT OF WAY OF TRAFFIC					0		0																															
																														MISCELLANEOUS (EXPLAIN IN REMARKS)					24		0																															
																														TOTAL NON-EFFECTIVE TIME					24		0																															
																														PCT. OF NON-EFFECTIVE					100%																																	
																														TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0																															

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 70 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		35	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/19/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 36	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/20/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		29		0		0		29												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION Dredge completed Village Channel Basin					DISPOSAL AREA USED DA 64					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 50%		CLAY 0%		MUD 0%		SILT 50%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 32 °F / 61 °F		VISIBILITY 8 MI		WIND E 5.7 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING					0		0														
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY			FT			4,323				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,323				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES					0		0														
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				TO AND FROM WHARF OR ANCHORAGE					0		0														
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB					0		0														
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0														
AMOUNT PREVIOUSLY REPORTED			104,254			104,254				SHORE LINE AND SHORE WORK					0		0														
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254				WAITING FOR BOOSTER					0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0														
										WAITING FOR ATTENDANT PLANT					0		0														
										PREPARATION AND MAKING UP TOW					0		0														
										TRANSFERRING PLANT BETWEEN WORKS					0		0														
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS					0		0														
ITEM		UNIT	QUANTITY			QUANTITY				SUNDAYS AND HOLIDAYS					0		0														
FUEL		BBL	50			50				FIRE DRILL					0		0														
ELECTRICITY		KW	0			0				MOVING OUT OF WAY OF TRAFFIC					0		0														
LUBRICANTS		GAL	0			0				MISCELLANEOUS (EXPLAIN IN REMARKS)					24		0														
										TOTAL NON-EFFECTIVE TIME					24		0														
MOB DATE			DREDGE START			DEMOB DATE				PCT. OF NON-EFFECTIVE					100%																
11/15/2019			11/15/2019							TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 72 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		36	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/20/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Rebel	0	24:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	24:00	CESSATION		0	0
Tender Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 37	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/21/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		15		0		0		15												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION None Today					DISPOSAL AREA USED DA 64					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 51 °F / 59 °F		VISIBILITY 3 MI		WIND NE 20-25 with gust up to MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING						0		0													
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME						0%															
TOTAL ADVANCE PREVIOUSLY			FT			4,323				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,323				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES						0		0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES						0		0													
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				CLEARING PUMP AND PUMP LINES						0		0													
										CLEARING CUTTER AND SUCTION HEAD						0		0													
										WAITING FOR SCOWS						0		0													
										TO AND FROM WHARF OR ANCHORAGE						0		0													
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB						0		0													
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0													
AMOUNT PREVIOUSLY REPORTED			104,254			104,254				SHORE LINE AND SHORE WORK						0		0													
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254				WAITING FOR BOOSTER						0		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0													
										WAITING FOR ATTENDANT PLANT						0		0													
										PREPARATION AND MAKING UP TOW						0		0													
										TRANSFERRING PLANT BETWEEN WORKS						0		0													
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS						0		0													
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS						0		0																
FUEL		BBL	50		50		FIRE DRILL						0		0																
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC						0		0																
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)						24		0																
										TOTAL NON-EFFECTIVE TIME						24		0													
MOB DATE			DREDGE START			DEMOB DATE				PCT. OF NON-EFFECTIVE						100%															
11/15/2019			11/15/2019							TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24		0													

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 74 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		37	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/21/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 38	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/22/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
24		0		3500		24		0		10		0		0		10															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK			REACH DREDGED; STATION TO STATION No Dredging				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254																	
CHARACTER OF MATERIAL (%)			GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%												
CHANNEL CONDITION			AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																				
RIVER/TIDE STAGE			MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																				
			MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																				
WEATHER CONDITION			WEATHER Weather Caused No Delay				TEMP (min/max) 50 °F / 59 °F		VISIBILITY 2 MI		WIND NE 15-20 gusts up to 25 MPH																				
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			0			PUMPING OR DREDGING						0		0														
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%																
TOTAL ADVANCE PREVIOUSLY			FT			4,323			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			4,323			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0		0														
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0		0														
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE			0																
TOTAL LENGTH OF DISCHARGE PIPE			FT			0			CLEARING PUMP AND PUMP LINES						0		0														
									CLEARING CUTTER AND SUCTION HEAD						0		0														
									WAITING FOR SCOWS						0		0														
									TO AND FROM WHARF OR ANCHORAGE						0		0														
CUBIC YARDS REMOVED			GROSS			CREDITED			CHANGING LOCATION OF PLANT ON JOB						0		0														
AMOUNT DREDGE THIS DATE			0			0			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0														
AMOUNT PREVIOUSLY REPORTED			104,254			104,254			SHORE LINE AND SHORE WORK						0		0														
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254			WAITING FOR BOOSTER						0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0														
									WAITING FOR ATTENDANT PLANT						0		0														
									PREPARATION AND MAKING UP TOW						0		0														
									TRANSFERRING PLANT BETWEEN WORKS						0		0														
COMMODITY			CONSUMED			CREDITED			LAY TIME OFF SHIFT AND SATURDAYS						0		0														
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS						0		0																
FUEL		BBL	55		55		FIRE DRILL						0		0																
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC						0		0																
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0																
MOB DATE			DREDGE START			DEMOB DATE			TOTAL NON-EFFECTIVE TIME						0		0														
11/15/2019			11/15/2019						PCT. OF NON-EFFECTIVE						0%																
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 76 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		38	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/22/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		24	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		24	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.							
CONTRACT NO. W9127819D0039 W9127819F0388										Page 77 of 123							
CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging							
CHARACTER OF REPORT										REPORT NO. 39							
<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/23/2019							
DREDGE NAME AND TYPE Kelly L - Cutter/Suction										SHIFTS PER DAY 2		DAYS PER WEEK 7					
SIZE PIPELINE 24 DIPPER OR BUCKET 0 DREDGE PUMP 3500 SUCTION PIPE JET 24 CUTTER OR BUCKET 0										NO. OF CREW MEMBERS		DREDGE 10 SHORE 0 OTHER 0 TOTAL 10					
LOCATION/CHANNEL OF WORK										REACH DREDGED; STATION TO STATION None Today		DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254	
CHARACTER OF MATERIAL (%)										GRAVEL 0% SAND 0% CLAY 0%		MUD 0% SILT 0%		HARDPAN 0% STONE 0%		SHELL 0% OTHER 100%	
CHANNEL CONDITION										AVERAGE DEPTH		BEFORE DREDGING 0		AFTER DREDGING 0			
RIVER/TIDE STAGE										MIN 0 TIME 00:00		MAX 0 TIME 00:00		GAGE LOCATION			
WEATHER CONDITION										WEATHER Weather Caused No Delay		TEMP (min/max) 51 °F / 70 °F		VISIBILITY 3 MI		WIND NE 15-20 MPH	
WORK PERFORMED										DISTRIBUTION OF WORK							
ITEM UNIT QUANTITY										EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.		MIN.	
AVERAGE WIDTH OF CUT FT 0										PUMPING OR DREDGING				0		0	
TOTAL ADVANCE THIS PERIOD FT 0										PCT OF EFFECTIVE TIME				0%			
TOTAL ADVANCE PREVIOUSLY FT 4,323										BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE FT 4,323										NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED NUMBER 0										HANDLING PIPE LINES				0		0	
AVERAGE LOAD PER SCOW CY 0										HANDLING ANCHOR LINES				0		0	
FLOATING PIPE 0 SHORE PIPE 0 SUBMERGED PIPE 0										CLEARING PUMP AND PUMP LINES				0		0	
TOTAL LENGTH OF DISCHARGE PIPE FT 0										CLEARING CUTTER AND SUCTION HEAD				0		0	
CUBIC YARDS REMOVED										WAITING FOR SCOWS				0		0	
GROSS CREDITED										TO AND FROM WHARF OR ANCHORAGE				0		0	
AMOUNT DREDGE THIS DATE 0 0										CHANGING LOCATION OF PLANT ON JOB				0		0	
AMOUNT PREVIOUSLY REPORTED 104,254 104,254										LOSS DUE TO OPPOSING NATURAL ELEMENTS				0		0	
TOTAL AMOUNT DREDGED TO DATE 104,254 104,254										SHORE LINE AND SHORE WORK				0		0	
AMOUNT DREDGED PER PUMPING/CUTTING HR NA NA										WAITING FOR BOOSTER				0		0	
OPERATING SUPPLIES										MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0		0	
COMMODITY CONSUMED CREDITED										WAITING FOR ATTENDANT PLANT				0		0	
ITEM UNIT QUANTITY QUANTITY										PREPARATION AND MAKING UP TOW				0		0	
FUEL BBL 218 218										TRANSFERRING PLANT BETWEEN WORKS				0		0	
ELECTRICITY KW 0 0										LAY TIME OFF SHIFT AND SATURDAYS				0		0	
LUBRICANTS GAL 0 0										SUNDAYS AND HOLIDAYS				24		0	
MOB DATE 11/15/2019 DREDGE START 11/15/2019 DEMOB DATE										FIRE DRILL				0		0	
										MOVING OUT OF WAY OF TRAFFIC				0		0	
										MISCELLANEOUS (EXPLAIN IN REMARKS)				0		0	
										TOTAL NON-EFFECTIVE TIME				24		0	
										PCT. OF NON-EFFECTIVE				100%			
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24		0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 78 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		39	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/23/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME		0%	
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 40	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/24/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		6		0		0		6												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254													
CHARACTER OF MATERIAL (%)					GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%										
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 53 °F / 62 °F		VISIBILITY 3 MI		WIND NE 10-15 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING					0		0														
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY			FT			4,323				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,323				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES					0		0														
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				TO AND FROM WHARF OR ANCHORAGE					0		0														
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB					0		0														
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0														
AMOUNT PREVIOUSLY REPORTED			104,254			104,254				SHORE LINE AND SHORE WORK					0		0														
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254				WAITING FOR BOOSTER					0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0														
										WAITING FOR ATTENDANT PLANT					0		0														
										PREPARATION AND MAKING UP TOW					0		0														
										TRANSFERRING PLANT BETWEEN WORKS					0		0														
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS					0		0														
ITEM		UNIT	QUANTITY			QUANTITY				SUNDAYS AND HOLIDAYS					24		0														
FUEL		BBL	50			50				FIRE DRILL					0		0														
ELECTRICITY		KW	0			0				MOVING OUT OF WAY OF TRAFFIC					0		0														
LUBRICANTS		GAL	0			0				MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0														
MOB DATE			DREDGE START			DEMOB DATE				TOTAL NON-EFFECTIVE TIME					24		0														
11/15/2019			11/15/2019							PCT. OF NON-EFFECTIVE					100%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 80 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		40	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/24/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 41	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/25/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		6		0		0		6												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 54 °F / 67 °F		VISIBILITY 3 MI		WIND N 5-10 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING					0		0														
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY			FT			4,323				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,323				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES					0		0														
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				TO AND FROM WHARF OR ANCHORAGE					0		0														
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB					0		0														
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0														
AMOUNT PREVIOUSLY REPORTED			104,254			104,254				SHORE LINE AND SHORE WORK					0		0														
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254				WAITING FOR BOOSTER					0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0														
										WAITING FOR ATTENDANT PLANT					0		0														
										PREPARATION AND MAKING UP TOW					0		0														
										TRANSFERRING PLANT BETWEEN WORKS					0		0														
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS					0		0														
ITEM		UNIT	QUANTITY			QUANTITY				SUNDAYS AND HOLIDAYS					24		0														
FUEL		BBL	50			50				FIRE DRILL					0		0														
ELECTRICITY		KW	0			0				MOVING OUT OF WAY OF TRAFFIC					0		0														
LUBRICANTS		GAL	0			0				MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0														
MOB DATE			DREDGE START			DEMOB DATE				TOTAL NON-EFFECTIVE TIME					24		0														
11/15/2019			11/15/2019							PCT. OF NON-EFFECTIVE					100%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 82 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		41	
DREDGE		ATTENDANT PLANT				DATE	
Kelly L - Cutter/Suction						12/25/2019	
				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Barge	Crane	0	24:00	MISCELLANEOUS		0	0
Tender Vessel	Rebel	0	24:00	TOTAL LOST TIME		0	0
Towing Vessel	Cardinal	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Anchor 028-954	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 83 of 123		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC			Inland Dredging			42				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		12/26/2019		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Kelly L - Cutter/Suction				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		24	0	3500	24	0	7	0	0	7		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
								0		104,254		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0%	0%	0%	0%	0%	0%	0%	0%	100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					0			0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			59 °F / 74 °F		3 MI		E 5-10 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		4,323		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		4,323		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE		SHORE PIPE		SUBMERGED PIPE		CLEARING PUMP AND PUMP LINES				0	0	
0		0		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0	
						TO AND FROM WHARF OR ANCHORAGE				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT DREDGE THIS DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT PREVIOUSLY REPORTED		104,254		104,254		SHORE LINE AND SHORE WORK				0	0	
TOTAL AMOUNT DREDGED TO DATE		104,254		104,254		WAITING FOR BOOSTER				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
						TRANSFERRING PLANT BETWEEN WORKS				0	0	
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ITEM		UNIT		QUANTITY		SUNDAYS AND HOLIDAYS				24	0	
FUEL		BBL		55		FIRE DRILL				0	0	
ELECTRICITY		KW		0		MOVING OUT OF WAY OF TRAFFIC				0	0	
LUBRICANTS		GAL		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				24	0	
11/15/2019		11/15/2019				PCT. OF NON-EFFECTIVE				100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 84 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		42	
DREDGE		ATTENDANT PLANT				DATE	
Kelly L - Cutter/Suction						12/26/2019	
				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 43	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/27/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE	OTHER	TOTAL														
24					0		3500		24		0		8		0	0	8														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254																
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%	OTHER 100%														
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																			
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 59 °F / 72 °F		VISIBILITY 3 MI		WIND E 5-10 MPH																			
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			0			PUMPING OR DREDGING						0	0															
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%																
TOTAL ADVANCE PREVIOUSLY			FT			4,323			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			4,323			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0															
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0															
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE			0																
TOTAL LENGTH OF DISCHARGE PIPE			FT			0			CLEARING PUMP AND PUMP LINES						0	0															
									CLEARING CUTTER AND SUCTION HEAD						0	0															
									WAITING FOR SCOWS						0	0															
									TO AND FROM WHARF OR ANCHORAGE						0	0															
CUBIC YARDS REMOVED			GROSS			CREDITED			CHANGING LOCATION OF PLANT ON JOB						0	0															
AMOUNT DREDGE THIS DATE			0			0			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0															
AMOUNT PREVIOUSLY REPORTED			104,254			104,254			SHORE LINE AND SHORE WORK						0	0															
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254			WAITING FOR BOOSTER						0	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0															
									WAITING FOR ATTENDANT PLANT						0	0															
									PREPARATION AND MAKING UP TOW						0	0															
									TRANSFERRING PLANT BETWEEN WORKS						0	0															
COMMODITY			CONSUMED			CREDITED			LAY TIME OFF SHIFT AND SATURDAYS						0	0															
ITEM		UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS						24	0																	
FUEL		BBL	50		50		FIRE DRILL						0	0																	
ELECTRICITY		KW	0		0		MOVING OUT OF WAY OF TRAFFIC						0	0																	
LUBRICANTS		GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																	
MOB DATE			DREDGE START			DEMOB DATE			TOTAL NON-EFFECTIVE TIME						24	0															
11/15/2019			11/15/2019						PCT. OF NON-EFFECTIVE						100%																
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0															

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 86 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		43	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/27/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Rebel	0	24:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	24:00	CESSATION		0	0
Tender Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 44	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/28/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER	TOTAL																
24		0		3500		24		0		10		0		0	10																
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																			
RIVER/TIDE STAGE				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																			
				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																			
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 54 °F / 72 °F		VISIBILITY MI		WIND SE 5-10 MPH																			
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.		MIN.																			
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0		0																			
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%																					
TOTAL ADVANCE PREVIOUSLY		FT		4,323		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		4,323		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0		0																			
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0		0																			
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		0																			
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING PUMP AND PUMP LINES				0		0																			
						CLEARING CUTTER AND SUCTION HEAD				0		0																			
						WAITING FOR SCOWS				0		0																			
						TO AND FROM WHARF OR ANCHORAGE				0		0																			
						CHANGING LOCATION OF PLANT ON JOB				0		0																			
CUBIC YARDS REMOVED		GROSS		CREDITED		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0		0																			
AMOUNT DREDGE THIS DATE		0		0		SHORE LINE AND SHORE WORK				0		0																			
AMOUNT PREVIOUSLY REPORTED		104,254		104,254		WAITING FOR BOOSTER				0		0																			
TOTAL AMOUNT DREDGED TO DATE		104,254		104,254		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0		0																			
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR ATTENDANT PLANT				0		0																			
						PREPARATION AND MAKING UP TOW				0		0																			
						TRANSFERRING PLANT BETWEEN WORKS				0		0																			
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0		0																			
ITEM		UNIT		QUANTITY		SUNDAYS AND HOLIDAYS				24		0																			
FUEL		BBL		850		FIRE DRILL				0		0																			
ELECTRICITY		KW		0		MOVING OUT OF WAY OF TRAFFIC				0		0																			
LUBRICANTS		GAL		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0		0																			
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				24		0																			
11/15/2019		11/15/2019				PCT. OF NON-EFFECTIVE				100%																					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24		0																			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 88 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		44	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/28/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 45	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/29/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET					DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET			DREDGE		SHORE		OTHER		TOTAL								
24					0					3500		24		0			10		0		0		10								
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 51 °F / 66 °F			VISIBILITY 3 MI		WIND N 5-10 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)								HR.		MIN.											
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING								0		0											
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME								0%													
TOTAL ADVANCE PREVIOUSLY			FT			4,323				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,323				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES								0		0											
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES								0		0											
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0				0		0							
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				TO AND FROM WHARF OR ANCHORAGE								0		0											
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB								0		0											
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS								0		0											
AMOUNT PREVIOUSLY REPORTED			104,254			104,254				SHORE LINE AND SHORE WORK								0		0											
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254				WAITING FOR BOOSTER								0		0											
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)								0		0											
										WAITING FOR ATTENDANT PLANT								0		0											
										PREPARATION AND MAKING UP TOW								0		0											
										TRANSFERRING PLANT BETWEEN WORKS								0		0											
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS								0		0											
ITEM		UNIT	QUANTITY			QUANTITY				SUNDAYS AND HOLIDAYS								24		0											
FUEL		BBL	50			50				FIRE DRILL								0		0											
ELECTRICITY		KW	0			0				MOVING OUT OF WAY OF TRAFFIC								0		0											
LUBRICANTS		GAL	0			0				MISCELLANEOUS (EXPLAIN IN REMARKS)								0		0											
										TOTAL NON-EFFECTIVE TIME								24		0											
MOB DATE			DREDGE START			DEMOB DATE				PCT. OF NON-EFFECTIVE								100%													
11/15/2019			11/15/2019							TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)								24		0											

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 90 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		45	
DREDGE		Kelly L - Cutter/Suction				DATE 12/29/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 46	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/30/2019											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		10		0		0		10												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 62 °F / 73 °F		VISIBILITY 3 MI		WIND NE 5-10 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING					0		0														
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY			FT			4,323				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,323				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES					0		0														
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				TO AND FROM WHARF OR ANCHORAGE					0		0														
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB					0		0														
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0														
AMOUNT PREVIOUSLY REPORTED			104,254			104,254				SHORE LINE AND SHORE WORK					0		0														
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254				WAITING FOR BOOSTER					0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0														
										WAITING FOR ATTENDANT PLANT					0		0														
										PREPARATION AND MAKING UP TOW					0		0														
										TRANSFERRING PLANT BETWEEN WORKS					0		0														
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS					0		0														
ITEM		UNIT	QUANTITY		QUANTITY			SUNDAYS AND HOLIDAYS					24		0																
FUEL		BBL	150		150			FIRE DRILL					0		0																
ELECTRICITY		KW	0		0			MOVING OUT OF WAY OF TRAFFIC					0		0																
LUBRICANTS		GAL	0		0			MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																
MOB DATE			DREDGE START			DEMOB DATE				TOTAL NON-EFFECTIVE TIME					24		0														
11/15/2019			11/15/2019							PCT. OF NON-EFFECTIVE					100%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 92 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		46	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/30/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 93 of 123	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC				Inland Dredging				47	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		12/31/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Kelly L - Cutter/Suction				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3500	24	0	10	0	0	10	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		104,254		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					0			0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			47 °F / 64 °F		3 MI		NE 10-15 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		4,323		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,323		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
						CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0
						TO AND FROM WHARF OR ANCHORAGE				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGE THIS DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT PREVIOUSLY REPORTED		104,254		104,254		SHORE LINE AND SHORE WORK				0	0
TOTAL AMOUNT DREDGED TO DATE		104,254		104,254		WAITING FOR BOOSTER				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				24	0
FUEL		BBL		100		FIRE DRILL				0	0
ELECTRICITY		KW		0		MOVING OUT OF WAY OF TRAFFIC				0	0
LUBRICANTS		GAL		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				24	0
11/15/2019		11/15/2019				PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 94 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		47	
DREDGE		Kelly L - Cutter/Suction				DATE	
						12/31/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 95 of 123	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC				Inland Dredging				48	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		01/01/2020	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Kelly L - Cutter/Suction				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3500	24	0	8	0	0	8	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		104,254		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0%	0%	0%	0%	0%	0%	0%	0%	100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					0			0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			48 °F / 67 °F		3 MI		SE 5-10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		4,323		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,323		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		SHORE PIPE		SUBMERGED PIPE		CLEARING PUMP AND PUMP LINES				0	0
0		0		0		CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT DREDGE THIS DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT PREVIOUSLY REPORTED		104,254		104,254		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
TOTAL AMOUNT DREDGED TO DATE		104,254		104,254		SHORE LINE AND SHORE WORK				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR BOOSTER				0	0
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0
ITEM	UNIT	QUANTITY	QUANTITY	PREPARATION AND MAKING UP TOW				0	0		
FUEL	BBL	110	110	TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY	KW	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS	GAL	0	0	SUNDAYS AND HOLIDAYS				24	0		
MOB DATE	DREDGE START	DEMOB DATE	FIRE DRILL				0	0			
11/15/2019	11/15/2019		MOVING OUT OF WAY OF TRAFFIC				0	0			
			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
			TOTAL NON-EFFECTIVE TIME				24	0			
			PCT. OF NON-EFFECTIVE				100%				
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0			

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 96 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		48	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/01/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Towing Vessel	Cardinal	0	00:00	CESSATION		0	0
Tender Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		0	0
Tender Vessel	Rebel	0	24:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 97 of 123	
CONTRACT NO. W9127819D0039 W9127819F0388		CONTRACT TITLE Main. Dredging of Dauphin Island VC				CONTRACTOR Inland Dredging				REPORT NO. 49	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/02/2020			
DREDGE		NAME AND TYPE Kelly L - Cutter/Suction				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3500	24	0	10	0	0	10	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 61 °F / 74 °F		VISIBILITY 3 MI		WIND SSE 10-15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		4,323		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,323		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	0
AMOUNT DREDGE THIS DATE		0		0		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		104,254		104,254		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		104,254		104,254		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER				0	0
ITEM		UNIT		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL		BBL		100		WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY		KW		0		PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS		GAL		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
MOB DATE		DREDGE START		DEMOB DATE		LAY TIME OFF SHIFT AND SATURDAYS				0	0
11/15/2019		11/15/2019				SUNDAYS AND HOLIDAYS				24	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 98 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		49	
DREDGE						DATE	
Kelly L - Cutter/Suction						01/02/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 50	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 01/03/2020											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		22		0		0		22												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254													
CHARACTER OF MATERIAL (%)					GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%										
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 55 °F / 71 °F		VISIBILITY 2 MI		WIND SSW 10-15 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING					0		0														
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY			FT			4,323				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,323				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES					0		0														
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				TO AND FROM WHARF OR ANCHORAGE					0		0														
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB					0		0														
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0														
AMOUNT PREVIOUSLY REPORTED			104,254			104,254				SHORE LINE AND SHORE WORK					0		0														
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254				WAITING FOR BOOSTER					0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0														
										WAITING FOR ATTENDANT PLANT					0		0														
										PREPARATION AND MAKING UP TOW					0		0														
										TRANSFERRING PLANT BETWEEN WORKS					0		0														
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS					0		0														
ITEM		UNIT	QUANTITY		QUANTITY			SUNDAYS AND HOLIDAYS					0		0																
FUEL		BBL	100		100			FIRE DRILL					0		0																
ELECTRICITY		KW	0		0			MOVING OUT OF WAY OF TRAFFIC					0		0																
LUBRICANTS		GAL	0		0			MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																
										TOTAL NON-EFFECTIVE TIME					0		0														
MOB DATE			DREDGE START			DEMOB DATE				PCT. OF NON-EFFECTIVE					0%																
11/15/2019			11/15/2019							TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					0		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 100 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		50	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/03/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Towing Vessel	Cardinal	0	00:00	CESSATION		0	0
Tender Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		24	0
Tender Vessel	Rebel	0	24:00	TOTAL LOST TIME		24	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 51	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 01/04/2020											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		31		0		0		31												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 50 °F / 73 °F		VISIBILITY 3 MI		WIND NW 15-20 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING					0		0														
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY			FT			4,323				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,323				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES					0		0														
FLOATING PIPE			0			SHORE PIPE				0				SUBMERGED PIPE				0													
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				TO AND FROM WHARF OR ANCHORAGE					0		0														
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB					0		0														
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0														
AMOUNT PREVIOUSLY REPORTED			104,254			104,254				SHORE LINE AND SHORE WORK					0		0														
TOTAL AMOUNT DREDGED TO DATE			104,254			104,254				WAITING FOR BOOSTER					0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0														
										WAITING FOR ATTENDANT PLANT					0		0														
										PREPARATION AND MAKING UP TOW					0		0														
										TRANSFERRING PLANT BETWEEN WORKS					0		0														
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS					0		0														
ITEM		UNIT	QUANTITY			QUANTITY				SUNDAYS AND HOLIDAYS					0		0														
FUEL		BBL	455			455				FIRE DRILL					0		0														
ELECTRICITY		KW	0			0				MOVING OUT OF WAY OF TRAFFIC					0		0														
LUBRICANTS		GAL	0			0				MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0														
MOB DATE			DREDGE START			DEMOB DATE				TOTAL NON-EFFECTIVE TIME					0		0														
11/15/2019			11/15/2019							PCT. OF NON-EFFECTIVE					0%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					0		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 102 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		51	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/04/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Towing Vessel	Cardinal	0	00:00	CESSATION		0	0
Tender Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		24	0
Tender Vessel	Rebel	0	24:00	TOTAL LOST TIME		24	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 103 of 123	
CONTRACT NO. W9127819D0039 W9127819F0388		CONTRACT TITLE Main. Dredging of Dauphin Island VC				CONTRACTOR Inland Dredging				REPORT NO. 52	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/05/2020			
DREDGE		NAME AND TYPE Kelly L - Cutter/Suction				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3500	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 0	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 104,254		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 34 °F / 62 °F		VISIBILITY 3 MI		WIND W 5-10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		4,323		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,323		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		104,254		104,254		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		104,254		104,254		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		100		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
11/15/2019		11/15/2019				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			0	0	
						PCT. OF NON-EFFECTIVE			0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 104 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		52	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/05/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		24	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		24	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 105 of 123	
CONTRACT NO. W9127819D0039 W9127819F0388		CONTRACT TITLE Main. Dredging of Dauphin Island VC				CONTRACTOR Inland Dredging				REPORT NO. 53	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/06/2020			
DREDGE		NAME AND TYPE Kelly L - Cutter/Suction				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3500	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 28	SHORE 6	OTHER 0	TOTAL 34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 8+88 to 9+65			DISPOSAL AREA USED Upland		QTY DEPOSITED GROSS (CY) 1,460		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 105,714		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 80%	CLAY 0%	MUD 0%	SILT 20%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7.60		AFTER DREDGING 11.60				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION dock by the ferry					
		MIN 0	TIME 00:00	MAX 1	TIME 23:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 47 °F / 62 °F		VISIBILITY 5 MI		WIND S 5-10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		120		PUMPING OR DREDGING			1	28	
TOTAL ADVANCE THIS PERIOD		FT		77		PCT OF EFFECTIVE TIME			6%		
TOTAL ADVANCE PREVIOUSLY		FT		4,323		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,400		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	22	
FLOATING PIPE 1,080		SHORE PIPE 210		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,290		CLEARING CUTTER AND SUCTION HEAD			0	37	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		1,460		1,460		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		104,254		104,254		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		105,714		105,714		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		995.45		995.45		SHORE LINE AND SHORE WORK			0	53	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		1,050		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
11/15/2019		11/15/2019				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			1	52	
						PCT. OF NON-EFFECTIVE			8%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			3	20	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 106 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		53	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/06/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		20	40
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		20	40
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	86%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 54	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 01/07/2020											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		28		6		0		34												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION Sta. 9+65 to 13+82					DISPOSAL AREA USED Upland					QTY DEPOSITED GROSS (CY) 7,923			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 113,637													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 80%		CLAY 0%		MUD 0%		SILT 20%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 7.60					AFTER DREDGING 11.60																
RIVER/TIDE STAGE					MIN -0.50		TIME 05:00		MAX 0.50		TIME 01:00		GAGE LOCATION dock by the ferry																		
					MIN 0		TIME 00:00		MAX 1.30		TIME 20:00		GAGE DATUM MLLW																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 34 °F / 63 °F			VISIBILITY 7 MI			WIND N 8.3 MPH															
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)							HR.	MIN.													
AVERAGE WIDTH OF CUT			FT			120				PUMPING OR DREDGING							13	54													
TOTAL ADVANCE THIS PERIOD			FT			417				PCT OF EFFECTIVE TIME							58%														
TOTAL ADVANCE PREVIOUSLY			FT			4,400				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			4,817				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES							0	36													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES							2	19													
FLOATING PIPE			1,330			SHORE PIPE			160			SUBMERGED PIPE				0															
TOTAL LENGTH OF DISCHARGE PIPE			FT			1,490				CLEARING PUMP AND PUMP LINES							2	59													
CUBIC YARDS REMOVED			GROSS			CREDITED				CLEARING CUTTER AND SUCTION HEAD							0	46													
AMOUNT DREDGE THIS DATE			7,923			7,923				WAITING FOR SCOWS							0	0													
AMOUNT PREVIOUSLY REPORTED			105,714			105,714				TO AND FROM WHARF OR ANCHORAGE							0	0													
TOTAL AMOUNT DREDGED TO DATE			113,637			113,637				CHANGING LOCATION OF PLANT ON JOB							0	0													
AMOUNT DREDGED PER PUMPING/CUTTING HR			570.00			570.00				LOSS DUE TO OPPOSING NATURAL ELEMENTS							0	0													
OPERATING SUPPLIES										SHORE LINE AND SHORE WORK							0	0													
COMMODITY			CONSUMED			CREDITED				WAITING FOR BOOSTER							0	0													
ITEM		UNIT	QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)							0	44																
FUEL		BBL	1,050		1,050		WAITING FOR ATTENDANT PLANT							0	0																
ELECTRICITY		KW	0		0		PREPARATION AND MAKING UP TOW							0	0																
LUBRICANTS		GAL	0		0		TRANSFERRING PLANT BETWEEN WORKS							0	0																
MOB DATE			DREDGE START			DEMOB DATE				LAY TIME OFF SHIFT AND SATURDAYS							0	0													
11/15/2019			11/15/2019							SUNDAYS AND HOLIDAYS							0	0													
										FIRE DRILL							0	0													
										MOVING OUT OF WAY OF TRAFFIC							0	45													
										MISCELLANEOUS (EXPLAIN IN REMARKS)							1	57													
										TOTAL NON-EFFECTIVE TIME							10	6													
										PCT. OF NON-EFFECTIVE							42%														
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)							24	0													

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 108 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		54	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/07/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 55	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 01/08/2020											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL												
24					0		3500		24		0		28		6		0		34												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION Sta. 13+82 to 17+09					DISPOSAL AREA USED Upland					QTY DEPOSITED GROSS (CY) 7,267			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 120,904													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 80%		CLAY 0%		MUD 0%		SILT 20%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 7.60					AFTER DREDGING 11.60																
RIVER/TIDE STAGE		MIN		-0.50		TIME		06:00		MAX		0.70		TIME		01:00		GAGE LOCATION dock by the ferry													
		MIN		0		TIME		00:00		MAX		1.60		TIME		21:00		GAGE DATUM MLLW													
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 31 °F / 64 °F					VISIBILITY 6 MI			WIND E 4.1 MPH													
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)								HR.		MIN.											
AVERAGE WIDTH OF CUT			FT			150				PUMPING OR DREDGING								13		36											
TOTAL ADVANCE THIS PERIOD			FT			327				PCT OF EFFECTIVE TIME								57%													
TOTAL ADVANCE PREVIOUSLY			FT			4,817				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			5,144				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES								4		27											
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES								1		6											
FLOATING PIPE			1,490			SHORE PIPE			240			SUBMERGED PIPE				0				0		0									
TOTAL LENGTH OF DISCHARGE PIPE			FT			1,730				TO AND FROM WHARF OR ANCHORAGE								0		0											
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB								0		0											
AMOUNT DREDGE THIS DATE			7,267			7,267				LOSS DUE TO OPPOSING NATURAL ELEMENTS								0		0											
AMOUNT PREVIOUSLY REPORTED			113,637			113,637				SHORE LINE AND SHORE WORK								2		19											
TOTAL AMOUNT DREDGED TO DATE			120,904			120,904				WAITING FOR BOOSTER								0		0											
AMOUNT DREDGED PER PUMPING/CUTTING HR			534.34			534.34				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)								0		0											
										WAITING FOR ATTENDANT PLANT								0		0											
										PREPARATION AND MAKING UP TOW								0		0											
										TRANSFERRING PLANT BETWEEN WORKS								0		0											
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS								0		0											
ITEM		UNIT		QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS								0		0													
FUEL		BBL		1,050		1,050		FIRE DRILL								0		0													
ELECTRICITY		KW		0		0		MOVING OUT OF WAY OF TRAFFIC								1		34													
LUBRICANTS		GAL		0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)								0		0													
MOB DATE			DREDGE START			DEMOB DATE			TOTAL NON-EFFECTIVE TIME								10		24												
11/15/2019			11/15/2019						PCT. OF NON-EFFECTIVE								43%														
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)								24		0											

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 110 of 123	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		55	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/08/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 56	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 01/09/2020											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
24		0		3500		24		0		28		6		0		34															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY)				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)															
				Sta. 17+09 to 18+75				Upland				3,689				124,593															
CHARACTER OF MATERIAL (%)		GRAVEL		SAND		CLAY		MUD		SILT		HARDPAN		STONE		SHELL		OTHER													
		0 %		80 %		0 %		0 %		20 %		0 %		0 %		0 %		0 %													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING				AFTER DREDGING																			
								7.60				11.60																			
RIVER/TIDE STAGE		MIN		0.40		TIME		08:00		MAX		1.60		TIME		01:00		GAGE LOCATION dock by the ferry													
		MIN		0		TIME		00:00		MAX		0.70		TIME		14:00		GAGE DATUM MLLW													
WEATHER CONDITION				WEATHER				TEMP (min/max)				VISIBILITY				WIND															
				Weather Caused Critical Delay				40 °F / 68 °F				6 MI				SE 9.6 MPH															
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			150			PUMPING OR DREDGING						8		16														
TOTAL ADVANCE THIS PERIOD			FT			166			PCT OF EFFECTIVE TIME						34%																
TOTAL ADVANCE PREVIOUSLY			FT			5,144			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			5,310			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						1		45														
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0		47														
FLOATING PIPE 1,810			SHORE PIPE 240			SUBMERGED PIPE 0			CLEARING PUMP AND PUMP LINES						0		32														
TOTAL LENGTH OF DISCHARGE PIPE			FT			2,050			CLEARING CUTTER AND SUCTION HEAD						0		0														
CUBIC YARDS REMOVED			GROSS			CREDITED			WAITING FOR SCOWS						0		0														
AMOUNT DREDGE THIS DATE			3,689			3,689			TO AND FROM WHARF OR ANCHORAGE						0		0														
AMOUNT PREVIOUSLY REPORTED			120,904			120,904			CHANGING LOCATION OF PLANT ON JOB						0		0														
TOTAL AMOUNT DREDGED TO DATE			124,593			124,593			LOSS DUE TO OPPOSING NATURAL ELEMENTS						5		34														
AMOUNT DREDGED PER PUMPING/CUTTING HR			446.25			446.25			SHORE LINE AND SHORE WORK						1		9														
OPERATING SUPPLIES									WAITING FOR BOOSTER						0		0														
COMMODITY			CONSUMED			CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0														
ITEM		UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0		0																
FUEL		BBL	1,470		1,470		PREPARATION AND MAKING UP TOW						0		0																
ELECTRICITY		KW	0		0		TRANSFERRING PLANT BETWEEN WORKS						0		0																
LUBRICANTS		GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS						0		0																
MOB DATE 11/15/2019			DREDGE START 11/15/2019			DEMOB DATE			SUNDAYS AND HOLIDAYS						0		0														
									FIRE DRILL						0		0														
									MOVING OUT OF WAY OF TRAFFIC						1		52														
									MISCELLANEOUS (EXPLAIN IN REMARKS)						3		20														
									TOTAL NON-EFFECTIVE TIME						14		59														
									PCT. OF NON-EFFECTIVE						62%																
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						23		15														

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.				
					Page 112 of 123				
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.			
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		56			
DREDGE		Kelly L - Cutter/Suction				DATE			
						01/09/2020			
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)					
ITEM		NAME OR NUMBER		H.P.	HOURS			HR	MIN
Dredge		Kelly L		3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel		Mr. Gus		0	24:00	CESSATION		0	0
Tender Vessel		Tiger		0	24:00	COLLISIONS		0	0
Tender Vessel		Rebel		0	24:00	MISCELLANEOUS		0	45
Towing Vessel		Cardinal		0	00:00	TOTAL LOST TIME		0	45
Barge		Anchor 028-954		0	24:00	PERCENTAGE OF TOTAL TIME		3%	
Barge		Crane		0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 113 of 123	
CONTRACT NO. W9127819D0039 W9127819F0388		CONTRACT TITLE Main. Dredging of Dauphin Island VC				CONTRACTOR Inland Dredging				REPORT NO. 57	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/10/2020			
DREDGE		NAME AND TYPE Kelly L - Cutter/Suction				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3500	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 28	SHORE 6	OTHER 0	TOTAL 34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION None			DISPOSAL AREA USED Upland		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 124,593		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 80%	CLAY 0%	MUD 0%	SILT 20%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7.60		AFTER DREDGING 11.60				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION dock by the ferry					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 62 °F / 70 °F		VISIBILITY 4 MI		WIND SE 16.1 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		5,310		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,310		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 1,810		SHORE PIPE 240		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,050		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		124,593		124,593		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		124,593		124,593		LOSS DUE TO OPPOSING NATURAL ELEMENTS			24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		100		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
11/15/2019		11/15/2019				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 114 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		57	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/10/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 58	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 01/11/2020											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE					DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET			DREDGE		SHORE		OTHER		TOTAL											
24					0		3500		24		0			28		6		0		34											
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION None					DISPOSAL AREA USED Upland					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 124,593													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 80%		CLAY 0%		MUD 0%		SILT 20%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 7.60					AFTER DREDGING 11.60																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION dock by the ferry																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																		
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 56 °F / 75 °F		VISIBILITY 4 MI			WIND SW 14.9 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT			FT			150				PUMPING OR DREDGING						0		0													
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME						0%															
TOTAL ADVANCE PREVIOUSLY			FT			5,310				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			5,310				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES						0		0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES						0		0													
FLOATING PIPE			1,810			SHORE PIPE			240			SUBMERGED PIPE				0															
TOTAL LENGTH OF DISCHARGE PIPE			FT			2,050				CLEARING PUMP AND PUMP LINES						0		0													
										CLEARING CUTTER AND SUCTION HEAD						0		0													
CUBIC YARDS REMOVED			GROSS			CREDITED				WAITING FOR SCOWS						0		0													
AMOUNT DREDGE THIS DATE			0			0				TO AND FROM WHARF OR ANCHORAGE						0		0													
AMOUNT PREVIOUSLY REPORTED			124,593			124,593				CHANGING LOCATION OF PLANT ON JOB						0		0													
TOTAL AMOUNT DREDGED TO DATE			124,593			124,593				LOSS DUE TO OPPOSING NATURAL ELEMENTS						24		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				SHORE LINE AND SHORE WORK						0		0													
OPERATING SUPPLIES										WAITING FOR BOOSTER						0		0													
COMMODITY			CONSUMED			CREDITED				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0													
ITEM		UNIT	QUANTITY			QUANTITY				WAITING FOR ATTENDANT PLANT						0		0													
FUEL		BBL	100			100				PREPARATION AND MAKING UP TOW						0		0													
ELECTRICITY		KW	0			0				TRANSFERRING PLANT BETWEEN WORKS						0		0													
LUBRICANTS		GAL	0			0				LAY TIME OFF SHIFT AND SATURDAYS						0		0													
MOB DATE			DREDGE START			DEMOB DATE				SUNDAYS AND HOLIDAYS						0		0													
11/15/2019			11/15/2019							FIRE DRILL						0		0													
										MOVING OUT OF WAY OF TRAFFIC						0		0													
										MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0													
										TOTAL NON-EFFECTIVE TIME						24		0													
										PCT. OF NON-EFFECTIVE						100%															
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24		0													

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 116 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		58	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/11/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 117 of 123	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC			Inland Dredging			59			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/12/2020			
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Kelly L - Cutter/Suction				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3500	24	0	28	6	0	34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Station 3+44 to 7+20			DISPOSAL AREA USED Upland		QTY DEPOSITED GROSS (CY) 5,849		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 130,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 80%	CLAY 0%	MUD 0%	SILT 20%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		7.60		AFTER DREDGING 11.60		
RIVER/TIDE STAGE		MIN	0.60	TIME	11:00	MAX	2.20	TIME	22:00	GAGE LOCATION dock by the ferry	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 51 °F / 64 °F		VISIBILITY 4 MI		WIND N 5.2 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		100		PUMPING OR DREDGING				7	26
TOTAL ADVANCE THIS PERIOD		FT		376		PCT OF EFFECTIVE TIME				31%	
TOTAL ADVANCE PREVIOUSLY		FT		5,310		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,686		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	11
FLOATING PIPE 1,120		SHORE PIPE 240		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				2	5
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,360		CLEARING CUTTER AND SUCTION HEAD				0	34
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		5,849		5,849		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		124,593		124,593		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		130,442		130,442		LOSS DUE TO OPPOSING NATURAL ELEMENTS				7	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		786.86		786.86		SHORE LINE AND SHORE WORK				0	11
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		630		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/15/2019		11/15/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				3	15
						MISCELLANEOUS (EXPLAIN IN REMARKS)				3	18
						TOTAL NON-EFFECTIVE TIME				16	34
						PCT. OF NON-EFFECTIVE				69%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 118 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		59	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/12/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 119 of 123	
CONTRACT NO. W9127819D0039 W9127819F0388		CONTRACT TITLE Main. Dredging of Dauphin Island VC				CONTRACTOR Inland Dredging				REPORT NO. 60	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/13/2020			
DREDGE		NAME AND TYPE Kelly L - Cutter/Suction				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3500	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 28	SHORE 6	OTHER 0	TOTAL 34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Station 7+20 to 8+84, 18+65 to 20+50, 4+25 to 2+30			DISPOSAL AREA USED Upland		QTY DEPOSITED GROSS (CY) 12,088		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 142,530		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 80%	CLAY 0%	MUD 0%	SILT 20%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7.60		AFTER DREDGING 11.60				
RIVER/TIDE STAGE		MIN 0.40	TIME 11:00	MAX 2.20	TIME 01:00	GAGE LOCATION dock by the ferry					
		MIN 0	TIME 00:00	MAX 2	TIME 23:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 68 °F		VISIBILITY .5 MI		WIND SE 4.8 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				12	4
TOTAL ADVANCE THIS PERIOD		FT		544		PCT OF EFFECTIVE TIME				50%	
TOTAL ADVANCE PREVIOUSLY		FT		5,686		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,230		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	20
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	8
FLOATING PIPE 1,930		SHORE PIPE 240		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	15
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,170		CLEARING CUTTER AND SUCTION HEAD				0	55
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		12,088		12,088		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		130,442		130,442		CHANGING LOCATION OF PLANT ON JOB				5	46
TOTAL AMOUNT DREDGED TO DATE		142,530		142,530		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,001.77		1,001.77		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				1	32
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,890		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/15/2019		11/15/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				11	56
						PCT. OF NON-EFFECTIVE				50%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 120 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		60	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/13/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tender Vessel	Mr. Gus	0	24:00	CESSATION		0	0
Tender Vessel	Tiger	0	24:00	COLLISIONS		0	0
Tender Vessel	Rebel	0	24:00	MISCELLANEOUS		0	0
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		0	0
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127819D0039 W9127819F0388										CONTRACT TITLE Main. Dredging of Dauphin Island VC										CONTRACTOR Inland Dredging										REPORT NO. 61	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 01/14/2020											
DREDGE										NAME AND TYPE Kelly L - Cutter/Suction					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER	TOTAL																
24		0		3500		24		0		28		6		0	34																
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION Station 2+30 to 0+44				DISPOSAL AREA USED Upland				QTY DEPOSITED GROSS (CY) 2,902			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 145,432																
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 80%		CLAY 0%		MUD 0%		SILT 20%		HARDPAN 0%		STONE 0%		SHELL 0%	OTHER 0%														
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 7.60				AFTER DREDGING 11.60																			
RIVER/TIDE STAGE		MIN 1.20		TIME 07:00		MAX 2		TIME 01:00		GAGE LOCATION dock by the ferry																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 60 °F / 70 °F		VISIBILITY .5 MI		WIND SE 4.5 MPH																			
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																		
AVERAGE WIDTH OF CUT		FT		100		PUMPING OR DREDGING						5	45																		
TOTAL ADVANCE THIS PERIOD		FT		186		PCT OF EFFECTIVE TIME						24%																			
TOTAL ADVANCE PREVIOUSLY		FT		6,230		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		6,416		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES						0	0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES						0	8																		
FLOATING PIPE 1,370		SHORE PIPE 280		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES						2	9																		
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,650		CLEARING CUTTER AND SUCTION HEAD						0	20																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS						0	0																		
AMOUNT DREDGE THIS DATE		2,902		2,902		TO AND FROM WHARF OR ANCHORAGE						0	0																		
AMOUNT PREVIOUSLY REPORTED		142,530		142,530		CHANGING LOCATION OF PLANT ON JOB						0	0																		
TOTAL AMOUNT DREDGED TO DATE		145,432		145,432		LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		504.70		504.70		SHORE LINE AND SHORE WORK						3	0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER						0	0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																		
FUEL		BBL		630		PREPARATION AND MAKING UP TOW						0	0																		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																		
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS						0	0																		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0																		
11/15/2019		11/15/2019				FIRE DRILL						0	0																		
						MOVING OUT OF WAY OF TRAFFIC						0	0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																		
						TOTAL NON-EFFECTIVE TIME						5	37																		
						PCT. OF NON-EFFECTIVE						23%																			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						11	22																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 122 of 123		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0039 W9127819F0388		Main. Dredging of Dauphin Island VC		Inland Dredging		61	
DREDGE		Kelly L - Cutter/Suction				DATE	
						01/14/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Rebel	0	24:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	24:00	CESSATION		0	0
Tender Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		12	38
Towing Vessel	Cardinal	0	00:00	TOTAL LOST TIME		12	38
Barge	Anchor 028-954	0	24:00	PERCENTAGE OF TOTAL TIME	53%		
Barge	Crane	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W9127819D0039 W9127819F0388	CONTRACT TITLE Main. Dredging of Dauphin Island VC	CONTRACTOR Inland Dredging	REPORT NO. 61
--	--	--------------------------------------	-------------------------

ATTENDANT PLANT OVERFLOW

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Deck 028-951	0	24:00
Crane	Dragline American 7250	0	02:00
Barge	Fuel 028-932	0	24:00
Barge	Hopper 028-942	0	24:00
Barge	Hopper 028-943	0	24:00
Barge	Ramp 028-949	0	24:00
Survey Boat	ARC	0	12:00
Barge	Spill 028-939	0	24:00