

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 5	Page 1 of 60
		DATE 14 Oct 2020 - Wednesday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 74 °F No Precipitation 7 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport began the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The Newport began the Inland Dredging Task Order at 0801 in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Eight loads were disposed of for a total daily haul of 21,632 CYs. The Newport dug on one arm for 49 mins while adjusting the starboard TED links to accommodate for the shallower depths found on the red toe. Prep Phase Meeting held on 10/13 at 0930.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Per ACOE orders, the Jessica Marie will be released on 10/15 until further notice.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: -41 mins @ 70% for one arm digging while adjusting the TED links on the Starboard arm			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
0001	Dredging: 100% Pay Time		
0002	Sea Turtle/ Gulf Sturgeon Trawling		
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 5	Page 2 of 60	
		DATE 14 Oct 2020 - Wednesday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
Manson Construction Co.		10/14/2020		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Hopper Dredge - Newport		10/9/2020		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Manson Construction Co.	OPERATING ENGINEER	2.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	6.0	
Manson Construction Co.	QUALITY CONTROL INSPECTOR	1.0	4.0	
Manson Construction Co.	DRAGTENDER	2.0	12.0	
Manson Construction Co.	DREDGE COOK	1.0	6.0	
Manson Construction Co.	DREDGE MATE	2.0	12.0	
Manson Construction Co.	SITE ENGINEER	2.0	8.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	6.0	
Manson Construction Co.	DECK HAND	2.0	12.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	6.0	
Manson Construction Co.	BOAT CAPTAIN	1.0	6.0	
Total hrs worked to date: 90.0		Hrs worked MTD: 90.0		Total: 90.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Newport	8.0	16.0	
002	MV Shelley	6.0	6.0	
003	Jessica Marie	8.0	16.0	
Total operating hrs to date: 38.0		Idle hrs MTD: 22.0	Opr hrs MTD: 38.0	Total: 38.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 6	Page 3 of 60
		DATE 15 Oct 2020 - Thursday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 74 °F No Precipitation 4 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The Newport continues dredging under the Inland Dredging Subcontract in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Thirteen loads were disposed of for a total daily haul of 35,453 CYs.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: -6 mins @ 0% for Electronic issues.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 4 of 60	
		6		
PROJECT Rental of Newport Under 20-24 Pipeline		DATE	15 Oct 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0439	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Hopper Dredge - Newport		10/9/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 262.0		Hrs worked MTD: 262.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		16.0	8.0
Total operating hrs to date: 82.0		Idle hrs MTD: 50.0	Opr hrs MTD: 82.0	Total: 28.0 44.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 7	Page 6 of 60	
		DATE 16 Oct 2020 - Friday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Manson Construction Co.	QUALITY CONTROL INSPECTOR	1.0	8.0	
Manson Construction Co.	OPERATING ENGINEER	2.0	24.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	DRAGTENDER	2.0	24.0	
Manson Construction Co.	DREDGE COOK	1.0	12.0	
Manson Construction Co.	DREDGE MATE	2.0	24.0	
Manson Construction Co.	SITE ENGINEER	1.0	8.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	DECK HAND	2.0	24.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 434.0		Hrs worked MTD: 434.0		Total: 15.0 172.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Newport	0.0	24.0	
002	MV Shelley	12.0	12.0	
003	Jessica Marie	24.0	0.0	
Total operating hrs to date: 118.0		Idle hrs MTD: 86.0	Opr hrs MTD: 118.0	Total: 36.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 8 of 60	
		8		
PROJECT Rental of Newport Under 20-24 Pipeline		DATE	17 Oct 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0439	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Hopper Dredge - Newport		10/9/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 606.0		Hrs worked MTD: 606.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
002	MV Shelley		12.0	12.0
001	Newport		0.0	24.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 154.0		Idle hrs MTD: 122.0	Opr hrs MTD: 154.0	Total: 36.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 9	Page 10 of 60	
		DATE 18 Oct 2020 - Sunday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Manson Construction Co.	OPERATING ENGINEER	2.0	24.0	
Manson Construction Co.	DREDGE COOK	1.0	12.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	QUALITY CONTROL INSPECTOR	1.0	8.0	
Manson Construction Co.	DRAGTENDER	2.0	24.0	
Manson Construction Co.	DREDGE MATE	2.0	24.0	
Manson Construction Co.	SITE ENGINEER	1.0	8.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	DECK HAND	2.0	24.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 778.0		Hrs worked MTD: 778.0		Total: 15.0
				172.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Newport	0.0	24.0	
002	MV Shelley	12.0	12.0	
003	Jessica Marie	24.0	0.0	
Total operating hrs to date: 190.0		Idle hrs MTD: 158.0		Opr hrs MTD: 190.0
				Total: 36.0
				36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 10	Page 11 of 60
		DATE 19 Oct 2020 - Monday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 77 °F No Precipitation 15 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS <p>The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.</p>			
GENERAL COMMENTS <p>The Newport continues dredging under the Inland Dredging Subcontract in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Fourteen loads were disposed of for a total daily haul of 32,277 CYs.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None</p>			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? <p>Delays: - 19 mins @ 70% for removing wire from the starboard drag - 11 mins @ 70% for traffic</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 10	Page 12 of 60	
		DATE 19 Oct 2020 - Monday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 950.0		Hrs worked MTD: 950.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
003	Jessica Marie		24.0	0.0
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
Total operating hrs to date: 226.0		Idle hrs MTD: 194.0	Opr hrs MTD: 226.0	Total: 36.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 11	Page 13 of 60
		DATE 20 Oct 2020 - Tuesday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 77 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The Newport continues dredging under the Inland Dredging Subcontract in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Fifteen loads were disposed of for a total daily haul of 33,780 CYs. A conference call with the ACOE was held in reference to how we will proceed with clearing the sediment trap. Moving forward we will utilize one arm digging when necessary to clear the area. Delays: - 25 mins @ 70% for traffic			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: - 25 mins @ 70% for traffic			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 11	Page 14 of 60	
		DATE 20 Oct 2020 - Tuesday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 1,122.0		Hrs worked MTD: 1,122.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 262.0		Idle hrs MTD: 230.0	Opr hrs MTD: 262.0	Total: 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 12	Page 16 of 60	
		DATE 21 Oct 2020 - Wednesday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 1,294.0		Hrs worked MTD: 1,294.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
003	Jessica Marie		24.0	0.0
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
Total operating hrs to date: 298.0	Idle hrs MTD: 266.0	Opr hrs MTD: 298.0	Total: 36.0	36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 13	Page 17 of 60
		DATE 22 Oct 2020 - Thursday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 78 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The Newport continues dredging under the Inland Dredging Subcontract in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Ten loads were disposed of for a total daily haul of 21,433 CYs. A repair was made to the bubbler depth hose while dumping. The USACE has mentioned that we may be utilizing a different disposal area. Once weather permits we will survey the area to see if it is a feasible option for the Newport to dump in to.			
Survey: The Shelley was out to run a survey but weather conditions deteriorated quickly so no survey was performed.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 13	Page 18 of 60	
		DATE 22 Oct 2020 - Thursday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Hopper Dredge - Newport		10/9/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 1,466.0		Hrs worked MTD: 1,466.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 334.0		Idle hrs MTD: 302.0	Opr hrs MTD: 334.0	Total: 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 14	Page 19 of 60
		DATE 23 Oct 2020 - Friday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 80 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The Newport continues dredging under the Inland Dredging Subcontract in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Eleven loads were disposed of for a total daily haul of 24,332 CYs. Due to an unanticipated reduction of fresh water we scheduled the fueling for Saturday, October 24, 2020 at Theodore's Martin Midstream. We will change the port draghead wire and service the engines during this evolution. Also the Stbd. generator had a problem during the night and is getting some service by United today.			
Survey: The Shelley was unable to perform a survey due to weather conditions.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: - 75 mins @ 0% for taking on stores			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 14	Page 20 of 60	
		DATE 23 Oct 2020 - Friday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 1,638.0		Hrs worked MTD: 1,638.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 370.0		Idle hrs MTD: 338.0	Opr hrs MTD: 370.0	Total: 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 15	Page 21 of 60
		DATE 24 Oct 2020 - Saturday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 79 °F No Precipitation 7 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The Newport continues dredging under the Inland Dredging Subcontract in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Three loads were disposed of for a total daily haul of 7,262 CYs. The dredge took on fuel and water at Theodore's Martin Midstream. They changed the port draghead wire and serviced the engines. A United Mechanic serviced the Stbd. Generator.			
Survey: No survey was performed due to weather conditions.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: - 1072 mins @ 0% for fueling, water, changing drag wire, and starboard generator work			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 15	Page 22 of 60	
		DATE 24 Oct 2020 - Saturday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Total hrs worked to date: 1,810.0		Hrs worked MTD: 1,810.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
003	Jessica Marie		24.0	0.0
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
Total operating hrs to date: 406.0		Idle hrs MTD: 374.0	Opr hrs MTD: 406.0	Total: 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 16	Page 23 of 60
		DATE 25 Oct 2020 - Sunday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 73 °F No Precipitation 8 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The Newport continues dredging under the Inland Dredging Subcontract in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Thirteen loads were disposed of for a total daily haul of 32,180 CYs. Due to Hurricane Zeta tracking towards Mobile, the dredge has set sail to Tampa Bay at 0303 on Monday, 10/26. The MV Shelley will sail up to Dog River Marina, she will either tie up at the marina or be lifted out of the water.			
Survey: A survey was performed of the channel and the Northwest Disposal Area.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports. The dredge held a weekly safety meeting and performed a Fire Drill.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: - No delays			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 16	Page 24 of 60	
		DATE 25 Oct 2020 - Sunday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 1,982.0		Hrs worked MTD: 1,982.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 442.0		Idle hrs MTD: 410.0	Opr hrs MTD: 442.0	Total: 36.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 17	Page 25 of 60
		DATE 26 Oct 2020 - Monday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 68 °F Max 77 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The Newport continues dredging under the Inland Dredging Subcontract in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Two loads were disposed of for a total daily haul of 5,044 CYs. Due to Hurricane Zeta tracking towards Mobile, the dredge is in route to Tampa Bay. The MV Shelley will sail up to Dog River Marina, she will be lifted out of the water on Tuesday, 10/27.			
Survey: No survey was performed in order to prep for the upcoming storm.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: - 1257 mins @ 40% for weather delay			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 17	Page 26 of 60	
		DATE 26 Oct 2020 - Monday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 2,154.0		Hrs worked MTD: 2,154.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 478.0		Idle hrs MTD: 446.0	Opr hrs MTD: 478.0	Total: 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 18	Page 28 of 60	
		DATE 27 Oct 2020 - Tuesday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Hopper Dredge - Newport		10/9/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 2,326.0		Hrs worked MTD: 2,326.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
003	Jessica Marie		24.0	0.0
001	Newport		24.0	0.0
002	MV Shelley		24.0	0.0
Total operating hrs to date: 478.0	Idle hrs MTD: 518.0	Opr hrs MTD: 478.0	Total: 72.0	0.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 19	Page 29 of 60
		DATE 28 Oct 2020 - Wednesday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 77 °F Max 78 °F 0.20 IN Precipitation 30 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The dredge Newport was anchored in Tampa Bay. They are preparing to set sail on Thursday morning, 10/29. The plan is for them to return to Mobile Bar on Saturday morning. The MV Shelley was lifted out of the water and will remain at Dog River Marina until deemed safe to return to the water.			
Survey: No survey was performed due to the upcoming storm.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: - 1440 mins @ 40% for weather delay			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 19	Page 30 of 60	
		DATE 28 Oct 2020 - Wednesday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 2,498.0		Hrs worked MTD: 2,498.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		24.0	0.0
002	MV Shelley		24.0	0.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 478.0		Idle hrs MTD: 590.0	Opr hrs MTD: 478.0	Total: 72.0 0.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 20	Page 31 of 60
		DATE 29 Oct 2020 - Thursday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 64 °F Max 77 °F No Precipitation 30 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The dredge Newport departed Tampa Bay at 1230 with an estimated arrival of Saturday morning to Mobile Bay. The MV Shelley will be splashed on Friday morning.			
Survey: No surveys were performed due to weather conditions.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: - 1440 mins @ 40% for weather delay			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 32 of 60	
		20		
PROJECT Rental of Newport Under 20-24 Pipeline		DATE	29 Oct 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0439	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Hopper Dredge - Newport	10/9/2020			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Manson Construction Co.	OPERATING ENGINEER	2.0	24.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	QUALITY CONTROL INSPECTOR	1.0	8.0	
Manson Construction Co.	DRAGTENDER	2.0	24.0	
Manson Construction Co.	DREDGE COOK	1.0	12.0	
Manson Construction Co.	DREDGE MATE	2.0	24.0	
Manson Construction Co.	SITE ENGINEER	1.0	8.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	DECK HAND	2.0	24.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 2,670.0		Hrs worked MTD: 2,670.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
003	Jessica Marie	24.0	0.0	
001	Newport	24.0	0.0	
002	MV Shelley	24.0	0.0	
Total operating hrs to date: 478.0		Idle hrs MTD: 662.0	Opr hrs MTD: 478.0	Total: 72.0 0.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 21	Page 34 of 60	
		DATE 30 Oct 2020 - Friday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Hopper Dredge - Newport		10/9/2020		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Manson Construction Co.	OPERATING ENGINEER	2.0	24.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	QUALITY CONTROL INSPECTOR	1.0	8.0	
Manson Construction Co.	DRAGTENDER	2.0	24.0	
Manson Construction Co.	DREDGE COOK	1.0	12.0	
Manson Construction Co.	DREDGE MATE	2.0	24.0	
Manson Construction Co.	SITE ENGINEER	1.0	8.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	DECK HAND	2.0	24.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 2,842.0		Hrs worked MTD: 2,842.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Newport	24.0	0.0	
002	MV Shelley	12.0	12.0	
003	Jessica Marie	24.0	0.0	
Total operating hrs to date: 490.0		Idle hrs MTD: 722.0	Opr hrs MTD: 490.0	Total: 60.0 12.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 22	Page 36 of 60	
		DATE 31 Oct 2020 - Saturday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 3,014.0		Hrs worked MTD: 3,014.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
003	Jessica Marie		24.0	0.0
001	Newport		11.0	13.0
002	MV Shelley		12.0	12.0
Total operating hrs to date: 515.0		Idle hrs MTD: 769.0	Opr hrs MTD: 515.0	Total: 47.0 25.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 23	Page 38 of 60	
		DATE 01 Nov 2020 - Sunday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Hopper Dredge - Newport		10/9/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 3,186.0		Hrs worked MTD: 172.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 551.0		Idle hrs MTD: 36.0	Opr hrs MTD: 36.0	Total: 36.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 40 of 60	
		24		
PROJECT Rental of Newport Under 20-24 Pipeline		DATE	02 Nov 2020 - Monday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0439	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Hopper Dredge - Newport		10/9/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 3,358.0		Hrs worked MTD: 344.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 587.0		Idle hrs MTD: 72.0	Opr hrs MTD: 72.0	Total: 36.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 25	Page 41 of 60								
		DATE 03 Nov 2020 - Tuesday									
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439									
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 52 °F Max 64 °F No Precipitation 15 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.</p>											
GENERAL COMMENTS <p>The dredge Newport continued dredging the current assignment, Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Nine loads were disposed of for a total daily haul of 22,870 CYs.</p> <p>Survey: No survey was conducted.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None.</p>											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? <p>Delays: - None</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today											
ACTIVITY START/FINISH <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Activity No</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="2">No activities were started or finished today</td> </tr> </tbody> </table>				Activity No	Description	No activities were started or finished today					
Activity No	Description										
No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Requirement No</th> <th style="text-align: left; border-bottom: 1px solid black;">Type</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: left; border-bottom: 1px solid black;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Name</th> <th style="text-align: left; border-bottom: 1px solid black;">First Day</th> <th style="text-align: left; border-bottom: 1px solid black;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>				Name	First Day	Last Day					
Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 42 of 60	
		DATE	03 Nov 2020 - Tuesday	
PROJECT		CONTRACT NUMBER		
Rental of Newport Under 20-24 Pipeline		W9127819D0039 W9127820F0439		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Hopper Dredge - Newport	10/9/2020			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Manson Construction Co.	DRAGTENDER	2.0	24.0	
Manson Construction Co.	OPERATING ENGINEER	2.0	24.0	
Manson Construction Co.	ELECTRICIAN	1.0	12.0	
Manson Construction Co.	QUALITY CONTROL INSPECTOR	1.0	8.0	
Manson Construction Co.	DREDGE COOK	1.0	12.0	
Manson Construction Co.	DREDGE MATE	2.0	24.0	
Manson Construction Co.	SITE ENGINEER	1.0	8.0	
Manson Construction Co.	DREDGE CAPTAIN	1.0	12.0	
Manson Construction Co.	DECK HAND	2.0	24.0	
Manson Construction Co.	CHIEF ENGINEER	1.0	12.0	
Manson Construction Co.	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 3,530.0		Hrs worked MTD: 516.0		Total: 15.0 172.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
003	Jessica Marie	24.0	0.0	
001	Newport	0.0	24.0	
002	MV Shelley	12.0	12.0	
Total operating hrs to date: 623.0		Idle hrs MTD: 108.0		Opr hrs MTD: 108.0 Total: 36.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 26	Page 44 of 60	
		DATE 04 Nov 2020 - Wednesday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 3,702.0		Hrs worked MTD: 688.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 659.0		Idle hrs MTD: 144.0	Opr hrs MTD: 144.0	Total: 36.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 27	Page 45 of 60
		DATE 05 Nov 2020 - Thursday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 69 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The dredge Newport continued dredging the current assignment, Sta. 2020+00 to 2096+00 under the Inland Dredging Contract. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Nine loads were disposed of for a total daily haul of 21,075 CYs.			
Survey: No survey was performed.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: - None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 27	Page 46 of 60	
		DATE 05 Nov 2020 - Thursday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 3,874.0		Hrs worked MTD: 860.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
003	Jessica Marie		24.0	0.0
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
Total operating hrs to date: 695.0	Idle hrs MTD: 180.0	Opr hrs MTD: 180.0	Total: 36.0	36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 28	Page 48 of 60	
		DATE 06 Nov 2020 - Friday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		2.0	16.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 4,054.0		Hrs worked MTD: 1,040.0	Total: 16.0	180.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 731.0		Idle hrs MTD: 216.0	Opr hrs MTD: 216.0	Total: 36.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 29	Page 49 of 60								
		DATE 07 Nov 2020 - Saturday									
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439									
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 74 °F No Precipitation 10 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.</p>											
GENERAL COMMENTS											
<p>The dredge Newport continued dredging the current assignment, Sta. 2020+00 to 2096+00 under the Inland Dredging Contract. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Eight loads were disposed of for a total daily haul of 17,183 CYs.</p> <p>The dredge is currently working in some sloppy conditions with moderate to strong Easterly winds. The project team is monitoring the storm ETA.</p> <p>Survey: No survey was performed due to foul weather conditions.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>Pre work JSA's were completed.</p> <p>The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
<p>None.</p>											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?											
<p>Delays: - None</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>											
ACTIVITY START/FINISH											
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> <p>No QC requirements were completed today</p> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<p>No QC requirements were completed today</p>			
Requirement No	Type	Description	Results								
<p>No QC requirements were completed today</p>											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>No QC Deficiency items were issued today</p> </td> </tr> </tbody> </table>				Item No	Location	Description	<p>No QC Deficiency items were issued today</p>				
Item No	Location	Description									
<p>No QC Deficiency items were issued today</p>											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>No QC Deficiency items were corrected today</p> </td> </tr> </tbody> </table>				Item No	Location	Description	<p>No QC Deficiency items were corrected today</p>				
Item No	Location	Description									
<p>No QC Deficiency items were corrected today</p>											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 29	Page 50 of 60	
		DATE 07 Nov 2020 - Saturday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 4,226.0		Hrs worked MTD: 1,212.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
003	Jessica Marie		24.0	0.0
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
Total operating hrs to date: 767.0		Idle hrs MTD: 252.0	Opr hrs MTD: 252.0	Total: 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 30	Page 51 of 60								
		DATE 08 Nov 2020 - Sunday									
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439									
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 75 °F No Precipitation 14 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.</p>											
GENERAL COMMENTS <p>The dredge Newport continued dredging the current assignment, Sta. 2020+00 to 2096+00 under the Inland Dredging Contract. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Seven loads were disposed of for a total daily haul of 13,576 CYs.</p> <p>The dredge is currently working in some sloppy conditions with moderate to strong Easterly winds. The dredge took a weather delay for 212 mins during an ebb tide. They resumed dredging operations during a flood tide.</p> <p>The project team is monitoring the storm ETA.</p> <p>Survey: No survey was performed due to rough water conditions.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre work JSA's were completed.</p> <p>The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None.</p>											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? <p>Delays: - 212 mins @ 40% for weather delay</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <p>Preparatory Inspections held today _____ No preparatory inspections held today</p> <p>Initial Inspections held today _____ No initial inspections held today</p>											
ACTIVITY START/FINISH <p>Activity No Description _____</p> <p>No activities were started or finished today</p>											
QC REQUIREMENTS <table border="1"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 30	Page 52 of 60	
		DATE 08 Nov 2020 - Sunday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 4,398.0		Hrs worked MTD: 1,384.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 803.0		Idle hrs MTD: 288.0	Opr hrs MTD: 288.0	Total: 36.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 31	Page 53 of 60								
		DATE 09 Nov 2020 - Monday									
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439									
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 74 °F No Precipitation 14 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.</p>											
GENERAL COMMENTS											
<p>The dredge Newport continued dredging the current assignment, Sta. 2020+00 to 2096+00 under the Inland Dredging Contract. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Eight loads were disposed of for a total daily haul of 16,787 CYs.</p> <p>The project team is monitoring the Tropical storm ETA. On its current track it is slotted to make landfall in the Pensacola area early Sunday morning.</p> <p>Survey: No survey was performed due to rough water conditions.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>Pre work JSA's were completed.</p> <p>The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
<p>None.</p>											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?											
<p>Delays: - 10 mins @ 0% for taking on stores</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>											
ACTIVITY START/FINISH											
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 31	Page 54 of 60	
		DATE 09 Nov 2020 - Monday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Hopper Dredge - Newport		First Day 10/9/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 4,570.0		Hrs worked MTD: 1,556.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
003	Jessica Marie		24.0	0.0
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
Total operating hrs to date: 839.0		Idle hrs MTD: 324.0	Opr hrs MTD: 324.0	Total: 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 32	Page 56 of 60	
		DATE 10 Nov 2020 - Tuesday		
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Hopper Dredge - Newport		10/9/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 4,742.0		Hrs worked MTD: 1,728.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 875.0		Idle hrs MTD: 360.0	Opr hrs MTD: 360.0	Total: 36.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 58 of 60	
		33		
PROJECT Rental of Newport Under 20-24 Pipeline		DATE	11 Nov 2020 - Wednesday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0439	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Hopper Dredge - Newport		10/9/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 4,914.0		Hrs worked MTD: 1,900.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
003	Jessica Marie		24.0	0.0
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
Total operating hrs to date: 911.0	Idle hrs MTD: 396.0	Opr hrs MTD: 396.0	Total: 36.0	36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 34	Page 59 of 60
		DATE 12 Nov 2020 - Thursday	
PROJECT Rental of Newport Under 20-24 Pipeline		CONTRACT NUMBER W9127819D0039 W9127820F0439	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 65 °F Max 75 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Newport continues the Inland Dredging Task Order in Mobile, AL. The current assignment is Sta. 2020+00 to 2096+00. The dredge will focus on clearing the whole channel including the sediment trap on the red toe.			
GENERAL COMMENTS			
The dredge Newport continued dredging the current assignment, Sta. 2020+00 to 2096+00 under the Inland Dredging Contract. The dredge will focus on clearing the whole channel including the sediment trap on the red toe. Nine loads were disposed of for a total daily haul of 23,136 CYs.			
Survey: No survey was performed due to rough water conditions.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Pre work JSA's were completed. The project team is practicing social distancing, taking daily temperatures, cleaning vehicles after use, and driving from project sites when feasible to avoid exposure at airports.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Delays: - No delays			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 60 of 60	
		34		
PROJECT		DATE	12 Nov 2020 - Thursday	
		Rental of Newport Under 20-24 Pipeline		
		W9127819D0039 W9127820F0439		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Hopper Dredge - Newport		10/9/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	DRAGTENDER		2.0	24.0
Manson Construction Co.	OPERATING ENGINEER		2.0	24.0
Manson Construction Co.	ELECTRICIAN		1.0	12.0
Manson Construction Co.	QUALITY CONTROL INSPECTOR		1.0	8.0
Manson Construction Co.	DREDGE COOK		1.0	12.0
Manson Construction Co.	DREDGE MATE		2.0	24.0
Manson Construction Co.	SITE ENGINEER		1.0	8.0
Manson Construction Co.	DREDGE CAPTAIN		1.0	12.0
Manson Construction Co.	DECK HAND		2.0	24.0
Manson Construction Co.	CHIEF ENGINEER		1.0	12.0
Manson Construction Co.	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 5,086.0		Hrs worked MTD: 2,072.0	Total: 15.0	172.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
001	Newport		0.0	24.0
002	MV Shelley		12.0	12.0
003	Jessica Marie		24.0	0.0
Total operating hrs to date: 947.0		Idle hrs MTD: 432.0	Opr hrs MTD: 432.0	Total: 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	