

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 63	Page 1 of 2								
		DATE 04 Sep 2020 - Friday									
PROJECT Panama City Harbor Improvement NON FED		CONTRACT NUMBER W9127820D0038 W9127820F0163									
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 88 °F No Precipitation 5 MPH Wind									
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud. pumped an estimated 11,505 cubic yards NET into the D/A, for a daily advance of 355ft. The dredge cut in Phase 1 close to the wall. Outside crew worked on equipment checks, shifting anchors, greasing the ladder, spuds, a-frame and travel block. QC's Ran CKS and processed, Fixed Bouyis in Phase 4. Ran CKS in Phase 4. All trash was removed from dredge and disposed of at the landing. The Dredge was cleaned and disinfected from top to bottom.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) A safety meeting was held early morning to discuss the daily tasks for the day. Day Mate discussed the upcoming pump tasks and reminded employees to stay vigilant of hazards and use stop work when needed. SSHO discussed equipment and tools to be used while changing the pump. A hot work permit was made out before welding operations inside a tender boat. Galley crew is continuing to disinfect high contact surfaces and walk areas. Alternate SSHO inspected ring buoy lights on tenders and equipment. Lights on line were visible from a distance. Employees are working safely with no incidents to report.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Requested that we sweep spots along the dock face.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 63	Page 2 of 2	
		DATE 04 Sep 2020 - Friday		
PROJECT Panama City Harbor Improvement NON FED		CONTRACT NUMBER W9127820D0038 W9127820F0163		
VESSEL ON SITE				
Dredge Name Dredge E. Stroud - Pipeline		First Day 6/5/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		4.0	48.0
Mike Hooks, L.L.C	DREDGE MATE		4.0	48.0
Mike Hooks, L.L.C	DREDGE OPERATOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	OILER		3.0	36.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Total hrs worked to date: 2,364.0		Hrs worked MTD: 444.0	Total: 37.0	444.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
LA 261582B100	TENDER FAYE MARIE		0.0	24.0
LA8767ER	TENDER ANDY B		0.0	24.0
LA5637EB	TENDER MICHAEL S		0.0	24.0
LA7667FW	SURVEY SKIFF SURVEY TWO		12.0	12.0
MH-65	SUPPLY BARGE		24.0	0.0
MH-62	DERRICK BARGE		0.0	24.0
MH6812	SPILL BARGE		0.0	24.0
MH95	4000 CRANE BARGE		12.0	12.0
MH108	108 CRANE BARGE		12.0	12.0
Total operating hrs to date: 780.0		Idle hrs MTD: 60.0	Opr hrs MTD: 156.0	Total: 60.0 156.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 64	Page 1 of 2
		DATE 05 Sep 2020 - Saturday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 88 °F No Precipitation 5 MPH Wind		
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud. pumped an estimated 1,013 cubic yards NET into the D/A, for a daily advance of 96ft. The dredge cut in Phase 1 close to the wall. Finished the cut. Outside crew worked on equipment check, Shifting anchors, Moving pontoons and started breaking down the pump. QC's went get gas for the skiff using gas cans. Fixed Bouyis in Phase 4. Ran CKS in Phase 4, Ran all ADS and processed, ran DA CKS and made the matrix for the da where phase 4 is being dumped. All trash was removed from dredge and disposed of at the landing. The Dredge was cleaned and disinfected from top to bottom.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Captain held a JSA with day and night crew to discuss the dredge and pontoon move. Captain reminded employees of safety precautions to take when working with pneumatic tools and chain hoist when disassembling the pump. Employees were seen wearing eye and ear protection while using the air gun. Engineers maintained the engine room and assisted the outside crew on the pump. Day crew removed all pipe and barges from the dredge and disposal site. Night crew added extra lights on equipment. Employees are continuing to work safely with no incidents to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT NONE GIVEN			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 64	Page 2 of 2	
		DATE 05 Sep 2020 - Saturday		
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge E. Stroud		7/3/2020		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	4.0	48.0	
Mike Hooks, L.L.C	DREDGE MATE	4.0	48.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	3.0	36.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Total hrs worked to date: 444.0		Hrs worked MTD: 444.0		Total: 37.0 444.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E Stroud	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH-68	Spill Barge	0.0	24.0	
9L654981	108 Crane Barge Link Belt	12.0	12.0	
LA 9767ER	Tender Andy B	0.0	24.0	
22	Big Johnny 4000	12.0	12.0	
WillAdd	Tender Faye Marie	0.0	24.0	
LA5637EB	Tender Michael S	0.0	24.0	
Will Add	Survey 2	12.0	12.0	
Total operating hrs to date: 180.0		Idle hrs MTD: 60.0	Opr hrs MTD: 180.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 65	Page 1 of 2								
		DATE 06 Sep 2020 - Sunday									
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162									
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 76 °F Max 91 °F No Precipitation 4 MPH Wind									
QC NARRATIVES											
GENERAL COMMENTS Dredge E. Stroud. moved to the side of the cuts to start changing the pump and to get out the way for thr survey boat. Outside crew worked on equipment check, Breaking down the pump, cleaning and buffing it. QC's fixed Bouyis in Phase 4. Ran CKS in Phase 4, ran DA CKS and made the matrix for the whole DA to see where we need to drag and where to move the phase 4 dump site to. All trash was removed from dredge and disposed of at the landing. The Dredge was cleaned and disinfected from top to bottom.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Captain held a JSA with day and night crew to discuss the dredge and pontoon move. Captain reminded employees of safety precautions to take when working with pneumatic tools and chain hoist when disassembling the pump. Employees were seen wearing eye and ear protection while using the air gun. Engineers maintained the engine room and assisted the outside crew on the pump. Day crew removed all pipe and barges from the dredge and disposal site. Night crew added extra lights on equipment. Employees are continuing to work safely with no incidents to report.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table border="0"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="0"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="0"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="0"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table border="0"> <thead> <tr> <th>Dredge Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td>Dredge E. Stroud</td> <td>7/3/2020</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Dredge E. Stroud	7/3/2020			
Dredge Name	First Day	Last Day									
Dredge E. Stroud	7/3/2020										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		65		
PROJECT Panama City Harbor Improvement		DATE	06 Sep 2020 - Sunday	
		CONTRACT NUMBER	W9127820D0038 W9127820F0162	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	3.0	36.0	
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	3.0	36.0	
Mike Hooks, L.L.C	MATE	4.0	48.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE COOK	4.0	48.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	CRANE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Total hrs worked to date: 900.0		Hrs worked MTD: 900.0	Total:	38.0 456.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E Stroud	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH-68	Spill Barge	0.0	24.0	
9L654981	108 Crane Barge Link Belt	12.0	12.0	
LA 9767ER	Tender Andy B	0.0	24.0	
LA5637EB	Tender Michael S	0.0	24.0	
22	Big Johnny 4000	12.0	12.0	
WillAdd	Tender Faye Marie	0.0	24.0	
Will Add	Survey 2	12.0	12.0	
Total operating hrs to date: 360.0		Idle hrs MTD: 120.0	Opr hrs MTD: 360.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 66	Page 1 of 2
		DATE 07 Sep 2020 - Monday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 90 °F 1 IN Precipitation 5 MPH Wind		
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud. moved to the side of the cuts to start changing the pump. Outside crew worked on equipment check, Breaking down the pump, cleaning and buffing it. QC's fixed Bouyis in Phase 4. Ran CKS in Phase 4, ran DA CKS and made the matrix for the whole DA to see where we need to drag and where to move the phase 4 dump site to. All trash was removed from dredge and disposed of at the landing. The Dredge was cleaned and disinfected from top to bottom.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) A safety meeting was held with engine room crew and all outside crews. SSHO discussed tag lines and reminded employees not to stand under load. Employees were told good job on PPE and equipment use. Captain discussed the plan for the pump and the plan to level the DA with the cement block in the JSA. SSHO passed by the bucket dredge to look for the placement of the dredging signage that the outside crew had moved to the phase 4 area. Employees were seen adding pins to the air hoses while working with the air gun. Employees completed adding the pump shell with no near misses to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 66	Page 2 of 2	
		DATE 07 Sep 2020 - Monday		
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge E. Stroud		7/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		4.0	48.0
Mike Hooks, L.L.C	OILER		3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 1,356.0		Hrs worked MTD: 1,356.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
WillAdd	Tender Faye Marie		0.0	24.0
Will Add	Survey 2		12.0	12.0
Total operating hrs to date: 540.0		Idle hrs MTD: 180.0	Opr hrs MTD: 540.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER <div style="text-align: right;">Page 1 of 2</div> 67								
		DATE 08 Sep 2020 - Tuesday								
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162								
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 90 °F No Precipitation 7 MPH Wind									
QC NARRATIVES										
GENERAL COMMENTS <p>Dredge E. Stroud. moved to the side of the cuts to start changing the pump. Outside crew worked on equipment check, Breaking down the pump, cleaning and buffing it. Pump truck showed up to remove waste oil. QC's fixed Bouyis in Phase 4. Ran CKS in Phase 4 to show the crew the progress, ran DA CKS and made the matrix for the DA to see where we need to drag and where to move the phase 4 dump site to. All trash was removed from dredge and disposed of at the landing. The Dredge was cleaned and disinfected from top to bottom.</p>										
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Crews are continuing to work on the dredge pump. A JSA was held with the crew to discuss the steps for reassembling the pump. Captain reminded employees of crane operations and PPE. SSHO monitored engine room slop transfer to a vacuumed truck. Employees were seen adding pins to air hoses before use. PIC (person in charge) was used by engineer on watch and had no environmental spills. Galley crew is continuing to disinfect the walls and door knobs on the quarter deck. Night crew is continuing to keep lights on equipment well lit and visible throughout the night.</p>										
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given										
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)										
Preparatory Inspections held today _____ No preparatory inspections held today										
Initial Inspections held today _____ No initial inspections held today										
ACTIVITY START/FINISH										
Activity No Description _____ No activities were started or finished today										
QC REQUIREMENTS										
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>			Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results							
No QC requirements were completed today										
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)										
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>			Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description								
No QC Deficiency items were issued today										
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)										
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>			Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description								
No QC Deficiency items were corrected today										
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)										
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>			Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day								
No Contractors had their first or last day on the site										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 67	Page 2 of 2	
		DATE 08 Sep 2020 - Tuesday		
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge E. Stroud		7/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		4.0	48.0
Mike Hooks, L.L.C	OILER		3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 1,812.0		Hrs worked MTD: 1,812.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
WillAdd	Tender Faye Marie		0.0	24.0
Will Add	Survey 2		12.0	12.0
Total operating hrs to date: 720.0		Idle hrs MTD: 240.0	Opr hrs MTD: 720.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 68	Page 2 of 2	
		DATE 09 Sep 2020 - Wednesday		
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		4.0	48.0
Mike Hooks, L.L.C	OILER		3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 2,268.0		Hrs worked MTD: 2,268.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
G0K01682G010	Survey 2		12.0	12.0
Total operating hrs to date: 900.0		Idle hrs MTD: 300.0	Opr hrs MTD: 900.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 69	Page 1 of 2
		DATE 10 Sep 2020 - Thursday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 89 °F 1 IN Precipitation No Wind		
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud continued to be down for maintenance. Outside crew worked on welding on the pump, moving dredge, swapping spuds, changing cutter, dragging the bar across the D/A, equipment checks, and housekeeping. QC ensured correct buoy placement for phase 4, spoke with contractor regarding dredging and dumping of phase 4, and placed stakes requested from D/A crew for St. Andrews project. All trash was removed from dredge and disposed of at the landing. The Dredge was cleaned and disinfected from top to bottom.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Dredge E. Stroud 7/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR	3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		69		
		DATE	10 Sep 2020 - Thursday	
		10 Sep 2020 - Thursday		
PROJECT		CONTRACT NUMBER		
Panama City Harbor Improvement		W9127820D0038 W9127820F0162		
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		4.0	48.0
Mike Hooks, L.L.C	OILER		3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date:		2,724.0	Hrs worked MTD:	2,724.0
			Total:	38.0 456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
G0K01682G010	Survey 2		12.0	12.0
Total operating hrs to date:		1,080.0	Idle hrs MTD:	360.0
			Opr hrs MTD:	1,080.0
			Total:	60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 2 of 2	
		71			
		DATE			
		12 Sep 2020 - Saturday			
PROJECT		CONTRACT NUMBER			
Panama City Harbor Improvement		W9127820D0038 W9127820F0162			
Mike Hooks, L.L.C	SURVEYOR			3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR			2.0	24.0
Mike Hooks, L.L.C	WELDER			2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			4.0	48.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR			2.0	24.0
Mike Hooks, L.L.C	MATE			4.0	48.0
Mike Hooks, L.L.C	DECK HAND			5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ENGINEER			3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		3,636.0	Hrs worked MTD:		3,636.0
			Total:		38.0 456.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
105661-03	Dredge E Stroud			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH-68	Spill Barge			0.0	24.0
9L654981	108 Crane Barge Link Belt			12.0	12.0
LA 9767ER	Tender Andy B			0.0	24.0
LA5637EB	Tender Michael S			0.0	24.0
22	Big Johnny 4000			12.0	12.0
LAZ613182B100	Tender Faye Marie			0.0	24.0
GOK01682G010	Survey 2			12.0	12.0
Total operating hrs to date:		1,440.0	Idle hrs MTD:	480.0	Opr hrs MTD: 1,440.0
			Total:		60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 72	Page 1 of 2
		DATE 13 Sep 2020 - Sunday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 77 °F Max 87 °F 2 IN Precipitation No Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud remained in safe haven for upcoming storm. Outside crew drug the bar across the D/A, performed general housekeeping, took out trash, safely secured equipment for incoming storm, and checked equipment. QC's printed phase 4 plots, discussed phase 4 progress with contractors, took skiff out of the water due to incoming storm, and picked up beach survey supplies from Home Depot. All trash was removed from dredge and disposed of at the landing. The Dredge was cleaned and disinfected from top to bottom.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Dredge E. Stroud 7/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR	3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		72		
		DATE	13 Sep 2020 - Sunday	
		PROJECT		CONTRACT NUMBER
Panama City Harbor Improvement		W9127820D0038 W9127820F0162		
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		4.0	48.0
Mike Hooks, L.L.C	OILER		3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 4,092.0		Hrs worked MTD: 4,092.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
G0K01682G010	Survey 2		12.0	12.0
Total operating hrs to date: 1,620.0		Idle hrs MTD: 540.0	Opr hrs MTD: 1,620.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 73	Page 1 of 2
		DATE 14 Sep 2020 - Monday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 77 °F Max 81 °F 2 IN Precipitation No Wind		
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud remained in safe haven for upcoming storm. Outside crew drug the bar across the D/A, performed general housekeeping, took out trash, safely secured equipment for incoming storm, and checked equipment. QC's printed phase 4 plots, discussed phase 4 progress with contractors, took skiff out of the water due to incoming storm, and picked up beach survey supplies from Home Depot. All trash was removed from dredge and disposed of at the landing. The Dredge was cleaned and disinfected from top to bottom.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) A JSA was held with the crew to discuss the work to be down today. The outside crew chipped and painted on various areas of the dredge. The engine room crew maintained the engine room. SSHO monitors the tropical storm in the Gulf of Mexico. The galley crew are continually cleaning and disinfecting all areas of the living quarters. No incident or accidents were reported.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Dredge E. Stroud 7/3/2020			
LABOR HOURS Crew Position Number of Employees Hours Worked			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		73		
		DATE	14 Sep 2020 - Monday	
PROJECT		CONTRACT NUMBER		
Panama City Harbor Improvement		W9127820D0038 W9127820F0162		
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		4.0	48.0
Mike Hooks, L.L.C	OILER		3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 4,548.0		Hrs worked MTD: 4,548.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
GOK01682G010	Survey 2		12.0	12.0
Total operating hrs to date: 1,800.0		Idle hrs MTD: 600.0	Opr hrs MTD: 1,800.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 74	Page 1 of 2
		DATE 15 Sep 2020 - Tuesday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 76 °F Max 78 °F 2 IN Precipitation No Wind		
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud remained in safe haven for Category 2 hurricane Sally. Outside crew performed general housekeeping, took out trash, safely secured equipment for storm, and checked equipment throughout the storm. QC's kept crew updated with hurricane Sally, and assisted with housekeeping. The Dredge was cleaned and disinfected from top to bottom.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Dredge E. Stroud 7/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR	3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 2 of 2	
		74			
PROJECT		DATE			
		15 Sep 2020 - Tuesday			
Panama City Harbor Improvement		CONTRACT NUMBER			
		W9127820D0038 W9127820F0162			
Mike Hooks, L.L.C	WELDER			2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			4.0	48.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR			2.0	24.0
Mike Hooks, L.L.C	MATE			4.0	48.0
Mike Hooks, L.L.C	DECK HAND			5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ENGINEER			3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date: 5,004.0		Hrs worked MTD: 5,004.0		Total: 38.0 456.0	
EQUIPMENT HOURS					
<u>Equipment Name</u>	<u>Description</u>			<u>Idle Hours</u>	<u>Operating Hours</u>
105661-03	Dredge E Stroud			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH-68	Spill Barge			0.0	24.0
9L654981	108 Crane Barge Link Belt			12.0	12.0
LA 9767ER	Tender Andy B			0.0	24.0
LA5637EB	Tender Michael S			0.0	24.0
22	Big Johnny 4000			12.0	12.0
LAZ613182B100	Tender Faye Marie			0.0	24.0
GOK01682G010	Survey 2			12.0	12.0
Total operating hrs to date: 1,980.0		Idle hrs MTD: 660.0		Opr hrs MTD: 1,980.0	
				Total: 60.0 180.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		75		
		DATE	16 Sep 2020 - Wednesday	
		16 Sep 2020 - Wednesday		
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	SURVEYOR	2.0	24.0	
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	4.0	48.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	3.0	36.0	
Mike Hooks, L.L.C	CRANE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	MATE	4.0	48.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 5,448.0		Hrs worked MTD: 5,448.0	Total: 37.0	444.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E Stroud	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH-68	Spill Barge	0.0	24.0	
9L654981	108 Crane Barge Link Belt	12.0	12.0	
LA 9767ER	Tender Andy B	0.0	24.0	
LA5637EB	Tender Michael S	0.0	24.0	
22	Big Johnny 4000	12.0	12.0	
LAZ613182B100	Tender Faye Marie	0.0	24.0	
G0K01682G010	Survey 2	12.0	12.0	
Total operating hrs to date: 2,160.0		Idle hrs MTD: 720.0	Opr hrs MTD: 2,160.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 76	Page 1 of 2
		DATE 17 Sep 2020 - Thursday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Critical Delay Temperature Min 73 °F Max 81 °F No Precipitation 7 MPH Wind	
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud remained in safe haven for Category 2 hurricane Sally. Outside crew, took out trash, safely secured equipment for storm, helped unload the groceries, went pick up float away buoys. QC's went to St. Andrews to see the damage on the beach and launched the boat to get ready for the next day. Went grocery shopping with the cooks, came back and unloaded. The Dredge was cleaned and disinfected from top to bottom.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) A JSA was held with the crew to discuss the work to be down today. The outside crew checked equipment, did housekeeping and removed all the trash. The engine room crew maintained the engine room. The SSHO observed the welder working on the starboard spud drum and made several inspections around the dredge. The galley crew are continually cleaning and disinfecting all areas of the living quarters. No incident or accidents were reported			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		76		
PROJECT Panama City Harbor Improvement Dredge E. Stroud		DATE	17 Sep 2020 - Thursday	
		CONTRACT NUMBER	W9127820D0038 W9127820F0162	
			7/3/2020	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		5.0	60.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 5,892.0		Hrs worked MTD: 5,892.0	Total: 37.0	444.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
GOK01682G010	Survey 2		12.0	12.0
Total operating hrs to date: 2,340.0		Idle hrs MTD: 780.0	Opr hrs MTD: 2,340.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 1 of 2
		77	
PROJECT Panama City Harbor Improvement		DATE	18 Sep 2020 - Friday
		CONTRACT NUMBER	W9127820D0038 W9127820F0162
CONTRACTOR	Mike Hooks, L.L.C	WEATHER	Weather Caused Critical Delay Temperature Min 73 °F Max 87 °F No Precipitation 7 MPH Wind
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud continued working on securing equipment for upcoming storms and tow. Outside crew worked with engineers to pull STB drum and pinion gear. QC's ran DA CKS, ran Phase 4 CKS and helped the phase 4 crew get on target at dig and dump site. Went to the beach to get new drone and rtk shots after the storm. The Dredge was cleaned and disinfected from top to bottom, all trash was removed from the dredge and disposed at the landing, and laundry was taken to the laundromat.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) A JSA was held with the crew to discuss the work to be down today. The outside crew worked on getting plastic pipe ready for tow and helped get the starboard spud drum out to be replaced with another one. The SSHO observed the crew working on pipe, removing the starboard spud drum, held a safety meeting and made several inspections around the dredge. The galley crew are continually cleaning and disinfecting all areas of the living quarters. No incident or accidents were reported.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 77	Page 2 of 2
	DATE 18 Sep 2020 - Friday	

PROJECT Panama City Harbor Improvement Dredge E. Stroud	CONTRACT NUMBER W9127820D0038 W9127820F0162 7/3/2020
---	--

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR	3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK	5.0	60.0
Mike Hooks, L.L.C	OILER	2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN	3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	MATE	4.0	48.0
Mike Hooks, L.L.C	DECK HAND	5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER	1.0	12.0
Mike Hooks, L.L.C	ENGINEER	3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0
Total hrs worked to date:	6,348.0	Hrs worked MTD:	6,348.0
		Total:	38.0
			456.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
105661-03	Dredge E Stroud	0.0	24.0
MH-62	Derrick Barge	0.0	24.0
MH-65	Supply Barge	24.0	0.0
MH-68	Spill Barge	0.0	24.0
9L654981	108 Crane Barge Link Belt	12.0	12.0
LA 9767ER	Tender Andy B	0.0	24.0
LA5637EB	Tender Michael S	0.0	24.0
22	Big Johnny 4000	12.0	12.0
LAZ613182B100	Tender Faye Marie	0.0	24.0
GOK01682G010	Survey 2	12.0	12.0
Total operating hrs to date:	2,520.0	Idle hrs MTD:	840.0
		Opr hrs MTD:	2,520.0
		Total:	60.0
			180.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 78	Page 1 of 2
		DATE 19 Sep 2020 - Saturday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Critical Delay Temperature Min 71 °F Max 80 °F No Precipitation 13 MPH Wind	
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud continued working on securing equipment for upcoming storms and tow. Outside crew worked fixing more holes in the 108 crane barge, finished up cleaning, and prep for starboard spud. Dragged the disposal area for the QC's, work on crew boat, Ms renee. Unloaded drum from yard and loaded old drum. QC's ran DA CKS, ran Phase 4 CKS and helped the phase 4 crew get on target at dig and dump site. Went to the beach to get rtk shots after the storm. Put Hypack on the barge so crew knew exactly where to drag. Processed and printed all matrix maps and CKS to show Phase 4 crew. The Dredge was cleaned and disinfected from top to bottom, all trash was removed from the dredge and disposed at the landing.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) A JSA was held with the crew to discuss the work to be down today. The outside crew worked on cleaning bolts, cleaning dredge and dragging the dump site. The SSHO observed the welder working on the starboard spud drum bracing, made several inspections on the dredge, did the paperwork for a new hire and check employees temperatures. The galley crew are continually cleaning and disinfecting all areas of the living quarters. No incident or accidents were reported.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		78		
		DATE	19 Sep 2020 - Saturday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge E. Stroud		7/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		5.0	60.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 6,804.0		Hrs worked MTD: 6,804.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
GOK01682G010	Survey 2		12.0	12.0
Total operating hrs to date: 2,700.0		Idle hrs MTD: 900.0	Opr hrs MTD: 2,700.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

79

Page 1 of 2

DATE

20 Sep 2020 - Sunday

PROJECT

Panama City Harbor Improvement

CONTRACT NUMBER

W9127820D0038 W9127820F0162

CONTRACTOR

Mike Hooks, L.L.C

WEATHER

Weather Caused No Delay
Temperature Min 71 °F Max 80 °F
No Precipitation No Wind

QC NARRATIVES

GENERAL COMMENTS

Dredge E. Stroud continued working on securing equipment for upcoming storms and tow. Outside crew worked on Checking the boats and the derrick. Replaced a drum with a new one, picked up loose anchors, fixed pontoon tank, Painted buoys yellow, rebuild sea chest. Dragged the disposal area for the QC's. QC's held a meeting with the phase 4 crew, Moved Buoy placement, Cleaned the skiff and tested out another computer to survey with. The Dredge was cleaned and disinfected from top to bottom, all trash was removed from the dredge and disposed at the landing.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

A JSA was held with the crew to discuss the work to be down today. The outside crew worked on collecting all the canister buoys and putting them on the supply barge. The SSHO observed the welder working on the sea chest lid and the crew working to get the starboard spud drum back in place. A safety meeting was held this morning on the Environmental Procedure and the safe handling of batteries. The galley crew are continually cleaning and disinfecting all areas of the living quarters. No incident or accidents were reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY

(Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY

(Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE

(Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name First Day Last Day

Dredge E. Stroud 7/3/2020

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		79		
		DATE	20 Sep 2020 - Sunday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	SURVEYOR	3.0	36.0	
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	5.0	60.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	3.0	36.0	
Mike Hooks, L.L.C	CRANE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	MATE	4.0	48.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 7,704.0		Hrs worked MTD: 7,260.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E Stroud	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH-68	Spill Barge	0.0	24.0	
9L654981	108 Crane Barge Link Belt	12.0	12.0	
LA 9767ER	Tender Andy B	0.0	24.0	
LA5637EB	Tender Michael S	0.0	24.0	
22	Big Johnny 4000	12.0	12.0	
LAZ613182B100	Tender Faye Marie	0.0	24.0	
G0K01682G010	Survey 2	12.0	12.0	
Total operating hrs to date: 3,060.0		Idle hrs MTD: 960.0	Opr hrs MTD: 2,880.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 80	Page 1 of 2
		DATE 21 Sep 2020 - Monday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 75 °F No Precipitation No Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued working on securing equipment for upcoming storms and tow. Outside crew worked on checking measurement on drum and fix sinking tank, keep pumps on 108 crane barge. Fixed pinion gear shaft, took starboard drum back out to send to a machine shop to fix. Unload drum and bearing at the landing. Helped unload groceries, check equipment, scrub bottom deck, clean rails, and fuel boats. QC's held a meeting with the phase 4 crew, Moved Buoy placement, ran phase 4 Cks, DA Cks and processed them. Helped phase 4 crew get to the right spot at dig sight. Went grocery shopping with the cooks, took laundry to get washed. Took laptop to get fixed and picked up laundry on the way back from getting groceries. The Dredge was cleaned and disinfected from top to bottom, all trash was removed from the dredge and disposed at the landing.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
A JSA was held with the crew to discuss the work to be down today. The crew helped with the starboard spud drum, unloaded buckets of oil and painted the swing buoys safety yellow. One of the welders worked on repairing a tank and the other welder helped the personal from the yard on the spud drum. The galleycrew are continually cleaning and disinfecting all areas of the living quarters. No incident or accidents were reported.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Dredge E. Stroud 7/3/2020			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		80		
		DATE	21 Sep 2020 - Monday	
		PROJECT		CONTRACT NUMBER
Panama City Harbor Improvement		W9127820D0038 W9127820F0162		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	SURVEYOR	3.0	36.0	
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	5.0	60.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	3.0	36.0	
Mike Hooks, L.L.C	CRANE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	MATE	4.0	48.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 8,160.0		Hrs worked MTD: 7,716.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E Stroud	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH-68	Spill Barge	0.0	24.0	
9L654981	108 Crane Barge Link Belt	12.0	12.0	
LA 9767ER	Tender Andy B	0.0	24.0	
LA5637EB	Tender Michael S	0.0	24.0	
22	Big Johnny 4000	12.0	12.0	
LAZ613182B100	Tender Faye Marie	0.0	24.0	
G0K01682G010	Survey 2	12.0	12.0	
Total operating hrs to date: 3,240.0		Idle hrs MTD: 1,020.0	Opr hrs MTD: 3,060.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 81	Page 2 of 2	
		DATE 22 Sep 2020 - Tuesday		
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge E. Stroud		7/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		5.0	60.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 8,616.0		Hrs worked MTD: 8,172.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
GOK01682G010	Survey 2		12.0	12.0
Total operating hrs to date: 3,420.0		Idle hrs MTD: 1,080.0	Opr hrs MTD: 3,240.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

82

Page 1 of 2

DATE

23 Sep 2020 - Wednesday

PROJECT

Panama City Harbor Improvement

CONTRACT NUMBER

W9127820D0038 W9127820F0162

CONTRACTOR

Mike Hooks, L.L.C

WEATHER

Weather Caused No Delay
Temperature Min 70 °F Max 84 °F
No Precipitation 8 MPH Wind

QC NARRATIVES

GENERAL COMMENTS

Dredge E. Stroud continued working on getting ready to move to Sand Trap Cut. Outside crew worked on watching the equipment, taking out trash, Checked Boats and Derrick out. Put Drum in on the starboard side and the pionion shaft. Bolted everything down and put the break band on. Welded the chawks and started to drag the spud area. QC's held a meeting with the phase 4 crew, Moved Buoy placement. Helped phase 4 crew get to the right spot at dig sight. Ran DA CKs and processed them. Took online safety class about digging near pipeline. The Dredge was cleaned and disinfected from top to bottom, all trash was removed from the dredge and disposed at the landing.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Employees held a JSA to plan how to add the spud gear. Captain went over hazards and controls for the tasks. SSHO monitored the engineers and outside crew use the chain falls and crane to add the spud gear. SSHO inspected equipment and visited the bucket crane barge with QC. Employees on the bucket dredge had PPE on board and were seen wearing PPE. Employees working on the spud drum work safely with no near misses to report. New hire orientation was done with SSE deckhands. Equipment is staying well lit over night.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results _____

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY

(Describe QA and QC Deficiency items issued)

Item No Location Description _____

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY

(Report QC and QA Deficiency items corrected)

Item No Location Description _____

No QC Deficiency items were corrected today

CONTRACTORS ON SITE

(Report first and/or last day contractors were on site)

Name First Day Last Day _____

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 82	Page 2 of 2	
		DATE 23 Sep 2020 - Wednesday		
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge E. Stroud		7/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		5.0	60.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 9,072.0		Hrs worked MTD: 8,628.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
GOK01682G010	Survey 2		12.0	12.0
Total operating hrs to date: 3,600.0		Idle hrs MTD: 1,140.0	Opr hrs MTD: 3,420.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 83	Page 1 of 2								
		DATE 24 Sep 2020 - Thursday									
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162									
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 82 °F No Precipitation 12 MPH Wind										
QC NARRATIVES											
GENERAL COMMENTS											
<p>Dredge E. Stroud continued working on getting ready to move to Sand Trap Cut. Outside crew worked on watching the equipment, taking out trash, Checked Boats and 108 out. Towing pontoons, Plasastic, and other equipment to fleeting area. Finished spud drum, swap out air and gas. QCs met up with the phase 4 crew to discuss placemnt area in the cut. Moved Buoy placement, Helped phase 4 crew get to the right spot at dig sight. Ran CKs and processed them. The Dredge was cleaned and disinfected from top to bottom, all trash was removed from the dredge and disposed at the landing.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>Dredge captain held a JSA to discuss crane operations while adding the spud drum wall that was removed. SSHO took temperature checks today. A safety meeting was held to discuss SWA, hot work and to compliment the crew on using the JSAs to set the foundation of job/ task planning. Welders welded the wall with no incidents. SSHO and engine room oiler fire watched. Outside crews started to take floating pipe to the St. Andrews fleeting area. SSHO inspected the spill barge for safety equipment and noticed no fuel leaks on the spill barge fuel tank. Crews are working safely with no incidents to report.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
None Given											
PREP/INITIAL DATES		(Preparatory and initial dates held and advance notice)									
Preparatory Inspections held today <hr/> No preparatory inspections held today											
Initial Inspections held today <hr/> No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description <hr/> No activities were started or finished today											
QC REQUIREMENTS											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%; border-bottom: 1px solid black;">Requirement No</th> <th style="width: 10%; border-bottom: 1px solid black;">Type</th> <th style="width: 60%; border-bottom: 1px solid black;">Description</th> <th style="width: 20%; border-bottom: 1px solid black;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4" style="padding-top: 10px;">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY		(Describe QA and QC Deficiency items issued)									
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%; border-bottom: 1px solid black;">Item No</th> <th style="width: 20%; border-bottom: 1px solid black;">Location</th> <th style="width: 60%; border-bottom: 1px solid black;">Description</th> <th style="width: 10%;"></th> </tr> </thead> <tbody> <tr> <td colspan="4" style="padding-top: 10px;">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description		No QC Deficiency items were issued today			
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY		(Report QC and QA Deficiency items corrected)									
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%; border-bottom: 1px solid black;">Item No</th> <th style="width: 20%; border-bottom: 1px solid black;">Location</th> <th style="width: 60%; border-bottom: 1px solid black;">Description</th> <th style="width: 10%;"></th> </tr> </thead> <tbody> <tr> <td colspan="4" style="padding-top: 10px;">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description		No QC Deficiency items were corrected today			
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE		(Report first and/or last day contractors were on site)									
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%; border-bottom: 1px solid black;">Name</th> <th style="width: 20%; border-bottom: 1px solid black;">First Day</th> <th style="width: 20%; border-bottom: 1px solid black;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="padding-top: 10px;">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 83	Page 2 of 2	
		DATE 24 Sep 2020 - Thursday		
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge E. Stroud		7/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		5.0	60.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 9,528.0		Hrs worked MTD: 9,084.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
GOK01682G010	Survey 2		12.0	12.0
Total operating hrs to date: 3,780.0		Idle hrs MTD: 1,200.0	Opr hrs MTD: 3,600.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 84	Page 1 of 2								
		DATE 25 Sep 2020 - Friday									
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162									
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 74 °F Max 86 °F No Precipitation 4 MPH Wind									
QC NARRATIVES GENERAL COMMENTS <p>Dredge E. Stroud continued working on getting ready to move to Sand Trap Cut. Outside crew worked on watching the equipment, taking out trash, Checked Boats and 108 out. Towing pontoons, Plasastic, and other equipment to fleeting area. Pulled spud trying to patch the spud, welder spent most of the day on it. QCs met up with the phase 4 crew to discuss placemnt area in the cut. Moved Buoy placement, Helped phase 4 crew get to the right spot at dig sight. Ran CKs and DA CKs. Processed them, printed them out to give to the phase 4 crew. Dropped off laundry. The Dredge was cleaned and disinfected from top to bottom, all trash was removed from the dredge and disposed at the landing.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>A JSA was held to discuss moving the rest of the pipe to the St Andrews fleeting area. Welders Finished welding the starboard stern wall. SSHO monitored the welder make repairs on the handrail mid cable on the port side. Outside crew patched the continuous water flow on the spud wall cracks inside the crane 108 barge. O² and LEL monitoring was performed while employees worked inside the 108 barge. Galley employees are continuing to disinfect hallways on the quarter deck to prevent from covid-19. Night crews are continuing to keep equipment well lit over night.</p> VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None Given</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Requirement No</th> <th style="text-align: left; border-bottom: 1px solid black;">Type</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: left; border-bottom: 1px solid black;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Name</th> <th style="text-align: left; border-bottom: 1px solid black;">First Day</th> <th style="text-align: left; border-bottom: 1px solid black;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>				Name	First Day	Last Day					
Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 84	Page 2 of 2	
		DATE 25 Sep 2020 - Friday		
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge E. Stroud		7/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		5.0	60.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 9,984.0		Hrs worked MTD: 9,540.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
G0K01682G010	Survey 2		12.0	12.0
Total operating hrs to date: 3,960.0		Idle hrs MTD: 1,260.0	Opr hrs MTD: 3,780.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 1 of 2
		85	
		DATE	26 Sep 2020 - Saturday
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 85 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud moved the rest of the barges, equipment and the dredge to the new cut. Outside crew worked on watching the equipment, taking out trash, Checked Boats, Aframe, and 108 out. QCs met up with the phase 4 crew to discuss placement area in the cut. Moved Buoy placement, Helped phase 4 crew get to the right spot at dig sight. Ran CKs and processed them, printed them out to give to the phase 4 crew. Started setting up hypack on the phase 4 barge to make it easier on everyone. Picked up laundry. The Dredge was cleaned and disinfected from top to bottom, all trash was removed from the dredge and disposed at the landing.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge crews attended the JSA early morning to discuss the plan to move the dredge to the St Andrews job. Weather report was given to captain before the dredge moved. SSHO monitored crews make up equipment for tow. Chief replaced a broken extension cord plug that was missing a prong. Crew added the swing anchor to the dredge with no near misses using the Derrick barge. Outside crew started working on getting the pontoons and plastic ready to connect to the dredge. Night crew refreshed the lights on the floating pipe.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today No preparatory inspections held today			
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		85		
PROJECT Panama City Harbor Improvement		DATE	26 Sep 2020 - Saturday	
		CONTRACT NUMBER	W9127820D0038 W9127820F0162	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge E. Stroud		7/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		5.0	60.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 10,440.0		Hrs worked MTD: 9,996.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
GOK01682G010	Survey 2		12.0	12.0
Total operating hrs to date: 4,140.0		Idle hrs MTD: 1,320.0	Opr hrs MTD: 3,960.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 97	Page 1 of 2
		DATE 08 Oct 2020 - Thursday	
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 85 °F No Precipitation 4 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud outside crew worked on general housekeeping, equipment watch, had a JSA meeting, checked the boats, Moved the 108 and 4000 off the dredge, checked STBD bouy, get port spud cable out of shieve, need to change the spud cable. Moved dredge to location, Shift STBD anchor, cut chulks and welded new ones, still rigging first section of line up. Greased the travel block, a frame, and spuds. Put lights out. QC's went to St. Andrews beach and flew the drone to get some pictures of the beach dune progress, moved phase 4 bouys and updated hypack. The dredge was washed from top to bottom and all trash was removed and disposed of at the landing.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>A JSA meeting was held this morning to go over the jobs for today. The dredge was moved onto location this morning to start dredging at the Port. The SSHO observed the outside crew clearing swing cable from cutter, changing port spud cable and getting pontoons ready to setup for dredging. The welder welded a chock on both spuds and cut some off. The SSHO did new hire orientation for two new employees. The SSHO check on the bucket dredge and check on the people on the beach. The engineers maintatin the engine room. No accidents or incidents were reported.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 97	Page 2 of 2	
		DATE 08 Oct 2020 - Thursday		
PROJECT Panama City Harbor Improvement		CONTRACT NUMBER W9127820D0038 W9127820F0162		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge E. Stroud		7/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		5.0	60.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	MATE		4.0	48.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 10,896.0		Hrs worked MTD: 456.0	Total: 38.0	456.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E Stroud		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH-68	Spill Barge		0.0	24.0
9L654981	108 Crane Barge Link Belt		12.0	12.0
LA 9767ER	Tender Andy B		0.0	24.0
LA5637EB	Tender Michael S		0.0	24.0
22	Big Johnny 4000		12.0	12.0
LAZ613182B100	Tender Faye Marie		0.0	24.0
GOK01682G010	Survey 2		12.0	12.0
Total operating hrs to date: 4,320.0		Idle hrs MTD: 60.0	Opr hrs MTD: 180.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
13

Page 1 of 2

DATE
10 Oct 2020 - Saturday

PROJECT
MAINTENANCE DREDGING OF P.C HARBOR

CONTRACT NUMBER
W9127819D0034 W9127819F0402

CONTRACTOR
Mike Hooks, L.L.C

WEATHER
Weather Caused No Delay
Temperature Min 71 °F Max 84 °F
No Precipitation 11 MPH Wind

QC NARRATIVES

GENERAL COMMENTS

Dredge E. Stroud started digging at STA 200+55 to STA 204+42 for a total advance of 387 ft. with a NET of 2,867 YDS and a GROSS of 3,440 YDS pumped into the DA. The outside crew worked on general housekeeping, equipment watch, checking the cutter because of hard objects in cut, grease ladder, spuds, a frames, and travel block, had a JSA meeting, shift anchors, kept check on 108. QC's changed the inclinometer wire from the ladder to the leaver room. Ran CKS on the cut and processed, went to the beach and took RTK shots, came back and surveyed the cut after the cut was finished. The dredge was washed from top to bottom and all trash was removed and disposed of at the landing.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

A JSA meeting was held this morning to go over the jobs for today. The dredge was down this morning when I arrived on the dredge. The outside crew were working to cut an ship anchor chain from the cutter. The dredge finished the cut at 1:00. The engine room crew maintained the engine room. The SSHO made several inspections around the dredge. The SSHO alternate ensured that all lights on the line was working. No accidents or incidents were reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		13		
		DATE	10 Oct 2020 - Saturday	
		10 Oct 2020 - Saturday		
PROJECT MAINTENANCE DREDGING OF P.C HARBOR		CONTRACT NUMBER W9127819D0034 W9127819F0402		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
DREDGE E. STROUD - PIPELINE		9/26/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	DREDGE OPERATOR		3.0	36.0
Mike Hooks, L.L.C	CONTRACTOR		1.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		3.0	36.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		4.0	48.0
Mike Hooks, L.L.C	DREDGE MATE		4.0	48.0
Mike Hooks, L.L.C	OILER		2.0	48.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		6.0	72.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 6,552.0		Hrs worked MTD: 4,536.0	Total: 39.0	504.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
LA 261582B100	FAYE MARIE		0.0	24.0
LA8767ER	ANDY B.		0.0	24.0
LA5637EB	TENDER MICHAEL S.		0.0	24.0
LA7667FW	SKIFF SURVEY TWO		12.0	12.0
MH-65	SUPPLY BARGE		24.0	0.0
MH-62	DERRICK BARGE		0.0	24.0
MH6812	SPILL BARGE		24.0	0.0
MH95	4000 CRANE BARGE		12.0	12.0
MH108	108 CRANE BARGE		12.0	12.0
105661-03	Dredge E. Stroud		0.0	24.0
Total operating hrs to date: 2,028.0		Idle hrs MTD: 756.0	Opr hrs MTD: 1,404.0	Total: 84.0 156.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 102	Page 2 of 2	
		DATE 13 Oct 2020 - Tuesday		
PROJECT Panama City Harbor Improvement NON FED		CONTRACT NUMBER W9127820D0038 W9127820F0163		
VESSEL ON SITE				
Dredge Name Dredge E. Stroud - Pipeline		First Day 6/5/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		2.0	24.0
Mike Hooks, L.L.C	DREDGE OPERATOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		5.0	60.0
Mike Hooks, L.L.C	DREDGE MATE		4.0	48.0
Mike Hooks, L.L.C	OILER		3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		9.0	108.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 6,204.0		Hrs worked MTD: 480.0	Total: 40.0	480.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
LA 261582B100	TENDER FAYE MARIE		0.0	24.0
LA8767ER	TENDER ANDY B		0.0	24.0
LA5637EB	TENDER MICHAEL S		0.0	24.0
LA7667FW	SURVEY SKIFF SURVEY TWO		12.0	12.0
MH-65	SUPPLY BARGE		24.0	0.0
MH-62	DERRICK BARGE		0.0	24.0
MH6812	SPILL BARGE		0.0	24.0
MH95	4000 CRANE BARGE		12.0	12.0
MH108	108 CRANE BARGE		12.0	12.0
Total operating hrs to date: 2,028.0		Idle hrs MTD: 60.0	Opr hrs MTD: 156.0	Total: 60.0 156.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 103	Page 1 of 2								
		DATE 14 Oct 2020 - Wednesday									
PROJECT Panama City Harbor Improvement NON FED		CONTRACT NUMBER W9127820D0038 W9127820F0163									
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 66 °F Max 84 °F No Precipitation 4 MPH Wind									
QC NARRATIVES GENERAL COMMENTS <p>Dredge E. Stroud outside crew worked on general housekeeping, equipment watch, Move dredge so USCE can survey, drag disposal area, grease ladder, spuds, a frames, and travel block, had a JSA meeting, shift anchors, kept check on 108. QC's Ran CKS on the cut and processed, surveyed the cut after the cut was finished. Placed buoys in phase 4 to mark where to dig, set up Hypack on the phase 4 barge, set up Hypack on the tug boat so they can drag the DA. The dredge was washed from top to bottom and all trash was removed and disposed of at the landing.</p> <p>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</p> <p>SSHO crew change was discussed with arriving SSHO. Dredge requisitions, incident follow up and other topics were discussed. Dredge Crews made up pontoons and picked up equipment for tow. Tender boat picked up a floating trash bag from the water to prevent it from becoming an environmental hazard. Outside crew picked up all floating equipment from the dredging and disposal area. Crew was seen wearing PPE while handling cable and during crane operations. Water was added to the engine room eye wash station after it was found to be low in water. Lights on floating equipment was well lit over night.</p> <p>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</p> <p>None Given</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today											
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 103	Page 2 of 2	
		DATE 14 Oct 2020 - Wednesday		
PROJECT Panama City Harbor Improvement NON FED		CONTRACT NUMBER W9127820D0038 W9127820F0163		
VESSEL ON SITE				
Dredge Name Dredge E. Stroud - Pipeline		First Day 6/5/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	SURVEYOR		2.0	24.0
Mike Hooks, L.L.C	DREDGE OPERATOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		5.0	60.0
Mike Hooks, L.L.C	DREDGE MATE		4.0	48.0
Mike Hooks, L.L.C	OILER		3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		9.0	108.0
Mike Hooks, L.L.C	CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 7,140.0		Hrs worked MTD: 1,416.0	Total: 40.0	480.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
LA 261582B100	TENDER FAYE MARIE		0.0	24.0
LA8767ER	TENDER ANDY B		0.0	24.0
LA5637EB	TENDER MICHAEL S		0.0	24.0
LA7667FW	SURVEY SKIFF SURVEY TWO		12.0	12.0
MH-65	SUPPLY BARGE		24.0	0.0
MH-62	DERRICK BARGE		0.0	24.0
MH6812	SPILL BARGE		0.0	24.0
MH95	4000 CRANE BARGE		12.0	12.0
MH108	108 CRANE BARGE		12.0	12.0
Total operating hrs to date: 2,340.0		Idle hrs MTD: 180.0	Opr hrs MTD: 468.0	Total: 60.0 156.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		19		
		DATE	16 Oct 2020 - Friday	
		16 Oct 2020 - Friday		
PROJECT MAINTENANCE DREDGING OF P.C HARBOR		CONTRACT NUMBER W9127819D0034 W9127819F0402		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	DREDGE OPERATOR	3.0	36.0	
Mike Hooks, L.L.C	CONTRACTOR	1.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	3.0	36.0	
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	WELDER	3.0	36.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	4.0	48.0	
Mike Hooks, L.L.C	DREDGE MATE	4.0	48.0	
Mike Hooks, L.L.C	OILER	2.0	48.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 8,064.0		Hrs worked MTD: 6,048.0	Total: 39.0	504.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
LA 261582B100	FAYE MARIE	0.0	24.0	
LA8767ER	ANDY B.	0.0	24.0	
LA5637EB	TENDER MICHAEL S.	0.0	24.0	
LA7667FW	SKIFF SURVEY TWO	12.0	12.0	
MH-65	SUPPLY BARGE	24.0	0.0	
MH-62	DERRICK BARGE	0.0	24.0	
MH6812	SPILL BARGE	24.0	0.0	
MH95	4000 CRANE BARGE	12.0	12.0	
MH108	108 CRANE BARGE	12.0	12.0	
105661-03	Dredge E. Stroud	0.0	24.0	
Total operating hrs to date: 2,496.0		Idle hrs MTD: 1,008.0	Opr hrs MTD: 1,872.0	Total: 84.0 156.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 15	Page 2 of 2	
		DATE 12 Oct 2020 - Monday		
PROJECT MAINTENANCE DREDGING OF P.C HARBOR		CONTRACT NUMBER W9127819D0034 W9127819F0402		
VESSEL ON SITE				
Dredge Name DREDGE E. STROUD - PIPELINE		First Day 9/26/2020	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	DREDGE OPERATOR		3.0	36.0
Mike Hooks, L.L.C	CONTRACTOR		1.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		3.0	36.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0	24.0
Mike Hooks, L.L.C	WELDER		3.0	36.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		4.0	48.0
Mike Hooks, L.L.C	DREDGE MATE		4.0	48.0
Mike Hooks, L.L.C	OILER		2.0	48.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		6.0	72.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 7,560.0		Hrs worked MTD: 5,544.0	Total: 39.0	504.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
LA 261582B100	FAYE MARIE		0.0	24.0
LA8767ER	ANDY B.		0.0	24.0
LA5637EB	TENDER MICHAEL S.		0.0	24.0
LA7667FW	SKIFF SURVEY TWO		12.0	12.0
MH-65	SUPPLY BARGE		24.0	0.0
MH-62	DERRICK BARGE		0.0	24.0
MH6812	SPILL BARGE		24.0	0.0
MH95	4000 CRANE BARGE		12.0	12.0
MH108	108 CRANE BARGE		12.0	12.0
105661-03	Dredge E. Stroud		0.0	24.0
Total operating hrs to date: 2,340.0		Idle hrs MTD: 924.0	Opr hrs MTD: 1,716.0	Total: 84.0 156.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	