

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.			
										Page 1 of 167			
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.					
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor			Mike Hooks, L.L.C			4					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		08/16/2020			
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK					
		Missouri H				2		7					
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
		8000	0	4000	0	0	25	0	4	29			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)				
		0+00 to 1+45 (East Cut in the "Y")			#4		2,327		2,327				
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER			
		0 %	10 %	0 %	30 %	60 %	0 %	0 %	0 %	0 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING					
					45			46					
RIVER/TIDE STAGE		MIN	0.20	TIME	21:00	MAX	0.80	TIME	00:00	GAGE LOCATION			
				0	00:00	0	00:00			NOAA Pascagoula And Beacon #2			
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND				
		Weather Caused No Delay			81 °F / 93 °F		5 MI		Variable @ 5 to 10 MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		400		PUMPING OR DREDGING				2	25		
TOTAL ADVANCE THIS PERIOD		FT		145		PCT OF EFFECTIVE TIME				10%			
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		145		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0		
FLOATING PIPE		3,750		SHORE PIPE		0		CLEARING PUMP AND PUMP LINES				0	0
				SUBMERGED PIPE		3,000		CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,750		WAITING FOR SCOWS				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT DREDGE THIS DATE		2,327		2,115		CHANGING LOCATION OF PLANT ON JOB				0	0		
AMOUNT PREVIOUSLY REPORTED		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
TOTAL AMOUNT DREDGED TO DATE		2,327		2,115		SHORE LINE AND SHORE WORK				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		962.90		875.17		WAITING FOR BOOSTER				0	0		
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
						WAITING FOR ATTENDANT PLANT				0	0		
						PREPARATION AND MAKING UP TOW				0	0		
						TRANSFERRING PLANT BETWEEN WORKS				0	0		
						LAY TIME OFF SHIFT AND SATURDAYS				0	0		
						SUNDAYS AND HOLIDAYS				0	0		
						FIRE DRILL				0	0		
FUEL		BBL		1,958		MOVING OUT OF WAY OF TRAFFIC				0	0		
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
LUBRICANTS		GAL		90		TOTAL NON-EFFECTIVE TIME				0	0		
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				0%			
08/16/2020		08/16/2020				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				2	25		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		1	
DREDGE		Missouri H				DATE	
						08/16/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		0	0
Diesel	Tender Captain Archie	500	24:00	COLLISIONS		0	0
Diesel	Tender Grayson Allen	650	24:00	MISCELLANEOUS		21	35
				TOTAL LOST TIME		21	35
				PERCENTAGE OF TOTAL TIME		90%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 0% (21:35) Prep to start dredging at station 00+00 at the "Y" discharging into DA #4.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.									
CONTRACT NO. W9127820D0038 W9127820F0315										Page 3 of 167									
CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C									
REPORT NO. 2																			
CHARACTER OF REPORT <input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 08/17/2020									
DREDGE NAME AND TYPE Missouri H										SHIFTS PER DAY 2		DAYS PER WEEK 7							
SIZE										HORSEPOWER		NO. OF CREW MEMBERS							
PIPELINE 8000		DIPPER OR BUCKET 0		DREDGE PUMP 4000		SUCTION PIPE JET 0		CUTTER OR BUCKET 0		DREDGE 26		SHORE 0		OTHER 4		TOTAL 30			
LOCATION/CHANNEL OF WORK																			
LOCATION OF WORK				REACH DREDGED; STATION TO STATION 01+45 to 06+80 ("Y" East cut)				DISPOSAL AREA USED #4				QTY DEPOSITED GROSS (CY) 13,926				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 16,253			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %		SAND 10 %		CLAY 0 %		MUD 20 %		SILT 70 %		HARDPAN 0 %		STONE 0 %		SHELL 0 %		OTHER 0 %	
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 44.40				AFTER DREDGING 46							
RIVER/TIDE STAGE		MIN 0.30		TIME 18:00		MAX 2.20		TIME 08:00		GAGE LOCATION NOAA Pascagoula & Beacon #4									
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW									
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 79 °F / 93 °F		VISIBILITY 5 MI		WIND Variable @ 5 to 10 MPH							
WORK PERFORMED									DISTRIBUTION OF WORK										
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.		
AVERAGE WIDTH OF CUT			FT			400			PUMPING OR DREDGING						16		0		
TOTAL ADVANCE THIS PERIOD			FT			535			PCT OF EFFECTIVE TIME						67%				
TOTAL ADVANCE PREVIOUSLY			FT			145			BOOSTER (IN LINE)										
TOTAL ADVANCE TO DATE			FT			680			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)										
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						1		25		
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0		30		
FLOATING PIPE 2,670			SHORE PIPE 0			SUBMERGED PIPE 3,000			CLEARING PUMP AND PUMP LINES						0		0		
TOTAL LENGTH OF DISCHARGE PIPE			FT			5,670			CLEARING CUTTER AND SUCTION HEAD						0		0		
CUBIC YARDS REMOVED			GROSS			CREDITED			WAITING FOR SCOWS						0		0		
AMOUNT DREDGE THIS DATE			13,926			12,660			TO AND FROM WHARF OR ANCHORAGE						0		0		
AMOUNT PREVIOUSLY REPORTED			2,327			2,115			CHANGING LOCATION OF PLANT ON JOB						0		0		
TOTAL AMOUNT DREDGED TO DATE			16,253			14,775			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0		
AMOUNT DREDGED PER PUMPING/CUTTING HR			870.38			791.25			SHORE LINE AND SHORE WORK						0		0		
OPERATING SUPPLIES									WAITING FOR BOOSTER						0		0		
COMMODITY			CONSUMED			CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0		
ITEM		UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0		0				
FUEL		BBL	1,666		0		PREPARATION AND MAKING UP TOW						0		0				
ELECTRICITY		KW	0		0		TRANSFERRING PLANT BETWEEN WORKS						0		0				
LUBRICANTS		GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS						0		0				
MOB DATE 08/16/2020			DREDGE START 08/16/2020			DEMOB DATE			SUNDAYS AND HOLIDAYS						0		0		
									FIRE DRILL						0		0		
									MOVING OUT OF WAY OF TRAFFIC						6		5		
									MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0		
									TOTAL NON-EFFECTIVE TIME						8		0		
									PCT. OF NON-EFFECTIVE						33%				
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24		0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 4 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		2	
DREDGE		Missouri H				DATE	
						08/17/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		0	0
Diesel	Tender Captain Archie	500	24:00	COLLISIONS		0	0
Diesel	Tender Grayson Allen	650	24:00	MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The East toe and slope is starting to get heavy.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 5 of 167	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor			Mike Hooks, L.L.C			3			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		08/18/2020	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	26	0	4	30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		6+80 to 11+70 ("Y" East Cut)			#4		25,375		41,628		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	10 %	0 %	30 %	60 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					42.80		46				
RIVER/TIDE STAGE		MIN	0.20	TIME	18:00	MAX	2.40	TIME	11:00	GAGE LOCATION	
				0	00:00	0	00:00			NOAA Pascagoula & Beacon #2	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			80 °F / 94 °F		5 MI		Variable @ 5 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		400		PUMPING OR DREDGING				18	45
TOTAL ADVANCE THIS PERIOD		FT		490		PCT OF EFFECTIVE TIME				78%	
TOTAL ADVANCE PREVIOUSLY		FT		680		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,170		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 2,670		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,670		CLEARING CUTTER AND SUCTION HEAD				0	15
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		25,375		23,068		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		16,253		14,775		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		41,628		37,843		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,353.33		1,230.29		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,587		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				1	30
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	5
						PCT. OF NON-EFFECTIVE				9%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				20	50

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 6 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 3	
DREDGE Missouri H						DATE 08/18/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	2	35	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	35	
				TOTAL LOST TIME	3	10	
				PERCENTAGE OF TOTAL TIME	13%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS MOR: 0% (2:35) Replacing the Stb. Swing Cable. MISC: 0% (0:35) Adjust the Stb. Swing Friction.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 7 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 4	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/19/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	26	0	4	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 11+70 to 15+25 ("Y" East Cut)			DISPOSAL AREA USED #4		QTY DEPOSITED GROSS (CY) 23,588		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 65,216		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 30 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	0.70	TIME	22:00	MAX	2.50	TIME	11:00	GAGE LOCATION NOAA Pascagoula, & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 80 °F / 93 °F		VISIBILITY 5 MI		WIND Variable @ 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		400		PUMPING OR DREDGING				20	50	
TOTAL ADVANCE THIS PERIOD	FT		355		PCT OF EFFECTIVE TIME				87%		
TOTAL ADVANCE PREVIOUSLY	FT		1,170		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		1,525		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	50	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	20	
FLOATING PIPE	2,990	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		5,990		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	23,588		21,444		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	41,628		37,843		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	65,216		59,287		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,132.22		1,029.31		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	2,516	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	10	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				1	20	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				2	30	
					PCT. OF NON-EFFECTIVE				10%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	20	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 8 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 4	
DREDGE Missouri H						DATE 08/19/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	40	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	40	
				PERCENTAGE OF TOTAL TIME	3%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS MOR: 0% (0:40) Completed replacing the Stb. Swing Cable.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0038 W9127820F0315										CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 5	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 08/20/2020											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		26		0		4		30														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION 15+258 to 18+45 (Channel Cut)					DISPOSAL AREA USED #4					QTY DEPOSITED GROSS (CY) 21,348			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 86,564													
CHARACTER OF MATERIAL (%)		GRAVEL 0 %		SAND 10 %		CLAY 0 %		MUD 30 %		SILT 60 %		HARDPAN 0 %		STONE 0 %		SHELL 0 %		OTHER 0 %													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 41.60					AFTER DREDGING 46																
RIVER/TIDE STAGE		MIN		1		TIME		21:00		MAX		2.60		TIME		11:00		GAGE LOCATION NOAA Pascagoula & Beacon #2													
		MIN		0		TIME		00:00		MAX		0		TIME		00:00		GAGE DATUM MLLW													
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 80 °F / 94 °F					VISIBILITY 5 MI			WIND ESE @ 5 to 10 MPH													
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY						EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT		FT		375						PUMPING OR DREDGING						21		20													
TOTAL ADVANCE THIS PERIOD		FT		320						PCT OF EFFECTIVE TIME						89%															
TOTAL ADVANCE PREVIOUSLY		FT		1,525						BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT		1,845						NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER		0						HANDLING PIPE LINES						1		5													
AVERAGE LOAD PER SCOW		CY		0						HANDLING ANCHOR LINES						0		30													
FLOATING PIPE		3,070		SHORE PIPE		0		SUBMERGED PIPE 3,000						CLEARING PUMP AND PUMP LINES						0		0									
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,070						CLEARING CUTTER AND SUCTION HEAD						0		20													
CUBIC YARDS REMOVED		GROSS		CREDITED						WAITING FOR SCOWS						0		0													
AMOUNT DREDGE THIS DATE		21,348		19,407						TO AND FROM WHARF OR ANCHORAGE						0		0													
AMOUNT PREVIOUSLY REPORTED		65,216		59,287						CHANGING LOCATION OF PLANT ON JOB						0		0													
TOTAL AMOUNT DREDGED TO DATE		86,564		78,694						LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,000.69		909.70						SHORE LINE AND SHORE WORK						0		0													
OPERATING SUPPLIES										WAITING FOR BOOSTER										0		0									
COMMODITY		CONSUMED		CREDITED						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0													
ITEM		UNIT		QUANTITY						WAITING FOR ATTENDANT PLANT						0		0													
FUEL		BBL		3,964						PREPARATION AND MAKING UP TOW						0		0													
ELECTRICITY		KW		0						TRANSFERRING PLANT BETWEEN WORKS						0		0													
LUBRICANTS		GAL		10						LAY TIME OFF SHIFT AND SATURDAYS						0		0													
MOB DATE		DREDGE START		DEMOB DATE						SUNDAYS AND HOLIDAYS						0		0													
08/16/2020		08/16/2020								FIRE DRILL						0		0													
										MOVING OUT OF WAY OF TRAFFIC										0		45									
										MISCELLANEOUS (EXPLAIN IN REMARKS)										0		0									
										TOTAL NON-EFFECTIVE TIME										2		40									
										PCT. OF NON-EFFECTIVE										11%											
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										24		0									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 10 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 5	
DREDGE Missouri H						DATE 08/20/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Production is decreasing due the heavy bank at the East Toe & slope.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 11 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 6	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/21/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 18+45 to 21+50 (Channel Cut)			DISPOSAL AREA USED #4		QTY DEPOSITED GROSS (CY) 20,723		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 107,287		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 10%	CLAY 0%	MUD 30%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.20		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1	TIME	01:00	MAX	2.10	TIME	13:00	GAGE LOCATION NOAA Pascagoula & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 79 °F / 92 °F		VISIBILITY 10 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				19	10
TOTAL ADVANCE THIS PERIOD		FT		305		PCT OF EFFECTIVE TIME 80%					
TOTAL ADVANCE PREVIOUSLY		FT		1,845		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,150		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	40
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 3,420		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	45
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,420		CLEARING CUTTER AND SUCTION HEAD				0	15
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		20,723		18,839		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		86,564		78,694		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		107,287		97,533		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,081.20		982.90		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	5,560		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				2	50
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	50
						PCT. OF NON-EFFECTIVE 20%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 12 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 6	
DREDGE Missouri H						DATE 08/21/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Production is decreasing due the heavy bank at the East Toe & slope.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 13 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 7	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/22/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	26	0	4	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 21+50 TO 23+30 (Channel Cut)			DISPOSAL AREA USED #4		QTY DEPOSITED GROSS (CY) 11,499		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 118,786		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 30 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.50		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1	TIME	08:00	MAX	1.70	TIME	12:00	GAGE LOCATION NOAA Pascagoula & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 77 °F / 85 °F		VISIBILITY 5 MI		WIND E 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		350		PUMPING OR DREDGING				11	10	
TOTAL ADVANCE THIS PERIOD	FT		180		PCT OF EFFECTIVE TIME 47%						
TOTAL ADVANCE PREVIOUSLY	FT		2,150		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		2,330		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	20	
FLOATING PIPE	3,420	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,420		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	11,499		10,454		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	107,287		97,533		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	118,786		107,987		LOSS DUE TO OPPOSING NATURAL ELEMENTS				11	45	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,029.76		936.18		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
COMMODITY					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
COMMODITY					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	45
FUEL	BBL	1,589		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				12	50
LUBRICANTS	GAL	10		0		PCT. OF NON-EFFECTIVE				53%	
MOB DATE 08/16/2020		DREDGE START 08/16/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 14 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		7	
DREDGE		Missouri H				DATE	
						08/22/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		0	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Started evacuation of all equipment from Bayou Casotte Channel to safe Harbor due to storms (LAURA AND MARCO) North of the csx railroad bridge and the highway 90 bridge. (NOT COMPLETED).
Dredge evacuation time 11:45 @ 70% pay).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 15 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 8	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/23/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Down for weather (storms Laura and Marco).			DISPOSAL AREA USED #4		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 118,786		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 10%	CLAY 0%	MUD 30%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.50		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1	TIME	08:00	MAX	1.70	TIME	12:00	GAGE LOCATION NOAA Pascagoula & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 76 °F / 84 °F		VISIBILITY 5 MI		WIND 10 ENE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		2,330		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,330		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		SHORE PIPE		SUBMERGED PIPE		CLEARING PUMP AND PUMP LINES				0	0
0		0		3,000		CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,000		WAITING FOR SCOWS				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT DREDGE THIS DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT PREVIOUSLY REPORTED		118,786		107,987		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
TOTAL AMOUNT DREDGED TO DATE		118,786		107,987		SHORE LINE AND SHORE WORK				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR BOOSTER				0	0
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW				0	0
FUEL	BBL	1,634		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
LUBRICANTS	GAL	10		0		SUNDAYS AND HOLIDAYS				0	0
MOB DATE	DREDGE START	DEMOMB DATE				FIRE DRILL				0	0
08/16/2020	08/16/2020					MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 16 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 8
DREDGE Missouri H						DATE 08/23/2020
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0
Diesel	Tender Ashley	250	12:00	CESSATION	0	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Continued evacuation of all equipment and dredge from Bayou Casotte channel to safe harbor. Spud down at safe harbor at 20:30. (north of the csx railroad bridge and the highway 90 bridge).
Dredge Evacuation time to Safe Harbor (20:30 @ 70% pay)
Dredge Standing by in Safe Harbor (3:30 @ 40% pay).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 17 of 167			
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 9			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/24/2020					
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7					
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS							
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL				
8000		0	4000	0	0	26	0	4	30				
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION redge Standing by in Safe Harbor			DISPOSAL AREA USED #4		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 118,786				
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 30 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.50		AFTER DREDGING 46						
RIVER/TIDE STAGE		MIN	1.80	TIME	09:00	MAX	2.90	TIME	18:00	GAGE LOCATION NOAA Pascagoula & Beacon #2			
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 79 °F / 83 °F		VISIBILITY 10 MI		WIND 15 ENE MPH				
WORK PERFORMED					DISTRIBUTION OF WORK								
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.			
AVERAGE WIDTH OF CUT	FT	350			PUMPING OR DREDGING				0	0			
TOTAL ADVANCE THIS PERIOD	FT	0			PCT OF EFFECTIVE TIME				0%				
TOTAL ADVANCE PREVIOUSLY	FT	2,330			BOOSTER (IN LINE)								
TOTAL ADVANCE TO DATE	FT	2,330			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)								
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0			
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	0			
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	3,000			CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	3,000			CLEARING CUTTER AND SUCTION HEAD				0	0			
CUBIC YARDS REMOVED	GROSS	CREDITED			WAITING FOR SCOWS				0	0			
AMOUNT DREDGE THIS DATE	0	0			TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	118,786	107,987			CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	118,786	107,987			LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0			
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA	NA			SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0	
COMMODITY	CONSUMED	CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0			
ITEM	UNIT	QUANTITY	QUANTITY			WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	620	0			PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0			TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	10	0			LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS				0	0		
08/16/2020	08/16/2020					FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC				0	0			
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
					TOTAL NON-EFFECTIVE TIME				24	0			
					PCT. OF NON-EFFECTIVE				100%				
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 18 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 9	
DREDGE Missouri H						DATE 08/24/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Down for weather (storms Laura and Marco) approaching the gulf coast. Dredge located at north of the csx railroad bridge and the highway 90 bridge.
Dredge Standing by in Safe Harbor (24:00 @ 40% pay).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 19 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 10	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/25/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Down for weather (storms Laura and Marco).			DISPOSAL AREA USED #4		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 118,786		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 10%	CLAY 0%	MUD 30%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.50		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.80	TIME	09:00	MAX	2.90	TIME	18:00	GAGE LOCATION NOAA Pascagoula & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 85 °F / 92 °F		VISIBILITY 10 MI		WIND 15 ESE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		2,330		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,330		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,000		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		118,786		107,987		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		118,786		107,987		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	301		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 20 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 10	
DREDGE Missouri H						DATE 08/25/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Down for weather (storms Laura and Marco) approaching the gulf coast. Dredge located north of the csx railroad bridge and the highway 90 bridge.
Dredge standing by in safe harbor (24:00 @ 40% pay).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 21 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 11	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/26/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 23	SHORE 0	OTHER 0	TOTAL 23	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 118,786		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 76 °F / 87 °F		VISIBILITY MI		WIND SSE @ 15 to 25 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		2,330		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,330		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		118,786		107,987		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		118,786		107,987		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	774		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	20		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 22 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		11	
DREDGE		Missouri H				DATE	
						08/26/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		0	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Down for weather (Hurricane Laura) approaching the SW La. Coast.
Dredge standing by in safe harbor (24:00 @ 40% pay).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 23 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 12	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/27/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 0	TOTAL 24	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 118,786		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 80 °F / 89 °F		VISIBILITY MI		WIND SSE @ 20 to 25 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		2,330		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,330		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		118,786		107,987		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		118,786		107,987		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	680		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	20		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 24 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		12	
DREDGE		Missouri H				DATE	
						08/27/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		0	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Down for weather (Hurricane Laura) approaching the SW La. Coast.
Dredge standing by in safe harbor South of CSX Railroad Bridge in the Pascagoula River (24:00 @ 40% pay).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 25 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 13	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/28/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 0	TOTAL 24	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 118,786		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 84 °F / 87 °F		VISIBILITY MI		WIND SSW @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		2,330		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,330		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		118,786		107,987		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		118,786		107,987		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		446		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		14		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 26 of 167
CONTRACT NO. W9127820D0038 W9127820F0315	CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 13
DREDGE	Missouri H		DATE 08/28/2020

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0
Diesel	Tender Arthur	500	24:00	CESSATION	0	0
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Down for weather (Hurricane Laura) Still affecting weather conditions in dredging area.
Dredge standing by in safe harbor South of CSX Railroad Bridge in the Pascagoula River (24:00 @ 40% pay).

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 27 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 14	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/29/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 0	TOTAL 24	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging performed			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 118,786		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0.80	TIME	19:00	MAX	2.70	TIME	06:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 83 °F / 86 °F		VISIBILITY 5 MI		WIND Sv to Wsv @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		2,330		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,330		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		118,786		107,987		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		118,786		107,987		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		140		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 28 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		14	
DREDGE						DATE	
Missouri H						08/29/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		0	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Down for weather (Hurricane Laura) Still affecting weather conditions in dredging area. (12:05 @ 40% pay)
Dredge towing to Station 00+00 (West Side of the "Y" and towing the pontoons with the Spill Barge (hooking them up to the dredge) to start pumping water. (11:55 @ 70%)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 29 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 15	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/30/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 4	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION -00+25 to 00+40 (West Cut at the "Y")			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 570		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 119,356		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 10%	CLAY 0%	MUD 10%	SILT 80%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 44		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	0.60	TIME	20:00	MAX	2.30	TIME	06:00	GAGE LOCATION Electronic Gage Pascagoula & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 79 °F / 85 °F		VISIBILITY 3 to 5 MI		WIND SSW @ 10 to 35 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				1	45
TOTAL ADVANCE THIS PERIOD		FT		65		PCT OF EFFECTIVE TIME				7%	
TOTAL ADVANCE PREVIOUSLY		FT		2,330		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,395		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 2,990		SHORE PIPE 0		SUBMERGED PIPE 4,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,990		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		570		518		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		118,786		107,987		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		119,356		108,505		LOSS DUE TO OPPOSING NATURAL ELEMENTS				2	15
AMOUNT DREDGED PER PUMPING/CUTTING HR		325.71		296.00		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,618		0		PREPARATION AND MAKING UP TOW				17	30
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	25		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				19	45
						PCT. OF NON-EFFECTIVE				82%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 30 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 15	
DREDGE Missouri H						DATE 08/30/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	2	30	
				TOTAL LOST TIME	2	30	
				PERCENTAGE OF TOTAL TIME	10%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0% TIME) (2:30) A probable plugged line from the subline to the Spill Barge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 31 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 16		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08/31/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 4	TOTAL 28		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 00+40 to 01+70 (West Cut @ the "Y")			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 5,732		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 125,088			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 20%	SILT 65%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 43		AFTER DREDGING 46					
RIVER/TIDE STAGE		MIN	0.70	TIME	20:00	MAX	1.10	TIME	01:00	GAGE LOCATION Electronic Gage Pascagoula & Beacon #2		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 81 °F / 87 °F		VISIBILITY 5 MI		WIND SW @ 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				6	0	
TOTAL ADVANCE THIS PERIOD		FT		130		PCT OF EFFECTIVE TIME				25%		
TOTAL ADVANCE PREVIOUSLY		FT		2,395		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		2,525		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE		3,990		SHORE PIPE		0		SUBMERGED PIPE				3,000
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,990		WAITING FOR SCOWS				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT DREDGE THIS DATE		5,732		5,211		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT PREVIOUSLY REPORTED		119,356		108,505		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
TOTAL AMOUNT DREDGED TO DATE		125,088		113,716		SHORE LINE AND SHORE WORK				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		955.33		868.50		WAITING FOR BOOSTER				0	0	
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
						WAITING FOR ATTENDANT PLANT				0	0	
COMMODITY		CONSUMED		CREDITED		PREPARATION AND MAKING UP TOW				0	0	
						TRANSFERRING PLANT BETWEEN WORKS				0	0	
ITEM		UNIT		QUANTITY		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
						SUNDAYS AND HOLIDAYS				0	0	
FUEL		BBL		2,716		FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				0	0	
LUBRICANTS		GAL		20		PCT. OF NON-EFFECTIVE				0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				6	0	
MOB DATE 08/16/2020		DREDGE START 08/16/2020		DEMOB DATE								

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 32 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 16	
DREDGE Missouri H		DATE 08/31/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	18	0	
				TOTAL LOST TIME	18	0	
				PERCENTAGE OF TOTAL TIME	75%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0% TIME) (18:00) Unplug and remove 1,000' of plastic pipe behind the Spill Barge.
 Note: The dredge started up at 18:00 hours.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 33 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 17	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/01/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	24	0	4	28		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 01+70 to 05+05 (West Cut @ the "Y")			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 17,912		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 143,000		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 10%	CLAY 0%	MUD 15%	SILT 75%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.50		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	0.70	TIME	19:00	MAX	2.20	TIME	09:00	GAGE LOCATION Electronic Gage & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 80 °F / 87 °F		VISIBILITY 5 MI		WIND SSW @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		375		PUMPING OR DREDGING				16	40	
TOTAL ADVANCE THIS PERIOD	FT		335		PCT OF EFFECTIVE TIME 69%						
TOTAL ADVANCE PREVIOUSLY	FT		2,525		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		2,860		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	25	
FLOATING PIPE	1,920	SHORE PIPE	0	SUBMERGED PIPE	4,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		5,920		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	17,912		16,284		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	125,088		113,716		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	143,000		130,000		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,074.72		977.04		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	3,722	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	10	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				1	35	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				2	0	
					PCT. OF NON-EFFECTIVE 8%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				18	40	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 34 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 17	
DREDGE Missouri H		DATE 09/01/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Ashley	250	12:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	5	20	
				TOTAL LOST TIME	5	20	
				PERCENTAGE OF TOTAL TIME	22%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0% TIME) (05:20) pontoon line parted due to ship traffic, add 2,000' of subline and take 1,070' on pontoons.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 35 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 18	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/02/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 4	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 05+05 to 08+65 (West Cut @ the "Y")			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 27,353		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 170,353		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 10%	CLAY 0%	MUD 15%	SILT 75%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.10		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	0.80	TIME	19:00	MAX	1.90	TIME	12:00	GAGE LOCATION Electronic Gage & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 79 °F / 86 °F		VISIBILITY 10 MI		WIND 10 WNW MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		375		PUMPING OR DREDGING				20	35
TOTAL ADVANCE THIS PERIOD		FT		360		PCT OF EFFECTIVE TIME 86%					
TOTAL ADVANCE PREVIOUSLY		FT		2,860		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,220		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 2,320		SHORE PIPE 0		SUBMERGED PIPE 4,000		CLEARING PUMP AND PUMP LINES				0	30
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,320		CLEARING CUTTER AND SUCTION HEAD				0	30
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		27,353		24,866		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		143,000		130,000		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		170,353		154,866		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,328.89		1,208.06		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	4,486		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	43		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				1	25
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	25
						PCT. OF NON-EFFECTIVE 14%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 36 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 18	
DREDGE Missouri H						DATE 09/02/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Heavy bank at the West Toe & slope.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 37 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 19	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/03/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	24	0	4	28		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 08+65 to 09+00 (West Cut @ the "Y") and 05+00 to 07+45 (Center Cut @ "Y")			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 3,564		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 173,917		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 15 %	SILT 75 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 43.65		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.10	TIME	20:00	MAX	1.80	TIME	10:00	GAGE LOCATION Electronic Gage & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 81 °F / 89 °F		VISIBILITY 10 MI		WIND 10 variable MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		237		PUMPING OR DREDGING				18	5	
TOTAL ADVANCE THIS PERIOD	FT		280		PCT OF EFFECTIVE TIME 75%						
TOTAL ADVANCE PREVIOUSLY	FT		3,220		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		3,500		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	15	
FLOATING PIPE	1,660	SHORE PIPE	0	SUBMERGED PIPE	4,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		5,660		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	3,564		3,240		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	170,353		154,866		CHANGING LOCATION OF PLANT ON JOB				2	20	
TOTAL AMOUNT DREDGED TO DATE	173,917		158,106		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	197.09		179.17		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				2	45
FUEL	BBL	3,564		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				5	20
LUBRICANTS	GAL	10		0		PCT. OF NON-EFFECTIVE				22%	
MOB DATE 08/16/2020		DREDGE START 08/16/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 38 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 19	
DREDGE Missouri H						DATE 09/03/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	35	
				TOTAL LOST TIME	0	35	
				PERCENTAGE OF TOTAL TIME	2%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC (0%): 0:35 Fix line on spill barge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 39 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 20		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/04/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 4	TOTAL 28		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 07+45 to 14+45 (Center Cut @ "Y")			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 21,052		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 194,969			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 15 %	SILT 75 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.30		AFTER DREDGING 46					
RIVER/TIDE STAGE		MIN	1.20	TIME	05:00	MAX	1.70	TIME	12:00	GAGE LOCATION Electronic Gage & Beacon #2		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 79 °F / 87 °F		VISIBILITY 10 MI		WIND 10 variable MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		200		PUMPING OR DREDGING				16	40	
TOTAL ADVANCE THIS PERIOD		FT		700		PCT OF EFFECTIVE TIME 69%						
TOTAL ADVANCE PREVIOUSLY		FT		3,500		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		4,200		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	55	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	15	
FLOATING PIPE 1,900		SHORE PIPE 0		SUBMERGED PIPE 4,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,900		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		21,052		19,138		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		173,917		158,106		CHANGING LOCATION OF PLANT ON JOB				1	20	
TOTAL AMOUNT DREDGED TO DATE		194,969		177,244		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,263.12		1,148.28		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	4,168		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
08/16/2020	08/16/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						4	50
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						7	20
					PCT. OF NON-EFFECTIVE						31%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 40 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 20	
DREDGE Missouri H						DATE 09/04/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Completed center cut of "Y" at 22:40. Prep. dredge to move to station 23+30 in Bayou Casotte Ship Channel.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 41 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 21	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/05/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 4	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 23+30 to 26+00 (Bayou Casotte Ship Channel)			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 17,446		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 212,415		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 10%	CLAY 0%	MUD 15%	SILT 75%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.50		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1	TIME	07:00	MAX	1.50	TIME	15:00	GAGE LOCATION Electronic Gage & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 71 °F / 90 °F		VISIBILITY 10 MI		WIND 15 N MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				14	0
TOTAL ADVANCE THIS PERIOD		FT		270		PCT OF EFFECTIVE TIME				58%	
TOTAL ADVANCE PREVIOUSLY		FT		4,200		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,470		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 2,420		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	30
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,420		CLEARING CUTTER AND SUCTION HEAD				0	25
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		17,446		15,860		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		194,969		177,244		CHANGING LOCATION OF PLANT ON JOB				3	35
TOTAL AMOUNT DREDGED TO DATE		212,415		193,104		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,246.14		1,132.86		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	3,983		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				2	45
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				7	55
						PCT. OF NON-EFFECTIVE				33%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	55

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 42 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 21	
DREDGE Missouri H		DATE 09/05/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	2	5	
				TOTAL LOST TIME	2	5	
				PERCENTAGE OF TOTAL TIME	9%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Prep. to move and dredge: (3:35) Moved Dredge from center cut of "Y" to Bayou Casotte Ship Channel at station 23+00 and moved spill barge from DA#7 to DA#4.
 MISC: (0%) 2:00 work on port anchor buoy (welding hole).
 MISC: (0%) 0:05 swap generators.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 43 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 22		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/06/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 4	TOTAL 28		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 26+00 to 29+00 (Bayou Casotte Ship Channel)			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 20,515		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 232,930			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 15 %	SILT 75 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.20		AFTER DREDGING 46					
RIVER/TIDE STAGE		MIN	1.20	TIME	08:00	MAX	1.80	TIME	00:00	GAGE LOCATION Electronic Gage & Beacon #2		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 78 °F / 88 °F		VISIBILITY 10 MI		WIND 10 NNE MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				22	20	
TOTAL ADVANCE THIS PERIOD		FT		300		PCT OF EFFECTIVE TIME				93%		
TOTAL ADVANCE PREVIOUSLY		FT		4,470		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		4,770		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	50	
FLOATING PIPE		2,420		SHORE PIPE		0		SUBMERGED PIPE				3,000
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,420		CLEARING PUMP AND PUMP LINES				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	0	
AMOUNT DREDGE THIS DATE		20,515		18,650		WAITING FOR SCOWS				0	0	
AMOUNT PREVIOUSLY REPORTED		212,415		193,104		TO AND FROM WHARF OR ANCHORAGE				0	0	
TOTAL AMOUNT DREDGED TO DATE		232,930		211,754		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		918.58		835.07		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0	
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
FUEL	BBL	2,716		0		WAITING FOR ATTENDANT PLANT				0	0	
ELECTRICITY	KW	0		0		PREPARATION AND MAKING UP TOW				0	0	
LUBRICANTS	GAL	10		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
08/16/2020	08/16/2020				SUNDAYS AND HOLIDAYS				0	0		
						FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	50	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				1	40	
						PCT. OF NON-EFFECTIVE				7%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 44 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 22	
DREDGE		Missouri H			DATE 09/06/2020		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Heavy bank at the East Toe & slope.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 45 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 23	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/07/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 4	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 29+00 to 31+20 (Bayou Casotte Ship Channel)			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 16,058		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 248,988		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 15 %	SILT 75 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 40.90		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.30	TIME	08:00	MAX	2.20	TIME	00:00	GAGE LOCATION Electronic Gage & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 78 °F / 86 °F		VISIBILITY 10 MI		WIND 10 SE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				17	10
TOTAL ADVANCE THIS PERIOD		FT		220		PCT OF EFFECTIVE TIME 72%					
TOTAL ADVANCE PREVIOUSLY		FT		4,770		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,990		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 2,420		SHORE PIPE 0		SUBMERGED PIPE 4,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,420		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		16,058		14,598		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		232,930		211,754		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		248,988		226,352		LOSS DUE TO OPPOSING NATURAL ELEMENTS				1	20
AMOUNT DREDGED PER PUMPING/CUTTING HR		935.42		850.37		SHORE LINE AND SHORE WORK				4	25
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,178		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	45
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				6	50
						PCT. OF NON-EFFECTIVE 28%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 46 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 23	
DREDGE Missouri H						DATE 09/07/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: (70% 1:20) pump water due to high winds and rough seas.
 Spill barge: (70% 4:25) moved spill barge and pipe line from DA #4 to da #3.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 47 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 24				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/08/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		8000	0	4000	0	0	24	0	4	28		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 31+20 to 35+05 (Bayou Casotte Ship Channel)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 27,997		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 276,985			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 15%	SILT 70%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 40.90		AFTER DREDGING 46					
RIVER/TIDE STAGE		MIN	1.50	TIME	10:00	MAX	2.20	TIME	00:00	GAGE LOCATION Electronic Gage & Beacon #2		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 70 °F / 90 °F		VISIBILITY 5 MI		WIND Variable @ 5 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				22	15	
TOTAL ADVANCE THIS PERIOD		FT		385		PCT OF EFFECTIVE TIME				93%		
TOTAL ADVANCE PREVIOUSLY		FT		4,990		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		5,375		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35	
FLOATING PIPE 2,420		SHORE PIPE 0		SUBMERGED PIPE 4,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,420		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		27,997		25,452		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		248,988		226,352		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		276,985		251,804		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,258.29		1,143.91		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	3,212		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0		
08/16/2020	08/16/2020				FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				1	10	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				1	45	
						PCT. OF NON-EFFECTIVE				7%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 48 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 24	
DREDGE Missouri H		DATE 09/08/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Material is heavy at both toes (therefore the dredge is double swinging at the toes).
 SHIFT ANCHORS (70%) 0:35
 PASSING NAVIGATION TRIFFIC (70%) 1:10

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 49 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 25	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/09/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 4	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 35+05 to 38+00			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 25,660		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 302,645		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 15 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 39.90		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.40	TIME	12:00	MAX	2.30	TIME	03:00	GAGE LOCATION Electronic Gage & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 80 °F / 91 °F		VISIBILITY 5 MI		WIND Variable @ 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				21	30
TOTAL ADVANCE THIS PERIOD		FT		295		PCT OF EFFECTIVE TIME 90%					
TOTAL ADVANCE PREVIOUSLY		FT		5,375		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,670		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	35
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 2,420		SHORE PIPE 0		SUBMERGED PIPE 4,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,420		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		25,660		23,327		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		276,985		251,804		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		302,645		275,131		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,193.49		1,084.98		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		6,100		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	25
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	30
						PCT. OF NON-EFFECTIVE 10%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 50 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 25	
DREDGE Missouri H						DATE 09/09/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Material is heavy at both toes (therefore the dredge is double swinging at the toes).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 51 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 26		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/10/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
8000		0	4000	0	0	270	0	4	274			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 38+00 to 40+55			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 22,227		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 324,872			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 15 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 39.90		AFTER DREDGING 46					
RIVER/TIDE STAGE		MIN	1.10	TIME	15:00	MAX	2.60	TIME	05:00	GAGE LOCATION Electronic Gage & Beacon #2		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 79 °F / 90 °F		VISIBILITY 5 MI		WIND Variable @ 5 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT	FT	350			PUMPING OR DREDGING				18	50		
TOTAL ADVANCE THIS PERIOD	FT	255			PCT OF EFFECTIVE TIME 78%							
TOTAL ADVANCE PREVIOUSLY	FT	5,670			BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT	5,925			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	25		
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	10		
FLOATING PIPE	2,180	SHORE PIPE	0	SUBMERGED PIPE 4,000			CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	6,180			CLEARING CUTTER AND SUCTION HEAD				1	15		
CUBIC YARDS REMOVED	GROSS	CREDITED			WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE	22,227	20,206			TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED	302,645	275,131			CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE	324,872	295,337			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,180.19	1,072.88			SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0		
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0		
					PREPARATION AND MAKING UP TOW				0	0		
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS				0	0		
					LAY TIME OFF SHIFT AND SATURDAYS				0	0		
CREDITED					SUNDAYS AND HOLIDAYS				0	0		
					FIRE DRILL				0	0		
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				3	0	
FUEL	BBL	3,570		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	20	
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				5	10	
LUBRICANTS	GAL	10		0		PCT. OF NON-EFFECTIVE 22%						
MOB DATE 08/16/2020		DREDGE START 08/16/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 52 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 26	
DREDGE Missouri H						DATE 09/10/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 70% (0:20) move the spill barge.
Advance per hour is low due to an average of 8' of material across the channel.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 53 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 27	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/11/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 40+55 to 44+00			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 29,238		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 354,110		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 15%	SILT 70%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 40		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1	TIME	17:00	MAX	2.50	TIME	05:00	GAGE LOCATION Electronic Gage & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 79 °F / 87 °F		VISIBILITY 4 MI		WIND ENE to SE @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				20	10
TOTAL ADVANCE THIS PERIOD		FT		345		PCT OF EFFECTIVE TIME 84%					
TOTAL ADVANCE PREVIOUSLY		FT		5,925		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,270		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 2,180		SHORE PIPE 0		SUBMERGED PIPE 4,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,180		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		29,238		26,580		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		324,872		295,337		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		354,110		321,917		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,449.82		1,318.02		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		4,600		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				2	50
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	30
						PCT. OF NON-EFFECTIVE 15%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 54 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 27	
DREDGE		Missouri H			DATE 09/11/2020		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	20	
				TOTAL LOST TIME	0	20	
				PERCENTAGE OF TOTAL TIME	1%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 0% (0:20) Replace Hoffer Valve Hose.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 55 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 28		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/12/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 2	TOTAL 31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 44+00 to 45+50 (BC Channel)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 12,731		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 366,841			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 15 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 40			AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.80	TIME	00:00	MAX	2.60	TIME	05:00	GAGE LOCATION Electronic Gage & Beacon #2		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 79 °F / 90 °F		VISIBILITY 5 MI		WIND NE @ 10 to 15 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				8	50	
TOTAL ADVANCE THIS PERIOD		FT		150		PCT OF EFFECTIVE TIME				37%		
TOTAL ADVANCE PREVIOUSLY		FT		6,270		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		6,420		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	25	
FLOATING PIPE 2,180		SHORE PIPE 0		SUBMERGED PIPE 4,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,180		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		12,731		11,574		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		354,110		321,917		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		366,841		333,491		LOSS DUE TO OPPOSING NATURAL ELEMENTS				14	45	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,441.25		1,310.26		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	2,486		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0		
08/16/2020	08/16/2020				FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				15	10	
						PCT. OF NON-EFFECTIVE				63%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 56 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 28	
DREDGE Missouri H						DATE 09/12/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: 70% (14:45) Towing equipment & the Dredge to Safe Harbor (Pascagoula Harbor). (Shut dredging operations down at 09:15).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 57 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 29	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/13/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 0	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 366,841		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 76 °F / 86 °F		VISIBILITY 3 MI		WIND ENE @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		6,420		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,420		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		366,841		333,491		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		366,841		333,491		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		312		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 58 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 29	
DREDGE Missouri H						DATE 09/13/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: 70% (01:00) Towing Dredge to Safe Harbor (Pascagoula Harbor). (Spudded down in Safe Harbor).

Weather: 40% (23:00) Standing by in Safe Harbor.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 59 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 30	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/14/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 39	SHORE 0	OTHER 0	TOTAL 39	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 366,841		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND NE @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		6,420		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,420		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		366,841		333,491		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		366,841		333,491		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,094		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 60 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 30	
DREDGE Missouri H						DATE 09/14/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS Weather: 40% (24:00) Standing by in Safe Harbor.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS	DATE		

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 61 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 31	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/15/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 0	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 366,841		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	1.70	TIME	22:00	MAX	4.80	TIME	10:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 74 °F / 76 °F		VISIBILITY 1 MI		WIND NE @ 25 to 35 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		6,420		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,420		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		366,841		333,491		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		366,841		333,491		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	1,682		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 62 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 31	
DREDGE Missouri H						DATE 09/15/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS Weather: 40% (24:00) Standing by in Safe Harbor.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 63 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 32	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/16/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 23	SHORE 0	OTHER 0	TOTAL 23	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 366,841		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	1	TIME	04:00	MAX	2.50	TIME	11:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 74 °F / 76 °F		VISIBILITY 2 MI		WIND NW @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		6,420		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,420		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		366,841		333,491		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		366,841		333,491		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,524		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		36		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 64 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 32	
DREDGE Missouri H						DATE 09/16/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: 40% (24:00) Standing by in Safe Harbor.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 65 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 33	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/17/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 0	TOTAL 26	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 366,841		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	1.60	TIME	18:00	MAX	2.70	TIME	10:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 74 °F / 84 °F		VISIBILITY 5 MI		WIND NNW @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		6,420		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,420		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		366,841		333,491		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		366,841		333,491		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,578		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 66 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 33	
DREDGE Missouri H						DATE 09/17/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S)							
GENERAL COMMENTS							
Weather: 40% (07:00) Standing by in Safe Harbor.							
Weather: 70% (17) Towing all equipment to the job site and prepping.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS	DATE		

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 67 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 34	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/18/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 2	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 45+50 to 47+20 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 14,526		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 381,367		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 40		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN 1.60	TIME 18:00	MAX 2.30	TIME 12:00	GAGE LOCATION Electronic Gage & Beacon #3					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 71 °F / 79 °F		VISIBILITY 4 MI		WIND ENE @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				8	0
TOTAL ADVANCE THIS PERIOD		FT		170		PCT OF EFFECTIVE TIME 33%					
TOTAL ADVANCE PREVIOUSLY		FT		6,420		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,590		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10
FLOATING PIPE 2,760		SHORE PIPE 0		SUBMERGED PIPE 4,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,760		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		14,526		13,205		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		366,841		333,491		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		381,367		346,696		LOSS DUE TO OPPOSING NATURAL ELEMENTS				12	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,815.75		1,650.63		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	1,802		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	15		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				2	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				14	10
						PCT. OF NON-EFFECTIVE 59%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	10

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 68 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 34	
DREDGE Missouri H						DATE 09/18/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	50	
				TOTAL LOST TIME	1	50	
				PERCENTAGE OF TOTAL TIME	8%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: 70% (12) prepping to start dredging.

MISC: (0%) 1:50 for removing a bad pontoon and replacing a pontoon gasket.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 69 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 35	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/19/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	26	0	4	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 47+20 to 50+70 (BC channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 30,613		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 411,980		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 39.80		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.70	TIME	06:00	MAX	2.80	TIME	00:00	GAGE LOCATION Electronic Gage & Beacon #3	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 71 °F / 79 °F		VISIBILITY 3 MI		WIND NNE @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		350		PUMPING OR DREDGING				16	10	
TOTAL ADVANCE THIS PERIOD	FT		350		PCT OF EFFECTIVE TIME 67%						
TOTAL ADVANCE PREVIOUSLY	FT		6,590		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		6,940		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				2	15	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	40	
FLOATING PIPE	2,020	SHORE PIPE	0	SUBMERGED PIPE	6,500	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		8,520		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	30,613		27,830		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	381,367		346,696		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	411,980		374,526		LOSS DUE TO OPPOSING NATURAL ELEMENTS				2	30	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,893.59		1,721.44		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				2	25
FUEL	BBL	22,266		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				7	50
LUBRICANTS	GAL	25		0		PCT. OF NON-EFFECTIVE				33%	
MOB DATE 08/16/2020		DREDGE START 08/16/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 70 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 35	
DREDGE Missouri H						DATE 09/19/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: 70% (2:30) pumping water due to 4' seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 71 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 36			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 09/20/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	27	0	4	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pumping water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 411,980		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	2.20	TIME	13:00	MAX	3.30	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 74 °F / 72 °F		VISIBILITY 2 MI		WIND NE @ 25 to 35 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		6,940		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,940		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		411,980		374,526		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		411,980		374,526		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	1,100		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 72 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 36	
DREDGE Missouri H						DATE 09/20/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: 70% (24:00) pumping water due to 4' seas. (strong NE wind at 20 to 35 MPH)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 73 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 37			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 09/21/2020				
DREDGE		NAME AND TYPE Missouri H			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 411,980		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	2.40	TIME	19:00	MAX	3.30	TIME	04:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 75 °F / 73 °F		VISIBILITY 2 MI		WIND E # 20 to 25 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		6,940		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,940		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 5,500		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,500		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		411,980		374,526		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		411,980		374,526		LOSS DUE TO OPPOSING NATURAL ELEMENTS			24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	1,130		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
08/16/2020	08/16/2020				FIRE DRILL			0	0		
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 74 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 37
DREDGE		Missouri H			DATE 09/21/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0
Diesel	Tender Ashley	250	12:00	CESSATION	0	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: 70% (14:30) pumping water due to 4' seas. (strong NE wind at 20 to 35 MPH)

Weather (405) (9:30) Secured in safe harbor at LNG Plant along Bayou Cassotte Channel..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 75 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 38	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/22/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 0	TOTAL 27	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 411,980		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	2.70	TIME	07:00	MAX	3.60	TIME	02:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 72 °F / 76 °F		VISIBILITY MI		WIND E @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		6,940		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,940		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		411,980		374,526		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		411,980		374,526		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		770		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 76 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 38	
DREDGE Missouri H		DATE 09/22/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather (405) (24:00) Secured in safe harbor at LNG Plant along Bayou Cassotte Channel..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 77 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 39	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/23/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 0	TOTAL 27	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 411,980		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	2.70	TIME	09:00	MAX	3.70	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 77 °F / 81 °F		VISIBILITY 3 MI		WIND SE @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		6,940		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,940		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		411,980		374,526		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		411,980		374,526		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	308		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 78 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 39	
DREDGE Missouri H						DATE 09/23/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather (40%) (24:00) Secured in safe harbor at LNG Plant along Bayou Cassotte Channel..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 79 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 40				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/24/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		8000	0	4000	0	0	27	0	0	27		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 411,980			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	32.70	TIME	09:00	MAX	3.70	TIME	00:00	GAGE LOCATION		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 72 °F / 80 °F		VISIBILITY 3 MI		WIND WSW @ 10 to 15 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		6,940		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		6,940		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		411,980		374,526		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		411,980		374,526		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	925		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0		
08/16/2020	08/16/2020				FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				24	0	
						PCT. OF NON-EFFECTIVE				100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 80 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 40	
DREDGE Missouri H		DATE 09/24/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS Weather (40%) (24:00) Secured in safe harbor at LNG Plant along Bayou Cassotte Channel..							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 81 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 41	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/25/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 2	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 50+70 to 53+00 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 15,895		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 427,875		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.20		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.50	TIME	07:00	MAX	3.10	TIME	18:00	GAGE LOCATION Electronic Gage & Beacon #3	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 73 °F / 79 °F		VISIBILITY 10 MI		WIND 15 variable MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				10	10
TOTAL ADVANCE THIS PERIOD		FT		230		PCT OF EFFECTIVE TIME 42%					
TOTAL ADVANCE PREVIOUSLY		FT		6,940		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		7,170		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 2,760		SHORE PIPE 0		SUBMERGED PIPE 5,500		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,260		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		15,895		14,450		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		411,980		374,526		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		427,875		388,976		LOSS DUE TO OPPOSING NATURAL ELEMENTS				9	5
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,563.44		1,421.31		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,804		0		PREPARATION AND MAKING UP TOW				3	50
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	26		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	35
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				13	50
						PCT. OF NON-EFFECTIVE 58%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 82 of 167	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		41	
DREDGE						DATE	
Missouri H						09/25/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		0	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S)							
GENERAL COMMENTS							
Weather: 40% (9:05)							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 83 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 42	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/26/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 53+00 to 57+25 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 28,958		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 456,833		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.30		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.40	TIME	18:00	MAX	2.90	TIME	05:00	GAGE LOCATION Electronic Gage & Beacon #3	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 75 °F / 80 °F		VISIBILITY 10 MI		WIND 10 SSE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				18	15
TOTAL ADVANCE THIS PERIOD		FT		425		PCT OF EFFECTIVE TIME 76%					
TOTAL ADVANCE PREVIOUSLY		FT		7,170		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		7,595		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	55
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	50
FLOATING PIPE 3,160		SHORE PIPE 0		SUBMERGED PIPE 5,500		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,660		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		28,958		26,325		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		427,875		388,976		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		456,833		415,301		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,586.74		1,442.47		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		6,826		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		14		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				2	45
08/16/2020		08/16/2020				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	30
						PCT. OF NON-EFFECTIVE				19%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	45

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 84 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 42	
DREDGE Missouri H						DATE 09/26/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	15	
				TOTAL LOST TIME	1	15	
				PERCENTAGE OF TOTAL TIME	5%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Misc: 0% (1:05) Change pontoon gasket, & (0:10) swap generators.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 85 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 43	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/27/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	27	0	2	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 57+25 to 61+00 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 24,079		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 480,912		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.50		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.50	TIME	19:00	MAX	2.80	TIME	05:00	GAGE LOCATION Electronic Gage & Beacon #3	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 75 °F / 81 °F		VISIBILITY 10 MI		WIND 10 S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		350		PUMPING OR DREDGING				19	25	
TOTAL ADVANCE THIS PERIOD	FT		375		PCT OF EFFECTIVE TIME 81%						
TOTAL ADVANCE PREVIOUSLY	FT		7,595		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		7,970		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				1	10	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				1	0	
FLOATING PIPE	3,840	SHORE PIPE	0	SUBMERGED PIPE	5,500	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		9,340		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	24,079		21,890		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	456,833		415,301		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	480,912		437,191		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,240.12		1,127.38		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
COMMODITY					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
COMMODITY					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				2	25
FUEL	BBL	2,694		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				4	35
LUBRICANTS	GAL	14		0		PCT. OF NON-EFFECTIVE				19%	
MOB DATE 08/16/2020		DREDGE START 08/16/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 86 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 43	
DREDGE Missouri H						DATE 09/27/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Double swinging each corner due to heavy slope.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 87 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 44	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/28/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 61+00 to 65+50 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 28,201		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 509,113		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.60		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.20	TIME	23:00	MAX	2.90	TIME	08:00	GAGE LOCATION Electronic Gage & Beacon #3	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 66 °F / 80 °F		VISIBILITY 10 MI		WIND 10 SSW MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				20	30
TOTAL ADVANCE THIS PERIOD		FT		450		PCT OF EFFECTIVE TIME 85%					
TOTAL ADVANCE PREVIOUSLY		FT		7,970		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		8,420		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 3,840		SHORE PIPE 0		SUBMERGED PIPE 5,500		CLEARING PUMP AND PUMP LINES				0	20
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,340		CLEARING CUTTER AND SUCTION HEAD				0	20
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		28,201		25,637		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		480,912		437,191		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		509,113		462,828		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,375.66		1,250.59		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	3,838		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	54		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				2	10
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	30
						PCT. OF NON-EFFECTIVE 15%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 88 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 44	
DREDGE Missouri H						DATE 09/28/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Double swinging each corner due to heavy slope.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 89 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 45		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09/29/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 65+50 to 69+80 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 26,252		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 535,365			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.70		AFTER DREDGING 46					
RIVER/TIDE STAGE		MIN	1.10	TIME	02:00	MAX	2.20	TIME	09:00	GAGE LOCATION Electronic Gage & Beacon #3		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 61 °F / 74 °F		VISIBILITY 10 MI		WIND 10 N-NNW MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				20	30	
TOTAL ADVANCE THIS PERIOD		FT		430		PCT OF EFFECTIVE TIME 85%						
TOTAL ADVANCE PREVIOUSLY		FT		8,420		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		8,850		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	35	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45	
FLOATING PIPE 4,240		SHORE PIPE 0		SUBMERGED PIPE 5,500		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,740		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		26,252		23,865		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		509,113		462,828		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		535,365		486,693		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,280.59		1,164.15		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	3,984		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
08/16/2020	08/16/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						1	45
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	25
					TOTAL NON-EFFECTIVE TIME						3	30
					PCT. OF NON-EFFECTIVE 15%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 90 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 45	
DREDGE		Missouri H			DATE 09/29/2020		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 70% (0:25) moved the spill barge north of center line in DA # 3.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 91 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 46	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 09/30/2020		
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 69+80 to 73+55 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 21,907		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 557,272		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.90		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.10	TIME	18:00	MAX	2	TIME	12:00	GAGE LOCATION Electronic Gage & Beacon #3	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 65 °F / 74 °F		VISIBILITY 10 MI		WIND 10 N-W MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				16	45
TOTAL ADVANCE THIS PERIOD		FT		375		PCT OF EFFECTIVE TIME 70%					
TOTAL ADVANCE PREVIOUSLY		FT		8,850		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		9,225		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 2,760		SHORE PIPE 0		SUBMERGED PIPE 7,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,760		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		21,907		19,915		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		535,365		486,693		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		557,272		506,608		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,307.88		1,188.96		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	4,252		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	54		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				3	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	30
						TOTAL NON-EFFECTIVE TIME				6	40
						PCT. OF NON-EFFECTIVE 28%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 92 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 46	
DREDGE Missouri H						DATE 09/30/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	35	
				TOTAL LOST TIME	0	35	
				PERCENTAGE OF TOTAL TIME	2%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 0% (00:35) Change pontoon gasket.
MISC: 70% (00:30) Moved line around beacon.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 93 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 47		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/01/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 73+55 to 79+50 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 32,659		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 589,931			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.20		AFTER DREDGING 46					
RIVER/TIDE STAGE		MIN	1.10	TIME	05:00	MAX	1.90	TIME	13:00	GAGE LOCATION Electronic Gage & Beacon #3		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 63 °F / 81 °F		VISIBILITY 10 MI		WIND 10 NW MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				20	35	
TOTAL ADVANCE THIS PERIOD		FT		595		PCT OF EFFECTIVE TIME 86%						
TOTAL ADVANCE PREVIOUSLY		FT		9,225		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		9,820		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	25	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40	
FLOATING PIPE 3,160		SHORE PIPE 0		SUBMERGED PIPE 7,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,160		CLEARING CUTTER AND SUCTION HEAD				0	25	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		32,659		29,690		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		557,272		506,608		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		589,931		536,298		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,586.67		1,442.43		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	2,866		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	54		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
08/16/2020	08/16/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						1	25
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						2	55
					PCT. OF NON-EFFECTIVE 12%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						23	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 94 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		47	
DREDGE		Missouri H				DATE	
						10/01/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	30	
				TOTAL LOST TIME	0	30	
				PERCENTAGE OF TOTAL TIME	2%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 0% (00:30) Change pontoon gasket.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 95 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 48	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/02/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 79+50 to 84+35 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 28,779		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 618,710		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.80		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1	TIME	04:00	MAX	2	TIME	14:00	GAGE LOCATION Electronic Gage & Beacon #3	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 74 °F		VISIBILITY 10 MI		WIND 15 NNE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				17	55
TOTAL ADVANCE THIS PERIOD		FT		485		PCT OF EFFECTIVE TIME 75%					
TOTAL ADVANCE PREVIOUSLY		FT		9,820		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		10,305		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 3,670		SHORE PIPE 0		SUBMERGED PIPE 7,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,670		CLEARING CUTTER AND SUCTION HEAD				0	35
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		28,779		26,163		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		589,931		536,298		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		618,710		562,461		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,606.27		1,460.26		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		4,221		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				3	55
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				5	40
						PCT. OF NON-EFFECTIVE 24%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	35

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 96 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 48
DREDGE Missouri H						DATE 10/02/2020
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0
Diesel	Tender Ashley	250	12:00	CESSATION	0	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	25
				TOTAL LOST TIME	0	25
				PERCENTAGE OF TOTAL TIME	2%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 0% (00:25) Replace pontoon gasket.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 97 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 49	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/03/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 2	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 84+35 to 88+90 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 28,545		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 647,255		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.60		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN 1.10	TIME 07:00	MAX 1.90	TIME 23:00	GAGE LOCATION Electronic Gage & Beacon #3					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 63 °F / 76 °F		VISIBILITY 10 MI		WIND 10 ENE-NE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING			18	20	
TOTAL ADVANCE THIS PERIOD		FT		455		PCT OF EFFECTIVE TIME 76%					
TOTAL ADVANCE PREVIOUSLY		FT		10,305		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		10,760		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			1	55	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	40	
FLOATING PIPE 4,070		SHORE PIPE 0		SUBMERGED PIPE 8,000		CLEARING PUMP AND PUMP LINES			0	20	
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,070		CLEARING CUTTER AND SUCTION HEAD			0	20	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		28,545		25,950		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		618,710		562,461		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		647,255		588,411		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,557.00		1,415.45		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	3,688		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	54		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						
08/16/2020	08/16/2020				FIRE DRILL			0	0		
					MOVING OUT OF WAY OF TRAFFIC			2	5		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	20		
					TOTAL NON-EFFECTIVE TIME			5	40		
					PCT. OF NON-EFFECTIVE			24%			
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 98 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 49
DREDGE		Missouri H				DATE 10/03/2020
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0
Diesel	Tender Ashley	250	12:00	CESSATION	0	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 70% (00:20) Wash out line.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 99 of 167			
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 50			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 10/04/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7					
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS							
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL				
8000		0	4000	0	0	28	0	2	30				
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 88+90 to 92+45 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 25,152		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 672,407				
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41		AFTER DREDGING 46						
RIVER/TIDE STAGE		MIN	1.10	TIME	07:00	MAX	2.20	TIME	00:00	GAGE LOCATION Electronic Gage & Beacon #3			
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 64 °F / 78 °F		VISIBILITY 10 MI		WIND 10 NNE MPH				
WORK PERFORMED					DISTRIBUTION OF WORK								
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT	FT		350			PUMPING OR DREDGING				18	40		
TOTAL ADVANCE THIS PERIOD	FT		355			PCT OF EFFECTIVE TIME 78%							
TOTAL ADVANCE PREVIOUSLY	FT		10,760			BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		11,115			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	30		
FLOATING PIPE	4,070	SHORE PIPE	0	SUBMERGED PIPE	8,000	CLEARING PUMP AND PUMP LINES				0	0		
TOTAL LENGTH OF DISCHARGE PIPE	FT		12,070			CLEARING CUTTER AND SUCTION HEAD				0	0		
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE	25,152		22,865			TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED	647,255		588,411			CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE	672,407		611,276			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,347.43		1,224.91			SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES					WAITING FOR BOOSTER							0	0
COMMODITY	CONSUMED		CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
ITEM	UNIT	QUANTITY		QUANTITY			WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	4,706		0			PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0			TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	54		0			LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE			SUNDAYS AND HOLIDAYS				0	0		
08/16/2020	08/16/2020					FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC							4	20
					MISCELLANEOUS (EXPLAIN IN REMARKS)							0	30
					TOTAL NON-EFFECTIVE TIME							5	20
					PCT. OF NON-EFFECTIVE 22%								
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)							24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 100 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 50	
DREDGE		Missouri H				DATE 10/04/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S)							
GENERAL COMMENTS							
MISC: 70% (00:30) Tied off cutter hear Started dredging over Bayou Casotte gas line and offsets.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 101 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 51	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/05/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 2	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 92+45 to 93+70 (jumped pipeline) 95+30 to 97+75 (bc channel)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 24,450		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 696,857		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.40		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.10	TIME	08:00	MAX	2.30	TIME	00:00	GAGE LOCATION Electronic Gage & Beacon #3	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 67 °F / 79 °F		VISIBILITY 10 MI		WIND 15 NNE-NE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				17	50
TOTAL ADVANCE THIS PERIOD		FT		370		PCT OF EFFECTIVE TIME 74%					
TOTAL ADVANCE PREVIOUSLY		FT		11,115		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,485		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	20
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 5,070		SHORE PIPE 0		SUBMERGED PIPE 8,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		13,070		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		24,450		22,227		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		672,407		611,276		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		696,857		633,503		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,371.03		1,246.37		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	3,920		0		PREPARATION AND MAKING UP TOW				1	45
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				1	55
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	15
						TOTAL NON-EFFECTIVE TIME				5	35
						PCT. OF NON-EFFECTIVE 23%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 102 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 51	
DREDGE Missouri H						DATE 10/05/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	35	
				TOTAL LOST TIME	0	35	
				PERCENTAGE OF TOTAL TIME	2%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS MISC: 70% (00:15) Untied cutter head MISC: 0% (00:35) Replace pontoon gasket.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS	DATE		

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 103 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 52	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/06/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 2	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 97+75 to 100+15 (BC Channel)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 14,284		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 711,141		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.80		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.20	TIME	11:00	MAX	2.40	TIME	00:00	GAGE LOCATION Electronic Gage & Beacon #3	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 71 °F / 76 °F		VISIBILITY 10 MI		WIND NE-ESE 15 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				9	15
TOTAL ADVANCE THIS PERIOD		FT		240		PCT OF EFFECTIVE TIME				39%	
TOTAL ADVANCE PREVIOUSLY		FT		11,485		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,725		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 5,070		SHORE PIPE 0		SUBMERGED PIPE 8,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		13,070		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		14,284		12,985		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		696,857		633,503		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		711,141		646,488		LOSS DUE TO OPPOSING NATURAL ELEMENTS				12	30
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,544.22		1,403.78		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,758		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	20		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				1	25
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	30
						TOTAL NON-EFFECTIVE TIME				14	45
						PCT. OF NON-EFFECTIVE				61%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 104 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 52	
DREDGE Missouri H						DATE 10/06/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Started evacuation Dredge and all equipment from Bayou Casotte Channel to safe Harbor due hurricane (Delta) North of the csx railroad bridge and the highway 90 bridge. (NOT COMPLETED).
Dredge evacuation time 12:30 @ 70% pay.
MISC: (70% 0:30) Wash out line.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 105 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 53	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/07/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	25	0	0	25		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Down for weather (hurricane Delta).			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 711,141		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.50		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1	TIME	08:00	MAX	1.70	TIME	12:00	GAGE LOCATION NOAA Pascagoula & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 73 °F / 80 °F		VISIBILITY 10 MI		WIND 15 NE-E MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	350			PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT	0			PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT	11,725			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	11,725			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	8,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	8,000			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED			WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0	0			TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	711,141	646,488			CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	711,141	646,488			LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA	NA			SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED	CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY			WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	3,496	0			PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0	0			TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	15	0			LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS				0	0
08/16/2020	08/16/2020					FIRE DRILL				0	0
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				24	0	
					PCT. OF NON-EFFECTIVE				100%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 106 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 53	
DREDGE Missouri H						DATE 10/07/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Continued evacuation of all equipment and dredge from Bayou Casotte channel to safe harbor. Spud down at safe harbor at 16:00. (north of the csx railroad bridge and the highway 90 bridge).
Dredge Evacuation time to Safe Harbor (16:00 @ 70% pay)
Dredge Standing by in Safe Harbor (8:00 @ 40% pay).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 107 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 54	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/08/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 0	TOTAL 25	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Down for weather (hurricane Delta).			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 711,141		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.50		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.40	TIME	05:00	MAX	2.20	TIME	13:00	GAGE LOCATION NOAA Pascagoula & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 74 °F / 77 °F		VISIBILITY 10 MI		WIND 15 ENE-E MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		11,725		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,725		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 8,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,000		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		711,141		646,488		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		711,141		646,488		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	758		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	25		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 108 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 54	
DREDGE Missouri H						DATE 10/08/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Down for weather (Hurricane Delta) approaching the gulf coast. Dredge located at north of the csx railroad bridge and the highway 90 bridge.
Dredge Standing by in Safe Harbor (24:00 @ 40% pay).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 109 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 55	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/09/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 0	TOTAL 25	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Down for weather (hurricane Delta).			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 711,141		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41.50		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.40	TIME	05:00	MAX	2.20	TIME	13:00	GAGE LOCATION NOAA Pascagoula & Beacon #2	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 78 °F / 80 °F		VISIBILITY 10 MI		WIND 25 SE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		11,725		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,725		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 8,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,000		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		711,141		646,488		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		711,141		646,488		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	450		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 110 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 55	
DREDGE Missouri H						DATE 10/09/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Down for weather (Hurricane Delta) approaching the gulf coast. Dredge located at north of the csx railroad bridge and the highway 90 bridge.
Dredge Standing by in Safe Harbor (24:00 @ 40% pay).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 111 of 167	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor				Mike Hooks, L.L.C				56	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		10/10/2020	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	24	0	0	24	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Down for weather (hurricane Delta).			#3		0		711,141		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	20 %	0 %	0 %	80 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					41.50		46				
RIVER/TIDE STAGE		MIN	1.40	TIME	05:00	MAX	2.20	TIME	18:00	GAGE LOCATION	
				0	00:00	0	00:00			NOAA Pascagoula & Beacon #2	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused Critical Delay			74 °F / 79 °F		10 MI		25 SSW-WSW MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		11,725		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,725		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 8,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,000		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		711,141		646,488		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		711,141		646,488		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0
08/16/2020		08/16/2020									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 112 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 56	
DREDGE Missouri H						DATE 10/10/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Down for weather (Hurricane Delta) high winds and seas. Dredge located at north of the csx railroad bridge and the highway 90 bridge.
Dredge Standing by in Safe Harbor (24:00 @ 40% pay).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 113 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 57	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/11/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 0	TOTAL 24	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 711,141		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 76 °F / 82 °F		VISIBILITY MI		WIND WSW @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		11,725		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,725		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		711,141		646,488		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		711,141		646,488		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		232		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 114 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 57	
DREDGE Missouri H						DATE 10/11/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Down for weather (Hurricane Delta) high winds and seas. Dredge located at north of the csx railroad bridge and the highway 90 bridge.
Dredge Standing by in Safe Harbor (24:00 @ 40% pay).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 115 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 58	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/12/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 2	TOTAL 27	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 711,141		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 71 °F / 86 °F		VISIBILITY 5 MI		WIND SW @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		11,725		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,725		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 1,800		SHORE PIPE 0		SUBMERGED PIPE 9,500		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		11,300		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		711,141		646,488		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		711,141		646,488		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		158		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		20		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
08/16/2020		08/16/2020				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 116 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 58
DREDGE		Missouri H				DATE 10/12/2020
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0
Diesel	Tender Arthur	500	24:00	CESSATION	0	0
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge: Down for weather (Hurricane Delta) in safe harbor (08:00 @ 40% pay).
Dredge & equipment towing to job site and prep to start dredging. (16:00 hours @ 70% pay)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 117 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 59	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/13/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 4	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 95+50 to 92+90 (pipeline plug)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 13,515		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 724,656		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 39.60		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	0.70	TIME	20:00	MAX	1.70	TIME	00:00	GAGE LOCATION Electronic Gage (pascagoula)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 69 °F / 82 °F		VISIBILITY 5 MI		WIND SW @ 15 to 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				8	15
TOTAL ADVANCE THIS PERIOD		FT		260		PCT OF EFFECTIVE TIME 34%					
TOTAL ADVANCE PREVIOUSLY		FT		11,725		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,985		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10
FLOATING PIPE 3,880		SHORE PIPE 0		SUBMERGED PIPE 9,500		CLEARING PUMP AND PUMP LINES				1	5
TOTAL LENGTH OF DISCHARGE PIPE		FT		13,380		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		13,515		12,286		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		711,141		646,488		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		724,656		658,774		LOSS DUE TO OPPOSING NATURAL ELEMENTS				6	35
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,638.18		1,489.21		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,844		PREPARATION AND MAKING UP TOW				7	25
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				15	15
						PCT. OF NON-EFFECTIVE 64%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 118 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 59	
DREDGE		Missouri H			DATE 10/13/2020		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	30	
				TOTAL LOST TIME	0	30	
				PERCENTAGE OF TOTAL TIME	2%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge pumping water (06:35 hours @ 70% pay)
Dredge continue prepping to start dredging (07:25 @ 70% pay)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 119 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 60	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/14/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 92+90 to 92+25 (pipeline plug) 100+15 to 104+85 (dredging inbound)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 27,381		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 752,037		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.60		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN 1.10	TIME 17:00	MAX 2	TIME 08:00	GAGE LOCATION Electronic Gage (pascagoula)					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 75 °F / 82 °F		VISIBILITY 10 MI		WIND 10 NE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING			16	35	
TOTAL ADVANCE THIS PERIOD		FT		535		PCT OF EFFECTIVE TIME 69%					
TOTAL ADVANCE PREVIOUSLY		FT		11,985		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		12,520		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	30	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	40	
FLOATING PIPE 5,920		SHORE PIPE 0		SUBMERGED PIPE 11,500		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		17,420		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		27,381		24,892		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		724,656		658,774		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		752,037		683,666		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,651.12		1,501.03		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	3,132		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	52		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
08/16/2020	08/16/2020				FIRE DRILL			0	0		
					MOVING OUT OF WAY OF TRAFFIC			3	35		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	50		
					TOTAL NON-EFFECTIVE TIME			5	35		
					PCT. OF NON-EFFECTIVE 23%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			22	10		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 120 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 60	
DREDGE Missouri H		DATE 10/14/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	50	
				TOTAL LOST TIME	1	50	
				PERCENTAGE OF TOTAL TIME	8%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 70% (00:50) turn dredge around at station 100+15 (dredging inbound)

MISC: 0% (00:30) replace pontoon gasket, (00:30) calibrate DQM system & (00:50) add packing to main pump

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 121 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 61		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/15/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 104+85 to 112+65 (dredging inbound)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 42,310		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 794,347			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 20%	CLAY 0%	MUD 0%	SILT 80%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.20		AFTER DREDGING 46					
RIVER/TIDE STAGE		MIN	1.50	TIME	18:00	MAX	2	TIME	12:00	GAGE LOCATION Electronic Gage (pascagoula)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 67 °F / 79 °F		VISIBILITY 10 MI		WIND 10 variable MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				21	45	
TOTAL ADVANCE THIS PERIOD		FT		780		PCT OF EFFECTIVE TIME				91%		
TOTAL ADVANCE PREVIOUSLY		FT		12,520		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		13,300		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	25	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	50	
FLOATING PIPE 7,080		SHORE PIPE 0		SUBMERGED PIPE 11,500		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		18,580		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		42,310		38,464		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		752,037		683,666		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		794,347		722,130		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,945.29		1,768.46		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	5,690		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
08/16/2020	08/16/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						0	40
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	20
					TOTAL NON-EFFECTIVE TIME						2	15
					PCT. OF NON-EFFECTIVE						9%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 122 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 61	
DREDGE Missouri H						DATE 10/15/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 0% (00:20) Move pontoon line around beacon number 6

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 123 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 62	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/16/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 112+65 to 118+30 (dredging inbound)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 28,563		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 822,910		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.50		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.10	TIME	08:00	MAX	1.90	TIME	00:00	GAGE LOCATION Electronic Gage (pascagoula)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 58 °F / 74 °F		VISIBILITY 10 MI		WIND 15 NNE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				16	5
TOTAL ADVANCE THIS PERIOD		FT		565		PCT OF EFFECTIVE TIME				67%	
TOTAL ADVANCE PREVIOUSLY		FT		13,300		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		13,865		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	20
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 5,440		SHORE PIPE 0		SUBMERGED PIPE 14,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		19,440		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		28,563		25,966		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		794,347		722,130		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		822,910		748,096		LOSS DUE TO OPPOSING NATURAL ELEMENTS				2	15
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,775.94		1,614.47		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	4,020		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				1	50
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				7	55
						PCT. OF NON-EFFECTIVE				33%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 124 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 62	
DREDGE		Missouri H			DATE 10/16/2020		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather 70 % (02:15) high winds and rough seas. (NNE 15-20 MPH & 3' < 4' seas).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 125 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 63	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/17/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 118+30 to 125+00 (dredging inbound)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 30,679		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 853,589		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.80		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	0.90	TIME	07:00	MAX	2.40	TIME	22:00	GAGE LOCATION Electronic Gage (pascagoula)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 67 °F / 73 °F		VISIBILITY 10 MI		WIND 15 ENE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				20	35
TOTAL ADVANCE THIS PERIOD		FT		670		PCT OF EFFECTIVE TIME 86%					
TOTAL ADVANCE PREVIOUSLY		FT		13,865		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		14,535		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	35
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	50
FLOATING PIPE 5,760		SHORE PIPE 0		SUBMERGED PIPE 14,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		19,760		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		30,679		27,890		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		822,910		748,096		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		853,589		775,986		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,490.48		1,354.98		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,928		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				2	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	25
						PCT. OF NON-EFFECTIVE 14%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 126 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 63	
DREDGE Missouri H						DATE 10/17/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

None.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 127 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 64		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/18/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 125+00 to 130+40 (dredging inbound)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 26,462		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 880,051			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.60		AFTER DREDGING 46					
RIVER/TIDE STAGE		MIN	0.60	TIME	08:00	MAX	2.70	TIME	22:00	GAGE LOCATION Electronic Gage (pascagoula)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 71 °F / 77 °F		VISIBILITY 10 MI		WIND 10 E-ESE MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				19	45	
TOTAL ADVANCE THIS PERIOD		FT		540		PCT OF EFFECTIVE TIME 82%						
TOTAL ADVANCE PREVIOUSLY		FT		14,535		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		15,075		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	55	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40	
FLOATING PIPE 6,760		SHORE PIPE 0		SUBMERGED PIPE 14,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		20,760		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		26,462		24,056		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		853,589		775,986		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		880,051		800,042		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,339.85		1,218.03		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	6,300		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
08/16/2020	08/16/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						2	40
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						4	15
					PCT. OF NON-EFFECTIVE 18%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 128 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 64	
DREDGE Missouri H						DATE 10/18/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

None.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 129 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 65		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/19/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 130+40 to 135+65 (dredging inbound)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 24,054		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 904,105			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.80		AFTER DREDGING 46					
RIVER/TIDE STAGE		MIN	0.90	TIME	09:00	MAX	2.90	TIME	23:00	GAGE LOCATION Electronic Gage (pascagoula)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 72 °F / 79 °F		VISIBILITY 10 MI		WIND 10 ESE-ENE MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				19	45	
TOTAL ADVANCE THIS PERIOD		FT		525		PCT OF EFFECTIVE TIME 82%						
TOTAL ADVANCE PREVIOUSLY		FT		15,075		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		15,600		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40	
FLOATING PIPE 6,760		SHORE PIPE 0		SUBMERGED PIPE 14,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		20,760		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		24,054		21,867		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		880,051		800,042		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		904,105		821,909		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,217.92		1,107.19		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	3,558		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
08/16/2020	08/16/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						3	5
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	15
					TOTAL NON-EFFECTIVE TIME						4	0
					PCT. OF NON-EFFECTIVE 17%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						23	45

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 130 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 65	
DREDGE Missouri H						DATE 10/19/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	15	
				TOTAL LOST TIME	0	15	
				PERCENTAGE OF TOTAL TIME	1%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 70% (00:15) pull anchors on line.
MISC: 0% (00:15) fix ram on port spud winch.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 131 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 66	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/20/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION westside from sta 137+55 to 240+20			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 36,852		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 940,957		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 20%	CLAY 0%	MUD 0%	SILT 80%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.80		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	0.90	TIME	10:00	MAX	2.90	TIME	00:00	GAGE LOCATION Electronic Gage (pascagoula)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 73 °F / 80 °F		VISIBILITY 5 MI		WIND 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		220		PUMPING OR DREDGING				14	50
TOTAL ADVANCE THIS PERIOD		FT		455		PCT OF EFFECTIVE TIME 62%					
TOTAL ADVANCE PREVIOUSLY		FT		15,600		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		16,055		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	45
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	30
FLOATING PIPE 7,080		SHORE PIPE 0		SUBMERGED PIPE 14,750		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		21,830		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		36,852		33,502		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		904,105		821,909		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		940,957		855,411		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,484.40		2,258.56		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	4,596		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				3	40
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				7	55
						PCT. OF NON-EFFECTIVE 33%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	45

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 132 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 66	
DREDGE Missouri H						DATE 10/20/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	15	
				TOTAL LOST TIME	1	15	
				PERCENTAGE OF TOTAL TIME	5%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: 0% (01:15) replaced pontoon gasket and took out bad pontoon.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 133 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 67		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/21/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 140+20 to 143+70 (west cut)			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 12,139		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 953,096			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 10%	CLAY 0%	MUD 10%	SILT 80%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.30		AFTER DREDGING 46					
RIVER/TIDE STAGE		MIN 1.20	TIME 12:00	MAX 3	TIME 03:00	GAGE LOCATION Electronic Gage Pascagoula						
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW						
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 71 °F / 86 °F		VISIBILITY 5 MI		WIND NE @ 5 to 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		225		PUMPING OR DREDGING				10	30	
TOTAL ADVANCE THIS PERIOD		FT		350		PCT OF EFFECTIVE TIME 44%						
TOTAL ADVANCE PREVIOUSLY		FT		16,055		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		16,405		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	15	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	25	
FLOATING PIPE 3,670		SHORE PIPE 0		SUBMERGED PIPE 18,750		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		22,420		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		12,139		11,035		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		940,957		855,411		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		953,096		866,446		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,156.10		1,050.95		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	2,217		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	20		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
08/16/2020	08/16/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC				1	25		
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
					TOTAL NON-EFFECTIVE TIME				5	5		
					PCT. OF NON-EFFECTIVE 21%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				15	35		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 134 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 67	
DREDGE Missouri H						DATE 10/21/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	8	25	
Diesel	Tender Arthur	500	24:00	CESSATION	0	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	8	25	
				PERCENTAGE OF TOTAL TIME	35%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MOR: 0% (08:25) replace broken Spud Dynamic.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 135 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 68	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/22/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 143+70 to 148+55 (west cut)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 15,748		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 968,844		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 10 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42.50		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	1.40	TIME	15:00	MAX	3.10	TIME	05:00	GAGE LOCATION Electronic Gage Pascagoula	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 71 °F / 80 °F		VISIBILITY 5 MI		WIND E @ 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		2,258		PUMPING OR DREDGING				12	5
TOTAL ADVANCE THIS PERIOD		FT		485		PCT OF EFFECTIVE TIME 50%					
TOTAL ADVANCE PREVIOUSLY		FT		16,405		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		16,890		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	35
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 3,990		SHORE PIPE 0		SUBMERGED PIPE 18,750		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		22,740		CLEARING CUTTER AND SUCTION HEAD				1	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		15,748		14,316		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		953,096		866,446		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		968,844		880,762		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,303.28		1,184.77		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,096		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				3	40
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				5	35
						PCT. OF NON-EFFECTIVE 23%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				17	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 136 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 68	
DREDGE Missouri H						DATE 10/22/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	5	10	
Diesel	Tender Ashley	250	12:00	CESSATION	0	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	10	
				TOTAL LOST TIME	6	20	
				PERCENTAGE OF TOTAL TIME	26%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MOR: 0% (05:10) completed replacing broken Spud Dynamattic.
MISC: (0%) (1:10) Reconnect pontoon line behind the Spill Barge and fix tank on pontoon line.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 137 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 69	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/23/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 148+55 to 153+45 (west cut)			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 13,598		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 43			AFTER DREDGING 46			
RIVER/TIDE STAGE		MIN	1.40	TIME	15:00	MAX	3.10	TIME	05:00	GAGE LOCATION Electronic Gage Pascagoula	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 71 °F / 78 °F		VISIBILITY 5 MI		WIND E @ 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		225		PUMPING OR DREDGING				11	30
TOTAL ADVANCE THIS PERIOD		FT		490		PCT OF EFFECTIVE TIME 48%					
TOTAL ADVANCE PREVIOUSLY		FT		16,890		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	40
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 4,470		SHORE PIPE 0		SUBMERGED PIPE 18,750		CLEARING PUMP AND PUMP LINES				0	40
TOTAL LENGTH OF DISCHARGE PIPE		FT		23,220		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		13,598		12,362		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		968,844		880,762		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,182.43		1,074.96		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	2,790		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	20		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				2	0	
08/16/2020	08/16/2020				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				4	40
						PCT. OF NON-EFFECTIVE				19%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				16	10

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 138 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 69	
DREDGE		Missouri H			DATE 10/23/2020		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	7	15	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	35	
				TOTAL LOST TIME	7	50	
				PERCENTAGE OF TOTAL TIME	33%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) (00:35) Replace leaking pontoon gasket.
 Demob: (0%) (7:15) project complete and making up tow..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 139 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 70	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/24/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 71 °F / 79 °F		VISIBILITY 5 MI		WIND NE @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,046		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 140 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		70	
DREDGE		Missouri H				DATE	
						10/24/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		24	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Demob: (0%) (24:00) project complete and making up tow. (blow up 4,500' of sub line pipe and prep for tow)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 141 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 71	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/25/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 0	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (Demobilization)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 73 °F / 80 °F		VISIBILITY 5 MI		WIND Variable @ 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,106		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 142 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		71	
DREDGE						DATE	
Missouri H						10/25/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Arthur	500	24:00	CESSATION		24	0
Diesel	Tender Ashley	250	12:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) project complete and making up tow. (blow up another 4,500' of sub line pipe and prep for tow)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 143 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 72	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/26/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 0	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (in safe harbor due to hurricane zeta)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 71 °F / 78 °F		VISIBILITY MI		WIND MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,374		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 144 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		72	
DREDGE		Missouri H				DATE	
						10/26/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		24	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) Dredge & equipment towed to Safe Harbor (Pascagoula Harbor) due to Hurricane Zeta.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 145 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 73	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/27/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 0	TOTAL 26	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (In safe harbor Due to Zeta)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 75 °F / 79 °F		VISIBILITY MI		WIND ENE @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		936		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		28		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 146 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 73	
DREDGE Missouri H						DATE 10/27/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	24	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) (delayed) Dredge & equipment towed to Safe Harbor (North of CSX & Highway 90 Bridge) due to Hurricane Zeta.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 147 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 74	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/28/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 0	TOTAL 26	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (in safe harbor due to Hurricane Zeta)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 74 °F / 82 °F		VISIBILITY MI		WIND SE @ 15 to 80 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		308		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 148 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 74	
DREDGE Missouri H						DATE 10/28/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Grayson Allen	650	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Arthur	500	24:00	CESSATION	24	0	
Diesel	Tender Ashley	250	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) (delayed) Dredge & equipment towed to Safe Harbor (North of CSX & Highway 90 Bridge) due to Hurricane Zeta.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 149 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 75	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/29/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 0	TOTAL 25	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (in safe harbor due to hurricane Zeta)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 72 °F / 52 °F		VISIBILITY MI		WIND WNW @ 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		526		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 150 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 75	
DREDGE		Missouri H				DATE 10/29/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		24	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) (delayed) Dredge & equipment in Safe Harbor (North of CSX & Highway 90 Bridge) due to Hurricane Zeta.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 151 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 76	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/30/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 0	TOTAL 25	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (Demob. from Pascagoula Ms. to Gulfport, MS.)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 49 °F / 70 °F		VISIBILITY MI		WIND NNW @ 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		526		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 152 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		76	
DREDGE		Missouri H				DATE	
						10/30/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		24	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) (delayed) Dredge & equipment in Pascagoula Harbor (South of CSX & Highway 90 Bridge).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 153 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 77	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10/31/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 0	TOTAL 25	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (Demob. Pascagoula Project)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 61 °F / 70 °F		VISIBILITY MI		WIND N @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		928		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		15		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 154 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 77	
DREDGE Missouri H						DATE 10/31/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	24	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) (delayed) Dredge now located at LNG Plant and started picking up sub line. (1,200') of subline picked and prep it for tow.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 155 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 78	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/01/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 0	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (Demob. Bayou Casotte)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 49 °F / 72 °F		VISIBILITY MI		WIND N to NNE @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		158		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 156 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 78	
DREDGE Missouri H						DATE 11/01/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	24	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) (delayed) (Retrieving broken sublines broken during Hurricane Zeta.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 157 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 79	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/02/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 0	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (Demob. Pascagoula, Ms.)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 46 °F / 67 °F		VISIBILITY MI		WIND NE @ 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		406		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 158 of 167		
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 79	
DREDGE Missouri H						DATE 11/02/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Tender Ashley	250	12:00	CESSATION	24	0	
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) (delayed) (Retrieving broken and pick up sublines. (3,000' total).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 159 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 80	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/03/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 0	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (Demob Pascagoula Ms. Project)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 55 °F / 72 °F		VISIBILITY MI		WIND NE @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		264		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		30		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 160 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		80	
DREDGE						DATE	
Missouri H						11/03/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		24	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) (delayed) (Retrieving broken and pick up sublines. (4,000' total). Total pipeline picked up and prepping for tow is 23,220'.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 161 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 81	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/04/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 0	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (Demob Pascagoula Ms. Project)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 61 °F / 74 °F		VISIBILITY 5 MI		WIND 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		596		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		30		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
08/16/2020		08/16/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 162 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		81	
DREDGE		Missouri H				DATE	
						11/04/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Grayson Allen	650	24:00	CESSATION		24	0
Diesel	Tender Ashley	250	12:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) (delayed) Total pipeline picked up and prepping for tow is 23,220'.
 QC Department and SSHO picked up submerged line buoys in DA#3

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 163 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 82			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/05/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 0	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (Demob Pascagoula Ms. Project)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 61 °F / 74 °F		VISIBILITY 5 MI		WIND 5 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		308		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		30		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
08/16/2020		08/16/2020				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 164 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		82	
DREDGE		Missouri H				DATE	
						11/05/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		24	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) (delayed) Total pipeline picked up and prepping for tow is 23,220'. QC Department and SSHO went out to horn island to retrieve pontoons.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 165 of 167	
CONTRACT NO. W9127820D0038 W9127820F0315		CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 83	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/06/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 0	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (Demob Pascagoula Ms. Project)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 982,442		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 67 °F / 65 °F		VISIBILITY 10 MI		WIND 10 NE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		17,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		982,442		893,124		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		982,442		893,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	1,232		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
08/16/2020	08/16/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 166 of 167		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0315		Maint. Dredging of the Pascagoula Harbor		Mike Hooks, L.L.C		83	
DREDGE		Missouri H				DATE	
						11/06/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Tender Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Tender Ashley	250	12:00	CESSATION		24	0
Diesel	Tender Grayson Allen	650	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Demobilization: (0%) (24:00) (delayed) Total pipeline picked up and prepping for tow is 23,220'.
 QC Department set up files in lever room computer for new project.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 167 of 167
CONTRACT NO. W9127820D0038 W9127820F0315	CONTRACT TITLE Maint. Dredging of the Pascagoula Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 83

[Empty content area for the report body]