

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 1 of 3		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			7				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		12/08/2020		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline				3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		0	0	0	0	0	18	4	5	27		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		7531+80 to 7532+95			DA 45		690		690			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING					
					10		15					
RIVER/TIDE STAGE		MIN	0	TIME	14:00	MAX	0.30	TIME	14:00	GAGE LOCATION Pensacola, FL		
		MIN	0.20	TIME	23:00	MAX	0	TIME	00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			35 °F / 59 °F		10 MI		8.1 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				5	25	
TOTAL ADVANCE THIS PERIOD		FT		115		PCT OF EFFECTIVE TIME				23%		
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		115		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 1,040		SHORE PIPE 840		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,880		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		690		690		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		690		690		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		127.38		127.38		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	900	0	0	0	PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0	0	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0	0	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START	DEMOB DATE					SUNDAYS AND HOLIDAYS				0	0
12/02/2020	12/02/2020						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	28	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				1	28	
						PCT. OF NON-EFFECTIVE				6%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				6	53	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		7	
DREDGE		Ingenuity - Pipeline				DATE	
						12/08/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	06:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	17	7	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	17	7	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	71%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>		<b>DATE</b>

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 7
--	--	--------------------------------------	------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	06:00
Barge	Landing Barge	0	06:00
Barge	Skidder Barge	0	06:00
Barge	Anchor Barge	0	06:00
Crane Barge	Link Belt	0	04:00
Barge	Idler Barge 120'x30'	0	06:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			8			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE				
							12/09/2020				
DREDGE		NAME AND TYPE			SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline			3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	23	6	4	33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Station 7533+09 to 7536+50			DA 45		7,576		8,266		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	80 %	0 %	0 %	20 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					12		15.50				
RIVER/TIDE STAGE		MIN	0.30	TIME	02:00	MAX	0.40	TIME	12:00	GAGE LOCATION	
		MIN	0.50	TIME	18:00	MAX	0.60	TIME	23:00	Electronimc Gauge # 8729840	
					GAGE DATUM		MLLW				
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			47 °F / 71 °F		2 MI		5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	200			PUMPING OR DREDGING				14	58	
TOTAL ADVANCE THIS PERIOD	FT	341			PCT OF EFFECTIVE TIME				62%		
TOTAL ADVANCE PREVIOUSLY	FT	115			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	456			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				1	2	
FLOATING PIPE 1,040    SHORE PIPE 840    SUBMERGED PIPE 0					CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE FT 1,880					CLEARING CUTTER AND SUCTION HEAD				0	20	
CUBIC YARDS REMOVED					WAITING FOR SCOWS				0	0	
GROSS		CREDITED			TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT DREDGE THIS DATE		7,576			CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT PREVIOUSLY REPORTED		690			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
TOTAL AMOUNT DREDGED TO DATE		8,266			SHORE LINE AND SHORE WORK				6	25	
AMOUNT DREDGED PER PUMPING/CUTTING HR		506.19			WAITING FOR BOOSTER				0	0	
OPERATING SUPPLIES					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
CONSUMED		CREDITED			PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,650		1,650		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START	DEMOB DATE				MOVING OUT OF WAY OF TRAFFIC				1	15
12/02/2020	12/02/2020					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
					TOTAL NON-EFFECTIVE TIME				9	2	
					PCT. OF NON-EFFECTIVE				38%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		8	
DREDGE		Ingenuity - Pipeline				DATE	
						12/09/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	06:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	0	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	0	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>David Johnston</i>		12/9/20			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 8
--	--	--------------------------------------	------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	06:00
Barge	Landing Barge	0	06:00
Barge	Skidder Barge	0	06:00
Barge	Anchor Barge	0	06:00
Crane Barge	Link Belt	0	04:00
Barge	Idler Barge 120'x30'	0	06:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			9			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE				
							12/10/2020				
DREDGE		NAME AND TYPE			SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline			3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	22	6	4	32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Station 7536+50 to 7540+19			DA 45		10,934		19,200		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	80 %	0 %	0 %	20 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					14.50		15.90				
RIVER/TIDE STAGE		MIN	0.10	TIME	04:00	MAX	0.40	TIME	00:00	GAGE LOCATION	
										Electronic Gauge # 8729840	
		MIN	0.70	TIME	16:00	MAX	1	TIME	23:00	GAGE DATUM	
										MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			51 °F / 70 °F		2 MI		SE 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		200		PUMPING OR DREDGING				11	56
TOTAL ADVANCE THIS PERIOD		FT		369		PCT OF EFFECTIVE TIME				50%	
TOTAL ADVANCE PREVIOUSLY		FT		456		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		825		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	21
FLOATING PIPE 1,040		SHORE PIPE 840		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,880		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		10,934		10,934		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		8,266		8,266		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		19,200		19,200		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		916.26		916.26		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,600		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/02/2020		12/02/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	33
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	54
						PCT. OF NON-EFFECTIVE				12%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				14	50

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		9	
DREDGE		Ingenuity - Pipeline				DATE	
						12/10/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	06:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	9	10	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	9	10	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	38%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>David Johnston</i>		12/10/20			



**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 9
--	--	--------------------------------------	------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	06:00
Barge	Landing Barge	0	06:00
Barge	Skidder Barge	0	06:00
Barge	Anchor Barge	0	06:00
Crane Barge	Link Belt	0	04:00
Barge	Idler Barge 120'x30'	0	06:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.			
										Page 1 of 3			
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.					
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			11					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE						
							12/12/2020						
DREDGE		NAME AND TYPE			SHIFTS PER DAY			DAYS PER WEEK					
		Ingenuity - Pipeline			3			6					
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
		0	0	0	0	0	19	6	5	30			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)				
		Station 7543+70 to 7548+23 and then 7542+00 to 7544+00			DA 45		14,705		45,281				
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER			
		0 %	80 %	0 %	0 %	20 %	0 %	0 %	0 %	0 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING					
					8.20			12.90					
RIVER/TIDE STAGE		MIN	TIME	MAX	TIME	GAGE LOCATION							
		1	10:00	1.50	00:00	Electronic Gauge # 8729840							
		1.10	14:00	1.50	19:00	GAGE DATUM	MLLW						
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND				
		Weather Caused No Delay			60 °F / 73 °F		4 MI		South 10-15 MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.		MIN.	
AVERAGE WIDTH OF CUT		FT		175		PUMPING OR DREDGING				16		38	
TOTAL ADVANCE THIS PERIOD		FT		653		PCT OF EFFECTIVE TIME				69%			
TOTAL ADVANCE PREVIOUSLY		FT		1,176		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		1,829		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0		0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1		2	
FLOATING PIPE 1,040		SHORE PIPE 840		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,880		CLEARING CUTTER AND SUCTION HEAD				0		0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0		0	
AMOUNT DREDGE THIS DATE		14,705		14,705		TO AND FROM WHARF OR ANCHORAGE				0		0	
AMOUNT PREVIOUSLY REPORTED		30,576		30,576		CHANGING LOCATION OF PLANT ON JOB				1		59	
TOTAL AMOUNT DREDGED TO DATE		45,281		45,281		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0		0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		884.07		884.07		SHORE LINE AND SHORE WORK				4		0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0		0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0		0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0		0	
FUEL		BBL		1,350		PREPARATION AND MAKING UP TOW				0		0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0		0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0		0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0		0	
12/02/2020		12/02/2020				FIRE DRILL				0		0	
						MOVING OUT OF WAY OF TRAFFIC				0		21	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0		0	
						TOTAL NON-EFFECTIVE TIME				7		22	
						PCT. OF NON-EFFECTIVE				31%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24		0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		11	
DREDGE		Ingenuity - Pipeline				DATE	
						12/12/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	06:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	0	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	0	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>David Johnston</i>		12/12/20			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 11
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	06:00
Barge	Landing Barge	0	06:00
Barge	Skidder Barge	0	06:00
Barge	Anchor Barge	0	06:00
Crane Barge	Link Belt	0	04:00
Barge	Idler Barge 120'x30'	0	06:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			12			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE				
							12/13/2020				
DREDGE		NAME AND TYPE			SHIFTS PER DAY			DAYS PER WEEK			
		Ingenuity - Pipeline			3			6			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	22	6	5	33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Station 7548+10 to 7552+24			DA 45		12,268		57,549		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	80 %	0 %	0 %	20 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					8.90		12.80				
RIVER/TIDE STAGE		MIN	0.50	TIME	05:00	MAX	1	TIME	00:00	GAGE LOCATION	
		MIN	0.80	TIME	14:00	MAX	1.20	TIME	21:00	Electronic Gauge # 8729840	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused Critical Delay			60 °F / 71 °F		4 MI		SSE 15-20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		200		PUMPING OR DREDGING				12	41
TOTAL ADVANCE THIS PERIOD		FT		414		PCT OF EFFECTIVE TIME				53%	
TOTAL ADVANCE PREVIOUSLY		FT		1,829		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,243		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	39
FLOATING PIPE 1,840		SHORE PIPE 840		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,680		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		12,268		12,268		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		45,281		45,281		CHANGING LOCATION OF PLANT ON JOB				1	30
TOTAL AMOUNT DREDGED TO DATE		57,549		57,549		LOSS DUE TO OPPOSING NATURAL ELEMENTS				4	45
AMOUNT DREDGED PER PUMPING/CUTTING HR		967.25		967.25		SHORE LINE AND SHORE WORK				3	23
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,650		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/02/2020		12/02/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	2
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				11	19
						PCT. OF NON-EFFECTIVE				47%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		12	
DREDGE		Ingenuity - Pipeline				DATE	
						12/13/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	06:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	0	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	0	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>David Johnston</i>		12/13/20			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 12
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	06:00
Barge	Landing Barge	0	06:00
Barge	Skidder Barge	0	06:00
Barge	Anchor Barge	0	06:00
Crane Barge	Link Belt	0	04:00
Barge	Idler Barge 120'x30'	0	06:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0071 W9127820F0280										CONTRACT TITLE GIWW Maintenance Dredging 2020-2021										CONTRACTOR Inland Dredging										REPORT NO. 13	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/14/2020											
DREDGE										NAME AND TYPE Ingenuity - Pipeline					SHIFTS PER DAY 3			DAYS PER WEEK 6													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER	TOTAL																
0		0		0		0		0		21		6		5	32																
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION Station 7569+72 to 7572+75				DISPOSAL AREA USED DA 45				QTY DEPOSITED GROSS (CY) 6,878			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 64,427																
CHARACTER OF MATERIAL (%)		GRAVEL 0 %		SAND 80 %		CLAY 0 %		MUD 0 %		SILT 20 %		HARDPAN 0 %		STONE 0 %		SHELL 0 %	OTHER 0 %														
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 11.20				AFTER DREDGING 15.70																			
RIVER/TIDE STAGE				MIN 0.40		TIME 02:00		MAX 1		TIME 12:00		GAGE LOCATION Electronic Gauge #8729840																			
				MIN 0.40		TIME 16:00		MAX 1		TIME 23:00		GAGE DATUM MLLW																			
WEATHER CONDITION				WEATHER Weather Caused Critical Delay				TEMP (min/max) 48 °F / 69 °F		VISIBILITY 4 MI		WIND 20-25 MPH																			
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																		
AVERAGE WIDTH OF CUT		FT		100		PUMPING OR DREDGING						7	20																		
TOTAL ADVANCE THIS PERIOD		FT		303		PCT OF EFFECTIVE TIME						31%																			
TOTAL ADVANCE PREVIOUSLY		FT		2,243		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		2,546		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES						0	0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES						0	15																		
FLOATING PIPE		3,800		SHORE PIPE		840		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0	0																
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,640		CLEARING CUTTER AND SUCTION HEAD						0	0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS						0	0																		
AMOUNT DREDGE THIS DATE		6,878		6,878		TO AND FROM WHARF OR ANCHORAGE						0	0																		
AMOUNT PREVIOUSLY REPORTED		57,549		57,549		CHANGING LOCATION OF PLANT ON JOB						4	45																		
TOTAL AMOUNT DREDGED TO DATE		64,427		64,427		LOSS DUE TO OPPOSING NATURAL ELEMENTS						10	40																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		937.91		937.91		SHORE LINE AND SHORE WORK						0	0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER						0	0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																		
FUEL		BBL		750		PREPARATION AND MAKING UP TOW						0	0																		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																		
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS						0	0																		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0																		
12/02/2020		12/02/2020				FIRE DRILL						0	0																		
						MOVING OUT OF WAY OF TRAFFIC						0	0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																		
						TOTAL NON-EFFECTIVE TIME						15	40																		
						PCT. OF NON-EFFECTIVE						65%																			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						23	0																		



QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		13	
DREDGE		Ingenuity - Pipeline				DATE	
						12/14/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	06:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	1	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	1	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	4%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
---------------------------------	--	---	--	--	--

<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>
<i>David Johnston</i>		12/14/20		

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 13
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	06:00
Barge	Landing Barge	0	06:00
Barge	Skidder Barge	0	06:00
Barge	Anchor Barge	0	06:00
Crane Barge	Link Belt	0	04:00
Barge	Idler Barge 120'x30'	0	06:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			14			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE				
							12/15/2020				
DREDGE		NAME AND TYPE			SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline			3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	22	6	5	33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Station 7572+75 to 7573+19			DA 45		484		64,911		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	80 %	0 %	0 %	20 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					11.10		15.90				
RIVER/TIDE STAGE		MIN	TIME	MAX	TIME	GAGE LOCATION					
		-0.30	01:00	0	00:00	Electronic Gauge #8729840					
		0	00:00	0	00:00	GAGE DATUM	MLLW				
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			48 °F / 65 °F		4 MI		N 25 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	100			PUMPING OR DREDGING				0	42	
TOTAL ADVANCE THIS PERIOD	FT	44			PCT OF EFFECTIVE TIME				3%		
TOTAL ADVANCE PREVIOUSLY	FT	2,546			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	2,590			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 3,800    SHORE PIPE 840    SUBMERGED PIPE 0					CLEARING PUMP AND PUMP LINES				2	33	
TOTAL LENGTH OF DISCHARGE PIPE FT 4,640					CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED					WAITING FOR SCOWS				0	0	
GROSS		CREDITED			TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT DREDGE THIS DATE		484			CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT PREVIOUSLY REPORTED		64,427			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
TOTAL AMOUNT DREDGED TO DATE		64,911			SHORE LINE AND SHORE WORK				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		691.43			WAITING FOR BOOSTER				0	0	
OPERATING SUPPLIES					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
CONSUMED		CREDITED			PREPARATION AND MAKING UP TOW				20	45	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	300		300		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START	DEMOB DATE				MOVING OUT OF WAY OF TRAFFIC				0	0
12/02/2020	12/02/2020					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
					TOTAL NON-EFFECTIVE TIME				23	18	
					PCT. OF NON-EFFECTIVE				97%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		14	
DREDGE		Ingenuity - Pipeline				DATE	
						12/15/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	06:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	0	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	0	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>David Johnston</i>		12-15-2020			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 14
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	06:00
Barge	Landing Barge	0	06:00
Barge	Skidder Barge	0	06:00
Barge	Anchor Barge	0	06:00
Crane Barge	Link Belt	0	04:00
Barge	Idler Barge 120'x30'	0	06:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			15			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE				
							12/16/2020				
DREDGE		NAME AND TYPE			SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline			3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	20	6	5	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		64,911		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					0		0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			51 °F / 69 °F		4 MI		West 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		2,590		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,590		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
						CLEARING CUTTER AND SUCTION HEAD			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS			0	0	
						TO AND FROM WHARF OR ANCHORAGE			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB			0	0	
AMOUNT DREDGE THIS DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT PREVIOUSLY REPORTED		64,911		64,911		SHORE LINE AND SHORE WORK			0	0	
TOTAL AMOUNT DREDGED TO DATE		64,911		64,911		WAITING FOR BOOSTER			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
						WAITING FOR ATTENDANT PLANT			0	0	
						PREPARATION AND MAKING UP TOW			24	0	
						TRANSFERRING PLANT BETWEEN WORKS			0	0	
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
ITEM		UNIT		QUANTITY		SUNDAYS AND HOLIDAYS			0	0	
FUEL		BBL		0		FIRE DRILL			0	0	
ELECTRICITY		KW		0		MOVING OUT OF WAY OF TRAFFIC			0	0	
LUBRICANTS		GAL		0		MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME			24	0	
12/02/2020		12/02/2020				PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		15	
DREDGE		Ingenuity - Pipeline				DATE	
						12/16/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	06:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	0	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	0	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>David Johnston</i>		12/16/20			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 15
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	06:00
Barge	Landing Barge	0	06:00
Barge	Skidder Barge	0	06:00
Barge	Anchor Barge	0	06:00
Crane Barge	Link Belt	0	04:00
Barge	Idler Barge 120'x30'	0	06:00



QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			16			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE				
							12/17/2020				
DREDGE		NAME AND TYPE			SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline			3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	20	6	5	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		64,911		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					0		0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			55 °F / 64 °F		4 MI		West 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.		MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0		0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		2,590		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,590		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0		0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0		0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0		0
						CLEARING CUTTER AND SUCTION HEAD			0		0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS			0		0
						TO AND FROM WHARF OR ANCHORAGE			0		0
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB			0		0
AMOUNT DREDGE THIS DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0		0
AMOUNT PREVIOUSLY REPORTED		64,911		64,911		SHORE LINE AND SHORE WORK			0		0
TOTAL AMOUNT DREDGED TO DATE		64,911		64,911		WAITING FOR BOOSTER			0		0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0		0
						WAITING FOR ATTENDANT PLANT			0		0
						PREPARATION AND MAKING UP TOW			24		0
						TRANSFERRING PLANT BETWEEN WORKS			0		0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS			0		0
ITEM		UNIT		QUANTITY		SUNDAYS AND HOLIDAYS			0		0
FUEL		BBL		0		FIRE DRILL			0		0
ELECTRICITY		KW		0		MOVING OUT OF WAY OF TRAFFIC			0		0
LUBRICANTS		GAL		0		MISCELLANEOUS (EXPLAIN IN REMARKS)			0		0
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME			24		0
12/02/2020		12/02/2020				PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24		0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		16	
DREDGE		Ingenuity - Pipeline				DATE	
						12/17/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	06:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	0	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	0	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>David Johnston</i>		12/17/20			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 16
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	06:00
Barge	Landing Barge	0	06:00
Barge	Skidder Barge	0	06:00
Barge	Anchor Barge	0	06:00
Crane Barge	Link Belt	0	04:00
Barge	Idler Barge 120'x30'	0	06:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			43			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		01/13/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Ingenuity - Pipeline				3		6			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	27	0	4	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Sta. 16349+90 to 16351+65			Pin Hook D/A		2,221		67,132		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	70 %	0 %	30 %	0 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					0			0			
RIVER/TIDE STAGE		MIN	-0.77	TIME	10:52	MAX	0.69	TIME	02:09	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			37 °F / 55 °F		6 MI		4.4/NW MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		250		PUMPING OR DREDGING				5	0
TOTAL ADVANCE THIS PERIOD		FT		175		PCT OF EFFECTIVE TIME				21%	
TOTAL ADVANCE PREVIOUSLY		FT		2,590		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,765		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	15
FLOATING PIPE 1,800		SHORE PIPE 440		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,240		CLEARING CUTTER AND SUCTION HEAD				0	15
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		2,221		2,221		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		64,911		64,911		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		67,132		67,132		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		444.20		444.20		SHORE LINE AND SHORE WORK				0	25
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	40
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				1	35
						PCT. OF NON-EFFECTIVE				7%	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				6	35
12/02/2020		12/02/2020									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 2 of 3		
CONTRACT NO. W9127820D0071 W9127820F0280		CONTRACT TITLE GIWW Maintenance Dredging 2020-2021		CONTRACTOR Inland Dredging		REPORT NO. 43	
DREDGE Ingenuity - Pipeline						DATE 01/13/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Ingenuity 136'x36'x8.5	4000	06:00	MAJOR REPAIRS		0	0
Tugs	Al Cenac Towing	2000	24:00	CESSATION		0	0
Tender Boat	Ms Paula	800	24:00	COLLISIONS		0	0
Tender Boat	Commodore	600	24:00	MISCELLANEOUS		17	25
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME		17	25
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	73%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD		24	0

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b> <i>Justin Babb</i>		<b>DATE</b> 01/14/2021	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 43
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	06:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	06:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 1 of 3		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			44				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		01/14/2021		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline				3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		0	0	0	0	0	27	0	4	31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		Sta. 16351+65 to 16355+09			D/A 3.1		4,850		71,982			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	70 %	0 %	30 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					0			0				
RIVER/TIDE STAGE		MIN	-0.34	TIME	11:00	MAX	1.81	TIME	01:54	GAGE LOCATION Apalachicola Bay, FL		
		MIN	0	TIME	00:00	MAX	1.61	TIME	23:54	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			33 °F / 58 °F		6 MI		3.5 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		145		PUMPING OR DREDGING				9	4	
TOTAL ADVANCE THIS PERIOD		FT		344		PCT OF EFFECTIVE TIME				38%		
TOTAL ADVANCE PREVIOUSLY		FT		2,765		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		3,109		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	29	
FLOATING PIPE 1,800		SHORE PIPE 440		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	34	
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,240		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		4,850		4,850		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		67,132		67,132		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		71,982		71,982		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		534.93		534.93		SHORE LINE AND SHORE WORK				0	13	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				13	40	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		600		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/02/2020		12/02/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				14	56	
						PCT. OF NON-EFFECTIVE				62%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		44	
DREDGE		Ingenuity - Pipeline				DATE	
						01/14/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS		0	0
Tugs	Al Cenac Towing	2000	24:00	CESSATION		0	0
Tender Boat	Ms Paula	800	24:00	COLLISIONS		0	0
Tender Boat	Commodore	600	24:00	MISCELLANEOUS		0	0
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME		0	0
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD		24	0

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>		<b>DATE</b>
<i>Justin Babb</i>		01/15/2021			



**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

**PAGE NO.**  
Page 3 of 3

**CONTRACT NO.**  
W9127820D0071 W9127820F0280

**CONTRACT TITLE**  
GIWW Maintenance Dredging 2020-2021

**CONTRACTOR**  
Inland Dredging

**REPORT NO.**  
44

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 1 of 3		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			45				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		01/15/2021		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline				3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		0	0	0	0	0	27	0	4	31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		Sta. 16355+09 to 16361+55			D/A 3.1		9,109		81,091			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	70 %	0 %	30 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					0			0				
RIVER/TIDE STAGE		MIN	0.25	TIME	12:00	MAX	2.17	TIME	04:00	GAGE LOCATION Apalachicola Bay, FL		
		MIN	0	TIME	00:00	MAX	1.64	TIME	19:06	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			53 °F / 65 °F		6 MI		10.8/W MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		145		PUMPING OR DREDGING				18	53	
TOTAL ADVANCE THIS PERIOD		FT		646		PCT OF EFFECTIVE TIME				79%		
TOTAL ADVANCE PREVIOUSLY		FT		3,109		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		3,755		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	32	
FLOATING PIPE 1,800		SHORE PIPE 440		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,240		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		9,109		9,109		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		71,982		71,982		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		81,091		81,091		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		482.38		482.38		SHORE LINE AND SHORE WORK				4	35	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	1,050		1,050		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0		
12/02/2020	12/02/2020				FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				5	7	
						PCT. OF NON-EFFECTIVE				21%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 2 of 3		
CONTRACT NO. W9127820D0071 W9127820F0280		CONTRACT TITLE GIWW Maintenance Dredging 2020-2021		CONTRACTOR Inland Dredging		REPORT NO. 45	
DREDGE Ingenuity - Pipeline						DATE 01/15/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS		0	0
Tugs	Al Cenac Towing	2000	24:00	CESSATION		0	0
Tender Boat	Ms Paula	800	24:00	COLLISIONS		0	0
Tender Boat	Commodore	600	24:00	MISCELLANEOUS		0	0
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME		0	0
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD		24	0

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b> <i>Justin Babb</i>		<b>DATE</b> 01/15/2021	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

**PAGE NO.**  
Page 3 of 3

**CONTRACT NO.**  
W9127820D0071 W9127820F0280

**CONTRACT TITLE**  
GIWW Maintenance Dredging 2020-2021

**CONTRACTOR**  
Inland Dredging

**REPORT NO.**  
45

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			46			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		01/16/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Ingenuity - Pipeline				3		6			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	27	0	4	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Sta. 16361+55 to 16364+00 / Sta.. 16406+94 to 16408+72			D/A 3.1 / D/A 3.2B		7,834		88,925		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	70 %	0 %	30 %	0 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					12			15			
RIVER/TIDE STAGE		MIN	-0.21	TIME	13:06	MAX	1.55	TIME	04:30	GAGE LOCATION	
				0.36	23:12	0.52	21:30	GAGE DATUM		MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			36 °F / 57 °F		6 MI		8.4/NW MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		145		PUMPING OR DREDGING				12	21
TOTAL ADVANCE THIS PERIOD		FT		429		PCT OF EFFECTIVE TIME				51%	
TOTAL ADVANCE PREVIOUSLY		FT		3,755		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,184		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	35
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	19
FLOATING PIPE 1,120		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,120		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		7,834		7,834		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		81,091		81,091		CHANGING LOCATION OF PLANT ON JOB				3	3
TOTAL AMOUNT DREDGED TO DATE		88,925		88,925		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		634.33		634.33		SHORE LINE AND SHORE WORK				4	38
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				3	4
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
FUEL		BBL		1,500		MOVING OUT OF WAY OF TRAFFIC				0	0
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
LUBRICANTS		GAL		0		TOTAL NON-EFFECTIVE TIME				11	39
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				49%	
12/02/2020		12/02/2020				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 2 of 3		
CONTRACT NO. W9127820D0071 W9127820F0280		CONTRACT TITLE GIWW Maintenance Dredging 2020-2021		CONTRACTOR Inland Dredging		REPORT NO. 46	
DREDGE Ingenuity - Pipeline		DATE 01/16/2021					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS		0	0
Tugs	Al Cenac Towing	2000	24:00	CESSATION		0	0
Tender Boat	Ms Paula	800	24:00	COLLISIONS		0	0
Tender Boat	Commodore	600	24:00	MISCELLANEOUS		0	0
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME		0	0
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD		24	0

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b> <i>Justin Babb</i>		<b>DATE</b> 01/16/2021	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 46
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 1 of 3		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			47				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE				
								01/17/2021				
DREDGE		NAME AND TYPE			SHIFTS PER DAY			DAYS PER WEEK				
		Ingenuity - Pipeline			3			6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		0	0	0	0	0	27	0	4	31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Sta.. 16408+78 to 16416+92			D/A 3.2B			17,436		106,361		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	70 %	0 %	30 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					12			15				
RIVER/TIDE STAGE		MIN		TIME		MAX		TIME		GAGE LOCATION		
		0.30		05:12		1.10		10:30		Apalachicola Bay, FL		
		MIN		TIME		MAX		TIME		GAGE DATUM		
		0		17:54		1.40		23:45		MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			34 °F / 59 °F		6 MI		4.5 / NW MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		145		PUMPING OR DREDGING				20	50	
TOTAL ADVANCE THIS PERIOD		FT		814		PCT OF EFFECTIVE TIME				87%		
TOTAL ADVANCE PREVIOUSLY		FT		4,184		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		4,998		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	31	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	55	
FLOATING PIPE 1,120		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	27	
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,120		CLEARING CUTTER AND SUCTION HEAD				0	17	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		17,436		17,436		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		88,925		88,925		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		106,361		106,361		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		836.93		836.93		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	1,650		1,650		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START			DEMOB DATE			SUNDAYS AND HOLIDAYS				0	0
12/02/2020	12/02/2020						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				3	10	
						PCT. OF NON-EFFECTIVE				13%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	



QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		47	
DREDGE		Ingenuity - Pipeline				DATE	
						01/17/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS		0	0
Tugs	Al Cenac Towing	2000	24:00	CESSATION		0	0
Tender Boat	Ms Paula	800	24:00	COLLISIONS		0	0
Tender Boat	Commodore	600	24:00	MISCELLANEOUS		0	0
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME		0	0
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD		24	0

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>Justin Babb</i>		01/17/2021			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 47
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 1 of 3		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			48				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		01/18/2021		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline				3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		0	0	0	0	0	27	0	4	31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		Sta.. 16416+92 to 16424+15			D/A 3.2B		15,487		121,848			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	70 %	0 %	30 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					12			15				
RIVER/TIDE STAGE		MIN	0.80	TIME	01:12	MAX	1.30	TIME	06:00	GAGE LOCATION Apalachicola Bay, FL		
		MIN	0	TIME	13:36	MAX	1	TIME	20:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			31 °F / 62 °F		6 MI		3.5 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		145		PUMPING OR DREDGING				19	20	
TOTAL ADVANCE THIS PERIOD		FT		723		PCT OF EFFECTIVE TIME				81%		
TOTAL ADVANCE PREVIOUSLY		FT		4,998		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		5,721		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	31	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35	
FLOATING PIPE 1,120		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	14	
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,120		CLEARING CUTTER AND SUCTION HEAD				0	54	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		15,487		15,487		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		106,361		106,361		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		121,848		121,848		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		801.05		801.05		SHORE LINE AND SHORE WORK				0	0	
						WAITING FOR BOOSTER				0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				1	26	
						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
						TRANSFERRING PLANT BETWEEN WORKS				0	0	
						LAY TIME OFF SHIFT AND SATURDAYS				0	0	
						SUNDAYS AND HOLIDAYS				0	0	
						FIRE DRILL				0	0	
FUEL		BBL		2,375		MOVING OUT OF WAY OF TRAFFIC				0	0	
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
LUBRICANTS		GAL		0		TOTAL NON-EFFECTIVE TIME				4	40	
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				19%		
12/02/2020		12/02/2020				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		48	
DREDGE		Ingenuity - Pipeline				DATE	
						01/18/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS		0	0
Tugs	Al Cenac Towing	2000	24:00	CESSATION		0	0
Tender Boat	Ms Paula	800	24:00	COLLISIONS		0	0
Tender Boat	Commodore	600	24:00	MISCELLANEOUS		0	0
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME		0	0
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD		24	0

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>Justin Babb</i>		01/18/20221			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

PAGE NO. Page 3 of 3

CONTRACT NO.  
W9127820D0071 W9127820F0280

CONTRACT TITLE  
GIWW Maintenance Dredging 2020-2021

CONTRACTOR  
Inland Dredging

REPORT NO.  
48

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 1 of 3		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			49				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE				
								01/19/2021				
DREDGE		NAME AND TYPE			SHIFTS PER DAY			DAYS PER WEEK				
		Ingenuity - Pipeline			3			6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		0	0	0	0	0	27	0	4	31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Sta.. 16424+15 to 16425+05			D/A 3.2B			1,928		123,776		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	70 %	0 %	30 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					12			15				
RIVER/TIDE STAGE		MIN	TIME	MAX	TIME	GAGE LOCATION						
		0.20	07:12	1	01:12	Apalachicola Bay, FL						
		MIN	TIME	MAX	TIME	GAGE DATUM						
		0	18:54	0.80	12:48	MLLW						
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			33 °F / 62 °F		6 MI		3.5 / SE MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		145		PUMPING OR DREDGING				1	30	
TOTAL ADVANCE THIS PERIOD		FT		90		PCT OF EFFECTIVE TIME				6%		
TOTAL ADVANCE PREVIOUSLY		FT		5,721		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		5,811		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 1,120		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,120		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		1,928		1,928		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		121,848		121,848		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		123,776		123,776		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,285.33		1,285.33		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY						CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				
FUEL		BBL		300		300		PREPARATION AND MAKING UP TOW				
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS				
LUBRICANTS		GAL		0		0		LAY TIME OFF SHIFT AND SATURDAYS				
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/02/2020		12/02/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				0	0	
						PCT. OF NON-EFFECTIVE				0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				1	30	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 2 of 3		
CONTRACT NO. W9127820D0071 W9127820F0280		CONTRACT TITLE GIWW Maintenance Dredging 2020-2021		CONTRACTOR Inland Dredging		REPORT NO. 49	
DREDGE Ingenuity - Pipeline						DATE 01/19/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS		22	30
Tugs	Al Cenac Towing	2000	24:00	CESSATION		0	0
Tender Boat	Ms Paula	800	24:00	COLLISIONS		0	0
Tender Boat	Commodore	600	24:00	MISCELLANEOUS		0	0
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME		22	30
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	94%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD		24	0

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b> <i>Justin Babb</i>		<b>DATE</b> 01/19/2021	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 49
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00



QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			50			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE			
								01/20/2021			
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Ingenuity - Pipeline				3		6			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	27	0	4	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		N/A			D/A 3.2B		0		123,776		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	70 %	0 %	30 %	0 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					12			15			
RIVER/TIDE STAGE		MIN	0	TIME	03:24	MAX	0.70	TIME	09:30	GAGE LOCATION Apalachicola Bay, FL	
		MIN	0.20	TIME	13:24	MAX	1.20	TIME	21:36	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			36 °F / 72 °F		6 MI		4.2/W MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		145		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		5,811		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,811		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 5,560		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,560		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		123,776		123,776		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		123,776		123,776		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY						CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			
FUEL		BBL		150		150		PREPARATION AND MAKING UP TOW			
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS			
LUBRICANTS		GAL		0		0		LAY TIME OFF SHIFT AND SATURDAYS			
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/02/2020		12/02/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 2 of 3	
CONTRACT NO. W9127820D0071 W9127820F0280		CONTRACT TITLE GIWW Maintenance Dredging 2020-2021		CONTRACTOR Inland Dredging		REPORT NO. 50	
DREDGE Ingenuity - Pipeline						DATE 01/20/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS		24	0
Tugs	Al Cenac Towing	2000	24:00	CESSATION		0	0
Tender Boat	Ms Paula	800	24:00	COLLISIONS		0	0
Tender Boat	Commodore	600	24:00	MISCELLANEOUS		0	0
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME		24	0
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	100%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD		24	0

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>		<b>SUPERINTENDENT'S INITIALS</b>		<b>DATE</b>	
<i>Justin Babb</i>		01/20/2021					

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

PAGE NO. Page 3 of 3

CONTRACT NO.  
W9127820D0071 W9127820F0280

CONTRACT TITLE  
GIWW Maintenance Dredging 2020-2021

CONTRACTOR  
Inland Dredging

REPORT NO. 50

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 1 of 3		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			51				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 01/21/2021					
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline				3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		0	0	0	0	0	20	6	5	31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		station 16464+80 to 16466+59			DA 3.2B		6,855		130,631			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	70 %	0 %	0 %	30 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING					
					11.20		15.90					
RIVER/TIDE STAGE		MIN	0.10	TIME	01:00	MAX	0.90	TIME	10:00	GAGE LOCATION Apalachicola Bay		
		MIN	0.80	TIME	18:00	MAX	1.10	TIME	22:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			61 °F / 71 °F		3 MI		S 10 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		145		PUMPING OR DREDGING				13	16	
TOTAL ADVANCE THIS PERIOD		FT		179		PCT OF EFFECTIVE TIME				55%		
TOTAL ADVANCE PREVIOUSLY		FT		5,811		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		5,990		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	15	
FLOATING PIPE 5,100		SHORE PIPE 460		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,560		CLEARING CUTTER AND SUCTION HEAD				0	23	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		6,855		6,855		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		123,776		123,776		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		130,631		130,631		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		516.71		516.71		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0			
FUEL	BBL	600	600	PREPARATION AND MAKING UP TOW				0	0			
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0			
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0			
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/02/2020	12/02/2020	12/02/2020	12/02/2020	FIRE DRILL				0	0			
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				0	38	
						PCT. OF NON-EFFECTIVE				3%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				13	54	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		51	
DREDGE		Ingenuity - Pipeline				DATE	
						01/21/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	10	6	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	10	6	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	42%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

**CONTRACTOR CERTIFICATION** On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE <i>David Johnston</i>	DATE 01/21/2021	SUPERINTENDENT'S INITIALS	DATE
--	--------------------	---------------------------	------

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 51
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			52			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		01/22/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Ingenuity - Pipeline				3		6			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	20	6	5	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Sta. 16466+59 to 16470+13			DA 3.2B		8,698		139,329		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	70 %	0 %	0 %	30 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					11.20		15.90				
RIVER/TIDE STAGE		MIN	0.30	TIME	05:06	MAX	1.60	TIME	21:54	GAGE LOCATION Apalachicola Bay	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			62 °F / 73 °F		6 MI		7.2 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				20	39
TOTAL ADVANCE THIS PERIOD		FT		354		PCT OF EFFECTIVE TIME				86%	
TOTAL ADVANCE PREVIOUSLY		FT		5,990		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,344		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	7
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 5,660		SHORE PIPE 500		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	11
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,160		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		8,698		8,698		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		130,631		130,631		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		139,329		139,329		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		421.21		421.21		SHORE LINE AND SHORE WORK				1	43
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,250		2,250		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/02/2020	12/02/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	21
						PCT. OF NON-EFFECTIVE				14%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 2 of 3		
CONTRACT NO. W9127820D0071 W9127820F0280		CONTRACT TITLE GIWW Maintenance Dredging 2020-2021		CONTRACTOR Inland Dredging		REPORT NO. 52	
DREDGE Ingenuity - Pipeline						DATE 01/22/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS		0	0
Tugs	Al Cenac Towing	2000	24:00	CESSATION		0	0
Tender Boat	Ms Paula	800	24:00	COLLISIONS		0	0
Tender Boat	Commodore	600	24:00	MISCELLANEOUS		0	0
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME		0	0
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD		24	0

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>Justin Babb</i>		01/22/2021			



**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 52
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			53			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		01/23/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Ingenuity - Pipeline				3		6			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	20	5	6	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Station 16470+13 to 16473+11			3.2B		13,244		152,573		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	70 %	0 %	0 %	30 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					8.40		15.80				
RIVER/TIDE STAGE		MIN	1.40	TIME	00:00	MAX	-0.20	TIME	07:00	GAGE LOCATION Apalachicola Bay	
		MIN	0.10	TIME	12:00	MAX	1.40	TIME	20:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			57 °F / 69 °F		3 MI		S 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				21	4
TOTAL ADVANCE THIS PERIOD		FT		298		PCT OF EFFECTIVE TIME				88%	
TOTAL ADVANCE PREVIOUSLY		FT		6,344		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,642		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	18
FLOATING PIPE		5,660	SHORE PIPE		540	CLEARING PUMP AND PUMP LINES				0	0
			SUBMERGED PIPE		0	CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,200		WAITING FOR SCOWS				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT DREDGE THIS DATE		13,244		13,244 <th colspan="4">CHANGING LOCATION OF PLANT ON JOB</th> <td>0</td> <td>0</td>		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT PREVIOUSLY REPORTED		139,329		139,329 <th colspan="4">LOSS DUE TO OPPOSING NATURAL ELEMENTS</th> <td>0</td> <td>0</td>		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
TOTAL AMOUNT DREDGED TO DATE		152,573		152,573 <th colspan="4">SHORE LINE AND SHORE WORK</th> <td>2</td> <td>38</td>		SHORE LINE AND SHORE WORK				2	38
AMOUNT DREDGED PER PUMPING/CUTTING HR		628.67		628.67 <th colspan="4">WAITING FOR BOOSTER</th> <td>0</td> <td>0</td>		WAITING FOR BOOSTER				0	0
OPERATING SUPPLIES		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW				0	0
FUEL	BBL	2,250		2,250		TRANSFERRING PLANT BETWEEN WORKS				0	0
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
LUBRICANTS	GAL	0		0		SUNDAYS AND HOLIDAYS				0	0
MOB DATE	12/02/2020	DREDGE START	12/02/2020	DEMOB DATE		FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	56
						PCT. OF NON-EFFECTIVE				12%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		53	
DREDGE		Ingenuity - Pipeline				DATE	
						01/23/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	0	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	0	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>David Johnston</i>		01/23/2021			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 53
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			54			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE				
							01/24/2021				
DREDGE		NAME AND TYPE			SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline			3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	21	6	4	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Station 16473+11 to 16476+19			3.2B		13,688		166,261		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	70 %	0 %	0 %	30 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					8.70		15.70				
RIVER/TIDE STAGE		MIN	TIME	MAX	TIME	GAGE LOCATION					
		-0.20	06:00	0.80	11:00	Apalachicola Bay					
		MIN	TIME	MAX	TIME	GAGE DATUM					
		1.32	16:00	0.40	19:00	MLLW					
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			59 °F / 72 °F		2 MI		SE 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.		
AVERAGE WIDTH OF CUT	FT	150			PUMPING OR DREDGING			19	25		
TOTAL ADVANCE THIS PERIOD	FT	308			PCT OF EFFECTIVE TIME			81%			
TOTAL ADVANCE PREVIOUSLY	FT	6,642			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	6,950			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES			1	3		
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES			0	26		
FLOATING PIPE 6,260		SHORE PIPE 620		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,880		CLEARING CUTTER AND SUCTION HEAD			0	16	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		13,688		13,688		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		152,573		152,573		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		166,261		166,261		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		704.96		704.96		SHORE LINE AND SHORE WORK			2	50	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY					CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	2,200		2,200		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS			0	0	
12/02/2020	12/02/2020					FIRE DRILL			0	0	
					MOVING OUT OF WAY OF TRAFFIC			0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0		
					TOTAL NON-EFFECTIVE TIME			4	35		
					PCT. OF NON-EFFECTIVE			19%			
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		54	
DREDGE		Ingenuity - Pipeline				DATE	
						01/24/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	0	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	0	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>David Johnston</i>		01/24/2021			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 54
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 1 of 3		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			55				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 01/25/2021					
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline				3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		0	0	0	0	0	21	6	5	32		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		Station 16476+19 to 16481+06			3.2B		0		166,261			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	70 %	0 %	0 %	30 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING					
					11		15.50					
RIVER/TIDE STAGE		MIN	-0.20	TIME	04:00	MAX	0.60	TIME	12:00	GAGE LOCATION Apalachicola Bay		
		MIN	0.70	TIME	22:00	MAX	1.50	TIME	14:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Not Entered			0 °F / 0 °F		MI		MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				20	27	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				85%		
TOTAL ADVANCE PREVIOUSLY		FT		6,950		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		6,950		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	21	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
						CLEARING CUTTER AND SUCTION HEAD				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0	
						TO AND FROM WHARF OR ANCHORAGE				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT DREDGE THIS DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT PREVIOUSLY REPORTED		166,261		166,261		SHORE LINE AND SHORE WORK				1	52	
TOTAL AMOUNT DREDGED TO DATE		166,261		166,261		WAITING FOR BOOSTER				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		0.00		0.00		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
						TRANSFERRING PLANT BETWEEN WORKS				0	0	
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ITEM		UNIT		QUANTITY		SUNDAYS AND HOLIDAYS				0	0	
FUEL		BBL		0		FIRE DRILL				0	0	
ELECTRICITY		KW		0		MOVING OUT OF WAY OF TRAFFIC				0	0	
LUBRICANTS		GAL		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				3	33	
12/02/2020		12/02/2020				PCT. OF NON-EFFECTIVE				15%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	



QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		55	
DREDGE		Ingenuity - Pipeline				DATE	
						01/25/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	0	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	0	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
--------------------------	--	---	--	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
<i>David Johnston</i>	01/25/2021		

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 55
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 3	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			56			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE				
							01/26/2021				
DREDGE		NAME AND TYPE			SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline			3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		0	0	0	0	0	21	6	5	32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Station 16481+06 to 16482+16			3.2B		3,667		169,928		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	70 %	0 %	0 %	30 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					112.90		15.60				
RIVER/TIDE STAGE		MIN	TIME	MAX	TIME	GAGE LOCATION					
		-0.20	06:00	1.10	01:00	Apalachicola Bay					
		0	00:00	0	00:00	GAGE DATUM	MLLW				
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused Critical Delay			66 °F / 73 °F		3 MI		South 15-18 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.		MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING			4		10
TOTAL ADVANCE THIS PERIOD		FT		110		PCT OF EFFECTIVE TIME			17%		
TOTAL ADVANCE PREVIOUSLY		FT		6,950		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		7,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0		0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0		0
FLOATING PIPE 7,260		SHORE PIPE 360		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0		0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,620		CLEARING CUTTER AND SUCTION HEAD			0		0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0		0
AMOUNT DREDGE THIS DATE		3,667		3,667		TO AND FROM WHARF OR ANCHORAGE			0		0
AMOUNT PREVIOUSLY REPORTED		166,261		166,261		CHANGING LOCATION OF PLANT ON JOB			0		0
TOTAL AMOUNT DREDGED TO DATE		169,928		169,928		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0		0
AMOUNT DREDGED PER PUMPING/CUTTING HR		880.08		880.08		SHORE LINE AND SHORE WORK			0		0
OPERATING SUPPLIES						WAITING FOR BOOSTER			0		0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0		0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0		0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW			0		0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0		0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0		0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0		0
12/02/2020		12/02/2020				FIRE DRILL			0		0
						MOVING OUT OF WAY OF TRAFFIC			0		0
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0		0
						TOTAL NON-EFFECTIVE TIME			0		0
						PCT. OF NON-EFFECTIVE			0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			4		10

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 56
<b>DREDGE</b>	Ingenuity - Pipeline		<b>DATE</b> 01/26/2021

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS	0	0
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	19	50
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	19	50
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	83%	
Survey Boat	Arc	0	12:00	<b>TOTAL TIME IN PERIOD</b>	24	0

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
---------------------------------	---

<b>QC REPRESENTATIVE'S SIGNATURE</b> <i>David Johnston</i>	<b>DATE</b> 01/26/2021	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>
---	---------------------------	----------------------------------	-------------

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 56
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.			
										Page 1 of 3			
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.					
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			57					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 01/27/2021						
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK					
		Ingenuity - Pipeline				3		6					
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
		0	0	0	0	0	27	0	5	32			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)				
		Station 16767+69 to 16768+78			2(S)		2,503		186,031				
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER			
		0 %	20 %	0 %	0 %	70 %	0 %	0 %	0 %	10 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING						
					9.40		15.90						
RIVER/TIDE STAGE		MIN	-0.20	TIME	00:00	MAX	1.30	TIME	11:00	GAGE LOCATION Apalachicola Bay			
		MIN	1.40	TIME	16:00	MAX	1.90	TIME	22:00	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND				
		Weather Caused Critical Delay			63 °F / 74 °F		2 MI		South 15-18 MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				3	34		
TOTAL ADVANCE THIS PERIOD		FT		109		PCT OF EFFECTIVE TIME				15%			
TOTAL ADVANCE PREVIOUSLY		FT		7,547		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		7,656		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0		
FLOATING PIPE		5,280		SHORE PIPE		0		CLEARING PUMP AND PUMP LINES				0	20
SUBMERGED PIPE		0				CLEARING CUTTER AND SUCTION HEAD				0	0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,280		WAITING FOR SCOWS				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT DREDGE THIS DATE		2,503		2,503		CHANGING LOCATION OF PLANT ON JOB				0	0		
AMOUNT PREVIOUSLY REPORTED		183,528		183,528		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
TOTAL AMOUNT DREDGED TO DATE		186,031		186,031		SHORE LINE AND SHORE WORK				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		701.78		701.78		WAITING FOR BOOSTER				0	0		
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0		
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW				0	0		
FUEL	BBL	1,370		1,370		TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS	GAL	0		0		SUNDAYS AND HOLIDAYS				0	0		
MOB DATE	DREDGE START	DEMOB DATE				FIRE DRILL				0	0		
12/02/2020	12/02/2020					MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	30		
						TOTAL NON-EFFECTIVE TIME				0	50		
						PCT. OF NON-EFFECTIVE				3%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				4	24		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		57	
DREDGE		Ingenuity - Pipeline				DATE	
						01/27/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	19	36	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	19	36	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	82%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

<b>CONTRACTOR CERTIFICATION</b>		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
<b>QC REPRESENTATIVE'S SIGNATURE</b>		<b>DATE</b>	<b>SUPERINTENDENT'S INITIALS</b>	<b>DATE</b>	
<i>David Johnston</i>		01/27/2021			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 57
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00



QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 1 of 3		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021			Inland Dredging			58				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 01/28/2021					
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Ingenuity - Pipeline				3		6				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		0	0	0	0	0	29	0	5	34		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		Station 16768+78 to 16774+70			2 (S)		16,996		203,027			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	0 %	0 %	70 %	20 %	0 %	0 %	0 %	10 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING					
					10.10		15.60					
RIVER/TIDE STAGE		MIN	-0.60	TIME	11:00	MAX	1.20	TIME	02:00	GAGE LOCATION Apalachicola Bay		
		MIN	-0.70	TIME	13:00	MAX	0.10	TIME	23:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			59 °F / 68 °F		2 MI		North 15-20 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				21	5	
TOTAL ADVANCE THIS PERIOD		FT		592		PCT OF EFFECTIVE TIME				88%		
TOTAL ADVANCE PREVIOUSLY		FT		7,656		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		8,248		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	7	
FLOATING PIPE 5,280		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	5	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,280		CLEARING CUTTER AND SUCTION HEAD				0	15	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		16,996		16,996		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		186,031		186,031		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		203,027		203,027		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		806.13		806.13		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0			
FUEL	BBL	1,300	1,300	PREPARATION AND MAKING UP TOW				0	0			
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0			
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0			
MOB DATE	DREDGE START	DEMOB DATE	SUNDAYS AND HOLIDAYS				0	0				
12/02/2020	12/02/2020		FIRE DRILL				0	0				
			MOVING OUT OF WAY OF TRAFFIC				0	0				
			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	28				
			TOTAL NON-EFFECTIVE TIME				2	55				
			PCT. OF NON-EFFECTIVE				12%					
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0				

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		58	
DREDGE		Ingenuity - Pipeline				DATE	
						01/28/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	0	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	0	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE
<i>David Johnston</i>		01/28/2021			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 58
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.			
										Page 1 of 3			
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.			
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021				Inland Dredging				59			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		01/29/2021			
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK					
		Ingenuity - Pipeline				3		6					
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
		0	0	0	0	0	28	0	5	33			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)				
		Station 16774+70 to 16781+18			2(S)		18,600		221,627				
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER			
		0 %	0 %	0 %	30 %	70 %	0 %	0 %	0 %	0 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING						
					10.80		15.80						
RIVER/TIDE STAGE		MIN	0.10	TIME	00:00	MAX	0.80	TIME	12:00	GAGE LOCATION Apalachicola Bay			
		MIN	0.80	TIME	23:00	MAX	1.50	TIME	18:00	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND				
		Weather Caused No Delay			38 °F / 67 °F		5 MI		East 5-10 MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				20	30		
TOTAL ADVANCE THIS PERIOD		FT		648		PCT OF EFFECTIVE TIME				85%			
TOTAL ADVANCE PREVIOUSLY		FT		8,248		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		8,896		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	22		
FLOATING PIPE		5,280	SHORE PIPE		0	CLEARING PUMP AND PUMP LINES				0	0		
			SUBMERGED PIPE		0	CLEARING CUTTER AND SUCTION HEAD				0	0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,280		WAITING FOR SCOWS				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT DREDGE THIS DATE		18,600		18,600		CHANGING LOCATION OF PLANT ON JOB				0	0		
AMOUNT PREVIOUSLY REPORTED		203,027		203,027		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
TOTAL AMOUNT DREDGED TO DATE		221,627		221,627		SHORE LINE AND SHORE WORK				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		907.32		907.32		WAITING FOR BOOSTER				0	0		
		OPERATING SUPPLIES				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0		
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW				0	0		
FUEL	BBL	2,235		2,235		TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS	GAL	0		0		SUNDAYS AND HOLIDAYS				0	0		
MOB DATE	12/02/2020		DREDGE START	12/02/2020		DREMOB DATE			FIRE DRILL			0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				1	22		
						PCT. OF NON-EFFECTIVE				6%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	52		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		59	
DREDGE		Ingenuity - Pipeline				DATE	
						01/29/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	2	8	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	2	8	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	9%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE
<i>David Johnston</i>		01/29/2021			

**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 59
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0071 W9127820F0280										CONTRACT TITLE GIWW Maintenance Dredging 2020-2021										CONTRACTOR Inland Dredging										REPORT NO. 60	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 01/30/2021											
DREDGE										NAME AND TYPE Ingenuity - Pipeline					SHIFTS PER DAY 3			DAYS PER WEEK 6													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER	TOTAL																
0		0		0		0		0		28		0		5	33																
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION Station 16781+18 to 16790+68				DISPOSAL AREA USED 2(A)				QTY DEPOSITED GROSS (CY) 26,388			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 248,015																
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 70%		SILT 30%		HARDPAN 0%		STONE 0%		SHELL 0%	OTHER 0%														
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 10.70				AFTER DREDGING 15.70																			
RIVER/TIDE STAGE		MIN 1		TIME 01:00		MAX 1.60		TIME 09:00		GAGE LOCATION																					
		MIN 1.50		TIME 14:00		MAX 1.70		TIME 20:00		GAGE DATUM																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 41 °F / 68 °F		VISIBILITY 4 MI		WIND South 15-18 MPH																			
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																		
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING						22	40																		
TOTAL ADVANCE THIS PERIOD		FT		950		PCT OF EFFECTIVE TIME						94%																			
TOTAL ADVANCE PREVIOUSLY		FT		8,896		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		9,846		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES						0	0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES						1	20																		
FLOATING PIPE		5,280		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0	0																
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,280		CLEARING CUTTER AND SUCTION HEAD						0	0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS						0	0																		
AMOUNT DREDGE THIS DATE		26,388		26,388		TO AND FROM WHARF OR ANCHORAGE						0	0																		
AMOUNT PREVIOUSLY REPORTED		221,627		221,627		CHANGING LOCATION OF PLANT ON JOB						0	0																		
TOTAL AMOUNT DREDGED TO DATE		248,015		248,015		LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,164.18		1,164.18		SHORE LINE AND SHORE WORK						0	0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER						0	0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																		
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																
FUEL		BBL		2,600		2,600		PREPARATION AND MAKING UP TOW						0	0																
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																
LUBRICANTS		GAL		0		0		LAY TIME OFF SHIFT AND SATURDAYS						0	0																
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0																		
12/02/2020		12/02/2020				FIRE DRILL						0	0																		
						MOVING OUT OF WAY OF TRAFFIC						0	0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																		
						TOTAL NON-EFFECTIVE TIME						1	20																		
						PCT. OF NON-EFFECTIVE						6%																			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 3		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0071 W9127820F0280		GIWW Maintenance Dredging 2020-2021		Inland Dredging		60	
DREDGE		Ingenuity - Pipeline				DATE	
						01/30/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Ingenuity 136'x36'x8.5	4000	24:00	MAJOR REPAIRS	0	0	
Tugs	Al Cenac Towing	2000	24:00	CESSATION	0	0	
Tender Boat	Ms Paula	800	24:00	COLLISIONS	0	0	
Tender Boat	Commodore	600	24:00	MISCELLANEOUS	0	0	
Tender Boat	Elvis H	400	24:00	TOTAL LOST TIME	0	0	
Crew Boat	Hunter Marine-"RK"	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Arc	0	12:00	TOTAL TIME IN PERIOD	24	0	

**QC NARRATIVE(S)**

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE
<i>David Johnston</i>		01/30/2021			



**QUALITY CONTROL REPORT-BUCKET/PIPELINE**

<b>CONTRACT NO.</b> W9127820D0071 W9127820F0280	<b>CONTRACT TITLE</b> GIWW Maintenance Dredging 2020-2021	<b>CONTRACTOR</b> Inland Dredging	<b>REPORT NO.</b> 60
--	--	--------------------------------------	-------------------------

**ATTENDANT PLANT OVERFLOW**

ITEM	NAME OR NUMBER	H.P.	HOURS
Barge	Hopper Barge	0	24:00
Barge	Subline Rack	0	24:00
Barge	Supply Barge	0	24:00
Barge	Fuel Barge	0	00:00
Barge	Landing Barge	0	00:00
Barge	Skidder Barge	0	00:00
Barge	Anchor Barge	0	24:00
Crane Barge	Link Belt	0	00:00
Barge	Idler Barge 120'x30'	0	24:00