



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 14	Page 2 of 76
	DATE 29 Apr 2013 - Monday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>EQUIPMENT HOURS</b>		Idle	Operating
Equipment Name	Description	Hours	Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 15	Page 3 of 76
	DATE 30 Apr 2013 - Tuesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 80 °F 0.13 IN Precipitation 8 MPH Wind
---------------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Mobilization

**GENERAL COMMENTS**  
Project signs installed by Manson Construction.  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR	3.0	24.0
Total hrs worked to date: 48.0		Hrs worked MTD: 48.0	Total: 3.0 24.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 15	Page 4 of 76
	DATE 30 Apr 2013 - Tuesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>EQUIPMENT HOURS</b>		Idle	Operating
Equipment Name	Description	Hours	Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 16	Page 6 of 76
	DATE 01 May 2013 - Wednesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>The following mishap was reported today:</b>	
Contractor/Subcontractor:	Manson Construction Co.
Age:	
Gender:	Male
Date Employee Started Work:	
Location of Mishap:	
Result:	Remained at work - Other
Injury Category:	Injury
Contractor Recordable Mishap:	No

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 17	Page 7 of 76
		DATE 02 May 2013 - Thursday	
PROJECT Rental Hopper Dredge for Mobile Harbor		CONTRACT NUMBER W91278-13-D-0005 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 52 °F Max 75 °F 4.05 IN Precipitation 15 MPH Wind		
<b>QC NARRATIVES</b> No QC narratives entered today			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
<b>ACTIVITY START/FINISH</b> Activity No Description _____ No activities were started or finished today			
<b>QC REQUIREMENTS</b> Requirement No Type Description Results _____ No QC requirements were completed today			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR	3.0	24.0
Total hrs worked to date: 96.0	Hrs worked MTD: 48.0	Total: 3.0	24.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date: 0.0	Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
<b>MISHAP REPORTING</b> (Describe mishaps) No mishaps reported today			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 17	Page 8 of 76
	DATE 02 May 2013 - Thursday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 18	Page 9 of 76								
		DATE 03 May 2013 - Friday									
PROJECT Rental Hopper Dredge for Mobile Harbor		CONTRACT NUMBER W91278-13-D-0005 0001									
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 72 °F 0.38 IN Precipitation 8 MPH Wind										
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.											
<b>GENERAL COMMENTS</b> Failed second leak-test. QA allowed us to pump first load with material. No leakage with material in the hopper. The Dredge Glenn Edwards began the first load at 0828 working in A.S. #1 from Sta. 9+30 to 32+76 digging to a grade of 48'+2'. Cycle times estimated at 7-8 hour cycle times (30 minutes pumping, 6-7 hour round trip)  No incidents involving endangered species occurred.											
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Safety walkthrough USACE QA inspector Carlos Pettway.											
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>											
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ <b>No preparatory inspections held today</b> Initial Inspections held today _____ <b>No initial inspections held today</b>											
<b>ACTIVITY START/FINISH</b> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td>0001</td> <td>Mobilization and Demobilization</td> </tr> <tr> <td>0002</td> <td>Dredging (100% Pay Time)</td> </tr> </tbody> </table>				Activity No	Description	0001	Mobilization and Demobilization	0002	Dredging (100% Pay Time)		
Activity No	Description										
0001	Mobilization and Demobilization										
0002	Dredging (100% Pay Time)										
<b>QC REQUIREMENTS</b> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<b>No QC requirements were completed today</b>			
Requirement No	Type	Description	Results								
<b>No QC requirements were completed today</b>											
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were issued today</b></td> </tr> </tbody> </table>				Item No	Location	Description	<b>No QC Deficiency items were issued today</b>				
Item No	Location	Description									
<b>No QC Deficiency items were issued today</b>											
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were corrected today</b></td> </tr> </tbody> </table>				Item No	Location	Description	<b>No QC Deficiency items were corrected today</b>				
Item No	Location	Description									
<b>No QC Deficiency items were corrected today</b>											
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No Contractors had their first or last day on the site</b></td> </tr> </tbody> </table>				Name	First Day	Last Day	<b>No Contractors had their first or last day on the site</b>				
Name	First Day	Last Day									
<b>No Contractors had their first or last day on the site</b>											
<b>LABOR HOURS</b> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Manson Construction Co.</td> <td>CONTRACTOR</td> <td style="text-align: right;">25.0</td> <td style="text-align: right;">300.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Manson Construction Co.	CONTRACTOR	25.0	300.0
Crew	Position	Number of Employees	Hours Worked								
Manson Construction Co.	CONTRACTOR	25.0	300.0								

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 18	Page 10 of 76
	DATE 03 May 2013 - Friday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

Total hrs worked to date:	396.0	Hrs worked MTD:	348.0	Total:	25.0	300.0
---------------------------	-------	-----------------	-------	--------	------	-------

<b>EQUIPMENT HOURS</b>		Idle	Operating
Equipment Name	Description	Hours	Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 45 °F Max 70 °F 0.14 IN Precipitation 8 MPH Wind
---------------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Dredge Glenn Edwards continued working in A.S. #1 from Sta. 9+30 to 32+76 digging to a grade of 48'+2'

No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Weekly fire & boat drill & safety meeting.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR	25.0	300.0
Total hrs worked to date: 696.0		Hrs worked MTD: 25.0	300.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 19	Page 12 of 76
	DATE 04 May 2013 - Saturday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>EQUIPMENT HOURS</b>		Idle	Operating
Equipment Name	Description	Hours	Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 20	Page 13 of 76
	DATE 05 May 2013 - Sunday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 48 °F Max 69 °F No Precipitation 6 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Dredge Glenn Edwards continued working in A.S. #1 from Sta. 9+30 to 32+76 digging to a grade of 48'+2'

No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Weekly safety PMS inspections conducted

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR	25.0	300.0
Total hrs worked to date: 996.0		Hrs worked MTD: 25.0	300.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 20	Page 14 of 76
	DATE 05 May 2013 - Sunday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

EQUIPMENT HOURS		Idle	Operating
Equipment Name	Description	Hours	Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 21	Page 16 of 76
	DATE 06 May 2013 - Monday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 22	Page 17 of 76
	DATE 07 May 2013 - Tuesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 73 °F No Precipitation 5 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Dredge Glenn Edwards continued working in A.S. #1 from Sta. 9+30 to 32+76 digging to a grade of 48'+2'

No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Hiller Systems is on board completing the yearly firefighting equipment inspections.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

**No Contractors had their first or last day on the site**

**LABOR HOURS**

Crew	Position		Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR		25.0	300.0
Total hrs worked to date: 1,596.0		Hrs worked MTD: 1,548.0	Total: 25.0	300.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 22	Page 18 of 76
	DATE 07 May 2013 - Tuesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0
		Total:	

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
--------------------------	--	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 23	Page 19 of 76
	DATE 08 May 2013 - Wednesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 78 °F No Precipitation 2 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Dredge Glenn Edwards continued working in A.S. #1 from Sta. 9+30 to 32+76 digging to a grade of 48'+2'  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Schatt Harding on board for yearly rescue boat and lifeboat inspections, the inspections were completed and we are good for another year.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description	
-------------	-------------	--

\_\_\_\_\_

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

\_\_\_\_\_

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

\_\_\_\_\_

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

\_\_\_\_\_

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

\_\_\_\_\_

**No Contractors had their first or last day on the site**

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR	25.0	300.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 23	Page 20 of 76
	DATE 08 May 2013 - Wednesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

Total hrs worked to date:	1,896.0	Hrs worked MTD:	1,848.0	Total:	25.0	300.0
---------------------------	---------	-----------------	---------	--------	------	-------

<b>EQUIPMENT HOURS</b>		Idle	Operating
Equipment Name	Description	Hours	Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 24	Page 21 of 76
		DATE 09 May 2013 - Thursday	
PROJECT Rental Hopper Dredge for Mobile Harbor		CONTRACT NUMBER W91278-13-D-0005 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 78 °F 0.01 IN Precipitation 2 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.			
<b>GENERAL COMMENTS</b> Dredge Glenn Edwards continued working in A.S. #1 from Sta. 9+30 to 32+76 digging to a grade of 48'+2'  No incidents involving endangered species occurred.  No Delays today.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Radio Holland on board for our yearly inspection and test of the Gyro's, GMDSS, Radios, RADAR's etc.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                  Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                  Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                  Description _____			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name    First Day                  Last Day _____			
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew                                  Position		Number of Employees	Hours Worked
Manson Construction Co.          CONTRACTOR		25.0	300.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER  
24 Page 22 of 76

DATE  
09 May 2013 - Thursday

PROJECT  
Rental Hopper Dredge for Mobile Harbor

CONTRACT NUMBER  
W91278-13-D-0005 0001

Total hrs worked to date: 2,196.0      Hrs worked MTD: 2,148.0      Total: 25.0      300.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
----------------	-------------	---------------	--------------------

**No equipment hours reported today**

Total operating hrs to date: 0.0	Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total: _____
----------------------------------	-------------------	------------------	--------------

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 25	Page 23 of 76
	DATE 10 May 2013 - Friday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 75 °F 0.17 IN Precipitation 4 MPH Wind
---------------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Dredge Glenn Edwards continued working in A.S. #1 from Sta. 9+30 to 32+76 digging to a grade of 48'+2'  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Radio Holland on board for our yearly inspection and test of the Gyro's, GMDSS, Radios, RADAR's etc.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Survey Mobile Harbor Lower Sump / Turning Basin for new possible assignment. Sta. 68+12 to 105+54  
Begin overflow tests in 15 increments per load

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No Delays today.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 25	Page 24 of 76
	DATE 10 May 2013 - Friday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date:	2,496.0	Hrs worked MTD:	2,448.0	Total:	300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0
		Total:			

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 26 of 76  
26

DATE  
11 May 2013 - Saturday

PROJECT  
Rental Hopper Dredge for Mobile Harbor

CONTRACT NUMBER  
W91278-13-D-0005 0001

Manson Construction Co.	CONTRACTOR	25.0	300.0
Total hrs worked to date: 2,796.0		Hrs worked MTD: 2,748.0	Total: 25.0 300.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
----------------	-------------	------------	-----------------

**No equipment hours reported today**

Total operating hrs to date: 0.0	Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
----------------------------------	-------------------	------------------	--------

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE



**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 28 of 76  
27

DATE  
12 May 2013 - Sunday

PROJECT  
Rental Hopper Dredge for Mobile Harbor

CONTRACT NUMBER  
W91278-13-D-0005 0001

Manson Construction Co.	CONTRACTOR	25.0	300.0
Total hrs worked to date: 3,096.0		Hrs worked MTD: 3,048.0	Total: 25.0 300.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
----------------	-------------	------------	-----------------

**No equipment hours reported today**

Total operating hrs to date: 0.0	Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
----------------------------------	-------------------	------------------	--------

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 28	Page 29 of 76
		DATE 13 May 2013 - Monday	
PROJECT Rental Hopper Dredge for Mobile Harbor		CONTRACT NUMBER W91278-13-D-0005 0001	
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 77 °F No Precipitation 8 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.			
<b>GENERAL COMMENTS</b>			
Dredge Glenn Edwards continued working in A.S. #1 from Sta. 9+30 to 32+76 digging to a grade of 48'+2'. At 17:32 moved to assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel.			
USACE QA inspector Carlos Pettway onboard.			
Continue overflow tests in 15 increments per load			
No incidents involving endangered species occurred.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel.			
Continue overflow tests in 15 increments per load			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
No Delays today.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
<b>No preparatory inspections held today</b>			
<u>Initial Inspections held today</u>			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
<u>Activity No          Description</u>			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
<u>Requirement No    Type                          Description    Results</u>			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
<u>Item No                  Location                          Description</u>			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
<u>Item No                  Location                          Description</u>			
<b>No QC Deficiency items were corrected today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 28	Page 30 of 76
	DATE 13 May 2013 - Monday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR	25.0	300.0
Total hrs worked to date: 3,396.0		Hrs worked MTD: 3,348.0	
		Total: 25.0	300.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	
		Opr hrs MTD: 0.0	
		Total:	

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 29	Page 31 of 76
	DATE 14 May 2013 - Tuesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 82 °F No Precipitation 4 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Dredge Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel.  
  
USACE QA inspector Carlos Pettitway onboard.  
  
Continue overflow tests in 15 increments per load  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
None

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel.  
  
Continue overflow tests in 15 increments per load

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No Delays today.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 29	Page 32 of 76
	DATE 14 May 2013 - Tuesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>						
Crew	Position			Number of Employees	Hours Worked	
Manson Construction Co.	CONTRACTOR			25.0	300.0	
Total hrs worked to date: 3,696.0		Hrs worked MTD: 3,648.0		Total: 25.0		300.0

<b>EQUIPMENT HOURS</b>						
Equipment Name	Description			Idle Hours	Operating Hours	
<b>No equipment hours reported today</b>						
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0		Total:

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
--------------------------	--	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 30	Page 33 of 76
	DATE 15 May 2013 - Wednesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 82 °F No Precipitation 4 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Dredge continued overflow tests in 15 min. increments  
  
Crew change with the Captain, 2 dragtenders, 2 QMED's and 1st Assistant Engineer changing out. Engine Cadet from Maine Maritime Academy came aboard as well.  
  
Deck maintenance continues with the good weather.  
  
Magnatech onboard troubleshooting the center generator.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Water samples were taken and delivered to Test America in Mobile, AL

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Continue overflow tests in 15 increments per load

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
545 min delay (0300-1205) for taking on fuel, water, and supplies.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 30	Page 34 of 76
	DATE 15 May 2013 - Wednesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>						
Crew	Position		Number of Employees		Hours Worked	
Manson Construction Co.	CONTRACTOR		25.0		300.0	
Total hrs worked to date: 3,996.0		Hrs worked MTD: 3,948.0		Total: 25.0		300.0

<b>EQUIPMENT HOURS</b>						
Equipment Name	Description		Idle Hours	Operating Hours		
<b>No equipment hours reported today</b>						
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0		Total:

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 31	Page 35 of 76
	DATE 16 May 2013 - Thursday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 79 °F 24 IN Precipitation 4 MPH Wind
---------------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Dredge continued overflow tests in 15 min. increments.  
USACE QA inspector Carlos Pettitway onboard.  
Deck maintenance continues with the good weather.  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Manson safety officer Chuck Granger aboard to go through orientation with the cadet

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Continue overflow tests in 15 increments per load

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 31	Page 36 of 76
	DATE 16 May 2013 - Thursday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date: 4,296.0		Hrs worked MTD: 4,248.0		Total: 25.0	300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 32	Page 37 of 76
	DATE 17 May 2013 - Friday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 80 °F No Precipitation 8 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Dredge continued overflow tests in 15 min. increments.  
USACE QA inspector Carlos Pettway onboard.  
Deck maintenance continues with the good weather.  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Deck maintenance continues with the good weather.  
Mark Underhill onboard to do the annual crane inspection on the forward and aft cranes.  
Manson safety officer Chuck Granger aboard to go through orientation with the cadet

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Continue overflow tests in 15 increments per load

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 32	Page 38 of 76
	DATE 17 May 2013 - Friday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR	25.0	300.0
Total hrs worked to date: 4,596.0		Hrs worked MTD: 4,548.0	Total: 25.0 300.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0 Total:

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 33	Page 39 of 76
	DATE 18 May 2013 - Saturday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 82 °F No Precipitation 5 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Dredge continued overflow tests in 15 min. increments.  
  
Deck maintenance continues with the good weather.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Performed man overboard drill followed by a safety and ethics meeting.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Continue overflow tests in 15 increments per load

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
(23:35 - 24:00) 25 Min Delay for traffic at 70%

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 33	Page 40 of 76
	DATE 18 May 2013 - Saturday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position		Employees	Worked	
Manson Construction Co.	CONTRACTOR		25.0	300.0	
Total hrs worked to date:	4,896.0	Hrs worked MTD:	4,848.0	Total:	25.0 300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description		Hours	Hours	
<b>No equipment hours reported today</b>					
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 Total:

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>34</b>	Page 41 of 76
		DATE <b>19 May 2013 - Sunday</b>	
PROJECT <b>Rental Hopper Dredge for Mobile Harbor</b>		CONTRACT NUMBER <b>W91278-13-D-0005 0001</b>	
CONTRACTOR <b>Manson Construction Co.</b>	WEATHER <b>Weather Caused No Delay Temperature Min 73 °F Max 80 °F No Precipitation 4 MPH Wind</b>		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.			
<b>GENERAL COMMENTS</b>			
Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Dredge continued overflow tests in 15 min. increments.			
Deck maintenance continues with the good weather.			
No incidents involving endangered species occurred.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Weekly preventative maintenance work.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Continue overflow tests in 15 increments per load			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
(00:00 - 00:26) 26 Min Delay for traffic at 70%			
(16:30 - 16:50) 20 Min Delay for traffic at 70%			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                  Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                  Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                  Description _____			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name    First Day    Last Day _____			
<b>No Contractors had their first or last day on the site</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 34	Page 42 of 76
	DATE 19 May 2013 - Sunday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position		Employees	Worked	
Manson Construction Co.	CONTRACTOR		25.0	300.0	
Total hrs worked to date:	5,196.0	Hrs worked MTD:	5,148.0	Total:	25.0 300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description		Hours	Hours	
<b>No equipment hours reported today</b>					
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 Total:

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 35	Page 43 of 76
	DATE 20 May 2013 - Monday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 82 °F No Precipitation 8 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Dredge continued overflow tests in 15 min. increments.  
  
Deck maintenance continues with the good weather.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Weekly preventative maintenance work.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Continue overflow tests in 15 increments per load

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
_____		

**No Contractors had their first or last day on the site**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 35	Page 44 of 76
	DATE 20 May 2013 - Monday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position		Employees	Worked	
Manson Construction Co.	CONTRACTOR		25.0	300.0	
Total hrs worked to date:	5,496.0	Hrs worked MTD:	5,448.0	Total:	25.0 300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description		Hours	Hours	
<b>No equipment hours reported today</b>					
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 Total:

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>The following mishap was reported today:</b>	
Contractor/Subcontractor:	Manson Construction Co.
Age:	
Gender:	Male
Date Employee Started Work:	
Location of Mishap:	
Result:	Remained at work - Other
Injury Category:	Injury
Contractor Recordable Mishap:	No

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 36	Page 45 of 76
	DATE 21 May 2013 - Tuesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 82 °F No Precipitation 4 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Dredge continued overflow tests in 15 min. increments.  
  
Deck maintenance continues with the good weather.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Rob Seale from MARSEC aboard for the day to conduct annual Security Audit and exercise. All went well.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Continue overflow tests in 15 increments per load

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
_____		

**No Contractors had their first or last day on the site**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 36	Page 46 of 76
	DATE 21 May 2013 - Tuesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position		Employees	Worked	
Manson Construction Co.	CONTRACTOR		25.0	300.0	
Total hrs worked to date:	5,796.0	Hrs worked MTD:	5,748.0	Total:	25.0 300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description		Hours	Hours	
<b>No equipment hours reported today</b>					
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 Total:

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 37	Page 47 of 76
	DATE 22 May 2013 - Wednesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 82 °F No Precipitation 4 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Dredge continued overflow tests in 15 min. increments.  
  
Crew change. 2nd Assist. Eng. departed without a replacement, so we are short one engineer for a week. 3rd Assist. Eng., 2 AB's, 3rd Mate, and Electrician changed out.  
  
Deck maintenance continues with the good weather.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Continue overflow tests in 15 increments per load  
  
USACE Wylie Groves has directed us to survey Sta 1080+00 to 1136+00 to begin begin AS # 3 Saturday or Sunday.  
  
Begin Follow Up Phase

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 37	Page 48 of 76
	DATE 22 May 2013 - Wednesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name _____	First Day _____	Last Day _____
------------	-----------------	----------------

**No Contractors had their first or last day on the site**

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR	25.0	300.0
Total hrs worked to date: 6,096.0		Hrs worked MTD: 6,048.0	Total: 25.0 300.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0 Total: _____

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>38</b>	Page 49 of 76
	DATE <b>23 May 2013 - Thursday</b>	

PROJECT <b>Rental Hopper Dredge for Mobile Harbor</b>	CONTRACT NUMBER <b>W91278-13-D-0005 0001</b>
--	---

CONTRACTOR <b>Manson Construction Co.</b>	WEATHER <b>Weather Caused No Delay Temperature Min 66 °F Max 86 °F No Precipitation 4 MPH Wind</b>
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Dredge continued overflow tests in 15 min. increments.  
  
Before Dredging Surveys conducted for A.S. # 3 Sta. 1080+00 to 1136+00  
  
Deck maintenance continues with the good weather.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Continue overflow tests in 15 increments per load

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 38	Page 50 of 76
	DATE 23 May 2013 - Thursday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date: 6,396.0		Hrs worked MTD: 6,348.0		Total: 25.0	300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 39	Page 51 of 76
	DATE 24 May 2013 - Friday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 88 °F No Precipitation 5 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Dredge continued overflow tests in 15 min. increments.  
  
Crew change. 2nd Assist. Eng. departed without a replacement, so we are short one engineer for a week. 3rd Assist. Eng., 2 AB's, 3rd Mate, and Electrician changed out.  
  
Deck maintenance continues with the good weather.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Glenn Edwards to focus operations in assignment #2: Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54. Dredging to a grade depth of 44'+2' concentrating on the west side of the channel. Continue overflow tests in 15 increments per load  
  
USACE Stephen Reid has directed us to begin dredging Sta 1080+00 to 1136+00 in the Lower Bay on Sunday.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 39	Page 52 of 76
	DATE 24 May 2013 - Friday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>						
Crew	Position		Number of Employees		Hours Worked	
Manson Construction Co.	CONTRACTOR		25.0		300.0	
Total hrs worked to date: 6,696.0		Hrs worked MTD: 6,648.0		Total: 25.0		300.0

<b>EQUIPMENT HOURS</b>						
Equipment Name	Description		Idle Hours	Operating Hours		
<b>No equipment hours reported today</b>						
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0		Total:

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
--------------------------	--	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 40	Page 54 of 76
	DATE 25 May 2013 - Saturday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>					
Crew	Position			Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date:	6,996.0	Hrs worked MTD:	6,948.0	Total:	25.0 300.0

<b>EQUIPMENT HOURS</b>					
Equipment Name	Description			Idle Hours	Operating Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 41	Page 55 of 76
	DATE 26 May 2013 - Sunday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 84 °F No Precipitation 4 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #2 Mobile Harbor Lower Sump / Turning Basin Sta. 68+12 to 105+54; dredging to a grade depth of 44'+2' concentrating on the west side of the channel. At 0800 the dredge moved to the Lower Bay and began A.S. #3, Sta 1080+00 to 1136+00 per direction by the Mobile USACE; dredging to a project depth of 45'+2' and continued overflow tests in 15 min.increments.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
Preventative maintenance jobs. Inspection of all firefighting, first aid and lifesaving equipment. Sanitary Inspection.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Begin A.S. #3, Sta 1080+00 to 1136+00 per direction by the Mobile USACE; dredging to a project depth of 45'+2' and continue overflow tests in 15 min.increments.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 41	Page 56 of 76
	DATE 26 May 2013 - Sunday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date: 7,296.0		Hrs worked MTD: 7,248.0		Total: 25.0	300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

*(This area is intentionally left blank for reporting details.)*

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 42	Page 58 of 76
	DATE 27 May 2013 - Monday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>					
Crew	Position			Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date: 7,596.0		Hrs worked MTD: 7,548.0		Total: 25.0	300.0

<b>EQUIPMENT HOURS</b>					
Equipment Name	Description			Idle Hours	Operating Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>43</b>	Page 59 of 76
	DATE <b>28 May 2013 - Tuesday</b>	

PROJECT <b>Rental Hopper Dredge for Mobile Harbor</b>	CONTRACT NUMBER <b>W91278-13-D-0005 0001</b>
--	---

CONTRACTOR <b>Manson Construction Co.</b>	WEATHER <b>Weather Caused No Delay Temperature Min 58 °F Max 88 °F No Precipitation 5 MPH Wind</b>
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #3 Mobile Lower Bay Sta. 1080+00 to 1136+00 dredging to a grade depth of 45'+2' and continued overflow tests in 15 min.increments.  
  
(24:00 - 01:00) 60 Min.delay to repair weirs after it was found that some material was leaking from the guide tubes  
  
USACE QA inspector Carlos Pettitway onboard.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Continue working in A.S. #3 in the Lower Bay of Mobile with 15 minutes of overflow during nighttime loads.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
(24:00 - 01:00) 60 Min.delay to repair weirs

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
_____		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 43	Page 60 of 76
	DATE 28 May 2013 - Tuesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date: 7,896.0		Hrs worked MTD: 7,848.0		Total: 25.0	300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>44</b>	Page 61 of 76
	DATE <b>29 May 2013 - Wednesday</b>	

PROJECT <b>Rental Hopper Dredge for Mobile Harbor</b>	CONTRACT NUMBER <b>W91278-13-D-0005 0001</b>
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 87 °F No Precipitation 9 MPH Wind
---------------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in the Lower Bay of A.S. #3, and were directed to begin A.S. #4, removing 3 loads from the west-side of the channel between Sta 1400+00 to 1450+00 per direction by the Mobile USACE; dredging to a project depth of 45'+2' and continue overflow tests in 15 min.increments.  
  
We added an additional turtle observer for the Lower Bay work as well as the upcoming Pensacola work. Crew change was held Wednesday morning.  
  
(15:30 - 2400) 510 Min.delays to repair weirs  
  
USACE QA inspector Carlos Pettitway onboard.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Begin A.S. #4, removing 3 loads from the west-side of the channel between Sta 1400+00 to 1450+00 per direction by the Mobile USACE; dredging to a project depth of 45'+2' and continue overflow tests in 15 min.increments.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

<u>Activity No</u>	<u>Description</u>
--------------------	--------------------

**No activities were started or finished today**

**QC REQUIREMENTS**

<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>
-----------------------	-------------	--------------------	----------------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

**No QC Deficiency items were corrected today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>44</b>	Page 62 of 76
	DATE <b>29 May 2013 - Wednesday</b>	

PROJECT <b>Rental Hopper Dredge for Mobile Harbor</b>	CONTRACT NUMBER <b>W91278-13-D-0005 0001</b>
--	---

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Manson Construction Co.	CONTRACTOR	25.0	300.0
Total hrs worked to date: 8,196.0		Hrs worked MTD: 8,148.0	Total: 25.0 300.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0 Total:

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>45</b>	Page 63 of 76
	DATE <b>30 May 2013 - Thursday</b>	

PROJECT <b>Rental Hopper Dredge for Mobile Harbor</b>	CONTRACT NUMBER <b>W91278-13-D-0005 0001</b>
--	---

CONTRACTOR <b>Manson Construction Co.</b>	WEATHER <b>Weather Caused No Delay Temperature Min 73 °F Max 88 °F No Precipitation 15 MPH Wind</b>
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in the Lower Bay of A.S. #4, and were directed to begin A.S. #5 digging back in the Upper Sump between STA: 9+30 and 32+76 to a grade of 48'+2'OD  
  
No delays on this date  
  
USACE QA inspector Carlos Pettiway onboard.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Begin A.S. #5, digging in the Upper Sump; STA: 9+30 to 32+76 per direction by the Mobile USACE; dredging to a project depth of 48'+2' and continue overflow tests in 15 min.increments during night operations

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 45	Page 64 of 76
	DATE 30 May 2013 - Thursday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date: 8,496.0		Hrs worked MTD: 8,448.0		Total: 25.0	300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 46	Page 65 of 76								
		DATE 31 May 2013 - Friday									
PROJECT Rental Hopper Dredge for Mobile Harbor		CONTRACT NUMBER W91278-13-D-0005 0001									
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 80 °F No Precipitation 6 MPH Wind									
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.											
<b>GENERAL COMMENTS</b> Glenn Edwards continued working in A.S. #5 digging in the Upper Sump between STA: 9+30 and 32+76 to a grade of 48'+2'OD 15 minute overflow on loads 84 and 86 No delays on this date  USACE QA inspector Carlos Pettiway onboard.  No incidents involving endangered species occurred.											
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>											
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> Continue A.S. #5, digging in the Upper Sump; STA: 9+30 to 32+76 per direction by the Mobile USACE; dredging to a project depth of 48'+2' and continue overflow tests in 15 min.increments during night operations											
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> No delays today											
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ <b>No preparatory inspections held today</b> Initial Inspections held today _____ <b>No initial inspections held today</b>											
<b>ACTIVITY START/FINISH</b> Activity No          Description _____  <b>No activities were started or finished today</b>											
<b>QC REQUIREMENTS</b> <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><b>No QC requirements were completed today</b></td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<b>No QC requirements were completed today</b>			
Requirement No	Type	Description	Results								
<b>No QC requirements were completed today</b>											
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were issued today</b></td> </tr> </tbody> </table>				Item No	Location	Description	<b>No QC Deficiency items were issued today</b>				
Item No	Location	Description									
<b>No QC Deficiency items were issued today</b>											
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><b>No QC Deficiency items were corrected today</b></td> </tr> </tbody> </table>				Item No	Location	Description	<b>No QC Deficiency items were corrected today</b>				
Item No	Location	Description									
<b>No QC Deficiency items were corrected today</b>											
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>				Name	First Day	Last Day					
Name	First Day	Last Day									

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 46	Page 66 of 76
	DATE 31 May 2013 - Friday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date: 8,796.0		Hrs worked MTD: 8,748.0		Total: 25.0	300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>47</b>	Page 67 of 76
	DATE <b>01 Jun 2013 - Saturday</b>	

PROJECT <b>Rental Hopper Dredge for Mobile Harbor</b>	CONTRACT NUMBER <b>W91278-13-D-0005 0001</b>
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 78 °F 0.25 IN Precipitation 8 MPH Wind
---------------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #5 digging in the Upper Sump between STA: 9+30 and 32+76 to a grade of 48'+2'OD  
15 minute overflow on loads 87 and 89  
No delays on this date  
  
No QA inspector onboard this date  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Continue A.S. #5, digging in the Upper Sump; STA: 9+30 to 32+76 per direction by the Mobile USACE; dredging to a project depth of 48'+2' and continue overflow tests in 15 min.increments during night operations

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 47	Page 68 of 76
	DATE 01 Jun 2013 - Saturday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date: 9,096.0		Hrs worked MTD: 300.0		Total:	25.0 300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

*(This area is intentionally left blank for reporting details.)*

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>48</b>	Page 69 of 76
		DATE <b>02 Jun 2013 - Sunday</b>	
PROJECT <b>Rental Hopper Dredge for Mobile Harbor</b>		CONTRACT NUMBER <b>W91278-13-D-0005 0001</b>	
CONTRACTOR <b>Manson Construction Co.</b>	WEATHER <b>Weather Caused No Delay Temperature Min 69 °F Max 91 °F 0.25 IN Precipitation 8 MPH Wind</b>		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.			
<b>GENERAL COMMENTS</b>			
Glenn Edwards continued working in A.S. #5 digging in the Upper Sump between STA: 9+30 and 32+76 to a grade of 48'+2'OD 15 minute overflow on loads 90 and 92 No delays on this date			
No QA inspector onboard this date			
No incidents involving endangered species occurred.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
The crew reviewed the weekly incident summary sheet as well as conducting weekly fire main system flush and inspection. We also performed an emergency diesel generator 'on-load' test.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
Continue A.S. #5, digging in the Upper Sump; STA: 9+30 to 32+76 per direction by the Mobile USACE; dredging to a project depth of 48'+2' and continue overflow tests in 15 min.increments during night operations			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
No delays today			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No      Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                      Description    Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No              Location                      Description			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No              Location                      Description			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name    First Day                      Last Day			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 48	Page 70 of 76
	DATE 02 Jun 2013 - Sunday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date: 9,396.0		Hrs worked MTD: 600.0		Total: 25.0	300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>49</b>	Page 71 of 76
	DATE <b>03 Jun 2013 - Monday</b>	

PROJECT <b>Rental Hopper Dredge for Mobile Harbor</b>	CONTRACT NUMBER <b>W91278-13-D-0005 0001</b>
--	---

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 88 °F 0.06 IN Precipitation 5 MPH Wind
---------------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #5 digging in the Upper Sump between STA: 9+30 and 32+76 to a grade of 48'+2'OD  
5 minute overflow on loads 93 and 95  
No delays on this date  
  
Carlos Pettway, QC and Jordan Brown, Manson were onboard today  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Continue A.S. #5, digging in the Upper Sump; STA: 9+30 to 32+76 per direction by the Mobile USACE; dredging to a project depth of 48'+2' and continue overflow tests in 15 min.increments during night operations

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
No delays today

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 49	Page 72 of 76
	DATE 03 Jun 2013 - Monday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date: 9,696.0		Hrs worked MTD: 900.0		Total: 25.0	300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 50	Page 74 of 76
	DATE 04 Jun 2013 - Tuesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			25.0	300.0
Total hrs worked to date: 9,996.0		Hrs worked MTD: 1,200.0		Total: 25.0	300.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 51	Page 75 of 76
	DATE 05 Jun 2013 - Wednesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 90 °F 0.49 IN Precipitation 2 MPH Wind
---------------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Dredging, Endangered species and environmental monitoring, Quality Control, Surveying, fueling.

**GENERAL COMMENTS**  
Glenn Edwards continued working in A.S. #5 digging in the Upper Sump between STA: 9+30 and 32+76 to a grade of 48'+2'OD  
5 minute overflow on load 98  
  
Fueling began after load 98 this morning.  
SUSPENDED Contract 0130 as we have moved to Southwest Pass to work on the Mississippi.  
  
No incidents involving endangered species occurred.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
The crew had a discussion regarding the fueling operations today as well as offloading/loading materials.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
Continue A.S. #5, digging in the Upper Sump; STA: 9+30 to 32+76 per direction by the Mobile USACE; dredging to a project depth of 48'+2' and continue overflow tests in 15 min.increments during night operations

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
The contract was suspended by the contractor at 0130.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 51	Page 76 of 76
	DATE 05 Jun 2013 - Wednesday	

PROJECT Rental Hopper Dredge for Mobile Harbor	CONTRACT NUMBER W91278-13-D-0005 0001
---	--

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				Number of	Hours
Crew	Position			Employees	Worked
Manson Construction Co.	CONTRACTOR			26.0	312.0
Total hrs worked to date: 10,308.0		Hrs worked MTD: 1,512.0		Total: 26.0	312.0

<b>EQUIPMENT HOURS</b>				Idle	Operating
Equipment Name	Description			Hours	Hours
<b>No equipment hours reported today</b>					
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0	Total:

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------