

| | | | |
|--|--|----------------------------------|---------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 149 | Page 1 of 732 |
| | | DATE 12 Mar 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 61 °F Max 78 °F No Precipitation 9 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS General mobilization has begun. Site team and employees arriving on site. GLDD along with USACE conducted a prep phase meeting for mobilization, notes to follow. Scheduled initial and remaining prep phase meetings in two weeks. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Management and SSO conducted project IIF with the Derrick 72, Bullgang and Tug Buddy G crews. Also conducted Coronavirus Disease(COVID-19) basic awareness training with the crews. Additionally, the crews viewed the Safe Work Practices for Cutter suction Dredging video. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ MOBILIZATION/DEMOBILIZATION _____ Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH Activity No Description 0001 Mobilization and Demobilization | | | |
| QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | DECK HAND | 3.0 | 36.0 |
| Great Lakes | BOAT CAPTAIN | 1.0 | 12.0 |

| | | |
|---|--------------------------------|---------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 149 | Page 2 of 732 |
| | DATE 12 Mar 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | |
|---------------------------|-------|-----------------|-------|--------|------|-------|
| Total hrs worked to date: | 144.0 | Hrs worked MTD: | 144.0 | Total: | 12.0 | 144.0 |
|---------------------------|-------|-----------------|-------|--------|------|-------|

| EQUIPMENT HOURS | | | | | | | |
|------------------------------|-------------|---------------|-----|--------------|------|------------|-----------------|
| Equipment Name | Description | | | | | Idle Hours | Operating Hours |
| 0001 | Tug Buddy G | | | | | 0.0 | 12.0 |
| Total operating hrs to date: | 12.0 | Idle hrs MTD: | 0.0 | Opr hrs MTD: | 12.0 | Total: | 0.0 12.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | |
|---|------------------------------|---------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 150 | Page 3 of 732 |
| | DATE 13 Mar 2020 - Friday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|--|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 61 °F Max 79 °F No Precipitation 6 MPH Wind |
|---------------------------|--|

QC NARRATIVES

GENERAL COMMENTS
General mobilization has begun. Site team and employees arriving on site. USACE approved GLDD pipeline plan and stated that placement may commence when ready.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Derrick 72: Deck Captain discussed job tasks for the day. SM and SSHO discussed recent GLDD MOB incident. Stretch and flex exercises were conducted. SSHO conducted temperature checks with the crew prior to shift start. Completed project Emergency Response Procedures Plan.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|--|-------------|
| No activities were started or finished today | |

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|---|------|-------------|---------|
| No QC requirements were completed today | | | |

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|--|----------|-------------|
| No QC Deficiency items were issued today | | |

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---|----------|-------------|
| No QC Deficiency items were corrected today | | |

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|--|-----------|----------|
| No Contractors had their first or last day on the site | | |

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|----------------------------|---------------------|--------------|
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |

| | | |
|---|------------------------------|---------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 150 | Page 4 of 732 |
| | DATE 13 Mar 2020 - Friday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | |
|---------------------------|--------------|-------|-----------------|-------|
| Great Lakes | DECK HAND | | 3.0 | 36.0 |
| Great Lakes | BOAT CAPTAIN | | 1.0 | 12.0 |
| Total hrs worked to date: | | 288.0 | Hrs worked MTD: | 288.0 |
| | | | Total: | 12.0 |
| | | | | 144.0 |

| EQUIPMENT HOURS | | | | |
|------------------------------|-------------|------|---------------|-----------------|
| Equipment Name | Description | | Idle Hours | Operating Hours |
| 0001 | Tug Buddy G | | 0.0 | 12.0 |
| Total operating hrs to date: | | 24.0 | Idle hrs MTD: | 0.0 |
| | | | Opr hrs MTD: | 24.0 |
| | | | Total: | 0.0 |
| | | | | 12.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|---------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 151 | Page 5 of 732 |
| | | DATE 14 Mar 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 61 °F Max 82 °F No Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS General mobilization has begun. Site team and employees arriving on site. Crews beginning to prepare pipe. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises were conducted. Tug Eliana Gondran: SSHO conducted initial vessel inspection. Conducted COVID-19 training and the crew viewed the GLDD Safe Work Practices video. SSHO also conducted GLDD contractor safety orientation. Crew Boat Blue Runner: SSHO conducted initial vessel inspection. Conducted COVID-19 training and the Captain viewed the GLDD Safe Work Practices video. SSHO also conducted GLDD contractor safety orientation. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |

| | | |
|---|--------------------------------|---------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 151 | Page 6 of 732 |
| | DATE 14 Mar 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|---------------------------------|----------------|-----------------------|------|
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 1.0 | 12.0 |
| Great Lakes | DECK HAND | 4.0 | 48.0 |
| Great Lakes | BOAT CAPTAIN | 2.0 | 24.0 |
| Total hrs worked to date: 492.0 | | Hrs worked MTD: 492.0 | |
| | | Total: 17.0 204.0 | |

| EQUIPMENT HOURS | | | |
|-----------------------------------|------------------------------|-------------------|-------------------|
| Equipment Name | Description | Idle Hours | Operating Hours |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0002 | Crew/Survey Boat Blue Runner | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 |
| Total operating hrs to date: 60.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 60.0 |
| | | Total: 0.0 36.0 | |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
152

Page 7 of 732

DATE
15 Mar 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR
Great Lakes

WEATHER
Weather Caused No Delay
Temperature Min 55 °F Max 85 °F
No Precipitation 4 MPH Wind

QC NARRATIVES

GENERAL COMMENTS

General mobilization continues. Crew members and equipment continue to arrive onsite. Crews continue to prepare equipment and pipe for utilization.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Derrick 72: Deck Captain discussed job tasks for the day. Also discussed hand safety and falling overboard prevention. Stretch and flex exercises were conducted. Crews utilizing safe work practices and wearing all required PPE while working on pipe and pontoons. Spotter calling out to crew "watch for the "bump". Multiple crane lifts performed safely. All crews remaining clear of suspended loads. Tug Master Dylan: SSHO conducted initial vessel inspection. Conducted COVID-19 training and the crew viewed the GLDD Safe Work Practices video. SSHO also conducted GLDD contractor safety orientation. Tug Boat Buddy G: SSHO conducted initial vessel inspection. Derrick 72: Conducted initial inspection. Conducted monthly AED inspection and updated website.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results _____

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No Location Description _____

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No Location Description _____

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name First Day Last Day _____

No Contractors had their first or last day on the site

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|---------------------------|---------------------|--------------|
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|-----------------|------------------------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 152 | Page 8 of 732 | |
| | | DATE 15 Mar 2020 - Sunday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 756.0 | | Hrs worked MTD: 756.0 | | Total: 22.0 264.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0002 | Crew/Survey Boat Blue Runner | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| Total operating hrs to date: 108.0 | | Idle hrs MTD: 0.0 | | Opr hrs MTD: 108.0 Total: 0.0 48.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 9 of 732 | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|---------------------|----------------------|----------------|-----------|---------------------|---|--|------------------|-----|------|-------------|---------------------------|-----|------|-------------|--------|-----|------|-------------|-----------------|-----|------|-------------|--------------|-----|------|
| | | 153 | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT | | DATE | 16 Mar 2020 - Monday | | | | | | | | | | | | | | | | | | | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | W9127819C0029 | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR | WEATHER | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | Weather Caused No Delay Temperature Min 59 °F Max 80 °F No Precipitation 5 MPH Wind | | | | | | | | | | | | | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS General mobilization continues. Crew members and equipment continue to arrive onsite. Crews continue to prepare equipment and pipe for utilization. Offshore crew placed 4 sections of submerged pipeline within approved corridor. Environmental Monitoring: No issues to report. Please see full survey report attached to this Daily QC Report. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Survey Boat Holly Belle: SSHO conducted initial vessel inspection. Conducted COVID-19 training and the Captain viewed the GLDD Safe Work Practices video. SSHO also conducted GLDD contractor safety orientation. SSHO conducted COVID-19 training with ESO and he viewed the GLDD Safe Work Practices and land based videos. SSHO also conducted GLDD contractor safety orientation. | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| QC REQUIREMENTS <table border="0"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | | | | | | | | | | | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="0"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | | | | | | | | | | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="0"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | | | | | | | | | | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="0"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | | | | | | | | | | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LABOR HOURS <table border="0"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>PROJECT ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>QUALITY CONTROL INSPECTOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>WELDER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>PROJECT MANAGER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>DECK CAPTAIN</td> <td>1.0</td> <td>12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | Great Lakes | WELDER | 1.0 | 12.0 | Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | WELDER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | |

| | | | | |
|---|------------------------------|---|--------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 153 | Page 10 of 732 | |
| | | DATE 16 Mar 2020 - Monday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 1,032.0 | | Hrs worked MTD: 1,032.0 | Total: 23.0 | 276.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0002 | Crew/Survey Boat Blue Runner | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| Total operating hrs to date: 168.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 168.0 | Total: 0.0 60.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|---|---------------------------|---|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 154 | Page 11 of 732 | |
| | | DATE 17 Mar 2020 - Tuesday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | | WEATHER Weather Caused No Delay Temperature Min 57 °F Max 78 °F 0.04 IN Precipitation 3 MPH Wind | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| General mobilization continues. Crew members and equipment continue to arrive onsite. Crews continue to prepare pipe and equipment for utilization, general maintenance and repairs to the air compressor barge, and bolted together float hose. | | | | |
| Environmental Monitoring: No issues to report. Please see full survey report attached to this Daily QC Report. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| Derrick 72: The Deck Captain discussed job tasks for the day. SSHO discussed hand safety and awareness. SM and SSHO also discussed with the crew to ensure they fill out end of shift forms and continue to submit Good Catch/Near Miss forms. Stretch and flex exercises conducted followed by SHAKE. Crew performing crane lifts in a safe and efficient manner. All crews remaining clear of suspended loads. Crews wearing all required PPE and maintaining 3 points of contact while performing vessel transfers. Crews had their JSAs filled out prior to performing their job tasks. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today _____ | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today _____ | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description _____ | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results _____ | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day _____ | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | Position | | Number of Employees | Hours Worked |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | | 1.0 | 12.0 |
| Great Lakes | WELDER | | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | | 1.0 | 12.0 |

| | | |
|---|-------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 154 | Page 12 of 732 |
| | DATE 17 Mar 2020 - Tuesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|-----------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 4.0 | 48.0 |
| Great Lakes | DECK HAND | 4.0 | 48.0 |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 |
| Total hrs worked to date: 1,308.0 | | Hrs worked MTD: 1,308.0 | Total: 23.0 276.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|------------------------------------|------------------------------|-------------------|------------------------------------|
| Equipment Name | Description | | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0002 | Crew/Survey Boat Blue Runner | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| Total operating hrs to date: 228.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 228.0 Total: 0.0 60.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|---|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 155 | Page 13 of 732 |
| | | DATE 18 Mar 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 64 °F Max 80 °F No Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Crew members and equipment continue to arrive onsite. Crews continue to prepare pipe and equipment for utilization. | | | |
| Environmental Monitoring: No issues to report. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain discussed job tasks for the day. SSHO discussed Corona Virus awareness and good personal hygiene practices. Stretch and flex exercises conducted followed by SHAKE. Crews utilizing safe work practices and wearing all required PPE while working on sub line. Good communication between the crew and tug boats. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |

| | | |
|---|---------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 155 | Page 14 of 732 |
| | DATE 18 Mar 2020 - Wednesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | |
|-----------------------------------|----------------|-------------------------|-------------|-------|
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 |
| Great Lakes | MATE | | 4.0 | 48.0 |
| Great Lakes | DECK HAND | | 4.0 | 48.0 |
| Great Lakes | BOAT CAPTAIN | | 5.0 | 60.0 |
| Total hrs worked to date: 1,584.0 | | Hrs worked MTD: 1,584.0 | Total: 23.0 | 276.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|------------------------------------|------------------------------|-------------------|--------------------|
| Equipment Name | Description | | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0002 | Crew/Survey Boat Blue Runner | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| Total operating hrs to date: 288.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 288.0 |
| | | Total: 0.0 | 60.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 156 | Page 15 of 732 | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|----------------------------------|----------------|------|----------|---------------------|--------------|-------------|-----------------|-----|------|-------------|---------------------------|-----|------|-------------|------------------|-----|------|-------------|--------|-----|------|-------------|------------------|-----|------|
| | | DATE 19 Mar 2020 - Thursday | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 69 °F Max 82 °F No Precipitation 11 MPH Wind | | | | | | | | | | | | | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>General mobilization continues. Crew members and equipment continue to arrive onsite. Crews continue to prepare pipe and equipment for utilization.</p> <p>Environmental Monitoring: Environmental monitoring on the island continues. Please see full survey report attached to this Daily QC Report.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Derrick 72: The Deck Captain discussed job tasks for the day. SSHO once again discussed Corona Virus awareness and also discussed the GLDD 100% PPE policy. Stretch and flex exercises conducted. Crews conducting safe transfers from Derrick to Tugs and Anchor Barge. Crews using designated transfer locations and maintaining three points of contact. Good body posture and proper line handling technique used while securing barges. Crews continue to have JSAs filled out prior to starting job tasks.</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LABOR HOURS <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>PROJECT MANAGER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>QUALITY CONTROL INSPECTOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>SAFETY INSPECTOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>WELDER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>PROJECT ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | Great Lakes | WELDER | 1.0 | 12.0 | Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | WELDER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | |

| | | |
|---|--------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 156 | Page 16 of 732 |
| | DATE 19 Mar 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|-----------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 4.0 | 48.0 |
| Great Lakes | DECK HAND | 4.0 | 48.0 |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 |
| Total hrs worked to date: 1,872.0 | | Hrs worked MTD: 1,872.0 | Total: 24.0 288.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|------------------------------------|------------------------------|-------------------|------------------------------------|
| Equipment Name | Description | | |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0002 | Crew/Survey Boat Blue Runner | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 12.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| Total operating hrs to date: 348.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 348.0 Total: 0.0 60.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 157 | Page 17 of 732 |
| | | DATE 20 Mar 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 69 °F Max 82 °F No Precipitation 9 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Crew members and equipment continue to arrive onsite. Crews continue to prepare pipe and equipment for utilization. 4 sections of pipe towed to offshore staging area. | | | |
| Environmental Monitoring: Environmental monitoring on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain discussed job tasks for the day. SSO once again discussed Corona Virus awareness. Stretch and flex exercises conducted. SHAKE exercises have been suspended until further notice due to the Corona Virus. Crews utilizing safe work practices and wearing all required PPE while breaking raft apart. Good communication between deck crew and tugs. Crews performing multiple transfers using designated transfer locations and maintaining three points of contact. Tug boat deckhand assisting crews during transfers. Crews had their JSAs and Hot Work Permits filled out prior to starting job tasks. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |

| | | | | | |
|---|------------------------------|---|---------------------------|----------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 18 of 732 | |
| | | 157 | | | |
| PROJECT | | DATE | | | |
| | | 20 Mar 2020 - Friday | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | MATE | | | 4.0 | 48.0 |
| Great Lakes | DECK HAND | | | 4.0 | 48.0 |
| Great Lakes | BOAT CAPTAIN | | | 5.0 | 60.0 |
| Total hrs worked to date: | | 2,160.0 | Hrs worked MTD: | | 2,160.0 |
| | | | Total: | | 24.0 |
| | | | | | 288.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | | Description | | Idle Hours | Operating Hours |
| 0004 | Tug Master Dylan | | | 0.0 | 12.0 |
| 0001 | Tug Buddy G | | | 0.0 | 12.0 |
| 0002 | Crew/Survey Boat Blue Runner | | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | | 0.0 | 12.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| Total operating hrs to date: | | 408.0 | Idle hrs MTD: | | 0.0 |
| | | | Opr hrs MTD: | | 408.0 |
| | | | Total: | | 0.0 |
| | | | | | 60.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE |

| | | | |
|---|---|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 158 | Page 19 of 732 |
| | | DATE 21 Mar 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 60 °F Max 76 °F 0.21 IN Precipitation 9 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Crew members and equipment continue to arrive onsite. Crews continue to prepare pipe and equipment for utilization. 1 section of pipe was installed to the existing submerged line. | | | |
| Environmental Monitoring: Environmental monitoring on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain discussed job tasks for the day. Stretch and flex exercises conducted. Blue Runner: Captain conducting safety brief. Crews performing transfers using designated transfer locations and maintaining three points of contact. Captain assisting crews during transfers. JSA was filled out and all crews signed the form. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 20 of 732 | |
| | | 158 | | |
| PROJECT | | DATE | 21 Mar 2020 - Saturday | |
| | | CONTRACT NUMBER | | |
| PROJECT | | MsCIP Ship Island Phase III and IV | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 2,448.0 | | Hrs worked MTD: 2,448.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0002 | Crew/Survey Boat Blue Runner | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| Total operating hrs to date: 468.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 468.0 | Total: 0.0 60.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 159 | Page 21 of 732 |
| | | DATE 22 Mar 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 58 °F Max 77 °F No Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Crew members and equipment continue to arrive onsite. Crews continue to prepare pipe and equipment for utilization. 2 sections of pipe were installed to the existing submerged line. | | | |
| Environmental Monitoring: Environmental monitoring on the island continues. Two dead Kemp's ridley turtles were discovered on the beach. Mississippi Sea Turtle Stranding and Salvage Network (STSSN) was informed. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. Also discussed job tasks for the day with emphasis placed on hand safety and awareness. Stretch and flex exercises were conducted. Crews conducting safe vessel transfers to the various tugs at the yard. Crews handing over all items and maintaining three points of contact. Management, Foreman and SSHO conducted a safety walk around at the yard. Yard layout and logistics were discussed as well as snake safety preventative measures. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|--|----------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 22 of 732 | |
| | | 159 | | |
| | | DATE | 22 Mar 2020 - Sunday | |
| | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 2,736.0 | | Hrs worked MTD: 2,736.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0002 | Crew/Survey Boat Blue Runner | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| Total operating hrs to date: 528.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 528.0 | Total: 0.0 60.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 160 | Page 23 of 732 |
| | | DATE 23 Mar 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 67 °F Max 84 °F No Precipitation 9 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Crew members and equipment continue to arrive onsite. Crews continue to prepare pipe and equipment for utilization. | | | |
| Environmental Monitoring: Environmental monitoring on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. Also discussed job tasks for the day. SSHO discussed hand safety and safe vessel transfers via tug boats. Stretch and flex exercises were conducted. Crews conducting safe vessel transfers to the various tugs at the yard. Crews utilizing safe work practices and wearing all required PPE while breaking raft apart. Good communication between crews and tug boat operators. Crews performing housekeeping on the Derrick and the AB 113. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|--|--------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 160 | Page 24 of 732 | |
| | | DATE 23 Mar 2020 - Monday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 |
| Great Lakes | MATE | | 4.0 | 48.0 |
| Great Lakes | DECK HAND | | 4.0 | 48.0 |
| Great Lakes | BOAT CAPTAIN | | 5.0 | 60.0 |
| Total hrs worked to date: 3,024.0 | | Hrs worked MTD: 3,024.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | | Idle Hours | Operating Hours |
| 0004 | Tug Master Dylan | | 0.0 | 12.0 |
| 0001 | Tug Buddy G | | 0.0 | 12.0 |
| 0002 | Crew/Survey Boat Blue Runner | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | 0.0 | 12.0 |
| 0005 | Crew/Survey Boat Holly Belle | | 0.0 | 12.0 |
| Total operating hrs to date: 588.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 588.0 | Total: 0.0 60.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 25 of 732 | | | | | | | | |
|---|---|----------------------------------|-----------------------|----------------|-----------|-------------|---|--|--|--|--|
| | | 161 | | | | | | | | | |
| | | DATE | 24 Mar 2020 - Tuesday | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 82 °F Max 65 °F No Precipitation 10 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>General mobilization continues. Crew members and equipment continue to arrive onsite. Crews continue to prepare pipe and equipment for utilization. Survey Prep Meeting held via teleconference at 13:00, minutes to follow.</p> <p>Environmental Monitoring: Environmental monitoring on the island continues. Please see full survey report attached to this Daily QC Report.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. Also discussed job tasks for the day. Stretch and flex exercises were conducted. Crews utilizing safe work practices, good body posture and wearing all required PPE while handling lines. Tug Deckhand assisting crews during vessel transfers. Crews utilizing vessel transfer locations and maintaining three points of contact during transfers. Bay Runner: Conducted initial inspection.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| <p>Preparatory Inspections held today _____</p> <p>SURVEY _____</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p> | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| <p>Activity No Description _____</p> <p>No activities were started or finished today</p> | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table border="0"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table border="0"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table border="0"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table border="0"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | | | |
| Great Lakes | WELDER | 1.0 | 12.0 | | | | | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | | | | | | |

| | | | | | |
|---|------------------------------|---|---------------------------|----------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 26 of 732 | |
| | | 161 | | | |
| | | DATE | | | |
| | | 24 Mar 2020 - Tuesday | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | MATE | | | 4.0 | 48.0 |
| Great Lakes | DECK HAND | | | 4.0 | 48.0 |
| Great Lakes | BOAT CAPTAIN | | | 5.0 | 60.0 |
| Total hrs worked to date: | | 3,312.0 | Hrs worked MTD: | 3,312.0 | |
| | | | Total: | 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0001 | Tug Buddy G | | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | | 0.0 | 12.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 |
| Total operating hrs to date: | | 648.0 | Idle hrs MTD: | 0.0 | |
| | | | Opr hrs MTD: | 648.0 | |
| | | | Total: | 0.0 | 60.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 162 | Page 27 of 732 |
| | | DATE 25 Mar 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 66 °F Max 86 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Crew members and equipment continue to arrive onsite. Prepared and towed 3 sections of subline to the offshore staging area. Heavy lift yard accepted deliveries of shore pipe and heavy equipment. | | | |
| Environmental Monitoring: Environmental monitoring on the island continues. 2 dead logger heads discovered on the beach. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. Also discussed job tasks for the day. SSHO discussed new GLDD COVID-19 policy. Crews working safely while performing crane lifts. Good communication and use of hand signals. Crews remaining clear of suspended loads. Operator assisting SSHO with heavy equipment inspections. Operator ascending/descending heavy equipment safely and wearing all required PPE. Conducted inspections of the GL 661, GL 668, GL 678 and GL 680. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|-------------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 28 of 732 | |
| | | 162 | | |
| | | DATE | 25 Mar 2020 - Wednesday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 3,600.0 | | Hrs worked MTD: 3,600.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| Total operating hrs to date: 716.0 | | Idle hrs MTD: 96.0 | Opr hrs MTD: 716.0 | Total: 96.0 68.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 163 DATE 26 Mar 2020 - Thursday | Page 29 of 732 | | | | | | | | | | | | | | | | | | | | |
|--|--|--|----------------|------|----------|---------------------|--------------|-------------|-----------------|-----|------|-------------|---------------------------|-----|------|-------------|------------------|-----|------|-------------|--------|-----|------|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 66 °F Max 86 °F No Precipitation 6 MPH Wind | | | | | | | | | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS General mobilization continues. Crew members and equipment continue to arrive onsite. Installed 3 sections of subline to the existing subline setup. Environmental Monitoring: Environmental monitoring on the island continues. Please see full survey report attached to this Daily QC Report. | | | | | | | | | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. Also discussed job tasks for the day. Yard: Crews utilizing safe work practices, observing the safety safety zone and using good communication while working in the yard. Crews wearing required reflective vests and proper gloves. SSHO conducted GLDD Environmental Health and Safety orientation with a new Crane Operator and a Survey Boat Captain. Both employees watched the Dredging Safety video and Covid-19 training was conducted with both as well. | | | | | | | | | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today | | | | | | | | | | | | | | | | | | | | | | | |
| QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today | | | | | | | | | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today | | | | | | | | | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site | | | | | | | | | | | | | | | | | | | | | | | |
| LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>PROJECT MANAGER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Great Lakes</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Great Lakes</td> <td>SAFETY INSPECTOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Great Lakes</td> <td>WELDER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | Great Lakes | WELDER | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | WELDER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | |

| | | | | |
|---|------------------------------|--|--------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 163 | Page 30 of 732 | |
| | | DATE 26 Mar 2020 - Thursday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 |
| Great Lakes | MATE | | 4.0 | 48.0 |
| Great Lakes | DECK HAND | | 4.0 | 48.0 |
| Great Lakes | BOAT CAPTAIN | | 5.0 | 60.0 |
| Total hrs worked to date: 3,888.0 | | Hrs worked MTD: 3,888.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | | Idle Hours | Operating Hours |
| 0004 | Tug Master Dylan | | 0.0 | 12.0 |
| 0001 | Tug Buddy G | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | 0.0 | 12.0 |
| 0005 | Crew/Survey Boat Holly Belle | | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | 0.0 | 8.0 |
| 0008 | GL661 D6T | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | 24.0 | 0.0 |
| Total operating hrs to date: 784.0 | | Idle hrs MTD: 192.0 | Opr hrs MTD: 784.0 | Total: 96.0 68.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 164 | Page 31 of 732 |
| | | DATE 27 Mar 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 63 °F Max 84 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Crew members and equipment continue to arrive onsite. Project signs were installed. | | | |
| Environmental Monitoring: Environmental monitoring on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain questioned the his crew about any safety concerns from the previous day. The day's job tasks were reviewed. | | | |
| Captain Z discussed the essential task of washing hands frequently throughout the day due to the Corona virus. The crew decided that only one person, the SSHO, should handled the sign-in sheet for the Pre-shift meeting. The SSHO put together a new sign-in that had a check-off for those attending the meeting. Meeting concluded with Stretch & Flex. | | | |
| Yard: Crews maintained safe distances from heavy equipment and crane safety zone. | | | |
| Observed new Crane Operator perform several lifts with the mechanical crane. He took the appropriate time to get used to the unit; he had been working with hydraulic cranes. I observed good communication between him and the crew and all lifts were performed very safely. I observed employees staying hydrated throughout the day - it was very hot and humid. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|--|-----------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 164 | Page 32 of 732 | |
| | | DATE 27 Mar 2020 - Friday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 4,176.0 | | Hrs worked MTD: 4,176.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| Total operating hrs to date: 852.0 | Idle hrs MTD: 288.0 | Opr hrs MTD: 852.0 | Total: 96.0 | 68.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 165 DATE 28 Mar 2020 - Saturday | Page 33 of 732 | | | | | | | | | | | | | | | | | | | | |
|--|---|--|----------------|----------------|-----------|---------------------|---|--|-----------------|-----|------|-------------|---------------------------|-----|------|-------------|------------------|-----|------|-------------|--------|-----|------|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 69 °F Max 84 °F No Precipitation 11 MPH Wind | | | | | | | | | | | | | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | | | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | | | | | | | | | | | | | |
| <p>General mobilization continues. Crew members and equipment continue to arrive onsite. Supplies were loaded onto the barges in preparation to be towed to the island. GLDD intends to begin placing equipment on the island beginning Monday, March 30th. GLDD surveyors on the island preparing for pre-con surveys.</p> <p>Environmental Monitoring: Environmental monitoring on the island continues. Please see full survey report attached to this Daily QC Report.</p> | | | | | | | | | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Derrick 72: The Deck Captain questioned the his crew about any safety concerns from the previous day. The day's job tasks were reviewed (Changing wire-rope on the crane). The Deck Captain discussed staying hydrated in the day's heat and humidity. The meeting concluded with Stretch & Flex. Yard: Observed the welder cutting on pipe, using the proper PPE and practicing good ergonomics. Crews used proper hand signals while communicating with the crane operator and maintained safe distances from heavy equipment and crane safety zone.</p> | | | | | | | | | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p> | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Activity No Description _____</p> <p>No activities were started or finished today</p> | | | | | | | | | | | | | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | | | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | | | | | | | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | | | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | | | | | | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | | | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | | | | | | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | | | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | | | | | | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | | | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>PROJECT MANAGER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Great Lakes</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Great Lakes</td> <td>SAFETY INSPECTOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Great Lakes</td> <td>WELDER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | Great Lakes | WELDER | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | WELDER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | |

| | | | | | |
|---|------------------------------|---|------------------------|-------------|---------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 34 of 732 | | |
| | | 165 | | | |
| | | DATE | 28 Mar 2020 - Saturday | | |
| | | CONTRACT NUMBER | | | W9127819C0029 |
| PROJECT | | MsCIP Ship Island Phase III and IV | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | MATE | 4.0 | 48.0 | | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | | |
| Total hrs worked to date: 4,464.0 | | Hrs worked MTD: 4,464.0 | Total: 24.0 | 288.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | | |
| 0007 | GL681 Loader | 0.0 | 8.0 | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | |
| 0009 | GL668 D6T | 24.0 | 0.0 | | |
| 0010 | GL678 D7E | 24.0 | 0.0 | | |
| 0011 | GL680 D7E | 24.0 | 0.0 | | |
| Total operating hrs to date: 920.0 | | Idle hrs MTD: 384.0 | Opr hrs MTD: 920.0 | Total: 96.0 | 68.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | | |
|--|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 166 | Page 35 of 732 |
| | | DATE 29 Mar 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 65 °F Max 87 °F No Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>General mobilization continues. Crew members and equipment continue to arrive onsite. Supplies were loaded onto the barges in preparation to be towed to the island. GLDD intends to begin placing equipment on the island beginning Monday, March 30th. GLDD surveyors commenced pre-con/BD surveys on the island.</p> <p>Environmental Monitoring: Environmental monitoring on the island continues. Please see full survey report attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Derrick 72: The Deck Captain questioned the his crew about any safety concerns from the previous day. The day's job tasks were reviewed. The SSHO discussed GLDD's Horse Play as per SMS - Section 2-8, Workplace Violence Policy, Examples of Prohibited Conduct. Under 1. b) Bullying or "horseplay." The meeting concluded with Stretch & Flex. Yard: Observed the forklift operator making lifts throughout the day, he handled the tasks safely and was observant of all around him. Employees practiced safe distances from all heavy equipment and communicated well with both the crane operator and heavy equipment operators. I observed the welder cutting and welding, all work was performed safely.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|----------------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 36 of 732 | |
| | | 166 | | |
| | | DATE | 29 Mar 2020 - Sunday | |
| | | | | |
| PROJECT | | CONTRACT NUMBER | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | WELDER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 4,752.0 | | Hrs worked MTD: 4,752.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| Total operating hrs to date: 988.0 | Idle hrs MTD: 480.0 | Opr hrs MTD: 988.0 | Total: 96.0 | 68.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | |
|---|------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 167 | Page 37 of 732 |
| | DATE 30 Mar 2020 - Monday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|--|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 63 °F Max 83 °F No Precipitation 6 MPH Wind |
|---------------------------|--|

QC NARRATIVES

GENERAL COMMENTS

General mobilization continues. Crew members and equipment continue to arrive onsite. GLDD unloaded the first barge of equipment on the island today, will return tomorrow to unload additional equipment. GLDD commenced pre-construction/BD surveys of the borrow area.

Environmental Monitoring:
Environmental monitoring on the island continues. Please see full survey report attached to this Daily QC Report.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Derrick 72: The Deck Captain questioned the his crew about any safety concerns from the previous day. The day's job tasks were reviewed. The SSHO discussed Housekeeping. The meeting concluded with Stretch & Flex. Derrick 72: Observed crane operator making lifts from barge to land and land to barge - all work performed safely, crews continue to communicate well throughout the day.
Yard: Observed the welder cutting, he had a fire watch and fire extinguisher ready, observed third-party employee inspecting fire extinguishers on land and the barge. He had all appropriate PPE on and followed GLDD's policies and procedures.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|---|-------------|
| No activities were started or finished today | |

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|--|------|-------------|---------|
| No QC requirements were completed today | | | |

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---|----------|-------------|
| No QC Deficiency items were issued today | | |

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|--|----------|-------------|
| No QC Deficiency items were corrected today | | |

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|---|-----------|----------|
| No Contractors had their first or last day on the site | | |

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|---------------------------|---------------------|--------------|
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|----------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 38 of 732 | |
| | | 167 | | |
| | | DATE | 30 Mar 2020 - Monday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | WELDER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 5,040.0 | | Hrs worked MTD: 5,040.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| Total operating hrs to date: 1,056.0 | | Idle hrs MTD: 576.0 | Opr hrs MTD: 1,056.0 | Total: 96.0 68.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 168 | Page 39 of 732 |
| | | DATE 31 Mar 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 51 °F Max 79 °F 0.12 IN Precipitation 14 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Crew members and equipment continue to arrive onsite. GLDD continues to unload equipment on the island. No surveys conducted due to weather. | | | |
| Environmental Monitoring: No environmental monitoring on the island today due to weather. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain questioned the his crew about any safety concerns from the previous day. The day's job tasks were reviewed. The Deck Captain discussed today's weather: Due to high winds, rain and lightning, crane work will be halted until the weather passes. COVID-19 was discussed again as well. The meeting concluded with Stretch & Flex. Derrick 72: Observed employees set up the gang-way, it was secured properly, observed tug boat tie up to the barge and the Deck Hand had all appropriate PPE. Yard: Observed employees performing housekeeping in the yard, observed Third-Party employees welding base covers on the fuel tank, SSOH ensured that they had a fire extinguisher and a fire watch. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position | | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|-----------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 40 of 732 | |
| | | 168 | | |
| | | DATE | 31 Mar 2020 - Tuesday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | WELDER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 5,328.0 | | Hrs worked MTD: 5,328.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| Total operating hrs to date: 1,124.0 | | Idle hrs MTD: 672.0 | Opr hrs MTD: 1,124.0 | Total: 96.0 68.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|---|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 169 | Page 41 of 732 |
| | | DATE 01 Apr 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 56 °F Max 76 °F No Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Crews landed 1x 780ft piece of pipe on the island today, one piece remains. GLDD Surveyors continued pre construction surveys. | | | |
| Environmental Monitoring: Environmental survey on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain discussed any safety concerns from the previous day. The day's job tasks were reviewed including transporting Equipment with Forklift/Dozer, Disconnecting & Making Pontoon Connection, Hot Work, Vessel Transfers, Fueling Equipment, Crane lifts. The SSHO discussed communication and hand signals relative to crane rigging operations. The meeting concluded with Stretch & Flex. | | | |
| Derrick 72: Observed employees transferring onto Derrick 72 and tug boats. The crews followed GLDD's policy/procedure when doing so. | | | |
| Yard: Observed heavy equipment operators moving pipe in yard, all employees maintained safe distances from the operators and the operators were alert, all involved practiced a 360 awareness. All crews were wearing the proper PPE for the job and used lights on hard hats in the dark. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | | |
|---|------------------------------|---|---------------------------|----------------|-------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 42 of 732 | |
| | | 169 | | | |
| PROJECT | | DATE | | | |
| | | 01 Apr 2020 - Wednesday | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 |
| Great Lakes | WELDER | | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | MATE | | | 4.0 | 48.0 |
| Great Lakes | DECK HAND | | | 4.0 | 48.0 |
| Great Lakes | BOAT CAPTAIN | | | 5.0 | 60.0 |
| Total hrs worked to date: | | 5,616.0 | Hrs worked MTD: | | 288.0 |
| | | | Total: | | 24.0 288.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0001 | Tug Buddy G | | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | | 0.0 | 12.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 12.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 |
| 0010 | GL678 D7E | | | 24.0 | 0.0 |
| 0007 | GL681 Loader | | | 0.0 | 8.0 |
| 0008 | GL661 D6T | | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | | 24.0 | 0.0 |
| Total operating hrs to date: | | 1,192.0 | Idle hrs MTD: | 96.0 | Opr hrs MTD: 68.0 |
| | | | Total: | 96.0 | 68.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE |

| | | | |
|---|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 170 | Page 43 of 732 |
| | | DATE 02 Apr 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 62 °F Max 75 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS General mobilization continues. Crews prepared the last pipe to land on the beach. Environmental Monitoring: Environmental survey on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Derrick 72: The Deck Captain discussed any safety concerns from the previous day and COVID-19 safety discussion. Hot Work, Crane Lifts, Disconnecting & Making Pontoon Connection, Vessel Transfers, Fueling Equipment, Transporting Equipment with Forklift/Dozer JSAs were reviewed. Derrick 72: Observed employees transferring onto Derrick 72 and tug boats. The crews followed GLDD's policy/procedure when doing so. Yard: Observed heavy equipment operators moving pipe in yard, all employees maintained safe distances from the operators and the operators were alert, all involved practiced a 360 awareness. All crews were wearing the proper PPE for the job and used lights on hard hats in the dark. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today No preparatory inspections held today | | | |
| Initial Inspections held today No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|------------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 44 of 732 | |
| | | 170 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 02 Apr 2020 - Thursday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| Great Lakes | WELDER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 5,904.0 | | Hrs worked MTD: 576.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| Total operating hrs to date: 1,260.0 | | Idle hrs MTD: 192.0 | Opr hrs MTD: 136.0 | Total: 96.0 68.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 171 | Page 45 of 732 |
| | | DATE 03 Apr 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 60 °F Max 80 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Crews prepared the dredge riser and continue to load shore pipe for transport to the island. GLDD surveyor continue to conduct pre construction surveys of Borrow Area. | | | |
| Environmental Monitoring: Environmental survey on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain discussed any safety concerns from the previous day and COVID-19 safety discussion. Hot Work, Crane Lifts, Disconnecting & Making Pontoon Connection, Vessel Transfers, Fueling Equipment, Transporting Equipment with Forklift/Dozer JSAs were reviewed. | | | |
| Derrick 72: Observed employees transferring onto Derrick 72 and tug boats. The crews followed GLDD's policy/procedure when doing so. | | | |
| Yard: Observed welder working on pontoon platform. All crews were wearing the proper PPE for the job and used lights on hard hats in the dark. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position | | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|----------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 46 of 732 | |
| | | 171 | | |
| | | DATE | 03 Apr 2020 - Friday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | WELDER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 6,192.0 | | Hrs worked MTD: 864.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| Total operating hrs to date: 1,328.0 | | Idle hrs MTD: 288.0 | Opr hrs MTD: 204.0 | Total: 96.0 68.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 172 | Page 47 of 732 |
| | | DATE 04 Apr 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 67 °F Max 75 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>General mobilization continues. Crews removed one pipe from the offshore end of the subline and installed the dredge riser. Continue to load shore pipe for transport to the island. GLDD surveyor continue to conduct pre construction surveys of Borrow Area.</p> <p>Environmental Monitoring: Environmental survey on the island continues. Please see full survey report attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Derrick 72: The Deck Captain discussed any safety concerns from the previous day. Topic of discussion on meeting was safe transfers. JSAs reviewed include Hot Work, Crane Lifts, Disconnecting & Making Pontoon Connection, Vessel Transfers, Fueling Equipment, Transporting Equipment with Forklift/Dozer.</p> <p>Derrick 72: Observed employees transferring onto Derrick 72 and tug boats. The crews followed GLDD's policy/procedure when doing so.</p> <p>Yard: Observed welder working on pontoon platform. All crews were wearing the proper PPE for the job and used lights on hard hats in the dark.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position | | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | | | |
|---|------------------------------|---|---------------------------|----------------|-----------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 48 of 732 | | |
| | | 172 | | | | |
| PROJECT | | DATE | | | | |
| | | 04 Apr 2020 - Saturday | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | |
| | | W9127819C0029 | | | | |
| Great Lakes | WELDER | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | MATE | | | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | | | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | | | 5.0 | 60.0 | |
| Total hrs worked to date: | | 6,480.0 | Hrs worked MTD: | | 1,152.0 | |
| | | | Total: | | 24.0 288.0 | |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | | | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | | | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | | | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 | |
| 0007 | GL681 Loader | | | 0.0 | 8.0 | |
| 0008 | GL661 D6T | | | 24.0 | 0.0 | |
| 0009 | GL668 D6T | | | 24.0 | 0.0 | |
| 0010 | GL678 D7E | | | 24.0 | 0.0 | |
| 0011 | GL680 D7E | | | 24.0 | 0.0 | |
| Total operating hrs to date: | | 1,396.0 | Idle hrs MTD: | 384.0 | Opr hrs MTD: | 272.0 |
| | | | Total: | 96.0 | 68.0 | |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |
| | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE | |

| | | |
|---|------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 173 | Page 49 of 732 |
| | DATE 05 Apr 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|---|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 61 °F Max 77 °F No Precipitation 10 MPH Wind |
|---------------------------|---|

QC NARRATIVES

GENERAL COMMENTS

General mobilization continues. Crews landed and installed the last piece of subline on the beach. Continued to load shore pipe for transport to the island. GLDD surveyor continue to conduct pre construction surveys of Beach.

Environmental Monitoring:
Environmental survey on the island continues. Please see full survey report attached to this Daily QC Report.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Derrick 72: The Deck Captain discussed any safety concerns from the previous day. Topic of discussion on meeting was safe transfers. JSAs reviewed include Roll Eye in Wire Rope, Crane Lifts, Vessel Transfers, Fueling Equipment, Transporting Equipment with Forklift/Dozer, Disconnecting & Making Pontoon Connection, Hot Work, Moving Misc.- Barges-Pipes.

Derrick 72: Observed employees transferring onto Derrick 72 and tug boats. The crews followed GLDD's policy/procedure when doing so.

Yard: Observed welder working on pontoon platform. All crews were wearing the proper PPE for the job and used lights on hard hats in the dark. SSHO checked employee temperatures prior to beginning of shift.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|---|-------------|
| No activities were started or finished today | |

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|--|------|-------------|---------|
| No QC requirements were completed today | | | |

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---|----------|-------------|
| No QC Deficiency items were issued today | | |

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|--|----------|-------------|
| No QC Deficiency items were corrected today | | |

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|---|-----------|----------|
| No Contractors had their first or last day on the site | | |

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|---------------------------|---------------------|--------------|
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|----------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 50 of 732 | |
| | | 173 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 05 Apr 2020 - Sunday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 6,768.0 | | Hrs worked MTD: 1,440.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| Total operating hrs to date: 1,464.0 | | Idle hrs MTD: 480.0 | Opr hrs MTD: 340.0 | Total: 96.0 68.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | | |
|---|------------------------------|---|---------------------------|--------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 52 of 732 | |
| | | 174 | | | |
| PROJECT | | DATE | | | |
| | | 06 Apr 2020 - Monday | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | |
| | | W9127819C0029 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 |
| Great Lakes | WELDER | | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | MATE | | | 4.0 | 48.0 |
| Great Lakes | DECK HAND | | | 4.0 | 48.0 |
| Great Lakes | BOAT CAPTAIN | | | 5.0 | 60.0 |
| Total hrs worked to date: 7,056.0 | | Hrs worked MTD: 1,728.0 | | Total: 24.0 288.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0001 | Tug Buddy G | | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | | 0.0 | 12.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | | 0.0 | 8.0 |
| 0008 | GL661 D6T | | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | | 24.0 | 0.0 |
| 0012 | Booster Jessie | | | 0.0 | 0.0 |
| Total operating hrs to date: 1,532.0 | | Idle hrs MTD: 576.0 | | Opr hrs MTD: 408.0 | |
| | | | | Total: 96.0 68.0 | |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE |

| | | | |
|--|---|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 175 | Page 53 of 732 |
| | | DATE 07 Apr 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 79 °F No Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Crews moved equipment and pipe on beach and prepared the booster Jessie to be placed in line. GLDD surveyor continue to conduct pre construction surveys of Beach. | | | |
| Environmental Monitoring: Environmental survey on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain discussed any safety concerns from the previous day. Topic of discussion on meeting was safe transfers. JSAs reviewed include Crane Lifting, Housekeeping, Roll Eye in Wire Rope, Vessel Transfer and Use Anchor Barge pick up anchors. | | | |
| Derrick 72: Observed employees transferring onto Derrick 72 and tug boats. The crews followed GLDD's policy/procedure when doing so. | | | |
| Yard: Observed welder working on pontoon platform. All crews were wearing the proper PPE for the job and used lights on hard hats in the dark. SSHO checked employee temperatures prior to beginning of shift. | | | |
| Conducted initial inspection of Ohio River | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today CUTTER DREDGING/BEACHFILL CUTTER ENVIRO. MONITORING | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked | | | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 175 | Page 54 of 732 | | |
|--|------------------------------|-------------------------------|-----------------|--------------|-------|
| PROJECT MsCIP Ship Island Phase III and IV | | DATE 07 Apr 2020 - Tuesday | | | |
| CONTRACT NUMBER W9127819C0029 | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | |
| Great Lakes | WELDER | 1.0 | 12.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | MATE | 4.0 | 48.0 | | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | | |
| Total hrs worked to date: | 7,344.0 | Hrs worked MTD: | 2,016.0 | Total: | 24.0 |
| | | | | 288.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | | |
| 0007 | GL681 Loader | 0.0 | 8.0 | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | |
| 0009 | GL668 D6T | 24.0 | 0.0 | | |
| 0010 | GL678 D7E | 24.0 | 0.0 | | |
| 0011 | GL680 D7E | 24.0 | 0.0 | | |
| 0012 | Booster Jessie | 0.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 12.0 | | |
| Total operating hrs to date: | 1,612.0 | Idle hrs MTD: | 672.0 | Opr hrs MTD: | 488.0 |
| | | | | Total: | 96.0 |
| | | | | 80.0 | |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | | | | |
| On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | | |
|--|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 176 | Page 55 of 732 |
| | | DATE 08 Apr 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 85 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. The booster Jessie was installed. Beach crew continue to unload pipe and equipment onto the island. GLDD surveyors continue to survey the beach and borrow area. | | | |
| Environmental Monitoring: Environmental survey on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Alaska/Derrick 72/Yard: The Deck Captain questioned the crew about any safety concerns from the previous day. The day's job tasks were reviewed. The meeting concluded with Stretch & Flex. | | | |
| Alaska: Good team coordination during install inner shell on Main Pump, Proper set-up of step ladder use applied. Crews wear all required PPE for their task and mandatory PPE (Safety gloves, Safety Shoes, Hard Hat, Safety Glasses and PFD). Derrick/Yard: Crew applied good housekeeping with proper body posture and wearing all required PPE. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|-------------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 56 of 732 | |
| | | 176 | | |
| | | DATE | 08 Apr 2020 - Wednesday | |
| | | | | |
| PROJECT | | CONTRACT NUMBER | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 |
| Great Lakes | MATE | | 4.0 | 48.0 |
| Great Lakes | DECK HAND | | 4.0 | 48.0 |
| Great Lakes | BOAT CAPTAIN | | 5.0 | 60.0 |
| Total hrs worked to date: 7,632.0 | | Hrs worked MTD: 2,304.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | | Idle Hours | Operating Hours |
| 0005 | Crew/Survey Boat Holly Belle | | 0.0 | 12.0 |
| 0001 | Tug Buddy G | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | 0.0 | 12.0 |
| 0004 | Tug Master Dylan | | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | 0.0 | 8.0 |
| 0008 | GL661 D6T | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | 24.0 | 0.0 |
| 0012 | Booster Jessie | | 0.0 | 0.0 |
| 0013 | Ohio River | | 0.0 | 12.0 |
| Total operating hrs to date: 1,692.0 | | Idle hrs MTD: 768.0 | Opr hrs MTD: 568.0 | Total: 96.0 80.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 177 | Page 57 of 732 |
| | | DATE 09 Apr 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 65 °F Max 90 °F No Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. Beach crew continue to unload pipe and equipment onto the island. GLDD surveyors continue to survey on the beach and stake vegetation lines. | | | |
| Environmental Monitoring: Environmental survey on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72/Yard: The Deck Captain questioned the crew about any safety concerns from the previous day. The day's job tasks were reviewed. The meeting concluded with Stretch & Flex. | | | |
| Derrick 72: Crews applied safe transfer from Derrick to Crew boats, Maintaining three points of contact during vessel transfer and wearing of mandatory PPE (PFD, Safety Glass, Safety shoes, Safety Gloves, Hard Hat) Deckhand applied Good body posture and proper line handling technique used while securing Barge and Crew boat. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|------------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 58 of 732 | |
| | | 177 | | |
| PROJECT | | DATE | 09 Apr 2020 - Thursday | |
| | | CONTRACT NUMBER | | W9127819C0029 |
| MsCIP Ship Island Phase III and IV | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 7,920.0 | | Hrs worked MTD: 2,592.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0012 | Booster Jessie | 0.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| Total operating hrs to date: 1,772.0 | | Idle hrs MTD: 864.0 | Opr hrs MTD: 648.0 | Total: 96.0 80.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|---|------------------------------|---|----------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 60 of 732 | |
| | | 178 | | |
| | | DATE | 10 Apr 2020 - Friday | |
| | | CONTRACT NUMBER | | |
| PROJECT | | MsCIP Ship Island Phase III and IV | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 4.0 | 48.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 8,208.0 | | Hrs worked MTD: 2,880.0 | Total: 24.0 | 288.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0012 | Booster Jessie | 0.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| Total operating hrs to date: 1,852.0 | | Idle hrs MTD: 960.0 | Opr hrs MTD: 728.0 | Total: 96.0 80.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|---|--|----------------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 179 | Page 61 of 732 | |
| | | DATE 11 Apr 2020 - Saturday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 48 °F Max 73 °F No Precipitation 9 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| General mobilization continues. Beach crew continue to unload pipe and equipment onto the island. The Dredge Alaska was towed from the dock to the offshore staging area. | | | | |
| Environmental Monitoring: Environmental survey on the island continues. Please see full survey report attached to this Daily QC Report. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. The day's job tasks were reviewed. The meeting concluded with Stretch & Flex. | | | | |
| Derrick 72: Good communication maintain between Crane operator and crew during lifting of pipes. Crew applied safe hand placement at all times while connecting and disconnecting load. Deckhand assisting the crews in vessel transfer between the barge and crew boat. SSHO: Conducted Temperature checks at Point Cadet Marina. Conducted Temperature check training to Bay Runner Captains. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | | Position | Number of Employees | Hours Worked |
| Great Lakes | | WELDER | 2.0 | 24.0 |
| Great Lakes | | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | | | | | | |
|---|------------------------------|---|------------------------|---------------------------|--------------|-------|--------|------|------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 62 of 732 | | | | | | |
| | | 179 | | | | | | | |
| | | DATE | 11 Apr 2020 - Saturday | | | | | | |
| | | CONTRACT NUMBER | | W9127819C0029 | | | | | |
| PROJECT | | MsCIP Ship Island Phase III and IV | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | | | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | | | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | | | | |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 | | | | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | | | | |
| Great Lakes | MATE | 6.0 | 72.0 | | | | | | |
| Great Lakes | DECK HAND | 8.0 | 96.0 | | | | | | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | | | | | | |
| Great Lakes | OILER | 2.0 | 24.0 | | | | | | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | | | | | | |
| Total hrs worked to date: | | 8,748.0 | Hrs worked MTD: | 3,420.0 | Total: | 45.0 | 540.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | | | | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | | | | | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | | | | | | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | | | | | | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | | | | | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | | | | | | |
| 0007 | GL681 Loader | 0.0 | 8.0 | | | | | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | | | | | |
| 0009 | GL668 D6T | 24.0 | 0.0 | | | | | | |
| 0010 | GL678 D7E | 24.0 | 0.0 | | | | | | |
| 0011 | GL680 D7E | 24.0 | 0.0 | | | | | | |
| 0012 | Booster Jessie | 0.0 | 0.0 | | | | | | |
| 0013 | Ohio River | 0.0 | 12.0 | | | | | | |
| Total operating hrs to date: | | 1,932.0 | Idle hrs MTD: | 1,056.0 | Opr hrs MTD: | 808.0 | Total: | 96.0 | 80.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |
| | | | | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | | | | |
| QC REPRESENTATIVE'S SIGNATURE | | | DATE | SUPERINTENDENT'S INITIALS | | DATE | | | |

| | | | |
|---|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 180 | Page 63 of 732 |
| | | DATE 12 Apr 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 65 °F Max 80 °F 0.20 IN Precipitation 30 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| General mobilization continues. The Dredge Alaska remained anchored in the off shore staging area behind Horn Island due to inclement weather. | | | |
| Environmental Monitoring: Environmental survey on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. The day's job tasks were reviewed. The meeting concluded with Stretch & Flex. | | | |
| Derrick 72: Crane lifts was performed safely. Crews remaining clear of suspended loads and taglines was utilized. Yard: Welders wear task required PPE's, Proper Body Ergonomics maintained while doing the task. SSHO: Conducted GLDD Safety Orientation and Covid-19 Training with new Crew boat Bay Runner Captain. New Bay Runner Captain viewed Safe Work Practice for Cutter Suction Dredges Video. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today No preparatory inspections held today | | | |
| Initial Inspections held today No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|--|----------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 64 of 732 | |
| | | 180 | | |
| | | DATE | 12 Apr 2020 - Sunday | |
| | | | | |
| PROJECT | | CONTRACT NUMBER | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | |
| Great Lakes | OILER | 2.0 | 24.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 6.0 | 72.0 | |
| Great Lakes | DECK HAND | 8.0 | 96.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 9,288.0 | | Hrs worked MTD: 3,960.0 | Total: 45.0 | 540.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 12.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0012 | Booster Jessie | 0.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| Total operating hrs to date: 2,012.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 888.0 | Total: 96.0 80.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|---|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 181 | Page 65 of 732 |
| | | DATE 13 Apr 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 56 °F Max 83 °F No Precipitation 20 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| Mobilization Complete. The Dredge Alaska (AK) remained anchored in the offshore staging area behind Horn Island until weather subsided. The AK towed to the borrow area and began dredging operations at approximately 13:30. Beach crew pumped a pad at station 127+00 to establish a work area. Beach midline station was 135+00. No turbidity samples taken this day due to project needs and startup time. Pay app for 60% of mobilization cost submitted on this day. | | | |
| Environmental Monitoring: Environmental survey on the island continues. Please see full survey report attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Fill Site: Supervisor questioned the crew about any safety concerns from the previous day. The day's job tasks were reviewed. The meeting concluded with Stretch & Flex. | | | |
| Fill Site: Crews wearing all required PPE and maintaining 3 points of contact while performing vessel transfers. JSAs filled out prior to performing their job tasks. Operators maintained 3 points of contact when entering or exiting equipment. Crews applied safety zone at all times around heavy equipment. SSHO: Conducted GLDD Safety Orientation and Covid-19 Training with new hire. Conducted Initial Inspection at Fill Site and ES 15, GL670, GL691 and GL694. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No | Description | | |
| 0003 | Phase 4 Beach Fill | | |
| QC REQUIREMENTS | | | |
| Requirement No | Type | Description | Results |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name | First Day | Last Day | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 66 of 732 | | | | | |
|---|------------------------------|----------------------|-----------------|----------------|--------------|---------|--------|-----|-------|
| | | 181 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 13 Apr 2020 - Monday | | | | | | | |
| PROJECT | | CONTRACT NUMBER | | | | | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | | 12.0 | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | | 12.0 | | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | | 12.0 | | | | | |
| Great Lakes | DECK CAPTAIN | 2.0 | | 24.0 | | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | | 12.0 | | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | | 12.0 | | | | | |
| Great Lakes | DREDGE COOK | 2.0 | | 24.0 | | | | | |
| Great Lakes | DREDGE MATE | 2.0 | | 24.0 | | | | | |
| Great Lakes | OILER | 2.0 | | 24.0 | | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | | 12.0 | | | | | |
| Great Lakes | SITE MANAGER | 2.0 | | 24.0 | | | | | |
| Great Lakes | FILL FOREMAN | 1.0 | | 12.0 | | | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | | 12.0 | | | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | | 12.0 | | | | | |
| Great Lakes | MATE | 6.0 | | 72.0 | | | | | |
| Great Lakes | DECK HAND | 8.0 | | 96.0 | | | | | |
| Great Lakes | ENGINEER | 2.0 | | 24.0 | | | | | |
| Great Lakes | BOAT CAPTAIN | 5.0 | | 60.0 | | | | | |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | | 96.0 | | | | | |
| Great Lakes | SHOREMAN | 2.0 | | 24.0 | | | | | |
| Great Lakes | SITE ENGINEER | 4.0 | | 40.0 | | | | | |
| Total hrs worked to date: | | 9,988.0 | Hrs worked MTD: | 4,660.0 | Total: | 59.0 | 700.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | | | | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | | | | | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | | | | | | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | | | | | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | | | | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | | | | | | |
| 0007 | GL681 Loader | 0.0 | 8.0 | | | | | | |
| 0008 | GL661 D6T | 0.0 | 24.0 | | | | | | |
| 0009 | GL668 D6T | 0.0 | 12.0 | | | | | | |
| 0010 | GL678 D7E | 0.0 | 24.0 | | | | | | |
| 0011 | GL680 D7E | 0.0 | 24.0 | | | | | | |
| 0012 | Booster Jessie | 0.0 | 24.0 | | | | | | |
| 0013 | Ohio River | 0.0 | 12.0 | | | | | | |
| 0015 | GL670 D7E | 0.0 | 24.0 | | | | | | |
| 0014 | GL694 Loader | 0.0 | 24.0 | | | | | | |
| 0016 | GL691 Excavator | 0.0 | 12.0 | | | | | | |
| Total operating hrs to date: | | 2,284.0 | Idle hrs MTD: | 1,152.0 | Opr hrs MTD: | 1,160.0 | Total: | 0.0 | 272.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 67 of 732 181 | |
| | | DATE 13 Apr 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 182 | Page 68 of 732 | | | | | | | | | | | | |
|--|---|----------------------------------|----------------|------|----------|---------------------|--------------|-------------|-----------------|-----|------|-------------|-----------------|-----|------|
| | | DATE 14 Apr 2020 - Tuesday | | | | | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 48 °F Max 76 °F No Precipitation 11 MPH Wind | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Dredge Alaska (AK) continued digging within Cut 1 of the Ship Island Borrow Area. Beach crew continued pumping dredged material east, midnight station was at 140+00. GLDD surveyors continue to conduct topographic beach and offshore hydro surveys. Hydro surveys of the beach were not conducted due to surf zone conditions.</p> <p>Environmental Monitoring: Environmental survey on the island continues. No sea turtle activity was found, please see full survey report attached to this Daily QC Report.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Derrick 72: Supervisor questioned the crew about any safety concerns from the previous day. The day's job tasks were reviewed. The meeting concluded with Stretch & Flex.</p> <p>Yard: Crews wearing all required PPE and maintaining 3 points of contact while performing vessel transfers. SSHO: Conducted GLDD Environmental Health and Safety Orientation, Hazcom, UTV and Covid-19 Training with new hire. New hire viewed Dredging Safety Video. Conducted Covid-19 Training with ESO. ESO watched GLDD Land Based Orientation Video.</p> | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | |
| QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site | | | | | | | | | | | | | | | |
| LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Crew</th> <th style="width: 45%;">Position</th> <th style="width: 15%;">Number of Employees</th> <th style="width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>PROJECT MANAGER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Great Lakes</td> <td>DREDGE OPERATOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | | | | | | | |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 | | | | | | | | | | | | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 69 of 732 | |
|---|------------------------------|-------------------------|-----------------------|------------------|
| | | 182 | | |
| PROJECT | | DATE | 14 Apr 2020 - Tuesday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MsCIP Ship Island Phase III and IV | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | |
| Great Lakes | OILER | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 6.0 | 72.0 | |
| Great Lakes | DECK HAND | 8.0 | 96.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 10,688.0 | | Hrs worked MTD: 5,360.0 | Total: 59.0 | 700.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 0.0 | 24.0 | |
| 0009 | GL668 D6T | 0.0 | 12.0 | |
| 0010 | GL678 D7E | 0.0 | 24.0 | |
| 0011 | GL680 D7E | 0.0 | 24.0 | |
| 0012 | Booster Jessie | 0.0 | 24.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 24.0 | |
| 0015 | GL670 D7E | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | 0.0 | 12.0 | |
| Total operating hrs to date: 2,556.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 1,432.0 | Total: 0.0 272.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |

| | | |
|---|-------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 182 | Page 70 of 732 |
| | DATE 14 Apr 2020 - Tuesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | | | | | | |
|--|---|----------------------------------|----------------|--|----------------|-----------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 183 | Page 71 of 732 | | | | | |
| | | DATE 15 Apr 2020 - Wednesday | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 46 °F Max 69 °F No Precipitation 12 MPH Wind | | | | | | | |
| QC NARRATIVES | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | |
| <p>The Dredge Alaska (AK) completed Cut 1 and moved to commence digging within Cut 2 of the Ship Island Borrow Area. Beach crew continued pumping dredged material east, midnight station was at 146+00. GLDD surveyors continue to conduct topographic beach and offshore hydro surveys. Hydro surveys of the beach were not conducted due to surf zone conditions. No turbidity samples taken due to weather conditions.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found, please see full survey report attached to this Daily QC Report. Archaeological surveys started on this day. No issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | |
| <p>Derrick 72/Fill Site: Supervisor questioned the crew about any safety concerns from the previous day. The day's job tasks were reviewed. The meeting concluded with Stretch & Flex.</p> <p>Yard: Crews wearing all required PPE and maintaining 3 points of contact while performing vessel transfers. Operator performing multiple lifts with the forklift in safe manner. Proper use of Taglines . Personnel remaining clear of suspended load. SSHO: Conducted Covid-19 Training with Miss Becky Tug and ESO. Miss Becky Tug and ESO watched GLDD Land Based Orientation Video.</p> | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | |
| <p>Preparatory Inspections held today No preparatory inspections held today</p> <p>Initial Inspections held today No initial inspections held today</p> | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | |
| <p>Activity No Description</p> <hr/> <p>No activities were started or finished today</p> | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | |
| <table border="0" style="width: 100%;"> <tr> <td style="width: 15%;">Requirement No</td> <td style="width: 15%;">Type</td> <td style="width: 55%;">Description</td> <td style="width: 15%;">Results</td> </tr> </table> <hr/> <p>No QC requirements were completed today</p> | | | | | Requirement No | Type | Description | Results |
| Requirement No | Type | Description | Results | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | |
| <table border="0" style="width: 100%;"> <tr> <td style="width: 15%;">Item No</td> <td style="width: 25%;">Location</td> <td style="width: 60%;">Description</td> </tr> </table> <hr/> <p>No QC Deficiency items were issued today</p> | | | | | Item No | Location | Description | |
| Item No | Location | Description | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | |
| <table border="0" style="width: 100%;"> <tr> <td style="width: 15%;">Item No</td> <td style="width: 25%;">Location</td> <td style="width: 60%;">Description</td> </tr> </table> <hr/> <p>No QC Deficiency items were corrected today</p> | | | | | Item No | Location | Description | |
| Item No | Location | Description | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | |
| <table border="0" style="width: 100%;"> <tr> <td style="width: 60%;">Name</td> <td style="width: 20%;">First Day</td> <td style="width: 20%;">Last Day</td> </tr> </table> <hr/> <p>No Contractors had their first or last day on the site</p> | | | | | Name | First Day | Last Day | |
| Name | First Day | Last Day | | | | | | |
| LABOR HOURS | | | | | | | | |
| <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;">Crew</td> <td style="width: 40%;">Position</td> <td style="width: 15%;">Number of Employees</td> <td style="width: 15%;">Hours Worked</td> </tr> </table> <hr/> | | | | | Crew | Position | Number of Employees | Hours Worked |
| Crew | Position | Number of Employees | Hours Worked | | | | | |

| | | |
|---|---------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 183 | Page 72 of 732 |
| | DATE 15 Apr 2020 - Wednesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 |
| Total hrs worked to date: 11,436.0 | | Hrs worked MTD: 6,108.0 | Total: 61.0 748.0 |

| EQUIPMENT HOURS | | | |
|--------------------------------------|------------------------------|-----------------------|---------------------------------------|
| Equipment Name | Description | Idle Hours | Operating Hours |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| Total operating hrs to date: 2,852.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 1,728.0 Total: 0.0 296.0 |

| | |
|-------------------------|--------------------|
| MISHAP REPORTING | (Describe mishaps) |
|-------------------------|--------------------|

| | | |
|---|---------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 183 | Page 73 of 732 |
| | DATE 15 Apr 2020 - Wednesday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | |
|--------------------------|---|
| CONTRACTOR CERTIFICATION | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> |
|--------------------------|---|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 184 | Page 74 of 732 |
| | | DATE 16 Apr 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 45 °F Max 76 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) continued digging within Cut 2 of the Ship Island Borrow Area. Down for weather delay mid day. Beach crew continued pumping dredged material east, midnight station was at 150+50. GLDD surveyors continue to conduct beach and borrow area surveys. Beach fill ADs were completed on stations 125+00 to 146+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found, osprey nest with eggs confirmed, please see full survey report attached to this Daily QC Report. Archaeological surveys started on this day. No issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. Daily tasks were reviewed. The Deck Captain discussed Inspecting Rigging Hardware prior to making lifts and post lifts. He discussed using tag lines (without knots) and knowing proper hand signals. SSHO discussed Housekeeping, particularly Trip Hazards on decks and stairways. The meeting concluded with Stretch & Flex.</p> <p>Derrick 72: Observed employees transfer from barge to Derrick Barge, all followed safety protocol. Observed the Riggers inspect rigging hardware and slings. Spent some time with the Bull Gang while they were working on pontoons, all required PPE was worn and good ergonomics practiced.</p> <p>Heavy Lift Yard: Observed employee using forklift, the employee practiced good 360* awareness and performed good material handling.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
184 Page 75 of 732

DATE
16 Apr 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 | | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | OILER | 2.0 | 24.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 6.0 | 72.0 | | | |
| Great Lakes | DECK HAND | 8.0 | 96.0 | | | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | | | |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 | | | |
| Total hrs worked to date: | 12,184.0 | Hrs worked MTD: | 6,856.0 | Total: | 61.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |

| | | |
|---|--------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 184 | Page 76 of 732 |
| | DATE 16 Apr 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|---------|---------------|---------|--------------|---------|--------|-----|-------|
| Total operating hrs to date: | 3,148.0 | Idle hrs MTD: | 1,152.0 | Opr hrs MTD: | 2,024.0 | Total: | 0.0 | 296.0 |
|------------------------------|---------|---------------|---------|--------------|---------|--------|-----|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | |
|---|------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 185 | Page 78 of 732 |
| | DATE 17 Apr 2020 - Friday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 |
| Total hrs worked to date: 12,932.0 | | Hrs worked MTD: 7,604.0 | Total: 61.0 748.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|--------------------------------------|------------------------------|-----------------------|---------------------------------------|
| Equipment Name | Description | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| Total operating hrs to date: 3,444.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 2,320.0 Total: 0.0 296.0 |

| | |
|----------------------------------|--------------------|
| MISHAP REPORTING | (Describe mishaps) |
| No mishaps reported today | |

| | | | | |
|---|------|--|----------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 79 of 732 | |
| | | 185 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 17 Apr 2020 - Friday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 81 of 732 | |
|---|------------------------------|------------------------|-----------------|----------------|---------------------------------------|
| | | 186 | | | |
| PROJECT | | DATE | | | |
| | | 18 Apr 2020 - Saturday | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | | | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 |
| Great Lakes | OILER | | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | MATE | | | 6.0 | 72.0 |
| Great Lakes | DECK HAND | | | 8.0 | 96.0 |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | | | 7.0 | 108.0 |
| Total hrs worked to date: | | 13,680.0 | Hrs worked MTD: | 8,352.0 | Total: 61.0 748.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0001 | Tug Buddy G | | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 24.0 |
| 0007 | GL681 Loader | | | 0.0 | 8.0 |
| 0008 | GL661 D6T | | | 0.0 | 24.0 |
| 0009 | GL668 D6T | | | 0.0 | 12.0 |
| 0010 | GL678 D7E | | | 0.0 | 24.0 |
| 0011 | GL680 D7E | | | 0.0 | 24.0 |
| 0012 | Booster Jessie | | | 0.0 | 24.0 |
| 0013 | Ohio River | | | 0.0 | 24.0 |
| 0014 | GL694 Loader | | | 0.0 | 24.0 |
| 0015 | GL670 D7E | | | 0.0 | 24.0 |
| 0016 | GL691 Excavator | | | 0.0 | 12.0 |
| Total operating hrs to date: | | 3,740.0 | Idle hrs MTD: | 1,152.0 | Opr hrs MTD: 2,616.0 Total: 0.0 296.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |

| | | |
|---|--------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 186 | Page 82 of 732 |
| | DATE 18 Apr 2020 - Saturday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 187 | Page 83 of 732 |
| | | DATE 19 Apr 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 63 °F Max 83 °F 1.07 IN Precipitation 12 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) continued digging within Cut 2 of the Ship Island Borrow Area. Delays to dredging due to inclement weather. Beach crew continued pumping dredged material east, midnight station was at 167+25. No hydrographic or topographic surveys conducted this day due to weather. No turbidity samples taken due to weather.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. Daily tasks were reviewed. The meeting concluded with Stretch & Flex.</p> <p>Derrick 72: Observed inspecting rigging hardware and slings. SSHO: Orientated GLDD Employee and provided Online Safety Training.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 84 of 732 | |
|---|------------------------------|-------------------------|----------------------|------------------|
| | | 187 | | |
| PROJECT | | DATE | 19 Apr 2020 - Sunday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MsCIP Ship Island Phase III and IV | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | |
| Great Lakes | OILER | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 6.0 | 72.0 | |
| Great Lakes | DECK HAND | 8.0 | 96.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 | |
| Total hrs worked to date: 14,428.0 | | Hrs worked MTD: 9,100.0 | Total: 61.0 | 748.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 0.0 | 24.0 | |
| 0009 | GL668 D6T | 0.0 | 12.0 | |
| 0010 | GL678 D7E | 0.0 | 24.0 | |
| 0011 | GL680 D7E | 0.0 | 24.0 | |
| 0015 | GL670 D7E | 0.0 | 24.0 | |
| 0012 | Booster Jessie | 0.0 | 24.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | 0.0 | 12.0 | |
| Total operating hrs to date: 4,036.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 2,912.0 | Total: 0.0 296.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |

| | | | |
|--|------|---|------|
| <p style="text-align: center;">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 85 of 732 187 | |
| | | DATE 19 Apr 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | |
|---|------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 188 | Page 87 of 732 |
| | DATE 20 Apr 2020 - Monday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|--|----------------------------|-------------------------------|-------|
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 |
| <hr/> Total hrs worked to date: 15,176.0 | | <hr/> Hrs worked MTD: 9,848.0 | |
| | | <hr/> Total: 61.0 748.0 | |

| EQUIPMENT HOURS | | Idle | Operating |
|--|------------------------------|-----------------------------|-----------|
| Equipment Name | Description | Hours | Hours |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| <hr/> Total operating hrs to date: 4,332.0 | | <hr/> Idle hrs MTD: 1,152.0 | |
| | | <hr/> Opr hrs MTD: 3,208.0 | |
| | | <hr/> Total: 0.0 296.0 | |

| | |
|----------------------------------|--------------------|
| MISHAP REPORTING | (Describe mishaps) |
| No mishaps reported today | |

| | | |
|---|------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 188 | Page 88 of 732 |
| | DATE 20 Apr 2020 - Monday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 189 | Page 89 of 732 | | | | | | | | | | | | |
|--|--|----------------------------------|----------------|----------------|-----------|---------------------|--------------|-------------|--------|-----|------|-------------|-----------------|-----|------|
| | | DATE 21 Apr 2020 - Tuesday | | | | | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 51 °F Max 84 °F No Precipitation 3 MPH Wind | | | | | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | | | | | |
| <p>The Dredge Alaska (AK) continued digging within Cut 3 of the Ship Island Borrow Area. Beach crew continued pumping dredged material east, midnight station was at 173+00. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and in the borrow area. No turbidity samples taken due to the dredge not digging during time of sampling.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | | | | | |
| <p>Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. Daily tasks were reviewed. Heavy Lift Yard: Watched the crew fueling up. All procedures were followed. The meeting concluded with Stretch & Flex.</p> <p>Derrick 72: Observed employees performing housekeeping on the barge. Both employees used good ergonomics with all required PPE.</p> | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | | | | | |
| Preparatory Inspections held today _____ No preparatory inspections held today | | | | | | | | | | | | | | | |
| Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | | | | | |
| Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | | | | | |
| <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">_____</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | _____ | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | |
| _____ | | | | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | | | | | |
| <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> | | | | Item No | Location | Description | _____ | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| _____ | | | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | | | | | |
| <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> | | | | Item No | Location | Description | _____ | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| _____ | | | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | | | | | |
| <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | _____ | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | |
| _____ | | | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | | | | | |
| <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>WELDER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Great Lakes</td> <td>DREDGE OPERATOR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | WELDER | 2.0 | 24.0 | Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | | | | | |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 | | | | | | | | | | | | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 90 of 732 | |
|---|------------------------------|--------------------------|-----------------------|------------------|
| | | 189 | | |
| PROJECT | | DATE | 21 Apr 2020 - Tuesday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MsCIP Ship Island Phase III and IV | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | |
| Great Lakes | OILER | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 6.0 | 72.0 | |
| Great Lakes | DECK HAND | 8.0 | 96.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 | |
| Total hrs worked to date: 15,924.0 | | Hrs worked MTD: 10,596.0 | Total: 61.0 | 748.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 0.0 | 24.0 | |
| 0009 | GL668 D6T | 0.0 | 12.0 | |
| 0010 | GL678 D7E | 0.0 | 24.0 | |
| 0011 | GL680 D7E | 0.0 | 24.0 | |
| 0012 | Booster Jessie | 0.0 | 24.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 0.0 | 24.0 | |
| 0015 | GL670 D7E | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | 0.0 | 12.0 | |
| Total operating hrs to date: 4,628.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 3,504.0 | Total: 0.0 296.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |

| | | |
|---|-------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 189 | Page 91 of 732 |
| | DATE 21 Apr 2020 - Tuesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|---|----------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 190 | Page 92 of 732 |
| | | DATE 22 Apr 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 58 °F Max 66 °F No Precipitation 20 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) continued digging within Cut 3 of the Ship Island Borrow Area. Beach crew continued pumping dredged material east, midnight station was at 179+00. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and in the borrow area as well as collecting turbidity samples.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. Daily tasks were reviewed. Heavy Lift Yard: Watched the crew fueling up. All procedures were followed. The meeting concluded with Stretch & Flex.</p> <p>Derrick 72: Observed employees performing housekeeping on the barge. Both employees used good ergonomics with all required PPE.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 93 of 732 | |
|---|------------------------------|-------------------------|-----------------|----------------|----------------------|
| | | 190 | | | |
| PROJECT | | DATE | | | |
| | | 22 Apr 2020 - Wednesday | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | |
| | | W9127819C0029 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | | | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 |
| Great Lakes | OILER | | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | MATE | | | 6.0 | 72.0 |
| Great Lakes | DECK HAND | | | 8.0 | 96.0 |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | | | 7.0 | 108.0 |
| Total hrs worked to date: | | 16,672.0 | Hrs worked MTD: | 11,344.0 | Total: 61.0 748.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0001 | Tug Buddy G | | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 24.0 |
| 0007 | GL681 Loader | | | 0.0 | 8.0 |
| 0008 | GL661 D6T | | | 0.0 | 24.0 |
| 0012 | Booster Jessie | | | 0.0 | 24.0 |
| 0009 | GL668 D6T | | | 0.0 | 12.0 |
| 0010 | GL678 D7E | | | 0.0 | 24.0 |
| 0011 | GL680 D7E | | | 0.0 | 24.0 |
| 0013 | Ohio River | | | 0.0 | 24.0 |
| 0014 | GL694 Loader | | | 0.0 | 24.0 |
| 0015 | GL670 D7E | | | 0.0 | 24.0 |
| 0016 | GL691 Excavator | | | 0.0 | 12.0 |
| Total operating hrs to date: | | 4,924.0 | Idle hrs MTD: | 1,152.0 | Opr hrs MTD: 3,800.0 |
| | | | | Total: | 0.0 296.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |

| | | |
|---|---------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 190 | Page 94 of 732 |
| | DATE 22 Apr 2020 - Wednesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 191 | Page 95 of 732 | | | | | | | | | | | | | | | | | | | | |
|--|---|----------------------------------|----------------|----------------|-----------|---------------------|---|--|--------|-----|------|-------------|-----------------|-----|------|-------------|---------------------------|-----|------|-------------|------------------|-----|------|
| | | DATE 23 Apr 2020 - Thursday | | | | | | | | | | | | | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 60 °F Max 73 °F No Precipitation 15 MPH Wind | | | | | | | | | | | | | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | | | | | | | | | | | | | |
| GENERAL COMMENTS The Dredge Alaska (AK) was down for weather. Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | | | | | | | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Derrick 72/Heavy Lift Yard: The Deck Captain questioned the crew about any safety concerns from the previous day. Reminded crew to use hard hat lights in morning. Daily tasks were reviewed. Also reviewed recent incidents on site with crew. Fill Site: SSOH discussed recent incidents on site and reminded crew to use hard hat light when it is dark. | | | | | | | | | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | | | | | | | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | | | | | | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | | | | | | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | | | | | | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | | | | | | | | | |
| LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>WELDER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Great Lakes</td> <td>DREDGE OPERATOR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Great Lakes</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Great Lakes</td> <td>SAFETY INSPECTOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | WELDER | 2.0 | 24.0 | Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 | Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | |

| | | |
|---|--------------------------------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 191 | Page 96 of 732 |
| | DATE 23 Apr 2020 - Thursday | |

| | | | | | |
|---|----------------------------|----------------------------------|--------|------|-------|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | |
| Great Lakes | PROJECT MANAGER | | 1.0 | | 12.0 |
| Great Lakes | PROJECT ENGINEER | | 1.0 | | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | 8.0 | | 96.0 |
| Great Lakes | DECK CAPTAIN | | 2.0 | | 24.0 |
| Great Lakes | SHOREMAN | | 2.0 | | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | | 1.0 | | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | 1.0 | | 12.0 |
| Great Lakes | DREDGE COOK | | 2.0 | | 24.0 |
| Great Lakes | DREDGE MATE | | 2.0 | | 24.0 |
| Great Lakes | OILER | | 2.0 | | 24.0 |
| Great Lakes | SITE ENGINEER | | 4.0 | | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | | 12.0 |
| Great Lakes | SITE MANAGER | | 2.0 | | 24.0 |
| Great Lakes | FILL FOREMAN | | 1.0 | | 12.0 |
| Great Lakes | DREDGE CAPTAIN | | 1.0 | | 12.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | | 12.0 |
| Great Lakes | MATE | | 6.0 | | 72.0 |
| Great Lakes | DECK HAND | | 8.0 | | 96.0 |
| Great Lakes | ENGINEER | | 2.0 | | 24.0 |
| Great Lakes | BOAT CAPTAIN | | 7.0 | | 108.0 |
| Total hrs worked to date: 17,420.0 | | Hrs worked MTD: 12,092.0 | Total: | 61.0 | 748.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|--------------------------------------|------------------------------|----------------------|------------------|
| Equipment Name | Description | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| Total operating hrs to date: 5,220.0 | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 4,096.0 | Total: 0.0 296.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 97 of 732 191 | |
| | | DATE 23 Apr 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 192 DATE 24 Apr 2020 - Friday | Page 98 of 732 | | | | | | | | | | | | |
|--|--|--|----------------|----------------|-----------|---------------------|---|--|--------|-----|------|-------------|-----------------|-----|------|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 54 °F Max 62 °F No Precipitation 8 MPH Wind | | | | | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | | | | | |
| <p>The Dredge Alaska (AK) continued digging within Cut 3 of the Ship Island Borrow Area. Beach crew continued pumping dredged material east, midnight station was at 185+00. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and in the borrow area as well as collecting turbidity samples.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found, ESO located a stranding (report and photos attached). No new bird nesting activity, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | | | | | |
| <p>Derrick 72: The Deck Captain questioned the crew about any safety concerns from the previous day. Daily tasks were reviewed.</p> <p>Heavy Lift Yard: Watched the crew fueling up. All procedures were followed. The meeting concluded with Stretch & Flex.</p> <p>Fill Site: Observed employees performing housekeeping on the barge. Both employees used good ergonomics with all required PPE.</p> | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | | | | | |
| <p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p> | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | | | | | |
| <p>Activity No Description _____</p> <p>No activities were started or finished today</p> | | | | | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>WELDER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Great Lakes</td> <td>DREDGE OPERATOR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | WELDER | 2.0 | 24.0 | Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | | | | | |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 | | | | | | | | | | | | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 99 of 732 | | |
|---|------------------------------|--------------------------|----------------------|------------|-------|
| | | 192 | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 24 Apr 2020 - Friday | | |
| | | CONTRACT NUMBER | W9127819C0029 | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | |
| Great Lakes | OILER | 2.0 | 24.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | MATE | 6.0 | 72.0 | | |
| Great Lakes | DECK HAND | 8.0 | 96.0 | | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | | |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 | | |
| Total hrs worked to date: 18,168.0 | | Hrs worked MTD: 12,840.0 | Total: 61.0 | 748.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | | |
| 0007 | GL681 Loader | 0.0 | 8.0 | | |
| 0008 | GL661 D6T | 0.0 | 24.0 | | |
| 0009 | GL668 D6T | 0.0 | 12.0 | | |
| 0010 | GL678 D7E | 0.0 | 24.0 | | |
| 0011 | GL680 D7E | 0.0 | 24.0 | | |
| 0012 | Booster Jessie | 0.0 | 24.0 | | |
| 0013 | Ohio River | 0.0 | 24.0 | | |
| 0014 | GL694 Loader | 0.0 | 24.0 | | |
| 0015 | GL670 D7E | 0.0 | 24.0 | | |
| 0016 | GL691 Excavator | 0.0 | 12.0 | | |
| Total operating hrs to date: 5,516.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 4,392.0 | Total: 0.0 | 296.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 100 of 732 192 | |
| | | DATE 24 Apr 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 193 | Page 101 of 732 |
| | | DATE 25 Apr 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 49 °F Max 68 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) continued digging within Cut 3 of the Ship Island Borrow Area. Beach crew continued pumping dredged material east, midnight station was at 194+00. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and in the borrow area as well as collecting turbidity samples.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Dredge Alaska: Supervisor questioned the crew about any safety concerns from the previous day. The day's job tasks were reviewed including Housekeeping, Chipping and Painting, Moving Anchors, Vessel Transfer, Switch Valves on EMD Coolers, Sounding Water - Fuel and Oil Tanks, Day Tank Filling, Pumping Oil from Boat to Slop Tank and Loading/Unloading Supplies. All employees wearing required PPE and maintaining 3 points of contact. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No | Description | | |
| 0006 | West Ship Island North Shore Environmental Monitor | | |
| QC REQUIREMENTS | | | |
| Requirement No | Type | Description | Results |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name | First Day | Last Day | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
193

Page 102 of 732

DATE
25 Apr 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 |
| Total hrs worked to date: 18,916.0 | | Hrs worked MTD: 13,588.0 | Total: 61.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|--------------------------------------|------------------------------|-----------------------|---------------------------------------|
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| Total operating hrs to date: 5,812.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 4,688.0 Total: 0.0 296.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 103 of 732 193 | |
| | | DATE 25 Apr 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| Empty space for the daily log content | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 194 | Page 104 of 732 |
| | | DATE 26 Apr 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 55 °F Max 80 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) continued digging within Cut 3 of the Ship Island Borrow Area. Beach crew continued pumping dredged material west, midnight station was at 198+75. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and in the borrow area. No turbidity samples taken due to dredge not digging while Engineer on site.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Derrick 72: Supervisor questioned the crew about any safety concerns from the previous day. The day's job tasks were reviewed including Vessel Transfer, Crane Lifts(General or Specific) and Hotwork(Welding, Cutting, Grinding).</p> <p>Booster Jessie: Observed crew JSA for chipping and painting, housekeeping, and daily duties. SSO also conducted light intensity measurement on booster jessie.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
194 Page 105 of 732

DATE
26 Apr 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 |
| Total hrs worked to date: 19,664.0 | | Hrs worked MTD: 14,336.0 | Total: 61.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|--------------------------------------|------------------------------|-----------------------|---------------------------------------|
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| Total operating hrs to date: 6,108.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 4,984.0 Total: 0.0 296.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 194 | Page 106 of 732 |
| | DATE 26 Apr 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | | |
|--|--|----------------------------------|-----------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 195 | Page 107 of 732 | |
| | | DATE 27 Apr 2020 - Monday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 61 °F Max 76 °F No Precipitation 7 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| <p>The Dredge Alaska (AK) completed digging within Cut 3 at 1230, moved to Cut 4 and resumed digging in Cut 4 at 1800. Beach crew continued pumping dredged material west, midnight station was at 203+00. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and in the borrow area. No turbidity samples taken at dredge due to sea conditions.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| <p>Derrick 72: Supervisor questioned the crew about any safety concerns from the previous day. The day's job tasks were reviewed including Vessel Transfer, Crane Lifts(General or Specific) and Hotwork(Welding, Cutting, Grinding)</p> <p>Fill Site: Observed crew JSA for Moving Equipment with Forklift, Hotwork Activities, Adding-Breaking Shorepipe, Building and Maintaining Dikes,Pulling the Drag Bar,Changing the Wye-Valve,Housekeeping,Fueling Equipment.</p> | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today _____ | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today _____ | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description _____ | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results _____ | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day _____ | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | Position | Number of Employees | Hours Worked | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 108 of 732 | |
|---|------------------------------|--------------------------|----------------------|------------------|
| | | 195 | | |
| PROJECT | | DATE | 27 Apr 2020 - Monday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MsCIP Ship Island Phase III and IV | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | |
| Great Lakes | OILER | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 6.0 | 72.0 | |
| Great Lakes | DECK HAND | 8.0 | 96.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 | |
| Total hrs worked to date: 20,412.0 | | Hrs worked MTD: 15,084.0 | Total: 61.0 | 748.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0001 | Tug Buddy G | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 0.0 | 24.0 | |
| 0009 | GL668 D6T | 0.0 | 12.0 | |
| 0010 | GL678 D7E | 0.0 | 24.0 | |
| 0011 | GL680 D7E | 0.0 | 24.0 | |
| 0012 | Booster Jessie | 0.0 | 24.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 0.0 | 24.0 | |
| 0015 | GL670 D7E | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | 0.0 | 12.0 | |
| Total operating hrs to date: 6,404.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 5,280.0 | Total: 0.0 296.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |

| | | | | |
|---|------|--|----------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 109 of 732 | |
| | | 195 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 27 Apr 2020 - Monday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 196 | Page 110 of 732 |
| | | DATE 28 Apr 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 78 °F No Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) continued digging within Cut 4. Beach crew continued pumping dredged material west, midnight station was at 215+00. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and in the borrow area as well as take turbidity samples at dredge and fill site.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. One Least Tern nest discovered in Phase 4 along Phase 5 planting at STA 270+00, please see full survey report and drawing attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Alaska: Supervisor questioned the crew about any safety concerns from the previous day. Observed crew JSA for Vessel Transfer, Moving Anchors, Housekeeping, Chipping and Painting. Greasing Machinery, Switch Valves on EMD Coolers, Sounding Water-Fuel and Oil Tanks and Day Tank-Filling. Rolling Eye in Rope.</p> <p>Conducted initial inspection of Tug Miss Becky</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 111 of 732 | | |
|---|------------------------------|-----------------------|-----------------|-----------------|----------------------|------------------|
| | | 196 | | | | |
| PROJECT | | DATE | | | | |
| | | 28 Apr 2020 - Tuesday | | | | |
| PROJECT | | CONTRACT NUMBER | | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | | | 8.0 | 96.0 | |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | | | 2.0 | 24.0 | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | |
| Great Lakes | OILER | | | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | MATE | | | 6.0 | 72.0 | |
| Great Lakes | DECK HAND | | | 8.0 | 96.0 | |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | | | 7.0 | 108.0 | |
| Total hrs worked to date: | | 21,160.0 | Hrs worked MTD: | 15,832.0 | Total: 61.0 748.0 | |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | |
| 0001 | Tug Buddy G | | | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 24.0 | |
| 0007 | GL681 Loader | | | 0.0 | 8.0 | |
| 0008 | GL661 D6T | | | 0.0 | 24.0 | |
| 0009 | GL668 D6T | | | 0.0 | 12.0 | |
| 0010 | GL678 D7E | | | 0.0 | 24.0 | |
| 0011 | GL680 D7E | | | 0.0 | 24.0 | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | |
| 0013 | Ohio River | | | 0.0 | 24.0 | |
| 0014 | GL694 Loader | | | 0.0 | 24.0 | |
| 0015 | GL670 D7E | | | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | | | 0.0 | 12.0 | |
| Total operating hrs to date: | | 6,700.0 | Idle hrs MTD: | 1,152.0 | Opr hrs MTD: 5,576.0 | Total: 0.0 296.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 196 | Page 112 of 732 |
| | DATE 28 Apr 2020 - Tuesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 197 | Page 114 of 732 |
| | DATE 29 Apr 2020 - Wednesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 |
| Total hrs worked to date: 21,908.0 | | Hrs worked MTD: 16,580.0 | Total: 61.0 748.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|--------------------------------------|------------------------------|-----------------------|---------------------------------------|
| Equipment Name | Description | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| Total operating hrs to date: 6,996.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 5,872.0 Total: 0.0 296.0 |

| |
|--|
| MISHAP REPORTING (Describe mishaps) |
| No mishaps reported today |

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 197 | Page 115 of 732 |
| | DATE 29 Apr 2020 - Wednesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|---|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 198 | Page 116 of 732 |
| | | DATE 30 Apr 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 51 °F Max 77 °F No Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) continued digging within Cut 4. Beach crew continued pumping dredged material west, midnight station was at 223+50. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and within the borrow area.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. The Least tern nest originally reported on 4/28 no longer exists, likely destroyed during storm. A moderately decomposed Kemp's ridley was discovered on the beach, the sea turtle stranding network was notified and the carcass was recovered. Please see full report attached to Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Alaska: Supervisor questioned the crew about any safety concerns from the previous day. The day's job tasks were reviewed. The meeting concluded with Stretch & Flex.</p> <p>Alaska: Crews always keep work area clean, orderly, and free of clutter and controllable hazards. Applied proper safe hand and feet placement at all times while working on pump rock box. Conducted Annual Fall Protection and Lifting / Rigging Equipment Inspection on Alaska.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | | Position | Number of Employees Hours Worked |
| Great Lakes | | WELDER | 2.0 24.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 198 | Page 117 of 732 |
| | DATE 30 Apr 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 |
| Total hrs worked to date: 22,656.0 | | Hrs worked MTD: 17,328.0 | Total: 61.0 748.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|--------------------------------------|------------------------------|-----------------------|---------------------------------------|
| Equipment Name | Description | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| Total operating hrs to date: 7,292.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 6,168.0 Total: 0.0 296.0 |

| | |
|----------------------------------|--------------------|
| MISHAP REPORTING | (Describe mishaps) |
| No mishaps reported today | |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 198 | Page 118 of 732 |
| | DATE 30 Apr 2020 - Thursday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 199 Page 120 of 732

DATE
01 May 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-----------------------|-------------------|
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 |
| Total hrs worked to date: 23,404.0 | | Hrs worked MTD: 748.0 | Total: 61.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|--------------------------------------|------------------------------|-------------------|-------------------------------------|
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| Total operating hrs to date: 7,588.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 296.0 Total: 0.0 296.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 199 | Page 121 of 732 |
| | DATE 01 May 2020 - Friday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 200 | Page 122 of 732 | | | | | | | | |
|---|--|----------------------------------|-----------------|----------------|-----------|---------------------|---|--|--|--|--|
| | | DATE 02 May 2020 - Saturday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 51 °F Max 82 °F No Precipitation 5 MPH Wind | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Dredge Alaska (AK) continued digging within Cut 5 of the Ship Island Borrow Area. Beach crew continued pumping dredged material west, midnight station was at 234+75. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and in the borrow area as well as take turbidity samples at dredge and fill site.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. The dried carcass of a Kemp's ridley sea turtle was found on the beach, a stranding report was completed. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> <p>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</p> <p>Derrick 72: Crane Operator discussed job tasks for the day including the crane lifts planned for the day. Fill Site: Foreman discussed job tasks for the day. Also discussed SALT book topic on environmental.</p> <p>Derrick 72: Crews utilizing safe work practices and wearing all required PPE while performing multiple crane lifts. Good communication, use of tag lines and crews remaining clear of suspended loads. Derrick 72: SSHO conducted a safety inspection. Some minor issues that were discovered were fixed on the spot. One open issue signed off. AED monthly inspections were conducted on the Derrick 72 and Fill Site.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4"> </td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | | | | |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| | | | | | | | | | | | |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 200 | Page 123 of 732 |
| | DATE 02 May 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 |
| Total hrs worked to date: 24,152.0 | | Hrs worked MTD: 1,496.0 | Total: 61.0 748.0 |

| EQUIPMENT HOURS | | | |
|--------------------------------------|------------------------------|-------------------|-------------------------------------|
| Equipment Name | Description | Idle Hours | Operating Hours |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| Total operating hrs to date: 7,884.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 592.0 Total: 0.0 296.0 |

| | |
|-------------------------|--------------------|
| MISHAP REPORTING | (Describe mishaps) |
|-------------------------|--------------------|

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 200 | Page 124 of 732 |
| | DATE 02 May 2020 - Saturday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 201 Page 126 of 732

DATE
03 May 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------|----------------------------|-----|-------|
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 108.0 |

| | | | | | | |
|---------------------------|----------|-----------------|---------|--------|------|-------|
| Total hrs worked to date: | 24,900.0 | Hrs worked MTD: | 2,244.0 | Total: | 61.0 | 748.0 |
|---------------------------|----------|-----------------|---------|--------|------|-------|

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0001 | Tug Buddy G | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |

| | | | | | | | | |
|------------------------------|---------|---------------|-----|--------------|-------|--------|-----|-------|
| Total operating hrs to date: | 8,180.0 | Idle hrs MTD: | 0.0 | Opr hrs MTD: | 888.0 | Total: | 0.0 | 296.0 |
|------------------------------|---------|---------------|-----|--------------|-------|--------|-----|-------|

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 201 | Page 127 of 732 |
| | DATE 03 May 2020 - Sunday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | |
|--------------------------|---|
| CONTRACTOR CERTIFICATION | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> |
|--------------------------|---|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 202 | Page 128 of 732 |
| | | DATE 04 May 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 57 °F Max 83 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) continued digging within Cut 5 of the Ship Island Borrow Area. Beach crew continued pumping dredged material west, midnight station was at 252+00. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and in the borrow area as well as take turbidity samples at dredge and fill site.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift Meeting: Alaska: Captain discussed job tasks for the day.</p> <p>Alaska: Crews utilizing safe work practices and wearing all required PPE while moving anchors. Good communication between Leverman, Tug Captain and deck crew. Crews utilizing proper line handling techniques while making up the anchor barge to the dredge. Conducted monthly AED inspections on the Alaska and Ohio River.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 129 of 732 | | |
|---|------------------------------|----------------------|-----------------|-----------------|-----------------|--------------------------|
| | | 202 | | | | |
| PROJECT | | DATE | | | | |
| | | 04 May 2020 - Monday | | | | |
| PROJECT | | CONTRACT NUMBER | | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | | | 8.0 | 96.0 | |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | | | 2.0 | 24.0 | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | |
| Great Lakes | OILER | | | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | | | 8.0 | 96.0 | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | MATE | | | 6.0 | 72.0 | |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | | | 7.0 | 84.0 | |
| Total hrs worked to date: | | 25,624.0 | Hrs worked MTD: | 2,968.0 | Total: | 61.0 724.0 |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 24.0 | |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | |
| 0007 | GL681 Loader | | | 0.0 | 8.0 | |
| 0008 | GL661 D6T | | | 0.0 | 24.0 | |
| 0009 | GL668 D6T | | | 0.0 | 12.0 | |
| 0010 | GL678 D7E | | | 0.0 | 24.0 | |
| 0011 | GL680 D7E | | | 0.0 | 24.0 | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | |
| 0013 | Ohio River | | | 0.0 | 24.0 | |
| 0014 | GL694 Loader | | | 0.0 | 24.0 | |
| 0015 | GL670 D7E | | | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | | | 0.0 | 12.0 | |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 | |
| Total operating hrs to date: | | 8,488.0 | Idle hrs MTD: | 0.0 | Opr hrs MTD: | 1,196.0 Total: 0.0 308.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER 202 Page 130 of 732 | |
| | | DATE 04 May 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| Empty space for the main report content | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 203 | Page 131 of 732 |
| | | DATE 05 May 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 61 °F Max 86 °F No Precipitation 5 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) continued digging within Cut 5 of the Ship Island Borrow Area. Beach crew continued pumping dredged material west, midnight station was at 261+00. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and in the borrow area as well as take turbidity samples at dredge and fill site.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift Meeting: Derrick 72: Crane Operator discussed job tasks for the day and also discussed line of fire hazards.</p> <p>Derrick 72: Crew changing out boom cable in a safe and efficient manner. Personnel wearing all required PPE. Yard: Crew utilizing safe work practices and good communication while operating the forklift. All personnel observing the safety zone.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 132 of 732 | | |
|---|------------------------------|-----------------------|-----------------|-----------------|----------------------|------------------|
| | | 203 | | | | |
| PROJECT | | DATE | | | | |
| | | 05 May 2020 - Tuesday | | | | |
| PROJECT | | CONTRACT NUMBER | | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | | | 8.0 | 96.0 | |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | | | 2.0 | 24.0 | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | |
| Great Lakes | OILER | | | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | MATE | | | 6.0 | 72.0 | |
| Great Lakes | DECK HAND | | | 8.0 | 96.0 | |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | | | 7.0 | 84.0 | |
| Total hrs worked to date: | | 26,348.0 | Hrs worked MTD: | 3,692.0 | Total: 61.0 724.0 | |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 24.0 | |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | |
| 0007 | GL681 Loader | | | 0.0 | 8.0 | |
| 0008 | GL661 D6T | | | 0.0 | 24.0 | |
| 0009 | GL668 D6T | | | 0.0 | 12.0 | |
| 0010 | GL678 D7E | | | 0.0 | 24.0 | |
| 0011 | GL680 D7E | | | 0.0 | 24.0 | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | |
| 0013 | Ohio River | | | 0.0 | 24.0 | |
| 0014 | GL694 Loader | | | 0.0 | 24.0 | |
| 0015 | GL670 D7E | | | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | | | 0.0 | 12.0 | |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 | |
| Total operating hrs to date: | | 8,796.0 | Idle hrs MTD: | 0.0 | Opr hrs MTD: 1,504.0 | Total: 0.0 308.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER 203 Page 133 of 732 | |
| | | DATE 05 May 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 135 of 732 | | |
|---|------------------------------|-------------------------|-----------------|-----------------|-----------------|--------------------------|
| | | 204 | | | | |
| PROJECT | | DATE | | | | |
| | | 06 May 2020 - Wednesday | | | | |
| PROJECT | | CONTRACT NUMBER | | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | | | 8.0 | 96.0 | |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | | | 2.0 | 24.0 | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | |
| Great Lakes | OILER | | | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | MATE | | | 6.0 | 72.0 | |
| Great Lakes | DECK HAND | | | 8.0 | 96.0 | |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | | | 7.0 | 84.0 | |
| Total hrs worked to date: | | 27,072.0 | Hrs worked MTD: | 4,416.0 | Total: | 61.0 724.0 |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 24.0 | |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | |
| 0007 | GL681 Loader | | | 0.0 | 8.0 | |
| 0008 | GL661 D6T | | | 0.0 | 24.0 | |
| 0009 | GL668 D6T | | | 0.0 | 12.0 | |
| 0010 | GL678 D7E | | | 0.0 | 24.0 | |
| 0011 | GL680 D7E | | | 0.0 | 24.0 | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | |
| 0013 | Ohio River | | | 0.0 | 24.0 | |
| 0014 | GL694 Loader | | | 0.0 | 24.0 | |
| 0015 | GL670 D7E | | | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | | | 0.0 | 12.0 | |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 | |
| Total operating hrs to date: | | 9,104.0 | Idle hrs MTD: | 0.0 | Opr hrs MTD: | 1,812.0 Total: 0.0 308.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 204 | Page 136 of 732 |
| | DATE 06 May 2020 - Wednesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 205 | Page 137 of 732 |
| | | DATE 07 May 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 50 °F Max 76 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) completed digging within Cut 6 along then moved into Cut 7. Beach crew continued pumping dredged material west, midnight station was at 274+00. GLDD surveyors continue to conduct topographic and hydrographic surveys on the beach and in the borrow area.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift Meeting: Crews on the Dredge Alaska discussed scope of work for the day to include moving the dredge and hanging anchors on the dredge. Warm up for work exercises followed the meeting with good participation from the crews.</p> <p>Derrick 72: Crew exhibited safe work practices while performing crane lift operations. There was good communication, teamwork, crane horn was blown while swinging, no one entered the swing area, tag lines were used and crews stayed away from the load.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 138 of 732
205

DATE
07 May 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 84.0 |
| Total hrs worked to date: 27,796.0 | | Hrs worked MTD: 5,140.0 | Total: 61.0 724.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|--------------------------------------|------------------------------|-------------------|---------------------------------------|
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| Total operating hrs to date: 9,412.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 2,120.0 Total: 0.0 308.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 205 | Page 139 of 732 |
| | DATE 07 May 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|---|----------------------------------|---|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 206 | Page 140 of 732 |
| | | DATE 08 May 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 53 °F Max 79 °F No Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) completed digging within Cut 7 finishing dredging operations within the Ship Island Borrow Area. Beach crew continued pumping dredged material west, midnight station was at 284+00. GLDD surveyors continued complete topographic surveys. No turbidity samples taken due to inclement weather.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift Meeting: Crews discussed scope of work for the day to include safe towing of the dredge. Main safety focus was on man overboard. Warm up for work exercises followed with good participation from the crew.</p> <p>The Dredge was towed in to Horn Island today safely. A good tow plan was administered and there was good communication and teamwork between Tugs and Dredge crews. JSAs were conducted for the different phases of preparing the dredge and proper PPE was worn. Supervisors stayed close to crews for guidance and assistance.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | | Position | Number of Employees Hours Worked |
| Great Lakes | | WELDER | 2.0 24.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 206 | Page 141 of 732 |
| | DATE 08 May 2020 - Friday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|--|----------------------------|-------------------------------|------|
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 7.0 | 84.0 |
| <hr/> Total hrs worked to date: 28,520.0 | | <hr/> Hrs worked MTD: 5,864.0 | |
| | | <hr/> Total: 61.0 724.0 | |

| EQUIPMENT HOURS | | Idle | Operating |
|--|------------------------------|----------------------------|-----------|
| Equipment Name | Description | Hours | Hours |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| <hr/> Total operating hrs to date: 9,720.0 | | <hr/> Idle hrs MTD: 0.0 | |
| | | <hr/> Opr hrs MTD: 2,428.0 | |
| | | <hr/> Total: 0.0 308.0 | |

| | |
|----------------------------------|--------------------|
| MISHAP REPORTING | (Describe mishaps) |
| No mishaps reported today | |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 206 | Page 142 of 732 |
| | DATE 08 May 2020 - Friday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 207 | Page 143 of 732 |
| | | DATE 09 May 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 53 °F Max 69 °F No Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continued pushing dredged material west and complete final grading/dressing of stations. GLDD surveyors continued conduct conditional and AD surveys. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. There was also one stranding found today, proper reports were filled out. The stranding network was also contacted and sent reports, the carcass was recovered for further inquiry. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift Meeting: Crews discussed scope of work for the day to include breaking down pipe. Main safety focus was on communication. Warm up for work exercises followed with good participation from the crew. | | | |
| Crew utilized safe work practices and good communication. JSAs were conducted for the different phases of work and proper PPE was worn. Supervisors stayed close to crews for guidance and assistance. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|----------------------|------------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 207 | Page 144 of 732 | |
| | | DATE 09 May 2020 - Saturday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | SAFETY INSPECTOR | | 1.0 | 12.0 |
| Great Lakes | WELDER | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 |
| Great Lakes | BOAT CAPTAIN | | 7.0 | 84.0 |
| Great Lakes | DECK HAND | | 4.0 | 48.0 |
| Total hrs worked to date: 28,944.0 | | Hrs worked MTD: 6,288.0 | Total: 36.0 | 424.0 |
| EQUIPMENT HOURS | | | | |
| <u>Equipment Name</u> | <u>Description</u> | | <u>Idle Hours</u> | <u>Operating Hours</u> |
| 0006 | Crew/Survey Boat Bay Runner | | 0.0 | 24.0 |
| 0003 | Tug Eliana Gondran | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | 0.0 | 8.0 |
| 0008 | GL661 D6T | | 0.0 | 24.0 |
| 0009 | GL668 D6T | | 0.0 | 12.0 |
| 0010 | GL678 D7E | | 0.0 | 24.0 |
| 0011 | GL680 D7E | | 0.0 | 24.0 |
| 0013 | Ohio River | | 0.0 | 24.0 |
| 0014 | GL694 Loader | | 0.0 | 24.0 |
| 0015 | GL670 D7E | | 0.0 | 24.0 |
| 0016 | GL691 Excavator | | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | | 0.0 | 24.0 |
| Total operating hrs to date: 10,004.0 | | Idle hrs MTD: 0.0 | Opr hrs MTD: 2,712.0 | Total: 0.0 284.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 208 | Page 145 of 732 |
| | | DATE 10 May 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 55 °F Max 80 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift Meeting: Derrick 72: Crews discussed scope of work for the day with a safety focus on line of fire hazards. Warm up for work exercises followed with good participation from the crew. | | | |
| There was good communication and teamwork between Derrick and Yard crews while conducting crane lift operations. Red zones and safety zones were observed. Proper PPE was worn and tag lines were used. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | | |
|---|------------------------------|---|----------------------|-------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 146 of 732 | | |
| | | 208 | | | |
| | | DATE | 10 May 2020 - Sunday | | |
| | | | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | | |
| Total hrs worked to date: 29,356.0 | | Hrs worked MTD: 6,700.0 | Total: | 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | |
| 0009 | GL668 D6T | 24.0 | 0.0 | | |
| 0010 | GL678 D7E | 24.0 | 0.0 | | |
| 0011 | GL680 D7E | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 12.0 | | |
| 0014 | GL694 Loader | 0.0 | 0.0 | | |
| 0015 | GL670 D7E | 24.0 | 0.0 | | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | | |
| Total operating hrs to date: 10,124.0 | Idle hrs MTD: 144.0 | Opr hrs MTD: 2,832.0 | Total: | 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 209 | Page 147 of 732 |
| | DATE 11 May 2020 - Monday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|--|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 52 °F Max 82 °F No Precipitation 8 MPH Wind |
|---------------------------|--|

QC NARRATIVES

GENERAL COMMENTS

No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas.

Environmental Monitoring:
Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report.
Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Pre-Shift Meeting:
Booster Jesse crews discussed scope of work for the day with a safety focus good housekeeping.

Crews used safe work practices as they performed their job tasks. JSA were conducted, proper PPE was worn and they exhibited good communication. Crews conducted safe vessel transfers, ensuring they were hands free, not rushing and assisting each other. Continued with COVID-19 Safety Guidelines for the safety of the crews. Temperatures were taken. Wristbands were observed on crews.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|-------------|--------------------|
| 0003 | Phase 4 Beach Fill |

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|--|------|-------------|---------|
| No QC requirements were completed today | | | |

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---|----------|-------------|
| No QC Deficiency items were issued today | | |

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|--|----------|-------------|
| No QC Deficiency items were corrected today | | |

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|---|-----------|----------|
| No Contractors had their first or last day on the site | | |

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|---------------------------|---------------------|--------------|
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|--|-----------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 209 | Page 148 of 732 | |
| | | DATE 11 May 2020 - Monday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | |
| Total hrs worked to date: 29,768.0 | | Hrs worked MTD: 7,112.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 10,244.0 | Idle hrs MTD: 288.0 | Opr hrs MTD: 2,952.0 | Total: 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|--|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 52 °F Max 82 °F No Precipitation 7 MPH Wind |
|---------------------------|--|

QC NARRATIVES

GENERAL COMMENTS

No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. GLDD survey conducted investigational surveys on West Ship Island.

Environmental Monitoring:
 Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report.
 Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Crews used safe work practices as they performed their job tasks. Oiler walked the vessel with SSHO while being coached on keeping equipment, etc. in compliance with safety rules and regulations. Oiler was eager to know what the SSHOs look for regarding safety issues. Crews were observed performing safe vessel transfers. Good teamwork on the crew boat operator assisting Welders with transferring supplies to the crew boat. Welders used safe work practices hauling equipment to boat in a wheeled cart.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|---|-------------|
| No activities were started or finished today | |

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|--|------|-------------|---------|
| No QC requirements were completed today | | | |

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---|----------|-------------|
| No QC Deficiency items were issued today | | |

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|--|----------|-------------|
| No QC Deficiency items were corrected today | | |

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|---|-----------|----------|
| No Contractors had their first or last day on the site | | |

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|---------------------------|---------------------|--------------|
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|--|----------------------|--------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 210 | Page 150 of 732 | |
| | | DATE 12 May 2020 - Tuesday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | |
| Total hrs worked to date: 30,180.0 | | Hrs worked MTD: 7,524.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: | 10,364.0 | Idle hrs MTD: 432.0 | Opr hrs MTD: 3,072.0 | Total: 144.0 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|---|------------------------------|--|----------------------|--------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 211 | Page 152 of 732 | |
| | | DATE 13 May 2020 - Wednesday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | 2.0 | 24.0 |
| Great Lakes | DECK CAPTAIN | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | 9.0 | 108.0 |
| Total hrs worked to date: 30,592.0 | | Hrs worked MTD: 7,936.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | | Idle Hours | Operating Hours |
| 0006 | Crew/Survey Boat Bay Runner | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | 0.0 | 12.0 |
| 0008 | GL661 D6T | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | 24.0 | 0.0 |
| 0013 | Ohio River | | 0.0 | 12.0 |
| 0014 | GL694 Loader | | 0.0 | 0.0 |
| 0015 | GL670 D7E | | 24.0 | 0.0 |
| 0016 | GL691 Excavator | | 24.0 | 0.0 |
| 0017 | Tug Miss Becky | | 0.0 | 24.0 |
| Total operating hrs to date: 10,484.0 | | Idle hrs MTD: 576.0 | Opr hrs MTD: 3,192.0 | Total: 144.0 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 212 | Page 153 of 732 | | | | | | | | | | | | |
|--|---------------------------|---|-----------------|----------------|-----------|---------------------|---|--|-----------------|-----|------|-------------|---------------------------|-----|------|
| | | DATE 14 May 2020 - Thursday | | | | | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | | WEATHER Weather Caused No Delay Temperature Min 70 °F Max 80 °F No Precipitation 20 MPH Wind | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. GLDD survey continue investigational surveys on West Ship Island. Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. Nine new bird nests discovered on West Ship Island, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Crews used safe work practices as they performed their job tasks. Alaska: Good hand and body positioning applied at all times while doing their assigned task. Derrick 72: Good communication, use of tag lines and crews remaining clear of suspended load. Crews utilizing safe work practices and wearing all required PPE while performing multiple crane lifts. | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 50%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Item No</th> <th style="width: 25%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Item No</th> <th style="width: 25%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | |
| LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Crew</th> <th style="width: 45%;">Position</th> <th style="width: 15%;">Number of Employees</th> <th style="width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>PROJECT MANAGER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Great Lakes</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | |

| | | | | |
|---|------------------------------|---|------------------------|--------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 154 of 732 | |
| | | 212 | | |
| | | DATE | 14 May 2020 - Thursday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | |
| Total hrs worked to date: 31,004.0 | | Hrs worked MTD: 8,348.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 10,604.0 | | Idle hrs MTD: 720.0 | Opr hrs MTD: 3,312.0 | Total: 144.0 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 213 | Page 155 of 732 |
| | | DATE 15 May 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 79 °F 0.15 IN Precipitation 12 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. GLDD survey continue investigational surveys on West Ship Island. Bull gang prepped pipe for utilization on Phase 3. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. Five new bird nests found in West Ship Island area, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Crews used safe work practices as they performed their job tasks. | | | |
| Jessie: Housekeeping, Daily Duties, Manual Lifting(Supplies), Gear Box Inspection / Repair . | | | |
| Heavy Lift yard: Good communication, use of tag lines and crews remaining clear of suspended load. Crews utilizing safe work practices and wearing all required PPE while performing transporting equipment with forklift. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|----------------------|--------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 213 | Page 156 of 732 | |
| | | DATE 15 May 2020 - Friday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | |
| Total hrs worked to date: 31,416.0 | | Hrs worked MTD: 8,760.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 0.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | |
| Total operating hrs to date: 10,724.0 | | Idle hrs MTD: 864.0 | Opr hrs MTD: 3,432.0 | Total: 144.0 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 214 | Page 157 of 732 |
| | | DATE 16 May 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 81 °F No Precipitation 12 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Bull gang prepped pipe for utilization on Phase 3. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. Four new bird nest discovered on West Ship Island, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Fill Site: Discussed job tasks for the day. Also discussed Hot-work activities, Work Environment and Danger: Line of Fire. JSAs Discussed Fill Site: Housekeeping, Transporting equipment with Dozer, Extracting Subline from Shore, Fueling Equipment, Pulling the Drag Bar and Moving Equipment with Forklift. | | | |
| Fill Site: Good communication, use of tag lines and crews remaining clear of suspended load. Crews utilizing safe work practices and wearing all required PPE while performing the task. Maintain 3 pt of contact at all times in Equipments and Vessel Transfer. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|------------------------|--------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 158 of 732 | |
| | | 214 | | |
| | | DATE | 16 May 2020 - Saturday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | |
| Total hrs worked to date: 31,828.0 | | Hrs worked MTD: 9,172.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 10,844.0 | | Idle hrs MTD: 1,008.0 | Opr hrs MTD: 3,552.0 | Total: 144.0 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 215 | Page 160 of 732 | | | |
|---|------------------------------|---|----------------------|--------|-------|-------|
| | | DATE | 17 May 2020 - Sunday | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | | | |
| Total hrs worked to date: 32,240.0 | | Hrs worked MTD: 9,584.0 | Total: | 35.0 | 412.0 | |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | | | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | | |
| 0009 | GL668 D6T | 24.0 | 0.0 | | | |
| 0010 | GL678 D7E | 24.0 | 0.0 | | | |
| 0011 | GL680 D7E | 24.0 | 0.0 | | | |
| 0013 | Ohio River | 0.0 | 12.0 | | | |
| 0014 | GL694 Loader | 0.0 | 0.0 | | | |
| 0015 | GL670 D7E | 24.0 | 0.0 | | | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | | | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | | | |
| Total operating hrs to date: 10,964.0 | | Idle hrs MTD: 1,152.0 | Opr hrs MTD: 3,672.0 | Total: | 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |
| | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | | |

| | | | | | | |
|---|------------------------------|---|----------------------|--------|-------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 216 | Page 162 of 732 | | | |
| | | DATE 18 May 2020 - Monday | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | | | |
| Total hrs worked to date: 32,652.0 | | Hrs worked MTD: 9,996.0 | Total: | 35.0 | 412.0 | |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | | | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | | |
| 0009 | GL668 D6T | 24.0 | 0.0 | | | |
| 0010 | GL678 D7E | 24.0 | 0.0 | | | |
| 0011 | GL680 D7E | 24.0 | 0.0 | | | |
| 0013 | Ohio River | 0.0 | 12.0 | | | |
| 0014 | GL694 Loader | 0.0 | 0.0 | | | |
| 0015 | GL670 D7E | 24.0 | 0.0 | | | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | | | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | | | |
| Total operating hrs to date: | 11,084.0 | Idle hrs MTD: 1,296.0 | Opr hrs MTD: 3,792.0 | Total: | 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |
| | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 217 | Page 163 of 732 |
| | | DATE 19 May 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 68 °F Max 82 °F No Precipitation 9 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Crews continue to lay subline for Phase 3 pipeline. GLDD Survey began process of establishing Base Station on Petit Bois Island. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. One Sea Turtle Stranding discovered. 16 new nests on West Ship Island and one new nest in phase 3 survey area, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Booster Jessie: Chief discussed job tasks for the day. Also conducted training on slips/trips/falls. JSAs Discussed on Alaska Change U.W Pump Oil Filters, Repairing Piping on Fuel/Oil Lines, Remove lead paint, Housekeeping, Vessel Transfer. | | | |
| Derrick 72: Good communication maintain between Crane operator and crew during lifting operations. Crew stay clear from suspended loads. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position | | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | | |
|---|------------------------------|---|---------------------------|----------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 164 of 732 | |
| | | 217 | | | |
| PROJECT | | DATE | | | |
| | | 19 May 2020 - Tuesday | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | |
| | | W9127819C0029 | | | |
| Great Lakes | WELDER | | | 2.0 | 24.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | | 2.0 | 24.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | | 9.0 | 108.0 |
| Total hrs worked to date: 33,064.0 | | Hrs worked MTD: 10,408.0 | | Total: 35.0 412.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | | 0.0 | 12.0 |
| 0008 | GL661 D6T | | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | | 24.0 | 0.0 |
| 0013 | Ohio River | | | 0.0 | 12.0 |
| 0014 | GL694 Loader | | | 0.0 | 0.0 |
| 0015 | GL670 D7E | | | 24.0 | 0.0 |
| 0016 | GL691 Excavator | | | 24.0 | 0.0 |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 |
| Total operating hrs to date: 11,204.0 | | Idle hrs MTD: 1,440.0 | | Opr hrs MTD: 3,912.0 | |
| | | | | Total: 144.0 120.0 | |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE |

| | | | |
|--|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 218 | Page 165 of 732 |
| | | DATE 20 May 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 63 °F Max 74 °F 0.21 IN Precipitation 3 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Crews continue to lay prep and lay subline as weather allows. GLDD Survey began process of establishing Base Station on Petit Bois Island.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. Least Tern nest found Yesterday (5/19) had no eggs today. Two new Least Tern nests and some Least Tern scrapes found north of road to Phase 3. Seventeen Black Skimmer nests seen. Six predated Black Skimmer eggs Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Booster Jessie: Chief discussed job tasks for the day and for the crew to take breaks as needed while performing their job tasks. SSHO discussed soft tissue injury prevention and awareness. Stretch and flex exercises conducted.</p> <p>Booster Jessie: Crew wearing all required PPE while conducting a vessel general permit inspection. Chief providing training to the crew while developing a new JSA for cleaning main engine EMD boxes.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|--|----------------------|--------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 218 | Page 166 of 732 | |
| | | DATE 20 May 2020 - Wednesday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | |
| Total hrs worked to date: 33,476.0 | | Hrs worked MTD: 10,820.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 11,324.0 | | Idle hrs MTD: 1,584.0 | Opr hrs MTD: 4,032.0 | Total: 144.0 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | | | | | | |
|---|------------------------------|---|-----------------|-----------------|---------------------------|---------|--------|-------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 168 of 732 | | | | | |
| | | 219 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 21 May 2020 - Thursday | | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | | | | |
| | | W9127819C0029 | | | | | | | |
| Great Lakes | WELDER | | | 2.0 | 24.0 | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 2.0 | 24.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 | | | | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 9.0 | 108.0 | | | | |
| Total hrs worked to date: | | 33,888.0 | Hrs worked MTD: | 11,232.0 | Total: | 35.0 | 412.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | | Description | | Idle Hours | Operating Hours | | | | |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | | | | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 0.0 | 12.0 | | | | |
| 0008 | GL661 D6T | | | 24.0 | 0.0 | | | | |
| 0009 | GL668 D6T | | | 24.0 | 0.0 | | | | |
| 0010 | GL678 D7E | | | 24.0 | 0.0 | | | | |
| 0011 | GL680 D7E | | | 24.0 | 0.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 12.0 | | | | |
| 0014 | GL694 Loader | | | 0.0 | 0.0 | | | | |
| 0015 | GL670 D7E | | | 24.0 | 0.0 | | | | |
| 0016 | GL691 Excavator | | | 24.0 | 0.0 | | | | |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| Total operating hrs to date: | | 11,444.0 | Idle hrs MTD: | 1,728.0 | Opr hrs MTD: | 4,152.0 | Total: | 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |
| | | | | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | | | | |
| QC REPRESENTATIVE'S SIGNATURE | | | DATE | | SUPERINTENDENT'S INITIALS | | DATE | | |

| | | | | | |
|---|------------------------------|--|-----------------|-----------------|----------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 170 of 732 | |
| | | 220 | | | |
| PROJECT | | DATE | | | |
| | | 22 May 2020 - Friday | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | | 9.0 | 108.0 |
| Total hrs worked to date: | | 34,300.0 | Hrs worked MTD: | 11,644.0 | Total: 35.0 412.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | | 0.0 | 12.0 |
| 0008 | GL661 D6T | | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | | 24.0 | 0.0 |
| 0013 | Ohio River | | | 0.0 | 12.0 |
| 0014 | GL694 Loader | | | 0.0 | 0.0 |
| 0015 | GL670 D7E | | | 24.0 | 0.0 |
| 0016 | GL691 Excavator | | | 24.0 | 0.0 |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 |
| Total operating hrs to date: | | 11,564.0 | Idle hrs MTD: | 1,872.0 | Opr hrs MTD: 4,272.0 |
| Total: | | | | 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | | DATE | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 221 | Page 171 of 732 |
| | | DATE 23 May 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 89 °F Max 70 °F No Precipitation 9 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Crews continue to prep subline for phase 3. Subline not laid due to inclement weather. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. 84 Black Skimmer nests counted. Least tern nest found yesterday (5/22) had no egg today. No new least tern nests found today. Some least tern scrapes found north of road to Phase 3. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Alaska: The Captain discussed job tasks for the day. Stretch and flex exercises conducted. | | | |
| Alaska: Crews working safely and wearing all required PPE while painting throughout the dredge. Good communication between the crew while conducting lifts with the jib crane. Good use of tag lines and crews remained clear of suspended loads. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |

| | | | | | | | | | |
|---|------------------------------|---|---------------------------|-----------------|-----------------|---------|--------|-------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 172 of 732 | | | | | |
| | | 221 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 23 May 2020 - Saturday | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 2.0 | 24.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 | | | | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 9.0 | 108.0 | | | | |
| Total hrs worked to date: | | 34,712.0 | Hrs worked MTD: | 12,056.0 | Total: | 35.0 | 412.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 | | | | |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 0.0 | 12.0 | | | | |
| 0008 | GL661 D6T | | | 24.0 | 0.0 | | | | |
| 0009 | GL668 D6T | | | 24.0 | 0.0 | | | | |
| 0010 | GL678 D7E | | | 24.0 | 0.0 | | | | |
| 0011 | GL680 D7E | | | 24.0 | 0.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 12.0 | | | | |
| 0014 | GL694 Loader | | | 0.0 | 0.0 | | | | |
| 0015 | GL670 D7E | | | 24.0 | 0.0 | | | | |
| 0016 | GL691 Excavator | | | 24.0 | 0.0 | | | | |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| Total operating hrs to date: | | 11,684.0 | Idle hrs MTD: | 2,016.0 | Opr hrs MTD: | 4,392.0 | Total: | 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |
| | | | | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE | | | | |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 222 | Page 173 of 732 |
| | DATE 24 May 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|--|
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 68 °F Max 90 °F No Precipitation 7 MPH Wind |
|---------------------------|--|

QC NARRATIVES

GENERAL COMMENTS

No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Crews continue to prep subline for phase 3. Subline not laid due to inclement weather.

Environmental Monitoring:
 Bird and turtle surveys on the island continue. 104 Black Skimmer nests counted. Least tern nest found north of road to Phase 3 with one egg. Some least tern scrapes found north of road to Phase 3.
 Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Pre-shift:
 Fill Site: Foreman discussed job tasks for the day. Stretch and flex exercises conducted.

Crews assisting one another during vessel transfers. Crews handing over all items and maintaining three points of contact.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

| | |
|-------------|-------------|
| Activity No | Description |
|-------------|-------------|

No activities were started or finished today

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
|----------------|------|-------------|---------|

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
|---------|----------|-------------|

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
|---------|----------|-------------|

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|------|-----------|----------|
|------|-----------|----------|

No Contractors had their first or last day on the site

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|---------------------------|---------------------|--------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |

| | | | | | |
|---|------------------------------|---|---------------------------|----------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 174 of 732 | |
| | | 222 | | | |
| PROJECT | | DATE | | | |
| | | 24 May 2020 - Sunday | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | | 9.0 | 108.0 |
| Total hrs worked to date: 35,124.0 | | Hrs worked MTD: 12,468.0 | | Total: 35.0 412.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | | 0.0 | 12.0 |
| 0008 | GL661 D6T | | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | | 24.0 | 0.0 |
| 0013 | Ohio River | | | 0.0 | 12.0 |
| 0014 | GL694 Loader | | | 0.0 | 0.0 |
| 0015 | GL670 D7E | | | 24.0 | 0.0 |
| 0016 | GL691 Excavator | | | 24.0 | 0.0 |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 |
| Total operating hrs to date: 11,804.0 | | Idle hrs MTD: 2,160.0 | | Opr hrs MTD: 4,512.0 | |
| Total: 144.0 | | 120.0 | | | |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE |

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 223 | Page 175 of 732 |
| | | DATE 25 May 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 68 °F Max 89 °F No Precipitation 12 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Crews continue to prep subline for phase 3. Subline not laid due to inclement weather. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. 119 Black Skimmer nests counted. Recent predation of nests visible (likely Ghost Crabs). Least tern nest found north of road to Phase 3 with one egg. Least tern nest from yesterday (5/24) was no longer present. Some least tern scrapes found north of road to Phase 3. The osprey chick documented on 5/21 is no longer present in the nest, but two unhatched eggs remain. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-shift: Alaska: Captain discussed job tasks for the day and training that would be conducted as well. Stretch and flex exercises conducted. Alaska: SSOH conducted CPR/BBP/First Aid training with 10 crew. Also conducted JSA and SALT book training. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | | | | | | |
|---|------------------------------|--|-----------------|-----------------|---------------------------|---------|--------|-------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 176 of 732 | | | | | |
| | | 223 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 25 May 2020 - Monday | | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | | | | |
| | | W9127819C0029 | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 2.0 | 24.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 | | | | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 9.0 | 108.0 | | | | |
| Total hrs worked to date: | | 35,536.0 | Hrs worked MTD: | 12,880.0 | Total: | 35.0 | 412.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | | Description | | Idle Hours | Operating Hours | | | | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 | | | | |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 0.0 | 12.0 | | | | |
| 0008 | GL661 D6T | | | 24.0 | 0.0 | | | | |
| 0009 | GL668 D6T | | | 24.0 | 0.0 | | | | |
| 0010 | GL678 D7E | | | 24.0 | 0.0 | | | | |
| 0011 | GL680 D7E | | | 24.0 | 0.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 12.0 | | | | |
| 0014 | GL694 Loader | | | 0.0 | 0.0 | | | | |
| 0015 | GL670 D7E | | | 24.0 | 0.0 | | | | |
| 0016 | GL691 Excavator | | | 24.0 | 0.0 | | | | |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| Total operating hrs to date: | | 11,924.0 | Idle hrs MTD: | 2,304.0 | Opr hrs MTD: | 4,632.0 | Total: | 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |
| | | | | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | | | | |
| QC REPRESENTATIVE'S SIGNATURE | | | DATE | | SUPERINTENDENT'S INITIALS | | DATE | | |

| | | | |
|--|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 224 | Page 177 of 732 |
| | | DATE 26 May 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 69 °F Max 82 °F 1.20 IN Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Crews continue to prep subline for phase 3. Subline not laid due to inclement weather. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. 84 Black Skimmer nests counted. Recent predation of nests visible (likely Ghost Crabs) as well as over wash from wave/wind activity. Least tern nest found north of road to Phase 3 with one egg, however upon passing the nest again 10 minutes later, the egg was not present. The least tern nest from yesterday (5/25) was no longer present. Some least tern scrapes found north of road to Phase 3. A new American oystercatcher nest was observed with two eggs on the beach in Phase 3 (outside template). Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-shift: Alaska: Captain discussed job tasks for the day and training that would be conducted as well. Stretch and flex exercises conducted. Alaska: SSOH conducted CPR/BBP/First Aid training with 5 crew. Also conducted JSA and SALT book training. Conducted GLDD safety orientation with one new hire Crew Boat Captain. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked | | | |
| Great Lakes PROJECT MANAGER 1.0 12.0 | | | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 224 | Page 178 of 732 | | |
|---|----------------------------------|--|----------------------|--------------|-------|
| | | DATE 26 May 2020 - Tuesday | | | |
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | | |
| Total hrs worked to date: 35,948.0 | | Hrs worked MTD: 13,292.0 | Total: 35.0 | 412.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | |
| 0009 | GL668 D6T | 24.0 | 0.0 | | |
| 0010 | GL678 D7E | 24.0 | 0.0 | | |
| 0011 | GL680 D7E | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 12.0 | | |
| 0014 | GL694 Loader | 0.0 | 0.0 | | |
| 0015 | GL670 D7E | 24.0 | 0.0 | | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | | |
| Total operating hrs to date: 12,044.0 | | Idle hrs MTD: 2,448.0 | Opr hrs MTD: 4,752.0 | Total: 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | | | | |
|--|---|----------------------------------|-----------------|--|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 225 | Page 179 of 732 | | |
| | | DATE 27 May 2020 - Wednesday | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 63 °F Max 79 °F 1.70 IN Precipitation 5 MPH Wind | | | | |
| QC NARRATIVES | | | | | |
| GENERAL COMMENTS | | | | | |
| No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Bull gang installed subline for Phase 3 use. | | | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. 128 Black Skimmer nests counted (waypoint 10). Recent predation of nests visible (likely Ghost Crabs) as well as over wash from wave/wind activity. Some least tern scrapes found north of road to Phase 3. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | |
| Pre-shift: Booster Jessie: Chief discussed job tasks for the day. Stretch and flex exercises conducted. | | | | | |
| Booster Jessie: Crew utilizing safe work practices and wearing all required PPE while changing out bolts. JSA was filled out and briefed prior to starting the job task. | | | | | |
| Office: SA utilizing safe work practices while unloading trucks with the forklift. Good communication between SA and signal person. | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | |
| Preparatory Inspections held today _____ | | | | | |
| No preparatory inspections held today | | | | | |
| Initial Inspections held today _____ | | | | | |
| No initial inspections held today | | | | | |
| ACTIVITY START/FINISH | | | | | |
| Activity No Description _____ | | | | | |
| No activities were started or finished today | | | | | |
| QC REQUIREMENTS | | | | | |
| Requirement No Type Description Results _____ | | | | | |
| No QC requirements were completed today | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | |
| Item No Location Description _____ | | | | | |
| No QC Deficiency items were issued today | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | |
| Item No Location Description _____ | | | | | |
| No QC Deficiency items were corrected today | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | |
| Name First Day Last Day _____ | | | | | |
| No Contractors had their first or last day on the site | | | | | |
| LABOR HOURS | | | | | |
| Crew | Position | Number of Employees | Hours Worked | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 225 | Page 180 of 732 | | |
|---|------------------------------------|--|-------------------------|---------------|-------|
| | | DATE | 27 May 2020 - Wednesday | | |
| PROJECT | MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | W9127819C0029 | |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | | |
| Total hrs worked to date: 36,360.0 | | Hrs worked MTD: 13,704.0 | Total: 35.0 | 412.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | |
| 0009 | GL668 D6T | 24.0 | 0.0 | | |
| 0010 | GL678 D7E | 24.0 | 0.0 | | |
| 0011 | GL680 D7E | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 12.0 | | |
| 0014 | GL694 Loader | 0.0 | 0.0 | | |
| 0015 | GL670 D7E | 24.0 | 0.0 | | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | | |
| Total operating hrs to date: 12,164.0 | | Idle hrs MTD: 2,592.0 | Opr hrs MTD: 4,872.0 | Total: 144.0 | 120.0 |
| MISHAP REPORTING | | (Describe mishaps) | | | |
| No mishaps reported today | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 181 of 732 | | | | | | | | | | | | |
|---|---------------------------|--|-----------------|----------------|-----------|---------------------|---|--|---------------------------|-----|------|-------------|------------------|-----|------|
| | | 226 | | | | | | | | | | | | | |
| PROJECT | | DATE | | | | | | | | | | | | | |
| MsCIP Ship Island Phase III and IV | | 28 May 2020 - Thursday | | | | | | | | | | | | | |
| CONTRACTOR | | CONTRACT NUMBER | | | | | | | | | | | | | |
| Great Lakes | | W9127819C0029 | | | | | | | | | | | | | |
| CONTRACTOR | | WEATHER | | | | | | | | | | | | | |
| Great Lakes | | Weather Caused No Delay Temperature Min 67 °F Max 87 °F 0.45 IN Precipitation 5 MPH Wind | | | | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | | | | | |
| <p>No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Bull gang installed subline for Phase 3 use.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. 143 Black Skimmer nests counted. Recent predation of nests visible (likely Ghost Crabs). Osprey nest located on ground has been washed over--no eggs remain and no parent sits in or around the nest. Some least tern scrapes found north of road to Phase 3. Two new least tern nests found north of the road to Phase 3. Black skimmer colony established north of road to Phase 3. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | | | | | |
| <p>Pre-shift: Booster Jessie: Discussed job tasks for the day. Also discussed Electrical Safety.</p> <p>Booster Jessie: Crews utilizing safe work practices and wearing all required PPE while performing assigned task. All crews had their JSA's filled out prior to starting their job tasks.</p> | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | | | | | |
| <p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p> | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | | | | | |
| <p>Activity No Description _____</p> <p>No activities were started or finished today</p> | | | | | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | | | | | |
| <table border="1"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | | | | | |
| <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | | | | | |
| <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | | | | | |
| <table border="1"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | | | | | |
| <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>QUALITY CONTROL INSPECTOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>SAFETY INSPECTOR</td> <td>1.0</td> <td>12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 226 | Page 182 of 732 | | |
|---|------------------------------|--|------------------------|--------------|-------|
| | | DATE | 28 May 2020 - Thursday | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | | |
| Total hrs worked to date: 36,772.0 | | Hrs worked MTD: 14,116.0 | Total: 35.0 | 412.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | |
| 0009 | GL668 D6T | 24.0 | 0.0 | | |
| 0010 | GL678 D7E | 24.0 | 0.0 | | |
| 0011 | GL680 D7E | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 12.0 | | |
| 0014 | GL694 Loader | 0.0 | 0.0 | | |
| 0015 | GL670 D7E | 24.0 | 0.0 | | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | | |
| Total operating hrs to date: 12,284.0 | | Idle hrs MTD: 2,736.0 | Opr hrs MTD: 4,992.0 | Total: 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 227 | Page 183 of 732 |
| | | DATE 29 May 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 68 °F Max 87 °F No Precipitation 3 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Bull gang continue to prepare pipe for Phase 3 use. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. 179 Black Skimmer nests counted. Some least tern scrapes found north of road to Phase 3. The two least tern nests found north of the road to Phase 3 yesterday (5.28) were no longer present today. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-shift: Fill Site: Discussed job tasks for the day. Also discussed T-Post driver and Soft Tissues Injuries. The meeting concluded with Stretch and Flex. Fill Site: Crews wearing all required PPE and maintaining 3 points of contact while performing vessel transfers. All crews had their JSA's filled out prior to starting their job tasks. Operator always face the equipment and maintain three-point contact when climbing up or down the equipment. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No | Description | | |
| 0008 | West Ship Island North Shore Mobilization and Demo | | |
| QC REQUIREMENTS | | | |
| Requirement No | Type | Description | Results |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name | First Day | Last Day | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |

| | | | | |
|---|------------------------------|--|-----------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 227 | Page 184 of 732 | |
| | | DATE 29 May 2020 - Friday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | PROJECT MANAGER | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | 2.0 | 24.0 |
| Great Lakes | DECK CAPTAIN | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 |
| Great Lakes | SITE ENGINEER | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | 9.0 | 108.0 |
| Total hrs worked to date: 37,184.0 | | Hrs worked MTD: 14,528.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | | Idle Hours | Operating Hours |
| 0003 | Tug Eliana Gondran | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | 0.0 | 12.0 |
| 0008 | GL661 D6T | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | 24.0 | 0.0 |
| 0013 | Ohio River | | 0.0 | 12.0 |
| 0014 | GL694 Loader | | 0.0 | 0.0 |
| 0015 | GL670 D7E | | 24.0 | 0.0 |
| 0016 | GL691 Excavator | | 24.0 | 0.0 |
| 0017 | Tug Miss Becky | | 0.0 | 24.0 |
| Total operating hrs to date: 12,404.0 | Idle hrs MTD: 2,880.0 | Opr hrs MTD: 5,112.0 | Total: 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 228 | Page 185 of 732 |
| | | DATE 30 May 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 68 °F Max 88 °F No Precipitation 3 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Bull gang continued to prepare pipe and install subline for Phase 3 use. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. 179 Black Skimmer nests counted (waypoint 13). Recent predation of nests visible (likely Ghost Crabs). Some least tern scrapes found north of road to Phase 3. One new least tern nest found north of the road to Phase 3. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Alaska: All crews had their JSA's filled out prior to starting their job tasks. Crews working safely and wearing all required PPE while doing their assigned task throughout the dredge. Conducted a safety walk around. Some issues that were discovered were fixed on the spot by the crew. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |

| | | | | | |
|---|------------------------------|--|----------------------|-----------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 228 | Page 186 of 732 | | |
| | | DATE 30 May 2020 - Saturday | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | | 2.0 | 24.0 | |
| Great Lakes | DECK CAPTAIN | | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | | 9.0 | 108.0 | |
| Total hrs worked to date: 37,596.0 | | Hrs worked MTD: 14,940.0 | Total: 35.0 | 412.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | Idle Hours | Operating Hours | |
| 0006 | Crew/Survey Boat Bay Runner | | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | | 0.0 | 12.0 | |
| 0007 | GL681 Loader | | 0.0 | 12.0 | |
| 0008 | GL661 D6T | | 24.0 | 0.0 | |
| 0009 | GL668 D6T | | 24.0 | 0.0 | |
| 0010 | GL678 D7E | | 24.0 | 0.0 | |
| 0011 | GL680 D7E | | 24.0 | 0.0 | |
| 0013 | Ohio River | | 0.0 | 12.0 | |
| 0014 | GL694 Loader | | 0.0 | 0.0 | |
| 0015 | GL670 D7E | | 24.0 | 0.0 | |
| 0016 | GL691 Excavator | | 24.0 | 0.0 | |
| 0017 | Tug Miss Becky | | 0.0 | 24.0 | |
| Total operating hrs to date: 12,524.0 | | Idle hrs MTD: 3,024.0 | Opr hrs MTD: 5,232.0 | Total: 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | | |
|---|--|----------------------------------|---|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 229 | Page 187 of 732 |
| | | DATE 31 May 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 69 °F Max 90 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continues to demobilize pipe and equipment from the Phase 4 work areas. Bull gang continued to prepare pipe for Phase 3 use. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. 201 Black Skimmer nests counted. Recent predation of nests visible (likely Ghost Crabs). Some least tern scrapes found north of road to Phase 3. One new least tern nest found north of the road to Phase 3. Least tern nest from yesterday (5.30) was no longer present. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72: Discussed job tasks for the day and Line of Fire, Safety zone, transfers, Hand placement and Pinch Points Booster Jessie: Chief discussed job tasks for the day and Crane Derricks and Hoist. | | | |
| Derrick 72/Booster Jessie: All crews had their JSA's filled out prior to starting their job tasks. Derrick 72: Good communication between the crew while conducting crane lifts. Good use of tag lines and crews remained clear of suspended loads. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | | Position | Number of Employees Hours Worked |
| Great Lakes | | QUALITY CONTROL INSPECTOR | 1.0 12.0 |

| | | | | | |
|---|------------------------------|---|---------------------------|----------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 188 of 732 | |
| | | 229 | | | |
| | | DATE | | | |
| | | 31 May 2020 - Sunday | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 |
| Great Lakes | WELDER | | | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | | 2.0 | 24.0 |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | | 9.0 | 108.0 |
| Total hrs worked to date: 38,008.0 | | Hrs worked MTD: 15,352.0 | | Total: 35.0 412.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | | 0.0 | 12.0 |
| 0008 | GL661 D6T | | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | | 24.0 | 0.0 |
| 0013 | Ohio River | | | 0.0 | 12.0 |
| 0014 | GL694 Loader | | | 0.0 | 0.0 |
| 0015 | GL670 D7E | | | 24.0 | 0.0 |
| 0016 | GL691 Excavator | | | 24.0 | 0.0 |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 |
| Total operating hrs to date: 12,644.0 | | Idle hrs MTD: 3,168.0 | | Opr hrs MTD: 5,352.0 | |
| | | | | Total: 144.0 120.0 | |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 230 | Page 189 of 732 |
| | | DATE 01 Jun 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 66 °F Max 92 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew quarantined due to possible Covid19 exposure. | | | |
| Environmental Monitoring: No monitors on the Island due to Covid19 exposure concern. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Booster Jessie: Chief discussed job tasks for the day and situational awareness. JSAs Discussed included Removing rock box from main pump, Working in Hot Weather, Daily Duties, Housekeeping, Manual Lifting (Supplies) | | | |
| Derrick 72/Booster Jessie: All crews had their JSA's filled out prior to starting their job tasks. Derrick 72: Good communication between the crew while conducting crane lifts. Good use of tag lines and crews remained clear of suspended loads. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |

| | | | | |
|---|------------------------------|--|----------------------|--------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 190 of 732 | |
| | | 230 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 01 Jun 2020 - Monday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | |
| Total hrs worked to date: 38,420.0 | | Hrs worked MTD: 412.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 12,764.0 | | Idle hrs MTD: 144.0 | Opr hrs MTD: 120.0 | Total: 144.0 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 231 | Page 191 of 732 |
| | DATE 02 Jun 2020 - Tuesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|---|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 85 °F No Precipitation 12 MPH Wind |
|---------------------------|---|

QC NARRATIVES

GENERAL COMMENTS

No dredging activities on this day. Crews demobilize and stage equipment for Tropical Storm Cristobal

Environmental Monitoring:
Bird and turtle surveys not conducted due to standown for possible Covid19 exposure
Archaeological surveys not conducted due to standown for possible Covid19 exposure

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Pre-Shift:
Booster Jessie: Cheif discussed job tasks for the day including Removing front door of main pump, Working in Hot Weather, Daily Duties,
Housekeeping, Hot Work Activities(Welding, Cutting, Grinding), Remove Bolts & Reinstall.

Derrick 72/Booster Jessie: All crews had their JSA's filled out prior to starting their job tasks.
Derrick 72: Good communication between the crew while conducting crane lifts. Good use of tag lines and crews remained clear of suspended loads.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|-------------|-------------|
| _____ | |

No activities were started or finished today

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____ | | | |

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____ | | |

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____ | | |

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|-------|-----------|----------|
| _____ | | |

No Contractors had their first or last day on the site

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|---------------------------|---------------------|--------------|
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | | |
|---|------------------------------|--|---------------------------|-------------------|------------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 192 of 732 | |
| | | 231 | | | |
| PROJECT | | DATE | | | |
| | | 02 Jun 2020 - Tuesday | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | |
| | | W9127819C0029 | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 |
| Great Lakes | WELDER | | | 2.0 | 24.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | | 2.0 | 24.0 |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | | 9.0 | 108.0 |
| Total hrs worked to date: | | 38,832.0 | Hrs worked MTD: | | 824.0 |
| | | | Total: | | 35.0 412.0 |
| EQUIPMENT HOURS | | | | | |
| <u>Equipment Name</u> | <u>Description</u> | | | <u>Idle Hours</u> | <u>Operating Hours</u> |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | | 0.0 | 12.0 |
| 0008 | GL661 D6T | | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | | 24.0 | 0.0 |
| 0013 | Ohio River | | | 0.0 | 12.0 |
| 0014 | GL694 Loader | | | 0.0 | 0.0 |
| 0015 | GL670 D7E | | | 24.0 | 0.0 |
| 0016 | GL691 Excavator | | | 24.0 | 0.0 |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 |
| Total operating hrs to date: | | 12,884.0 | Idle hrs MTD: | | 288.0 |
| | | | Opr hrs MTD: | | 240.0 |
| | | | Total: | | 144.0 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE |

| | | | |
|---|---------------------------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 232 | Page 193 of 732 |
| | | DATE 03 Jun 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | | WEATHER Weather Caused Critical Delay Temperature Min 71 °F Max 83 °F 0.87 IN Precipitation 18 MPH Wind | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Crews continued to demobilize and stage equipment for Tropical Storm Cristobal | | | |
| Environmental Monitoring: Bird and turtle surveys conducted on the island. No new nest discovered see attached report. Archaeological surveys conducted see attached report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Alaska: Capatin and Cheif discussed tasks for the day including Alaska: High Voltage Cabinet Inspections(2400V), Housekeeping, Working in Hot Weather, Radial Bearing Inspection. | | | |
| Alaska/Booster Jessie: All crews had their JSA's filled out prior to starting their job tasks. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 232 | Page 194 of 732 | | | |
|---|------------------------------|---|-------------------------|--------|-------|-----|
| | | DATE | 03 Jun 2020 - Wednesday | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | | | |
| Total hrs worked to date: 39,244.0 | | Hrs worked MTD: 1,236.0 | Total: | 35.0 | 412.0 | |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | | |
| 0006 | Crew/Survey Boat Bay Runner | 12.0 | 0.0 | | | |
| 0003 | Tug Eliana Gondran | 24.0 | 0.0 | | | |
| 0004 | Tug Master Dylan | 24.0 | 0.0 | | | |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 0.0 | | | |
| 0007 | GL681 Loader | 12.0 | 0.0 | | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | | |
| 0009 | GL668 D6T | 24.0 | 0.0 | | | |
| 0010 | GL678 D7E | 24.0 | 0.0 | | | |
| 0011 | GL680 D7E | 24.0 | 0.0 | | | |
| 0013 | Ohio River | 12.0 | 0.0 | | | |
| 0014 | GL694 Loader | 0.0 | 0.0 | | | |
| 0015 | GL670 D7E | 24.0 | 0.0 | | | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | | | |
| 0017 | Tug Miss Becky | 24.0 | 0.0 | | | |
| Total operating hrs to date: 12,884.0 | | Idle hrs MTD: 552.0 | Opr hrs MTD: 240.0 | Total: | 264.0 | 0.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |
| | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 233 | Page 195 of 732 |
| | | DATE 04 Jun 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 72 °F Max 85 °F 2 IN Precipitation 9 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Crews continued to stage equipment in preparation for Tropical Storm Cristobal | | | |
| Environmental Monitoring: Bird and turtle surveys conducted on the island. No new nest discovered see attached report. Archaeological surveys conducted see attached report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72: Discussed job tasks for the day. And Slip, trips and Falls, Falling Overboard, Pinch Points, Rigging failures, Use of Tag Lines discussed on the Pre-shift safety meeting. | | | |
| Derrick 72: Good communication between the crew while conducting crane lifts. Crews remained clear of suspended loads. All crews had their JSA's filled out prior to starting their job tasks. Applied safe work practices at all times while doing their respective assigned tasks. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|-----------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 196 of 732 | |
| | | 233 | | |
| PROJECT | | DATE | | |
| | | 04 Jun 2020 - Thursday | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | W9127819C0029 | |
| Great Lakes | WELDER | | 2.0 | 24.0 |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | 2.0 | 24.0 |
| Great Lakes | DECK CAPTAIN | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | 9.0 | 108.0 |
| Total hrs worked to date: 39,656.0 | | Hrs worked MTD: 1,648.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | | Idle Hours | Operating Hours |
| 0006 | Crew/Survey Boat Bay Runner | | 12.0 | 0.0 |
| 0003 | Tug Eliana Gondran | | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | | 24.0 | 0.0 |
| 0005 | Crew/Survey Boat Holly Belle | | 12.0 | 0.0 |
| 0007 | GL681 Loader | | 12.0 | 0.0 |
| 0008 | GL661 D6T | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | 24.0 | 0.0 |
| 0013 | Ohio River | | 12.0 | 0.0 |
| 0014 | GL694 Loader | | 0.0 | 0.0 |
| 0015 | GL670 D7E | | 24.0 | 0.0 |
| 0016 | GL691 Excavator | | 24.0 | 0.0 |
| 0017 | Tug Miss Becky | | 24.0 | 0.0 |
| Total operating hrs to date: 12,884.0 | Idle hrs MTD: 816.0 | Opr hrs MTD: 240.0 | Total: 264.0 | 0.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 234 | Page 197 of 732 | | | | | | | | | | | | | | | | | | | | | |
|---|---------------------------|---|-----------------|--|----------------|-----------|---------------------|---|--|-----------------|-----|------|-------------|---------------------------|-----|------|-------------|------------------|-----|------|-------------|--------|-----|------|
| PROJECT MsCIP Ship Island Phase III and IV | | DATE 05 Jun 2020 - Friday | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS No dredging activities on this day. Crews continued to stage equipment in preparation for Tropical Storm Cristobal Environmental Monitoring: Bird and turtle surveys conducted on the island. No new nest discovered see attached report. Archaeological surveys conducted see attached report. | | WEATHER Weather Caused Critical Delay Temperature Min 73 °F Max 87 °F No Precipitation 16 MPH Wind | | | | | | | | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-Shift: Derrick 72 Pre-shift – Crane Operator discussed tasks for the day. SSHO discussed recent incident alert involving rigging gear. Stretch and flex conducted. Heavy Lift Yard: Crew conducting multiple crane lifts in a safe and efficient manner. Good communication, use of hand signals and tag lines. Crews remaining clear of suspended loads. | | | | | | | | | | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | | | | | | | | | | |
| QC REQUIREMENTS <table border="1" style="width:100%"> <thead> <tr> <th style="width:15%">Requirement No</th> <th style="width:10%">Type</th> <th style="width:55%">Description</th> <th style="width:20%">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | | | | | | | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="1" style="width:100%"> <thead> <tr> <th style="width:10%">Item No</th> <th style="width:25%">Location</th> <th style="width:65%">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | | | | | | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="1" style="width:100%"> <thead> <tr> <th style="width:10%">Item No</th> <th style="width:25%">Location</th> <th style="width:65%">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | | | | | | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="1" style="width:100%"> <thead> <tr> <th style="width:60%">Name</th> <th style="width:20%">First Day</th> <th style="width:20%">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | | | | | | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | | | | | | | | | | |
| LABOR HOURS <table border="1" style="width:100%"> <thead> <tr> <th style="width:30%">Crew</th> <th style="width:30%">Position</th> <th style="width:20%">Number of Employees</th> <th style="width:20%">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>PROJECT MANAGER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>QUALITY CONTROL INSPECTOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>SAFETY INSPECTOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>WELDER</td> <td>2.0</td> <td>24.0</td> </tr> </tbody> </table> | | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | Great Lakes | WELDER | 2.0 | 24.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | | | | | | | | | | | | | | |

| | | | | |
|---|------------------------------|--|--------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 234 | Page 198 of 732 | |
| | | DATE 05 Jun 2020 - Friday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | 2.0 | 24.0 |
| Great Lakes | DECK CAPTAIN | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | 9.0 | 108.0 |
| Total hrs worked to date: 40,068.0 | | Hrs worked MTD: 2,060.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | | Idle Hours | Operating Hours |
| 0006 | Crew/Survey Boat Bay Runner | | 12.0 | 0.0 |
| 0003 | Tug Eliana Gondran | | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | | 24.0 | 0.0 |
| 0005 | Crew/Survey Boat Holly Belle | | 12.0 | 0.0 |
| 0007 | GL681 Loader | | 12.0 | 0.0 |
| 0008 | GL661 D6T | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | 24.0 | 0.0 |
| 0013 | Ohio River | | 12.0 | 0.0 |
| 0014 | GL694 Loader | | 0.0 | 0.0 |
| 0015 | GL670 D7E | | 24.0 | 0.0 |
| 0016 | GL691 Excavator | | 24.0 | 0.0 |
| 0017 | Tug Miss Becky | | 24.0 | 0.0 |
| Total operating hrs to date: 12,884.0 | | Idle hrs MTD: 1,080.0 | Opr hrs MTD: 240.0 | Total: 264.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 199 of 732 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|---|---------------------|------------------------|------|----------|---------------------|--------------|-------------|-----------------|-----|------|-------------|---------------------------|-----|------|-------------|------------------|-----|------|-------------|--------|-----|------|-------------|------------------|-----|------|-------------|--------------------|-----|------|
| | | 235 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 06 Jun 2020 - Saturday | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | CONTRACT NUMBER | W9127819C0029 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 75 °F Max 85 °F No Precipitation 22 MPH Wind | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS No dredging activities on this day. Crews completed the last steps of staging equipment in preparation for Tropical Storm Cristobal. Environmental Monitoring: Bird and turtle surveys were not conducted due to Tropical Storm Cristobal Archaeological surveys were not conducted due to Tropical Storm Cristobal SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-Shift: Area under Tropical Storm and Storm Surge Warning | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LABOR HOURS <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>PROJECT MANAGER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>QUALITY CONTROL INSPECTOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>SAFETY INSPECTOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>WELDER</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Great Lakes</td> <td>PROJECT ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes</td> <td>BULLDOZER OPERATOR</td> <td>2.0</td> <td>24.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | Great Lakes | WELDER | 2.0 | 24.0 | Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | |
|---|------------------------------|---|---------------------------|-----------------|-----------------|-------|--------|-------|-----|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 200 of 732 | | | | | |
| | | 235 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 06 Jun 2020 - Saturday | | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | | | | |
| | | W9127819C0029 | | | | | | | |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 | | | | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 9.0 | 108.0 | | | | |
| Total hrs worked to date: | | 40,480.0 | Hrs worked MTD: | 2,472.0 | Total: | 35.0 | 412.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0003 | Tug Eliana Gondran | | | 24.0 | 0.0 | | | | |
| 0004 | Tug Master Dylan | | | 24.0 | 0.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 12.0 | 0.0 | | | | |
| 0006 | Crew/Survey Boat Bay Runner | | | 12.0 | 0.0 | | | | |
| 0007 | GL681 Loader | | | 12.0 | 0.0 | | | | |
| 0008 | GL661 D6T | | | 24.0 | 0.0 | | | | |
| 0009 | GL668 D6T | | | 24.0 | 0.0 | | | | |
| 0010 | GL678 D7E | | | 24.0 | 0.0 | | | | |
| 0011 | GL680 D7E | | | 24.0 | 0.0 | | | | |
| 0013 | Ohio River | | | 12.0 | 0.0 | | | | |
| 0014 | GL694 Loader | | | 0.0 | 0.0 | | | | |
| 0015 | GL670 D7E | | | 24.0 | 0.0 | | | | |
| 0016 | GL691 Excavator | | | 24.0 | 0.0 | | | | |
| 0017 | Tug Miss Becky | | | 24.0 | 0.0 | | | | |
| Total operating hrs to date: | | 12,884.0 | Idle hrs MTD: | 1,344.0 | Opr hrs MTD: | 240.0 | Total: | 264.0 | 0.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |
| | | | | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE | | | | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 236 | Page 201 of 732 |
| | | DATE 07 Jun 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 74 °F Max 81 °F 0.66 IN Precipitation 35 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. No activities completed due to Tropical Strom Conditions. | | | |
| Environmental Monitoring: Bird and turtle surveys were not conducted due to Tropical Storm Cristobal Archaeological surveys were not conducted due to Tropical Storm Cristobal | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Area under Tropical Strom and Storm Surge Warning | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 |

| | | | | |
|---|------------------------------|---|----------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 202 of 732 | |
| | | 236 | | |
| PROJECT | | DATE | 07 Jun 2020 - Sunday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MsCIP Ship Island Phase III and IV | | | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | |
| Total hrs worked to date: 40,892.0 | | Hrs worked MTD: 2,884.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0003 | Tug Eliana Gondran | 24.0 | 0.0 | |
| 0004 | Tug Master Dylan | 24.0 | 0.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 0.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 12.0 | 0.0 | |
| 0007 | GL681 Loader | 12.0 | 0.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0013 | Ohio River | 12.0 | 0.0 | |
| 0014 | GL694 Loader | 0.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | |
| 0017 | Tug Miss Becky | 24.0 | 0.0 | |
| Total operating hrs to date: 12,884.0 | | Idle hrs MTD: 1,608.0 | Opr hrs MTD: 240.0 | Total: 264.0 0.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 237 | Page 203 of 732 |
| | | DATE 08 Jun 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 78 °F Max 82 °F 6.81 IN Precipitation 34 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. No activities completed due to Tropical Strom Conditions. | | | |
| Environmental Monitoring: Bird and turtle surveys were not conducted due to Tropical Storm Cristobal Archaeological surveys were not conducted due to Tropical Storm Cristobal | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Area under Tropical Strom and Storm Surge Warning | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|----------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 204 of 732 | |
| | | 237 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 08 Jun 2020 - Monday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | |
| Total hrs worked to date: 41,304.0 | | Hrs worked MTD: 3,296.0 | Total: 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0006 | Crew/Survey Boat Bay Runner | 12.0 | 0.0 | |
| 0003 | Tug Eliana Gondran | 24.0 | 0.0 | |
| 0004 | Tug Master Dylan | 24.0 | 0.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 0.0 | |
| 0007 | GL681 Loader | 12.0 | 0.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0010 | GL678 D7E | 24.0 | 0.0 | |
| 0011 | GL680 D7E | 24.0 | 0.0 | |
| 0013 | Ohio River | 12.0 | 0.0 | |
| 0014 | GL694 Loader | 0.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | |
| 0017 | Tug Miss Becky | 24.0 | 0.0 | |
| Total operating hrs to date: 12,884.0 | | Idle hrs MTD: 1,872.0 | Opr hrs MTD: 240.0 | Total: 264.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|---|--|----------------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 238 | Page 205 of 732 | |
| | | DATE 09 Jun 2020 - Tuesday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 87 °F Max 77 °F 0.31 IN Precipitation 11 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| Begin remobilization of site after Tropical Storm. Booster Jessie towed back to site | | | | |
| Environmental Monitoring: Bird and turtle surveys conducted on the island. No new nest discovered see attached report. Archaeological surveys conducted see attached report. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| Pre-Shift: Alaska/Derrick 72/Yard: Discussed job tasks for the day. The meeting concluded with Stretch and Flex. | | | | |
| Derrick 72: Crew utilizing safe work practices and good communication while performing crane lifts. All personnel remaining clear of suspended loads. Yard: Operators operated at minimum speeds and in a manner consistent with road conditions due to muddy site. Maintain three-point contact at all times when ascending or descending from the equipment. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | | Position | Number of Employees | Hours Worked |
| Great Lakes | | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | | WELDER | 2.0 | 24.0 |

| | | | | | |
|---|------------------------------|--|---------------------------|-------------------|------------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 206 of 732 | |
| | | 238 | | | |
| PROJECT | | DATE | | | |
| | | 09 Jun 2020 - Tuesday | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | |
| | | W9127819C0029 | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | | 2.0 | 24.0 |
| Great Lakes | DECK CAPTAIN | | | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | | 9.0 | 108.0 |
| Total hrs worked to date: | | 41,716.0 | Hrs worked MTD: | | 3,708.0 |
| | | | Total: | | 35.0 |
| | | | | | 412.0 |
| EQUIPMENT HOURS | | | | | |
| <u>Equipment Name</u> | <u>Description</u> | | | <u>Idle Hours</u> | <u>Operating Hours</u> |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 12.0 |
| 0003 | Tug Eliana Gondran | | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | | 0.0 | 12.0 |
| 0008 | GL661 D6T | | | 24.0 | 0.0 |
| 0009 | GL668 D6T | | | 24.0 | 0.0 |
| 0010 | GL678 D7E | | | 24.0 | 0.0 |
| 0011 | GL680 D7E | | | 24.0 | 0.0 |
| 0013 | Ohio River | | | 0.0 | 12.0 |
| 0014 | GL694 Loader | | | 0.0 | 0.0 |
| 0015 | GL670 D7E | | | 24.0 | 0.0 |
| 0016 | GL691 Excavator | | | 24.0 | 0.0 |
| 0017 | Tug Miss Becky | | | 0.0 | 24.0 |
| Total operating hrs to date: | | 13,004.0 | Idle hrs MTD: | | 2,016.0 |
| | | | Opr hrs MTD: | | 360.0 |
| | | | Total: | | 144.0 |
| | | | | | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 239 | Page 207 of 732 |
| | | DATE 10 Jun 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 87 °F 0.05 IN Precipitation 7.70 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| Continue remobilization of site. GLDD surveyors begin Borrow Area BD. | | | |
| Environmental Monitoring: Bird and turtle surveys conducted on the island. One Black Skimmer nest discovered, this nest should cause no issues. Please see attached report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Reportt. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises conducted. | | | |
| Derrick 72: Crews moving sub line. Crews using good body posture and watching the edge. Good communication between the crew and the tug boats. Crews looking out for each other and calling out "watch for the bump". Tug Deckhand assisting crews during all transfers. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | | |
|---|------------------------------|---|-------------------------|-----------------|---------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 208 of 732 | | |
| | | 239 | | | |
| PROJECT | | DATE | 10 Jun 2020 - Wednesday | | |
| | | MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | W9127819C0029 |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 2.0 | 24.0 | | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | | |
| Great Lakes | BOAT CAPTAIN | 9.0 | 108.0 | | |
| Total hrs worked to date: 42,128.0 | | Hrs worked MTD: 4,120.0 | Total: | 35.0 | 412.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 12.0 | | |
| 0003 | Tug Eliana Gondran | 0.0 | 24.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | |
| 0009 | GL668 D6T | 24.0 | 0.0 | | |
| 0010 | GL678 D7E | 24.0 | 0.0 | | |
| 0011 | GL680 D7E | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 12.0 | | |
| 0014 | GL694 Loader | 0.0 | 0.0 | | |
| 0015 | GL670 D7E | 24.0 | 0.0 | | |
| 0016 | GL691 Excavator | 24.0 | 0.0 | | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | | |
| Total operating hrs to date: 13,124.0 | Idle hrs MTD: 2,160.0 | Opr hrs MTD: 480.0 | Total: | 144.0 | 120.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | | | |
|---|--|----------------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 240 | Page 209 of 732 | |
| | | DATE 11 Jun 2020 - Thursday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 65 °F Max 86 °F No Precipitation 10.10 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| Continue remobilization of site, Dredge Alaska towed back on site in Ship Island Staging Area. GLDD surveyors continue Borrow Area BD, begin Beach BD. | | | | |
| Environmental Monitoring: Bird and turtle surveys conducted on the island. Please see attached report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed MOB awareness and vessel transfers. Stretch and flex exercises conducted. | | | | |
| Derrick 72: Crews utilizing safe work practices while tightening bolts on flanges. Crews watching their hand placement and wearing proper gloves for the task. Crews conducting crane lifts safely. Good communication and use of hand signals. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | | Position | Number of Employees | Hours Worked |
| Great Lakes | | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | | MARSH-BUGGY OPERATOR | 2.0 | 24.0 |
| Great Lakes | | DREDGE OPERATOR | 2.0 | 24.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 210 of 732 | |
|---|------------------------------|-------------------------|------------------------|-------------------|
| | | 240 | | |
| PROJECT | | DATE | 11 Jun 2020 - Thursday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MsCIP Ship Island Phase III and IV | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | MECHANIC | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 | |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | |
| Great Lakes | OILER | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 6.0 | 72.0 | |
| Great Lakes | DECK HAND | 8.0 | 96.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 | |
| Total hrs worked to date: 42,936.0 | | Hrs worked MTD: 4,928.0 | Total: 68.0 | 808.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0008 | GL661 D6T | 0.0 | 24.0 | |
| 0009 | GL668 D6T | 0.0 | 12.0 | |
| 0010 | GL678 D7E | 0.0 | 24.0 | |
| 0011 | GL680 D7E | 0.0 | 24.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 0.0 | 24.0 | |
| 0015 | GL670 D7E | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | 0.0 | 12.0 | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | |
| 0018 | Tug Master Myles | 0.0 | 12.0 | |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 | |
| Total operating hrs to date: 13,420.0 | | Idle hrs MTD: 2,184.0 | Opr hrs MTD: 776.0 | Total: 24.0 296.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 240 | Page 211 of 732 |
| | DATE 11 Jun 2020 - Thursday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | |
|--------------------------|---|
| CONTRACTOR CERTIFICATION | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> |
|--------------------------|---|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 241 | Page 212 of 732 |
| | | DATE 12 Jun 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 77 °F Max 88 °F No Precipitation 10.30 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| Continue remobilization of site. GLDD surveyors continue Beach BD land and hydro. | | | |
| Environmental Monitoring: Bird and turtle surveys conducted on the island. Black Skimmer nest discovered in Phase 3, nest causes no issues. Please see attached report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed MOB awareness and pinch points. Stretch and flex exercises conducted. | | | |
| Derrick 72: Welder utilizing safe work practices and wearing all required PPE while working on the pipe connections. JSA and Hot Work Permit were filled out prior to starting the job task. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | MARSH-BUGGY OPERATOR | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 213 of 732
241

DATE
12 Jun 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Total hrs worked to date: 43,744.0 | | Hrs worked MTD: 5,736.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0018 | Tug Master Myles | 0.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |
| Total operating hrs to date: 13,716.0 | | Idle hrs MTD: 2,208.0 | Opr hrs MTD: 1,072.0 Total: 24.0 296.0 |

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 241 | Page 214 of 732 |
| | DATE 12 Jun 2020 - Friday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | |
|--------------------------|--|
| CONTRACTOR CERTIFICATION | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |
|--------------------------|--|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 242 | Page 215 of 732 | | | | | | | | |
|--|------------------|---|-----------------|------|----------|---------------------|--------------|-------------|------------------|-----|------|
| | | DATE 13 Jun 2020 - Saturday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | | WEATHER Weather Caused No Delay Temperature Min 67 °F Max 90 °F No Precipitation 6.90 MPH Wind | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS Continue remobilization of site. Install subline for Fort Mass. GLDD surveyors continue Beach BD land and hydro. Environmental Monitoring: Bird and turtle surveys conducted on the island. Black Skimmer colony discovered in Phase 3, nest causes no issues. Please see attached report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Alaska: Captain discussed job tasks for the day. Also discussed MOB awareness, time out policy and for the crews to take their time while performing the day's tasks. Stretch and flex exercises conducted. Derrick 72: Crews utilizing safe work practices while performing multiple crane lifts. Good communication between the operator and crew. Crews safely loading pipe on the supply barge. Crews transferring safely and using the buddy system while working on and moving sub line. Good communication between the multiple vessel Captains and the crew. Fill site: Crews operating heavy equipment in a safe manner. All crews observing the safety zone. | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: center;">Number of Employees</th> <th style="text-align: center;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>SAFETY INSPECTOR</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 216 of 732
242

DATE
13 Jun 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | MARSH-BUGGY OPERATOR | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Total hrs worked to date: 44,552.0 | | Hrs worked MTD: 6,544.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0018 | Tug Master Myles | 0.0 | 12.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 242 | Page 217 of 732 |
| | DATE 13 Jun 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 14,012.0 | Idle hrs MTD: | 2,232.0 | Opr hrs MTD: | 1,368.0 | Total: | 24.0 | 296.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 243 | Page 218 of 732 | | | | | | | | |
|--|--|----------------------------------|-----------------|----------------|-------------|---------------------|---|--|---|-----|------|
| | | DATE 14 Jun 2020 - Sunday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 70 °F Max 90 °F No Precipitation 4 MPH Wind | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Dredge Alaska (AK) began digging east into the Ship Island Pass Borrow Area for floatation. The beach crew commenced placing material to build an access pad with the marsh buggy. After establishing a suitable access pad, the beach crew will begin placing equipment on the beach.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. A false crawl was observed outside the western end of the template. No issues within project limits. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-Shift: Booster Jessie: Chief discussed job tasks for the day. Also conducted a Weekly Tool Box on preventing injuries. Stretch and flex exercises were conducted.</p> <p>Booster Jessie: Crews utilizing safe work practices and wearing all required PPE including hearing protection while chipping and grinding. Crews looking out for each other and taking breaks as need from the heat. JSAs were filled out and signed by the crews prior to the start of the job task.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td>0005</td> <td>Additional Survey Efforts (OCS Borrow Areas)</td> </tr> <tr> <td>0007</td> <td>West Ship Island North Shore Beach Fill</td> </tr> </tbody> </table> | | | | Activity No | Description | 0005 | Additional Survey Efforts (OCS Borrow Areas) | 0007 | West Ship Island North Shore Beach Fill | | |
| Activity No | Description | | | | | | | | | | |
| 0005 | Additional Survey Efforts (OCS Borrow Areas) | | | | | | | | | | |
| 0007 | West Ship Island North Shore Beach Fill | | | | | | | | | | |
| QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>SAFETY INSPECTOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 219 of 732

243

DATE

14 Jun 2020 - Sunday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | MARSH-BUGGY OPERATOR | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Total hrs worked to date: 45,360.0 | | Hrs worked MTD: 7,352.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0018 | Tug Master Myles | 0.0 | 12.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 243 | Page 220 of 732 |
| | DATE 14 Jun 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 14,308.0 | Idle hrs MTD: | 2,256.0 | Opr hrs MTD: | 1,664.0 | Total: | 24.0 | 296.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 244 | Page 221 of 732 | | | | | | | | |
|---|--|----------------------------------|-----------------|----------------|-----------|---------------------|---|--|----------------------|-----|------|
| | | DATE 15 Jun 2020 - Monday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 69 °F Max 92 °F No Precipitation 6 MPH Wind | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Dredge Alaska (AK) continued digging east into the Ship Island Pass Borrow Area for floatation. The marsh buggy continued placing material to build an access pad. After a suitable pad was pumped the beach crew began unloading dozers and pipe. The crews continued building the beach and access pad at station 39+00. GLDD surveyors conducted topographic and hydrographic surveys on the beach and in the borrow area as well as take turbidity samples at dredge and fill site.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-Shift: Alaska: Captain discussed job tasks for the day. Stretch and flex exercises were conducted.</p> <p>Alaska: Crews utilizing safe work practices and wearing all required PPE while moving dredge anchors. Crews practicing good ergonomics and watching the edge as well. Crews assisting each other during vessel transfers. Watch engineer and Oiler working safely while sounding the tanks.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS <table border="1"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="1"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>MARSH-BUGGY OPERATOR</td> <td>2.0</td> <td>24.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | MARSH-BUGGY OPERATOR | 2.0 | 24.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| Great Lakes | MARSH-BUGGY OPERATOR | 2.0 | 24.0 | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 222 of 732
244

DATE
15 Jun 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Total hrs worked to date: 46,168.0 | | Hrs worked MTD: 8,160.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0018 | Tug Master Myles | 0.0 | 12.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 244 | Page 223 of 732 |
| | DATE 15 Jun 2020 - Monday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 14,604.0 | Idle hrs MTD: | 2,280.0 | Opr hrs MTD: | 1,960.0 | Total: | 24.0 | 296.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 245 | Page 224 of 732 |
| | | DATE 16 Jun 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 67 °F Max 88 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Dredge Alaska (AK) continued digging east into the Ship Island Pass Borrow Area for floatation. The crews continued building the beach pumping material east, midnight STA 33+00. GLDD surveyors conducted topographic and hydrographic surveys on the beach and in the borrow area as well as take turbidity samples at dredge and fill site.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Booster Jessie: Chief discussed job tasks for the day. Stretch and flex exercises were conducted.</p> <p>Booster Jessie: Crews utilizing safe work practices while chipping and grinding. Crews wearing required PPE and taking breaks from the heat as needed. Welders safely performing hot work with a fire watch observing. Crews had their JSAs and Hot Work permits filled out prior to starting the job tasks.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MARSH-BUGGY OPERATOR | 2.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 225 of 732
245

DATE
16 Jun 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Total hrs worked to date: 46,976.0 | | Hrs worked MTD: 8,968.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0018 | Tug Master Myles | 0.0 | 12.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |
| Total operating hrs to date: 14,900.0 | | Idle hrs MTD: 2,304.0 | Opr hrs MTD: 2,256.0 Total: 24.0 296.0 |

| | | | | |
|---|------|--|-----------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 226 of 732 | |
| | | 245 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 16 Jun 2020 - Tuesday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 246 | Page 227 of 732 | | | | | | | | |
|---|---|----------------------------------|-----------------|----------------|-----------|---------------------|---|--|--|--|--|
| | | DATE 17 Jun 2020 - Wednesday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 67 °F Max 88 °F No Precipitation 4.30 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>The Dredge Alaska (AK) continued digging east into the Ship Island Pass Borrow Area for floatation. The crews continued building the beach pumping material east, midnight STA 27+00. GLDD surveyors conducted topographic and hydrographic surveys on the beach and in the borrow area as well as take turbidity samples at dredge and fill site.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Pre-Shift: Booster Jessie: Chief discussed job tasks for the day. Stretch and flex exercises were conducted.</p> <p>Booster Jessie: Crews standing fire watch while contract welders performed hot work operations. Crews working safely and wearing all required PPE including proper gloves while removing bolts with impact gun.</p> <p>Office: SA utilizing safe work practices while transporting items with the forklift. Good use of hand signals and all personnel observing the safety zone.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| <p>Preparatory Inspections held today No preparatory inspections held today</p> <p>Initial Inspections held today No initial inspections held today</p> | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| <p>Activity No Description</p> <hr/> <p>No activities were started or finished today</p> | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4"> </td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | | | | |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 228 of 732
246

DATE
17 Jun 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MARSH-BUGGY OPERATOR | 2.0 | 24.0 |
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Total hrs worked to date: 47,784.0 | | Hrs worked MTD: 9,776.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0018 | Tug Master Myles | 0.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
246 Page 229 of 732

DATE
17 Jun 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|------------------------------|------------------|----------|---------------|---------|--------------|---------|
| 0019 | Marsh Buggy 330B | | | | 0.0 | 24.0 |
| Total operating hrs to date: | | 15,196.0 | Idle hrs MTD: | 2,328.0 | Opr hrs MTD: | 2,552.0 |
| | | | Total: | | 24.0 | 296.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 230 of 732 | | | | | | | | | | | | |
|--|--|---------------------|-----------------|------------------------|-----------|---------------------|---|--|--------|-----|------|-------------|----------------------|-----|------|
| | | 247 | DATE | 18 Jun 2020 - Thursday | | | | | | | | | | | |
| PROJECT | | CONTRACT NUMBER | | | | | | | | | | | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | | | | | | | | | | | |
| CONTRACTOR | WEATHER | | | | | | | | | | | | | | |
| Great Lakes | Weather Caused No Delay Temperature Min 67 °F Max 90 °F No Precipitation 3.40 MPH Wind | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Dredge Alaska (AK) finished digging east into the Ship Island Pass Borrow Area for floatation. They then Changed to Cut 1 digging Southwest. The crews continued building the beach pumping material east, midnight STA 21+00. GLDD surveyors conducted topographic and hydrographic surveys on the beach and in the borrow area as well as take turbidity samples at dredge and fill site.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered, please see full survey report attached to this Daily QC Report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-Shift: Derrick 72: Discussed job tasks for the day. Safe Rigging Practices discussed on the pre-shift safety meeting.</p> <p>Derrick 72: Good communication between the crew while conducting crane lifts. Crews remained clear of suspended loads. Crew applied safe work practices while water hoses were lifted at the same time to be transferred from the trailer truck to the yard.</p> | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <hr/> Preparatory Inspections held today No preparatory inspections held today <hr/> Initial Inspections held today No initial inspections held today | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH <hr/> Activity No Description <hr/> No activities were started or finished today | | | | | | | | | | | | | | | |
| QC REQUIREMENTS <hr/> <table border="0"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <hr/> <table border="0"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <hr/> <table border="0"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <hr/> <table border="0"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | |
| LABOR HOURS <table border="0"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>WELDER</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Great Lakes</td> <td>MARSH-BUGGY OPERATOR</td> <td>2.0</td> <td>24.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | WELDER | 2.0 | 24.0 | Great Lakes | MARSH-BUGGY OPERATOR | 2.0 | 24.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | | | | | |
| Great Lakes | MARSH-BUGGY OPERATOR | 2.0 | 24.0 | | | | | | | | | | | | |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 247 | Page 231 of 732 |
| | DATE 18 Jun 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|-------------|----------------------------|------|-------|
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |

| | | | | | | |
|---------------------------|----------|-----------------|----------|--------|------|-------|
| Total hrs worked to date: | 48,592.0 | Hrs worked MTD: | 10,584.0 | Total: | 68.0 | 808.0 |
|---------------------------|----------|-----------------|----------|--------|------|-------|

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|------------------------|------------------------------|------------|-----------------|
| Equipment Name | Description | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0018 | Tug Master Myles | 0.0 | 12.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 15,492.0 | Idle hrs MTD: | 2,352.0 | Opr hrs MTD: | 2,848.0 | Total: | 24.0 | 296.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

| | | | | |
|--|------|--|-----------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 247 | Page 232 of 732 | |
| | | DATE 18 Jun 2020 - Thursday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 234 of 732
248

DATE
19 Jun 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Total hrs worked to date: 49,400.0 | | Hrs worked MTD: 11,392.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 |
| Total operating hrs to date: 15,800.0 | | Idle hrs MTD: 2,376.0 | Opr hrs MTD: 3,156.0 Total: 24.0 308.0 |

| | | | | |
|---|------|--|----------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 235 of 732 | |
| | | 248 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 19 Jun 2020 - Friday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|--|---|----------------------------------|-----------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 249 | Page 236 of 732 | |
| | | DATE 20 Jun 2020 - Saturday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 67 °F Max 91 °F No Precipitation 4.20 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| <p>The Dredge Alaska (AK) finished digging in the Ship Island Pass Borrow Area. By Midnight the crew had finished pumping in the fill area. GLDD surveyors conducted topographic and hydrographic surveys on the beach and in the borrow area as well as take turbidity samples at dredge and fill site.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. Two new nests were found. One in Phase 4 and another found in vegetation near the Phase 3 access corridor, both nests should not cause any issues. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| <p>Pre-Shift: Booster Jessie/Derrick 72: Discussed job tasks for the day.</p> <p>Booster Jessie: Applied safe work practices while doing Hot-work activities, good body postures maintain to avoid ergonomic hazards. Derrick 72: Crews utilizing safe work practices while performing multiple crane lifts and maintain safe distance at all times.</p> | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today _____ | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today _____ | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No | Description | | | |
| 0007 | West Ship Island North Shore Beach Fill | | | |
| QC REQUIREMENTS | | | | |
| Requirement No | Type | Description | Results | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No | Location | Description | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No | Location | Description | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name | First Day | Last Day | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | Position | Number of Employees | Hours Worked | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | MARSH-BUGGY OPERATOR | 2.0 | 24.0 | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 237 of 732
249

DATE
20 Jun 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Total hrs worked to date: 50,208.0 | | Hrs worked MTD: 12,200.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 |
| Total operating hrs to date: 16,108.0 | | Idle hrs MTD: 2,400.0 | Opr hrs MTD: 3,464.0 Total: 24.0 308.0 |

| | | | |
|--|------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 249 | Page 238 of 732 |
| | | DATE 20 Jun 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 250 | Page 239 of 732 |
| | | DATE 21 Jun 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 70 °F Max 90 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Dredge Alaska continues to stand by in staging area behind Ship Island. Beach crew continues to demobilize pipe and shore equipment from the Fort Massachusetts area. GLDD surveyors continued conduct AD surveys | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. A cluster of nests were found in in vegetation near Phase 4, these nests should not cause any issues. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Fill Site: Discussed job tasks for the day. Fatigue and Public Safety was discussed on the Pre-shift meeting. | | | |
| Fill Site: Applied safe work practices and exercise additional caution when approaching dikes while doing Building and Maintaining Dikes. Maintain 3 pt contact at all times during vessel transfer. Good communication between operators doing SIMOPs breaking shorepipe. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MARSH-BUGGY OPERATOR | 2.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 240 of 732
250

DATE
21 Jun 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | DREDGE OPERATOR | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Total hrs worked to date: 51,016.0 | | Hrs worked MTD: 13,008.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 |
| Total operating hrs to date: 16,416.0 | | Idle hrs MTD: 2,424.0 | Opr hrs MTD: 3,772.0 Total: 24.0 308.0 |

| | | | |
|--|------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 250 | Page 241 of 732 |
| | | DATE 21 Jun 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 243 of 732
251

DATE
22 Jun 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Total hrs worked to date: 51,824.0 | | Hrs worked MTD: 13,816.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 |
| Total operating hrs to date: 16,724.0 | | Idle hrs MTD: 2,448.0 | Opr hrs MTD: 4,080.0 |
| | | Total: 24.0 | 308.0 |

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 251 | Page 244 of 732 |
| | DATE 22 Jun 2020 - Monday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | |
|--------------------------|---|
| CONTRACTOR CERTIFICATION | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> |
|--------------------------|---|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 246 of 732
252

DATE
23 Jun 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Total hrs worked to date: 52,632.0 | | Hrs worked MTD: 14,624.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 |
| Total operating hrs to date: 17,032.0 | | Idle hrs MTD: 2,472.0 | Opr hrs MTD: 4,388.0 Total: 24.0 308.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 247 of 732 252 | |
| | | DATE 23 Jun 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| Empty space for the daily log content | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 253 Page 249 of 732

DATE
24 Jun 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 |
| Great Lakes | DECK CAPTAIN | 2.0 | 24.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 2.0 | 24.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | OILER | 2.0 | 24.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 6.0 | 72.0 |
| Great Lakes | DECK HAND | 8.0 | 96.0 |
| Great Lakes | ENGINEER | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 |
| Total hrs worked to date: 53,440.0 | | Hrs worked MTD: 15,432.0 | Total: 68.0 808.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0007 | GL681 Loader | 0.0 | 8.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0009 | GL668 D6T | 0.0 | 12.0 |
| 0010 | GL678 D7E | 0.0 | 24.0 |
| 0011 | GL680 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 24.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0017 | Tug Miss Becky | 0.0 | 24.0 |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 |
| Total operating hrs to date: 17,340.0 | | Idle hrs MTD: 2,496.0 | Opr hrs MTD: 4,696.0 Total: 24.0 308.0 |

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 253 | Page 250 of 732 |
| | DATE 24 Jun 2020 - Wednesday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | |
|--------------------------|--|
| CONTRACTOR CERTIFICATION | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |
|--------------------------|--|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 254 | Page 251 of 732 |
| | | DATE 25 Jun 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 74 °F Max 90 °F No Precipitation 5.30 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Dredge Alaska towed off site. Beach crew began moving pipe to phase 3. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No sea turtle activity was found. No new bird nesting activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Booster Jessie: Discussed job tasks for the day. Safe Use of Hand Tools discussed on the Pre-shift safety meeting. | | | |
| Booster Jessie: Crew wearing all required PPE's while doing their assigned task, applied proper hand placement, maintain proper body posture and take breaks if needed while performing the job to avoid any Musculoskeletal disorders (MSD) due to repetitive task. Maintain sufficient space to prevent striking a person or object. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No | Description | | |
| 0005 | Additional Survey Efforts (OCS Borrow Areas) | | |
| 0006 | West Ship Island North Shore Environmental Monitor | | |
| 0008 | West Ship Island North Shore Mobilization and Demo | | |
| QC REQUIREMENTS | | | |
| Requirement No | Type | Description | Results |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name | First Day | Last Day | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | MECHANIC | 1.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|------------------------|-------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 252 of 732 | |
| | | 254 | | |
| | | DATE | 25 Jun 2020 - Thursday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 24.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 1.0 | 72.0 | |
| Great Lakes | DECK HAND | 3.0 | 96.0 | |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 | |
| Total hrs worked to date: 54,104.0 | | Hrs worked MTD: 16,096.0 | Total: 44.0 | 664.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | |
| 0008 | GL661 D6T | 0.0 | 24.0 | |
| 0009 | GL668 D6T | 0.0 | 12.0 | |
| 0010 | GL678 D7E | 0.0 | 24.0 | |
| 0011 | GL680 D7E | 0.0 | 24.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 0.0 | 24.0 | |
| 0015 | GL670 D7E | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | 0.0 | 12.0 | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 | |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 | |
| Total operating hrs to date: 17,648.0 | | Idle hrs MTD: 2,520.0 | Opr hrs MTD: 5,004.0 | Total: 24.0 308.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|--|------------------------------|---------------------------|----------------------|-------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 254 of 732 | |
| | | 255 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 26 Jun 2020 - Friday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| Great Lakes | MECHANIC | 1.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 8.0 | 96.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 1.0 | 72.0 | |
| Great Lakes | DECK HAND | 3.0 | 96.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 10.0 | 120.0 | |
| Total hrs worked to date: 54,768.0 | | Hrs worked MTD: 16,760.0 | Total: 44.0 | 664.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0007 | GL681 Loader | 0.0 | 8.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | |
| 0008 | GL661 D6T | 0.0 | 24.0 | |
| 0009 | GL668 D6T | 0.0 | 12.0 | |
| 0010 | GL678 D7E | 0.0 | 24.0 | |
| 0011 | GL680 D7E | 0.0 | 24.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 0.0 | 24.0 | |
| 0015 | GL670 D7E | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | 0.0 | 12.0 | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | |
| 0019 | Marsh Buggy 330B | 0.0 | 24.0 | |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 | |
| Total operating hrs to date: 17,956.0 | | Idle hrs MTD: 2,544.0 | Opr hrs MTD: 5,312.0 | Total: 24.0 308.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| CONTRACTOR CERTIFICATION | | | | |
| On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | | |
|---|------------------------------|--|------------------------|----------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 256 of 732 | | |
| | | 256 | | | |
| | | DATE | 27 Jun 2020 - Saturday | | |
| | | | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 96.0 | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 24.0 | | |
| Great Lakes | SHOREMAN | 1.0 | 24.0 | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | MATE | 1.0 | 72.0 | | |
| Great Lakes | DECK HAND | 3.0 | 96.0 | | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | | |
| Great Lakes | BOAT CAPTAIN | 8.0 | 120.0 | | |
| Total hrs worked to date: | | 55,432.0 | Hrs worked MTD: | 17,424.0 | Total: 34.0 664.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | | |
| 0008 | GL661 D6T | 12.0 | 0.0 | | |
| 0009 | GL668 D6T | 12.0 | 0.0 | | |
| 0011 | GL680 D7E | 12.0 | 0.0 | | |
| 0012 | Booster Jessie | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 24.0 | | |
| 0014 | GL694 Loader | 0.0 | 12.0 | | |
| 0015 | GL670 D7E | 12.0 | 0.0 | | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | | |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 | | |
| Total operating hrs to date: | | 18,112.0 | Idle hrs MTD: | 2,628.0 | Opr hrs MTD: 5,468.0 Total: 84.0 156.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | | DATE | |

| | | | | | |
|---|------------------------------|---|----------------------|-----------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 258 of 732 | | |
| | | 257 | | | |
| | | DATE | 28 Jun 2020 - Sunday | | |
| | | PROJECT | | CONTRACT NUMBER | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 96.0 | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 24.0 | | |
| Great Lakes | SHOREMAN | 1.0 | 24.0 | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | MATE | 1.0 | 72.0 | | |
| Great Lakes | DECK HAND | 3.0 | 96.0 | | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | | |
| Great Lakes | BOAT CAPTAIN | 8.0 | 120.0 | | |
| Total hrs worked to date: 56,096.0 | | Hrs worked MTD: 18,088.0 | Total: 34.0 | 664.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0009 | GL668 D6T | 12.0 | 0.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0008 | GL661 D6T | 12.0 | 0.0 | | |
| 0011 | GL680 D7E | 12.0 | 0.0 | | |
| 0012 | Booster Jessie | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 24.0 | | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | | |
| 0014 | GL694 Loader | 0.0 | 12.0 | | |
| 0015 | GL670 D7E | 12.0 | 0.0 | | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | | |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 | | |
| Total operating hrs to date: 18,268.0 | | Idle hrs MTD: 2,712.0 | Opr hrs MTD: 5,624.0 | Total: 84.0 | 156.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | | DATE | |

| | | | | | |
|---|------------------------------|--|----------------------|-----------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 260 of 732 | | |
| | | 258 | | | |
| | | DATE | 29 Jun 2020 - Monday | | |
| | | PROJECT | | CONTRACT NUMBER | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 96.0 | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 24.0 | | |
| Great Lakes | SHOREMAN | 1.0 | 24.0 | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | MATE | 1.0 | 72.0 | | |
| Great Lakes | DECK HAND | 3.0 | 96.0 | | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | | |
| Great Lakes | BOAT CAPTAIN | 8.0 | 120.0 | | |
| Total hrs worked to date: 56,760.0 | | Hrs worked MTD: 18,752.0 | Total: 34.0 | 664.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | | |
| 0008 | GL661 D6T | 12.0 | 0.0 | | |
| 0009 | GL668 D6T | 12.0 | 0.0 | | |
| 0011 | GL680 D7E | 12.0 | 0.0 | | |
| 0012 | Booster Jessie | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 24.0 | | |
| 0014 | GL694 Loader | 0.0 | 12.0 | | |
| 0015 | GL670 D7E | 12.0 | 0.0 | | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | | |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 | | |
| Total operating hrs to date: 18,424.0 | | Idle hrs MTD: 2,796.0 | Opr hrs MTD: 5,780.0 | Total: 84.0 | 156.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 259 | Page 262 of 732 | | |
|---|------------------------------|---|-----------------------|-------------|-------|
| | | DATE | 30 Jun 2020 - Tuesday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 96.0 | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 24.0 | | |
| Great Lakes | SHOREMAN | 1.0 | 24.0 | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | MATE | 1.0 | 72.0 | | |
| Great Lakes | DECK HAND | 3.0 | 96.0 | | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | | |
| Great Lakes | BOAT CAPTAIN | 8.0 | 120.0 | | |
| Total hrs worked to date: 57,424.0 | | Hrs worked MTD: 19,416.0 | Total: 34.0 | 664.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | | |
| 0008 | GL661 D6T | 12.0 | 0.0 | | |
| 0009 | GL668 D6T | 12.0 | 0.0 | | |
| 0011 | GL680 D7E | 12.0 | 0.0 | | |
| 0012 | Booster Jessie | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 24.0 | | |
| 0014 | GL694 Loader | 0.0 | 12.0 | | |
| 0015 | GL670 D7E | 12.0 | 0.0 | | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | | |
| 0017 | Tug Miss Becky | 0.0 | 24.0 | | |
| 0020 | Tug Miss Ailene | 0.0 | 24.0 | | |
| Total operating hrs to date: 18,580.0 | | Idle hrs MTD: 2,880.0 | Opr hrs MTD: 5,936.0 | Total: 84.0 | 156.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | | | | |
|---|------------------------------|---|---------------------------|-------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 264 of 732 | |
| | | 260 | | | |
| PROJECT | | DATE | | | |
| | | 01 Jul 2020 - Wednesday | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | |
| | | W9127819C0029 | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 10.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 10.0 |
| Great Lakes | BULLDOZER OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | MATE | | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | | 3.0 | 36.0 |
| Great Lakes | BOAT CAPTAIN | | | 6.0 | 72.0 |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 |
| Total hrs worked to date: 57,794.0 | | Hrs worked MTD: 370.0 | | Total: 32.0 370.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0009 | GL668 D6T | | | 12.0 | 0.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 24.0 |
| 0007 | GL681 Loader | | | 0.0 | 12.0 |
| 0008 | GL661 D6T | | | 12.0 | 0.0 |
| 0011 | GL680 D7E | | | 12.0 | 0.0 |
| 0012 | Booster Jessie | | | 24.0 | 0.0 |
| 0013 | Ohio River | | | 0.0 | 12.0 |
| 0014 | GL694 Loader | | | 0.0 | 12.0 |
| 0015 | GL670 D7E | | | 12.0 | 0.0 |
| 0016 | GL691 Excavator | | | 12.0 | 0.0 |
| Total operating hrs to date: 18,676.0 | | Idle hrs MTD: 84.0 | | Opr hrs MTD: 96.0 | |
| | | | | Total: 84.0 96.0 | |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE |

| | | | | | | | | | |
|---|------------------------------|--|-----------------|-----------------|---------------------------|-------|--------|------|------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 266 of 732 | | | | | |
| | | 261 | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | | | | | | | |
| | | 02 Jul 2020 - Thursday | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | | | | |
| | | W9127819C0029 | | | | | | | |
| Great Lakes | SAFETY INSPECTOR | | 1.0 | 12.0 | | | | | |
| Great Lakes | WELDER | | 2.0 | 24.0 | | | | | |
| Great Lakes | MECHANIC | | 1.0 | 12.0 | | | | | |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 10.0 | | | | | |
| Great Lakes | BULLDOZER OPERATOR | | 1.0 | 12.0 | | | | | |
| Great Lakes | DECK CAPTAIN | | 1.0 | 12.0 | | | | | |
| Great Lakes | SHOREMAN | | 1.0 | 12.0 | | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | 1.0 | 12.0 | | | | | |
| Great Lakes | SITE ENGINEER | | 4.0 | 40.0 | | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 | | | | | |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 | | | | | |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 | | | | | |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 | | | | | |
| Great Lakes | MATE | | 1.0 | 12.0 | | | | | |
| Great Lakes | DECK HAND | | 3.0 | 36.0 | | | | | |
| Great Lakes | ENGINEER | | 2.0 | 24.0 | | | | | |
| Great Lakes | BOAT CAPTAIN | | 6.0 | 72.0 | | | | | |
| Total hrs worked to date: | | 58,164.0 | Hrs worked MTD: | 740.0 | Total: | 32.0 | 370.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0007 | GL681 Loader | | | 0.0 | 12.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | | | | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 24.0 | | | | |
| 0008 | GL661 D6T | | | 12.0 | 0.0 | | | | |
| 0009 | GL668 D6T | | | 12.0 | 0.0 | | | | |
| 0011 | GL680 D7E | | | 12.0 | 0.0 | | | | |
| 0012 | Booster Jessie | | | 24.0 | 0.0 | | | | |
| 0016 | GL691 Excavator | | | 12.0 | 0.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 12.0 | | | | |
| 0014 | GL694 Loader | | | 0.0 | 12.0 | | | | |
| 0015 | GL670 D7E | | | 12.0 | 0.0 | | | | |
| Total operating hrs to date: | | 18,772.0 | Idle hrs MTD: | 168.0 | Opr hrs MTD: | 192.0 | Total: | 84.0 | 96.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |
| | | | | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | | | | |
| QC REPRESENTATIVE'S SIGNATURE | | | DATE | | SUPERINTENDENT'S INITIALS | | DATE | | |

| | | | | |
|---|--|----------------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 262 | Page 267 of 732 | |
| | | DATE 03 Jul 2020 - Friday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 76 °F Max 88 °F No Precipitation 8 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| No dredging activities on this day. Beach crew continued to work on pipe. | | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| Pre-Shift: Booster Jessie: Crane Operator discussed job tasks for the day. Also discussed rigging failure and hand awareness. SSHO discussed heat awareness and proper hydration. Stretch and flex exercises were conducted. | | | | |
| Booster Jessie: Crews working well together while removing front door from pump. Good communication between the Jessie crew and the Crane Operator during lifts. All crews remained clear of suspended loads. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | | Position | Number of Employees | Hours Worked |
| Great Lakes | | MECHANIC | 1.0 | 12.0 |
| Great Lakes | | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 |
| Great Lakes | | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|--------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 268 of 732 | |
| | | 262 | | |
| PROJECT | | DATE | | |
| | | 03 Jul 2020 - Friday | | |
| PROJECT | | CONTRACT NUMBER | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | 3.0 | 36.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 6.0 | 72.0 | |
| Total hrs worked to date: 58,534.0 | | Hrs worked MTD: 1,110.0 | Total: 32.0 | 370.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0009 | GL668 D6T | 12.0 | 0.0 | |
| 0011 | GL680 D7E | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| Total operating hrs to date: 18,868.0 | | Idle hrs MTD: 252.0 | Opr hrs MTD: 288.0 | Total: 84.0 96.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 263 | Page 269 of 732 |
| | DATE 04 Jul 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|--|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 76 °F Max 88 °F No Precipitation 9 MPH Wind |
|---------------------------|--|

QC NARRATIVES

GENERAL COMMENTS

No dredging activities on this day. Beach crew continued to work on pipe.

Environmental Monitoring:
Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No sea turtle activity discovered. Please see full survey report attached.
Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Pre-Shift:
Booster Jessie: Crane Operator discussed job tasks for the day. Also discussed slips/trips/falls hazards. SSHO discussed heat awareness and proper hydration. Stretch and flex exercises were conducted.

Booster Jessie: Crews utilizing safe work practices and wearing all required PPE while working on the main pump. Good communication. Crews reminding each other of the potential hazards during the job task. Chief identified a bad sling and took it out of service on the spot.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|---|-------------|
| No activities were started or finished today | |

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|--|------|-------------|---------|
| No QC requirements were completed today | | | |

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---|----------|-------------|
| No QC Deficiency items were issued today | | |

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|--|----------|-------------|
| No QC Deficiency items were corrected today | | |

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|---|-----------|----------|
| No Contractors had their first or last day on the site | | |

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|---------------------------|---------------------|--------------|
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 |

| | | | | | | |
|---|----------------------------|---|---------------------------|-----------------|-----------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 270 of 732 | | |
| | | 263 | | | | |
| PROJECT | | DATE | | | | |
| | | 04 Jul 2020 - Saturday | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | |
| | | W9127819C0029 | | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | |
| Great Lakes | WELDER | | | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | MATE | | | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | | | 3.0 | 36.0 | |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | | | 3.0 | 36.0 | |
| Total hrs worked to date: | | 58,868.0 | Hrs worked MTD: | | 1,444.0 | |
| | | | Total: | | 29.0 334.0 | |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | |
| 0009 | GL668 D6T | | | 12.0 | 0.0 | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | |
| 0007 | GL681 Loader | | | 0.0 | 12.0 | |
| 0008 | GL661 D6T | | | 12.0 | 0.0 | |
| 0011 | GL680 D7E | | | 12.0 | 0.0 | |
| 0012 | Booster Jessie | | | 24.0 | 0.0 | |
| 0013 | Ohio River | | | 0.0 | 12.0 | |
| 0014 | GL694 Loader | | | 0.0 | 12.0 | |
| 0015 | GL670 D7E | | | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | | | 12.0 | 0.0 | |
| Total operating hrs to date: | | 18,928.0 | Idle hrs MTD: | 336.0 | Opr hrs MTD: | 348.0 |
| | | | Total: | 84.0 | 60.0 | |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |
| | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE | |

| | | | | | | | | | |
|---|----------------------------|---|-----------------|-----------------|---------------------------|-------|--------|------|------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 272 of 732 | | | | | |
| | | 264 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 05 Jul 2020 - Sunday | | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | | | | |
| | | W9127819C0029 | | | | | | | |
| Great Lakes | WELDER | | | 2.0 | 24.0 | | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 10.0 | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 10.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | SHOREMAN | | | 1.0 | 12.0 | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MATE | | | 1.0 | 12.0 | | | | |
| Great Lakes | DECK HAND | | | 3.0 | 36.0 | | | | |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 3.0 | 36.0 | | | | |
| Total hrs worked to date: | | 59,202.0 | Hrs worked MTD: | 1,778.0 | Total: | 29.0 | 334.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0007 | GL681 Loader | | | 0.0 | 12.0 | | | | |
| 0008 | GL661 D6T | | | 12.0 | 0.0 | | | | |
| 0009 | GL668 D6T | | | 12.0 | 0.0 | | | | |
| 0011 | GL680 D7E | | | 12.0 | 0.0 | | | | |
| 0012 | Booster Jessie | | | 24.0 | 0.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 12.0 | | | | |
| 0014 | GL694 Loader | | | 0.0 | 12.0 | | | | |
| 0015 | GL670 D7E | | | 12.0 | 0.0 | | | | |
| 0016 | GL691 Excavator | | | 12.0 | 0.0 | | | | |
| Total operating hrs to date: | | 18,988.0 | Idle hrs MTD: | 420.0 | Opr hrs MTD: | 408.0 | Total: | 84.0 | 60.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |
| | | | | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | | | | |
| QC REPRESENTATIVE'S SIGNATURE | | | DATE | | SUPERINTENDENT'S INITIALS | | DATE | | |

| | | | | |
|---|---|----------------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 265 | Page 273 of 732 | |
| | | DATE 06 Jul 2020 - Monday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 77 °F Max 84 °F No Precipitation 10 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| No dredging activities on this day. Beach crew continued to work on pipe. | | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| Pre-Shift: Booster Jessie: Crane Operator discussed job tasks for the day. Also discussed heat awareness. Stretch and flex exercises were conducted | | | | |
| Booster Jessie: Crews utilizing safe work practices while working on the main pump. Good communication between the Crane Operator and the crew. Crews looking out for one another and calling out possible hazards. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | | Position | Number of Employees | Hours Worked |
| Great Lakes | | MECHANIC | 1.0 | 12.0 |
| Great Lakes | | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 |
| Great Lakes | | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | | |
|---|------------------------------|---|---------------------------|-----------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 274 of 732 | |
| | | 265 | | | |
| PROJECT | | DATE | | | |
| | | 06 Jul 2020 - Monday | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | WELDER | | | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 10.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 10.0 |
| Great Lakes | BULLDOZER OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | MATE | | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | | 3.0 | 36.0 |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | | | 3.0 | 36.0 |
| Great Lakes | SHOREMAN | | | 1.0 | 12.0 |
| Total hrs worked to date: | | 59,536.0 | Hrs worked MTD: | | 2,112.0 |
| | | | Total: | | 29.0 334.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0007 | GL681 Loader | | | 0.0 | 12.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 0.0 |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 0.0 |
| 0008 | GL661 D6T | | | 12.0 | 0.0 |
| 0009 | GL668 D6T | | | 12.0 | 0.0 |
| 0011 | GL680 D7E | | | 12.0 | 0.0 |
| 0012 | Booster Jessie | | | 24.0 | 0.0 |
| 0013 | Ohio River | | | 0.0 | 12.0 |
| 0014 | GL694 Loader | | | 0.0 | 12.0 |
| 0015 | GL670 D7E | | | 12.0 | 0.0 |
| 0016 | GL691 Excavator | | | 12.0 | 0.0 |
| Total operating hrs to date: | | 19,048.0 | Idle hrs MTD: | | 504.0 |
| | | | Opr hrs MTD: | | 468.0 |
| | | | Total: | | 84.0 60.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE |

| | | | | |
|--|---|----------------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 266 | Page 275 of 732 | |
| | | DATE 07 Jul 2020 - Tuesday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 87 °F 0.17 IN Precipitation 6 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| No dredging activities on this day. Beach crew continued to work on pipe. | | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| Pre-Shift: Derrick 72: Crane Operator discussed job tasks for the day. Also discussed to ensure good communication when working with the booster crew. Stretch and flex exercises were conducted. | | | | |
| Booster Jessie: Crews utilizing safe work practices while working on the friction bands. Derrick 72: Crews performing multiple crane lifts in a safe and efficient manner. Good use of hand signals and tag lines. Crews remained clear of suspended loads. Yard: Admin personnel loading trucks with the forklift in a safe manner. Good communication between the crew and the truck driver. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today _____ | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today _____ | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description _____ | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results _____ | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day _____ | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | Position | | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | | 1.0 | 10.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | | 1.0 | 10.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 266 | Page 276 of 732 | | |
|---|------------------------------|-------------------------------|--------------------|-------------------|--|
| PROJECT MsCIP Ship Island Phase III and IV | | DATE 07 Jul 2020 - Tuesday | | | |
| CONTRACT NUMBER W9127819C0029 | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | MATE | 1.0 | 12.0 | | |
| Great Lakes | DECK HAND | 3.0 | 36.0 | | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | | |
| Great Lakes | BOAT CAPTAIN | 3.0 | 36.0 | | |
| Total hrs worked to date: 59,870.0 | | Hrs worked MTD: 2,446.0 | | Total: 29.0 334.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 0.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 0.0 | | |
| 0008 | GL661 D6T | 12.0 | 0.0 | | |
| 0009 | GL668 D6T | 12.0 | 0.0 | | |
| 0011 | GL680 D7E | 12.0 | 0.0 | | |
| 0012 | Booster Jessie | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 12.0 | | |
| 0014 | GL694 Loader | 0.0 | 12.0 | | |
| 0015 | GL670 D7E | 12.0 | 0.0 | | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | | |
| Total operating hrs to date: 19,108.0 | | Idle hrs MTD: 588.0 | Opr hrs MTD: 528.0 | Total: 84.0 60.0 | |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | | | | | |
|---|------------------------------|---|-----------------|-----------------|-----------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 278 of 732 | | |
| | | 267 | | | | |
| PROJECT | | DATE | | | | |
| | | 08 Jul 2020 - Wednesday | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | |
| | | W9127819C0029 | | | | |
| Great Lakes | WELDER | | | 2.0 | 24.0 | |
| Great Lakes | MECHANIC | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | MATE | | | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | | | 3.0 | 36.0 | |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | | | 3.0 | 36.0 | |
| Total hrs worked to date: | | 60,204.0 | Hrs worked MTD: | 2,780.0 | Total: | 29.0 334.0 |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | |
| 0007 | GL681 Loader | | | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 0.0 | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 0.0 | |
| 0008 | GL661 D6T | | | 12.0 | 0.0 | |
| 0013 | Ohio River | | | 0.0 | 12.0 | |
| 0009 | GL668 D6T | | | 12.0 | 0.0 | |
| 0011 | GL680 D7E | | | 12.0 | 0.0 | |
| 0012 | Booster Jessie | | | 24.0 | 0.0 | |
| 0014 | GL694 Loader | | | 0.0 | 12.0 | |
| 0015 | GL670 D7E | | | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | | | 12.0 | 0.0 | |
| Total operating hrs to date: | | 19,168.0 | Idle hrs MTD: | 672.0 | Opr hrs MTD: | 588.0 |
| | | | | Total: | 84.0 | 60.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |
| | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | | DATE | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 279 of 732
268

DATE
09 Jul 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR
Great Lakes

WEATHER
Weather Caused No Delay
Temperature Min 71 °F Max 91 °F
No Precipitation 5 MPH Wind

QC NARRATIVES

GENERAL COMMENTS

No dredging activities on this day. Beach crew continued to work on pipe.

Environmental Monitoring:
Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No sea turtle activity discovered. Please see full survey report attached.
Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Pre-Shift:
Booster Jessie / Derrick 72 : Discussed job tasks for the day. Fuel spills, Wet and Muddy, Grinding and Hand Placement was discussed on the Pre-shift safety meeting.

Booster Jessie / Derrick 72:Crew utilizing safe work practices and wearing all required PPE.
Derrick 72:Good communication between the crew while conducting multiple crane lifts. Tag lines used to control the loads. Crews remained clear of suspended loads.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|--|------|-------------|---------|
| No QC requirements were completed today | | | |

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---|----------|-------------|
| No QC Deficiency items were issued today | | |

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|--|----------|-------------|
| No QC Deficiency items were corrected today | | |

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|---|-----------|----------|
| No Contractors had their first or last day on the site | | |

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|---------------------------|---------------------|--------------|
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 |

| | | | | | |
|---|------------------------------|--|------------------------|-----------------|------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 280 of 732 | | |
| | | 268 | | | |
| | | DATE | 09 Jul 2020 - Thursday | | |
| | | | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | SAFETY INSPECTOR | | 1.0 | 12.0 | |
| Great Lakes | WELDER | | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 | |
| Great Lakes | MATE | | 1.0 | 12.0 | |
| Great Lakes | DECK HAND | | 3.0 | 36.0 | |
| Great Lakes | ENGINEER | | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | | 3.0 | 36.0 | |
| Total hrs worked to date: 60,538.0 | | Hrs worked MTD: 3,114.0 | Total: 29.0 | 334.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | Idle Hours | Operating Hours | |
| 0004 | Tug Master Dylan | | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | | 0.0 | 0.0 | |
| 0006 | Crew/Survey Boat Bay Runner | | 0.0 | 0.0 | |
| 0007 | GL681 Loader | | 0.0 | 12.0 | |
| 0008 | GL661 D6T | | 12.0 | 0.0 | |
| 0009 | GL668 D6T | | 12.0 | 0.0 | |
| 0011 | GL680 D7E | | 12.0 | 0.0 | |
| 0012 | Booster Jessie | | 24.0 | 0.0 | |
| 0013 | Ohio River | | 0.0 | 12.0 | |
| 0014 | GL694 Loader | | 0.0 | 12.0 | |
| 0015 | GL670 D7E | | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | | 12.0 | 0.0 | |
| Total operating hrs to date: 19,228.0 | | Idle hrs MTD: 756.0 | Opr hrs MTD: 648.0 | Total: 84.0 | 60.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | | |
|---|--|----------------------------------|---|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 269 | Page 281 of 732 |
| | | DATE 10 Jul 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 77 °F Max 88 °F No Precipitation 5 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continued to work on pipe. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. Black skimmer nest from on 6/20/20 seen today with 2 chicks freshly hatched. 2 eggs remain unhatched. No other new bird nest activity. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Booster Jessie / Derrick 72 : Discussed job tasks for the day. Floating Equipment Transfers, Rigging Failure, Communication and Falling overboard was discussed on the Pre-shift safety meeting. Stretch and flex exercises were conducted. | | | |
| Booster Jessie / Derrick 72: Keep hands and body away from line of fire during changing cables / hoist and wearing all required PPE. Derrick 72: Good communication between the crew while conducting multiple crane lifts. Tag lines used to control the loads. Crews remained clear of suspended loads. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | | Position | Number of Employees Hours Worked |
| Great Lakes | | MECHANIC | 1.0 12.0 |

| | | | | |
|---|------------------------------|---|----------------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 282 of 732 | |
| | | 269 | | |
| | | DATE | 10 Jul 2020 - Friday | |
| | | | | |
| PROJECT | | CONTRACT NUMBER | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 2.0 | 24.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 60,908.0 | | Hrs worked MTD: 3,484.0 | Total: 32.0 | 370.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 0.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 0.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0009 | GL668 D6T | 12.0 | 0.0 | |
| 0011 | GL680 D7E | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| 0023 | Tug Master Myles | 0.0 | 12.0 | |
| Total operating hrs to date: 19,300.0 | Idle hrs MTD: 840.0 | Opr hrs MTD: 720.0 | Total: 84.0 | 72.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 283 of 732 |
|---|--|----------------------------------|-----------------|
| | | 270 | DATE |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 95 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS No dredging activities on this day. Beach crew continued to work on pipe. Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nest activity. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-Shift: Booster Jessie / Derrick 72 : Discussed job tasks for the day. Slips, Trips and Falls Pinch Points, Communication was discussed on the Pre-shift safety meeting. Booster Jessie/Derrick 72:Good communication between crane operator and booster crew while conducting crane lift to install impeller on main pump on booster Jessie. Tag lines used to control the loads. Crews remained clear of suspended loads. Crews utilizing safe work practices and wearing all required PPE while performing assigned task | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today | | | |
| ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today | | | |
| QC REQUIREMENTS <u>Requirement No Type Description Results</u> No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <u>Item No Location Description</u> No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <u>Item No Location Description</u> No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <u>Name First Day Last Day</u> No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 284 of 732 | |
| | | 270 | | |
| | | DATE | 11 Jul 2020 - Saturday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Great Lakes | MATE | 2.0 | 24.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Total hrs worked to date: 61,278.0 | | Hrs worked MTD: 3,854.0 | Total: 32.0 | 370.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 0.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 0.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0009 | GL668 D6T | 12.0 | 0.0 | |
| 0011 | GL680 D7E | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| 0023 | Tug Master Myles | 0.0 | 12.0 | |
| Total operating hrs to date: 19,372.0 | Idle hrs MTD: 924.0 | Opr hrs MTD: 792.0 | Total: 84.0 | 72.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | | | | |
|---|--|---|-----------------|---------------------|--|--------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 271 | Page 285 of 732 | | | | |
| | | DATE 12 Jul 2020 - Sunday | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | |
| CONTRACTOR Great Lakes | | WEATHER Weather Caused No Delay Temperature Min 68 °F Max 95 °F 0.67 IN Precipitation 4 MPH Wind | | | | | |
| QC NARRATIVES | | | | | | | |
| GENERAL COMMENTS | | | | | | | |
| No dredging activities on this day. Beach crew continued to work on pipe. Bull gang continue to prep line for Ellis arrival. | | | | | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nest activity. Nest that hatched on 7/10 has 3 chicks and 1 egg. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | |
| Pre-Shift: Booster Jessie / Derrick 72 : Discussed job tasks for the day. Rigging Failure, Pinch Points and Manual Lifting was discussed on the Pre-shift safety meeting. | | | | | | | |
| Booster Jessie / Derrick 72: Crews wearing all required PPE while performing assigned task. Derrick 72: Good communication between crane operator and crew while connecting the Pumpkin and Stratman. Proper hand placement was applied while aligning and tightening of bolts of Pumpkin and Stratman. | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | |
| Preparatory Inspections held today _____ | | | | | | | |
| No preparatory inspections held today | | | | | | | |
| Initial Inspections held today _____ | | | | | | | |
| No initial inspections held today | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | |
| Activity No Description _____ | | | | | | | |
| No activities were started or finished today | | | | | | | |
| QC REQUIREMENTS | | | | | | | |
| Requirement No Type Description Results _____ | | | | | | | |
| No QC requirements were completed today | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | |
| Item No Location Description _____ | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | |
| Item No Location Description _____ | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | |
| Name First Day Last Day _____ | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | |
| LABOR HOURS | | | | | | | |
| Crew | | Position | | Number of Employees | | Hours Worked | |
| Great Lakes | | MECHANIC | | 1.0 | | 12.0 | |
| Great Lakes | | QUALITY CONTROL INSPECTOR | | 1.0 | | 10.0 | |

| | | | | | | |
|---|------------------------------|---|---------------------------|-----------------|-----------------|----------------------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 286 of 732 | | |
| | | 271 | | | | |
| PROJECT | | DATE | | | | |
| | | 12 Jul 2020 - Sunday | | | | |
| PROJECT | | CONTRACT NUMBER | | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | |
| Great Lakes | WELDER | | | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | MATE | | | 2.0 | 24.0 | |
| Great Lakes | DECK HAND | | | 4.0 | 48.0 | |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 | |
| Total hrs worked to date: | | 61,648.0 | Hrs worked MTD: | 4,224.0 | Total: | 32.0 370.0 |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | |
| 0007 | GL681 Loader | | | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 0.0 | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 0.0 | |
| 0008 | GL661 D6T | | | 12.0 | 0.0 | |
| 0009 | GL668 D6T | | | 12.0 | 0.0 | |
| 0011 | GL680 D7E | | | 12.0 | 0.0 | |
| 0012 | Booster Jessie | | | 24.0 | 0.0 | |
| 0013 | Ohio River | | | 0.0 | 12.0 | |
| 0014 | GL694 Loader | | | 0.0 | 12.0 | |
| 0015 | GL670 D7E | | | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | | | 12.0 | 0.0 | |
| 0023 | Tug Master Myles | | | 0.0 | 12.0 | |
| Total operating hrs to date: | | 19,444.0 | Idle hrs MTD: | 1,008.0 | Opr hrs MTD: | 864.0 Total: 84.0 72.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |
| | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE | |

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 272 | Page 287 of 732 |
| | | DATE 13 Jul 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 95 °F 1.62 IN Precipitation 4 MPH Wind | | |
| QC NARRATIVES GENERAL COMMENTS No dredging activities on this day. Beach crew continued to work on pipe. Bull gang continue to prep line for Ellis arrival. Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nest activity. Nest that hatched on 7/10 has 4 chicks. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-Shift: Booster Jessie / Derrick 72 : Discussed job tasks for the day. Hand Protection , Rigging Failure, Pinch Points and Weather - Lightning was discussed on the Pre-shift safety meeting. Booster Jessie /Derrick 72: Crews wearing all required PPE while performing assigned task. Booster Jessie : Crews take frequent breaks to let arms and hands recover from repetitive tasks - tightening of bolts on the main pump Derrick 72: Good communication between crane operator and booster crew installing pump door . Anticipate falling angle of load and remain clear of suspended load. Tag-lines use to keep control of the load. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | |
| QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site | | | |
| LABOR HOURS Crew Position Number of Employees Hours Worked Great Lakes MECHANIC 1.0 12.0 | | | |

| | | | | |
|--|------------------------------|----------------------------------|----------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 288 of 732 | |
| | | 272 | | |
| | | DATE | 13 Jul 2020 - Monday | |
| | | 13 Jul 2020 - Monday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 2.0 | 24.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 62,018.0 | | Hrs worked MTD: 4,594.0 | Total: 32.0 | 370.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 0.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 0.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0009 | GL668 D6T | 12.0 | 0.0 | |
| 0011 | GL680 D7E | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| 0023 | Tug Master Myles | 0.0 | 12.0 | |
| Total operating hrs to date: 19,516.0 | | Idle hrs MTD: 1,092.0 | Opr hrs MTD: 936.0 | Total: 84.0 72.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| CONTRACTOR CERTIFICATION | | | | |
| On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 273 | Page 289 of 732 |
| | | DATE 14 Jul 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 93 °F 1.46 IN Precipitation 2 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew continued to work on pipe. Bull gang continue to prep line for Ellis arrival. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nest activity. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Booster Jessie / Derrick 72 : Discussed job tasks for the day. Hand Tools , Line of Fire, Social Distancing was discussed on the Pre-shift safety meeting. | | | |
| Booster Jessie :Maintain a firm grip with both hands while screwing bolts using air impact gun. Whip check and other safety device installed on air hose and impact gun. Derrick 72: Good communication between crane operator and crew connecting hoses to the cube. Crew remain clear of suspended load. Tag-lines use to keep control of the load. Crew maintain communication with boat operator, situational awareness at all times, buddy system used while working on pontoon connections. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 |

| | | | | |
|--|------------------------------|----------------------------------|----------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 273 | Page 290 of 732 | |
| | | DATE 14 Jul 2020 - Tuesday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | SAFETY INSPECTOR | | 1.0 | 12.0 |
| Great Lakes | WELDER | | 2.0 | 24.0 |
| Great Lakes | MECHANIC | | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | | 1.0 | 10.0 |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 10.0 |
| Great Lakes | BULLDOZER OPERATOR | | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | 1.0 | 12.0 |
| Great Lakes | SITE ENGINEER | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 |
| Great Lakes | MATE | | 2.0 | 24.0 |
| Great Lakes | DECK HAND | | 4.0 | 48.0 |
| Great Lakes | ENGINEER | | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | | 4.0 | 48.0 |
| Total hrs worked to date: 62,388.0 | | Hrs worked MTD: 4,964.0 | Total: 32.0 | 370.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | | Idle Hours | Operating Hours |
| 0004 | Tug Master Dylan | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | 0.0 | 0.0 |
| 0006 | Crew/Survey Boat Bay Runner | | 0.0 | 0.0 |
| 0007 | GL681 Loader | | 0.0 | 12.0 |
| 0008 | GL661 D6T | | 12.0 | 0.0 |
| 0009 | GL668 D6T | | 12.0 | 0.0 |
| 0011 | GL680 D7E | | 12.0 | 0.0 |
| 0012 | Booster Jessie | | 24.0 | 0.0 |
| 0013 | Ohio River | | 0.0 | 12.0 |
| 0014 | GL694 Loader | | 0.0 | 12.0 |
| 0015 | GL670 D7E | | 12.0 | 0.0 |
| 0016 | GL691 Excavator | | 12.0 | 0.0 |
| 0023 | Tug Master Myles | | 0.0 | 12.0 |
| Total operating hrs to date: 19,588.0 | | Idle hrs MTD: 1,176.0 | Opr hrs MTD: 1,008.0 | Total: 84.0 72.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| CONTRACTOR CERTIFICATION | | | | |
| On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|---|------------------------------|---|-------------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 292 of 732 | |
| | | 274 | | |
| | | DATE | 15 Jul 2020 - Wednesday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Great Lakes | MATE | 2.0 | 24.0 | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Total hrs worked to date: 62,758.0 | | Hrs worked MTD: 5,334.0 | Total: 32.0 | 370.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 0.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 0.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0009 | GL668 D6T | 12.0 | 0.0 | |
| 0011 | GL680 D7E | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| 0023 | Tug Master Myles | 0.0 | 12.0 | |
| Total operating hrs to date: 19,660.0 | | Idle hrs MTD: 1,260.0 | Opr hrs MTD: 1,080.0 | Total: 84.0 72.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|---|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 275 | Page 293 of 732 |
| | | DATE 16 Jul 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 88 °F No Precipitation 5 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Preparatory Phase Meeting for Dredging and Beach Fill conducted on this day via conference call. Beach crew continued to work on pipe. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Booster Jessie / Derrick 72 : Discussed job tasks for the day. Decks, Walkways, Slips, Trips and Falls was discussed on the Pre-shift safety meeting. | | | |
| Booster Jessie / Derrick 72 : All crews had their JSAs filled out prior to starting their job tasks. Maintain work area clean and free of clutter to eliminate slips, trips and falls. Hand awareness and proper lifting techniques were used while rolling eye in wire rope and replacing cable on winch. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today HOPPER DREDGING/BEACHFILL HOPPER ENVIRO. MONITORING | | | |
| Initial Inspections held today No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | | Position | Number of Employees Hours Worked |
| Great Lakes | | QUALITY CONTROL INSPECTOR | 1.0 10.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 275 | Page 294 of 732 | | |
|---|------------------------------|--|------------------------|-------------|------|
| | | DATE | 16 Jul 2020 - Thursday | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | MATE | 2.0 | 24.0 | | |
| Great Lakes | DECK HAND | 4.0 | 48.0 | | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | |
| Total hrs worked to date: 63,128.0 | | Hrs worked MTD: 5,704.0 | Total: 32.0 | 370.0 | |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 0.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 0.0 | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0008 | GL661 D6T | 12.0 | 0.0 | | |
| 0009 | GL668 D6T | 12.0 | 0.0 | | |
| 0011 | GL680 D7E | 12.0 | 0.0 | | |
| 0012 | Booster Jessie | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 12.0 | | |
| 0014 | GL694 Loader | 0.0 | 12.0 | | |
| 0015 | GL670 D7E | 12.0 | 0.0 | | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | | |
| 0023 | Tug Master Myles | 0.0 | 12.0 | | |
| Total operating hrs to date: 19,732.0 | | Idle hrs MTD: 1,344.0 | Opr hrs MTD: 1,152.0 | Total: 84.0 | 72.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 276 | Page 295 of 732 |
| | | DATE 17 Jul 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 94 °F No Precipitation 4 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Crews continue to prep for Ellis arrival. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nest activity. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Booster Jessie / Derrick 72 : Discussed job tasks for the day. Hand Tools, Protect Eyes, Face and Body was discussed on the Pre-shift safety meeting. | | | |
| Booster Jessie: Fire watch in place and other safety equipment required while doing hot work activities. Derrick 72: Good communication between crane operator and crews while performing crane lifts on anchors. All crews remaining clear of suspended loads. Crews maintain visual and verbal communication to ensure contact with Deck Captain while moving barges. Safe hand placement at all times while performing their assigned task. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|----------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 296 of 732 | |
| | | 276 | | |
| | | DATE | 17 Jul 2020 - Friday | |
| | | 17 Jul 2020 - Friday | | |
| PROJECT | | CONTRACT NUMBER | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | |
| Total hrs worked to date: 63,534.0 | | Hrs worked MTD: 6,110.0 | Total: 35.0 | 406.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 0.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 0.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0009 | GL668 D6T | 12.0 | 0.0 | |
| 0011 | GL680 D7E | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 19,816.0 | | Idle hrs MTD: 1,428.0 | Opr hrs MTD: 1,236.0 | Total: 84.0 84.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 277 | Page 297 of 732 |
| | | DATE 18 Jul 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 93 °F 0.19 IN Precipitation 2 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Crews continue to prep for Ellis arrival. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nest activity. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Booster Jessie / Derrick 72 : Discussed job tasks for the day. Repair or Maintenance near Operations was discussed on the Pre-shift safety meeting. | | | |
| Booster Jessie: Crews working safety while conducting system pressure checks. Derrick 72: Good communication between crane operator and crews while performing multiple crane lifts at Fill Site. All crews remaining clear of suspended loads. Tag lines been utilized to control the load. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | | | | | |
|---|------------------------------|---|-----------------|-----------------|-----------------|-----------------|--------|----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 298 of 732 | | | | |
| | | 277 | | | | | | |
| PROJECT | | DATE | | | | | | |
| | | 18 Jul 2020 - Saturday | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | | | |
| | | W9127819C0029 | | | | | | |
| Great Lakes | WELDER | | | 2.0 | 24.0 | | | |
| Great Lakes | MECHANIC | | | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 10.0 | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 10.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 1.0 | 12.0 | | | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | | | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | |
| Great Lakes | MATE | | | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 | | | |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 | | | |
| Great Lakes | BOAT CAPTAIN | | | 5.0 | 60.0 | | | |
| Total hrs worked to date: | | 63,940.0 | Hrs worked MTD: | 6,516.0 | Total: | 35.0 406.0 | | |
| EQUIPMENT HOURS | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 0.0 | | | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 0.0 | | | |
| 0007 | GL681 Loader | | | 0.0 | 12.0 | | | |
| 0008 | GL661 D6T | | | 12.0 | 0.0 | | | |
| 0009 | GL668 D6T | | | 12.0 | 0.0 | | | |
| 0011 | GL680 D7E | | | 12.0 | 0.0 | | | |
| 0012 | Booster Jessie | | | 24.0 | 0.0 | | | |
| 0013 | Ohio River | | | 0.0 | 12.0 | | | |
| 0014 | GL694 Loader | | | 0.0 | 12.0 | | | |
| 0015 | GL670 D7E | | | 12.0 | 0.0 | | | |
| 0016 | GL691 Excavator | | | 12.0 | 0.0 | | | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | | | |
| Total operating hrs to date: | | 19,900.0 | Idle hrs MTD: | 1,512.0 | Opr hrs MTD: | 1,320.0 | Total: | 84.0 84.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | |
| No mishaps reported today | | | | | | | | |
| | | | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | | DATE | | | | |

| | | | | |
|---|---|----------------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 278 | Page 299 of 732 | |
| | | DATE 19 Jul 2020 - Sunday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 90 °F 0.01 IN Precipitation 4 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| No dredging activities on this day. Crews continue to prep for Ellis arrival. | | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nest activity. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| Pre-Shift: Booster Jessie / Derrick 72 : Discussed job tasks for the day. Fueling, Vessel Transfer and Housekeeping was discussed on the Pre-shift safety meeting. | | | | |
| Booster Jessie : Crews are ensuring that the equipment was lock-out/tag-out prior to do their task, utilized safe work practice and wearing all required PPE while replacing cable on winch. Derrick 72: Spotter calling out to crew "watch for the "bump", maintain safe hand placement away from pinch points while securing the lines. Multiple crane lifts performed safely. All crews remaining clear of suspended loads. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today _____ | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today _____ | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description _____ | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results _____ | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day _____ | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | Position | | Number of Employees | Hours Worked |
| Great Lakes | MECHANIC | | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | | 1.0 | 10.0 |

| | | | | | |
|---|------------------------------|---|----------------------|--------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 300 of 732 | | |
| | | 278 | | | |
| | | DATE | 19 Jul 2020 - Sunday | | |
| | | 19 Jul 2020 - Sunday | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | |
| Great Lakes | MATE | 3.0 | 36.0 | | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | | |
| Great Lakes | BOAT CAPTAIN | 5.0 | 60.0 | | |
| Total hrs worked to date: 64,346.0 | | Hrs worked MTD: 6,922.0 | Total: | 35.0 | 406.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 0.0 | | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 0.0 | | |
| 0007 | GL681 Loader | 0.0 | 12.0 | | |
| 0008 | GL661 D6T | 12.0 | 0.0 | | |
| 0009 | GL668 D6T | 12.0 | 0.0 | | |
| 0011 | GL680 D7E | 12.0 | 0.0 | | |
| 0012 | Booster Jessie | 24.0 | 0.0 | | |
| 0013 | Ohio River | 0.0 | 12.0 | | |
| 0014 | GL694 Loader | 0.0 | 12.0 | | |
| 0015 | GL670 D7E | 12.0 | 0.0 | | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | | |
| Total operating hrs to date: 19,984.0 | | Idle hrs MTD: 1,596.0 | Opr hrs MTD: 1,404.0 | Total: | 84.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 279 | Page 301 of 732 |
| | | DATE 20 Jul 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 74 °F Max 92 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Crews continue to prep for Ellis arrival. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nest activity. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Booster Jessie / Derrick 72 : Discussed job tasks for the day. Watch Standing was discussed on the Pre-shift safety meeting. | | | |
| Booster Jessie : Crews maintain safe hand placement away from pinch points while removing bolts from foundation and pump to housing. Use proper gloves for the task. Derrick 72: Multiple crane lifts performed safely. All crews remaining clear of suspended loads. Good communication and proper planning applied with crew members working on the pontoon line connections. AB 113: Deck Captain discovered damaged sling and was immediately taken out of service. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| | | | | |
|--|------------------------------|---------------------------|----------------------|------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 302 of 732 | |
| | | 279 | | |
| | | DATE | 20 Jul 2020 - Monday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 6.0 | 72.0 | |
| Total hrs worked to date: 64,764.0 | | Hrs worked MTD: 7,340.0 | Total: 36.0 | 418.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0002 | Crew/Survey Boat Blue Runner | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 0.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 0.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0009 | GL668 D6T | 12.0 | 0.0 | |
| 0011 | GL680 D7E | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 20,080.0 | | Idle hrs MTD: 1,680.0 | Opr hrs MTD: 1,500.0 | Total: 84.0 96.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| CONTRACTOR CERTIFICATION | | | | |
| On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 280 | Page 303 of 732 |
| | | DATE 21 Jul 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 76 °F Max 92 °F No Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Crews continue to prep for Ellis arrival. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nest activity. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Ohio River: Captain performing housekeeping. Holly Belle: Crews handing over all items, maintaining three points of contact and wearing all required PPE during vessels transfers. Runner wearing all required PPE while delivering supplies to the crew boat. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 |

| | | | | | | | | | |
|---|------------------------------|---|---------------------------|-----------------|-----------------|---------|--------|------|------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 304 of 732 | | | | | |
| | | 280 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 21 Jul 2020 - Tuesday | | | | | | | |
| PROJECT | | CONTRACT NUMBER | | | | | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 10.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | SHOREMAN | | | 1.0 | 12.0 | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MATE | | | 3.0 | 36.0 | | | | |
| Great Lakes | DECK HAND | | | 5.0 | 60.0 | | | | |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 6.0 | 72.0 | | | | |
| Total hrs worked to date: | | 65,182.0 | Hrs worked MTD: | 7,758.0 | Total: | 36.0 | 418.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0009 | GL668 D6T | | | 12.0 | 0.0 | | | | |
| 0002 | Crew/Survey Boat Blue Runner | | | 0.0 | 12.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 0.0 | | | | |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 0.0 | | | | |
| 0007 | GL681 Loader | | | 0.0 | 12.0 | | | | |
| 0008 | GL661 D6T | | | 12.0 | 0.0 | | | | |
| 0011 | GL680 D7E | | | 12.0 | 0.0 | | | | |
| 0012 | Booster Jessie | | | 24.0 | 0.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 12.0 | | | | |
| 0014 | GL694 Loader | | | 0.0 | 12.0 | | | | |
| 0015 | GL670 D7E | | | 12.0 | 0.0 | | | | |
| 0016 | GL691 Excavator | | | 12.0 | 0.0 | | | | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| Total operating hrs to date: | | 20,176.0 | Idle hrs MTD: | 1,764.0 | Opr hrs MTD: | 1,596.0 | Total: | 84.0 | 96.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |
| | | | | | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE | | | | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 281 | Page 305 of 732 |
| | | DATE 22 Jul 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 75 °F Max 92 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Crews continue to prep for Ellis arrival. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nest activity. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72: Deck Captain and PM discussed job tasks for the day. SSHO discussed heat awareness. Also discussed for crews to ensure that all personnel have their temperature checked prior to getting on their equipment. Stretch and flex exercises were conducted. | | | |
| Derrick 72: Crews performing housekeeping on the crane, AB 113 and in the yard. All crews utilizing proper lifting techniques and wearing all require PPE. Welder utilizing safe work practices while performing hot work activities. Crews taking breaks from the heat. JSAs and Hot Work Permit were filled out prior to starting the job tasks. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 10.0 |

| | | | | |
|--|------------------------------|----------------------------------|-----------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 281 | Page 306 of 732 | |
| | | DATE 22 Jul 2020 - Wednesday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 6.0 | 72.0 | |
| Total hrs worked to date: 65,600.0 | | Hrs worked MTD: 8,176.0 | Total: 36.0 | 418.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 0.0 | |
| 0002 | Crew/Survey Boat Blue Runner | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 0.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0009 | GL668 D6T | 12.0 | 0.0 | |
| 0011 | GL680 D7E | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 20,272.0 | Idle hrs MTD: 1,848.0 | Opr hrs MTD: 1,692.0 | Total: 84.0 | 96.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| CONTRACTOR CERTIFICATION | | | | |
| On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|--|--|----------------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 282 | Page 307 of 732 | |
| | | DATE 23 Jul 2020 - Thursday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 89 °F 0.10 IN Precipitation 11 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| No dredging activities on this day. Crews continue to prep for Ellis arrival. | | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nest activity. No sea turtle activity discovered. Please see full survey report attached. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed hand placement and pinch points. Stretch and flex exercises were conducted. | | | | |
| Derrick 72: Crews practicing good ergonomics while working on housekeeping. Welders wearing all required PPE while performing welding tasks. Crane lifts being performed in a safe manner. Good use of hand signals and tag lines. JSAs and Hot Work Permit were filled out prior to starting the job tasks. | | | | |
| Ohio River: Crews handing over all items and conducting safe vessel transfers. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today _____ | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today _____ | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description _____ | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results _____ | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day _____ | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | Position | | Number of Employees | Hours Worked |
| Great Lakes | QUALITY CONTROL INSPECTOR | | 1.0 | 10.0 |
| Great Lakes | SAFETY INSPECTOR | | 1.0 | 12.0 |

| | | | | |
|--|------------------------------|---------------------------|------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 308 of 732 | |
| | | 282 | | |
| | | DATE | 23 Jul 2020 - Thursday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 10.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 10.0 | |
| Great Lakes | BULLDOZER OPERATOR | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 5.0 | 60.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 6.0 | 72.0 | |
| Total hrs worked to date: 66,018.0 | | Hrs worked MTD: 8,594.0 | Total: 36.0 | 418.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0002 | Crew/Survey Boat Blue Runner | 0.0 | 12.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 0.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 0.0 | |
| 0007 | GL681 Loader | 0.0 | 12.0 | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0009 | GL668 D6T | 12.0 | 0.0 | |
| 0011 | GL680 D7E | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 12.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 20,368.0 | Idle hrs MTD: 1,932.0 | Opr hrs MTD: 1,788.0 | Total: 84.0 | 96.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| CONTRACTOR CERTIFICATION | | | | |
| On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 283 | Page 309 of 732 |
| | | DATE 24 Jul 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 74 °F Max 84 °F 0.18 IN Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew on standby awaiting dredging start up. Site engineering continue to prepare for dredging start up. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No sea turtle activity discovered. Please see full survey report attached. Sea turtle trawling commenced at 22:55 in OCS East 2, zero captures. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| SSHO conducted training with Booster Jessie crew: CPR/First Aid/AED/BBP, Safe Work Practices for Hopper Dredging, Drug & Alcohol Awareness for Maritime Employees, HAZCOM, Lock Out Tag Out, Hand Safety and Injury Prevention | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No | Description | | |
| 0004 | Sea Turtle/Gulf Sturgeon Trawling | | |
| QC REQUIREMENTS | | | |
| Requirement No | Type | Description | Results |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name | First Day | Last Day | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |

| | | | | | |
|---|------------------------------|---|---------------------------|-----------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 310 of 732 | |
| | | 283 | | | |
| PROJECT | | DATE | | | |
| | | 24 Jul 2020 - Friday | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | DECK HAND | | | 6.0 | 72.0 |
| Great Lakes | ENGINEER | | | 2.0 | 24.0 |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 |
| Great Lakes | OILER | | | 2.0 | 24.0 |
| Great Lakes | MATE | | | 3.0 | 36.0 |
| Total hrs worked to date: | | 66,490.0 | Hrs worked MTD: | | 9,066.0 |
| | | | Total: | | 40.0 |
| | | | | | 472.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0007 | GL681 Loader | | | 12.0 | 0.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | | | 0.0 | 24.0 |
| 0008 | GL661 D6T | | | 12.0 | 0.0 |
| 0012 | Booster Jessie | | | 24.0 | 0.0 |
| 0013 | Ohio River | | | 0.0 | 24.0 |
| 0014 | GL694 Loader | | | 0.0 | 12.0 |
| 0015 | GL670 D7E | | | 12.0 | 0.0 |
| 0016 | GL691 Excavator | | | 12.0 | 0.0 |
| 0023 | Tug Master Myles | | | 0.0 | 12.0 |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 |
| Total operating hrs to date: | | 20,500.0 | Idle hrs MTD: | | 2,004.0 |
| | | | Opr hrs MTD: | | 1,920.0 |
| | | | Total: | | 72.0 |
| | | | | | 132.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |
| | | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | |
| QC REPRESENTATIVE'S SIGNATURE | | DATE | SUPERINTENDENT'S INITIALS | | DATE |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 284 | Page 311 of 732 |
| | | DATE 25 Jul 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 74 °F Max 86 °F No Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew on standby awaiting dredging start up. Site engineering continue to prepare for dredging start up. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No sea turtle activity discovered. Please see full survey report attached. Sea turtle trawling suspended and sailed to dock for repairs. After repairs, trawling recommenced at 21:12. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises were conducted. | | | |
| Derrick 72: Crews conducting safe vessel transfers between the derrick and Tug boats. Tug boat deckhand assisting crews during transfers. Crews conducting crane lifts in a safe manner. Proper rigging and tag lines installed. Crews remaining clear of suspended loads. Work was stopped several times due to lightning and heavy rain. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|---|------------------------|-------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 312 of 732 | |
| | | 284 | | |
| | | DATE | 25 Jul 2020 - Saturday | |
| | | PROJECT | | CONTRACT NUMBER |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | OILER | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 6.0 | 72.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 66,962.0 | | Hrs worked MTD: 9,538.0 | Total: 40.0 | 472.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0007 | GL681 Loader | 12.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| 0023 | Tug Master Myles | 0.0 | 12.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 20,632.0 | | Idle hrs MTD: 2,076.0 | Opr hrs MTD: 2,052.0 | Total: 72.0 132.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 285 | Page 313 of 732 |
| | | DATE 26 Jul 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 88 °F No Precipitation 5 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Beach crew on standby awaiting dredging start up. Site engineering continue to prepare for dredging start up. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No sea turtle activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. Zero project captures/relocations Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises were conducted. | | | |
| Derrick 72: Crews conducting crane lifts in a safe manner while transporting supplies to the Fill Site. Good communication by all involved and crews remaining clear of suspended loads. Crews utilizing safe work practices while preparing the float hose for tow. Safe vessel transfers being performed between all equipment. Work was stopped due to lightning and heavy rain. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | | | |
|---|------------------------------|--|----------------------|-------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 285 | Page 314 of 732 | |
| | | DATE 26 Jul 2020 - Sunday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | OILER | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 6.0 | 72.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 67,434.0 | | Hrs worked MTD: 10,010.0 | Total: 40.0 | 472.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0007 | GL681 Loader | 12.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| 0023 | Tug Master Myles | 0.0 | 12.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 20,764.0 | | Idle hrs MTD: 2,148.0 | Opr hrs MTD: 2,184.0 | Total: 72.0 132.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|---|------------------------------|---|----------------------|-------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 316 of 732 | |
| | | 286 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 27 Jul 2020 - Monday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| Great Lakes | WELDER | 2.0 | 24.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | OILER | 2.0 | 24.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 6.0 | 72.0 | |
| Great Lakes | ENGINEER | 2.0 | 24.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 67,906.0 | | Hrs worked MTD: 10,482.0 | Total: 40.0 | 472.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0007 | GL681 Loader | 12.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | |
| 0008 | GL661 D6T | 12.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 12.0 | 0.0 | |
| 0016 | GL691 Excavator | 12.0 | 0.0 | |
| 0023 | Tug Master Myles | 0.0 | 12.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 20,896.0 | | Idle hrs MTD: 2,220.0 | Opr hrs MTD: 2,316.0 | Total: 72.0 132.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 287 | Page 317 of 732 |
| | | DATE 28 Jul 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 88 °F 0.75 IN Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging activities on this day. Ellis Island on site, completing minor repairs. Beach crew on standby awaiting dredging start up. Site engineering continue to prepare for dredging start up. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. 3 false crawls were recorded and 1 nest was relocated from the construction site to zone 2. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. 1 kemp's ridley and 1 logger head were relocated. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Crews wearing all required PPE, handing over all items, and maintaining three points of contact during vessel transfers. Captain and crews using proper ergonomics while loading items on the crew boat. All crews getting their temperatures checked at the shack prior to boarding GLDD equipment. SSHO conducted a safety walk around at the yard and on the landing barge. No new issues to report. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 318 of 732
287

DATE
28 Jul 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------|----------------------------|-----|------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 6.0 | 72.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |

| | | | | | | |
|---------------------------|----------|-----------------|----------|--------|------|-------|
| Total hrs worked to date: | 68,594.0 | Hrs worked MTD: | 11,170.0 | Total: | 58.0 | 688.0 |
|---------------------------|----------|-----------------|----------|--------|------|-------|

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0007 | GL681 Loader | 12.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 12.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0015 | GL670 D7E | 12.0 | 0.0 |
| 0016 | GL691 Excavator | 12.0 | 0.0 |
| 0023 | Tug Master Myles | 0.0 | 12.0 |

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 21,028.0 | Idle hrs MTD: | 2,292.0 | Opr hrs MTD: | 2,448.0 | Total: | 72.0 | 132.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 287 | Page 319 of 732 |
| | DATE 28 Jul 2020 - Tuesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 288 | Page 321 of 732 |
| | DATE 29 Jul 2020 - Wednesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 6.0 | 72.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 69,282.0 | | Hrs worked MTD: 11,858.0 | Total: 58.0 688.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| Equipment Name | Description | | |
| 0007 | GL681 Loader | 12.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 12.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 0.0 |
| 0016 | GL691 Excavator | 12.0 | 0.0 |
| 0023 | Tug Master Myles | 0.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| Total operating hrs to date: 21,160.0 | | Idle hrs MTD: 2,364.0 | Opr hrs MTD: 2,580.0 Total: 72.0 132.0 |

| |
|--|
| MISHAP REPORTING (Describe mishaps) |
| No mishaps reported today |

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 288 | Page 322 of 732 |
| | DATE 29 Jul 2020 - Wednesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 289 | Page 323 of 732 |
| | | DATE 30 Jul 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 76 °F Max 89 °F 0.07 IN Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island commenced dredging at approximately 15:20 within OCS East 2. Prior to commencement, standard calibrations were completed. Calibrations included loading test, velocity test, density standardization, and paint test. The Ellis pumped material within the Phase 3 fill template at station 52+50. Beach crews started pushing pumped material east toward station 00+00. Although material was placed on the fill site, the load was not complete until after midnight. The first load will be included in report for 7/31.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in the borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Observed third party contractor and office staff conducting temperature checks during the day to ensure safety of all personnel. All operations prescribed in the Response Plan was being followed, proper PPE and social distancing was being followed. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No | Description | | |
| 0002 | Phase 3 Beach Fill | | |
| QC REQUIREMENTS | | | |
| Requirement No | Type | Description | Results |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name | First Day | Last Day | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 324 of 732
289

DATE
30 Jul 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 69,982.0 | | Hrs worked MTD: 12,558.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0007 | GL681 Loader | 12.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| Total operating hrs to date: 21,364.0 | | Idle hrs MTD: 2,376.0 | Opr hrs MTD: 2,784.0 Total: 12.0 204.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 289 | Page 325 of 732 |
| | DATE 30 Jul 2020 - Thursday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 290 | Page 326 of 732 |
| | | DATE 31 Jul 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 77 °F Max 91 °F No Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued digging within OCS East 2. Loads 1 and 2 were completed for a total of 22,195 CY. The beach fill crew continue to place material within Phase 3 template. A pad is being pumped at station 52+00 to provide adequate coverage above existing material to advance beach fill operations towards top of slope.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>SSHO attended pre-shift at the heavy lift yard with the bull gang. Deck Captain discussed crane lifts, Housekeeping, bolting rubber float hoses together and daily tasks. Safety discussions were on hand placement, rigging and pinch points. Crew conducted flex and stretch at the conclusion of their pre-shift.</p> <p>Bull Gang - Observed crew moving equipment around in the yard using the forklift. Crew was observing safety rules and regulations. Fill Site - Observed crew connecting/disconnecting shore pipe and conducting mechanical repairs on the buggies.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ No preparatory inspections held today | | | |
| Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 290 Page 327 of 732

DATE
31 Jul 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 70,682.0 | | Hrs worked MTD: 13,258.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0007 | GL681 Loader | 12.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| Total operating hrs to date: 21,568.0 | | Idle hrs MTD: 2,388.0 | Opr hrs MTD: 2,988.0 Total: 12.0 204.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|--|----------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 328 of 732 |
| | | 290 | |
| PROJECT | | DATE | |
| | | MsCIP Ship Island Phase III and IV | 31 Jul 2020 - Friday |
| | | CONTRACT NUMBER | |
| | | W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 291 | Page 329 of 732 |
| | | DATE 01 Aug 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Non-Critical Delay Temperature Min 75 °F Max 92 °F No Precipitation 5 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued digging within OCS East 2. Loads 3 and 4 were completed for a total of 20,605 CY. The beach fill crew continue to place material within Phase 3 template. A pad is being pumped at station 52+00 to provide adequate coverage above existing material to advance beach fill operations towards top of slope.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. One loggerhead and two Kemp's ridley were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>SSHO attended pre-shift at the heavy lift yard with the bull gang. Deck Captain discussed the daily operations around the yard. Safety discussions were on rigging. Crew conducted flex and stretch at the conclusion of their pre-shift.</p> <p>Bull Gang - Observed crew bolting float hoses together and move equipment using the forklift. Crew followed JSA's and conducted a safe operation.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 291 | Page 330 of 732 |
| | DATE 01 Aug 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|------------------------------------|----------------------------|-----------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 71,382.0 | | Hrs worked MTD: 700.0 | Total: 59.0 700.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|--------------------|--------------------|
| Equipment Name | Description | | |
| 0007 | GL681 Loader | 12.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| Total operating hrs to date: 21,772.0 | | Idle hrs MTD: 12.0 | Opr hrs MTD: 204.0 |
| | | Total: 12.0 | 204.0 |

| | |
|----------------------------------|--------------------|
| MISHAP REPORTING | (Describe mishaps) |
| No mishaps reported today | |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 291 | Page 331 of 732 |
| | DATE 01 Aug 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 292 | Page 332 of 732 |
| | | DATE 02 Aug 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 92 °F No Precipitation 4 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued digging within OCS East 2. Loads 5 and 6 were completed for a total of 21,138 CY. The beach fill crew continue to place material within Phase 3 template. A pad is being pumped at station 52+00 to provide adequate coverage above existing material to advance beach fill operations towards top of slope.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. One Kemp's ridley was relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>SSHO attended pre-shift at the Fill Site. Foreman discussed hand placement along with the daily operations on the fill site. Safety discussions were on Safety Zones. Crew conducted flex and stretch at the conclusion of their pre-shift.</p> <p>Bull Gang - Observed crew bolting float hoses together and move equipment using the forklift. Crew followed JSA's and conducted a safe operation.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 292 Page 333 of 732

DATE
02 Aug 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 72,082.0 | | Hrs worked MTD: 1,400.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|--------------------|--------------------------------------|
| 0007 | GL681 Loader | 12.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| Total operating hrs to date: 21,976.0 | | Idle hrs MTD: 24.0 | Opr hrs MTD: 408.0 Total: 12.0 204.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | | |
|---|------|--|----------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 334 of 732 | |
| | | 292 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 02 Aug 2020 - Sunday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 293 | Page 335 of 732 |
| | DATE 03 Aug 2020 - Monday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|--|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 92 °F No Precipitation 3 MPH Wind |
|---------------------------|--|

QC NARRATIVES

GENERAL COMMENTS

Ellis Island continued digging within OCS East 2. Loads 7 and 8 were completed for a total of 21,315 CY. The beach fill crew continue to place material within Phase 3 template. The fill crew continued pumping beach fill towards the west near station 53+50. Site engineers conducted an AD survey on station 52+00.

Environmental Monitoring:
Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached.
Sea turtle trawling continued in OCS East 2. Two Kemp's ridley were relocated.
Monitoring on the Ellis Island continued. No issues to report.
Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.
Turbidity samples taken in borrow area, no exceedances encountered.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Derrick - Observed crew safely conducting preventive maintenance on the crew. Crew boarding the crew boat handing over bags and maintaining three points of contact. Conducted Safety Orientation/COVID-19 Training/HAZCOM training with New Hire..

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|---|-------------|
| No activities were started or finished today | |

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|--|------|-------------|---------|
| No QC requirements were completed today | | | |

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---|----------|-------------|
| No QC Deficiency items were issued today | | |

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|--|----------|-------------|
| No QC Deficiency items were corrected today | | |

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|---|-----------|----------|
| No Contractors had their first or last day on the site | | |

| LABOR HOURS | | Number of Employees | Hours Worked |
|--------------------|------------------|---------------------|--------------|
| Crew | Position | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 293 Page 336 of 732

DATE
03 Aug 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 72,782.0 | | Hrs worked MTD: 2,100.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|--------------------|--------------------------------------|
| 0007 | GL681 Loader | 12.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| Total operating hrs to date: 22,180.0 | | Idle hrs MTD: 36.0 | Opr hrs MTD: 612.0 Total: 12.0 204.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 293 | Page 337 of 732 |
| | DATE 03 Aug 2020 - Monday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 294 | Page 338 of 732 |
| | | DATE 04 Aug 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 92 °F No Precipitation 3 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued digging within OCS East 2. Loads 9 and 10 were completed for a total of 20,951 CY. The beach fill crew continue to place material within Phase 3 template. The fill crew continued pumping beach fill towards the west near station 54+50. Site engineers conducted an AD survey on station 54+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>SSHO attended pre-shift at the heavy lift yard with the bull gang. Deck Captain discussed the daily operations around the yard. Safety discussions were on hot work. Crew conducted flex and stretch at the conclusion of their pre-shift. Conducted Safety Orientation/COVID-19 Training/HAZCOM training with New Hire.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 339 of 732 | |
|---|------------------------------|-------------------------|-----------------------|-------------------|
| | | 294 | | |
| PROJECT | | DATE | 04 Aug 2020 - Tuesday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MsCIP Ship Island Phase III and IV | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | |
| Great Lakes | OILER | 4.0 | 48.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 73,482.0 | | Hrs worked MTD: 2,800.0 | Total: 59.0 | 700.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0007 | GL681 Loader | 12.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 | |
| 0008 | GL661 D6T | 0.0 | 24.0 | |
| 0012 | Booster Jessie | 0.0 | 24.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 0.0 | 12.0 | |
| 0015 | GL670 D7E | 0.0 | 24.0 | |
| 0016 | GL691 Excavator | 0.0 | 12.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| Total operating hrs to date: 22,384.0 | | Idle hrs MTD: 48.0 | Opr hrs MTD: 816.0 | Total: 12.0 204.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 294 | Page 340 of 732 |
| | DATE 04 Aug 2020 - Tuesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 295 Page 342 of 732

DATE
05 Aug 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 74,182.0 | | Hrs worked MTD: 3,500.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|--------------------|--|
| 0007 | GL681 Loader | 12.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0006 | Crew/Survey Boat Bay Runner | 0.0 | 24.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 0.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0016 | GL691 Excavator | 0.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| Total operating hrs to date: 22,588.0 | | Idle hrs MTD: 60.0 | Opr hrs MTD: 1,020.0 Total: 12.0 204.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 295 | Page 343 of 732 |
| | DATE 05 Aug 2020 - Wednesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 296 DATE 06 Aug 2020 - Thursday | Page 344 of 732 |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 94 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued digging within OCS East 2. Loads 14 and 15 were completed for a total of 21,358 CY. The beach fill crew continue to place material, pumping East from STA 50+50 within Phase 3 template. AD surveys collected on STA 60+00 to 62+48.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. Moved to OCS East 3-5 Borrow Areas ahead of digging efforts. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area and at fill site, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| SSHO attended pre-shift at the heavy lift yard with the bull gang. Conducted GLDD Safety Orientation and Covid-19 training with 4 new personnel to site. Conducted initial inspection on new Crew Change Vessel Capt. Jim Rhodes | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 296 Page 345 of 732

DATE
06 Aug 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 74,882.0 | | Hrs worked MTD: 4,200.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|---------------------|--|
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |
| Total operating hrs to date: 22,836.0 | | Idle hrs MTD: 124.0 | Opr hrs MTD: 1,268.0 Total: 64.0 248.0 |

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 296 | Page 346 of 732 |
| | DATE 06 Aug 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 297 | Page 347 of 732 |
| | | DATE 07 Aug 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 93 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued began digging in OCS East 3-5. Loads 16 and 17 were completed for a total of 20,221 CY. Load 17 was only partially pumped out before returning to dig the next load due to minor issues with the dredge system. The beach fill crew continued pumping East from STA 50+50 within Phase 3 template. BD surveys were conducted on STA 46+00 to 26+00. Original BDs will be held on STA 48+00 due to material already beginning to fill on station from pumping. No AD surveys collected.</p> <p>Extensive delays throughout the day due to issues on the Booster Jessie.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5 Borrow Areas. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| SSH0 attended pre-shift at the heavy lift yard with the bull gang. Conducted GLDD Safety Orientation and Covid-19 training with 1 new personnel to site. Conducted follow up inspection on new Crew Change Vessel Capt. Jim Rhodes | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked | | | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 348 of 732 | | | | |
|---|----------------------------|-----------------|----------------------|---------|--------|------|-------|
| | | 297 | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 07 Aug 2020 - Friday | | | | |
| | | CONTRACT NUMBER | W9127819C0029 | | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 | | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | | |
| Total hrs worked to date: | | 75,582.0 | Hrs worked MTD: | 4,900.0 | Total: | 59.0 | 700.0 |

| EQUIPMENT HOURS | | | | Idle Hours | Operating Hours | | | | |
|------------------------------|------------------------------|----------|---------------|------------|-----------------|---------|--------|------|-------|
| Equipment Name | Description | | | | | | | | |
| 0008 | GL661 D6T | | | 0.0 | 24.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 12.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 12.0 | 12.0 | | | | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 24.0 | | | | |
| 0014 | GL694 Loader | | | 12.0 | 12.0 | | | | |
| 0015 | GL670 D7E | | | 0.0 | 24.0 | | | | |
| 0021 | GL643 D6T | | | 0.0 | 24.0 | | | | |
| 0022 | GL666 Challenger | | | 16.0 | 8.0 | | | | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 | | | | |
| 0026 | GL640 D6T | | | 12.0 | 12.0 | | | | |
| Total operating hrs to date: | | 23,084.0 | Idle hrs MTD: | 188.0 | Opr hrs MTD: | 1,516.0 | Total: | 64.0 | 248.0 |

| | | | |
|--|------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 297 | Page 349 of 732 |
| | | DATE 07 Aug 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 298 | Page 350 of 732 |
| | | DATE 08 Aug 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 76 °F Max 91 °F No Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued digging in OCS East 3-5. Loads 18, 19, and 20 were completed for a total of 32,176 CY. The beach fill crew continued pumping East from STA 50+00 within Phase 3 template. BD surveys were conducted on STA 26+00 to 39+45. Original BDs will be held on STA 48+00 due to material already beginning to fill on station from pumping. AD survey conducted on STA 50+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5 Borrow Areas. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples were not taken in borrow area due to conditions.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| SSHO attended pre-shift at the Fill Site. Conducted GLDD Safety Orientation and Covid-19 training with 1 new personnel to site. Conducted safety walk around of fill site | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 298 Page 351 of 732

DATE
08 Aug 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 76,282.0 | | Hrs worked MTD: 5,600.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|---------------------|----------------------|
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |
| Total operating hrs to date: 23,332.0 | | Idle hrs MTD: 252.0 | Opr hrs MTD: 1,764.0 |
| | | Total: 64.0 | 248.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 298 | Page 352 of 732 |
| | DATE 08 Aug 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|---|---------------------|----------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 353 of 732 |
| | | 299 | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 09 Aug 2020 - Sunday |
| | | CONTRACT NUMBER | W9127819C0029 |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 75 °F Max 93 °F No Precipitation 12 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| Ellis Island continued digging in OCS East 3-5. Loads 21 and 22 were completed for a total of 21173 CY. The beach fill crew continued pumping East from STA 49+00 within Phase 3 template. No AD surveys conducted. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5 Borrow Areas. One Kemps was relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| SSHO Conducted safety walk around of Ohio River | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No | Type | Description | Results |
| _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No | Location | Description | |
| _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No | Location | Description | |
| _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name | First Day | Last Day | |
| _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 354 of 732
299

DATE
09 Aug 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------|----------------------------|-----|------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |

| | | | | | | |
|---------------------------|----------|-----------------|---------|--------|------|-------|
| Total hrs worked to date: | 76,982.0 | Hrs worked MTD: | 6,300.0 | Total: | 59.0 | 700.0 |
|---------------------------|----------|-----------------|---------|--------|------|-------|

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |

| | | | | | | | | |
|------------------------------|----------|---------------|-------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 23,580.0 | Idle hrs MTD: | 316.0 | Opr hrs MTD: | 2,012.0 | Total: | 64.0 | 248.0 |
|------------------------------|----------|---------------|-------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 299 | Page 355 of 732 |
| | DATE 09 Aug 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 300 | Page 356 of 732 |
| | | DATE 10 Aug 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 76 °F Max 93 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued digging in OCS East 3-5. Loads 23 - 25 were completed for a total of 31,634 CY. The beach fill crew continued pumping East from STA 48+00 within Phase 3 template. AD survey conducted on STA 48+00</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5 Borrow Areas. No relocations. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| SSHO attended pre-shift meeting on Derrick 72. JSAs discussed included hot work, vessel transfers, chipping/painting, greasing crane, housekeeping, crane lifts, and fueling equipment. SSHO observed welders on Derrick 72 utilizing safe work practices and wearing all PPE. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 357 of 732 | | | | | |
|---|------------------------------|----------------------|-----------------|-----------------|-----------------|---------|--------|------|-------|
| | | 300 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 10 Aug 2020 - Monday | | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | | | | |
| | | W9127819C0029 | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MECHANIC | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 3.0 | 36.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | ABLE BODIED SEAMAN | | | 6.0 | 72.0 | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE MESS COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | OILER | | | 4.0 | 48.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MATE | | | 3.0 | 36.0 | | | | |
| Great Lakes | DECK HAND | | | 7.0 | 84.0 | | | | |
| Great Lakes | ENGINEER | | | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 | | | | |
| Total hrs worked to date: | | 77,682.0 | Hrs worked MTD: | 7,000.0 | Total: | 59.0 | 700.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 12.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 12.0 | 12.0 | | | | |
| 0008 | GL661 D6T | | | 0.0 | 24.0 | | | | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 24.0 | | | | |
| 0014 | GL694 Loader | | | 12.0 | 12.0 | | | | |
| 0015 | GL670 D7E | | | 0.0 | 24.0 | | | | |
| 0021 | GL643 D6T | | | 0.0 | 24.0 | | | | |
| 0022 | GL666 Challenger | | | 16.0 | 8.0 | | | | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 | | | | |
| 0026 | GL640 D6T | | | 12.0 | 12.0 | | | | |
| Total operating hrs to date: | | 23,828.0 | Idle hrs MTD: | 380.0 | Opr hrs MTD: | 2,260.0 | Total: | 64.0 | 248.0 |
| MISHAP REPORTING | | | | | | | | | |
| (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 358 of 732 300 | |
| | | DATE 10 Aug 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| Empty space for the main report content | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 359 of 732 |
|--|-------------|--|-----------------|
| | | 301 | |
| PROJECT | | DATE | |
| MsCIP Ship Island Phase III and IV | | 11 Aug 2020 - Tuesday | |
| CONTRACTOR | | CONTRACT NUMBER | |
| Great Lakes | | W9127819C0029 | |
| CONTRACTOR | | WEATHER | |
| Great Lakes | | Weather Caused No Delay Temperature Min 94 °F Max 77 °F No Precipitation 20 MPH Wind | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued digging in OCS East 3-5. Loads 26 - 27 were completed for a total of 21,463 CY. The beach fill crew continued pumping East from STA 48+00 within Phase 3 template. CND survey conducted on STA 47+00 - 45+00. Sand sample collected on STA 49+00</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5 Borrow Areas. No relocations. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| SSHO attended pre-shift meeting on Derrick 72. SSHO performed inspection on Booster Jessie and observed oiler working and maintaining good housekeeping. Replaced all buoy lights with new ones. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 301 | Page 360 of 732 |
| | DATE 11 Aug 2020 - Tuesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 78,382.0 | | Hrs worked MTD: 7,700.0 | Total: 59.0 700.0 |

| EQUIPMENT HOURS | | | | Idle | Operating |
|---------------------------------------|------------------------------|---------------------|----------------------|-------------|-----------|
| Equipment Name | Description | | | Hours | Hours |
| 0008 | GL661 D6T | | | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 12.0 | 12.0 |
| 0007 | GL681 Loader | | | 12.0 | 12.0 |
| 0012 | Booster Jessie | | | 0.0 | 24.0 |
| 0013 | Ohio River | | | 0.0 | 24.0 |
| 0014 | GL694 Loader | | | 12.0 | 12.0 |
| 0015 | GL670 D7E | | | 0.0 | 24.0 |
| 0021 | GL643 D6T | | | 0.0 | 24.0 |
| 0022 | GL666 Challenger | | | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 |
| 0026 | GL640 D6T | | | 12.0 | 12.0 |
| Total operating hrs to date: 24,076.0 | | Idle hrs MTD: 444.0 | Opr hrs MTD: 2,508.0 | Total: 64.0 | 248.0 |

| | |
|----------------------------------|--------------------|
| MISHAP REPORTING | (Describe mishaps) |
| No mishaps reported today | |

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 301 | Page 361 of 732 |
| | DATE 11 Aug 2020 - Tuesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | | |
|--|--|----------------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 302 | Page 362 of 732 | |
| | | DATE 12 Aug 2020 - Wednesday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 93 °F No Precipitation 5 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| Ellis Island continued digging in OCS East 3-5. Loads 28 - 29 were completed for a total of 21,287 CY. The beach fill crew continued pumping East from STA 46+75 within Phase 3 template. CND survey conducted on STA 47+00 - 45+00. | | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5 Borrow Areas. One Kemp's Ridley was relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| SSHO conducted CPR/AED/First Aid/BBP, Lock Out Tag Out, Drug & Alcohol and Back Injury Prevention training with 2 incoming crew members from the Ellis Island. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | | Position | Number of Employees | Hours Worked |
| Great Lakes | | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 302 | Page 363 of 732 |
| | DATE 12 Aug 2020 - Wednesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 79,082.0 | | Hrs worked MTD: 8,400.0 | Total: 59.0 700.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|---------------------|----------------------|
| Equipment Name | Description | | |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |
| Total operating hrs to date: 24,324.0 | | Idle hrs MTD: 508.0 | Opr hrs MTD: 2,756.0 |
| | | Total: 64.0 | 248.0 |

| |
|--|
| MISHAP REPORTING (Describe mishaps) |
| No mishaps reported today |

| | | | | |
|---|------|--|-------------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 364 of 732 | |
| | | 302 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 12 Aug 2020 - Wednesday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 303 | Page 365 of 732 |
| | | DATE 13 Aug 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 91 °F No Precipitation 2 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued digging in OCS East 3-5. Loads 30 - 31 were completed for a total of 21,358 CY. The beach fill crew continued pumping East from STA 46+00 within Phase 3 template. CND surveys conducted on STA 46+00 - 44+00 and station 47+00 was surveyed as an AD.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5 Borrow Areas. One Kemp's Ridley was relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| SSHO attended rigging course along with 5 other personnel. Two personnel completed UTV training and received their UTV cards. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 366 of 732
303

DATE
13 Aug 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 79,782.0 | | Hrs worked MTD: 9,100.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|---------------------|--|
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |
| Total operating hrs to date: 24,572.0 | | Idle hrs MTD: 572.0 | Opr hrs MTD: 3,004.0 Total: 64.0 248.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 303 | Page 367 of 732 |
| | DATE 13 Aug 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 304 | Page 368 of 732 | | | | | | | | |
|--|---|----------------------------------|-----------------|----------------|-----------|---------------------|---|--|--|--|--|
| | | DATE 14 Aug 2020 - Friday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 92 °F 0.24 IN Precipitation 5 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>Ellis Island continued digging in OCS East 3-5. Loads 32 - 33 were completed for a total of 21,322 CY. The beach fill crew continued pumping East from STA 45+50 within Phase 3 template. CND surveys conducted on STA 46+00 - 44+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5 Borrow Areas. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises were conducted.</p> <p>Derrick 72: Multiple crane lifts being conducted for the rigging class. Good use of hand signals, proper rigging being attached, proper use of tag lines and crews remaining clear of suspended loads. Crews utilizing safe work practices and wearing all required PPE while chipping and painting.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| <p>Preparatory Inspections held today No preparatory inspections held today</p> <p>Initial Inspections held today No initial inspections held today</p> | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| <p>Activity No Description</p> <hr/> <p>No activities were started or finished today</p> | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4"> </td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | | | | |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 369 of 732
304

DATE
14 Aug 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 80,482.0 | | Hrs worked MTD: 9,800.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|---------------------|----------------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |
| Total operating hrs to date: 24,820.0 | | Idle hrs MTD: 636.0 | Opr hrs MTD: 3,252.0 |
| | | Total: 64.0 | 248.0 |

| | | | | |
|---|------|--|----------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 370 of 732 | |
| | | 304 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 14 Aug 2020 - Friday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 305 | Page 371 of 732 | | | | | | | | | |
|--|---|----------------------------------|-----------------|--|----------------|-----------|---------------------|---|--|--------|-----|------|
| | | DATE 15 Aug 2020 - Saturday | | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 70 °F Max 90 °F 0.86 IN Precipitation 5 MPH Wind | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS Ellis Island continued digging in OCS East 3-5. Loads 34 - 36 were completed for a total of 32,106 CY. The beach fill crew continued pumping East from STA 45+00 within Phase 3 template. CND surveys conducted on STA 45+00 - 42+00 and station 46+00 was surveyed as an AD. Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5 Borrow Areas. One Kemp's Ridley was relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered. | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Derrick 72: Crews utilizing safe work practices while loading stores with the crane onto the crew boat. Good use of hand signals and crews remained clear of suspended loads. Mackie/Ellis Island: Crews utilizing safe work practices while connecting to the cube. Good communication between Drag Tender and Mate. | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | |
| QC REQUIREMENTS <table border="1"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="1"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | |
| LABOR HOURS <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>WELDER</td> <td>2.0</td> <td>24.0</td> </tr> </tbody> </table> | | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | WELDER | 2.0 | 24.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 372 of 732
305

DATE
15 Aug 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 81,182.0 | | Hrs worked MTD: 10,500.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|---------------------|--|
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |
| Total operating hrs to date: 25,068.0 | | Idle hrs MTD: 700.0 | Opr hrs MTD: 3,500.0 Total: 64.0 248.0 |

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 305 | Page 373 of 732 |
| | DATE 15 Aug 2020 - Saturday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | | | |
|--------------------------|--|--|--|
| CONTRACTOR CERTIFICATION | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
|--------------------------|--|--|--|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 306 | Page 374 of 732 | | | | | | | | | |
|---|--|----------------------------------|-----------------|--|----------------|-----------|---------------------|---|--|--|--|--|
| | | DATE 16 Aug 2020 - Sunday | | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 93 °F No Precipitation 6 MPH Wind | | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | | |
| <p>The Ellis Island completed one load in OCS East 3-5 and one load in OCS East 2. Loads 37-38 were completed for a total of 21,173 CY. The beach fill crew continued pumping East from STA 44+50 within Phase 3 template. CND surveys conducted on STA 45+00 - 42+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5 and OCS East 2 borrow areas. One Kemp's Ridley was relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and Flex exercises conducted.</p> <p>Derrick 72: Crews utilizing safe work practices while performing lifts with the crane. Good use of hand signals, tag lines and crews remained clear of suspended loads. Crews using good body posture and wearing all required PPE while installing bolts on rubbers.</p> | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | | |
| <p>Preparatory Inspections held today No preparatory inspections held today</p> <p>Initial Inspections held today No initial inspections held today</p> | | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | | |
| <p>Activity No Description</p> <hr/> <p>No activities were started or finished today</p> | | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | | |
| <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | | |
| <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | | |
| <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | | |
| <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | | |
| <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4"> </td> </tr> </tbody> </table> | | | | | Crew | Position | Number of Employees | Hours Worked | | | | |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | |
| | | | | | | | | | | | | |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 306 | Page 375 of 732 |
| | DATE 16 Aug 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 81,882.0 | | Hrs worked MTD: 11,200.0 | Total: 59.0 700.0 |

| EQUIPMENT HOURS | | | |
|---------------------------------------|------------------------------|---------------------|--|
| Equipment Name | Description | Idle Hours | Operating Hours |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |
| Total operating hrs to date: 25,316.0 | | Idle hrs MTD: 764.0 | Opr hrs MTD: 3,748.0 Total: 64.0 248.0 |

| | | | |
|---|------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 306 | Page 376 of 732 |
| | | DATE 16 Aug 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 307 | Page 377 of 732 |
| | | DATE 17 Aug 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 91 °F No Precipitation 4 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging operations completed on this day. The Ellis Island sailed to Gulfport for fueling. The beach fill crew awaited for dredging to resume. CND surveys conducted on STA 45+00 - 42+00. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Construction fencing placed at the travel corridor where the bird strike on 8/15 was discovered. Sea turtle trawling continued in OCS East 3-5 and OCS East 2 borrow areas. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day and also discussed recent Incident Alerts. Stretch and Flex exercises conducted. | | | |
| Derrick 72: Crews working safely while loading trucks with forklift. Good communication and crews observing the safety zone. Crews utilizing safe work practices and wearing all required PPE while using the needle gun. Deckhand labeling confined space compartments. Ohio River: Crews handing over all items and maintaining three points of contact during vessel transfers. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 378 of 732
307

DATE
17 Aug 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 82,582.0 | | Hrs worked MTD: 11,900.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|------------------------------|-----------------|
| REPORT NUMBER 307 | Page 379 of 732 |
| DATE 17 Aug 2020 - Monday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | | |
|------------------------------|-----------|---------------|-------|--------------|---------|--------|-----------------|
| 0026 | GL640 D6T | | | | | 12.0 | 12.0 |
| Total operating hrs to date: | 25,564.0 | Idle hrs MTD: | 828.0 | Opr hrs MTD: | 3,996.0 | Total: | 64.0 248.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 308 | Page 380 of 732 | | | | | | | | |
|---|--|----------------------------------|-----------------|----------------|-----------|-------------|---|--|--|--|--|
| | | DATE 18 Aug 2020 - Tuesday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 94 °F No Precipitation 3 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>The Ellis Island completed one load in OCS East 2 and one load in OCS East 3-5. Loads 39-40 were completed for a total of 21,103 CY. The beach fill crew continued pumping East from STA 44+25 within Phase 3 template. CND surveys conducted on STA 45+00 - 41+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Signs and construction fencing placed to prevent further incidents with shorebirds. Sea turtle trawling continued in OCS East 3-5 and OCS East 2 borrow areas. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and Flex exercises conducted.</p> <p>Derrick 72: Crews working safely and wearing all required PPE while painting the AB 113. Crews utilizing safe work practices while using the crane to unload the ramp barge. Good communication, use of rigging and proper hand signals. Capt Jim Rhodes: Deckhand assisting personnel during vessel transfers. Crews wearing all required PPE and maintaining three points of contact.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| <p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p> | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| <p>Activity No Description _____</p> <p>No activities were started or finished today</p> | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
308 Page 381 of 732

DATE
18 Aug 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 83,282.0 | Hrs worked MTD: | 12,600.0 | Total: | 59.0 | 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|-------------------------------|-----------------|
| REPORT NUMBER 308 | Page 382 of 732 |
| DATE 18 Aug 2020 - Tuesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | | |
|------------------------------|-----------|---------------|-------|--------------|---------|--------|-----------------|
| 0026 | GL640 D6T | | | | | 12.0 | 12.0 |
| Total operating hrs to date: | 25,812.0 | Idle hrs MTD: | 892.0 | Opr hrs MTD: | 4,244.0 | Total: | 64.0 248.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 309 | Page 383 of 732 |
|---|-------------|--|-----------------|
| PROJECT MsCIP Ship Island Phase III and IV | | DATE 19 Aug 2020 - Wednesday | |
| CONTRACTOR Great Lakes | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 90 °F No Precipitation 3 MPH Wind | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| The Ellis Island completed one load in OCS East 2 and two loads in OCS East 3-5. Loads 41, 42, and 43 were completed for a total of 31,399 CY. The beach fill crew continued pumping East from STA 43+75 within Phase 3 template. CND surveys conducted on STA 45+00 - 41+00. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5 and OCS East 2 borrow areas. One Kemp's Ridley was relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| SSHO conducted CPR/AED/FA/BBP, Drug & Alcohol Awareness, Lock Out Tag Out and Proper Lifting Techniques training with 7 Ellis Island crew. Conducted GLDD Safety Orientation, HAZCOM and Covid-19 training with one new hire AB for the Ellis Island. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 384 of 732 | | | | | |
|---|------------------------------|-------------------------|-----------------|-----------------|-----------------|---------|--------|------|-------|
| | | 309 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 19 Aug 2020 - Wednesday | | | | | | | |
| PROJECT | | CONTRACT NUMBER | | | | | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MECHANIC | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 3.0 | 36.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | ABLE BODIED SEAMAN | | | 6.0 | 72.0 | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE MESS COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | OILER | | | 4.0 | 48.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 | | | | |
| Great Lakes | MATE | | | 3.0 | 36.0 | | | | |
| Great Lakes | DECK HAND | | | 7.0 | 84.0 | | | | |
| Great Lakes | ENGINEER | | | 5.0 | 60.0 | | | | |
| Total hrs worked to date: | | 83,982.0 | Hrs worked MTD: | 13,300.0 | Total: | 59.0 | 700.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0008 | GL661 D6T | | | 0.0 | 24.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 12.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 12.0 | 12.0 | | | | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 24.0 | | | | |
| 0014 | GL694 Loader | | | 12.0 | 12.0 | | | | |
| 0015 | GL670 D7E | | | 0.0 | 24.0 | | | | |
| 0021 | GL643 D6T | | | 0.0 | 24.0 | | | | |
| 0022 | GL666 Challenger | | | 16.0 | 8.0 | | | | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 | | | | |
| 0026 | GL640 D6T | | | 12.0 | 12.0 | | | | |
| Total operating hrs to date: | | 26,060.0 | Idle hrs MTD: | 956.0 | Opr hrs MTD: | 4,492.0 | Total: | 64.0 | 248.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 309 | Page 385 of 732 |
| | DATE 19 Aug 2020 - Wednesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 310 | Page 386 of 732 |
| | | DATE 20 Aug 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 84 °F No Precipitation 5 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island completed two loads in OCS East 3-5. Loads 44 and 45 were completed for a total of 21,068 CY. The beach fill crew continued pumping East from STA 43+25 within Phase 3 template. CND surveys conducted on STA 45+00 - 42+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Attended Pre Shift meeting with the Bull Gang. Safety discussion was on lightening, rigging, back sprain/strains, hand placement and pinch points. Discussion on the possible tropical depression and setting Condition 5. Flex and stretch was conducted at the conclusion of pre-shift.</p> <p>Observed crews making crane lifts and moving equipment around in the yard to prepare for tropical conditions. Crews watched out for one another to ensure that no one got under a suspended load nor in the swing radius.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 387 of 732
310

DATE
20 Aug 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 84,682.0 | | Hrs worked MTD: 14,000.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |
| Total operating hrs to date: 26,308.0 | | Idle hrs MTD: 1,020.0 | Opr hrs MTD: 4,740.0 |
| | | Total: 64.0 | 248.0 |

| | | | | |
|--|------|--|-----------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 310 | Page 388 of 732 | |
| | | DATE 20 Aug 2020 - Thursday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 311 | Page 389 of 732 |
| | | DATE 21 Aug 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 69 °F Max 89 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES GENERAL COMMENTS No dredging on this day. The Ellis Island sailed to VT Halter in Pascagoula for safe harbor due to potential severe weather. The beach fill crew began preparing equipment and shelters for demobilization. CND surveys conducted on STA 45+00 - 42+00. Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-Shift: Attended Pre Shift meeting with the Bull Gang. Safety discussion was on setting Condition 4 work to be completed in the yard in preparation for Tropical Depression. Flex and stretch was conducted at the conclusion of pre-shift. Observed crews making crane lifts moving equipment on to barges to prepare for disconnecting pipe and moving equipment on shore that is not essential to get it on higher land. Crew works safely during tasks. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today | | | |
| ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today | | | |
| QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site | | | |
| LABOR HOURS Crew Position Number of Employees Hours Worked <hr/> | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 311 Page 390 of 732

DATE
21 Aug 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 85,382.0 | | Hrs worked MTD: 14,700.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |
| Total operating hrs to date: 26,556.0 | | Idle hrs MTD: 1,084.0 | Opr hrs MTD: 4,988.0 Total: 64.0 248.0 |

| | | | |
|---|------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 311 | Page 391 of 732 |
| | | DATE 21 Aug 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | | | |
|--|---|---------------|------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 392 of 732 | | |
| | | 312 | | | |
| | | DATE | 22 Aug 2020 - Saturday | | |
| | | PROJECT | | CONTRACT NUMBER | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| CONTRACTOR | WEATHER | | | | |
| Great Lakes | Weather Caused Critical Delay Temperature Min 70 °F Max 90 °F No Precipitation 6 MPH Wind | | | | |
| QC NARRATIVES | | | | | |
| GENERAL COMMENTS | | | | | |
| <p>No dredging on this day. The Ellis Island remains at VT Halter in Pascagoula for safe harbor due to potential severe weather. The beach fill crew continues to demobilize the island. Survey equipment was removed from Ship Island and Petit Bois</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. No protected species were relocated. Ellis Island at safe harbor in Pascagoula. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | |
| <p>Pre-Shift: Attended Pre Shift meeting with the Bull Gang. Safety discussion was on crane safety. Flex and stretch was conducted at the conclusion of pre-shift.</p> <p>Observed crews lifting equipment off the beach in preparation of the Tropical Storms headed in our direction. Crews worked safely while conducting all tasks.</p> | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | |
| Preparatory Inspections held today _____ | | | | | |
| No preparatory inspections held today | | | | | |
| Initial Inspections held today _____ | | | | | |
| No initial inspections held today | | | | | |
| ACTIVITY START/FINISH | | | | | |
| Activity No Description _____ | | | | | |
| No activities were started or finished today | | | | | |
| QC REQUIREMENTS | | | | | |
| Requirement No Type Description Results _____ | | | | | |
| No QC requirements were completed today | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | |
| Item No Location Description _____ | | | | | |
| No QC Deficiency items were issued today | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | |
| Item No Location Description _____ | | | | | |
| No QC Deficiency items were corrected today | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | |
| Name First Day Last Day _____ | | | | | |
| No Contractors had their first or last day on the site | | | | | |
| LABOR HOURS | | | | | |
| Crew | | Position | | Number of Employees | Hours Worked |
| Great Lakes | | WELDER | | 2.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 312 Page 393 of 732

DATE
22 Aug 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 86,082.0 | | Hrs worked MTD: 15,400.0 | Total: 59.0 700.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 16.0 | 8.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |
| Total operating hrs to date: 26,804.0 | | Idle hrs MTD: 1,148.0 | Opr hrs MTD: 5,236.0 Total: 64.0 248.0 |

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 312 | Page 394 of 732 |
| | DATE 22 Aug 2020 - Saturday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 313 Page 396 of 732

DATE
23 Aug 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 0.0 | 0.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 0.0 | 0.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 0.0 | 0.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 86,710.0 | | Hrs worked MTD: 16,028.0 | Total: 53.0 628.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 12.0 | 12.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 26,888.0 | | Idle hrs MTD: 1,376.0 | Opr hrs MTD: 5,320.0 Total: 228.0 84.0 |

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 313 | Page 397 of 732 |
| | DATE 23 Aug 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

314

Page 399 of 732

DATE

24 Aug 2020 - Monday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 0.0 | 0.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 0.0 | 0.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 0.0 | 0.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 87,338.0 | | Hrs worked MTD: 16,656.0 | Total: 53.0 628.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 12.0 | 12.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 26,972.0 | | Idle hrs MTD: 1,604.0 | Opr hrs MTD: 5,404.0 |
| | | Total: 228.0 | 84.0 |

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 314 | Page 400 of 732 |
| | DATE 24 Aug 2020 - Monday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 315 | Page 401 of 732 |
| | | DATE 25 Aug 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 75 °F Max 88 °F 0.23 IN Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging on this day. The Ellis Island remains at VT Halter in Pascagoula for safe harbor due to potential severe weather. The beach fill crew has demobilized the island. | | | |
| Environmental Monitoring: No bird or turtle surveys on the island due to potential severe weather. Trawling suspended due to potential severe weather. Ellis Island at safe harbor in Pascagoula. No issues to report. No archaeological surveys on the island due to potential severe weather. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Observed crew started mobilizing in the heavy lift yard. Crew was moving equipment around in the yard using forklifts. | | | |
| SSHO conducted COVID-19 Temp checks at the heavy lift yard. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 402 of 732 | | | | | | |
|---|------------------------------|-----------------------|-----------------|-----------------|--------------|---------|--------|-------|------|
| | | 315 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 25 Aug 2020 - Tuesday | | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | W9127819C0029 | | | | | | |
| Great Lakes | MECHANIC | | 0.0 | 0.0 | | | | | |
| Great Lakes | PROJECT MANAGER | | 1.0 | 12.0 | | | | | |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 | | | | | |
| Great Lakes | BULLDOZER OPERATOR | | 0.0 | 0.0 | | | | | |
| Great Lakes | DECK CAPTAIN | | 1.0 | 12.0 | | | | | |
| Great Lakes | SHOREMAN | | 0.0 | 0.0 | | | | | |
| Great Lakes | ABLE BODIED SEAMAN | | 6.0 | 72.0 | | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | | 1.0 | 12.0 | | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | 1.0 | 12.0 | | | | | |
| Great Lakes | DREDGE COOK | | 1.0 | 12.0 | | | | | |
| Great Lakes | DREDGE MATE | | 2.0 | 24.0 | | | | | |
| Great Lakes | DREDGE MESS COOK | | 1.0 | 12.0 | | | | | |
| Great Lakes | OILER | | 4.0 | 48.0 | | | | | |
| Great Lakes | SITE ENGINEER | | 4.0 | 40.0 | | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 | | | | | |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 | | | | | |
| Great Lakes | FILL FOREMAN | | 1.0 | 12.0 | | | | | |
| Great Lakes | DREDGE CAPTAIN | | 1.0 | 12.0 | | | | | |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 | | | | | |
| Great Lakes | MATE | | 3.0 | 36.0 | | | | | |
| Great Lakes | DECK HAND | | 7.0 | 84.0 | | | | | |
| Great Lakes | ENGINEER | | 5.0 | 60.0 | | | | | |
| Great Lakes | BOAT CAPTAIN | | 4.0 | 48.0 | | | | | |
| Total hrs worked to date: | | 87,966.0 | Hrs worked MTD: | 17,284.0 | Total: | 53.0 | 628.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | Idle Hours | Operating Hours | | | | | |
| 0008 | GL661 D6T | | 24.0 | 0.0 | | | | | |
| 0004 | Tug Master Dylan | | 0.0 | 24.0 | | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | 24.0 | 0.0 | | | | | |
| 0007 | GL681 Loader | | 24.0 | 0.0 | | | | | |
| 0012 | Booster Jessie | | 24.0 | 0.0 | | | | | |
| 0013 | Ohio River | | 0.0 | 24.0 | | | | | |
| 0014 | GL694 Loader | | 24.0 | 0.0 | | | | | |
| 0015 | GL670 D7E | | 24.0 | 0.0 | | | | | |
| 0021 | GL643 D6T | | 24.0 | 0.0 | | | | | |
| 0022 | GL666 Challenger | | 24.0 | 0.0 | | | | | |
| 0024 | Tug Miss Becky | | 0.0 | 24.0 | | | | | |
| 0025 | Crew Boat Capt. Jim Rhodes | | 12.0 | 12.0 | | | | | |
| 0026 | GL640 D6T | | 24.0 | 0.0 | | | | | |
| Total operating hrs to date: | | 27,056.0 | Idle hrs MTD: | 1,832.0 | Opr hrs MTD: | 5,488.0 | Total: | 228.0 | 84.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 403 of 732 315 | |
| | | DATE 25 Aug 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 405 of 732 | | |
|---|------------------------------|-------------------------|-----------------|-----------------|----------------------|-------------------|
| | | 316 | | | | |
| PROJECT | | DATE | | | | |
| | | 26 Aug 2020 - Wednesday | | | | |
| PROJECT | | CONTRACT NUMBER | | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | | |
| Great Lakes | MECHANIC | | | 0.0 | 0.0 | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | | | 0.0 | 0.0 | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | | | 0.0 | 0.0 | |
| Great Lakes | ABLE BODIED SEAMAN | | | 6.0 | 72.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | |
| Great Lakes | DREDGE MESS COOK | | | 1.0 | 12.0 | |
| Great Lakes | OILER | | | 4.0 | 48.0 | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | MATE | | | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | | | 7.0 | 84.0 | |
| Great Lakes | ENGINEER | | | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 | |
| Total hrs worked to date: | | 88,594.0 | Hrs worked MTD: | 17,912.0 | Total: 53.0 628.0 | |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | |
| 0008 | GL661 D6T | | | 24.0 | 0.0 | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | | | 24.0 | 0.0 | |
| 0007 | GL681 Loader | | | 24.0 | 0.0 | |
| 0012 | Booster Jessie | | | 24.0 | 0.0 | |
| 0013 | Ohio River | | | 0.0 | 24.0 | |
| 0014 | GL694 Loader | | | 24.0 | 0.0 | |
| 0015 | GL670 D7E | | | 24.0 | 0.0 | |
| 0021 | GL643 D6T | | | 24.0 | 0.0 | |
| 0022 | GL666 Challenger | | | 24.0 | 0.0 | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 12.0 | 12.0 | |
| 0026 | GL640 D6T | | | 24.0 | 0.0 | |
| Total operating hrs to date: | | 27,140.0 | Idle hrs MTD: | 2,060.0 | Opr hrs MTD: 5,572.0 | Total: 228.0 84.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 406 of 732 316 | |
| | | DATE 26 Aug 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 408 of 732
317

DATE
27 Aug 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | MECHANIC | 0.0 | 0.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 0.0 | 0.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 0.0 | 0.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 89,222.0 | | Hrs worked MTD: 18,540.0 | Total: 53.0 628.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 12.0 | 12.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 27,224.0 | | Idle hrs MTD: 2,288.0 | Opr hrs MTD: 5,656.0 |
| | | Total: 228.0 | 84.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 317 | Page 409 of 732 |
| | DATE 27 Aug 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 411 of 732 | | |
|---|------------------------------|----------------------|-----------------|-----------------|----------------------|-------------------|
| | | 318 | | | | |
| PROJECT | | DATE | | | | |
| | | 28 Aug 2020 - Friday | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | |
| | | W9127819C0029 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 0.0 | 0.0 | |
| Great Lakes | MECHANIC | | | 0.0 | 0.0 | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | | | 0.0 | 0.0 | |
| Great Lakes | ABLE BODIED SEAMAN | | | 6.0 | 72.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | |
| Great Lakes | DREDGE MESS COOK | | | 1.0 | 12.0 | |
| Great Lakes | OILER | | | 4.0 | 48.0 | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | |
| Great Lakes | MATE | | | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | | | 7.0 | 84.0 | |
| Great Lakes | ENGINEER | | | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 | |
| Total hrs worked to date: | | 89,850.0 | Hrs worked MTD: | 19,168.0 | Total: 53.0 628.0 | |
| EQUIPMENT HOURS | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | | | 24.0 | 0.0 | |
| 0007 | GL681 Loader | | | 24.0 | 0.0 | |
| 0008 | GL661 D6T | | | 24.0 | 0.0 | |
| 0012 | Booster Jessie | | | 24.0 | 0.0 | |
| 0013 | Ohio River | | | 0.0 | 24.0 | |
| 0014 | GL694 Loader | | | 24.0 | 0.0 | |
| 0015 | GL670 D7E | | | 24.0 | 0.0 | |
| 0021 | GL643 D6T | | | 24.0 | 0.0 | |
| 0022 | GL666 Challenger | | | 24.0 | 0.0 | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 12.0 | 12.0 | |
| 0026 | GL640 D6T | | | 24.0 | 0.0 | |
| Total operating hrs to date: | | 27,308.0 | Idle hrs MTD: | 2,516.0 | Opr hrs MTD: 5,740.0 | Total: 228.0 84.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | |
| No mishaps reported today | | | | | | |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 318 | Page 412 of 732 |
| | DATE 28 Aug 2020 - Friday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | | |
|---|--|----------------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 319 | Page 413 of 732 | |
| | | DATE 29 Aug 2020 - Saturday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 77 °F Max 89 °F 0.40 IN Precipitation 15 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| Remobilization following shutdown for Hurricane Laura was completed mid day. The Ellis Island completed one load in OCS East 3-5. Loads 46 was completed for a total of 10,783CY. The beach fill crew continued pumping East from STA 43+25 within Phase 3 template. Surveys conducted on STA 45+00 - 26+00 to obtain post storm surveys. | | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| Observed crew started mobilizing in the heavy lift yard. Crew was moving equipment around in the yard using forklifts. | | | | |
| SSHO conducted COVID-19 Temp checks at the heavy lift yard. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today _____ | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today _____ | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description _____ | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results _____ | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description _____ | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day _____ | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | | Position | Number of Employees | Hours Worked |
| Great Lakes | | WELDER | 2.0 | 24.0 |
| Great Lakes | | ELECTRICIAN | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 414 of 732 | |
|---|------------------------------|--------------------------|------------------------|-------------------|
| | | 319 | | |
| PROJECT | | DATE | 29 Aug 2020 - Saturday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MsCIP Ship Island Phase III and IV | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | MECHANIC | 0.0 | 0.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 0.0 | 0.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 0.0 | 0.0 | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | |
| Great Lakes | OILER | 4.0 | 48.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 90,478.0 | | Hrs worked MTD: 19,796.0 | Total: 53.0 | 628.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 | |
| 0007 | GL681 Loader | 24.0 | 0.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 24.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0021 | GL643 D6T | 24.0 | 0.0 | |
| 0022 | GL666 Challenger | 24.0 | 0.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| 0025 | Crew Boat Capt. Jim Rhodes | 12.0 | 12.0 | |
| 0026 | GL640 D6T | 24.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| Total operating hrs to date: 27,392.0 | | Idle hrs MTD: 2,744.0 | Opr hrs MTD: 5,824.0 | Total: 228.0 84.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |

| | | | |
|--|------|---|------|
| <p style="text-align: center;">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 415 of 732 319 | |
| | | DATE 29 Aug 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 320 | Page 416 of 732 |
| | | DATE 30 Aug 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 77 °F Max 87 °F 0.65 IN Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island completed one load in OCS East 3-5. Loads 47 and 48 was completed for a total of 20,566CY. The beach fill crew continued pumping East from STA 42+75 within Phase 3 template.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>SSHO completed Lock Out Tag Out procedures and program binder for Derrick 72.</p> <p>SSHO conducted COVID-19 Temp checks at the heavy lift yard.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 417 of 732 | |
|---|------------------------------|--------------------------|----------------------|-------------------|
| | | 320 | | |
| PROJECT | | DATE | 30 Aug 2020 - Sunday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MsCIP Ship Island Phase III and IV | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | |
| Great Lakes | MECHANIC | 0.0 | 0.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 0.0 | 0.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 0.0 | 0.0 | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | |
| Great Lakes | OILER | 4.0 | 48.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 91,106.0 | | Hrs worked MTD: 20,424.0 | Total: 53.0 | 628.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 | |
| 0007 | GL681 Loader | 24.0 | 0.0 | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 24.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0021 | GL643 D6T | 24.0 | 0.0 | |
| 0022 | GL666 Challenger | 24.0 | 0.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| 0025 | Crew Boat Capt. Jim Rhodes | 12.0 | 12.0 | |
| 0026 | GL640 D6T | 24.0 | 0.0 | |
| Total operating hrs to date: 27,476.0 | | Idle hrs MTD: 2,972.0 | Opr hrs MTD: 5,908.0 | Total: 228.0 84.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 418 of 732 320 | |
| | | DATE 30 Aug 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 321 | Page 419 of 732 |
| | | DATE 31 Aug 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 78 °F Max 91 °F 0.39 IN Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island completed one load in OCS East 3-5. Loads 49 - 51 were completed for a total of 31,763CY. The beach fill crew continued pumping East from STA 42+50 within Phase 3 template.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling moved to OCS East 2. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Fill Site: Foreman discussed the job tasks for the day and emphasized to crews to be on the lookout for birds. Stretch and flex exercises conducted followed by SHAKE</p> <p>COVID-19 Temp checks being conducted at the heavy lift yard prior to vessel boarding.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 420 of 732 | | | | | | |
|---|------------------------------|-----------------|----------------------|----------|--------------|---------|--------|-------|------|
| | | 321 | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 31 Aug 2020 - Monday | | | | | | |
| | | CONTRACT NUMBER | W9127819C0029 | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | | | |
| Great Lakes | MECHANIC | 0.0 | 0.0 | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | | | | |
| Great Lakes | BULLDOZER OPERATOR | 0.0 | 0.0 | | | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | | | | |
| Great Lakes | SHOREMAN | 0.0 | 0.0 | | | | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | | | | |
| Total hrs worked to date: | | 91,734.0 | Hrs worked MTD: | 21,052.0 | Total: | 53.0 | 628.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | | | | | | |
| 0008 | GL661 D6T | 24.0 | 0.0 | | | | | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | | | | | | |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 | | | | | | |
| 0007 | GL681 Loader | 24.0 | 0.0 | | | | | | |
| 0012 | Booster Jessie | 24.0 | 0.0 | | | | | | |
| 0013 | Ohio River | 0.0 | 24.0 | | | | | | |
| 0014 | GL694 Loader | 24.0 | 0.0 | | | | | | |
| 0015 | GL670 D7E | 24.0 | 0.0 | | | | | | |
| 0021 | GL643 D6T | 24.0 | 0.0 | | | | | | |
| 0022 | GL666 Challenger | 24.0 | 0.0 | | | | | | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | | | | | | |
| 0025 | Crew Boat Capt. Jim Rhodes | 12.0 | 12.0 | | | | | | |
| 0026 | GL640 D6T | 24.0 | 0.0 | | | | | | |
| Total operating hrs to date: | | 27,560.0 | Idle hrs MTD: | 3,200.0 | Opr hrs MTD: | 5,992.0 | Total: | 228.0 | 84.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | | | | | |
| No mishaps reported today | | | | | | | | | |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 321 | Page 421 of 732 |
| | DATE 31 Aug 2020 - Monday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 322 | Page 422 of 732 |
| | | DATE 01 Sep 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 82 °F Max 89 °F No Precipitation 12 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island completed three loads in OCS East 2. Loads 52 - 54 were completed for a total of 32,070CY. The beach fill crew continued pumping East from STA 42+50 within Phase 3 template.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling moved to OCS East 2. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| SSHO observed the rental crew boat Captain Jim Rhodes, JSA discussed was vessel transfers COVID-19 Temp checks being conducted at the heavy lift yard prior to vessel boarding. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ No preparatory inspections held today | | | |
| Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 423 of 732 | | | | | |
|---|------------------------------|-----------------------|-----------------|-----------------|-----------------|-------|--------|------|-------|
| | | 322 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 01 Sep 2020 - Tuesday | | | | | | | |
| PROJECT | | CONTRACT NUMBER | | | | | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MECHANIC | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 6.0 | 72.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | ABLE BODIED SEAMAN | | | 6.0 | 72.0 | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE MESS COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | OILER | | | 4.0 | 48.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MATE | | | 3.0 | 36.0 | | | | |
| Great Lakes | DECK HAND | | | 7.0 | 84.0 | | | | |
| Great Lakes | ENGINEER | | | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 | | | | |
| Total hrs worked to date: | | 92,470.0 | Hrs worked MTD: | 736.0 | Total: | 62.0 | 736.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0008 | GL661 D6T | | | 12.0 | 12.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 12.0 | 12.0 | | | | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 24.0 | | | | |
| 0014 | GL694 Loader | | | 12.0 | 12.0 | | | | |
| 0015 | GL670 D7E | | | 24.0 | 0.0 | | | | |
| 0021 | GL643 D6T | | | 0.0 | 24.0 | | | | |
| 0022 | GL666 Challenger | | | 12.0 | 12.0 | | | | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 | | | | |
| 0026 | GL640 D6T | | | 0.0 | 24.0 | | | | |
| 0009 | GL668 D6T | | | 12.0 | 12.0 | | | | |
| Total operating hrs to date: | | 27,800.0 | Idle hrs MTD: | 84.0 | Opr hrs MTD: | 240.0 | Total: | 84.0 | 240.0 |
| MISHAP REPORTING | | | | | | | | | |
| (Describe mishaps) | | | | | | | | | |

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 322 | Page 424 of 732 |
| | DATE 01 Sep 2020 - Tuesday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | |
|--------------------------|--|
| CONTRACTOR CERTIFICATION | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |
|--------------------------|--|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | |
|---|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER <div style="text-align: right;">Page 425 of 732</div> 323 |
| | DATE 02 Sep 2020 - Wednesday |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|--|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 92 °F No Precipitation 6 MPH Wind |
|---------------------------|--|

QC NARRATIVES

GENERAL COMMENTS

Ellis Island continued digging in OCS East 2. Loads 55 - 56 were completed for a total of 21,393 CY. The beach fill crew continued pumping East from STA 42+25 within Phase 3 template. AD surveys were completed on stations 44+00 - 45+00 and CND surveys conducted on STA 38+00 - 43+00.

Environmental Monitoring:
 Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached.
 Sea turtle trawling continued in OCS East 2. One Kemp's Ridley was relocated.
 Monitoring on the Ellis Island continued. No issues to report.
 Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.
 Turbidity samples taken in borrow area, no exceedances encountered.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO and incoming Ellis crew completed the rapid result Covid-19 testing. SSHO conducted Lock Out/Tag Out, Drug & Alcohol Awareness, HAZCOM and Back Safety training with 10 Ellis Island crews.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|-------------|-------------|
| _____ | |

No activities were started or finished today

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____ | | | |

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____ | | |

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____ | | |

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|-------|-----------|----------|
| _____ | | |

No Contractors had their first or last day on the site

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|-------------|---------------------|--------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 426 of 732
323

DATE
02 Sep 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 93,218.0 | | Hrs worked MTD: 1,484.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|---------------------|--------------------|
| 0013 | Ohio River | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 28,040.0 | | Idle hrs MTD: 168.0 | Opr hrs MTD: 480.0 |
| | | Total: 84.0 | 240.0 |

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 323 | Page 427 of 732 |
| | DATE 02 Sep 2020 - Wednesday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 324 DATE 03 Sep 2020 - Thursday | Page 428 of 732 | | | | | | | | |
|--|--|--|-----------------|----------------|-----------|-------------|---|--|--|--|--|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 92 °F No Precipitation 5 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>Ellis Island continued digging in OCS East 2 and OCS East 3-5. Loads 57- 59 were completed for a total of 31,709 CY. The beach fill crew continued pumping East from STA 41+00 within Phase 3 template. An AD survey was conducted on station 43+00 and CND surveys were conducted on STA 38+00 - 42+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2 and OCS East 3-5. No protected species relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Pre-shift: Booster Jessie: Watch Engineer discussed job tasks for the day. Also discussed SALT topic on Air/Pneumatic tools.</p> <p>Observations: Booster Jessie: Oiler working safely and wearing all required PPE while performing daily duties. Ohio River: Captain assisting crews during vessel transfers. Crews wearing all required PPE and maintaining three points of contact. Booster Jessie: Noise testing was conducted. SSHA conducted a Predictive Solutions inspection. All issues discovered were fixed on the spot by the crew. Conducted AED monthly inspections on the Booster Jessie and Ohio River.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| <p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p> | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| <p>Activity No Description _____</p> <p>No activities were started or finished today</p> | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
324 Page 429 of 732

DATE
03 Sep 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 93,966.0 | Hrs worked MTD: | 2,232.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 430 of 732
324

DATE
03 Sep 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|---------------------------------------|----------------------------|---------------------|--------------------|
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 28,280.0 | | Idle hrs MTD: 252.0 | Opr hrs MTD: 720.0 |
| | | Total: 84.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 325 DATE 04 Sep 2020 - Friday | Page 431 of 732 |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 94 °F No Precipitation 3 MPH Wind | | |
| QC NARRATIVES GENERAL COMMENTS Ellis Island continued digging in OCS East 3-5. Loads 60-61 were completed for a total of 21,200 CY. The beach fill crew continued pumping East from STA 40+44 within Phase 3 template. CND surveys were conducted on STA 37+00 - 42+00. Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. No protected species relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and Flex exercises conducted. Observations: Derrick 72: Crews conducting multiple crane lifts in a safe and efficient manner. Good communication, use of tag lines and crews remained clear of suspended loads. Welders wearing all required PPE while performing tasks. JSAs and Hot Work Permits were filled out prior to the start of the tasks. Welder taking the on line forklift course. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | |
| QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site | | | |
| LABOR HOURS Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 325 Page 432 of 732

DATE
04 Sep 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 94,714.0 | | Hrs worked MTD: 2,980.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 325 | Page 433 of 732 |
| | DATE 04 Sep 2020 - Friday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | |
|---------------------------------------|---------------------|--------------------|-------------|-------|
| Total operating hrs to date: 28,520.0 | Idle hrs MTD: 336.0 | Opr hrs MTD: 960.0 | Total: 84.0 | 240.0 |
|---------------------------------------|---------------------|--------------------|-------------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 326 | Page 434 of 732 | | | | | | | | |
|---|--|----------------------------------|-----------------|----------------|-----------|-------------|---|--|--|--|--|
| | | DATE 05 Sep 2020 - Saturday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 95 °F No Precipitation 8 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>Ellis Island continued digging in OCS East 3-5. Loads 62-63 were completed for a total of 20,524 CY. The beach fill crew continued pumping East from STA 40+13 within Phase 3 template. AD surveys were conducted on station 41+00 - 42+00 and CND surveys were conducted on station 36+00 - 40+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. One Kemp's Ridley was relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Pre-shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and Flex exercises conducted.</p> <p>Observations: Derrick 72: Crews loading stores on the crew boat. Mate using safe work practices while operating the forklift. Crews remaining clear of the danger zone. Crane being utilized in a safe and efficient manner. Good communication, proper hand signals, use of tag lines and crews remained clear of suspended loads.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| <p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p> | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| <p>Activity No Description _____</p> <p>No activities were started or finished today</p> | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 326 Page 435 of 732

DATE
05 Sep 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 95,462.0 | Hrs worked MTD: | 3,728.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 436 of 732
326

DATE
05 Sep 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|---------------------------------------|----------------------------|---------------------|----------------------|
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 28,760.0 | | Idle hrs MTD: 420.0 | Opr hrs MTD: 1,200.0 |
| | | Total: 84.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 327 | Page 437 of 732 |
| | | DATE 06 Sep 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 69 °F Max 92 °F No Precipitation 9 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued digging in OCS East 3-5. Loads 64-66 were completed for a total of 30,978 CY. The beach fill crew continued pumping East from STA 39+00 within Phase 3 template. An AD survey was completed on station 40+00 and CND surveys were conducted on STA 36+00 - 39+45.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. One Kemp's Ridley was relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and Flex exercises conducted.</p> <p>Observations: Derrick 72: Crews utilizing safe work practices and wearing all required PPE while performing chipping tasks on the AB 113. Whip checks were installed and JSA was filled out prior to start of job task.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 438 of 732
327

DATE
06 Sep 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 96,210.0 | | Hrs worked MTD: 4,476.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

| | | | | |
|--|----------|--|-----------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 327 | Page 439 of 732 | |
| | | DATE 06 Sep 2020 - Sunday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Total operating hrs to date: | 29,000.0 | Idle hrs MTD: | 504.0 | Opr hrs MTD: 1,440.0 Total: 84.0 240.0 |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 328 DATE 07 Sep 2020 - Monday | Page 440 of 732 | | | | | | | | |
|--|--|--|-----------------|----------------|-----------|-------------|---|--|--|--|--|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 68 °F Max 90 °F No Precipitation 4 MPH Wind | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS Ellis Island continued digging in OCS East 3-5. Loads 67-68 were completed for a total of 21,246 CY. The beach fill crew continued pumping East from STA 38+56 within Phase 3 template. CND surveys were conducted on STA 35+00 - 39+45. Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered. | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-shift: Fill Site: Foreman discussed job tasks for the day. Also discussed SALT book topic on Hot Work. Stretch and Flex exercises conducted. Observations: Fill Site: Crews utilizing safe work practices while operating heavy equipment. Good communication between survey crews and Operators to ensure the safety zone was being observed. Shoreman cutting burlap in a safe manner. Welders working safely and wearing all required PPE while working on pipe. Crews had their JSAs and Hot Work Permit filled out prior to starting their job tasks. | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 328 Page 441 of 732

DATE
07 Sep 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 96,958.0 | Hrs worked MTD: | 5,224.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 442 of 732
328

DATE
07 Sep 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|---------------------------------------|----------------------------|---------------------|----------------------|
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 29,240.0 | | Idle hrs MTD: 588.0 | Opr hrs MTD: 1,680.0 |
| | | Total: 84.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 444 of 732 | | | | | |
|---|------------------------------|-----------------------|-----------------|-----------------|-----------------|---------|--------------------|------|-------|
| | | 329 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 08 Sep 2020 - Tuesday | | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | | | | |
| | | W9127819C0029 | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MECHANIC | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 6.0 | 72.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | ABLE BODIED SEAMAN | | | 6.0 | 72.0 | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE MESS COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | OILER | | | 4.0 | 48.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MATE | | | 3.0 | 36.0 | | | | |
| Great Lakes | DECK HAND | | | 7.0 | 84.0 | | | | |
| Great Lakes | ENGINEER | | | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 | | | | |
| Total hrs worked to date: | | 97,706.0 | Hrs worked MTD: | 5,972.0 | Total: | 63.0 | 748.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0008 | GL661 D6T | | | 12.0 | 12.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 12.0 | 12.0 | | | | |
| 0009 | GL668 D6T | | | 12.0 | 12.0 | | | | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 24.0 | | | | |
| 0014 | GL694 Loader | | | 12.0 | 12.0 | | | | |
| 0015 | GL670 D7E | | | 24.0 | 0.0 | | | | |
| 0021 | GL643 D6T | | | 0.0 | 24.0 | | | | |
| 0022 | GL666 Challenger | | | 12.0 | 12.0 | | | | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 | | | | |
| 0026 | GL640 D6T | | | 0.0 | 24.0 | | | | |
| Total operating hrs to date: | | 29,480.0 | Idle hrs MTD: | 672.0 | Opr hrs MTD: | 1,920.0 | Total: | 84.0 | 240.0 |
| MISHAP REPORTING | | | | | | | (Describe mishaps) | | |

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 329 | Page 445 of 732 |
| | DATE 08 Sep 2020 - Tuesday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | | | |
|--------------------------|--|--|--|
| CONTRACTOR CERTIFICATION | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
|--------------------------|--|--|--|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 330 | Page 446 of 732 |
| | | DATE 09 Sep 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 72 °F Max 91 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| Ellis Island continued digging in OCS East 3-5. Loads 71-72 were completed for a total of 20,879 CY. The beach fill crew continued pumping East from STA 37+75 within Phase 3 template. CND surveys were conducted on STA 33+00 - 39+45. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex conducted. | | | |
| Observations: Derrick 72: Welders utilizing safe practices while performing hot work activities. Operator transporting items on the forklift in a safe and efficient manner. Crews observing the safety zone. Deckhands performing housekeeping on the Anchor Barge. Ohio River: Captain ensured steps were in place/secure and assisted crews during transfers. Crews transferring maintaining three points of contact. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 447 of 732
330

DATE
09 Sep 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 98,454.0 | | Hrs worked MTD: 6,720.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 330 | Page 448 of 732 |
| | DATE 09 Sep 2020 - Wednesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | |
|---------------------------------------|---------------------|----------------------|-------------|-------|
| Total operating hrs to date: 29,720.0 | Idle hrs MTD: 756.0 | Opr hrs MTD: 2,160.0 | Total: 84.0 | 240.0 |
|---------------------------------------|---------------------|----------------------|-------------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 331 DATE 10 Sep 2020 - Thursday | Page 449 of 732 | | | | | | | | | | | | |
|--|--|--|-----------------|----------------|-----------|---------------------|---|--|--------|-----|------|-------------|-------------|-----|------|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 92 °F No Precipitation 9 MPH Wind | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS Ellis Island continued digging in OCS East 3-5. Loads 73-75 were completed for a total of 32,342 CY. The beach fill crew continued pumping East from STA 37+19 within Phase 3 template. CND surveys were conducted on STA 34+00 - 37+00. Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered. | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Observations: Derrick 72 crews are doing a good job of maintaining housekeeping throughout their respective work areas. SSHO went to clinic to get mandatory COVID19 test prior to returning to work. Negative results. | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | |
| LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>WELDER</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Great Lakes</td> <td>ELECTRICIAN</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | WELDER | 2.0 | 24.0 | Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | | | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 450 of 732
331

DATE
10 Sep 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 99,202.0 | | Hrs worked MTD: 7,468.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|---------------------|----------------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 29,960.0 | | Idle hrs MTD: 840.0 | Opr hrs MTD: 2,400.0 |
| | | Total: 84.0 | 240.0 |

MISHAP REPORTING

(Describe mishaps)

| | | | | |
|---|------|--|------------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 451 of 732 | |
| | | 331 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 10 Sep 2020 - Thursday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 453 of 732
332

DATE
11 Sep 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 99,950.0 | | Hrs worked MTD: 8,216.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 332 | Page 454 of 732 |
| | DATE 11 Sep 2020 - Friday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|-------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 30,200.0 | Idle hrs MTD: | 924.0 | Opr hrs MTD: | 2,640.0 | Total: | 84.0 | 240.0 |
|------------------------------|----------|---------------|-------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 333 DATE 12 Sep 2020 - Saturday | Page 455 of 732 |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 73 °F Max 90 °F No Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Ellis Island continued digging in OCS East 3-5. Loads 78-79 were completed for a total of 21,017 CY. Dredging suspended after load 79 was pumped to prepare for severe weather. The beach fill crew continued pumping East from STA 36+50 within Phase 3 template. After load 79 the beach fill crew began to prepare for the demobilization of the island. An AD survey was completed on station 39+45 and CND surveys were conducted on STA 30+00 - 38+00. Site engineers demobilized base stations in preparation of severe weather.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. One Kemp's Ridley was relocated. Trawling suspended along with dredging operations. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed the demobilization of the project due to TD 19 and other various job tasks for the day. Discussion was also on the Projects Severe Weather Plan as the Project Manager set Condition 3. Stretch and flex conducted.</p> <p>Observations: Derrick 72/Bull Gang: Observed crews conducting safe operations while prepping for TD19. Crews started securing equipment and moving vessels into safe harbor to ride out the storm.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 333 Page 456 of 732

DATE
12 Sep 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

No Contractors had their first or last day on the site

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 100,698.0 | Hrs worked MTD: | 8,964.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 457 of 732
333

DATE
12 Sep 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | |
|------------------------------|----------------------------|----------|---------------|---------|--------------|
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 |
| 0026 | GL640 D6T | | | 0.0 | 24.0 |
| Total operating hrs to date: | | 30,440.0 | Idle hrs MTD: | 1,008.0 | Opr hrs MTD: |
| | | | | 2,880.0 | Total: |
| | | | | 84.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 334 | Page 458 of 732 |
| | | DATE 13 Sep 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 73 °F Max 92 °F 0.94 IN Precipitation 11 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging operations on this day. Dredge and booster demobilized to safe harbor for severe weather. Beach fill crew demobilized equipment from Ship Island, items brought to inshore staging area and heavy lift yard. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling suspended due to severe weather. No monitoring on the dredge. Ellis Island docked at safe harbor due to severe weather. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Fill Site: Foreman discussed the demobilization of the project due to Hurricane Sally, pinch points and other various job tasks for the day. SSHO discussed watching out for everyone while machines are moving around and staying clear of the swing radius of the crane and stay out from under the load. Projects Severe Weather Plan as the Project Manager set Condition 2. Stretch and flex conducted. | | | |
| Observations: Derrick 72/Fill Site: Observed crews conducting safe operations while demobilizing the fill site, Everyone observed all GLDD rules and governmental regulations while conducting crane lifting operations. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 334 Page 459 of 732

DATE
13 Sep 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 101,446.0 | Hrs worked MTD: | 9,712.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 460 of 732
334

DATE
13 Sep 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|---------------------------------------|----------------------------|-----------------------|----------------------|
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 30,680.0 | | Idle hrs MTD: 1,092.0 | Opr hrs MTD: 3,120.0 |
| | | Total: 84.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 335 | Page 461 of 732 |
| | | DATE 14 Sep 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 74 °F Max 81 °F 0.18 IN Precipitation 15 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging operations on this day. Dredge and booster demobilized to safe harbor for severe weather. Equipment from Ship Island has been demobilized, items brought to inshore staging area and heavy lift yard. | | | |
| Environmental Monitoring: No bird and turtle surveys on the island due to severe weather. Sea turtle trawling suspended due to severe weather. No monitoring on the dredge. Ellis Island docked at safe harbor due to severe weather. No archaeological surveys on the island due to severe weather. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: SSHO attended the preshift meeting on the Booster Jessie and Derrick 72. Discussed high winds, heavy rain and flooding waters. Stretch and flex conducted. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 462 of 732
335

DATE
14 Sep 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 102,194.0 | | Hrs worked MTD: 10,460.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 12.0 | 12.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 30,752.0 | | Idle hrs MTD: 1,356.0 | Opr hrs MTD: 3,192.0 |
| | | Total: 264.0 | 72.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 463 of 732 335 | |
| | | DATE 14 Sep 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 336 | Page 464 of 732 |
| | | DATE 15 Sep 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 73 °F Max 77 °F 2.61 IN Precipitation 27 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging operations on this day. Dredge and booster demobilized to safe harbor for severe weather. Equipment from Ship Island has been demobilized, items brought to inshore staging area and heavy lift yard. | | | |
| Environmental Monitoring: No bird and turtle surveys on the island due to severe weather. Sea turtle trawling suspended due to severe weather. No monitoring on the dredge. Ellis Island docked at safe harbor due to severe weather. No archaeological surveys on the island due to severe weather. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Condition One from the Severe Weather Plan remains in effect | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 465 of 732
336

DATE
15 Sep 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | |
|---------------------------|----------------------------|-----------|--------------------------|-------------------|
| Great Lakes | MECHANIC | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | | 1.0 | 12.0 |
| Great Lakes | OILER | | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | 1.0 | 12.0 |
| Great Lakes | MATE | | 3.0 | 36.0 |
| Great Lakes | DECK HAND | | 7.0 | 84.0 |
| Great Lakes | ENGINEER | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | 4.0 | 48.0 |
| Total hrs worked to date: | | 102,942.0 | Hrs worked MTD: 11,208.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|------------------------------|------------------------------|------------|-----------------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 12.0 | 12.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: | | 30,824.0 | Idle hrs MTD: 1,620.0 |
| | | | Opr hrs MTD: 3,264.0 |
| | | | Total: 264.0 72.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 336 | Page 466 of 732 |
| | DATE 15 Sep 2020 - Tuesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 468 of 732
337

DATE
16 Sep 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 103,690.0 | | Hrs worked MTD: 11,956.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 12.0 | 12.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 30,896.0 | | Idle hrs MTD: 1,884.0 | Opr hrs MTD: 3,336.0 |
| | | Total: 264.0 | 72.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 337 | Page 469 of 732 |
| | DATE 16 Sep 2020 - Wednesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 471 of 732
338

DATE
17 Sep 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 104,438.0 | | Hrs worked MTD: 12,704.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 12.0 | 12.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 338 | Page 472 of 732 |
| | DATE 17 Sep 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|-------|------|
| Total operating hrs to date: | 30,968.0 | Idle hrs MTD: | 2,148.0 | Opr hrs MTD: | 3,408.0 | Total: | 264.0 | 72.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|-------|------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|---|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 339 | Page 473 of 732 |
| | | DATE 18 Sep 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 74 °F Max 81 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| Ellis Island resumed digging in OCS East 2. Load 80 was completed for a total of 10,571 CY. The beach fill crew resumed pumping East on the berm starting at STA 37+00 within Phase 3 template. No Surveys were conducted due to sea conditions. | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Observations: Derrick 72: Crew utilizing safe work practices and wearing all required PPE while performing multiple crane lifts from the derrick to the island. Good communication between Derrick and Fill Site crews. Proper hand signals being used and tag lines in place as well. Fill Site: Crews operating heavy equipment in a safe manner. All personnel observing the safety zone. Holly Belle: Crews assisting each other while performing safe vessel transfers. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | | Position | Number of Employees Hours Worked |
| Great Lakes | | ELECTRICIAN | 1.0 12.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 339 | Page 474 of 732 |
| | DATE 18 Sep 2020 - Friday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Total hrs worked to date: 105,186.0 | | Hrs worked MTD: 13,452.0 | Total: 63.0 748.0 |

| EQUIPMENT HOURS | | | | Idle | Operating |
|---------------------------------------|------------------------------|-----------------------|----------------------|-------------|-----------|
| Equipment Name | Description | | | Hours | Hours |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | | 12.0 | 12.0 |
| 0008 | GL661 D6T | | | 12.0 | 12.0 |
| 0009 | GL668 D6T | | | 12.0 | 12.0 |
| 0012 | Booster Jessie | | | 0.0 | 24.0 |
| 0013 | Ohio River | | | 0.0 | 24.0 |
| 0014 | GL694 Loader | | | 12.0 | 12.0 |
| 0015 | GL670 D7E | | | 24.0 | 0.0 |
| 0021 | GL643 D6T | | | 0.0 | 24.0 |
| 0022 | GL666 Challenger | | | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 |
| 0026 | GL640 D6T | | | 0.0 | 24.0 |
| Total operating hrs to date: 31,208.0 | | Idle hrs MTD: 2,232.0 | Opr hrs MTD: 3,648.0 | Total: 84.0 | 240.0 |

| | | | |
|--|------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 339 | Page 475 of 732 |
| | | DATE 18 Sep 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | | |
|---|--|----------------------------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 340 | Page 476 of 732 | |
| | | DATE 19 Sep 2020 - Saturday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 69 °F Max 73 °F 0.30 IN Precipitation 13 MPH Wind | | | |
| QC NARRATIVES | | | | |
| GENERAL COMMENTS | | | | |
| Ellis Island continued digging in OCS East 2. Loads 81-82 were completed for a total of 20,955CY. The beach fill crew continued pumping East on the dune side berm at STA 36+50 within Phase 3 template. No Surveys were conducted due to sea conditions. | | | | |
| Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 3-5. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered. | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | |
| Observations: Derrick 72: Crews working safely and wearing all required PPE while greasing the cube. | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | |
| Preparatory Inspections held today | | | | |
| No preparatory inspections held today | | | | |
| Initial Inspections held today | | | | |
| No initial inspections held today | | | | |
| ACTIVITY START/FINISH | | | | |
| Activity No Description | | | | |
| No activities were started or finished today | | | | |
| QC REQUIREMENTS | | | | |
| Requirement No Type Description Results | | | | |
| No QC requirements were completed today | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were issued today | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | |
| Item No Location Description | | | | |
| No QC Deficiency items were corrected today | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | |
| Name First Day Last Day | | | | |
| No Contractors had their first or last day on the site | | | | |
| LABOR HOURS | | | | |
| Crew | | Position | Number of Employees | Hours Worked |
| Great Lakes | | WELDER | 2.0 | 24.0 |
| Great Lakes | | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 340 | Page 477 of 732 |
| | DATE 19 Sep 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 105,934.0 | | Hrs worked MTD: 14,200.0 | Total: 63.0 748.0 |

| EQUIPMENT HOURS | | | |
|---------------------------------------|------------------------------|-----------------------|--|
| Equipment Name | Description | Idle Hours | Operating Hours |
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 31,448.0 | | Idle hrs MTD: 2,316.0 | Opr hrs MTD: 3,888.0 Total: 84.0 240.0 |

| | |
|----------------------------------|--------------------|
| MISHAP REPORTING | (Describe mishaps) |
| No mishaps reported today | |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 340 | Page 478 of 732 |
| | DATE 19 Sep 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 480 of 732
341

DATE
20 Sep 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 106,682.0 | | Hrs worked MTD: 14,948.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 341 | Page 481 of 732 |
| | DATE 20 Sep 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 31,688.0 | Idle hrs MTD: | 2,400.0 | Opr hrs MTD: | 4,128.0 | Total: | 84.0 | 240.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 342 | Page 482 of 732 |
| | | DATE 21 Sep 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 66 °F Max 70 °F 0.28 IN Precipitation 18 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging operations on this day. Dredge at dock in Gulfport for fueling and supplies. Booster remains offshore awaiting weather window to be towed in. | | | |
| Environmental Monitoring: No bird and turtle surveys on the island due to severe weather. Sea turtle trawling suspended due to severe weather. No monitoring on the dredge. Ellis Island docked at safe harbor due to severe weather. No archaeological surveys on the island due to severe weather. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Derrick 72: Crews working safely and wearing all required PPE while greasing the cube. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 483 of 732
342

DATE
21 Sep 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 107,430.0 | | Hrs worked MTD: 15,696.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 12.0 | 12.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 31,760.0 | | Idle hrs MTD: 2,664.0 | Opr hrs MTD: 4,200.0 |
| | | Total: 264.0 | 72.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|--|----------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 484 of 732 |
| | | 342 | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 21 Sep 2020 - Monday |
| | | CONTRACT NUMBER | W9127819C0029 |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 343 | Page 485 of 732 |
| | DATE 22 Sep 2020 - Tuesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|---|
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 64 °F Max 76 °F No Precipitation 10 MPH Wind |
|---------------------------|---|

QC NARRATIVES

GENERAL COMMENTS

No dredging operations on this day. Dredge off project. Booster remains offshore awaiting weather window to be towed in.

Environmental Monitoring:
Bird and turtle surveys on the island resumed. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached.
Sea turtle trawling suspended due to severe weather.
Archaeological surveys resumed, no issues to report, please see archaeological log attached to this Daily QC Report.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Pre-Shift:
Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises were conducted.

Derrick 72: Crews utilizing safe work practices and wearing the proper gloves while bolting rubber hoses together. Good communication between the crane operator and the crews while using the crane to lift the rubber hoses. Welder wearing all required PPE while working on the pipe.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|-------------|-------------|
| _____ | |

No activities were started or finished today

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|----------------|------|-------------|---------|
| _____ | | | |

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---------|----------|-------------|
| _____ | | |

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|---------|----------|-------------|
| _____ | | |

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|-------|-----------|----------|
| _____ | | |

No Contractors had their first or last day on the site

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|-------------|---------------------|--------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 486 of 732
343

DATE
22 Sep 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 0.0 | 0.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 0.0 | 0.0 |
| Great Lakes | DREDGE MATE | 0.0 | 0.0 |
| Great Lakes | DREDGE MESS COOK | 0.0 | 0.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | OILER | 0.0 | 0.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 0.0 | 0.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 107,986.0 | | Hrs worked MTD: 16,252.0 | Total: 47.0 556.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 12.0 | 12.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 31,832.0 | | Idle hrs MTD: 2,928.0 | Opr hrs MTD: 4,272.0 Total: 264.0 72.0 |

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 343 | Page 487 of 732 |
| | DATE 22 Sep 2020 - Tuesday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | |
|--------------------------|---|
| CONTRACTOR CERTIFICATION | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> |
|--------------------------|---|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 489 of 732
344

DATE
23 Sep 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 108,734.0 | | Hrs worked MTD: 17,000.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 12.0 | 12.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 31,904.0 | | Idle hrs MTD: 3,192.0 | Opr hrs MTD: 4,344.0 |
| | | Total: 264.0 | 72.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 490 of 732 344 | |
| | | DATE 23 Sep 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| Empty space for the daily log content | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 492 of 732 | |
|---|------------------------------|--------------------------|-----------------|-------|
| | | 345 | | |
| PROJECT | | DATE | | |
| | | 24 Sep 2020 - Thursday | | |
| PROJECT | | CONTRACT NUMBER | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | |
| Great Lakes | OILER | 4.0 | 48.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 109,482.0 | | Hrs worked MTD: 17,748.0 | Total: 63.0 | 748.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 | |
| 0007 | GL681 Loader | 12.0 | 12.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0012 | Booster Jessie | 24.0 | 0.0 | |
| 0013 | Ohio River | 12.0 | 12.0 | |
| 0014 | GL694 Loader | 24.0 | 0.0 | |
| 0015 | GL670 D7E | 24.0 | 0.0 | |
| 0021 | GL643 D6T | 24.0 | 0.0 | |
| 0022 | GL666 Challenger | 24.0 | 0.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 | |
| 0026 | GL640 D6T | 24.0 | 0.0 | |
| Total operating hrs to date: 31,976.0 | Idle hrs MTD: 3,456.0 | Opr hrs MTD: 4,416.0 | Total: 264.0 | 72.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 345 | Page 493 of 732 |
| | DATE 24 Sep 2020 - Thursday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 495 of 732
346

DATE
25 Sep 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 110,230.0 | | Hrs worked MTD: 18,496.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 12.0 | 12.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 32,048.0 | | Idle hrs MTD: 3,720.0 | Opr hrs MTD: 4,488.0 |
| | | Total: 264.0 | 72.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 496 of 732 346 | |
| | | DATE 25 Sep 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|--|---|---|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 347 | Page 497 of 732 |
| | | DATE 26 Sep 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 64 °F Max 83 °F No Precipitation 5 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>No dredging operations on this day. Dredge remains at dock in Gulfport. Booster anchored at inshore staging area for repairs caused by severe weather. Beach crew continue to remobilize the island.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS 2. No protected species were relocated. No monitoring on the dredge. Ellis Island docked at safe harbor due to severe weather. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-shift: Booster Jessie: Chief discussed job tasks for the day. Also discussed SALT book topic on Hot Work. Stretch and flex exercises were conducted.</p> <p>Observations: Booster Jessie: The contract welder was not wearing a hard hat with his welding helmet. The SSHO and Chief provided the contractors with the appropriate PPE. Crews working safely while performing hot work. Good use of the buddy system. JSAs and Hot Work Permits were filled out prior to the start of the job tasks. Derrick 72: Crane operator performing several crane lifts in a safe manner. Crews remaining clear of suspended loads.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 498 of 732

347

DATE

26 Sep 2020 - Saturday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 110,978.0 | Hrs worked MTD: | 19,244.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0013 | Ohio River | 12.0 | 12.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 347 | Page 499 of 732 |
| | DATE 26 Sep 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|---------------------------------------|----------------------------|-----------------------|----------------------|
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 32,120.0 | | Idle hrs MTD: 3,984.0 | Opr hrs MTD: 4,560.0 |
| | | Total: 264.0 | 72.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 348 DATE 27 Sep 2020 - Sunday | Page 500 of 732 | | | | | | | | |
|---|--|--|-----------------|----------------|-----------|-------------|---|--|--|--|--|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 68 °F Max 88 °F No Precipitation 4 MPH Wind | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>No dredging operations on this day. Dredge remains at dock in Gulfport. Booster anchored at inshore staging area for repairs caused by severe weather. Beach crew continue to remobilize the island.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS 2. No protected species were relocated. No monitoring on the dredge. Ellis Island docked at safe harbor due to severe weather. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-shift: Booster Jessie: Chief discussed job tasks for the day. Also discussed SALT book topic on Working in or around water. Stretch and flex exercises were conducted.</p> <p>Observations: Booster Jessie: GLDD and contractor welders performing hot work in a safe and efficient manner. Oiler wearing all required PPE while performing daily duties. Derrick 72: Crews performing housekeeping on the Derrick and AB 113. JSAs and Hot Work Permits were filled out prior to the start of the job tasks.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 501 of 732
348

DATE
27 Sep 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 111,726.0 | | Hrs worked MTD: 19,992.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 24.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 12.0 | 12.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 348 | Page 502 of 732 |
| | DATE 27 Sep 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|---------------------------------------|----------------------------|-----------------------|----------------------|
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 32,192.0 | | Idle hrs MTD: 4,248.0 | Opr hrs MTD: 4,632.0 |
| | | Total: 264.0 | 72.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 349 | Page 503 of 732 |
| | | DATE 28 Sep 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 62 °F Max 89 °F 0.22 IN Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>Offshore crews placed the booster in line after repairs caused during severe weather. Ellis Island continued digging in OCS East 2. Load 84 was completed for a total of 10,608 CY. The beach fill crew continued pumping material East from station 34+36 within Phase 3 template. Surveys conducted from station 16+00 to 18+00 and 35+00 to 38+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72: Crane Operator discussed job tasks for the day. Also discussed slips/trips/falls hazard awareness. Stretch and flex exercises were conducted.</p> <p>Derrick 72: Crane Operator utilizing safe work practices and wearing all required PPE while fueling the generator. Safely performing housekeeping. Captain Jim Rhodes: Deckhand assisting personnel during vessel transfers. Crews handing over all items and maintaining three points of contact.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 504 of 732

349

DATE

28 Sep 2020 - Monday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 112,474.0 | Hrs worked MTD: | 20,740.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|------------------------------|-----------------|
| REPORT NUMBER 349 | Page 505 of 732 |
| DATE 28 Sep 2020 - Monday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|------------------------------|----------------------------|----------|---------------|---------|--------------|---------|
| 0025 | Crew Boat Capt. Jim Rhodes | | | | 0.0 | 24.0 |
| 0026 | GL640 D6T | | | | 0.0 | 24.0 |
| Total operating hrs to date: | | 32,432.0 | Idle hrs MTD: | 4,332.0 | Opr hrs MTD: | 4,872.0 |
| | | | Total: | 84.0 | | 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 350 | Page 506 of 732 |
| | | DATE 29 Sep 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 52 °F Max 76 °F No Precipitation 9 MPH Wind | | |
| QC NARRATIVES GENERAL COMMENTS <p>Inclement weather from an incoming cold front caused damage to the connection line on the suction side of the booster. The connection was recovered and taken to the beach to be reassembled as welding and repairs were made to the line. After the repair the section of line was re-installed and dredging resumed. The Ellis Island continued digging in OCS East 2. Load 85 was completed for a total of 10,608 CY. The beach fill crew continued pumping material East from station 34+50 within Phase 3 template. Topo surveys conducted on stations 36+00 to 38+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-Shift: Derrick 72/Bull gang: Crane Operator discussed job tasks for the day. Also discussed rigging failure. Stretch and flex exercises were conducted. Bull gang: Crews utilizing safe work practices and wearing all required PPE while disconnecting/connecting pipe line. Good communication between the crew and assisting tug boats. Good use of the buddy system. Fill Site: Crews operating heavy equipment in a safe and efficient manner. Good communication between operators and ground personnel. Crews observing the safety zone. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today | | | |
| ACTIVITY START/FINISH Activity No Description No activities were started or finished today | | | |
| QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 507 of 732
350

DATE
29 Sep 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 113,222.0 | | Hrs worked MTD: 21,488.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|-------------------------------|-----------------|
| REPORT NUMBER 350 | Page 508 of 732 |
| DATE 29 Sep 2020 - Tuesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|---------------------------------------|----------------------------|-----------------------|----------------------|
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 32,672.0 | | Idle hrs MTD: 4,416.0 | Opr hrs MTD: 5,112.0 |
| | | Total: | 84.0 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|---|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 351 DATE 30 Sep 2020 - Wednesday | Page 509 of 732 |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 48 °F Max 79 °F No Precipitation 2 MPH Wind | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Ellis Island continued digging in OCS East 2. Load 86, 87, and 88 was completed for a total of 31,857 CY. The beach fill crew continued pumping material East from station 34+50 within Phase 3 template. Hydro surveys conducted on stations 35+00 to 38+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-Shift: Derrick 72: Crane Operator discussed job tasks for the day. Also discussed hand placement awareness. Stretch and flex exercises were conducted.</p> <p>Derrick 72: Crane Operator safely performing housekeeping. Captain Jim Rhodes: Deckhand and Runner safely loading packages onto the crew boat utilizing proper lifting techniques and wearing all required PPE.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | |
| QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site | | | |
| LABOR HOURS Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 510 of 732
351

DATE
30 Sep 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Total hrs worked to date: 113,970.0 | | Hrs worked MTD: 22,236.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 351 | Page 511 of 732 |
| | DATE 30 Sep 2020 - Wednesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 32,912.0 | Idle hrs MTD: | 4,500.0 | Opr hrs MTD: | 5,352.0 | Total: | 84.0 | 240.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 513 of 732

352

DATE

01 Oct 2020 - Thursday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 114,718.0 | Hrs worked MTD: | 748.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 514 of 732
352

DATE
01 Oct 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|---------------------------------------|----------------------------|--------------------|--------------------|
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 33,152.0 | | Idle hrs MTD: 84.0 | Opr hrs MTD: 240.0 |
| | | Total: 84.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 353 | Page 515 of 732 |
| | | DATE 02 Oct 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 54 °F Max 77 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS East 2. Load 91 was completed for a total of 10,421 CY. The beach fill crew continued pumping material East from station 34+25 within Phase 3 template. Conditional surveys were conducted from station 35+00 to 41+00 and an AD survey was completed on station 38+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72/Bull gang: Crane Operator discussed job tasks for the day. Also discussed Good Catch (Rusted Self Retracting Life Line on GL 64). Stretch and flex exercises were conducted.</p> <p>Bull gang: Crews utilizing safe work practices and wearing all required PPE while moving equipment and cleaning the Crane Barge. Deck Captain made a good point in reminding everyone to get a pair of clear safety glasses for change of shift in the morning. SSHO to provide some safety eye wear for crew members.</p> <p>Fill Site: Crews operating heavy equipment in a safe and efficient manner. Good communication between operators and ground personnel. Crews observing the safety zone.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 353 Page 516 of 732

DATE
02 Oct 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

No Contractors had their first or last day on the site

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 115,466.0 | Hrs worked MTD: | 1,496.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 517 of 732
353

DATE
02 Oct 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | |
|---------------------------------------|----------------------------|---------------------|--------------------|-------------|-------|
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 |
| 0026 | GL640 D6T | | | 0.0 | 24.0 |
| Total operating hrs to date: 33,392.0 | | Idle hrs MTD: 168.0 | Opr hrs MTD: 480.0 | Total: 84.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 354 | Page 518 of 732 |
| | | DATE 03 Oct 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 50 °F Max 76 °F No Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS East 2. Loads 92 and 93 were completed for a total of 21,280 CY. The beach fill crew continued pumping material East from station 32+63 within Phase 3 template. Conditional surveys were conducted from station 37+00 to 28+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72/Bull gang: Crane Operator discussed job tasks for the day. Safety topics discussed were Hand Placement / Rigging Failure / Flash Burns / Hot Surfaces and Pinch Points. Stretch and flex exercises were conducted.</p> <p>Observations: Bull gang: Crews utilizing safe work practices and wearing all required PPE while moving equipment and cleaning the Crane Barge.</p> <p>Fill Site: Crews operating heavy equipment in a safe and efficient manner. Good communication between operators and ground personnel. Crews observing the safety zone.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 519 of 732
354

DATE
03 Oct 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 116,214.0 | | Hrs worked MTD: 2,244.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 354 | Page 520 of 732 |
| | DATE 03 Oct 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|---------------------------------------|----------------------------|---------------------|--------------------|
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 33,632.0 | | Idle hrs MTD: 252.0 | Opr hrs MTD: 720.0 |
| | | Total: 84.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 355 | Page 521 of 732 | | | | | | | | |
|--|--|----------------------------------|-----------------|----------------|-----------|-------------|---------|-------|--|--|--|
| | | DATE 04 Oct 2020 - Sunday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 52 °F Max 76 °F No Precipitation 7 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>The Ellis Island continued digging in OCS East 2. Loads 94 and 95 were completed for a total of 21,105 CY. The beach fill crew continued pumping material East from station 32+00 within Phase 3 template. Conditional surveys were conducted from station 36+00 to 32+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| Pre-Shift: Derrick 72/Bull gang: Crane Operator discussed job tasks for the day. Safety topics Discussed Strains, Sprains and Pinch Points. | | | | | | | | | | | |
| Observations: Bull gang: Crews utilizing safe work practices and wearing all required PPE while moving equipment and cleaning the Crane Barge. | | | | | | | | | | | |
| Fill Site: Observed good communication between the Dozer Operators and Shore man making sure that the Shore man nor Survey crew was not standing within the Safety Zone of the Heavy Equipment. | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| Preparatory Inspections held today _____ No preparatory inspections held today | | | | | | | | | | | |
| Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| Activity No Description _____ No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">_____</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | _____ | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| _____ | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> | | | | Item No | Location | Description | _____ | | | | |
| Item No | Location | Description | | | | | | | | | |
| _____ | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> | | | | Item No | Location | Description | _____ | | | | |
| Item No | Location | Description | | | | | | | | | |
| _____ | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | _____ | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| _____ | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 522 of 732
355

DATE
04 Oct 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 116,962.0 | Hrs worked MTD: | 2,992.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 523 of 732
355

DATE
04 Oct 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|---------------------------------------|----------------------------|---------------------|--------------------|
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 33,872.0 | | Idle hrs MTD: 336.0 | Opr hrs MTD: 960.0 |
| | | Total: | 84.0 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 356 | Page 524 of 732 |
| | | DATE 05 Oct 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 56 °F Max 80 °F No Precipitation 9 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS East 2. Loads 96, 97, and 98 were completed for a total of 32,001 CY. The beach fill crew continued pumping material East from station 32+00 within Phase 3 template. Conditional surveys were conducted from station 36+00 to 33+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72/Bull gang: Crane Operator discussed job tasks for the day. Safety topics Discussed Weather Conditions and Crane lifts.</p> <p>Observations: Bull gang: Observed good communication between Crane operator and Mate while moving equipment in the Heavy lift yard. Fill Site: Observed good communication between the Dozer Operator and crew members to keep a safe distance.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 525 of 732
356

DATE
05 Oct 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 117,710.0 | | Hrs worked MTD: 3,740.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 356 | Page 526 of 732 |
| | DATE 05 Oct 2020 - Monday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|-------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 34,112.0 | Idle hrs MTD: | 420.0 | Opr hrs MTD: | 1,200.0 | Total: | 84.0 | 240.0 |
|------------------------------|----------|---------------|-------|--------------|---------|--------|------|-------|

| | |
|----------------------------------|--------------------|
| MISHAP REPORTING | (Describe mishaps) |
| No mishaps reported today | |

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 357 | Page 527 of 732 |
| | | DATE 06 Oct 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 66 °F Max 78 °F 0.01 IN Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS East 2. Loads 99 and 100 were completed for a total of 20,956 CY. The beach fill crew continued pumping material East from station 32+00 within Phase 3 template. Conditional surveys were conducted from station 32+00 to 35+00 and an AD survey was completed on station 36+00.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. Turbidity samples taken in borrow area, no exceedances encountered.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72/Bull gang: Crane Operator discussed job tasks for the day. Safety topics Discussed Weather Conditions, Crane lifts, Demob for Hurricane.</p> <p>Observations: Bull gang: Observed good communication between Crane operator and Mate while moving equipment in the Heavy lift yard. Fill Site: Observed good communication between the Dozer Operator and crew members to keep a safe distance.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
357 Page 528 of 732

DATE
06 Oct 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 118,458.0 | Hrs worked MTD: | 4,488.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 529 of 732
357

DATE
06 Oct 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|---------------------------------------|----------------------------|---------------------|----------------------|
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 34,352.0 | | Idle hrs MTD: 504.0 | Opr hrs MTD: 1,440.0 |
| | | Total: 84.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 358 DATE 07 Oct 2020 - Wednesday | Page 530 of 732 | | | | | | | | |
|---|---|---|-----------------|----------------|-----------|-------------|---------|-------|--|--|--|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 71 °F Max 89 °F No Precipitation 12 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>The Ellis Island continued digging in OCS East 2. Load 101 was completed for a total of 10,679 CY. The beach fill crew continued pumping material East from station 32+00 within Phase 3 template. After Load 101 was discharged, key equipment was demobilized from the island in preparation of the effects of Hurricane Delta, the dredge sailed to Pascagoula for safe harbor, and the Booster Jessie was removed and towed to Pascagoula. Pre-storm conditional surveys were conducted from station 35+00 to 21+00, which will be used for Pay App. No. 7.</p> <p>Environmental Monitoring: Bird and turtle surveys on the island continue. No new bird nesting activity discovered. No new sea turtle nesting activity discovered. Please see full survey report attached. Sea turtle trawling continued in OCS East 2. No protected species were relocated. Trawling was suspended at 0204. Monitoring on the Ellis Island continued. No issues to report. Archaeological surveys continue, no issues to report, please see archaeological log attached to this Daily QC Report. No Turbidity samples were taken in borrow area since digging of Load 101 was completed prior to midnight on 10/07/20.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Pre-Shift: Derrick 72/Bull gang: Crane Operator discussed job tasks for the day. Teams split up to assist demob of Booster Jessie and Fill Site. Safety topics Discussed Weather Conditions, Crane lifts, demob for Hurricane.</p> <p>Observations: Bullgang: Observed good communication between bullgang and Booster Jessie crews. Fill Site: Observed good communication between the Dozer Operator and crew members while transiting equipment to landing barge.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| <p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p> | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| <p>Activity No Description _____</p> <p>No activities were started or finished today</p> | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">_____</td> </tr> </tbody> </table> <p>No QC requirements were completed today</p> | | | | Requirement No | Type | Description | Results | _____ | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| _____ | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> <p>No QC Deficiency items were issued today</p> | | | | Item No | Location | Description | _____ | | | | |
| Item No | Location | Description | | | | | | | | | |
| _____ | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> <p>No QC Deficiency items were corrected today</p> | | | | Item No | Location | Description | _____ | | | | |
| Item No | Location | Description | | | | | | | | | |
| _____ | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | _____ | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| _____ | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 358 Page 531 of 732

DATE
07 Oct 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

No Contractors had their first or last day on the site

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 119,206.0 | Hrs worked MTD: | 5,236.0 | Total: | 63.0 | 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0022 | GL666 Challenger | 12.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 532 of 732
358

DATE
07 Oct 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|------------------------------|----------------------------|----------|---------------|--------|--------------|---------|
| 0024 | Tug Miss Becky | | | | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | | | | 0.0 | 24.0 |
| 0026 | GL640 D6T | | | | 0.0 | 24.0 |
| Total operating hrs to date: | | 34,592.0 | Idle hrs MTD: | 588.0 | Opr hrs MTD: | 1,680.0 |
| | | | | Total: | 84.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 359 | Page 533 of 732 |
| | | DATE 08 Oct 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 76 °F Max 86 °F No Precipitation 14 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| All equipment remained demobilized in preparation of Hurricane Delta. | | | |
| Environmental Monitoring: No bird/turtle monitoring suspended due to pre-storm conditions. Sea turtle trawling remained suspended and trawler remained at dock. Monitoring on the Ellis Island - N/A. Archaeological surveys suspended due to pre-storm conditions. No Turbidity samples were taken since no work was performed. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72/Bull gang: Crane Operator discussed job tasks for the day, and inspected rigging. | | | |
| Observations: Bullgang: Crew performing multiple lifts in a safe manner, unloading barges. Fill Site: Crews safely operating and moving heavy equipment into place in anticipation of pre-storm conditions. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 534 of 732 | | | | | |
|---|------------------------------|------------------------|-----------------|-----------------|-----------------|---------|--------|------|-------|
| | | 359 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 08 Oct 2020 - Thursday | | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | | | | |
| | | W9127819C0029 | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MECHANIC | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 6.0 | 72.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | ABLE BODIED SEAMAN | | | 6.0 | 72.0 | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE MESS COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | OILER | | | 4.0 | 48.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MATE | | | 3.0 | 36.0 | | | | |
| Great Lakes | DECK HAND | | | 7.0 | 84.0 | | | | |
| Great Lakes | ENGINEER | | | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 | | | | |
| Total hrs worked to date: | | 119,954.0 | Hrs worked MTD: | 5,984.0 | Total: | 63.0 | 748.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0008 | GL661 D6T | | | 12.0 | 12.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 12.0 | 12.0 | | | | |
| 0009 | GL668 D6T | | | 12.0 | 12.0 | | | | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 24.0 | | | | |
| 0014 | GL694 Loader | | | 12.0 | 12.0 | | | | |
| 0015 | GL670 D7E | | | 24.0 | 0.0 | | | | |
| 0021 | GL643 D6T | | | 0.0 | 24.0 | | | | |
| 0022 | GL666 Challenger | | | 12.0 | 12.0 | | | | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 | | | | |
| 0026 | GL640 D6T | | | 0.0 | 24.0 | | | | |
| Total operating hrs to date: | | 34,832.0 | Idle hrs MTD: | 672.0 | Opr hrs MTD: | 1,920.0 | Total: | 84.0 | 240.0 |
| MISHAP REPORTING | | | | | | | | | |
| (Describe mishaps) | | | | | | | | | |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 359 | Page 535 of 732 |
| | DATE 08 Oct 2020 - Thursday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | |
|--------------------------|--|
| CONTRACTOR CERTIFICATION | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. |
|--------------------------|--|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|---|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 360 | Page 536 of 732 |
| | | DATE 09 Oct 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 76 °F Max 86 °F 0.05 IN Precipitation 30 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| All equipment remained demobilized as a result of Hurricane Delta. | | | |
| Environmental Monitoring: No bird/turtle monitoring suspended due to pre-storm conditions. Sea turtle trawling remained suspended and trawler remained at dock. Monitoring on the Ellis Island - N/A. Archaeological surveys suspended due to pre-storm conditions. No Turbidity samples were taken since no work was performed. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72/Bull gang: Crane Operator and Booster Chief discussed job tasks for the day, and performed daily stretch and flex. | | | |
| Observations: Bullgang: Working with booster crew, observed working with proper PPE while working around booster main pump. Good use of hand signals and communication. Jessie: Removing impeller on main pump and installing front door liner. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | | Position | Number of Employees Hours Worked |
| Great Lakes | | WELDER | 1.0 12.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 360 | Page 537 of 732 |
| | DATE 09 Oct 2020 - Friday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 1.0 | 12.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 120,642.0 | | Hrs worked MTD: 6,672.0 | Total: 58.0 688.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|---------------------|--|
| Equipment Name | Description | | |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 24.0 | 0.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 24.0 | 0.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 24.0 | 0.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 34,844.0 | | Idle hrs MTD: 984.0 | Opr hrs MTD: 1,932.0 Total: 312.0 12.0 |

| | | | | |
|--|------|--|-----------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 360 | Page 538 of 732 | |
| | | DATE 09 Oct 2020 - Friday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|---|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 361 | Page 539 of 732 |
| | | DATE 10 Oct 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 75 °F Max 84 °F 0.28 IN Precipitation 30 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| All equipment remained demobilized as a result of Hurricane Delta. | | | |
| Environmental Monitoring: No bird/turtle monitoring suspended due to pre-storm conditions. Sea turtle trawling remained suspended and trawler remained at dock. Monitoring on the Ellis Island - N/A. Archaeological surveys suspended due to pre-storm conditions. No Turbidity samples were taken since no work was performed. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72/Bull gang: Crane Operator and Booster Chief discussed job tasks for the day, including the hazards of working with pneumatic tools. Performed daily stretch and flex. | | | |
| Observations: Bullgang: Working with booster crew, observed JSA discussion of lifts of the main pump front door, vessel transfers, and hot work. Jessie: Removing rock box, installing front door to main pump. JSA discussion observed for making heavy manual lifts. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | | Position | Number of Employees Hours Worked |
| Great Lakes | | ELECTRICIAN | 1.0 12.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 361 | Page 540 of 732 |
| | DATE 10 Oct 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 1.0 | 12.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 121,330.0 | | Hrs worked MTD: 7,360.0 | Total: 58.0 688.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| Equipment Name | Description | | |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 0.0 |
| 0004 | Tug Master Dylan | 24.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 24.0 | 0.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0022 | GL666 Challenger | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 24.0 | 0.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 24.0 | 0.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 34,856.0 | | Idle hrs MTD: 1,296.0 | Opr hrs MTD: 1,944.0 |
| | | Total: 312.0 | 12.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 361 | Page 541 of 732 |
| | DATE 10 Oct 2020 - Saturday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 543 of 732
362

DATE
11 Oct 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 3.0 | 36.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 1.0 | 12.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 122,018.0 | | Hrs worked MTD: 8,048.0 | Total: 58.0 688.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 12.0 | 12.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 12.0 | 12.0 |
| 0026 | GL640 D6T | 12.0 | 12.0 |
| Total operating hrs to date: 35,000.0 | | Idle hrs MTD: 1,452.0 | Opr hrs MTD: 2,088.0 |
| | | Total: 156.0 | 144.0 |

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 544 of 732 362 | |
| | | DATE 11 Oct 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| Empty space for the main report content | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 546 of 732
363

DATE
12 Oct 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 122,766.0 | | Hrs worked MTD: 8,796.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 35,240.0 | | Idle hrs MTD: 1,512.0 | Opr hrs MTD: 2,328.0 |
| | | Total: 60.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | | |
|---|------|--|----------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 547 of 732 | |
| | | 363 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 12 Oct 2020 - Monday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 549 of 732
364

DATE
13 Oct 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 123,514.0 | | Hrs worked MTD: 9,544.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 35,468.0 | | Idle hrs MTD: 1,584.0 | Opr hrs MTD: 2,556.0 Total: 72.0 228.0 |

| | | | |
|--|------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 364 | Page 550 of 732 |
| | | DATE 13 Oct 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 365 DATE 14 Oct 2020 - Wednesday | Page 551 of 732 | | | | | | | | |
|--|--|---|-----------------|----------------|-----------|---------------------|---|--|--------|-----|------|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 58 °F Max 84 °F No Precipitation 4 MPH Wind | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Ellis Island continued digging in OCS East 2. Loads 104, 105, and 106 were completed for a total of 32,204 CY. The beach fill crew continued pumping material East in the Phase 3 template. Conditional surveys were conducted from STA 34+00 to 26+00. No ADs were performed.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS East 2. No endangered species were relocated Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sample taken in the borrow area - No exceedances.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed PPE and hazards of working around water. Stretch and flex exercises were conducted.</p> <p>GLDD Safety Orientation was conducted with a new hire Operator for the Fill Site.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>WELDER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | WELDER | 2.0 | 24.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 552 of 732
365

DATE
14 Oct 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 124,262.0 | | Hrs worked MTD: 10,292.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 35,696.0 | | Idle hrs MTD: 1,656.0 | Opr hrs MTD: 2,784.0 Total: 72.0 228.0 |

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 365 | Page 553 of 732 |
| | DATE 14 Oct 2020 - Wednesday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | | | |
|--------------------------|--|--|--|
| CONTRACTOR CERTIFICATION | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
|--------------------------|--|--|--|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 366 DATE 15 Oct 2020 - Thursday | Page 554 of 732 | | | | | | | | | | | | |
|--|--|--|-----------------|----------------|-----------|---------------------|---|--|-------------|-----|------|-------------|---------------------------|-----|------|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 63 °F Max 84 °F No Precipitation 4 MPH Wind | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS The Ellis Island continued digging in OCS East 2. Loads 107, 108, and 109 were completed for a total of 31,588 CY. The beach fill crew continued pumping material East in the Phase 3 template. Conditional surveys were conducted from STA 35+00 to 28+00. No ADs were performed. Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS East 2. No endangered species were relocated Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues.. Turbidity sample taken in the borrow area - No exceedances. | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-Shift: Fill Site: Foreman discussed job tasks for the day. Also discussed housekeeping and PPE. Stretch and flex exercises were conducted. | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | |
| LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>ELECTRICIAN</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Great Lakes</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | ELECTRICIAN | 1.0 | 12.0 | Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | | | | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 555 of 732
366

DATE
15 Oct 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 125,010.0 | | Hrs worked MTD: 11,040.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 35,924.0 | | Idle hrs MTD: 1,728.0 | Opr hrs MTD: 3,012.0 Total: 72.0 228.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 366 | Page 556 of 732 |
| | DATE 15 Oct 2020 - Thursday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|---|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 367 | Page 557 of 732 |
| | | DATE 16 Oct 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 55 °F Max 75 °F 0.04 IN Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS East 2. Loads 110 and 111 were completed for a total of 21,532 CY. The beach fill crew continued pumping material East in the Phase 3 template. Conditional surveys were conducted from STA 35+00 to 30+00. No ADs were performed.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS East 2. No endangered species were relocated Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sample taken in the borrow area - No exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed rigging inspection and hand signals. Stretch and flex exercises were conducted.</p> <p>GLDD Subcontractor Safety Orientation was conducted with a deckhand on the Captain Jim Rhodes.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | | Position | Number of Employees Hours Worked |
| Great Lakes | | WELDER | 2.0 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 558 of 732
367

DATE
16 Oct 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 125,758.0 | | Hrs worked MTD: 11,788.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 36,152.0 | | Idle hrs MTD: 1,800.0 | Opr hrs MTD: 3,240.0 Total: 72.0 228.0 |

MISHAP REPORTING

(Describe mishaps)

| | | | | |
|---|------|--|----------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 559 of 732 | |
| | | 367 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 16 Oct 2020 - Friday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| No mishaps reported today | | | | |
| Empty space for report content | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 561 of 732
368

DATE
17 Oct 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 126,506.0 | | Hrs worked MTD: 12,536.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 36,380.0 | | Idle hrs MTD: 1,872.0 | Opr hrs MTD: 3,468.0 Total: 72.0 228.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 368 | Page 562 of 732 |
| | DATE 17 Oct 2020 - Saturday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 369 | Page 563 of 732 |
| | | DATE 18 Oct 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 54 °F Max 82 °F No Precipitation 4 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS East 2. Loads 113, 114, and 115 were completed for a total of 31,222 CY. The beach fill crew continued pumping material East in the Phase 3 template. Conditional surveys were conducted from STA 35+00 to 28+00. No ADs were performed.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS East 2. One Kemp's Ridley was relocated Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues.. Turbidity sample taken in the borrow area - No exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day including weekly equipment inspections. Stretch and flex exercises were conducted. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 369 Page 564 of 732

DATE
18 Oct 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 127,254.0 | | Hrs worked MTD: 13,284.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 36,608.0 | | Idle hrs MTD: 1,944.0 | Opr hrs MTD: 3,696.0 Total: 72.0 228.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|--|----------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 565 of 732 |
| | | 369 | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 18 Oct 2020 - Sunday |
| | | CONTRACT NUMBER | W9127819C0029 |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 370 | Page 566 of 732 |
| | | DATE 19 Oct 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 61 °F Max 85 °F No Precipitation 5 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS East 2. Loads 116 and 117 were completed for a total of 18,295 CY. The beach fill crew continued pumping material East in the Phase 3 template. Conditional surveys were conducted from STA 33+00 to 28+00. No ADs were performed.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS East 2. No endangered species were relocated Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues.. Turbidity sample taken in the borrow area - No exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed safe work practices when working on sub line. Stretch and flex exercises were conducted.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 567 of 732 | | | | | |
|---|------------------------------|----------------------|-----------------|-----------------|-----------------|---------|--------------------|------|-------|
| | | 370 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 19 Oct 2020 - Monday | | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | | | | |
| | | W9127819C0029 | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MECHANIC | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 6.0 | 72.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | ABLE BODIED SEAMAN | | | 6.0 | 72.0 | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE MESS COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | OILER | | | 4.0 | 48.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MATE | | | 3.0 | 36.0 | | | | |
| Great Lakes | DECK HAND | | | 7.0 | 84.0 | | | | |
| Great Lakes | ENGINEER | | | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 | | | | |
| Total hrs worked to date: | | 128,002.0 | Hrs worked MTD: | 14,032.0 | Total: | 63.0 | 748.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0008 | GL661 D6T | | | 12.0 | 12.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 0.0 | 24.0 | | | | |
| 0009 | GL668 D6T | | | 24.0 | 0.0 | | | | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 24.0 | | | | |
| 0014 | GL694 Loader | | | 24.0 | 0.0 | | | | |
| 0015 | GL670 D7E | | | 12.0 | 12.0 | | | | |
| 0021 | GL643 D6T | | | 0.0 | 24.0 | | | | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 | | | | |
| 0026 | GL640 D6T | | | 0.0 | 24.0 | | | | |
| Total operating hrs to date: | | 36,836.0 | Idle hrs MTD: | 2,016.0 | Opr hrs MTD: | 3,924.0 | Total: | 72.0 | 228.0 |
| MISHAP REPORTING | | | | | | | (Describe mishaps) | | |
| No mishaps reported today | | | | | | | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 568 of 732 370 | |
| | | DATE 19 Oct 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| Empty space for the main report content | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 371 | Page 569 of 732 |
| | DATE 20 Oct 2020 - Tuesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|--|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 63 °F Max 85 °F No Precipitation 6 MPH Wind |
|---------------------------|--|

QC NARRATIVES

GENERAL COMMENTS

No loads completed on this day due to booster repairs. No surveys conducted.

Environmental Monitoring:
 Bird/turtle monitoring continues with no reported issues.
 Sea turtle trawling continues in OCS East 2. One Kemp's Ridley was relocated
 Monitoring on the Ellis Island continues. No endangered species were encountered
 Archaeological monitoring resumed with no reported issues..
 Turbidity sample taken in the borrow area - No exceedances.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Pre-Shift:
 Derrick 72: Deck Captain discussed job tasks for the day. Also discussed hand awareness safety. Stretch and flex exercises were conducted.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|--|------|-------------|---------|
| No QC requirements were completed today | | | |

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---|----------|-------------|
| No QC Deficiency items were issued today | | |

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|--|----------|-------------|
| No QC Deficiency items were corrected today | | |

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|---|-----------|----------|
| No Contractors had their first or last day on the site | | |

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|---------------------------|---------------------|--------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 570 of 732 | |
|---|------------------------------|--------------------------|-----------------------|-------------------|
| | | 371 | | |
| PROJECT | | DATE | 20 Oct 2020 - Tuesday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MsCIP Ship Island Phase III and IV | | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | |
| Great Lakes | OILER | 4.0 | 48.0 | |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 128,750.0 | | Hrs worked MTD: 14,780.0 | Total: 63.0 | 748.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 0.0 | 24.0 | |
| 0008 | GL661 D6T | 12.0 | 12.0 | |
| 0009 | GL668 D6T | 24.0 | 0.0 | |
| 0012 | Booster Jessie | 0.0 | 24.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 24.0 | 0.0 | |
| 0015 | GL670 D7E | 12.0 | 12.0 | |
| 0021 | GL643 D6T | 0.0 | 24.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 | |
| 0026 | GL640 D6T | 0.0 | 24.0 | |
| Total operating hrs to date: 37,064.0 | | Idle hrs MTD: 2,088.0 | Opr hrs MTD: 4,152.0 | Total: 72.0 228.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 571 of 732 371 | |
| | | DATE 20 Oct 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| Empty space for the daily log content | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 372 DATE 21 Oct 2020 - Wednesday | Page 572 of 732 | | | | | | | | | | | | |
|---|--|---|-----------------|----------------|-------------|---------------------|--------------|-------------|-----------------|-----|------|-------------|-------------|-----|------|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 68 °F Max 85 °F No Precipitation 8 MPH Wind | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Ellis Island continued digging in OCS East 2. Loads 118 and 119 were completed for a total of 20,830 CY. The beach fill crew continued pumping material East in the Phase 3 template. Conditional surveys were conducted from STA 36+00 to 27+00. No ADs were performed.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS East 2. Two Kemp's Ridley were relocated Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues.. Turbidity sample taken in the borrow area - No exceedances.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed hazard awareness when conducting hot work. Stretch and flex exercises were conducted. | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="2">_____</td> </tr> </tbody> </table> No activities were started or finished today | | | | Activity No | Description | _____ | | | | | | | | | |
| Activity No | Description | | | | | | | | | | | | | | |
| _____ | | | | | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">_____</td> </tr> </tbody> </table> No QC requirements were completed today | | | | Requirement No | Type | Description | Results | _____ | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | |
| _____ | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No QC Deficiency items were issued today | | | | Item No | Location | Description | _____ | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| _____ | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No QC Deficiency items were corrected today | | | | Item No | Location | Description | _____ | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| _____ | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No Contractors had their first or last day on the site | | | | Name | First Day | Last Day | _____ | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | |
| _____ | | | | | | | | | | | | | | | |
| LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>PROJECT MANAGER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Great Lakes</td> <td>ELECTRICIAN</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | | | | | | | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | | | | | | | | | | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 573 of 732 | | | | | |
|---|------------------------------|-------------------------|-----------------|-----------------|-----------------|---------|--------------------|------|-------|
| | | 372 | | | | | | | |
| PROJECT | | DATE | | | | | | | |
| | | 21 Oct 2020 - Wednesday | | | | | | | |
| MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER | | | | | | | |
| | | W9127819C0029 | | | | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | SAFETY INSPECTOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | WELDER | | | 2.0 | 24.0 | | | | |
| Great Lakes | MECHANIC | | | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | | | 6.0 | 72.0 | | | | |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | ABLE BODIED SEAMAN | | | 6.0 | 72.0 | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE MESS COOK | | | 1.0 | 12.0 | | | | |
| Great Lakes | OILER | | | 4.0 | 48.0 | | | | |
| Great Lakes | SITE ENGINEER | | | 4.0 | 40.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | | | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 | | | | |
| Great Lakes | MATE | | | 3.0 | 36.0 | | | | |
| Great Lakes | DECK HAND | | | 7.0 | 84.0 | | | | |
| Great Lakes | ENGINEER | | | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 | | | | |
| Total hrs worked to date: | | 129,498.0 | Hrs worked MTD: | 15,528.0 | Total: | 63.0 | 748.0 | | |
| EQUIPMENT HOURS | | | | | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours | | | | |
| 0008 | GL661 D6T | | | 12.0 | 12.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 0.0 | 24.0 | | | | |
| 0009 | GL668 D6T | | | 24.0 | 0.0 | | | | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 24.0 | | | | |
| 0014 | GL694 Loader | | | 24.0 | 0.0 | | | | |
| 0015 | GL670 D7E | | | 12.0 | 12.0 | | | | |
| 0021 | GL643 D6T | | | 0.0 | 24.0 | | | | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 | | | | |
| 0026 | GL640 D6T | | | 0.0 | 24.0 | | | | |
| Total operating hrs to date: | | 37,292.0 | Idle hrs MTD: | 2,160.0 | Opr hrs MTD: | 4,380.0 | Total: | 72.0 | 228.0 |
| MISHAP REPORTING | | | | | | | (Describe mishaps) | | |
| No mishaps reported today | | | | | | | | | |

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 372 | Page 574 of 732 |
| | DATE 21 Oct 2020 - Wednesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 576 of 732
373

DATE
22 Oct 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 130,246.0 | | Hrs worked MTD: 16,276.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 37,520.0 | | Idle hrs MTD: 2,232.0 | Opr hrs MTD: 4,608.0 Total: 72.0 228.0 |

| | | | | |
|--|------|--|------------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 577 of 732 | |
| | | 373 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 22 Oct 2020 - Thursday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 374 | Page 578 of 732 |
| | | DATE 23 Oct 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 67 °F Max 85 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging on this day. Dredging operations suspended due to booster repairs. No surveys conducted. | | | |
| Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. No trawling on this day. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues.. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Foreman asked the crew if they had any safety concerns form the day prior. Crew discussed the duties for the day. SSHO went over the weather and staying hydrated. Flex and stretch performed at the conclusion of meeting. | | | |
| SSHO Observed the crane operator inspecting the crane before use. SSHO observed the rigging crew inspect rigging equipment before use. Good communication among all personnel involved. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 579 of 732
374

DATE
23 Oct 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 130,994.0 | | Hrs worked MTD: 17,024.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 37,748.0 | | Idle hrs MTD: 2,304.0 | Opr hrs MTD: 4,836.0 |
| | | Total: 72.0 | 228.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | | |
|---|------|--|----------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 580 of 732 | |
| | | 374 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 23 Oct 2020 - Friday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 375 | Page 581 of 732 | | | | | | | | | | | | |
|--|---|----------------------------------|-----------------|------|----------|---------------------|--------------|-------------|--------|-----|------|-------------|-------------|-----|------|
| | | DATE 24 Oct 2020 - Saturday | | | | | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 66 °F Max 83 °F 0.41 IN Precipitation 6 MPH Wind | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS No dredging on this day. Dredging operations suspended due to booster repairs. No surveys conducted. Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. No trawling on this day. Archaeological monitoring continues with no reported issues.. | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-Shift: Foreman asked the crew if they had any safety concerns form the day prior. Crew discussed the duties for the day. SSHO went over the weather and how to prepare for severe weather while away from home . Flex and stretch performed at the conclusion of meeting. SSHO Observed the crew of the Jessie preparing for severe weather by securing any equipment and on the deck of the booster . Good communication among all personnel involved. SSHO observed the fill site crew-preparing for severe weather by preparing equipment for removal from Ship Island. All crew members wearing masks and safe social distancing. | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | |
| QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site | | | | | | | | | | | | | | | |
| LABOR HOURS <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:25%;">Crew</th> <th style="width:45%;">Position</th> <th style="width:15%;">Number of Employees</th> <th style="width:15%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>WELDER</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Great Lakes</td> <td>ELECTRICIAN</td> <td>1.0</td> <td>12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | WELDER | 2.0 | 24.0 | Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | | | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 582 of 732
375

DATE
24 Oct 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 131,742.0 | | Hrs worked MTD: 17,772.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 37,976.0 | | Idle hrs MTD: 2,376.0 | Opr hrs MTD: 5,064.0 |
| | | Total: 72.0 | 228.0 |

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

| | | | | |
|---|------|--|------------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 583 of 732 | |
| | | 375 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 24 Oct 2020 - Saturday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 376 | Page 584 of 732 |
| | | DATE 25 Oct 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 61 °F Max 71 °F No Precipitation 5 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging on this day. Dredging operations suspended due to booster repairs. No surveys conducted. | | | |
| Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. No trawling on this day. Archaeological monitoring continues with no reported issues.. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Foreman asked the crew if they had any safety concerns form the day prior. Crew discussed the duties for the day. SSHO went over the weather and how to prepare for severe weather while away from home . Flex and stretch performed at the conclusion of meeting. | | | |
| SSHO Observed the crew of the Jessie preparing for severe weather by securing any equipment and on the deck of the booster . Good communication among all personnel involved. SSHO observed the fill site crew-preparing for severe weather by preparing equipment for removal from Ship Island. All crew members wearing masks and safe social distancing. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 585 of 732
376

DATE
25 Oct 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 4.0 | 40.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 132,490.0 | | Hrs worked MTD: 18,520.0 | Total: 63.0 748.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| Total operating hrs to date: 38,204.0 | | Idle hrs MTD: 2,448.0 | Opr hrs MTD: 5,292.0 Total: 72.0 228.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | | |
|---|------|--|----------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 586 of 732 | |
| | | 376 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 25 Oct 2020 - Sunday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 377 | Page 587 of 732 |
| | | DATE 26 Oct 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 61 °F Max 81 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging on this day. Dredge off site. Key equipment was demobilized from the island in preparation of Hurricane Zeta. Booster to be towed to safe harbor in Pascagoula. | | | |
| Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. No trawling on this day. Archaeological monitoring continues with no reported issues.. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Foreman asked the crew if they had any safety concerns form the day prior. Crew discussed the duties for the day. SSHO went over the weather and the Employee Assistance Program. Flex and stretch performed at the conclusion of meeting. | | | |
| SSHO observed the Heavy lift operators inspecting equipment on Ship Island fill site before the equipment was used and removed from the island. SSHO observed the crew making repairs on the Jessie . Good communication among all personnel involved. All crew members wearing masks and safe social distancing . | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 1.0 | 12.0 |
| Great Lakes | ELECTRICIAN | 0.0 | 0.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 588 of 732
377

DATE
26 Oct 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 0.0 | 0.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | DREDGE COOK | 0.0 | 0.0 |
| Great Lakes | DREDGE MATE | 0.0 | 0.0 |
| Great Lakes | DREDGE MESS COOK | 0.0 | 0.0 |
| Great Lakes | OILER | 0.0 | 0.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 0.0 | 0.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 0.0 | 0.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 132,918.0 | | Hrs worked MTD: 18,948.0 | Total: 36.0 428.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|---|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 38,324.0 | | Idle hrs MTD: 2,628.0 | Opr hrs MTD: 5,412.0 Total: 180.0 120.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 377 | Page 589 of 732 |
| | DATE 26 Oct 2020 - Monday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 378 | Page 590 of 732 |
| | | DATE 27 Oct 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 68 °F Max 81 °F 0.36 IN Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging on this day. Dredge off site. Key equipment was demobilized from the island in preparation of Hurricane Zeta. Booster in safe harbor in Pascagoula. | | | |
| Environmental Monitoring: No Bird/turtle monitoring. No trawling on this day. No Archaeological monitoring. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Foreman asked the crew if they had any safety concerns form the day prior. Crew discussed the duties for the day. SSHO went over the weather and how to prepare for severe weather while away from home . Flex and stretch performed at the conclusion of meeting. | | | |
| SSHO Observed the crew of the Jessie preparing for severe weather by securing any equipment and on the deck of the booster . Good communication among all personnel involved. SSHO observed the fill site crew-preparing for severe weather by preparing equipment for removal from Ship Island. All crew members wearing masks and safe social distancing. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position | | Number of Employees | Hours Worked |
| Great Lakes PROJECT MANAGER | | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 591 of 732
378

DATE
27 Oct 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 0.0 | 0.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | ABLE BODIED SEAMAN | 0.0 | 0.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | DREDGE COOK | 0.0 | 0.0 |
| Great Lakes | DREDGE MATE | 0.0 | 0.0 |
| Great Lakes | DREDGE MESS COOK | 0.0 | 0.0 |
| Great Lakes | OILER | 0.0 | 0.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 0.0 | 0.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 0.0 | 0.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 133,346.0 | | Hrs worked MTD: 19,376.0 | Total: 36.0 428.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|---|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 38,444.0 | | Idle hrs MTD: 2,808.0 | Opr hrs MTD: 5,532.0 Total: 180.0 120.0 |

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 378 | Page 592 of 732 |
| | DATE 27 Oct 2020 - Tuesday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | |
|--------------------------|---|
| CONTRACTOR CERTIFICATION | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> |
|--------------------------|---|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 379 | Page 593 of 732 |
| | | DATE 28 Oct 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 74 °F Max 79 °F 1.78 IN Precipitation 20 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging on this day. Dredge off site. Key equipment was demobilized from the island in preparation of Hurricane Zeta. Booster in safe harbor in Pascagoula. | | | |
| Environmental Monitoring: No Bird/turtle monitoring. No trawling on this day. No Archaeological monitoring. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Foreman asked the crew if they had any safety concerns form the day prior. Crew discussed the duties for the day. SSHO went over the weather and how to prepare for severe weather while away from home . Flex and stretch performed at the conclusion of meeting. | | | |
| SSHO Observed all crew members wearing masks and safe social distancing . | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | ELECTRICIAN | 0.0 | 0.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 594 of 732
379

DATE
28 Oct 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 0.0 | 0.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | DREDGE COOK | 0.0 | 0.0 |
| Great Lakes | DREDGE MATE | 0.0 | 0.0 |
| Great Lakes | DREDGE MESS COOK | 0.0 | 0.0 |
| Great Lakes | OILER | 0.0 | 0.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 0.0 | 0.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 0.0 | 0.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 133,774.0 | | Hrs worked MTD: 19,804.0 | Total: 36.0 428.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|----------------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 38,564.0 | | Idle hrs MTD: 2,988.0 | Opr hrs MTD: 5,652.0 |
| | | Total: 180.0 | 120.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 595 of 732 379 | |
| | | DATE 28 Oct 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| Empty space for the main report content | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 380 | Page 596 of 732 |
| | | DATE 29 Oct 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 58 °F Max 69 °F No Precipitation 18 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging on this day. Dredge off site. Key equipment was demobilized from the island in preparation of Hurricane Zeta. Booster in safe harbor in Pascagoula. | | | |
| Port status Zulu (closed) by USCG and Harbor Master while assessing post-storm conditions. Vessels and barges unable to mobilize back to site. | | | |
| Environmental Monitoring: No Bird/turtle monitoring. No trawling on this day. No Archaeological monitoring. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Cleanup and assess damages from Hurricane Zeta | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 1.0 | 12.0 |
| Great Lakes | ELECTRICIAN | 0.0 | 0.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 380 | Page 597 of 732 |
| | DATE 29 Oct 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 0.0 | 0.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | DREDGE COOK | 0.0 | 0.0 |
| Great Lakes | DREDGE MATE | 0.0 | 0.0 |
| Great Lakes | DREDGE MESS COOK | 0.0 | 0.0 |
| Great Lakes | OILER | 0.0 | 0.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 0.0 | 0.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 0.0 | 0.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 134,202.0 | | Hrs worked MTD: 20,232.0 | Total: 36.0 428.0 |

| EQUIPMENT HOURS | | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|---|
| Equipment Name | Description | | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 38,672.0 | | Idle hrs MTD: 3,180.0 | Opr hrs MTD: 5,760.0 Total: 192.0 108.0 |

| |
|--|
| MISHAP REPORTING (Describe mishaps) |
| No mishaps reported today |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 598 of 732 380 | |
| | | DATE 29 Oct 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| Empty space for the main report content | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|--|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 381 | Page 599 of 732 |
| | | DATE 30 Oct 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 55 °F Max 64 °F No Precipitation 15 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| No dredging on this day. Dredge off site. Key equipment was demobilized from the island in preparation of Hurricane Zeta. Booster in safe harbor in Pascagoula. | | | |
| Port status Zulu (closed) by USCG and Harbor Master while assessing post-storm conditions. Vessels and barges unable to mobilize back to site until afternoon when port status lifted. | | | |
| Environmental Monitoring: No Bird/turtle monitoring. No trawling on this day. No Archaeological monitoring. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Crews preparing equipment for mobilization. SSHO conducted safety walk-around in yard. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 1.0 | 12.0 |
| Great Lakes | ELECTRICIAN | 0.0 | 0.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 600 of 732
381

DATE
30 Oct 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 0.0 | 0.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | DREDGE COOK | 0.0 | 0.0 |
| Great Lakes | DREDGE MATE | 0.0 | 0.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE MESS COOK | 0.0 | 0.0 |
| Great Lakes | OILER | 0.0 | 0.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 0.0 | 0.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 0.0 | 0.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 134,630.0 | | Hrs worked MTD: 20,660.0 | Total: 36.0 428.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|---|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 12.0 | 0.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 24.0 | 0.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 24.0 | 0.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 24.0 | 0.0 |
| Total operating hrs to date: 38,780.0 | | Idle hrs MTD: 3,372.0 | Opr hrs MTD: 5,868.0 Total: 192.0 108.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|--|----------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 601 of 732 |
| | | 381 | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 30 Oct 2020 - Friday |
| | | CONTRACT NUMBER | W9127819C0029 |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 603 of 732
382

DATE
31 Oct 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 0.0 | 0.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 0.0 | 0.0 |
| Great Lakes | DREDGE COOK | 0.0 | 0.0 |
| Great Lakes | DREDGE MATE | 0.0 | 0.0 |
| Great Lakes | DREDGE MESS COOK | 0.0 | 0.0 |
| Great Lakes | OILER | 0.0 | 0.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 0.0 | 0.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 0.0 | 0.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 135,058.0 | | Hrs worked MTD: 21,088.0 | Total: 36.0 428.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 0.0 | 24.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 24.0 | 0.0 |
| 0021 | GL643 D6T | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |
| Total operating hrs to date: 39,020.0 | | Idle hrs MTD: 3,456.0 | Opr hrs MTD: 6,108.0 Total: 84.0 240.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 604 of 732 382 | |
| | | DATE 31 Oct 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 383 | Page 605 of 732 |
| | | DATE 01 Nov 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused Critical Delay Temperature Min 54 °F Max 75 °F No Precipitation 18 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island resumed digging in OCS East 2. Load 122 was completed for a total of 9,837 CY. The beach fill crew began pumping material East in the Phase 3 template near Station 32+00.</p> <p>Pipeline damaged as a result from Hurricane Zeta causing critical delay.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS East 2. One Kemps Ridley relocated Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Foreman discussed job tasks for the day. Also discussed hand safety when working with impact tools. Stretch and flex exercises were conducted.</p> <p>General Comments: SSHO conducted a safety walk around at the Fill Site with no new issues to report. Conducted monthly AED inspections on the Ohio River and Fill Site. Observed good communication between survey personnel and heavy equipment operators.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 606 of 732
383

DATE
01 Nov 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-----------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 135,774.0 | | Hrs worked MTD: 716.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 383 Page 607 of 732

DATE 01 Nov 2020 - Sunday

PROJECT MsCIP Ship Island Phase III and IV

CONTRACT NUMBER W9127819C0029

| | | | | | | | | | |
|------------------------------|----------|----------|---------------|------|--------------|-------|--------|------|-------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 | | | |
| Total operating hrs to date: | | 39,272.0 | Idle hrs MTD: | 96.0 | Opr hrs MTD: | 252.0 | Total: | 96.0 | 252.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

| | | | |
|--|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 384 | Page 608 of 732 |
| | | DATE 02 Nov 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 47 °F Max 67 °F No Precipitation 15 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS East 2. Load 123-124 were completed for a total of 19,400 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 32+00.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS East 2. One Loggerhead Ridley relocated Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Deck Captain discussed job tasks for the day. Also discussed using proper gloves for job tasks. Stretch and flex exercises were conducted.</p> <p>General Comments: SSHO conducted a safety walk around on the Derrick 72. Also conducted monthly AED inspections on the Capt Jim Rhodes, Derrick 72 and Office. Updated the on line website. Derrick 72, AB 113 and Ohio River Weekly equipment inspections were entered into NS5 and emailed to appropriate personnel.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 609 of 732
384

DATE
02 Nov 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 136,490.0 | | Hrs worked MTD: 1,432.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
384 Page 610 of 732

DATE
02 Nov 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | | | | |
|------------------------------|----------|----------|---------------|-------|--------------|-------|--------|------|-------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 | | | |
| Total operating hrs to date: | | 39,524.0 | Idle hrs MTD: | 192.0 | Opr hrs MTD: | 504.0 | Total: | 96.0 | 252.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 385 | Page 611 of 732 |
| | | DATE 03 Nov 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 39 °F Max 71 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| The Ellis Island continued digging in OCS East 2. Load 125-127 were completed for a total of 30,556 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 32+00. | | | |
| Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS East 2. No relocations. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Deck Captain discussed job tasks for the day. Also discussed safe vessel transfers. Stretch and flex exercises were conducted. | | | |
| General Comments: SSHO conducted a Predictive Solutions inspection on the Derrick 72. Some items that were discovered were fixed on the spot by the crew and one other was added to the PS database. Conducted a JSA audit. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 612 of 732
385

DATE
03 Nov 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 137,206.0 | | Hrs worked MTD: 2,148.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|---------------------|--------------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |
| Total operating hrs to date: 39,776.0 | | Idle hrs MTD: 288.0 | Opr hrs MTD: 756.0 |
| | | Total: 96.0 | 252.0 |

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 385 | Page 613 of 732 |
| | DATE 03 Nov 2020 - Tuesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 386 DATE 04 Nov 2020 - Wednesday | Page 614 of 732 | | | | | | | | |
|--|--|---|-----------------|----------------|-----------|-------------|---|--|--|--|--|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 44 °F Max 73 °F No Precipitation 3 MPH Wind | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Ellis Island continued digging in OCS East 2. Loads 128-129 were completed for a total of 21,462 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 30+00. Conditional surveys were conducted from station 29+00 to 26+00 and AD surveys were completed on 32+00 and 30+00.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS East 2. No relocations. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed trip hazard awareness. Stretch and flex exercises were conducted.</p> <p>General Comments: Derrick 72: Welder utilizing safe work practices and wearing all required PPE while performing Hot Work. Crews working safely while performing housekeeping on the AB 113. Crews observing the safety zone while items were being unloaded from a truck with the forklift. JSAs and Hot Work Permits were filled out and signed prior to start of job tasks.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 615 of 732

386

DATE

04 Nov 2020 - Wednesday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 137,922.0 | Hrs worked MTD: | 2,864.0 | Total: | 60.0 | 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 616 of 732
386

DATE
04 Nov 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | |
|---------------------------------------|----------------|---------------------|----------------------|-------------|-------|
| 0026 | GL640 D6T | | | 0.0 | 24.0 |
| 0027 | Captain Nedo C | | | 0.0 | 24.0 |
| 0028 | GL660 D6 | | | 0.0 | 24.0 |
| Total operating hrs to date: 40,028.0 | | Idle hrs MTD: 384.0 | Opr hrs MTD: 1,008.0 | Total: 96.0 | 252.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|---|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 387 | Page 617 of 732 |
| | | DATE 05 Nov 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 56 °F Max 80 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS East 2. Loads 130-132 were completed for a total of 30,759 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 29+00. Conditional surveys were conducted from station 29+00 to 24+00.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS East 2. No relocations. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises were conducted.</p> <p>General Comments: SSHO conducted GLDD Safety Orientation and HAZCOM training with one new hire Deckhand.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | | Position | Number of Employees Hours Worked |
| Great Lakes | | WELDER | 2.0 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 618 of 732

387

DATE

05 Nov 2020 - Thursday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 138,638.0 | | Hrs worked MTD: 3,580.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 387 | Page 619 of 732 |
| | DATE 05 Nov 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|-------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 40,280.0 | Idle hrs MTD: | 480.0 | Opr hrs MTD: | 1,260.0 | Total: | 96.0 | 252.0 |
|------------------------------|----------|---------------|-------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 388 DATE 06 Nov 2020 - Friday | Page 620 of 732 |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 62 °F Max 82 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Ellis Island continued digging in OCS East 2. Loads 133-135 were completed for a total of 31,219 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 28+50. Conditional surveys were conducted from station 29+00 to 23+00. Sand samples taken along station 33+00.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues. Dead Bald Eagle found during survey, death not due to project operations. Instructed to bury carcass on the island. Photos attached to QC Report. Sea turtle trawling continues in OCS East 2. No relocations. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises were conducted.</p> <p>General Comments: Derrick 72: Crews utilizing safe work practices while performing several crane lifts. Good use of hand signals and tag lines. Welder wearing all required PPE while performing Hot Work. Crews using proper lifting techniques while loading supplies on the crew boat.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | |
| QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site | | | |
| LABOR HOURS Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 621 of 732
388

DATE
06 Nov 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 139,354.0 | | Hrs worked MTD: 4,296.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|------------------------------|-----------------|
| REPORT NUMBER 388 | Page 622 of 732 |
| DATE 06 Nov 2020 - Friday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|---------------------------------------|----------|---------------------|----------------------|--------|------|-------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 |
| Total operating hrs to date: 40,532.0 | | Idle hrs MTD: 576.0 | Opr hrs MTD: 1,512.0 | Total: | 96.0 | 252.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 389 | Page 623 of 732 |
| | | DATE 07 Nov 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 63 °F Max 76 °F No Precipitation 9 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| The Ellis Island continued digging in OCS East 2. Loads 136-137 were completed for a total of 21,031 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 28+00. Conditional surveys were conducted from station 28+00 to 22+00. | | | |
| Environmental Monitoring: Bird/turtle monitoring continues. Dead Bald Eagle found during yesterday's survey was buried today as instructed. Sea turtle trawling continued in OCS East 2. Moved to OCS West 2 at 19:46. No relocations. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also had a safety discussion on vessel transfers. Stretch and flex exercises were conducted. | | | |
| General Comments: Derrick 72: Crews utilizing safe work practices and proper body ergonomics while performing housekeeping. Crews using proper lifting techniques while loading supplies on the crew boat. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 624 of 732
389

DATE
07 Nov 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 140,070.0 | | Hrs worked MTD: 5,012.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|--------------------------------|-----------------|
| REPORT NUMBER 389 | Page 625 of 732 |
| DATE 07 Nov 2020 - Saturday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|---------------------------------------|----------|---------------------|----------------------|--------|------|-------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 |
| Total operating hrs to date: 40,784.0 | | Idle hrs MTD: 672.0 | Opr hrs MTD: 1,764.0 | Total: | 96.0 | 252.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|---|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 66 °F Max 82 °F No Precipitation 10 MPH Wind |
|---------------------------|---|

QC NARRATIVES

GENERAL COMMENTS

The Ellis Island continued digging in OCS East 2 and commenced digging within OCS West 2. Loads 138-140 were completed for a total of 30,457 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 26+42. Conditional surveys were conducted from station 28+00 to 23+00.

Environmental Monitoring:
 Bird/turtle monitoring continues continues with no reported issues.
 Sea turtle trawling continued in OCS West 2. No relocations. Trawling suspended at 08:55 due to weather.
 Monitoring on the Ellis Island continues. No endangered species were encountered
 Archaeological monitoring resumed with no reported issues.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Pre-Shift:
 Derrick 72: Deck Captain discussed job tasks for the day. Also had a safety discussion on hand safety. Stretch and flex exercises were conducted.

Booster Jessie: SSHA worked with Chief to correct and sign off 4 outstanding open issues.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|---|-------------|
| No activities were started or finished today | |

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|--|------|-------------|---------|
| No QC requirements were completed today | | | |

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---|----------|-------------|
| No QC Deficiency items were issued today | | |

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|--|----------|-------------|
| No QC Deficiency items were corrected today | | |

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|---|-----------|----------|
| No Contractors had their first or last day on the site | | |

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|-------------|-------------|---------------------|--------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 390 | Page 627 of 732 |
| | DATE 08 Nov 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 140,786.0 | | Hrs worked MTD: 5,728.0 | Total: 60.0 716.0 |

| EQUIPMENT HOURS | | | | Idle | Operating |
|---------------------------------------|------------------------------|---------------------|----------------------|-------------|-----------|
| Equipment Name | Description | | | Hours | Hours |
| 0008 | GL661 D6T | | | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0007 | GL681 Loader | | | 12.0 | 12.0 |
| 0009 | GL668 D6T | | | 24.0 | 0.0 |
| 0012 | Booster Jessie | | | 0.0 | 24.0 |
| 0013 | Ohio River | | | 0.0 | 24.0 |
| 0014 | GL694 Loader | | | 12.0 | 12.0 |
| 0015 | GL670 D7E | | | 12.0 | 12.0 |
| 0021 | GL643 D6T | | | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 |
| 0026 | GL640 D6T | | | 0.0 | 24.0 |
| 0027 | Captain Nedo C | | | 0.0 | 24.0 |
| 0028 | GL660 D6 | | | 0.0 | 24.0 |
| Total operating hrs to date: 41,036.0 | | Idle hrs MTD: 768.0 | Opr hrs MTD: 2,016.0 | Total: 96.0 | 252.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 390 | Page 628 of 732 |
| | DATE 08 Nov 2020 - Sunday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 630 of 732
391

DATE
09 Nov 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 141,502.0 | | Hrs worked MTD: 6,444.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|------------------------------|-----------------|
| REPORT NUMBER 391 | Page 631 of 732 |
| DATE 09 Nov 2020 - Monday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|------------------------------|----------|---------------|-------|--------------|---------|-------------------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 |
| Total operating hrs to date: | 41,288.0 | Idle hrs MTD: | 864.0 | Opr hrs MTD: | 2,268.0 | Total: 96.0 252.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 392 DATE 10 Nov 2020 - Tuesday | Page 632 of 732 | | | | | | | | |
|---|---|---|-----------------|----------------|-----------|---------------------|---|--|--------|-----|------|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 70 °F Max 79 °F 0.05 IN Precipitation 7 MPH Wind | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Ellis Island continued digging in OCS West 2. Loads 142-144 were completed for a total of 29,246 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 24+33. Conditional surveys were conducted from station 28+00 to 21+00. BDs surveyed from 20+00 to 12+00. No hydro surveys completed due to rough seas.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. No relocations. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed weather conditions. Stretch and flex exercises were conducted.</p> <p>Crew using proper lifting techniques all wearing all required PPE while loading supplies onto the crew boat.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>WELDER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | WELDER | 2.0 | 24.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 633 of 732

392

DATE

10 Nov 2020 - Tuesday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 142,218.0 | | Hrs worked MTD: 7,160.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 392 | Page 634 of 732 |
| | DATE 10 Nov 2020 - Tuesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|-------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 41,540.0 | Idle hrs MTD: | 960.0 | Opr hrs MTD: | 2,520.0 | Total: | 96.0 | 252.0 |
|------------------------------|----------|---------------|-------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|---|---|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 393 | Page 635 of 732 |
| | | DATE 11 Nov 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 71 °F Max 82 °F 0.05 IN Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS West 2. Loads 145-147 were completed for a total of 31,711 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 25+00. Conditional surveys were conducted from station 28+00 to 21+00.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. No relocations. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed weather conditions. Stretch and flex exercises were conducted.</p> <p>Crew using proper lifting techniques all wearing all required PPE while loading supplies onto the crew boat.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position | | Number of Employees Hours Worked | |
| Great Lakes WELDER | | 2.0 24.0 | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 636 of 732
393

DATE
11 Nov 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 142,934.0 | | Hrs worked MTD: 7,876.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |

| | | | | |
|---|----------|--|-----------------|----------------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 393 | Page 637 of 732 | |
| | | DATE 11 Nov 2020 - Wednesday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Total operating hrs to date: | 41,792.0 | Idle hrs MTD: | 1,056.0 | Opr hrs MTD: 2,772.0 |
| | | Total: | 96.0 | 252.0 |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 394 | Page 638 of 732 |
| | | DATE 12 Nov 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 53 °F Max 76 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS West 2. Loads 148-150 were completed for a total of 31,805 CY. The Ellis Island sailed to dock for refueling after Load 150. The beach fill crew continued pumping material East in the Phase 3 template near Station 26+50. Conditional surveys were conducted from station 28+00 to 21+00. AD data collected on station 28+00.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. No relocations. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Foreman asked the crew if they had any safety concerns form the day prior. Crew discussed the duties for the day. SSHO went over the weather and how to prepare for severe weather while away from home . Flex and stretch performed at the conclusion of meeting.</p> <p>SSHO Observed all crew members wearing masks and safe social distancing . SSHO Observed the crane operations and the inspection of the crane. SSHO observed the welding operations and hot work permits are used.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position | | Number of Employees | Hours Worked |
| _____ | | _____ | _____ |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 639 of 732
394

DATE
12 Nov 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 143,650.0 | | Hrs worked MTD: 8,592.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 394 Page 640 of 732

DATE
12 Nov 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|-------------------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 |
| Total operating hrs to date: | 42,044.0 | Idle hrs MTD: | 1,152.0 | Opr hrs MTD: | 3,024.0 | Total: 96.0 252.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 395 | Page 641 of 732 | | | | | | | | | | | | |
|---|--|----------------------------------|-----------------|----------------|-----------|---------------------|---|--|--------|-----|------|-------------|-------------|-----|------|
| | | DATE 13 Nov 2020 - Friday | | | | | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 51 °F Max 78 °F No Precipitation 6 MPH Wind | | | | | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS No dredging on this day. Ellis Island at dock for refueling. Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS West 2. One Kemp's Ridley was relocated. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. | | | | | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-Shift: Foreman asked the crew if they had any safety concerns form the day prior. Crew discussed the duties for the day. SSHO went over the weather and how to minimize risk of contracting COVID -19 during the holidays . Flex and stretch performed at the conclusion of meetings. SSHO observed crew members making safe vessel transfers by handing over all baggage before transferring to the crew boat. SSHO observed the welder inspecting the welding equipment before use. | | | | | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 55%;">Description</th> <th style="width: 15%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | | | | | |
| Requirement No | Type | Description | Results | | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Item No</th> <th style="width: 30%;">Location</th> <th style="width: 55%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Item No</th> <th style="width: 30%;">Location</th> <th style="width: 55%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | | | | | |
| Item No | Location | Description | | | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | | | | | |
| Name | First Day | Last Day | | | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | | | | | |
| LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Crew</th> <th style="width: 45%;">Position</th> <th style="width: 15%;">Number of Employees</th> <th style="width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes</td> <td>WELDER</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Great Lakes</td> <td>ELECTRICIAN</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | Great Lakes | WELDER | 2.0 | 24.0 | Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | | | | | | | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 395 Page 642 of 732

DATE
13 Nov 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 144,366.0 | | Hrs worked MTD: 9,308.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |
| Total operating hrs to date: 42,296.0 | | Idle hrs MTD: 1,248.0 | Opr hrs MTD: 3,276.0 Total: 96.0 252.0 |

| | | | |
|--|------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 395 | Page 643 of 732 |
| | | DATE 13 Nov 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|--|--|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 396 DATE 14 Nov 2020 - Saturday | Page 644 of 732 |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 61 °F Max 78 °F No Precipitation 8 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS <p>The Ellis Island completed refueling and recommenced dredging within OCS West 2. Loads 151-152 were completed for a total of 21,252 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 25+00. Conditional surveys were conducted from station 27+00 to 18+00.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. Two loggerheads were relocated. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-Shift: Foreman asked the crew if they had any safety concerns form the day prior. Crew discussed the duties for the day. SSHO went over the weather and how to minimize risk of contracting COVID -19 during the holidays . Flex and stretch performed at the conclusion of meetings.</p> <p>SSHO observed crew members and crane operator communicating via 2 way radio while moving pipe with the crane. SSHO observed the crew conducting a safety check before starting tasks by checking rigging and equipment.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 645 of 732

396

DATE

14 Nov 2020 - Saturday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 145,082.0 | | Hrs worked MTD: 10,024.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|--------------------------------|-----------------|
| REPORT NUMBER 396 | Page 646 of 732 |
| DATE 14 Nov 2020 - Saturday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|---------------------------------------|----------|-----------------------|----------------------|--------|------|-------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 |
| Total operating hrs to date: 42,548.0 | | Idle hrs MTD: 1,344.0 | Opr hrs MTD: 3,528.0 | Total: | 96.0 | 252.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
397

Page 648 of 732

DATE
15 Nov 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 145,798.0 | Hrs worked MTD: | 10,740.0 | Total: | 60.0 | 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 649 of 732
397

DATE
15 Nov 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | |
|---------------------------------------|----------------|-----------------------|----------------------|-------------|-------|
| 0026 | GL640 D6T | | | 0.0 | 24.0 |
| 0027 | Captain Nedo C | | | 0.0 | 24.0 |
| 0028 | GL660 D6 | | | 0.0 | 24.0 |
| Total operating hrs to date: 42,800.0 | | Idle hrs MTD: 1,440.0 | Opr hrs MTD: 3,780.0 | Total: 96.0 | 252.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

| | | | |
|--|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 398 | Page 650 of 732 |
| | | DATE 16 Nov 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 51 °F Max 71 °F No Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS West 2. Loads 156-158 were completed for a total of 31,676 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 22+00. Conditional surveys were conducted from station 25+00 to 16+00.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. No endangered species were relocated. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Foreman asked the crew if they had any safety concerns form the day prior. Crew discussed the duties for the day. SSHO went over the importance of staying hydrated during cool weather. Flex and stretch performed at the conclusion of meetings.</p> <p>SSHO observed bull gang crew check rigging equipment before use. SSHO observed the crew boat operator checking the first aid equipment on the crew boat.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 651 of 732

398

DATE

16 Nov 2020 - Monday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

| | | | |
|---------------------------|----------------------------|-----------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: | | 146,514.0 | |
| Hrs worked MTD: | | 11,456.0 | |
| Total: | | 60.0 | 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 398 Page 652 of 732

DATE 16 Nov 2020 - Monday

PROJECT MsCIP Ship Island Phase III and IV

CONTRACT NUMBER W9127819C0029

| | | | | | | |
|---------------------------------------|----------|-----------------------|----------------------|-------------|-------|------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 |
| Total operating hrs to date: 43,052.0 | | Idle hrs MTD: 1,536.0 | Opr hrs MTD: 4,032.0 | Total: 96.0 | 252.0 | |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 399 | Page 653 of 732 | | | | | | | | |
|--|---|----------------------------------|-----------------|----------------|-----------|---------------------|---|--|--|--|--|
| | | DATE 17 Nov 2020 - Tuesday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 47 °F Max 75 °F No Precipitation 11 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>The Ellis Island continued digging in OCS West 2. Loads 159-161 were completed for a total of 31,999 CY. The beach fill crew continued pumping material East in the Phase 3 template near Station 22+50.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. No endangered species were relocated. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Pre-Shift: Foreman asked the crew if they had any safety concerns form the day prior. Crew discussed the duties for the day. SSHO went over the weather and how to minimize risk of contracting COVID -19 during the holidays. Flex and stretch performed at the conclusion of meetings.</p> <p>SSHO observed the deckhand wiping down the interior surfaces of the boat to prevent exposure to COVID-19. SSHO observed the conducting housekeeping duties to prevent trash buildup on the deck of the derrick 72.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| <p>Preparatory Inspections held today No preparatory inspections held today</p> <p>Initial Inspections held today No initial inspections held today</p> | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| <p>Activity No Description</p> <hr/> <p>No activities were started or finished today</p> | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4"> </td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | | | | |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 654 of 732
399

DATE
17 Nov 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 147,230.0 | | Hrs worked MTD: 12,172.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0027 | Captain Nedo C | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|-------------------------------|-----------------|
| REPORT NUMBER 399 | Page 655 of 732 |
| DATE 17 Nov 2020 - Tuesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|---------------------------------------|----------|-----------------------|----------------------|--------|------|-------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 |
| Total operating hrs to date: 43,304.0 | | Idle hrs MTD: 1,632.0 | Opr hrs MTD: 4,284.0 | Total: | 96.0 | 252.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 657 of 732
400

DATE
18 Nov 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 147,946.0 | | Hrs worked MTD: 12,888.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 400 | Page 658 of 732 |
| | DATE 18 Nov 2020 - Wednesday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 43,532.0 | Idle hrs MTD: | 1,728.0 | Opr hrs MTD: | 4,512.0 | Total: | 96.0 | 228.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 401 | Page 659 of 732 |
| | | DATE 19 Nov 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 50 °F Max 70 °F No Precipitation 17 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island continued digging in OCS West 2. Loads 165-166 were completed for a total of 21,068 CY. Load 167 was dug in Horn Island Pass for a total 9,926 CY. Red 16 buoy still located within digging template. Beach Fill crew continued pumping material East in the Phase 3 template near Station 22+50.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. No endangered species were relocated. Sea turtle trawling was conducted in Horn Island Pass prior to digging Load 167. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72 crane operator discussed tasks for the day.</p> <p>SSHO observed welder performing work safely and using all appropriate PPE. See attached safety report.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 660 of 732
401

DATE
19 Nov 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 148,662.0 | | Hrs worked MTD: 13,604.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 401 | Page 661 of 732 |
| | DATE 19 Nov 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | |
|---------------------------------------|-----------------------|----------------------|-------------|-------|
| Total operating hrs to date: 43,760.0 | Idle hrs MTD: 1,824.0 | Opr hrs MTD: 4,740.0 | Total: 96.0 | 228.0 |
|---------------------------------------|-----------------------|----------------------|-------------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
402 Page 663 of 732

DATE
20 Nov 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 149,378.0 | | Hrs worked MTD: 14,320.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 402 | Page 664 of 732 |
| | DATE 20 Nov 2020 - Friday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 43,988.0 | Idle hrs MTD: | 1,920.0 | Opr hrs MTD: | 4,968.0 | Total: | 96.0 | 228.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 403 | Page 665 of 732 | | | | | | | | |
|--|--|----------------------------------|-----------------|----------------|-----------|---------------------|---|--|--|--|--|
| | | DATE 21 Nov 2020 - Saturday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 54 °F Max 79 °F No Precipitation 8 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>The Ellis Island continued digging in OCS West 2. Loads 171-173 were completed for a total of 31,193 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 22+00.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. No endangered species were relocated. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. SSHO discussed timely reporting of illnesses and injuries. Stretch and flex exercises were conducted.</p> <p>Behavioral Observations Derrick 72: Deck Captain and Crane operator performing multiple crane lifts in a safe and efficient manner. Good use of hand signals and tag lines. Crews utilizing safe work practices and good communication with the tugs while moving barges.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| <p>Preparatory Inspections held today No preparatory inspections held today</p> <p>Initial Inspections held today No initial inspections held today</p> | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| <p>Activity No Description</p> <hr/> <p>No activities were started or finished today</p> | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4"> </td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | | | | |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 666 of 732

403

DATE

21 Nov 2020 - Saturday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 150,094.0 | | Hrs worked MTD: 15,036.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 403 | Page 667 of 732 |
| | DATE 21 Nov 2020 - Saturday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 44,216.0 | Idle hrs MTD: | 2,016.0 | Opr hrs MTD: | 5,196.0 | Total: | 96.0 | 228.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 404 | Page 668 of 732 |
| | DATE 22 Nov 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | |
|---------------------------|--|
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 51 °F Max 79 °F No Precipitation 8 MPH Wind |
|---------------------------|--|

QC NARRATIVES

GENERAL COMMENTS

The Ellis Island continued digging in OCS West 2. Loads 174-176 were completed for a total of 31,918 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 22+00.

Environmental Monitoring:
 Bird/turtle monitoring continues continues with no reported issues.
 Sea turtle trawling continues in OCS West 2. No endangered species were relocated.
 Monitoring on the Ellis Island continues. No endangered species were encountered
 Archaeological monitoring resumed with no reported issues.
 Turbidity sampling continues, no exceedances.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Pre-Shift:
 Derrick 72: Deck Captain discussed job tasks for the day. Also discussed SALT book topic on power tools. Stretch and flex exercises were conducted.

Behavioral Observations
 Derrick 72: Crews utilizing safe work practices and good communication with the tugs while moving barges. Proper body ergonomics used when handling lines and crews remained clear of the bite of the line and line of fire. Crews performing multiple crane lifts in a safe manner. All crews remaining clear of suspended loads.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

| Activity No | Description |
|---|-------------|
| No activities were started or finished today | |

QC REQUIREMENTS

| Requirement No | Type | Description | Results |
|--|------|-------------|---------|
| No QC requirements were completed today | | | |

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

| Item No | Location | Description |
|---|----------|-------------|
| No QC Deficiency items were issued today | | |

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

| Item No | Location | Description |
|--|----------|-------------|
| No QC Deficiency items were corrected today | | |

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

| Name | First Day | Last Day |
|---|-----------|----------|
| No Contractors had their first or last day on the site | | |

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked |
|------|----------|---------------------|--------------|
| | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 669 of 732
404

DATE
22 Nov 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 150,810.0 | | Hrs worked MTD: 15,752.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 404 | Page 670 of 732 |
| | DATE 22 Nov 2020 - Sunday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | |
|---------------------------------------|-----------------------|----------------------|-------------|-------|
| Total operating hrs to date: 44,444.0 | Idle hrs MTD: 2,112.0 | Opr hrs MTD: 5,424.0 | Total: 96.0 | 228.0 |
|---------------------------------------|-----------------------|----------------------|-------------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | | | |
|---|---|----------------------------------|-----------------|---------------------|--------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 405 | Page 671 of 732 | | |
| | | DATE 23 Nov 2020 - Monday | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 52 °F Max 71 °F No Precipitation 12 MPH Wind | | | | |
| QC NARRATIVES | | | | | |
| GENERAL COMMENTS | | | | | |
| The Ellis Island continued digging in OCS West 2. Loads 177-178 were completed for a total of 20,955 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 22+00. | | | | | |
| Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. No endangered species were relocated. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances. | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | |
| Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed SALT book topic on vessel transfers. Stretch and flex exercises were conducted. | | | | | |
| Behavioral Observations Derrick 72: Mate safely utilizing the fork lift while unloading trucks. Crews observing the safety zone around heavy equipment. Captain Jim Rhodes: Deckhand assisting crews during vessel transfers. Crews handing over all items, wearing all required PPE and maintaining three points of contact. | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | |
| Preparatory Inspections held today _____ | | | | | |
| No preparatory inspections held today | | | | | |
| Initial Inspections held today _____ | | | | | |
| No initial inspections held today | | | | | |
| ACTIVITY START/FINISH | | | | | |
| Activity No Description _____ | | | | | |
| No activities were started or finished today | | | | | |
| QC REQUIREMENTS | | | | | |
| Requirement No Type Description Results _____ | | | | | |
| No QC requirements were completed today | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | |
| Item No Location Description _____ | | | | | |
| No QC Deficiency items were issued today | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | |
| Item No Location Description _____ | | | | | |
| No QC Deficiency items were corrected today | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | |
| Name First Day Last Day _____ | | | | | |
| No Contractors had their first or last day on the site | | | | | |
| LABOR HOURS | | | | | |
| Crew | | Position | | Number of Employees | Hours Worked |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 672 of 732
405

DATE
23 Nov 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 151,526.0 | | Hrs worked MTD: 16,468.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0009 | GL668 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |

| | | |
|---|------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 405 | Page 673 of 732 |
| | DATE 23 Nov 2020 - Monday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 44,672.0 | Idle hrs MTD: | 2,208.0 | Opr hrs MTD: | 5,652.0 | Total: | 96.0 | 228.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|---|----------------------------------|---|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 406 | Page 674 of 732 |
| | | DATE 24 Nov 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 43 °F Max 74 °F No Precipitation 18 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 179-180 for a total of 20,233 CY and dug in Horn Island Pass on Load 181 for 10,571 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 20+00, advancing on the berm during rough weather conditions. Material sample collected on Fill Site for Load 181.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. Two Kemps Ridleys were relocated. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises were conducted.</p> <p>Behavioral Observations Derrick 72: Discussed welding/cutting/burning, crane lifts, and vessel transfers</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | | Position | Number of Employees Hours Worked |
| Great Lakes | | WELDER | 2.0 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 675 of 732
406

DATE
24 Nov 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Total hrs worked to date: 152,242.0 | | Hrs worked MTD: 17,184.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |
| Total operating hrs to date: 44,912.0 | | Idle hrs MTD: 2,268.0 | Opr hrs MTD: 5,892.0 Total: 60.0 240.0 |

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|-------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 406 | Page 676 of 732 |
| | DATE 24 Nov 2020 - Tuesday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

| | |
|--------------------------|---|
| CONTRACTOR CERTIFICATION | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> |
|--------------------------|---|

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 407 | Page 677 of 732 |
| | | DATE 25 Nov 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 77 °F Max 68 °F No Precipitation 13 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 182 - 183 for a total of 20,526 CY and dug in Horn Island Pass on Load 184 for 9,560 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 20+00, advancing on the berm during rough weather conditions. Material sample collected on Fill Site for Load 184.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. No endangered species were relocated. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises were conducted.</p> <p>New SSHO arrived on site.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 678 of 732
407

DATE
25 Nov 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 152,958.0 | | Hrs worked MTD: 17,900.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |
| Total operating hrs to date: 45,152.0 | | Idle hrs MTD: 2,328.0 | Opr hrs MTD: 6,132.0 Total: 60.0 240.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER 407 Page 679 of 732 | |
| | | DATE 25 Nov 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 408 | Page 680 of 732 |
| | | DATE 26 Nov 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 67 °F Max 73 °F 0.09 IN Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| The Ellis Island dug in OCS West 2 for Loads 185 - 187 for a total of 31,024 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 22+00. An AD survey was completed on STA 22+00 | | | |
| Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. No endangered species were relocated. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances. | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises were conducted. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | | Page 681 of 732 | |
|---|------------------------------|------------------------|-----------------|-----------------|--|
| | | 408 | | | |
| PROJECT | | DATE | | | |
| | | 26 Nov 2020 - Thursday | | | |
| PROJECT | | CONTRACT NUMBER | | | |
| MsCIP Ship Island Phase III and IV | | W9127819C0029 | | | |
| Great Lakes | MECHANIC | | | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | | | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | | | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | | | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | | | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | | | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | | | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | | | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | | | 1.0 | 12.0 |
| Great Lakes | OILER | | | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | | | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | | | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | | | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | | | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | | | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | | | 1.0 | 12.0 |
| Great Lakes | MATE | | | 3.0 | 36.0 |
| Great Lakes | DECK HAND | | | 7.0 | 84.0 |
| Great Lakes | ENGINEER | | | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | | | 4.0 | 48.0 |
| Total hrs worked to date: | | 153,674.0 | Hrs worked MTD: | 18,616.0 | Total: 60.0 716.0 |
| EQUIPMENT HOURS | | | | | |
| Equipment Name | Description | | | Idle Hours | Operating Hours |
| 0007 | GL681 Loader | | | 12.0 | 12.0 |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 |
| 0008 | GL661 D6T | | | 24.0 | 0.0 |
| 0012 | Booster Jessie | | | 0.0 | 24.0 |
| 0013 | Ohio River | | | 0.0 | 24.0 |
| 0014 | GL694 Loader | | | 12.0 | 12.0 |
| 0015 | GL670 D7E | | | 0.0 | 24.0 |
| 0021 | GL643 D6T | | | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 |
| 0026 | GL640 D6T | | | 0.0 | 24.0 |
| 0028 | GL660 D6 | | | 0.0 | 24.0 |
| Total operating hrs to date: | | 45,392.0 | Idle hrs MTD: | 2,388.0 | Opr hrs MTD: 6,372.0 Total: 60.0 240.0 |
| MISHAP REPORTING (Describe mishaps) | | | | | |
| No mishaps reported today | | | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER 408 Page 682 of 732 | |
| | | DATE 26 Nov 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 409 | Page 683 of 732 |
| | | DATE 27 Nov 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 63 °F Max 75 °F 1.27 IN Precipitation 10 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 188 and 190 for a total of 20,726 CY and dug in Horn Island Pass for Load 189 for 10,459 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 21+00. An AD survey was completed on STA 21+00</p> <p>Environmental Monitoring: Bird/turtle monitoring continues continues with no reported issues. Sea turtle trawling continues in OCS West 2. No endangered species were relocated. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| Pre-Shift: Fill Crew: Fill Foreman discussed job tasks for the day. Stretch and flex exercises were conducted. | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew | Position | Number of Employees | Hours Worked |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
409 Page 684 of 732

DATE
27 Nov 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------|----------------------------|-----|------|
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |

| | | | | | | |
|---------------------------|-----------|-----------------|----------|--------|------|-------|
| Total hrs worked to date: | 154,390.0 | Hrs worked MTD: | 19,332.0 | Total: | 60.0 | 716.0 |
|---------------------------|-----------|-----------------|----------|--------|------|-------|

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |

| | | | | | | | | |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|
| Total operating hrs to date: | 45,632.0 | Idle hrs MTD: | 2,448.0 | Opr hrs MTD: | 6,612.0 | Total: | 60.0 | 240.0 |
|------------------------------|----------|---------------|---------|--------------|---------|--------|------|-------|

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER 409 Page 685 of 732 | |
| | | DATE 27 Nov 2020 - Friday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 410 | Page 686 of 732 | | | | | | | | |
|--|---|----------------------------------|-----------------|----------------|-----------|---------------------|---|--|--|--|--|
| | | DATE 28 Nov 2020 - Saturday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 60 °F Max 68 °F No Precipitation 10 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 191-193 for a total of 30,945 CY .Beach Fill crew continued pumping material East in the Phase 3 template near Station 19+00 advancing on the berm during rough weather conditions.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS West 2. No relocations. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Pre-Shift: Derrick 72: Deck Captain discussed job tasks for the day. Also had a safety discussion on line handling. Stretch and flex exercises were conducted.</p> <p>Behavioral Observations Derrick 72: Crews utilizing safe work practices and wearing all required PPE while working with the pipes. Good communication with Tug Captains and good use of the buddy system.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| <p>Preparatory Inspections held today No preparatory inspections held today</p> <p>Initial Inspections held today No initial inspections held today</p> | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| <p>Activity No Description</p> <hr/> <p>No activities were started or finished today</p> | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4"> </td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | | | | |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 687 of 732
410

DATE
28 Nov 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 155,106.0 | | Hrs worked MTD: 20,048.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |
| Total operating hrs to date: 45,872.0 | | Idle hrs MTD: 2,508.0 | Opr hrs MTD: 6,852.0 Total: 60.0 240.0 |

| | | | |
|---|------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 410 | Page 688 of 732 |
| | | DATE 28 Nov 2020 - Saturday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 411 | Page 689 of 732 | | | | | | | | |
|--|--|----------------------------------|-----------------|----------------|-----------|---------------------|---|--|--|--|--|
| | | DATE 29 Nov 2020 - Sunday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 52 °F Max 71 °F 0.15 IN Precipitation 20 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 194-195 for a volume of 19,447CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 20+00, advancing on the berm during rough weather conditions.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS West 2. No relocations Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Derrick 72: Deck Captain discussed job tasks for the day. SSOH discussed for crews to be alert for the rainy weather conditions. Stretch and flex exercises were conducted.</p> <p>Behavioral Observations Captain Jim Rhodes: Deckhand assisting all personnel during vessel transfers. Crews wearing all required PPE and handing over all items while transferring.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| <p>Preparatory Inspections held today _____ No preparatory inspections held today</p> <p>Initial Inspections held today _____ No initial inspections held today</p> | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| <p>Activity No Description _____</p> <p>No activities were started or finished today</p> | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |
| LABOR HOURS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4"> </td> </tr> </tbody> </table> | | | | Crew | Position | Number of Employees | Hours Worked | | | | |
| Crew | Position | Number of Employees | Hours Worked | | | | | | | | |
| | | | | | | | | | | | |

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 690 of 732 | | | | |
|---|----------------------------|-----------------|----------------------|----------|--------|------|-------|
| | | 411 | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 29 Nov 2020 - Sunday | | | | |
| | | CONTRACT NUMBER | W9127819C0029 | | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | | |
| Total hrs worked to date: | | 155,822.0 | Hrs worked MTD: | 20,764.0 | Total: | 60.0 | 716.0 |

| EQUIPMENT HOURS | | | | Idle Hours | Operating Hours | | | | |
|------------------------------|------------------------------|----------|---------------|------------|-----------------|---------|--------|------|-------|
| Equipment Name | Description | | | | | | | | |
| 0008 | GL661 D6T | | | 24.0 | 0.0 | | | | |
| 0004 | Tug Master Dylan | | | 0.0 | 24.0 | | | | |
| 0005 | Crew/Survey Boat Holly Belle | | | 0.0 | 12.0 | | | | |
| 0007 | GL681 Loader | | | 12.0 | 12.0 | | | | |
| 0012 | Booster Jessie | | | 0.0 | 24.0 | | | | |
| 0013 | Ohio River | | | 0.0 | 24.0 | | | | |
| 0014 | GL694 Loader | | | 12.0 | 12.0 | | | | |
| 0015 | GL670 D7E | | | 0.0 | 24.0 | | | | |
| 0021 | GL643 D6T | | | 12.0 | 12.0 | | | | |
| 0024 | Tug Miss Becky | | | 0.0 | 24.0 | | | | |
| 0025 | Crew Boat Capt. Jim Rhodes | | | 0.0 | 24.0 | | | | |
| 0026 | GL640 D6T | | | 0.0 | 24.0 | | | | |
| 0028 | GL660 D6 | | | 0.0 | 24.0 | | | | |
| Total operating hrs to date: | | 46,112.0 | Idle hrs MTD: | 2,568.0 | Opr hrs MTD: | 7,092.0 | Total: | 60.0 | 240.0 |

| | | | |
|--|------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 411 | Page 691 of 732 |
| | | DATE 29 Nov 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 412 | Page 692 of 732 |
| | | DATE 30 Nov 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 34 °F Max 52 °F 0.93 IN Precipitation 20 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 196-198 for a volume of 28,530CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 17+00, advancing on the berm during rough weather conditions.</p> <p>Environmental Monitoring: Bird/turtle monitoring continues with no reported issues. Sea turtle trawling continues in OCS West 2. No relocations Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring resumed with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed slips/trips/fall hazards awareness. Stretch and flex exercises were conducted.</p> <p>Behavioral Observations: Derrick 72: Both Welders were utilizing safe work practices and wearing all required PPE while welding on the pipe. Mate using forklift to move several items in a safe and efficient manner. All crews were observing the safety zone.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 693 of 732
412

DATE
30 Nov 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | |
|-------------------------------------|----------------------------|--------------------------|-------------------|
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 156,538.0 | | Hrs worked MTD: 21,480.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|-----------------------|--|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |
| Total operating hrs to date: 46,352.0 | | Idle hrs MTD: 2,628.0 | Opr hrs MTD: 7,332.0 Total: 60.0 240.0 |

| | | | |
|--|------|--|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 412 | Page 694 of 732 |
| | | DATE 30 Nov 2020 - Monday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |
| | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |

| | | | |
|---|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 413 | Page 695 of 732 |
| | | DATE 01 Dec 2020 - Tuesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 30 °F Max 54 °F No Precipitation 7 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 199-200 for a volume of 20,347CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 17+00, advancing on the berm during rough weather conditions.</p> <p>Environmental Monitoring: Sea turtle trawling continues in OCS West 2. No relocations Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring continues with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-shift: Derrick 72: Deck Captain discussed job tasks for the day. Also discussed rigging failure awareness. Stretch and flex exercises were conducted.</p> <p>Behavioral Observations: Derrick 72: Welder utilizing safe work practices and wearing all required PPE while welding on the pipe elbow. Mate using forklift to move several items in a safe and efficient manner. All crews were observing the safety zone. SA utilizing proper body ergonomics and wearing all required PPE while loading supplies on the crew boat.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position Number of Employees Hours Worked _____ | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 696 of 732

413

DATE

01 Dec 2020 - Tuesday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

| | | | |
|-------------------------------------|----------------------------|-----------------------|-------------------|
| Great Lakes | WELDER | 2.0 | 24.0 |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |
| Total hrs worked to date: 157,254.0 | | Hrs worked MTD: 716.0 | Total: 60.0 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|---------------------------------------|------------------------------|--------------------|--------------------------------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |
| Total operating hrs to date: 46,592.0 | | Idle hrs MTD: 60.0 | Opr hrs MTD: 240.0 Total: 60.0 240.0 |

| | | | | |
|---|------|--|-----------------------|--|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER | Page 697 of 732 | |
| | | 413 | | |
| PROJECT MsCIP Ship Island Phase III and IV | | DATE | 01 Dec 2020 - Tuesday | |
| | | CONTRACT NUMBER | W9127819C0029 | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | | |
| | | | | |
| CONTRACTOR CERTIFICATION | | On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 414 | Page 698 of 732 |
| | | DATE 02 Dec 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 26 °F Max 59 °F No Precipitation 6 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 201-203 for a volume of 31,709 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 12+00, advancing on the berm during rough weather conditions. Conditional surveys completed from station 16+00 to 9+00.</p> <p>Environmental Monitoring: Sea turtle trawling continues in OCS West 2. No relocations Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring continues with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-shift: Derrick 72: Deck Captain discussed job tasks for the day. Stretch and flex exercises were conducted.</p> <p>Behavioral Observations: Derrick 72: Welder utilizing safe work practices and wearing all required PPE while welding on the pipe. Captain Jim Rhodes: Crews wearing all required PPE while performing transfers.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |
| LABOR HOURS | | | |
| Crew Position | | Number of Employees | Hours Worked |
| Great Lakes WELDER | | 2.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 699 of 732

414

DATE

02 Dec 2020 - Wednesday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

| | | | |
|-------------|----------------------------|-----|------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 |
| Great Lakes | MECHANIC | 1.0 | 12.0 |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 |
| Great Lakes | SHOREMAN | 2.0 | 24.0 |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 |
| Great Lakes | OILER | 4.0 | 48.0 |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 |
| Great Lakes | MATE | 3.0 | 36.0 |
| Great Lakes | DECK HAND | 7.0 | 84.0 |
| Great Lakes | ENGINEER | 5.0 | 60.0 |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 |

| | | | | | | |
|---------------------------|-----------|-----------------|---------|--------|------|-------|
| Total hrs worked to date: | 157,970.0 | Hrs worked MTD: | 1,432.0 | Total: | 60.0 | 716.0 |
|---------------------------|-----------|-----------------|---------|--------|------|-------|

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |

| | | | | | | | | |
|------------------------------|----------|---------------|-------|--------------|-------|--------|------|-------|
| Total operating hrs to date: | 46,832.0 | Idle hrs MTD: | 120.0 | Opr hrs MTD: | 480.0 | Total: | 60.0 | 240.0 |
|------------------------------|----------|---------------|-------|--------------|-------|--------|------|-------|

MISHAP REPORTING

(Describe mishaps)

| | | |
|---|---------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 414 | Page 700 of 732 |
| | DATE 02 Dec 2020 - Wednesday | |

| |
|---|
| PROJECT MsCIP Ship Island Phase III and IV |
|---|

| |
|----------------------------------|
| CONTRACT NUMBER W9127819C0029 |
|----------------------------------|

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 415 | Page 701 of 732 | | | | | | | | |
|--|--|----------------------------------|-----------------|----------------|-----------|-------------|---------|-------|--|--|--|
| | | DATE 03 Dec 2020 - Thursday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 43 °F Max 66 °F No Precipitation 9 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 204-206 for a volume of 29,975 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 11+90, advancing on the berm during rough weather conditions. Conditional surveys completed from station 16+00 to 8+00.</p> <p>Environmental Monitoring: Sea turtle trawling continues in OCS West 2. No relocations Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring continues with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Pre-shift: The crew was asked if they had any safety concerns form the day prior and how to minimize the risk of MOB. The weather was discussed. Management went over how to minimize the risk of contracting COVID -19 during the holidays . Housekeeping on the derrick was discussed. Flex and stretch performed at the conclusion of meetings.</p> <p>Behavioral Observations: Observations were made on the derrick 72, Capt. Jim Rhodes and the AB 113. The crane operator checked the cranes controls before making a lift. The welder on AB 113 used a third observer to to ensure that safety was put first during this operation. All crews wearing all required PPE while performing transfers. Masks are used and 6 feet distance when possible was observed.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| Preparatory Inspections held today _____ No preparatory inspections held today | | | | | | | | | | | |
| Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| Activity No Description _____ No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">_____</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | _____ | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| _____ | | | | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> | | | | Item No | Location | Description | _____ | | | | |
| Item No | Location | Description | | | | | | | | | |
| _____ | | | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> | | | | Item No | Location | Description | _____ | | | | |
| Item No | Location | Description | | | | | | | | | |
| _____ | | | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | _____ | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| _____ | | | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
415 Page 702 of 732

DATE
03 Dec 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 158,686.0 | Hrs worked MTD: | 2,148.0 | Total: | 60.0 | 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0028 | GL660 D6 | 0.0 | 24.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |

| | | |
|---|--------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | REPORT NUMBER 415 | Page 703 of 732 |
| | DATE 03 Dec 2020 - Thursday | |

| | |
|---|----------------------------------|
| PROJECT MsCIP Ship Island Phase III and IV | CONTRACT NUMBER W9127819C0029 |
|---|----------------------------------|

| | | | | | | |
|---------------------------------------|-----------|---------------------|--------------------|--------|------|-------|
| 0026 | GL640 D6T | | | | 0.0 | 24.0 |
| Total operating hrs to date: 47,072.0 | | Idle hrs MTD: 180.0 | Opr hrs MTD: 720.0 | Total: | 60.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 416 | Page 704 of 732 | | | | | | | | |
|--|---|----------------------------------|-----------------|----------------|-----------|-------------|---|--|--|--|--|
| | | DATE 04 Dec 2020 - Friday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 37 °F Max 69 °F 1.27 IN Precipitation 7 MPH Wind | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Ellis Island dug in OCS West 2 for Loads 207-208 for a volume of 20,122 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 11+90, advancing on the berm during rough weather conditions. No surveys completed due to inclement weather.</p> <p>Environmental Monitoring: Sea turtle trawling continues in OCS West 2. No relocations Monitoring on the Ellis Island continues. No endangered species were encountered No archaeological monitoring on this day, crew boat not able to access island. Turbidity sampling continues, no exceedances.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-shift: The crew was asked if they had any safety concerns from the day prior and how to minimize the risk of injury during dredging operations and off time. The weather was discussed. Management went over how to minimize the risk of contracting COVID -19 and how to drive defensively during the holidays . Housekeeping on the derrick was discussed. Flex and stretch performed at the conclusion of meetings.</p> <p>Behavioral Observations: Observations were made on the derrick 72, Capt. Jim Rhodes and the AB 113. The crew installed a defective extinguisher bracket and checked the fire extinguishers on AB 113 and derrick 72. All crews wearing all required PPE while performing transfers. Masks are used and 6 feet social distance is observed, when possible.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS <table border="1"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="1"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
416 Page 705 of 732

DATE
04 Dec 2020 - Friday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 159,402.0 | Hrs worked MTD: | 2,864.0 | Total: | 60.0 | 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|------------------------------|-----------------|
| REPORT NUMBER 416 | Page 706 of 732 |
| DATE 04 Dec 2020 - Friday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|---------------------------------------|----------|---------------------|--------------------|-------------|-------|------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 |
| Total operating hrs to date: 47,312.0 | | Idle hrs MTD: 240.0 | Opr hrs MTD: 960.0 | Total: 60.0 | 240.0 | |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 417 | Page 707 of 732 | | | | | | | | |
|--|--|----------------------------------|-----------------|----------------|-----------|-------------|---|--|--|--|--|
| | | DATE 05 Dec 2020 - Saturday | | | | | | | | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 34 °F Max 60 °F No Precipitation 4 MPH Wind | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Ellis Island dug in OCS West 2 for Loads 209-211 for a volume of 31,545 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 13+71. Conditional surveys conducted from station 14+00 to 12+00, and station 16+00 was surveyed as an AD.</p> <p>Environmental Monitoring: Sea turtle trawling continues in OCS West 2. No relocations Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring continues with no reported issues. Turbidity sampling continues, no exceedances.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-shift: The crew was asked if they had any safety concerns form the day prior . The weather was discussed. SSHO discussed the importance of mental well being during the Holidays and reminded the crew of GLDD's Employee Assistance Program. Housekeeping on the derrick was discussed. Flex and stretch performed at the conclusion of meetings.</p> <p>Behavioral Observations: Observations were made on the derrick 72 and the Ohio River Derrick 72: The crew conducted housekeeping on derrick 72. Ohio River: The captain on the Ohio River organized the crew boat to ensure that housekeeping is easily observed before and after each crew transport. All crews wearing all required PPE while performing transfers. Masks are used and 6 feet social distance is observed, when possible.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
417 Page 708 of 732

DATE
05 Dec 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Total hrs worked to date: | 160,118.0 | Hrs worked MTD: | 3,580.0 | Total: | 60.0 | 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
417 Page 709 of 732

DATE
05 Dec 2020 - Saturday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | | |
|------------------------------|----------|----------|---------------|-------|--------------|---------|-------------------|
| 0028 | GL660 D6 | | | | | 0.0 | 24.0 |
| Total operating hrs to date: | | 47,552.0 | Idle hrs MTD: | 300.0 | Opr hrs MTD: | 1,200.0 | Total: 60.0 240.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 418 DATE 06 Dec 2020 - Sunday | Page 710 of 732 | | | | | | | | |
|--|---|--|-----------------|----------------|-----------|-------------|---|--|--|--|--|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 44 °F Max 61 °F 0.13 IN Precipitation 2 MPH Wind | | | | | | | | | | |
| QC NARRATIVES | | | | | | | | | | | |
| GENERAL COMMENTS | | | | | | | | | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 212-213 for a volume of 21,352 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 10+50. AD surveys conducted from stations 14+00 to 12+00.</p> <p>Environmental Monitoring: Sea turtle trawling continues in OCS West 2. No relocations Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring continues with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | | | | | | | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | | | | | | | | | |
| <p>Pre-shift: The Foreman: asked the crew if they had any safety concerns form the day prior . The weather was discussed. Management went over the importance of wearing masks when possible in areas where distancing is not possible. Housekeeping on the derrick was discussed. Flex and stretch performed at the conclusion of meetings.</p> <p>Behavioral Observations: Observations were made on the derrick 72, Capt. Jim Rhodes Derrick 72: The welder used a fire watch to cut and disposed of unusable scrap and placed it into the scrap dumpster . Captain Jim Rhodes: The deck hand wiped down the seats and surfaces between crew transports. All crews wearing all required PPE while performing transfers. Masks are used and 6 feet social distance is observed, when possible.</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | | | | | | | | | |
| Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH | | | | | | | | | | | |
| Activity No Description _____ No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
418 Page 711 of 732

DATE
06 Dec 2020 - Sunday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 160,834.0 | Hrs worked MTD: | 4,296.0 | Total: | 60.0 | 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|------------------------------|-----------------|
| REPORT NUMBER 418 | Page 712 of 732 |
| DATE 06 Dec 2020 - Sunday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|---------------------------------------|----------|---------------------|----------------------|--------|------|-------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 |
| Total operating hrs to date: 47,792.0 | | Idle hrs MTD: 360.0 | Opr hrs MTD: 1,440.0 | Total: | 60.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 419 DATE 07 Dec 2020 - Monday | Page 713 of 732 | | | | | | | | |
|--|--|--|-----------------|----------------|-----------|-------------|---|--|--|--|--|
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | | | | | | | | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 33 °F Max 56 °F No Precipitation 8 MPH Wind | | | | | | | | | | |
| QC NARRATIVES GENERAL COMMENTS <p>The Ellis Island dug in OCS West 2 for Loads 214-216 for a volume of 31,964 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 10+25. Conditional surveys completed from 11+00 to 6+00.</p> <p>Environmental Monitoring: Sea turtle trawling continues in OCS West 2. No relocations Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring continues with no reported issues. Turbidity sampling continues, no exceedances.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Pre-shift: The Foreman: asked the crew if they had any safety concerns form the day prior . The weather was discussed. Management went over the importance of wearing masks when possible in areas where distancing is not possible. Housekeeping on the derrick was discussed. Flex and stretch performed at the conclusion of meetings.</p> <p>Behavioral Observations: Observations were made on the Derrick 72 Derrick 72: The heavy equipment operator conducted housekeeping around the heavy lift yard to eliminate any debris . All crews wearing all required PPE while performing transfers. Masks are used and 6 feet social distance is observed, when possible .</p> | | | | | | | | | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today | | | | | | | | | | | |
| ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today | | | | | | | | | | | |
| QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table> | | | | Requirement No | Type | Description | Results | No QC requirements were completed today | | | |
| Requirement No | Type | Description | Results | | | | | | | | |
| No QC requirements were completed today | | | | | | | | | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were issued today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were issued today | | | | | | | | | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table> | | | | Item No | Location | Description | No QC Deficiency items were corrected today | | | | |
| Item No | Location | Description | | | | | | | | | |
| No QC Deficiency items were corrected today | | | | | | | | | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table> | | | | Name | First Day | Last Day | No Contractors had their first or last day on the site | | | | |
| Name | First Day | Last Day | | | | | | | | | |
| No Contractors had their first or last day on the site | | | | | | | | | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 419 Page 714 of 732

DATE
07 Dec 2020 - Monday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Total hrs worked to date: | 161,550.0 | Hrs worked MTD: | 5,012.0 | Total: | 60.0 | 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

419

Page 715 of 732

DATE

07 Dec 2020 - Monday

PROJECT

MsCIP Ship Island Phase III and IV

CONTRACT NUMBER

W9127819C0029

0028

GL660 D6

0.0

24.0

Total operating hrs to date:

48,032.0

Idle hrs MTD:

420.0

Opr hrs MTD:

1,680.0

Total:

60.0

240.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 420 Page 717 of 732

DATE
08 Dec 2020 - Tuesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 162,266.0 | Hrs worked MTD: | 5,728.0 | Total: | 60.0 | 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

| | |
|-------------------------------|-----------------|
| REPORT NUMBER 420 | Page 718 of 732 |
| DATE 08 Dec 2020 - Tuesday | |

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | |
|---------------------------------------|----------|---------------------|----------------------|--------|------|-------|
| 0028 | GL660 D6 | | | | 0.0 | 24.0 |
| Total operating hrs to date: 48,272.0 | | Idle hrs MTD: 480.0 | Opr hrs MTD: 1,920.0 | Total: | 60.0 | 240.0 |

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 421 | Page 719 of 732 |
| | | DATE 09 Dec 2020 - Wednesday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 38 °F Max 70 °F No Precipitation 4 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 220-222 for a volume of 31,052 CY. Beach Fill crew continued pumping material East in the Phase 3 template near Station 7+28. AD survey conducted on station 8+00.</p> <p>Environmental Monitoring: Sea turtle trawling continues in OCS West 2. One logger head was relocated. Monitoring on the Ellis Island continues. No endangered species were encountered Archaeological monitoring continues with no reported issues. Turbidity sampling continues, no exceedances.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-shift: The Foreman: asked the crew if they had any safety concerns form the day prior . The weather was discussed. Management went over the importance of wearing masks when possible in areas where distancing is not possible .MOB prevention steps were discussed today. Housekeeping on the derrick was discussed. Flex and stretch performed at the conclusion of meetings.</p> <p>Behavioral Observations: Observations were made at the Heavy Lift Yard and Derrick 72 : The welder used a fire watch to ensure that there were no fires after welding duties were completed. All crews wearing all required PPE while performing transfers. Masks are used and 6 feet social distance is observed, when possible .</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ | | | |
| No preparatory inspections held today | | | |
| Initial Inspections held today _____ | | | |
| No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No Description _____ | | | |
| No activities were started or finished today | | | |
| QC REQUIREMENTS | | | |
| Requirement No Type Description Results _____ | | | |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No Location Description _____ | | | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name First Day Last Day _____ | | | |
| No Contractors had their first or last day on the site | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
421 Page 720 of 732

DATE
09 Dec 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 162,982.0 | Hrs worked MTD: | 6,444.0 | Total: | 60.0 | 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 421 Page 721 of 732

DATE
09 Dec 2020 - Wednesday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | | |
|---------------------------------------|----------|---------------------|--|----------------------|--|-------------------|------|
| 0028 | GL660 D6 | | | | | 0.0 | 24.0 |
| Total operating hrs to date: 48,512.0 | | Idle hrs MTD: 540.0 | | Opr hrs MTD: 2,160.0 | | Total: 60.0 240.0 | |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

| | | | |
|-------------------------------|------|---------------------------|------|
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |
|-------------------------------|------|---------------------------|------|

| | | | |
|--|--|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 422 | Page 722 of 732 |
| | | DATE 10 Dec 2020 - Thursday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 39 °F Max 71 °F No Precipitation 3 MPH Wind | | |
| QC NARRATIVES | | | |
| GENERAL COMMENTS | | | |
| <p>The Ellis Island dug in OCS West 2 for Loads 223-224 for a volume of 21,142 CY. Beach Fill crew completed pumping material within the Phase 3 template today. AD surveys completed on the remaining stations 7+00 to 4+00. Dredging complete after Load 224 demobilization of the beach commenced on this day.</p> <p>Environmental Monitoring: Sea turtle trawling continues in OCS West 2. No relocations. Trawling complete along with dredging. Monitoring on the Ellis Island continues. No endangered species were encountered. Monitoring complete along with dredging. Archaeological monitoring continues with no reported issues. Last day for archaeological monitoring. Turbidity sampling continues, no exceedances. Testing complete along with dredging.</p> | | | |
| SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) | | | |
| <p>Pre-shift: Final day of digging, keep our minds on the job and watch out for each other. Covered the use of power tools, watching hand placement, slips trips and falls proper technique for bolting flanges, utilizing the crane for lifts with possible rigging failure and hot work with flash burns. Flex and stretch performed at the conclusion of meetings.</p> <p>Behavioral Observations: Heavy lift yard is organized with equipment clear from driveways, all cars backed in parking. All crews wearing all required PPE while performing transfers. Masks are used and 6 feet social distance is observed, when possible.</p> | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) | | | |
| Preparatory Inspections held today _____ No preparatory inspections held today | | | |
| Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH | | | |
| Activity No | Description | | |
| 0002 | Phase 3 Beach Fill | | |
| 0004 | Sea Turtle/Gulf Sturgeon Trawling | | |
| QC REQUIREMENTS | | | |
| Requirement No | Type | Description | Results |
| No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) | | | |
| Item No | Location | Description | |
| No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) | | | |
| Name | First Day | Last Day | |
| No Contractors had their first or last day on the site | | | |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
422 Page 723 of 732

DATE
10 Dec 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

LABOR HOURS

| Crew | Position | Number of Employees | Hours Worked | | | |
|---------------------------|----------------------------|---------------------|--------------|--------|------|-------|
| Great Lakes | ELECTRICIAN | 1.0 | 12.0 | | | |
| Great Lakes | QUALITY CONTROL INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | SAFETY INSPECTOR | 1.0 | 12.0 | | | |
| Great Lakes | WELDER | 2.0 | 24.0 | | | |
| Great Lakes | MECHANIC | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT MANAGER | 1.0 | 12.0 | | | |
| Great Lakes | PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | | | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | | | |
| Great Lakes | ABLE BODIED SEAMAN | 6.0 | 72.0 | | | |
| Great Lakes | DREDGE CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE COOK | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE MATE | 2.0 | 24.0 | | | |
| Great Lakes | DREDGE MESS COOK | 1.0 | 12.0 | | | |
| Great Lakes | OILER | 4.0 | 48.0 | | | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | | | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | | | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | | | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | | | |
| Great Lakes | DREDGE CAPTAIN | 1.0 | 12.0 | | | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | | | |
| Great Lakes | MATE | 3.0 | 36.0 | | | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | | | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | | | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | | | |
| Total hrs worked to date: | 163,698.0 | Hrs worked MTD: | 7,160.0 | Total: | 60.0 | 716.0 |

EQUIPMENT HOURS

| Equipment Name | Description | Idle Hours | Operating Hours |
|----------------|------------------------------|------------|-----------------|
| 0008 | GL661 D6T | 24.0 | 0.0 |
| 0004 | Tug Master Dylan | 0.0 | 24.0 |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 |
| 0007 | GL681 Loader | 12.0 | 12.0 |
| 0012 | Booster Jessie | 0.0 | 24.0 |
| 0013 | Ohio River | 0.0 | 24.0 |
| 0014 | GL694 Loader | 12.0 | 12.0 |
| 0015 | GL670 D7E | 0.0 | 24.0 |
| 0021 | GL643 D6T | 12.0 | 12.0 |
| 0024 | Tug Miss Becky | 0.0 | 24.0 |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 |
| 0026 | GL640 D6T | 0.0 | 24.0 |

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
422 Page 724 of 732

DATE
10 Dec 2020 - Thursday

PROJECT
MsCIP Ship Island Phase III and IV

CONTRACT NUMBER
W9127819C0029

| | | | | | | | |
|------------------------------|----------|----------|---------------|-------|--------------|---------|-------------------|
| 0028 | GL660 D6 | | | | | 0.0 | 24.0 |
| Total operating hrs to date: | | 48,752.0 | Idle hrs MTD: | 600.0 | Opr hrs MTD: | 2,400.0 | Total: 60.0 240.0 |

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

| | | | | |
|--|------------------------------|----------------------------------|-----------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 423 | Page 726 of 732 | |
| | | DATE 11 Dec 2020 - Friday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | ABLE BODIED SEAMAN | 0.0 | 0.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 0.0 | 0.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 0.0 | 0.0 | |
| Great Lakes | DREDGE MATE | 0.0 | 0.0 | |
| Great Lakes | DREDGE MESS COOK | 0.0 | 0.0 | |
| Great Lakes | OILER | 4.0 | 48.0 | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 0.0 | 0.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 164,258.0 | | Hrs worked MTD: 7,720.0 | Total: 47.0 | 560.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 12.0 | 12.0 | |
| 0012 | Booster Jessie | 0.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 12.0 | 12.0 | |
| 0015 | GL670 D7E | 0.0 | 24.0 | |
| 0021 | GL643 D6T | 12.0 | 12.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 | |
| 0026 | GL640 D6T | 0.0 | 24.0 | |
| 0028 | GL660 D6 | 0.0 | 24.0 | |
| Total operating hrs to date: 48,968.0 | Idle hrs MTD: 660.0 | Opr hrs MTD: 2,616.0 | Total: 60.0 | 216.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| CONTRACTOR CERTIFICATION | | | | |
| On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|--|------------------------------|----------------------------------|-----------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 424 | Page 728 of 732 | |
| | | DATE 12 Dec 2020 - Saturday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | ABLE BODIED SEAMAN | 0.0 | 0.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 0.0 | 0.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 0.0 | 0.0 | |
| Great Lakes | DREDGE MATE | 0.0 | 0.0 | |
| Great Lakes | DREDGE MESS COOK | 0.0 | 0.0 | |
| Great Lakes | OILER | 4.0 | 48.0 | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 0.0 | 0.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 164,818.0 | | Hrs worked MTD: 8,280.0 | Total: 47.0 | 560.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 12.0 | 12.0 | |
| 0012 | Booster Jessie | 0.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 12.0 | 12.0 | |
| 0015 | GL670 D7E | 0.0 | 24.0 | |
| 0021 | GL643 D6T | 12.0 | 12.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 | |
| 0026 | GL640 D6T | 0.0 | 24.0 | |
| 0028 | GL660 D6 | 0.0 | 24.0 | |
| Total operating hrs to date: 49,184.0 | Idle hrs MTD: 720.0 | Opr hrs MTD: 2,832.0 | Total: 60.0 | 216.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| CONTRACTOR CERTIFICATION | | | | |
| On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | | |
|--|------------------------------|----------------------------------|-----------------|-------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 425 | Page 730 of 732 | |
| | | DATE 13 Dec 2020 - Sunday | | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | | |
| Great Lakes | BULLDOZER OPERATOR | 6.0 | 72.0 | |
| Great Lakes | DECK CAPTAIN | 1.0 | 12.0 | |
| Great Lakes | SHOREMAN | 2.0 | 24.0 | |
| Great Lakes | ABLE BODIED SEAMAN | 0.0 | 0.0 | |
| Great Lakes | DREDGE CHIEF ENGINEER | 0.0 | 0.0 | |
| Great Lakes | ASSISTANT CHIEF ENGINEER | 1.0 | 12.0 | |
| Great Lakes | DREDGE COOK | 0.0 | 0.0 | |
| Great Lakes | DREDGE MATE | 0.0 | 0.0 | |
| Great Lakes | DREDGE MESS COOK | 0.0 | 0.0 | |
| Great Lakes | OILER | 4.0 | 48.0 | |
| Great Lakes | SITE ENGINEER | 2.0 | 20.0 | |
| Great Lakes | ASSISTANT PROJECT ENGINEER | 1.0 | 12.0 | |
| Great Lakes | SITE MANAGER | 2.0 | 24.0 | |
| Great Lakes | FILL FOREMAN | 1.0 | 12.0 | |
| Great Lakes | DREDGE CAPTAIN | 0.0 | 0.0 | |
| Great Lakes | CRANE OPERATOR | 1.0 | 12.0 | |
| Great Lakes | MATE | 3.0 | 36.0 | |
| Great Lakes | DECK HAND | 7.0 | 84.0 | |
| Great Lakes | ENGINEER | 5.0 | 60.0 | |
| Great Lakes | BOAT CAPTAIN | 4.0 | 48.0 | |
| Total hrs worked to date: 165,378.0 | | Hrs worked MTD: 8,840.0 | Total: 47.0 | 560.0 |
| EQUIPMENT HOURS | | | | |
| Equipment Name | Description | Idle Hours | Operating Hours | |
| 0008 | GL661 D6T | 24.0 | 0.0 | |
| 0004 | Tug Master Dylan | 0.0 | 24.0 | |
| 0005 | Crew/Survey Boat Holly Belle | 0.0 | 12.0 | |
| 0007 | GL681 Loader | 12.0 | 12.0 | |
| 0012 | Booster Jessie | 0.0 | 0.0 | |
| 0013 | Ohio River | 0.0 | 24.0 | |
| 0014 | GL694 Loader | 12.0 | 12.0 | |
| 0015 | GL670 D7E | 0.0 | 24.0 | |
| 0021 | GL643 D6T | 12.0 | 12.0 | |
| 0024 | Tug Miss Becky | 0.0 | 24.0 | |
| 0025 | Crew Boat Capt. Jim Rhodes | 0.0 | 24.0 | |
| 0026 | GL640 D6T | 0.0 | 24.0 | |
| 0028 | GL660 D6 | 0.0 | 24.0 | |
| Total operating hrs to date: 49,400.0 | Idle hrs MTD: 780.0 | Opr hrs MTD: 3,048.0 | Total: 60.0 | 216.0 |
| MISHAP REPORTING (Describe mishaps) | | | | |
| No mishaps reported today | | | | |
| CONTRACTOR CERTIFICATION | | | | |
| On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above. | | | | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE | |

| | | | |
|---|---|----------------------------------|-----------------|
| CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION | | REPORT NUMBER 432 | Page 731 of 732 |
| | | DATE 20 Dec 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| CONTRACTOR Great Lakes | WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind | | |
| QC NARRATIVES No QC narratives entered today | | | |
| PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today | | | |
| ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today | | | |
| QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today | | | |
| ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today | | | |
| CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today | | | |
| CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site | | | |
| LABOR HOURS Crew Position Number of Employees Hours Worked _____ No labor hours were reported today Total hrs worked to date: 165,378.0 Hrs worked MTD: 8,840.0 Total: _____ | | | |
| EQUIPMENT HOURS Equipment Name Description Idle Hours Operating Hours _____ No equipment hours reported today Total operating hrs to date: 49,400.0 Idle hrs MTD: 780.0 Opr hrs MTD: 3,048.0 Total: _____ | | | |
| MISHAP REPORTING (Describe mishaps) No mishaps reported today | | | |

| | | | |
|---|------|---|------|
| <p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p> | | REPORT NUMBER Page 732 of 732 432 | |
| | | DATE 20 Dec 2020 - Sunday | |
| PROJECT MsCIP Ship Island Phase III and IV | | CONTRACT NUMBER W9127819C0029 | |
| | | | |
| CONTRACTOR CERTIFICATION | | <p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p> | |
| QC REPRESENTATIVE'S SIGNATURE | DATE | SUPERINTENDENT'S INITIALS | DATE |