

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 98	
		45		
		DATE	21 Jun 2020 - Sunday	
PROJECT	CONTRACT NUMBER			
IDIQ Hopper Dredge for Pascagoula Harbor	W9127820D0001 W9127820F0140			
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 46	Page 4 of 98
	DATE 22 Jun 2020 - Monday	

PROJECT
IDIQ Hopper Dredge for Pascagoula Harbor

CONTRACT NUMBER
W9127820D0001 W9127820F0140

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 47	Page 6 of 98
	DATE 23 Jun 2020 - Tuesday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SURVEYOR	1.0	12.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	2.0	24.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 432.0		Hrs worked MTD: 432.0	Total: 26.0 336.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	7.0	17.0
0003	Wild Dream II	0.0	24.0
0002	M/V Cape Anne	7.0	17.0
Total operating hrs to date: 106.0		Idle hrs MTD: 14.0	Opr hrs MTD: 106.0
		Total: 14.0	58.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 48	Page 7 of 98	
		DATE 24 Jun 2020 - Wednesday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140		
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused Non-Critical Delay Temperature Min 73 °F Max 87 °F 0.27 IN Precipitation 14 MPH Wind			
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
Trawler Wild Dream II trawling				
TSHD Columbia digging area 350+00 to 400+00.				
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.				
GENERAL COMMENTS				
Dredge Columbia continued digging in Pascagoula and finished load 6, dug load 7-13 out of stations 350+00 to 400+00. Deposited load 6-13 into the ODMS. Began work on load 14.				
16 minutes to clean landers 173 minutes of down time for weather				
Wild Dream II continued trawling				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
East Coast Observers		ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers		DECK HAND	1.0	12.0
East Coast Observers		ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 8 of 98	
		48		
		DATE	24 Jun 2020 - Wednesday	
		PROJECT		CONTRACT NUMBER
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140		
East Coast Observers	BOAT CAPTAIN	1.0	12.0	
Dutra Dredging Co.	SURVEYOR	1.0	12.0	
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0	
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	24.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	DECK HAND	2.0	24.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 768.0		Hrs worked MTD: 768.0	Total: 26.0	336.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0001	M/V Columbia	0.0	24.0	
0002	M/V Cape Anne	0.0	24.0	
0003	Wild Dream II	0.0	24.0	
Total operating hrs to date: 178.0		Idle hrs MTD: 14.0	Opr hrs MTD: 178.0	Total: 0.0 72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 49	Page 9 of 98	
		DATE 25 Jun 2020 - Thursday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140		
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 91 °F 0.48 IN Precipitation 9 MPH Wind			
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
Trawler Wild Dream II trawling				
TSHD Columbia digging area 350+00 to 400+00.				
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.				
GENERAL COMMENTS				
Dredge Columbia continued digging in Pascagoula and finished load 14, dug load 15-22 out of stations 350+00 to 400+00. Deposited load 14-22 into the ODMDS. Began work on load 23.				
81 minutes for personnel transfers and supplies 21 minutes to clean landers				
Wild Dream II continued trawling				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
East Coast Observers		BOAT CAPTAIN	1.0	12.0
East Coast Observers		ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers		DECK HAND	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 10 of 98	
		49			
PROJECT		DATE			
		25 Jun 2020 - Thursday			
PROJECT		CONTRACT NUMBER			
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140			
East Coast Observers	ENGINEER			1.0	12.0
Dutra Dredging Co.	SURVEYOR			1.0	12.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE			1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER			2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR			1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN			2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER			1.0	12.0
Dutra Dredging Co.	DRAGTENDER			2.0	24.0
Dutra Dredging Co.	DREDGE MATE			2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK			1.0	12.0
Dutra Dredging Co.	OILER			2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN			1.0	12.0
Dutra Dredging Co.	DECK HAND			2.0	24.0
Dutra Dredging Co.	ENGINEER			2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		1,104.0	Hrs worked MTD:		1,104.0
			Total:		26.0 336.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	M/V Columbia			0.0	24.0
0002	M/V Cape Anne			0.0	24.0
0003	Wild Dream II			0.0	24.0
Total operating hrs to date:		250.0	Idle hrs MTD:	14.0	Opr hrs MTD: 250.0
			Total:		0.0 72.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 12 of 98	
		50		
		DATE	26 Jun 2020 - Friday	
PROJECT		CONTRACT NUMBER		
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140		
Dutra Dredging Co.	SURVEYOR		1.0	12.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		2.0	24.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 1,440.0		Hrs worked MTD: 1,440.0	Total: 26.0	336.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0003	Wild Dream II		0.0	24.0
0001	M/V Columbia		0.0	24.0
0002	M/V Cape Anne		0.0	24.0
Total operating hrs to date: 322.0	Idle hrs MTD: 14.0	Opr hrs MTD: 322.0	Total: 0.0	72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 51	Page 13 of 98	
		DATE 27 Jun 2020 - Saturday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140		
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 91 °F No Precipitation 8 MPH Wind			
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
Trawler Wild Dream II trawling				
TSHD Columbia digging area 350+00 to 400+00.				
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.				
GENERAL COMMENTS				
Dredge Columbia continued digging in Pascagoula and finished load 32, dug load 33-40 out of stations 350+00 to 400+00. Deposited load 32-40 into the ODMDs. Began work on load 41.				
55 minutes to clean landers 23 minutes traffic				
Wild Dream II continued trawling				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
East Coast Observers		BOAT CAPTAIN	1.0	12.0
East Coast Observers		ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers		DECK HAND	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 51	Page 14 of 98
	DATE 27 Jun 2020 - Saturday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

East Coast Observers	ENGINEER	1.0	12.0
Dutra Dredging Co.	SURVEYOR	1.0	12.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	2.0	24.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 1,776.0		Hrs worked MTD: 1,776.0	Total: 26.0 336.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 394.0		Idle hrs MTD: 14.0	Opr hrs MTD: 394.0 Total: 0.0 72.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 52	Page 15 of 98	
		DATE 28 Jun 2020 - Sunday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140		
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 90 °F No Precipitation 9 MPH Wind			
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
Trawler Wild Dream II trawling				
TSHD Columbia digging area 350+00 to 400+00.				
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.				
GENERAL COMMENTS				
Dredge Columbia continued digging in Pascagoula and finished load 41, dug load 42-49 out of stations 350+00 to 400+00. Deposited load 32-40 into the ODMDS. Began work on load 50.				
85 minutes to clean landers 18 minutes traffic				
Wild Dream II continued trawling				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
East Coast Observers		BOAT CAPTAIN	1.0	12.0
East Coast Observers		ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers		DECK HAND	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 52	Page 16 of 98
	DATE 28 Jun 2020 - Sunday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

East Coast Observers	ENGINEER	1.0	12.0
Dutra Dredging Co.	SURVEYOR	1.0	12.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	2.0	24.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 2,112.0		Hrs worked MTD: 2,112.0	Total: 26.0 336.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0003	Wild Dream II	0.0	24.0
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
Total operating hrs to date: 466.0		Idle hrs MTD: 14.0	Opr hrs MTD: 466.0 Total: 0.0 72.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 18 of 98	
		53			
		DATE		29 Jun 2020 - Monday	
PROJECT		CONTRACT NUMBER			
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140			
East Coast Observers	ENGINEER			1.0	12.0
East Coast Observers	BOAT CAPTAIN			1.0	12.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE			1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER			2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR			1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN			2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER			1.0	12.0
Dutra Dredging Co.	DRAGTENDER			2.0	24.0
Dutra Dredging Co.	DREDGE MATE			2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK			1.0	12.0
Dutra Dredging Co.	OILER			2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN			1.0	12.0
Dutra Dredging Co.	DECK HAND			2.0	24.0
Dutra Dredging Co.	ENGINEER			2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		2,448.0	Hrs worked MTD:		2,448.0
			Total:		26.0 336.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	M/V Columbia			0.0	24.0
0002	M/V Cape Anne			0.0	24.0
0003	Wild Dream II			0.0	24.0
Total operating hrs to date:		538.0	Idle hrs MTD:	14.0	Opr hrs MTD: 538.0
			Total:		0.0 72.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 54	Page 19 of 98								
		DATE 30 Jun 2020 - Tuesday									
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140									
CONTRACTOR Dutra Dredging Co.		WEATHER Weather Caused No Delay Temperature Min 78 °F Max 95 °F No Precipitation 12 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS Trawler Wild Dream II trawling TSHD Columbia digging area 350+00 to 400+00. Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.											
GENERAL COMMENTS Dredge Columbia continued digging in Pascagoula and finished load 60, dug load 61-68 out of stations 350+00 to 400+00. Deposited load 60-67 into the ODMDS. Began work on load 68. 50 minutes to clean landers 15 min loading stores 35 minutes minor repairs 30 minutes traffic Wild Dream II continued trawling											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>East Coast Observers</td> <td>BOAT CAPTAIN</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	East Coast Observers	BOAT CAPTAIN	1.0	12.0
Crew	Position	Number of Employees	Hours Worked								
East Coast Observers	BOAT CAPTAIN	1.0	12.0								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 20 of 98		
		54			
		DATE	30 Jun 2020 - Tuesday		
PROJECT		CONTRACT NUMBER			
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140			
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0		
East Coast Observers	DECK HAND	1.0	12.0		
East Coast Observers	ENGINEER	1.0	12.0		
Dutra Dredging Co.	SURVEYOR	1.0	12.0		
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0		
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0		
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0		
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0		
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0		
Dutra Dredging Co.	DRAGTENDER	2.0	24.0		
Dutra Dredging Co.	DREDGE MATE	2.0	24.0		
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0		
Dutra Dredging Co.	OILER	2.0	24.0		
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0		
Dutra Dredging Co.	DECK HAND	2.0	24.0		
Dutra Dredging Co.	ENGINEER	2.0	24.0		
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0		
Total hrs worked to date: 2,784.0		Hrs worked MTD: 2,784.0	Total: 26.0	336.0	
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
0002	M/V Cape Anne		0.0	24.0	
0001	M/V Columbia		0.0	24.0	
0003	Wild Dream II		0.0	24.0	
Total operating hrs to date: 610.0	Idle hrs MTD: 14.0	Opr hrs MTD: 610.0	Total: 0.0	72.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 22 of 98	
		55			
PROJECT		DATE			
		01 Jul 2020 - Wednesday			
PROJECT		CONTRACT NUMBER			
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140			
East Coast Observers	ENGINEER			1.0	12.0
Dutra Dredging Co.	SURVEYOR			1.0	12.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE			1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER			2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR			1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN			2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER			1.0	12.0
Dutra Dredging Co.	DRAGTENDER			2.0	24.0
Dutra Dredging Co.	DREDGE MATE			2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK			1.0	12.0
Dutra Dredging Co.	OILER			2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN			1.0	12.0
Dutra Dredging Co.	DECK HAND			2.0	24.0
Dutra Dredging Co.	ENGINEER			2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		3,120.0	Hrs worked MTD:		336.0
			Total:		26.0 336.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	M/V Columbia			0.0	24.0
0002	M/V Cape Anne			0.0	24.0
0003	Wild Dream II			0.0	24.0
Total operating hrs to date:		682.0	Idle hrs MTD:		0.0
			Opr hrs MTD:		72.0
			Total:		0.0 72.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 56	Page 23 of 98
		DATE 02 Jul 2020 - Thursday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 78 °F Max 96 °F 1 IN Precipitation 15 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Trawler Wild Dream II trawling TSHD Columbia digging area 350+00 to 400+00. Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS Dredge Columbia continued digging in Pascagoula and finished load 77, dug load 78-85 out of stations 350+00 to 400+00. Deposited load 77-86 into the ODMDs. Began work on load 87 . 36 minutes to clean landers 18 minutes Traffic 24 minutes to/from Wild Dream II continued trawling			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 24 of 98		
		56			
		DATE	02 Jul 2020 - Thursday		
PROJECT		CONTRACT NUMBER			
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140			
East Coast Observers	DECK HAND		1.0		12.0
East Coast Observers	ENGINEER		1.0		12.0
Dutra Dredging Co.	SURVEYOR		1.0		12.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0		12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0		24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0		12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0		48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0		12.0
Dutra Dredging Co.	DRAGTENDER		2.0		24.0
Dutra Dredging Co.	DREDGE MATE		2.0		24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0		12.0
Dutra Dredging Co.	OILER		2.0		24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0		12.0
Dutra Dredging Co.	DECK HAND		2.0		24.0
Dutra Dredging Co.	ENGINEER		2.0		24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0		24.0
Total hrs worked to date:		3,456.0	Hrs worked MTD: 672.0		Total: 26.0 336.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
0003	Wild Dream II		0.0	24.0	
0001	M/V Columbia		0.0	24.0	
0002	M/V Cape Anne		0.0	24.0	
Total operating hrs to date:		754.0	Idle hrs MTD: 0.0	Opr hrs MTD: 144.0	Total: 0.0 72.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 57	Page 25 of 98	
		DATE 03 Jul 2020 - Friday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140		
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 78 °F Max 96 °F 1 IN Precipitation 10 MPH Wind			
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
Trawler Wild Dream II trawling				
TSHD Columbia in for fuel water and minor repairs				
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.				
GENERAL COMMENTS				
Dredge Columbia into Martin Theodore for fuel, water, and minor repairs				
216 minutes fueling 642 minutes minor repairs 582 minutes to/from				
Wild Dream II continued trawling				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
East Coast Observers		BOAT CAPTAIN	1.0	12.0
East Coast Observers		ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers		DECK HAND	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 57	Page 26 of 98
	DATE 03 Jul 2020 - Friday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

East Coast Observers	ENGINEER	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 3,876.0		Hrs worked MTD: 1,092.0	Total: 24.0 420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 826.0		Idle hrs MTD: 0.0	Opr hrs MTD: 216.0 Total: 0.0 72.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 58	Page 27 of 98	
		DATE 04 Jul 2020 - Saturday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140		
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 78 °F Max 93 °F 1 IN Precipitation 10 MPH Wind			
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
Trawler Wild Dream II trawling				
TSHD Columbia digging area 350+00 to 400+00.				
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.				
GENERAL COMMENTS				
Dredge Columbia continued digging in Pascagoula and finished load 87, dug load 87-94 out of stations 350+00 to 400+00. Deposited load 87-94 into the ODMDS. Began work on load 95 .				
29 minutes Minor Repairs 280 minutes to/from				
Wild Dream II continued trawling				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
East Coast Observers		BOAT CAPTAIN	1.0	12.0
East Coast Observers		ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers		DECK HAND	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 28 of 98	
		58		
		DATE	04 Jul 2020 - Saturday	
PROJECT		CONTRACT NUMBER		
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140		
East Coast Observers	ENGINEER		1.0	12.0
Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	120.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 4,296.0		Hrs worked MTD: 1,512.0	Total: 24.0	420.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0003	Wild Dream II		0.0	24.0
0001	M/V Columbia		0.0	24.0
0002	M/V Cape Anne		0.0	24.0
Total operating hrs to date: 898.0		Idle hrs MTD: 0.0	Opr hrs MTD: 288.0	Total: 0.0 72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 30 of 98	
		59		
		DATE	05 Jul 2020 - Sunday	
		PROJECT		CONTRACT NUMBER
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140		
Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	120.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 4,716.0		Hrs worked MTD: 1,932.0	Total: 24.0	420.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	M/V Columbia		0.0	24.0
0002	M/V Cape Anne		0.0	24.0
0003	Wild Dream II		0.0	24.0
Total operating hrs to date: 970.0		Idle hrs MTD: 0.0	Opr hrs MTD: 360.0	Total: 0.0 72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 32 of 98	
		60		
		DATE	06 Jul 2020 - Monday	
		PROJECT		CONTRACT NUMBER
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140		
Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	120.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 5,136.0		Hrs worked MTD: 2,352.0	Total: 24.0	420.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0003	Wild Dream II		0.0	24.0
0001	M/V Columbia		0.0	24.0
0002	M/V Cape Anne		0.0	24.0
Total operating hrs to date: 1,042.0		Idle hrs MTD: 0.0	Opr hrs MTD: 432.0	Total: 0.0 72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 61	Page 33 of 98																								
		DATE 07 Jul 2020 - Tuesday																									
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140																									
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 93 °F 1 IN Precipitation 15 MPH Wind																										
QC NARRATIVES ACTIVITIES IN PROGRESS Trawler Wild Dream II trawling TSHD Columbia digging area 350+00 to 400+00. Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.																											
GENERAL COMMENTS Dredge Columbia continued digging in Pascagoula and finished load 113, dug load 113-122 out of stations 350+00 to 400+00. Deposited load 113-121 into the ODMDS. Began work on load 122 . Wild Dream II continued trawling																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today																											
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today																											
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today																											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today																											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site																											
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>East Coast Observers</td> <td>BOAT CAPTAIN</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>East Coast Observers</td> <td>ENVIRON-CNTRL-SYS INST/SER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>East Coast Observers</td> <td>DECK HAND</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>East Coast Observers</td> <td>ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Dutra Dredging Co.</td> <td>SURVEYOR</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	East Coast Observers	BOAT CAPTAIN	1.0	12.0	East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0	East Coast Observers	DECK HAND	1.0	12.0	East Coast Observers	ENGINEER	1.0	12.0	Dutra Dredging Co.	SURVEYOR	0.0	0.0
Crew	Position	Number of Employees	Hours Worked																								
East Coast Observers	BOAT CAPTAIN	1.0	12.0																								
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0																								
East Coast Observers	DECK HAND	1.0	12.0																								
East Coast Observers	ENGINEER	1.0	12.0																								
Dutra Dredging Co.	SURVEYOR	0.0	0.0																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 61	Page 34 of 98
	DATE 07 Jul 2020 - Tuesday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 5,556.0		Hrs worked MTD: 2,772.0	Total: 24.0 420.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 1,114.0		Idle hrs MTD: 0.0	Opr hrs MTD: 504.0 Total: 0.0 72.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 62	Page 35 of 98
		DATE 08 Jul 2020 - Wednesday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 94 °F 1 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Trawler Wild Dream II trawling			
TSHD Columbia digging area 350+00 to 400+00.			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS			
Dredge Columbia continued digging in Pascagoula and finished load 122, dug load 123-132 out of stations 350+00 to 400+00. Deposited load 122-131 into the ODMDS. Began work on load 132 .			
Wild Dream II continued trawling			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 62	Page 36 of 98
	DATE 08 Jul 2020 - Wednesday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 5,976.0		Hrs worked MTD: 3,192.0	Total: 24.0 420.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0003	Wild Dream II	0.0	24.0
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
Total operating hrs to date: 1,186.0		Idle hrs MTD: 0.0	Opr hrs MTD: 576.0 Total: 0.0 72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 63	Page 38 of 98
	DATE 09 Jul 2020 - Thursday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 6,396.0		Hrs worked MTD: 3,612.0	Total: 24.0 420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 1,258.0		Idle hrs MTD: 0.0	Opr hrs MTD: 648.0 Total: 0.0 72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 64	Page 39 of 98
		DATE 10 Jul 2020 - Friday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 80 °F Max 95 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Trawler Wild Dream II trawling			
TSHD Columbia digging area 350+00 to 400+00.			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS			
Dredge Columbia continued digging in Pascagoula and finished load 149, dug load 140-149 out of stations 350+00 to 400+00. Deposited load 140-149 into the ODMDS.			
Wild Dream II continued trawling			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 64	Page 40 of 98	
		DATE 10 Jul 2020 - Friday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140		
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0	
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	24.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	DECK HAND	1.0	120.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 6,816.0		Hrs worked MTD: 4,032.0	Total: 24.0	420.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0003	Wild Dream II	0.0	24.0	
0001	M/V Columbia	0.0	24.0	
0002	M/V Cape Anne	0.0	24.0	
Total operating hrs to date: 1,330.0	Idle hrs MTD: 0.0	Opr hrs MTD: 720.0	Total: 0.0	72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 65	Page 42 of 98
	DATE 11 Jul 2020 - Saturday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 7,236.0		Hrs worked MTD: 4,452.0	Total: 24.0 420.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 1,402.0		Idle hrs MTD: 0.0	Opr hrs MTD: 792.0 Total: 0.0 72.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 66	Page 43 of 98
		DATE 12 Jul 2020 - Sunday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 80 °F Max 90 °F 2 IN Precipitation 15 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Trawler Wild Dream II trawling			
TSHD Columbia digging area 400+00 to 460+00.			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS			
Dredge Columbia continued digging in Pascagoula and finished load 166, dug load 159-166 out of stations 400+00 to 460+00. Deposited load 159-166 into the ODMDS.			
Wild Dream II continued trawling			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
East Coast Observers	BOAT CAPTAIN	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 66	Page 44 of 98	
		DATE 12 Jul 2020 - Sunday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140		
Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	120.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 7,656.0		Hrs worked MTD: 4,872.0	Total: 24.0	420.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0003	Wild Dream II		0.0	24.0
0001	M/V Columbia		0.0	24.0
0002	M/V Cape Anne		0.0	24.0
Total operating hrs to date: 1,474.0	Idle hrs MTD: 0.0	Opr hrs MTD: 864.0	Total: 0.0	72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 67	Page 46 of 98
	DATE 13 Jul 2020 - Monday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 8,076.0		Hrs worked MTD: 5,292.0	Total: 24.0 420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 1,546.0		Idle hrs MTD: 0.0	Opr hrs MTD: 936.0 Total: 0.0 72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting mishaps.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 68	Page 47 of 98
		DATE 14 Jul 2020 - Tuesday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 80 °F Max 95 °F 1 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Trawler Wild Dream II trawling			
TSHD Columbia digging area 400+00 to 460+00.			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS			
Dredge Columbia continued digging in Pascagoula and finished load 183, dug load 175-1184 out of stations 400+00 to 460+00. Deposited load 175-183 into the ODMDS.			
Wild Dream II continued trawling			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 48 of 98		
		68			
		DATE	14 Jul 2020 - Tuesday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140			
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0		12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0		24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0		12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0		48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0		12.0
Dutra Dredging Co.	DRAGTENDER		2.0		24.0
Dutra Dredging Co.	DREDGE MATE		2.0		24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0		12.0
Dutra Dredging Co.	OILER		2.0		24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0		12.0
Dutra Dredging Co.	DECK HAND		1.0		120.0
Dutra Dredging Co.	ENGINEER		2.0		24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0		24.0
Total hrs worked to date: 8,496.0		Hrs worked MTD: 5,712.0	Total: 24.0		420.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
0003	Wild Dream II		0.0	24.0	
0001	M/V Columbia		0.0	24.0	
0002	M/V Cape Anne		0.0	24.0	
Total operating hrs to date: 1,618.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,008.0	Total: 0.0	72.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 69	Page 49 of 98
	DATE 15 Jul 2020 - Wednesday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 80 °F Max 95 °F 2 IN Precipitation 10 MPH Wind
----------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Trawler Wild Dream II trawling

TSHD Columbia digging area 400+00 to 460+00.

Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.

GENERAL COMMENTS

Dredge Columbia continued digging in Pascagoula and finished loads 184-192 out of stations 400+00 to 460+00. Deposited load 184-191 into the ODMDS.

Wild Dream II continued trawling

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
East Coast Observers	BOAT CAPTAIN	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 69	Page 50 of 98
	DATE 15 Jul 2020 - Wednesday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 8,916.0		Hrs worked MTD: 6,132.0	Total: 24.0 420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 1,690.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,080.0 Total: 0.0 72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 70	Page 51 of 98
		DATE 16 Jul 2020 - Thursday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 80 °F Max 95 °F 1 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Trawler Wild Dream II trawling			
TSHD Columbia digging area 400+00 to 460+00.			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS			
Dredge Columbia continued digging in Pascagoula and finished loads 192-200 out of stations 400+00 to 460+00. Deposited load 192-199 into the ODMDS.			
Wild Dream II continued trawling			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
East Coast Observers	BOAT CAPTAIN	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 70	Page 52 of 98
	DATE 16 Jul 2020 - Thursday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 9,336.0		Hrs worked MTD: 6,552.0	Total: 24.0 420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 1,762.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,152.0 Total: 0.0 72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 71	Page 53 of 98
	DATE 17 Jul 2020 - Friday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 80 °F Max 95 °F No Precipitation 10 MPH Wind
----------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Trawler Wild Dream II trawling

TSHD Columbia digging area 400+00 to 460+00.

Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.

GENERAL COMMENTS

Dredge Columbia continued digging in Pascagoula and finished loads 200-205 out of stations 400+00 to 460+00. Deposited load 200-205 into the ODMDS.

Wild Dream II continued trawling

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
East Coast Observers	ENGINEER	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	BOAT CAPTAIN	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 54 of 98		
		71			
		DATE	17 Jul 2020 - Friday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140			
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0		12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0		24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0		12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0		48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0		12.0
Dutra Dredging Co.	DRAGTENDER		2.0		24.0
Dutra Dredging Co.	DREDGE MATE		2.0		24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0		12.0
Dutra Dredging Co.	OILER		2.0		24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0		12.0
Dutra Dredging Co.	DECK HAND		1.0		120.0
Dutra Dredging Co.	ENGINEER		2.0		24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0		24.0
Total hrs worked to date:		9,756.0	Hrs worked MTD:	6,972.0	Total: 24.0 420.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
0003	Wild Dream II		0.0	24.0	
0001	M/V Columbia		0.0	24.0	
0002	M/V Cape Anne		0.0	24.0	
Total operating hrs to date:		1,834.0	Idle hrs MTD:	0.0	Opr hrs MTD: 1,224.0 Total: 0.0 72.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER	Page 56 of 98
	72	
	DATE	18 Jul 2020 - Saturday

PROJECT	CONTRACT NUMBER
IDIQ Hopper Dredge for Pascagoula Harbor	W9127820D0001 W9127820F0140

Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 10,176.0		Hrs worked MTD: 7,392.0	Total: 24.0 420.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 1,906.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,296.0 Total: 0.0 72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting any mishaps that occurred during the reporting period.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 73	Page 58 of 98
	DATE 19 Jul 2020 - Sunday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 10,596.0		Hrs worked MTD: 7,812.0	Total: 24.0 420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0003	Wild Dream II	0.0	24.0
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
Total operating hrs to date: 1,978.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,368.0 Total: 0.0 72.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 74	Page 60 of 98
	DATE 20 Jul 2020 - Monday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 11,016.0		Hrs worked MTD: 8,232.0	Total: 24.0 420.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 2,050.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,440.0 Total: 0.0 72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 75	Page 61 of 98
		DATE 21 Jul 2020 - Tuesday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 83 °F Max 92 °F 0.01 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Trawler Wild Dream II trawling			
TSHD Columbia digging area 400+00 to 460+00.			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS			
Dredge Columbia continued digging in Pascagoula and finished 9 loads out of stations 400+00 to 460+00. Deposited load 222 to 230 into the ODMDS.			
Wild Dream II continued trawling			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 75	Page 62 of 98
	DATE 21 Jul 2020 - Tuesday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 11,436.0		Hrs worked MTD: 8,652.0	Total: 24.0 420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0003	Wild Dream II	0.0	24.0
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
Total operating hrs to date:	2,122.0	Idle hrs MTD: 0.0	Opr hrs MTD: 1,512.0
		Total:	0.0 72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 76	Page 63 of 98	
		DATE 22 Jul 2020 - Wednesday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140		
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused Non-Critical Delay Temperature Min 75 °F Max 92 °F 0.20 IN Precipitation 31 MPH Wind			
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
Trawler Wild Dream II trawling				
TSHD Columbia digging area 400+00 to 460+00.				
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.				
GENERAL COMMENTS				
Dredge Columbia continued digging in Pascagoula and finished 7 loads out of stations 400+00 to 460+00. Deposited load 231 to 237 into the ODMDS.				
Delay 1622-1752 (90) CREW CHANGE Delay 1918-2400 (282) WEATHER SEAS 6-8'				
Wild Dream II continued trawling				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
East Coast Observers		BOAT CAPTAIN	1.0	12.0
East Coast Observers		ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers		DECK HAND	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 76	Page 64 of 98
	DATE 22 Jul 2020 - Wednesday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

East Coast Observers	ENGINEER		1.0	12.0
Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	120.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 11,856.0		Hrs worked MTD: 9,072.0	Total: 24.0	420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 2,194.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,584.0
		Total: 0.0	72.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 77	Page 65 of 98
		DATE 23 Jul 2020 - Thursday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused Non-Critical Delay Temperature Min 77 °F Max 83 °F 0.70 IN Precipitation 27 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
TSHD Columbia digging area 400+00 to 460+00. (Down for weather)			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
Trawler Wild Dream II trawling is down for weather.			
GENERAL COMMENTS			
Dredge Columbia continues sanding by for weather. Tropical Storm Hanna is passing by in the Golf.			
Delay 0000-2400 (1440) weather SEAS 6-8' NOAA report attached.			
Wild Dream II not working today.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 77	Page 66 of 98
	DATE 23 Jul 2020 - Thursday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	120.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 12,276.0		Hrs worked MTD: 9,492.0	Total: 24.0	420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 2,266.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,656.0
		Total: 0.0	72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 78	Page 67 of 98
		DATE 24 Jul 2020 - Friday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused Non-Critical Delay Temperature Min 77 °F Max 88 °F 0.50 IN Precipitation 21 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
TSHD Columbia digging area 400+00 to 460+00. (Down for weather)			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
Trawler Wild Dream II trawling is down for weather.			
GENERAL COMMENTS			
Dredge Columbia continues sanding by for weather. Tropical Storm Hanna is passing by in the Golf.			
Delay 0000-2400 (1440) weather SEAS 8-10' NOAA report attached.			
Wild Dream II not working today.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 68 of 98	
		78		
		DATE	24 Jul 2020 - Friday	
PROJECT		CONTRACT NUMBER		
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140		
Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	120.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 12,696.0		Hrs worked MTD: 9,912.0	Total: 24.0	420.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	M/V Columbia		0.0	24.0
0002	M/V Cape Anne		0.0	24.0
0003	Wild Dream II		24.0	0.0
Total operating hrs to date: 2,314.0		Idle hrs MTD: 24.0	Opr hrs MTD: 1,704.0	Total: 24.0 48.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 70 of 98	
		79		
		DATE	25 Jul 2020 - Saturday	
PROJECT		CONTRACT NUMBER		
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140		
Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	120.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 13,116.0		Hrs worked MTD: 10,332.0	Total: 24.0	420.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0003	Wild Dream II		0.0	24.0
0001	M/V Columbia		0.0	24.0
0002	M/V Cape Anne		0.0	24.0
Total operating hrs to date: 2,386.0		Idle hrs MTD: 24.0	Opr hrs MTD: 1,776.0	Total: 0.0 72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 80	Page 72 of 98
	DATE 26 Jul 2020 - Sunday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	120.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 13,536.0		Hrs worked MTD: 10,752.0	Total: 24.0 420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 2,458.0		Idle hrs MTD: 24.0	Opr hrs MTD: 1,848.0 Total: 0.0 72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting mishaps.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 81	Page 73 of 98
		DATE 27 Jul 2020 - Monday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 79 °F Max 85 °F 1.50 IN Precipitation 12 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
TSHD Columbia digging area 400+00 to 460+00. Completed loads 248 to 255 and working on load 256.			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
Trawler Wild Dream II trawling.			
Dutra was not able to survey due to high sea's.			
GENERAL COMMENTS			
Dredge Columbia continues dredging station 400+00 to 460+00.			
Wild Dream II trawling.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
East Coast Observers	BOAT CAPTAIN	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 81	Page 74 of 98
	DATE 27 Jul 2020 - Monday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	120.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 13,956.0		Hrs worked MTD: 11,172.0	Total: 24.0	420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0003	Wild Dream II	0.0	24.0
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
Total operating hrs to date: 2,530.0		Idle hrs MTD: 24.0	Opr hrs MTD: 1,920.0
		Total: 0.0	72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 82	Page 76 of 98
	DATE 28 Jul 2020 - Tuesday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	120.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 14,376.0		Hrs worked MTD: 11,592.0	Total: 24.0	420.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 2,602.0		Idle hrs MTD: 24.0	Opr hrs MTD: 1,992.0
		Total: 0.0	72.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 78 of 98	
		83		
		DATE	29 Jul 2020 - Wednesday	
PROJECT		CONTRACT NUMBER		
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140		
Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 14,688.0		Hrs worked MTD: 11,904.0	Total: 24.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	M/V Columbia		0.0	24.0
0002	M/V Cape Anne		0.0	24.0
0003	Wild Dream II		0.0	24.0
Total operating hrs to date: 2,674.0		Idle hrs MTD: 24.0	Opr hrs MTD: 2,064.0	Total: 0.0 72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 84	Page 80 of 98
	DATE 30 Jul 2020 - Thursday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

East Coast Observers	ENGINEER		1.0	12.0
Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 15,000.0		Hrs worked MTD: 12,216.0	Total: 24.0	312.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0003	Wild Dream II	0.0	24.0
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	0.0	24.0
Total operating hrs to date: 2,746.0		Idle hrs MTD: 24.0	Opr hrs MTD: 2,136.0
		Total: 0.0	72.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 85	Page 81 of 98
	DATE 31 Jul 2020 - Friday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 80 °F Max 96 °F No Precipitation 12 MPH Wind
----------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Trawler Wild Dream II trawling

TSHD Columbia digging area 400+00 to 460+00.

Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.

GENERAL COMMENTS

Dredge Columbia Began work on load 275. Then proceeded to Mobile for Fuel, Water, Minor Repairs,

646 minutes Fuel and Water
774 minutes to/ from dock

Wild Dream II continued trawling

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 82 of 98	
		85		
		DATE	31 Jul 2020 - Friday	
		PROJECT		CONTRACT NUMBER
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140		
Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 15,312.0		Hrs worked MTD: 12,528.0	Total: 24.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	M/V Columbia		0.0	24.0
0002	M/V Cape Anne		0.0	24.0
0003	Wild Dream II		0.0	24.0
Total operating hrs to date: 2,818.0		Idle hrs MTD: 24.0	Opr hrs MTD: 2,208.0	Total: 0.0 72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 86	Page 83 of 98
		DATE 01 Aug 2020 - Saturday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 78 °F Max 96 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Trawler Wild Dream II trawling			
TSHD Columbia to MARRS shipyard for repairs			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS			
Dredge Columbia sailed to MARRS shipyard for repairs			
747 minutes Minor Repairs 693 minutes to/ from dock			
Wild Dream II continued trawling			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 84 of 98	
		86		
		DATE	01 Aug 2020 - Saturday	
		PROJECT		CONTRACT NUMBER
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140		
Dutra Dredging Co.	SURVEYOR		0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE		1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 15,624.0		Hrs worked MTD: 312.0	Total: 24.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	M/V Columbia		0.0	24.0
0002	M/V Cape Anne		0.0	24.0
0003	Wild Dream II		0.0	24.0
Total operating hrs to date: 2,890.0		Idle hrs MTD: 0.0	Opr hrs MTD: 72.0	Total: 0.0 72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 87	Page 86 of 98
	DATE 02 Aug 2020 - Sunday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 15,936.0		Hrs worked MTD: 624.0	Total: 24.0 312.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0003	Wild Dream II	24.0	0.0
0001	M/V Columbia	24.0	0.0
0002	M/V Cape Anne	24.0	0.0
Total operating hrs to date: 2,890.0		Idle hrs MTD: 72.0	Opr hrs MTD: 72.0 Total: 72.0 0.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 88	Page 87 of 98
		DATE 03 Aug 2020 - Monday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 82 °F Max 92 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
TSHD Columbia to MARRS shipyard for repairs			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS			
Dredge Columbia remained at MARRS shipyard for repairs			
1200 minutes Minor Repair and 240 minutes transiting back to the job site			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
East Coast Observers	BOAT CAPTAIN	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 88	Page 88 of 98
	DATE 03 Aug 2020 - Monday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	DECK HAND	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 16,248.0		Hrs worked MTD: 936.0	Total: 24.0 312.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	20.0	4.0
0002	M/V Cape Anne	24.0	0.0
0003	Wild Dream II	24.0	0.0
Total operating hrs to date: 2,894.0		Idle hrs MTD: 140.0	Opr hrs MTD: 76.0 Total: 68.0 4.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 89	Page 90 of 98
	DATE 04 Aug 2020 - Tuesday	

PROJECT IDIQ Hopper Dredge for Pascagoula Harbor	CONTRACT NUMBER W9127820D0001 W9127820F0140
---	--

Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	DECK HAND		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 16,560.0		Hrs worked MTD: 1,248.0	Total: 24.0	312.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
0001	M/V Columbia	0.0	24.0
0002	M/V Cape Anne	24.0	0.0
0003	Wild Dream II	0.0	24.0
Total operating hrs to date: 2,942.0		Idle hrs MTD: 164.0	Opr hrs MTD: 124.0
		Total: 24.0	48.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 90	Page 91 of 98
		DATE 05 Aug 2020 - Wednesday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 98 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Trawler Wild Dream II trawling			
TSHD Columbia digging area 350+00 to 460+00.			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS			
Dredge Columbia continued digging in Pascagoula and finished load 282 , dug load 282-290 out of stations 350+00 to 460+00. Deposited load 282-289 into the ODMDS. Began work on load 290.			
Wild Dream II continued trawling			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 92 of 98	
		90		
		DATE	05 Aug 2020 - Wednesday	
		05 Aug 2020 - Wednesday		
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140		
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE	1.0	12.0	
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	12.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	48.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	24.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	DECK HAND	1.0	12.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 16,872.0		Hrs worked MTD: 1,560.0	Total: 24.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	M/V Columbia		0.0	24.0
0002	M/V Cape Anne		0.0	24.0
0003	Wild Dream II		0.0	24.0
Total operating hrs to date:	3,014.0	Idle hrs MTD: 164.0	Opr hrs MTD: 196.0	Total: 0.0 72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 91	Page 93 of 98
		DATE 06 Aug 2020 - Thursday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 96 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Trawler Wild Dream II trawling			
TSHD Columbia digging area 350+00 to 460+00.			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS			
Dredge Columbia continued digging in Pascagoula and finished load 2970 , dug load 290-297 out of stations 350+00 to 460+00. Deposited load 290-297 into the ODMDS. Began work on load 298.			
Wild Dream II continued trawling			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 94 of 98	
		91			
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		DATE			
		06 Aug 2020 - Thursday			
		CONTRACT NUMBER			
		W9127820D0001 W9127820F0140			
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE			1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER			2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR			1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN			2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER			1.0	12.0
Dutra Dredging Co.	DRAGTENDER			2.0	24.0
Dutra Dredging Co.	DREDGE MATE			2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK			1.0	12.0
Dutra Dredging Co.	OILER			2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN			1.0	12.0
Dutra Dredging Co.	DECK HAND			1.0	12.0
Dutra Dredging Co.	ENGINEER			2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		17,184.0	Hrs worked MTD:		1,872.0
			Total:		24.0
					312.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	M/V Columbia			0.0	24.0
0002	M/V Cape Anne			0.0	24.0
0003	Wild Dream II			0.0	24.0
Total operating hrs to date:		3,086.0	Idle hrs MTD:		164.0
			Opr hrs MTD:		268.0
			Total:		0.0
					72.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 92	Page 95 of 98
		DATE 07 Aug 2020 - Friday	
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 82 °F Max 92 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Trawler Wild Dream II trawling			
TSHD Columbia digging area 400+00 to 460+00.			
Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.			
GENERAL COMMENTS			
Dredge Columbia continued digging in Pascagoula and finished load 305 , dug load 298-305 out of stations 400+00 to 460+00. Deposited load 298-304 into the ODMDS.			
Wild Dream II continued trawling			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
East Coast Observers	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	12.0
East Coast Observers	DECK HAND	1.0	12.0
East Coast Observers	ENGINEER	1.0	12.0
Dutra Dredging Co.	SURVEYOR	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 96 of 98	
		92			
PROJECT		DATE			
		07 Aug 2020 - Friday			
PROJECT		CONTRACT NUMBER			
IDIQ Hopper Dredge for Pascagoula Harbor		W9127820D0001 W9127820F0140			
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE			1.0	12.0
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER			2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR			1.0	12.0
Dutra Dredging Co.	ABLE BODIED SEAMAN			2.0	48.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER			1.0	12.0
Dutra Dredging Co.	DRAGTENDER			2.0	24.0
Dutra Dredging Co.	DREDGE MATE			2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK			1.0	12.0
Dutra Dredging Co.	OILER			2.0	24.0
Dutra Dredging Co.	DREDGE CAPTAIN			1.0	12.0
Dutra Dredging Co.	DECK HAND			1.0	12.0
Dutra Dredging Co.	ENGINEER			2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		17,496.0	Hrs worked MTD:		2,184.0
			Total:		24.0
					312.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	M/V Columbia			0.0	24.0
0002	M/V Cape Anne			0.0	24.0
0003	Wild Dream II			0.0	24.0
Total operating hrs to date:		3,158.0	Idle hrs MTD:		164.0
			Opr hrs MTD:		340.0
			Total:		0.0
					72.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 93	Page 97 of 98																								
		DATE 08 Aug 2020 - Saturday																									
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		CONTRACT NUMBER W9127820D0001 W9127820F0140																									
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 82 °F Max 92 °F No Precipitation 10 MPH Wind																										
QC NARRATIVES ACTIVITIES IN PROGRESS Trawler Wild Dream II trawling TSHD Columbia digging area 400+00 to 460+00. Endangered Species Observes on board monitoring activities. ODESS program being utilized for daily load submittals.																											
GENERAL COMMENTS Dredge Columbia finalized digging in Pascagoula and finished load 308 , out of stations 400+00 to 460+00. Deposited load 308 into the ODMDS. Then Dredge Columbia transited back to Mobile to continue that project. Wild Dream II continued trawling while the dredge was in operation and then left the project.																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today																											
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today																											
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today																											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today																											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site																											
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>East Coast Observers</td> <td>BOAT CAPTAIN</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>East Coast Observers</td> <td>ENVIRON-CNTRL-SYS INST/SER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>East Coast Observers</td> <td>DECK HAND</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>East Coast Observers</td> <td>ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>Dutra Dredging Co.</td> <td>SURVEYOR</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">7.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	East Coast Observers	BOAT CAPTAIN	1.0	7.0	East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	7.0	East Coast Observers	DECK HAND	1.0	7.0	East Coast Observers	ENGINEER	1.0	7.0	Dutra Dredging Co.	SURVEYOR	0.0	7.0
Crew	Position	Number of Employees	Hours Worked																								
East Coast Observers	BOAT CAPTAIN	1.0	7.0																								
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	1.0	7.0																								
East Coast Observers	DECK HAND	1.0	7.0																								
East Coast Observers	ENGINEER	1.0	7.0																								
Dutra Dredging Co.	SURVEYOR	0.0	7.0																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 98 of 98					
		93							
PROJECT IDIQ Hopper Dredge for Pascagoula Harbor		DATE							
		08 Aug 2020 - Saturday							
		CONTRACT NUMBER							
		W9127820D0001 W9127820F0140							
Dutra Dredging Co.	SAFETY ENGINEER - ON SITE			1.0	7.0				
Dutra Dredging Co.	ENVIRON-CNTRL-SYS INST/SER			2.0	14.0				
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR			1.0	7.0				
Dutra Dredging Co.	ABLE BODIED SEAMAN			2.0	14.0				
Dutra Dredging Co.	DREDGE CHIEF ENGINEER			1.0	7.0				
Dutra Dredging Co.	DRAGTENDER			2.0	14.0				
Dutra Dredging Co.	DREDGE MATE			2.0	14.0				
Dutra Dredging Co.	DREDGE MESS COOK			1.0	7.0				
Dutra Dredging Co.	OILER			2.0	14.0				
Dutra Dredging Co.	DREDGE CAPTAIN			1.0	7.0				
Dutra Dredging Co.	DECK HAND			1.0	7.0				
Dutra Dredging Co.	ENGINEER			2.0	14.0				
Dutra Dredging Co.	BOAT CAPTAIN			2.0	14.0				
Total hrs worked to date:		17,671.0	Hrs worked MTD:	2,359.0	Total:	24.0	175.0		
EQUIPMENT HOURS									
Equipment Name		Description		Idle Hours	Operating Hours				
0003		Wild Dream II		0.0	7.0				
0001		M/V Columbia		0.0	7.0				
0002		M/V Cape Anne		0.0	7.0				
Total operating hrs to date:		3,179.0	Idle hrs MTD:	164.0	Opr hrs MTD:	361.0	Total:	0.0	21.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE		