

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 2	Page 1 of 488
		DATE 13 Jul 2013 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 90 °F 0.25 IN Precipitation No Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia Hopper Leak Test performed, 1600 to 1700 hours. Dredge Columbia commenced dredging Sta 360+00 to 460+00 @ 2105 Hours. 1 load dredged and 0 Loads Disposed.			
No surveys performed.			
GENERAL COMMENTS			
Dredge Columbia secured at Martin Energy Dock, aka Midstream Fuel Dock. Took of Fuel, lubes and supplies as well as verify equipment in working order to commence dredging.			
Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board at 1200 Hours.			
DQM inspectors on board at 0800 hours to recertify Columbia's certification. Calibration and verification checks done dockside and at dredge cut to facilitate drag depth, density and velocity gauges.			
Carlos, Corps QA, on board at 1200 hours to commence dredging operations.			
Dredge Columbia break dock @ 1700 hours to commence dredging operations.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Contractor perform house keeping. Additional Lube drum on decks. Remove most barrels and intend to remove remaining drums within next two days.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Note,			
Preparatory and Initial Inspections in the afternoon with Masters, Mate on watch, Endangered Species Observers and QA Inspector.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00001	QC Test	Perform Hopper Leak Test, Displacemet at 5569 LT when hopper filled at 1600 Hours. Displacement of 5472 LT at completion of test at 1700 hours. A loss of 97 LT or approximately 1.7% of long tons from hopper	Passed
CT-00002	QC Test	DQM recertification for the dredge Columbia. DQM inspecction completed prior to commencing dredging operations.	Passed
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 488	
		2		
		DATE	13 Jul 2013 - Saturday	
		13 Jul 2013 - Saturday		
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia		7/13/2013		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date:	24.0	Hrs worked MTD:	24.0	Total: 2.0 24.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		18.0	6.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date:	18.0	Idle hrs MTD:	18.0	Opr hrs MTD: 18.0 Total: 18.0 18.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 3	Page 3 of 488
	DATE 14 Jul 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
---	---

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 91 °F No Precipitation 5 MPH Wind
---	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia dredging Sta 360+00 to 460+00. 3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMDS
No surveys performed.

GENERAL COMMENTS
Normal dredging operations. Ideal conditions with heavy weekend recreational traffic.
Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.
Outline of Disposal site not on dump track plots. Correct Dredge positioning settings.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Contractor perform house keeping. Additional Lube drum on decks removed and sent back to dock. Decks cleared of any remaining tools and or equipment from mobilization operations.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Note,

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	
-------------	-------------	--

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
-------------	-----------	----------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 3	Page 4 of 488
	DATE 14 Jul 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 48.0		Hrs worked MTD: 48.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 54.0		Idle hrs MTD: 18.0		Opr hrs MTD: 54.0	Total: 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 4	Page 5 of 488
	DATE 15 Jul 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
---	---

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 88 °F Max 74 °F 0.01 IN Precipitation 10 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia dredging Sta 360+00 to 460+00. 4 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMDS
No surveys performed.

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.
DQM computer not sending data out. Check and verified wireless internet connection in working order. Asked DQM for assistance in why data was being sent.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Brad Shoffit reviewing equipment safety checklist with Captain and Chief Engineer. Tentative safety walk through changed from Tuesday, July 16th to Thursday, July 18th.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
RMS setup for project, COE required site ID from contractors computer. Dutra required Contract ID.
Contractor asked if Disposal plots and data tracking reports will be required. Contractor instructed to continue with plots and data printouts.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 4	Page 6 of 488
	DATE 15 Jul 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	72.0	Hrs worked MTD:	72.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	90.0	Idle hrs MTD:	18.0
		Opr hrs MTD:	90.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 5	Page 7 of 488								
		DATE 16 Jul 2013 - Tuesday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 89 °F No Precipitation 15 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
Columbia dredging Sta 360+00 to 460+00. 3 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMDS No surveys performed.											
GENERAL COMMENTS											
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. DQM assisted in getting to data uploaded to Corps Server. Software correction. Computer Hardware failure with Drag tenders computer during Disposal of load #10. Navigation computer not impacted and material properly placed. Computer repaired during transit back to cut and prior to dredging load #11. Hardware failure result of memory card error itself. Approximately half hour delay to transit due to slow bell. DQM data lost during computer hardware failure. Will attempt backup of data available.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
Brad Shoffit completed equipment safety checklist with Captain and Chief Engineer as well as safety checklist for Cape Anne. Tentative safety walk through changed from Tuesday, July 16th to Thursday, July 18th. Continue to perform house keeping.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
Contractor requested NTP acknowledgement and start of construction be updated in RMS. Contractor can't populate items in RMS and unable to do reports until appropriate box checked and date added. Ashley to address.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>				Name	First Day	Last Day					
Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 5	Page 8 of 488
	DATE 16 Jul 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	96.0	Hrs worked MTD:	96.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	126.0	Idle hrs MTD:	18.0
		Opr hrs MTD:	126.0
		Total:	0.0
			36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 6	Page 9 of 488
		DATE 17 Jul 2013 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 72 °F Max 93 °F No Precipitation 10 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia dredging Sta 360+00 to 460+00. 3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMDS			
Conditional survey performed, Sta 360+00 to 460+00.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.			
Reboot Wireless Internet because DQM data backed up in que. Data sent once wireless internet connection re-established. DQM load increment issue noted in weekly report. Tried different software procedure when completing dump to see if it corrects issue. Believe it is procedural as Mate as option to manual adjust or correct load # immediately after disposal.			
DQM requested data backup if possible for computer failure the previous eventing. Will attempt to recover what can be recovered, mostly positioning data.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Columbia's APP and AHA copies incompleated. Corrected Deficiency.			
Wheelhouse outlet without cover. Corrected Deficiency			
Continue to perform house keeping.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Ashley established NTP acknowledgement and entered Construction Start Date in RMS. Contractor caught up on QC and 27A Reports.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
QC-00001	Mobile Bay	Columbia's copy of Accidention Prevention Plan missing pages	
QC-00002	Mobile Bay	Wheel house 110 volt outlet lacking cover plate	
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
QC-00001	Mobile Bay	Columbia's copy of Accidention Prevention Plan missing pages	
QC-00002	Mobile Bay	Wheel house 110 volt outlet lacking cover plate	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 6	Page 10 of 488
		DATE 17 Jul 2013 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Columbia		7/13/2013	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	120.0	Hrs worked MTD:	120.0
		Total:	2.0
			24.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	162.0	Idle hrs MTD:	18.0
		Opr hrs MTD:	162.0
		Total:	0.0
			36.0
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 7	Page 11 of 488
	DATE 18 Jul 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
---	---

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 90 °F 0.50 IN Precipitation 10 MPH Wind
---	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 360+00 to 460+00. 4 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMDS

Three Corp employees on board for visit, Safety inspection.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

Had to reset Wireless Internet because DQM data backed up in que. Trying to find out when / what part of the bay it occurs to see if it is occurring because of location.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Safety walk thru conductor on-board the dredge Columbia. Corp Safety to write a letter listing deficiencies. One handrail need corrective action.

Continue to perform house keeping.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Ashley, Caree, and Stephen from Corp onboard for safety walk-thru. Few minor corrections to be fixed. One handrailing need to be repaired with a middle and toe railing.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
<u> </u>	

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
<u> </u>			

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<u> </u>		

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<u> </u>		

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<u> </u>		

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 7	Page 12 of 488
	DATE 18 Jul 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	144.0	Hrs worked MTD:	144.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	198.0	Idle hrs MTD:	18.0	Opr hrs MTD:	198.0
				Total:	0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 14 of 488	
		8		
		DATE	19 Jul 2013 - Friday	
		PROJECT		CONTRACT NUMBER
IDIQ Rental of Hopper in Mobile		W91278-13-D-0024 0001		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia		7/13/2013		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0	
Total hrs worked to date:	168.0	Hrs worked MTD:	168.0	Total: 2.0 24.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0001	Columbia	0.0	24.0	
0002	Cape Anne	0.0	12.0	
Total operating hrs to date:	234.0	Idle hrs MTD:	18.0	Opr hrs MTD: 234.0 Total: 0.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 9	Page 15 of 488
	DATE 20 Jul 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
---	---

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 87 °F 0.39 IN Precipitation 8 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 360+00 to 460+00. 4 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMDS

Worked on Velocity meter and Internet connection. The velocity sensor pads were reinstalled on the pipe and the unit was energized. Left the unit off for two hours and then tried to restart the meter. It restarted and seem to be giving a reading will watch it over hte next few loads and will contact service provider on monday for conculation. Rehooked internet as it was and will reset it several times a day to keep the que low.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

Had to reset internet to make connnection.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

started monthly safety checklist.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
-------------	-----------	----------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 16 of 488
9

DATE
20 Jul 2013 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 192.0		Hrs worked MTD: 192.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 270.0		Idle hrs MTD: 18.0	Opr hrs MTD: 270.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 10	Page 18 of 488
	DATE 21 Jul 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	216.0	Hrs worked MTD:	216.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	306.0	Idle hrs MTD:	18.0	Opr hrs MTD:	306.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 11	Page 19 of 488
	DATE 22 Jul 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 87 °F 0.72 IN Precipitation 10 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 360+00 to 460+00. 3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMDS

Gave Ashley a copy of sunday condition survey. Late in the day the dredge lost power due to clogged strainer. Went to anchor and cleaned all strainers.

Reset Velocity meter with tech support. left runing to monitor results.

Held weekly safety meeting review the procedure for JSA, proper PPE and Tripping Hazards

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

Gave Ashley a copy of sunday condition survey. Late in the day the dredge lost power due to clogged strainer. Went to anchor and cleaned all strainers.

Reset Velocity meter with tech support. left runing to monitor results.

Held weekly safety meeting review the procedure for JSA, proper PPE and Tripping Hazards

In Follow-up mode as part of the threee phase system.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Held weekly safety meeting -- JSA, PPE and trip hazards were discussed.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given. submitted a copy of current condition survey to Corp

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 11	Page 20 of 488
	DATE 22 Jul 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	240.0	Hrs worked MTD:	240.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	342.0	Idle hrs MTD:	18.0	Opr hrs MTD:	342.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)	
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 12	Page 22 of 488
	DATE 23 Jul 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	264.0	Hrs worked MTD:	264.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	378.0	Idle hrs MTD:	18.0	Opr hrs MTD:	378.0
				Total:	0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 13	Page 23 of 488
		DATE 24 Jul 2013 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 91 °F 0.10 IN Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 360+00 to 460+00. 4 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMS Conducted QA checks on DQM sensors perform light and loaded ship checks.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Conducted QA checks on DQM sensors perform light and loaded ship test. Reset Velocity meter, relocated the sensor pads to try a different locaation for better service. Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Fire extinguisher near galley was expired. It was changed out with a spare. The old one will be reinspected / filled as needed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
13 Page 24 of 488

DATE
24 Jul 2013 - Wednesday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 288.0		Hrs worked MTD: 288.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 414.0		Idle hrs MTD: 18.0	Opr hrs MTD: 414.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 14	Page 25 of 488
		DATE 25 Jul 2013 - Thursday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 90 °F 0.10 IN Precipitation 8 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 360+00 to 460+00. 3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMS Condition Survey of the Dredge Area Sta 460+00 to 360+00. Results updated the dredge, Results sent to the Corp via e-mail. Also Continued the channel survey conditions of the bay surveyed Sta 705+00 to 1034+98 on 500' intervals.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Condition Survey of the Dredge Area Sta 460+00 to 360+00. Results updated the dredge, Results sent to the Corp via e-mail. Also Continued the channel survey conditions of the bay surveyed Sta 705+00 to 1034+98 on 500' intervals. Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) A leak in the fire water system was found. Patches were installed and pipe fittings and valves were ordered. Some of the parts were obtained, others to arrive on Friday.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given. Sent via E-mail the current dredge area condition survey.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 14	Page 26 of 488
	DATE 25 Jul 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	312.0	Hrs worked MTD:	312.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	450.0	Idle hrs MTD:	18.0
		Opr hrs MTD:	450.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 15	Page 27 of 488
	DATE 26 Jul 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 92 °F 0.10 IN Precipitation 10 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 360+00 to 460+00. 3 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMS

Today ships tores were delivered to the dredge. The internet card was not connecting to the internet. A temporary cable was setup to allow the DQM computer to connect and catch up on the output strings.

The velocity meter was reset during the loading process.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

Today ships tores were delivered to the dredge. The internet card was not connecting to the internet. A temporary cable was setup to allow the DQM computer to connect and catch up on the output strings.

The velocity meter was reset during the loading process.

Late in the day the hydraulic system sprung a leak inside the ship in the tween decks. lost 20 minutes repairing it.

Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

More pipe fittings and valves were put on board to make the necessary repairs to the fire system.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given. Discussed weekend operations with Carlos

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	
-------------	-------------	--

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 15	Page 28 of 488
	DATE 26 Jul 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	336.0	Hrs worked MTD:	336.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	486.0	Idle hrs MTD:	18.0
		Opr hrs MTD:	486.0
		Total:	0.0
			36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 16	Page 30 of 488
	DATE 27 Jul 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	360.0	Hrs worked MTD:	360.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	522.0	Idle hrs MTD:	18.0	Opr hrs MTD:	522.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 17	Page 31 of 488								
		DATE 28 Jul 2013 - Sunday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 90 °F No Precipitation 10 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 360+00 to 460+00. 3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMSD Assembled the survey package of the monthly channel survey GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Assembled the survey package of the monthly channel survey Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Replaced forward mast light on the crewboat Cape Anne VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">_____</td> </tr> </tbody> </table> No QC requirements were completed today				Requirement No	Type	Description	Results	_____			
Requirement No	Type	Description	Results								

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No QC Deficiency items were issued today				Item No	Location	Description	_____				
Item No	Location	Description									

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No QC Deficiency items were corrected today				Item No	Location	Description	_____				
Item No	Location	Description									

CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No Contractors had their first or last day on the site				Name	First Day	Last Day	_____				
Name	First Day	Last Day									

VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td>_____</td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013	_____		
Dredge Name	First Day	Last Day									
Columbia	7/13/2013	_____									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 17	Page 32 of 488
	DATE 28 Jul 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	384.0	Hrs worked MTD:	384.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	558.0	Idle hrs MTD:	18.0	Opr hrs MTD:	558.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 18	Page 33 of 488
		DATE 29 Jul 2013 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 93 °F No Precipitation 5 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 360+00 to 460+00. 4 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMS Conducted condition survey # 4 of Dredge Area 1, Sta 460+00 - 360+00. Held weekly safety meeting on the Cape Anne and Columbia. GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Conducted condition survey # 4 of Dredge Area 1, Sta 460+00 - 360+00. Held weekly safety meeting on the Cape Anne and Columbia. Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Held weekly safety meeting on the Cape Anne and Columbia. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 18	Page 34 of 488
	DATE 29 Jul 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	408.0	Hrs worked MTD:	408.0
		Total:	2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0002	Cape Anne	0.0	12.0
0001	Columbia	0.0	24.0
Total operating hrs to date:	594.0	Idle hrs MTD:	18.0
		Opr hrs MTD:	594.0
		Total:	0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 19	Page 35 of 488
	DATE 30 Jul 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 91 °F 0.10 IN Precipitation 5 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 360+00 to 460+00. 1 loads dredged and 2 Loads Disposed of at Cell 8 & 9 at ODMS. Also dredged 1 load and disposed 1 load from Sta 560+00 to 460+00.

Dredge Columbia in for Fuel, Water, and Supplies.

Received word from Ashley to change dredge areas

Recalibrated Draft sensors at the dock for light ship.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

Dredge Columbia in for Fuel, Water, and Supplies.

Received word from Ashley to change dredge areas.

Recalibrated Draft sensors at the dock for light ship.

Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Proper procedures used while fueling.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Submitted monthly channel conditons of the bay. Submitted a Condition survey for review.
Later in the Day received word the dredge area 1 was whistle clean and to begin dredging a new area STA 560+00 to 460+00 upon leaving the fuel dock

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 19	Page 36 of 488	
		DATE 30 Jul 2013 - Tuesday		
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia		7/13/2013		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date:	432.0	Hrs worked MTD:	432.0	Total: 2.0 24.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date:	630.0	Idle hrs MTD:	18.0	Opr hrs MTD: 630.0 Total: 0.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 20	Page 37 of 488
	DATE 31 Jul 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 92 °F 0.10 IN Precipitation 10 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 460+00 to 560+00. 3 loads dredged and 2 Loads Disposed of at Cell 8 & 9 at ODMS.

The channel was closed to shipping traffic while a large heavy lift ship traverser the channel. The dredge waited in the gulf for the channel to open.

Before survey of dredge area 2 was conducted sta 560+00 to 460+00.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

The channel was closed to shipping traffic while a large heavy lift ship traverser the channel. The dredge waited in the gulf for the channel to open.

Before survey of dredge area 2 was conducted sta 560+00 to 460+00.

Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

During crew change all crew wore proper protective equipment.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

none given -- compared pay times with carlos. all time equals

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 20	Page 38 of 488
	DATE 31 Jul 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS							
Crew	Position			Number of Employees	Hours Worked		
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0		
Total hrs worked to date:	456.0	Hrs worked MTD:	456.0	Total:	2.0	24.0	

EQUIPMENT HOURS							
Equipment Name	Description			Idle Hours	Operating Hours		
0001	Columbia			0.0	24.0		
0002	Cape Anne			0.0	12.0		
Total operating hrs to date:	666.0	Idle hrs MTD:	18.0	Opr hrs MTD:	666.0	Total:	0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 21	Page 39 of 488
	DATE 01 Aug 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 93 °F 3 IN Precipitation 15 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia dredging Sta 460+00 to 560+00. 4 loads dredged and 42 Loads Disposed of at Cell 8 & 9 at ODMS.

After survey of dredge area 1 was conducted sta 460+00 to 360+00.

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

After survey of dredge area 1 was conducted sta 460+00 to 360+00.

Pay Estimate 2 submitted

Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Ten radios were order so the crew can have constant communication with each other while on watch.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
none given, submitted Pay Estimate # 2

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 21	Page 40 of 488
	DATE 01 Aug 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	480.0	Hrs worked MTD:	24.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	702.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	36.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 22	Page 42 of 488
	DATE 02 Aug 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	504.0	Hrs worked MTD:	48.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	738.0	Idle hrs MTD:	0.0	Opr hrs MTD:	72.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 23	Page 44 of 488
	DATE 03 Aug 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	528.0	Hrs worked MTD:	72.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0002	Cape Anne			0.0	12.0
0001	Columbia			0.0	24.0
Total operating hrs to date:	774.0	Idle hrs MTD:	0.0	Opr hrs MTD:	108.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 24	Page 45 of 488
	DATE 04 Aug 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
---	---

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 95 °F 0.10 IN Precipitation 8 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 460+00 to 560+00. 3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMS.

Dredge columbia conducted drag head chain test. Good at 26', 40', and 45'.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

Dredge columbia conducted drag head chain test. Good at 26', 40', and 45'.

Notced that the DQM was recieving updated data every 10 seconds. Reset the Dragtender computer it was then recieving data every 6 second.

Follow-up mode: All dredging and dispoasiga activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Replaced four lights on life jackets on the Cape Anne.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 24	Page 46 of 488
	DATE 04 Aug 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	552.0	Hrs worked MTD:	96.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	810.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	144.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 25	Page 47 of 488
		DATE 05 Aug 2013 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 95 °F 1 IN Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 460+00 to 560+00. 4 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMS. Weekly Safety meeting held, also fire drill and abandon ship. The mock fire was a stack fire.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Weekly Safety meeting held, also fire drill and abandon ship. The mock fire was a stack fire. Follow-up mode: All dredging and disposing activities are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Weekly Safety meeting held, also fire drill and abandon ship. The mock fire was a stack fire..			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 25	Page 48 of 488
	DATE 05 Aug 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	576.0	Hrs worked MTD:	120.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	846.0	Idle hrs MTD:	0.0	Opr hrs MTD:	180.0
			Total:	0.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 26	Page 49 of 488
		DATE 06 Aug 2013 - Tuesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 73 °F Max 94 °F 2.25 IN Precipitation 20 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 460+00 to 560+00. 3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMS. Condition 2 survey of the Dredge Area 2 conducted. Dredge updated, cross sections e-mailed to Ashley. GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Condition 2 survey of the Dredge Area 2 conducted. Dredge updated, cross sections e-mailed to Ashley. Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Local Electrains onboard planning wiring upgrades / improvements for the ship yard. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 26	Page 50 of 488
	DATE 06 Aug 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	600.0	Hrs worked MTD:	144.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	882.0	Idle hrs MTD:	0.0	Opr hrs MTD:	216.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 27	Page 51 of 488
		DATE 07 Aug 2013 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 93 °F 0.20 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia dredging Sta 460+00 to 560+00. 4 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMS.			
Conducted before survey for Area 3 sta 1040+00 to 1080+00. Received word the next area would be 730+00 to 800+00.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.			
Conducted before survey for Area 3 sta 1040+00 to 1080+00. Received word the next area would be 730+00 to 800+00.			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Local Electrans onboard planning wiring upgrades / improvements for the ship yard.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Received word the next area would be 730+00 to 800+00.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 27	Page 52 of 488
	DATE 07 Aug 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	624.0	Hrs worked MTD:	168.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0002	Cape Anne	0.0	12.0
0001	Columbia	0.0	24.0
Total operating hrs to date:	918.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	252.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 28	Page 53 of 488
		DATE 08 Aug 2013 - Thursday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 93 °F 0.10 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS Columbia dredging Sta 460+00 to 560+00. 3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Received drawings from the corp regarding the use of Foul River channel.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today No preparatory inspections held today			
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 28	Page 54 of 488
DATE 08 Aug 2013 - Thursday	

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	648.0	Hrs worked MTD:	192.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
0001	Columbia				0.0	24.0
0002	Cape Anne				0.0	12.0
Total operating hrs to date:	954.0	Idle hrs MTD:	0.0	Opr hrs MTD:	288.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 29	Page 55 of 488
		DATE 09 Aug 2013 - Friday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 91 °F 0.20 IN Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 460+00 to 560+00. 3 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMDs.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Follow-up mode: All dredging and disposing activities are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Proper procedures followed while loading ship stores.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 56 of 488
29

DATE
09 Aug 2013 - Friday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 672.0		Hrs worked MTD: 216.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 990.0		Idle hrs MTD: 0.0	Opr hrs MTD: 324.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 30	Page 57 of 488
	DATE 10 Aug 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 90 °F 0.20 IN Precipitation 10 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 460+00 to 560+00. 4 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMS.

Condition Survey of 560+00 to 460+00 and Before survey of Sta 730+00 to 800+00.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

Condition Survey of 560+00 to 460+00 and Before survey of Sta 730+00 to 800+00.

Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Communication reviewed between deckhands, pumphoom, engine room and bridge. Also tested radios with other ship to confirm working.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Spoke with Carlos, The plan is to review survey data monday morning and possible move into a new area.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	
-------------	-------------	--

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
-------------	-----------	----------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 58 of 488
30

DATE
10 Aug 2013 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 696.0		Hrs worked MTD: 240.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 1,026.0		Idle hrs MTD: 0.0	Opr hrs MTD: 360.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 31	Page 59 of 488
	DATE 11 Aug 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 90 °F 0.10 IN Precipitation 10 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia dredging Sta 460+00 to 560+00. 4 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMS.
Conducted weekly sensor checks.

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.
Conducted weekly sensor checks.
Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Checked flares on Dredge and crew boat -- All flares good, a few are getting close to expiration dates, replacements will be ordered.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	
-------------	-------------	--

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
-------------	-----------	----------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 31 Page 60 of 488

DATE
11 Aug 2013 - Sunday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 720.0		Hrs worked MTD: 264.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 1,062.0		Idle hrs MTD: 0.0	Opr hrs MTD: 396.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 32	Page 61 of 488
		DATE 12 Aug 2013 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 76 °F Max 87 °F 0.40 IN Precipitation 16 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia dredging Sta 460+00 to 560+00. 3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMS. One of the digs / dumps were from Sta 730+00 to 800+00			
In the afternoon / evening changed dredge areas to Sta 730+00 to 800+00			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.			
In the afternoon / evening changed dredge areas to Sta 730+00 to 800+00			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Shipyards personnel was briefed and wore the PPE while transferring between boats.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Received word to change dredge areas to 730+00 to 800+00			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 62 of 488
32

DATE
12 Aug 2013 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 744.0		Hrs worked MTD: 288.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 1,098.0		Idle hrs MTD: 0.0	Opr hrs MTD: 432.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 33	Page 63 of 488
	DATE 13 Aug 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 91 °F 1.80 IN Precipitation 23 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia dredging Sta 730+00 to 800+00. 5 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMSD.
Received word regarding dredging the up river turning basin

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.
Received word regarding dredging the up river turning basin
Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Checked ballast tanks for water all good

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
Received word asking about dredging the up river turning basin

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	_____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 33	Page 64 of 488
	DATE 13 Aug 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	768.0	Hrs worked MTD:	312.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	1,134.0	Idle hrs MTD:	0.0	Opr hrs MTD:	468.0
			Total:	0.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 66 of 488
34

DATE
14 Aug 2013 - Wednesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 792.0		Hrs worked MTD: 336.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0002	Cape Anne		0.0	12.0
0001	Columbia		0.0	24.0
Total operating hrs to date: 1,170.0		Idle hrs MTD: 0.0	Opr hrs MTD: 504.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 68 of 488
35

DATE
15 Aug 2013 - Thursday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 816.0		Hrs worked MTD: 360.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 1,206.0		Idle hrs MTD: 0.0	Opr hrs MTD: 540.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 69 of 488
		36	
PROJECT		DATE	
IDIQ Rental of Hopper in Mobile		16 Aug 2013 - Friday	
CONTRACTOR		CONTRACT NUMBER	
Dutra Dredging Company		W91278-13-D-0024 0001	
CONTRACTOR		WEATHER	
Dutra Dredging Company		Weather Caused No Delay Temperature Min 72 °F Max 88 °F 0.30 IN Precipitation 15 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 730+00 to 800+00. 2 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMD5. Dredge Columbia in for fuel, water, supplies, and minor repairs.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Dredge Columbia in for fuel, water, supplies, and minor repairs. Follow-up mode: All dredging and disposing activities are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Proper procedures followed while fueling the dredge.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Pay Estimate number 3 submitted			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 36	Page 70 of 488
	DATE 16 Aug 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	840.0	Hrs worked MTD:	384.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	1,242.0	Idle hrs MTD:	0.0	Opr hrs MTD:	576.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 37	Page 71 of 488
		DATE 17 Aug 2013 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 76 °F 0.40 IN Precipitation 15 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 730+00 to 800+00. 4 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge performing extra cleaning to be ready for shipyard.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 72 of 488
37

DATE
17 Aug 2013 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 864.0		Hrs worked MTD: 408.0		Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0002	Cape Anne		0.0	12.0
0001	Columbia		0.0	24.0
Total operating hrs to date: 1,278.0		Idle hrs MTD: 0.0	Opr hrs MTD: 612.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 38 Page 73 of 488

DATE 18 Aug 2013 - Sunday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused Critical Delay
Temperature Min 70 °F Max 77 °F
2.60 IN Precipitation 32 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 730+00 to 800+00. 1 loads dredged and 0 Loads Disposed of at Cell 8 & 9 at ODMS.

Dredge Columbia anchored for bad weather.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

Dredge Columbia anchored for bad weather

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Due to reduced visibility and wind - waves the dredge Columbia anchored up for weather

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given,

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name First Day Last Day
Columbia 7/13/2013

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 38	Page 74 of 488
	DATE 18 Aug 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	888.0	Hrs worked MTD:	432.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	1,314.0	Idle hrs MTD:	0.0	Opr hrs MTD:	648.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 39	Page 75 of 488
	DATE 19 Aug 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 73 °F Max 89 °F 0.20 IN Precipitation 14 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 730+00 to 800+00. 3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMS.

Dredge Columbia anchored for bad weather.

Condition Survey of Dredge Area 3 sta 730+00 to 800+00, Dredge updated, Cross Sections e-mailed to the Corp.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

Dredge Columbia anchored for bad weather

Condition Survey of Dredge Area 3 sta 730+00 to 800+00, Dredge updated, Cross Sections e-mailed to the Corp.

Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Due to reduced visibilty and wind - waves the dredge Columbia anchored up for weather

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given,

Cross Sections e-mailed to the Corp.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 39	Page 76 of 488
	DATE 19 Aug 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS					
Crew	Position		Number of Employees	Hours Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	912.0	Hrs worked MTD:	456.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	1,350.0	Idle hrs MTD:	0.0	Opr hrs MTD:	684.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 40	Page 78 of 488
	DATE 20 Aug 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	936.0	Hrs worked MTD:	480.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	1,386.0	Idle hrs MTD:	0.0	Opr hrs MTD:	720.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
41 Page 80 of 488

DATE
21 Aug 2013 - Wednesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 960.0		Hrs worked MTD: 504.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 1,422.0		Idle hrs MTD: 0.0	Opr hrs MTD: 756.0
		Total: 0.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 42	Page 82 of 488
	DATE 22 Aug 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	984.0	Hrs worked MTD:	528.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating		
Equipment Name	Description			Hours	Hours		
0001	Columbia			0.0	24.0		
0002	Cape Anne			0.0	12.0		
Total operating hrs to date:	1,458.0	Idle hrs MTD:	0.0	Opr hrs MTD:	792.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 43	Page 84 of 488
	DATE 23 Aug 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,008.0	Hrs worked MTD:	552.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	1,494.0	Idle hrs MTD:	0.0	Opr hrs MTD:	828.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 44	Page 86 of 488
	DATE 24 Aug 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,032.0	Hrs worked MTD:	576.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating		
Equipment Name	Description			Hours	Hours		
0002	Cape Anne			0.0	12.0		
0001	Columbia			0.0	24.0		
Total operating hrs to date:	1,530.0	Idle hrs MTD:	0.0	Opr hrs MTD:	864.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 87 of 488	
		45		
PROJECT		DATE	25 Aug 2013 - Sunday	
IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER	W91278-13-D-0024 0001	
CONTRACTOR	WEATHER			
Dutra Dredging Company	Weather Caused No Delay Temperature Min 71 °F Max 86 °F 0.10 IN Precipitation 20 MPH Wind			
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
Columbia dredging Sta 730+00 to 800+00. 4 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMDS.				
GENERAL COMMENTS				
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.				
Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
Crew preparing for Shipyard, Discussed the need to drink lots of water and stay hydrated.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT				
None Given,				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
<u>Preparatory Inspections held today</u>				
No preparatory inspections held today				
<u>Initial Inspections held today</u>				
No initial inspections held today				
ACTIVITY START/FINISH				
<u>Activity No Description</u>				
No activities were started or finished today				
QC REQUIREMENTS				
<u>Requirement No Type Description Results</u>				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
<u>Item No Location Description</u>				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
<u>Item No Location Description</u>				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
<u>Name First Day Last Day</u>				
No Contractors had their first or last day on the site				
VESSEL ON SITE				
<u>Dredge Name First Day Last Day</u>				
Columbia 7/13/2013				
LABOR HOURS				
<u>Crew Position Number of Employees Hours Worked</u>				

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 45	Page 88 of 488
DATE 25 Aug 2013 - Sunday	

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,056.0	Hrs worked MTD:	600.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
0001	Columbia				0.0	24.0
0002	Cape Anne				0.0	12.0
Total operating hrs to date:	1,566.0	Idle hrs MTD:	0.0	Opr hrs MTD:	900.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 89 of 488
		46	
		DATE	26 Aug 2013 - Monday
PROJECT		CONTRACT NUMBER	
IDIQ Rental of Hopper in Mobile		W91278-13-D-0024 0001	
CONTRACTOR	WEATHER		
Dutra Dredging Company	Weather Caused No Delay Temperature Min 71 °F Max 88 °F 0.10 IN Precipitation 7 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia dredging Sta 730+00 to 800+00. 1 loads dredged and 2 Loads Disposed of at Cell 8 & 9 at ODMS.			
The dredge Columbia shutdown for annual shipyard repairs			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.			
The dredge Columbia shutdown for annual shipyard repairs			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Crew preparing for Shipyard, Proper procedures followed to put off slop oil and water from the bldges			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given, The dredge Columbia shutdown for annual shipyard repairs			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Columbia		7/13/2013	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 46	Page 90 of 488
	DATE 26 Aug 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	1,080.0	Hrs worked MTD:	624.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0002	Cape Anne		0.0	12.0	
0001	Columbia		0.0	24.0	
Total operating hrs to date:	1,602.0	Idle hrs MTD:	0.0	Opr hrs MTD:	936.0
			Total:	0.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 84	Page 91 of 488				
		DATE 03 Oct 2013 - Thursday					
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001					
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 88 °F 0.14 IN Precipitation 8 MPH Wind						
<p>QC NARRATIVES</p> <p>ACTIVITIES IN PROGRESS Columbia dredging Sta 415+00 to 460+00. 1 loads dredged and 0 Loads Disposed of at Cell 8 & 9 at ODMS. The dredge Columbia resumed dredging operations after annual shipyard. Started dredging at 22:03</p> <p>GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. The dredge Columbia resumed dredging operations after annual shipyard. Started dredging at 22:03 Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification</p> <p>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Carefully watch tropical storm Karen.</p> <p>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with QA Jody Brown regarding starting dredging operations. Spoke with Herb Bullock regard start up and Storm preparations.</p>							
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>							
<p>ACTIVITY START/FINISH</p> <p>Activity No Description _____</p> <p>No activities were started or finished today</p>							
<p>QC REQUIREMENTS</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 20%;">Requirement No</td> <td style="width: 15%;">Type</td> <td style="width: 50%;">Description</td> <td style="width: 15%;">Results</td> </tr> </table> <p>_____</p> <p>No QC requirements were completed today</p>				Requirement No	Type	Description	Results
Requirement No	Type	Description	Results				
<p>ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 15%;">Item No</td> <td style="width: 25%;">Location</td> <td style="width: 60%;">Description</td> </tr> </table> <p>_____</p> <p>No QC Deficiency items were issued today</p>				Item No	Location	Description	
Item No	Location	Description					
<p>CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 15%;">Item No</td> <td style="width: 25%;">Location</td> <td style="width: 60%;">Description</td> </tr> </table> <p>_____</p> <p>No QC Deficiency items were corrected today</p>				Item No	Location	Description	
Item No	Location	Description					
<p>CONTRACTORS ON SITE (Report first and/or last day contractors were on site)</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 60%;">Name</td> <td style="width: 20%;">First Day</td> <td style="width: 20%;">Last Day</td> </tr> </table> <p>_____</p> <p>No Contractors had their first or last day on the site</p>				Name	First Day	Last Day	
Name	First Day	Last Day					
<p>VESSEL ON SITE</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 60%;">Dredge Name</td> <td style="width: 20%;">First Day</td> <td style="width: 20%;">Last Day</td> </tr> </table> <p>_____</p>				Dredge Name	First Day	Last Day	
Dredge Name	First Day	Last Day					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 84	Page 92 of 488
	DATE 03 Oct 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 1,104.0		Hrs worked MTD: 24.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 1,638.0		Idle hrs MTD: 0.0		Opr hrs MTD: 36.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 85	Page 93 of 488								
		DATE 04 Oct 2013 - Friday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 72 °F Max 88 °F 0.10 IN Precipitation 7 MPH Wind									
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>Columbia dredging Sta 415+00 to 460+00 West side only. 2 loads dredged and 2 Loads Disposed of at Cell 8 & 9 at ODMS.</p> <p>The Dredge Columbia continued to perform dredging operation in the Mobile Ship Channel. During the day several dredge pump tests were performed prior to loading the ship. Trying to acheive a rating for the New Orleans District.</p> <p>Carefully watching the developement of the tropical / Hurricane KAREN.</p> <p>Moved Irvington to safe harbor. Plans made to go dockside at Signal shipyard the monrnng of the 5th and remain until storm subsides.</p> <p>US Coast Guard issued marine safety bulletin with Condition Yankee.</p>											
GENERAL COMMENTS											
<p>Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.</p> <p>The Dredge Columbia continued to perform dredging operation in the Mobile Ship Channel. During the day several dredge pump tests were performed prior to loading the ship. Trying to acheive a rating for the New Orleans District.</p> <p>Carefully watching the developement of the tropical / Hurricane KAREN.</p> <p>US Coast Guard issued marine safety bulletin with Condition Yankee.</p> <p>Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>Carefully watch tropical storm Karen. Captain spoke with Coast Guard regarding ship safety during the storm. Plans made to secure the ship at Signal Shipyard. Plan to moor saturday morning.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
<p>Spoke with QA Jody Brown regarding parations and plans regarding the storm.</p> <p>Spoke with Herb Bullock regard Storm preparations.</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
Item No Location Description _____ No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
Item No Location Description _____											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 85	Page 94 of 488
	DATE 04 Oct 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE		
Dredge Name Columbia	First Day 7/13/2013	Last Day

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,128.0	Hrs worked MTD:	48.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0002	Cape Anne			0.0	12.0
0001	Columbia			0.0	24.0
Total operating hrs to date:	1,674.0	Idle hrs MTD:	0.0	Opr hrs MTD:	72.0
				Total:	0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 86	Page 95 of 488
	DATE 05 Oct 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
---	---

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 74 °F Max 87 °F 0.20 IN Precipitation 8 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 415+00 to 460+00 West side only. 0 loads dredged and 1 Loads Disposed of at Cell 8 & 9 at ODMS.

The Dredge Columbia continued to perform dredging operation in the Mobile Ship Channel.

Plans made to go dockside at Signal shipyard and will remain until storm subsides.

US Coast Guard issued marine safety bulletin with Condition Yankee.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.

Plans made to go dockside at Signal shipyard and will remain until storm subsides.
Carefully watching the development of the tropical / Hurricane KAREN.

US Coast Guard issued marine safety bulletin with Condition Yankee.

Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Carefully watching tropical storm / Hurricane Karen. Secured equipment at Signal Shipyard.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Spoke with QA Jody Brown stating the dredge and attendant plant were secured for the Tropical Storm / Hurricane KAREN.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name _____	First Day _____	Last Day _____
------------	-----------------	----------------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 86	Page 96 of 488
	DATE 05 Oct 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS						
Crew	Position			Number of Employees	Hours Worked	
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0	
Total hrs worked to date:	1,152.0	Hrs worked MTD:	72.0	Total:	2.0	24.0

EQUIPMENT HOURS						
Equipment Name	Description			Idle Hours	Operating Hours	
0001	Columbia			0.0	24.0	
0002	Cape Anne			0.0	12.0	
Total operating hrs to date:	1,710.0	Idle hrs MTD:	0.0	Opr hrs MTD:	108.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER <div style="text-align: right;">Page 97 of 488</div> 87								
		DATE 06 Oct 2013 - Sunday								
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001								
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 66 °F Max 78 °F 1.30 IN Precipitation 20 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 415+00 to 460+00 West side only. 0 loads dredged and 0 Loads Disposed of at Cell 8 & 9 at ODMS. The Dredge Columbia remained dockside for tropical storm Karen GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. The Dredge Columbia remained dockside for tropical storm Karen Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Carefully watching tropical storm / Hurricane Karen. Secured equipment at Signal Shipyard. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given										
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today										
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today										
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>			Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results							
No QC requirements were completed today										
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>			Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description								
No QC Deficiency items were issued today										
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>			Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description								
No QC Deficiency items were corrected today										
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>			Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day								
No Contractors had their first or last day on the site										
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td></td> </tr> </tbody> </table>			Dredge Name	First Day	Last Day	Columbia	7/13/2013			
Dredge Name	First Day	Last Day								
Columbia	7/13/2013									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 87	Page 98 of 488
	DATE 06 Oct 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,176.0	Hrs worked MTD:	96.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	1,746.0	Idle hrs MTD:	0.0	Opr hrs MTD:	144.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 88	Page 99 of 488
		DATE 07 Oct 2013 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 61 °F Max 78 °F No Precipitation 18 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia dredging Sta 415+00 to 460+00 West side only.3 loads dredged and 2 Loads Disposed of at Cell 8 & 9 at ODMDS.			
The Dredge Columbia remained dockside for tropical storm Karen. In the morning the dredge returned to work, starting dredging at 8:00 am.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board.			
The Dredge Columbia remained dockside for tropical storm Karen. In the morning the dredge returned to work, starting dredging at 8:00 am.			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Carefully watching tropical storm / Hurricane Karen. Equipment was secured at Signal Shipyard.			
When the dredge returned to work monthly / weekly safety meeting and drills were conducted			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Discussed monthly surveys of the bay, and bar channel. The monthly survey for the bay will be required every other monthly and now include the bar channel.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 88	Page 100 of 488
	DATE 07 Oct 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	1,200.0	Hrs worked MTD: 120.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	1,782.0	Idle hrs MTD: 0.0	Opr hrs MTD: 180.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 89	Page 101 of 488
		DATE 08 Oct 2013 - Tuesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 79 °F No Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 415+00 to 460+00 West side only.3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Discussed the installation of warning signs with Jody Brown			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 102 of 488
89

DATE
08 Oct 2013 - Tuesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 1,224.0		Hrs worked MTD: 144.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0002	Cape Anne	0.0	12.0
0001	Columbia	0.0	24.0
Total operating hrs to date: 1,818.0		Idle hrs MTD: 0.0	Opr hrs MTD: 216.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 90	Page 103 of 488
		DATE 09 Oct 2013 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 81 °F No Precipitation 12 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 415+00 to 460+00 West side only.4 loads dredged and 3 Loads Disposed of at Cell 8 & 9 at ODMS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board. Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) General housekeeping on board the dredge columbia.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Jody Brown regarding DQM sensors and data			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 90 Page 104 of 488

DATE
09 Oct 2013 - Wednesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,248.0	Hrs worked MTD:	168.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
0001	Columbia				0.0	24.0
0002	Cape Anne				0.0	12.0
Total operating hrs to date:	1,854.0	Idle hrs MTD:	0.0	Opr hrs MTD:	252.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 91	Page 106 of 488
	DATE 10 Oct 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,272.0	Hrs worked MTD:	192.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	1,890.0	Idle hrs MTD:	0.0	Opr hrs MTD:	288.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 92	Page 107 of 488								
		DATE 11 Oct 2013 - Friday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 82 °F 0.10 IN Precipitation 8 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 415+00 to 460+00 West side only.3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMS. Condition Survey of the dredge cut taken today Sta 414+00 to 460+00 GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Condition Survey of the dredge cut taken today Sta 414+00 to 460+00 Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) General Housekeeping -- While at the dock two dumpster of Trash was unloaded. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, e-mailed cross sections of current survey to the Corps											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today											
ACTIVITY START/FINISH <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="2">No activities were started or finished today</td> </tr> </tbody> </table>				Activity No	Description	No activities were started or finished today					
Activity No	Description										
No activities were started or finished today											
QC REQUIREMENTS <table border="1"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="1"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table border="1"> <thead> <tr> <th>Dredge Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013			
Dredge Name	First Day	Last Day									
Columbia	7/13/2013										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 92	Page 108 of 488
	DATE 11 Oct 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,296.0	Hrs worked MTD:	216.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	1,926.0	Idle hrs MTD:	0.0	Opr hrs MTD:	324.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 93 Page 110 of 488

DATE
12 Oct 2013 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 1,320.0		Hrs worked MTD: 240.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 1,962.0		Idle hrs MTD: 0.0	Opr hrs MTD: 360.0
		Total: 0.0	36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 94	Page 111 of 488
	DATE 13 Oct 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 87 °F No Precipitation 9 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia dredging Sta 415+00 to 460+00 West side only.3 loads dredged and 4 Loads Disposed of at Cell 8 & 9 at ODMDS.
Processed survey data

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Processed survey data package
Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Checked navigation lighting

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
94 Page 112 of 488

DATE
13 Oct 2013 - Sunday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 1,344.0		Hrs worked MTD: 264.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 1,998.0		Idle hrs MTD: 0.0	Opr hrs MTD: 396.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS					
Crew	Position		Number of Employees		Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0		24.0
Total hrs worked to date: 1,368.0		Hrs worked MTD: 288.0	Total: 2.0		24.0

EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours		Operating Hours
0002	Cape Anne		0.0		12.0
0001	Columbia		0.0		24.0
Total operating hrs to date: 2,034.0		Idle hrs MTD: 0.0	Opr hrs MTD: 432.0	Total: 0.0	36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 96	Page 115 of 488
		DATE 15 Oct 2013 - Tuesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 68 °F Max 82 °F No Precipitation 14 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 415+00 to 460+00 West side only.1 loads dredged and 2 Loads Disposed and from 1100+00 to 1190+00 dredged 3 loads and disposed of 2 loads at Cell 8 & 9 at ODMDS. Dredge Columbia changed dredging areas to 1100+00 to 1190+00. Conducted after survey of 415+00 to 460+00			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Dredge Columbia changed dredging areas to 1100+00 to 1190+00. Conducted after survey of 415+00 to 460+00 Follow-up mode: All dredging and disposing activities are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Conducted weekly safety meeting on the Cape Anne. Discussed the flesh eating bacteria abound in the bay. recommended use of hand washing and hand sanitizer.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed change of dredge assignment with Jody Brown to Sta 1100+00 to 1190+00.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name _____ First Day _____ Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 96	Page 116 of 488
	DATE 15 Oct 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS						
Crew	Position			Number of Employees	Hours Worked	
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0	
Total hrs worked to date:	1,392.0	Hrs worked MTD:	312.0	Total:	2.0	24.0

EQUIPMENT HOURS						
Equipment Name	Description			Idle Hours	Operating Hours	
0001	Columbia			0.0	24.0	
0002	Cape Anne			0.0	12.0	
Total operating hrs to date:	2,070.0	Idle hrs MTD:	0.0	Opr hrs MTD:	468.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 97	Page 117 of 488
		DATE 16 Oct 2013 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 82 °F No Precipitation 12 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia dredging Sta 1100+00 to 1190+00. 4 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMDS.			
Dredge Columbia down for engine repairs to the Dredge Pump Engine.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Columbia down for Dredge Pump engine repairs			
Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Ships horn was found to be in operable. A temporary horn was set up and the the ship's horn was removed and set ashore for repairs.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 97 Page 118 of 488

DATE
16 Oct 2013 - Wednesday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 1,416.0		Hrs worked MTD: 336.0		Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
0001	Columbia				0.0	24.0
0002	Cape Anne				0.0	12.0
Total operating hrs to date: 2,106.0		Idle hrs MTD: 0.0		Opr hrs MTD: 504.0	Total: 0.0	36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 98	Page 119 of 488
		DATE 17 Oct 2013 - Thursday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 84 °F 0.10 IN Precipitation 14 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 1100+00 to 1190+00. 5 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Electronic tech out to work on Pump room engine alarm panel			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 98 Page 120 of 488

DATE
17 Oct 2013 - Thursday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,440.0	Hrs worked MTD:	360.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description			Idle Hours	Operating Hours
0002	Cape Anne			0.0	12.0
0001	Columbia			0.0	24.0
Total operating hrs to date:	2,142.0	Idle hrs MTD:	0.0	Opr hrs MTD:	540.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 99	Page 122 of 488
	DATE 18 Oct 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	1,464.0	Hrs worked MTD:	384.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	2,178.0	Idle hrs MTD:	0.0	Opr hrs MTD:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 100	Page 124 of 488
	DATE 19 Oct 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,488.0	Hrs worked MTD:	408.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	2,214.0	Idle hrs MTD:	0.0	Opr hrs MTD:	612.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 101	Page 126 of 488
	DATE 20 Oct 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,512.0	Hrs worked MTD:	432.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	2,250.0	Idle hrs MTD:	0.0	Opr hrs MTD:	648.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 102	Page 127 of 488
	DATE 21 Oct 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 73 °F No Precipitation 10 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 1100+00 to 1190+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.

Dredge Columbia held weekly safety meeting.

In the Afternoon, Dredge Columbia lost generator power. The dredge went to anchor over night to investigate and correct the problem

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Dredge Columbia held weekly safety meeting.

In the Afternoon, Dredge Columbia lost generator power. The dredge went to anchor over night to investigate and correct the problem.

During this the Chief stubbled - tripped and bruised his knee. General first aid was administered onboard the dredge

Follow-up mode: All dredging and dispoaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Safety meeting on Crewboat -- col weather was topic demonstrated the survival suit.

Weekly safety meeting held on Dredge Columbia.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given, review time sheets with Jody Brown

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

<u>Activity No</u>	<u>Description</u>
--------------------	--------------------

No activities were started or finished today

QC REQUIREMENTS

<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>
-----------------------	-------------	--------------------	----------------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were corrected today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 102	Page 128 of 488	
		DATE 21 Oct 2013 - Monday		
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia		7/13/2013		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date:	1,536.0	Hrs worked MTD:	456.0	Total: 2.0 24.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date:	2,286.0	Idle hrs MTD:	0.0	Opr hrs MTD: 684.0 Total: 0.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 103	Page 130 of 488
	DATE 22 Oct 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,560.0	Hrs worked MTD:	480.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	2,322.0	Idle hrs MTD:	0.0	Opr hrs MTD:	720.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 104	Page 131 of 488
		DATE 23 Oct 2013 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 73 °F No Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 1100+00 to 1190+00. 4 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Reminded crew during crew change to wear ppe's.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 132 of 488
104
DATE
23 Oct 2013 - Wednesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 1,584.0		Hrs worked MTD: 504.0		Total: 2.0 24.0	

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours	
0001	Columbia				0.0	24.0	
0002	Cape Anne				0.0	12.0	
Total operating hrs to date: 2,358.0		Idle hrs MTD: 0.0		Opr hrs MTD: 756.0		Total: 0.0 36.0	

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 105	Page 134 of 488
	DATE 24 Oct 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,608.0	Hrs worked MTD:	528.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	2,394.0	Idle hrs MTD:	0.0	Opr hrs MTD:	792.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 106	Page 135 of 488
	DATE 25 Oct 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 53 °F Max 66 °F No Precipitation 16 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 1100+00 to 1190+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.

Dredge Columbia in for Fuel water and Supplies.
While dockside an electronic man was out to work on the hopper status plc and the aft ullage sensor. Both seemed to be working dockside. Also change the GPS unit to see it that corrects the X and Y for going to Louisiana.

Later in the day, several computers shutdown. We were able to restart Hypack, Our dragtender program and later or mates computer. The DQM computer starts but does not go into the DQM program.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Dredge Columbia in for Fuel water and Supplies.
While dockside an electronic man was out to work on the hopper status plc and the aft ullage sensor. Both seemed to be working dockside. Also change the GPS unit to see it that corrects the X and Y for going to Louisiana.

Later in the day, several computers shutdown. We were able to restart Hypack, Our dragtender program and later or mates computer. The DQM computer starts but does not go into the DQM program.

Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Proper procedures followed while fueling

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given, Spoke with Jake lambert regarding work on the sensors

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 136 of 488	
		106		
PROJECT IDIQ Rental of Hopper in Mobile		DATE	25 Oct 2013 - Friday	
		CONTRACT NUMBER	W91278-13-D-0024 0001	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia		7/13/2013		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date:	1,632.0	Hrs worked MTD:	552.0	Total: 2.0 24.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date:	2,430.0	Idle hrs MTD:	0.0	Opr hrs MTD: 828.0 Total: 0.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 107	Page 137 of 488
		DATE 26 Oct 2013 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 48 °F Max 70 °F No Precipitation 12 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 1100+00 to 1190+00. 5 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board DQM computer program not functioning. Follow-up mode: All dredging and disposing activities are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Test ran crewboat after propleer shaft replacement			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 107	Page 138 of 488
	DATE 26 Oct 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,656.0	Hrs worked MTD:	576.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	2,466.0	Idle hrs MTD:	0.0	Opr hrs MTD:	864.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 108 DATE 27 Oct 2013 - Sunday	Page 139 of 488								
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 73 °F No Precipitation 6 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 1100+00 to 1190+00. 5 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMDS. Condition survey of the dredge area conducted today. dredge matrix updated GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board DQM computer program not functioning. Condition survey of the dredge area conducted today. dredge matrix updated Follow-up mode: All dredging and disposing activities are in accordance with plans and specification SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Spoke with Chief regard alarm panel for dredge pump room. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given, Cross sections of current dredge area emailed to Corp											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 108	Page 140 of 488
	DATE 27 Oct 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS				Number of Employees	Hours Worked
Crew	Position				
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,680.0	Hrs worked MTD:	600.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle Hours	Operating Hours
Equipment Name	Description				
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	2,502.0	Idle hrs MTD:	0.0	Opr hrs MTD:	900.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 109	Page 141 of 488
	DATE 28 Oct 2013 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 79 °F No Precipitation 9 MPH Wind	
QC NARRATIVES		
ACTIVITIES IN PROGRESS		
Columbia dredging Sta 1100+00 to 1190+00. 5 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMDS.		
Sent backup data and error message for DQM system. Spoke with Rhonda to troubleshoot the the system. Later in the day the DQM system was working. Then we tried to install a new computer in the cabinet and cable were incorrectly replaced, later in the day the cabling issue was corrected.		
Late in the evening the Dredge pump clutch lossed air. The dredge anchored to correct it, 104 minutes lost.		
GENERAL COMMENTS		
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board		
Sent backup data and error message for DQM system. Spoke with Rhonda to troubleshoot the the system. Later in the day the DQM system was working. Then we tried to install a new computer in the cabinet and cable were incorrectly replaced, later in the day the cabling issue was corrected.		
Late in the evening the Dredge pump clutch lossed air. The dredge anchored to correct it, 104 minutes lost.		
Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification		
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)		
Proper procedures followed to repair dredg pump clutch.		
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT		
Spoke with Jody regarding dredging area and surveys.		
Spoke with Carlos regarding past months dredging operations and dailies.		
Spoke with Rhonda Lenoir to trouble shoot DQM computer.		
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)		
Preparatory Inspections held today _____		
No preparatory inspections held today		
Initial Inspections held today _____		
No initial inspections held today		
ACTIVITY START/FINISH		
Activity No Description _____		
No activities were started or finished today		
QC REQUIREMENTS		
Requirement No Type Description Results _____		
No QC requirements were completed today		
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)		
Item No Location Description _____		
No QC Deficiency items were issued today		
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)		
Item No Location Description _____		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 109	Page 142 of 488
	DATE 28 Oct 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)		
Name _____	First Day _____	Last Day _____
No Contractors had their first or last day on the site		

VESSEL ON SITE		
Dredge Name Columbia	First Day 7/13/2013	Last Day _____

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	1,704.0	Hrs worked MTD:	624.0
		Total:	2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	2,538.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	936.0
		Total:	0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 110	Page 144 of 488
	DATE 29 Oct 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	1,728.0	Hrs worked MTD:	648.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	2,574.0	Idle hrs MTD:	0.0	Opr hrs MTD:	972.0
			Total:	0.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 111	Page 146 of 488
	DATE 30 Oct 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	1,752.0	Hrs worked MTD:	672.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Columbia					0.0	24.0
0002	Cape Anne					0.0	12.0
Total operating hrs to date:	2,610.0	Idle hrs MTD:	0.0	Opr hrs MTD:	1,008.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

112

Page 147 of 488

DATE

31 Oct 2013 - Thursday

PROJECT

IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER

W91278-13-D-0024 0001

CONTRACTOR

Dutra Dredging Company

WEATHER

Weather Caused Critical Delay
Temperature Min 70 °F Max 80 °F
0.10 IN Precipitation 20 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 1100+00 to 1190+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.

Dredge Columbia anchored for Weather late in afternoon.

Condition survey of 1100+00 to 1190+00

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Dredge Columbia anchored for Weather late in afternoon.

Condition survey of 1100+00 to 1190+00

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Cape Anne locked out during repairs to water pump.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given, Spoke with Carlos regarding Cape Anne Repairs

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY

(Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY

(Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE

(Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 112	Page 148 of 488
	DATE 31 Oct 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	1,776.0	Hrs worked MTD: 696.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0002	Cape Anne	0.0	12.0
0001	Columbia	0.0	24.0
Total operating hrs to date:	2,646.0	Idle hrs MTD: 0.0	Opr hrs MTD: 1,044.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 113 Page 150 of 488

DATE
01 Nov 2013 - Friday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 1,800.0		Hrs worked MTD: 24.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 2,682.0		Idle hrs MTD: 0.0	Opr hrs MTD: 36.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 114	Page 151 of 488
	DATE 02 Nov 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 52 °F Max 77 °F No Precipitation 17 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 1100+00 to 1190+00. 5 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMDS.

Dredge Columbia was testing some hopper suction valves. At the time the dredge intake valve was open allowing the hopper to backflow out the intake and lose part of load 259.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Dredge Columbia was testing some hopper suction valves. At the time the dredge intake valve was open allowing the hopper to backflow out the intake and lose part of load 259.

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Warning signs received from Instant Sign company

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given, Spoke with CARlos regarding partial lost load. Was told to survey the area on Sunday

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 114	Page 152 of 488
	DATE 02 Nov 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	1,824.0	Hrs worked MTD: 48.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0002	Cape Anne	0.0	12.0
0001	Columbia	0.0	24.0
Total operating hrs to date:	2,718.0	Idle hrs MTD: 0.0	Opr hrs MTD: 72.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 115 DATE 03 Nov 2013 - Sunday	Page 153 of 488
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 69 °F No Precipitation 13 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia dredging Sta 1100+00 to 1190+00. 5 loads dredged and 6 Loads Disposed at Cell 8 & 9 at ODMDS.			
Condition survey of dredge area 1100+00 to 1190+00 plus extra tracks where dredge spilled.			
Extra 60 minutes for day light savings time.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Condition survey of dredge area 1100+00 to 1190+00 plus extra tracks where dredge spilled.			
Extra 60 minutes for day light savings time.			
Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Installed one warning sign at Mcnally Park.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given, E-mailed cross sections to Herb and Jody			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
No preparatory inspections held today			
<u>Initial Inspections held today</u>			
No initial inspections held today			
ACTIVITY START/FINISH			
<u>Activity No Description</u>			
No activities were started or finished today			
QC REQUIREMENTS			
<u>Requirement No Type Description Results</u>			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
<u>Item No Location Description</u>			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
<u>Item No Location Description</u>			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
<u>Name First Day Last Day</u>			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 115	Page 154 of 488
	DATE 03 Nov 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	1,848.0	Hrs worked MTD:	72.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	2,754.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	108.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 116	Page 155 of 488
		DATE 04 Nov 2013 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused Critical Delay Temperature Min 57 °F Max 72 °F No Precipitation 31 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia dredging Sta 1100+00 to 1190+00. 2 loads dredged and 2 Loads Disposed at Cell 8 & 9 at ODMDS.			
Dredge Columbia Anchored for high wind and waves			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Dredge Columbia Anchored for high wind and waves			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Installed project warning signs at Dauphin Island and the causeway			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Spoke with Carlos about dredge the north end of the cut			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 116 Page 156 of 488

DATE
04 Nov 2013 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 1,872.0		Hrs worked MTD: 96.0	Total: 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 2,790.0		Idle hrs MTD: 0.0	Opr hrs MTD: 144.0
		Total:	36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 117	Page 158 of 488
	DATE 05 Nov 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	1,896.0	Hrs worked MTD:	120.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	2,826.0	Idle hrs MTD:	0.0	Opr hrs MTD:	180.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 159 of 488
		118	DATE
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 75 °F No Precipitation 20 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia dredging Sta 1100+00 to 1190+00. 4 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Crew reminded to wear PPE during crew change			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Spoke with Herb regarding survey boat use for bar channel surveys			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 118	Page 160 of 488
DATE 06 Nov 2013 - Wednesday	

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 1,920.0		Hrs worked MTD: 144.0		Total: 2.0 24.0	

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours	
0001	Columbia				0.0	24.0	
0002	Cape Anne				0.0	12.0	
Total operating hrs to date: 2,862.0		Idle hrs MTD: 0.0		Opr hrs MTD: 216.0		Total: 0.0 36.0	

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 161 of 488
		119	
PROJECT		DATE	
		07 Nov 2013 - Thursday	
IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR	WEATHER		
Dutra Dredging Company	Weather Caused No Delay Temperature Min 51 °F Max 70 °F 0.10 IN Precipitation 30 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 1100+00 to 1190+00. 5 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMDS. Sailed Cape Anne to Dauphin Island for Bar Channel Survey -- Too Rough			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Sailed Cape Anne to Dauphin Island for Bar Channel Survey -- Too Rough Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Did not survey on the Mobile Bar due to Weather conditions			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Herb regarding survey boat use for bar channel surveys. Sailed to Dauphin Island Met with Corp Survey party. Decided it was too rough to survey.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 119	Page 162 of 488
	DATE 07 Nov 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 1,944.0		Hrs worked MTD: 168.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 2,898.0		Idle hrs MTD: 0.0		Opr hrs MTD: 252.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 120 DATE 08 Nov 2013 - Friday	Page 163 of 488								
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 66 °F No Precipitation 25 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 1100+00 to 1190+00. 2 loads dredged and 2 Loads Disposed at Cell 8 & 9 at ODMDS. And changed area to Sta 1040+00 to 1080+00. 3 loads dredged and 2 Loads Disposed at Cell 8 & 9 at ODMDS. Columbia received ship stores today -- too rough to survey GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Columbia received ship stores today -- too rough to survey Follow-up mode: All dredging and disposing activities are in accordance with plans and specification SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge Sailed to Theodore to give alee for loading ship stores. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Carlos regarding dredge area and surveys, decided to move dredge to a new area.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 120 Page 164 of 488

DATE
08 Nov 2013 - Friday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 1,968.0		Hrs worked MTD: 192.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 2,934.0		Idle hrs MTD: 0.0	Opr hrs MTD: 288.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 121	Page 166 of 488
	DATE 09 Nov 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	1,992.0	Hrs worked MTD:	216.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	2,970.0	Idle hrs MTD:	0.0	Opr hrs MTD:	324.0
			Total:	0.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 122	Page 167 of 488								
		DATE 10 Nov 2013 - Sunday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 53 °F Max 73 °F No Precipitation 10 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia dredging Sta 1040+00 to 1080+00. 2 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMS. Columbia down for Drag Arm control problems -- at anchor, 15:00 GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Columbia down for Drag Arm control problems -- at anchor, 15:00 Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge Columbia anchor for repairs to Drag Arm Controls VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">_____</td> </tr> </tbody> </table> No QC requirements were completed today				Requirement No	Type	Description	Results	_____			
Requirement No	Type	Description	Results								

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No QC Deficiency items were issued today				Item No	Location	Description	_____				
Item No	Location	Description									

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No QC Deficiency items were corrected today				Item No	Location	Description	_____				
Item No	Location	Description									

CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">_____</td> </tr> </tbody> </table> No Contractors had their first or last day on the site				Name	First Day	Last Day	_____				
Name	First Day	Last Day									

VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td>_____</td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013	_____		
Dredge Name	First Day	Last Day									
Columbia	7/13/2013	_____									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 122	Page 168 of 488
	DATE 10 Nov 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,016.0	Hrs worked MTD:	240.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	3,006.0	Idle hrs MTD:	0.0	Opr hrs MTD:	360.0
				Total:	0.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 123	Page 169 of 488
	DATE 11 Nov 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 75 °F No Precipitation 7 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 1040+00 to 1080+00. 0 loads dredged and 0 Loads Disposed at Cell 8 & 9 at ODMS.

Columbia down for Drag Arm control problems -- at anchor all day
Condition survey of the dredge area - Matrix updated.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Columbia down for Drag Arm control problems -- at anchor all day
Condition survey of the dredge area - Matrix updated.

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Weekly safety meeting and drills onboard dredge Columbia conducted

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
<u> </u>	

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
<u> </u>			

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<u> </u>		

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<u> </u>		

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<u> </u>		

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 123	Page 170 of 488
	DATE 11 Nov 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	2,040.0	Hrs worked MTD: 264.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	3,042.0	Idle hrs MTD: 0.0	Opr hrs MTD: 396.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 124	Page 171 of 488
	DATE 12 Nov 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 42 °F Max 73 °F No Precipitation 35 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia dredging Sta 1040+00 to 1080+00. 0 loads dredged and 0 Loads Disposed at Cell 8 & 9 at ODMS.

Columbia down for drag arm repairs. Sailed into Martin Midstream for fuel water and repairs. Repairs test ok in the afternoon. the dredge then remained dockside due to foul weather after 15:00 and remained through out the day.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Columbia down for drag arm repairs. Sailed into Martin Midstream for fuel water and repairs. Repairs test ok in the afternoon. the dredge then remained dockside due to foul weather after 15:00 and remained through out the day.

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Proper procedures followed while fueling.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

E-mailed Jacob Lambert regarding drag arm / hopper dump valve repairs and incorrect data for the down time.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

<u>Activity No</u>	<u>Description</u>
--------------------	--------------------

No activities were started or finished today

QC REQUIREMENTS

<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>
-----------------------	-------------	--------------------	----------------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

<u>Name</u>	<u>First Day</u>	<u>Last Day</u>
-------------	------------------	-----------------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 124	Page 172 of 488
	DATE 12 Nov 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	2,064.0	Hrs worked MTD:	288.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	3,078.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	432.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 125	Page 174 of 488
	DATE 13 Nov 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,088.0	Hrs worked MTD:	312.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	3,114.0	Idle hrs MTD:	0.0	Opr hrs MTD:	468.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 126	Page 175 of 488
	DATE 14 Nov 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 65 °F Max 34 °F No Precipitation 10 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia dredging Sta 1040+00 to 1080+00. 5 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMS.
Minor delay for traffic, 15 minutes

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Improving weather and sea conditions.
Mr. Tim Ekren on site for Mr. Albert Greniuk. Stores scheduled for Friday. Intend to perform conditional survey after stores.
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Reviewed misc welding projects with Chief.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None noted

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 126	Page 176 of 488
	DATE 14 Nov 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	2,112.0	Hrs worked MTD: 336.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	3,150.0	Idle hrs MTD: 0.0	Opr hrs MTD: 504.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 178 of 488	
		127		
PROJECT IDIQ Rental of Hopper in Mobile		DATE	15 Nov 2013 - Friday	
		CONTRACT NUMBER	W91278-13-D-0024 0001	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Columbia	7/13/2013			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0	
Total hrs worked to date:	2,136.0	Hrs worked MTD:	360.0	Total: 2.0 24.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0001	Columbia	0.0	24.0	
0002	Cape Anne	0.0	12.0	
Total operating hrs to date:	3,186.0	Idle hrs MTD:	0.0	Opr hrs MTD: 540.0 Total: 0.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 128	Page 179 of 488
		DATE 16 Nov 2013 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 61 °F Max 68 °F 0.05 IN Precipitation 20 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia dredging Sta 1040+00 to 1080+00. 0 loads dredged and 0 Loads Disposed at Cell 8 & 9 at ODMS. Secure for weather, rough seas, large swell with Easterly set.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Sea conditions deteriorated with Easterly offshore winds. Secure at Anchor			
Mr. Tim Ekren on site for Mr. Albert Greniuk. Stores delivered.			
Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Monitor sea conditions.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None noted			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
128 Page 180 of 488

DATE
16 Nov 2013 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 2,160.0		Hrs worked MTD: 384.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 3,222.0		Idle hrs MTD: 0.0	Opr hrs MTD: 576.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 129	Page 181 of 488
		DATE 17 Nov 2013 - Sunday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 64 °F Max 78 °F 0.07 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia dredging Sta 1040+00 to 1080+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMS. Resumed dredging at 0748 hours with better sea conditions. Heavy fog set in the afternoon and late evening hours. Warm air temperatures in forecast with lower water temperatures present for season.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Sea conditions improved but give way to dense fog conditions towards the evening. Warm air temperatures and lower water temperatures ideal for foggy conditions.			
Mr. Tim Ekren on site for Mr. Albert Greniuk. Mr. Andrew Hunt to be on site for next week.			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Drag tender remain in wheel house during transit through foggy conditions.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None noted.			
Forwarded latest conditional survey to Herb Bullock. Doing clean up cuts in current Dredge cut.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 129	Page 182 of 488
	DATE 17 Nov 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	2,184.0	Hrs worked MTD:	408.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	3,258.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	612.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 130	Page 184 of 488
	DATE 18 Nov 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,208.0	Hrs worked MTD:	432.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0002	Cape Anne			0.0	12.0
0001	Columbia			0.0	24.0
Total operating hrs to date:	3,294.0	Idle hrs MTD:	0.0	Opr hrs MTD:	648.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 131 Page 185 of 488

DATE
19 Nov 2013 - Tuesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 48 °F Max 72 °F
No Precipitation 12 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia completed dredging Sta 1040+00 to 1080+00 and moved into new dredge area 830+00 to 865+00. 5 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Mr. Andrew Hunt on site.

Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification

AD survey of dredge area stations 1040+00 to 1080+00

BD survey of dredge area stations 830+00 to 865+00

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Drag tender remain in wheel house during transit through foggy conditions.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None noted.

Mr. Carlos Pettway directed the Columbia to complete one more pass at stations 1040 to 1080 then proceed to new dredge area at stations 830+00 to 865+00

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name First Day Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 131	Page 186 of 488
	DATE 19 Nov 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS					
Crew	Position		Number of Employees	Hours Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	2,232.0	Hrs worked MTD:	456.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	3,330.0	Idle hrs MTD:	0.0	Opr hrs MTD:	684.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 132	Page 187 of 488
		DATE 20 Nov 2013 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 74 °F No Precipitation 6 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 830+00 to 865+00. 4 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Mr. Andrew Hunt on site. Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification Started end of month conditional survey of bay			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Drag tender remain in wheel house during transit through foggy conditions.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 132	Page 188 of 488
	DATE 20 Nov 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 2,256.0		Hrs worked MTD: 480.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 3,366.0		Idle hrs MTD: 0.0		Opr hrs MTD: 720.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 133	Page 189 of 488
	DATE 21 Nov 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 56 °F Max 75 °F No Precipitation 6 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia working in dredge area 830+00 to 865+00. 4 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Mr. Andrew Hunt on site.
Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification
Ran QC survey of dredge area
Continued end of month conditional survey of bay

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Drag tender remain in wheel house during transit through foggy conditions.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None noted.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 133	Page 190 of 488
	DATE 21 Nov 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	2,280.0	Hrs worked MTD: 504.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	3,402.0	Idle hrs MTD: 0.0	Opr hrs MTD: 756.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 134	Page 191 of 488
		DATE 22 Nov 2013 - Friday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 78 °F No Precipitation 15 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 830+00 to 865+00. 5 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Mr. Andrew Hunt on site. Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification Continued end of month conditional survey of bay			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Drag tender remain in wheel house during transit through foggy conditions.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 134 Page 192 of 488

DATE
22 Nov 2013 - Friday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 2,304.0		Hrs worked MTD: 528.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 3,438.0		Idle hrs MTD: 0.0	Opr hrs MTD: 792.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 135	Page 193 of 488
		DATE 23 Nov 2013 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 47 °F Max 58 °F No Precipitation 25 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 830+00 to 865+00. 2 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Mr. Andrew Hunt on site. Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification Continued end of month conditional survey of bay until wind forced us to stop			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Drag tender remain in wheel house during transit through foggy conditions.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 135	Page 194 of 488
	DATE 23 Nov 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 2,328.0		Hrs worked MTD: 552.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 3,474.0		Idle hrs MTD: 0.0		Opr hrs MTD: 828.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 136	Page 196 of 488
	DATE 24 Nov 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	2,352.0	Hrs worked MTD:	576.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	3,510.0	Idle hrs MTD:	0.0	Opr hrs MTD:	864.0
			Total:	0.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 137	Page 197 of 488
		DATE 25 Nov 2013 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 43 °F Max 59 °F 0.11 IN Precipitation 25 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 830+00 to 865+00. 1 loads dredged and 1 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposaing activies are in accordance with plans and specification Storm system moving into the area bringing high winds and rain over the next several days.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge anchored for safety during rough weather			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None noted.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description QA-00001			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 137 Page 198 of 488

DATE
25 Nov 2013 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,376.0	Hrs worked MTD:	600.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
0001	Columbia				0.0	24.0
0002	Cape Anne				0.0	12.0
Total operating hrs to date:	3,546.0	Idle hrs MTD:	0.0	Opr hrs MTD:	900.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 138	Page 200 of 488
	DATE 26 Nov 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	2,400.0	Hrs worked MTD:	624.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	3,582.0	Idle hrs MTD:	0.0	Opr hrs MTD:	936.0
			Total:	0.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 139	Page 201 of 488								
PROJECT IDIQ Rental of Hopper in Mobile		DATE 27 Nov 2013 - Wednesday									
CONTRACTOR Dutra Dredging Company		CONTRACT NUMBER W91278-13-D-0024 0001									
		WEATHER Weather Caused Critical Delay Temperature Min 30 °F Max 48 °F 0.10 IN Precipitation 30 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 830+00 to 865+00. 2 loads dredged and 2 Loads Disposed at Cell 8 & 9 at ODMDS. Dredge Columbia remained at Anchor until 11:39 for rough seas and high wind then returned to work. GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification. Dredge Columbia remained at Anchor until 11:39 for rough seas and high wind then returned to work. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Proper procedures followed while loading ship stores VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Carlos regarding corrections to Daily reports											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today											
ACTIVITY START/FINISH <table border="1"> <thead> <tr> <th data-bbox="115 1188 220 1209">Activity No</th> <th data-bbox="305 1188 412 1209">Description</th> </tr> </thead> <tbody> <tr> <td colspan="2" data-bbox="115 1255 1490 1283"> No activities were started or finished today </td> </tr> </tbody> </table>				Activity No	Description	No activities were started or finished today					
Activity No	Description										
No activities were started or finished today											
QC REQUIREMENTS <table border="1"> <thead> <tr> <th data-bbox="115 1337 274 1358">Requirement No</th> <th data-bbox="310 1337 354 1358">Type</th> <th data-bbox="513 1337 620 1358">Description</th> <th data-bbox="1284 1337 1357 1358">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4" data-bbox="115 1407 1490 1434"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="1"> <thead> <tr> <th data-bbox="115 1484 193 1505">Item No</th> <th data-bbox="305 1484 386 1505">Location</th> <th data-bbox="589 1484 696 1505">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3" data-bbox="115 1556 1490 1583"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="1"> <thead> <tr> <th data-bbox="115 1633 193 1654">Item No</th> <th data-bbox="305 1633 386 1654">Location</th> <th data-bbox="589 1633 696 1654">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3" data-bbox="115 1726 1490 1753"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="1"> <thead> <tr> <th data-bbox="115 1808 175 1829">Name</th> <th data-bbox="1000 1808 1089 1829">First Day</th> <th data-bbox="1247 1808 1336 1829">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3" data-bbox="115 1879 1490 1906"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table border="1"> <thead> <tr> <th data-bbox="115 1957 253 1978">Dredge Name</th> <th data-bbox="1000 1957 1089 1978">First Day</th> <th data-bbox="1247 1957 1336 1978">Last Day</th> </tr> </thead> <tbody> <tr> <td data-bbox="115 1982 209 2003">Columbia</td> <td data-bbox="1000 1982 1097 2003">7/13/2013</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013			
Dredge Name	First Day	Last Day									
Columbia	7/13/2013										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 139	Page 202 of 488
	DATE 27 Nov 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,424.0	Hrs worked MTD:	648.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	3,618.0	Idle hrs MTD:	0.0	Opr hrs MTD:	972.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 140	Page 204 of 488
	DATE 28 Nov 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,448.0	Hrs worked MTD:	672.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Columbia					0.0	24.0
0002	Cape Anne					0.0	12.0
Total operating hrs to date:	3,654.0	Idle hrs MTD:	0.0	Opr hrs MTD:	1,008.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 141	Page 206 of 488
	DATE 29 Nov 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,472.0	Hrs worked MTD:	696.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Columbia					0.0	24.0
0002	Cape Anne					0.0	12.0
Total operating hrs to date:	3,690.0	Idle hrs MTD:	0.0	Opr hrs MTD:	1,044.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 142	Page 208 of 488
	DATE 30 Nov 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,496.0	Hrs worked MTD:	720.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Columbia					0.0	24.0
0002	Cape Anne					0.0	12.0
Total operating hrs to date:	3,726.0	Idle hrs MTD:	0.0	Opr hrs MTD:	1,080.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 143	Page 209 of 488
		DATE 01 Dec 2013 - Sunday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 39 °F Max 55 °F No Precipitation 6 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 830+00 to 865+00. 4 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.			
Condition Survey of the Dredge area, updated dredge, emailed cross section to Corps.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
Condition Survey of the Dredge area, updated dredge, emailed cross section to Corps.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Crew A on the dredge watched safety video about hazard communication and Safety data sheets.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 143	Page 210 of 488
	DATE 01 Dec 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	2,520.0	Hrs worked MTD:	24.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	3,762.0	Idle hrs MTD:	0.0	Opr hrs MTD:	36.0
			Total:	0.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 211 of 488
144

DATE
02 Dec 2013 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 45 °F Max 73 °F
No Precipitation 8 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 830+00 to 865+00. 5 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Ships crew reviewing procedures for Vessel Security as required by Coast Guard

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name First Day Last Day

Columbia 7/13/2013

LABOR HOURS

Crew Position Number of Employees Hours Worked

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 144 Page 212 of 488

DATE
02 Dec 2013 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 2,544.0		Hrs worked MTD: 48.0		Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 3,798.0		Idle hrs MTD: 0.0	Opr hrs MTD: 72.0	Total: 0.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 145	Page 214 of 488
	DATE 03 Dec 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,568.0	Hrs worked MTD:	72.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	3,834.0	Idle hrs MTD:	0.0	Opr hrs MTD:	108.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 146	Page 215 of 488
		DATE 04 Dec 2013 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 61 °F Max 78 °F 0.10 IN Precipitation 15 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 830+00 to 865+00. 2 loads dredged and 2 Loads Disposed at Cell 8 & 9 at ODMS.			
Dredge Columbia in for Fuel water and supplies, Also the dredging was interrupted by dense fog inthe morning and evening.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
Dredge Columbia in for Fuel water and supplies, Also the dredging was interrupted by dense fog inthe morning and evening.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Proper Procedures followed while fueling			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Spoked with Herb regarding DQM system			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 146	Page 216 of 488
	DATE 04 Dec 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,592.0	Hrs worked MTD:	96.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	3,870.0	Idle hrs MTD:	0.0	Opr hrs MTD:	144.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 217 of 488
		147	
		DATE	05 Dec 2013 - Thursday
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 68 °F Max 73 °F 0.10 IN Precipitation 15 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia working in dredge area 830+00 to 865+00. 1 loads dredged and 2 Loads Disposed at Cell 8 & 9 at ODMDS.
Dredge Columbia anchored when fog set in and visibilty decreased

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activies are in accordance with plans and specification.
Dredge Columbia anchored when fog set in and visibilty decreased

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Dredge Columbia anchored dur to reduced visibility with foggy conditions

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 147	Page 218 of 488
	DATE 05 Dec 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,616.0	Hrs worked MTD:	120.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	3,906.0	Idle hrs MTD:	0.0	Opr hrs MTD:	180.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 148	Page 220 of 488
	DATE 06 Dec 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,640.0	Hrs worked MTD:	144.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	3,942.0	Idle hrs MTD:	0.0	Opr hrs MTD:	216.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 149	Page 221 of 488
		DATE 07 Dec 2013 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 43 °F Max 52 °F 0.10 IN Precipitation 18 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS Columbia working in dredge area 830+00 to 865+00. 4 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Crew reminded that wet conditions increase the risk of slippery decks			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today No preparatory inspections held today			
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 222 of 488
149

DATE
07 Dec 2013 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 2,664.0		Hrs worked MTD: 168.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 3,978.0		Idle hrs MTD: 0.0	Opr hrs MTD: 252.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 150	Page 224 of 488
	DATE 08 Dec 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,688.0	Hrs worked MTD:	192.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	4,014.0	Idle hrs MTD:	0.0	Opr hrs MTD:	288.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 151	Page 226 of 488
	DATE 09 Dec 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	2,712.0	Hrs worked MTD:	216.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	4,050.0	Idle hrs MTD:	0.0	Opr hrs MTD:	324.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 152	Page 227 of 488
		DATE 10 Dec 2013 - Tuesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 42 °F Max 59 °F 0.40 IN Precipitation 30 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 875+00 to 910+00. 5 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Weekly safety meeting conducted on the dredge Columbia			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked _____ _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 152 Page 228 of 488

DATE
10 Dec 2013 - Tuesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 2,736.0		Hrs worked MTD: 240.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 4,086.0		Idle hrs MTD: 0.0	Opr hrs MTD: 360.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 153	Page 229 of 488
	DATE 11 Dec 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 37 °F Max 60 °F No Precipitation 12 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 875+00 to 910+00. 4 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.

Had a manufactures rep from Vega Puls on board checking the ullage sensors. He set them to fast changing level. this should help track the disposals.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

Had a manufactures rep from Vega Puls on board checking the ullage sensors. He set them to fast changing level. this should help track the disposals.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Safety briefing of visitors to the vessel

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

<u>Activity No</u>	<u>Description</u>
--------------------	--------------------

No activities were started or finished today

QC REQUIREMENTS

<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>
-----------------------	-------------	--------------------	----------------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

<u>Name</u>	<u>First Day</u>	<u>Last Day</u>
-------------	------------------	-----------------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 153	Page 230 of 488
	DATE 11 Dec 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	2,760.0	Hrs worked MTD: 264.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	4,122.0	Idle hrs MTD: 0.0	Opr hrs MTD: 396.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 154	Page 231 of 488
	DATE 12 Dec 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 37 °F Max 55 °F No Precipitation 20 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 875+00 to 910+00. 4 loads dredged and 5 Loads Disposed at Cell 8 & 9 at ODMDS.

Had a manufactures rep from Vega Puls on board checking the ullage sensors. He set them to fast changing level. this should help track the disposals.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

Had a manufactures rep from Vega Puls on board checking the ullage sensors. He set them to fast changing level. this should help track the disposals.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Safety briefing of visitors to the vessel

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

received e-mail with next three dredge locations from Herb

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

<u>Activity No</u>	<u>Description</u>
--------------------	--------------------

No activities were started or finished today

QC REQUIREMENTS

<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>
-----------------------	-------------	--------------------	----------------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

<u>Name</u>	<u>First Day</u>	<u>Last Day</u>
-------------	------------------	-----------------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 154	Page 232 of 488
	DATE 12 Dec 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	2,784.0	Hrs worked MTD: 288.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	4,158.0	Idle hrs MTD: 0.0	Opr hrs MTD: 432.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 155	Page 234 of 488
	DATE 13 Dec 2013 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	2,808.0	Hrs worked MTD:	312.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating		
Equipment Name	Description		Hours	Hours			
0001	Columbia		0.0	24.0			
0002	Cape Anne		0.0	12.0			
Total operating hrs to date:	4,194.0	Idle hrs MTD:	0.0	Opr hrs MTD:	468.0	Total:	0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
156 Page 235 of 488

DATE
14 Dec 2013 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 52 °F Max 75 °F
0.20 IN Precipitation 30 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 875+00 to 910+00. 4 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.

Ullage sensors acting up, Rep to change one out on Monday.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

Ullage sensors acting up, Rep to change one out on Monday.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Performed monthly safety checkoff on Cape Anne. It was discovered that the EPIRB registration was expiring soon. the new registration sticker and paperwork arrived from the home office.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name First Day Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 156	Page 236 of 488
	DATE 14 Dec 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 2,832.0		Hrs worked MTD: 336.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 4,230.0		Idle hrs MTD: 0.0		Opr hrs MTD: 504.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 157	Page 237 of 488
	DATE 15 Dec 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 34 °F Max 51 °F No Precipitation 30 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 875+00 to 910+00. 4 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.

Ullage sensors acting up, Rep to change one out on Monday.

Condition survey taken on Saturday, updated the dredge, e-mailed the corp

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

Ullage sensors acting up, Rep to change one out on Monday.

Condition survey taken on Saturday, updated the dredge, e-mailed the corp.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Weekly safety meeting onducted on the Cape Anne

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given, e-mailed condition survey to the Corp

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 157	Page 238 of 488
	DATE 15 Dec 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	2,856.0	Hrs worked MTD:	360.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	4,266.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	540.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 158	Page 239 of 488
		DATE 16 Dec 2013 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 30 °F Max 55 °F No Precipitation 8 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 875+00 to 910+00. 5 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.			
Rep out to work on Ullage sensors			
Before survey of next dredge area conducted today STA 510 to 460			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
Rep out to work on Ullage sensors			
Before survey of next dredge area conducted today STA 510 to 460			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Weekly safety meeting conducted on the Columbia			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Spoke with Herb regarding pay estimate and ullage sensors, computer upgrades			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 158	Page 240 of 488
	DATE 16 Dec 2013 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	2,880.0	Hrs worked MTD:	384.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	4,302.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	576.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 159	Page 241 of 488
	DATE 17 Dec 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 32 °F Max 59 °F No Precipitation 8 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 875+00 to 910+00. 4 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.

Replaced module on Aft Ullage Sensor, appears to be working.

Condition Survey Of Dredge Area 875+00 to 910+00, Results submitted to Corp and Decided to move at midnight

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

Replaced module on Aft Ullage Sensor, appears to be working.

Condition Survey Of Dredge Area 875+00 to 910+00, Results submitted to Corp and Decided to move at midnight

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Proper lifting techs used when loading supplies to the dredge.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

E-mailed condition survey to Herb, Later in the day CARlos called and said to move the dredge at midnight to the next area

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 159	Page 242 of 488
	DATE 17 Dec 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	2,904.0	Hrs worked MTD: 408.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0002	Cape Anne	0.0	12.0
0001	Columbia	0.0	24.0
Total operating hrs to date:	4,338.0	Idle hrs MTD: 0.0	Opr hrs MTD: 612.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 160	Page 244 of 488
	DATE 18 Dec 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,928.0	Hrs worked MTD:	432.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	4,374.0	Idle hrs MTD:	0.0	Opr hrs MTD:	648.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 161	Page 245 of 488
		DATE 19 Dec 2013 - Thursday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 48 °F No Precipitation 13 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS Columbia working in dredge area 460+00 to 510+00. 4 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) None reported			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT none given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today No preparatory inspections held today			
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 161	Page 246 of 488
DATE 19 Dec 2013 - Thursday	

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	2,952.0	Hrs worked MTD:	456.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	4,410.0	Idle hrs MTD:	0.0	Opr hrs MTD:	684.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 247 of 488

162

DATE

20 Dec 2013 - Friday

PROJECT

IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER

W91278-13-D-0024 0001

CONTRACTOR

Dutra Dredging Company

WEATHER

Weather Caused No Delay
Temperature Min 76 °F Max 50 °F
No Precipitation 13 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 460+00 to 510+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

None reported

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

none given

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY

(Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY

(Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE

(Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name First Day Last Day

Columbia 7/13/2013

LABOR HOURS

Crew Position Number of Employees Hours Worked

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 248 of 488
162

DATE
20 Dec 2013 - Friday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 2,976.0		Hrs worked MTD: 480.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 4,446.0		Idle hrs MTD: 0.0	Opr hrs MTD: 720.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 163	Page 250 of 488
	DATE 21 Dec 2013 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 3,000.0		Hrs worked MTD: 504.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 4,482.0		Idle hrs MTD: 0.0		Opr hrs MTD: 756.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 251 of 488
		PROJECT	
IDIQ Rental of Hopper in Mobile		DATE	22 Dec 2013 - Sunday
CONTRACTOR		CONTRACT NUMBER	
Dutra Dredging Company		W91278-13-D-0024 0001	
CONTRACTOR		WEATHER	
Dutra Dredging Company		Weather Caused Critical Delay Temperature Min 46 °F Max 58 °F 1 IN Precipitation 30 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 460+00 to 510+00.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification. Due to high winds and heavy swells "Columbia" at anchor 24 hrs.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) None reported			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT none given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____ Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 164	Page 252 of 488
	DATE 22 Dec 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	3,024.0	Hrs worked MTD:	528.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	4,518.0	Idle hrs MTD:	0.0	Opr hrs MTD:	792.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 253 of 488
165

DATE
23 Dec 2013 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused Critical Delay
Temperature Min 36 °F Max 46 °F
0.40 IN Precipitation 25 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 460+00 to 510+00. 2 loads dredged and 2 Loads Disposed at Cell 8 & 9 at ODMDS.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

None reported

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

none given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
------	----------	---------------------	--------------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 165 Page 254 of 488

DATE
23 Dec 2013 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,048.0	Hrs worked MTD:	552.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
0001	Columbia				0.0	24.0
0002	Cape Anne				0.0	12.0
Total operating hrs to date:	4,554.0	Idle hrs MTD:	0.0	Opr hrs MTD:	828.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 255 of 488								
		166									
PROJECT IDIQ Rental of Hopper in Mobile		DATE	24 Dec 2013 - Tuesday								
		CONTRACT NUMBER	W91278-13-D-0024 0001								
CONTRACTOR	Dutra Dredging Company	WEATHER	Weather Caused No Delay Temperature Min 37 °F Max 48 °F No Precipitation 20 MPH Wind								
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 460+00 to 510+00. 4 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) None reported											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT none given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today											
ACTIVITY START/FINISH Activity No Description No activities were started or finished today											
QC REQUIREMENTS <table border="1"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site											
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013											
LABOR HOURS Crew Position Number of Employees Hours Worked											

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 166 Page 256 of 488

DATE
24 Dec 2013 - Tuesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,072.0	Hrs worked MTD:	576.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	4,590.0	Idle hrs MTD:	0.0	Opr hrs MTD:	864.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 167	Page 257 of 488
		DATE 25 Dec 2013 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 36 °F Max 57 °F No Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 460+00 to 510+00. 2 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification. Fuel and water day.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) None reported			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT none given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 167	Page 258 of 488
	DATE 25 Dec 2013 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,096.0	Hrs worked MTD:	600.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating		
Equipment Name	Description			Hours	Hours		
0002	Cape Anne			0.0	12.0		
0001	Columbia			0.0	24.0		
Total operating hrs to date:	4,626.0	Idle hrs MTD:	0.0	Opr hrs MTD:	900.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 168	Page 259 of 488								
		DATE 26 Dec 2013 - Thursday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 38 °F Max 56 °F No Precipitation 15 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 460+00 to 510+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMS. 1 Load started.											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification. QC Survey today.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) None reported											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT none given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today											
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013			
Dredge Name	First Day	Last Day									
Columbia	7/13/2013										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 168	Page 260 of 488
	DATE 26 Dec 2013 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	3,120.0	Hrs worked MTD:	624.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	4,662.0	Idle hrs MTD:	0.0	Opr hrs MTD:	936.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 169	Page 261 of 488
		DATE 27 Dec 2013 - Friday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 47 °F Max 58 °F No Precipitation 12 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 460+00 to 510+00. 4 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) None reported			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT none given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 169 Page 262 of 488

DATE
27 Dec 2013 - Friday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,144.0	Hrs worked MTD:	648.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
0001	Columbia				0.0	24.0
0002	Cape Anne				0.0	12.0
Total operating hrs to date:	4,698.0	Idle hrs MTD:	0.0	Opr hrs MTD:	972.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 170	Page 263 of 488
		DATE 28 Dec 2013 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 53 °F 2.50 IN Precipitation 16 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 460+00 to 510+00. 3 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) None reported			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT none given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 264 of 488
170

DATE
28 Dec 2013 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 3,168.0		Hrs worked MTD: 672.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 4,734.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,008.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 171	Page 265 of 488
	DATE 29 Dec 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 39 °F Max 54 °F 0.10 IN Precipitation 14 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 460+00 to 510+00. 4 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.

Condition Survey of the Dredge Area 460+00 to 510+00
Before Survey of next two areas 330 to 380 and 380 to 430.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

Condition Survey of the Dredge Area 460+00 to 510+00
Before Survey of next two areas 330 to 380 and 380 to 430.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Weekly safety meeting on the Cape Anne

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Cross Sections of today's condition survey E-mailed to the Herb.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

<u>Activity No</u>	<u>Description</u>
--------------------	--------------------

No activities were started or finished today

QC REQUIREMENTS

<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>
-----------------------	-------------	--------------------	----------------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

<u>Name</u>	<u>First Day</u>	<u>Last Day</u>
-------------	------------------	-----------------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 171	Page 266 of 488
	DATE 29 Dec 2013 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	3,192.0	Hrs worked MTD:	696.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	4,770.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	1,044.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 172	Page 267 of 488								
		DATE 30 Dec 2013 - Monday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 39 °F Max 55 °F No Precipitation 8 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 460+00 to 510+00. 3 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Weekly safety meeting on the Columbia											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given staying in the same area											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today											
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 15%;">Requirement No</th> <th style="text-align: left; width: 15%;">Type</th> <th style="text-align: left; width: 55%;">Description</th> <th style="text-align: left; width: 15%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 10%;">Item No</th> <th style="text-align: left; width: 20%;">Location</th> <th style="text-align: left; width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 10%;">Item No</th> <th style="text-align: left; width: 20%;">Location</th> <th style="text-align: left; width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 60%;">Name</th> <th style="text-align: left; width: 20%;">First Day</th> <th style="text-align: left; width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 60%;">Dredge Name</th> <th style="text-align: left; width: 20%;">First Day</th> <th style="text-align: left; width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013			
Dredge Name	First Day	Last Day									
Columbia	7/13/2013										
LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Crew</th> <th style="text-align: left; width: 40%;">Position</th> <th style="text-align: left; width: 20%;">Number of Employees</th> <th style="text-align: left; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked				
Crew	Position	Number of Employees	Hours Worked								

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 268 of 488
172

DATE
30 Dec 2013 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 3,216.0		Hrs worked MTD: 720.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 4,806.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,080.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 269 of 488
		173	
		DATE	31 Dec 2013 - Tuesday
		31 Dec 2013 - Tuesday	
PROJECT		CONTRACT NUMBER	
IDIQ Rental of Hopper in Mobile		W91278-13-D-0024 0001	
CONTRACTOR	WEATHER		
Dutra Dredging Company	Weather Caused No Delay Temperature Min 42 °F Max 50 °F 0.10 IN Precipitation 14 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 460+00 to 510+00. 4 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMS.			
Dredge Columbia performing water test for Company use			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
Dredge Columbia performing water test for Company use			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Happy New Year			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 173	Page 270 of 488
	DATE 31 Dec 2013 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,240.0	Hrs worked MTD:	744.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Columbia					0.0	24.0
0002	Cape Anne					0.0	12.0
Total operating hrs to date:	4,842.0	Idle hrs MTD:	0.0	Opr hrs MTD:	1,116.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 174	Page 271 of 488
		DATE 01 Jan 2014 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 44 °F Max 60 °F 0.20 IN Precipitation 9 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 460+00 to 510+00. 3 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Happy New Year			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
174 Page 272 of 488

DATE
01 Jan 2014 - Wednesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 3,264.0		Hrs worked MTD: 24.0		Total: 2.0 24.0	

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours	
0001	Columbia				0.0	24.0	
0002	Cape Anne				0.0	12.0	
Total operating hrs to date: 4,878.0		Idle hrs MTD: 0.0		Opr hrs MTD: 36.0		Total: 0.0 36.0	

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
175 Page 273 of 488

DATE
02 Jan 2014 - Thursday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 35 °F Max 60 °F
0.30 IN Precipitation 30 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 460+00 to 510+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.
Condition Survey of the Dredge Area, 460+00 to 510+00, dredge Matrix updated, Cross Sections e-mailed to Herb

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.
Condition Survey of the Dredge Area, 460+00 to 510+00, dredge Matrix updated, Cross Sections e-mailed to Herb

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Reminded crew to wear PPE's for the task at hand.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name First Day Last Day
Columbia 7/13/2013

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 175	Page 274 of 488
	DATE 02 Jan 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,288.0	Hrs worked MTD:	48.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	4,914.0	Idle hrs MTD:	0.0	Opr hrs MTD:	72.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 176	Page 275 of 488
		DATE 03 Jan 2014 - Friday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 27 °F Max 43 °F No Precipitation 20 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 460+00 to 510+00. 4 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Proper procedures followed to load ship stores			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 176 Page 276 of 488

DATE
03 Jan 2014 - Friday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,312.0	Hrs worked MTD:	72.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description			Idle Hours	Operating Hours
0002	Cape Anne			0.0	12.0
0001	Columbia			0.0	24.0
Total operating hrs to date:	4,950.0	Idle hrs MTD:	0.0	Opr hrs MTD:	108.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 177	Page 278 of 488
	DATE 04 Jan 2014 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,336.0	Hrs worked MTD:	96.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	4,986.0	Idle hrs MTD:	0.0	Opr hrs MTD:	144.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 178	Page 280 of 488
	DATE 05 Jan 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,360.0	Hrs worked MTD:	120.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	5,022.0	Idle hrs MTD:	0.0	Opr hrs MTD:	180.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 179	Page 282 of 488
	DATE 06 Jan 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,384.0	Hrs worked MTD:	144.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	5,058.0	Idle hrs MTD:	0.0	Opr hrs MTD:	216.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 180	Page 283 of 488
		DATE 07 Jan 2014 - Tuesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 17 °F Max 34 °F No Precipitation 13 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 380+00 to 430+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Crew reminded to water out for ice on decks			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Noine Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 284 of 488
180

DATE
07 Jan 2014 - Tuesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 3,408.0		Hrs worked MTD: 168.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 5,094.0		Idle hrs MTD: 0.0	Opr hrs MTD: 252.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 181	Page 285 of 488
		DATE 08 Jan 2014 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 26 °F Max 46 °F No Precipitation 14 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 380+00 to 430+00. 3 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Tested alarms on Engine Alarms on Cape Anne			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Noine Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 286 of 488
181

DATE
08 Jan 2014 - Wednesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 3,432.0		Hrs worked MTD: 192.0		Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 5,130.0		Idle hrs MTD: 0.0	Opr hrs MTD: 288.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 182	Page 288 of 488
	DATE 09 Jan 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,456.0	Hrs worked MTD:	216.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	5,166.0	Idle hrs MTD:	0.0	Opr hrs MTD:	324.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 185	Page 290 of 488
	DATE 12 Jan 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,528.0	Hrs worked MTD:	288.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	5,274.0	Idle hrs MTD:	0.0	Opr hrs MTD:	432.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 186	Page 291 of 488
		DATE 13 Jan 2014 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused Critical Delay Temperature Min 44 °F Max 57 °F 1 IN Precipitation 10 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Columbia working in dredge area 380+00 to 430+00. 1 load dredged and 1 Load Disposed at Cell 8 & 9 at ODMDS. From 1423 to 2400 at anchor due to low visibility from rain and fog. After midnight the dredge anchored due to gyro compass problems			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification. From 1423 to 2400 at anchor due to low visibility from rain and fog. After midnight the dredge anchored due to gyro compass problems			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge Anchor with gyro compasss problems at night.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 186	Page 292 of 488
	DATE 13 Jan 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	3,552.0	Hrs worked MTD:	312.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	5,310.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	468.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 188	Page 293 of 488
		DATE 15 Jan 2014 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 43 °F Max 56 °F No Precipitation 6 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 380+00 to 430+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
none noted.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 188	Page 294 of 488
DATE 15 Jan 2014 - Wednesday	

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,600.0	Hrs worked MTD:	360.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
0001	Columbia				0.0	24.0
0002	Cape Anne				0.0	12.0
Total operating hrs to date:	5,382.0	Idle hrs MTD:	0.0	Opr hrs MTD:	540.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 189 DATE 16 Jan 2014 - Thursday	Page 295 of 488								
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 35 °F Max 56 °F No Precipitation 8 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS Columbia working in dredge area 380+00 to 430+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification. 10 minutes spent performing chain calibration on drag head											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) None noted											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013			
Dredge Name	First Day	Last Day									
Columbia	7/13/2013										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 189	Page 296 of 488
	DATE 16 Jan 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,624.0	Hrs worked MTD:	384.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	5,418.0	Idle hrs MTD:	0.0	Opr hrs MTD:	576.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 190	Page 297 of 488
		DATE 17 Jan 2014 - Friday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 27 °F Max 56 °F No Precipitation 8 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 380+00 to 430+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) None noted			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 190 Page 298 of 488

DATE
17 Jan 2014 - Friday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 3,648.0		Hrs worked MTD: 408.0		Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours		
0001	Columbia	0.0	24.0		
0002	Cape Anne	0.0	12.0		
Total operating hrs to date: 5,454.0		Idle hrs MTD: 0.0	Opr hrs MTD: 612.0	Total: 0.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
191 Page 299 of 488

DATE
18 Jan 2014 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 26 °F Max 56 °F
No Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 380+00 to 430+00. 4 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMS.

Conditional survey performed today. Stations 380+00 to 430+00

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

None noted

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name First Day Last Day

Columbia 7/13/2013

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 191	Page 300 of 488
	DATE 18 Jan 2014 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,672.0	Hrs worked MTD:	432.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	5,490.0	Idle hrs MTD:	0.0	Opr hrs MTD:	648.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 192	Page 301 of 488
		DATE 19 Jan 2014 - Sunday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 45 °F Max 60 °F 1 IN Precipitation 15 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 380+00 to 430+00. 3 loads dredged and 4 Loads Disposed at Cell 8 & 9 at ODMDS.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Walk around visual deck safety inspection			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 302 of 488
192

DATE
19 Jan 2014 - Sunday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 3,696.0		Hrs worked MTD: 456.0		Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 5,526.0		Idle hrs MTD: 0.0	Opr hrs MTD: 684.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 193 Page 303 of 488

DATE
20 Jan 2014 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 46 °F Max 64 °F
No Precipitation 15 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 380+00 to 430+00.
2 loads dredged and 2 Loads Disposed at Cell 8 & 9 at ODMDS.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

none noted

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 193	Page 304 of 488
	DATE 20 Jan 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	3,720.0	Hrs worked MTD:	480.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	5,562.0	Idle hrs MTD:	0.0	Opr hrs MTD:	720.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 194	Page 306 of 488
	DATE 21 Jan 2014 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,744.0	Hrs worked MTD:	504.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	5,598.0	Idle hrs MTD:	0.0	Opr hrs MTD:	756.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
195 Page 307 of 488

DATE
22 Jan 2014 - Wednesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused Critical Delay
Temperature Min 31 °F Max 56 °F
No Precipitation 30 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 380+00 to 430+00.
2 loads dredged and 1 Load Disposed at Cell 8 & 9 at ODMDS.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.
High winds and rough seas sent ship to anchor

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

none noted

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 195	Page 308 of 488
	DATE 22 Jan 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,768.0	Hrs worked MTD:	528.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0002	Cape Anne			0.0	12.0
0001	Columbia			0.0	24.0
Total operating hrs to date:	5,634.0	Idle hrs MTD:	0.0	Opr hrs MTD:	792.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 196	Page 310 of 488
	DATE 23 Jan 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	3,792.0	Hrs worked MTD:	552.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	5,670.0	Idle hrs MTD:	0.0	Opr hrs MTD:	828.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 197	Page 312 of 488
	DATE 24 Jan 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	3,816.0	Hrs worked MTD:	576.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	5,706.0	Idle hrs MTD:	0.0	Opr hrs MTD:	864.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 198	Page 313 of 488								
		DATE 25 Jan 2014 - Saturday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 35 °F Max 56 °F No Precipitation 20 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 380+00 to 430+00. 3 loads dredged and 3 Loads Disposed at Cell 8 & 9 at ODMDS.											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) none noted											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013			
Dredge Name	First Day	Last Day									
Columbia	7/13/2013										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 198	Page 314 of 488
	DATE 25 Jan 2014 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,840.0	Hrs worked MTD:	600.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	5,742.0	Idle hrs MTD:	0.0	Opr hrs MTD:	900.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 199	Page 316 of 488
	DATE 26 Jan 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,864.0	Hrs worked MTD:	624.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	5,778.0	Idle hrs MTD:	0.0	Opr hrs MTD:	936.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 200	Page 318 of 488
	DATE 27 Jan 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,888.0	Hrs worked MTD:	648.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	5,814.0	Idle hrs MTD:	0.0	Opr hrs MTD:	972.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 201	Page 320 of 488
	DATE 28 Jan 2014 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	3,912.0	Hrs worked MTD:	672.0	Total:	2.0 24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Columbia					0.0	24.0
0002	Cape Anne					0.0	12.0
Total operating hrs to date:	5,850.0	Idle hrs MTD:	0.0	Opr hrs MTD:	1,008.0	Total:	0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 202	Page 321 of 488
	DATE 29 Jan 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 21 °F Max 33 °F No Precipitation 20 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 380+00 to 430+00.

Dredge Columbia into Midstream fuel dock for repairs to hydraulic pumps 1440 minutes

Icy weather

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

Dredge Columbia into Midstream fuel dock for repairs to hydraulic pumps 1440 minutes

Icy weather

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Crew watchful of icy weather

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 202	Page 322 of 488
	DATE 29 Jan 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	3,936.0	Hrs worked MTD: 696.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	5,886.0	Idle hrs MTD: 0.0	Opr hrs MTD: 1,044.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 203	Page 324 of 488
	DATE 30 Jan 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	3,960.0	Hrs worked MTD:	720.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Columbia					0.0	24.0
0002	Cape Anne					0.0	12.0
Total operating hrs to date:	5,922.0	Idle hrs MTD:	0.0	Opr hrs MTD:	1,080.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 204	Page 325 of 488
	DATE 31 Jan 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 27 °F Max 60 °F No Precipitation 12 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 380+00 to 430+00. 1 load dredged 1 load disposed in Cell 8 & 9 Open Water Disposal Site

Dredge Columbia into Midstream fuel dock for repairs to hydraulic pumps after repair completed the dredge returned to work in the afternoon.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.

Dredge Columbia into Midstream fuel dock for repairs to hydraulic pumps after repair completed the dredge returned to work in the afternoon.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Crew following proper procedures while testing hydraulic system with Techs.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given Compared time numbers with Carlos

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

<u>Activity No</u>	<u>Description</u>
--------------------	--------------------

No activities were started or finished today

QC REQUIREMENTS

<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>
-----------------------	-------------	--------------------	----------------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

<u>Name</u>	<u>First Day</u>	<u>Last Day</u>
-------------	------------------	-----------------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 204	Page 326 of 488
	DATE 31 Jan 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	3,984.0	Hrs worked MTD:	744.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	5,958.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	1,116.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 205	Page 327 of 488								
		DATE 01 Feb 2014 - Saturday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 37 °F Max 64 °F No Precipitation 13 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 380+00 to 430+00. 4 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specification.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Crew following up on Hydraulic system repairs											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today											
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;"><u>Requirement No</u></th> <th style="width: 15%;"><u>Type</u></th> <th style="width: 50%;"><u>Description</u></th> <th style="width: 20%;"><u>Results</u></th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>	No QC requirements were completed today			
<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;"><u>Item No</u></th> <th style="width: 20%;"><u>Location</u></th> <th style="width: 70%;"><u>Description</u></th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				<u>Item No</u>	<u>Location</u>	<u>Description</u>	No QC Deficiency items were issued today				
<u>Item No</u>	<u>Location</u>	<u>Description</u>									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;"><u>Item No</u></th> <th style="width: 20%;"><u>Location</u></th> <th style="width: 70%;"><u>Description</u></th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				<u>Item No</u>	<u>Location</u>	<u>Description</u>	No QC Deficiency items were corrected today				
<u>Item No</u>	<u>Location</u>	<u>Description</u>									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;"><u>Name</u></th> <th style="width: 20%;"><u>First Day</u></th> <th style="width: 20%;"><u>Last Day</u></th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				<u>Name</u>	<u>First Day</u>	<u>Last Day</u>	No Contractors had their first or last day on the site				
<u>Name</u>	<u>First Day</u>	<u>Last Day</u>									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;"><u>Dredge Name</u></th> <th style="width: 20%;"><u>First Day</u></th> <th style="width: 20%;"><u>Last Day</u></th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td></td> </tr> </tbody> </table>				<u>Dredge Name</u>	<u>First Day</u>	<u>Last Day</u>	Columbia	7/13/2013			
<u>Dredge Name</u>	<u>First Day</u>	<u>Last Day</u>									
Columbia	7/13/2013										
LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 20%;"><u>Crew</u></th> <th style="width: 40%;"><u>Position</u></th> <th style="width: 20%;"><u>Number of Employees</u></th> <th style="width: 20%;"><u>Hours Worked</u></th> </tr> </thead> <tbody> <tr> <td colspan="4"> </td> </tr> </tbody> </table>				<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>				
<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>								

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 328 of 488
205

DATE
01 Feb 2014 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 4,008.0		Hrs worked MTD: 24.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 5,994.0		Idle hrs MTD: 0.0	Opr hrs MTD: 36.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 206	Page 330 of 488
	DATE 02 Feb 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,032.0	Hrs worked MTD:	48.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	6,030.0	Idle hrs MTD:	0.0	Opr hrs MTD:	72.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 220	Page 331 of 488
	DATE 16 Feb 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 33 °F Max 68 °F No Precipitation 10 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia working in dredge area 500+00 to 550+00.
3 loads dredged 4 loads disposed in Cell 8 & 9 Open Water Disposal Site

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
none

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
none given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	
-------------	-------------	--

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 220	Page 332 of 488
	DATE 16 Feb 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,368.0	Hrs worked MTD:	384.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	6,534.0	Idle hrs MTD:	0.0	Opr hrs MTD:	576.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 221	Page 333 of 488
	DATE 17 Feb 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 55 °F Max 73 °F No Precipitation 10 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia working in dredge area 500+00 to 550+00.
4 loads dredged 4 loads disposed in Cell 8 & 9 Open Water Disposal Site

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.
Conducted conditional survey of dredge area 500+00 to 550+00. Matrix and cross sections sent to ship.
Cross sections sent to ACE.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
none

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
none given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 221	Page 334 of 488
	DATE 17 Feb 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	4,392.0	Hrs worked MTD: 408.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	6,570.0	Idle hrs MTD: 0.0	Opr hrs MTD: 612.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 222	Page 336 of 488
	DATE 18 Feb 2014 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,416.0	Hrs worked MTD:	432.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0002	Cape Anne			0.0	12.0
0001	Columbia			0.0	24.0
Total operating hrs to date:	6,606.0	Idle hrs MTD:	0.0	Opr hrs MTD:	648.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 223	Page 338 of 488
	DATE 19 Feb 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	4,440.0	Hrs worked MTD:	456.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	6,642.0	Idle hrs MTD:	0.0	Opr hrs MTD:	684.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 235	Page 339 of 488
		DATE 03 Mar 2014 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 34 °F Max 66 °F 0.10 IN Precipitation 25 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 500+00 to 550+00. 4 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Made sure the dredge had e-charts for Theodore ship canal VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Herb e-mailed to move into Theodore Ship Canal 0+00 to 40+00 after midnight			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 235 Page 340 of 488

DATE
03 Mar 2014 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,704.0	Hrs worked MTD:	72.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
0001	Columbia				0.0	24.0
0002	Cape Anne				0.0	12.0
Total operating hrs to date:	7,038.0	Idle hrs MTD:	0.0	Opr hrs MTD:	108.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 236 Page 341 of 488								
PROJECT IDIQ Rental of Hopper in Mobile		DATE 04 Mar 2014 - Tuesday								
CONTRACTOR Dutra Dredging Company		CONTRACT NUMBER W91278-13-D-0024 0001								
		WEATHER Weather Caused No Delay Temperature Min 34 °F Max 39 °F 0.30 IN Precipitation 16 MPH Wind								
<p>QC NARRATIVES</p> <p>ACTIVITIES IN PROGRESS</p> <p>Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 4 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site</p> <p>Recalibrated draft sensors</p> <p>GENERAL COMMENTS</p> <p>Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board</p> <p>Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.</p> <p>Recalibrated draft sensors</p> <p>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</p> <p>Mate's learning the new current flows in the Theodore Ship Canal</p> <p>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</p> <p>Worked with Mike on Draft sensor calibration</p>										
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>										
<p>ACTIVITY START/FINISH</p> <p>Activity No Description _____</p> <p>No activities were started or finished today</p>										
<p>QC REQUIREMENTS</p> <table border="1"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4" style="text-align: center;">No QC requirements were completed today</td> </tr> </tbody> </table>			Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results							
No QC requirements were completed today										
<p>ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)</p> <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="text-align: center;">No QC Deficiency items were issued today</td> </tr> </tbody> </table>			Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description								
No QC Deficiency items were issued today										
<p>CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)</p> <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="text-align: center;">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>			Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description								
No QC Deficiency items were corrected today										
<p>CONTRACTORS ON SITE (Report first and/or last day contractors were on site)</p> <table border="1"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="text-align: center;">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>			Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day								
No Contractors had their first or last day on the site										
<p>VESSEL ON SITE</p> <table border="1"> <thead> <tr> <th>Dredge Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="text-align: center;">No Vessels on site today</td> </tr> </tbody> </table>			Dredge Name	First Day	Last Day	No Vessels on site today				
Dredge Name	First Day	Last Day								
No Vessels on site today										

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 342 of 488
236

DATE
04 Mar 2014 - Tuesday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 4,728.0		Hrs worked MTD: 96.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 7,074.0		Idle hrs MTD: 0.0	Opr hrs MTD: 144.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 237 DATE 05 Mar 2014 - Wednesday	Page 343 of 488								
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 41 °F Max 61 °F 0.10 IN Precipitation 10 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 4 load dredged 5 load disposed in Cell 8 & 9 Open Water Disposal Site Working on correcting - solving problems with aft draft sensor GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications. Working on correcting - solving problems with aft draft sensor SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Columbia slowed to allow navy vessel to pass prior to turning into Theodore Ship Canal VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Worked with Mike on Draft sensor calibration, spoke with Herb about February 28th dredge report being saved as March 28th.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 237	Page 344 of 488
	DATE 05 Mar 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 4,752.0		Hrs worked MTD: 120.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0002	Cape Anne			0.0	12.0
0001	Columbia			0.0	24.0
Total operating hrs to date: 7,110.0		Idle hrs MTD: 0.0		Opr hrs MTD: 180.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 238	Page 345 of 488
		DATE 06 Mar 2014 - Thursday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 54 °F 0.60 IN Precipitation 16 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 4 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site			
Working on correcting - solving problems with aft draft sensor			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.			
Working on correcting - solving problems with aft draft sensor			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Mate's paying extra attention during reduced visibility and traffic situations			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Spoke with Herb regarding survey data to be conducted on Friday			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 346 of 488
238

DATE
06 Mar 2014 - Thursday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 4,776.0		Hrs worked MTD: 144.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 7,146.0		Idle hrs MTD: 0.0	Opr hrs MTD: 216.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 239	Page 347 of 488
		DATE 07 Mar 2014 - Friday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 42 °F Max 57 °F No Precipitation 18 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 5 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site			
Condition survey of Theodore 0+00 to 40+00, Data e-mailed to Corp, Dredge updated			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.			
Condition survey of Theodore 0+00 to 40+00, Data e-mailed to Corp, Dredge updated			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Proper procedures followed while loading ship stores			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Condition survey of Theodore 0+00 to 40+00, Data e-mailed to Corp			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 239 Page 348 of 488

DATE
07 Mar 2014 - Friday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 4,800.0		Hrs worked MTD: 168.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 7,182.0		Idle hrs MTD: 0.0	Opr hrs MTD: 252.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 240	Page 349 of 488								
		DATE 08 Mar 2014 - Saturday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 41 °F Max 66 °F No Precipitation 12 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 4 load dredged 5 load disposed in Cell 8 & 9 Open Water Disposal Site											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Checked navigation lights on Dredge											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today											
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013			
Dredge Name	First Day	Last Day									
Columbia	7/13/2013										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 240	Page 350 of 488
	DATE 08 Mar 2014 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	4,824.0	Hrs worked MTD:	192.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	7,218.0	Idle hrs MTD:	0.0	Opr hrs MTD:	288.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 241	Page 351 of 488
	DATE 09 Mar 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 52 °F Max 72 °F No Precipitation 8 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 4 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site

Time Change only 23 hours today
Condition survey of the cut Theodore 0+00 to 40+00, Dredge updated, Corp e-mailed the results.
Problems with new computer system with the time change

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.

Time Change only 23 hours today
Condition survey of the cut Theodore 0+00 to 40+00, Dredge updated, Corp e-mailed the results.
Problems with new computer system with the time change

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Safety Meeting held on Cape Anne -- rescue on man over board drill conducted

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 241	Page 352 of 488
	DATE 09 Mar 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS					
Crew	Position		Number of Employees	Hours Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	4,848.0	Hrs worked MTD:	216.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	7,254.0	Idle hrs MTD:	0.0	Opr hrs MTD:	324.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 246	Page 353 of 488
		DATE 14 Mar 2014 - Friday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 37 °F Max 66 °F No Precipitation 22 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 4 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site			
Ships stores today. Hydraulic hose problems in winch room lost 233 minutes			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.			
Ships stores today. Hydraulic hose problems in winch room lost 233 minutes			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Lock out tag out procedures followed when repairs made to hydraulic system.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 246	Page 354 of 488
	DATE 14 Mar 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	4,968.0	Hrs worked MTD: 336.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	7,434.0	Idle hrs MTD: 0.0	Opr hrs MTD: 504.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 247	Page 355 of 488
		DATE 15 Mar 2014 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 55 °F Max 64 °F 0.26 IN Precipitation 23 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 3 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site			
Dredge Anchor for Weather at 20:08			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.			
Dredge Anchor for Weather at 20:08			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge Anchored for high wind and waves			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 356 of 488
247

DATE
15 Mar 2014 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 4,992.0		Hrs worked MTD: 360.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 7,470.0		Idle hrs MTD: 0.0	Opr hrs MTD: 540.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 248 DATE 16 Mar 2014 - Sunday	Page 357 of 488								
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 61 °F Max 71 °F 2 IN Precipitation 34 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 0 load dredged 0 load disposed in Cell 8 & 9 Open Water Disposal Site Dredge Anchor for Weather all day GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications. Dredge Anchor for Weather all day SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge Anchored for high wind and waves VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 358 of 488
248

DATE
16 Mar 2014 - Sunday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 5,016.0		Hrs worked MTD: 384.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0002	Cape Anne		0.0	12.0
0001	Columbia		0.0	24.0
Total operating hrs to date: 7,506.0		Idle hrs MTD: 0.0	Opr hrs MTD: 576.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 360 of 488
249

DATE
17 Mar 2014 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 5,040.0		Hrs worked MTD: 408.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 7,542.0		Idle hrs MTD: 0.0	Opr hrs MTD: 612.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 250	Page 361 of 488								
		DATE 18 Mar 2014 - Tuesday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 44 °F Max 57 °F No Precipitation 20 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 1 load dredged 1 load disposed in Cell 8 & 9 Open Water Disposal Site Dredge Anchored for repairs to starting system GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications. Dredge Anchor for Weather all day SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Proper procedures followed while repairs made to main engine VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Mike about Inspector change											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table border="0"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="0"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="0"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="0"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table border="0"> <thead> <tr> <th>Dredge Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 362 of 488
250

DATE
18 Mar 2014 - Tuesday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 5,064.0		Hrs worked MTD: 432.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0002	Cape Anne		0.0	12.0
0001	Columbia		0.0	24.0
Total operating hrs to date: 7,578.0		Idle hrs MTD: 0.0	Opr hrs MTD: 648.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 251	Page 363 of 488								
		DATE 19 Mar 2014 - Wednesday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 44 °F Max 66 °F No Precipitation 18 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 5 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Crew reminded to wear PPE during crew change											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Jonthan Ellsworth out for Corps											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 50%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
Item No Location Description _____ No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
Item No Location Description _____ No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Dredge Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013			
Dredge Name	First Day	Last Day									
Columbia	7/13/2013										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 251	Page 364 of 488
	DATE 19 Mar 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,088.0	Hrs worked MTD:	456.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	7,614.0	Idle hrs MTD:	0.0	Opr hrs MTD:	684.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 252 DATE 20 Mar 2014 - Thursday	Page 365 of 488								
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 73 °F No Precipitation 9 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal. 4 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site Monthly Channel Condition survey continued from Sta 1445+00 north to Sta 640+00											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications. Monthly Channel Condition survey continued from Sta 1445+00 north to Sta 640+00											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Checked bilges on Cape Anne											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 252	Page 366 of 488
	DATE 20 Mar 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 5,112.0		Hrs worked MTD: 480.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 7,650.0		Idle hrs MTD: 0.0		Opr hrs MTD: 720.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 253	Page 367 of 488
	DATE 21 Mar 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 45 °F Max 75 °F No Precipitation 14 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 0+00 to 40+00. Theodore Ship canal also 330+00 to 380 MSC. 4 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site

Monthly Channel Condition survey continued from 380+00 to 330+00 for new area and then upto 246+00.
Also Theodore 0+00 to 40+00

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.

Monthly Channel Condition survey continued from 380+00 to 330+00 for new area and then upto 246+00.
Also Theodore 0+00 to 40+00

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Checked day shapes on the dredge

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Spoke with Jonathan about moving to a new area

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 253	Page 368 of 488
	DATE 21 Mar 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	5,136.0	Hrs worked MTD: 504.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	7,686.0	Idle hrs MTD: 0.0	Opr hrs MTD: 756.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 254	Page 369 of 488
	DATE 22 Mar 2014 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 55 °F Max 75 °F No Precipitation 21 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 330+00 to 380 MSC. 3 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site

Monthly Channel Condition survey continued from 635+00 to 385+00 and after in 500 to 550

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.

Monthly Channel Condition survey continued from 635+00 to 385+00 and after in 500 to 550

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Proper procedures followed while loading ship stores

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 254	Page 370 of 488
	DATE 22 Mar 2014 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,160.0	Hrs worked MTD:	528.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	7,722.0	Idle hrs MTD:	0.0	Opr hrs MTD:	792.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 255	Page 372 of 488
	DATE 23 Mar 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	5,184.0	Hrs worked MTD:	552.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	7,758.0	Idle hrs MTD:	0.0	Opr hrs MTD:	828.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 256	Page 373 of 488
		DATE 24 Mar 2014 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 67 °F No Precipitation 15 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 330+00 to 380 MSC. 3 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site			
Submitted survey packages and daily reports			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.			
Submitted survey packages and daily reports			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Weekly safety meeting held on Dredge Columbia.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Spoke with Jonathan regard paperwork and this weeks events			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 256	Page 374 of 488
	DATE 24 Mar 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	5,208.0	Hrs worked MTD:	576.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	7,794.0	Idle hrs MTD:	0.0	Opr hrs MTD:	864.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

The following mishap was reported today:

Contractor/Subcontractor: Dutra Dredging Company
Age: 24
Gender: Male
Date Employee Started Work:
Location of Mishap: Starboard Bow of Dredge Columbia
Result: Days away from work
Injury Category: Injury
Contractor Recordable Mishap: Yes

While the deckhand was using a sledge hammer to pound a pin out of a cable becket he pulled something - injured his right arm

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 257	Page 375 of 488
		DATE 25 Mar 2014 - Tuesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 41 °F Max 64 °F No Precipitation 36 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 330+00 to 380 MSC. 3 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Checked fire extinguishers on Cape Anne VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 376 of 488
257

DATE
25 Mar 2014 - Tuesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 5,232.0		Hrs worked MTD: 600.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 7,830.0		Idle hrs MTD: 0.0	Opr hrs MTD: 900.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 258	Page 378 of 488
	DATE 26 Mar 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	5,256.0	Hrs worked MTD:	624.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	7,866.0	Idle hrs MTD:	0.0	Opr hrs MTD:	936.0
			Total:	0.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 259	Page 379 of 488
		DATE 27 Mar 2014 - Thursday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 48 °F Max 70 °F 0.10 IN Precipitation 25 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 330+00 to 380 MSC. 4 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Deckhand report pain in right arm, was taken in for evaluation, VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Jonathan Ellsworth regard arm injury of Chad			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 380 of 488
259

DATE
27 Mar 2014 - Thursday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 5,280.0		Hrs worked MTD: 648.0		Total: 2.0 24.0	

EQUIPMENT HOURS

Equipment Name	Description			Idle Hours	Operating Hours
0002	Cape Anne			0.0	12.0
0001	Columbia			0.0	24.0
Total operating hrs to date: 7,902.0		Idle hrs MTD: 0.0		Opr hrs MTD: 972.0	
				Total:	0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 260	Page 381 of 488
		DATE 28 Mar 2014 - Friday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 66 °F 3.80 IN Precipitation 34 MPH Wind		
QC NARRATIVES No QC narratives entered today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Columbia 7/13/2013			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 5,304.0		Hrs worked MTD: 672.0	Total: 2.0 24.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 7,938.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,008.0 Total: 0.0 36.0
MISHAP REPORTING (Describe mishaps)			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 260	Page 382 of 488
	DATE 28 Mar 2014 - Friday	

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 261	Page 383 of 488	
		DATE 29 Mar 2014 - Saturday		
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001		
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 55 °F Max 73 °F 0.95 IN Precipitation 33 MPH Wind			
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
Columbia working in dredge area 330+00 to 380 MSC. 3 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site				
GENERAL COMMENTS				
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board				
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
Safety meeting held on Columbia regarding hand tools				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT				
None Given				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
QA-00002				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name First Day Last Day				
Columbia 7/13/2013				
LABOR HOURS				
Crew Position Number of Employees Hours Worked				
Dutra Dredging Company DREDGE OPERATOR 2.0 24.0				

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
261 Page 384 of 488

DATE
29 Mar 2014 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Total hrs worked to date: 5,328.0 Hrs worked MTD: 696.0 Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 7,974.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,044.0
		Total:	0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 262	Page 386 of 488
	DATE 30 Mar 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,352.0	Hrs worked MTD:	720.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Columbia					0.0	24.0
0002	Cape Anne					0.0	12.0
Total operating hrs to date:	8,010.0	Idle hrs MTD:	0.0	Opr hrs MTD:	1,080.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
263 Page 388 of 488

DATE
31 Mar 2014 - Monday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 5,376.0		Hrs worked MTD: 744.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 8,046.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,116.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
264 Page 389 of 488

DATE
01 Apr 2014 - Tuesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 48 °F Max 73 °F
No Precipitation 21 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 330+00 to 380 MSC. 3 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.

Crewboat has bent shaft, Wheels were changed

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

proper procedures followed while changing propellers on Cape Anne

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name First Day Last Day

Columbia 7/13/2013

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 264	Page 390 of 488
	DATE 01 Apr 2014 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,400.0	Hrs worked MTD:	24.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	8,082.0	Idle hrs MTD:	0.0	Opr hrs MTD:	36.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 265	Page 392 of 488
	DATE 02 Apr 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,424.0	Hrs worked MTD:	48.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating		
Equipment Name	Description			Hours	Hours		
0002	Cape Anne			0.0	12.0		
0001	Columbia			0.0	24.0		
Total operating hrs to date:	8,118.0	Idle hrs MTD:	0.0	Opr hrs MTD:	72.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 266	Page 394 of 488
	DATE 03 Apr 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,448.0	Hrs worked MTD:	72.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	8,154.0	Idle hrs MTD:	0.0	Opr hrs MTD:	108.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 267	Page 395 of 488
	DATE 04 Apr 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 75 °F 0.22 IN Precipitation 17 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 410+00 to 460 MSC. 3 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.

Dredge Changed areas to 410+00 to 460+00
Cape Anne repaired and returned to service

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.

Dredge Changed areas to 410+00 to 460+00
Cape Anne repaired and returned to service

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Proper procedure followed during shaft removal

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

<u>Activity No</u>	<u>Description</u>
--------------------	--------------------

No activities were started or finished today

QC REQUIREMENTS

<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>
-----------------------	-------------	--------------------	----------------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

<u>Name</u>	<u>First Day</u>	<u>Last Day</u>
-------------	------------------	-----------------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 267	Page 396 of 488
	DATE 04 Apr 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	5,472.0	Hrs worked MTD: 96.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	8,190.0	Idle hrs MTD: 0.0	Opr hrs MTD: 144.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 268	Page 397 of 488
		DATE 05 Apr 2014 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 68 °F 0.72 IN Precipitation 14 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 410+00 to 460 MSC. 3 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site. After survey of the 330+00 to 380+00.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications. After survey of the 330+00 to 380+00.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) checked navigational lighting on the dredge Columbia			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 268	Page 398 of 488
	DATE 05 Apr 2014 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,496.0	Hrs worked MTD:	120.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	8,226.0	Idle hrs MTD:	0.0	Opr hrs MTD:	180.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 269	Page 399 of 488
		DATE 06 Apr 2014 - Sunday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 55 °F Max 70 °F 0.36 IN Precipitation 24 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 410+00 to 460 MSC. 3 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) checked gas bottles on Dredge Columbia			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 269 Page 400 of 488

DATE
06 Apr 2014 - Sunday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 5,520.0		Hrs worked MTD: 144.0		Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours		
0001	Columbia	0.0	24.0		
0002	Cape Anne	0.0	12.0		
Total operating hrs to date: 8,262.0		Idle hrs MTD: 0.0	Opr hrs MTD: 216.0	Total: 0.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 270	Page 402 of 488
	DATE 07 Apr 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,544.0	Hrs worked MTD:	168.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	8,298.0	Idle hrs MTD:	0.0	Opr hrs MTD:	252.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 271	Page 403 of 488
		DATE 08 Apr 2014 - Tuesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 48 °F Max 66 °F 0.17 IN Precipitation 22 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 410+00 to 460 MSC. 3 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site.			
Condition survey of the dredge area 410 to 460 conducted, emailed corp, dredge updated			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.			
Condition survey of the dredge area 410 to 460 conducted, emailed corp, dredge updated			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Safety meeting held on Cape Ane regarding ring bouy and emergency lighting			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 271	Page 404 of 488
	DATE 08 Apr 2014 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,568.0	Hrs worked MTD:	192.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0002	Cape Anne			0.0	12.0
0001	Columbia			0.0	24.0
Total operating hrs to date:	8,334.0	Idle hrs MTD:	0.0	Opr hrs MTD:	288.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 272	Page 405 of 488
		DATE 09 Apr 2014 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 48 °F Max 73 °F No Precipitation 26 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 410+00 to 460 MSC. 4 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Crew change -- reminded crew to wear PPE's			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked _____ _____			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 406 of 488
272

DATE
09 Apr 2014 - Wednesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 5,592.0		Hrs worked MTD: 216.0	Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date: 8,370.0		Idle hrs MTD: 0.0	Opr hrs MTD: 324.0
		Total: 0.0	36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 273	Page 407 of 488
	DATE 10 Apr 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 48 °F Max 73 °F No Precipitation 15 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 410+00 to 460 MSC. 2 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.

Dredge Columbia into Martin Midstream for Minor Repairs to Hopper Fill Valve

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.

Dredge Columbia into Martin Midstream for Minor Repairs to Hopper Fill Valve

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Crew worn Proper safety equipment during hopper fill repairs

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 273	Page 408 of 488
	DATE 10 Apr 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	5,616.0	Hrs worked MTD:	240.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	8,406.0	Idle hrs MTD:	0.0	Opr hrs MTD:	360.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 274	Page 409 of 488
	DATE 11 Apr 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 53 °F Max 73 °F No Precipitation 21 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 410+00 to 460 MSC. 4 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.

Dredge Columbia into Martin Midstream for Minor Repairs to Hopper Fill Valve
During the day a manufactures rep was out to check the hopper ullage sensors

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.

Dredge Columbia into Martin Midstream for Minor Repairs to Hopper Fill Valve
During the day a manufactures rep was out to check the hopper ullage sensors

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Crew worn Proper safety equipment during hopper fill valve repairs

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

<u>Activity No</u>	<u>Description</u>
--------------------	--------------------

No activities were started or finished today

QC REQUIREMENTS

<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>
-----------------------	-------------	--------------------	----------------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

<u>Name</u>	<u>First Day</u>	<u>Last Day</u>
-------------	------------------	-----------------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 274	Page 410 of 488
	DATE 11 Apr 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	5,640.0	Hrs worked MTD:	264.0
		Total:	2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	8,442.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	396.0
		Total:	0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 275	Page 411 of 488
		DATE 12 Apr 2014 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 75 °F No Precipitation 23 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 410+00 to 460 MSC. 3 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Slowed for Tow traffic -- wide beam 300' wide jack-up			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 412 of 488
275

DATE
12 Apr 2014 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 5,664.0		Hrs worked MTD: 288.0		Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 8,478.0		Idle hrs MTD:	0.0	Opr hrs MTD: 432.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
278 Page 413 of 488

DATE
15 Apr 2014 - Tuesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused Critical Delay
Temperature Min 48 °F Max 64 °F
0.20 IN Precipitation 33 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 410+00 to 460 MSC. 1 load dredged 2 load disposed in Cell 8 & 9 Open Water Disposal Site.
Dredge Anchored for severe weather

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.
Dredge Anchored for severe weather

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Dredge Anchored for severe weather

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Spoke with Mike House regarding daily reports

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 278	Page 414 of 488
	DATE 15 Apr 2014 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	5,736.0	Hrs worked MTD:	360.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	8,586.0	Idle hrs MTD:	0.0	Opr hrs MTD:	540.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 279	Page 415 of 488
		DATE 16 Apr 2014 - Wednesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 41 °F Max 64 °F No Precipitation 26 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS Columbia working in dredge area 410+00 to 460 MSC. 4 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site. Condition (Sta 410 to 460) and Before (Sta 495 to 550) surveys conducted Today, Corp emailed results, Dredge updated			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications. Condition (Sta 410 to 460) and Before (Sta 495 to 550) surveys conducted Today, Corp emailed results, Dredge updated			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) AIS off Cape Anne sent back for repairs			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Mike House regarding daily reports and pay estimate			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 279	Page 416 of 488
	DATE 16 Apr 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	5,760.0	Hrs worked MTD:	384.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	8,622.0	Idle hrs MTD:	0.0	Opr hrs MTD:	576.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 280	Page 417 of 488
		DATE 17 Apr 2014 - Thursday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 48 °F Max 71 °F No Precipitation 20 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 410+00 to 460 MSC. 3 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Set second navigation computer up to read a second GPS.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 280	Page 418 of 488
DATE 17 Apr 2014 - Thursday	

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,784.0	Hrs worked MTD:	408.0	Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours
0002	Cape Anne				0.0	12.0
0001	Columbia				0.0	24.0
Total operating hrs to date:	8,658.0	Idle hrs MTD:	0.0	Opr hrs MTD:	612.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 281	Page 420 of 488
	DATE 18 Apr 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,808.0	Hrs worked MTD:	432.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	8,694.0	Idle hrs MTD:	0.0	Opr hrs MTD:	648.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 282	Page 421 of 488
		DATE 19 Apr 2014 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 54.0 °F Max 80 °F 0.02 IN Precipitation 25 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 495+00 to 550+00 MSC. 3 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) None			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 422 of 488
282

DATE
19 Apr 2014 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 5,832.0		Hrs worked MTD: 456.0		Total: 2.0
				24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 8,730.0		Idle hrs MTD: 0.0	Opr hrs MTD: 684.0	Total: 0.0
				36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 283	Page 423 of 488
	DATE 20 Apr 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 73 °F No Precipitation No Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia working in dredge area 495+00 to 550+00 MSC. 4 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site.
Happy Easter

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications
Happy Easter.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Happy Easter

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	_____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 283	Page 424 of 488
	DATE 20 Apr 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,856.0	Hrs worked MTD:	480.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	8,766.0	Idle hrs MTD:	0.0	Opr hrs MTD:	720.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 284	Page 426 of 488
	DATE 21 Apr 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	5,880.0	Hrs worked MTD:	504.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	8,802.0	Idle hrs MTD:	0.0	Opr hrs MTD:	756.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 285	Page 427 of 488
		DATE 22 Apr 2014 - Tuesday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 55 °F Max 78 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 495+00 to 550+00 MSC. 4 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.			
Bill Dutra on-site			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications			
Bill Dutra on-site			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Mr. Bill Dutra was onsite to encourage the crew to work safe.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 285	Page 428 of 488
	DATE 22 Apr 2014 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	5,904.0	Hrs worked MTD:	528.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	8,838.0	Idle hrs MTD:	0.0	Opr hrs MTD:	792.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
286 Page 429 of 488

DATE
23 Apr 2014 - Wednesday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

CONTRACTOR
Dutra Dredging Company

WEATHER
Weather Caused No Delay
Temperature Min 59 °F Max 81 °F
No Precipitation 5 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 495+00 to 550+00 MSC. 3 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site.
Condition survey of the dredge area, Dredge updated, Corp e-mailed results.
Also checked location of day markers 69 and 70

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications
Condition survey of the dredge area, Dredge updated, Corp e-mailed results.
Also checked location of day markers 69 and 70
Drag Arm Chain Test conducted Today, Results within tolerance at 35 to 50 feet

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Weekly safety meeting on Cape Anne held man over board drill

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Spoke with Herb regarding day marker locations

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today
Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____
No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 430 of 488	
		286		
PROJECT		DATE	23 Apr 2014 - Wednesday	
		IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia		7/13/2013		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date:	5,928.0	Hrs worked MTD:	552.0	Total: 2.0 24.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date:	8,874.0	Idle hrs MTD:	0.0	Opr hrs MTD: 828.0 Total: 0.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 287	Page 431 of 488
	DATE 24 Apr 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 78 °F No Precipitation 24 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 495+00 to 550+00 MSC. 4 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.

Channel condition survey started today Sta 1760+10 to 1505+00 then a before survey of 725+00 to 665+00, then continued on bay survey from 730+00 to 800+00

Also checked location of day markers.

Also received word to change areas

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications

Channel condition survey started today Sta 1760+10 to 1505+00 then a before survey of 725+00 to 665+00, then continued on bay survey from 730+00 to 800+00

Also checked location of day markers.

Also received word to change areas

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

checked depth around day markers for Corps and USCG

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Received word from Mike House to change areas to 665+00 to 725+00 at midnight.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 432 of 488	
		287		
PROJECT IDIQ Rental of Hopper in Mobile		DATE	24 Apr 2014 - Thursday	
		CONTRACT NUMBER	W91278-13-D-0024 0001	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia		7/13/2013		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date:	5,952.0	Hrs worked MTD:	576.0	Total: 2.0 24.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date:	8,910.0	Idle hrs MTD:	0.0	Opr hrs MTD: 864.0 Total: 0.0 36.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 288	Page 433 of 488				
		DATE 25 Apr 2014 - Friday					
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001					
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 84 °F No Precipitation 14 MPH Wind						
<p>QC NARRATIVES</p> <p>ACTIVITIES IN PROGRESS</p> <p>Columbia working in dredge area 665+00 to 725+00 MSC. 3 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site.</p> <p>Channel condition survey continued today Sta 805+00 to 1500+00 every 500'</p> <p>Also checked location of day markers.</p> <p>GENERAL COMMENTS</p> <p>Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board</p> <p>Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications</p> <p>Channel condition survey continued today Sta 805+00 to 1500+00 every 500'</p> <p>Also checked location of day markers.</p> <p>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</p> <p>Dredge practiced line throwing device by shooting off expired one.</p> <p>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</p> <p>Spoke with Mike about new area and weekend operations.</p>							
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>							
<p>ACTIVITY START/FINISH</p> <p>Activity No Description _____</p> <p>No activities were started or finished today</p>							
<p>QC REQUIREMENTS</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 10%;">Requirement No</td> <td style="width: 15%;">Type</td> <td style="width: 55%;">Description</td> <td style="width: 20%;">Results</td> </tr> </table> <p>_____</p> <p>No QC requirements were completed today</p>				Requirement No	Type	Description	Results
Requirement No	Type	Description	Results				
<p>ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 10%;">Item No</td> <td style="width: 20%;">Location</td> <td style="width: 70%;">Description</td> </tr> </table> <p>_____</p> <p>No QC Deficiency items were issued today</p>				Item No	Location	Description	
Item No	Location	Description					
<p>CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 10%;">Item No</td> <td style="width: 20%;">Location</td> <td style="width: 70%;">Description</td> </tr> </table> <p>_____</p> <p>No QC Deficiency items were corrected today</p>				Item No	Location	Description	
Item No	Location	Description					
<p>CONTRACTORS ON SITE (Report first and/or last day contractors were on site)</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 60%;">Name</td> <td style="width: 20%;">First Day</td> <td style="width: 20%;">Last Day</td> </tr> </table> <p>_____</p> <p>No Contractors had their first or last day on the site</p>				Name	First Day	Last Day	
Name	First Day	Last Day					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 288	Page 434 of 488
	DATE 25 Apr 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	5,976.0	Hrs worked MTD: 600.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	8,946.0	Idle hrs MTD: 0.0	Opr hrs MTD: 900.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 289	Page 435 of 488
		DATE 26 Apr 2014 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 81 °F No Precipitation 21 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 665+00 to 725+00 MSC. 4 load dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Extra attention paid to all the sailboats in the race down the bay.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			
LABOR HOURS Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 436 of 488
289
DATE
26 Apr 2014 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 6,000.0		Hrs worked MTD: 624.0		Total: 2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 8,982.0		Idle hrs MTD: 0.0	Opr hrs MTD: 936.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 80 °F No Precipitation 23 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia working in dredge area 665+00 to 725+00 MSC. 4 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site.
Completed monthly channel condition survey by surveying 660+00 to 245+00

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications
Completed monthly channel condition survey by surveying 660+00 to 245+00

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Extra attention to floating logs while surveying the upper bay

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 290	Page 438 of 488
	DATE 27 Apr 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	6,024.0	Hrs worked MTD:	648.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	9,018.0	Idle hrs MTD:	0.0	Opr hrs MTD:	972.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 291	Page 439 of 488
		DATE 28 Apr 2014 - Monday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 73 °F Max 80 °F No Precipitation 25 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 665+00 to 725+00 MSC. 3 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site.			
Condition survey of the dredge area 665 to 725 conducted. Emailed results to Corp, Dredge updated			
Dredge anchor for severe weather			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications			
Condition survey of the dredge area 665 to 725 conducted. Emailed results to Corp, Dredge updated			
Dredge anchor for severe weather			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge anchor for severe weather			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 291	Page 440 of 488
	DATE 28 Apr 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	6,048.0	Hrs worked MTD: 672.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	9,054.0	Idle hrs MTD: 0.0	Opr hrs MTD: 1,008.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 292	Page 442 of 488
	DATE 29 Apr 2014 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	6,072.0	Hrs worked MTD:	696.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Columbia					0.0	24.0
0002	Cape Anne					0.0	12.0
Total operating hrs to date:	9,090.0	Idle hrs MTD:	0.0	Opr hrs MTD:	1,044.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 293	Page 443 of 488
	DATE 30 Apr 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused Critical Delay Temperature Min 64 °F Max 79 °F 2.60 IN Precipitation 24 MPH Wind
--------------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 665+00 to 725+00 MSC. 1 load dredged 1 load disposed in Cell 8 & 9 Open Water Disposal Site.

Dredge was at anchor for severe weather. The dredge returned to work when weather subsided. The dredge had steering problems. and hopper suction valve problems. The dredge sailed to Midstream for repairs along with fuel and water.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications

Dredge was at anchor for severe weather. The dredge returned to work when weather subsided. The dredge had steering problems. and hopper suction valve problems. The dredge sailed to Midstream for repairs along with fuel and water.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

When the dredge had steering problems they went dockside for repairs

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

<u>Activity No</u>	<u>Description</u>
--------------------	--------------------

No activities were started or finished today

QC REQUIREMENTS

<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>
-----------------------	-------------	--------------------	----------------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

<u>Item No</u>	<u>Location</u>	<u>Description</u>
----------------	-----------------	--------------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

<u>Name</u>	<u>First Day</u>	<u>Last Day</u>
-------------	------------------	-----------------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 293	Page 444 of 488
	DATE 30 Apr 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	6,096.0	Hrs worked MTD:	720.0
		Total:	2.0
			24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	9,126.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	1,080.0
		Total:	0.0
			36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 294	Page 445 of 488
	DATE 01 May 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 55 °F Max 70 °F No Precipitation 20 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Dredge was at Midstream Fuel for supplies, valve and steering repairs. !440 minutes

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications
Dredge was at Midstream Fuel for supplies, valve and steering repairs. !440 minutes

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
The dredge was dockside for steering repairs

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 294	Page 446 of 488
	DATE 01 May 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	6,120.0	Hrs worked MTD:	24.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	9,162.0	Idle hrs MTD:	0.0	Opr hrs MTD:	36.0
			Total:	0.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 295	Page 448 of 488
	DATE 02 May 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	6,144.0	Hrs worked MTD: 48.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0002	Cape Anne	0.0	12.0
0001	Columbia	0.0	24.0
Total operating hrs to date:	9,198.0	Idle hrs MTD: 0.0	Opr hrs MTD: 72.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 296	Page 449 of 488
		DATE 03 May 2014 - Saturday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 54 °F Max 81 °F No Precipitation 9 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 330+00 to 390+00 MSC. 3 load dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
routine day of dredging			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Columbia 7/13/2013			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 450 of 488
296

DATE
03 May 2014 - Saturday

PROJECT
IDIQ Rental of Hopper in Mobile

CONTRACT NUMBER
W91278-13-D-0024 0001

Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 6,168.0		Hrs worked MTD: 72.0		Total: 2.0 24.0	

EQUIPMENT HOURS

Equipment Name	Description				Idle Hours	Operating Hours	
0001	Columbia				0.0	24.0	
0002	Cape Anne				0.0	12.0	
Total operating hrs to date: 9,234.0		Idle hrs MTD: 0.0		Opr hrs MTD: 108.0		Total: 0.0 36.0	

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 297	Page 452 of 488
	DATE 04 May 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	6,192.0	Hrs worked MTD:	96.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	9,270.0	Idle hrs MTD:	0.0	Opr hrs MTD:	144.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 298	Page 453 of 488
	DATE 05 May 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 84 °F No Precipitation 10 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Columbia working in dredge area 330+00 to 390+00 MSC. 4 loads dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.

GENERAL COMMENTS
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications
Tim Ekren to be on site Monday to take Albert Greniuk spot.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
Weekly Safety meeting and drills

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE

Dredge Name	First Day	Last Day
Columbia	7/13/2013	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 298	Page 454 of 488
	DATE 05 May 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	6,216.0	Hrs worked MTD:	120.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	9,306.0	Idle hrs MTD:	0.0	Opr hrs MTD:	180.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 299	Page 456 of 488
	DATE 06 May 2014 - Tuesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	6,240.0	Hrs worked MTD:	144.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	9,342.0	Idle hrs MTD:	0.0	Opr hrs MTD:	216.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 300	Page 457 of 488								
		DATE 07 May 2014 - Wednesday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 84 °F No Precipitation 10 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 330+00 to 390+00 MSC. 3 loada dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications Load increment issue corrected											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Daily safety inspection											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today											
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013			
Dredge Name	First Day	Last Day									
Columbia	7/13/2013										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 300	Page 458 of 488
	DATE 07 May 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position		Employees	Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	6,264.0	Hrs worked MTD:	168.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description		Hours	Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	9,378.0	Idle hrs MTD:	0.0	Opr hrs MTD:	252.0
			Total:	0.0	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 301	Page 459 of 488
	DATE 08 May 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 82 °F No Precipitation 10 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 330+00 to 390+00 MSC. 3 loads dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications

Load increment issue corrected

Dutra Dredging Requested release of dredge Columbia from contract to perform Calcasieu River and Pass Dredging for three weeks. Dutra intends to return and complete Mobile contract. Dutra intends to have the dredge "Glenn Edwards" on site in June to perform an additional 10 days of dredging.

Dredge Columbia expected to be underway for Calcasieu on Friday late afternoon and or evening.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Daily safety inspection

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Instructed to complete AD survey of current assignment upon Columbia's departure for Calcasieu River and Pass.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 301	Page 460 of 488
	DATE 08 May 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS					
Crew	Position		Number of Employees	Hours Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	6,288.0	Hrs worked MTD:	192.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	9,414.0	Idle hrs MTD:	0.0	Opr hrs MTD:	288.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 302	Page 461 of 488
		DATE 09 May 2014 - Friday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 76 °F 0.10 IN Precipitation 15 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS Columbia working in dredge area 330+00 to 390+00 MSC. 3 loads dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications Dutra Dredging Requested release of dredge Columbia from contract to perform Calcasieu River and Pass Dredging for three weeks. Dutra intends to return and complete Mobile contract. Dutra intends to have the dredge "Glenn Edwards" on site in June to perform an additional 10 days of dredging. Informed Mr. Herb Bullock that the Dredge Columbia's scheduled departure postponed to the weekend. Will notify Herb when vessel departs for Calcasieu.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Daily safety inspection			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Instructed to complete AD survey of current assignment upon Columbia's departure for Calcasieu River and Pass.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 302	Page 462 of 488
	DATE 09 May 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	6,312.0	Hrs worked MTD: 216.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	9,450.0	Idle hrs MTD: 0.0	Opr hrs MTD: 324.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 303	Page 463 of 488								
		DATE 10 May 2014 - Saturday									
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company		WEATHER Weather Caused No Delay Temperature Min 81 °F Max 68 °F 0.25 IN Precipitation 15 MPH Wind									
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>Columbia working in dredge area 330+00 to 390+00 MSC. 4 loads dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.</p> <p>Conditional Survey C2 performed, Station 330+00 to 390+00.</p>											
GENERAL COMMENTS											
<p>Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board</p> <p>Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications</p> <p>Dutra Dredging Requested release of dredge Columbia from contract to perform Calcasieu River and Pass Dredging for three weeks. Dutra intends to return and complete Mobile contract. Dutra intends to have the dredge "Glenn Edwards" on site in June to perform an additional 10 days of dredging.</p> <p>Informed Mr. Herb Bullock that the Dredge Columbia's scheduled departure postponed to the weekend. Will notify Herb when vessel departs for Calcasieu. No update in schedule.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>Daily safety inspection</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
<p>Instructed to complete AD survey of current assignment upon Columbia's departure for Calcasieu River and Pass.</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>											
ACTIVITY START/FINISH											
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> <p>No QC requirements were completed today</p> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<p>No QC requirements were completed today</p>			
Requirement No	Type	Description	Results								
<p>No QC requirements were completed today</p>											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>No QC Deficiency items were issued today</p> </td> </tr> </tbody> </table>				Item No	Location	Description	<p>No QC Deficiency items were issued today</p>				
Item No	Location	Description									
<p>No QC Deficiency items were issued today</p>											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>No QC Deficiency items were corrected today</p> </td> </tr> </tbody> </table>				Item No	Location	Description	<p>No QC Deficiency items were corrected today</p>				
Item No	Location	Description									
<p>No QC Deficiency items were corrected today</p>											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>_____</p> </td> </tr> </tbody> </table>				Name	First Day	Last Day	<p>_____</p>				
Name	First Day	Last Day									
<p>_____</p>											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 303	Page 464 of 488
	DATE 10 May 2014 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS					
Crew	Position		Number of Employees	Hours Worked	
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0	
Total hrs worked to date:	6,336.0	Hrs worked MTD:	240.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
0001	Columbia		0.0	24.0	
0002	Cape Anne		0.0	12.0	
Total operating hrs to date:	9,486.0	Idle hrs MTD:	0.0	Opr hrs MTD:	360.0 Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 304	Page 465 of 488
		DATE 11 May 2014 - Sunday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 82 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Columbia working in dredge area 330+00 to 390+00 MSC. 3 loads dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.			
GENERAL COMMENTS			
Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board			
Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications			
Dutra Dredging Requested release of dredge Columbia from contract to perform Calcasieu River and Pass Dredging for three weeks. Dutra intends to return and complete Mobile contract. Dutra intends to have the dredge "Glenn Edwards" on site in June to perform an additional 10 days of dredging.			
Informed Mr. Herb Bullock that the Dredge Columbia's scheduled departure postponed to the weekend. Will notify Herb when vessel departs for Calcasieu. No update in schedule.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Daily safety inspection			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Instructed to complete AD survey of current assignment upon Columbia's departure for Calcasieu River and Pass.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 304	Page 466 of 488
	DATE 11 May 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name Columbia	First Day 7/13/2013	Last Day

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	6,360.0	Hrs worked MTD:	264.0
		Total:	2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	9,522.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	396.0
		Total:	0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 305	Page 467 of 488
	DATE 12 May 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 84 °F No Precipitation 10 MPH Wind
--------------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Columbia working in dredge area 330+00 to 390+00 MSC. 3 loads dredged 4 load disposed in Cell 8 & 9 Open Water Disposal Site.

GENERAL COMMENTS

Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board

Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications

Dutra Dredging Requested release of dredge Columbia from contract to perform Calcasieu River and Pass Dredging for three weeks. Dutra intends to return and complete Mobile contract. Dutra intends to have the dredge "Glenn Edwards" on site in June to perform an additional 10 days of dredging.

Dredge Columbia underway for Calcasieu River and Pass after completing placement @ 2309 hours.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Daily safety inspection

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Instructed to complete AD survey of current assignment upon Columbia's departure for Calcasieu River and Pass.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 305	Page 468 of 488
	DATE 12 May 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Columbia	7/13/2013	

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date:	6,384.0	Hrs worked MTD: 288.0	Total: 2.0 24.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia	0.0	24.0
0002	Cape Anne	0.0	12.0
Total operating hrs to date:	9,558.0	Idle hrs MTD: 0.0	Opr hrs MTD: 432.0 Total: 0.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 337 DATE 13 Jun 2014 - Friday	Page 469 of 488								
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 81 °F 0.42 IN Precipitation 14 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 400+00 to 460+00 MSC. 3 loads dredged 2 load disposed in Cell 8 & 9 Open Water Disposal Site. Began Monthly Channel Condition Survey Sta 700+00 to 350+00 GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications Began Monthly Channel Condition Survey Sta 700+00 to 350+00 SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Daily safety inspection VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 337	Page 470 of 488
	DATE 13 Jun 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 6,408.0		Hrs worked MTD: 24.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 9,594.0		Idle hrs MTD: 0.0		Opr hrs MTD: 36.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 338	Page 472 of 488
	DATE 14 Jun 2014 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	6,432.0	Hrs worked MTD:	48.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating		
Equipment Name	Description			Hours	Hours		
0002	Cape Anne			0.0	12.0		
0001	Columbia			0.0	24.0		
Total operating hrs to date:	9,630.0	Idle hrs MTD:	0.0	Opr hrs MTD:	72.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 339	Page 474 of 488
	DATE 15 Jun 2014 - Sunday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 6,456.0		Hrs worked MTD: 72.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 9,666.0		Idle hrs MTD: 0.0		Opr hrs MTD: 108.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER <div style="text-align: right;">Page 475 of 488</div> 340								
		DATE 16 Jun 2014 - Monday								
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001								
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 89 °F No Precipitation 13 MPH Wind									
QC NARRATIVES										
ACTIVITIES IN PROGRESS Columbia working in dredge area 400+00 to 460+00 MSC. 3 loads dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site. Processed monthly bay survey, also condition survey of the dredge area 400+00 to 460+00 dredge matrix updated										
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications Processed monthly bay survey, also condition survey of the dredge area 400+00 to 460+00 dredge matrix updated										
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Replacement light for engine room put on the dredge for installation										
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Mike House regarding end of contract for late Friday night at 100% runt time.										
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)										
Preparatory Inspections held today _____ No preparatory inspections held today										
Initial Inspections held today _____ No initial inspections held today										
ACTIVITY START/FINISH										
Activity No Description _____ No activities were started or finished today										
QC REQUIREMENTS										
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>			Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results							
No QC requirements were completed today										
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)										
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>			Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description								
No QC Deficiency items were issued today										
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)										
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>			Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description								
No QC Deficiency items were corrected today										
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)										
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>			Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day								
No Contractors had their first or last day on the site										
VESSEL ON SITE										
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"></td> </tr> </tbody> </table>			Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 340	Page 476 of 488
	DATE 16 Jun 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	6,480.0	Hrs worked MTD:	96.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	9,702.0	Idle hrs MTD:	0.0	Opr hrs MTD:	144.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 341 DATE 17 Jun 2014 - Tuesday	Page 477 of 488								
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 91 °F No Precipitation 18 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 400+00 to 460+00 MSC. 3 loads dredged 2 load disposed in Cell 8 & 9 Open Water Disposal Site. Columbia anchored at 7:43 for repairs to Starboard main engine (242 minutes)											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications Columbia anchored at 7:43 for repairs to Starboard main engine (242 minutes)											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge anchored while repairs took place on starboard main engine.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day					
Dredge Name	First Day	Last Day									

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 478 of 488
341

DATE
17 Jun 2014 - Tuesday

PROJECT
IDIQ Rental of Hopper in Mobile
Columbia

CONTRACT NUMBER
W91278-13-D-0024 0001
7/13/2013

LABOR HOURS

Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR		2.0	24.0
Total hrs worked to date: 6,504.0		Hrs worked MTD: 120.0	Total: 2.0	24.0

EQUIPMENT HOURS

Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia		0.0	24.0
0002	Cape Anne		0.0	12.0
Total operating hrs to date: 9,738.0		Idle hrs MTD: 0.0	Opr hrs MTD: 180.0	Total: 0.0 36.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 342 DATE 18 Jun 2014 - Wednesday	Page 479 of 488								
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001									
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 91 °F No Precipitation 16 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS Columbia working in dredge area 400+00 to 460+00 MSC. 3 loads dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.											
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Took a cutting out of service to be repaired											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
Item No Location Description _____ No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
Item No Location Description _____ No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia</td> <td>7/13/2013</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia	7/13/2013			
Dredge Name	First Day	Last Day									
Columbia	7/13/2013										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 342	Page 480 of 488
	DATE 18 Jun 2014 - Wednesday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	6,528.0	Hrs worked MTD:	144.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	9,774.0	Idle hrs MTD:	0.0	Opr hrs MTD:	216.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 343	Page 481 of 488
		DATE 19 Jun 2014 - Thursday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 91 °F 0.26 IN Precipitation 26 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 400+00 to 460+00 MSC. 3 loads dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Annual Fire extinguisher certification performed on board dredge "Columbia"			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Spoke with Mike House regarding Transmittal cover pages for next contract submittals			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 343	Page 482 of 488
	DATE 19 Jun 2014 - Thursday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	6,552.0	Hrs worked MTD:	168.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	9,810.0	Idle hrs MTD:	0.0	Opr hrs MTD:	252.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 344	Page 483 of 488
		DATE 20 Jun 2014 - Friday	
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 91 °F 0.10 IN Precipitation 25 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 400+00 to 460+00 MSC. 3 loads dredged 3 load disposed in Cell 8 & 9 Open Water Disposal Site.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Order replacement Flares that are about to expire			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Columbia 7/13/2013			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 344	Page 484 of 488
	DATE 20 Jun 2014 - Friday	

PROJECT IDIQ Rental of Hopper in Mobile	CONTRACT NUMBER W91278-13-D-0024 0001
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	6,576.0	Hrs worked MTD:	192.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date:	9,846.0	Idle hrs MTD:	0.0	Opr hrs MTD:	288.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 345	Page 486 of 488
	DATE 21 Jun 2014 - Saturday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date: 6,600.0		Hrs worked MTD: 216.0		Total: 2.0	24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	24.0
0002	Cape Anne			0.0	12.0
Total operating hrs to date: 9,882.0		Idle hrs MTD: 0.0		Opr hrs MTD: 324.0	Total: 0.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 354 DATE 30 Jun 2014 - Monday	Page 487 of 488
PROJECT IDIQ Rental of Hopper in Mobile		CONTRACT NUMBER W91278-13-D-0024 0001	
CONTRACTOR Dutra Dredging Company	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 91 °F No Precipitation 12 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Columbia working in dredge area 540+00 to 600+00 MSC. 2 loads dredged 1 load disposed in Cell 8 & 9 Open Water Disposal Site. Columbia worked 11.6 hours to make up time lost time during operations of reduced speed due to vibrations in Port Propulsion shaft.			
GENERAL COMMENTS Normal dredging operations. Turtle Excluder Device installed and intake screen in place. Endangered Species Observers on board Follow-up mode: All dredging and disposing activities are in accordance with plans and specifications. Columbia worked 11.6 hours to make up time lost time during operations of reduced speed due to vibrations in Port Propulsion shaft.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Weekly safety meeting on Cape Anne			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Calculated make-up time with Mike House, Jake At DQM, and Amit from E-trak. Also changed dredging assignments to 540+00 to 600+00			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day Dutra Dredging Company 07/10/2013 06/30/2014			
VESSEL ON SITE Dredge Name First Day Last Day			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 354	Page 488 of 488
	DATE 30 Jun 2014 - Monday	

PROJECT IDIQ Rental of Hopper in Mobile Columbia	CONTRACT NUMBER W91278-13-D-0024 0001 7/13/2013
--	---

LABOR HOURS					
Crew	Position			Number of Employees	Hours Worked
Dutra Dredging Company	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	6,624.0	Hrs worked MTD:	240.0	Total:	2.0 24.0

EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
0001	Columbia			0.0	11.6
0002	Cape Anne			0.0	11.6
Total operating hrs to date:	9,905.2	Idle hrs MTD:	0.0	Opr hrs MTD:	347.2 Total: 0.0 23.2

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------