

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1	Page 1 of 30								
		DATE 13 Nov 2014 - Thursday									
PROJECT Maintenance Dredging Pensacola Harbor		CONTRACT NUMBER W91278-14-D-0041 0002									
CONTRACTOR The Dutra Group	WEATHER Weather Caused No Delay Temperature Min 39 °F Max 50 °F 0.10 IN Precipitation 31 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Stuyvesant Arrived in Pensacola and Began Dredging, at 15:02 Dredge Stuyvesant dredging from sta 390+00 to 403+00, Dredged 2 Loads and Disposed of 2 Load in ODMDS Before surveys were conducted on Saturday and Sunday Nov 8 and 9.											
GENERAL COMMENTS Normal Dredging Operations, Turtle Excluder Device installed and Hopper Inflow screens in Place. Endangered species Observers on board. Follow-up Phase mode: All dredging and disposing activities are in accordance with plans and specs. Dredge Stuyvesant Arrived in Pensacola and Began Dredging, at 15:02 Dredge Stuyvesant dredging from sta 390+00 to 403+00, Dredged 2 Loads and Disposed of 2 Load in ODMDS. Before surveys were conducted on Saturday and Sunday Nov 8 and 9.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) General Housekeeping on board the dredge for startup											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Preconstruction Conference held on Monday November 10th. NTP received on Wednesday Nov 12th. Met with QAR Bryan Gray to conduct dredge startup procedures											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ Dredging _____ Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td>0001</td> <td>Maintenance Dredging Pensacola Harbor Channels</td> </tr> </tbody> </table>				Activity No	Description	0001	Maintenance Dredging Pensacola Harbor Channels				
Activity No	Description										
0001	Maintenance Dredging Pensacola Harbor Channels										
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>The Dutra Group</td> <td>11/13/2014</td> <td>11/27/2014</td> </tr> </tbody> </table>				Name	First Day	Last Day	The Dutra Group	11/13/2014	11/27/2014		
Name	First Day	Last Day									
The Dutra Group	11/13/2014	11/27/2014									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 30	
		1		
PROJECT Maintenance Dredging Pensacola Harbor		DATE	13 Nov 2014 - Thursday	
		CONTRACT NUMBER	W91278-14-D-0041 0002	
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Stuyvesant	11/13/2014			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
The Dutra Group	DREDGE OPERATOR	2.0	24.0	
Total hrs worked to date:	24.0	Hrs worked MTD:	24.0	Total: 2.0 24.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0001	Stuyvesant	15.0	9.0	
0002	Cape Anne	12.0	12.0	
Total operating hrs to date:	21.0	Idle hrs MTD:	27.0	Opr hrs MTD: 21.0 Total: 27.0 21.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 2	Page 4 of 30
	DATE 14 Nov 2014 - Friday	

PROJECT Maintenance Dredging Pensacola Harbor	CONTRACT NUMBER W91278-14-D-0041 0002
--	--

LABOR HOURS				Number of Employees	Hours Worked
Crew	Position				
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	48.0	Hrs worked MTD:	48.0	Total:	24.0

EQUIPMENT HOURS				Idle Hours	Operating Hours
Equipment Name	Description				
0001	Stuyvesant			0.0	24.0
0002	Cape Anne			12.0	12.0
Total operating hrs to date:	57.0	Idle hrs MTD:	39.0	Opr hrs MTD:	57.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
3 Page 6 of 30

DATE
15 Nov 2014 - Saturday

PROJECT
Maintenance Dredging Pensacola Harbor

CONTRACT NUMBER
W91278-14-D-0041 0002

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
The Dutra Group	DREDGE OPERATOR	2.0	24.0
Total hrs worked to date: 72.0		Hrs worked MTD: 72.0	
		Total:	2.0 24.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Stuyvesant	0.0	24.0
0002	Cape Anne	12.0	12.0
Total operating hrs to date: 93.0		Idle hrs MTD: 51.0	Opr hrs MTD: 93.0
		Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 4	Page 8 of 30
	DATE 16 Nov 2014 - Sunday	

PROJECT Maintenance Dredging Pensacola Harbor	CONTRACT NUMBER W91278-14-D-0041 0002
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	96.0	Hrs worked MTD:	96.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Stuyvesant			0.0	24.0
0002	Cape Anne			12.0	12.0
Total operating hrs to date:	129.0	Idle hrs MTD:	63.0	Opr hrs MTD:	129.0
				Total:	12.0 36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 5	Page 10 of 30
	DATE 17 Nov 2014 - Monday	

PROJECT Maintenance Dredging Pensacola Harbor	CONTRACT NUMBER W91278-14-D-0041 0002
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	120.0	Hrs worked MTD:	120.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Stuyvesant					0.0	24.0
0002	Cape Anne					12.0	12.0
Total operating hrs to date:	165.0	Idle hrs MTD:	75.0	Opr hrs MTD:	165.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 6	Page 12 of 30
	DATE 18 Nov 2014 - Tuesday	

PROJECT Maintenance Dredging Pensacola Harbor	CONTRACT NUMBER W91278-14-D-0041 0002
--	--

LABOR HOURS				Number of Employees	Hours Worked
Crew	Position				
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	144.0	Hrs worked MTD:	144.0	Total:	24.0

EQUIPMENT HOURS						Idle Hours	Operating Hours
Equipment Name	Description						
0001	Stuyvesant					0.0	24.0
0002	Cape Anne					12.0	12.0
Total operating hrs to date:	201.0	Idle hrs MTD:	87.0	Opr hrs MTD:	201.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 7	Page 14 of 30
	DATE 19 Nov 2014 - Wednesday	

PROJECT Maintenance Dredging Pensacola Harbor	CONTRACT NUMBER W91278-14-D-0041 0002
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	168.0	Hrs worked MTD:	168.0	Total:	24.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Stuyvesant			0.0	24.0
0002	Cape Anne			12.0	12.0
Total operating hrs to date:	237.0	Idle hrs MTD:	99.0	Opr hrs MTD:	237.0
				Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 8	Page 15 of 30
		DATE 20 Nov 2014 - Thursday	
PROJECT Maintenance Dredging Pensacola Harbor		CONTRACT NUMBER W91278-14-D-0041 0002	
CONTRACTOR The Dutra Group	WEATHER Weather Caused No Delay Temperature Min 30 °F Max 64 °F No Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Stuyvesant dredging Priority Areas 1,2 and 3, Dredged 5 Loads and Disposed of 5 Load in ODMS Dredge began dredging in priority area 3 and also the red toe near area 3 as discussed with Chad and Bryan GENERAL COMMENTS Normal Dredging Operations, Turtle Excluder Device installed and Hopper Inflow screens in Place. Endangered species Observers on board. Follow-up Phase mode: All dredging and disposing activities are in accordance with plans and specs. Dredge began dredging in priority area 3 and also the red toe near area 3 as discussed with Chad and Bryan SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Checked SCBA bottles, Hydro testing due in January 2015 VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT QAR Bryan Gray and Project Engineer Chad Brumelow on board the dredge Stuyvesant. Discussed dredge area 3 and extending the area to clean up shallow spots along the red toe line.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 8	Page 16 of 30
	DATE 20 Nov 2014 - Thursday	

PROJECT Maintenance Dredging Pensacola Harbor Stuyvesant	CONTRACT NUMBER W91278-14-D-0041 0002 11/13/2014
--	--

LABOR HOURS				Number of Employees	Hours Worked
Crew	Position				
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	192.0	Hrs worked MTD:	192.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle Hours	Operating Hours
Equipment Name	Description				
0001	Stuyvesant			0.0	24.0
0002	Cape Anne			12.0	12.0
Total operating hrs to date:	273.0	Idle hrs MTD:	111.0	Opr hrs MTD:	273.0 12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 9	Page 18 of 30
	DATE 21 Nov 2014 - Friday	

PROJECT Maintenance Dredging Pensacola Harbor	CONTRACT NUMBER W91278-14-D-0041 0002
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	216.0	Hrs worked MTD:	216.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Stuyvesant					0.0	24.0
0002	Cape Anne					12.0	12.0
Total operating hrs to date:	309.0	Idle hrs MTD:	123.0	Opr hrs MTD:	309.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 10	Page 20 of 30
	DATE 22 Nov 2014 - Saturday	

PROJECT Maintenance Dredging Pensacola Harbor	CONTRACT NUMBER W91278-14-D-0041 0002
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	240.0	Hrs worked MTD:	240.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Stuyvesant					0.0	24.0
0002	Cape Anne					12.0	12.0
Total operating hrs to date:	345.0	Idle hrs MTD:	135.0	Opr hrs MTD:	345.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 11	Page 22 of 30
	DATE 23 Nov 2014 - Sunday	

PROJECT Maintenance Dredging Pensacola Harbor	CONTRACT NUMBER W91278-14-D-0041 0002
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	264.0	Hrs worked MTD:	264.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Stuyvesant					0.0	24.0
0002	Cape Anne					12.0	12.0
Total operating hrs to date:	381.0	Idle hrs MTD:	147.0	Opr hrs MTD:	381.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 12	Page 24 of 30
	DATE 24 Nov 2014 - Monday	

PROJECT Maintenance Dredging Pensacola Harbor Stuyvesant	CONTRACT NUMBER W91278-14-D-0041 0002 11/13/2014
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	288.0	Hrs worked MTD:	288.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating		
Equipment Name	Description			Hours	Hours		
0001	Stuyvesant			0.0	24.0		
0002	Cape Anne			12.0	12.0		
Total operating hrs to date:	417.0	Idle hrs MTD:	159.0	Opr hrs MTD:	417.0	Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 13	Page 25 of 30
		DATE 25 Nov 2014 - Tuesday	
PROJECT Maintenance Dredging Pensacola Harbor		CONTRACT NUMBER W91278-14-D-0041 0002	
CONTRACTOR The Dutra Group	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 59 °F 0.10 IN Precipitation 25 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Stuyvesant dredging Priority Area 3, Dredged 6 Loads and Disposed of 5 Loads in ODMD. Condition surveys conducted. Dredge updated GENERAL COMMENTS Normal Dredging Operations, Turtle Excluder Device installed and Hopper Inflow screens in Place. Endangered species Observers on board. Follow-up Phase mode: All dredging and disposing activities are in accordance with plans and specs. Condition surveys conducted. Dredge updated SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) proper procedures followed during transfer of supplies to the dredge VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed dredging operations with Bryan Gray			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 13	Page 26 of 30
	DATE 25 Nov 2014 - Tuesday	

PROJECT Maintenance Dredging Pensacola Harbor Stuyvesant	CONTRACT NUMBER W91278-14-D-0041 0002 11/13/2014
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	312.0	Hrs worked MTD:	312.0	Total:	2.0 24.0

EQUIPMENT HOURS				Idle	Operating		
Equipment Name	Description			Hours	Hours		
0001	Stuyvesant			0.0	24.0		
0002	Cape Anne			12.0	12.0		
Total operating hrs to date:	453.0	Idle hrs MTD:	171.0	Opr hrs MTD:	453.0	Total:	12.0 36.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

(This area is intentionally left blank for reporting details.)

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 14	Page 28 of 30
	DATE 26 Nov 2014 - Wednesday	

PROJECT Maintenance Dredging Pensacola Harbor	CONTRACT NUMBER W91278-14-D-0041 0002
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	336.0	Hrs worked MTD:	336.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Stuyvesant					0.0	24.0
0002	Cape Anne					12.0	12.0
Total operating hrs to date:	489.0	Idle hrs MTD:	183.0	Opr hrs MTD:	489.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 15	Page 29 of 30								
		DATE 27 Nov 2014 - Thursday									
PROJECT Maintenance Dredging Pensacola Harbor		CONTRACT NUMBER W91278-14-D-0041 0002									
CONTRACTOR The Dutra Group	WEATHER Weather Caused No Delay Temperature Min 42 °F Max 60 °F No Precipitation 21 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Stuyvesant dredging Priority Area 3, Dredged 2 Loads and Disposed of 2 Loads in ODMD. Contract hours completed at 9:21. Afte surveys conducted and dredge Stuyvesant demobilized. GENERAL COMMENTS Normal Dredging Operations, Turtle Excluder Device installed and Hopper Inflow screens in Place. Endangered species Observers on board. Follow-up Phase mode: All dredging and disposing activities are in accordance with plans and specs. Contract hours completed at 9:21. Afte surveys conducted and dredge Stuyvesant demobilized. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Completed Contract with NO accidents and No injuries VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given. Discussed with Bryan Gray the final paperwork and demobilization plans											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today											
ACTIVITY START/FINISH <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>0001</td> <td>Maintenance Dredging Pensacola Harbor Channels</td> </tr> </tbody> </table>				Activity No	Description	0001	Maintenance Dredging Pensacola Harbor Channels				
Activity No	Description										
0001	Maintenance Dredging Pensacola Harbor Channels										
QC REQUIREMENTS <table border="1"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="1"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td>The Dutra Group</td> <td>11/13/2014</td> <td>11/27/2014</td> </tr> </tbody> </table>				Name	First Day	Last Day	The Dutra Group	11/13/2014	11/27/2014		
Name	First Day	Last Day									
The Dutra Group	11/13/2014	11/27/2014									
VESSEL ON SITE <table border="1"> <thead> <tr> <th>Dredge Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td>Stuyvesant</td> <td>11/13/2014</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Stuyvesant	11/13/2014			
Dredge Name	First Day	Last Day									
Stuyvesant	11/13/2014										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 15	Page 30 of 30
	DATE 27 Nov 2014 - Thursday	

PROJECT Maintenance Dredging Pensacola Harbor	CONTRACT NUMBER W91278-14-D-0041 0002
--	--

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
The Dutra Group	DREDGE OPERATOR			2.0	24.0
Total hrs worked to date:	360.0	Hrs worked MTD:	360.0	Total:	24.0

EQUIPMENT HOURS						Idle	Operating
Equipment Name	Description					Hours	Hours
0001	Stuyvesant					0.0	24.0
0002	Cape Anne					12.0	12.0
Total operating hrs to date:	525.0	Idle hrs MTD:	195.0	Opr hrs MTD:	525.0	Total:	36.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------