

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 1 of 85		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			1				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE				
								02/01/2019				
DREDGE		NAME AND TYPE					SHIFTS PER DAY		DAYS PER WEEK			
		Dredge E. Stroud					2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL				
28	0	4200	0	0	27	0	2	29				
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
								0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					0			0				
RIVER/TIDE STAGE		MIN	0.40	TIME	08:00	MAX	1.30	TIME	20:00	GAGE LOCATION		
										Police Station Perdido Pass AL		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
										MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			48 °F / 61 °F		5 MI		NE 15 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		100		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING PUMP AND PUMP LINES				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	0	
AMOUNT DREDGE THIS DATE		0		0		WAITING FOR SCOWS				0	0	
AMOUNT PREVIOUSLY REPORTED		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
TOTAL AMOUNT DREDGED TO DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
						SHORE LINE AND SHORE WORK				0	0	
						WAITING FOR BOOSTER				0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
						TRANSFERRING PLANT BETWEEN WORKS				0	0	
						LAY TIME OFF SHIFT AND SATURDAYS				0	0	
						SUNDAYS AND HOLIDAYS				0	0	
						FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				0	0	
						PCT. OF NON-EFFECTIVE				0%		
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	
02/01/2019		02/01/2019										

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 2 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 1	
DREDGE		Dredge E. Stroud				DATE 02/01/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tenderboat	Andy B	500	24:00	MAJOR REPAIRS		24	0
Tenderboat	Faye Marie	500	24:00	CESSATION		0	0
Tenderboat	Micheal S	500	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Barge	Spill Barge	0	24:00	TOTAL LOST TIME		24	0
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud crews started working on getting pipeline off the bank and strung out to hook up to the dredge. We cranked up around 14:55 and let the engine get completely warm before we put a load on it. We started dredging at 17:25. At 20:55 we lost the cutterhead in the cut of the channel we are digging in right now. All crews wore their correct PPE.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 3 of 85		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			2				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE				
								02/02/2019				
DREDGE		NAME AND TYPE					SHIFTS PER DAY		DAYS PER WEEK			
		Dredge E. Stroud					2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL				
28	0	4200	0	0	27	0	2	29				
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
								0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					0			0				
RIVER/TIDE STAGE		MIN	0.80	TIME	17:00	MAX	1.20	TIME	00:00	GAGE LOCATION		
										Police Station Perdido Pass AL		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
										MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			42 °F / 65 °F		5 MI		W 12 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	100				PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT	0				PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT	0				BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	0				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0				HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0				HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
						CLEARING CUTTER AND SUCTION HEAD				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0	
						TO AND FROM WHARF OR ANCHORAGE				0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED				CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT DREDGE THIS DATE	0	0				LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT PREVIOUSLY REPORTED	0	0				SHORE LINE AND SHORE WORK				0	0	
TOTAL AMOUNT DREDGED TO DATE	0	0				WAITING FOR BOOSTER				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA	NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
						TRANSFERRING PLANT BETWEEN WORKS				0	0	
COMMODITY	CONSUMED	CREDITED				LAY TIME OFF SHIFT AND SATURDAYS				0	0	
						SUNDAYS AND HOLIDAYS				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		FIRE DRILL				0	0	
FUEL	BBL	243		243		MOVING OUT OF WAY OF TRAFFIC				0	0	
ELECTRICITY	KW	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
LUBRICANTS	GAL	21		21		TOTAL NON-EFFECTIVE TIME				0	0	
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				0%		
02/01/2019		02/01/2019				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 4 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 2	
DREDGE Dredge E. Stroud						DATE 02/02/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tenderboat	Andy B	500	24:00	MAJOR REPAIRS	24	0	
Tenderboat	Faye Marie	500	24:00	CESSATION	0	0	
Tenderboat	Micheal S	500	24:00	COLLISIONS	0	0	
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0	
Barge	Spill Barge	0	24:00	TOTAL LOST TIME	24	0	
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud waited for Dive Crew to arrive to go get the Cutterhead. They arrived at 14:45 and immediately started diving operations. All crews stood by to make sure the dive crew didn't need help doing anything. Cutterhead was finally found at fished out 19:15. Crews worked to put cutterhead back and tightened it up. The dredge started back up and digging at 21:55.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 5 of 85	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			3			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		02/03/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Dredge E. Stroud				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		28	0	4200	0	0	27	0	2	29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		STA 59+50 to STA 58+15			Island		3,667		3,667		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					8			13			
RIVER/TIDE STAGE		MIN	0.80	TIME	14:00	MAX	1.30	TIME	01:00	GAGE LOCATION	
										Police Station Perdido Pass AL	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
										MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			48 °F / 70 °F		5 MI		S 8 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		100		PUMPING OR DREDGING				14	0
TOTAL ADVANCE THIS PERIOD		FT		135		PCT OF EFFECTIVE TIME				58%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		135		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
						CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0
						TO AND FROM WHARF OR ANCHORAGE				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGE THIS DATE		3,667		3,056		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		SHORE LINE AND SHORE WORK				0	0
TOTAL AMOUNT DREDGED TO DATE		3,667		3,056		WAITING FOR BOOSTER				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		261.93		218.29		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
OPERATING SUPPLIES						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ITEM	UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS				0	0
FUEL	BBL	2,412		2,412		FIRE DRILL				0	0
ELECTRICITY	KW	0		0		MOVING OUT OF WAY OF TRAFFIC				0	0
LUBRICANTS	GAL	15		15		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				0	20
02/01/2019		02/01/2019				PCT. OF NON-EFFECTIVE				1%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				14	20

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 6 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618	CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 3
DREDGE	Dredge E. Stroud			DATE 02/03/2019	

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tenderboat	Andy B	500	24:00	MAJOR REPAIRS	9	40
Tenderboat	Faye Marie	500	24:00	CESSATION	0	0
Tenderboat	Micheal S	500	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0
Barge	Spill Barge	0	24:00	TOTAL LOST TIME	9	40
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	40%	
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud started digging at STA 59+50 and headed downstation. E. Stroud dug from STA 59+50 to 58+15 for an advance of 135' with 3,056 NET and 3,667 GROSS yards pumped onto bird island. At 14:20, both Air Compressors went out in the Engine Room causing the dredge to have to shut down. The outside crew was observed moving the spill barge to another location. QC Department ran check surveys and BD Surveys of Impoundment Area South.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 7 of 85	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			4			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE			
								02/04/2019			
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Dredge E. Stroud				2		7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
28	0	4200	0	0	27	0	2	29			
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 58+15 to C/L STA 56+50 & C/L STA 09+00 to C/L STA 10+60			DISPOSAL AREA USED Both Islands		QTY DEPOSITED GROSS (CY) 1,898		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 5,565		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					7			13			
RIVER/TIDE STAGE		MIN	0.70	TIME	09:00	MAX	1.30	TIME	21:00	GAGE LOCATION	Police Station Perdido Pass AL
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 50 °F / 64 °F		VISIBILITY 5 MI		WIND SW 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT	QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT	100				PUMPING OR DREDGING				13	0
TOTAL ADVANCE THIS PERIOD	FT	325				PCT OF EFFECTIVE TIME				54%	
TOTAL ADVANCE PREVIOUSLY	FT	135				BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT	460				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER	0				HANDLING PIPE LINES				2	25
AVERAGE LOAD PER SCOW	CY	0				HANDLING ANCHOR LINES				0	25
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	20
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		1,898		1,582		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		3,667		3,056		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		5,565		4,638		LOSS DUE TO OPPOSING NATURAL ELEMENTS				3	50
AMOUNT DREDGED PER PUMPING/CUTTING HR		146.00		121.69		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	1,703		1,703		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	21		21		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START	DEMOMB DATE				SUNDAYS AND HOLIDAYS				0	0
02/01/2019	02/01/2019					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				8	0
						PCT. OF NON-EFFECTIVE				33%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 8 of 85		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass		Mike Hooks, L.L.C		4	
DREDGE						DATE	
Dredge E. Stroud						02/04/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	Derrick Barge	0	24:00	MAJOR REPAIRS		3	0
Tenderboat	Andy B	500	24:00	CESSATION		0	0
Tenderboat	Faye Marie	500	24:00	COLLISIONS		0	0
Tenderboat	Micheal S	500	24:00	MISCELLANEOUS		0	0
Barge	Spill Barge	0	24:00	TOTAL LOST TIME		3	0
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	12%		
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 58+15 to 556+50 for an advance of 165' with 1,582 NET and 1,898 GROSS yards pumped onto Bird Island. The dredge finished the first cut in the main channel at 10:40. When the dredge was moved out of the way the survey department ran AD Surveys on the cut we had just finished. Dredge moved locations to Terry Cove and got set up on the cut in there and started up at 13:30. Finished that cut at 19:45 and moved to the next one in Terry Cover. Started up dredging on it at 22:50 at STA 15+50.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 9 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 5			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/05/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
28		0	4200	0	0	27	0	2	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 15+50 to C/L 18+25			DISPOSAL AREA USED Both Islands		QTY DEPOSITED GROSS (CY) 6,566		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 12,131		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7		AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN	0.60	TIME	14:00	MAX	1.30	TIME	22:00	GAGE LOCATION Police Station Perdido Pass AL	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 62 °F / 67 °F		VISIBILITY 5 MI		WIND SE 7 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		100		PUMPING OR DREDGING				18	30
TOTAL ADVANCE THIS PERIOD		FT		275		PCT OF EFFECTIVE TIME 77%					
TOTAL ADVANCE PREVIOUSLY		FT		460		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		735		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	20
FLOATING PIPE 1,260		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,260		CLEARING CUTTER AND SUCTION HEAD				0	30
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		6,566		5,472		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		5,565		4,638		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		12,131		10,110		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		354.92		295.78		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
COMMODITY						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
COMMODITY						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
COMMODITY						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
COMMODITY						TOTAL NON-EFFECTIVE TIME				3	20
						PCT. OF NON-EFFECTIVE				14%	
MOB DATE 02/01/2019		DREDGE START 02/01/2019		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	50

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 10 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 5	
DREDGE Dredge E. Stroud						DATE 02/05/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	Derrick Barge	0	24:00	MAJOR REPAIRS		2	10
Tenderboat	Andy B	500	24:00	CESSATION		0	0
Tenderboat	Faye Marie	500	24:00	COLLISIONS		0	0
Tenderboat	Micheal S	500	24:00	MISCELLANEOUS		0	0
Barge	Spill Barge	0	24:00	TOTAL LOST TIME		2	10
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	9%		
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud started digging at STA 15+50 to 18+25 for an advance of 275' with 5,472 NET and 6,566 GROSS yards pumped onto both islands. Greased ladder spuds & traveling block. Had to Dredge kind of slow due to a 11ft bank in the port corner. Survey Crew ran AD Surveys in Terry Cove at STA 9+50 - 10+50. Also ran checks in the cut where the dredge is dredging at.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 11 of 85	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			6			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		02/06/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Dredge E. Stroud				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		28	0	4200	0	0	27	0	2	29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 18+25 to C/L STA 18+65 & C/L STA 23+50 to C/L STA 22+45			DISPOSAL AREA USED Island and DA2		QTY DEPOSITED GROSS (CY) 3,001		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 15,132		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					9			13			
RIVER/TIDE STAGE		MIN	0.60	TIME	16:00	MAX	1.20	TIME	00:00	GAGE LOCATION Police Station Perdido Pass AL	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 64 °F / 70 °F		VISIBILITY 2 MI		WIND SE 7 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		100		PUMPING OR DREDGING				14	35
TOTAL ADVANCE THIS PERIOD		FT		145		PCT OF EFFECTIVE TIME				61%	
TOTAL ADVANCE PREVIOUSLY		FT		735		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		880		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	35
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	15
FLOATING PIPE 1,740		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	20
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,740		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		3,001		2,501		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		12,131		10,110		CHANGING LOCATION OF PLANT ON JOB				1	45
TOTAL AMOUNT DREDGED TO DATE		15,132		12,611		LOSS DUE TO OPPOSING NATURAL ELEMENTS				4	30
AMOUNT DREDGED PER PUMPING/CUTTING HR		205.78		171.50		SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				9	25
						PCT. OF NON-EFFECTIVE				39%	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0
02/01/2019		02/01/2019									

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 12 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 6	
DREDGE		Dredge E. Stroud				DATE 02/06/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tenderboat	Andy B	500	24:00	MAJOR REPAIRS		0	0
Tenderboat	Faye Marie	500	24:00	CESSATION		0	0
Barge	Supply Barge	0	24:00	COLLISIONS		0	0
Tenderboat	Micheal S	500	24:00	MISCELLANEOUS		0	0
Barge	Derrick Barge	0	24:00	TOTAL LOST TIME		0	0
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud started digging at STA 18+25 to 18+65 and after reviewing surveys, resweapt 15+35 to 15+50. Then moved to STA 23+50 to 22+45 for a total advance of 145' with 2,501 NET and 3,001 GROSS yards pumped onto both islands. Greased ladder spuds & traveling block. Survey Crew ran AD Surveys in Terry Cove.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 7	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 02/07/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
28			0		4200		0		0		27		0		2		29														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION C/L STA 22+45 to C/L STA 18+20					DISPOSAL AREA USED DA2					QTY DEPOSITED GROSS (CY) 10,556			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 25,688													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 9					AFTER DREDGING 13																
RIVER/TIDE STAGE		MIN 0.50		TIME 11:00		MAX 1.10		TIME 01:00		GAGE LOCATION Police Station Perdido Pass AL																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 55 °F / 65 °F			VISIBILITY 5 MI		WIND W 15 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY						EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT		FT		100						PUMPING OR DREDGING					16		45														
TOTAL ADVANCE THIS PERIOD		FT		425						PCT OF EFFECTIVE TIME 70%																					
TOTAL ADVANCE PREVIOUSLY		FT		880						BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT		1,305						NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER		0						HANDLING PIPE LINES					6		30														
AVERAGE LOAD PER SCOW		CY		0						HANDLING ANCHOR LINES					0		45														
FLOATING PIPE		1,740		SHORE PIPE		0		SUBMERGED PIPE						0																	
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,740						HANDLING PUMP AND PUMP LINES					0		0														
CUBIC YARDS REMOVED		GROSS		CREDITED						CLEARING CUTTER AND SUCTION HEAD					0		0														
AMOUNT DREDGE THIS DATE		10,556		8,797						WAITING FOR SCOWS					0		0														
AMOUNT PREVIOUSLY REPORTED		15,132		12,611						TO AND FROM WHARF OR ANCHORAGE					0		0														
TOTAL AMOUNT DREDGED TO DATE		25,688		21,408						CHANGING LOCATION OF PLANT ON JOB					0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR		630.21		525.19						LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0														
OPERATING SUPPLIES										SHORE LINE AND SHORE WORK					0		0														
COMMODITY										CONSUMED					CREDITED																
ITEM		UNIT		QUANTITY						WAITING FOR BOOSTER					0		0														
FUEL		BBL		2,407						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0														
ELECTRICITY		KW		0						WAITING FOR ATTENDANT PLANT					0		0														
LUBRICANTS		GAL		24						PREPARATION AND MAKING UP TOW					0		0														
MOB DATE		DREDGE START		DEMOB DATE						TRANSFERRING PLANT BETWEEN WORKS					0		0														
02/01/2019		02/01/2019								LAY TIME OFF SHIFT AND SATURDAYS					0		0														
										SUNDAYS AND HOLIDAYS					0		0														
										FIRE DRILL					0		0														
										MOVING OUT OF WAY OF TRAFFIC					0		0														
										MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0														
										TOTAL NON-EFFECTIVE TIME					7		15														
										PCT. OF NON-EFFECTIVE					30%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 14 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618	CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 7
DREDGE	Dredge E. Stroud			DATE 02/07/2019	

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Barge	Derrick Barge	0	24:00	MAJOR REPAIRS	0	0
Tenderboat	Andy B	500	24:00	CESSATION	0	0
Tenderboat	Faye Marie	500	24:00	COLLISIONS	0	0
Tenderboat	Micheal S	500	24:00	MISCELLANEOUS	0	0
Barge	Spill Barge	0	24:00	TOTAL LOST TIME	0	0
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 22+45 to 18+20 for a total advance of 425' with 8,797 NET and 10,556 GROSS yards pumped onto both islands. Greased ladder spuds & traveling block. Survey Crew ran surveys behind the dredge. Stopped dredging at 22:45 due to sand piling up at discharge pipe due to strong current.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 8	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 02/08/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
28			0		4200		0		0		27		0		2		29														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION C/L STA 18+20 to C/L STA 17+50 & C/L STA 13+20 to C/L STA 12+00					DISPOSAL AREA USED DA2					QTY DEPOSITED GROSS (CY) 6,246			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 31,934													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 9					AFTER DREDGING 13																
RIVER/TIDE STAGE		MIN 0.20		TIME 17:00		MAX 1		TIME 00:00		GAGE LOCATION Police Station Perdido Pass AL		MIN 0		TIME 00:00		GAGE DATUM MLLW															
WEATHER CONDITION					WEATHER Weather Caused Non-Critical Delay					TEMP (min/max) 65 °F / 75 °F			VISIBILITY 5 MI		WIND N 25 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)										HR.		MIN.													
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING										10		0													
TOTAL ADVANCE THIS PERIOD		FT		190		PCT OF EFFECTIVE TIME 42%																									
TOTAL ADVANCE PREVIOUSLY		FT		1,305		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		1,495		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES										6		15													
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES										0		10													
FLOATING PIPE		1,940		SHORE PIPE		7,125		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES										0		0							
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,065		CLEARING CUTTER AND SUCTION HEAD										0		20													
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS										0		0													
AMOUNT DREDGE THIS DATE		6,246		5,205		TO AND FROM WHARF OR ANCHORAGE										0		0													
AMOUNT PREVIOUSLY REPORTED		25,688		21,408		CHANGING LOCATION OF PLANT ON JOB										0		40													
TOTAL AMOUNT DREDGED TO DATE		31,934		26,613		LOSS DUE TO OPPOSING NATURAL ELEMENTS										1		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR		624.60		520.50		SHORE LINE AND SHORE WORK										0		35													
OPERATING SUPPLIES										WAITING FOR BOOSTER										0		0									
COMMODITY										CONSUMED					CREDITED					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0		0							
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT										0		0											
FUEL		BBL		1,854		1,854		PREPARATION AND MAKING UP TOW										0		0											
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS										0		0											
LUBRICANTS		GAL		19		19		LAY TIME OFF SHIFT AND SATURDAYS										0		0											
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS										0		0													
02/01/2019		02/01/2019				FIRE DRILL										0		0													
										PCT. OF NON-EFFECTIVE					58%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										24		0									

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 16 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 8	
DREDGE		Dredge E. Stroud				DATE 02/08/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tenderboat	Andy B	500	24:00	MAJOR REPAIRS	0	0	
Tenderboat	Faye Marie	500	24:00	CESSATION	0	0	
Tenderboat	Micheal S	500	24:00	COLLISIONS	0	0	
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0	
Barge	Spill Barge	0	24:00	TOTAL LOST TIME	0	0	
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 18+20 to 17+50 to finish the cut, then jumped to STA 13+20 to 12+00 for a total advance of 190' with 5,205 NET and 6,246 GROSS yards pumped down the beach for the City. Greased ladder spuds & traveling block. Survey Crew ran AD surveys on STAs 24+00 - 17+00. QA, Captain, and Outside Leverman agreed to switch lines and pump down the beach due to buildup of sand in DA 2. (18+20 switched lines)

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 17 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 9	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/09/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 12+00 to C/L STA 09+50			DISPOSAL AREA USED DA2		QTY DEPOSITED GROSS (CY) 9,390		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 41,324		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 9		AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN 0.10	TIME 07:00	MAX 0.40	TIME 00:00	GAGE LOCATION Police Station Perdido Pass AL					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 55 °F / 65 °F		VISIBILITY 5 MI		WIND N 25 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING			16	45	
TOTAL ADVANCE THIS PERIOD		FT		250		PCT OF EFFECTIVE TIME 70%					
TOTAL ADVANCE PREVIOUSLY		FT		1,495		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,745		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			1	5	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			1	30	
FLOATING PIPE 2,180		SHORE PIPE 7,625		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,805		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		9,390		7,825		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		31,934		26,613		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		41,324		34,438		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		560.60		467.16		SHORE LINE AND SHORE WORK			4	40	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0		
COMMODITY					WAITING FOR ATTENDANT PLANT			0	0		
					PREPARATION AND MAKING UP TOW			0	0		
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS			0	0		
					LAY TIME OFF SHIFT AND SATURDAYS			0	0		
CREDITED					SUNDAYS AND HOLIDAYS			0	0		
					FIRE DRILL			0	0		
ITEM		UNIT		QUANTITY		MOVING OUT OF WAY OF TRAFFIC			0	0	
FUEL		BBL		3,647		MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
ELECTRICITY		KW		0		TOTAL NON-EFFECTIVE TIME			7	15	
LUBRICANTS		GAL		26		PCT. OF NON-EFFECTIVE 30%					
MOB DATE 02/01/2019		DREDGE START 02/01/2019		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 18 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 9	
DREDGE		Dredge E. Stroud				DATE 02/09/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tenderboat	Andy B	500	24:00	MAJOR REPAIRS	0	0	
Tenderboat	Faye Marie	500	24:00	CESSATION	0	0	
Tenderboat	Micheal S	500	24:00	COLLISIONS	0	0	
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0	
Barge	Spill Barge	0	24:00	TOTAL LOST TIME	0	0	
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 12+00 to 09+50 for a total advance of 250' with 7,825 NET and 9,390 GROSS yards pumped down the beach for the City. Greased ladder spuds & traveling block. Welder worked on Y Valve. Survey Crew ran AD surveys behind the dredge, and set grade stakes on beach to assist dump crew on D/A.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 10	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 02/10/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2		DAYS PER WEEK 7														
										PIPELINE 28		DIPPER OR BUCKET 0		DREDGE PUMP 4200		SUCTION PIPE JET 0		CUTTER OR BUCKET 0		DREDGE 27		SHORE 0		OTHER 2		TOTAL 29					
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK			REACH DREDGED; STATION TO STATION C/L STA 09+50 to C/L STA 08+25				DISPOSAL AREA USED DA2			QTY DEPOSITED GROSS (CY) 4,695			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 46,019																		
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION			AVERAGE DEPTH				BEFORE DREDGING 6				AFTER DREDGING 16																				
RIVER/TIDE STAGE		MIN 0.40		TIME 00:00		MAX 0.80		TIME 21:00		GAGE LOCATION Police Station Perdido Pass AL																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION			WEATHER Weather Caused No Delay				TEMP (min/max) 55 °F / 75 °F		VISIBILITY 5 MI		WIND NE 35 MPH																				
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.																		
AVERAGE WIDTH OF CUT		FT		150				PUMPING OR DREDGING				22	10																		
TOTAL ADVANCE THIS PERIOD		FT		125				PCT OF EFFECTIVE TIME 92%																							
TOTAL ADVANCE PREVIOUSLY		FT		1,745				BOOSTER (IN LINE)																							
TOTAL ADVANCE TO DATE		FT		1,870				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																							
SCOWS LOADED		NUMBER		0				HANDLING PIPE LINES				1	30																		
AVERAGE LOAD PER SCOW		CY		0				HANDLING ANCHOR LINES				0	10																		
FLOATING PIPE		2,100		SHORE PIPE		7,625		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES				0	0														
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,725				CLEARING CUTTER AND SUCTION HEAD				0	10																		
CUBIC YARDS REMOVED		GROSS		CREDITED				WAITING FOR SCOWS				0	0																		
AMOUNT DREDGE THIS DATE		4,695		3,912				TO AND FROM WHARF OR ANCHORAGE				0	0																		
AMOUNT PREVIOUSLY REPORTED		41,324		34,438				CHANGING LOCATION OF PLANT ON JOB				0	0																		
TOTAL AMOUNT DREDGED TO DATE		46,019		38,350				LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		211.80		176.48				SHORE LINE AND SHORE WORK				0	0																		
OPERATING SUPPLIES								WAITING FOR BOOSTER				0	0																		
COMMODITY		CONSUMED		CREDITED				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0																		
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0																		
FUEL		BBL		3,341		3,341		PREPARATION AND MAKING UP TOW				0	0																		
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0																		
LUBRICANTS		GAL		22		22		LAY TIME OFF SHIFT AND SATURDAYS				0	0																		
MOB DATE		DREDGE START		DEMOB DATE				SUNDAYS AND HOLIDAYS				0	0																		
02/01/2019		02/01/2019						FIRE DRILL				0	0																		
								MOVING OUT OF WAY OF TRAFFIC				0	0																		
								MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0																		
								TOTAL NON-EFFECTIVE TIME				1	50																		
								PCT. OF NON-EFFECTIVE				8%																			
								TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 20 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618	CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 10	
DREDGE	Dredge E. Stroud				DATE 02/10/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tenderboat	Andy B	500	24:00	MAJOR REPAIRS	0	0
Tenderboat	Faye Marie	500	24:00	CESSATION	0	0
Tenderboat	Micheal S	500	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0
Barge	Spill Barge	0	24:00	TOTAL LOST TIME	0	0
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 09+50 to 08+25 for a total advance of 125' with 3,912 NET and 4,695 GROSS yards pumped down the beach for the City. Greased ladder spuds & traveling block. Finished welding holes and repacked Y Valve. QC was on site at the disposal area with GPS assisting dump crew with grade stakes as needed. No surveys due to rough waters.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 21 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 11	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/11/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 08+25 to C/L STA 07+95			DISPOSAL AREA USED DA2		QTY DEPOSITED GROSS (CY) 6,598		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 52,617		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 6		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN	0.70	TIME	02:00	MAX	0.90	TIME	22:00	GAGE LOCATION Police Station Perdido Pass AL	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 55 °F / 65 °F		VISIBILITY 5 MI		WIND SE17 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				18	25
TOTAL ADVANCE THIS PERIOD		FT		110		PCT OF EFFECTIVE TIME 77%					
TOTAL ADVANCE PREVIOUSLY		FT		1,870		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,980		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	15
FLOATING PIPE 920		SHORE PIPE 7,625		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,545		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		6,598		5,499		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		46,019		38,350		CHANGING LOCATION OF PLANT ON JOB				0	50
TOTAL AMOUNT DREDGED TO DATE		52,617		43,849		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		358.26		298.59		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	3,295		3,295		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	26		26		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
02/01/2019	02/01/2019				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				1	5
						PCT. OF NON-EFFECTIVE 5%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				19	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 22 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 11	
DREDGE Dredge E. Stroud						DATE 02/11/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	Derrick Barge	0	24:00	MAJOR REPAIRS		4	30
Tenderboat	Andy B	500	24:00	CESSATION		0	0
Tenderboat	Faye Marie	500	24:00	COLLISIONS		0	0
Tenderboat	Micheal S	500	24:00	MISCELLANEOUS		0	0
Barge	Spill Barge	0	24:00	TOTAL LOST TIME		4	30
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	19%		
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 08+25 to 07+95 then moved to cut 5 in the IB and dug STA-0+30 to STA 0+50 for a total advance of 110' with 5,499 NET and 6,598 GROSS yards pumped down the beach for the City. Greased ladder spuds & traveling block. Continued welding on pontoons and repaired the swivel elbow. QC was on site at the disposal area with GPS assisting dump crew with grade stakes as needed. Ran AD survey from 13+50 to 08+00.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 23 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 12	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/12/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 00+50 to C/L STA 02+70			DISPOSAL AREA USED DA2		QTY DEPOSITED GROSS (CY) 15,048		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 67,665		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 6		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN	0.40	TIME	01:00	MAX	1.30	TIME	20:00	GAGE LOCATION Police Station Perdido Pass AL	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 70 °F		VISIBILITY 5 MI		WIND SE 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING				16	50
TOTAL ADVANCE THIS PERIOD		FT		220		PCT OF EFFECTIVE TIME 70%					
TOTAL ADVANCE PREVIOUSLY		FT		1,980		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,200		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				6	40
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 920		SHORE PIPE 7,625		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,545		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		15,048		12,540		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		52,617		43,849		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		67,665		56,389		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		893.94		744.95		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,253		2,253		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	26		26		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
02/01/2019	02/01/2019				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				7	10
						PCT. OF NON-EFFECTIVE 30%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 24 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 12	
DREDGE		Dredge E. Stroud				DATE 02/12/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	Derrick Barge	0	24:00	MAJOR REPAIRS		0	0
Tenderboat	Andy B	500	24:00	CESSATION		0	0
Tenderboat	Faye Marie	500	24:00	COLLISIONS		0	0
Tenderboat	Micheal S	500	24:00	MISCELLANEOUS		0	0
Barge	Spill Barge	0	24:00	TOTAL LOST TIME		0	0
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 0+50 to STA 2+70 for a total advance of 220' with 12,540 NET and 15,048 GROSS yards pumped down the beach for the City. Greased ladder spuds & traveling block. Continued welding on pontoons and repaired the swivel elbow. QC was on site at the disposal area with GPS assisting dump crew with grade stakes as needed. Ran AD survey from 00+00 - 01+50 in Cut 5 of the Impoundment Basin.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 13	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 02/13/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
28			0		4200		0		0		27		0		2		29														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION C/L STA 02+70 to C/L STA 02+75					DISPOSAL AREA USED DA2					QTY DEPOSITED GROSS (CY) 342			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 68,007													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 6					AFTER DREDGING 16																
RIVER/TIDE STAGE		MIN		0.40		TIME		01:00		MAX		1.30		TIME		20:00		GAGE LOCATION Police Station Perdido Pass AL													
		MIN		0		TIME		00:00		MAX		0		TIME		00:00		GAGE DATUM MLLW													
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 60 °F / 70 °F					VISIBILITY 5 MI			WIND SE 20 MPH													
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)							HR.	MIN.													
AVERAGE WIDTH OF CUT			FT			210				PUMPING OR DREDGING							1	5													
TOTAL ADVANCE THIS PERIOD			FT			5				PCT OF EFFECTIVE TIME							5%														
TOTAL ADVANCE PREVIOUSLY			FT			2,200				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			2,205				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES							0	0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES							0	0													
FLOATING PIPE			1,100			SHORE PIPE				7,250				SUBMERGED PIPE				0				CLEARING PUMP AND PUMP LINES							3	45	
TOTAL LENGTH OF DISCHARGE PIPE			FT			8,350				CLEARING CUTTER AND SUCTION HEAD							0	10													
CUBIC YARDS REMOVED			GROSS			CREDITED				WAITING FOR SCOWS							0	0													
AMOUNT DREDGE THIS DATE			342			285				TO AND FROM WHARF OR ANCHORAGE							0	0													
AMOUNT PREVIOUSLY REPORTED			67,665			56,389				CHANGING LOCATION OF PLANT ON JOB							0	0													
TOTAL AMOUNT DREDGED TO DATE			68,007			56,674				LOSS DUE TO OPPOSING NATURAL ELEMENTS							0	0													
AMOUNT DREDGED PER PUMPING/CUTTING HR			315.69			263.08				SHORE LINE AND SHORE WORK							0	0													
OPERATING SUPPLIES										WAITING FOR BOOSTER										0	0										
COMMODITY			CONSUMED			CREDITED				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)							0	0													
ITEM		UNIT	QUANTITY			QUANTITY				WAITING FOR ATTENDANT PLANT							0	0													
FUEL		BBL	2,253			2,253				PREPARATION AND MAKING UP TOW							0	0													
ELECTRICITY		KW	0			0				TRANSFERRING PLANT BETWEEN WORKS							0	0													
LUBRICANTS		GAL	26			26				LAY TIME OFF SHIFT AND SATURDAYS							0	0													
MOB DATE			DREDGE START			DEMOB DATE				SUNDAYS AND HOLIDAYS							0	0													
02/01/2019			02/01/2019							FIRE DRILL							0	0													
										MOVING OUT OF WAY OF TRAFFIC										0	0										
										MISCELLANEOUS (EXPLAIN IN REMARKS)										0	0										
										TOTAL NON-EFFECTIVE TIME										3	55										
										PCT. OF NON-EFFECTIVE										16%											
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										5	0										

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 26 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 13	
DREDGE		Dredge E. Stroud			DATE 02/13/2019		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tenderboat	Andy B	500	24:00	MAJOR REPAIRS	19	0	
Tenderboat	Faye Marie	500	24:00	CESSATION	0	0	
Tenderboat	Micheal S	500	24:00	COLLISIONS	0	0	
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0	
Barge	Spill Barge	0	24:00	TOTAL LOST TIME	19	0	
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	79%		
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 02+70 to STA 2+75 for a total advance of 5' with 285 NET and 342 GROSS yards pumped down the beach for the City. Greased ladder spuds & traveling block. Dredge went down in the morning hours for a head, after repairing the head it was noticed that a liner needed replacing too. At this time the dump broke back the discharge line to STA 1+00. D3 was loaded on the crane barge and went to both islands to grade 3 spots where the discharge made holes.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 14	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 02/14/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
28			0		4200		0		0		27		0		2		29														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION C/L STA 02+75 to C/L STA 04+40					DISPOSAL AREA USED Beach					QTY DEPOSITED GROSS (CY) 11,286			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 79,293													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 6					AFTER DREDGING 16																
RIVER/TIDE STAGE		MIN 0		TIME 01:00		MAX 0.90		TIME 20:00		GAGE LOCATION Police Station Perdido Pass AL		MIN 0		TIME 00:00		GAGE DATUM MLLW															
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 42 °F / 67 °F					VISIBILITY 5 MI			WIND S 10 MPH													
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																		
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING					15		0																		
TOTAL ADVANCE THIS PERIOD		FT		165		PCT OF EFFECTIVE TIME 62%																									
TOTAL ADVANCE PREVIOUSLY		FT		2,205		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		2,370		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES					2		0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES					0		40																		
FLOATING PIPE 1,520		SHORE PIPE 7,750		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES					0		0																		
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,270		CLEARING CUTTER AND SUCTION HEAD					0		20																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS					0		0																		
AMOUNT DREDGE THIS DATE		11,286		9,405		TO AND FROM WHARF OR ANCHORAGE					0		0																		
AMOUNT PREVIOUSLY REPORTED		68,007		56,674		CHANGING LOCATION OF PLANT ON JOB					0		0																		
TOTAL AMOUNT DREDGED TO DATE		79,293		66,079		LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		752.40		627.00		SHORE LINE AND SHORE WORK					0		0																		
OPERATING SUPPLIES					WAITING FOR BOOSTER					0		0																			
COMMODITY					CONSUMED					CREDITED																					
ITEM		UNIT		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																		
FUEL		BBL		2,291		WAITING FOR ATTENDANT PLANT					0		0																		
ELECTRICITY		KW		0		PREPARATION AND MAKING UP TOW					0		0																		
LUBRICANTS		GAL		15		TRANSFERRING PLANT BETWEEN WORKS					0		0																		
MOB DATE		DREDGE START		DEMOB DATE		LAY TIME OFF SHIFT AND SATURDAYS					0		0																		
02/01/2019		02/01/2019				SUNDAYS AND HOLIDAYS					0		0																		
					FIRE DRILL					0		0																			
					MOVING OUT OF WAY OF TRAFFIC					0		0																			
					MISCELLANEOUS (EXPLAIN IN REMARKS)					1		0																			
					TOTAL NON-EFFECTIVE TIME					4		0																			
					PCT. OF NON-EFFECTIVE					17%																					
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					19		0																			

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 28 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618	CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 14
DREDGE	Dredge E. Stroud			DATE 02/14/2019	

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tenderboat	Andy B	500	24:00	MAJOR REPAIRS	5	0
Tenderboat	Faye Marie	500	24:00	CESSATION	0	0
Tenderboat	Micheal S	500	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0
Barge	Spill Barge	0	24:00	TOTAL LOST TIME	5	0
Barge	Supply Barge	0	24:00	PERCENTAGE OF TOTAL TIME	21%	
Barge	108 Crane Barge	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 02+75 to STA 04+40 for a total advance of 165' with 9,405 NET and 11,286 GROSS yards pumped down the beach for the City. Greased ladder spuds & traveling block. Called Coast guard to notify them that we needed to move buoy #6 due to it being in the cut, also gave them coordinates on the 3 buoys that we moved. Cleaned all barges. Changed engine and lower unit oil on Survey Two.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 29 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 19	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/15/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 04+40 to C/L STA 06+85			DISPOSAL AREA USED Beach		QTY DEPOSITED GROSS (CY) 16,758		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 96,051		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 6		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN 0	TIME 01:00	MAX 0.90	TIME 20:00	GAGE LOCATION Police Station Perdido Pass AL					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 36 °F / 72 °F		VISIBILITY 5 MI		WIND S 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING			18	30	
TOTAL ADVANCE THIS PERIOD		FT		245		PCT OF EFFECTIVE TIME 77%					
TOTAL ADVANCE PREVIOUSLY		FT		2,370		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,615		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			2	45	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	40	
FLOATING PIPE 1,520		SHORE PIPE 7,750		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			1	45	
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,270		CLEARING CUTTER AND SUCTION HEAD			0	20	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		16,758		13,965		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		79,293		66,079		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		96,051		80,044		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		905.84		754.86		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	1,758		1,758		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	14		14		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS			0	0	
02/01/2019	02/01/2019					FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			5	30	
						PCT. OF NON-EFFECTIVE 23%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 30 of 85		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass		Mike Hooks, L.L.C		19	
DREDGE		Dredge E. Stroud				DATE	
						02/15/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
				MAJOR REPAIRS		0	0
				CESSATION		0	0
				COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 04+40 to STA 06+85 for a total advance of 245' with 13,965 NET and 16,758 GROSS yards pumped down the beach for the City. Greased ladder spuds & traveling block. Hit hard object at station 3+49. Picked up ladder 1 ft. at station 5+65, was getting rocks and trash. Picked ladder up 1/2 ft. QC department ran checks on 13+50 to 8+00 to verify if any material fell in. Also, ran the ADS behind the dredge.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.			
										Page 31 of 85			
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.					
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			15					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		02/16/2019			
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK					
		Dredge E. Stroud				2		7					
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
		28	0	4200	0	0	27	0	2	29			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)				
		C/L STA 06+85 to C/L STA 09+00			Beach		14,706		110,757				
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER			
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING					
					6			16					
RIVER/TIDE STAGE		MIN	0.30	TIME	03:00	MAX	1.40	TIME	20:00	GAGE LOCATION			
				0	00:00	0	00:00			Police Station Perdido Pass AL			
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND				
		Weather Caused No Delay			63 °F / 66 °F		5 MI		SE 10 MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING				20	40		
TOTAL ADVANCE THIS PERIOD		FT		215		PCT OF EFFECTIVE TIME				86%			
TOTAL ADVANCE PREVIOUSLY		FT		2,615		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		2,830		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	25		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	25		
FLOATING PIPE		1,860	SHORE PIPE		8,250	SUBMERGED PIPE		0	CLEARING PUMP AND PUMP LINES			0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,110		CLEARING CUTTER AND SUCTION HEAD				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE		14,706		12,255		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED		96,051		80,044		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE		110,757		92,299		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		711.58		592.98		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0		
COMMODITY						CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	3,001		3,001		PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	17		17		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0		
02/01/2019		02/01/2019				FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	30		
						TOTAL NON-EFFECTIVE TIME				3	20		
						PCT. OF NON-EFFECTIVE				14%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 32 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 15	
DREDGE Dredge E. Stroud						DATE 02/16/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
				MAJOR REPAIRS		0	0
				CESSATION		0	0
				COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S)							
GENERAL COMMENTS							
<p>Dredge E. Stroud continued digging at STA 06+85 to STA 09+00 for a total advance of 215' with 12,255 NET and 14,706 GROSS yards pumped down the beach for the City. Greased ladder spuds & traveling block. Dredge slid back and material caved in at station 07+25. QC department ran ADS behind the dredge. Unloaded groceries and recieved parts/supplies from Gene.</p>							
SAFETY							
<p>Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.</p>							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 16	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 02/17/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
28			0		4200		0		0		27		0		2		29														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION C/L STA 09+00 to C/L STA 10+00					DISPOSAL AREA USED Beach					QTY DEPOSITED GROSS (CY) 6,840			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 117,597													
CHARACTER OF MATERIAL (%)		GRAVEL 0 %		SAND 0 %		CLAY 0 %		MUD 0 %		SILT 0 %		HARDPAN 0 %		STONE 0 %		SHELL 0 %		OTHER 100 %													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 6					AFTER DREDGING 16																
RIVER/TIDE STAGE		MIN 0.40		TIME 06:00		MAX 1.50		TIME 20:00		GAGE LOCATION Police Station Perdido Pass AL		MIN 0		TIME 00:00		GAGE DATUM MLLW															
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 62 °F / 73 °F			VISIBILITY 5 MI		WIND E 13 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)										HR.		MIN.													
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING										18		35													
TOTAL ADVANCE THIS PERIOD		FT		100		PCT OF EFFECTIVE TIME										77%															
TOTAL ADVANCE PREVIOUSLY		FT		2,830		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		2,930		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES										2		30													
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES										2		15													
FLOATING PIPE		2,020		SHORE PIPE		8,750		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES										0		40							
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,770		CLEARING CUTTER AND SUCTION HEAD										0		0													
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS										0		0													
AMOUNT DREDGE THIS DATE		6,840		5,700		TO AND FROM WHARF OR ANCHORAGE										0		0													
AMOUNT PREVIOUSLY REPORTED		110,757		92,299		CHANGING LOCATION OF PLANT ON JOB										0		0													
TOTAL AMOUNT DREDGED TO DATE		117,597		97,999		LOSS DUE TO OPPOSING NATURAL ELEMENTS										0		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR		368.07		306.73		SHORE LINE AND SHORE WORK										0		0													
OPERATING SUPPLIES										WAITING FOR BOOSTER										0		0									
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)										0		0													
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT										0		0											
FUEL		BBL		2,589		2,589		PREPARATION AND MAKING UP TOW										0		0											
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS										0		0											
LUBRICANTS		GAL		13		13		LAY TIME OFF SHIFT AND SATURDAYS										0		0											
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS										0		0													
02/01/2019		02/01/2019				FIRE DRILL										0		0													
										MOVING OUT OF WAY OF TRAFFIC										0		0									
										MISCELLANEOUS (EXPLAIN IN REMARKS)										0		0									
										TOTAL NON-EFFECTIVE TIME										5		25									
										PCT. OF NON-EFFECTIVE										23%											
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										24		0									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 34 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 16	
DREDGE Dredge E. Stroud						DATE 02/17/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 9+00 to STA 10+00 for a total advance of 100' with 5,700 NET and 6,840 GROSS yards pumped down the beach for the City. Greased ladder spuds & traveling block. Added two pontoons and 500 ft. of pipe on dump. Had to under run port anchor while holding pipe on dump. QC department ran ADS behind the dredge.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 35 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 17	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/18/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 10+00 to C/L STA 11+35			DISPOSAL AREA USED Beach		QTY DEPOSITED GROSS (CY) 9,234		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 126,831		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 6		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN	0.40	TIME	08:00	MAX	1.40	TIME	20:00	GAGE LOCATION Police Station Perdido Pass AL	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 52 °F / 74 °F		VISIBILITY 5 MI		WIND NE 31 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING				23	10
TOTAL ADVANCE THIS PERIOD		FT		135		PCT OF EFFECTIVE TIME 97%					
TOTAL ADVANCE PREVIOUSLY		FT		2,930		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,065		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	15
FLOATING PIPE 2,020		SHORE PIPE 8,750		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,770		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		9,234		7,695		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		117,597		97,999		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		126,831		105,694		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		398.59		332.16		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,895		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		17		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
02/01/2019		02/01/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	35
						TOTAL NON-EFFECTIVE TIME				0	50
						PCT. OF NON-EFFECTIVE 3%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 36 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 17	
DREDGE Dredge E. Stroud		DATE 02/18/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 10+00 to STA 11+35 for a total advance of 135' with 7,695 NET and 9,234 GROSS yards pumped down the beach for the City. Greased ladder spuds & traveling block. QC department ran ADS behind the dredge. Welders fixed a few pontoons and the 108 cranebarge was cleaned.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 37 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 18	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/19/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 2	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 11+35 to C/L STA 11+60			DISPOSAL AREA USED Beach		QTY DEPOSITED GROSS (CY) 1,710		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 128,541		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 6		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN	0.40	TIME	08:00	MAX	0.60	TIME	12:00	GAGE LOCATION Police Station Perdido Pass AL	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 36 °F / 67 °F		VISIBILITY 5 MI		WIND NE 28 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING				4	35
TOTAL ADVANCE THIS PERIOD		FT		25		PCT OF EFFECTIVE TIME 19%					
TOTAL ADVANCE PREVIOUSLY		FT		3,065		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,090		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				4	45
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	15
FLOATING PIPE 2,020		SHORE PIPE 9,250		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		11,270		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		1,710		1,425		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		126,831		105,694		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		128,541		107,119		LOSS DUE TO OPPOSING NATURAL ELEMENTS				14	25
AMOUNT DREDGED PER PUMPING/CUTTING HR		373.09		310.91		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,490		2,490		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
02/01/2019	02/01/2019				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				19	25
						PCT. OF NON-EFFECTIVE 81%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 38 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 18	
DREDGE Dredge E. Stroud						DATE 02/19/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
				MAJOR REPAIRS		0	0
				CESSATION		0	0
				COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S)							
GENERAL COMMENTS							
<p>Dredge E. Stroud continued digging at STA 11+35 to STA 11+60 for a total advance of 25' with 1,425 NET and 1,710 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. QC department ran ADS behind the dredge. Welders fixed a pontoon. Down due to rough seas and unable to shift anchor. Started striping at 11+50 due to rough seas.</p>							
SAFETY							
<p>Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.</p>							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 20	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 02/20/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER	TOTAL																
28		0		4200		0		0		27		0		2	29																
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION C/L STA 11+60 to C/L STA 11+60				DISPOSAL AREA USED Beach				QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 128,541																
CHARACTER OF MATERIAL (%)		GRAVEL 0 %		SAND 0 %		CLAY 0 %		MUD 0 %		SILT 0 %		HARDPAN 0 %		STONE 0 %		SHELL 0 %	OTHER 100 %														
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 6				AFTER DREDGING 16																			
RIVER/TIDE STAGE		MIN 0.80		TIME 09:00		MAX 0.90		TIME 08:00		GAGE LOCATION Police Station Perdido Pass AL																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION				WEATHER Weather Caused Non-Critical Delay				TEMP (min/max) 55 °F / 68 °F		VISIBILITY 5 MI		WIND NE 23 MPH																			
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																		
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING						0	0																		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME						0%																			
TOTAL ADVANCE PREVIOUSLY		FT		3,090		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		3,090		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES						0	0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES						0	0																		
FLOATING PIPE		2,020		SHORE PIPE		9,250		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0	0																
TOTAL LENGTH OF DISCHARGE PIPE		FT		11,270		CLEARING CUTTER AND SUCTION HEAD						0	0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS						0	0																		
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE						0	0																		
AMOUNT PREVIOUSLY REPORTED		128,541		107,119		CHANGING LOCATION OF PLANT ON JOB						0	0																		
TOTAL AMOUNT DREDGED TO DATE		128,541		107,119		LOSS DUE TO OPPOSING NATURAL ELEMENTS						24	0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK						0	0																		
OPERATING SUPPLIES								WAITING FOR BOOSTER						0	0																
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																		
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																
FUEL		BBL		3,528		3,528		PREPARATION AND MAKING UP TOW						0	0																
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																
LUBRICANTS		GAL		14		14		LAY TIME OFF SHIFT AND SATURDAYS						0	0																
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0																		
02/01/2019		02/01/2019				FIRE DRILL						0	0																		
								MOVING OUT OF WAY OF TRAFFIC						0	0																
								MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																
								TOTAL NON-EFFECTIVE TIME						24	0																
								PCT. OF NON-EFFECTIVE						100%																	
								TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0																

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 40 of 85		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass		Mike Hooks, L.L.C		20	
DREDGE		Dredge E. Stroud				DATE	
						02/20/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 11+60 to STA 11+60 for a total advance of 0' with 0 NET and 0 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. Down due to rough seas and unable to shift anchor.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 41 of 85	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			21			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		02/21/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Dredge E. Stroud				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		28	0	4200	0	0	26	3	2	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		C/L STA 00+00 to C/L STA 00+35			DA9 City Beach		2,940		131,481		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					10			16			
RIVER/TIDE STAGE		MIN	0.60	TIME	10:00	MAX	1	TIME	23:00	GAGE LOCATION Police Station Perdido Pass AL	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused Critical Delay			65 °F / 79 °F		0.1 MI		NW 14 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING				9	0
TOTAL ADVANCE THIS PERIOD		FT		35		PCT OF EFFECTIVE TIME				38%	
TOTAL ADVANCE PREVIOUSLY		FT		3,090		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,125		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	25
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 920		SHORE PIPE 9,250		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	15
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,170		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		2,940		2,450		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		128,541		107,119		CHANGING LOCATION OF PLANT ON JOB				1	15
TOTAL AMOUNT DREDGED TO DATE		131,481		109,569		LOSS DUE TO OPPOSING NATURAL ELEMENTS				7	30
AMOUNT DREDGED PER PUMPING/CUTTING HR		326.67		272.22		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,270		2,270		PREPARATION AND MAKING UP TOW				2	15
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	13		13		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
02/01/2019	02/01/2019				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				15	0
						PCT. OF NON-EFFECTIVE				62%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 42 of 85
CONTRACT NO. W9127818D0103 W9127818F0618	CONTRACT TITLE Maintenance Dredging of Perdido Pass	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 21
DREDGE	Dredge E. Stroud		DATE 02/21/2019

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 00+00 to STA 00+35 for a total advance of 35' with 2,450 NET and 2,940 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. Down due to rough seas till 06:00 when the fog lifted. AD Surveys were ran in Cut 5 where we were dredging. Outside crew worked on getting the dredge set back up on location and pipeline like its suppose to be.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 43 of 85		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			22				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		02/22/2019		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Dredge E. Stroud				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		28	0	4200	0	0	26	3	2	31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		C/L STA 00+00 to C/L STA 00+35			DA9 City Beach		21,420		152,901			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					10			16				
RIVER/TIDE STAGE		MIN	0.60	TIME	10:00	MAX	1	TIME	23:00	GAGE LOCATION Police Station Perdido Pass AL		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			66 °F / 74 °F		1 MI		NE 15 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING				18	20	
TOTAL ADVANCE THIS PERIOD		FT		255		PCT OF EFFECTIVE TIME				76%		
TOTAL ADVANCE PREVIOUSLY		FT		3,125		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		3,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	40	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	15	
FLOATING PIPE 920		SHORE PIPE 9,250		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	5	
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,170		CLEARING CUTTER AND SUCTION HEAD				0	40	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		21,420		17,850		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		131,481		109,569		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		152,901		127,419		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,168.36		973.64		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	2,490		2,490		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	14		14		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0		
02/01/2019	02/01/2019				FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				5	40	
						PCT. OF NON-EFFECTIVE				24%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 44 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 22	
DREDGE Dredge E. Stroud						DATE 02/22/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 00+35 to STA 02:90 for a total advance of 255' with 17,850 NET and 21,420 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. AD Surveys were ran in Cut 6 behind the dredge. Dump moved pipe on the beach.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 45 of 85		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			23				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		02/23/2019		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Dredge E. Stroud				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		28	0	4200	0	0	26	3	2	31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		C/L STA 02+90 to C/L STA 04+40			DA9 City Beach		12,600		165,501			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					10			16				
RIVER/TIDE STAGE		MIN	0.60	TIME	10:00	MAX	1	TIME	23:00	GAGE LOCATION		
				0	00:00	0	00:00			Police Station Perdido Pass AL		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			63 °F / 74 °F		5 MI		E 13 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING				20	10	
TOTAL ADVANCE THIS PERIOD		FT		150		PCT OF EFFECTIVE TIME				84%		
TOTAL ADVANCE PREVIOUSLY		FT		3,380		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		3,530		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	5	
FLOATING PIPE		920		SHORE PIPE		9,250		SUBMERGED PIPE		0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,170		CLEARING PUMP AND PUMP LINES				1	30	
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	15	
AMOUNT DREDGE THIS DATE		12,600		10,500		WAITING FOR SCOWS				0	0	
AMOUNT PREVIOUSLY REPORTED		152,901		127,419		TO AND FROM WHARF OR ANCHORAGE				0	0	
TOTAL AMOUNT DREDGED TO DATE		165,501		137,919		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		624.79		520.66		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0	
						WAITING FOR BOOSTER				0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
						TRANSFERRING PLANT BETWEEN WORKS				0	0	
						LAY TIME OFF SHIFT AND SATURDAYS				0	0	
						SUNDAYS AND HOLIDAYS				0	0	
						FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				3	50	
						PCT. OF NON-EFFECTIVE				16%		
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	
02/01/2019		02/01/2019										

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 46 of 85		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass		Mike Hooks, L.L.C		23	
DREDGE						DATE	
Dredge E. Stroud						02/23/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
				MAJOR REPAIRS		0	0
				CESSATION		0	0
				COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S)							
GENERAL COMMENTS							
<p>Dredge E. Stroud continued digging at STA 2+90 to STA 4+40 for a total advance of 150' with 10,500 NET and 12,600 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. AD Surveys were ran in Cut 6 behind the dredge. Dump moved pipe on the beach. Swivell Elbow was took out due to the pipe being busted and spewing sand and water out the side. Its up at the 108 Crane Barge getting worked on. DA 9 has about 80,000 yards to date, we will continue to update as well.</p>							
SAFETY							
<p>Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.</p>							
CONTRACTOR CERTIFICATION		<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 24	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 02/24/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
28			0		4200		0		0		26		3		2		31														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION C/L STA 04+40 to C/L STA 05+15					DISPOSAL AREA USED DA9 City Beach					QTY DEPOSITED GROSS (CY) 5,250			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 170,751													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 10					AFTER DREDGING 16																
RIVER/TIDE STAGE		MIN 0.60		TIME 10:00		MAX 1		TIME 23:00		GAGE LOCATION Police Station Perdido Pass AL		MIN 0		TIME 00:00		GAGE DATUM MLLW															
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 63 °F / 74 °F			VISIBILITY 5 MI		WIND SSE 30 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY						EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT		FT		210						PUMPING OR DREDGING						22		0													
TOTAL ADVANCE THIS PERIOD		FT		75						PCT OF EFFECTIVE TIME 92%																					
TOTAL ADVANCE PREVIOUSLY		FT		3,530						BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT		3,605						NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER		0						HANDLING PIPE LINES						0		0													
AVERAGE LOAD PER SCOW		CY		0						HANDLING ANCHOR LINES						0		30													
FLOATING PIPE		960		SHORE PIPE		9,250		SUBMERGED PIPE						0																	
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,210						CLEARING PUMP AND PUMP LINES						0		0													
CUBIC YARDS REMOVED		GROSS		CREDITED						CLEARING CUTTER AND SUCTION HEAD						0		0													
AMOUNT DREDGE THIS DATE		5,250		6,300						WAITING FOR SCOWS						0		0													
AMOUNT PREVIOUSLY REPORTED		165,501		137,919						TO AND FROM WHARF OR ANCHORAGE						0		0													
TOTAL AMOUNT DREDGED TO DATE		170,751		144,219						CHANGING LOCATION OF PLANT ON JOB						1		30													
AMOUNT DREDGED PER PUMPING/CUTTING HR		238.64		286.36						LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0													
OPERATING SUPPLIES																															
COMMODITY		CONSUMED		CREDITED						SHORE LINE AND SHORE WORK						0		0													
ITEM		UNIT		QUANTITY		QUANTITY				WAITING FOR BOOSTER						0		0													
FUEL		BBL		3,813		3,813				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0													
ELECTRICITY		KW		0		0				WAITING FOR ATTENDANT PLANT						0		0													
LUBRICANTS		GAL		13		13				PREPARATION AND MAKING UP TOW						0		0													
MOB DATE		DREDGE START		DEMOB DATE						TRANSFERRING PLANT BETWEEN WORKS						0		0													
02/01/2019		02/01/2019								LAY TIME OFF SHIFT AND SATURDAYS						0		0													
										SUNDAYS AND HOLIDAYS						0		0													
										FIRE DRILL						0		0													
										MOVING OUT OF WAY OF TRAFFIC						0		0													
										MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0													
										TOTAL NON-EFFECTIVE TIME						2		0													
										PCT. OF NON-EFFECTIVE						8%															
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24		0													

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 48 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 24	
DREDGE		Dredge E. Stroud				DATE 02/24/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S)							
GENERAL COMMENTS							
Dredge E. Stroud continued digging at STA 4+40 to STA 5+15 for a total advance of 75' with 5,250 NET and 6,300 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. AD Surveys were ran in Cut 6 behind the dredge also took topo shots from STA 19 to 22 on DA9. Moved dredge to cut 7. Started 35' behind cut 7 to dig down to grade and made sure we were at grade once we got in the cut.							
SAFETY							
Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 49 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 25	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/25/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 3	OTHER 2	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 00+00 to C/L STA 01+50			DISPOSAL AREA USED DA9 City Beach		QTY DEPOSITED GROSS (CY) 12,060		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 182,811		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 100%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN 0	TIME 01:00	MAX 0.70	TIME 15:00	GAGE LOCATION Police Station Perdido Pass AL					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 63 °F / 75 °F		VISIBILITY 5 MI		WIND NW 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING			19	50	
TOTAL ADVANCE THIS PERIOD		FT		150		PCT OF EFFECTIVE TIME 83%					
TOTAL ADVANCE PREVIOUSLY		FT		3,605		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,755		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	30	
FLOATING PIPE 960		SHORE PIPE 9,250		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	40	
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,210		CLEARING CUTTER AND SUCTION HEAD			0	20	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		12,060		10,050		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		170,751		144,219		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		182,811		154,269		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		608.07		506.72		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	2,635		2,635		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	21		21		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOMB DATE				SUNDAYS AND HOLIDAYS			0	0	
02/01/2019	02/01/2019					FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			1	30	
						PCT. OF NON-EFFECTIVE 6%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			21	20	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 50 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 25	
DREDGE Dredge E. Stroud						DATE 02/25/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	2	40	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	2	40	
				PERCENTAGE OF TOTAL TIME	11%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S)							
GENERAL COMMENTS							
<p>Dredge E. Stroud continued digging at STA 00+00 to STA 01+50 for a total advance of 150' with 10,050 NET and 12,060 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. AD Surveys were ran in Cut 6. Put in stakes on the beach with caution tape to warn people on the beach. Spuds started dragging due to a low tide of 0.0.</p>							
SAFETY							
<p>Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.</p>							
CONTRACTOR CERTIFICATION		<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>					
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS	DATE		

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 51 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 26			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 02/26/2019				
DREDGE		NAME AND TYPE Dredge E. Stroud			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
28		0	4200	0	0	26	3	2	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 01+50 to C/L STA 02+30			DISPOSAL AREA USED DA9 City Beach		QTY DEPOSITED GROSS (CY) 6,432		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 189,243		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 100 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0.90	TIME	11:00	GAGE LOCATION Police Station Perdido Pass AL	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 63 °F / 75 °F		VISIBILITY 5 MI		WIND NE 19 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		210		PUMPING OR DREDGING				19	55	
TOTAL ADVANCE THIS PERIOD	FT		80		PCT OF EFFECTIVE TIME 83%						
TOTAL ADVANCE PREVIOUSLY	FT		3,755		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		3,835		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				1	30	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				1	45	
FLOATING PIPE	1,040	SHORE PIPE	9,500	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	30
TOTAL LENGTH OF DISCHARGE PIPE	FT		10,540		CLEARING CUTTER AND SUCTION HEAD				0	20	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	6,432		5,360		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	182,811		154,269		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	189,243		159,629		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	322.95		269.12		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
COMMODITY					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
COMMODITY					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
COMMODITY					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					TOTAL NON-EFFECTIVE TIME				4	5	
					PCT. OF NON-EFFECTIVE				17%		
MOB DATE 02/01/2019		DREDGE START 02/01/2019		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 52 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 26	
DREDGE Dredge E. Stroud						DATE 02/26/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0	0	
				CESSATION	0	0	
				COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S)							
GENERAL COMMENTS							
<p>Dredge E. Stroud continued digging at STA 01+50 to STA 02+30 for a total advance of 80' with 5,360 NET and 6,432 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. AD Surveys were ran in Cut 7 behind the dredge. Added two pontoons and 250' to DA9. Raised ladder at STA 02+30. Had big cave in while walking the dredge back. Slid back to STA 02+10. Had to work back up.</p>							
SAFETY							
<p>Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.</p>							
CONTRACTOR CERTIFICATION		<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 53 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 27	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/27/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 3	OTHER 2	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 02+30 to C/L STA 02+90			DISPOSAL AREA USED DA9 City Beach		QTY DEPOSITED GROSS (CY) 4,824		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 194,067		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 100%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN 0.30	TIME 04:30	MAX 1.20	TIME 15:00	GAGE LOCATION Police Station Perdido Pass AL					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 75 °F		VISIBILITY 5 MI		WIND SE 12 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING			22	10	
TOTAL ADVANCE THIS PERIOD		FT		60		PCT OF EFFECTIVE TIME 92%					
TOTAL ADVANCE PREVIOUSLY		FT		3,835		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,895		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			1	30	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 1,120		SHORE PIPE 9,500		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,620		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		4,824		4,020		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		189,243		159,629		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		194,067		163,649		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		217.62		181.35		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	3,567		3,567		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	23		23		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
02/01/2019	02/01/2019				FIRE DRILL			0	0		
					MOVING OUT OF WAY OF TRAFFIC			0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0		
					TOTAL NON-EFFECTIVE TIME			1	30		
					PCT. OF NON-EFFECTIVE 6%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			23	40		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 54 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 27	
DREDGE Dredge E. Stroud						DATE 02/27/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	20
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		0	20
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	1%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 02+30 to STA 02+90 for a total advance of 60' with 4,020 NET and 4,824 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. Can't get into Port corner due to consistent cave in, back dredge up to STA 1+50 to resweep to STA 2+90. Worked on pontoons and swivel elbow, put up plastic fence on beach next to the cut.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 55 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 28	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/28/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 3	OTHER 2	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 02+90 to C/L STA 03+35			DISPOSAL AREA USED DA9 City Beach		QTY DEPOSITED GROSS (CY) 3,209		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 197,276		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 100%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN 0.30	TIME 00:00	MAX 1	TIME 16:00	GAGE LOCATION Police Station Perdido Pass AL					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 75 °F		VISIBILITY 5 MI		WIND s 8 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING				21	20
TOTAL ADVANCE THIS PERIOD		FT		45		PCT OF EFFECTIVE TIME 89%					
TOTAL ADVANCE PREVIOUSLY		FT		3,895		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,940		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	20
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	55
FLOATING PIPE 1,280		SHORE PIPE 9,500		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,780		CLEARING CUTTER AND SUCTION HEAD				0	15
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		3,209		3,209		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		194,067		163,649		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		197,276		166,858		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		150.42		150.42		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,300		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		17		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
02/01/2019		02/01/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	30
						PCT. OF NON-EFFECTIVE 10%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	50

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 56 of 85		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass		Mike Hooks, L.L.C		28	
DREDGE		Dredge E. Stroud				DATE	
						02/28/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	10
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		0	10
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	1%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 02+90 to STA 03+35 for a total advance of 45' with 3,209 NET and 3,209 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. Backed dredge up 20' to get in Port corner. Started stripping to 12' @ STA 2+95. Back dredge up to STA 2+85 because corner continues to fall in.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 57 of 85	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			29			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		03/01/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Dredge E. Stroud				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		28	0	4200	0	0	26	3	2	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		C/L STA 03+35 to C/L STA 04+00			DA9 City Beach		5,575		202,851		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					10			16			
RIVER/TIDE STAGE		MIN	0.30	TIME	06:30	MAX	1	TIME	15:30	GAGE LOCATION	
				0	00:00	0	00:00			Police Station Perdido Pass AL	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			60 °F / 75 °F		5 MI		SW 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING				20	50
TOTAL ADVANCE THIS PERIOD		FT		65		PCT OF EFFECTIVE TIME				87%	
TOTAL ADVANCE PREVIOUSLY		FT		3,940		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,005		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE		1,280		SHORE PIPE		9,800		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		11,080		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	0
AMOUNT DREDGE THIS DATE		5,575		5,575		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		197,276		166,858		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		202,851		172,433		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		267.60		267.60		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	45
						WAITING FOR BOOSTER				0	0
COMMODITY						CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			
FUEL		BBL		2,755		2,755		PREPARATION AND MAKING UP TOW			
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS			
LUBRICANTS		GAL		30		30		LAY TIME OFF SHIFT AND SATURDAYS			
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
02/01/2019		02/01/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				1	15
						PCT. OF NON-EFFECTIVE				5%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	5

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 58 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 29	
DREDGE		Dredge E. Stroud				DATE 03/01/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		1	55
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		1	55
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	8%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 03+35 to STA 04+00 for a total advance of 65' with 5,575 NET and 5,575 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. Outside crew took float off of a 500' plastic and got it on beach for dump to take to DA. Work on pontoons.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 30	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/02/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER	TOTAL																
28		0		4200		0		0		26		3		2	31																
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION C/L STA 04+00 to C/L STA 04+15 & C/L STA 8+50 to C/L STA 7+40				DISPOSAL AREA USED DA9 City Beach				QTY DEPOSITED GROSS (CY) 3,670			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 206,521																
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%	OTHER 0%														
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 10				AFTER DREDGING 16																			
RIVER/TIDE STAGE		MIN 0.30		TIME 03:00		MAX 1		TIME 18:00		GAGE LOCATION Police Station Perdido Pass AL																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 60 °F / 75 °F		VISIBILITY 5 MI		WIND W 13 MPH																			
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																		
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING						18	25																		
TOTAL ADVANCE THIS PERIOD		FT		105		PCT OF EFFECTIVE TIME 77%																									
TOTAL ADVANCE PREVIOUSLY		FT		4,005		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		4,110		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES						1	45																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES						1	50																		
FLOATING PIPE		1,280		SHORE PIPE		9,800		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0	30																
TOTAL LENGTH OF DISCHARGE PIPE		FT		11,080		CLEARING CUTTER AND SUCTION HEAD						0	0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS						0	0																		
AMOUNT DREDGE THIS DATE		3,670		3,670		TO AND FROM WHARF OR ANCHORAGE						0	0																		
AMOUNT PREVIOUSLY REPORTED		202,851		172,433		CHANGING LOCATION OF PLANT ON JOB						1	30																		
TOTAL AMOUNT DREDGED TO DATE		206,521		176,103		LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		199.28		199.28		SHORE LINE AND SHORE WORK						0	0																		
OPERATING SUPPLIES								WAITING FOR BOOSTER						0	0																
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																		
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																
FUEL		BBL		2,896		2,896		PREPARATION AND MAKING UP TOW						0	0																
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																
LUBRICANTS		GAL		23		23		LAY TIME OFF SHIFT AND SATURDAYS						0	0																
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0																		
02/01/2019		02/01/2019				FIRE DRILL						0	0																		
								MOVING OUT OF WAY OF TRAFFIC						0	0																
								MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																
								TOTAL NON-EFFECTIVE TIME						5	35																
								PCT. OF NON-EFFECTIVE 23%																							
								TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0																

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 60 of 85		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass		Mike Hooks, L.L.C		30	
DREDGE		Dredge E. Stroud				DATE	
						03/02/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		0	0
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	0%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA 04+00 to STA 04+15 then moved to the federal channel and dug STA 8+50 to 7+40 for a total advance of 105' with 3,670 NET and 3,670 GROSS yards pumped down the beach (DA9) for the City. Greased ladder spuds & traveling block. Moved dredge to federal channel @ 0600, had to backup to 08+50 due to the channel filling back. Worked at the 108 repairing pontoons.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 61 of 85		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			31				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		03/03/2019		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Dredge E. Stroud				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		28	0	4200	0	0	26	3	2	31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		C/L STA 7+40 to C/L STA 4+80			DA9 City Beach		5,048		211,569			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					10			16				
RIVER/TIDE STAGE		MIN	0.30	TIME	07:00	MAX	1.30	TIME	22:00	GAGE LOCATION		
				0	00:00	0	00:00			Police Station Perdido Pass AL		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused Non-Critical Delay			45 °F / 75 °F		4 MI		W 33 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				19	40	
TOTAL ADVANCE THIS PERIOD		FT		260		PCT OF EFFECTIVE TIME				82%		
TOTAL ADVANCE PREVIOUSLY		FT		4,110		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		4,370		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	40	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	15	
FLOATING PIPE		2,680		SHORE PIPE		9,800		SUBMERGED PIPE		0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,480		CLEARING PUMP AND PUMP LINES				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	0	
AMOUNT DREDGE THIS DATE		5,048		5,048		WAITING FOR SCOWS				0	0	
AMOUNT PREVIOUSLY REPORTED		206,521		176,103		TO AND FROM WHARF OR ANCHORAGE				0	0	
TOTAL AMOUNT DREDGED TO DATE		211,569		181,151		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		256.68		256.68		LOSS DUE TO OPPOSING NATURAL ELEMENTS				2	25	
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0	
						WAITING FOR BOOSTER				0	0	
COMMODITY						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
						WAITING FOR ATTENDANT PLANT				0	0	
ITEM		UNIT		QUANTITY		PREPARATION AND MAKING UP TOW				0	0	
FUEL		BBL		1,885		TRANSFERRING PLANT BETWEEN WORKS				0	0	
ELECTRICITY		KW		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
LUBRICANTS		GAL		29		SUNDAYS AND HOLIDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		FIRE DRILL				0	0	
02/01/2019		02/01/2019				MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				4	20	
						PCT. OF NON-EFFECTIVE				18%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 62 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 31	
DREDGE Dredge E. Stroud						DATE 03/03/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		0	0
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	0%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging the federal channel at STA 7+40 to 4+80 for a total advance of 260' with 5,048 NET and 5,048 GROSS yards pumped down the beach (DA9) for the City. Greased ladder, spuds, & traveling block. Worked at the 108 repairing pontoons. Survey Crew ran Ad Surveys as the dredge moved ahead in the channel, and set grade stakes at the D/A.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 63 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 32	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/04/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 3	OTHER 2	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 4+80 to C/L STA 3+25 & C/L STA 10+30 to C/L STA 11+45			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 5,427		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 216,996		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 100%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN 0.30	TIME 06:00	MAX 0.80	TIME 00:00	GAGE LOCATION Police Station Perdido Pass AL					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 31 °F / 49 °F		VISIBILITY 5 MI		WIND NE 22 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		250		PUMPING OR DREDGING			14	50	
TOTAL ADVANCE THIS PERIOD		FT		270		PCT OF EFFECTIVE TIME 62%					
TOTAL ADVANCE PREVIOUSLY		FT		4,370		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,640		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			4	30	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			1	10	
FLOATING PIPE 2,680		SHORE PIPE 10,050		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,730		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		5,427		5,427		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		211,569		181,151		CHANGING LOCATION OF PLANT ON JOB			3	30	
TOTAL AMOUNT DREDGED TO DATE		216,996		186,578		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		365.87		365.87		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	3,834		3,834		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	17		17		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
02/01/2019	02/01/2019				FIRE DRILL			0	0		
					MOVING OUT OF WAY OF TRAFFIC			0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0		
					TOTAL NON-EFFECTIVE TIME			9	10		
					PCT. OF NON-EFFECTIVE 38%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 64 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 32	
DREDGE Dredge E. Stroud						DATE 03/04/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		0	0
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	0%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging the federal channel at STA 4+80 to 3+25 for a total advance of 155' and then set back to Cut 5 Impoundment Basin and started dredging at STA 10+30 to 11+45 for a total advance of 115' with a total of 5,427 NET and 5,427 GROSS yards pumped down the beach (DA9) for the City. Greased ladder, spuds, & traveling block. Worked at the 108 repairing pontoons. Survey Crew ran Ad Surveys as the dredge moved ahead in the channel, and set grade stakes at the D/A on the beach. Moved the Dredge Twice throughout the day.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 65 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 33	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/05/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 3	OTHER 2	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 11+45 to C/L STA 13+05			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 11,500		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 228,496		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 100%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN	-0.10	TIME	06:30	MAX	0.70	TIME	22:00	GAGE LOCATION Police Station Perdido Pass AL	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 55 °F / 65 °F		VISIBILITY 5 MI		WIND N 24 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		250		PUMPING OR DREDGING				17	25
TOTAL ADVANCE THIS PERIOD		FT		160		PCT OF EFFECTIVE TIME 73%					
TOTAL ADVANCE PREVIOUSLY		FT		4,640		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,800		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	45
FLOATING PIPE 1,360		SHORE PIPE 1,000		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,360		CLEARING CUTTER AND SUCTION HEAD				0	15
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		11,500		11,500		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		216,996		186,578		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		228,496		198,078		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		660.29		660.29		SHORE LINE AND SHORE WORK				4	20
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,290		2,290		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	24		24		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
02/01/2019	02/01/2019				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	15
						TOTAL NON-EFFECTIVE TIME				6	35
						PCT. OF NON-EFFECTIVE 27%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 66 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 33	
DREDGE Dredge E. Stroud						DATE 03/05/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		0	0
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	0%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging the Cut 5 Impoundment Basin (over swinging into the federal channel to clear shoaling) @ STA 11+45 to 13+05 for a total advance of 160' with a total of 11,500 NET and 11,500 GROSS yards pumped down the beach (DA9) for the City. At 1725 Project Manager instructed dredge to shut down on the beach and begin to stack 1,000 yards at beach access. Greased ladder, spuds, & traveling block. Began to break pipe back again to start pumping the 30k yards into D/A 6.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 67 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 34		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/06/2019				
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 3	OTHER 2	TOTAL 31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 13+05 to C/L STA 14+65			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 11,623		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 240,119			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 100%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 16					
RIVER/TIDE STAGE		MIN	-0.40	TIME	07:00	MAX	0.30	TIME	23:00	GAGE LOCATION Police Station Perdido Pass AL		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 50 °F / 60 °F		VISIBILITY 5 MI		WIND N 17 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		230		PUMPING OR DREDGING				18	20	
TOTAL ADVANCE THIS PERIOD		FT		160		PCT OF EFFECTIVE TIME 76%						
TOTAL ADVANCE PREVIOUSLY		FT		4,800		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		4,960		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	10	
FLOATING PIPE 1,360		SHORE PIPE 1,000		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,360		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		11,623		11,623		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		228,496		198,078		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		240,119		209,701		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		633.98		633.98		SHORE LINE AND SHORE WORK				3	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	2,814		2,814		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	17		17		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0		
02/01/2019	02/01/2019				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC				0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
					TOTAL NON-EFFECTIVE TIME				4	10		
					PCT. OF NON-EFFECTIVE 17%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	30		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 68 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 34	
DREDGE		Dredge E. Stroud				DATE 03/06/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS	0	0	
Barge	Supply Barge	0	24:00	CESSATION	0	0	
Barge	Spill Barge	0	24:00	COLLISIONS	0	0	
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	1	30	
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME	1	30	
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	6%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging the Cut 5 Impoundment Basin (over swinging into the federal channel 30' to avoid shoaling) @ STA 13+05 to 14+65 for a total advance of 160' with a total of 11,623 NET and 11,623 GROSS yards pumped down the beach (DA9) for the City. Greased ladder, spuds, & traveling block. Shifted dischard on D/A 6 about 40'. AD surveys ran behind dredge. Weld on swivel elbow and make up pontoon tow.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 35	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/07/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER	TOTAL																
28		0		4200		0		0		26		3		2	31																
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION C/L STA 14+65 to C/L STA 16+40				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 12,478			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 252,597																
CHARACTER OF MATERIAL (%)		GRAVEL 0 %		SAND 100 %		CLAY 0 %		MUD 0 %		SILT 0 %		HARDPAN 0 %		STONE 0 %		SHELL 0 %	OTHER 0 %														
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 5				AFTER DREDGING 16																			
RIVER/TIDE STAGE		MIN 0		TIME 04:00		MAX 0.50		TIME 22:00		GAGE LOCATION Police Station Perdido Pass AL																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 55 °F / 65 °F		VISIBILITY 5 MI		WIND SW 22 MPH																			
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																		
AVERAGE WIDTH OF CUT		FT		230		PUMPING OR DREDGING						17	20																		
TOTAL ADVANCE THIS PERIOD		FT		175		PCT OF EFFECTIVE TIME 72%																									
TOTAL ADVANCE PREVIOUSLY		FT		4,960		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		5,135		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES						0	30																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES						1	30																		
FLOATING PIPE 1,600		SHORE PIPE 1,250		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES						0	5																		
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,850		CLEARING CUTTER AND SUCTION HEAD						0	20																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS						0	0																		
AMOUNT DREDGE THIS DATE		12,478		12,478		TO AND FROM WHARF OR ANCHORAGE						0	0																		
AMOUNT PREVIOUSLY REPORTED		240,119		209,701		CHANGING LOCATION OF PLANT ON JOB						0	0																		
TOTAL AMOUNT DREDGED TO DATE		252,597		222,179		LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		719.88		719.88		SHORE LINE AND SHORE WORK						1	5																		
OPERATING SUPPLIES								WAITING FOR BOOSTER						0	0																
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																		
FUEL		BBL		4,518		PREPARATION AND MAKING UP TOW						0	0																		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																		
LUBRICANTS		GAL		27		LAY TIME OFF SHIFT AND SATURDAYS						0	0																		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0																		
02/01/2019		02/01/2019				FIRE DRILL						0	0																		
						MOVING OUT OF WAY OF TRAFFIC						0	0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																		
						TOTAL NON-EFFECTIVE TIME						3	30																		
						PCT. OF NON-EFFECTIVE 15%																									
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						20	50																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 70 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 35	
DREDGE		Dredge E. Stroud				DATE 03/07/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS	0	0	
Barge	Supply Barge	0	24:00	CESSATION	0	0	
Barge	Spill Barge	0	24:00	COLLISIONS	0	0	
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	3	10	
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME	3	10	
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	13%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging the Cut 5 Impoundment Basin (over swinging into the federal channel 30' to avoid shoaling) @ STA 14+65 to 16+40 for a total advance of 175' with a total of 12,478 NET and 12,478 GROSS yards pumped to DA6. Dump Crew added 250' to shore line. Pulled 500' of pipe off beach to put blocks on for a sub line. Drone pictures sent out to USACE to verify discharge was in right location(no issues). Greased ladder, spuds, & traveling block.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 36	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/08/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER	TOTAL																
28		0		4200		0		0		26		3		2	31																
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION C/L STA 16+40 to C/L STA 18+28 & C/L STA 04+50 to C/L STA 05+90				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 11,720			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 264,317																
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%	OTHER 0%														
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 5				AFTER DREDGING 16																			
RIVER/TIDE STAGE		MIN 0.60		TIME 02:30		MAX 0.90		TIME 20:00		GAGE LOCATION Police Station Perdido Pass AL		MIN 0		TIME 00:00		GAGE DATUM MLLW															
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 60 °F / 70 °F		VISIBILITY 5 MI		WIND S 13 MPH																			
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																		
AVERAGE WIDTH OF CUT		FT		230		PUMPING OR DREDGING						20	35																		
TOTAL ADVANCE THIS PERIOD		FT		328		PCT OF EFFECTIVE TIME 86%																									
TOTAL ADVANCE PREVIOUSLY		FT		5,135		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		5,463		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES						1	10																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES						0	55																		
FLOATING PIPE		2,520		SHORE PIPE		0		SUBMERGED PIPE		250		CLEARING PUMP AND PUMP LINES		0	0																
TOTAL LENGTH OF DISCHARGE PIPE				FT		2,770		CLEARING CUTTER AND SUCTION HEAD						0	0																
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS						0	0																		
AMOUNT DREDGE THIS DATE		11,720		11,720		TO AND FROM WHARF OR ANCHORAGE						0	0																		
AMOUNT PREVIOUSLY REPORTED		252,597		222,179		CHANGING LOCATION OF PLANT ON JOB						1	20																		
TOTAL AMOUNT DREDGED TO DATE		264,317		233,899		LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		569.39		569.39		SHORE LINE AND SHORE WORK						0	0																		
OPERATING SUPPLIES								WAITING FOR BOOSTER						0	0																
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																		
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																
FUEL		BBL		3,343		3,343		PREPARATION AND MAKING UP TOW						0	0																
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																
LUBRICANTS		GAL		21		21		LAY TIME OFF SHIFT AND SATURDAYS						0	0																
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0																		
02/01/2019		02/01/2019				FIRE DRILL						0	0																		
								MOVING OUT OF WAY OF TRAFFIC						0	0																
								MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																
								TOTAL NON-EFFECTIVE TIME						3	25																
								PCT. OF NON-EFFECTIVE						14%																	
								TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0																

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 72 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 36	
DREDGE Dredge E. Stroud						DATE 03/08/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS	0	0	
Barge	Supply Barge	0	24:00	CESSATION	0	0	
Barge	Spill Barge	0	24:00	COLLISIONS	0	0	
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0	
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME	0	0	
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	0%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging the Cut 5 STA 16+40 to 16+28 & Cut 6 STA 4+50 to 5+90 for a total advance of 328' with a total of 11,720 NET and 11,720 GROSS yards pumped to DA6. Greased ladder, spuds, & traveling block. Hit hard object @ STA 16+80. QA instructed that we can end Cut 5 @ STA 18+28 and move back to Cut 6. At 16:40 30k yards were placed on D/A 6, QA noted that we can continue to pump on D/A 6 until in the morning when we lay the subline (Due to safety reason).

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 37	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/09/2019											
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
28		0		4200		0		0		26		3		2		31															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION C/L STA 05+90 to C/L STA 07+35				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 11,691				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 276,008															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 5				AFTER DREDGING 16																			
RIVER/TIDE STAGE		MIN 0.90		TIME 00:00		MAX 1.10		TIME 21:00		GAGE LOCATION Police Station Perdido Pass AL																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 65 °F / 75 °F		VISIBILITY 5 MI		WIND SE 18 MPH																			
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			210			PUMPING OR DREDGING						18	30															
TOTAL ADVANCE THIS PERIOD			FT			145			PCT OF EFFECTIVE TIME						77%																
TOTAL ADVANCE PREVIOUSLY			FT			5,463			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			5,608			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						1	45															
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	20															
FLOATING PIPE			2,520			SHORE PIPE			0			SUBMERGED PIPE			250																
TOTAL LENGTH OF DISCHARGE PIPE			FT			2,770			HANDLING PUMP AND PUMP LINES						0	15															
CUBIC YARDS REMOVED			GROSS			CREDITED			CLEARING CUTTER AND SUCTION HEAD						0	0															
AMOUNT DREDGE THIS DATE			11,691			11,691			WAITING FOR SCOWS						0	0															
AMOUNT PREVIOUSLY REPORTED			264,317			233,899			TO AND FROM WHARF OR ANCHORAGE						0	0															
TOTAL AMOUNT DREDGED TO DATE			276,008			245,590			CHANGING LOCATION OF PLANT ON JOB						0	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			631.95			631.95			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0															
OPERATING SUPPLIES									SHORE LINE AND SHORE WORK									0	0												
COMMODITY			CONSUMED			CREDITED			WAITING FOR BOOSTER						0	0															
ITEM		UNIT	QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																	
FUEL		BBL	2,880		2,880		WAITING FOR ATTENDANT PLANT						0	0																	
ELECTRICITY		KW	0		0		PREPARATION AND MAKING UP TOW						0	0																	
LUBRICANTS		GAL	18		18		TRANSFERRING PLANT BETWEEN WORKS						0	0																	
MOB DATE			DREDGE START			DEMOB DATE			LAY TIME OFF SHIFT AND SATURDAYS						0	0															
02/01/2019			02/01/2019						SUNDAYS AND HOLIDAYS						0	0															
									FIRE DRILL									0	0												
									MOVING OUT OF WAY OF TRAFFIC									0	0												
									MISCELLANEOUS (EXPLAIN IN REMARKS)									0	0												
									TOTAL NON-EFFECTIVE TIME									2	20												
									PCT. OF NON-EFFECTIVE									10%													
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)									20	50												

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 74 of 85		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass		Mike Hooks, L.L.C		37	
DREDGE		Dredge E. Stroud				DATE	
						03/09/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		3	10
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		3	10
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	13%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging Cut 6 STA 05+90 to 07+35 for a total advance of 145' with a total of 11,691 NET and 11,691 GROSS yards pumped to DA6. Greased ladder, spuds, & traveling block. Switched from D/A 6 to D/A 2, along the East Side of the West Jetty.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 75 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 38	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/10/2019			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 3	OTHER 2	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 07+35 to C/L STA 08+40			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 11,287		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 287,295		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 100%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 5		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN 0.70	TIME 23:30	MAX 1.20	TIME 08:00	GAGE LOCATION Police Station Perdido Pass AL					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 65 °F / 75 °F		VISIBILITY 5 MI		WIND SE 12 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING			15	50	
TOTAL ADVANCE THIS PERIOD		FT		105		PCT OF EFFECTIVE TIME 66%					
TOTAL ADVANCE PREVIOUSLY		FT		5,608		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,713		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			3	50	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	35	
FLOATING PIPE 2,100		SHORE PIPE 0		SUBMERGED PIPE 250		CLEARING PUMP AND PUMP LINES			0	30	
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,350		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		11,287		11,287		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		276,008		245,590		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		287,295		256,877		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		712.86		712.86		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		4,048		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		21		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
02/01/2019		02/01/2019				FIRE DRILL			0	0	
					MOVING OUT OF WAY OF TRAFFIC			0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0		
					TOTAL NON-EFFECTIVE TIME			4	55		
					PCT. OF NON-EFFECTIVE 20%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			20	45		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 76 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 38	
DREDGE		Dredge E. Stroud				DATE 03/10/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		3	15
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		3	15
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	14%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging Cut 6 STA 07+35 to 08+40 for a total advance of 105' with a total of 11,287 NET and 11,287 GROSS yards pumped to DA2. Greased ladder, spuds, & traveling block. D/A 2 requires close watch to the build up of sand so fast. Got blanks, bolts, and silicone the the dump crew. AD Surveys ran behind the dredge.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																																																										
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 39																																						
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/11/2019																																																
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7																																																		
										PIPELINE 28		DIPPER OR BUCKET 0		DREDGE PUMP 4200		SUCTION PIPE JET 0		CUTTER OR BUCKET 0		DREDGE 26		SHORE 3		OTHER 2		TOTAL 31																																										
LOCATION/CHANNEL OF WORK																																																																				
LOCATION OF WORK										REACH DREDGED; STATION TO STATION C/L STA 08+40 to C/L STA 09+95					DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY) 12,907		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 300,202																																																
CHARACTER OF MATERIAL (%)										GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%																																										
CHANNEL CONDITION										AVERAGE DEPTH					BEFORE DREDGING 5			AFTER DREDGING 16																																																		
RIVER/TIDE STAGE										MIN 0.50		TIME 21:00		MAX 1		TIME 11:00		GAGE LOCATION Police Station Perdido Pass AL																																																		
										MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																																																		
WEATHER CONDITION										WEATHER Weather Caused No Delay					TEMP (min/max) 65 °F / 75 °F		VISIBILITY 5 MI		WIND W 12 MPH																																																	
WORK PERFORMED										DISTRIBUTION OF WORK																																																										
ITEM										UNIT										QUANTITY										EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																															
AVERAGE WIDTH OF CUT										FT										210										PUMPING OR DREDGING					16		35																															
TOTAL ADVANCE THIS PERIOD										FT										155										PCT OF EFFECTIVE TIME					69%																																	
TOTAL ADVANCE PREVIOUSLY										FT										5,713										BOOSTER (IN LINE)																																						
TOTAL ADVANCE TO DATE										FT										5,868										NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																																						
SCOWS LOADED										NUMBER										0										HANDLING PIPE LINES					6		45																															
AVERAGE LOAD PER SCOW										CY										0										HANDLING ANCHOR LINES					0		40																															
FLOATING PIPE										2,020										SHORE PIPE										0										SUBMERGED PIPE										250										CLEARING PUMP AND PUMP LINES					0		0	
TOTAL LENGTH OF DISCHARGE PIPE										FT										2,270										CLEARING CUTTER AND SUCTION HEAD					0		0																															
CUBIC YARDS REMOVED										GROSS										CREDITED										WAITING FOR SCOWS					0		0																															
AMOUNT DREDGE THIS DATE										12,907										12,907										TO AND FROM WHARF OR ANCHORAGE					0		0																															
AMOUNT PREVIOUSLY REPORTED										287,295										256,877										CHANGING LOCATION OF PLANT ON JOB					0		0																															
TOTAL AMOUNT DREDGED TO DATE										300,202										269,784										LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0																															
AMOUNT DREDGED PER PUMPING/CUTTING HR										778.31										778.31										SHORE LINE AND SHORE WORK					0		0																															
OPERATING SUPPLIES																														WAITING FOR BOOSTER					0		0																															
COMMODITY										CONSUMED										CREDITED										MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																															
ITEM										UNIT										QUANTITY										WAITING FOR ATTENDANT PLANT					0		0																															
FUEL										BBL										2,939										PREPARATION AND MAKING UP TOW					0		0																															
ELECTRICITY										KW										0										TRANSFERRING PLANT BETWEEN WORKS					0		0																															
LUBRICANTS										GAL										28										LAY TIME OFF SHIFT AND SATURDAYS					0		0																															
MOB DATE										DREDGE START										DEMOB DATE										SUNDAYS AND HOLIDAYS					0		0																															
02/01/2019										02/01/2019																				FIRE DRILL					0		0																															
																														MOVING OUT OF WAY OF TRAFFIC					0		0																															
																														MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																															
																														TOTAL NON-EFFECTIVE TIME					7		25																															
																														PCT. OF NON-EFFECTIVE					31%																																	
																														TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0																															

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 78 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 39	
DREDGE		Dredge E. Stroud				DATE 03/11/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		0	0
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	0%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging Cut 6 STA 08+40 to 09+95 for a total advance of 155' with a total of 12,907 NET and 12,907 GROSS yards pumped to DA2. Greased ladder, spuds, & traveling block. D/A 2 requires close watch to the build up of sand so fast. Dump crew continued breaking and blanking pipe on the beach, and grading in D/A 6. AD Surveys ran behind the dredge.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 79 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 40		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/12/2019				
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 28	DIPPER OR BUCKET 0	DREDGE PUMP 4200	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 3	OTHER 2	TOTAL 31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA 09+95 to C/L STA 11+15			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 9,336		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 309,538			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 100%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 5		AFTER DREDGING 16					
RIVER/TIDE STAGE		MIN	0.40	TIME	00:00	MAX	0.90	TIME	15:00	GAGE LOCATION Police Station Perdido Pass AL		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 75 °F		VISIBILITY 5 MI		WIND NE 13 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING				13	50	
TOTAL ADVANCE THIS PERIOD		FT		120		PCT OF EFFECTIVE TIME 58%						
TOTAL ADVANCE PREVIOUSLY		FT		5,868		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		5,988		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				5	10	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10	
FLOATING PIPE 2,240		SHORE PIPE 0		SUBMERGED PIPE 250		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,490		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		9,336		9,336		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		300,202		269,784		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		309,538		279,120		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		674.89		674.89		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	3,179		3,179		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	24		24		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
02/01/2019	02/01/2019				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						4	50
					TOTAL NON-EFFECTIVE TIME						10	10
					PCT. OF NON-EFFECTIVE 42%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 80 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 40	
DREDGE Dredge E. Stroud						DATE 03/12/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		0	0
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	0%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging Cut 6 STA 09+95 to 11+15 for a total advance of 120' with a total of 9,336 NET and 9,336 GROSS yards pumped to DA2. Greased ladder, spuds, & traveling block. D/A 2 requires close watch to the build up of sand so fast. Dump crew continued breaking and blanking pipe on the beach, and started dragging pipe to stage area. Got a drag pipe ready for the dump crew and put on bank. AD Surveys ran behind the dredge.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 81 of 85		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127818D0103 W9127818F0618		Maintenance Dredging of Perdido Pass			Mike Hooks, L.L.C			41				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		03/13/2019		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Dredge E. Stroud				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		28	0	4200	0	0	26	3	2	31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		C/L STA 11+15 to C/L STA 11+30			DA2		857		310,395			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					5			16				
RIVER/TIDE STAGE		MIN	0.50	TIME	01:00	MAX	1.10	TIME	12:00	GAGE LOCATION Police Station Perdido Pass AL		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused Non-Critical Delay			62 °F / 71 °F		3 MI		N 32 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		210		PUMPING OR DREDGING				2	5	
TOTAL ADVANCE THIS PERIOD		FT		15		PCT OF EFFECTIVE TIME				9%		
TOTAL ADVANCE PREVIOUSLY		FT		5,988		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		6,003		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10	
FLOATING PIPE 2,240		SHORE PIPE 0		SUBMERGED PIPE 250		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,490		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		857		857		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		309,538		279,120		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		310,395		279,977		LOSS DUE TO OPPOSING NATURAL ELEMENTS				21	45	
AMOUNT DREDGED PER PUMPING/CUTTING HR		411.36		411.36		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY						CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				
FUEL		BBL		1,578		1,578		PREPARATION AND MAKING UP TOW				
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS				
LUBRICANTS		GAL		12		12		LAY TIME OFF SHIFT AND SATURDAYS				
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
02/01/2019		02/01/2019				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				21	55	
						PCT. OF NON-EFFECTIVE				91%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 82 of 85	
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 41	
DREDGE		Dredge E. Stroud				DATE 03/13/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		0	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		0	0
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	0%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued digging Cut 6 STA 11+15 to 11+30 for a total advance of 15' with a total of 857 NET and 857 GROSS yards pumped to DA2. Greased ladder, spuds, & traveling block. D/A 2 requires close watch to the build up of sand so fast. Dump crew dragged pipe down the beach and lined it up along the East side beach by Impoundment Basin. Dump Crew started Grading Beach with Pipe. Outside Crew watched equipment to make sure nothing gets tore up more than it is.

SAFETY

Held JSA with Dredge Crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																																	
CONTRACT NO. W9127818D0103 W9127818F0618										CONTRACT TITLE Maintenance Dredging of Perdido Pass										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 42													
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/14/2019																							
DREDGE										NAME AND TYPE Dredge E. Stroud					SHIFTS PER DAY 2			DAYS PER WEEK 7																									
										PIPELINE 28		DIPPER OR BUCKET 0		DREDGE PUMP 4200		SUCTION PIPE JET 0		CUTTER OR BUCKET 0		DREDGE 26		SHORE 3		OTHER 2		TOTAL 31																	
LOCATION/CHANNEL OF WORK																																											
LOCATION OF WORK										REACH DREDGED; STATION TO STATION C/L STA 11+30 to C/L STA 11+30					DISPOSAL AREA USED DA2			QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 310,395																							
CHARACTER OF MATERIAL (%)										GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%																	
CHANNEL CONDITION										AVERAGE DEPTH					BEFORE DREDGING 5					AFTER DREDGING 16																							
RIVER/TIDE STAGE										MIN 0.40		TIME 01:00		MAX 1		TIME 16:00		GAGE LOCATION Police Station Perdido Pass AL																									
										MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																									
WEATHER CONDITION										WEATHER Weather Caused Non-Critical Delay					TEMP (min/max) 67 °F / 74 °F			VISIBILITY 3 MI		WIND NE 28 MPH																							
WORK PERFORMED					DISTRIBUTION OF WORK																																						
ITEM										UNIT					QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																
AVERAGE WIDTH OF CUT										FT					210					PUMPING OR DREDGING					0		0																
TOTAL ADVANCE THIS PERIOD										FT					0					PCT OF EFFECTIVE TIME					0%																		
TOTAL ADVANCE PREVIOUSLY										FT					6,003					BOOSTER (IN LINE)																							
TOTAL ADVANCE TO DATE										FT					6,003					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																							
SCOWS LOADED										NUMBER					0					HANDLING PIPE LINES					0		0																
AVERAGE LOAD PER SCOW										CY					0					HANDLING ANCHOR LINES					0		0																
FLOATING PIPE										2,240					SHORE PIPE					0					SUBMERGED PIPE					250					WAITING FOR SCOWS					0		0	
TOTAL LENGTH OF DISCHARGE PIPE										FT					2,490					TO AND FROM WHARF OR ANCHORAGE					0		0																
CUBIC YARDS REMOVED										GROSS					CREDITED					CHANGING LOCATION OF PLANT ON JOB					0		0																
AMOUNT DREDGE THIS DATE										0					0					LOSS DUE TO OPPOSING NATURAL ELEMENTS					8		0																
AMOUNT PREVIOUSLY REPORTED										310,395					279,977					SHORE LINE AND SHORE WORK					0		0																
TOTAL AMOUNT DREDGED TO DATE										310,395					279,977					WAITING FOR BOOSTER					0		0																
AMOUNT DREDGED PER PUMPING/CUTTING HR										NA					NA					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																
OPERATING SUPPLIES					TRANSFERRING PLANT BETWEEN WORKS					0		0																															
COMMODITY										CONSUMED					CREDITED					LAY TIME OFF SHIFT AND SATURDAYS					0		0																
ITEM										UNIT					QUANTITY					QUANTITY					SUNDAYS AND HOLIDAYS					0		0											
FUEL										BBL					2,104					2,104					FIRE DRILL					0		0											
ELECTRICITY										KW					0					0					MOVING OUT OF WAY OF TRAFFIC					0		0											
LUBRICANTS										GAL					7					7					MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0											
MOB DATE										DREDGE START					DEMOB DATE					TOTAL NON-EFFECTIVE TIME					8		0																
02/01/2019										02/01/2019										PCT. OF NON-EFFECTIVE					33%																		
																				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					8		0																

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 84 of 85		
CONTRACT NO. W9127818D0103 W9127818F0618		CONTRACT TITLE Maintenance Dredging of Perdido Pass		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 42	
DREDGE Dredge E. Stroud						DATE 03/14/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	108 Crane Barge	0	24:00	MAJOR REPAIRS		16	0
Barge	Supply Barge	0	24:00	CESSATION		0	0
Barge	Spill Barge	0	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Tenderboat	Micheal S	500	24:00	TOTAL LOST TIME		16	0
Tenderboat	Faye Marie	500	24:00	PERCENTAGE OF TOTAL TIME	67%		
Tenderboat	Andy B	500	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued pumping Water due to Rough Seas. Project Manager called and said pull the plug on the job around 8:30 A.M. So we started pulling subline off the bank and trying to get pontoons in the hole. Worked on Barges in the hole so they would stay afloat. Move Dredge back closer to the bridge around 19:00 last night due to 2' - 4' Waves crashing in on us.

SAFETY

Held JSA with Dredge Crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter head & Pump, Welding Operations, Crane Operations, and Cleaning/ painting on Dredge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 85 of 85
CONTRACT NO. W9127818D0103 W9127818F0618	CONTRACT TITLE Maintenance Dredging of Perdido Pass	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 42

Empty content area for the report.