

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 63	Page 1 of 164
		DATE 15 Nov 2019 - Friday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results			
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 63	Page 2 of 164	
		DATE 15 Nov 2019 - Friday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
<b>No labor hours were reported today</b>				
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
063-901	Dredge Kelly L		0.0	0.0
029-912	Tender Vessel Mr. Gus		0.0	0.0
029-914	Tender Vessel Tiger		0.0	0.0
029-908	Tender Vessel Rebel		0.0	0.0
028-932	Barge Fuel		0.0	0.0
028-954	Barge Anchor		0.0	0.0
028-942	Barge Hopper		0.0	0.0
005-905	Dragline, American 7250		0.0	0.0
029-909	Towing Vesseld Cardinal		0.0	0.0
028-951	Barge Deck		0.0	0.0
028-946	Barge Crane		0.0	0.0
028-949	Barge Ramp		0.0	0.0
028-943	Barge Hopper		0.0	0.0
029-924	Survey Boat ARC		0.0	0.0
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:
			0.0	Total:
			0.0	0.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
<b>CONTRACTOR CERTIFICATION</b>				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 64	Page 3 of 164
		DATE 16 Nov 2019 - Saturday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>64</b>	Page 4 of 164
		DATE <b>16 Nov 2019 - Saturday</b>	
PROJECT <b>Main. Dredging of Dauphin Island VC</b>		CONTRACT NUMBER <b>W9127819D0039 W9127819F0388</b>	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
<u>Item No</u>	<u>Location</u>	<u>Description</u>	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
<u>Item No</u>	<u>Location</u>	<u>Description</u>	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
<u>Name</u>	<u>First Day</u>	<u>Last Day</u>	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
<u>Dredge Name</u>	<u>First Day</u>	<u>Last Day</u>	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
<b>No labor hours were reported today</b>			
Total hrs worked to date: 0.0	Hrs worked MTD: 0.0	Total: _____	
<b>EQUIPMENT HOURS</b>			
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
<b>No equipment hours reported today</b>			
Total operating hrs to date: 0.0	Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total: _____
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 65	Page 5 of 164
		DATE 17 Nov 2019 - Sunday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results			
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 65	Page 6 of 164
		DATE 17 Nov 2019 - Sunday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
<b>No labor hours were reported today</b>			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 66	Page 7 of 164
		DATE 18 Nov 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : David Fleming & Dwight Smalls			
* Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope.			
* JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons			
* Injuries, Illnesses, Incidents: None to report			
* Observations and Tasks			
1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task.			
2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads.			
3. Received safety supply order and re-stocked.			
4. Performed monthly inspection of the pipe/supply barge.			
5. Observed third party welders make repairs in way of the IDC office stairway.			
Night Shift SSHO: N/A			
*Pre-shift Meeting:			
*JHAs/Task Performed:			
*Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                  Description    Results			
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 66	Page 8 of 164
		DATE 18 Nov 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
<b>No labor hours were reported today</b>			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>67</b>	Page 9 of 164
		DATE <b>19 Nov 2019 - Tuesday</b>	
PROJECT <b>Main. Dredging of Dauphin Island VC</b>		CONTRACT NUMBER <b>W9127819D0039 W9127819F0388</b>	
CONTRACTOR <b>Inland Dredging</b>	WEATHER <b>Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind</b>		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : David Fleming & Dwight Smalls			
* Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope.			
* JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons			
* Injuries, Illnesses, Incidents: None to report			
* Observations and Tasks			
1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task.			
2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads.			
3. Received safety supply order and re-stocked.			
4. Performed monthly inspection of the pipe/supply barge.			
5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/>			
Night Shift SSHO: N/A			
*Pre-shift Meeting:			
*JHAs/Task Performed:			
*Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results			
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 67	Page 10 of 164	
		DATE 19 Nov 2019 - Tuesday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
<u>Item No</u>	<u>Location</u>	<u>Description</u>		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
<u>Item No</u>	<u>Location</u>	<u>Description</u>		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
<u>Name</u>		<u>First Day</u>	<u>Last Day</u>	
Inland Dredging		11/19/2019		
<b>VESSEL ON SITE</b>				
<u>Dredge Name</u>		<u>First Day</u>	<u>Last Day</u>	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
<u>Crew</u>	<u>Position</u>		<u>Number of Employees</u>	<u>Hours Worked</u>
<b>No labor hours were reported today</b>				
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:
<b>EQUIPMENT HOURS</b>				
<u>Equipment Name</u>	<u>Description</u>		<u>Idle Hours</u>	<u>Operating Hours</u>
<b>No equipment hours reported today</b>				
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD: 0.0 Total:
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 68	Page 11 of 164
		DATE 20 Nov 2019 - Wednesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 68	Page 12 of 164
		DATE 20 Nov 2019 - Wednesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
Hunter Marine Group	11/20/2019		
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
<b>No labor hours were reported today</b>			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 69	Page 13 of 164
		DATE 21 Nov 2019 - Thursday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results			
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 69	Page 14 of 164
		DATE 21 Nov 2019 - Thursday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
<b>No labor hours were reported today</b>			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 70	Page 15 of 164
		DATE 22 Nov 2019 - Friday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 70	Page 16 of 164
		DATE 22 Nov 2019 - Friday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
<b>No labor hours were reported today</b>			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 71	Page 17 of 164
		DATE 23 Nov 2019 - Saturday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : David Fleming & Dwight Smalls			
* Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope.			
* JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons			
* Injuries, Illnesses, Incidents: None to report			
* Observations and Tasks			
1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task.			
2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads.			
3. Received safety supply order and re-stocked.			
4. Performed monthly inspection of the pipe/supply barge.			
5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/>			
Night Shift SSHO: N/A			
*Pre-shift Meeting:			
*JHAs/Task Performed:			
*Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results			
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 71	Page 18 of 164	
		DATE 23 Nov 2019 - Saturday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
<b>No labor hours were reported today</b>				
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0	Total:
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
<b>No equipment hours reported today</b>				
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD: 0.0 Total:
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 72	Page 19 of 164
	DATE 24 Nov 2019 - Sunday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind
-------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Prepping for tow from Mt. Vernon.

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None this day.

**GENERAL COMMENTS**  
Prepping for tow from Mt. Vernon.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
(Day Shift /SSHO) : David Fleming & Dwight Smalls  
\* Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope.  
\* JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons  
\* Injuries, Illnesses, Incidents: None to report  
\* Observations and Tasks  
1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task.  
2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads.  
3. Received safety supply order and re-stocked.  
4. Performed monthly inspection of the pipe/supply barge.  
5. Observed third party welders make repairs in way of the IDC office stairway.

---

Night Shift SSHO: N/A  
\*Pre-shift Meeting:  
\*JHAs/Task Performed:  
\*Injuries, Illnesses, Incidents: None to report.  
\* Observations and Tasks  
Stand by shift.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None this day.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None this day.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 72	Page 20 of 164	
		DATE 24 Nov 2019 - Sunday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
<b>No labor hours were reported today</b>				
Total hrs worked to date: 0.0		Hrs worked MTD: 0.0		Total:
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
<b>No equipment hours reported today</b>				
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 73	Page 21 of 164
		DATE 25 Nov 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results			
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 73	Page 22 of 164
		DATE 25 Nov 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
<b>No labor hours were reported today</b>			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 74 DATE 26 Nov 2019 - Tuesday	Page 23 of 164
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>74</b>	Page 24 of 164
		DATE <b>26 Nov 2019 - Tuesday</b>	
PROJECT <b>Main. Dredging of Dauphin Island VC</b>		CONTRACT NUMBER <b>W9127819D0039 W9127819F0388</b>	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
<u>Item No</u>	<u>Location</u>	<u>Description</u>	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
<u>Item No</u>	<u>Location</u>	<u>Description</u>	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
<u>Name</u>	<u>First Day</u>	<u>Last Day</u>	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
<u>Dredge Name</u>	<u>First Day</u>	<u>Last Day</u>	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
<b>No labor hours were reported today</b>			
Total hrs worked to date: 0.0	Hrs worked MTD: 0.0	Total: _____	
<b>EQUIPMENT HOURS</b>			
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
<b>No equipment hours reported today</b>			
Total operating hrs to date: 0.0	Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total: _____
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 75	Page 25 of 164
		DATE 27 Nov 2019 - Wednesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>75</b>	Page 26 of 164
		DATE <b>27 Nov 2019 - Wednesday</b>	
PROJECT <b>Main. Dredging of Dauphin Island VC</b>		CONTRACT NUMBER <b>W9127819D0039 W9127819F0388</b>	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
<u>Item No</u>	<u>Location</u>	<u>Description</u>	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
<u>Item No</u>	<u>Location</u>	<u>Description</u>	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
<u>Name</u>	<u>First Day</u>	<u>Last Day</u>	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
<u>Dredge Name</u>	<u>First Day</u>	<u>Last Day</u>	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
<b>No labor hours were reported today</b>			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	
<b>EQUIPMENT HOURS</b>			
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 76	Page 28 of 164	
		DATE 28 Nov 2019 - Thursday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
<b>No labor hours were reported today</b>				
Total hrs worked to date: 0.0		Hrs worked MTD: 0.0		Total:
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
<b>No equipment hours reported today</b>				
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 77	Page 29 of 164
		DATE 29 Nov 2019 - Friday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 77	Page 30 of 164
		DATE 29 Nov 2019 - Friday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
<b>No labor hours were reported today</b>			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 78	Page 31 of 164
		DATE 30 Nov 2019 - Saturday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 78	Page 32 of 164	
		DATE 30 Nov 2019 - Saturday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name	First Day	Last Day		
Kelly L - Cutter/Suction	11/15/2019			
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
<b>No labor hours were reported today</b>				
Total hrs worked to date: 0.0		Hrs worked MTD: 0.0		Total:
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
<b>No equipment hours reported today</b>				
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0
Total:				
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 79	Page 33 of 164
	DATE 01 Dec 2019 - Sunday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind
-------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**  
Prepping for tow from Mt. Vernon.

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**  
None this day.

**GENERAL COMMENTS**  
Prepping for tow from Mt. Vernon.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**  
(Day Shift /SSHO) : David Fleming & Dwight Smalls  
\* Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope.  
\* JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons  
\* Injuries, Illnesses, Incidents: None to report  
\* Observations and Tasks  
1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task.  
2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads.  
3. Received safety supply order and re-stocked.  
4. Performed monthly inspection of the pipe/supply barge.  
5. Observed third party welders make repairs in way of the IDC office stairway.

---

Night Shift SSHO: N/A  
\*Pre-shift Meeting:  
\*JHAs/Task Performed:  
\*Injuries, Illnesses, Incidents: None to report.  
\* Observations and Tasks  
Stand by shift.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**  
None this day.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**  
None this day.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 79	Page 34 of 164
		DATE 01 Dec 2019 - Sunday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
<b>No labor hours were reported today</b>			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 80	Page 35 of 164
		DATE 02 Dec 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day.			
<b>GENERAL COMMENTS</b> Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : David Fleming & Dwight Smalls * Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope. * JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons * Injuries, Illnesses, Incidents: None to report * Observations and Tasks 1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task. 2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads. 3. Received safety supply order and re-stocked. 4. Performed monthly inspection of the pipe/supply barge. 5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/> Night Shift SSHO: N/A *Pre-shift Meeting: *JHAs/Task Performed: *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 80	Page 36 of 164
		DATE 02 Dec 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
<b>No labor hours were reported today</b>			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 81	Page 37 of 164
		DATE 03 Dec 2019 - Tuesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Prepping for tow from Mt. Vernon.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
Prepping for tow from Mt. Vernon.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : David Fleming & Dwight Smalls			
* Pre-shift Meeting topics : Slips, Trips, Falls. Hand protection, Handling wire rope.			
* JHAs / Tasks performed : General load handling, Bolt down the discharge elbow. Loading pipe and pontoons			
* Injuries, Illnesses, Incidents: None to report			
* Observations and Tasks			
1. Observed third party welders make repairs in way of the cutter-head. Good communication between the employees assigned to the task.			
2. Observed crew load pipe and pontoons into the hopper barges. Good use of taglines and signalman. Excellent situational awareness while working near suspended loads.			
3. Received safety supply order and re-stocked.			
4. Performed monthly inspection of the pipe/supply barge.			
5. Observed third party welders make repairs in way of the IDC office stairway.			
<hr/>			
Night Shift SSHO: N/A			
*Pre-shift Meeting:			
*JHAs/Task Performed:			
*Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
Stand by shift.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
None this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results			
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 81	Page 38 of 164
		DATE 03 Dec 2019 - Tuesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
<b>No labor hours were reported today</b>			
Total hrs worked to date:	0.0	Hrs worked MTD:	0.0
		Total:	
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
<b>No equipment hours reported today</b>			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 82	Page 39 of 164
		DATE 04 Dec 2019 - Wednesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 41 °F Max 66 °F No Precipitation 10 MPH Wind		

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

The dredge Kelly L started dredging at 18:16 today. They had 4:52 of 100% time , 0:52 of 70% and 18:16 of 0% time today. They started up on 8,110' of floating pipeline and discharged the material into open water disposal area 64.

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**

None this day.

**GENERAL COMMENTS**

The crew is having to set the anchors just outside the toes due to shallow water outside the channel.

Hunter Marine Group transferred the crew members from the landing to the work site.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

(Day Shift /SSHO) : Dannie Stanley

\* Pre-shift Meeting topics : pontoon hazards, ringing pipe.

\* JHAs / Tasks performed : JHA Audit JHA105 General load handling.

\* Injuries, Illnesses, Incidents: None Noted

\*Observations and Tasks : Monitoring the weather conditions. and the equipment.

1. Observed the Mr. Gus taking on fuel from the dredge, I witnessed the JHA being signed.
2. Observed the welding machine being placed on the spill barge.
3. Rode out on the spill barge while it was being placed on spot. Observed the pin being removed from the spud prior to it being dropped down. The hand kept his hands free from the moving parts.
4. Observed the inland Rebel moving 2000 ft. of plastic pipe and towing it to the spill barge. Witnessed the Mr. Gus taking 2000 ft. sections of pipe to the spill barge and making up the pipeline. No issues or injuries have been noted.
5. Observed the Mr. Gus pushing the dredge to our starting spot.
6. The Chief is doing a test run of the ALCO on the dredge, just to check everything out.
7. Observing the Hopper barges being brought closer to the channel. Good radio communications.
8. Observed the rubber sections being put on the aft end of the dredge, Both tender boats worked together to accomplish this task.

Night Shift SSHO: David Fleming

\*Pre-shift Meeting: Situational awareness as dredging ops start-up. Lighting the pipeline and fleet properly. Using personal lights to avoid slips/trips/falls.

\*JHAs/Task Performed: Moving swing anchors, placing hazard buoy lights, spill barge operations, preventative maintenance, routine greasing.

\*Injuries, Illnesses, Incidents: None to report.

\* Observations and Tasks

1. Observed crew move swing anchors. Good communication by all involved.
2. Issued PPE to the crew to include personal head lamps.
3. Observed crew placing lights in way of the plastic and sections of steel pipe.
4. Performed monthly inspections of fire extinguishers and eye wash stations aboard the anchor barge and Rebel.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

None this day.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**

18:16 of non revenue time today for prepping for startup.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No            Description \_\_\_\_\_

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 82	Page 40 of 164	
	DATE 04 Dec 2019 - Wednesday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
		Results	
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	96.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	372.0	Hrs worked MTD:	372.0
		Total:	31.0 372.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	0.0	24.0
063-901	Dredge Kelly L	18.0	6.0
029-912	Tender Vessel Mr. Gus	0.0	24.0
029-914	Tender Vessel Tiger	12.0	12.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-954	Barge Anchor	18.0	6.0
028-942	Barge Hopper	0.0	24.0



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 82	Page 41 of 164
	DATE 04 Dec 2019 - Wednesday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

028-946	Barge Crane	18.0	6.0
028-951	Barge Deck	0.0	24.0
028-932	Barge Fuel	0.0	24.0
028-943	Barge Hopper	0.0	24.0
028-949	Barge Ramp	18.0	6.0
005-905	Dragline, American 7250	18.0	6.0
029-924	Survey Boat ARC	12.0	12.0
028-939	Barge Spill	12.0	12.0
Total operating hrs to date: 210.0		Idle hrs MTD: 126.0	Opr hrs MTD: 210.0
		Total: 126.0	210.0

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 83	Page 42 of 164
		DATE 05 Dec 2019 - Thursday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 37 °F Max 68 °F No Precipitation 2.40 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> (Prime) IDC - The dredge Kelly L has continued digging East on the Village Channel. (Sub) HMG - Transported crew around worksite with M/V "Doc". <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day. <b>GENERAL COMMENTS</b> The dredge Kelly L continued dredging East on the Village Channel in Dauphin Island. They had 17:52 of 100% time , 5:58 of 70% and 0:10 of 0% time today. They discharged 15,506 CY of material through 8,670' of floating pipeline into open water disposal area 64. <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : Accountability, Shallow water dangers * JHAs / Tasks performed : * Injuries, Illnesses, Incidents: None Noted *Observations and Tasks : Monitoring the weather conditions. and the equipment. 1.Walked the dredge checking for trip hazards, cord was moved off of the deck. 2. Refilling the spill kits on the dredge. 3. Assisted the Chief with the inspection on the Inland Rebel. 4. Observed the crew of Mr. Gus moving the swing anchors, all hands stayed behind the safety cage while the winch is under load. 5. Observed the cutterhead being cleaned out. 6. Observed the deck crew securing the white marker lights to the plastic pipeline. 7. Observing Stacey welding repairing the rudder coupling on the inland Rebel. 8. Observing Stacey welders repairing the water tight doors on the Mr. Gus. fire extinguisher is standing by. 9. Observed the swing anchors being moved several times throughout the day. <hr/> Night Shift SSHO: David Fleming *Pre-shift Meeting: Situational awareness while working near the edges of boats and equipment. Lighting the pipeline and fleet properly. Hand placement while handling rope and cables. *JHAs/Task Performed: Moving swing anchors, placing hazard buoy lights, making pipe connections, spill barge operations, preventative maintenance, routine greasing. *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks 1. Observed crew move swing anchors. Good communication by all involved. 2. Performed monthly fire extinguisher and eye wash inspection of the crane barge & crane. 3. Accompanied the crew while adding additional lights to the pipeline. 4. Observed spill barge operations. 5. Created new PHA (Position Hazard Analysis) binder for the project. 6. Delivered safety supplies to the dredge and re-stocked. 7. Observed the crew add sections of steel pipe. <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day. <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> 0:10 of 0% for fixing a pontoon tank.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) <hr/> Preparatory Inspections held today <b>No preparatory inspections held today</b> <hr/> Initial Inspections held today <b>No initial inspections held today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 83	Page 43 of 164	
		DATE 05 Dec 2019 - Thursday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>ACTIVITY START/FINISH</b>				
Activity No          Description				
<b>No activities were started or finished today</b>				
<b>QC REQUIREMENTS</b>				
Requirement No    Type                                  Description    Results				
<b>No QC requirements were completed today</b>				
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No                  Location                                  Description				
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No                  Location                                  Description				
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name    First Day    Last Day				
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name    First Day    Last Day				
Kelly L - Cutter/Suction    11/15/2019				
<b>LABOR HOURS</b>				
Crew		Position	Number of Employees	Hours Worked
Inland Dredging		HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging		DREDGE OPERATOR	2.0	12.0
Inland Dredging		QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging		SAFETY INSPECTOR	2.0	24.0
Inland Dredging		DECK CAPTAIN	1.0	12.0
Inland Dredging		DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging		DREDGE MATE	2.0	24.0
Inland Dredging		OILER	3.0	36.0
Inland Dredging		DREDGE CAPTAIN	1.0	12.0
Inland Dredging		DECK HAND	7.0	96.0
Inland Dredging		ENGINEER	1.0	12.0
Inland Dredging		BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:		744.0	Hrs worked MTD: 744.0	Total: 31.0 372.0
<b>EQUIPMENT HOURS</b>				
Equipment Name		Description	Idle Hours	Operating Hours
063-901		Dredge Kelly L	0.0	24.0
029-912		Tender Vessel Mr. Gus	0.0	24.0
029-914		Tender Vessel Tiger	0.0	24.0
029-908		Tender Vessel Rebel	0.0	24.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 44 of 164	
		83		
		DATE	05 Dec 2019 - Thursday	
		CONTRACT NUMBER		
PROJECT		Main. Dredging of Dauphin Island VC		
029-909	Towing Vesseld Cardinal	0.0	0.0	
028-951	Barge Deck	0.0	24.0	
028-932	Barge Fuel	0.0	24.0	
028-954	Barge Anchor	0.0	24.0	
028-942	Barge Hopper	0.0	24.0	
028-943	Barge Hopper	0.0	24.0	
028-946	Barge Crane	0.0	24.0	
028-949	Barge Ramp	0.0	24.0	
005-905	Dragline, American 7250	22.0	2.0	
029-924	Survey Boat ARC	12.0	12.0	
028-939	Barge Spill	0.0	24.0	
Total operating hrs to date: 512.0		Idle hrs MTD: 160.0	Opr hrs MTD: 512.0	Total: 34.0 302.0
<b>MISHAP REPORTING</b>		(Describe mishaps)		
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 84	Page 45 of 164				
		DATE 06 Dec 2019 - Friday					
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388					
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 73 °F 0.01 IN Precipitation 4.30 MPH Wind						
<b>QC NARRATIVES</b>							
<b>ACTIVITIES IN PROGRESS</b>							
<p>(Prime) IDC - The dredge Kelly L has continued digging East on the Village Channel.</p> <p>(Sub) HMG - Transported crew around worksite with M/V "Doc".</p>							
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>							
None this day.							
<b>GENERAL COMMENTS</b>							
<p>The dredge Kelly L continued dredging East on the Village Channel in Dauphin Island. They had 15:57 of 100% time , 8:03 of 70% and 0:00 of 0% time today. They discharged 15,044 CY of material through 9,070' of floating pipeline via open water disposal into disposal area 64.</p>							
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>							
<p>(Day Shift /SSHO) : Dannie Stanley          * Pre-shift Meeting topics : Smoking areas, Lights          * JHAs / Tasks performed :          * Injuries, Illnesses, Incidents: None Noted          * Observations and Tasks : Monitoring the weather conditions. and the equipment.</p> <ol style="list-style-type: none"> <li>1. Watched the daily checks being done on the Mr. Gus. All fluid levels were checked, ropes were coiled. All persons had all required PPE.</li> <li>2. Went and inspected the skidder barge.</li> <li>3. I placed the confined space labels on the vertical access panels in the engine room.</li> <li>4. The plastic pipeline had more floatation placed under it, as per USACE.</li> <li>5. Observed the swing anchors being moved a couple of times today. Radio and whistle communication were used.</li> <li>6. Observed the deck crew cleaning the pump, LOTO was used and signed off. All PPE was used.</li> <li>7. I tested the port void before The welder cut a piece of pipe going into the void.</li> </ol>							
<hr/> <p>Night Shift SSHO: David Fleming          *Pre-shift Meeting: Situational awareness while working near the edges of boats and equipment. Lighting the pipeline and fleet properly. Hand placement while handling rope and cables.          *JHAs/Task Performed: Moving swing anchors, placing hazard buoy lights, spill barge operations, preventative maintenance, routine greasing.          *Injuries, Illnesses, Incidents: None to report.          * Observations and Tasks</p> <ol style="list-style-type: none"> <li>1. Observed crew move swing anchors. Good communication by all involved.</li> <li>2. Observed spill barge operations.</li> <li>3. Conducted HAZCOM Training with the crew. Another block of training is scheduled for tomorrow night. Roster will be forwarded to Safety Manager, Nate Woods.</li> <li>4. Performed JHA Audit for "Moving Swing Anchors".</li> </ol>							
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>							
None this day.							
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>							
None this day.							
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)							
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>							
Initial Inspections held today _____ <b>No initial inspections held today</b>							
<b>ACTIVITY START/FINISH</b>							
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> </tbody> </table>				Activity No	Description		
Activity No	Description						

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 84	Page 46 of 164	
	DATE 06 Dec 2019 - Friday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	96.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	1,116.0	Hrs worked MTD:	1,116.0
		Total:	31.0      372.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-909	Towing Vesseld Cardinal	0.0	0.0
063-901	Dredge Kelly L	0.0	24.0
029-912	Tender Vessel Mr. Gus	0.0	24.0
029-914	Tender Vessel Tiger	0.0	24.0
029-908	Tender Vessel Rebel	0.0	24.0
028-951	Barge Deck	0.0	24.0
028-932	Barge Fuel	0.0	24.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 84	Page 47 of 164
	DATE 06 Dec 2019 - Friday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

028-954	Barge Anchor	0.0	24.0
028-942	Barge Hopper	0.0	24.0
028-943	Barge Hopper	0.0	24.0
028-946	Barge Crane	0.0	24.0
028-949	Barge Ramp	0.0	24.0
005-905	Dragline, American 7250	22.0	2.0
029-924	Survey Boat ARC	12.0	12.0
028-939	Barge Spill	0.0	24.0
Total operating hrs to date: 814.0		Idle hrs MTD: 194.0	Opr hrs MTD: 814.0
		Total:	34.0 302.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 85	Page 48 of 164
		DATE 07 Dec 2019 - Saturday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 61 °F No Precipitation 6.90 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> (Prime) IDC - The dredge Kelly L has continued digging East on the Village Channel. (Sub) HMG - Transported crew around worksite with M/V "Doc". <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day. <b>GENERAL COMMENTS</b> The dredge Kelly L continued dredging East on the Village Channel in Dauphin Island. They had 14:29 of 100% time , 5:59 of 70% and 3:32 of 0% time today. They discharged 15,062 CY of material through 9,470' of floating pipeline via open water disposal into disposal area 64. The crew is struggling with the shallow water and strong winds resulting in tasks taking longer to complete. <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : Smoking areas, Lights * JHAs / Tasks performed : * Injuries, Illnesses, Incidents: None Noted * Observations and Tasks : Monitoring the weather conditions. and the equipment. 1. Observed the deck crew repair the swing anchor buoy cable, no issues noted. 2. Observed the pipeline anchors being pulled towards the dredge, keeping slack in the line. 3. The weather is not favorable for painting the decks and confined space lids, we will try again tomorrow. 4. Observed the normal dredging operations. 5. Observing pipe being added to the existing pipeline. <hr/> Night Shift SSHO: David Fleming *Pre-shift Meeting: Potential hazards while working with the anchor barge to include: tools left on deck, remaining behind the guards while cable is under a load, working near the edge, etc. *JHAs/Task Performed: Moving swing anchors, inspecting lights, spill barge operations, preventative maintenance, routine greasing. *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks 1. Observed crew move swing anchors. Good communication by all involved. 2. Observed spill barge operations. 3. Conducted several "walk through inspections" of the dredge and tender boats. <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day. <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> 70% 2:59 - Shifting anchors. 2:21 - Adding 400' of pipe 0:39 - Cleaning out the main pump  40% None  0% 3:32 - The buoy wire on the starboard swing anchor snapped and was replaced.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) <hr/> Preparatory Inspections held today <b>No preparatory inspections held today</b> <hr/> Initial Inspections held today <b>No initial inspections held today</b>			



**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 85 Page 49 of 164  
DATE 07 Dec 2019 - Saturday

PROJECT  
Main. Dredging of Dauphin Island VC

CONTRACT NUMBER  
W9127819D0039 W9127819F0388

**ACTIVITY START/FINISH**

Activity No Description

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No Type Description Results

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No Location Description

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No Location Description

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name First Day Last Day

**No Contractors had their first or last day on the site**

**VESSEL ON SITE**

Dredge Name First Day Last Day  
Kelly L - Cutter/Suction 11/15/2019

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	96.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	1,488.0	Hrs worked MTD:	1,488.0
		Total:	31.0
			372.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	0.0	24.0
063-901	Dredge Kelly L	0.0	24.0
029-912	Tender Vessel Mr. Gus	0.0	24.0
029-914	Tender Vessel Tiger	0.0	24.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 50 of 164	
		85		
		DATE	07 Dec 2019 - Saturday	
PROJECT		CONTRACT NUMBER		
Main. Dredging of Dauphin Island VC		W9127819D0039 W9127819F0388		
029-909	Towing Vesseld Cardinal		0.0	0.0
028-951	Barge Deck		0.0	24.0
028-932	Barge Fuel		0.0	24.0
028-954	Barge Anchor		0.0	24.0
028-942	Barge Hopper		0.0	24.0
028-943	Barge Hopper		0.0	24.0
028-946	Barge Crane		0.0	24.0
028-949	Barge Ramp		0.0	24.0
005-905	Dragline, American 7250		22.0	2.0
029-924	Survey Boat ARC		12.0	12.0
028-939	Barge Spill		0.0	24.0
Total operating hrs to date: 1,116.0		Idle hrs MTD: 228.0	Opr hrs MTD: 1,116.0	Total: 34.0 302.0
<b>MISHAP REPORTING</b>		(Describe mishaps)		
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 86	Page 51 of 164
		DATE 08 Dec 2019 - Sunday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 52 °F Max 70 °F No Precipitation 6.40 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> (Prime) IDC - The dredge Kelly L has continued digging East on the Village Channel. (Sub) HMG - Transported crew around worksite with M/V "Doc". <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day. <b>GENERAL COMMENTS</b> The dredge Kelly L continued dredging East on the Village Channel in Dauphin Island. They had 16:41 of 100% time , 6:19 of 70% and 1:00 of 0% time today. They discharged 17,815 CY of material through 9,790' of floating pipeline via open water disposal into disposal area 64. The crew is struggling with the shallow water and strong winds resulting in tasks taking longer to complete. <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : None * JHAs / Tasks performed : * Injuries, Illnesses, Incidents: None Noted * Observations and Tasks : Monitoring the weather conditions. and the equipment. 1. Tested the port side void for entry, all gas levels are 0.0, Oxygen is 20.8% 2. Observed The Chief going in the void to inspect for a leak. The leak has been temporally patched. 3. Observed the deck crew adding steel pipe to the line. The boatman maintained a good visual on his deck hands, keeping them safe. 4. I went to the spill barge and worked on the Inland Tiger along with the Chief, correcting the Coast Guard list that has been made up. 5. Observed the Kelly L. taking on 7500 gallons of fuel. <hr/> Night Shift SSHO: David Fleming *Pre-shift Meeting: Fall protection to include: Properly inspecting before each use, when/where to use, and anchoring correctly. *JHAs/Task Performed: Moving swing anchors, inspecting lights, spill barge operations, making pipe connections, preventative maintenance, routine greasing. *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks 1. Observed crew move swing anchors. Good communication by all involved. 2. Observed spill barge operations. 3. Continued conducting HAZCOM training 4. Submitted JHA Audits <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day. <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> 70% 2:18 - Shifting anchors. 3:38 - Adding 400' of pipe 0:23 - Cleaning out the main pump  0% 1:00 - for excessive time pulling slack with one tender boat .  40% None			
<b>PREP/INITIAL DATES</b>		(Preparatory and initial dates held and advance notice)	
Preparatory Inspections held today		<hr/> <b>No preparatory inspections held today</b>	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 86	Page 52 of 164
		DATE 08 Dec 2019 - Sunday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                  Description    Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                  Description			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                  Description			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name    First Day    Last Day			
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name    First Day    Last Day			
Kelly L - Cutter/Suction    11/15/2019			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	96.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	1,860.0	Hrs worked MTD:	1,860.0
		Total:	31.0          372.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	0.0	24.0
063-901	Dredge Kelly L	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 53 of 164  
86  
DATE  
08 Dec 2019 - Sunday

PROJECT CONTRACT NUMBER  
Main. Dredging of Dauphin Island VC W9127819D0039 W9127819F0388

029-912	Tender Vessel Mr. Gus	0.0	24.0
029-914	Tender Vessel Tiger	0.0	24.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	0.0	24.0
028-932	Barge Fuel	0.0	24.0
028-954	Barge Anchor	0.0	24.0
028-942	Barge Hopper	0.0	24.0
028-943	Barge Hopper	0.0	24.0
028-946	Barge Crane	0.0	24.0
028-949	Barge Ramp	0.0	24.0
005-905	Dragline, American 7250	22.0	2.0
029-924	Survey Boat ARC	12.0	12.0
028-939	Barge Spill	0.0	24.0
Total operating hrs to date: 1,418.0		Idle hrs MTD: 262.0	Opr hrs MTD: 1,418.0
		Total:	34.0 302.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 87	Page 54 of 164
		DATE 09 Dec 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 74 °F No Precipitation 9.20 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> (Prime) IDC - The dredge Kelly L has continued digging East on the Village Channel. (Sub) HMG - Transported crew around worksite with M/V "Doc". <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day. <b>GENERAL COMMENTS</b> The dredge Kelly L continued dredging East on the Village Channel in Dauphin Island. They had 12:24 of 100% time , 9:36 of 70% and 2:00 of 0% time today. They discharged 13,402 CY of material through 10,350' of floating pipeline via open water disposal into disposal area 64. The crew is struggling with the shallow water and strong winds resulting in tasks taking longer to complete. <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : Pontoons, Ringing Pipe. * JHAs / Tasks performed : * Injuries, Illnesses, Incidents: Back Sprain. * Observations and Tasks : Monitoring the weather conditions. and the equipment. 1. When I arrived to the dredge at 0610 I was informed that one of the deck hands had a back strain, I had him fill his part of the injury papers, Then I took him to Occupational Health Center 2050 Michigan Ave. Mobile. Where he was seen, he has a back strain. He was released back to work regular duty as tolerated. 2. I filled out the necessary paperwork and emailed to the proper office personal. 3. Observed the swing anchors being moved. Personal stayed behind the safety cage while the winch is under load. 4. The deck crew are building 4 sections of pipe. <hr/> Night Shift SSHO: David Fleming *Pre-shift Meeting: Inspecting the pipeline and equipment lighting, proper PPE use and daily inspections, hand safety. *JHAs/Task Performed: Moving swing anchors, inspecting lights, spill barge operations, preventative maintenance, routine greasing. *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks 1. Observed crew move swing anchors. Good communication by all involved. 2. Placed "confined space" signage on the vertical manhole covers located in the engine room of the Rebel. 3. Installed fire extinguisher in the wheel house of the Rebel. 4. Instructed the spill barge crew to place the spill kit on the stern of the Mr. Gus onto the spill barge. <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None this day. <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> 70% 2:11 - Shifting anchors 9:36 - Adding pipe / Pulling slack in line / Moving Spill barge 0:29 - Cleaning out the main pump 0% 2:00 - excessive time moving the spill barge 40% None			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <b>No preparatory inspections held today</b> Initial Inspections held today			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 87	Page 55 of 164
		DATE 09 Dec 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type          Description          Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No          Location          Description			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No          Location          Description			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name          First Day          Last Day			
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name          First Day          Last Day			
Kelly L - Cutter/Suction          11/15/2019			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	96.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	2,232.0	Hrs worked MTD:	2,232.0
		Total:	31.0          372.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-912	Tender Vessel Mr. Gus	0.0	24.0
029-914	Tender Vessel Tiger	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 56 of 164  
87  
DATE  
09 Dec 2019 - Monday

PROJECT CONTRACT NUMBER  
Main. Dredging of Dauphin Island VC W9127819D0039 W9127819F0388

029-908	Tender Vessel Rebel	0.0	24.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	0.0	24.0
028-932	Barge Fuel	0.0	24.0
028-954	Barge Anchor	0.0	24.0
028-942	Barge Hopper	0.0	24.0
028-943	Barge Hopper	0.0	24.0
028-946	Barge Crane	0.0	24.0
028-949	Barge Ramp	0.0	24.0
005-905	Dragline, American 7250	22.0	2.0
029-924	Survey Boat ARC	12.0	12.0
028-939	Barge Spill	0.0	24.0
Total operating hrs to date: 1,720.0		Idle hrs MTD: 296.0	Opr hrs MTD: 1,720.0
		Total:	34.0 302.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 88	Page 57 of 164
		DATE 10 Dec 2019 - Tuesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 46 °F Max 78 °F 0.06 IN Precipitation 14.10 MPH Wind		

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

(Prime) IDC - The dredge Kelly L has continued digging East on the Village Channel.

(Sub) HMG - Transported crew around worksite with M/V "Doc".

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**

None this day.

**GENERAL COMMENTS**

The dredge Kelly L continued dredging East on the Village Channel in Dauphin Island. They had 10:53 of 100% time , 13:07 of 70% and 0:00 of 0% time today. They discharged 7,735 CY of material through 10,350' of floating pipeline via open water disposal into disposal area 64.

The crew is struggling with the shallow water and strong winds resulting in tasks taking longer to complete. The weather conditions were unsafe for crew members on the spill barge so the dredge started pumping water at 1525.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

(Day Shift /SSHO) : Dannie Stanley

\* Pre-shift Meeting topics : None

\* JHAs / Tasks performed :

\* Injuries, Illnesses, Incidents: None

\*Observations and Tasks : Monitoring the weather conditions. and the equipment. Continued Dredging operations.

1. I checked the pipeline with the USACE inspector, the recommendation on was made to add more lighting on the newly installed pipe section.
2. Observed boating operations. The Inland Rebel is operating in shallow water, so he is moving at a slower pace.
3. The chief has the Inland Tiger at the docks for some repair work. I will make a visit to check on the PPE for the contractors working.
4. observed Stacey welding fill out the hot work permit and JHA for some welding that has to be done. Observed them rolling out their lines and begin working.
5. Moving the fleet sign back on the other side of the channel.
6. The USACE inspection is scheduled for today.
7. I made a list of deficiencies from the USACE inspection, and distributed it to the Captain, Chief, and PM.
8. The winds have picked tremendously in the past 45 minutes. The decision has been made to pump water and remove our personal from the spill barge, and to keep the tender boats up close to the dredge for safety purposes. This will remain in effect for a couple of days. Until the weather

Night Shift SSHO: David Fleming

\*Pre-shift Meeting: Weather conditions to include strong winds and rough seas. Accountability during forecasted weather conditions.

Wearing PFDs while on the lower deck of the Kelly L.

\*JHAs/Task Performed: Housekeeping, monitoring fleet, preventative maintenance

\*Injuries, Illnesses, Incidents: None to report.

\* Observations and Tasks

1. Observed weather reports throughout the shift.
2. Satisfied multiple deficiencies from the USACE inspection.
3. Observed crew perform general housekeeping.
4. Updated deficiency list.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

None this day.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**

70%

0:48 - Shifting anchors

1:53 - Pulling slack in line / Moving Spill barge

0:56 - Cleaning out the main pump

0:55 - Cleaning off the cutter head

8:35 - Loss due to Natural Elements

40%

None



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 88	Page 59 of 164
	DATE 10 Dec 2019 - Tuesday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

Total hrs worked to date:	2,604.0	Hrs worked MTD:	2,604.0	Total:	31.0	372.0
---------------------------	---------	-----------------	---------	--------	------	-------

<b>EQUIPMENT HOURS</b>		Idle Hours	Operating Hours					
Equipment Name	Description							
029-908	Tender Vessel Rebel	0.0	24.0					
063-901	Dredge Kelly L	0.0	24.0					
029-912	Tender Vessel Mr. Gus	0.0	24.0					
029-914	Tender Vessel Tiger	0.0	24.0					
029-909	Towing Vesseld Cardinal	0.0	0.0					
028-951	Barge Deck	0.0	24.0					
028-932	Barge Fuel	0.0	24.0					
028-954	Barge Anchor	0.0	24.0					
028-942	Barge Hopper	0.0	24.0					
028-943	Barge Hopper	0.0	24.0					
028-946	Barge Crane	0.0	24.0					
028-949	Barge Ramp	0.0	24.0					
005-905	Dragline, American 7250	22.0	2.0					
029-924	Survey Boat ARC	12.0	12.0					
028-939	Barge Spill	0.0	24.0					
Total operating hrs to date:	2,022.0	Idle hrs MTD:	330.0	Opr hrs MTD:	2,022.0	Total:	34.0	302.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 89	Page 60 of 164
		DATE 11 Dec 2019 - Wednesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 41 °F Max 54 °F 0.16 IN Precipitation 13.20 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L has continued pumping water while waiting on the winds to die down.			
(Sub) HMG - Transported crew around worksite with M/V "Doc".			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L continued pumping water due to weather conditions that are unsafe for crew members on the spill barge. Winds speeds of 20-25 mph with gusts as high as 35 mph with 2'-3' seas.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley			
* Pre-shift Meeting topics : Cell Phone Policy			
* JHAs / Tasks performed : Pumping water, Cleaning of the dredge, and the tender boats,			
* Injuries, Illnesses, Incidents: None			
* Observations and Tasks : Monitoring the weather conditions. and the equipment. Pumping water.			
1. Did new hire check list for Michael Johnson, And also PHA's have been done for this employee.			
2. Worked on the deficiency list.			
3. Walked the dredge and the tender boats. The crew are cleaning at this point.			
4. The crew are working on the deficiency list.			
5. Observing normal oiler duties, New hire is following the engineer and getting familiar with the dredge.			
<hr/>			
Night Shift SSHO: David Fleming			
* Pre-shift Meeting: Weather conditions to include strong winds and rough seas. IDC phone and electronic device policy			
* JHAs/Task Performed: Housekeeping, monitoring fleet, preventative maintenance, worked on deficiency list			
* Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
1. Observed weather reports throughout the shift.			
2. Satisfied multiple deficiencies from the USACE inspection.			
3. Observed crew perform general housekeeping.			
4. Updated deficiency list.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70%			
24:00 - Loss due to Natural Elements			
40%			
None			
0%			
None			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No                      Description _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 89	Page 61 of 164	
	DATE 11 Dec 2019 - Wednesday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
		Results	
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	96.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	2,976.0	Hrs worked MTD:	2,976.0
		Total:	31.0      372.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-912	Tender Vessel Mr. Gus	0.0	24.0
029-914	Tender Vessel Tiger	0.0	24.0
029-908	Tender Vessel Rebel	0.0	24.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 89	Page 62 of 164
DATE 11 Dec 2019 - Wednesday	

PROJECT  
Main. Dredging of Dauphin Island VC

CONTRACT NUMBER  
W9127819D0039 W9127819F0388

028-932	Barge Fuel			0.0	24.0
028-954	Barge Anchor			0.0	24.0
028-942	Barge Hopper			0.0	24.0
028-943	Barge Hopper			0.0	24.0
028-946	Barge Crane			0.0	24.0
028-949	Barge Ramp			0.0	24.0
005-905	Dragline, American 7250			22.0	2.0
029-924	Survey Boat ARC			12.0	12.0
028-939	Barge Spill			0.0	24.0
Total operating hrs to date: 2,324.0		Idle hrs MTD: 364.0	Opr hrs MTD: 2,324.0	Total: 34.0	302.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 90	Page 63 of 164
		DATE 12 Dec 2019 - Thursday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 45 °F Max 64 °F No Precipitation 25 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L has continued pumping water while waiting on the winds to die down.			
(Sub) HMG - Transported crew around worksite with M/V "Doc".			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L continued pumping water due to weather conditions that are unsafe for crew members on the spill barge. Winds speeds of 15-20 mph with gusts as high as 25 mph.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley			
* Pre-shift Meeting topics : Station Bill, Drills			
* JHAs / Tasks performed : Pumping water, Cleaning of the dredge, and the tender boats, Painting			
* Injuries, Illnesses, Incidents: None			
* Observations and Tasks : Monitoring the weather conditions. and the equipment. Pumping water. Painting.			
1. Went over the new hire check list with Darren Hill and discussed each item and showed him around the dredge.			
2. Walked the dredge and tender boats, checking on the deficiency items and updating the deficiency list.			
3. Observed the deck crew painting the tender boats.			
<hr/>			
Night Shift SSHO: David Fleming			
*Pre-shift Meeting: Weather conditions to include strong winds and rough seas. Proper lighting of the fleet. Housekeeping			
*JHAs/Task Performed: Housekeeping, monitoring fleet, preventative maintenance, worked on deficiency list			
*Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
1. Observed weather reports throughout the shift.			
2. Satisfied multiple deficiencies from the USACE inspection.			
3. Observed crew perform general housekeeping.			
4. Updated deficiency list.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None this day.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70%			
24:00 - Loss due to Natural Elements			
40%			
None			
0%			
None			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 90	Page 64 of 164	
	DATE 12 Dec 2019 - Thursday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
		Results	
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	96.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date: 3,348.0		Hrs worked MTD: 3,348.0	Total: 31.0 372.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	0.0	24.0
063-901	Dredge Kelly L	0.0	24.0
029-912	Tender Vessel Mr. Gus	0.0	24.0
029-914	Tender Vessel Tiger	0.0	24.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	0.0	24.0
028-932	Barge Fuel	0.0	24.0
028-954	Barge Anchor	0.0	24.0





<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 91	Page 66 of 164
		DATE 13 Dec 2019 - Friday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 49 °F Max 68 °F 0.10 IN Precipitation 15 MPH Wind		

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

(Prime) IDC - The dredge Kelly L has continued pumping water while waiting on the winds to die down , we also had heavy fog in the area throughout the day.

(Sub) HMG - Transported crew around worksite with M/V "Doc".

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**

None this day.

**GENERAL COMMENTS**

The dredge Kelly L continued pumping water due to weather conditions that are unsafe for crew members on the spill barge. Winds speeds of 10-15 mph with gusts as high as 20 mph. There was also heavy fog in the area today.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

(Day Shift /SSHO) : Dannie Stanley

\* Pre-shift Meeting topics : expectations

\* JHAs / Tasks performed : Pumping water, Cleaning of the dredge, and the tender boats, Painting

\* Injuries, Illnesses, Incidents: None

\* Observations and Tasks : Monitoring the weather conditions. and the equipment. Pumping water. Painting.

1. Crew continuing to work on the deficiency list on the vessels and dredge.
2. Observing the Mr. Gus moving about the pipeline, checking to see if there is enough water to navigate.
3. Observing Chief and his engineer replacing a head and working on the clutch on the Inland Tiger.
4. Rode out with the Captain on the skiff retrieving plastic pipeline floats. It started raining before we could get them all tied back to the pipeline.

---

Night Shift SSHO: David Fleming

\*Pre-shift Meeting: Housekeeping, vessel to vessel/equipment transfers, accountability during night time ops, personal lighting.

\*JHAs/Task Performed: Housekeeping, monitoring fleet, preventative maintenance, worked on deficiency list

\*Injuries, Illnesses, Incidents: None to report.

\* Observations and Tasks

1. Observed weather reports throughout the shift.
2. Satisfied multiple deficiencies from the USACE inspection.
3. Observed crew perform general housekeeping.
4. Completed HAZCOM training with night shift personnel. Training rosters have been forwarded to Safety Manager, Nate Woods, saved to the project pin drive, and hard copies will be mailed into the David Lake office.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

None this day.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**

70%

24:00 - Loss due to Natural Elements

40%

None

0%

None

**PREP/INITIAL DATES**

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

**No preparatory inspections held today**

Initial Inspections held today

**No initial inspections held today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 91	Page 67 of 164	
	DATE 13 Dec 2019 - Friday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                                  Description    Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                                  Description			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                                  Description			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name    First Day    Last Day			
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name    First Day    Last Day			
Kelly L - Cutter/Suction    11/15/2019			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	96.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	3,720.0	Hrs worked MTD:	3,720.0
		Total:	31.0          372.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	9.0	15.0
063-901	Dredge Kelly L	0.0	24.0
029-912	Tender Vessel Mr. Gus	9.0	15.0
029-914	Tender Vessel Tiger	9.0	15.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 91	Page 68 of 164
	DATE 13 Dec 2019 - Friday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

029-909	Towing Vesseld Cardinal		0.0	0.0
028-951	Barge Deck		0.0	24.0
028-932	Barge Fuel		0.0	24.0
028-954	Barge Anchor		0.0	24.0
028-942	Barge Hopper		0.0	24.0
028-943	Barge Hopper		0.0	24.0
028-946	Barge Crane		12.0	12.0
028-949	Barge Ramp		0.0	24.0
005-905	Dragline, American 7250		4.0	18.0
029-924	Survey Boat ARC		12.0	12.0
028-939	Barge Spill		0.0	24.0
Total operating hrs to date: 2,905.0		Idle hrs MTD: 453.0	Opr hrs MTD: 2,905.0	Total: 55.0 279.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 92	Page 69 of 164
		DATE 14 Dec 2019 - Saturday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 51 °F Max 67 °F 0.10 IN Precipitation 10 MPH Wind		

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

(Prime) IDC - The dredge Kelly L resumed dredging operations today, after a couple of days of severe weather.

(Sub) HMG - Transported crew around worksite with M/V "Doc".

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**

None this day.

**GENERAL COMMENTS**

The dredge Kelly L resumed dredging operations today and continued to dredge east in the village channel basin. There was 6:36 of 100% time, 14:26 of 70% time and 2:58 of 0% time.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

(Day Shift /SSHO) : Dannie Stanley

\* Pre-shift Meeting topics : ABC'S of fire fighting JHA Steps.

\* JHAs / Tasks performed : Pumping water, Cleaning of the dredge, and the tender boats, Painting, Pulling slack in the line and dredging operations.

\* Injuries, Illnesses, Incidents: None

\* Observations and Tasks : Monitoring the weather conditions. and the equipment. Pumping water. Painting.

1. Observing the crew of the Mr. Gus pulling slack towards the dredge.

2. Observing the Chief making adjustments on the Inland Rebel, All PPE used and hands are clear of moving parts. Safety guards have been reinstalled.

3. Observing the tender boats operating in shallow water,

4. I am planning to do the drills as soon as the dredge resumes digging.

I spent 4 hours on the Mr. Gus and the crane barge observing the crew pulling the slack in the line. PPE was used. the crew had good awareness with their

footing and hand placement. They had plenty of water to stay hydrated.

5. Observed the Mr. Gus take the fuel barge to the docks for 7500 gallons of fuel.

6. Observed the ALCO being pre lubed, and start up.

7. Observed the stbd swing anchor having the buoy and cable put on it.

8 Dredging operations have again resumed. No injuries or equipment damage noted.

---

Night Shift SSHO: David Fleming

\*Pre-shift Meeting: Low visibility due to fog at the start of shift, operating equipment safely during periods of low visibility, and ensuring fleet is properly lit.

\*JHAs/Task Performed: Housekeeping, moving swing anchors, preventative maintenance, routine greasing, spill barge ops, cleaning the cutterhead, clearing the pump.

\*Injuries, Illnesses, Incidents: None to report.

\* Observations and Tasks

1. Observed crew members clean the cutterhead. Good communication by all involved. All crew members wore/used the proper PPE associated with the task.

2. Conducted a JHA audit for "Cleaning the Cutterhead" and forwarded to Safety Manager, Nate Woods.

3. Observed crew members move swing anchors.

4. Observed crew members remove debris from the dredge pump. Good hand placement awareness and communication throughout the task.

5. Conducted drills to include: man overboard, fire/emergency, and abandon ship.

6. The stbd swing cable jumped the drum, the crew are diligently working on removing it. LOTO was observed. The crew are keeping their hands out of pinch points.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

None this day.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**

70%

6:59: - Loss due to Natural Elements

1:14 - cleaning the cutter

6:13 - pulling pipeline out of the shallow water due to high winds pushing everything south.

40%

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 92	Page 70 of 164
		DATE 14 Dec 2019 - Saturday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
None  0% 2:52 - replacing the stbd buoy wire on the swing anchor 0:06 - repairing the boat that swings the spill barge			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                  Description _____ Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                  Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                  Description _____			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name _____ First Day _____ Last Day _____			
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name _____ First Day _____ Last Day _____			
Kelly L - Cutter/Suction _____ 11/15/2019 _____			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	96.0
Inland Dredging	ENGINEER	1.0	12.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 71 of 164		
		92			
		DATE	14 Dec 2019 - Saturday		
		CONTRACT NUMBER			W9127819D0039 W9127819F0388
PROJECT		Main. Dredging of Dauphin Island VC			
Inland Dredging	BOAT CAPTAIN		4.0	48.0	
Total hrs worked to date: 4,092.0		Hrs worked MTD: 4,092.0	Total: 31.0	372.0	
<b>EQUIPMENT HOURS</b>					
Equipment Name	Description		Idle Hours	Operating Hours	
029-908	Tender Vessel Rebel		0.0	24.0	
063-901	Dredge Kelly L		0.0	24.0	
029-912	Tender Vessel Mr. Gus		0.0	24.0	
029-914	Tender Vessel Tiger		0.0	24.0	
029-909	Towing Vesseld Cardinal		0.0	0.0	
028-951	Barge Deck		0.0	24.0	
028-932	Barge Fuel		0.0	24.0	
028-954	Barge Anchor		0.0	24.0	
028-942	Barge Hopper		0.0	24.0	
028-943	Barge Hopper		0.0	24.0	
028-946	Barge Crane		0.0	24.0	
028-949	Barge Ramp		0.0	24.0	
005-905	Dragline, American 7250		22.0	2.0	
029-924	Survey Boat ARC		12.0	12.0	
028-939	Barge Spill		0.0	24.0	
Total operating hrs to date: 3,207.0		Idle hrs MTD: 487.0	Opr hrs MTD: 3,207.0	Total: 34.0	302.0
<b>MISHAP REPORTING</b> (Describe mishaps)					
<b>No mishaps reported today</b>					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 93	Page 72 of 164
		DATE 15 Dec 2019 - Sunday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 52 °F Max 69 °F No Precipitation 10 MPH Wind		

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

(Prime) IDC - The dredge Kelly L continued digging in the Village Channel Basin.

(Sub) HMG - Transported crew around worksite with M/V "Doc".

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**

None this day.

**GENERAL COMMENTS**

The dredge Kelly L resumed dredging operations today and continued to dredge east in the village channel basin. There was 9:48 of 100% time, 7:09 of 70% time and 7:03 of 0% time.

The dredge advanced 287' and discharged material into DA 64.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

(Day Shift /SSHO) : Dannie Stanley

\* Pre-shift Meeting topics : Working on the swing winch, LOTO, Hot work, Pinch points.

\* JHAs / Tasks performed : Cleaning of the dredge, and the tender boats, Painting, Pulling slack in the line and dredging operations. replacing the swing cable on the port side

\* Injuries, Illnesses, Incidents: None noted

\*Observations and Tasks : Monitoring the weather conditions. and the equipment. Pumping water. Painting.

1. Observed the morning crew take over the swing cable job from night shift. They did a turn over, our safety meeting was over this specific task. I observed the tool box meeting when they filled out their JHA'S and associated paperwork. The senior crew members talked about the extra dangers of this particular task.
2. Observed the remaining deck crew cleaning the cutterhead. I warned a deck hand of close proximity of a beam and the top of the bit . He repositioned himself to a safer location.
3. Dredging operations have resumed.
4. The engine room crew are in the process of cleaning the area around the stbd winch, and reinstall the safety cage.
5. walked the dredge, all safety chains are up, and all of the safety cages are back in place.
6. Checked the pipeline, and the fleeted equipment. Took JHAS out to the spill barge, Where I observed Spill operations operations for some time.
7. Observed some pipe being added to the spill barge end of the pipeline.

---

Night Shift SSHO: David Fleming

\*Pre-shift Meeting: Low visibility due to fog at the start of shift, operating equipment safely during periods of low visibility, and ensuring fleet is properly lit.

\*JHAs/Task Performed: Housekeeping, moving swing anchors, preventative maintenance, routine greasing, spill barge ops, cleaning the cutterhead, clearing the pump.

\*Injuries, Illnesses, Incidents: None to report.

\* Observations and Tasks

1. Observed crew members clean the cutterhead. Good communication by all involved. All crew members wore/used the proper PPE associated with the task.
2. Conducted a JHA audit for "Cleaning the Cutterhead" and forwarded to Safety Manager, Nate Woods.
3. Observed crew members move swing anchors.
4. Observed crew members remove debris from the dredge pump. Good hand placement awareness and communication throughout the task.
5. Conducted drills to include: man overboard, fire/emergency, and abandon ship.
6. The stbd swing cable jumped the drum, the crew are diligently working on removing it. LOTO was observed. The crew are keeping their hands out of pinch points.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

None this day.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**

70%

0:36 - Shifting anchors

2:08 - cleaning the cutter

2:32 - added 160' of pipe and also pulling slack



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 93	Page 73 of 164	
	DATE 15 Dec 2019 - Sunday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
0:54 - Move dredge for next cut 0:59 - Clean pump  40% None  4:43 - Repaired fouled swing wire 2:20- Winch on spill barge wouldn't stay running and we needed to move it.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)  Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>  Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>  Activity No          Description _____  <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>  Requirement No    Type                          Description    Results _____  <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)  Item No                  Location                          Description _____  <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)  Item No                  Location                          Description _____  <b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)  Name    First Day                          Last Day _____  <b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>  Dredge Name    First Day                          Last Day Kelly L - Cutter/Suction    11/15/2019			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	36.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 74 of 164	
		93		
PROJECT		DATE	15 Dec 2019 - Sunday	
		CONTRACT NUMBER		
Main. Dredging of Dauphin Island VC				
Inland Dredging	DREDGE CAPTAIN	1.0	12.0	
Inland Dredging	DECK HAND	7.0	96.0	
Inland Dredging	ENGINEER	1.0	12.0	
Inland Dredging	BOAT CAPTAIN	4.0	48.0	
Total hrs worked to date: 4,464.0		Hrs worked MTD: 4,464.0	Total: 31.0	372.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
029-908	Tender Vessel Rebel	0.0	24.0	
063-901	Dredge Kelly L	0.0	24.0	
029-912	Tender Vessel Mr. Gus	0.0	24.0	
029-914	Tender Vessel Tiger	0.0	24.0	
029-909	Towing Vesseld Cardinal	0.0	0.0	
028-951	Barge Deck	0.0	24.0	
028-932	Barge Fuel	0.0	24.0	
028-954	Barge Anchor	0.0	24.0	
028-942	Barge Hopper	0.0	24.0	
028-943	Barge Hopper	0.0	24.0	
028-946	Barge Crane	0.0	24.0	
028-949	Barge Ramp	0.0	24.0	
005-905	Dragline, American 7250	22.0	2.0	
029-924	Survey Boat ARC	12.0	12.0	
028-939	Barge Spill	0.0	24.0	
Total operating hrs to date: 3,509.0		Idle hrs MTD: 521.0	Opr hrs MTD: 3,509.0	Total: 34.0 302.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 94	Page 75 of 164
		DATE 16 Dec 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 68 °F No Precipitation 10 MPH Wind		

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

(Prime) IDC - The dredge Kelly L continued digging in the Village Channel Basin.

(Sub) HMG - Transported crew around worksite with M/V "Doc".

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**

None this day.

**GENERAL COMMENTS**

The dredge Kelly L resumed dredging operations today and continued to dredge east in the village channel basin. There was 8:05 of 100% time, 2:38 of 70% time and 11:17 of 0% time.

The dredge advanced 287' and discharged material into DA 64.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

(Day Shift /SSHO) : Dannie Stanley

\* Pre-shift Meeting topics : Changing the spud cable, pinch points, communication.

\* JHAs / Tasks performed : Cleaning of the dredge, and the tender boats, Painting, Pulling slack in the line and dredging operations. replacing the swing cable on the port side

\* Injuries, Illnesses, Incidents: None noted

\*Observations and Tasks : Monitoring the weather conditions. and the equipment. Pumping water. Painting.

1. I accompanied Anterrian Daffin to the Occupational Health Center where his case was closed.
2. Fyre-Fyter is doing the annual certifications on the fire extinguishers on all equipment. X 5 hours.
3. Observed The tender boats moving the spill barge.
4. Observed the Mr. Gus moving the swing anchors.

Night Shift SSHO: David Fleming

\*Pre-shift Meeting: Potential weather system forecasted, hand safety while cleaning the cutterhead, eye protection while removing debris from the cutterhead.

\*JHAs/Task Performed: Housekeeping, moving swing anchors, preventative maintenance, routine greasing, spill barge ops, cleaning the cutterhead, clearing the pump.

\*Injuries, Illnesses, Incidents: None to report.

\* Observations and Tasks

1. Observed crew members clean the cutterhead. Good communication by all involved. All crew members wore/used the proper PPE associated with the task.
2. Observed crew members move swing anchors.
3. Observed crew members remove debris from the dredge pump. Good hand placement awareness and communication throughout the task.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

We were instructed at 2200 hrs that we were on Intermediate Mob Status.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**

70%

- 0:19 - Shifting anchors
- 2:19- cleaning the cutter

40%

None

0%

- 11:17 - Replace spud wire on spill barge
- 2:00 - Intermediate Mob

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 94	Page 76 of 164	
	DATE 16 Dec 2019 - Monday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <b>No preparatory inspections held today</b>			
Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                  Description    Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                  Description			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                  Description			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name    First Day                  Last Day			
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name    First Day                  Last Day			
Kelly L - Cutter/Suction    11/15/2019			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	4.0	48.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	84.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	2.0	48.0
Total hrs worked to date:          4,824.0		Hrs worked MTD:          4,824.0	Total:          29.0          360.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 77 of 164  
 94  
 DATE  
 16 Dec 2019 - Monday

PROJECT  
 Main. Dredging of Dauphin Island VC

CONTRACT NUMBER  
 W9127819D0039 W9127819F0388

<b>EQUIPMENT HOURS</b>				Idle	Operating				
Equipment Name	Description			Hours	Hours				
063-901	Dredge Kelly L			0.0	24.0				
029-912	Tender Vessel Mr. Gus			0.0	24.0				
029-914	Tender Vessel Tiger			0.0	24.0				
029-908	Tender Vessel Rebel			0.0	24.0				
029-909	Towing Vesseld Cardinal			0.0	0.0				
028-951	Barge Deck			0.0	24.0				
028-932	Barge Fuel			0.0	24.0				
028-954	Barge Anchor			0.0	24.0				
028-942	Barge Hopper			0.0	24.0				
028-943	Barge Hopper			0.0	24.0				
028-946	Barge Crane			0.0	24.0				
028-949	Barge Ramp			0.0	24.0				
005-905	Dragline, American 7250			22.0	2.0				
029-924	Survey Boat ARC			12.0	12.0				
028-939	Barge Spill			0.0	24.0				
Total operating hrs to date:		3,811.0	Idle hrs MTD:	555.0	Opr hrs MTD:	3,811.0	Total:	34.0	302.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 95	Page 78 of 164
		DATE 17 Dec 2019 - Tuesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 38 °F Max 72 °F 0.72 IN Precipitation 16.40 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L is monitoring weather while working on mobilization to the Ft. Gaines Cut.			
(Sub) HMG - Transported crew around worksite with M/V "Doc".			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L has completed the Village Channel Basin. There was 0:00 of 100% time, 0:00 of 70% time and 24:00 of 0% time for mobilization.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley			
* Pre-shift Meeting topics : Proper handling of fire fighting equipment. severe weather, buddy system.			
* JHAs / Tasks performed : Pumping water, cleaning of the fleet, watching the Alco and the generator.			
* Injuries, Illnesses, Incidents: None noted			
* Observations and Tasks : Monitoring the weather conditions. and the equipment. Pumping water.			
1. Checked the light on the pipeline.			
2. Walked the dredge checking safety chains.			
3. Went and got some supplies.			
4. Chief is offloading some equipment parts from the landing. Lifting with legs, using mechanical means when necessary.			
5. Trash and material the was taken from the cutter head is being thrown in the dumpster.			
6. The winds are picking up and the crew has had a talk and staying inside as much as possible when the tender boats are operating.			
7. Offloading the bad fire extinguishers and bring them to David Lake and put them in the warehouse.			
<hr/>			
Night Shift SSHO: David Fleming			
*Pre-shift Meeting: Potential weather system forecasted, extreme winds and heavy seas.			
*JHAs/Task Performed: Housekeeping,			
*Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
1. Pumping water,			
2. Maintaining the Alco, and the generator.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No            Description			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 95	Page 79 of 164	
	DATE 17 Dec 2019 - Tuesday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	4.0	48.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	84.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	2.0	48.0
Total hrs worked to date:	5,184.0	Hrs worked MTD:	5,184.0
		Total:	29.0 360.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	0.0	24.0
063-901	Dredge Kelly L	0.0	24.0
029-912	Tender Vessel Mr. Gus	0.0	24.0
029-914	Tender Vessel Tiger	0.0	24.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 95	Page 80 of 164
DATE 17 Dec 2019 - Tuesday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
028-932	Barge Fuel	0.0	24.0
028-954	Barge Anchor	0.0	24.0
028-942	Barge Hopper	0.0	24.0
028-943	Barge Hopper	0.0	24.0
028-946	Barge Crane	0.0	24.0
028-949	Barge Ramp	0.0	24.0
005-905	Dragline, American 7250	22.0	2.0
029-924	Survey Boat ARC	12.0	12.0
028-939	Barge Spill	0.0	24.0
Total operating hrs to date: 4,113.0		Idle hrs MTD: 589.0	Opr hrs MTD: 4,113.0
		Total:	34.0 302.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 96	Page 81 of 164
		DATE 18 Dec 2019 - Wednesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 30 °F Max 52 °F No Precipitation 11.60 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L is monitoring weather while working on mobilization to the Ft. Gaines Cut.			
(Sub) HMG - Transported crew around worksite with M/V "Doc".			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L has completed the Village Channel Basin. There was 0:00 of 100% time, 0:00 of 70% time and 24:00 of 0% time for mobilization.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley			
* Pre-shift Meeting topics : Weather conditions, Housekeeping			
* JHAs / Tasks performed : Pumping water, cleaning of the fleet, watching the Alco and the generator.			
* Injuries, Illnesses, Incidents: None noted			
* Observations and Tasks : Monitoring the weather conditions. and the equipment. Pumping water.			
1. Safety Meeting at David Lake.			
Night Shift SSHO: David Fleming			
*Pre-shift Meeting: Potential weather system forecasted, extreme winds and heavy seas.			
*JHAs/Task Performed: Housekeeping,			
*Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
1. Pumping water,			
2. Maintaining the Alco, and the generator.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No Type Description Results			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 82 of 164
		96	
PROJECT Main. Dredging of Dauphin Island VC		DATE	18 Dec 2019 - Wednesday
		CONTRACT NUMBER	W9127819D0039 W9127819F0388
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name		First Day	Last Day
Kelly L - Cutter/Suction		11/15/2019	
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	4.0	48.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	84.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	2.0	48.0
Total hrs worked to date:	5,544.0	Hrs worked MTD:	5,544.0
		Total:	29.0
			360.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	0.0	24.0
063-901	Dredge Kelly L	0.0	24.0
029-912	Tender Vessel Mr. Gus	0.0	24.0
029-914	Tender Vessel Tiger	0.0	24.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	0.0	24.0
028-932	Barge Fuel	0.0	24.0
028-954	Barge Anchor	0.0	24.0
028-942	Barge Hopper	0.0	24.0
028-943	Barge Hopper	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 96	Page 83 of 164
DATE 18 Dec 2019 - Wednesday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388						
028-946	Barge Crane					0.0	24.0
028-949	Barge Ramp					0.0	24.0
005-905	Dragline, American 7250					22.0	2.0
029-924	Survey Boat ARC					12.0	12.0
028-939	Barge Spill					0.0	24.0
Total operating hrs to date: 4,415.0		Idle hrs MTD: 623.0	Opr hrs MTD: 4,415.0	Total: 34.0	302.0		

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 97	Page 84 of 164
		DATE 19 Dec 2019 - Thursday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 31 °F Max 56 °F No Precipitation 6.10 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L is monitoring weather while securing pipeline for the Christmas break.			
(Sub) HMG - Transported crew around worksite with M/V "Doc".			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L has completed the Village Channel Basin. The crew began breaking down the pipeline and securing it in preparation for Christmas Break.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley			
* Pre-shift Meeting topics : Weather conditions, LOTO, Training			
* JHAs / Tasks performed : Pumping water, cleaning of the fleet, watching the Alco and the generator.			
* Injuries, Illnesses, Incidents: None noted			
* Observations and Tasks : Monitoring the weather conditions. and the equipment. Pumping water.			
1. engineer is monitoring the Alco and the generator while pumping water.			
2. housekeeping is being conducted on the vessels.			
3. Shutting down the dredge, starting to break down the pipeline.			
4. The aft end of the Mr. Gus is lifted slightly with the crane so the wheel can be accessed, there is a rope stuck in the wheel.			
5. The pipeline is being broken down, hand placement was talked about prior to starting to unring the pipe.			
<hr/>			
Night Shift SSHO: David Fleming			
* Pre-shift Meeting: Potential weather system forecasted, extreme winds and heavy seas.			
* JHAs/Task Performed: Housekeeping,			
* Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
1. Housekeeping			
Maintain visual on the fleeted equipment.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No                      Description _____			
<b>No activities were started or finished today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 97	Page 85 of 164	
	DATE 19 Dec 2019 - Thursday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
		Results	
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	4.0	48.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	84.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	2.0	48.0
Total hrs worked to date: 5,904.0		Hrs worked MTD: 5,904.0	Total: 29.0 360.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	0.0	24.0
063-901	Dredge Kelly L	0.0	24.0
029-912	Tender Vessel Mr. Gus	0.0	24.0
029-914	Tender Vessel Tiger	0.0	24.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	0.0	24.0
028-932	Barge Fuel	0.0	24.0
028-954	Barge Anchor	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 97 Page 86 of 164

DATE  
19 Dec 2019 - Thursday

PROJECT  
Main. Dredging of Dauphin Island VC

CONTRACT NUMBER  
W9127819D0039 W9127819F0388

028-942	Barge Hopper		0.0	24.0		
028-943	Barge Hopper		0.0	24.0		
028-946	Barge Crane		0.0	24.0		
028-949	Barge Ramp		0.0	24.0		
005-905	Dragline, American 7250		22.0	2.0		
029-924	Survey Boat ARC		12.0	12.0		
028-939	Barge Spill		0.0	24.0		
Total operating hrs to date:		4,717.0	Idle hrs MTD: 657.0	Opr hrs MTD: 4,717.0	Total: 34.0	302.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 98	Page 87 of 164
		DATE 20 Dec 2019 - Friday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 32 °F Max 61 °F No Precipitation 5.70 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L is monitoring weather while securing pipeline for the Christmas break.			
(Sub) HMG - Transported crew around worksite with M/V "Doc".			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L has completed the Village Channel Basin. The crew began breaking down the pipeline and securing it in preparation for Christmas Break.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : Weather conditions, Crew boat safety * JHAs / Tasks performed : Racking the plastic pipe. Crane operations, * Injuries, Illnesses, Incidents: None noted * Observations and Tasks : Monitoring the weather conditions. and the equipment. Racking plastic pipe.			
1. Safety incentive drawing for the month of December winner was Jeremy Dansby. 2. Observing the deck crew racking the plastic pipe, the wind is being monitored as a precaution. 3. Observed boating operations , racking pipe, moving spill barge, pumping tanks.			
<hr/>			
Night Shift SSHO: David Fleming *Pre-shift Meeting: Remaining vigilant in safety as the holidays approach. The importance of basic PPE and JHAs. *JHAs/Task Performed: Housekeeping, preventative maintenance, check/add lights as needed. *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks			
1. Observed crew perform oil changes 2. Observed crew during housekeeping tasks. 3. Conducted visual walkthrough inspection of the dredge and equipment.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 98	Page 88 of 164	
	DATE 20 Dec 2019 - Friday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
		Results	
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	4.0	48.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	84.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	2.0	48.0
Total hrs worked to date: 6,276.0		Hrs worked MTD: 6,276.0	Total: 30.0 372.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	0.0	24.0
063-901	Dredge Kelly L	0.0	24.0
029-912	Tender Vessel Mr. Gus	0.0	24.0
029-914	Tender Vessel Tiger	0.0	24.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	0.0	24.0
028-932	Barge Fuel	0.0	24.0
028-954	Barge Anchor	0.0	24.0



**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 98 Page 89 of 164

DATE  
20 Dec 2019 - Friday

PROJECT  
Main. Dredging of Dauphin Island VC

CONTRACT NUMBER  
W9127819D0039 W9127819F0388

028-942	Barge Hopper		0.0	24.0		
028-943	Barge Hopper		0.0	24.0		
028-946	Barge Crane		0.0	24.0		
028-949	Barge Ramp		0.0	24.0		
005-905	Dragline, American 7250		22.0	2.0		
029-924	Survey Boat ARC		12.0	12.0		
028-939	Barge Spill		0.0	24.0		
Total operating hrs to date:		5,019.0	Idle hrs MTD: 691.0	Opr hrs MTD: 5,019.0	Total: 34.0	302.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 99	Page 90 of 164
	DATE 21 Dec 2019 - Saturday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 59 °F 1.50 IN Precipitation 20 MPH Wind
-------------------------------	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

(Prime) IDC - The dredge Kelly L is monitoring weather while securing pipeline for the Christmas break.

(Sub) HMG - Transported crew around worksite with M/V "Doc".

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**

None this day.

**GENERAL COMMENTS**

The dredge Kelly L has completed the Village Channel Basin. The crew began breaking down the pipeline and securing it in preparation for Christmas Break.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

(Day Shift /SSHO) : Dannie Stanley  
 \* Pre-shift Meeting topics : Weather conditions, Trip hazards,  
 \* JHAs / Tasks performed : Housekeeping, Monitoring the generator, checking the fleeted equipment.  
 \* Injuries, Illnesses, Incidents: None noted  
 \* Observations and Tasks : Monitoring the weather conditions. and the equipment. Racking plastic pipe.

1. walked the dredge and tender boats checking for trip hazards.
2. The engine room crew are degreasing and scrubbing the main deck of the dredge.
3. Observing the deck crew cleaning the decks of the Mr. Gus.
4. The fleeted equipment has been checked, all is secure.
5. Observed the deck crew working the hatch dogs to loosen them up.

---

Night Shift SSHO: David Fleming  
 \*Pre-shift Meeting: Remaining vigilant in safety as the holidays approach. The importance of basic PPE and JHAs.  
 \*JHAs/Task Performed: Housekeeping, preventative maintenance, check/add lights as needed.  
 \*Injuries, Illnesses, Incidents: None to report.  
 \* Observations and Tasks

1. Observed crew perform oil changes
2. Observed crew during housekeeping tasks.
3. Conducted visual walkthrough inspection of the dredge and equipment.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

None on this date.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**

70%  
None

40%  
None

0%  
24:00 - Intermediate Mob

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today** \_\_\_\_\_

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today** \_\_\_\_\_

**ACTIVITY START/FINISH**

Activity No	Description

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 99	Page 91 of 164	
	DATE 21 Dec 2019 - Saturday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	0.0	0.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	0.0	0.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	4.0	48.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	0.0	0.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	1.0	24.0
Total hrs worked to date:	6,468.0	Hrs worked MTD:	6,468.0
		Total:	15.0      192.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	12.0	12.0
063-901	Dredge Kelly L	24.0	0.0
029-912	Tender Vessel Mr. Gus	12.0	12.0
029-914	Tender Vessel Tiger	24.0	0.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	24.0	0.0
028-932	Barge Fuel	24.0	0.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 99	Page 92 of 164
	DATE 21 Dec 2019 - Saturday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

028-954	Barge Anchor					24.0	0.0
028-942	Barge Hopper					24.0	0.0
028-943	Barge Hopper					24.0	0.0
028-946	Barge Crane					24.0	0.0
028-949	Barge Ramp					24.0	0.0
005-905	Dragline, American 7250					0.0	0.0
029-924	Survey Boat ARC					12.0	12.0
028-939	Barge Spill					24.0	0.0
Total operating hrs to date: 5,055.0		Idle hrs MTD: 967.0	Opr hrs MTD: 5,055.0	Total:		276.0	36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 100	Page 93 of 164
		DATE 22 Dec 2019 - Sunday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 59 °F 0.50 IN Precipitation 20 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L is monitoring weather while securing pipeline for the Christmas break.			
(Sub) HMG - Transported crew around worksite with M/V "Doc".			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L has completed the Village Channel Basin. The crew began breaking down the pipeline and securing it in preparation for Christmas Break.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley			
* Pre-shift Meeting topics : Weather conditions, Small boating operations, SDS			
* JHAs / Tasks performed : Housekeeping, Monitoring the generator, checking the fleeted equipment.			
* Injuries, Illnesses, Incidents: None noted			
* Observations and Tasks : Monitoring the weather conditions. and the equipment. Racking plastic pipe.			
1. Walked the equipment and checked for security.			
2. Observing the engine room crew performing oiler duties.			
3 tested the port side tanks on the Mr. Gus so the captain could check for a leak, the hatch cover had a worn gasket, it we replaced.			
4. Went out and checked the fleeted equipment. The deck crew will be pumping out any of the barges or vessels that may have some water in the bilges.			
<hr/>			
Night Shift SSHO: David Fleming			
* Pre-shift Meeting: Remaining vigilant in safety as the holidays approach. The importance of basic PPE and JHAs.			
* JHAs/Task Performed: Housekeeping, preventative maintenance, check/add lights as needed.			
* Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
1. Observed crew perform oil changes			
2. Observed crew during housekeeping tasks.			
3. Conducted visual walkthrough inspection of the dredge and equipment			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No                  Description _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 100	Page 94 of 164	
	DATE 22 Dec 2019 - Sunday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	0.0	0.0
Inland Dredging	DREDGE OPERATOR	1.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	0.0	0.0
Inland Dredging	DREDGE MATE	0.0	0.0
Inland Dredging	OILER	1.0	12.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	0.0	0.0
Inland Dredging	ENGINEER	1.0	12.0
Inland Dredging	BOAT CAPTAIN	2.0	48.0
Total hrs worked to date:	6,612.0	Hrs worked MTD:	6,612.0
		Total:	10.0 144.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	12.0	12.0
063-901	Dredge Kelly L	24.0	0.0
029-912	Tender Vessel Mr. Gus	12.0	12.0
029-914	Tender Vessel Tiger	24.0	0.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	24.0	0.0
028-932	Barge Fuel	24.0	0.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 100	Page 95 of 164
	DATE 22 Dec 2019 - Sunday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

028-954	Barge Anchor	24.0	0.0
028-942	Barge Hopper	24.0	0.0
028-943	Barge Hopper	24.0	0.0
028-946	Barge Crane	24.0	0.0
028-939	Barge Spill	24.0	0.0
028-949	Barge Ramp	24.0	0.0
005-905	Dragline, American 7250	0.0	0.0
029-924	Survey Boat ARC	12.0	12.0
Total operating hrs to date: 5,091.0    Idle hrs MTD: 1,243.0    Opr hrs MTD: 5,091.0    Total: 276.0		36.0	

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION    **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 101	Page 96 of 164
		DATE 23 Dec 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 70 °F No Precipitation 20 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> (Prime) IDC - The dredge Kelly L is monitoring weather while securing pipeline for the Christmas break. (Sub) HMG - worked a 12 hour boat today, transferring the crew <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day. <b>GENERAL COMMENTS</b> The dredge Kelly L has completed the Village Channel Basin. The crew began breaking down the pipeline and securing it in preparation for Christmas Break. <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> The crew is filling out their JHA's and working in a safe manner. <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None on this date. <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> 70% None 40% None 0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <b>No preparatory inspections held today</b> Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b> Activity No      Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type                      Description    Results <hr/> <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No              Location                      Description <hr/> <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No              Location                      Description <hr/>			



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 101	Page 97 of 164		
		DATE 23 Dec 2019 - Monday			
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388			
<b>No QC Deficiency items were corrected today</b>					
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)					
Name		First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>					
<b>VESSEL ON SITE</b>					
Dredge Name		First Day	Last Day		
Kelly L - Cutter/Suction		11/15/2019			
<b>LABOR HOURS</b>					
Crew	Position		Number of Employees	Hours Worked	
Inland Dredging	SAFETY INSPECTOR		2.0	24.0	
Inland Dredging	HEAVY-EQUIPMENT OPERATOR		0.0	0.0	
Inland Dredging	DREDGE OPERATOR		1.0	12.0	
Inland Dredging	QUALITY CONTROL INSPECTOR		2.0	24.0	
Inland Dredging	DECK CAPTAIN		0.0	0.0	
Inland Dredging	DREDGE CHIEF ENGINEER		0.0	0.0	
Inland Dredging	DREDGE MATE		0.0	0.0	
Inland Dredging	OILER		1.0	12.0	
Inland Dredging	DREDGE CAPTAIN		1.0	12.0	
Inland Dredging	DECK HAND		0.0	0.0	
Inland Dredging	ENGINEER		1.0	12.0	
Inland Dredging	BOAT CAPTAIN		2.0	48.0	
Total hrs worked to date: 6,756.0		Hrs worked MTD: 6,756.0	Total: 10.0	144.0	
<b>EQUIPMENT HOURS</b>					
Equipment Name	Description		Idle Hours	Operating Hours	
063-901	Dredge Kelly L		24.0	0.0	
029-912	Tender Vessel Mr. Gus		12.0	12.0	
029-914	Tender Vessel Tiger		24.0	0.0	
029-908	Tender Vessel Rebel		12.0	12.0	
029-909	Towing Vesseld Cardinal		0.0	0.0	
028-951	Barge Deck		24.0	0.0	
028-932	Barge Fuel		24.0	0.0	
028-954	Barge Anchor		24.0	0.0	
028-942	Barge Hopper		24.0	0.0	
028-943	Barge Hopper		24.0	0.0	
028-946	Barge Crane		24.0	0.0	
028-949	Barge Ramp		24.0	0.0	
005-905	Dragline, American 7250		0.0	0.0	
029-924	Survey Boat ARC		12.0	12.0	
028-939	Barge Spill		24.0	0.0	
Total operating hrs to date: 5,127.0		Idle hrs MTD: 1,519.0	Opr hrs MTD: 5,127.0	Total: 276.0	36.0
<b>MISHAP REPORTING</b> (Describe mishaps)					
<b>No mishaps reported today</b>					

<p align="center"><b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b></p>		REPORT NUMBER 101 <span style="float: right;">Page 98 of 164</span>	
		DATE 23 Dec 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
Empty space for the main body of the report			
CONTRACTOR CERTIFICATION		<p><b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b></p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 102	Page 99 of 164
		DATE 24 Dec 2019 - Tuesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 53 °F Max 62 °F No Precipitation 15 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L is monitoring the fleet through the Christmas Holidays.			
(Sub) HMG - Is on the Christmas Holiday break until January the 3rd.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L is on Christmas Break until the January the 3rd.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
The crew is filling out their JHA's and working in a safe manner.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <hr/> <b>No preparatory inspections held today</b>			
Initial Inspections held today <hr/> <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No      Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                      Description    Results <hr/> <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No              Location                      Description <hr/> <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No              Location                      Description <hr/> <b>No QC Deficiency items were corrected today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 102	Page 100 of 164		
		DATE 24 Dec 2019 - Tuesday			
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)					
Name		First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>					
<b>VESSEL ON SITE</b>					
Dredge Name		First Day	Last Day		
Kelly L - Cutter/Suction		11/15/2019			
<b>LABOR HOURS</b>					
Crew	Position		Number of Employees	Hours Worked	
Inland Dredging	HEAVY-EQUIPMENT OPERATOR		0.0	0.0	
Inland Dredging	DREDGE OPERATOR		0.0	0.0	
Inland Dredging	QUALITY CONTROL INSPECTOR		1.0	8.0	
Inland Dredging	SAFETY INSPECTOR		0.0	0.0	
Inland Dredging	DECK CAPTAIN		0.0	0.0	
Inland Dredging	DREDGE CHIEF ENGINEER		0.0	0.0	
Inland Dredging	DREDGE MATE		0.0	0.0	
Inland Dredging	OILER		2.0	24.0	
Inland Dredging	DREDGE CAPTAIN		1.0	12.0	
Inland Dredging	DECK HAND		0.0	0.0	
Inland Dredging	ENGINEER		2.0	24.0	
Inland Dredging	BOAT CAPTAIN		0.0	0.0	
Total hrs worked to date: 6,824.0		Hrs worked MTD: 6,824.0	Total: 6.0	68.0	
<b>EQUIPMENT HOURS</b>					
Equipment Name	Description		Idle Hours	Operating Hours	
063-901	Dredge Kelly L		24.0	0.0	
029-912	Tender Vessel Mr. Gus		12.0	12.0	
029-914	Tender Vessel Tiger		24.0	0.0	
029-908	Tender Vessel Rebel		12.0	12.0	
029-909	Towing Vesseld Cardinal		0.0	0.0	
028-951	Barge Deck		24.0	0.0	
028-932	Barge Fuel		24.0	0.0	
028-954	Barge Anchor		24.0	0.0	
028-942	Barge Hopper		24.0	0.0	
028-943	Barge Hopper		24.0	0.0	
028-946	Barge Crane		24.0	0.0	
028-949	Barge Ramp		24.0	0.0	
005-905	Dragline, American 7250		0.0	0.0	
029-924	Survey Boat ARC		12.0	12.0	
028-939	Barge Spill		24.0	0.0	
Total operating hrs to date: 5,163.0		Idle hrs MTD: 1,795.0	Opr hrs MTD: 5,163.0	Total: 276.0	36.0
<b>MISHAP REPORTING</b> (Describe mishaps)					
<b>No mishaps reported today</b>					

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 101 of 164	
		102		
PROJECT Main. Dredging of Dauphin Island VC		DATE	24 Dec 2019 - Tuesday	
		CONTRACT NUMBER	W9127819D0039 W9127819F0388	
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 103	Page 102 of 164
		DATE 25 Dec 2019 - Wednesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 67 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L is monitoring the fleet through the Christmas Holidays.			
(Sub) HMG - Is on the Christmas Holiday break until January the 3rd.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L is on Christmas Break until the January the 3rd.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
The crew is filling out their JHA's and working in a safe manner.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                  Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                  Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                  Description _____			
<b>No QC Deficiency items were corrected today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 103 of 164	
		103		
PROJECT Main. Dredging of Dauphin Island VC		DATE	25 Dec 2019 - Wednesday	
		CONTRACT NUMBER	W9127819D0039 W9127819F0388	
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR		0.0	0.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging	DREDGE OPERATOR		0.0	0.0
Inland Dredging	QUALITY CONTROL INSPECTOR		1.0	8.0
Inland Dredging	DECK CAPTAIN		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		0.0	0.0
Inland Dredging	DREDGE MATE		0.0	0.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		0.0	0.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		0.0	0.0
Total hrs worked to date:	6,892.0	Hrs worked MTD:	6,892.0	Total: 6.0 68.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
029-908	Tender Vessel Rebel		12.0	12.0
063-901	Dredge Kelly L		24.0	0.0
029-912	Tender Vessel Mr. Gus		12.0	12.0
029-914	Tender Vessel Tiger		24.0	0.0
029-909	Towing Vesseld Cardinal		0.0	0.0
028-951	Barge Deck		24.0	0.0
028-932	Barge Fuel		24.0	0.0
028-954	Barge Anchor		24.0	0.0
028-942	Barge Hopper		24.0	0.0
028-943	Barge Hopper		24.0	0.0
028-946	Barge Crane		24.0	0.0
028-949	Barge Ramp		24.0	0.0
005-905	Dragline, American 7250		0.0	0.0
029-924	Survey Boat ARC		12.0	12.0
028-939	Barge Spill		24.0	0.0
Total operating hrs to date:	5,199.0	Idle hrs MTD:	2,071.0	Opr hrs MTD: 5,199.0 Total: 276.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				

<p align="center"><b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b></p>		REPORT NUMBER <span style="float: right;">Page 104 of 164</span> 103	
		DATE 25 Dec 2019 - Wednesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
Empty space for the main report content			
CONTRACTOR CERTIFICATION		<p><b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b></p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 104	Page 105 of 164
		DATE 26 Dec 2019 - Thursday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 74 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L is monitoring the fleet through the Christmas Holidays.			
(Sub) HMG - Is on the Christmas Holiday break until January the 3rd.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L is on Christmas Break until the January the 3rd.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
The crew is filling out their JHA's and working in a safe manner.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                          Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                          Description _____			
<b>No QC Deficiency items were corrected today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 104	Page 106 of 164		
		DATE 26 Dec 2019 - Thursday			
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)					
Name		First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>					
<b>VESSEL ON SITE</b>					
Dredge Name		First Day	Last Day		
Kelly L - Cutter/Suction		11/15/2019			
<b>LABOR HOURS</b>					
Crew	Position		Number of Employees	Hours Worked	
Inland Dredging	HEAVY-EQUIPMENT OPERATOR		0.0	0.0	
Inland Dredging	DREDGE OPERATOR		0.0	0.0	
Inland Dredging	QUALITY CONTROL INSPECTOR		1.0	8.0	
Inland Dredging	SAFETY INSPECTOR		0.0	0.0	
Inland Dredging	DECK CAPTAIN		0.0	0.0	
Inland Dredging	DREDGE CHIEF ENGINEER		0.0	0.0	
Inland Dredging	DREDGE MATE		0.0	0.0	
Inland Dredging	OILER		2.0	24.0	
Inland Dredging	DREDGE CAPTAIN		1.0	12.0	
Inland Dredging	DECK HAND		1.0	12.0	
Inland Dredging	ENGINEER		1.0	12.0	
Inland Dredging	BOAT CAPTAIN		1.0	12.0	
Total hrs worked to date: 6,972.0		Hrs worked MTD: 6,972.0	Total: 7.0	80.0	
<b>EQUIPMENT HOURS</b>					
Equipment Name	Description		Idle Hours	Operating Hours	
029-912	Tender Vessel Mr. Gus		12.0	12.0	
063-901	Dredge Kelly L		24.0	0.0	
029-914	Tender Vessel Tiger		24.0	0.0	
029-908	Tender Vessel Rebel		12.0	12.0	
029-909	Towing Vesseld Cardinal		0.0	0.0	
028-951	Barge Deck		24.0	0.0	
028-932	Barge Fuel		24.0	0.0	
028-954	Barge Anchor		24.0	0.0	
028-942	Barge Hopper		24.0	0.0	
028-943	Barge Hopper		24.0	0.0	
028-946	Barge Crane		24.0	0.0	
028-949	Barge Ramp		24.0	0.0	
005-905	Dragline, American 7250		0.0	0.0	
029-924	Survey Boat ARC		12.0	12.0	
028-939	Barge Spill		24.0	0.0	
Total operating hrs to date: 5,235.0		Idle hrs MTD: 2,347.0	Opr hrs MTD: 5,235.0	Total: 276.0	36.0
<b>MISHAP REPORTING</b> (Describe mishaps)					
<b>No mishaps reported today</b>					

<p align="center"><b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b></p>		REPORT NUMBER <span style="float:right">Page 107 of 164</span> 104	
		DATE 26 Dec 2019 - Thursday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
Empty space for the main body of the report			
CONTRACTOR CERTIFICATION		<p><b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b></p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 105	Page 108 of 164
		DATE 27 Dec 2019 - Friday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 72 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
<p>(Prime) IDC - The dredge Kelly L is monitoring the fleet through the Christmas Holidays.</p> <p>(Sub) HMG - Is on the Christmas Holiday break until January the 3rd.</p>			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L is on Christmas Break until the January the 3rd.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
The crew is filling out their JHA's and working in a safe manner.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None  40% None  0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No      Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                      Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No              Location                      Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No              Location                      Description _____			
<b>No QC Deficiency items were corrected today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 105	Page 109 of 164	
		DATE 27 Dec 2019 - Friday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging	DREDGE OPERATOR		0.0	0.0
Inland Dredging	QUALITY CONTROL INSPECTOR		1.0	8.0
Inland Dredging	SAFETY INSPECTOR		0.0	0.0
Inland Dredging	DECK CAPTAIN		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		0.0	0.0
Inland Dredging	DREDGE MATE		0.0	0.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		1.0	12.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date:	7,064.0	Hrs worked MTD:	7,064.0	Total: 8.0 92.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
029-908	Tender Vessel Rebel		12.0	12.0
063-901	Dredge Kelly L		24.0	0.0
029-912	Tender Vessel Mr. Gus		12.0	12.0
029-914	Tender Vessel Tiger		24.0	0.0
029-909	Towing Vesseld Cardinal		0.0	0.0
028-951	Barge Deck		24.0	0.0
028-932	Barge Fuel		24.0	0.0
028-954	Barge Anchor		24.0	0.0
028-942	Barge Hopper		24.0	0.0
028-943	Barge Hopper		24.0	0.0
028-946	Barge Crane		24.0	0.0
028-949	Barge Ramp		24.0	0.0
005-905	Dragline, American 7250		0.0	0.0
029-924	Survey Boat ARC		12.0	12.0
028-939	Barge Spill		24.0	0.0
Total operating hrs to date:	5,271.0	Idle hrs MTD:	2,623.0	Opr hrs MTD: 5,271.0 Total: 276.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 110 of 164
		105	
PROJECT Main. Dredging of Dauphin Island VC		DATE	27 Dec 2019 - Friday
		CONTRACT NUMBER	W9127819D0039 W9127819F0388
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 106 DATE 28 Dec 2019 - Saturday	Page 111 of 164
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 72 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> (Prime) IDC - The dredge Kelly L is monitoring the fleet through the Christmas Holidays. (Sub) HMG - Is on the Christmas Holiday break until January the 3rd. <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day. <b>GENERAL COMMENTS</b> The dredge Kelly L is on Christmas Break until the January the 3rd. <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> The crew is filling out their JHA's and working in a safe manner. <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None on this date. <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> 70% None 40% None 0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <b>No preparatory inspections held today</b> Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b> Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No                  Location                          Description <hr/> <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No                  Location                          Description <hr/> <b>No QC Deficiency items were corrected today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 106	Page 112 of 164	
		DATE 28 Dec 2019 - Saturday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR		0.0	0.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR		1.0	12.0
Inland Dredging	DREDGE OPERATOR		0.0	0.0
Inland Dredging	QUALITY CONTROL INSPECTOR		1.0	8.0
Inland Dredging	DECK CAPTAIN		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	12.0
Inland Dredging	DREDGE MATE		0.0	0.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		1.0	12.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date:	7,180.0	Hrs worked MTD:	7,180.0	Total: 10.0 116.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
063-901	Dredge Kelly L		24.0	0.0
029-912	Tender Vessel Mr. Gus		12.0	12.0
029-914	Tender Vessel Tiger		24.0	0.0
029-908	Tender Vessel Rebel		12.0	12.0
029-909	Towing Vesseld Cardinal		0.0	0.0
028-951	Barge Deck		24.0	0.0
028-932	Barge Fuel		24.0	0.0
028-954	Barge Anchor		24.0	0.0
028-942	Barge Hopper		24.0	0.0
005-905	Dragline, American 7250		0.0	0.0
028-943	Barge Hopper		24.0	0.0
028-946	Barge Crane		24.0	0.0
028-949	Barge Ramp		24.0	0.0
029-924	Survey Boat ARC		12.0	12.0
028-939	Barge Spill		24.0	0.0
Total operating hrs to date:	5,307.0	Idle hrs MTD:	2,899.0	Opr hrs MTD: 5,307.0 Total: 276.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 113 of 164
		106	
PROJECT Main. Dredging of Dauphin Island VC		DATE	28 Dec 2019 - Saturday
		CONTRACT NUMBER	W9127819D0039 W9127819F0388
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 107	Page 114 of 164
		DATE 29 Dec 2019 - Sunday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 66 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L is monitoring the fleet through the Christmas Holidays.			
(Sub) HMG - Is on the Christmas Holiday break until January the 3rd.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L is on Christmas Break until the January the 3rd.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
The watch crew's are working in a safe manner.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                          Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                          Description _____			
<b>No QC Deficiency items were corrected today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 107	Page 115 of 164	
		DATE 29 Dec 2019 - Sunday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR		0.0	0.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR		1.0	12.0
Inland Dredging	DREDGE OPERATOR		0.0	0.0
Inland Dredging	QUALITY CONTROL INSPECTOR		1.0	8.0
Inland Dredging	DECK CAPTAIN		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	12.0
Inland Dredging	DREDGE MATE		0.0	0.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		1.0	12.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date:	7,296.0	Hrs worked MTD:	7,296.0	Total: 10.0 116.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
029-908	Tender Vessel Rebel		12.0	12.0
063-901	Dredge Kelly L		24.0	0.0
029-912	Tender Vessel Mr. Gus		12.0	12.0
029-914	Tender Vessel Tiger		24.0	0.0
029-909	Towing Vesseld Cardinal		0.0	0.0
028-951	Barge Deck		24.0	0.0
028-932	Barge Fuel		24.0	0.0
028-954	Barge Anchor		24.0	0.0
028-942	Barge Hopper		24.0	0.0
028-943	Barge Hopper		24.0	0.0
028-946	Barge Crane		24.0	0.0
028-949	Barge Ramp		24.0	0.0
005-905	Dragline, American 7250		0.0	0.0
029-924	Survey Boat ARC		12.0	12.0
028-939	Barge Spill		24.0	0.0
Total operating hrs to date:	5,343.0	Idle hrs MTD:	3,175.0	Opr hrs MTD: 5,343.0 Total: 276.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				

<p align="center"><b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b></p>		REPORT NUMBER 107 <span style="float: right;">Page 116 of 164</span>	
		DATE 29 Dec 2019 - Sunday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
Empty space for the main report content			
CONTRACTOR CERTIFICATION		<p><b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b></p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 108	Page 117 of 164
		DATE 30 Dec 2019 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 73 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> (Prime) IDC - The dredge Kelly L is monitoring the fleet through the Christmas Holidays. (Sub) HMG - Is on the Christmas Holiday break until January the 3rd. <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day. <b>GENERAL COMMENTS</b> The dredge Kelly L is on Christmas Break until the January the 3rd. <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> The watch crew's are working in a safe manner. <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None on this date. <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> 70% None 40% None 0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <b>No preparatory inspections held today</b> Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b> Activity No      Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type                      Description    Results <hr/> <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No              Location                      Description <hr/> <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No              Location                      Description <hr/> <b>No QC Deficiency items were corrected today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 108	Page 118 of 164	
		DATE 30 Dec 2019 - Monday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR		1.0	12.0
Inland Dredging	DREDGE OPERATOR		0.0	0.0
Inland Dredging	QUALITY CONTROL INSPECTOR		1.0	8.0
Inland Dredging	SAFETY INSPECTOR		0.0	0.0
Inland Dredging	DECK CAPTAIN		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	12.0
Inland Dredging	DREDGE MATE		0.0	0.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		1.0	12.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date:	7,412.0	Hrs worked MTD:	7,412.0	Total: 10.0 116.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
029-908	Tender Vessel Rebel		12.0	12.0
063-901	Dredge Kelly L		24.0	0.0
029-912	Tender Vessel Mr. Gus		12.0	12.0
029-914	Tender Vessel Tiger		24.0	0.0
029-909	Towing Vesseld Cardinal		0.0	0.0
028-951	Barge Deck		24.0	0.0
028-932	Barge Fuel		24.0	0.0
028-954	Barge Anchor		24.0	0.0
028-942	Barge Hopper		24.0	0.0
028-943	Barge Hopper		24.0	0.0
028-946	Barge Crane		24.0	0.0
028-949	Barge Ramp		24.0	0.0
005-905	Dragline, American 7250		0.0	0.0
029-924	Survey Boat ARC		12.0	12.0
028-939	Barge Spill		24.0	0.0
Total operating hrs to date:	5,379.0	Idle hrs MTD:	3,451.0	Opr hrs MTD: 5,379.0 Total: 276.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 119 of 164
		108	
PROJECT Main. Dredging of Dauphin Island VC		DATE	30 Dec 2019 - Monday
		CONTRACT NUMBER	W9127819D0039 W9127819F0388
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 109	Page 120 of 164								
		DATE 31 Dec 2019 - Tuesday									
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388									
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 47 °F Max 64 °F No Precipitation 15 MPH Wind										
<b>QC NARRATIVES</b>											
<b>ACTIVITIES IN PROGRESS</b>											
(Prime) IDC - The dredge Kelly L is monitoring the fleet through the Christmas Holidays.											
(Sub) HMG - Is on the Christmas Holiday break until January the 3rd.											
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>											
None this day.											
<b>GENERAL COMMENTS</b>											
The dredge Kelly L is on Christmas Break until the January the 3rd.											
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>											
The watch crew's are working in a safe manner.											
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>											
None on this date.											
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>											
70% None											
40% None											
0% 24:00 - Intermediate Mob											
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>											
Initial Inspections held today _____ <b>No initial inspections held today</b>											
<b>ACTIVITY START/FINISH</b>											
Activity No      Description _____ <b>No activities were started or finished today</b>											
<b>QC REQUIREMENTS</b>											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 50%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> <b>No QC requirements were completed today</b> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<b>No QC requirements were completed today</b>			
Requirement No	Type	Description	Results								
<b>No QC requirements were completed today</b>											
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <b>No QC Deficiency items were issued today</b> </td> </tr> </tbody> </table>				Item No	Location	Description	<b>No QC Deficiency items were issued today</b>				
Item No	Location	Description									
<b>No QC Deficiency items were issued today</b>											
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <b>No QC Deficiency items were corrected today</b> </td> </tr> </tbody> </table>				Item No	Location	Description	<b>No QC Deficiency items were corrected today</b>				
Item No	Location	Description									
<b>No QC Deficiency items were corrected today</b>											



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 109	Page 121 of 164
	DATE 31 Dec 2019 - Tuesday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>VESSEL ON SITE</b>		
Dredge Name Kelly L - Cutter/Suction	First Day 11/15/2019	Last Day

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	1.0	12.0
Inland Dredging	DREDGE OPERATOR	0.0	0.0
Inland Dredging	QUALITY CONTROL INSPECTOR	1.0	8.0
Inland Dredging	SAFETY INSPECTOR	0.0	0.0
Inland Dredging	DECK CAPTAIN	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	0.0	0.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	1.0	12.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date:	7,528.0	Hrs worked MTD:	7,528.0
		Total:	10.0 116.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	24.0	0.0
029-912	Tender Vessel Mr. Gus	12.0	12.0
029-914	Tender Vessel Tiger	24.0	0.0
029-908	Tender Vessel Rebel	12.0	12.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	24.0	0.0
028-932	Barge Fuel	24.0	0.0
028-954	Barge Anchor	24.0	0.0
028-942	Barge Hopper	24.0	0.0
028-943	Barge Hopper	24.0	0.0
028-946	Barge Crane	24.0	0.0
028-949	Barge Ramp	24.0	0.0
005-905	Dragline, American 7250	0.0	0.0
029-924	Survey Boat ARC	12.0	12.0
028-939	Barge Spill	24.0	0.0
Total operating hrs to date:	5,415.0	Idle hrs MTD:	3,727.0
		Opr hrs MTD:	5,415.0
		Total:	276.0 36.0

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 122 of 164
		109	
PROJECT Main. Dredging of Dauphin Island VC		DATE	31 Dec 2019 - Tuesday
		CONTRACT NUMBER	W9127819D0039 W9127819F0388
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 110	Page 123 of 164
		DATE 01 Jan 2020 - Wednesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 48 °F Max 67 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge Kelly L is monitoring the fleet through the Christmas Holidays.			
(Sub) HMG - Is on the Christmas Holiday break until January the 3rd.			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L is on Christmas Break until the January the 3rd.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
The watch crew's are working in a safe manner.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                          Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                          Description _____			
<b>No QC Deficiency items were corrected today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 110	Page 124 of 164	
		DATE 01 Jan 2020 - Wednesday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR		1.0	12.0
Inland Dredging	DREDGE OPERATOR		0.0	0.0
Inland Dredging	QUALITY CONTROL INSPECTOR		1.0	8.0
Inland Dredging	DREDGE MATE		0.0	0.0
Inland Dredging	SAFETY INSPECTOR		0.0	0.0
Inland Dredging	DECK CAPTAIN		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	12.0
Inland Dredging	OILER		1.0	12.0
Inland Dredging	DREDGE CAPTAIN		0.0	0.0
Inland Dredging	DECK HAND		1.0	12.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date:	7,620.0	Hrs worked MTD:	92.0	Total: 8.0 92.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
029-908	Tender Vessel Rebel		12.0	12.0
063-901	Dredge Kelly L		24.0	0.0
029-912	Tender Vessel Mr. Gus		12.0	12.0
029-914	Tender Vessel Tiger		24.0	0.0
029-909	Towing Vesseld Cardinal		0.0	0.0
028-951	Barge Deck		24.0	0.0
028-932	Barge Fuel		24.0	0.0
028-954	Barge Anchor		24.0	0.0
028-942	Barge Hopper		24.0	0.0
028-943	Barge Hopper		24.0	0.0
028-946	Barge Crane		24.0	0.0
028-949	Barge Ramp		24.0	0.0
005-905	Dragline, American 7250		0.0	0.0
029-924	Survey Boat ARC		12.0	12.0
028-939	Barge Spill		24.0	0.0
Total operating hrs to date:	5,451.0	Idle hrs MTD:	276.0	Opr hrs MTD: 36.0 Total: 276.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 125 of 164	
		110		
PROJECT Main. Dredging of Dauphin Island VC		DATE	01 Jan 2020 - Wednesday	
		CONTRACT NUMBER	W9127819D0039 W9127819F0388	
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 111	Page 126 of 164								
		DATE 02 Jan 2020 - Thursday									
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388									
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 74 °F No Precipitation 15 MPH Wind										
<b>QC NARRATIVES</b>											
<b>ACTIVITIES IN PROGRESS</b>											
(Prime) IDC - The dredge Kelly L is monitoring the fleet through the Christmas Holidays.											
(Sub) HMG - Is on the Christmas Holiday break until January the 3rd.											
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>											
None this day.											
<b>GENERAL COMMENTS</b>											
The dredge Kelly L is on Christmas Break until the January the 3rd.											
The Village Channel AD survey was ran today.											
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>											
The watch crew's are working in a safe manner.											
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>											
None on this date.											
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>											
70% None											
40% None											
0% 24:00 - Intermediate Mob											
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>											
Initial Inspections held today _____ <b>No initial inspections held today</b>											
<b>ACTIVITY START/FINISH</b>											
Activity No          Description _____											
<b>No activities were started or finished today</b>											
<b>QC REQUIREMENTS</b>											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 10%;">Type</th> <th style="width: 55%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> <b>No QC requirements were completed today</b> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<b>No QC requirements were completed today</b>			
Requirement No	Type	Description	Results								
<b>No QC requirements were completed today</b>											
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <b>No QC Deficiency items were issued today</b> </td> </tr> </tbody> </table>				Item No	Location	Description	<b>No QC Deficiency items were issued today</b>				
Item No	Location	Description									
<b>No QC Deficiency items were issued today</b>											
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 70%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">           _____         </td> </tr> </tbody> </table>				Item No	Location	Description	_____				
Item No	Location	Description									
_____											

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 111	Page 127 of 164	
		DATE 02 Jan 2020 - Thursday		
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR		0.0	0.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR		1.0	12.0
Inland Dredging	DREDGE OPERATOR		1.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR		1.0	8.0
Inland Dredging	DECK CAPTAIN		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	12.0
Inland Dredging	DREDGE MATE		0.0	0.0
Inland Dredging	OILER		1.0	12.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		1.0	12.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 7,736.0		Hrs worked MTD: 208.0	Total: 10.0	116.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
063-901	Dredge Kelly L		24.0	0.0
029-912	Tender Vessel Mr. Gus		12.0	12.0
029-914	Tender Vessel Tiger		24.0	0.0
029-908	Tender Vessel Rebel		12.0	12.0
029-909	Towing Vesseld Cardinal		0.0	0.0
028-951	Barge Deck		24.0	0.0
028-932	Barge Fuel		24.0	0.0
028-954	Barge Anchor		24.0	0.0
028-942	Barge Hopper		24.0	0.0
028-943	Barge Hopper		24.0	0.0
028-946	Barge Crane		24.0	0.0
028-949	Barge Ramp		24.0	0.0
005-905	Dragline, American 7250		0.0	0.0
029-924	Survey Boat ARC		12.0	12.0
028-939	Barge Spill		24.0	0.0
Total operating hrs to date: 5,487.0		Idle hrs MTD: 552.0	Opr hrs MTD: 72.0	Total: 276.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 128 of 164
		111	
PROJECT Main. Dredging of Dauphin Island VC		DATE	02 Jan 2020 - Thursday
		CONTRACT NUMBER	W9127819D0039 W9127819F0388
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 112	Page 129 of 164
		DATE 03 Jan 2020 - Friday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 55 °F Max 71 °F No Precipitation No Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The crew is prepping the fleet for the Ft. Gaines Cut			
(Sub) HMG - crew changed the crews			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The crew racked the pipe that is going to Ft Gaines and prepped the barges.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley			
* Pre-shift Meeting topics : Distracted driving, The cost of hand injuries			
* JHAs / Tasks performed : Maintenance, Housekeeping, Making up rope for the tow.			
* Injuries, Illnesses, Incidents: None noted			
* Observations and Tasks : Monitoring the weather conditions. and the equipment. Racking plastic pipe.			
1. Did a walk through of the dredge, there has been a lot of deep cleaning and painting that was done over the holiday break.			
2. Issued out PPE to a few of the crew members.			
3. Observed the deck crew making up rope for the tow.			
4. Observed the deck crew tightening the plastic pipe in it's rack.			
<hr/>			
Night Shift SSHO: Dwight Smalls			
*Pre-shift Meeting: Radio Communication			
*JHAs/Task Performed: Housekeeping, preventative maintenance, check/add lights as needed.			
*Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
1. Made rounds about dredge and equipment. All secure.			
2. 2215 Made rounds with crew boat to check status of fleet. Additional lighting is required throughout.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 112	Page 130 of 164	
	DATE 03 Jan 2020 - Friday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
		Results	
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	1.0	12.0
Inland Dredging	DREDGE OPERATOR	1.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	1.0	12.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	96.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 8,012.0		Hrs worked MTD: 484.0	Total: 22.0 276.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	24.0	0.0
029-912	Tender Vessel Mr. Gus	12.0	12.0
028-951	Barge Deck	24.0	0.0
029-914	Tender Vessel Tiger	24.0	0.0
029-908	Tender Vessel Rebel	12.0	12.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-932	Barge Fuel	24.0	0.0
028-954	Barge Anchor	24.0	0.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 112	Page 131 of 164
	DATE 03 Jan 2020 - Friday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

028-942	Barge Hopper	24.0	0.0
028-943	Barge Hopper	24.0	0.0
028-946	Barge Crane	24.0	0.0
028-949	Barge Ramp	24.0	0.0
005-905	Dragline, American 7250	0.0	0.0
029-924	Survey Boat ARC	12.0	12.0
028-939	Barge Spill	24.0	0.0
Total operating hrs to date: 5,523.0		Idle hrs MTD: 828.0	Opr hrs MTD: 108.0
		Total:	276.0
			36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 113	Page 132 of 164
		DATE 04 Jan 2020 - Saturday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 73 °F No Precipitation 20 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The crew is prepping the fleet for the Ft. Gaines Cut  (Sub) HMG - crew changed the crews			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The crew racked the pipe that is going to Ft Gaines and prepped the barges.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : PPE. JHA'S, Awareness. * JHAs / Tasks performed : Maintenance, Housekeeping, * Injuries, Illnesses, Incidents: None noted * Observations and Tasks : Monitoring the weather conditions. and the equipment. Racking plastic pipe.			
<ol style="list-style-type: none"> <li>1. Walked through the engine room, checked the painting that was done last night. Pump housing, Rock box. The paint can was disposed of.</li> <li>2. Issued PPE to the employees from the Integrity.</li> <li>3. Fueling the Yellow Gear in anticipation of moving the equipment to Ft. Gains cut.</li> <li>4. Start inspecting the fire extinguisher and eye wash stations for the month of January 2020.</li> <li>5. Inspected the dredge, Inland Tiger, and the Fuel barge.</li> <li>6. Pipe for the Fort Gaines cut are being made up today,(weather permitting).</li> </ol>			
<hr/>			
Night Shift SSHO: Dwight Smalls *Pre-shift Meeting: Accountability/Communication *JHAs/Task Performed: Housekeeping, preventative maintenance. *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks			
<ol style="list-style-type: none"> <li>1. Made rounds about dredge and vessels all secure</li> <li>2. Crew made rounds to inspect equipment and lighting. Additional lightning is required.</li> </ol>			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>			
Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No                      Description			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 113	Page 133 of 164	
	DATE 04 Jan 2020 - Saturday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
		Results	
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	4.0	48.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	96.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	8,396.0	Hrs worked MTD:	868.0
		Total:	31.0
			384.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	12.0	12.0
063-901	Dredge Kelly L	24.0	0.0
029-912	Tender Vessel Mr. Gus	12.0	12.0
029-914	Tender Vessel Tiger	24.0	0.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	24.0	0.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 113	Page 134 of 164
	DATE 04 Jan 2020 - Saturday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

028-932	Barge Fuel			24.0	0.0
028-954	Barge Anchor			24.0	0.0
028-942	Barge Hopper			24.0	0.0
028-943	Barge Hopper			24.0	0.0
028-946	Barge Crane			24.0	0.0
028-949	Barge Ramp			24.0	0.0
005-905	Dragline, American 7250			0.0	0.0
029-924	Survey Boat ARC			12.0	12.0
028-939	Barge Spill			24.0	0.0
Total operating hrs to date: 5,559.0		Idle hrs MTD: 1,104.0	Opr hrs MTD: 144.0	Total: 276.0	36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 114	Page 135 of 164
		DATE 05 Jan 2020 - Sunday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 34 °F Max 62 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The crew towed the pipeline over to the Ft. Gaines Cut.			
(Sub) HMG - crew changed the crews			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The crew towed the pipeline over to the Ft. Gaines cut and secured it.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley			
* Pre-shift Meeting topics : Awareness during the tow.			
* JHAs / Tasks performed : Maintenance, Housekeeping,			
* Injuries, Illnesses, Incidents: None noted			
*Observations and Tasks : Monitoring the weather conditions. and the equipment. Racking plastic pipe.			
1. Observing the deck crew checking the fleeted equipment.			
2. Shore pipe is being pulled off the pipe barge and getting prepped for the next cut.			
3. The dredge is being pulled way from the piers and into deeper water.			
4. The pipeline is being towed to the next cut.			
Night Shift SSHO: Dwight Smalls			
*Pre-shift Meeting: Personnel Count			
*JHAs/Task Performed: Housekeeping, preventative maintenance.			
*Injuries, Illnesses, Incidents: None to report.			
* Observations and Tasks			
1. Accompanied crew boat to guide tow vessel to dredge due to lack of GPS.			
2. 1930-2115 Made rounds to inspect equipment and lighting. Replaced batteries in multiple lights.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% None			
40% None			
0% 24:00 - Intermediate Mob			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No            Description			
<b>No activities were started or finished today</b>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 136 of 164	
		114		
PROJECT Main. Dredging of Dauphin Island VC		DATE	05 Jan 2020 - Sunday	
		CONTRACT NUMBER	W9127819D0039 W9127819F0388	
<b>QC REQUIREMENTS</b>				
Requirement No	Type	Description	Results	
<b>No QC requirements were completed today</b>				
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>VESSEL ON SITE</b>				
Dredge Name		First Day	Last Day	
Kelly L - Cutter/Suction		11/15/2019		
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR		2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR		4.0	48.0
Inland Dredging	DREDGE OPERATOR		2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging	DECK CAPTAIN		1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER		4.0	48.0
Inland Dredging	DREDGE MATE		1.0	12.0
Inland Dredging	OILER		3.0	36.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		7.0	96.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date:	8,780.0	Hrs worked MTD:	1,252.0	Total: 31.0 384.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
029-908	Tender Vessel Rebel		12.0	12.0
063-901	Dredge Kelly L		24.0	0.0
029-912	Tender Vessel Mr. Gus		12.0	12.0
029-914	Tender Vessel Tiger		24.0	0.0
029-909	Towing Vesseld Cardinal		0.0	0.0
028-951	Barge Deck		24.0	0.0
028-932	Barge Fuel		24.0	0.0
028-954	Barge Anchor		24.0	0.0



**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 114	Page 137 of 164
DATE 05 Jan 2020 - Sunday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388								
028-942	Barge Hopper				24.0	0.0			
028-943	Barge Hopper				24.0	0.0			
028-946	Barge Crane				24.0	0.0			
028-949	Barge Ramp				24.0	0.0			
005-905	Dragline, American 7250				0.0	0.0			
029-924	Survey Boat ARC				12.0	12.0			
028-939	Barge Spill				24.0	0.0			
Total operating hrs to date:		5,595.0	Idle hrs MTD:	1,380.0	Opr hrs MTD:	180.0	Total:	276.0	36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 115	Page 138 of 164
		DATE 06 Jan 2020 - Monday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 47 °F Max 62 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge started dredging the Ft. Gaines cut today at 2040 hrs  (Sub) HMG - crew changed the crews			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L started dredging the Ft. Gaines cut today, there was 1:28 of 100% time , 1:58 of 70% time and 20:40 of 0% time today. They advanced 77' and discharged the material upland onto the disposal area.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : Ringing pipe, Pinch points. * JHAs / Tasks performed : Maintenance, Housekeeping, * Injuries, Illnesses, Incidents: None noted * Observations and Tasks : Monitoring the weather conditions. and the equipment. Racking plastic pipe. 1. Dump crew went out to the ramp barge and did a preoperational inspection on all of the yellow gear. 2. Rode out and observed the Frasier being pushed off of the flats, The Inland Tiger and the Inland Rebel are pushing the ramp and crane barge out to the channel. 3. Observed the Mr. Gus taking on 400 Gallons of fuel from the Kelly L. 4. Observing the Mr. Gus going out to the remaining fleeted equipment. 5. The Mr. Gus is having steering issues, Chief went out to replace the blower shaft. 6. The dredge is being towed out to the channel. 7.        Observed        the        dump        crew        sitting        up        the        dump        site.			
<hr/> Night Shift SSHO: Dwight Smalls *Pre-shift Meeting: PPE, Coast Guard Regulations *JHAs/Task Performed: Moved the dredge, Pipe connection, Adjust swing anchors. Remove debris from the pump, Cleaned the cutterhead. Fuel transfer. *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks 1. Dredge and landing are moved to new location. 2. 2240 Commence Dredging operations. 3. Observed Fuel Transfer to Inland Rebel. 4. Observed crew clean cutterhead 5. Observed crew remove debris from the pump.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% 0:22 - Shift Anchors 0:53 - Dike work on the DA 0:37 - Clean the cutter  40% None  0% 20:40 - Intermediate Mob			
<b>PREP/INITIAL DATES</b>		(Preparatory and initial dates held and advance notice)	
Preparatory Inspections held today <hr/> <b>No preparatory inspections held today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 115 <span style="float: right;">Page 139 of 164</span>																																																											
	DATE 06 Jan 2020 - Monday																																																											
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388																																																											
Initial Inspections held today <b>No initial inspections held today</b>																																																												
<b>ACTIVITY START/FINISH</b> Activity No          Description <hr/> <b>No activities were started or finished today</b>																																																												
<b>QC REQUIREMENTS</b> Requirement No    Type                  Description    Results <hr/> <b>No QC requirements were completed today</b>																																																												
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No                  Location                          Description <hr/> <b>No QC Deficiency items were issued today</b>																																																												
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No                  Location                          Description <hr/> <b>No QC Deficiency items were corrected today</b>																																																												
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) Name    First Day    Last Day <hr/> <b>No Contractors had their first or last day on the site</b>																																																												
<b>VESSEL ON SITE</b> Dredge Name    First Day    Last Day Kelly L - Cutter/Suction    11/15/2019																																																												
<b>LABOR HOURS</b> <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Inland Dredging</td><td>SAFETY INSPECTOR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Inland Dredging</td><td>HEAVY-EQUIPMENT OPERATOR</td><td style="text-align: right;">4.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Inland Dredging</td><td>DREDGE OPERATOR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Inland Dredging</td><td>QUALITY CONTROL INSPECTOR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Inland Dredging</td><td>DECK CAPTAIN</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Inland Dredging</td><td>DREDGE CHIEF ENGINEER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Inland Dredging</td><td>DREDGE MATE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Inland Dredging</td><td>OILER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>Inland Dredging</td><td>DREDGE CAPTAIN</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Inland Dredging</td><td>DECK HAND</td><td style="text-align: right;">10.0</td><td style="text-align: right;">120.0</td></tr> <tr><td>Inland Dredging</td><td>ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Inland Dredging</td><td>BOAT CAPTAIN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td>Total hrs worked to date:</td> <td>9,188.0</td> <td>Hrs worked MTD:</td> <td>1,660.0</td> <td>Total:</td> <td>34.0</td> <td>408.0</td> </tr> </tbody> </table>		Crew	Position	Number of Employees	Hours Worked	Inland Dredging	SAFETY INSPECTOR	2.0	24.0	Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0	Inland Dredging	DREDGE OPERATOR	2.0	24.0	Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0	Inland Dredging	DECK CAPTAIN	1.0	12.0	Inland Dredging	DREDGE CHIEF ENGINEER	4.0	48.0	Inland Dredging	DREDGE MATE	1.0	12.0	Inland Dredging	OILER	3.0	36.0	Inland Dredging	DREDGE CAPTAIN	1.0	12.0	Inland Dredging	DECK HAND	10.0	120.0	Inland Dredging	ENGINEER	2.0	24.0	Inland Dredging	BOAT CAPTAIN	2.0	24.0	Total hrs worked to date:	9,188.0	Hrs worked MTD:	1,660.0	Total:	34.0	408.0
Crew	Position	Number of Employees	Hours Worked																																																									
Inland Dredging	SAFETY INSPECTOR	2.0	24.0																																																									
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0																																																									
Inland Dredging	DREDGE OPERATOR	2.0	24.0																																																									
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0																																																									
Inland Dredging	DECK CAPTAIN	1.0	12.0																																																									
Inland Dredging	DREDGE CHIEF ENGINEER	4.0	48.0																																																									
Inland Dredging	DREDGE MATE	1.0	12.0																																																									
Inland Dredging	OILER	3.0	36.0																																																									
Inland Dredging	DREDGE CAPTAIN	1.0	12.0																																																									
Inland Dredging	DECK HAND	10.0	120.0																																																									
Inland Dredging	ENGINEER	2.0	24.0																																																									
Inland Dredging	BOAT CAPTAIN	2.0	24.0																																																									
Total hrs worked to date:	9,188.0	Hrs worked MTD:	1,660.0	Total:	34.0	408.0																																																						
<b>EQUIPMENT HOURS</b> <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Equipment Name</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Idle Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>029-908</td> <td>Tender Vessel Rebel</td> <td style="text-align: right;">12.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>063-901</td> <td>Dredge Kelly L</td> <td style="text-align: right;">24.0</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>		Equipment Name	Description	Idle Hours	Operating Hours	029-908	Tender Vessel Rebel	12.0	12.0	063-901	Dredge Kelly L	24.0	0.0																																															
Equipment Name	Description	Idle Hours	Operating Hours																																																									
029-908	Tender Vessel Rebel	12.0	12.0																																																									
063-901	Dredge Kelly L	24.0	0.0																																																									

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 115	Page 140 of 164
	DATE 06 Jan 2020 - Monday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

029-912	Tender Vessel Mr. Gus	12.0	12.0
029-914	Tender Vessel Tiger	24.0	0.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	24.0	0.0
028-932	Barge Fuel	24.0	0.0
028-954	Barge Anchor	24.0	0.0
028-942	Barge Hopper	24.0	0.0
028-943	Barge Hopper	24.0	0.0
028-946	Barge Crane	24.0	0.0
028-949	Barge Ramp	24.0	0.0
005-905	Dragline, American 7250	0.0	0.0
029-924	Survey Boat ARC	12.0	12.0
028-939	Barge Spill	24.0	0.0
Total operating hrs to date: 5,631.0		Idle hrs MTD: 1,656.0	Opr hrs MTD: 216.0
		Total:	276.0
			36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 116	Page 141 of 164
		DATE 07 Jan 2020 - Tuesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 34 °F Max 63 °F No Precipitation 8.30 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> (Prime) IDC - The dredge continued dredging the Ft. Gaines cut. (Sub) HMG - crew changed the crews <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day. <b>GENERAL COMMENTS</b> The dredge Kelly L continued dredging the Ft. Gaines cut today, there was 13:54 of 100% time , 9:22 of 70% time and 0:44 of 0% time today. They advanced 417' and discharged the material upland onto the disposal area. <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : Extension cords, Heavy boating traffic, Cleaning the pump * JHAs / Tasks performed : Maintenance, Housekeeping, JHA Audit JHA-DR-040 cleaning the pump. * Injuries, Illnesses, Incidents: None noted * Observations and Tasks : Monitoring the weather conditions. and the equipment. Racking plastic pipe. 1. Observed the crew cleaning out the pump. 2. Observing dump operations. 3. Observed the dredge being kicked over for numerous vessels to pass. 4. Observed the cutterhead being cleaned 5. Ray with Fyre-Fyter is here checking out the fire panels on the Mr.Gus and the Inland Tiger. 6. observed the swing anchors being moved several times today. 7. The deck crew added one stick of pipe. <hr/> Night Shift SSHO: Dwight Smalls *Pre-shift Meeting: Shackles and Rigging *JHAs/Task Performed: Pipe connection, Adjust swing anchors, Remove debris from the pump, Cleaned the cutterhead. *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks 1. Observed crew clean cutterhead 2. Observed crew revive debris from the pump 3. Observed crew place lights on pipe. <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None on this date. <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> 70% 0:46 - Clean the cutter 2:59 - Clean the pump 0:36 - Add 160' pipe 2:19 - Shift Anchors 0:45 - Passing Traffic  40% None  0% 0:44 - Starboard swing wire fouled up on the winch 1:57 - blow out on dike in the disposal area.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) <hr/> Preparatory Inspections held today <b>No preparatory inspections held today</b> <hr/> Initial Inspections held today			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 116 Page 142 of 164

DATE 07 Jan 2020 - Tuesday

PROJECT  
Main. Dredging of Dauphin Island VC

CONTRACT NUMBER  
W9127819D0039 W9127819F0388

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description	_____
-------------	-------------	-------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
_____		

**No Contractors had their first or last day on the site**

**VESSEL ON SITE**

Dredge Name	First Day	Last Day
Kelly L - Cutter/Suction	11/15/2019	_____

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	4.0	48.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	10.0	120.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 9,596.0		Hrs worked MTD: 2,068.0	Total: 34.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	12.0	12.0
063-901	Dredge Kelly L	24.0	0.0
029-912	Tender Vessel Mr. Gus	12.0	12.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 116	Page 143 of 164
		DATE 07 Jan 2020 - Tuesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
029-914	Tender Vessel Tiger	24.0	0.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	24.0	0.0
028-932	Barge Fuel	24.0	0.0
028-954	Barge Anchor	24.0	0.0
028-942	Barge Hopper	24.0	0.0
028-943	Barge Hopper	24.0	0.0
028-946	Barge Crane	24.0	0.0
028-949	Barge Ramp	24.0	0.0
005-905	Dragline, American 7250	0.0	0.0
029-924	Survey Boat ARC	12.0	12.0
028-939	Barge Spill	24.0	0.0
Total operating hrs to date: 5,667.0    Idle hrs MTD: 1,932.0    Opr hrs MTD: 252.0    Total: 276.0    36.0			
<b>MISHAP REPORTING</b> (Describe mishaps) <b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 117	Page 144 of 164
		DATE 08 Jan 2020 - Wednesday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 31 °F Max 64 °F No Precipitation 4.10 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> (Prime) IDC - The dredge continued dredging the Ft. Gaines cut. (Sub) HMG - crew changed the crews <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day. <b>GENERAL COMMENTS</b> The dredge Kelly L continued dredging the Ft. Gaines cut today, there was 13:36 of 100% time , 10:24 of 70% time and 0:00 of 0% time today. They advanced 417' and discharged the material upland onto the disposal area. <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Day Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : Weather conditions. * JHAs / Tasks performed : Maintenance, Housekeeping, JHA Audit JHA-DR-040 cleaning the pump. Land based dump site operations. * Injuries, Illnesses, Incidents: None noted * Observations and Tasks : Monitoring the weather. Dredging out bound Ft. Gaines cut. Land site operations. 1. Observed the dump operations for an hour this morning, seatbelts and high visibility clothing ras used as well as regular PPE. 2. Observing the pump being cleaned out. Observed the JHA and LOYO logs being filled out and the JHA talk. Good Job Marquis Land. 3. Observing the Towboat 3 mile moving some barges from the Ft. Gaines cut to the Village cut. he has to be assisted by the Inland Tiger, to help keep him in the channel. <hr/> Night Shift SSHO: David Fleming *Pre-shift Meeting: Vessel to vessel transfers, slips/trips/falls, remaining focused while starting the new year (situational awareness). *JHAs/Task Performed: Pipe connections, cleaning the dredge pump, cleaning the cutterhead, preventative maintenance, routine greasing, disposal area operations, pumping water. *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks 1. Observed the crew clean the cutterhead. Good communication by all involved. 2. Observed the crew clean the dredge pump. 3. Crew added sections of steel pipe. 4. Observed crew pump water from the port voids in way of the Mr. Gus. <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None on this date. <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> 70% 0:31 - Clean the cutter 0:27 - Clean the pump 4:27 - Add 240' pipe 1:06 - Shift Anchors 1:34 - Passing Traffic 2:19 - Dike Repair  40% None  0% None			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <b>No preparatory inspections held today</b> Initial Inspections held today			



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 117	Page 145 of 164	
	DATE 08 Jan 2020 - Wednesday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type          Description          Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No          Location          Description			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No          Location          Description			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name          First Day          Last Day			
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name          First Day          Last Day			
Kelly L - Cutter/Suction          11/15/2019			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	4.0	48.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	10.0	120.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	10,016.0	Hrs worked MTD:	2,488.0
		Total:	35.0          420.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	12.0	12.0
063-901	Dredge Kelly L	24.0	0.0
029-912	Tender Vessel Mr. Gus	12.0	12.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 117	Page 146 of 164
	DATE 08 Jan 2020 - Wednesday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

029-914	Tender Vessel Tiger	24.0	0.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	24.0	0.0
028-932	Barge Fuel	24.0	0.0
028-954	Barge Anchor	24.0	0.0
028-942	Barge Hopper	24.0	0.0
028-943	Barge Hopper	24.0	0.0
028-946	Barge Crane	24.0	0.0
028-949	Barge Ramp	24.0	0.0
005-905	Dragline, American 7250	0.0	0.0
029-924	Survey Boat ARC	12.0	12.0
028-939	Barge Spill	24.0	0.0
Total operating hrs to date: 5,703.0		Idle hrs MTD: 2,208.0	Opr hrs MTD: 288.0
		Total:	276.0
			36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 118	Page 147 of 164
		DATE 09 Jan 2020 - Thursday	
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 40 °F Max 68 °F No Precipitation 9.60 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> (Prime) IDC - The dredge continued dredging the Ft. Gaines cut. (Sub) HMG - crew changed the crews <b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b> None this day. <b>GENERAL COMMENTS</b> The dredge Kelly L continued dredging the Ft. Gaines cut today, there was 8:16 of 100% time , 9:25 of 70% time, 5:34 of 40% time, and 0:45 of 0% time today. They advanced 166' and discharged 3689 CY of material upland onto the disposal area. The dredge was moved into safe harbor due to incoming inclement weather and weather is being continuously monitored. <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> (Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : Weather conditions. Gas powered generator safety * JHAs / Tasks performed : Maintenance, Housekeeping, cleaning the pump. Land based dump site operations. * Injuries, Illnesses, Incidents: None noted * Observations and Tasks : Monitoring the weather. Dredging out bound Ft. Gaines cut. Land site operations. 1. Observing the deck crew adjusting the rubber pipeline to clear the channel. 2. Observing the engine room crew greasing the spuds, Good communication with the leverman. 3. I accompanied the USACE inspector to the Frazier and did a safety walk through of the vessel. 4. Ordered safety supplies through Northern Safety. 5. The survey boat was taken in by the dump for safe keeping, due to inclement weather. 6. Observed the dredge swinging to the port side to allow the oil rig supply boat to pass several times today. 7. Winds are in excess of 25 mph. crane operations will not be allowed today. 8. The decision was made to move the dredge to safe harbor for this coming storm. And the crew will be cut back to a stand by watch. <hr/> Night Shift SSHO: David Fleming *Pre-shift Meeting: Forecasted potential severe weather conditions over the next several days, inspecting the mooring lines/fleet, accountability *JHAs/Task Performed: Operations were reduced to a watch crew while in safe harbor. Housekeeping. *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks 1. Conducted an inspection of the anchor barge. 2. Monitored weather reports. <b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b> None on this date. <b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b> 70% 0:32 - Clean the pump 1:45 - Add 320' pipe 0:47 - Shift Anchors 1:52 - Passing Traffic 1:09 - Dike Repair 3:20 - Bringing dredge in to safe harbor for severe weather 40% 5:34 - Standby Due to weather 0% 0:45 - Continued adding the 320' of pipe to the pipeline <b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 118	Page 148 of 164
PROJECT Main. Dredging of Dauphin Island VC		DATE 09 Jan 2020 - Thursday	
<b>No preparatory inspections held today</b> <u>Initial Inspections held today</u>		CONTRACT NUMBER W9127819D0039 W9127819F0388	
<b>No initial inspections held today</b>			
ACTIVITY START/FINISH			
Activity No	Description		
<b>No activities were started or finished today</b>			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	4.0	48.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	10.0	120.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	10,436.0	Hrs worked MTD:	2,908.0
		Total:	35.0
			420.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	12.0	12.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 118	Page 149 of 164
DATE 09 Jan 2020 - Thursday	

PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388			
063-901	Dredge Kelly L			24.0	0.0
029-912	Tender Vessel Mr. Gus			12.0	12.0
029-914	Tender Vessel Tiger			24.0	0.0
029-909	Towing Vesseld Cardinal			0.0	0.0
028-951	Barge Deck			24.0	0.0
028-932	Barge Fuel			24.0	0.0
028-954	Barge Anchor			24.0	0.0
028-942	Barge Hopper			24.0	0.0
028-943	Barge Hopper			24.0	0.0
028-946	Barge Crane			24.0	0.0
028-949	Barge Ramp			24.0	0.0
005-905	Dragline, American 7250			0.0	0.0
029-924	Survey Boat ARC			12.0	12.0
028-939	Barge Spill			24.0	0.0
Total operating hrs to date: 5,739.0		Idle hrs MTD: 2,484.0	Opr hrs MTD: 324.0	Total: 276.0	36.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 119	Page 150 of 164
	DATE 10 Jan 2020 - Friday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 62 °F Max 70 °F 0.01 IN Precipitation 16.10 MPH Wind
-------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

(Prime) IDC - The dredge continued dredging the Ft. Gaines cut.

(Sub) HMG - crew changed the crews

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**

None this day.

**GENERAL COMMENTS**

The dredge Kelly L crew is continuously monitoring the incoming inclement weather.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

(Day Shift /SSHO) : Dannie Stanley

\* Pre-shift Meeting topics : Weather conditions. Working without distractions.

\* JHAs / Tasks performed : Maintenance, Land based dump site operations, Housekeeping

\* Injuries, Illnesses, Incidents: None noted

\* Observations and Tasks : Monitoring the weather. Stand by watch crew.

1. Observed the engineer checking out the back up generator, all required PPE was used in addition was rubber gloves.
2. Observed the Inland Tiger replace a section of rope on the end of the pipeline for security of the pipeline.
3. Inspected the crane and the crane barge.
4. Observed the dump site operations and walked the dump site.
5. Fyre-Fyter is bringing back the extinguishers that needed to be refilled.
6. Observed the Chief repairing the light tower on the dump.
7. Inspected the Mr. Gus

Night Shift SSHO: David Fleming

\*Pre-shift Meeting: Forecasted potential severe weather conditions over the next several days, inspecting the mooring lines/fleet, accountability

\*JHAs/Task Performed: Operations were reduced to a watch crew while in safe harbor. Housekeeping. Chipping/painting

\*Injuries, Illnesses, Incidents: None to report.

\* Observations and Tasks

1. Conducted an inspection of the Inland Rebel.
2. Monitored weather reports.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

None on this date.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**

70%

None

40%

24:00 - Standby Due to weather

0%

None

**PREP/INITIAL DATES**

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

**No preparatory inspections held today**

Initial Inspections held today

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No            Description

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 119	Page 151 of 164	
	DATE 10 Jan 2020 - Friday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
		Results	
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	2.0	48.0
Inland Dredging	DREDGE OPERATOR	1.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	0.0	0.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	0.0	0.0
Inland Dredging	DECK HAND	2.0	24.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	10,664.0	Hrs worked MTD:	3,136.0
		Total:	17.0
			228.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	12.0	12.0
063-901	Dredge Kelly L	24.0	0.0
029-912	Tender Vessel Mr. Gus	12.0	12.0
029-914	Tender Vessel Tiger	24.0	0.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	24.0	0.0
028-932	Barge Fuel	24.0	0.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 119	Page 152 of 164
	DATE 10 Jan 2020 - Friday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

028-954	Barge Anchor			24.0	0.0
028-942	Barge Hopper			24.0	0.0
028-943	Barge Hopper			24.0	0.0
028-946	Barge Crane			24.0	0.0
028-949	Barge Ramp			24.0	0.0
005-905	Dragline, American 7250			0.0	0.0
029-924	Survey Boat ARC			12.0	12.0
028-939	Barge Spill			24.0	0.0
Total operating hrs to date: 5,775.0		Idle hrs MTD: 2,760.0	Opr hrs MTD: 360.0	Total: 276.0	36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 120	Page 153 of 164								
		DATE 11 Jan 2020 - Saturday									
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388									
CONTRACTOR Inland Dredging	WEATHER Weather Caused Critical Delay Temperature Min 56 °F Max 75 °F 0.51 IN Precipitation 14.90 MPH Wind										
<b>QC NARRATIVES</b>											
<b>ACTIVITIES IN PROGRESS</b>											
(Prime) IDC - The dredge continued dredging the Ft. Gaines cut.											
(Sub) HMG - crew changed the crews											
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>											
None this day.											
<b>GENERAL COMMENTS</b>											
The dredge Kelly L crew is continuously monitoring the incoming inclement weather.											
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>											
(Day Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : Weather conditions, * JHAs / Tasks performed : Maintenance, Land based dump site operations, Housekeeping * Injuries, Illnesses, Incidents: None noted * Observations and Tasks : Monitoring the weather. Stand by watch crew. 1. Preoperational inspections done on the vessels. 2. stand by watch crew.											
<hr/>											
Night Shift SSHO: David Fleming *Pre-shift Meeting: Forecasted potential severe weather conditions over the next several days, inspecting the mooring lines/fleet, accountability *JHAs/Task Performed: Operations were reduced to a watch crew while in safe harbor. Housekeeping. Chipping/painting *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks 1. Observed crew members perform paint prep (chipping/grinding/sanding).											
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>											
None on this date.											
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>											
70% None											
40% 24:00 - Standby Due to weather											
0% None											
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>											
Initial Inspections held today _____ <b>No initial inspections held today</b>											
<b>ACTIVITY START/FINISH</b>											
Activity No          Description _____ <b>No activities were started or finished today</b>											
<b>QC REQUIREMENTS</b>											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%; border-bottom: 1px solid black;">Requirement No</th> <th style="width: 10%; border-bottom: 1px solid black;">Type</th> <th style="width: 55%; border-bottom: 1px solid black;">Description</th> <th style="width: 20%; border-bottom: 1px solid black;">Results</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results				
Requirement No	Type	Description	Results								

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 120	Page 154 of 164	
	DATE 11 Jan 2020 - Saturday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name	First Day	Last Day	
Kelly L - Cutter/Suction	11/15/2019		
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	2.0	48.0
Inland Dredging	DREDGE OPERATOR	1.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	0.0	0.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	0.0	0.0
Inland Dredging	DECK HAND	2.0	24.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	10,892.0	Hrs worked MTD: 3,364.0	Total: 17.0 228.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	12.0	12.0
063-901	Dredge Kelly L	24.0	0.0
029-912	Tender Vessel Mr. Gus	12.0	12.0
029-914	Tender Vessel Tiger	24.0	0.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	24.0	0.0
028-932	Barge Fuel	24.0	0.0
028-954	Barge Anchor	24.0	0.0
028-942	Barge Hopper	24.0	0.0
028-943	Barge Hopper	24.0	0.0
028-946	Barge Crane	24.0	0.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 120	Page 155 of 164
DATE 11 Jan 2020 - Saturday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
028-949                      Barge Ramp	24.0      0.0
005-905                      Dragline, American 7250	0.0      0.0
029-924                      Survey Boat ARC	12.0      12.0
028-939                      Barge Spill	24.0      0.0
Total operating hrs to date:    5,811.0      Idle hrs MTD:    3,036.0      Opr hrs MTD:    396.0      Total:    276.0      36.0	

**MISHAP REPORTING**                      (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 121 DATE 12 Jan 2020 - Sunday	Page 156 of 164
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 64 °F No Precipitation 5.20 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
(Prime) IDC - The dredge continued dredging the Ft. Gaines cut.			
(Sub) HMG - crew changed the crews			
<b>DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?</b>			
None this day.			
<b>GENERAL COMMENTS</b>			
The dredge Kelly L continued dredging the Ft. Gaines cut today, there was 7:26 of 100% time , 9:34 of 70% time, 7:00 of 40% time, and 0:00 of 0% time today. They advanced 376' and discharged the material upland onto the disposal area.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
(Day Shift /SSHO) : Dannie Stanley * Pre-shift Meeting topics : Weather conditions, Moving the dredge, Ringing pipe, Walkways * JHAs / Tasks performed : Maintenance, Housekeeping * Injuries, Illnesses, Incidents: None noted * Observations and Tasks : Monitoring the weather. Stand by watch crew.			
1. Preoperational inspections done on the vessels. 2. Observed the voids on the tender boats being checked for excessive water.[ 3. The waves past the jetty are still too rough to set back up, so we will be sitting up the dredge to dig on the inside of the jetty. Observed the pipe connection being made-up. the deck hand had good hand placement. communication between both tender boats and the deck hands was good for this evolution. 4. Dredge has been placed on the starting point for this cut. Swing anchors are being put out. 5. Observing the cutter head being cleaned out several times.			
<hr/>			
Night Shift SSHO: David Fleming *Pre-shift Meeting: Forecasted potential severe weather conditions over the next several days, inspecting the mooring lines/fleet, accountability *JHAs/Task Performed: Operations were reduced to a watch crew while in safe harbor. Housekeeping. Chipping/painting *Injuries, Illnesses, Incidents: None to report. * Observations and Tasks			
1. Observed crew members perform paint prep (chipping/grinding/sanding). 2. Performed monthly inspection of the fall protection equipment. 3. observed normal dredging operations.			
<b>VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT</b>			
None on this date.			
<b>WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?</b>			
70% 2:05 - Clean the pump 0:34 - Clean the cutterhead 0:11 - Shift Anchors 3:15 - Passing Traffic 0:11 - Raising shore pipe 3:18 - Setting dredge on station 3+44 to start back up			
40% 7:00 - Standby Due to weather			
0% None			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 121	Page 157 of 164	
	DATE 12 Jan 2020 - Sunday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type          Description          Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No          Location          Description			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No          Location          Description			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name          First Day          Last Day			
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name          First Day          Last Day			
Kelly L - Cutter/Suction          11/15/2019			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	6.0	60.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	34.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	6.0
Inland Dredging	OILER	2.0	18.0
Inland Dredging	DREDGE CAPTAIN	1.0	11.5
Inland Dredging	DECK HAND	7.0	60.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	11,225.5	Hrs worked MTD:	3,697.5
		Total:	32.0          333.5
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	12.0	12.0
063-901	Dredge Kelly L	24.0	0.0
029-912	Tender Vessel Mr. Gus	12.0	12.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 121	Page 158 of 164
	DATE 12 Jan 2020 - Sunday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

029-914	Tender Vessel Tiger	24.0	0.0
029-909	Towing Vesseld Cardinal	0.0	0.0
028-951	Barge Deck	24.0	0.0
028-932	Barge Fuel	24.0	0.0
028-954	Barge Anchor	24.0	0.0
028-942	Barge Hopper	24.0	0.0
028-943	Barge Hopper	24.0	0.0
028-946	Barge Crane	24.0	0.0
028-949	Barge Ramp	24.0	0.0
005-905	Dragline, American 7250	0.0	0.0
029-924	Survey Boat ARC	12.0	12.0
028-939	Barge Spill	24.0	0.0
Total operating hrs to date: 5,847.0		Idle hrs MTD: 3,312.0	Opr hrs MTD: 432.0
		Total:	276.0
			36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 122	Page 159 of 164
	DATE 13 Jan 2020 - Monday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 68 °F No Precipitation 4.80 MPH Wind
-------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

(Prime) IDC - The dredge continued dredging the Ft. Gaines cut.

(Sub) HMG - crew changed the crews

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**

None this day.

**GENERAL COMMENTS**

The dredge Kelly L continued dredging the Ft. Gaines cut today, there was 12:04 of 100% time , 10:24 of 70% time, 0:00 of 40% time, and 1:32 of 0% time today. They advanced 544' and discharged the material upland onto the disposal area.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

(Day Shift /SSHO) : Dannie Stanley

- \* Pre-shift Meeting topics : 3-points of contact and what that means, walkways.
- \* JHAs / Tasks performed : Dredging operations, dump site operations
- \* Injuries, Illnesses, Incidents: None noted
- \* Observations and Tasks : Monitoring the weather. Dredging.

1. Made rounds about the dredge, and the tender boats.
2. Observed dredging operations.
3. Observed the swing anchors being moved.
4. Observed the cutter head being cleaned out.

---

Night Shift SSHO: David Fleming

- \* Pre-shift Meeting: Dense fog conditions and potential hazards while operating during low visibility. Ensuring proper PPE care, inspection, and replacement.
- \* JHAs/Task Performed: Moving dredge on location, moving swing anchors, cleaning the cutterhead, cleaning the dredge pump, housekeeping, preventative maintenance, routine greasing, disposal area operations.
- \* Injuries, Illnesses, Incidents: None to report.
- \* Observations and Tasks

1. Observed crew members move swing anchors. Good communication by all involved.
2. Observed crew members clean the cutterhead. All applicable PPE was properly used during this task to include proper hand protection.
3. Observed crew members clean the dredge pump.
4. Conducted a JHA audit for cleaning the cutterhead.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

None on this date.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**

70%

- 1:15 - Clean the pump
- 0:55 - Clean the cutterhead
- 1:08 - Shift Anchors
- 1:20 - Adding 120'
- 5:46 - Moving dredge locations

40%

None

0%

- 1:32 - Broken swing wire

<b>PREP/INITIAL DATES</b>	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	
<b>No preparatory inspections held today</b>	
Initial Inspections held today	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 122	Page 160 of 164	
	DATE 13 Jan 2020 - Monday		
PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388		
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No                      Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                      Description    Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                      Location                      Description			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                      Location                      Description			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name    First Day                      Last Day			
<b>No Contractors had their first or last day on the site</b>			
<b>VESSEL ON SITE</b>			
Dredge Name    First Day                      Last Day			
Kelly L - Cutter/Suction    11/15/2019			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	HEAVY-EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	34.0
Inland Dredging	SAFETY INSPECTOR	2.0	24.0
Inland Dredging	DECK CAPTAIN	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	6.0
Inland Dredging	OILER	2.0	18.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	7.0	82.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	11,593.5	Hrs worked MTD:	4,065.5
		Total:	32.0
			368.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
029-908	Tender Vessel Rebel	0.0	24.0
063-901	Dredge Kelly L	0.0	24.0
029-912	Tender Vessel Mr. Gus	0.0	24.0



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 161 of 164	
		122		
		DATE	13 Jan 2020 - Monday	
		13 Jan 2020 - Monday		
PROJECT		CONTRACT NUMBER		
Main. Dredging of Dauphin Island VC		W9127819D0039 W9127819F0388		
029-914	Tender Vessel Tiger	0.0	24.0	
029-909	Towing Vesseld Cardinal	24.0	0.0	
028-951	Barge Deck	0.0	24.0	
028-932	Barge Fuel	0.0	24.0	
028-954	Barge Anchor	0.0	24.0	
028-942	Barge Hopper	0.0	24.0	
028-943	Barge Hopper	0.0	24.0	
028-946	Barge Crane	0.0	24.0	
028-949	Barge Ramp	0.0	24.0	
005-905	Dragline, American 7250	0.0	0.0	
029-924	Survey Boat ARC	12.0	12.0	
028-939	Barge Spill	24.0	0.0	
Total operating hrs to date: 6,123.0    Idle hrs MTD: 3,372.0    Opr hrs MTD: 708.0    Total: 60.0    276.0				
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 123	Page 162 of 164
	DATE 14 Jan 2020 - Tuesday	

PROJECT Main. Dredging of Dauphin Island VC	CONTRACT NUMBER W9127819D0039 W9127819F0388
--	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 70 °F No Precipitation 4.50 MPH Wind
-------------------------------	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

(Prime) IDC - The dredge continued dredging the Ft. Gaines cut.

(Sub) HMG - crew changed the crews

**DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?**

None this day.

**GENERAL COMMENTS**

The dredge Kelly L finished dredging the Ft. Gaines cut today, there was 5:45 of 100% time , 5:37 of 70% time, 0:00 of 40% time, and 12:38 of 0% time today. They advanced 186' and discharged the material upland onto the disposal area.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

(Day Shift /SSHO) : Dannie Stanley

- \* Pre-shift Meeting topics : 3-points of contact and what that means, walkways.
- \* JHAs / Tasks performed : Dredging operations, dump site operations
- \* Injuries, Illnesses, Incidents: None noted
- \* Observations and Tasks : Monitoring the weather. Dredging.

1. Made rounds about the dredge, and the tender boats.
2. Observed dredging operations.
3. Observed the swing anchors being moved.
4. Observed the cutter head being cleaned out.

---

Night Shift SSHO: David Fleming

- \* Pre-shift Meeting: Dense fog conditions and potential hazards while operating during low visibility. Ensuring proper PPE care, inspection, and replacement.
- \* JHAs/Task Performed: Moving dredge on location, moving swing anchors, cleaning the cutterhead, cleaning the dredge pump, housekeeping, preventative maintenance, routine greasing, disposal area operations.
- \* Injuries, Illnesses, Incidents: None to report.
- \* Observations and Tasks

1. Observed crew members move swing anchors. Good communication by all involved.
2. Observed crew members clean the cutterhead. All applicable PPE was properly used during this task to include proper hand protection.
3. Observed crew members clean the dredge pump.
4. Conducted a JHA audit for cleaning the cutterhead.

**VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT**

None on this date.

**WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?**

70%

- 2:09 - Clean the pump
- 0:20 - Clean the cutterhead
- 0:08 - Shift Anchors
- 3:00 - Moving dredge locations

40%

None

0%

12:38 - Dredge finished the end of the Ft. Gaines Cut

<b>PREP/INITIAL DATES</b>	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	
<b>No preparatory inspections held today</b>	
Initial Inspections held today	
<b>No initial inspections held today</b>	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 123	Page 164 of 164		
		DATE 14 Jan 2020 - Tuesday			
PROJECT Main. Dredging of Dauphin Island VC		CONTRACT NUMBER W9127819D0039 W9127819F0388			
029-909	Towing Vesseld Cardinal	24.0	0.0		
028-951	Barge Deck	0.0	24.0		
028-932	Barge Fuel	0.0	24.0		
028-954	Barge Anchor	0.0	24.0		
028-942	Barge Hopper	0.0	24.0		
028-943	Barge Hopper	0.0	24.0		
028-946	Barge Crane	0.0	24.0		
028-949	Barge Ramp	0.0	24.0		
005-905	Dragline, American 7250	0.0	0.0		
029-924	Survey Boat ARC	12.0	12.0		
028-939	Barge Spill	24.0	0.0		
Total operating hrs to date: 6,399.0		Idle hrs MTD: 3,432.0	Opr hrs MTD: 984.0	Total: 60.0	276.0
<b>MISHAP REPORTING</b> (Describe mishaps) <b>No mishaps reported today</b>					
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		