

US ARMY CORPS OF ENGINEERS PAYMENT ESTIMATE - CONTRACT PERFORMANCE For use of this form, see ER37-1-30: the proponent agency is CERM-FC.					1. DATE (YYYYMMDD) Invoice Received: 20200609 Payment Due: 20200623		
2. CONTRACTOR AND ADDRESS Mike Hooks, L.L.C 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669			3. CONTRACT NUMBER W9127820D0038 W9127820F0151		4. DISTRICT Mobile District		
5. DESCRIPTION OF WORK Maint. Dredging of Mobile Harbor Channel			6. APPROPRIATION AND PROJECT 096-NA-X-3123-0000		7. REQUIRED COMPLETION DATE (YYYYMMDD) 20200515		
8. LOCATION		9. PERIOD COVERED BY THIS ESTIMATE (YYYYMMDD) FROM 20200501 THRU 20200531			10. JOB ORDER NUMBER	11. ESTIMATE NUMBER 1	
12.	a		b. CONTRACT		c. TOTAL TO DATE		
ITEM NUMBER	DESCRIPTION	(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT	
	CONTRACT AMOUNT (contract line items - see attached sheets)			\$4,035,000.00	28.0 %	\$1,127,866.50	
d. INCLUDES MODIFICATION THROUGH(YYYYMMDD): 20200531		e. TOTAL CONTRACT >		\$4,035,000.00	f. TOTAL EARNINGS TO DATE > \$1,127,866.50		
13. PRESENTED FOR PAYMENT			16a. PREVIOUS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE**(**Page 2)		\$0.00		
a. PAYEE (Firm)		b. TITLE		b. PREVIOUS RETAINED PERCENTAGE		\$0.00	
MIKE HOOKS L.L.C 409 MIKE HOOKS RD WESTLAKE, LA 70669-5774				c. PREVIOUS PAYMENTS		\$0.00	
				d. PREVIOUS EARNINGS (a+b+c)		\$0.00	
				e. EARNINGS THIS PERIOD (Total Earnings to date minus d)		\$1,127,866.50	
				f. LESS RETAINED PERCENTAGE		\$0.00	
c. DATE		d. PAYEE SIGNATURE		g. LESS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE FOR		\$0.00	
				h. TOTAL DEDUCTIONS FOR THIS PERIOD (f + g)		\$0.00	
14. APPROVED FOR PAYMENT			i. RETAINAGE REFUNDED		\$0.00		
I CERTIFY THAT I HAVE CHECKED THE QUANTITIES COVERED BY THIS BILL OR ESTIMATE; THAT THE WORK WAS ACTUALLY PERFORMED; AND THE QUANTITIES ARE CORRECT AND CONSISTENT WITH ALL PREVIOUS COMPUTATIONS AS ACTUALLY CHECKED; THAT THE QUANTITIES AND AMOUNTS ARE WHOLLY CONSISTENT WITH THE REQUIRMENTS OF THE CONTRACT OR OTHER INSTURMENT INVOLVED.			j. OTHER REFUNDS		\$0.00		
			k. TOTAL REFUNDS THIS PERIOD (i + j)		\$0.00		
			l. AMOUNT DUE CONTRACTOR (e - h + k)		\$1,127,866.50		
			17. RECAPITULATION				
a. TITLE		b. DATE (YYYYMMDD)	c. SIGNATURE		a. TOTAL RETAINED PCTG. (b + f - i)		\$0.00
					b. TOTAL PAID (c + l)		\$1,127,866.50
15a. DATE (YYYYMMDD)		b. CONTRACTING OFFICER APPROVAL SIGNATURE					
18. **DETAILED EXPLANATION AND OR REMARKS (Page 1 Item 16a.)							

PAYMENT ESTIMATE - CONTRACT PERFORMANCE			1. CONTRACT NO.			Sheet 2 of 3	
PAYMENT ESTIMATE CLIN DETAILS			W9127820D0038 W9127820F0151				
3. CONTRACTOR AND ADDRESS			4. PERIOD COVERED BY THIS ESTIMATE			ESTIMATE NO.	
Mike Hooks, L.L.C. 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669			FROM 20200501 THRU 20200531			1	
5. ITEM NO.	MOD. NO.	a. DESCRIPTION CONTRACT LINE ITEMS	b. CONTRACT			c. TOTAL TO DATE	
			(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT
0001		Dredging: 100% Pay Time	1,000 HR	\$3,060.00	\$3,060,000.00	221.525 HR	\$677,866.50
0003		Mobilization Bar to Bar	10 DH	\$1,500.00	\$15,000.00	0 DH	\$0.00
0004		Mobilization and Demobilization	1 JA	\$450,000.00	\$450,000.00	100.0%	\$450,000.00
0005		Intermediate Mobilization and Demobilization of Pipeline	30 UN	\$17,000.00	\$510,000.00	0 UN	\$0.00
		TOTALS - CLIN DETAILS - ALL PAGES			\$4,035,000.00		\$1,127,866.50

OBLIGATION ACCOUNT SUMMARY		CONTRACT NO.	Sheet 3 of 3
CONTRACTOR AND ADDRESS Mike Hooks, L.L.C 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669		W9127820D0038 W9127820F0151	ESTIMATE NO. 1
OBLIGATION LINE ITEM / FUNDED WORK ITEM		This Invoice	All Invoices
OBLIGATION LINE ITEM-	0001	Earnings	\$1,127,866.50
		Less Retained Percentage	\$0.00
FUNDED WORK ITEM	5CB11D	Less other Deductions	\$0.00
		Retainage Refund	\$0.00
	MN1010.5.20-FY20 Dredging Mobile OP-GW [111583]	Other Refund	\$0.00
Payment Due Date (YYYYMMDD)	20200623	Amount Due	\$1,127,866.50
		TOTALS	\$1,127,866.50
			\$1,127,866.50

US ARMY CORPS OF ENGINEERS PAYMENT ESTIMATE - CONTRACT PERFORMANCE For use of this form, see ER37-1-30: the proponent agency is CERM-FC.					1. DATE (YYYYMMDD) Invoice Received: 20200708 Payment Due: 20200722	
2. CONTRACTOR AND ADDRESS Mike Hooks, L.L.C 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669			3. CONTRACT NUMBER W9127820D0038 W9127820F0151		4. DISTRICT Mobile District	
5. DESCRIPTION OF WORK Maint. Dredging of Mobile Harbor Channel			6. APPROPRIATION AND PROJECT 096-NA-X-3123-0000		7. REQUIRED COMPLETION DATE (YYYYMMDD) 20200515	
8. LOCATION		9. PERIOD COVERED BY THIS ESTIMATE (YYYYMMDD) FROM 20200601 THRU 20200630			10. JOB ORDER NUMBER	11. ESTIMATE NUMBER 2
12.	a	b. CONTRACT			c. TOTAL TO DATE	
ITEM NUMBER	DESCRIPTION	(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT
	CONTRACT AMOUNT (contract line items - see attached sheets)			\$4,035,000.00	72.2 %	\$2,915,187.10
d. INCLUDES MODIFICATION THROUGH(YYYYMMDD): 20200630		e. TOTAL CONTRACT >		\$4,035,000.00	f. TOTAL EARNINGS TO DATE > \$2,915,187.10	
13. PRESENTED FOR PAYMENT			16a. PREVIOUS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE**(**Page 2)		\$0.00	
a. PAYEE (Firm)		b. TITLE		b. PREVIOUS RETAINED PERCENTAGE		\$0.00
MIKE HOOKS L.L.C 409 MIKE HOOKS RD WESTLAKE, LA 70669-5774				c. PREVIOUS PAYMENTS		\$1,127,866.50
				d. PREVIOUS EARNINGS (a+b+c)		\$1,127,866.50
				e. EARNINGS THIS PERIOD (Total Earnings to date minus d)		\$1,787,320.60
				f. LESS RETAINED PERCENTAGE		\$0.00
c. DATE		d. PAYEE SIGNATURE		g. LESS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE FOR		\$0.00
				h. TOTAL DEDUCTIONS FOR THIS PERIOD (f + g)		\$0.00
14. APPROVED FOR PAYMENT			i. RETAINAGE REFUNDED		\$0.00	
I CERTIFY THAT I HAVE CHECKED THE QUANTITIES COVERED BY THIS BILL OR ESTIMATE; THAT THE WORK WAS ACTUALLY PERFORMED; AND THE QUANTITIES ARE CORRECT AND CONSISTENT WITH ALL PREVIOUS COMPUTATIONS AS ACTUALLY CHECKED; THAT THE QUANTITIES AND AMOUNTS ARE WHOLLY CONSISTENT WITH THE REQUIRMENTS OF THE CONTRACT OR OTHER INSTURMENT INVOLVED.			j. OTHER REFUNDS		\$0.00	
			k. TOTAL REFUNDS THIS PERIOD (i + j)		\$0.00	
			l. AMOUNT DUE CONTRACTOR (e - h + k)		\$1,787,320.60	
			17. RECAPITULATION			
a. TITLE	b. DATE (YYYYMMDD)	c. SIGNATURE	a. TOTAL RETAINED PCTG. (b + f - i)		\$0.00	
			b. TOTAL PAID (c + l)		\$2,915,187.10	
15a. DATE (YYYYMMDD)	b. CONTRACTING OFFICER APPROVAL SIGNATURE		18. **DETAILED EXPLANATION AND OR REMARKS (Page 1 Item 16a.)			

PAYMENT ESTIMATE - CONTRACT PERFORMANCE			1. CONTRACT NO.			Sheet 2 of 3	
PAYMENT ESTIMATE CLIN DETAILS			W9127820D0038 W9127820F0151				
3. CONTRACTOR AND ADDRESS			4. PERIOD COVERED BY THIS ESTIMATE			ESTIMATE NO.	
Mike Hooks, L.L.C. 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669			FROM 20200601 THRU 20200630			2	
5. ITEM NO.	MOD. NO.	a. DESCRIPTION CONTRACT LINE ITEMS	b. CONTRACT			c. TOTAL TO DATE	
			(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT
0001		Dredging: 100% Pay Time	1,000 HR	\$3,060.00	\$3,060,000.00	805.616699 HR	\$2,465,187.10
0003		Mobilization Bar to Bar	10 DH	\$1,500.00	\$15,000.00	0 DH	\$0.00
0004		Mobilization and Demobilization	1 JA	\$450,000.00	\$450,000.00	100.0%	\$450,000.00
0005		Intermediate Mobilization and Demobilization of Pipeline	30 UN	\$17,000.00	\$510,000.00	0 UN	\$0.00
TOTALS - CLIN DETAILS - ALL PAGES					\$4,035,000.00		\$2,915,187.10

US ARMY CORPS OF ENGINEERS PAYMENT ESTIMATE - CONTRACT PERFORMANCE For use of this form, see ER37-1-30: the proponent agency is CERM-FC.					1. DATE (YYYYMMDD) Invoice Received: 20200904 Payment Due: 20200918	
2. CONTRACTOR AND ADDRESS Mike Hooks, L.L.C 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669			3. CONTRACT NUMBER W9127820D0038 W9127820F0151		4. DISTRICT Mobile District	
5. DESCRIPTION OF WORK Maint. Dredging of Mobile Harbor Channel			6. APPROPRIATION AND PROJECT 096-NA-X-3123-0000		7. REQUIRED COMPLETION DATE (YYYYMMDD) 20200515	
8. LOCATION		9. PERIOD COVERED BY THIS ESTIMATE (YYYYMMDD) FROM 20200701 THRU 20200731			10. JOB ORDER NUMBER	11. ESTIMATE NUMBER 3
12.	a	b. CONTRACT			c. TOTAL TO DATE	
ITEM NUMBER	DESCRIPTION	(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT
	CONTRACT AMOUNT (contract line items - see attached sheets)			\$4,035,000.00	95.9 %	\$3,871,224.40
d. INCLUDES MODIFICATION THROUGH(YYYYMMDD): 20200731		e. TOTAL CONTRACT >		\$4,035,000.00	f. TOTAL EARNINGS TO DATE > \$3,871,224.40	
13. PRESENTED FOR PAYMENT			16a. PREVIOUS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE**(**Page 2)		\$0.00	
a. PAYEE (Firm)		b. TITLE		b. PREVIOUS RETAINED PERCENTAGE		\$0.00
MIKE HOOKS L.L.C 409 MIKE HOOKS RD WESTLAKE, LA 70669-5774				c. PREVIOUS PAYMENTS		\$2,915,187.10
				d. PREVIOUS EARNINGS (a+b+c)		\$2,915,187.10
				e. EARNINGS THIS PERIOD (Total Earnings to date minus d)		\$956,037.30
				f. LESS RETAINED PERCENTAGE		\$0.00
c. DATE		d. PAYEE SIGNATURE		g. LESS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE FOR		\$0.00
				h. TOTAL DEDUCTIONS FOR THIS PERIOD (f + g)		\$0.00
14. APPROVED FOR PAYMENT			i. RETAINAGE REFUNDED		\$0.00	
I CERTIFY THAT I HAVE CHECKED THE QUANTITIES COVERED BY THIS BILL OR ESTIMATE; THAT THE WORK WAS ACTUALLY PERFORMED; AND THE QUANTITIES ARE CORRECT AND CONSISTENT WITH ALL PREVIOUS COMPUTATIONS AS ACTUALLY CHECKED; THAT THE QUANTITIES AND AMOUNTS ARE WHOLLY CONSISTENT WITH THE REQUIRMENTS OF THE CONTRACT OR OTHER INSTURMENT INVOLVED.			j. OTHER REFUNDS		\$0.00	
			k. TOTAL REFUNDS THIS PERIOD (i + j)		\$0.00	
			l. AMOUNT DUE CONTRACTOR (e - h + k)		\$956,037.30	
			17. RECAPITULATION			
a. TITLE	b. DATE (YYYYMMDD)	c. SIGNATURE		a. TOTAL RETAINED PCTG. (b + f - i)		\$0.00
				b. TOTAL PAID (c + l)		\$3,871,224.40
15a. DATE (YYYYMMDD)	b. CONTRACTING OFFICER APPROVAL SIGNATURE					18. **DETAILED EXPLANATION AND OR REMARKS (Page 1 Item 16a.)

PAYMENT ESTIMATE - CONTRACT PERFORMANCE				1. CONTRACT NO.			Sheet 2 of 3	
PAYMENT ESTIMATE CLIN DETAILS				W9127820D0038 W9127820F0151				
3. CONTRACTOR AND ADDRESS				4. PERIOD COVERED BY THIS ESTIMATE			ESTIMATE NO.	
Mike Hooks, L.L.C. 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669				FROM 20200701 THRU 20200731			3	
5. ITEM NO.	MOD. NO.	a. DESCRIPTION CONTRACT LINE ITEMS	b. CONTRACT			c. TOTAL TO DATE		
			(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT	
0001	R00001	Dredging: 100% Pay Time Dredging: 100% Pay Time Revised Amount CLIN 0001	1,000 HR 1,200 HR 2,200 HR	\$3,060.00 \$3,060.00	\$3,060,000.00 \$3,672,000.00 \$6,732,000.00	1,000 HR	\$3,060,000.00	
0003	R00001	Mobilization Bar to Bar Mobilization Bar to Bar Revised Amount CLIN 0003	10 DH 10 DH 20 DH	\$1,500.00 \$1,500.00	\$15,000.00 \$15,000.00 \$30,000.00	0 DH	\$0.00	
0004		Mobilization and Demobilization	1 JA	\$450,000.00	\$450,000.00	100.0%	\$450,000.00	
0005	R00001	Intermediate Mobilization and Demobilization of Pipeline Intermediate Mobilization and Demobilization of Pipeline Revised Amount CLIN 0005	30 UN 30 UN 60 UN	\$17,000.00 \$17,000.00	\$510,000.00 \$510,000.00 \$1,020,000.00	21.248494 UN	\$361,224.40	
TOTALS - CLIN DETAILS - ALL PAGES					\$8,232,000.00		\$3,871,224.40	

US ARMY CORPS OF ENGINEERS PAYMENT ESTIMATE - CONTRACT PERFORMANCE For use of this form, see ER37-1-30: the proponent agency is CERM-FC.					1. DATE (YYYYMMDD) Invoice Received: 20210115 Payment Due: 20210129	
2. CONTRACTOR AND ADDRESS Mike Hooks, L.L.C 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669			3. CONTRACT NUMBER W9127820D0038 W9127820F0151		4. DISTRICT Mobile District	
5. DESCRIPTION OF WORK Maint. Dredging of Mobile Harbor Channel			6. APPROPRIATION AND PROJECT 096-NA-X-3123-0000		7. REQUIRED COMPLETION DATE (YYYYMMDD) 20210531	
8. LOCATION		9. PERIOD COVERED BY THIS ESTIMATE (YYYYMMDD) FROM 20201201 THRU 20201231			10. JOB ORDER NUMBER	11. ESTIMATE NUMBER 4
12.	a	b. CONTRACT			c. TOTAL TO DATE	
ITEM NUMBER	DESCRIPTION	(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT
	CONTRACT AMOUNT (contract line items - see attached sheets)			\$8,232,000.00	77.2 %	\$6,356,798.84
d. INCLUDES MODIFICATION THROUGH(YYYYMMDD): 20201231		e. TOTAL CONTRACT >		\$8,232,000.00	f. TOTAL EARNINGS TO DATE > \$6,356,798.84	
13. PRESENTED FOR PAYMENT			16a. PREVIOUS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE**(Page 2)		\$0.00	
a. PAYEE (Firm)		b. TITLE		b. PREVIOUS RETAINED PERCENTAGE		\$0.00
MIKE HOOKS L.L.C 409 MIKE HOOKS RD WESTLAKE, LA 70669-5774				c. PREVIOUS PAYMENTS		\$3,871,224.40
				d. PREVIOUS EARNINGS (a+b+c)		\$3,871,224.40
				e. EARNINGS THIS PERIOD (Total Earnings to date minus d)		\$2,485,574.44
				f. LESS RETAINED PERCENTAGE		\$0.00
c. DATE		d. PAYEE SIGNATURE		g. LESS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE FOR		\$0.00
				h. TOTAL DEDUCTIONS FOR THIS PERIOD (f + g)		\$0.00
14. APPROVED FOR PAYMENT			i. RETAINAGE REFUNDED		\$0.00	
I CERTIFY THAT I HAVE CHECKED THE QUANTITIES COVERED BY THIS BILL OR ESTIMATE; THAT THE WORK WAS ACTUALLY PERFORMED; AND THE QUANTITIES ARE CORRECT AND CONSISTENT WITH ALL PREVIOUS COMPUTATIONS AS ACTUALLY CHECKED; THAT THE QUANTITIES AND AMOUNTS ARE WHOLLY CONSISTENT WITH THE REQUIRMENTS OF THE CONTRACT OR OTHER INSTURMENT INVOLVED.			j. OTHER REFUNDS		\$0.00	
			k. TOTAL REFUNDS THIS PERIOD (i + j)		\$0.00	
			l. AMOUNT DUE CONTRACTOR (e - h + k)		\$2,485,574.44	
			17. RECAPITULATION			
a. TITLE	b. DATE (YYYYMMDD)	c. SIGNATURE	a. TOTAL RETAINED PCTG. (b + f - i)		\$0.00	
			b. TOTAL PAID (c + l)		\$6,356,798.84	
15a. DATE (YYYYMMDD)	b. CONTRACTING OFFICER APPROVAL SIGNATURE		18. **DETAILED EXPLANATION AND OR REMARKS (Page 1 Item 16a.)			

PAYMENT ESTIMATE - CONTRACT PERFORMANCE				1. CONTRACT NO.			Sheet 2 of 3	
PAYMENT ESTIMATE CLIN DETAILS				W9127820D0038 W9127820F0151				
3. CONTRACTOR AND ADDRESS				4. PERIOD COVERED BY THIS ESTIMATE			ESTIMATE NO.	
Mike Hooks, L.L.C. 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669				FROM 20201201 THRU 20201231			4	
5. ITEM NO.	MOD. NO.	a. DESCRIPTION CONTRACT LINE ITEMS	b. CONTRACT			c. TOTAL TO DATE		
			(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT	
0001	R00001	Dredging: 100% Pay Time Dredging: 100% Pay Time Revised Amount CLIN 0001	1,000 HR 1,200 HR 2,200 HR	\$3,060.00 \$3,060.00	\$3,060,000.00 \$3,672,000.00 \$6,732,000.00	1,731.783088 HR	\$5,299,256.25	
0003	R00001	Mobilization Bar to Bar Mobilization Bar to Bar Revised Amount CLIN 0003	10 DH 10 DH 20 DH	\$1,500.00 \$1,500.00	\$15,000.00 \$15,000.00 \$30,000.00	20 DH	\$30,000.00	
0004		Mobilization and Demobilization	1 JA	\$450,000.00	\$450,000.00	100.0%	\$450,000.00	
0005	R00001	Intermediate Mobilization and Demobilization of Pipeline Intermediate Mobilization and Demobilization of Pipeline Revised Amount CLIN 0005	30 UN 30 UN 60 UN	\$17,000.00 \$17,000.00	\$510,000.00 \$510,000.00 \$1,020,000.00	33.973094 UN	\$577,542.59	
TOTALS - CLIN DETAILS - ALL PAGES					\$8,232,000.00		\$6,356,798.84	

US ARMY CORPS OF ENGINEERS PAYMENT ESTIMATE - CONTRACT PERFORMANCE For use of this form, see ER37-1-30: the proponent agency is CERM-FC.					1. DATE (YYYYMMDD) Invoice Received: 20210127 Payment Due: 20210210		
2. CONTRACTOR AND ADDRESS Mike Hooks, L.L.C 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669			3. CONTRACT NUMBER W9127820D0038 W9127820F0151		4. DISTRICT Mobile District		
5. DESCRIPTION OF WORK Maint. Dredging of Mobile Harbor Channel			6. APPROPRIATION AND PROJECT 096-NA-X-3123-0000		7. REQUIRED COMPLETION DATE (YYYYMMDD) 20210531		
8. LOCATION		9. PERIOD COVERED BY THIS ESTIMATE (YYYYMMDD) FROM 20210101 THRU 20210118			10. JOB ORDER NUMBER	11. ESTIMATE NUMBER 5	
12.	a		b. CONTRACT		c. TOTAL TO DATE		
ITEM NUMBER	DESCRIPTION		(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT
	CONTRACT AMOUNT (contract line items - see attached sheets)				\$8,232,000.00	97.2 %	\$8,002,381.39
d. INCLUDES MODIFICATION THROUGH(YYYYMMDD): 20210118			e. TOTAL CONTRACT >		\$8,232,000.00	f. TOTAL EARNINGS TO DATE >	
13. PRESENTED FOR PAYMENT			16a. PREVIOUS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE**(**Page 2)		\$0.00		
a. PAYEE (Firm)		b. TITLE	b. PREVIOUS RETAINED PERCENTAGE		\$0.00		
MIKE HOOKS L.L.C 409 MIKE HOOKS RD WESTLAKE, LA 70669-5774			c. PREVIOUS PAYMENTS		\$6,356,798.84		
			d. PREVIOUS EARNINGS (a+b+c)			\$6,356,798.84	
			e. EARNINGS THIS PERIOD (Total Earnings to date minus d)			\$1,645,582.55	
			f. LESS RETAINED PERCENTAGE			\$0.00	
c. DATE		d. PAYEE SIGNATURE	g. LESS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE FOR		\$0.00		
			h. TOTAL DEDUCTIONS FOR THIS PERIOD (f + g)			\$0.00	
14. APPROVED FOR PAYMENT			i. RETAINAGE REFUNDED		\$0.00		
I CERTIFY THAT I HAVE CHECKED THE QUANTITIES COVERED BY THIS BILL OR ESTIMATE; THAT THE WORK WAS ACTUALLY PERFORMED; AND THE QUANTITIES ARE CORRECT AND CONSISTENT WITH ALL PREVIOUS COMPUTATIONS AS ACTUALLY CHECKED; THAT THE QUANTITIES AND AMOUNTS ARE WHOLLY CONSISTENT WITH THE REQUIRMENTS OF THE CONTRACT OR OTHER INSTURMENT INVOLVED.			j. OTHER REFUNDS		\$0.00		
			k. TOTAL REFUNDS THIS PERIOD (i + j)			\$0.00	
			l. AMOUNT DUE CONTRACTOR (e - h + k)			\$1,645,582.55	
			17. RECAPITULATION				
a. TITLE	b. DATE (YYYYMMDD)	c. SIGNATURE	a. TOTAL RETAINED PCTG. (b + f - i)			\$0.00	
			b. TOTAL PAID (c + l)			\$8,002,381.39	
			18. **DETAILED EXPLANATION AND OR REMARKS (Page 1 Item 16a.)				
15a. DATE (YYYYMMDD)	b. CONTRACTING OFFICER APPROVAL SIGNATURE						

PAYMENT ESTIMATE - CONTRACT PERFORMANCE			1. CONTRACT NO.			Sheet 2 of 3	
PAYMENT ESTIMATE CLIN DETAILS			W9127820D0038 W9127820F0151				
3. CONTRACTOR AND ADDRESS			4. PERIOD COVERED BY THIS ESTIMATE			ESTIMATE NO.	
Mike Hooks, L.L.C. 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669			FROM 20210101 THRU 20210118			5	
5. ITEM NO.	MOD. NO.	a. DESCRIPTION CONTRACT LINE ITEMS	b. CONTRACT			c. TOTAL TO DATE	
			(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT
0001	R00001	Dredging: 100% Pay Time Dredging: 100% Pay Time Revised Amount CLIN 0001	1,000 HR 1,200 HR 2,200 HR	\$3,060.00 \$3,060.00	\$3,060,000.00 \$3,672,000.00 \$6,732,000.00	2,200 HR	\$6,732,000.00
0003	R00001	Mobilization Bar to Bar Mobilization Bar to Bar Revised Amount CLIN 0003	10 DH 10 DH 20 DH	\$1,500.00 \$1,500.00	\$15,000.00 \$15,000.00 \$30,000.00	20 DH	\$30,000.00
0004		Mobilization and Demobilization	1 JA	\$450,000.00	\$450,000.00	100.0%	\$450,000.00
0005	R00001	Intermediate Mobilization and Demobilization of Pipeline Intermediate Mobilization and Demobilization of Pipeline Revised Amount CLIN 0005	30 UN 30 UN 60 UN	\$17,000.00 \$17,000.00	\$510,000.00 \$510,000.00 \$1,020,000.00	46.493023 UN	\$790,381.39
TOTALS - CLIN DETAILS - ALL PAGES					\$8,232,000.00		\$8,002,381.39

US ARMY CORPS OF ENGINEERS PAYMENT ESTIMATE - CONTRACT PERFORMANCE For use of this form, see ER37-1-30: the proponent agency is CERM-FC.					1. DATE (YYYYMMDD) Invoice Received: 20210303 Payment Due: 20210317	
2. CONTRACTOR AND ADDRESS Mike Hooks, L.L.C 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669			3. CONTRACT NUMBER W9127820D0038 W9127820F0151		4. DISTRICT Mobile District	
5. DESCRIPTION OF WORK Maint. Dredging of Mobile Harbor Channel			6. APPROPRIATION AND PROJECT 096-NA-X-3123-0000		7. REQUIRED COMPLETION DATE (YYYYMMDD) 20210531	
8. LOCATION		9. PERIOD COVERED BY THIS ESTIMATE (YYYYMMDD) FROM 20210201 THRU 20210228			10. JOB ORDER NUMBER	11. ESTIMATE NUMBER 6
12.	a	b. CONTRACT			c. TOTAL TO DATE	
ITEM NUMBER	DESCRIPTION	(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT
	CONTRACT AMOUNT (contract line items - see attached sheets)			\$8,232,000.00	100.0 %	\$8,232,000.00
d. INCLUDES MODIFICATION THROUGH(YYYYMMDD): 20210228		e. TOTAL CONTRACT >		\$8,232,000.00	f. TOTAL EARNINGS TO DATE > \$8,232,000.00	
13. PRESENTED FOR PAYMENT				16a. PREVIOUS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE**(**Page 2)		\$0.00
a. PAYEE (Firm)		b. TITLE		b. PREVIOUS RETAINED PERCENTAGE		\$0.00
MIKE HOOKS L.L.C 409 MIKE HOOKS RD WESTLAKE, LA 70669-5774				c. PREVIOUS PAYMENTS		\$8,002,381.39
				d. PREVIOUS EARNINGS (a+b+c)		\$8,002,381.39
				e. EARNINGS THIS PERIOD (Total Earnings to date minus d)		\$229,618.61
				f. LESS RETAINED PERCENTAGE		\$0.00
c. DATE		d. PAYEE SIGNATURE		g. LESS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE FOR		\$0.00
				h. TOTAL DEDUCTIONS FOR THIS PERIOD (f + g)		\$0.00
14. APPROVED FOR PAYMENT				i. RETAINAGE REFUNDED		\$0.00
I CERTIFY THAT I HAVE CHECKED THE QUANTITIES COVERED BY THIS BILL OR ESTIMATE; THAT THE WORK WAS ACTUALLY PERFORMED; AND THE QUANTITIES ARE CORRECT AND CONSISTENT WITH ALL PREVIOUS COMPUTATIONS AS ACTUALLY CHECKED; THAT THE QUANTITIES AND AMOUNTS ARE WHOLLY CONSISTENT WITH THE REQUIRMENTS OF THE CONTRACT OR OTHER INSTURMENT INVOLVED.				j. OTHER REFUNDS		\$0.00
				k. TOTAL REFUNDS THIS PERIOD (i + j)		\$0.00
				l. AMOUNT DUE CONTRACTOR (e - h + k)		\$229,618.61
				17. RECAPITULATION		
a. TITLE	b. DATE (YYYYMMDD)	c. SIGNATURE		a. TOTAL RETAINED PCTG. (b + f - i)		\$0.00
				b. TOTAL PAID (c + l)		\$8,232,000.00
15a. DATE (YYYYMMDD)	b. CONTRACTING OFFICER APPROVAL SIGNATURE		18. **DETAILED EXPLANATION AND OR REMARKS (Page 1 Item 16a.)			

PAYMENT ESTIMATE - CONTRACT PERFORMANCE				1. CONTRACT NO.			Sheet 2 of 3	
PAYMENT ESTIMATE CLIN DETAILS				W9127820D0038 W9127820F0151				
3. CONTRACTOR AND ADDRESS				4. PERIOD COVERED BY THIS ESTIMATE			ESTIMATE NO.	
Mike Hooks, L.L.C. 409 Mike Hooks, Rd. Calcasieu Westlake, LA 70669				FROM 20210201 THRU 20210228			6	
5. ITEM NO.	MOD. NO.	a. DESCRIPTION CONTRACT LINE ITEMS	b. CONTRACT			c. TOTAL TO DATE		
			(1) QUANTITY AND UNIT	(2) UNIT PRICE	(3) AMOUNT	(1) QUANTITY AND UNIT	(2) AMOUNT	
0001	R00001	Dredging: 100% Pay Time Dredging: 100% Pay Time Revised Amount CLIN 0001	1,000 HR 1,200 HR 2,200 HR	\$3,060.00 \$3,060.00	\$3,060,000.00 \$3,672,000.00 \$6,732,000.00	2,200 HR	\$6,732,000.00	
0003	R00001	Mobilization Bar to Bar Mobilization Bar to Bar Revised Amount CLIN 0003	10 DH 10 DH 20 DH	\$1,500.00 \$1,500.00	\$15,000.00 \$15,000.00 \$30,000.00	20 DH	\$30,000.00	
0004		Mobilization and Demobilization	1 JA	\$450,000.00	\$450,000.00	100.0%	\$450,000.00	
0005	R00001	Intermediate Mobilization and Demobilization of Pipeline Intermediate Mobilization and Demobilization of Pipeline Revised Amount CLIN 0005	30 UN 30 UN 60 UN	\$17,000.00 \$17,000.00	\$510,000.00 \$510,000.00 \$1,020,000.00	60 UN	\$1,020,000.00	
TOTALS - CLIN DETAILS - ALL PAGES					\$8,232,000.00		\$8,232,000.00	

