

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 186	Page 1 of 171
		DATE 15 Mar 2020 - Sunday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 68 °F No Precipitation 11 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Dredge Robert M. White began dredging inbound at station 320+40 at 1640 this evening. The dredge cleared stations 320+40 to 319+30.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre shift safety meetings were conducted on day/night shifts. Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
0001	Dredging: 100% Pay Time		
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
Manson Construction	03/15/2020		
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Robert M. White	3/15/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	0.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 171	
		186		
		DATE	15 Mar 2020 - Sunday	
		CONTRACT NUMBER		
PROJECT		Maintenance Dredging of Mobile 30inch		
Manson Construction	DREDGE CAPTAIN	1.0	12.0	
Manson Construction	FOREMAN	2.0	24.0	
Manson Construction	WELDER	1.0	12.0	
Manson Construction	CRANE OPERATOR	1.0	12.0	
Manson Construction	DECK HAND	13.0	156.0	
Manson Construction	MATE	2.0	24.0	
Manson Construction	OILER	3.0	36.0	
Manson Construction	SPREADER OPERATOR	2.0	24.0	
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0	
Manson Construction	SURVEYOR	2.0	16.0	
Manson Construction	OPERATING ENGINEER	2.0	24.0	
Manson Construction	DREDGE OPERATOR	2.0	24.0	
Total hrs worked to date: 496.0		Hrs worked MTD: 496.0	Total: 43.0	496.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
S/V Margaret M	Survey Boat	0.0	0.0	
M/V Liam M	Tender Tug	0.0	0.0	
Manson 77	Crane Barge	0.0	0.0	
Manson 41	Crane Barge	0.0	0.0	
Manson 80	Anchor Barge	0.0	0.0	
Manson 85	Anchor Barge	0.0	0.0	
M/V Colonel	Crew Boat	0.0	0.0	
Jake Marshall	Shallow Draft Tug	0.0	0.0	
M/V Piercy Jr.	Shallow Draft Tug	0.0	0.0	
M/V Dixie	Tender Tug	0.0	0.0	
M/V Joan Cenac	Tender Tug	0.0	0.0	
M/V Christie C	Tender Tug	0.0	0.0	
Total operating hrs to date: 0.0	Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total: 0.0	0.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 187	Page 3 of 171
		DATE 16 Mar 2020 - Monday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 68 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Dredge Robert M. White continued digging inbound at Mobile Bay. The dredge dug reaches 319+30 to 314+20.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre shift safety meetings were conducted on day/night shifts. Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Robert M. White 3/15/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction	SURVEYOR	2.0	16.0
Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 4 of 171	
		187		
		DATE	16 Mar 2020 - Monday	
		PROJECT		CONTRACT NUMBER
Maintenance Dredging of Mobile 30inch		W9127819D0040 W9127819F0386		
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0	
Manson Construction	DREDGE OPERATOR	2.0	24.0	
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	0.0	
Manson Construction	WELDER	1.0	12.0	
Manson Construction	PROJECT MANAGER	0.0	0.0	
Manson Construction	PROJECT ENGINEER	1.0	8.0	
Manson Construction	FOREMAN	2.0	24.0	
Manson Construction	OILER	3.0	36.0	
Manson Construction	DREDGE CAPTAIN	1.0	12.0	
Manson Construction	CRANE OPERATOR	1.0	12.0	
Manson Construction	MATE	2.0	24.0	
Manson Construction	DECK HAND	13.0	156.0	
Manson Construction	CHIEF ENGINEER	1.0	8.0	
Manson Construction	BOAT CAPTAIN	9.0	108.0	
Total hrs worked to date: 992.0		Hrs worked MTD: 992.0	Total: 43.0	496.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
S/V Margaret M	Survey Boat	0.0	12.0	
M/V Liam M	Tender Tug	0.0	12.0	
Manson 77	Crane Barge	0.0	24.0	
Manson 41	Crane Barge	0.0	24.0	
Manson 80	Anchor Barge	0.0	24.0	
Manson 85	Anchor Barge	0.0	24.0	
M/V Colonel	Crew Boat	0.0	12.0	
Jake Marshall	Shallow Draft Tug	0.0	12.0	
M/V Piercy Jr.	Shallow Draft Tug	0.0	0.0	
M/V Dixie	Tender Tug	0.0	24.0	
M/V Joan Cenac	Tender Tug	0.0	24.0	
M/V Christie C	Tender Tug	0.0	24.0	
Total operating hrs to date: 216.0	Idle hrs MTD: 0.0	Opr hrs MTD: 216.0	Total: 0.0	216.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 6 of 171	
		188		
		DATE	17 Mar 2020 - Tuesday	
		CONTRACT NUMBER		
PROJECT		Maintenance Dredging of Mobile 30inch		
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0	
Manson Construction	DREDGE OPERATOR	2.0	24.0	
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0	
Manson Construction	WELDER	1.0	12.0	
Manson Construction	PROJECT MANAGER	0.0	0.0	
Manson Construction	PROJECT ENGINEER	1.0	8.0	
Manson Construction	FOREMAN	2.0	24.0	
Manson Construction	OILER	3.0	36.0	
Manson Construction	DREDGE CAPTAIN	1.0	12.0	
Manson Construction	CRANE OPERATOR	1.0	12.0	
Manson Construction	MATE	2.0	24.0	
Manson Construction	DECK HAND	13.0	156.0	
Manson Construction	CHIEF ENGINEER	1.0	8.0	
Manson Construction	BOAT CAPTAIN	9.0	108.0	
Total hrs worked to date: 1,500.0		Hrs worked MTD: 1,500.0	Total: 44.0	508.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
S/V Margaret M	Survey Boat	0.0	12.0	
M/V Liam M	Tender Tug	0.0	12.0	
Manson 77	Crane Barge	0.0	24.0	
Manson 41	Crane Barge	0.0	24.0	
Manson 80	Anchor Barge	0.0	24.0	
Manson 85	Anchor Barge	0.0	24.0	
M/V Colonel	Crew Boat	0.0	12.0	
Jake Marshall	Shallow Draft Tug	0.0	12.0	
M/V Piercy Jr.	Shallow Draft Tug	0.0	0.0	
M/V Dixie	Tender Tug	0.0	24.0	
M/V Joan Cenac	Tender Tug	0.0	24.0	
M/V Christie C	Tender Tug	0.0	24.0	
Total operating hrs to date: 432.0	Idle hrs MTD: 0.0	Opr hrs MTD: 432.0	Total: 0.0	216.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 8 of 171	
		189			
PROJECT		DATE			
		18 Mar 2020 - Wednesday			
Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER			
		W9127819D0040 W9127819F0386			
Manson Construction	SPREADER OPERATOR			2.0	24.0
Manson Construction	OPERATING ENGINEER			2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR			2.0	16.0
Manson Construction	DREDGE OPERATOR			2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK			1.0	12.0
Manson Construction	WELDER			1.0	12.0
Manson Construction	PROJECT MANAGER			0.0	0.0
Manson Construction	PROJECT ENGINEER			1.0	8.0
Manson Construction	FOREMAN			2.0	24.0
Manson Construction	OILER			3.0	36.0
Manson Construction	DREDGE CAPTAIN			1.0	12.0
Manson Construction	CRANE OPERATOR			2.0	12.0
Manson Construction	MATE			2.0	24.0
Manson Construction	DECK HAND			14.0	156.0
Manson Construction	CHIEF ENGINEER			1.0	8.0
Manson Construction	BOAT CAPTAIN			8.0	108.0
Total hrs worked to date:		2,016.0	Hrs worked MTD:		2,016.0
			Total:		46.0 516.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
S/V Margaret M	Survey Boat			0.0	12.0
M/V Liam M	Tender Tug			0.0	12.0
Manson 77	Crane Barge			0.0	24.0
Manson 41	Crane Barge			0.0	24.0
Manson 80	Anchor Barge			0.0	24.0
Manson 85	Anchor Barge			0.0	24.0
M/V Colonel	Crew Boat			0.0	12.0
Jake Marshall	Shallow Draft Tug			0.0	12.0
M/V Piercy Jr.	Shallow Draft Tug			0.0	0.0
M/V Dixie	Tender Tug			0.0	24.0
M/V Joan Cenac	Tender Tug			0.0	24.0
M/V Christie C	Tender Tug			0.0	24.0
Total operating hrs to date:		648.0	Idle hrs MTD:		0.0
			Opr hrs MTD:		648.0
			Total:		0.0 216.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 190	Page 10 of 171	
		DATE 19 Mar 2020 - Thursday		
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386		
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0	
Manson Construction	DREDGE OPERATOR	2.0	24.0	
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0	
Manson Construction	WELDER	1.0	12.0	
Manson Construction	PROJECT MANAGER	0.0	0.0	
Manson Construction	PROJECT ENGINEER	1.0	8.0	
Manson Construction	FOREMAN	2.0	24.0	
Manson Construction	OILER	3.0	36.0	
Manson Construction	DREDGE CAPTAIN	1.0	12.0	
Manson Construction	CRANE OPERATOR	2.0	12.0	
Manson Construction	MATE	2.0	24.0	
Manson Construction	DECK HAND	14.0	156.0	
Manson Construction	CHIEF ENGINEER	1.0	8.0	
Manson Construction	BOAT CAPTAIN	8.0	108.0	
Total hrs worked to date: 2,532.0		Hrs worked MTD: 2,532.0	Total: 46.0	516.0
EQUIPMENT HOURS				
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>	
S/V Margaret M	Survey Boat	0.0	12.0	
M/V Liam M	Tender Tug	0.0	12.0	
Manson 77	Crane Barge	0.0	24.0	
Manson 41	Crane Barge	0.0	24.0	
Manson 80	Anchor Barge	0.0	24.0	
Manson 85	Anchor Barge	0.0	24.0	
M/V Colonel	Crew Boat	0.0	12.0	
Jake Marshall	Shallow Draft Tug	0.0	12.0	
M/V Piercy Jr.	Shallow Draft Tug	0.0	0.0	
M/V Dixie	Tender Tug	0.0	24.0	
M/V Joan Cenac	Tender Tug	0.0	24.0	
M/V Christie C	Tender Tug	0.0	24.0	
Total operating hrs to date: 864.0	Idle hrs MTD: 0.0	Opr hrs MTD: 864.0	Total: 0.0	216.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 191	Page 11 of 171				
		DATE 20 Mar 2020 - Friday					
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386					
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 74 °F No Precipitation 14 MPH Wind						
QC NARRATIVES							
GENERAL COMMENTS Dredge Robert M. White continued digging inbound at Mobile Bay. The dredge dug stations 293+50 to 288+75 on the green side of the channel. At 16:10 the dredge set back to station 306+00 on the red side and resumed digging inbound. Stations 306+00 to 304+25 were cleared on the red side of the channel.							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre shift safety meetings were conducted on day/night shifts. Pre work JSA's were completed.							
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)							
Preparatory Inspections held today _____							
No preparatory inspections held today							
Initial Inspections held today _____							
No initial inspections held today							
ACTIVITY START/FINISH							
Activity No Description _____							
No activities were started or finished today							
QC REQUIREMENTS							
Requirement No Type Description Results _____							
No QC requirements were completed today							
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)							
Item No Location Description _____							
No QC Deficiency items were issued today							
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)							
Item No Location Description _____							
No QC Deficiency items were corrected today							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)							
Name First Day Last Day _____							
No Contractors had their first or last day on the site							
VESSEL ON SITE							
Dredge Name First Day Last Day _____							
Robert M. White 3/15/2020							
LABOR HOURS							
Crew		Position		Number of Employees		Hours Worked	
Manson Construction		SURVEYOR		2.0		16.0	
Manson Construction		SPREADER OPERATOR		2.0		24.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 12 of 171	
		191			
PROJECT		DATE			
		20 Mar 2020 - Friday			
Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER			
		W9127819D0040 W9127819F0386			
Manson Construction	OPERATING ENGINEER			2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR			2.0	16.0
Manson Construction	DREDGE OPERATOR			2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK			1.0	12.0
Manson Construction	WELDER			0.0	0.0
Manson Construction	PROJECT MANAGER			0.0	0.0
Manson Construction	PROJECT ENGINEER			1.0	8.0
Manson Construction	FOREMAN			2.0	24.0
Manson Construction	OILER			3.0	36.0
Manson Construction	DREDGE CAPTAIN			1.0	12.0
Manson Construction	CRANE OPERATOR			2.0	24.0
Manson Construction	MATE			3.0	36.0
Manson Construction	DECK HAND			13.0	144.0
Manson Construction	CHIEF ENGINEER			1.0	8.0
Manson Construction	BOAT CAPTAIN			8.0	108.0
Total hrs worked to date: 3,048.0		Hrs worked MTD: 3,048.0		Total: 45.0 516.0	
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
S/V Margaret M	Survey Boat			0.0	12.0
M/V Liam M	Tender Tug			0.0	12.0
Manson 77	Crane Barge			0.0	24.0
Manson 41	Crane Barge			0.0	24.0
Manson 80	Anchor Barge			0.0	24.0
Manson 85	Anchor Barge			0.0	24.0
M/V Colonel	Crew Boat			0.0	12.0
Jake Marshall	Shallow Draft Tug			0.0	12.0
M/V Piercy Jr.	Shallow Draft Tug			0.0	0.0
M/V Dixie	Tender Tug			0.0	24.0
M/V Joan Cenac	Tender Tug			0.0	24.0
M/V Christie C	Tender Tug			0.0	24.0
Total operating hrs to date: 1,080.0		Idle hrs MTD: 0.0		Opr hrs MTD: 1,080.0	
				Total: 0.0 216.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 192	Page 13 of 171
		DATE 21 Mar 2020 - Saturday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 73 °F No Precipitation 10 MPH Wind		
QC NARRATIVES GENERAL COMMENTS Dredge Robert M. White continued digging inbound at Mobile Bay. The dredge dug stations 304+25 to 297+55 on the red side of the channel.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre shift safety meetings were conducted on day/night shifts. Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day _____ Robert M. White 3/15/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction	SURVEYOR	2.0	16.0
Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 14 of 171	
		192			
		DATE		21 Mar 2020 - Saturday	
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile 30inch		W9127819D0040 W9127819F0386			
Manson Construction	LABOR-CREW SUPERVISOR		2.0		16.0
Manson Construction	DREDGE OPERATOR		2.0		24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK		1.0		12.0
Manson Construction	WELDER		0.0		0.0
Manson Construction	PROJECT MANAGER		0.0		0.0
Manson Construction	PROJECT ENGINEER		1.0		8.0
Manson Construction	FOREMAN		2.0		24.0
Manson Construction	OILER		3.0		36.0
Manson Construction	DREDGE CAPTAIN		1.0		12.0
Manson Construction	CRANE OPERATOR		2.0		24.0
Manson Construction	MATE		3.0		36.0
Manson Construction	DECK HAND		13.0		144.0
Manson Construction	CHIEF ENGINEER		1.0		8.0
Manson Construction	BOAT CAPTAIN		8.0		108.0
Total hrs worked to date: 3,564.0		Hrs worked MTD: 3,564.0	Total: 45.0		516.0
EQUIPMENT HOURS					
			Idle	Operating	
<u>Equipment Name</u>	<u>Description</u>		<u>Hours</u>	<u>Hours</u>	
S/V Margaret M	Survey Boat		0.0	12.0	
M/V Liam M	Tender Tug		0.0	12.0	
Manson 77	Crane Barge		0.0	24.0	
Manson 41	Crane Barge		0.0	24.0	
Manson 80	Anchor Barge		0.0	24.0	
Manson 85	Anchor Barge		0.0	24.0	
M/V Colonel	Crew Boat		0.0	12.0	
Jake Marshall	Shallow Draft Tug		0.0	12.0	
M/V Piercy Jr.	Shallow Draft Tug		0.0	0.0	
M/V Dixie	Tender Tug		0.0	24.0	
M/V Joan Cenac	Tender Tug		0.0	24.0	
M/V Christie C	Tender Tug		0.0	24.0	
Manson 20	Spill Barge		0.0	0.0	
Total operating hrs to date: 1,296.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,296.0	Total: 0.0	216.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 16 of 171	
		193		
		DATE	22 Mar 2020 - Sunday	
		CONTRACT NUMBER		W9127819D0040 W9127819F0386
PROJECT		Maintenance Dredging of Mobile 30inch		
Manson Construction	OPERATING ENGINEER	2.0	24.0	
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0	
Manson Construction	DREDGE OPERATOR	2.0	24.0	
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0	
Manson Construction	WELDER	0.0	0.0	
Manson Construction	PROJECT MANAGER	0.0	0.0	
Manson Construction	PROJECT ENGINEER	1.0	8.0	
Manson Construction	FOREMAN	2.0	24.0	
Manson Construction	OILER	3.0	36.0	
Manson Construction	DREDGE CAPTAIN	1.0	12.0	
Manson Construction	CRANE OPERATOR	2.0	24.0	
Manson Construction	MATE	3.0	36.0	
Manson Construction	DECK HAND	13.0	144.0	
Manson Construction	CHIEF ENGINEER	1.0	8.0	
Manson Construction	BOAT CAPTAIN	8.0	108.0	
Total hrs worked to date: 4,080.0		Hrs worked MTD: 4,080.0	Total: 45.0	516.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
S/V Margaret M	Survey Boat	0.0	12.0	
M/V Liam M	Tender Tug	0.0	12.0	
Manson 77	Crane Barge	0.0	24.0	
Manson 41	Crane Barge	0.0	24.0	
Manson 80	Anchor Barge	0.0	24.0	
Manson 85	Anchor Barge	0.0	24.0	
M/V Colonel	Crew Boat	0.0	12.0	
Jake Marshall	Shallow Draft Tug	0.0	12.0	
M/V Piercy Jr.	Shallow Draft Tug	0.0	0.0	
M/V Dixie	Tender Tug	0.0	24.0	
M/V Joan Cenac	Tender Tug	0.0	24.0	
M/V Christie C	Tender Tug	0.0	24.0	
Manson 20	Spill Barge	0.0	0.0	
Total operating hrs to date: 1,512.0		Idle hrs MTD: 0.0	Opr hrs MTD: 1,512.0	Total: 0.0 216.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 194	Page 17 of 171								
		DATE 23 Mar 2020 - Monday									
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386									
CONTRACTOR Manson Construction	WEATHER Weather Caused Non-Critical Delay Temperature Min 65 °F Max 84 °F No Precipitation 21 MPH Wind										
QC NARRATIVES GENERAL COMMENTS Dredge Robert M. White continued digging inbound at Mobile Bay. The dredge dug stations 290+60 to 286+70 on the red side of the channel. 3,000' of subline added to the disposal line. Rough seas lengthened the time it took for this to be completed.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre shift safety meetings were conducted on day/night shifts. Pre work JSA's were completed.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
Item No Location Description _____ No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
Item No Location Description _____ No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Robert M. White</td> <td>3/15/2020</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Robert M. White	3/15/2020			
Dredge Name	First Day	Last Day									
Robert M. White	3/15/2020										
LABOR HOURS											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Manson Construction</td> <td>SURVEYOR</td> <td>2.0</td> <td>16.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Manson Construction	SURVEYOR	2.0	16.0
Crew	Position	Number of Employees	Hours Worked								
Manson Construction	SURVEYOR	2.0	16.0								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 194	Page 18 of 171	
		DATE 23 Mar 2020 - Monday		
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386		
Manson Construction	SPREADER OPERATOR	2.0	24.0	
Manson Construction	OPERATING ENGINEER	2.0	24.0	
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0	
Manson Construction	DREDGE OPERATOR	2.0	24.0	
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0	
Manson Construction	WELDER	0.0	0.0	
Manson Construction	PROJECT MANAGER	0.0	0.0	
Manson Construction	PROJECT ENGINEER	1.0	8.0	
Manson Construction	FOREMAN	2.0	24.0	
Manson Construction	OILER	3.0	36.0	
Manson Construction	DREDGE CAPTAIN	1.0	12.0	
Manson Construction	CRANE OPERATOR	2.0	24.0	
Manson Construction	MATE	3.0	36.0	
Manson Construction	DECK HAND	13.0	156.0	
Manson Construction	CHIEF ENGINEER	1.0	8.0	
Manson Construction	BOAT CAPTAIN	8.0	108.0	
Total hrs worked to date: 4,608.0		Hrs worked MTD: 4,608.0	Total: 45.0	528.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
S/V Margaret M	Survey Boat	12.0	12.0	
M/V Liam M	Tender Tug	12.0	12.0	
Manson 77	Crane Barge	0.0	24.0	
Manson 41	Crane Barge	0.0	24.0	
Manson 80	Anchor Barge	0.0	24.0	
Manson 85	Anchor Barge	0.0	24.0	
M/V Colonel	Crew Boat	12.0	12.0	
Jake Marshall	Shallow Draft Tug	12.0	12.0	
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0	
M/V Dixie	Tender Tug	0.0	24.0	
M/V Joan Cenac	Tender Tug	0.0	24.0	
M/V Christie C	Tender Tug	0.0	24.0	
Manson 20	Spill Barge	0.0	0.0	
Total operating hrs to date: 1,740.0		Idle hrs MTD: 60.0	Opr hrs MTD: 1,740.0	Total: 60.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 20 of 171		
		195				
PROJECT		DATE				
		24 Mar 2020 - Tuesday				
Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER				
		W9127819D0040 W9127819F0386				
Manson Construction	OPERATING ENGINEER			2.0	24.0	
Manson Construction	LABOR-CREW SUPERVISOR			2.0	16.0	
Manson Construction	DREDGE OPERATOR			2.0	24.0	
Manson Construction	CONSTRUCTION-RECORDS CLERK			1.0	12.0	
Manson Construction	WELDER			0.0	0.0	
Manson Construction	PROJECT MANAGER			0.0	0.0	
Manson Construction	PROJECT ENGINEER			2.0	16.0	
Manson Construction	FOREMAN			2.0	24.0	
Manson Construction	OILER			3.0	36.0	
Manson Construction	DREDGE CAPTAIN			1.0	12.0	
Manson Construction	CRANE OPERATOR			2.0	24.0	
Manson Construction	MATE			3.0	36.0	
Manson Construction	DECK HAND			13.0	156.0	
Manson Construction	CHIEF ENGINEER			1.0	8.0	
Manson Construction	BOAT CAPTAIN			8.0	108.0	
Total hrs worked to date:		5,152.0	Hrs worked MTD:		5,152.0	
			Total:		47.0 544.0	
EQUIPMENT HOURS						
Equipment Name	Description			Idle Hours	Operating Hours	
S/V Margaret M	Survey Boat			12.0	12.0	
M/V Liam M	Tender Tug			12.0	12.0	
Manson 77	Crane Barge			0.0	24.0	
Manson 41	Crane Barge			0.0	24.0	
Manson 80	Anchor Barge			0.0	24.0	
Manson 85	Anchor Barge			0.0	24.0	
M/V Colonel	Crew Boat			12.0	12.0	
Jake Marshall	Shallow Draft Tug			12.0	12.0	
M/V Piercy Jr.	Shallow Draft Tug			12.0	12.0	
M/V Dixie	Tender Tug			0.0	24.0	
M/V Joan Cenac	Tender Tug			0.0	24.0	
M/V Christie C	Tender Tug			0.0	24.0	
Manson 20	Spill Barge			0.0	0.0	
Total operating hrs to date:		1,968.0	Idle hrs MTD:	120.0	Opr hrs MTD:	1,968.0
			Total:		60.0 228.0	
MISHAP REPORTING (Describe mishaps)						
No mishaps reported today						
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 22 of 171	
		196		
PROJECT		DATE	25 Mar 2020 - Wednesday	
		CONTRACT NUMBER		
Maintenance Dredging of Mobile 30inch				
Manson Construction	OPERATING ENGINEER	2.0	24.0	
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0	
Manson Construction	DREDGE OPERATOR	2.0	24.0	
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0	
Manson Construction	WELDER	1.0	12.0	
Manson Construction	PROJECT MANAGER	0.0	0.0	
Manson Construction	PROJECT ENGINEER	2.0	16.0	
Manson Construction	FOREMAN	1.0	12.0	
Manson Construction	OILER	3.0	36.0	
Manson Construction	DREDGE CAPTAIN	1.0	12.0	
Manson Construction	CRANE OPERATOR	1.0	12.0	
Manson Construction	MATE	3.0	36.0	
Manson Construction	DECK HAND	11.0	132.0	
Manson Construction	CHIEF ENGINEER	1.0	8.0	
Manson Construction	BOAT CAPTAIN	8.0	96.0	
Manson Construction	SAFETY INSPECTOR	1.0	8.0	
Total hrs worked to date: 5,676.0		Hrs worked MTD: 5,676.0	Total: 47.0	524.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
S/V Margaret M	Survey Boat	12.0	12.0	
M/V Liam M	Tender Tug	12.0	12.0	
Manson 77	Crane Barge	0.0	24.0	
Manson 41	Crane Barge	0.0	24.0	
Manson 80	Anchor Barge	0.0	24.0	
Manson 85	Anchor Barge	0.0	24.0	
M/V Colonel	Crew Boat	12.0	12.0	
Jake Marshall	Shallow Draft Tug	12.0	12.0	
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0	
M/V Dixie	Tender Tug	0.0	24.0	
M/V Joan Cenac	Tender Tug	0.0	24.0	
M/V Christie C	Tender Tug	0.0	24.0	
Manson 20	Spill Barge	0.0	0.0	
Total operating hrs to date: 2,196.0		Idle hrs MTD: 180.0	Opr hrs MTD: 2,196.0	Total: 60.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 197	Page 23 of 171
		DATE 26 Mar 2020 - Thursday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 77 °F No Precipitation 15 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Dredge Robert M. White continued digging inbound at Mobile Bay. The dredge dug stations 265+55 to 257+50 on the red side of the channel at the start of the turning basin.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre shift safety meetings were conducted on day/night shifts. Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT The USACE has instructed us to stay on the Red side of the channel through the Turning Basin at which point we are to take a 300' cut out of the bulk of the Turning Basin material before setting back to dig into the bulk of the Turning Basin material.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Robert M. White 3/15/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction	SURVEYOR	4.0	32.0
Manson Construction	SPREADER OPERATOR	3.0	36.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 24 of 171		
		197				
PROJECT		DATE				
		26 Mar 2020 - Thursday				
Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER				
		W9127819D0040 W9127819F0386				
Manson Construction	OPERATING ENGINEER			2.0	24.0	
Manson Construction	LABOR-CREW SUPERVISOR			2.0	16.0	
Manson Construction	DREDGE OPERATOR			2.0	24.0	
Manson Construction	CONSTRUCTION-RECORDS CLERK			1.0	12.0	
Manson Construction	SAFETY INSPECTOR			1.0	8.0	
Manson Construction	WELDER			1.0	12.0	
Manson Construction	PROJECT MANAGER			0.0	0.0	
Manson Construction	PROJECT ENGINEER			2.0	16.0	
Manson Construction	FOREMAN			1.0	12.0	
Manson Construction	OILER			3.0	36.0	
Manson Construction	DREDGE CAPTAIN			1.0	12.0	
Manson Construction	CRANE OPERATOR			1.0	12.0	
Manson Construction	MATE			3.0	36.0	
Manson Construction	DECK HAND			11.0	132.0	
Manson Construction	CHIEF ENGINEER			1.0	8.0	
Manson Construction	BOAT CAPTAIN			9.0	108.0	
Total hrs worked to date:		6,212.0	Hrs worked MTD:		6,212.0	
			Total:		48.0 536.0	
EQUIPMENT HOURS						
Equipment Name	Description			Idle Hours	Operating Hours	
S/V Margaret M	Survey Boat			12.0	12.0	
M/V Liam M	Tender Tug			12.0	12.0	
Manson 77	Crane Barge			0.0	24.0	
Manson 41	Crane Barge			0.0	24.0	
Manson 80	Anchor Barge			0.0	24.0	
Manson 85	Anchor Barge			0.0	24.0	
M/V Colonel	Crew Boat			12.0	12.0	
Jake Marshall	Shallow Draft Tug			12.0	12.0	
M/V Piercy Jr.	Shallow Draft Tug			12.0	12.0	
M/V Dixie	Tender Tug			0.0	24.0	
M/V Joan Cenac	Tender Tug			0.0	24.0	
M/V Christie C	Tender Tug			0.0	24.0	
Manson 20	Spill Barge			0.0	0.0	
Total operating hrs to date:		2,424.0	Idle hrs MTD:	240.0	Opr hrs MTD:	2,424.0
			Total:		60.0 228.0	
MISHAP REPORTING (Describe mishaps)						
No mishaps reported today						
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 198	Page 25 of 171
		DATE 27 Mar 2020 - Friday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 78 °F No Precipitation 22 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Dredge Robert M. White continued digging inbound at Mobile Bay. Another 1500' of subline was added during the late morning. The dredge dug stations 257+50 to 247+85 on the red half of the channel in the turning basin.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre shift safety meetings were conducted on day/night shifts. Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT The USACE has instructed us to stay on the Red side of the channel through the Turning Basin at which point we are to take a 300' cut out of the bulk of the Turning Basin material. Following working our way up and through the Turning Basin, we are to set back and dig out the rest of the Turning Basin.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today No preparatory inspections held today			
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day Robert M. White 3/15/2020			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Manson Construction SURVEYOR 4.0 32.0			
Manson Construction SPREADER OPERATOR 3.0 36.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 198 Page 26 of 171

DATE
27 Mar 2020 - Friday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	2.0	16.0
Manson Construction	FOREMAN	1.0	12.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	11.0	132.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 6,760.0		Hrs worked MTD: 6,760.0	Total: 49.0 548.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	12.0	12.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 2,844.0		Idle hrs MTD: 396.0	Opr hrs MTD: 2,844.0 Total: 156.0 420.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 198	Page 27 of 171
		DATE 27 Mar 2020 - Friday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
199 Page 29 of 171

DATE
28 Mar 2020 - Saturday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	1.0	12.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 7,308.0		Hrs worked MTD: 7,308.0	Total: 48.0 548.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	12.0	12.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 3,264.0		Idle hrs MTD: 552.0	Opr hrs MTD: 3,264.0
		Total: 156.0	420.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 30 of 171	
		199		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	28 Mar 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
200

Page 32 of 171

DATE
29 Mar 2020 - Sunday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	4.0	48.0
Manson Construction	DECK HAND	14.0	168.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 7,892.0		Hrs worked MTD: 7,892.0	Total: 51.0 584.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 3,696.0		Idle hrs MTD: 696.0	Opr hrs MTD: 3,696.0 Total: 144.0 432.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 200	Page 33 of 171
		DATE 29 Mar 2020 - Sunday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 201	Page 34 of 171	
		DATE 30 Mar 2020 - Monday		
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386		
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 78 °F No Precipitation 19 MPH Wind			
QC NARRATIVES				
GENERAL COMMENTS Dredge Robert M. White continued digging inbound at Mobile Bay. The dredge dug stations 257+75 to 249+85 on the red side of the channel in the turning basin.				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre shift safety meetings were conducted on day/night shifts. Pre work JSA's were completed.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT The USACE has instructed to continue with a 400' cut directly adjacent to the recent initial 300' Turning Basin cut.				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today _____				
No preparatory inspections held today				
Initial Inspections held today _____				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description _____				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results _____				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description _____				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description _____				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day _____				
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name First Day Last Day _____				
Robert M. White 3/15/2020				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
Manson Construction		SURVEYOR	3.0	24.0
Manson Construction		SPREADER OPERATOR	3.0	36.0
Manson Construction		OPERATING ENGINEER	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 201 Page 35 of 171

DATE
30 Mar 2020 - Monday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	14.0	168.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 8,460.0		Hrs worked MTD: 8,460.0	Total: 50.0 568.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 4,128.0		Idle hrs MTD: 840.0	Opr hrs MTD: 4,128.0 Total: 144.0 432.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 201	Page 36 of 171
	DATE 30 Mar 2020 - Monday	

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
202 Page 38 of 171

DATE
31 Mar 2020 - Tuesday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	0.0	0.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 9,008.0		Hrs worked MTD: 9,008.0	Total: 48.0 548.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 4,560.0		Idle hrs MTD: 984.0	Opr hrs MTD: 4,560.0 Total: 144.0 432.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 202	Page 39 of 171
		DATE 31 Mar 2020 - Tuesday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 203 Page 41 of 171

DATE
01 Apr 2020 - Wednesday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	0.0	0.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 9,564.0		Hrs worked MTD: 556.0	Total: 49.0 556.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 4,992.0		Idle hrs MTD: 144.0	Opr hrs MTD: 432.0 Total: 144.0 432.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 203	Page 42 of 171
	DATE 01 Apr 2020 - Wednesday	

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 43 of 171	
		204		
PROJECT		DATE		
Maintenance Dredging of Mobile 30inch		02 Apr 2020 - Thursday		
CONTRACTOR		CONTRACT NUMBER		
Manson Construction		W9127819D0040 W9127819F0386		
CONTRACTOR		WEATHER		
Manson Construction		Weather Caused No Delay Temperature Min 60 °F Max 71 °F No Precipitation 23 MPH Wind		
QC NARRATIVES				
GENERAL COMMENTS				
Dredge Robert M. White continued digging inbound at Mobile Bay. The dredge dug stations 256+85 to 254+80 on the red side of the channel in the turning basin. The dredge was shutdown for an extended period of time to remove subline in the disposal area.				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
Pre shift safety meetings were conducted on day/night shifts. Pre work JSA's were completed.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT				
The USACE has instructed to continue with a 400' cut directly adjacent to the recent initial 300' Turning Basin cut. The USACE also instructed to continue with the rest of the Turning Basin upon completing this 400' cut.				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name First Day Last Day				
Robert M. White 3/15/2020				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
Manson Construction		SURVEYOR	3.0	24.0
Manson Construction		SPREADER OPERATOR	3.0	36.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
204 Page 44 of 171

DATE
02 Apr 2020 - Thursday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 10,120.0		Hrs worked MTD: 1,112.0	Total: 49.0 556.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 5,424.0		Idle hrs MTD: 288.0	Opr hrs MTD: 864.0 Total: 144.0 432.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 204	Page 45 of 171
		DATE 02 Apr 2020 - Thursday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 205 Page 47 of 171

DATE
03 Apr 2020 - Friday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 10,676.0		Hrs worked MTD: 1,668.0	Total: 49.0 556.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 5,856.0		Idle hrs MTD: 432.0	Opr hrs MTD: 1,296.0 Total: 144.0 432.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 205	Page 48 of 171
	DATE 03 Apr 2020 - Friday	

PROJECT Maintenance Dredging of Mobile 30inch	CONTRACT NUMBER W9127819D0040 W9127819F0386
--	--

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 206 Page 50 of 171

DATE
04 Apr 2020 - Saturday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 11,232.0		Hrs worked MTD: 2,224.0	Total: 49.0 556.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 6,288.0		Idle hrs MTD: 576.0	Opr hrs MTD: 1,728.0 Total: 144.0 432.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 51 of 171	
		206		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	04 Apr 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
No mishaps reported today				
Empty space for report content				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 207 Page 53 of 171

DATE
05 Apr 2020 - Sunday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	0.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	1.0	12.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	11.0	132.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	8.0	96.0
Total hrs worked to date: 11,728.0		Hrs worked MTD: 2,720.0	Total: 44.0 496.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 6,720.0		Idle hrs MTD: 720.0	Opr hrs MTD: 2,160.0 Total: 144.0 432.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 54 of 171	
		207		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	05 Apr 2020 - Sunday	
		CONTRACT NUMBER		
No mishaps reported today				
Empty space for report content				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 208	Page 55 of 171				
		DATE 06 Apr 2020 - Monday					
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386					
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 73 °F No Precipitation 15 MPH Wind						
QC NARRATIVES							
GENERAL COMMENTS							
Dredge Robert M. White continued digging inbound at Mobile Bay. The dredge dug stations 247+20 to 245+55 and 254+75 to 254+45 on the red side of the channel in the turning basin. volumes from 3/31 through 4/5 have been corrected due to over reporting.							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)							
Pre shift safety meetings were conducted on day/night shifts. Pre work JSA's were completed.							
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT							
The USACE has instructed to continue with a 3rd cut directly adjacent to the current 400' Turning Basin cut.							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)							
Preparatory Inspections held today _____							
No preparatory inspections held today							
Initial Inspections held today _____							
No initial inspections held today							
ACTIVITY START/FINISH							
Activity No Description _____							
No activities were started or finished today							
QC REQUIREMENTS							
Requirement No Type Description Results _____							
No QC requirements were completed today							
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)							
Item No Location Description _____							
No QC Deficiency items were issued today							
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)							
Item No Location Description _____							
No QC Deficiency items were corrected today							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)							
Name First Day Last Day _____							
No Contractors had their first or last day on the site							
VESSEL ON SITE							
Dredge Name First Day Last Day _____							
Robert M. White 3/15/2020							
LABOR HOURS							
Crew		Position		Number of Employees		Hours Worked	
Manson Construction		SURVEYOR		3.0		24.0	
Manson Construction		SPREADER OPERATOR		3.0		36.0	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
208 Page 56 of 171

DATE
06 Apr 2020 - Monday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	0.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	1.0	12.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	11.0	132.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	8.0	96.0
Total hrs worked to date: 12,224.0		Hrs worked MTD: 3,216.0	Total: 44.0 496.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 7,152.0		Idle hrs MTD: 864.0	Opr hrs MTD: 2,592.0 Total: 144.0 432.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 208	Page 57 of 171
		DATE 06 Apr 2020 - Monday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 209 Page 59 of 171

DATE
07 Apr 2020 - Tuesday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	1.0	12.0
Manson Construction	OILER	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	11.0	132.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	8.0	96.0
Total hrs worked to date: 12,740.0		Hrs worked MTD: 3,732.0	Total: 46.0 516.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 7,584.0		Idle hrs MTD: 1,008.0	Opr hrs MTD: 3,024.0 Total: 144.0 432.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 60 of 171	
		209		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	07 Apr 2020 - Tuesday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
No mishaps reported today				
Empty space for report content				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
210 Page 62 of 171

DATE
08 Apr 2020 - Wednesday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	1.0	12.0
Manson Construction	OILER	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	11.0	132.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	8.0	96.0
Total hrs worked to date: 13,256.0		Hrs worked MTD: 4,248.0	Total: 46.0 516.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 8,016.0		Idle hrs MTD: 1,152.0	Opr hrs MTD: 3,456.0 Total: 144.0 432.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 210	Page 63 of 171
		DATE 08 Apr 2020 - Wednesday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 211 Page 65 of 171

DATE
09 Apr 2020 - Thursday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	0.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	12.0
Manson Construction	OILER	3.0	48.0
Manson Construction	DREDGE CAPTAIN	0.0	12.0
Manson Construction	CRANE OPERATOR	2.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	12.0	132.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	8.0	96.0
Total hrs worked to date: 13,772.0		Hrs worked MTD: 4,764.0	Total: 46.0 516.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 8,448.0		Idle hrs MTD: 1,296.0	Opr hrs MTD: 3,888.0 Total: 144.0 432.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 211	Page 66 of 171
		DATE 09 Apr 2020 - Thursday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 212 Page 68 of 171

DATE
10 Apr 2020 - Friday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	0.0	8.0
Manson Construction	WELDER	0.0	12.0
Manson Construction	PROJECT MANAGER	0.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	12.0
Manson Construction	OILER	4.0	48.0
Manson Construction	DREDGE CAPTAIN	0.0	12.0
Manson Construction	CRANE OPERATOR	2.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	12.0	132.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	8.0	96.0
Total hrs worked to date:		14,288.0	Hrs worked MTD: 5,280.0
		Total:	44.0 516.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 212	Page 69 of 171
	DATE 10 Apr 2020 - Friday	

PROJECT Maintenance Dredging of Mobile 30inch	CONTRACT NUMBER W9127819D0040 W9127819F0386
--	--

Total operating hrs to date:	8,880.0	Idle hrs MTD:	1,440.0	Opr hrs MTD:	4,320.0	Total:	144.0	432.0
------------------------------	---------	---------------	---------	--------------	---------	--------	-------	-------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 71 of 171	
		213		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	11 Apr 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
Manson Construction	SPREADER OPERATOR	2.0	24.0	
Manson Construction	OPERATING ENGINEER	2.0	24.0	
Manson Construction	LABOR-CREW SUPERVISOR	1.0	16.0	
Manson Construction	DREDGE OPERATOR	2.0	24.0	
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	12.0	
Manson Construction	SAFETY INSPECTOR	0.0	8.0	
Manson Construction	WELDER	0.0	12.0	
Manson Construction	PROJECT MANAGER	0.0	8.0	
Manson Construction	PROJECT ENGINEER	1.0	8.0	
Manson Construction	FOREMAN	2.0	12.0	
Manson Construction	OILER	4.0	48.0	
Manson Construction	DREDGE CAPTAIN	0.0	12.0	
Manson Construction	CRANE OPERATOR	2.0	12.0	
Manson Construction	MATE	3.0	36.0	
Manson Construction	DECK HAND	12.0	132.0	
Manson Construction	CHIEF ENGINEER	1.0	8.0	
Manson Construction	BOAT CAPTAIN	8.0	96.0	
Total hrs worked to date: 14,804.0		Hrs worked MTD: 5,796.0	Total: 43.0	516.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 213	Page 72 of 171
	DATE 11 Apr 2020 - Saturday	

PROJECT Maintenance Dredging of Mobile 30inch	CONTRACT NUMBER W9127819D0040 W9127819F0386
--	--

Total operating hrs to date:	9,312.0	Idle hrs MTD:	1,584.0	Opr hrs MTD:	4,752.0	Total:	144.0	432.0
------------------------------	---------	---------------	---------	--------------	---------	--------	-------	-------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 214 Page 74 of 171

DATE
12 Apr 2020 - Sunday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	SURVEYOR	3.0	24.0
Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	0.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	8.0
Manson Construction	FOREMAN	2.0	12.0
Manson Construction	OILER	4.0	48.0
Manson Construction	DREDGE CAPTAIN	0.0	12.0
Manson Construction	CRANE OPERATOR	2.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	12.0	132.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	8.0	96.0
Total hrs worked to date: 15,312.0		Hrs worked MTD: 6,304.0	Total: 44.0 508.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 214	Page 75 of 171
DATE 12 Apr 2020 - Sunday	

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

S/V Osprey	Survey Boat				24.0	0.0
Total operating hrs to date:	9,744.0	Idle hrs MTD:	1,728.0	Opr hrs MTD:	5,184.0	Total: 144.0 432.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 77 of 171
215

DATE
13 Apr 2020 - Monday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	SPREADER OPERATOR	3.0	30.0
Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	0.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	0.0	0.0
Manson Construction	CRANE OPERATOR	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	11.0	132.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
<hr/> Total hrs worked to date: 15,830.0		<hr/> Hrs worked MTD: 6,822.0	
		<hr/> Total: 46.0 518.0	

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 215	Page 78 of 171
	DATE 13 Apr 2020 - Monday	

PROJECT Maintenance Dredging of Mobile 30inch	CONTRACT NUMBER W9127819D0040 W9127819F0386
--	--

Total operating hrs to date:	10,188.0	Idle hrs MTD:	1,860.0	Opr hrs MTD:	5,628.0	Total:	132.0	444.0
------------------------------	----------	---------------	---------	--------------	---------	--------	-------	-------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 216	Page 79 of 171
		DATE 14 Apr 2020 - Tuesday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 58 °F Max 74 °F 1 IN Precipitation 31 MPH Wind		
QC NARRATIVES GENERAL COMMENTS Dredge Robert M. White continued digging inbound at Mobile Bay. The dredge dug stations 232+15 to 229+95 of the green side of the channel. The dredge was down for 9 hours to move 3,000ft of subline and moved the spill barge from disposal area 3E to 2E. The dredge was also down for 30 minutes to fix the winch cables on the spill barge. Turbidity was not performed due to the dredge being down for spill barge movement. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Preshift safety meeting was conducted with crew. Pre work JSA's were completed. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Robert M. White 3/15/2020			
LABOR HOURS Crew Position Number of Employees Hours Worked Manson Construction SURVEYOR 4.0 32.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
216 Page 80 of 171

DATE
14 Apr 2020 - Tuesday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	SPREADER OPERATOR	3.0	30.0
Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	0.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	0.0	0.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	11.0	132.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
<hr/>			
Total hrs worked to date:	16,344.0	Hrs worked MTD:	7,336.0
		Total:	46.0 514.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 216	Page 81 of 171
	DATE 14 Apr 2020 - Tuesday	

PROJECT Maintenance Dredging of Mobile 30inch	CONTRACT NUMBER W9127819D0040 W9127819F0386
--	--

Total operating hrs to date:	10,632.0	Idle hrs MTD:	1,992.0	Opr hrs MTD:	6,072.0	Total:	132.0	444.0
------------------------------	----------	---------------	---------	--------------	---------	--------	-------	-------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
217 Page 83 of 171

DATE
15 Apr 2020 - Wednesday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	0.0
Manson Construction	FOREMAN	3.0	32.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	0.0	0.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	12.0	144.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 16,900.0		Hrs worked MTD: 7,892.0	Total: 50.0 556.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 11,076.0		Idle hrs MTD: 2,124.0	Opr hrs MTD: 6,516.0 Total: 132.0 444.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 217	Page 84 of 171
		DATE 15 Apr 2020 - Wednesday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 86 of 171
218

DATE
16 Apr 2020 - Thursday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	0.0
Manson Construction	FOREMAN	3.0	32.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	0.0	0.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	12.0	144.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	11.0	120.0
Total hrs worked to date: 17,456.0		Hrs worked MTD: 8,448.0	Total: 51.0 556.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 11,520.0		Idle hrs MTD: 2,256.0	Opr hrs MTD: 6,960.0
		Total: 132.0	444.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 87 of 171	
		218		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	16 Apr 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
219 Page 89 of 171

DATE
17 Apr 2020 - Friday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	SPREADER OPERATOR	3.0	36.0
Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	0.0
Manson Construction	FOREMAN	3.0	32.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	0.0	0.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	13.0	144.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	11.0	120.0
Total hrs worked to date: 18,012.0		Hrs worked MTD: 9,004.0	Total: 51.0 556.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	12.0	12.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 219	Page 90 of 171
	DATE 17 Apr 2020 - Friday	

PROJECT Maintenance Dredging of Mobile 30inch	CONTRACT NUMBER W9127819D0040 W9127819F0386
--	--

Total operating hrs to date:	11,964.0	Idle hrs MTD:	2,388.0	Opr hrs MTD:	7,404.0	Total:	132.0	444.0
------------------------------	----------	---------------	---------	--------------	---------	--------	-------	-------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
220 Page 92 of 171

DATE
18 Apr 2020 - Saturday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	12.0
Manson Construction	SAFETY INSPECTOR	0.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	0.0
Manson Construction	FOREMAN	3.0	32.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	0.0	0.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	12.0	144.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 18,568.0		Hrs worked MTD: 9,560.0	Total: 46.0 556.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	6.0	18.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 12,414.0		Idle hrs MTD: 2,514.0	Opr hrs MTD: 7,854.0
		Total: 126.0	450.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 93 of 171	
		220		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	18 Apr 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 221 Page 95 of 171

DATE
19 Apr 2020 - Sunday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	0.0
Manson Construction	SAFETY INSPECTOR	0.0	0.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	0.0
Manson Construction	FOREMAN	3.0	36.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	0.0	0.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	12.0	144.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 19,092.0		Hrs worked MTD: 10,084.0	Total: 46.0 524.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 12,870.0		Idle hrs MTD: 2,634.0	Opr hrs MTD: 8,310.0 Total: 120.0 456.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 221	Page 96 of 171
		DATE 19 Apr 2020 - Sunday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
No mishaps reported today			
Empty space for daily log content			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 222	Page 97 of 171																
		DATE 20 Apr 2020 - Monday																	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386																	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 72 °F 1 IN Precipitation 20 MPH Wind																		
QC NARRATIVES GENERAL COMMENTS Dredge Robert M. White continued digging inbound in Mobile River. The dredge dug Stations 227+00 to 221+90 on the Red Side of the Channel.																			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-shift safety meeting was conducted with crew. Pre work JSA's were completed.																			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT The RMW was instructed to continue North in the Mobile River to Sta. 130+00.																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																			
Preparatory Inspections held today _____ No preparatory inspections held today																			
Initial Inspections held today _____ No initial inspections held today																			
ACTIVITY START/FINISH																			
Activity No Description _____ No activities were started or finished today																			
QC REQUIREMENTS																			
Requirement No Type Description Results _____ No QC requirements were completed today																			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)																			
Item No Location Description _____ No QC Deficiency items were issued today																			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)																			
Item No Location Description _____ No QC Deficiency items were corrected today																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)																			
Name First Day Last Day _____ No Contractors had their first or last day on the site																			
VESSEL ON SITE																			
Dredge Name First Day Last Day _____ Robert M. White 3/15/2020																			
LABOR HOURS																			
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Manson Construction</td> <td>SURVEYOR</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Manson Construction</td> <td>SPREADER OPERATOR</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">36.0</td> </tr> <tr> <td>Manson Construction</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Manson Construction	SURVEYOR	3.0	24.0	Manson Construction	SPREADER OPERATOR	3.0	36.0	Manson Construction	OPERATING ENGINEER	2.0	24.0
Crew	Position	Number of Employees	Hours Worked																
Manson Construction	SURVEYOR	3.0	24.0																
Manson Construction	SPREADER OPERATOR	3.0	36.0																
Manson Construction	OPERATING ENGINEER	2.0	24.0																

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 222 Page 98 of 171

DATE
20 Apr 2020 - Monday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	12.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	3.0	36.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	0.0	0.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	12.0	144.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	11.0	132.0
Total hrs worked to date: 19,660.0		Hrs worked MTD: 10,652.0	Total: 50.0 568.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 13,326.0		Idle hrs MTD: 2,754.0	Opr hrs MTD: 8,766.0
		Total: 120.0	456.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 99 of 171	
		222		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	20 Apr 2020 - Monday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
223 Page 101 of 171

DATE
21 Apr 2020 - Tuesday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	SPREADER OPERATOR	4.0	48.0
Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	12.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	3.0	36.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	0.0	0.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	11.0	132.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	11.0	132.0
Total hrs worked to date: 20,236.0		Hrs worked MTD: 11,228.0	Total: 51.0 576.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 223	Page 102 of 171
	DATE 21 Apr 2020 - Tuesday	

PROJECT Maintenance Dredging of Mobile 30inch	CONTRACT NUMBER W9127819D0040 W9127819F0386
--	--

Total operating hrs to date:	13,782.0	Idle hrs MTD:	2,874.0	Opr hrs MTD:	9,222.0	Total:	120.0	456.0
------------------------------	----------	---------------	---------	--------------	---------	--------	-------	-------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 224 Page 104 of 171

DATE
22 Apr 2020 - Wednesday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	12.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	0.0	0.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 20,804.0		Hrs worked MTD: 11,796.0	Total: 48.0 568.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 14,238.0		Idle hrs MTD: 2,994.0	Opr hrs MTD: 9,678.0 Total: 120.0 456.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 105 of 171	
		224		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	22 Apr 2020 - Wednesday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 225 Page 107 of 171

DATE
23 Apr 2020 - Thursday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 21,356.0		Hrs worked MTD: 12,348.0	Total: 49.0 552.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 14,682.0		Idle hrs MTD: 3,126.0	Opr hrs MTD: 10,122.0 0
			Total: 132.0 444.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 225	Page 108 of 171
		DATE 23 Apr 2020 - Thursday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 226	Page 109 of 171
		DATE 24 Apr 2020 - Friday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 78 °F No Precipitation 12 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS The dredge remained down today due to mechanics conducting repairs to the hydraulic engine.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-shift safety meeting was conducted with crew. Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Received a verbal notification of the next assignment. The R.M. White will be dredging STA 320+00 to 465+00 in the Mobile Upper Bay.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Robert M. White 3/15/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction	SURVEYOR	4.0	32.0
Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 226 Page 110 of 171

DATE
24 Apr 2020 - Friday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 21,908.0		Hrs worked MTD: 12,900.0	Total: 49.0 552.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 15,138.0		Idle hrs MTD: 3,246.0	Opr hrs MTD: 10,578.0 0
		Total:	120.0 456.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 111 of 171	
		226		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	24 Apr 2020 - Friday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
No mishaps reported today				
Empty space for report content				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 227	Page 112 of 171
		DATE 25 Apr 2020 - Saturday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 78 °F No Precipitation 16 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Repairs finished early morning and the R.M. White continued digging inbound in the Mobile River. The dredge dug stations 211+65 to 204+85 on the red side of the channel.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre-shift safety meeting was conducted with crew. Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Robert M. White 3/15/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction	SURVEYOR	3.0	24.0
Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 113 of 171
227

DATE
25 Apr 2020 - Saturday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	0.0
Manson Construction	SAFETY INSPECTOR	0.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 22,440.0		Hrs worked MTD: 13,432.0	Total: 46.0 532.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 15,594.0	Idle hrs MTD: 3,366.0	Opr hrs MTD: 11,034.0	Total: 120.0 456.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 114 of 171	
		227		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	25 Apr 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 116 of 171				
		228					
PROJECT Maintenance Dredging of Mobile 30inch		DATE	26 Apr 2020 - Sunday				
		CONTRACT NUMBER	W9127819D0040 W9127819F0386				
Manson Construction	OPERATING ENGINEER	2.0	24.0				
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0				
Manson Construction	DREDGE OPERATOR	2.0	24.0				
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	0.0				
Manson Construction	SAFETY INSPECTOR	0.0	8.0				
Manson Construction	WELDER	1.0	12.0				
Manson Construction	PROJECT MANAGER	0.0	0.0				
Manson Construction	PROJECT ENGINEER	1.0	8.0				
Manson Construction	FOREMAN	2.0	24.0				
Manson Construction	OILER	3.0	36.0				
Manson Construction	DREDGE CAPTAIN	1.0	12.0				
Manson Construction	CRANE OPERATOR	1.0	12.0				
Manson Construction	MATE	2.0	24.0				
Manson Construction	DECK HAND	13.0	156.0				
Manson Construction	CHIEF ENGINEER	1.0	8.0				
Manson Construction	BOAT CAPTAIN	10.0	120.0				
Total hrs worked to date:		22,972.0	Hrs worked MTD:	13,964.0	Total:	46.0	532.0

EQUIPMENT HOURS				Idle Hours	Operating Hours				
Equipment Name	Description								
S/V Margaret M	Survey Boat			12.0	12.0				
M/V Liam M	Tender Tug			12.0	12.0				
Manson 77	Crane Barge			0.0	24.0				
Manson 41	Crane Barge			0.0	24.0				
Manson 80	Anchor Barge			0.0	24.0				
Manson 85	Anchor Barge			0.0	24.0				
M/V Colonel	Crew Boat			12.0	12.0				
Jake Marshall	Shallow Draft Tug			12.0	12.0				
M/V Piercy Jr.	Shallow Draft Tug			0.0	24.0				
M/V Dixie	Tender Tug			0.0	24.0				
M/V Joan Cenac	Tender Tug			0.0	24.0				
M/V Christie C	Tender Tug			0.0	24.0				
Manson 20	Spill Barge			0.0	24.0				
Manitowoc 4100 S2 Crane	Crawler Crane			12.0	12.0				
American 7260 Crane	Crawler Crane			12.0	12.0				
Manson 29	Spud Barge			0.0	24.0				
Manson 19	Supply Barge			0.0	24.0				
Manson 18	Supply Barge			0.0	24.0				
CIT 105	Deck Barge			0.0	24.0				
HMT-33	Deck Barge			0.0	24.0				
Manson 87	Skidder Barge			12.0	12.0				
M/V Champion	24 Hour Crewboat			0.0	24.0				
M/V SDB-7	Deck Boat			24.0	0.0				
S/V Osprey	Survey Boat			12.0	12.0				
Total operating hrs to date:		16,050.0	Idle hrs MTD:	3,486.0	Opr hrs MTD:	11,490.0	Total:	120.0	456.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 117 of 171	
		228		
PROJECT		DATE	26 Apr 2020 - Sunday	
		Maintenance Dredging of Mobile 30inch		
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 119 of 171
229

DATE
27 Apr 2020 - Monday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	0.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
<hr/> Total hrs worked to date: 23,532.0		<hr/> Hrs worked MTD: 14,524.0	
		<hr/> Total: 49.0 560.0	

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 229	Page 120 of 171
	DATE 27 Apr 2020 - Monday	

PROJECT Maintenance Dredging of Mobile 30inch	CONTRACT NUMBER W9127819D0040 W9127819F0386
--	--

Total operating hrs to date: 16,506.0	Idle hrs MTD: 3,606.0	Opr hrs MTD: 11,946.0	Total: 120.0	456.0
---------------------------------------	-----------------------	-----------------------	--------------	-------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
230 Page 122 of 171

DATE
28 Apr 2020 - Tuesday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	10.0	120.0
Total hrs worked to date: 24,100.0		Hrs worked MTD: 15,092.0	Total: 51.0 568.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	12.0	12.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 16,974.0		Idle hrs MTD: 3,714.0	Opr hrs MTD: 12,414.0 0
			Total: 108.0 468.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 230	Page 123 of 171
		DATE 28 Apr 2020 - Tuesday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 231 Page 125 of 171

DATE
29 Apr 2020 - Wednesday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	1.0	12.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 24,656.0		Hrs worked MTD: 15,648.0	Total: 50.0 556.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	24.0	0.0
Total operating hrs to date: 17,418.0		Idle hrs MTD: 3,846.0	Opr hrs MTD: 12,858.0 0
		Total: 132.0	444.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 126 of 171	
		231		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	29 Apr 2020 - Wednesday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
No mishaps reported today				
Empty space for daily log content				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 232 Page 128 of 171

DATE
30 Apr 2020 - Thursday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 25,212.0		Hrs worked MTD: 16,204.0	Total: 50.0 556.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 17,874.0		Idle hrs MTD: 3,966.0	Opr hrs MTD: 13,314.0 0
		Total: 120.0	456.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 129 of 171	
		232		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	30 Apr 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
No mishaps reported today				
Empty space for report content				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 233 Page 131 of 171

DATE
01 May 2020 - Friday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	2.0	16.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	1.0	12.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 25,756.0		Hrs worked MTD: 544.0	Total: 49.0 544.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 18,330.0		Idle hrs MTD: 120.0	Opr hrs MTD: 456.0
		Total: 120.0	456.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 233	Page 132 of 171
	DATE 01 May 2020 - Friday	

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 134 of 171
234

DATE
02 May 2020 - Saturday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	12.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	1.0	12.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 26,292.0		Hrs worked MTD: 1,080.0	Total: 48.0 536.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 18,786.0		Idle hrs MTD: 240.0	Opr hrs MTD: 912.0
		Total: 120.0	456.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 135 of 171	
		234		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	02 May 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 235 Page 137 of 171

DATE
03 May 2020 - Sunday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	0.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	0.0	0.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	1.0	12.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 26,816.0		Hrs worked MTD: 1,604.0	Total: 47.0 524.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 19,242.0		Idle hrs MTD: 360.0	Opr hrs MTD: 1,368.0 Total: 120.0 456.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 138 of 171	
		235		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	03 May 2020 - Sunday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
No mishaps reported today				
Empty space for report content				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 236 Page 140 of 171

DATE
04 May 2020 - Monday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	8.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	1.0	12.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date:		27,356.0	
Hrs worked MTD:		2,144.0	
Total:		49.0	540.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 236	Page 141 of 171
	DATE 04 May 2020 - Monday	

PROJECT Maintenance Dredging of Mobile 30inch	CONTRACT NUMBER W9127819D0040 W9127819F0386
--	--

Total operating hrs to date:	19,698.0	Idle hrs MTD:	480.0	Opr hrs MTD:	1,824.0	Total:	120.0	456.0
------------------------------	----------	---------------	-------	--------------	---------	--------	-------	-------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
237 Page 143 of 171

DATE
05 May 2020 - Tuesday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	8.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	0.0	0.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	1.0	12.0
Manson Construction	OILER	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	13.0	156.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 27,892.0		Hrs worked MTD: 2,680.0	Total: 48.0 536.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 20,154.0		Idle hrs MTD: 600.0	Opr hrs MTD: 2,280.0 Total: 120.0 456.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 144 of 171	
		237		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	05 May 2020 - Tuesday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 238	Page 145 of 171	
		DATE 06 May 2020 - Wednesday		
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386		
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 82 °F No Precipitation 20 MPH Wind			
QC NARRATIVES GENERAL COMMENTS Dredge Robert M. White continued digging outbound in Mobile River. The dredge dug outbound from Sta. 178+60 to 183+10 on the Green side of the channel and outbound from Sta. 178+00 to 179+50 on the Red side of the channel.				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre work JSA's were completed.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today _____ No preparatory inspections held today				
Initial Inspections held today _____ No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description _____ No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results _____ No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description _____ No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description _____ No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day _____ No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name First Day Last Day _____ Robert M. White 3/15/2020				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
Manson Construction		SURVEYOR	4.0	32.0
Manson Construction		SPREADER OPERATOR	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 238 Page 146 of 171

DATE
06 May 2020 - Wednesday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	8.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	0.0	0.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	1.0	12.0
Manson Construction	OILER	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	15.0	180.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 28,440.0		Hrs worked MTD: 3,228.0	Total: 49.0 548.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	0.0	24.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 20,610.0		Idle hrs MTD: 720.0	Opr hrs MTD: 2,736.0 Total: 120.0 456.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 147 of 171	
		238		
PROJECT		DATE	06 May 2020 - Wednesday	
		Maintenance Dredging of Mobile 30inch		
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 239	Page 148 of 171
		DATE 07 May 2020 - Thursday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 58 °F Max 75 °F No Precipitation 17 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Dredge Robert M. White continued digging finished digging outbound and turned around to dig inbound in Mobile River. The dredge dug outbound from Sta. 179+50 to 183+00 on the Red side of the channel and inbound from Sta. 178+00 to 176+00 on the Red side of the channel.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____ Robert M. White 3/15/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction	SURVEYOR	4.0	32.0
Manson Construction	SPREADER OPERATOR	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 149 of 171
239

DATE
07 May 2020 - Thursday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	8.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	0.0	0.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	1.0	12.0
Manson Construction	OILER	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	15.0	180.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 28,988.0		Hrs worked MTD: 3,776.0	Total: 49.0 548.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	24.0	0.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	12.0	12.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 21,054.0		Idle hrs MTD: 852.0	Opr hrs MTD: 3,180.0
		Total: 132.0	444.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 150 of 171	
		239		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	07 May 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 240	Page 151 of 171
		DATE 08 May 2020 - Friday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 77 °F 1 IN Precipitation 35 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Dredge Robert M. White continued digging inbound in Mobile River. The dredge dug on the Red side of the channel from Sta. 175+00 to 167+35.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today No preparatory inspections held today			
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day Robert M. White 3/15/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction	SURVEYOR	4.0	32.0
Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 240 Page 152 of 171

DATE
08 May 2020 - Friday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	8.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	0.0	0.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	1.0	12.0
Manson Construction	OILER	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	15.0	180.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 29,536.0		Hrs worked MTD: 4,324.0	Total: 49.0 548.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	24.0	0.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	12.0	0.0
S/V Osprey	Survey Boat	12.0	0.0
Total operating hrs to date: 21,474.0		Idle hrs MTD: 984.0	Opr hrs MTD: 3,600.0 Total: 132.0 420.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 153 of 171	
		240		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	08 May 2020 - Friday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
No mishaps reported today				
Empty space for report content				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 241	Page 154 of 171
		DATE 09 May 2020 - Saturday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 58 °F Max 76 °F 1 IN Precipitation 20 MPH Wind		
QC NARRATIVES GENERAL COMMENTS Dredge Robert M. White continued digging inbound in Mobile River. The dredge dug on the Red side of the channel from Sta. 167+35 to 162+05 and on the Green side of the channel from Sta. 177+75 to 175+50.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Robert M. White 3/15/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction	SURVEYOR	4.0	32.0
Manson Construction	SPREADER OPERATOR	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 155 of 171
241

DATE
09 May 2020 - Saturday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	0.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	0.0	0.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	0.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	15.0	180.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 30,080.0		Hrs worked MTD: 4,868.0	Total: 48.0 544.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	24.0	0.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	12.0	0.0
S/V Osprey	Survey Boat	12.0	0.0
Total operating hrs to date: 21,894.0		Idle hrs MTD: 1,116.0	Opr hrs MTD: 4,020.0
		Total: 132.0	420.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 241	Page 156 of 171
		DATE 09 May 2020 - Saturday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 242	Page 157 of 171
		DATE 10 May 2020 - Sunday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 78 °F No Precipitation 16 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Dredge Robert M. White continued digging inbound in Mobile River. The dredge dug on the Green side of the channel from Sta. 175+50 to 170+60.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre work JSA's were completed. Sunday safety meetings were conducted with the crew.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Robert M. White 3/15/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Manson Construction	SURVEYOR	4.0	32.0
Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 158 of 171
242

DATE
10 May 2020 - Sunday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	0.0	0.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	0.0	0.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	0.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	15.0	180.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	9.0	108.0
Total hrs worked to date: 30,624.0		Hrs worked MTD: 5,412.0	Total: 48.0 544.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	24.0	0.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	12.0	12.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 22,338.0		Idle hrs MTD: 1,248.0	Opr hrs MTD: 4,464.0 Total: 132.0 444.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 159 of 171	
		242		
PROJECT Maintenance Dredging of Mobile 30inch		DATE	10 May 2020 - Sunday	
		CONTRACT NUMBER	W9127819D0040 W9127819F0386	
No mishaps reported today				
Empty space for report content				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 243	Page 160 of 171
		DATE 11 May 2020 - Monday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 79 °F No Precipitation 19 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Dredge Robert M. White continued digging inbound in Mobile River. The dredge dug on the Green side of the channel from Sta. 170+60 to 167+20. The dredge was down for 12 hours and 10 min for adding and removing pipe in the disposal area.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____ Robert M. White 3/15/2020			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Manson Construction SURVEYOR 5.0 40.0			
Manson Construction SPREADER OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
243 Page 161 of 171

DATE
11 May 2020 - Monday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	8.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	0.0	0.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	0.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	2.0	24.0
Manson Construction	DECK HAND	14.0	168.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	11.0	132.0
Total hrs worked to date: 31,184.0		Hrs worked MTD: 5,972.0	Total: 50.0 560.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	24.0	0.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	12.0	12.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 22,782.0		Idle hrs MTD: 1,380.0	Opr hrs MTD: 4,908.0 Total: 132.0 444.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 243	Page 162 of 171
		DATE 11 May 2020 - Monday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 244	Page 163 of 171
		DATE 12 May 2020 - Tuesday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
CONTRACTOR Manson Construction	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 77 °F No Precipitation 20 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Dredge Robert M. White continued digging inbound in Mobile River. The dredge dug on the Green side of the channel from Sta. 167+20 to 163+30. The dredge was shut down late in the morning to lay 2500' of subline behind the dredge.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Pre work JSA's were completed.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____ Robert M. White 3/15/2020			
LABOR HOURS			
Crew Position Number of Employees Hours Worked			
Manson Construction SURVEYOR 7.0 56.0			
Manson Construction SPREADER OPERATOR 2.0 24.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
244 Page 164 of 171

DATE
12 May 2020 - Tuesday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	8.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	0.0	0.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	14.0	168.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	11.0	132.0
Total hrs worked to date: 31,784.0		Hrs worked MTD: 6,572.0	Total: 54.0 600.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	24.0	0.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	12.0	12.0
S/V Osprey	Survey Boat	12.0	12.0
Total operating hrs to date: 23,226.0		Idle hrs MTD: 1,512.0	Opr hrs MTD: 5,352.0 Total: 132.0 444.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 244	Page 165 of 171
		DATE 12 May 2020 - Tuesday	
PROJECT Maintenance Dredging of Mobile 30inch		CONTRACT NUMBER W9127819D0040 W9127819F0386	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 167 of 171
245

DATE
13 May 2020 - Wednesday

PROJECT
Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER
W9127819D0040 W9127819F0386

Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	8.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	15.0	180.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	11.0	132.0
<hr/> Total hrs worked to date: 32,404.0		<hr/> Hrs worked MTD: 7,192.0	
		<hr/> Total: 56.0 620.0	

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	24.0	0.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 245	Page 168 of 171
	DATE 13 May 2020 - Wednesday	

PROJECT Maintenance Dredging of Mobile 30inch	CONTRACT NUMBER W9127819D0040 W9127819F0386
--	--

Total operating hrs to date: 23,658.0	Idle hrs MTD: 1,656.0	Opr hrs MTD: 5,784.0	Total: 144.0	432.0
---------------------------------------	-----------------------	----------------------	--------------	-------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
246 Page 170 of 171

DATE
14 May 2020 - Thursday

PROJECT

Maintenance Dredging of Mobile 30inch

CONTRACT NUMBER

W9127819D0040 W9127819F0386

Manson Construction	SPREADER OPERATOR	2.0	24.0
Manson Construction	OPERATING ENGINEER	2.0	24.0
Manson Construction	LABOR-CREW SUPERVISOR	1.0	8.0
Manson Construction	DREDGE OPERATOR	2.0	24.0
Manson Construction	CONSTRUCTION-RECORDS CLERK	1.0	8.0
Manson Construction	SAFETY INSPECTOR	1.0	8.0
Manson Construction	WELDER	1.0	12.0
Manson Construction	PROJECT MANAGER	1.0	8.0
Manson Construction	PROJECT ENGINEER	1.0	8.0
Manson Construction	FOREMAN	2.0	24.0
Manson Construction	OILER	3.0	36.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	CRANE OPERATOR	1.0	12.0
Manson Construction	MATE	3.0	36.0
Manson Construction	DECK HAND	15.0	180.0
Manson Construction	CHIEF ENGINEER	1.0	8.0
Manson Construction	BOAT CAPTAIN	11.0	132.0
Total hrs worked to date: 33,032.0		Hrs worked MTD: 7,820.0	Total: 57.0 628.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
S/V Margaret M	Survey Boat	12.0	12.0
M/V Liam M	Tender Tug	12.0	12.0
Manson 77	Crane Barge	0.0	24.0
Manson 41	Crane Barge	0.0	24.0
Manson 80	Anchor Barge	0.0	24.0
Manson 85	Anchor Barge	0.0	24.0
M/V Colonel	Crew Boat	12.0	12.0
Jake Marshall	Shallow Draft Tug	12.0	12.0
M/V Piercy Jr.	Shallow Draft Tug	24.0	0.0
M/V Dixie	Tender Tug	0.0	24.0
M/V Joan Cenac	Tender Tug	0.0	24.0
M/V Christie C	Tender Tug	0.0	24.0
Manson 20	Spill Barge	0.0	24.0
Manitowoc 4100 S2 Crane	Crawler Crane	12.0	12.0
American 7260 Crane	Crawler Crane	12.0	12.0
Manson 29	Spud Barge	0.0	24.0
Manson 19	Supply Barge	0.0	24.0
Manson 18	Supply Barge	0.0	24.0
CIT 105	Deck Barge	0.0	24.0
HMT-33	Deck Barge	0.0	24.0
Manson 87	Skidder Barge	12.0	12.0
M/V Champion	24 Hour Crewboat	0.0	24.0
M/V SDB-7	Deck Boat	24.0	0.0
S/V Osprey	Survey Boat	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 246	Page 171 of 171
	DATE 14 May 2020 - Thursday	

PROJECT Maintenance Dredging of Mobile 30inch	CONTRACT NUMBER W9127819D0040 W9127819F0386
--	--

Total operating hrs to date:	24,090.0	Idle hrs MTD:	1,800.0	Opr hrs MTD:	6,216.0	Total:	144.0	432.0
------------------------------	----------	---------------	---------	--------------	---------	--------	-------	-------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------