

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.			
CONTRACT NO. W9127818D0008 W9127818F0444										Page 1 of 215			
CONTRACT TITLE Dredging of Biloxi Harbor					CONTRACTOR Inland Dredging					REPORT NO. 42			
CHARACTER OF REPORT <input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/19/2018			
DREDGE NAME AND TYPE Kelly L										SHIFTS PER DAY 2		DAYS PER WEEK 7	
SIZE			HORSEPOWER			NO. OF CREW MEMBERS							
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL					
24	0	3600	24	0	27	4	0	31					
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0				
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0						
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION							
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM							
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 54 °F / 60 °F		VISIBILITY 5 MI		WIND 5.0/W MPH				
WORK PERFORMED					DISTRIBUTION OF WORK								
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.			
AVERAGE WIDTH OF CUT	FT	150			PUMPING OR DREDGING				0	0			
TOTAL ADVANCE THIS PERIOD	FT	0			PCT OF EFFECTIVE TIME				0%				
TOTAL ADVANCE PREVIOUSLY	FT	0			BOOSTER (IN LINE)								
TOTAL ADVANCE TO DATE	FT	0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)								
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0			
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	0			
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0		
						CLEARING CUTTER AND SUCTION HEAD				0	0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0		
						TO AND FROM WHARF OR ANCHORAGE				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0		
AMOUNT DREDGE THIS DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT PREVIOUSLY REPORTED		0		0		SHORE LINE AND SHORE WORK				0	0		
TOTAL AMOUNT DREDGED TO DATE		0		0		WAITING FOR BOOSTER				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
						WAITING FOR ATTENDANT PLANT				0	0		
OPERATING SUPPLIES						PREPARATION AND MAKING UP TOW				0	0		
						TRANSFERRING PLANT BETWEEN WORKS				0	0		
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
ITEM	UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS				0	0		
FUEL	BBL	0		0		FIRE DRILL				0	0		
ELECTRICITY	KW	0		0		MOVING OUT OF WAY OF TRAFFIC				0	0		
LUBRICANTS	GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0		
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				24	0		
12/19/2018		12/19/2018				PCT. OF NON-EFFECTIVE				100%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 2 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 1	
DREDGE		Kelly L				DATE 12/19/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0008 W9127818F0444										CONTRACT TITLE Dredging of Biloxi Harbor										CONTRACTOR Inland Dredging										REPORT NO. 2	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/20/2018											
DREDGE										NAME AND TYPE Kelly L					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
24			0		3600		24		0		27		4		0		31														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION N/A					DISPOSAL AREA USED N/A					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 50 °F / 57 °F		VISIBILITY 5 MI		WIND 11.5/NW MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)										HR.		MIN.													
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING										0		0													
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME										0%															
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES										0		0													
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES										0		0													
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES										0		0							
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD										0		0													
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS										0		0													
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE										0		0													
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB										0		0													
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS										0		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK										0		0													
OPERATING SUPPLIES						WAITING FOR BOOSTER										0		0													
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)										0		0													
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT										0		0											
FUEL		BBL		0		0		PREPARATION AND MAKING UP TOW										0		0											
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS										0		0											
LUBRICANTS		GAL		0		0		LAY TIME OFF SHIFT AND SATURDAYS										0		0											
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS										0		0													
12/19/2018		12/19/2018				FIRE DRILL										0		0													
						MOVING OUT OF WAY OF TRAFFIC										0		0													
						MISCELLANEOUS (EXPLAIN IN REMARKS)										24		0													
						TOTAL NON-EFFECTIVE TIME										24		0													
						PCT. OF NON-EFFECTIVE										100%															
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										24		0													

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 4 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 2	
DREDGE		Kelly L				DATE 12/20/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 5 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 3	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/21/2018			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 27	SHORE 4	OTHER 0	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 44 °F / 59 °F		VISIBILITY 5 MI		WIND 10.8/NW MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
12/19/2018		12/19/2018				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			24	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 6 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 3	
DREDGE		Kelly L				DATE 12/21/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 7 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 4			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/22/2018			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	27	4	0	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 39 °F / 65 °F		VISIBILITY 5 MI		WIND 6.2/S MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				24	0
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				100%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 8 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 4	
DREDGE		Kelly L				DATE 12/22/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 9 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 5			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/23/2018			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	27	4	0	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 56 °F / 74 °F		VISIBILITY 5 MI		WIND 6.5/W MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY	CONSUMED		CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	0		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE			SUNDAYS AND HOLIDAYS				0	0
12/19/2018	12/19/2018					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 10 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 5	
DREDGE		Kelly L				DATE 12/23/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	0	00:00	MAJOR REPAIRS	0	0	
Tow Vessel	Inland Cardinal	0	00:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS	0	0	
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS	0	0	
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME	0	0	
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 11 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 6			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/24/2018			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	27	4	0	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 50 °F / 62 °F		VISIBILITY 5 MI		WIND 6.7/E MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES											
COMMODITY	CONSUMED		CREDITED			WAITING FOR BOOSTER				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL	BBL	0		0		WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY	KW	0		0		PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS	GAL	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
MOB DATE	DREDGE START		DEMOB DATE			LAY TIME OFF SHIFT AND SATURDAYS				0	0
12/19/2018	12/19/2018					SUNDAYS AND HOLIDAYS				0	0
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)											
PCT. OF NON-EFFECTIVE 100%											
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK) 24 0											

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 12 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 6	
DREDGE		Kelly L				DATE 12/24/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 13 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 7			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/25/2018			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	27	4	0	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 49 °F / 73 °F		VISIBILITY 5 MI		WIND 6.9/SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	0		0	LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0		0	SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	0		0	FIRE DRILL				0	0	
MOB DATE	DREDGE START		DEMOB DATE			MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018	12/19/2018					MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 14 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 7	
DREDGE		Kelly L				DATE 12/25/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 15 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 8	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/26/2018			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 27	SHORE 4	OTHER 0	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 61 °F / 72 °F		VISIBILITY 5 MI		WIND 14.4/E MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
12/19/2018		12/19/2018				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			24	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 16 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 8	
DREDGE		Kelly L				DATE 12/26/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 17 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 9	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/27/2018			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	27	4	0	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 66 °F / 75 °F		VISIBILITY 5 MI		WIND 19.5/SE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		150		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT		0		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	0		0		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	0	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2018	12/19/2018				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0	
					TOTAL NON-EFFECTIVE TIME				24	0	
					PCT. OF NON-EFFECTIVE				100%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 18 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 9	
DREDGE		Kelly L				DATE 12/27/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 19 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 10			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/28/2018			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 27	SHORE 4	OTHER 0	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 72 °F		VISIBILITY 5 MI		WIND 7.5/SW MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 20 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 10	
DREDGE		Kelly L				DATE 12/28/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 21 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 11			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/29/2018			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	27	4	0	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 57 °F / 61 °F		VISIBILITY 5 MI		WIND 8.2/NE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				24	0
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				100%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 22 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 11	
DREDGE		Kelly L				DATE 12/29/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 23 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 12				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/30/2018				
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
24		0	3600	24	0	27	4	0	31			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 57 °F / 75 °F		VISIBILITY 5 MI		WIND 6.5/SE MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT DREDGE THIS DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT PREVIOUSLY REPORTED		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
TOTAL AMOUNT DREDGED TO DATE		0		0		SHORE LINE AND SHORE WORK				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR BOOSTER				0	0	
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0	
ITEM		UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW				0	0
FUEL		BBL	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
ELECTRICITY		KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
LUBRICANTS		GAL	0		0		SUNDAYS AND HOLIDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		FIRE DRILL				0	0	
12/19/2018		12/19/2018				MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0	
						TOTAL NON-EFFECTIVE TIME				24	0	
						PCT. OF NON-EFFECTIVE				100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 24 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 12	
DREDGE		Kelly L				DATE 12/30/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 25 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 13	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/31/2018			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 27	SHORE 4	OTHER 0	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 65 °F / 78 °F		VISIBILITY 5 MI		WIND 10.6/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2018		12/19/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 26 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 13	
DREDGE		Kelly L				DATE 12/31/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 27 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 14			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/01/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	27	4	0	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 63 °F / 67 °F		VISIBILITY 5 MI		WIND 4.8/NE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	0		0	LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0		0	SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	0		0	FIRE DRILL				0	0	
MOB DATE	DREDGE START		DEMOB DATE			MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018	12/19/2018					MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 28 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 14	
DREDGE		Kelly L				DATE 01/01/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 29 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 15			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/02/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	27	4	0	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 62 °F / 72 °F		VISIBILITY 5 MI		WIND 6.5/NW MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				24	0
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				100%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 30 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 15	
DREDGE		Kelly L				DATE 01/02/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	0	00:00	MAJOR REPAIRS	0	0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION	0	0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS	0	0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS	0	0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME	0	0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD	24	0	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 31 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 16			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/03/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	27	4	0	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 56 °F / 70 °F		VISIBILITY 5 MI		WIND 9.8/W MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				24	0
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				100%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 32 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 16	
DREDGE		Kelly L				DATE 01/03/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.					
										Page 33 of 215					
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.							
W9127818D0008 W9127818F0444		Dredging of Biloxi Harbor			Inland Dredging			17							
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE							
								01/04/2019							
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK							
		Kelly L				2		7							
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS								
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL					
		24	0	3600	24	0	20	4	0	24					
LOCATION/CHANNEL OF WORK															
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)					
		N/A			N/A			0		0					
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER					
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %					
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING							
					0			0							
RIVER/TIDE STAGE		MIN		0	TIME		00:00	MAX		0	TIME		00:00	GAGE LOCATION	
		MIN		0	TIME		00:00	MAX		0	TIME		00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)			VISIBILITY		WIND					
		Weather Caused No Delay			48 °F / 68 °F			9 MI		9.5 W MPH					
WORK PERFORMED						DISTRIBUTION OF WORK									
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.				
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0				
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%					
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)									
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0				
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0				
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0				
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0				
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0				
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0				
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0				
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0				
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0				
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0				
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0				
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0				
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0				
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0				
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0				
12/19/2018		12/19/2018				FIRE DRILL				0	0				
						MOVING OUT OF WAY OF TRAFFIC				0	0				
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0				
						TOTAL NON-EFFECTIVE TIME				0	0				
						PCT. OF NON-EFFECTIVE				0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0				

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 34 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 17	
DREDGE		Kelly L				DATE 01/04/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	0	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	00:00	MISCELLANEOUS		24	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		24	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 35 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 18	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/05/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 19	SHORE 4	OTHER 0	TOTAL 23	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 43 °F / 65 °F		VISIBILITY 9 MI		WIND 3.9 N MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
12/19/2018		12/19/2018				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			0	0	
						PCT. OF NON-EFFECTIVE			0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 36 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 18
DREDGE		Kelly L			DATE 01/05/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	24	0
				TOTAL LOST TIME	24	0
				PERCENTAGE OF TOTAL TIME	100%	
				TOTAL TIME IN PERIOD	24	0
QC NARRATIVE(S) GENERAL COMMENTS No activities were performed.						
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 37 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 19			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/06/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	23	4	0	27		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 39 °F / 71 °F		VISIBILITY 9 MI		WIND 2.3 SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		0			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES											
COMMODITY	CONSUMED		CREDITED			WAITING FOR BOOSTER				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL	BBL	0		0		WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY	KW	0		0		PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS	GAL	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
MOB DATE	DREDGE START		DEMOB DATE			LAY TIME OFF SHIFT AND SATURDAYS				0	0
12/19/2018	12/19/2018					SUNDAYS AND HOLIDAYS				0	0
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)											
0											

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 38 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging	
DREDGE		Kelly L			REPORT NO. 19	
DREDGE					DATE 01/06/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	24	0
				TOTAL LOST TIME	24	0
				PERCENTAGE OF TOTAL TIME	100%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 39 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 20			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/07/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	0	0	28		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 41 °F / 70 °F		VISIBILITY 9 MI		WIND 3.9 S MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		0			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	0
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW				0	0
FUEL	BBL	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
LUBRICANTS	GAL	0		0		SUNDAYS AND HOLIDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		FIRE DRILL				0	0
12/19/2018		12/19/2018				MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 40 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 20
DREDGE		Kelly L				DATE 01/07/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	24	0
				TOTAL LOST TIME	24	0
				PERCENTAGE OF TOTAL TIME	100%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)
GENERAL COMMENTS
 No activities were performed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 41 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 21				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/08/2019				
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
24		0	3600	24	0	25	4	0	29			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 100 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 52 °F / 75 °F		VISIBILITY 9 MI		WIND 4.2 W MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		0			PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	0		0			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
ITEM		UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0	
FUEL	BBL	0		0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
ELECTRICITY	KW	0		0	SUNDAYS AND HOLIDAYS				0	0		
LUBRICANTS	GAL	0		0	FIRE DRILL				0	0		
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018	12/19/2018	12/19/2018	12/19/2018	12/19/2018	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				0	0	
						PCT. OF NON-EFFECTIVE				0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 42 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 21	
DREDGE		Kelly L				DATE 01/08/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	Hopper 028-943	0	00:00	MAJOR REPAIRS		0	0
Barge	Ramp/Equipment 028-949	0	24:00	CESSATION		0	0
Barge	Anchor 028-954	0	24:00	COLLISIONS		0	0
Barge	Fuel 028-932	0	24:00	MISCELLANEOUS		24	0
Barge	Deck 028-951	0	24:00	TOTAL LOST TIME		24	0
Tender Vessel	Tiger	0	12:00	PERCENTAGE OF TOTAL TIME	100%		
Survey Boat	Secant	0	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Crew began building pipeline for start up on lateral channel.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 43 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 22			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 01/09/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	25	4	0	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION N/A			DISPOSAL AREA USED N/A		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	-0.64	TIME	09:46	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 42 °F / 61 °F		VISIBILITY 10 MI		WIND 12.1 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT		0		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	0		0		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	0	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2018	12/19/2018				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				0	0	
					PCT. OF NON-EFFECTIVE				0%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 44 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 22	
DREDGE		Kelly L			DATE 01/09/2019		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Barge	Hopper 028-943	0	00:00	MAJOR REPAIRS	0	0	
Barge	Ramp/Equipment 028-949	0	24:00	CESSATION	0	0	
Barge	Anchor 028-954	0	24:00	COLLISIONS	0	0	
Barge	Fuel 028-932	0	24:00	MISCELLANEOUS	24	0	
Barge	Deck 028-951	0	24:00	TOTAL LOST TIME	24	0	
Tender Vessel	Tiger	0	12:00	PERCENTAGE OF TOTAL TIME	100%		
Survey Boat	Secant	0	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Crew began building pipeline for start up on lateral channel. Wilco began prepping deer island for start up.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 45 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 23			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/10/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	32	4	0	36		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	-0.51	TIME	10:10	MAX	1.08	TIME	00:01	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 37 °F / 59 °F		VISIBILITY 10 MI		WIND 9.7/N MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 46 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 23	
DREDGE		Kelly L			DATE 01/10/2019		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Barge	Hopper 028-943	0	00:00	MAJOR REPAIRS	0	0	
Barge	Ramp/Equipment 028-949	0	24:00	CESSATION	0	0	
Barge	Anchor 028-954	0	24:00	COLLISIONS	0	0	
Barge	Fuel 028-932	0	24:00	MISCELLANEOUS	24	0	
Barge	Deck 028-951	0	24:00	TOTAL LOST TIME	24	0	
Tender Vessel	Tiger	0	12:00	PERCENTAGE OF TOTAL TIME	100%		
Survey Boat	Secant	0	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Crew began building pipeline for start up on lateral channel. Wilco began prepping deer island for start up.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 47 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 24	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/11/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 21	SHORE 4	OTHER 0	TOTAL 25	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	-0.35	TIME	10:21	MAX	0.89	TIME	12:27	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 34 °F / 60 °F		VISIBILITY 10 MI		WIND 5.6/E MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2018		12/19/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 48 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 24	
DREDGE		Kelly L				DATE 01/11/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	Hopper 028-943	0	00:00	MAJOR REPAIRS		0	0
Barge	Ramp/Equipment 028-949	0	24:00	CESSATION		0	0
Barge	Anchor 028-954	0	24:00	COLLISIONS		0	0
Barge	Fuel 028-932	0	24:00	MISCELLANEOUS		24	0
Barge	Deck 028-951	0	24:00	TOTAL LOST TIME		24	0
Tender Vessel	Tiger	0	12:00	PERCENTAGE OF TOTAL TIME	100%		
Survey Boat	Secant	0	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

crew built 2,000ft of plastic pipe and put floats in place. dredge was moved near the start position in the lateral channel

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 49 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 25			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/12/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	25	4	0	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	-0.18	TIME	10:11	MAX	0.66	TIME	00:42	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0.41	TIME	23:47	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 47 °F / 68 °F		VISIBILITY 8 MI		WIND 9.1/SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 50 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 25	
DREDGE		Kelly L				DATE 01/12/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Barge	Hopper 028-943	0	00:00	MAJOR REPAIRS		0	0
Barge	Ramp/Equipment 028-949	0	24:00	CESSATION		0	0
Barge	Anchor 028-954	0	24:00	COLLISIONS		0	0
Barge	Fuel 028-932	0	24:00	MISCELLANEOUS		24	0
Barge	Deck 028-951	0	24:00	TOTAL LOST TIME		24	0
Tender Vessel	Tiger	0	12:00	PERCENTAGE OF TOTAL TIME	100%		
Survey Boat	Secant	0	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Anchors were set in position for start up. The crew finished connecting the pipeline and put out lights. The silt boom was partially installed in the D/A.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 51 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 26			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/13/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	4	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 100+42 to 97+16			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 11,289		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 11,289		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.04	TIME	09:21	MAX	0.40	TIME	18:53	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 42 °F / 59 °F		VISIBILITY 5 MI		WIND 10.0 N MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				6	35
TOTAL ADVANCE THIS PERIOD	FT		326			PCT OF EFFECTIVE TIME				27%	
TOTAL ADVANCE PREVIOUSLY	FT		0			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		326			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	20
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				1	15
FLOATING PIPE	2,810	SHORE PIPE	500	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	30
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,310			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	11,289		11,289			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0		0			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	11,289		11,289			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,714.78		1,714.78			SHORE LINE AND SHORE WORK				2	20
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY	CONSUMED		CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	1,100		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE			SUNDAYS AND HOLIDAYS				0	0
12/19/2018	12/19/2018					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	25
						PCT. OF NON-EFFECTIVE				18%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				11	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 52 of 215		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0444		Dredging of Biloxi Harbor		Inland Dredging		26	
DREDGE		Kelly L				DATE	
						01/13/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		3	5
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		9	55
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME		13	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	54%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge began outbound digging and dug from station 100+42 to 97+16 and removed 11,289 CY. (3:05 MOR) A coupling for the service water pump needed to be replaced. (9:55 Non-pay) The dredge did not begin digging until 9:55am.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 53 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 27			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/14/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	32	4	0	36		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 97+16 to 95+51			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 2,597		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 13,886		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.29	TIME	04:14	MAX	0.83	TIME	18:12	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 41 °F / 45 °F		VISIBILITY 10 MI		WIND 10.0 N MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				3	50
TOTAL ADVANCE THIS PERIOD	FT		165			PCT OF EFFECTIVE TIME 16%					
TOTAL ADVANCE PREVIOUSLY	FT		326			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		491			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	35
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	25
FLOATING PIPE	2,970	SHORE PIPE	500	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,470			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	2,597		2,597			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	11,289		11,289			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	13,886		13,886			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	677.48		677.48			SHORE LINE AND SHORE WORK				7	10
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	800		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				12	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				20	10
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				84%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 54 of 215		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0444		Dredging of Biloxi Harbor		Inland Dredging		27	
DREDGE		Kelly L				DATE	
						01/14/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued outbound digging and dug from station 97+16 to 95+51 and removed 2,597CY. (12:00 MISC) - Was instructed by the USACE to abandon the western corridor on Deer island and we would be on 70% pay until we could resume digging operations while utilizing the eastern corridor.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 55 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 28			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/15/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	32	4	0	36		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 62+15 to 63+91			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 2,541		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 16,427		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	-0.29	TIME	04:14	MAX	0.83	TIME	18:12	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 38 °F / 53 °F		VISIBILITY 9 MI		WIND 6.7 N MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				5	5
TOTAL ADVANCE THIS PERIOD	FT		176			PCT OF EFFECTIVE TIME 21%					
TOTAL ADVANCE PREVIOUSLY	FT		491			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		667			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	15
FLOATING PIPE	4,130	SHORE PIPE	1,200	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		5,330			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	2,541		2,541		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	13,886		13,886		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	16,427		16,427		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	499.87		499.87		SHORE LINE AND SHORE WORK				0	50	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	500		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				17	5
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				18	10
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				76%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	15

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 56 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 28	
DREDGE		Kelly L				DATE 01/15/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	45
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME		0	45
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	3%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge started back up in the Lateral cut of Biloxi Bay at 17:05. The dredge dug inbound from Sta. 62+15 to 63+91 and removed 2,541 CY of material. 17:05 MISC - Switching from the western corridor to the eastern corridor on Deer Island. 0:45 OR - Bolts needed to be replaced on the dutchman.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 57 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 29			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/16/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	4	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 63+91 to 71+15			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 23,533		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 39,960		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7		AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN	-0.60	TIME	04:24	MAX	1.07	TIME	18:39	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 36 °F / 62 °F		VISIBILITY 10 MI		WIND 2.0 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				18	0
TOTAL ADVANCE THIS PERIOD		FT		724		PCT OF EFFECTIVE TIME 75%					
TOTAL ADVANCE PREVIOUSLY		FT		667		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,391		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	10
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	35
FLOATING PIPE 3,890		SHORE PIPE 1,200		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	5
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,090		CLEARING CUTTER AND SUCTION HEAD				0	25
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		23,533		23,533		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		16,427		16,427		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		39,960		39,960		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,307.39		1,307.39		SHORE LINE AND SHORE WORK				1	35
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	10
ITEM		UNIT		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL		BBL		1,561		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY		KW		0		TOTAL NON-EFFECTIVE TIME				6	0
LUBRICANTS		GAL		0		PCT. OF NON-EFFECTIVE				25%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 58 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 29
DREDGE		Kelly L				DATE 01/16/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued inbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 63+91 to 71+15 and removed 23,533 Cy of material.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 59 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 30	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/17/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	4	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 71+15 to 78+58			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 25,729		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 65,689		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7		AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN	-0.89	TIME	04:57	MAX	1.30	TIME	19:19	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 48 °F / 66 °F		VISIBILITY 10 MI		WIND 6.2/W MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		170		PUMPING OR DREDGING				18	55	
TOTAL ADVANCE THIS PERIOD	FT		743		PCT OF EFFECTIVE TIME 79%						
TOTAL ADVANCE PREVIOUSLY	FT		1,391		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		2,134		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	20	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				1	20	
FLOATING PIPE	3,890	SHORE PIPE	1,200	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	30
TOTAL LENGTH OF DISCHARGE PIPE	FT		5,090		CLEARING CUTTER AND SUCTION HEAD				0	40	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	25,729		25,729		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	39,960		39,960		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	65,689		65,689		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,360.12		1,360.12		SHORE LINE AND SHORE WORK				1	5	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,900		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				3	55	
					PCT. OF NON-EFFECTIVE				16%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	50	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 60 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 30
DREDGE		Kelly L				DATE 01/17/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	1	10
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME	1	10
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	5%	
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued inbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 71+15 to 78+58 and removed 25,729 Cy of material. Miscellaneous 1:10 The flap valve had some cracks that needed to be welded.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 61 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 31	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/18/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 31	SHORE 4	OTHER 0	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 78+58 to 86+64			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 23,610		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 89,299		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 10%	CLAY 0%	MUD 0%	SILT 80%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 10%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7		AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN	-1.13	TIME	05:39	MAX	1.50	TIME	16:06	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 58 °F / 70 °F		VISIBILITY 2 MI		WIND 5.1/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				20	30
TOTAL ADVANCE THIS PERIOD		FT		806		PCT OF EFFECTIVE TIME 85%					
TOTAL ADVANCE PREVIOUSLY		FT		2,134		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,940		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	10
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	25
FLOATING PIPE 4,450		SHORE PIPE 1,200		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	45
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,650		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		23,610		23,610		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		65,689		65,689		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		89,299		89,299		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,151.71		1,151.71		SHORE LINE AND SHORE WORK				0	10
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,900		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2018		12/19/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	30
						PCT. OF NON-EFFECTIVE 15%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 62 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 31
DREDGE		Kelly L				DATE 01/18/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued inbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 78+58 to 86+64 and removed 23,610 Cy of material.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 63 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 32			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/19/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	4	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 86+64 to 94+40			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 29,353		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 118,652		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	-1.30	TIME	06:27	MAX	1.63	TIME	20:57	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 43 °F / 73 °F		VISIBILITY 5 MI		WIND 13.4/S MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				20	25
TOTAL ADVANCE THIS PERIOD	FT		776			PCT OF EFFECTIVE TIME 85%					
TOTAL ADVANCE PREVIOUSLY	FT		2,940			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		3,716			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				1	5
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				1	35
FLOATING PIPE	5,010	SHORE PIPE	1,200	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,210			CLEARING CUTTER AND SUCTION HEAD				0	25
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	29,353		29,353			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	89,299		89,299			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	118,652		118,652			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,437.70		1,437.70			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM	UNIT	CONSUMED		CREDITED		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	2,800		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				3	5
						PCT. OF NON-EFFECTIVE				13%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 64 of 215		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0444		Dredging of Biloxi Harbor		Inland Dredging		32	
DREDGE		Kelly L				DATE	
						01/19/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		0	30
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME		0	30
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	2%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued inbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 86+64 to 94+40 and removed 29,353 Cy of material. Miscellaneous 0:30 to change grease line on the ladder.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 65 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 33	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/20/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	4	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 94+40 to 95+72, and 62+35 to 59+70			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 12,367		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 131,019		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7		AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN	-1.38	TIME	07:18	MAX	1.67	TIME	21:51	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 33 °F / 47 °F		VISIBILITY 10 MI		WIND 10.4/N MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		170		PUMPING OR DREDGING				10	25	
TOTAL ADVANCE THIS PERIOD	FT		397		PCT OF EFFECTIVE TIME 43%						
TOTAL ADVANCE PREVIOUSLY	FT		3,716		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		4,113		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	25	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	55	
FLOATING PIPE	5,610	SHORE PIPE	1,200	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,810		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	12,367		12,367		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	118,652		118,652		CHANGING LOCATION OF PLANT ON JOB				3	40	
TOTAL AMOUNT DREDGED TO DATE	131,019		131,019		LOSS DUE TO OPPOSING NATURAL ELEMENTS				8	35	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,187.23		1,187.23		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	2,200		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				13	35	
					PCT. OF NON-EFFECTIVE				57%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 66 of 215		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0444		Dredging of Biloxi Harbor		Inland Dredging		33	
DREDGE		Kelly L				DATE	
						01/20/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge completed inbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 94+40 to 95+72 and began outbound dredging at Sta. 62+35 to 59+70. The dredge removed 12,367 Cy of material. (Loss due to natural elements 8:35) High winds 35-45 knots and choppy water.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 67 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 34			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 01/21/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3600	24	0	31	4	0	35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 59+70 to 55+91			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 14,206		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 145,225		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	-1.35	TIME	08:10	MAX	1.60	TIME	22:45	GAGE LOCATION	Biloxi E Access Red Beacon 22
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 29 °F / 57 °F		VISIBILITY 10 MI		WIND 6.1/E MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				12	25
TOTAL ADVANCE THIS PERIOD		FT		379		PCT OF EFFECTIVE TIME				52%	
TOTAL ADVANCE PREVIOUSLY		FT		4,113		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,492		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	25
FLOATING PIPE 4,160		SHORE PIPE 1,700		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,860		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		14,206		14,206		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		131,019		131,019		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		145,225		145,225		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,144.11		1,144.11		SHORE LINE AND SHORE WORK				3	45
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,400		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				7	40
						PCT. OF NON-EFFECTIVE				32%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				20	5

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 68 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 34	
DREDGE		Kelly L				DATE 01/21/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0	
Tow Vessel	Inland Cardinal	0	12:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0	
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	3	55	
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME	3	55	
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	16%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 59+70 to 55+91 and removed 14,206 Cy of material. (Miscellaneous 0:10) The dredge had to replace a fuel filter on the generator. (Miscellaneous 3:45) The crew took excessive time adding pipe to the shore line.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 69 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 35	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/22/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	4	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 55+91 to 52+38			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 12,002		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 157,227		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 40 %	CLAY 0 %	MUD 50 %	SILT 10 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7		AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN	-1.20	TIME	09:02	MAX	1.41	TIME	23:37	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 38 °F / 64 °F		VISIBILITY 5 MI		WIND 11.1 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		170		PUMPING OR DREDGING				10	15	
TOTAL ADVANCE THIS PERIOD	FT		353		PCT OF EFFECTIVE TIME 43%						
TOTAL ADVANCE PREVIOUSLY	FT		4,492		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		4,845		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				1	25	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	40	
FLOATING PIPE	4,480	SHORE PIPE	2,200	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,680		CLEARING CUTTER AND SUCTION HEAD				0	45	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	12,002		12,002		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	145,225		145,225		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	157,227		157,227		LOSS DUE TO OPPOSING NATURAL ELEMENTS				10	55	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,170.93		1,170.93		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,100		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				13	45	
					PCT. OF NON-EFFECTIVE				57%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 70 of 215		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0444		Dredging of Biloxi Harbor		Inland Dredging		35	
DREDGE		Kelly L				DATE	
						01/22/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 55+91 to 52+38 and removed 12,002 Cy of material. At 13:05 the dredge ceased pumping due to water levels on Deer Island not receding from weather conditions.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 71 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 36			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/23/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	4	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 52+38 to 52+38			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 157,227		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	-0.94	TIME	09:49	MAX	0	TIME	00:00	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 44 °F / 70 °F		VISIBILITY 8 MI		WIND 16.1/S MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		4,845			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		4,845			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	4,480	SHORE PIPE	2,200	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,680			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	157,227		157,227			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	157,227		157,227			LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	100		0	LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0		0	SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	0		0	FIRE DRILL				0	0	
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 72 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 36
DREDGE		Kelly L				DATE 01/23/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge did not start back pumping due to water levels on Deer Island not receding from weather conditions.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 73 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 37	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/24/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	4	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 52+31 to 48+92			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 12,058		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 169,285		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7		AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN	-0.62	TIME	10:26	MAX	1.11	TIME	00:28	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 36 °F / 53 °F		VISIBILITY 8 MI		WIND 9.3/N MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		170		PUMPING OR DREDGING				10	15	
TOTAL ADVANCE THIS PERIOD	FT		339		PCT OF EFFECTIVE TIME 43%						
TOTAL ADVANCE PREVIOUSLY	FT		4,845		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		5,184		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	5	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				1	10	
FLOATING PIPE	4,480	SHORE PIPE	2,200	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,680		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	12,058		12,058		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	157,227		157,227		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	169,285		169,285		LOSS DUE TO OPPOSING NATURAL ELEMENTS				10	55	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,176.39		1,176.39		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,500		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				12	10	
					PCT. OF NON-EFFECTIVE				51%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	25	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 74 of 215		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0444		Dredging of Biloxi Harbor		Inland Dredging		37	
DREDGE		Kelly L				DATE	
						01/24/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		1	35
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME		1	35
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	7%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge started back up and continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 52+31 to 48+92 and removed 12,058 Cy of material on to Deer Island. (Miscellaneous 1:35) Port anchor buoy disconnected from the port anchor.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 75 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 38			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/25/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	4	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 48+92 to 41+85			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 22,945		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 192,230		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7		AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN	-0.26	TIME	10:33	MAX	0.72	TIME	01:14	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 34 °F / 57 °F		VISIBILITY 8 MI		WIND 6.2/N MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				20	0
TOTAL ADVANCE THIS PERIOD	FT		707			PCT OF EFFECTIVE TIME 83%					
TOTAL ADVANCE PREVIOUSLY	FT		5,184			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		5,891			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				1	25
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				1	45
FLOATING PIPE	4,720	SHORE PIPE	2,200	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	50
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,920			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	22,945		22,945			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	169,285		169,285			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	192,230		192,230			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,147.25		1,147.25			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY	CONSUMED		CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,400		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE			SUNDAYS AND HOLIDAYS				0	0
12/19/2018	12/19/2018					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	0
						PCT. OF NON-EFFECTIVE				17%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 76 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 38
DREDGE		Kelly L			DATE 01/25/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 48+92 to 41+85 and removed 22,945 Cy of material on to Deer Island.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 77 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 39			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 01/26/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	4	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 41+85 to 37+21			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 15,987		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 208,217		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	0.02	TIME	09:11	MAX	0.30	TIME	01:40	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0.29	TIME	17:18	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 30 °F / 61 °F		VISIBILITY 8 MI		WIND 2.0/NE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		170		PUMPING OR DREDGING				14	0	
TOTAL ADVANCE THIS PERIOD	FT		464		PCT OF EFFECTIVE TIME 58%						
TOTAL ADVANCE PREVIOUSLY	FT		5,891		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		6,355		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				4	20	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				1	10	
FLOATING PIPE	5,120	SHORE PIPE	2,200	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		7,320		CLEARING CUTTER AND SUCTION HEAD				0	25	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	15,987		15,987		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	192,230		192,230		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	208,217		208,217		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,141.93		1,141.93		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
COMMODITY					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
COMMODITY					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
COMMODITY					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	35	
COMMODITY					TOTAL NON-EFFECTIVE TIME				6	30	
					PCT. OF NON-EFFECTIVE				27%		
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				20	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 78 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 39	
DREDGE		Kelly L				DATE 01/26/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		3	30
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME		3	30
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	15%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 41+85 to 37+21 and removed 15,987 Cy of material on to Deer Island. (Miscellaneous 70% 0:35) The dredge was down per the instruction of the COE (in order to let the water levels lower in the DA). (Miscellaneous 0% 3:30) Replace the starboard spud cable.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 79 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 40			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 01/27/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3600	24	0	31	4	0	35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 37+21 to 30+89			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 20,508		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 228,725		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	-0.11	TIME	03:23	MAX	0.59	TIME	16:49	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 39 °F / 58 °F		VISIBILITY 8 MI		WIND 2.0/NW MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				18	25
TOTAL ADVANCE THIS PERIOD		FT		632		PCT OF EFFECTIVE TIME 77%					
TOTAL ADVANCE PREVIOUSLY		FT		6,355		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,987		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	0
FLOATING PIPE 5,680		SHORE PIPE 2,700		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,380		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		20,508		20,508		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		208,217		208,217		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		228,725		228,725		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,113.56		1,113.56		SHORE LINE AND SHORE WORK				3	5
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	3,400		7,000		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				5	35
						PCT. OF NON-EFFECTIVE				23%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 80 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 40	
DREDGE		Kelly L				DATE 01/27/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 37+21 to 30+89 and removed 20,508 Cy of material on to Deer Island.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 81 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 41			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/28/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	4	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 30+89 to 24+51			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 20,508		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 249,233		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	-0.46	TIME	03:33	MAX	0.85	TIME	15:18	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 40 °F / 60 °F		VISIBILITY 10 MI		WIND N 29 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				18	40
TOTAL ADVANCE THIS PERIOD	FT		638			PCT OF EFFECTIVE TIME 78%					
TOTAL ADVANCE PREVIOUSLY	FT		6,987			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		7,625			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				1	50
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				1	30
FLOATING PIPE	6,170	SHORE PIPE	1,700	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				1	30
TOTAL LENGTH OF DISCHARGE PIPE	FT		7,870			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	20,508		20,508			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	228,725		228,725			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	249,233		249,233			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,098.64		1,098.64			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	2,500		2,500		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				4	50
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				20%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 82 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 41	
DREDGE		Kelly L				DATE 01/28/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		0	30
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME		0	30
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	2%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 30+89 to 24+51. The dredge removed 20,508 Cy of material utilizing the eastern corridor of Deer Island.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 83 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 42	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/29/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 27	SHORE 4	OTHER 0	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 24+51 to 23+37			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 4,283		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 253,516		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7		AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN	-0.73	TIME	04:11	MAX	1.05	TIME	17:54	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 27 °F / 52 °F		VISIBILITY 10 MI		WIND N 32 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				3	50
TOTAL ADVANCE THIS PERIOD		FT		114		PCT OF EFFECTIVE TIME 16%					
TOTAL ADVANCE PREVIOUSLY		FT		7,625		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		7,739		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	55
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	15
FLOATING PIPE 6,470		SHORE PIPE 1,700		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,170		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		4,283		4,283		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		249,233		249,233		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		253,516		253,516		LOSS DUE TO OPPOSING NATURAL ELEMENTS				19	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,117.30		1,117.30		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	1,700		1,700		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS				0	0
12/19/2018	12/19/2018					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				20	10
						PCT. OF NON-EFFECTIVE 84%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 84 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 42	
DREDGE		Kelly L				DATE 01/29/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0	
Tow Vessel	Inland Cardinal	0	12:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0	
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	0	0	
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME	0	0	
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 24+51 to 23+37. The dredge removed 4,283 Cy of material utilizing the eastern corridor of Deer Island. A large portion of the day the dredge spent shut down due to severe weather. @ 70% - 19:00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 85 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 43			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/30/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	4	0	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 24+51 to 23+37			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 17,893		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 271,409		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	-0.90	TIME	04:51	MAX	1.16	TIME	18:41	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 33 °F / 50 °F		VISIBILITY 10 MI		WIND N 9 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				17	35
TOTAL ADVANCE THIS PERIOD	FT		563			PCT OF EFFECTIVE TIME 73%					
TOTAL ADVANCE PREVIOUSLY	FT		7,739			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		8,302			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	40
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				1	15
FLOATING PIPE	6,770	SHORE PIPE	1,700	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		8,470			CLEARING CUTTER AND SUCTION HEAD				0	15
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		17,893		17,893		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		253,516		253,516		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		271,409		271,409		LOSS DUE TO OPPOSING NATURAL ELEMENTS				3	30
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,017.61		1,017.61		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	2,100		2,100	LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0		0	SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	0		0	FIRE DRILL				0	0	
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018	12/19/2018	12/19/2018	12/19/2018	12/19/2018	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				5	40
						PCT. OF NON-EFFECTIVE				24%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	15

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 86 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 43	
DREDGE		Kelly L				DATE 01/30/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0	
Tow Vessel	Inland Cardinal	0	24:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0	
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	0	45	
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME	0	45	
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	3%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 23+37 to 17+74. The dredge removed 17,893 Cy of material utilizing the eastern corridor of Deer Island. The Dredge Kelly L has continued dredging operations. The ALCO is having some issues with the "sock filter", leaving us with 0% time. We intend on changing the filter out the next time an issue arises. Estimated date until completion of lateral channel: 02/02/2019.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 87 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 44			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/31/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	4	0	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 17+74 to 16+35			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 4,782		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 276,191		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	-0.98	TIME	05:29	MAX	1.22	TIME	19:49	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 34 °F / 59 °F		VISIBILITY 8 MI		WIND 6.8 SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				4	10
TOTAL ADVANCE THIS PERIOD	FT		139			PCT OF EFFECTIVE TIME 17%					
TOTAL ADVANCE PREVIOUSLY	FT		8,302			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		8,441			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				2	55
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	25
FLOATING PIPE	7,010	SHORE PIPE	1,700	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	40
TOTAL LENGTH OF DISCHARGE PIPE	FT		8,710			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	4,782		4,782			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	271,409		271,409			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	276,191		276,191			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,147.68		1,147.68			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
COMMODITY						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
ITEM	UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS				0	0
FUEL	BBL	2,250		0		FIRE DRILL				0	0
ELECTRICITY	KW	0		0		MOVING OUT OF WAY OF TRAFFIC				0	0
LUBRICANTS	GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
MOB DATE 12/19/2018						TOTAL NON-EFFECTIVE TIME				4	0
						DREDGE START 12/19/2018				DEMOB DATE	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				8	10

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 88 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 44	
DREDGE		Kelly L				DATE 01/31/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0	
Tow Vessel	Inland Cardinal	0	24:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0	
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	15	50	
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME	15	50	
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	66%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 17+74 to 16+35. The dredge removed 4,782 Cy of material utilizing the eastern corridor of Deer Island. The Dredge Kelly L has continued dredging operations. The ALCO had the sock filter replaced. When the engine room crew went to start up the ALCO again they could not. Thompson CAT was called out and it was determined that a new piston, sleeve kit, cylinder and fuel injector were needed. MISC (15:50)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 89 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 45			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/01/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	4	0	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 17+74 to 16+35			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 5,763		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 281,954		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 7			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	-1	TIME	06:06	MAX	1.23	TIME	20:18	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 49 °F / 67 °F		VISIBILITY 10 MI		WIND E 14 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				4	45
TOTAL ADVANCE THIS PERIOD		FT		189		PCT OF EFFECTIVE TIME				20%	
TOTAL ADVANCE PREVIOUSLY		FT		8,441		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		8,630		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10
FLOATING PIPE 7,010		SHORE PIPE 1,700		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,710		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		5,763		5,763		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		276,191		276,191		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		281,954		281,954		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,213.26		1,213.26		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		1,000		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	10
						PCT. OF NON-EFFECTIVE				1%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				4	55

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 90 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 45	
DREDGE		Kelly L				DATE 02/01/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	05:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	24:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		19	5
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME		19	5
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	80%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 16+35 to 14+46. The dredge removed 5,763 Cy of material utilizing the eastern corridor of Deer Island. The dredge started back up at 18:55.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 91 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 46			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/02/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	4	0	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 14+46 to 9+39			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 18,414		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 300,368		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 9			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	-0.97	TIME	06:41	MAX	1.21	TIME	21:01	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 43 °F / 60 °F		VISIBILITY 10 MI		WIND 5 NE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				16	25
TOTAL ADVANCE THIS PERIOD	FT		507			PCT OF EFFECTIVE TIME 68%					
TOTAL ADVANCE PREVIOUSLY	FT		8,630			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		9,137			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				2	10
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				1	20
FLOATING PIPE	7,610	SHORE PIPE	1,700	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	10
TOTAL LENGTH OF DISCHARGE PIPE	FT		9,310			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	18,414		18,414			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	281,954		281,954			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	300,368		300,368			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,121.66		1,121.66			SHORE LINE AND SHORE WORK				0	25
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY	CONSUMED		CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,500		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE			SUNDAYS AND HOLIDAYS				0	0
12/19/2018	12/19/2018					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	5
						PCT. OF NON-EFFECTIVE				17%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				20	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 92 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 46
DREDGE		Kelly L				DATE 02/02/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	05:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	3	30
Tender Vessel	Tiger	0	24:00	TOTAL LOST TIME	3	30
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	15%	
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued outbound digging on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 14+46 to 9+39. The dredge removed 18,414 Cy of material utilizing the eastern corridor of Deer Island. (1:10) MISC Tried to add shore pipe and was unable to (2:20) MISC - ring broke on pipeline

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 93 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 47			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/03/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	4	0	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 9+39 to 3+45			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 18,720		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 319,088		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 9			AFTER DREDGING 13			
RIVER/TIDE STAGE		MIN	-0.91	TIME	07:15	MAX	1.18	TIME	21:43	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 58 °F / 69 °F		VISIBILITY 0.38 MI		WIND S 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				16	15
TOTAL ADVANCE THIS PERIOD	FT		594			PCT OF EFFECTIVE TIME 68%					
TOTAL ADVANCE PREVIOUSLY	FT		9,137			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		9,731			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				2	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				1	20
FLOATING PIPE	7,850	SHORE PIPE	2,200	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	5
TOTAL LENGTH OF DISCHARGE PIPE	FT		10,050			CLEARING CUTTER AND SUCTION HEAD				0	5
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	18,720		18,720			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	300,368		300,368			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	319,088		319,088			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,152.00		1,152.00			SHORE LINE AND SHORE WORK				3	40
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	2,000		5,900		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				7	10
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				30%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 94 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 47	
DREDGE		Kelly L				DATE 02/03/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	24:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		0	35
Tender Vessel	Tiger	0	11:00	TOTAL LOST TIME		0	35
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	2%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued inbound digging operations on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 9+39 to 3+45. The dredge removed 18,720 CY of material utilizing the eastern corridor of Deer Island. (0:35) 0% The dredge went down to swap marsh buggies because one of them went down.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 95 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 48	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/04/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	4	0	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 3+45 to 0+00, 4+36 to 0+75			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 17,909		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 336,997		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 9		AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN	-0.82	TIME	07:46	MAX	1.11	TIME	22:22	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 59 °F / 65 °F		VISIBILITY 5 MI		WIND 10 SE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		170		PUMPING OR DREDGING				17	40	
TOTAL ADVANCE THIS PERIOD	FT		706		PCT OF EFFECTIVE TIME 74%						
TOTAL ADVANCE PREVIOUSLY	FT		9,731		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		10,437		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				2	20	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				1	20	
FLOATING PIPE	7,850	SHORE PIPE	2,200	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		10,050		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	17,909		17,909		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	319,088		319,088		CHANGING LOCATION OF PLANT ON JOB				1	5	
TOTAL AMOUNT DREDGED TO DATE	336,997		336,997		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,013.72		1,013.72		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					CONSUMED				CREDITED	PREPARATION AND MAKING UP TOW	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	2,500		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				4	45	
					PCT. OF NON-EFFECTIVE				20%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	25	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 96 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 48	
DREDGE		Kelly L				DATE 02/04/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	24:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		1	35
Tender Vessel	Tiger	0	11:00	TOTAL LOST TIME		1	35
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	7%		
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued inbound digging operations on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 3+45 to 0+00, 4+36 to 0+75. The dredge removed 17,909 CY of material utilizing the eastern corridor of Deer Island. (1:35) 0% The dredge went down to troubleshoot the PLC and found out just the screen was not working.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 97 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 49				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 02/05/2019					
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 31	SHORE 4	OTHER 0	TOTAL 35		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 0+75 to -2+63			DISPOSAL AREA USED Deer Island		QTY DEPOSITED GROSS (CY) 9,763		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 346,760			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 9			AFTER DREDGING 13				
RIVER/TIDE STAGE		MIN	-0.71	TIME	08:14	MAX	1.02	TIME	22:58	GAGE LOCATION Biloxi E Access Red Beacon 22		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 64 °F / 73 °F		VISIBILITY 0.25 MI		WIND 6.9 SE MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		170			PUMPING OR DREDGING			8	10	
TOTAL ADVANCE THIS PERIOD		FT		338			PCT OF EFFECTIVE TIME 34%					
TOTAL ADVANCE PREVIOUSLY		FT		10,437			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		10,775			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0			HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0			HANDLING ANCHOR LINES			0	40	
FLOATING PIPE 7,850		SHORE PIPE 2,200		SUBMERGED PIPE 0			CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,050			CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED			WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		9,763		9,763			TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		336,997		336,997			CHANGING LOCATION OF PLANT ON JOB			6	10	
TOTAL AMOUNT DREDGED TO DATE		346,760		346,760			LOSS DUE TO OPPOSING NATURAL ELEMENTS			9	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,195.47		1,195.47			SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES								WAITING FOR BOOSTER			0	0
COMMODITY		CONSUMED		CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY			WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	2,600		0			PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0			TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	0		0			LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOB DATE					SUNDAYS AND HOLIDAYS			0	0	
12/19/2018	12/19/2018						FIRE DRILL			0	0	
							MOVING OUT OF WAY OF TRAFFIC			0	0	
							MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
							TOTAL NON-EFFECTIVE TIME			15	50	
							PCT. OF NON-EFFECTIVE 66%					
							TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 98 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 49
DREDGE		Kelly L				DATE 02/05/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	12:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued inbound digging operations on the Lateral Channel of Biloxi Harbor. The dredge dug from Sta. 0+75 to -2+63. The dredge removed 9,763 CY of material utilizing the eastern corridor of Deer Island. (09:00) 40% The dredge went down due to dense fog.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 99 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 50			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 02/06/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	23	4	0	27		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 346,760		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	-0.58	TIME	08:37	MAX	0.89	TIME	23:32	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 63 °F / 70 °F		VISIBILITY 0.25 MI		WIND 10 SE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME 0%						
TOTAL ADVANCE PREVIOUSLY	FT		10,775		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		10,775		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	346,760		346,760		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	346,760		346,760		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
COMMODITY					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS				0	0
FUEL	BBL	0		0		FIRE DRILL				0	0
ELECTRICITY	KW	0		0		MOVING OUT OF WAY OF TRAFFIC				0	0
LUBRICANTS	GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
MOB DATE	DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				24	0	
12/19/2018	12/19/2018				PCT. OF NON-EFFECTIVE				100%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 100 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 50
DREDGE		Kelly L				DATE 02/06/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	12:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

(24:00) 70% The dredge went down due to dense fog.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 101 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 51			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 02/07/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	20	4	0	24		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 346,760		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	-0.43	TIME	08:50	MAX	0	TIME	00:00	GAGE LOCATION Biloxi E Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 63 °F / 72 °F		VISIBILITY 6 MI		WIND 9/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT		10,775		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		10,775		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	346,760		346,760		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	346,760		346,760		LOSS DUE TO OPPOSING NATURAL ELEMENTS				19	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	500	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2018	12/19/2018				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				5	0	
					TOTAL NON-EFFECTIVE TIME				24	0	
					PCT. OF NON-EFFECTIVE				100%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 102 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 51
DREDGE		Kelly L				DATE 02/07/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	12:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

(12:00) 70% The dredge went down due to dense fog.
(07:00) 70% Taking dredge and pipeline into safe harbor
(05:00) 40% standby

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.									
CONTRACT NO. W9127818D0008 W9127818F0444										CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 52					
CHARACTER OF REPORT <input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 02/08/2019									
DREDGE Kelly L										SHIFTS PER DAY 2		DAYS PER WEEK 7							
SIZE										HORSEPOWER		NO. OF CREW MEMBERS							
PIPELINE 24		DIPPER OR BUCKET 0		DREDGE PUMP 3600		SUCTION PIPE JET 24		CUTTER OR BUCKET 0		DREDGE 20		SHORE 4		OTHER 0		TOTAL 24			
LOCATION/CHANNEL OF WORK																			
LOCATION OF WORK				REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 346,760			
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%	
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0							
RIVER/TIDE STAGE		MIN -0.26		TIME 08:49		MAX 0.72		TIME 00:04		GAGE LOCATION									
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM									
WEATHER CONDITION				WEATHER Weather Not Entered				TEMP (min/max) 43 °F / 57 °F		VISIBILITY 10 MI		WIND 20/NE MPH							
WORK PERFORMED									DISTRIBUTION OF WORK										
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.			
AVERAGE WIDTH OF CUT			FT			0			PUMPING OR DREDGING						0	0			
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%				
TOTAL ADVANCE PREVIOUSLY			FT			10,775			BOOSTER (IN LINE)										
TOTAL ADVANCE TO DATE			FT			10,775			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)										
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0			
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0			
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE			0				
TOTAL LENGTH OF DISCHARGE PIPE			FT			0			CLEARING PUMP AND PUMP LINES						0	0			
CUBIC YARDS REMOVED			GROSS			CREDITED			CLEARING CUTTER AND SUCTION HEAD						0	0			
AMOUNT DREDGE THIS DATE			0			0			WAITING FOR SCOWS						0	0			
AMOUNT PREVIOUSLY REPORTED			346,760			346,760			TO AND FROM WHARF OR ANCHORAGE						0	0			
TOTAL AMOUNT DREDGED TO DATE			346,760			346,760			CHANGING LOCATION OF PLANT ON JOB						0	0			
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0			
									SHORE LINE AND SHORE WORK						0	0			
									WAITING FOR BOOSTER						0	0			
									MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0			
									WAITING FOR ATTENDANT PLANT						0	0			
									PREPARATION AND MAKING UP TOW						0	0			
									TRANSFERRING PLANT BETWEEN WORKS						0	0			
									LAY TIME OFF SHIFT AND SATURDAYS						0	0			
									SUNDAYS AND HOLIDAYS						0	0			
									FIRE DRILL						0	0			
									MOVING OUT OF WAY OF TRAFFIC						0	0			
									MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0			
									TOTAL NON-EFFECTIVE TIME						0	0			
									PCT. OF NON-EFFECTIVE						0%				
MOB DATE 12/19/2018			DREDGE START 12/19/2018			DEMOB DATE			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0	0			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 104 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 52
DREDGE		Kelly L				DATE 02/08/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	24:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	24	0
Tender Vessel	Tiger	0	12:00	TOTAL LOST TIME	24	0
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	100%	
Barge	Deck 028-951	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

(24:00) 40% The dredge was in safe harbor due to weather conditions which include high winds and 3-5ft seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 105 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 53			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 02/09/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	17	4	0	21		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 346,760		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	-0.10	TIME	08:26	MAX	0.52	TIME	00:35		
		MIN	0.17	TIME	18:30	MAX	0.18	TIME	16:30		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 43 °F / 60 °F		VISIBILITY 10 MI		WIND 19/NE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT		10,775		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		10,775		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	346,760		346,760		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	346,760		346,760		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	0	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2018	12/19/2018				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0	
					TOTAL NON-EFFECTIVE TIME				24	0	
					PCT. OF NON-EFFECTIVE				100%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 106 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 53	
DREDGE		Kelly L				DATE 02/09/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

(24:00) 40% The dredge was in safe harbor due to weather conditions which include high winds and 3-5ft seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 107 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 54			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 02/10/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 18	SHORE 3	OTHER 0	TOTAL 21	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 346,760		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0.02	TIME	07:28	MAX	0.28	TIME	01:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0.37	TIME	15:30	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 47 °F / 64 °F		VISIBILITY 10 MI		WIND 13/E MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		10,775		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		10,775		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		346,760		346,760		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		346,760		346,760		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2018		12/19/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 108 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 54	
DREDGE		Kelly L				DATE 02/10/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	00:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

(24:00) 40% The dredge was in safe harbor due to weather conditions.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.					
CONTRACT NO. W9127818D0008 W9127818F0444										Page 109 of 215					
CONTRACT TITLE Dredging of Biloxi Harbor										CONTRACTOR Inland Dredging					
CHARACTER OF REPORT <input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										REPORT NO. 55					
DATE 02/11/2019															
DREDGE Kelly L										SHIFTS PER DAY 2		DAYS PER WEEK 7			
PIPELINE		SIZE		HORSEPOWER		DREDGE		SHORE		OTHER		TOTAL			
24		0		3600		24		0		30		30			
LOCATION/CHANNEL OF WORK															
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredged Sta. 1095+88 to 1097+71				DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 7,500		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 354,260					
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %					
CHANNEL CONDITION		AVERAGE DEPTH				BEFORE DREDGING 11				AFTER DREDGING 15					
RIVER/TIDE STAGE		MIN -0.01	TIME 04:42	MAX 0.59	TIME 15:35	GAGE LOCATION Biloxi East Access Red Beacon 22		MIN 0		TIME 00:00	MAX 0		TIME 00:00		
GAGE DATUM		MLLW													
WEATHER CONDITION		WEATHER Weather Caused Critical Delay				TEMP (min/max) 59 °F / 70 °F		VISIBILITY 10 MI		WIND 10/SE MPH					
WORK PERFORMED						DISTRIBUTION OF WORK									
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING						6	15		
TOTAL ADVANCE THIS PERIOD		FT		183		PCT OF EFFECTIVE TIME						26%			
TOTAL ADVANCE PREVIOUSLY		FT		10,775		BOOSTER (IN LINE)									
TOTAL ADVANCE TO DATE		FT		10,958		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES						0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES						0	20		
FLOATING PIPE		3,225		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD						0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS						0	0		
AMOUNT DREDGE THIS DATE		7,500		7,500		TO AND FROM WHARF OR ANCHORAGE						0	0		
AMOUNT PREVIOUSLY REPORTED		346,760		346,760		CHANGING LOCATION OF PLANT ON JOB						9	5		
TOTAL AMOUNT DREDGED TO DATE		354,260		354,260		LOSS DUE TO OPPOSING NATURAL ELEMENTS						8	10		
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,200.00		1,200.00		SHORE LINE AND SHORE WORK						0	0		
OPERATING SUPPLIES						WAITING FOR BOOSTER						0	0		
COMMODITY						CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0	
FUEL		BBL	600		0		PREPARATION AND MAKING UP TOW						0	0	
ELECTRICITY		KW	0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0	
LUBRICANTS		GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS						0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0		
12/19/2018		12/19/2018				FIRE DRILL						0	0		
						MOVING OUT OF WAY OF TRAFFIC						0	5		
						MISCELLANEOUS (EXPLAIN IN REMARKS)						0	5		
						TOTAL NON-EFFECTIVE TIME						17	45		
						PCT. OF NON-EFFECTIVE						74%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 110 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 55
DREDGE		Kelly L				DATE 02/11/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	06:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	12:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Kelly L began digging operations outbound in the East Access Channel of Biloxi Harbor at 1715. The dredge dug from Station 1095+88 to 1097+71 and removed 7,500 CY of material into Disposal Area 8.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 111 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 56			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/12/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	34	0	0	34		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredged Station 1097+71 to 1099+26			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 5,367		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 359,627		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.27	TIME	02:27	MAX	0.82	TIME	16:04	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 54 °F / 63 °F		VISIBILITY 10 MI		WIND 5/NW MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				5	0
TOTAL ADVANCE THIS PERIOD	FT		155			PCT OF EFFECTIVE TIME				21%	
TOTAL ADVANCE PREVIOUSLY	FT		10,958			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		11,113			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	15
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		5,367		5,367		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		354,260		354,260		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		359,627		359,627		LOSS DUE TO OPPOSING NATURAL ELEMENTS				7	45
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,073.40		1,073.40		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,800		0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0	0	SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0	0	FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				1	20
						TOTAL NON-EFFECTIVE TIME				9	20
						PCT. OF NON-EFFECTIVE				39%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				14	20

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 112 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 56	
DREDGE		Kelly L			DATE 02/12/2019		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	06:00	MAJOR REPAIRS		9	40
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	12:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		9	40
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	40%		
Barge	Deck 028-951	0	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Kelly L continued digging operations outbound in the East Access Channel of Biloxi Harbor. The dredge dug from Station 1097+71 to 1099+26 and removed 5,367 CY of material into Disposal Area 8.

(09:40) 0% Dredge was down due to the main generator repair/section of bad pipe needing to be replaced.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 113 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 57			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/13/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	34	0	0	34		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION None			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 359,627		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	-0.54	TIME	03:00	MAX	1.05	TIME	16:48	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 41 °F / 67 °F		VISIBILITY 10 MI		WIND 7/N MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		11,113		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,113		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		3,225		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		HANDLING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	0
AMOUNT DREDGE THIS DATE		0		0		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		359,627		359,627		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		359,627		359,627		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER				0	0
ITEM		UNIT		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL		BBL		100		WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY		KW		0		PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS		GAL		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
MOB DATE		DREDGE START		DEMOB DATE		LAY TIME OFF SHIFT AND SATURDAYS				0	0
12/19/2018		12/19/2018				SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 114 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 57	
DREDGE		Kelly L				DATE 02/13/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	06:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	12:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		24	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		24	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Deck 028-951	0	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

(24:00) 0% The dredge was down due to the main generator repair. Caterpillar was on site to begin assessing the extent of the repairs.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 115 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 58	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/14/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 0	TOTAL 26	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredged Station 1099+26 to 1100+76			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 5,742		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 365,369		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	-0.80	TIME	03:43	MAX	1.26	TIME	17:43	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 43 °F / 66 °F		VISIBILITY 10 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				4	25
TOTAL ADVANCE THIS PERIOD		FT		152		PCT OF EFFECTIVE TIME 18%					
TOTAL ADVANCE PREVIOUSLY		FT		11,113		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,265		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10
FLOATING PIPE 3,225		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		5,742		5,742		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		359,627		359,627		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		365,369		365,369		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,300.08		1,300.08		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		500		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2018		12/19/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	10
						PCT. OF NON-EFFECTIVE 1%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				4	35

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 116 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 58	
DREDGE		Kelly L			DATE 02/14/2019		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	06:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	12:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	24:00	MISCELLANEOUS		19	25
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		19	25
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	81%		
Barge	Deck 028-951	0	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Kelly L began digging operations outbound in the East Access Channel of Biloxi Harbor at 1925. The dredge dug from Station 1099+26 to 1100+76 and removed 5,742 CY of material into Disposal Area 8.

(19:25) 0% Dredge was down due to the main generator repair.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 117 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 59			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/15/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 0	TOTAL 26	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredged Station 1100+76 to 1103+60			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 8,940		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 374,309		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-1.01	TIME	04:30	MAX	1.42	TIME	18:46	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 66 °F		VISIBILITY 10 MI		WIND 13/S MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				8	10
TOTAL ADVANCE THIS PERIOD		FT		284		PCT OF EFFECTIVE TIME 34%					
TOTAL ADVANCE PREVIOUSLY		FT		11,265		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,549		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10
FLOATING PIPE 3,225		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		8,940		8,940		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		365,369		365,369		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		374,309		374,309		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,094.69		1,094.69		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		1,100		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	10
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	20
						PCT. OF NON-EFFECTIVE				1%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				8	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 118 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 59	
DREDGE		Kelly L				DATE 02/15/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	08:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	12:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	12:00	MISCELLANEOUS		15	30
Tender Vessel	Tiger	0	12:00	TOTAL LOST TIME		15	30
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	65%		
Barge	Deck 028-951	0	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Kelly L continued digging operations outbound in the East Access Channel of Biloxi Harbor. The dredge dug from Station 1100+76 to 1103+60 and removed 8,940 CY of material into Disposal Area 8.

(15:30) 0% Dredge was down due to the dredge taking on water - towing in to empty tanks.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 119 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 60			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 02/16/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	26	0	0	26		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredged Station 1103+60 to 1105+00			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 4,722		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 379,031		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-1.01	TIME	04:30	MAX	1.42	TIME	18:46	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 61 °F / 73 °F		VISIBILITY .75 MI		WIND 12/SW MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				4	25
TOTAL ADVANCE THIS PERIOD	FT		140			PCT OF EFFECTIVE TIME 18%					
TOTAL ADVANCE PREVIOUSLY	FT		11,549			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		11,689			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	10
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	25
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	15
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		4,722		4,722		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		374,309		374,309		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		379,031		379,031		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,069.13		1,069.13		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	300		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				0	50
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE 3%					
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				5	15

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 120 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 60
DREDGE		Kelly L				DATE 02/16/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	08:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	12:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	12:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	12:00	MISCELLANEOUS	18	45
Tender Vessel	Tiger	0	12:00	TOTAL LOST TIME	18	45
Survey Boat	Secant	0	12:00	PERCENTAGE OF TOTAL TIME	78%	
Barge	Deck 028-951	0	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Kelly L continued digging operations outbound in the East Access Channel of Biloxi Harbor. The dredge dug from Station 1103+60 to 1105+00 and removed 4,722 CY of material from the channel and into Disposal Area 8.

(18:45) 0% Dredge was down due to the dredge taking on water/emptied tanks - and towed back to East Access.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0008 W9127818F0444										CONTRACT TITLE Dredging of Biloxi Harbor										CONTRACTOR Inland Dredging										REPORT NO. 61	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 02/17/2019											
DREDGE										NAME AND TYPE Kelly L					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER					NO. OF CREW MEMBERS														
PIPELINE			DIPPER OR BUCKET			DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET			DREDGE		SHORE		OTHER		TOTAL												
24			0			3600		24		0			28		0		0		28												
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION Dredged Station 1105+00 to 1112+30					DISPOSAL AREA USED 8					QTY DEPOSITED GROSS (CY) 22,981			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 402,012													
CHARACTER OF MATERIAL (%)					GRAVEL 0 %		SAND 10 %		CLAY 0 %		MUD 0 %		SILT 80 %		HARDPAN 0 %		STONE 0 %		SHELL 0 %		OTHER 10 %										
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 10					AFTER DREDGING 15																
RIVER/TIDE STAGE					MIN -1.18		TIME 06:12		MAX 1.57		TIME 20:56		GAGE LOCATION Biloxi East Access Red Beacon 22																		
					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																		
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 61 °F / 74 °F		VISIBILITY .13 MI		WIND S 17 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			170				PUMPING OR DREDGING					20		10														
TOTAL ADVANCE THIS PERIOD			FT			730				PCT OF EFFECTIVE TIME 84%																					
TOTAL ADVANCE PREVIOUSLY			FT			11,689				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			12,419				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES					0		10														
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES					1		35														
FLOATING PIPE			3,225			SHORE PIPE 0				SUBMERGED PIPE 0					0		0														
TOTAL LENGTH OF DISCHARGE PIPE			FT			3,225				TO AND FROM WHARF OR ANCHORAGE					0		0														
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB					0		0														
AMOUNT DREDGE THIS DATE			22,981			22,981				LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0														
AMOUNT PREVIOUSLY REPORTED			379,031			379,031				SHORE LINE AND SHORE WORK					0		0														
TOTAL AMOUNT DREDGED TO DATE			402,012			402,012				WAITING FOR BOOSTER					0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR			1,139.55			1,139.55				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0														
										WAITING FOR ATTENDANT PLANT					0		0														
										PREPARATION AND MAKING UP TOW					0		0														
										TRANSFERRING PLANT BETWEEN WORKS					0		0														
COMMODITY			CONSUMED			CREDITED				LAY TIME OFF SHIFT AND SATURDAYS					0		0														
ITEM			UNIT			QUANTITY				SUNDAYS AND HOLIDAYS					0		0														
FUEL			BBL			1,400				FIRE DRILL					0		0														
ELECTRICITY			KW			0				MOVING OUT OF WAY OF TRAFFIC					0		45														
LUBRICANTS			GAL			0				MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0														
MOB DATE			DREDGE START			DEMOB DATE				TOTAL NON-EFFECTIVE TIME					3		50														
12/19/2018			12/19/2018							PCT. OF NON-EFFECTIVE					16%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 122 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 61
DREDGE Kelly L						DATE 02/17/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3600	20:00	MAJOR REPAIRS	0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	20:00	COLLISIONS	0	0
Tender Vessel	Volunteer	0	20:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	20:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Kelly L continued digging operations outbound in the East Access Channel of Biloxi Harbor. The dredge dug from Station 1105+00 to 1112+30 and removed 22,981 CY of material from the channel and into Disposal Area 8.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 123 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 62			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/18/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	0	0	28		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredged Station 1112+30 to 1112+52			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 693		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 402,705		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-1.11	TIME	07:03	MAX	1.51	TIME	20:00	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 49 °F / 69 °F		VISIBILITY 10 MI		WIND NE 30 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				1	0
TOTAL ADVANCE THIS PERIOD	FT		22			PCT OF EFFECTIVE TIME 4%					
TOTAL ADVANCE PREVIOUSLY	FT		12,419			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		12,441			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	693		693			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	402,012		402,012			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	402,705		402,705			LOSS DUE TO OPPOSING NATURAL ELEMENTS				23	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	693.00		693.00			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	1,000		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				23	0
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				96%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 124 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 62	
DREDGE		Kelly L				DATE 02/18/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3600	01:00	MAJOR REPAIRS		0	0
Tow Vessel	Inland Cardinal	0	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	12:00	COLLISIONS		0	0
Tender Vessel	Volunteer	0	12:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	12:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued operations until 01:00 wind the winds became too strong. From 01:00 to 09:25 the dredge/equipment was pumping water at 70% then from 09:25 to 16:10 the dredge/equipment was towed in to the fleeting area. (40% - 07:50) - Towed dredge to Biloxi Harbor/Down for Weather.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 125 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 63			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/19/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	0	0	28		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 402,705		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.91	TIME	07:53	MAX	1.33	TIME	21:03	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 55 °F / 69 °F		VISIBILITY .63 MI		WIND SE 28 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		12,441			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		12,441			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	402,705		402,705		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	402,705		402,705		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	0		0	LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0		0	SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	0		0	FIRE DRILL				0	0	
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018	12/19/2018	12/19/2018	12/19/2018	12/19/2018	12/19/2018	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 126 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 63
DREDGE Kelly L						DATE 02/19/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	01:00	CESSATION	0	0
Tow Vessel	Inland Cardinal	0	00:00	COLLISIONS	0	0
Tow Vessel	Mr. Gus	0	12:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	12:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge pumped out the slop tanks, but due do the weather conditions we weren't able to tow back out after completion. The dredge towed to the fleeting area in order to be closer to the site when the weather dissipates. (40% - 24:00) - Dredge towed to fleeting area/Down for weather.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																															
CONTRACT NO. W9127818D0008 W9127818F0444										CONTRACT TITLE Dredging of Biloxi Harbor										CONTRACTOR Inland Dredging										REPORT NO. 64											
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 02/20/2019																					
DREDGE										NAME AND TYPE Kelly L					SHIFTS PER DAY 2			DAYS PER WEEK 7																							
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL																								
24			0		3600		24		0		28		0		0		28																								
LOCATION/CHANNEL OF WORK																																									
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED 8					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 402,705																							
CHARACTER OF MATERIAL (%)		GRAVEL 0 %		SAND 10 %		CLAY 0 %		MUD 0 %		SILT 80 %		HARDPAN 0 %		STONE 0 %		SHELL 0 %		OTHER 10 %																							
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 10					AFTER DREDGING 15																										
RIVER/TIDE STAGE		MIN		-0.62		TIME		08:38		MAX		1.06		TIME		12:07		GAGE LOCATION Biloxi East Access Red Beacon 22																							
		MIN		0		TIME		00:00		MAX		0		TIME		00:00		GAGE DATUM MLLW																							
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 65 °F / 70 °F			VISIBILITY .13 MI			WIND SE 26 MPH																									
WORK PERFORMED										DISTRIBUTION OF WORK																															
ITEM		UNIT		QUANTITY						EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.																							
AVERAGE WIDTH OF CUT		FT		170						PUMPING OR DREDGING						0		0																							
TOTAL ADVANCE THIS PERIOD		FT		0						PCT OF EFFECTIVE TIME						0%																									
TOTAL ADVANCE PREVIOUSLY		FT		12,441						BOOSTER (IN LINE)																															
TOTAL ADVANCE TO DATE		FT		12,441						NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																															
SCOWS LOADED		NUMBER		0						HANDLING PIPE LINES						0		0																							
AVERAGE LOAD PER SCOW		CY		0						HANDLING ANCHOR LINES						0		0																							
FLOATING PIPE		3,225		SHORE PIPE		0		SUBMERGED PIPE						0																											
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225						TO AND FROM WHARF OR ANCHORAGE						0		0																							
CUBIC YARDS REMOVED		GROSS		CREDITED						CHANGING LOCATION OF PLANT ON JOB						0		0																							
AMOUNT DREDGE THIS DATE		0		0						LOSS DUE TO OPPOSING NATURAL ELEMENTS						24		0																							
AMOUNT PREVIOUSLY REPORTED		402,705		402,705						SHORE LINE AND SHORE WORK						0		0																							
TOTAL AMOUNT DREDGED TO DATE		402,705		402,705						WAITING FOR BOOSTER						0		0																							
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0																							
OPERATING SUPPLIES																				WAITING FOR ATTENDANT PLANT						0		0													
COMMODITY																				CONSUMED						CREDITED						PREPARATION AND MAKING UP TOW						0		0	
ITEM		UNIT		QUANTITY						QUANTITY						TRANSFERRING PLANT BETWEEN WORKS						0		0																	
FUEL		BBL		0						0						LAY TIME OFF SHIFT AND SATURDAYS						0		0																	
ELECTRICITY		KW		0						0						SUNDAYS AND HOLIDAYS						0		0																	
LUBRICANTS		GAL		0						0						FIRE DRILL						0		0																	
MOB DATE		DREDGE START		DEMOB DATE						MOVING OUT OF WAY OF TRAFFIC						0		0																							
12/19/2018		12/19/2018								MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0																							
										TOTAL NON-EFFECTIVE TIME						24		0																							
										PCT. OF NON-EFFECTIVE						100%																									
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24		0																							

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 128 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 64	
DREDGE Kelly L						DATE 02/20/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	00:00	CESSATION		0	0
Tow Vessel	Inland Cardinal	0	00:00	COLLISIONS		0	0
Tow Vessel	Mr. Gus	0	00:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Due to the weather conditions we weren't able to tow back out. The dredge sat in the fleeting area in order to be closer to the site when the weather dissipates.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 129 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 65			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/21/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	0	0	28		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 402,705		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.26	TIME	09:08	MAX	0.72	TIME	13:18	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 65 °F / 75 °F		VISIBILITY .25 MI		WIND SE 18 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		12,441			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		12,441			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	402,705		402,705			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	402,705		402,705			LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	100		0	LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0		0	SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	0		0	FIRE DRILL				0	0	
MOB DATE	DREDGE START		DEMOB DATE			MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018	12/19/2018					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 130 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 65
DREDGE Kelly L						DATE 02/21/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	00:00	CESSATION	0	0
Tow Vessel	Inland Cardinal	0	00:00	COLLISIONS	0	0
Tow Vessel	Mr. Gus	0	00:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Due to the weather conditions we weren't able to tow back out. The dredge sat in the fleeting area in order to be closer to the site when the weather dissipates.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 131 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 66			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/22/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	29	0	3	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 402,705		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	0.08	TIME	07:12	MAX	0.72	TIME	13:18	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 68 °F / 71 °F		VISIBILITY .25 MI		WIND SE 20 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		12,441			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		12,441			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	402,705		402,705		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	402,705		402,705		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	700		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				24	0
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				100%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 132 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 66
DREDGE		Kelly L				DATE 02/22/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	00:00	CESSATION	0	0
Tow Vessel	Inland Cardinal	0	00:00	COLLISIONS	0	0
Tow Vessel	Mr. Gus	0	12:00	MISCELLANEOUS	0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME	0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Due to the weather conditions we weren't able to tow back out. The dredge sat in the fleeting area in order to be closer to the site when the weather dissipates.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 133 of 215			
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 67			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/23/2019					
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7					
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS							
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 3	TOTAL 32			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 402,705				
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 17						
RIVER/TIDE STAGE		MIN	0.56	TIME	13:45	MAX	-0.08	TIME	22:53	GAGE LOCATION Biloxi East Access Red Beacon 22			
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 68 °F / 74 °F		VISIBILITY .13 MI		WIND S 17 MPH				
WORK PERFORMED					DISTRIBUTION OF WORK								
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				0	0		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%			
TOTAL ADVANCE PREVIOUSLY		FT		12,441		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		12,441		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0		
FLOATING PIPE		3,225		SHORE PIPE		0		SUBMERGED PIPE				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		WAITING FOR SCOWS				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT DREDGE THIS DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				4	35		
AMOUNT PREVIOUSLY REPORTED		402,705		402,705		LOSS DUE TO OPPOSING NATURAL ELEMENTS				19	25		
TOTAL AMOUNT DREDGED TO DATE		402,705		402,705		SHORE LINE AND SHORE WORK				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR BOOSTER				0	0		
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0		
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW				0	0		
FUEL	BBL	700		0		TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS	GAL	0		0		SUNDAYS AND HOLIDAYS				0	0		
MOB DATE	DREDGE START	DEMOMB DATE				FIRE DRILL				0	0		
12/19/2018	12/19/2018					MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				24	0		
						PCT. OF NON-EFFECTIVE				100%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 134 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 67	
DREDGE Kelly L						DATE 02/23/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	00:00	CESSATION		0	0
Tow Vessel	Inland Cardinal	0	00:00	COLLISIONS		0	0
Tow Vessel	Mr. Gus	0	12:00	MISCELLANEOUS		0	0
Tender Vessel	Tiger	0	00:00	TOTAL LOST TIME		0	0
Survey Boat	Secant	0	00:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Deck 028-951	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge sat in the fleeting area until 1130 hours from which point we began towing out to the East Access Channel through the patches of fog. We towed until 1605 hours, but once the fog came back in we could not navigate the pipe out with such low visibility. The tenders were brought back to the dredge and would sit alongside through the night, until we can head back out with the pipe in the morning.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 135 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 68			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/24/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	0	3	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1112+52 to 1114+13			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 7,096		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 409,801		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0.86	TIME	14:10	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 50 °F / 70 °F		VISIBILITY 10 MI		WIND NE 20 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				5	20
TOTAL ADVANCE THIS PERIOD	FT		161			PCT OF EFFECTIVE TIME 22%					
TOTAL ADVANCE PREVIOUSLY	FT		12,441			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		12,602			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	10
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	10
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		7,096		7,096		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		402,705		402,705		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		409,801		409,801		LOSS DUE TO OPPOSING NATURAL ELEMENTS				18	20
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,330.50		1,330.50		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	600		0	LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0		0	SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	0		0	FIRE DRILL				0	0	
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018	12/19/2018	12/19/2018	12/19/2018	12/19/2018	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				18	40
						PCT. OF NON-EFFECTIVE				78%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 136 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 68	
DREDGE		Kelly L				DATE 02/24/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Volunteer	0	18:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	06:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	18:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	18:00	MISCELLANEOUS		0	0
Survey Boat	Secant	0	12:00	TOTAL LOST TIME		0	0
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge sat outside the East Access channel today until 1800 hours awaiting pipe to arrive on location. The pipe was connected and material arrived on the disposal site @ 1820 hours. The Dredge Kelly L continued digging operations outbound in the East Access Channel of Biloxi Harbor. The dredge dug from Station 1112+52 to 1114+13 and displaced 7,096 CY of material from the channel and into Disposal Area 8. (40% - 18:20) - Down for weather, and towing pipe to East Access.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 137 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 69			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 02/25/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	29	0	3	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1114+13 to 1120+53			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 22,163		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 431,964		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN	-0.33	TIME	01:14	MAX	1.08	TIME	14:54	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 43 °F / 62 °F		VISIBILITY 10 MI		WIND NE 21 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		170		PUMPING OR DREDGING				17	30	
TOTAL ADVANCE THIS PERIOD	FT		640		PCT OF EFFECTIVE TIME 73%						
TOTAL ADVANCE PREVIOUSLY	FT		12,602		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		13,242		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	10	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	22,163		22,163		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	409,801		409,801		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	431,964		431,964		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,266.46		1,266.46		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	2,100		7,400		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				0	10
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				1%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				17	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 138 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 69	
DREDGE		Kelly L			DATE 02/25/2019		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	18:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		6	20
Survey Boat	Secant	0	00:00	TOTAL LOST TIME		6	20
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	26%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Kelly L continued digging operations outbound in the East Access Channel of Biloxi Harbor. The dredge dug from Station 1114+13 to 1120+53 and displaced 22,163 CYs of material from the channel and into Disposal Area 8. (0% - 06:20) - Changed starboard anchor buoy wire, spud hydraulic hose broke, port buoy wire came off due to broken pad-eye, added oil on boat moving spill barge, and starboard buoy sunk.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 139 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 70			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/26/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	29	0	3	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1120+53 to 1128+08			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 23,769		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 455,733		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN	-0.53	TIME	02:27	MAX	1.22	TIME	15:46	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 52 °F / 67 °F		VISIBILITY 10 MI		WIND NE 8 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				20	50
TOTAL ADVANCE THIS PERIOD	FT		755			PCT OF EFFECTIVE TIME 87%					
TOTAL ADVANCE PREVIOUSLY	FT		13,242			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		13,997			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	45
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				2	15
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	23,769		23,769		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	431,964		431,964		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	455,733		455,733		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,140.91		1,140.91		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
COMMODITY						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
COMMODITY						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
FUEL	BBL	1,100		0		MOVING OUT OF WAY OF TRAFFIC				0	10
ELECTRICITY	KW	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
LUBRICANTS	GAL	0		0		TOTAL NON-EFFECTIVE TIME				3	10
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE 13%					
12/19/2018		12/19/2018				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 140 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 70	
DREDGE Kelly L						DATE 02/26/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	24:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		0	0
Survey Boat	Secant	0	00:00	TOTAL LOST TIME		0	0
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Kelly L continued digging operations outbound in the East Access Channel of Biloxi Harbor. The dredge dug from Station 1120+53 to 1128-08 and displaced 23,769 CYs of material from the channel and into Disposal Area 8.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 141 of 215			
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 71					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 02/27/2019						
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7					
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
		24	0	3600	24	0	30	0	3	33			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1128+08 to 1135+15			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 22,257		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 477,990				
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16					
RIVER/TIDE STAGE		MIN	-0.65	TIME	03:22	MAX	1.28	TIME	16:44	GAGE LOCATION Biloxi East Access Red Beacon 22			
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 77 °F		VISIBILITY 10 MI		WIND 6.0 SE MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				20	50		
TOTAL ADVANCE THIS PERIOD		FT		707		PCT OF EFFECTIVE TIME 87%							
TOTAL ADVANCE PREVIOUSLY		FT		13,997		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		14,704		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				2	25		
FLOATING PIPE		3,225		SHORE PIPE		0		CLEARING PUMP AND PUMP LINES				0	0
								CLEARING CUTTER AND SUCTION HEAD				0	0
								WAITING FOR SCOWS				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		TO AND FROM WHARF OR ANCHORAGE				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0		
AMOUNT DREDGE THIS DATE		22,257		22,257		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT PREVIOUSLY REPORTED		455,733		455,733		SHORE LINE AND SHORE WORK				0	0		
TOTAL AMOUNT DREDGED TO DATE		477,990		477,990		WAITING FOR BOOSTER				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,068.34		1,068.34		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
						WAITING FOR ATTENDANT PLANT				0	0		
						PREPARATION AND MAKING UP TOW				0	0		
						TRANSFERRING PLANT BETWEEN WORKS				0	0		
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
ITEM		UNIT		QUANTITY		SUNDAYS AND HOLIDAYS				0	0		
FUEL		BBL		2,600		FIRE DRILL				0	0		
ELECTRICITY		KW		0		MOVING OUT OF WAY OF TRAFFIC				0	0		
LUBRICANTS		GAL		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				2	25		
12/19/2018		12/19/2018				PCT. OF NON-EFFECTIVE				10%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	15		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 142 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 71
DREDGE Kelly L						DATE 02/27/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	0	45
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	0	45
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	3%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Kelly L continued digging operations outbound in the East Access Channel of Biloxi Harbor. The dredge dug from Station 1128+08 to 1135+15 and displaced 22,257 CYs of material from the channel and into Disposal Area 8.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 143 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 72			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 02/28/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	34	0	0	34		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1135+15 to 1143+20			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 22,808		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 500,798		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN	-0.69	TIME	04:09	MAX	1.29	TIME	17:48	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 62 °F / 78 °F		VISIBILITY 10 MI		WIND 6/SW MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				20	10
TOTAL ADVANCE THIS PERIOD	FT		805			PCT OF EFFECTIVE TIME 84%					
TOTAL ADVANCE PREVIOUSLY	FT		14,704			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		15,509			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				1	40
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	25
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	10
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		22,808		22,808		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		477,990		477,990		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		500,798		500,798		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,130.98		1,130.98		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY						CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,360		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2018		12/19/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	10
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	20
						TOTAL NON-EFFECTIVE TIME				2	45
						PCT. OF NON-EFFECTIVE 11%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	55

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 144 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 72
DREDGE		Kelly L				DATE 02/28/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	1	5
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	1	5
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	5%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge dug from Station 1135+15 to 1143+20 and displaced 22,808 CYs of material from the channel and into Disposal Area 8.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 145 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 73			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/01/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1143+20 to 1150+57			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 23,202		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 524,000		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.67	TIME	04:52	MAX	1.28	TIME	18:54	GAGE LOCATION	Biloxi East Access Red Beacon 22
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 63 °F / 70 °F		VISIBILITY 9 MI		WIND 8 S MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				19	45
TOTAL ADVANCE THIS PERIOD		FT		737		PCT OF EFFECTIVE TIME 82%					
TOTAL ADVANCE PREVIOUSLY		FT		15,509		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		16,246		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	0
FLOATING PIPE 3,225		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	25
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		23,202		23,202		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		500,798		500,798		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		524,000		524,000		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,174.78		1,174.78		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		1,700		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	35
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	10
						TOTAL NON-EFFECTIVE TIME				2	40
						PCT. OF NON-EFFECTIVE				11%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 146 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 73
DREDGE		Kelly L				DATE 03/01/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	1	35
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	1	35
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	7%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge dug from Station 1143+20 to 1150+57 and displaced 23,202 CYs of material from the channel and into Disposal Area 8.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 147 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 74			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/02/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	31	0	0	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1150+57 to 1158+40			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 24,120		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 548,120		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.61	TIME	05:32	MAX	1.25	TIME	19:56	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 64 °F / 73 °F		VISIBILITY 10 MI		WIND NE 8 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				22	5
TOTAL ADVANCE THIS PERIOD		FT		783		PCT OF EFFECTIVE TIME 92%					
TOTAL ADVANCE PREVIOUSLY		FT		16,246		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,029		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	20
FLOATING PIPE 3,225		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		24,120		24,120		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		524,000		524,000		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		548,120		548,120		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,092.23		1,092.23		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		2,000		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	15
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				1	35
						PCT. OF NON-EFFECTIVE				7%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 148 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 74
DREDGE		Kelly L				DATE 03/02/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	0	20
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	0	20
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	1%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge dug from Station 1150+57 to 1158+40 and displaced 24,120 CYs of material from the channel and into Disposal Area 8.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 149 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 75			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 03/03/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	29	0	0	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1158+40 to 1159+81			DISPOSAL AREA USED 8		QTY DEPOSITED GROSS (CY) 4,439		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 552,559		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.52	TIME	06:08	MAX	1.21	TIME	20:53	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 49 °F / 72 °F		VISIBILITY 5 MI		WIND SW 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		170			PUMPING OR DREDGING				5	30
TOTAL ADVANCE THIS PERIOD	FT		141			PCT OF EFFECTIVE TIME 23%					
TOTAL ADVANCE PREVIOUSLY	FT		17,029			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		17,170			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	55
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	35
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		4,439		4,439		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		548,120		548,120		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		552,559		552,559		LOSS DUE TO OPPOSING NATURAL ELEMENTS				17	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		807.09		807.09		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	1,300		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				18	30
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				77%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 150 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 75	
DREDGE		Kelly L				DATE 03/03/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3600	24:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0	
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	0	0	
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	0	0	
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge dug from Station 1158+40 to 1159+81 and displaced 4,439CYs of material from the channel and into Disposal Area 8.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 151 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 76			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/04/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	29	0	0	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1153+18 to 1160+69			DISPOSAL AREA USED 8 and 9		QTY DEPOSITED GROSS (CY) 10,600		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 563,159		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 14			
RIVER/TIDE STAGE		MIN	-0.40	TIME	06:39	MAX	1.15	TIME	21:43	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 38 °F / 48 °F		VISIBILITY 10 MI		WIND 16/N MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		100			PUMPING OR DREDGING				9	25
TOTAL ADVANCE THIS PERIOD	FT		640			PCT OF EFFECTIVE TIME 39%					
TOTAL ADVANCE PREVIOUSLY	FT		17,170			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		17,810			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	25
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	45
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	10,600		10,600			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	552,559		552,559			CHANGING LOCATION OF PLANT ON JOB				3	40
TOTAL AMOUNT DREDGED TO DATE	563,159		563,159			LOSS DUE TO OPPOSING NATURAL ELEMENTS				8	15
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,125.66		1,125.66			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,300		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				13	5
						PCT. OF NON-EFFECTIVE				55%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 152 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 76	
DREDGE		Kelly L				DATE 03/04/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	0	0	0
Dredge	Kelly L	3600	06:00	CESSATION	0	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0	0
Tender Vessel	Tiger	0	06:00	MISCELLANEOUS	1	30	
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	1	30	
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	6%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge dug from Station 153+18 to 1158+58, also 1159+69 to 1160+69 and displaced 10,600 CYs material from the channel and into Disposal Area 8.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 153 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 77	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/05/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 33	SHORE 0	OTHER 0	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1160+69 to 1168+62			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 17,623		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 580,782		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 14				
RIVER/TIDE STAGE		MIN	-0.26	TIME	07:05	MAX	1.06	TIME	22:29	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 38 °F / 51 °F		VISIBILITY 10 MI		WIND 15/N MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				14	15
TOTAL ADVANCE THIS PERIOD		FT		793		PCT OF EFFECTIVE TIME				59%	
TOTAL ADVANCE PREVIOUSLY		FT		17,810		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,603		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	40
FLOATING PIPE 3,225		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	20
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		17,623		17,623		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		563,159		563,159		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		580,782		580,782		LOSS DUE TO OPPOSING NATURAL ELEMENTS				6	50
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,236.70		1,236.70		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,300		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2018		12/19/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	10
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				9	0
						PCT. OF NON-EFFECTIVE				38%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	15

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 154 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 77	
DREDGE Kelly L						DATE 03/05/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	0	30	
Dredge	Kelly L	3600	06:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0	
Tender Vessel	Tiger	0	06:00	MISCELLANEOUS	0	15	
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	0	45	
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	3%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Kelly L continued digging operations outbound in the East Access Channel of Biloxi Harbor. The dredge dug from Station 1160+69 to 1168+62 and displaced 17,623 CYs of material from the channel and into Disposal Area 8. 0% (00:15) Dredgepack crashed and had to be restarted. 0% (0:30) Had to blow out heat exchanger for swing winches.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 155 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 78			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/06/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	28	0	3	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1168+62 to 1177+03			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 18,689		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 599,471		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 14			
RIVER/TIDE STAGE		MIN	-0.10	TIME	07:21	MAX	0.94	TIME	22:13	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 31 °F / 56 °F		VISIBILITY 10 MI		WIND S 12 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				15	50
TOTAL ADVANCE THIS PERIOD		FT		841		PCT OF EFFECTIVE TIME 66%					
TOTAL ADVANCE PREVIOUSLY		FT		18,603		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		19,444		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	40
FLOATING PIPE 3,225		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	45
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		18,689		18,689		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		580,782		580,782		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		599,471		599,471		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,180.36		1,180.36		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM		UNIT	QUANTITY		QUANTITY	MOVING OUT OF WAY OF TRAFFIC				0	10
FUEL		BBL	2,200		0	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY		KW	0		0	TOTAL NON-EFFECTIVE TIME				3	35
LUBRICANTS		GAL	0		0	PCT. OF NON-EFFECTIVE				15%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				19	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 156 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 78	
DREDGE Kelly L						DATE 03/06/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS		4	35
Dredge	Kelly L	3600	18:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		0	0
Survey Boat	Secant	0	00:00	TOTAL LOST TIME		4	35
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	19%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Kelly L continued outbound operations in the East Access Channel. The dredge dug from Station 1168+62 to 1177+03 and displaced 18,689 CYs of material from the channel and into Disposal Area 9. The dredge went down several times throughout the day due to problems with the hydraulic brake on the swing winches. 0% (04:35) - The regulator and hydraulic brake pump for swing winches were replaced and the dredge continued digging outbound at 1430hrs.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 157 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 79			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/07/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	25	0	5	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1177+03 to 1187+38			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 25,875		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 625,346		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	0.07	TIME	07:23	MAX	0.79	TIME	22:59	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 36 °F / 60 °F		VISIBILITY 10 MI		WIND 12/SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				22	0
TOTAL ADVANCE THIS PERIOD	FT		1,035			PCT OF EFFECTIVE TIME 92%					
TOTAL ADVANCE PREVIOUSLY	FT		19,444			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		20,479			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				2	0
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	25,875		25,875			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	599,471		599,471			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	625,346		625,346			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,176.14		1,176.14			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
COMMODITY						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
COMMODITY						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
COMMODITY						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
COMMODITY						TOTAL NON-EFFECTIVE TIME				2	0
						PCT. OF NON-EFFECTIVE				8%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 158 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 79
DREDGE		Kelly L				DATE 03/07/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	0	0
Survey Boat	Secant	0	12:00	TOTAL LOST TIME	0	0
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Kelly L continued outbound operations in the East Access Channel. The dredge dug from Station 1177+03 to 1187+38, advancing 1,035' and displacing 25,875 CYs of material from the channel and into Disposal Area 9. Estimated date of completion: 03/18/2019.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 159 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 80			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/08/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	23	0	5	28		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1187+38 to 1197+03			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 26,806		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 652,152		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	0.24	TIME	07:05	MAX	0.43	TIME	13:10	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 71 °F		VISIBILITY 10 MI		WIND 20/S MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				20	0
TOTAL ADVANCE THIS PERIOD	FT		965			PCT OF EFFECTIVE TIME 83%					
TOTAL ADVANCE PREVIOUSLY	FT		20,479			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		21,444			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				1	5
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				1	55
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	20
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	26,806		26,806			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	625,346		625,346			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	652,152		652,152			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,340.30		1,340.30			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	2,800		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				3	20
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				14%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	20

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 160 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 80
DREDGE		Kelly L				DATE 03/08/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	0	40
Survey Boat	Secant	0	12:00	TOTAL LOST TIME	0	40
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	3%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Kelly L continued outbound operations in the East Access Channel. The dredge dug from Station 1187+38 to 1197+03, advancing 965' and displacing 26,806 CYs of material from the channel and into Disposal Area 9. 0% - (00:40) Fixed cable on spill barge. Estimated date of completion: 03/18/2019.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 161 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 81			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 03/09/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	20	0	9	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1205+30 to 1213+71			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 20,675		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 672,827		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	0.62	TIME	00:55	MAX	0.23	TIME	20:30	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 64 °F / 71 °F		VISIBILITY 10 MI		WIND 31/SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				15	40
TOTAL ADVANCE THIS PERIOD		FT		827		PCT OF EFFECTIVE TIME 65%					
TOTAL ADVANCE PREVIOUSLY		FT		21,444		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		22,271		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	5
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				2	20
FLOATING PIPE 3,225		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		20,675		20,675		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		652,152		652,152		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		672,827		672,827		LOSS DUE TO OPPOSING NATURAL ELEMENTS				4	15
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,319.68		1,319.68		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		2,100		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				7	40
						PCT. OF NON-EFFECTIVE				32%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	20

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 162 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 81	
DREDGE		Kelly L				DATE 03/09/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	24:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		0	40
Survey Boat	Secant	0	00:00	TOTAL LOST TIME		0	40
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	3%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The excessive time (00:40) was due to being short on this shift, which caused us to take a total of two hours to handle pipeline. After speaking with the Corps. Inspector, we came to the conclusion that it should not have taken two hours to move the pipe around a beacon, move the spill barge, and pull slack; with that being said we were paid 70% for forty-five minutes the night before and forty minutes this morning, but forty minutes were determined as "excessive time". Looking forward on our Marine Forecast, we have some mild weather that should be arriving Wednesday morning lasting at least through Thursday night that could effect dredging operations, if it get any worse than what is predicted. At the moment, the Fog Advisory for our area has lifted, but we are still at less than five hundred foot of visibility due to fog.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 163 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 82				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/10/2019				
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
24		0	3600	24	0	21	0	9	30			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1205+30 to 1213+71			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 21,025		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 693,852			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	0.11	TIME	10:31	MAX	1.05	TIME	14:23	GAGE LOCATION Biloxi East Access Red Beacon 22		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 67 °F / 78 °F		VISIBILITY .38 MI		WIND 21/NE MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				16	43	
TOTAL ADVANCE THIS PERIOD		FT		841		PCT OF EFFECTIVE TIME 70%						
TOTAL ADVANCE PREVIOUSLY		FT		22,271		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		23,112		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	20	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	22	
FLOATING PIPE 3,225		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	35	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		21,025		21,025		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		672,827		672,827		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		693,852		693,852		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,257.73		1,257.73		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0	
						LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED						SUNDAYS AND HOLIDAYS				0	0	
						FIRE DRILL				0	0	
ITEM		UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	20
FUEL		BBL	900		5,700		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY		KW	0		0		TOTAL NON-EFFECTIVE TIME				2	37
LUBRICANTS		GAL	0		0		PCT. OF NON-EFFECTIVE				11%	
MOB DATE 12/19/2018		DREDGE START 12/19/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				19	20	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 164 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 82	
DREDGE		Kelly L				DATE 03/10/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	16:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	16:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	16:00	MISCELLANEOUS		4	40
Survey Boat	Secant	0	12:00	TOTAL LOST TIME		4	40
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	19%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge was down (04:40). One hour of the total time was due to daylight savings time, and the other three hours and forty minutes the dredge was shut down due to minimum crew not being on board.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 165 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 83			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/11/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	20	0	9	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1213+71 to 1221+34			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 19,075		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 712,927		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	0.11	TIME	10:31	MAX	1.05	TIME	14:23	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 67 °F / 78 °F		VISIBILITY .38 MI		WIND 21/NE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				14	0
TOTAL ADVANCE THIS PERIOD		FT		763		PCT OF EFFECTIVE TIME				58%	
TOTAL ADVANCE PREVIOUSLY		FT		23,112		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		23,875		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	20
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	55
FLOATING PIPE		3,225		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	0
AMOUNT DREDGE THIS DATE		19,075		19,075		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		693,852		693,852		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		712,927		712,927		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,362.50		1,362.50		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
COMMODITY						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
ITEM		UNIT		QUANTITY		PREPARATION AND MAKING UP TOW				0	0
FUEL		BBL		1,300		TRANSFERRING PLANT BETWEEN WORKS				0	0
ELECTRICITY		KW		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
LUBRICANTS		GAL		0		SUNDAYS AND HOLIDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		FIRE DRILL				0	0
12/19/2018		12/19/2018				MOVING OUT OF WAY OF TRAFFIC				0	15
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				1	30
						PCT. OF NON-EFFECTIVE				6%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				15	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 166 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 83
DREDGE		Kelly L				DATE 03/11/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	16:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	16:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	16:00	MISCELLANEOUS	8	30
Survey Boat	Secant	0	12:00	TOTAL LOST TIME	8	30
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	35%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge was down (08:30). The dredge was shut down for eight hours and thirty minutes due to minimum crew not being on board.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 167 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 84	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/12/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 21	SHORE 0	OTHER 10	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1221+34 to 1231+48			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 25,425		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 738,352		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	-0.07	TIME	10:28	MAX	1.25	TIME	14:58	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 55 °F / 69 °F		VISIBILITY 10 MI		WIND 20/NE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				20	40
TOTAL ADVANCE THIS PERIOD		FT		1,014		PCT OF EFFECTIVE TIME 86%					
TOTAL ADVANCE PREVIOUSLY		FT		23,875		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		24,889		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	55
FLOATING PIPE 3,225		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	55
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		25,425		25,425		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		712,927		712,927		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		738,352		738,352		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,230.24		1,230.24		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,800		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2018		12/19/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	20
						PCT. OF NON-EFFECTIVE				14%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 168 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 84
DREDGE		Kelly L				DATE 03/12/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	0	0
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	0	0
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	0%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

The dredge has been powering down the spuds rather than "freefalling them".

MISCELLANEOUS

None this date.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 169 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 85			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/13/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	20	0	10	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From station 1231+48 to 1232+87			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 3,861		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 742,213		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.28	TIME	01:55	MAX	1.42	TIME	15:45	GAGE LOCATION Biloxi East Access Red Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 62 °F / 69 °F		VISIBILITY 7 MI		WIND 17 SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				3	30
TOTAL ADVANCE THIS PERIOD		FT		139		PCT OF EFFECTIVE TIME				15%	
TOTAL ADVANCE PREVIOUSLY		FT		24,889		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		25,028		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	25
FLOATING PIPE 3,225		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		3,861		3,861		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		738,352		738,352		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		742,213		742,213		LOSS DUE TO OPPOSING NATURAL ELEMENTS				19	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,103.14		1,103.14		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		1,800		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				19	55
						PCT. OF NON-EFFECTIVE				83%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 170 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 85
DREDGE		Kelly L				DATE 03/13/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	0	35
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	0	35
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	2%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

The dredge has been powering down the spuds rather than "freefalling them".

MISCELLANEOUS

(00:35) - 0% due to excessive time spent moving pipeline around day marker.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 171 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 86			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/14/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	20	0	12	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From Station 1232+87 to 1238+40			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 15,362		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 757,575		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.47	TIME	03:03	MAX	1.56	TIME	16:44	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 68 °F / 74 °F		VISIBILITY .75 MI		WIND 22/SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				12	10
TOTAL ADVANCE THIS PERIOD	FT		553			PCT OF EFFECTIVE TIME 51%					
TOTAL ADVANCE PREVIOUSLY	FT		25,028			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		25,581			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	5
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				1	10
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	15,362		15,362		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	742,213		742,213		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	757,575		757,575		LOSS DUE TO OPPOSING NATURAL ELEMENTS				9	55	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,262.63		1,262.63		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,800		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				11	10
						PCT. OF NON-EFFECTIVE				47%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	20

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 172 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 86
DREDGE		Kelly L				DATE 03/14/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	0	40
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	0	40
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	3%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

The dredge has been powering down the spuds rather than "freefalling them".

MISCELLANEOUS

(00:40) - 0% Changed starboard anchor buoy.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 173 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 87			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 03/15/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	25	0	6	31		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From Station 1238+40 to 1238+47			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 584		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	-0.61	TIME	04:03	MAX	1.65	TIME	17:56	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 0 °F / 0 °F		VISIBILITY 10 MI		WIND 15 N MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		150		PUMPING OR DREDGING				0	20	
TOTAL ADVANCE THIS PERIOD	FT		7		PCT OF EFFECTIVE TIME				1%		
TOTAL ADVANCE PREVIOUSLY	FT		25,581		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	584		584		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	757,575		757,575		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	758,159		758,159		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,752.00		1,752.00		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0	
FUEL	BBL	1,400		0	LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0		0	SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	0		0	FIRE DRILL				0	0	
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018	12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				0	0	
					PCT. OF NON-EFFECTIVE				0%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	20	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 174 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 87
DREDGE		Kelly L				DATE 03/15/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	00:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	12:00	MISCELLANEOUS	23	40
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	23	40
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	99%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

MISCELLANEOUS

(23:40) - 0% Down for broken cutter shaft

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 175 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 88				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/16/2019				
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
24		0	3600	24	0	20	0	1	21			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	-0.69	TIME	05:00	MAX	1.68	TIME	19:18	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 49 °F / 57 °F		VISIBILITY 10 MI		WIND 10 N MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		25,588		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		758,159		758,159		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		758,159		758,159		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL	200		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2018		12/19/2018				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				0	0	
						PCT. OF NON-EFFECTIVE				0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 176 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 88
DREDGE		Kelly L				DATE 03/16/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	00:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	12:00	MISCELLANEOUS	24	0
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	100%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

MISCELLANEOUS

(24:00) - 0% Down for broken cutter shaft

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 177 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 89				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/17/2019				
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
24		0	3600	24	0	21	0	1	22			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	-0.67	TIME	05:54	MAX	1.66	TIME	20:42	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 48 °F / 61 °F		VISIBILITY 10 MI		WIND 7 N MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		25,588		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		758,159		758,159		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		758,159		758,159		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL	100		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2018		12/19/2018				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				0	0	
						PCT. OF NON-EFFECTIVE				0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 178 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 89	
DREDGE		Kelly L				DATE 03/17/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3600	00:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0	
Tender Vessel	Tiger	0	12:00	MISCELLANEOUS	24	0	
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0	
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

MISCELLANEOUS

(24:00) - 0% Down for broken cutter shaft

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 179 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 90	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/18/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	21	0	1	22		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	-0.54	TIME	06:45	MAX	1.56	TIME	22:04	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Not Entered			TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT		25,588		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	758,159		758,159		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	758,159		758,159		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	100	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2018	12/19/2018				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				0	0	
					PCT. OF NON-EFFECTIVE				0%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 180 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 90	
DREDGE		Kelly L				DATE 03/18/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3600	00:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	12:00	COLLISIONS	0	0	
Tender Vessel	Tiger	0	12:00	MISCELLANEOUS	24	0	
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0	
Barge	Deck 028-951	0	12:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

MISCELLANEOUS

(24:00) - 0% Down for broken cutter shaft

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 181 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 91	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/19/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	10	0	1	11		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	0.03	TIME	08:11	MAX	1.15	TIME	00:51	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 42 °F / 67 °F		VISIBILITY 10 MI		WIND 14/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT		25,588		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	758,159		758,159		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	758,159		758,159		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	200	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2018	12/19/2018				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				0	0	
					PCT. OF NON-EFFECTIVE				0%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 182 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 91	
DREDGE		Kelly L				DATE 03/19/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	24	0	
Dredge	Kelly L	3600	00:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	12:00	COLLISIONS	0	0	
Tender Vessel	Tiger	0	12:00	MISCELLANEOUS	0	0	
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0	
Barge	Deck 028-951	0	12:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

None this date.

MISCELLANEOUS

0%
MOR - (24:00) Down for broken cutter shaft.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 183 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 100				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/20/2019				
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
24		0	3600	24	0	0	0	0	0			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER Weather Not Entered			TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		25,588		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		HANDLING PUMP AND PUMP LINES				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	0	
AMOUNT DREDGE THIS DATE		0		0		WAITING FOR SCOWS				0	0	
AMOUNT PREVIOUSLY REPORTED		758,159		758,159		TO AND FROM WHARF OR ANCHORAGE				0	0	
TOTAL AMOUNT DREDGED TO DATE		758,159		758,159		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0	
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER				0	0	
ITEM		UNIT	QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL		BBL	0		0		WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY		KW	0		0		PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS		GAL	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
MOB DATE		DREDGE START		DEMOB DATE		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
12/19/2018		12/19/2018				SUNDAYS AND HOLIDAYS				0	0	
						FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				0	0	
						PCT. OF NON-EFFECTIVE				0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 184 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 100	
DREDGE		Kelly L				DATE 03/20/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
				MAJOR REPAIRS	0		0
				CESSATION	0		0
				COLLISIONS	0		0
				MISCELLANEOUS	0		0
				TOTAL LOST TIME	0		0
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	0		0
QC NARRATIVE(S)							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 185 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 92	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/21/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	15	0	0	15		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	0.40	TIME	08:25	MAX	1.15	TIME	00:51	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22	
		MIN	0.33	TIME	18:14	MAX	0.52	TIME	13:26	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 47 °F / 72 °F		VISIBILITY 10 MI		WIND 5/N MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	0			PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT	0			PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT	25,588			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	25,588			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED				WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0	0				TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	758,159	758,159				CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	758,159	758,159				LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA	NA				SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0
MOB DATE 12/19/2018		DREDGE START 12/19/2018			DEMOB DATE						

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 186 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 92
DREDGE		Kelly L				DATE 03/21/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	24	0
Dredge	Kelly L	3600	00:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	12:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	00:00	MISCELLANEOUS	0	0
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0
Barge	Deck 028-951	0	12:00	PERCENTAGE OF TOTAL TIME	100%	
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

None this date.

MISCELLANEOUS

0%
MOR - (24:00) Down for broken cutter shaft.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 187 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 93			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/22/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	12	0	1	13		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	0.72	TIME	07:28	MAX	0.90	TIME	02:45	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22	
		MIN	0.16	TIME	20:20	MAX	0.84	TIME	12:35	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 47 °F / 70 °F		VISIBILITY 10 MI		WIND 5 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		25,588		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		758,159		758,159		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		758,159		758,159		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT	QUANTITY	QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL	420	0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW	0	0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL	0	0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2018		12/19/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 188 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 93	
DREDGE		Kelly L				DATE 03/22/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS		24	0
Dredge	Kelly L	3600	00:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	02:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	00:00	MISCELLANEOUS		0	0
Survey Boat	Secant	0	00:00	TOTAL LOST TIME		24	0
Barge	Deck 028-951	0	12:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

None this date.

MISCELLANEOUS

0%
MOR - (24:00) Down for broken cutter shaft.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 189 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 94			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 03/23/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	7	0	1	8		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159	
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	0.01	TIME	22:08	MAX	1.17	TIME	12:46	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 47 °F / 72 °F		VISIBILITY 10 MI		WIND 8/S MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		25,588		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		HANDLING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	0
AMOUNT DREDGE THIS DATE		0		0		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		758,159		758,159		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		758,159		758,159		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER				0	0
ITEM		UNIT	QUANTITY	QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL		BBL	300	0		WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY		KW	0	0		PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS		GAL	0	0		TRANSFERRING PLANT BETWEEN WORKS				0	0
MOB DATE		DREDGE START		DEMOB DATE		LAY TIME OFF SHIFT AND SATURDAYS				0	0
12/19/2018		12/19/2018				SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 190 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 94
DREDGE		Kelly L				DATE 03/23/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	24	0
Dredge	Kelly L	3600	00:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	00:00	MISCELLANEOUS	0	0
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0
Barge	Deck 028-951	0	12:00	PERCENTAGE OF TOTAL TIME	100%	
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

None this date.

MISCELLANEOUS

0%

MOR - (24:00) Down for broken cutter shaft.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 191 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 95	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/24/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 9	SHORE 0	OTHER 1	TOTAL 10	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	-0.15	TIME	23:46	MAX	1.44	TIME	13:19	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 47 °F / 71 °F		VISIBILITY 10 MI		WIND 7/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		25,588		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		758,159		758,159		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		758,159		758,159		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2018		12/19/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 192 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 95	
DREDGE		Kelly L				DATE 03/24/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	24	0	
Dredge	Kelly L	3600	00:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS	0	0	
Tender Vessel	Tiger	0	00:00	MISCELLANEOUS	0	0	
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0	
Barge	Deck 028-951	0	12:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

None this date.

MISCELLANEOUS

0%
MOR - (24:00) Down for broken cutter shaft.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 193 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 96	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/25/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 16	SHORE 0	OTHER 1	TOTAL 17	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 1.60	TIME 14:00	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 62 °F / 75 °F		VISIBILITY 10 MI		WIND 12/SW MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		25,588		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		758,159		758,159		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		758,159		758,159		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		190		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
12/19/2018		12/19/2018				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			0	0	
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 194 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 96
DREDGE		Kelly L				DATE 03/25/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	12:00	MAJOR REPAIRS	24	0
Dredge	Kelly L	3600	00:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	12:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	00:00	MISCELLANEOUS	0	0
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0
Barge	Deck 028-951	0	12:00	PERCENTAGE OF TOTAL TIME	100%	
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

None this date.

MISCELLANEOUS

0%
MOR - (24:00) Down for broken cutter shaft.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 195 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor				CONTRACTOR Inland Dredging				REPORT NO. 97	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/26/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	13	0	1	14		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	-0.24	TIME	01:11	MAX	1.68	TIME	14:45	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 53 °F / 63 °F		VISIBILITY 10 MI		WIND 10/N MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT		25,588		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	758,159		758,159		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	758,159		758,159		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	0	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2018	12/19/2018				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				0	0	
					PCT. OF NON-EFFECTIVE				0%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 196 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 97	
DREDGE		Kelly L				DATE 03/26/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	24	0	
Dredge	Kelly L	3600	00:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS	0	0	
Tender Vessel	Tiger	0	00:00	MISCELLANEOUS	0	0	
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0	
Barge	Deck 028-951	0	12:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

None this date.

MISCELLANEOUS

0%
MOR - (24:00) Down for broken cutter shaft.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 197 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 98				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 03/27/2019					
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
24		0	3600	24	0	17	0	1	18			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 758,159			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 20 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15				
RIVER/TIDE STAGE		MIN	-0.28	TIME	02:21	MAX	1.67	TIME	15:35	GAGE LOCATION Biloxi East Access Channel - Red Beacon/Marker 22		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 47 °F / 68 °F		VISIBILITY 10 MI		WIND 9/S MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		25,588		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		25,588		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		758,159		758,159		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		758,159		758,159		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0	
FUEL		BBL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS		GAL		0		FIRE DRILL				0	0	
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				0	0	
						PCT. OF NON-EFFECTIVE				0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 198 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 98
DREDGE		Kelly L				DATE 03/27/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	24	0
Dredge	Kelly L	3600	00:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	00:00	MISCELLANEOUS	0	0
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0
Barge	Deck 028-951	0	12:00	PERCENTAGE OF TOTAL TIME	100%	
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

MINOR OPERATING REPAIRS

None this date.

GENERAL COMMENTS

None this date.

MISCELLANEOUS

0%
MOR - (24:00) Down for broken cutter shaft.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 199 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 99			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/28/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	24	8	0	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 1238+45 to 1240+76			DISPOSAL AREA USED 10		QTY DEPOSITED GROSS (CY) 6,416		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 764,575		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 8			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.27	TIME	03:00	MAX	1.61	TIME	16:00	GAGE LOCATION 8743735 Biloxi	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 52 °F / 70 °F		VISIBILITY 10 MI		WIND 13 SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				5	35
TOTAL ADVANCE THIS PERIOD	FT		231			PCT OF EFFECTIVE TIME				23%	
TOTAL ADVANCE PREVIOUSLY	FT		25,588			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		25,819			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	15
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	35
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	6,416		6,416			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	758,159		758,159			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	764,575		764,575			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,149.13		1,149.13			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM	UNIT	CONSUMED		CREDITED		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	2,000		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START	DEMOB DATE	PCT. OF NON-EFFECTIVE 3%								
12/19/2018	12/19/2018		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)								
										6	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 200 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 99
DREDGE		Kelly L			DATE 03/28/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	06:00	MAJOR REPAIRS	17	30
Dredge	Kelly L	3600	06:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	06:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	06:00	MISCELLANEOUS	0	5
Survey Boat	Secant	0	12:00	TOTAL LOST TIME	17	35
Barge	Deck 028-951	0	06:00	PERCENTAGE OF TOTAL TIME	73%	
Barge	Fuel 028-932	0	06:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MOR - 17:30 because of repairs needing to be done to the cutter shaft, which also resulted in a watch crew.

MISCELLANEOUS

MSC - 00:05 because we needed to check the cutter shaft bolts on the ladder.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 201 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 101			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/29/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	18	6	3	27		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 1240+76 to 1252+25			DISPOSAL AREA USED #9		QTY DEPOSITED GROSS (CY) 31,917		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 796,492		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.21	TIME	04:00	MAX	1.53	TIME	18:00	GAGE LOCATION 8743735 Bilioxi	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MMLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 52 °F / 73 °F		VISIBILITY 10 MI		WIND 10 SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				21	20
TOTAL ADVANCE THIS PERIOD	FT		1,149			PCT OF EFFECTIVE TIME 89%					
TOTAL ADVANCE PREVIOUSLY	FT		25,819			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		26,968			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				1	45
FLOATING PIPE	3,225	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	25
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,225			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	31,917		31,917			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	764,575		764,575			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	796,492		796,492			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,496.11		1,496.11			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,300		7,500	LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0		0	SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	0		0	FIRE DRILL				0	0	
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	10	
12/19/2018	12/19/2018		12/19/2018	12/19/2018	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				2	20
						PCT. OF NON-EFFECTIVE				10%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 202 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 101
DREDGE		Kelly L				DATE 03/29/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	24:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	0	20
Survey Boat	Secant	0	12:00	TOTAL LOST TIME	0	20
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	1%	
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge Kelly L continued outbound operations in the Biloxi East Access channel.

MISCELLANEOUS

MSC - 00:20 Changing Swing Buoy

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 203 of 215			
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 102					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 03/30/2019						
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7					
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS						
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 25	SHORE 6	OTHER 2	TOTAL 33			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 1252+25 to 1262+75			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 29,167		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 825,659				
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 9			AFTER DREDGING 15					
RIVER/TIDE STAGE		MIN	-0.13	TIME	05:00	MAX	1.44	TIME	17:00	GAGE LOCATION 8743735 Biloxi			
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 66 °F / 74 °F		VISIBILITY 10 MI		WIND 15 sOUTH MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				20	5		
TOTAL ADVANCE THIS PERIOD		FT		1,050		PCT OF EFFECTIVE TIME 84%							
TOTAL ADVANCE PREVIOUSLY		FT		26,968		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		28,018		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	45		
FLOATING PIPE 3,225		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		CLEARING CUTTER AND SUCTION HEAD				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE		29,167		29,167		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED		796,492		796,492		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE		825,659		825,659		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,452.30		1,452.30		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0		
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0		
						CONSUMED				CREDITED		PREPARATION AND MAKING UP TOW	
ITEM		UNIT		QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		3,100		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0		
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				1	45		
						PCT. OF NON-EFFECTIVE				7%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	50		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 204 of 215		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0444		Dredging of Biloxi Harbor		Inland Dredging		102	
DREDGE		Kelly L				DATE	
						03/30/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3600	24:00	CESSATION		0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS		0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS		2	10
Survey Boat	Secant	0	12:00	TOTAL LOST TIME		2	10
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	9%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge Kelly L continued outbound operations in the Biloxi East Access channel. Weather is picking up will continue to monitor. The dredge was down for a total of 02:10 due to the pipeline disconnecting (01:10), and a bird nest on the port swing winch that needed to be fixed (01:00).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 205 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 103			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 03/31/2019				
DREDGE		NAME AND TYPE Kelly L			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	24	6	3	33		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 1262+75 to 1269+29			DISPOSAL AREA USED 9		QTY DEPOSITED GROSS (CY) 18,163		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 843,822		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 10 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 10 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 9			AFTER DREDGING 15			
RIVER/TIDE STAGE		MIN	-0.01	TIME	06:00	MAX	1.35	TIME	20:00	GAGE LOCATION	8743735 Biloxi
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 48 °F / 68 °F		VISIBILITY 5 MI		WIND 24 North MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				14	35
TOTAL ADVANCE THIS PERIOD		FT		654		PCT OF EFFECTIVE TIME				61%	
TOTAL ADVANCE PREVIOUSLY		FT		28,018		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		28,672		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	55
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45
FLOATING PIPE		3,225		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,225		HANDLING PUMP AND PUMP LINES				0	25
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	15
AMOUNT DREDGE THIS DATE		18,163		18,163		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		825,659		825,659		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		843,822		843,822		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,245.46		1,245.46		LOSS DUE TO OPPOSING NATURAL ELEMENTS				7	5
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER				0	0
ITEM		UNIT	QUANTITY	QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL		BBL	1,300	0		WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY		KW	0	0		PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS		GAL	0	0		TRANSFERRING PLANT BETWEEN WORKS				0	0
MOB DATE		DREDGE START		DEMOB DATE		LAY TIME OFF SHIFT AND SATURDAYS				0	0
12/19/2018		12/19/2018				SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				9	25
						PCT. OF NON-EFFECTIVE				39%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 206 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 103	
DREDGE		Kelly L				DATE 03/31/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS	0	0	0
Dredge	Kelly L	3600	24:00	CESSATION	0	0	0
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0	0
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	0	0	0
Survey Boat	Secant	0	12:00	TOTAL LOST TIME	0	0	0
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	0%		
Barge	Fuel 028-932	0	24:00	TOTAL TIME IN PERIOD	24	0	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge Kelly L continued outbound operations in the Biloxi East Access channel. Weather is picking up will continue to monitor. Due to the strong weather that rolled in we were forced to pump water until the weather calmed down.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0008 W9127818F0444										CONTRACT TITLE Dredging of Biloxi Harbor										CONTRACTOR Inland Dredging										REPORT NO. 104	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/01/2019											
DREDGE										NAME AND TYPE Kelly L					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
24			0		3600		24		0		18		0		3		21														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED 10					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 843,822													
CHARACTER OF MATERIAL (%)		GRAVEL 0 %		SAND 10 %		CLAY 0 %		MUD 0 %		SILT 80 %		HARDPAN 0 %		STONE 0 %		SHELL 0 %		OTHER 10 %													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 9					AFTER DREDGING 15																
RIVER/TIDE STAGE		MIN		0.13		TIME		06:09		MAX		1.26		TIME		21:42		GAGE LOCATION 8743735 Biloxi													
		MIN		0		TIME		00:00		MAX		0		TIME		00:00		GAGE DATUM MLLW													
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 44 °F / 63 °F			VISIBILITY 10 MI		WIND 8/NE MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT			QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)							HR.		MIN.												
AVERAGE WIDTH OF CUT		FT			150					PUMPING OR DREDGING							0		0												
TOTAL ADVANCE THIS PERIOD		FT			0					PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY		FT			28,672					BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT			28,672					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER			0					HANDLING PIPE LINES							0		0												
AVERAGE LOAD PER SCOW		CY			0					HANDLING ANCHOR LINES							0		0												
FLOATING PIPE		3,225			SHORE PIPE		0			SUBMERGED PIPE					0			0		0											
TOTAL LENGTH OF DISCHARGE PIPE		FT			3,225					TO AND FROM WHARF OR ANCHORAGE							0		0												
CUBIC YARDS REMOVED		GROSS			CREDITED					CHANGING LOCATION OF PLANT ON JOB							0		0												
AMOUNT DREDGE THIS DATE		0			0					LOSS DUE TO OPPOSING NATURAL ELEMENTS							11		30												
AMOUNT PREVIOUSLY REPORTED		843,822			843,822					SHORE LINE AND SHORE WORK							0		0												
TOTAL AMOUNT DREDGED TO DATE		843,822			843,822					WAITING FOR BOOSTER							0		0												
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA			NA					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)							0		0												
										WAITING FOR ATTENDANT PLANT							0		0												
										PREPARATION AND MAKING UP TOW							0		0												
										TRANSFERRING PLANT BETWEEN WORKS							0		0												
COMMODITY		CONSUMED			CREDITED					LAY TIME OFF SHIFT AND SATURDAYS							0		0												
ITEM		UNIT		QUANTITY			QUANTITY			SUNDAYS AND HOLIDAYS							0		0												
FUEL		BBL		1,100			0			FIRE DRILL							0		0												
ELECTRICITY		KW		0			0			MOVING OUT OF WAY OF TRAFFIC							0		0												
LUBRICANTS		GAL		0			0			MISCELLANEOUS (EXPLAIN IN REMARKS)							0		0												
										TOTAL NON-EFFECTIVE TIME							11		30												
										PCT. OF NON-EFFECTIVE					48%																
MOB DATE		DREDGE START			DEMOB DATE					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)							11		30												
12/19/2018		12/19/2018																													

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 208 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 104	
DREDGE Kelly L						DATE 04/01/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Volunteer	0	24:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3600	00:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	24:00	COLLISIONS	0	0	
Tender Vessel	Tiger	0	24:00	MISCELLANEOUS	12	30	
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	12	30	
Barge	Deck 028-951	0	24:00	PERCENTAGE OF TOTAL TIME	52%		
Barge	Fuel 028-932	0	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge Kelly L was down due to weather (70% 11:30hrs)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127818D0008 W9127818F0444										CONTRACT TITLE Dredging of Biloxi Harbor										CONTRACTOR Inland Dredging										REPORT NO. 105	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/02/2019											
DREDGE										NAME AND TYPE Kelly L					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
24			0		3600		24		0		23		0		0		23														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION					DISPOSAL AREA USED 0					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 843,822													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION 8743735 Biloxi		MIN 0		TIME 00:00		GAGE DATUM MLLW															
WEATHER CONDITION					WEATHER Non Work Day					TEMP (min/max) 46 °F / 71 °F			VISIBILITY 10 MI		WIND 12/SE MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)										HR.		MIN.													
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING										0		0													
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME										0%															
TOTAL ADVANCE PREVIOUSLY		FT		28,672		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		28,672		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES										0		0													
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES										0		0													
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES										0		0							
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD										0		0													
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS										0		0													
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE										0		0													
AMOUNT PREVIOUSLY REPORTED		843,822		843,822		CHANGING LOCATION OF PLANT ON JOB										0		0													
TOTAL AMOUNT DREDGED TO DATE		843,822		843,822		LOSS DUE TO OPPOSING NATURAL ELEMENTS										0		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK										0		0													
OPERATING SUPPLIES										WAITING FOR BOOSTER										0		0									
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)										0		0													
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT										0		0											
FUEL		BBL		100		0		PREPARATION AND MAKING UP TOW										0		0											
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS										0		0											
LUBRICANTS		GAL		0		0		LAY TIME OFF SHIFT AND SATURDAYS										0		0											
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS										0		0													
12/19/2018		12/19/2018				FIRE DRILL										0		0													
										MOVING OUT OF WAY OF TRAFFIC										0		0									
										MISCELLANEOUS (EXPLAIN IN REMARKS)										0		0									
										TOTAL NON-EFFECTIVE TIME										0		0									
										PCT. OF NON-EFFECTIVE										0%											
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										0		0									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 210 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 105
DREDGE		Kelly L				DATE 04/02/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	00:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	00:00	MISCELLANEOUS	24	0
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0
Barge	Deck 028-951	0	00:00	PERCENTAGE OF TOTAL TIME	100%	
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge Kelly L is preparing for tow.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 211 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 106				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 04/03/2019					
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3600	SUCTION PIPE JET 24	CUTTER OR BUCKET 0	DREDGE 23	SHORE 0	OTHER 1	TOTAL 24		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED 0		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 843,822			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0.48	TIME	06:38	MAX	0.73	TIME	13:32	GAGE LOCATION 8743735 Biloxi		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Non Work Day			TEMP (min/max) 46 °F / 74 °F		VISIBILITY 10 MI		WIND 20/SE MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		28,672		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		28,672		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		843,822		843,822		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		843,822		843,822		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0	
FUEL		BBL		500		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS		GAL		0		FIRE DRILL				0	0	
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				0	0	
						PCT. OF NON-EFFECTIVE				0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 212 of 215		
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 106	
DREDGE		Kelly L			DATE 04/03/2019		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3600	00:00	CESSATION	0	0	
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS	0	0	
Tender Vessel	Tiger	0	00:00	MISCELLANEOUS	24	0	
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0	
Barge	Deck 028-951	0	00:00	PERCENTAGE OF TOTAL TIME	100%		
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge Kelly L is preparing for tow.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 213 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor			CONTRACTOR Inland Dredging			REPORT NO. 107			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 04/04/2019			
DREDGE		NAME AND TYPE Kelly L				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3600	24	0	20	0	5	25		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED 0		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 843,822		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0.58	TIME	18:01	MAX	1.04	TIME	12:03	GAGE LOCATION 8743735 Biloxi	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Non Work Day			TEMP (min/max) 58 °F / 66 °F		VISIBILITY 5 MI		WIND 23/SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		28,672		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		28,672		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		843,822		843,822		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		843,822		843,822		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		500		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2018		12/19/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 214 of 215	
CONTRACT NO. W9127818D0008 W9127818F0444		CONTRACT TITLE Dredging of Biloxi Harbor		CONTRACTOR Inland Dredging		REPORT NO. 107
DREDGE		Kelly L				DATE 04/04/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender Vessel	Volunteer	0	00:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3600	00:00	CESSATION	0	0
Tow Vessel	Mr. Gus	0	00:00	COLLISIONS	0	0
Tender Vessel	Tiger	0	00:00	MISCELLANEOUS	24	0
Survey Boat	Secant	0	00:00	TOTAL LOST TIME	24	0
Barge	Deck 028-951	0	00:00	PERCENTAGE OF TOTAL TIME	100%	
Barge	Fuel 028-932	0	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge Kelly L is preparing for tow.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO.
Page 215 of 215

CONTRACT NO.
W9127818D0008 W9127818F0444

CONTRACT TITLE
Dredging of Biloxi Harbor

CONTRACTOR
Inland Dredging

REPORT NO.
107

ATTENDANT PLANT OVERFLOW

ITEM	NAME OR NUMBER	H.P.	HOURS
Crane	Dragline American 7250	0	00:00
Barge	Hopper 028-943	0	00:00
Barge	Crane	0	00:00
Barge	Hopper 028-942	0	00:00
Barge	Anchor 028-954	0	00:00
Barge	Spill 028-929	0	00:00