



**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 6	Page 2 of 334
DATE 10 May 2021 - Monday	

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

001	Ohio River					12.0	12.0
Total operating hrs to date:	12.0	Idle hrs MTD:	12.0	Opr hrs MTD:	12.0	Total:	12.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>7</b>	Page 3 of 334
	DATE <b>11 May 2021 - Tuesday</b>	

PROJECT <b>Mobile Harbor Deepening Phase 3</b>	CONTRACT NUMBER <b>W9127821C0016</b>
---	---

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 74 °F 0.48 IN Precipitation 10 MPH Wind
--	--

**QC NARRATIVES**

**GENERAL COMMENTS**

Weekly Progress Meeting No.1 held via teleconference

Meeting minutes for Preparatory Phase - Survey Operations distributed (attached)

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description	
-------------	-------------	--

---

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

---

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

---

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

---

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

---

**No Contractors had their first or last day on the site**

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Total hrs worked to date: 168.0		Hrs worked MTD: 168.0	Total: 7.0 84.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 4 of 334  
7

DATE  
11 May 2021 - Tuesday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

**EQUIPMENT HOURS**

Equipment Name	Description		Idle Hours	Operating Hours	
001	Ohio River		12.0	12.0	
Total operating hrs to date:	24.0	Idle hrs MTD:	24.0	Opr hrs MTD:	24.0
		Total:	12.0	12.0	

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER  
8 Page 5 of 334

DATE  
12 May 2021 - Wednesday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

CONTRACTOR  
Great Lakes Dredge & Dock Company, LLC

WEATHER  
Weather Caused No Delay  
Temperature Min 64 °F Max 79 °F  
1.90 IN Precipitation 15 MPH Wind

**QC NARRATIVES**  
**GENERAL COMMENTS**  
Submitted Item No. 01 35 26-2 SSHO Qualifications for Sonny Lopez and Tony Sarmiento

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)  
  
Preparatory Inspections held today  
**No preparatory inspections held today**  
  
Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**  
  

Activity No	Description
-------------	-------------

  
**No activities were started or finished today**

**QC REQUIREMENTS**  

Requirement No	Type	Description	Results
----------------	------	-------------	---------

  
**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)  

Item No	Location	Description
---------	----------	-------------

  
**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)  

Item No	Location	Description
---------	----------	-------------

  
**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)  

Name	First Day	Last Day
------	-----------	----------

  
**No Contractors had their first or last day on the site**

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
<b>Total hrs worked to date:</b> <span style="float: left; margin-left: 100px;">252.0</span>		<b>Total:</b>	7.0
		<b>Hrs worked MTD:</b>	252.0
		<b>Total:</b>	84.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 6 of 334

8

DATE

12 May 2021 - Wednesday

PROJECT

Mobile Harbor Deepening Phase 3

CONTRACT NUMBER

W9127821C0016

001	Ohio River					12.0	12.0
Total operating hrs to date:	36.0	Idle hrs MTD:	36.0	Opr hrs MTD:	36.0	Total:	12.0 12.0

**MISHAP REPORTING**

(Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION

**On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION

REPORT NUMBER  
9 Page 7 of 334

DATE  
13 May 2021 - Thursday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

CONTRACTOR  
Great Lakes Dredge & Dock Company, LLC

WEATHER  
Weather Caused No Delay  
Temperature Min 60 °F Max 74 °F  
No Precipitation 14 MPH Wind

**QC NARRATIVES**  
**GENERAL COMMENTS**

GLDD preparing to perform BD surveys of channel on 5/14

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

**No preparatory inspections held today**

Initial Inspections held today

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No Description

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No Type Description Results

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No Location Description

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No Location Description

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name First Day Last Day

**No Contractors had their first or last day on the site**

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Total hrs worked to date:	336.0	Hrs worked MTD:	336.0
		Total:	7.0
			84.0

**EQUIPMENT HOURS**

Equipment Name Description Idle Hours Operating Hours

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 8 of 334  
9

DATE  
13 May 2021 - Thursday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

001	Ohio River		12.0	12.0				
Total operating hrs to date:	48.0	Idle hrs MTD:	48.0	Opr hrs MTD:	48.0	Total:	12.0	12.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 9 of 334
		10	
		DATE	
		14 May 2021 - Friday	
PROJECT		CONTRACT NUMBER	
Mobile Harbor Deepening Phase 3		W9127821C0016	
CONTRACTOR		WEATHER	
Great Lakes Dredge & Dock Company, LLC		Weather Caused No Delay Temperature Min 55 °F Max 77 °F No Precipitation 12 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
GLDD/USACE commenced BD surveys of Mobile Lower Bay Channel AS1 - AS15, STA 950+00 to 1040+00.			
<b>GENERAL COMMENTS</b>			
GLDD submitted request to publish the Local Notice to Mariners No. 01			
GLDD submitted Item No. 01 45 00.00 10-2 Alternate Quality Control Manager – Kile Alford.			
GLDD distributed Weekly Progress Meeting No.1 Minutes			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No	Description		
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 10	Page 10 of 334
DATE 14 May 2021 - Friday	

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

Total hrs worked to date:	420.0	Hrs worked MTD:	420.0	Total:	7.0	84.0
---------------------------	-------	-----------------	-------	--------	-----	------

**EQUIPMENT HOURS**

Equipment Name	Description					Idle Hours	Operating Hours
001	Ohio River					12.0	12.0
Total operating hrs to date:		60.0	Idle hrs MTD:	60.0	Opr hrs MTD:	60.0	Total: 12.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 11 of 334																																
		11																																	
<b>PROJECT</b> Mobile Harbor Deepening Phase 3		DATE	15 May 2021 - Saturday																																
		<b>CONTRACT NUMBER</b> W9127821C0016																																	
<b>CONTRACTOR</b> Great Lakes Dredge & Dock Company, LLC	<b>WEATHER</b> Weather Caused No Delay Temperature Min 55 °F Max 79 °F No Precipitation 10 MPH Wind																																		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> GLDD/USACE collected BD survey of Phase III ODMS disposal area. GLDD took shots on Phase I ATONS to determine relocation requirements. <b>GENERAL COMMENTS</b> GLDD submitted Phase III ATON relocation request to USCG																																			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <b>No preparatory inspections held today</b> Initial Inspections held today <b>No initial inspections held today</b>																																			
<b>ACTIVITY START/FINISH</b> Activity No Description <b>No activities were started or finished today</b>																																			
<b>QC REQUIREMENTS</b> Requirement No Type Description Results <b>No QC requirements were completed today</b>																																			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No Location Description <b>No QC Deficiency items were issued today</b>																																			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No Location Description <b>No QC Deficiency items were corrected today</b>																																			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) Name First Day Last Day <b>No Contractors had their first or last day on the site</b>																																			
<b>LABOR HOURS</b> <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Great Lakes Dredge &amp; Dock Company, LLC</td> <td>QUALITY CONTROL INSPECTOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes Dredge &amp; Dock Company, LLC</td> <td>SAFETY INSPECTOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes Dredge &amp; Dock Company, LLC</td> <td>PROJECT MANAGER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes Dredge &amp; Dock Company, LLC</td> <td>PROJECT ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes Dredge &amp; Dock Company, LLC</td> <td>SITE ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes Dredge &amp; Dock Company, LLC</td> <td>ASSISTANT PROJECT ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Great Lakes Dredge &amp; Dock Company, LLC</td> <td>ADMINISTRATIVE ASSISTANT</td> <td>1.0</td> <td>12.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	1.0	12.0	Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Crew	Position	Number of Employees	Hours Worked																																
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0																																
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0																																
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0																																
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0																																
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	1.0	12.0																																
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0																																
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0																																

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 11 Page 12 of 334

DATE  
15 May 2021 - Saturday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

Total hrs worked to date: 504.0 Hrs worked MTD: 504.0 Total: 7.0 84.0

**EQUIPMENT HOURS**

Equipment Name	Description				Idle Hours	Operating Hours	
001	Ohio River				12.0	12.0	
Total operating hrs to date:		72.0	Idle hrs MTD:	72.0	Opr hrs MTD:	72.0	Total: 12.0 12.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE



**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER  
12 Page 14 of 334

DATE  
16 May 2021 - Sunday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

001	Ohio River					12.0	12.0
Total operating hrs to date:	84.0	Idle hrs MTD:	84.0	Opr hrs MTD:	84.0	Total:	12.0 12.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 15 of 334	
		13		
PROJECT		DATE	17 May 2021 - Monday	
Mobile Harbor Deepening Phase 3		CONTRACT NUMBER	W9127821C0016	
CONTRACTOR	WEATHER			
Great Lakes Dredge & Dock Company, LLC	Weather Caused No Delay Temperature Min 62 °F Max 81 °F No Precipitation 17 MPH Wind			
<b>QC NARRATIVES</b>				
<b>GENERAL COMMENTS</b>				
GLDD submitted Phase I ATON relocation request to USCG				
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
<b>No preparatory inspections held today</b>				
Initial Inspections held today				
<b>No initial inspections held today</b>				
<b>ACTIVITY START/FINISH</b>				
Activity No	Description			
<b>No activities were started or finished today</b>				
<b>QC REQUIREMENTS</b>				
Requirement No	Type	Description		Results
<b>No QC requirements were completed today</b>				
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day		Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Total hrs worked to date:	672.0	Hrs worked MTD:	672.0	Total: 7.0 84.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 13	Page 16 of 334
DATE 17 May 2021 - Monday	

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

001	Ohio River					12.0	12.0
Total operating hrs to date:	96.0	Idle hrs MTD:	96.0	Opr hrs MTD:	96.0	Total:	12.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 14	Page 17 of 334
		DATE 18 May 2021 - Tuesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 79 °F No Precipitation 25 MPH Wind		
<b>QC NARRATIVES</b>			
<b>GENERAL COMMENTS</b> Phase 1 & Phase 3 Contracts - Initial Phase Meeting was held for DFW Survey Phase 1 & Phase 3 Contracts - Preparatory Phase Meeting was held for DFW Dredging Weekly Progress Meeting No.2 held via teleconference			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ Dredging _____ Initial Inspections held today _____ Survey Operations _____			
<b>ACTIVITY START/FINISH</b> Activity No          Description _____  <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type                  Description    Results _____  <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No                  Location                  Description _____  <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No                  Location                  Description _____  <b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) Name    First Day    Last Day _____  <b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Total hrs worked to date:	756.0	Hrs worked MTD:	756.0
		Total:	7.0
			84.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 14	Page 18 of 334
DATE 18 May 2021 - Tuesday	

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

001	Ohio River					12.0	12.0
Total operating hrs to date:	108.0	Idle hrs MTD:	108.0	Opr hrs MTD:	108.0	Total:	12.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 15	Page 19 of 334
		DATE 19 May 2021 - Wednesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 81 °F 0.01 IN Precipitation 24 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Ellis Island/Douglas B. Mackie on site. Hopper Dredge Pre-Inspection Checklist completed with photo-documentation.			
<b>GENERAL COMMENTS</b>			
GLDD provided screenshot of dredge positioning computer to USACE			
GLDD held Prep-meeting for Dredging Operations on board the Ellis Island with vessel crew (Sign-in attached)			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No                      Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                      Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                      Location                      Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                      Location                      Description _____			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name    First Day                      Last Day _____			
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 15	Page 20 of 334
DATE 19 May 2021 - Wednesday	

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

Total hrs worked to date:	852.0	Hrs worked MTD:	852.0	Total:	8.0	96.0
---------------------------	-------	-----------------	-------	--------	-----	------

<b>EQUIPMENT HOURS</b>						
Equipment Name	Description				Idle Hours	Operating Hours
001	Ohio River				12.0	12.0
002	Ellis Island/Douglas B. Mackie				24.0	0.0
Total operating hrs to date:		120.0	Idle hrs MTD:	144.0	Opr hrs MTD:	120.0
			Total:		36.0	12.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 16	Page 21 of 334
		DATE 20 May 2021 - Thursday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 69 °F Max 81 °F No Precipitation 18 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
<b>GENERAL COMMENTS</b>			
The Ellis Island undocked and departed from Port Deer River after taking on around 20:30. The dredge performed hopper leakage test for 1 hour. Following the leakage test, the Ellis proceeded to performing a TED Paint Test from 23:08 to 23:23, at which time the pumps were run up under normal operation conditions. Once the Paint test was completed the crew sailed towards the designated ODMDS for Phase 3.			
No loads completed for this day.			
Endangered Species: No incidents with endangered or protected species on this date (report attached).			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No	Description		
01	Mob/Demob		
02	Dredging		
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 16	Page 22 of 334
	DATE 20 May 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Total hrs worked to date: 1,164.0		Hrs worked MTD: 1,164.0	Total: 26.0 312.0

EQUIPMENT HOURS							
Equipment Name	Description					Idle Hours	Operating Hours
001	Ohio River					12.0	12.0
002	Ellis Island/Douglas B. Mackie					21.0	3.0
Total operating hrs to date: 135.0		Idle hrs MTD: 177.0	Opr hrs MTD: 135.0	Total: 33.0	15.0		

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
--------------------------	--	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 17	Page 23 of 334
		DATE 21 May 2021 - Friday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused Non-Critical Delay Temperature Min 65 °F Max 83 °F No Precipitation 16 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
<b>GENERAL COMMENTS</b>			
The Ellis Island continued their sailing towards the designated ODMDS for Phase 3 from the night before after completing a paint test.			
During the sail the vessel crew unpinning the bottom dump doors in preparation for disposal. Upon exiting the channel and turning west towards the disposal area a technical issue with hydraulic system controlling the bottom dump door cylinder for bays 2 and 4 developed. This allowed the doors to partially open enabling slurry to be discharged and draft loss to be incurred. Doors were re-secured and the vessel continued to the designated ODMDS for Phase 3 and disposed of the remaining load in Cells AA12 and AA13 as shown in the attached Map.			
Due to inclement weather the dredge remained in the ODMDS on anchor for the remainder of the day.			
Endangered Species: No incidents with endangered or protected species on this date (report attached).			
Dredging meeting held on this day with USACE and GLDD Site Management representatives via teleconference at 13:30 and discussed the first load for Phase 3 and dredging activity going forward.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Ellis Island Captain discussed the plan for the day with the crew. Stretch and flex concluded the morning meeting.			
Behavioral Observations: Ohio River : Captain utilizing safe work practices and wearing all required PPE while working in the engine room.			
General Comments: SSHO conducted initial inspections on Ohio River.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                                  Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                                  Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                                  Description _____			
<b>No QC Deficiency items were corrected today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 17	Page 24 of 334
	DATE 21 May 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Total hrs worked to date:	1,476.0	Hrs worked MTD:	1,476.0
		Total:	26.0
			312.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
Total operating hrs to date:	171.0	Idle hrs MTD:	177.0
		Opr hrs MTD:	171.0
		Total:	0.0
			36.0

<b>MISHAP REPORTING</b> (Describe mishaps)
<b>No mishaps reported today</b>

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 18	Page 25 of 334								
		DATE 22 May 2021 - Saturday									
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016									
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 63 °F Max 82 °F No Precipitation 9 MPH Wind										
<b>QC NARRATIVES</b>											
<b>ACTIVITIES IN PROGRESS</b>											
Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring.											
<b>GENERAL COMMENTS</b>											
Dredge Ellis Island picked up anchor around 0630 this morning and began heading to the channel to conduct dredging operations. The Ellis Island conducted an additional leakage test before resuming dredging. Leakage test was performed and no issues were observed with the results.  Dredge completed 2 loads for the day and transported the dredged material to the ODMDS disposal site for Phase 3.  Endangered Species: No incidents with endangered or protected species on this date (report attached).  Turbidity Monitoring: No exceedances with turbidity measurement levels on this date (report attached)											
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>											
Pre-Shift Meeting: Ellis Island Captain discussed job tasks for the day with the crew. Stretch and flex concluded the morning meeting.  Behavioral Observations: Personnel handing over all items to maintain 3 point of contact and wearing the required PPE while doing vessel transfer.  General Comments: SSHO completed initial inspections on Ellis Island and Tug Mackie with the help of Dredge Captain.											
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>											
Initial Inspections held today _____ <b>No initial inspections held today</b>											
<b>ACTIVITY START/FINISH</b>											
Activity No          Description _____  <b>No activities were started or finished today</b>											
<b>QC REQUIREMENTS</b>											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 50%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> <b>No QC requirements were completed today</b> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<b>No QC requirements were completed today</b>			
Requirement No	Type	Description	Results								
<b>No QC requirements were completed today</b>											
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)											
Item No          Location          Description _____  <b>No QC Deficiency items were issued today</b>											
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)											
Item No          Location          Description _____  <b>No QC Deficiency items were corrected today</b>											
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <b>No QC Deficiency items were corrected today</b> </td> </tr> </tbody> </table>				Name	First Day	Last Day	<b>No QC Deficiency items were corrected today</b>				
Name	First Day	Last Day									
<b>No QC Deficiency items were corrected today</b>											

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 18	Page 26 of 334	
		DATE 22 May 2021 - Saturday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN		5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN		1.0	12.0
Total hrs worked to date: 1,788.0		Hrs worked MTD: 1,788.0	Total: 26.0	312.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
001	Ohio River		0.0	12.0
002	Ellis Island/Douglas B. Mackie		0.0	24.0
Total operating hrs to date: 207.0		Idle hrs MTD: 177.0	Opr hrs MTD: 207.0	Total: 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 19	Page 27 of 334
		DATE 23 May 2021 - Sunday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 84 °F No Precipitation 7 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis continued dredging operations digging in Mobile Lower Bay Channel dredging area between acceptance sections AS-1 - AS15. Dredge completed 3 loads for the day and transported the dredged material to the ODMS disposal site for Phase 3.			
Endangered Species: No incidents with endangered or protected species on this date (report attached).			
Turbidity Monitoring: No exceedances with turbidity measurement levels on this date (report attached)			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day. He ask the crews for any safety issues, none brought up.			
Behavioral Observations: Ellis Island : Crews continuing to follow Safe Working Procedures and wearing the proper PPE for the task and work area. Ohio River : Personnel handing over all items to maintain 3 point of contact and wearing the required PPE while doing vessel transfer.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                  Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                  Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                  Description _____			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name    First Day    Last Day _____			
<b>No Contractors had their first or last day on the site</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 19	Page 28 of 334
	DATE 23 May 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Total hrs worked to date: 2,100.0		Hrs worked MTD: 2,100.0	Total: 26.0	312.0

<b>EQUIPMENT HOURS</b>					
Equipment Name	Description	Idle Hours	Operating Hours		
001	Ohio River	0.0	12.0		
002	Ellis Island/Douglas B. Mackie	0.0	24.0		
Total operating hrs to date: 243.0		Idle hrs MTD: 177.0	Opr hrs MTD: 243.0	Total: 0.0	36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 20	Page 29 of 334
		DATE 24 May 2021 - Monday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 63 °F Max 85 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis continued dredging operations digging in Mobile Lower Bay Channel dredging area between acceptance sections AS-1 - AS15. Dredge completed 3 loads for the day and transported the dredged material to the ODMS disposal site for Phase 3.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No turbidity testing due to dredge delay offshore on standby due to traffic.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day. He ask the crews for any safety issues, none brought up.			
Behavioral Observations: Ellis Island: JSAs were filled out and discussed prior to the starting the job tasks. Crews utilizing safe work practices and wearing all required PPE while performing daily duties			
Ohio River : Captain applied proper body ergonomics and wearing all required PPE while working on the engine room.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                          Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                          Description _____			
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name    First Day    Last Day _____			
<b>No Contractors had their first or last day on the site</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 20	Page 30 of 334
	DATE 24 May 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>LABOR HOURS</b>						
Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Total hrs worked to date:	2,424.0	Hrs worked MTD:	2,424.0	Total:	27.0	324.0

<b>EQUIPMENT HOURS</b>								
Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	0.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	24.0					
Total operating hrs to date:	279.0	Idle hrs MTD:	177.0	Opr hrs MTD:	279.0	Total:	0.0	36.0

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 21	Page 31 of 334
		DATE 25 May 2021 - Tuesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 60 °F Max 86 °F No Precipitation 7 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis continued dredging operations digging in Mobile Lower Bay Channel dredging area between acceptance sections AS-1 - AS15. Dredge completed 3 loads for the day and transported the dredged material to the ODMSD disposal site for Phase 3.			
Traffic delays occurred early in the morning with load #10 and after dumping load #12 due to outbound traffic and then an inbound ship.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No exceedances with turbidity measurement levels on this date			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day. Safety focuses included identification of specific hand related hazards in every JSAs and Job briefing. Also SSHO reminded crews to increase situational awareness around pinch and crush points area while working on their assigned task.			
Behavioral Observations: Ellis Island: Crews using proper body ergonomics and maintained situational awareness while doing their assigned tasks. JSAs were filled - out prior to the start of job tasks.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
Dredging _____			
<b>ACTIVITY START/FINISH</b>			
Activity No                  Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
CT-00001	QC Test	Hopper Dredge Pre-dredge Inspection Checklist	Passed
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 21	Page 32 of 334	
		DATE 25 May 2021 - Tuesday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Total hrs worked to date: 2,748.0		Hrs worked MTD: 2,748.0	Total:	27.0 324.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	24.0	
Total operating hrs to date: 315.0		Idle hrs MTD: 177.0	Opr hrs MTD: 315.0	Total: 0.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>22</b>	Page 33 of 334
		DATE <b>26 May 2021 - Wednesday</b>	
PROJECT <b>Mobile Harbor Deepening Phase 3</b>		CONTRACT NUMBER <b>W9127821C0016</b>	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 84 °F No Precipitation 6 MPH Wind		

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis continued dredging operations digging in Mobile Lower Bay Channel dredging area between acceptance sections AS-1 - AS15. Dredge completed 2 loads for the day and transported the dredged material to the ODMS disposal site for Phase 3.

Two significant delays for the day during load #13 early in the morning from 00:29 to 05:54 and during load #15 in the evening from 17:03 to 24:00.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances with turbidity measurement levels on this date

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day. Safety focused on Vessel traffic areas.

Behavioral Observations: Ellis Island: Keeping hand and any body part away from line of fires while doing their assigned tasks. JSAs were filled - out prior to the start of job tasks.

Ohio River: Crews handling their belongings to maintain 3 point of contact while doing vessel transfers with complete required PPE's.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No Description \_\_\_\_\_

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 22	Page 34 of 334
	DATE 26 May 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>		Number of	Hours			
Crew	Position	Employees	Worked			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0			
Total hrs worked to date:	3,084.0	Hrs worked MTD:	3,084.0	Total:	28.0	336.0

<b>EQUIPMENT HOURS</b>		Idle	Operating					
Equipment Name	Description	Hours	Hours					
001	Ohio River	0.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	24.0					
Total operating hrs to date:	351.0	Idle hrs MTD:	177.0	Opr hrs MTD:	351.0	Total:	0.0	36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

(This area is intentionally left blank for reporting details.)

**CONTRACTOR CERTIFICATION**      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 35 of 334  
23

DATE  
27 May 2021 - Thursday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

CONTRACTOR  
Great Lakes Dredge & Dock Company, LLC

WEATHER  
Weather Caused No Delay  
Temperature Min 66 °F Max 87 °F  
No Precipitation 8 MPH Wind

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.  
Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis continued dredging operations digging in Mobile Lower Bay Channel dredging area between acceptance sections AS1 - AS15 (STA. 950+00 - STA. 1040+00). Dredge completed 4 loads for the day and transported the dredged material to the ODMDS disposal site for Phase 3.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No test conducted today. Dredge/Survey cycle prevented ability to grab sample.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.  
Behavioral Observations: Ohio River: Crews assisting each other and maintaining three points of contact during vessel transfers.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

**No preparatory inspections held today**

Initial Inspections held today

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No Description

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

**No Contractors had their first or last day on the site**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 23	Page 36 of 334
	DATE 27 May 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>LABOR HOURS</b>						
Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0			
Total hrs worked to date:	3,420.0	Hrs worked MTD:	3,420.0	Total:	28.0	336.0

<b>EQUIPMENT HOURS</b>								
Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	0.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	24.0					
Total operating hrs to date:	387.0	Idle hrs MTD:	177.0	Opr hrs MTD:	387.0	Total:	0.0	36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION  
**On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 24	Page 37 of 334
		DATE 28 May 2021 - Friday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 68 °F Max 87 °F No Precipitation 10 MPH Wind	
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring.			
<b>GENERAL COMMENTS</b> Dredge Ellis continued dredging operations digging in Mobile Lower Bay Channel dredging area between acceptance sections AS1 - AS15 (STA. 950+00 - STA. 1040+00). Dredge completed 3 loads for the day and transported the dredged material to the ODMS disposal site for Phase 3.  Endangered Species: No incidents with endangered or protected species on this date.  Turbidity Monitoring: No exceedances with turbidity measurement levels on this date.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.  Behavioral Observations: Crews wearing all required PPE and utilizing proper lifting techniques while loading supplies onto the crew boat. Crews were also observed conducting safe vessel transfers.  General Comments: SSHO conducted GLDD Safety Orientation with one new hire employee.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ <b>No preparatory inspections held today</b> Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b> Activity No      Description _____  <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type                      Description    Results _____  <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No              Location                      Description _____  <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No              Location                      Description _____  <b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) Name    First Day                      Last Day _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 38 of 334	
		24		
		DATE	28 May 2021 - Friday	
PROJECT		CONTRACT NUMBER		
Mobile Harbor Deepening Phase 3		W9127821C0016		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 3,768.0		Hrs worked MTD: 3,768.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	24.0	
Total operating hrs to date: 423.0		Idle hrs MTD: 177.0	Opr hrs MTD: 423.0	Total: 0.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 25	Page 39 of 334
	DATE 29 May 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 65 °F Max 85 °F No Precipitation 7 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging on the red side of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15) Dredge completed 3 loads for the day and transported the dredged material to the ODMDS disposal site for Phase 3.

Dredge Ellis had a total of 9.07 hours delay due to Traffic.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances with turbidity measurement levels on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.

Behavioral Observations: Mackie/Ellis: Captain conducted a Fire drill. He also conducted a Weekly Tool Box on Cyber Security. Training on the Covid protocol was conducted as well. AB who was assisting personnel during vessel transfers was not wearing gloves or safety glasses. SSHO reminded AB of GLDD's 100% PPE policy.  
Ohio River: Crews wearing all required PPE and conducting safe vessel transfers.

Site Conditions & Housekeeping: Mackie crews are doing a good job of maintaining housekeeping throughout their respective work areas.

General Comments: Mackie: SSHO conducted a safety inspection. Also conducted an AED inspection and the on line website was updated.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 25	Page 40 of 334
		DATE 29 May 2021 - Saturday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name _____		First Day _____	Last Day _____
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 4,116.0		Hrs worked MTD: 4,116.0	Total: 29.0 348.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
Total operating hrs to date: 459.0		Idle hrs MTD: 177.0	Opr hrs MTD: 459.0 Total: 0.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 26	Page 41 of 334								
		DATE 30 May 2021 - Sunday									
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016									
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 56 °F Max 83 °F No Precipitation 8 MPH Wind									
<b>QC NARRATIVES</b>											
<b>ACTIVITIES IN PROGRESS</b> Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring.											
<b>GENERAL COMMENTS</b> Dredge Ellis Island continued dredging operations digging on the red side of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 4 loads for the day and transported the dredged material to the ODMDS disposal site for Phase 3.  Delay of 265 mins. due to traffic.  Endangered Species: No incidents with endangered or protected species on this date.  Turbidity Monitoring: No exceedances with turbidity measurement levels on this date.											
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.  Behavioral Observations: JSA Discussions for Mackie/Ellis Island: inspecting/cleaning drag heads, deck wash down, personnel transfer, housekeeping/sanitary, using the incinerator, checking drag arms, endangered species inspection. Ohio River: Vessel transfer											
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>											
Initial Inspections held today _____ <b>No initial inspections held today</b>											
<b>ACTIVITY START/FINISH</b>											
Activity No      Description _____  <b>No activities were started or finished today</b>											
<b>QC REQUIREMENTS</b>											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Requirement No</th> <th style="text-align: left; border-bottom: 1px solid black;">Type</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: left; border-bottom: 1px solid black;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> <b>No QC requirements were completed today</b> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<b>No QC requirements were completed today</b>			
Requirement No	Type	Description	Results								
<b>No QC requirements were completed today</b>											
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <b>No QC Deficiency items were issued today</b> </td> </tr> </tbody> </table>				Item No	Location	Description	<b>No QC Deficiency items were issued today</b>				
Item No	Location	Description									
<b>No QC Deficiency items were issued today</b>											
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <b>No QC Deficiency items were corrected today</b> </td> </tr> </tbody> </table>				Item No	Location	Description	<b>No QC Deficiency items were corrected today</b>				
Item No	Location	Description									
<b>No QC Deficiency items were corrected today</b>											
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Name</th> <th style="text-align: left; border-bottom: 1px solid black;">First Day</th> <th style="text-align: left; border-bottom: 1px solid black;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <b>No QC Deficiency items were corrected today</b> </td> </tr> </tbody> </table>				Name	First Day	Last Day	<b>No QC Deficiency items were corrected today</b>				
Name	First Day	Last Day									
<b>No QC Deficiency items were corrected today</b>											

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 26	Page 42 of 334	
		DATE 30 May 2021 - Sunday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 4,464.0		Hrs worked MTD: 4,464.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	24.0	
Total operating hrs to date: 495.0	Idle hrs MTD: 177.0	Opr hrs MTD: 495.0	Total: 0.0	36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 27	Page 43 of 334
	DATE 31 May 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 86 °F No Precipitation 7 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging on the red side of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads for the day and transported the dredged material to the ODMDS disposal site for Phase 3.

Delay of 494 mins. due to traffic.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances with turbidity measurement levels on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.

Behavioral Observations: Mackie/Ellis Island: Welder utilizing safe work practices and wearing all required PPE while performing hot work operations. ABs assisting personnel during vessel transfers. Crews wearing all required PPE and handing over all items while transferring.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

**No QC Deficiency items were corrected today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 27	Page 44 of 334
	DATE 31 May 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date:	4,812.0	Hrs worked MTD:	4,812.0
		Total:	29.0
			348.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
Total operating hrs to date:	531.0	Idle hrs MTD:	177.0
		Opr hrs MTD:	531.0
		Total:	0.0
			36.0

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 28	Page 45 of 334
	DATE 01 Jun 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 87 °F No Precipitation 13 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging on the red side of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads for the day and transported the dredged material to the ODMDS disposal site for Phase 3.

Delay of 241 mins. due to traffic and 34 mins for weather.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances with turbidity measurement levels on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.

Behavioral Observations: Mackie/Ellis Island: Crew working safely and wearing all required PPE while washing down the deck. Welder utilizing safe work practices while performing hot work.  
Ohio River: Engineer and Captain safely conducting surveys.  
JSAs and Hot Work Permits were filled out prior to the start of job tasks.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

General Comments: Mackie/Ellis: SSSH conducted Hand Safety and Confined Space Safety training with 4 crew members. Conducted a Hot Work safety inspection.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 5,160.0		Hrs worked MTD: 348.0	Total: 29.0 348.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
Total operating hrs to date: 567.0		Idle hrs MTD: 0.0	Opr hrs MTD: 36.0 Total: 0.0 36.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

**CONTRACTOR CERTIFICATION** On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 29	Page 47 of 334
	DATE 02 Jun 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 84 °F No Precipitation 14 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging on the red side of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 4 loads for the day and transported the dredged material to the ODMDS disposal site for Phase 3.

Delays of 197 mins. due to traffic.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances with turbidity measurement levels on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.

Behavioral Observations: Mackie/Ellis Island: Crew working safely and wearing all required PPE while inspecting and cleaning the drag heads. Welder utilizing safe work practices while performing hot work.  
Ohio River: Engineer and Captain safely conducting surveys and performing vessel transfers.  
JSAs and Hot Work Permits were filled out prior to the start of job tasks.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

General Comments: Mackie/Ellis: SSHO conducted Hand Safety and Confined Space Safety training with office staff. Ordered safety items for the Ohio River. Updated ERP with updated spill response information.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 29	Page 48 of 334	
		DATE 02 Jun 2021 - Wednesday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 5,508.0		Hrs worked MTD: 696.0		Total: 29.0 348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	24.0	
Total operating hrs to date: 603.0		Idle hrs MTD: 0.0	Opr hrs MTD: 72.0	Total: 0.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	





<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 30	Page 50 of 334	
		DATE 03 Jun 2021 - Thursday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN		5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 5,856.0		Hrs worked MTD: 1,044.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
001	Ohio River		0.0	12.0
002	Ellis Island/Douglas B. Mackie		0.0	24.0
Total operating hrs to date: 639.0		Idle hrs MTD: 0.0	Opr hrs MTD: 108.0	Total: 0.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 31	Page 51 of 334
		DATE 04 Jun 2021 - Friday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused Non-Critical Delay Temperature Min 68 °F Max 82 °F 0.87 IN Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring.			
<b>GENERAL COMMENTS</b> Dredge Ellis Island continued dredging operations digging on the red side of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 4 loads for the day and transported the dredged material to the ODMDS disposal site for Phase 3.  Delays of 389 mins. 295 mins due to traffic, 94 mins due to weather. Dredge dug in Phase 1 for 60 mins.  Endangered Species: No incidents with endangered or protected species on this date.  Turbidity Monitoring: No exceedances with turbidity measurement levels on this date.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.  Behavioral Observations: Mackie/Ellis Island: Crew working safely and wearing all required PPE while washing down the deck, and completing fuel transfer. Welder utilizing safe work practices while performing hot work. Ohio River: Engineer and Captain safely conducting surveys and performing vessel transfers. JSAs and Hot Work Permits were filled out prior to the start of job tasks.  Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.  General Comments: Mackie/Ellis: SSHO updated the project check-list and Bullseye with all relevant project safety documents.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <b>No preparatory inspections held today</b> Initial Inspections held today <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b> Activity No          Description _____ <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type                          Description    Results _____ <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No                  Location                          Description _____ <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No                  Location                          Description _____			

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 6,204.0		Hrs worked MTD: 1,392.0	Total: 29.0	348.0

<b>EQUIPMENT HOURS</b>					
Equipment Name	Description	Idle Hours	Operating Hours		
001	Ohio River	0.0	12.0		
002	Ellis Island/Douglas B. Mackie	0.0	23.0		
Total operating hrs to date: 674.0		Idle hrs MTD: 0.0	Opr hrs MTD: 143.0	Total: 0.0	35.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 32	Page 53 of 334
	DATE 05 Jun 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 78 °F 0.75 IN Precipitation 12 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging on the red side of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 2 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Delays of 142 mins due to traffic. Dredge dug in Phase 1 for 10.38 hours due to traffic in the main channel.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances with turbidity measurement levels on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.

Behavioral Observations: Mackie/Ellis Island: Crews utilizing safe work practices, good communication and wearing all required PPE while inspecting/cleaning drag heads. Crew used good body posture and the proper tools to remove items from the drag head.  
Ohio River: Crews wearing all required PPE and using proper lifting techniques while loading/unloading items.  
JSAs and Hot Work Permits were filled out prior to the start of job tasks.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

General Comments: Mackie/Ellis: Captain conducted a rescue boat drill. SSOH conducted AED inspection and updated the on line website. PPE training was conducted with 21 crew. Hand Safety for Marine Dredging & Construction and Marine Confined Space Hazard Awareness Training was conducted with 5 crew.  
Ohio River: Conducted AED inspection and updated the on line website.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 32	Page 54 of 334	
		DATE 05 Jun 2021 - Saturday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 6,552.0		Hrs worked MTD: 1,740.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	13.6	
Total operating hrs to date: 699.6		Idle hrs MTD: 0.0	Opr hrs MTD: 168.6	Total: 0.0 25.6
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	



PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 6,900.0		Hrs worked MTD: 2,088.0	Total: 29.0	348.0

<b>EQUIPMENT HOURS</b>					
Equipment Name	Description	Idle Hours	Operating Hours		
001	Ohio River	0.0	12.0		
002	Ellis Island/Douglas B. Mackie	0.0	13.6		
Total operating hrs to date: 725.2		Idle hrs MTD: 0.0	Opr hrs MTD: 194.2	Total: 0.0	25.6

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

**CONTRACTOR CERTIFICATION** On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 34	Page 57 of 334
		DATE 07 Jun 2021 - Monday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 88 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring.			
<b>GENERAL COMMENTS</b> Dredge Ellis Island continued dredging operations digging on the red side of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 4 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.  Delays of 0 mins due to traffic. Dredge dug in Phase 1 for 3.43 hours due to traffic in the main channel.  Endangered Species: No incidents with endangered or protected species on this date.  Turbidity Monitoring: No exceedances with turbidity measurement levels on this date.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.  Behavioral Observations: Mackie/Ellis: ABs were observed performing housekeeping in the wheel house. ESO wearing all required PPE and safely performing endangered species inspection. ABs utilizing safe work practices while washing down the deck underneath the drag heads. JSAs and Hot Work Permits were filled out prior to the start of job tasks.  Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.  General Comments: Mackie/Ellis: SSHO conducted a Predictive Solutions safety inspection of the general deck area, ladders and stairs. Issues discovered were added to PS database. SSHO conducted HAZCOM, Hazardous Materials and Environmental training with 9 crew.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ <b>No preparatory inspections held today</b> Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b> Activity No          Description _____ <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type                          Description    Results _____ <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No                  Location                          Description _____ <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No                  Location                          Description _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>34</b>	Page 58 of 334	
		DATE <b>07 Jun 2021 - Monday</b>		
PROJECT <b>Mobile Harbor Deepening Phase 3</b>		CONTRACT NUMBER <b>W9127821C0016</b>		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 7,248.0		Hrs worked MTD: 2,436.0		Total: 29.0 348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	20.6	
Total operating hrs to date: 757.8		Idle hrs MTD: 0.0	Opr hrs MTD: 226.8	Total: 0.0 32.6
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 35	Page 59 of 334
		DATE 08 Jun 2021 - Tuesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 87 °F 0.50 IN Precipitation 10 MPH Wind	
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring.			
<b>GENERAL COMMENTS</b> Dredge Ellis Island continued dredging operations digging on the red side of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 2 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.  Delays of 111 mins; 25 due to weather, 11 due to traffic, and 75 due to main engine. Dredge dug in Phase 1 for 7.55 hours due to traffic in the main channel.  Endangered Species: No incidents with endangered or protected species on this date.  Turbidity Monitoring: No exceedances with turbidity measurement levels on this date.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.  Behavioral Observations: Ohio River: Crews wearing all required PPE and performing safe vessel transfers. JSAs and Hot Work Permits were filled out prior to the start of job tasks.  Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.  General Comments: SSSH attended meeting on the new GLDD Blended Learning program. Also conducted basic rigging training with 4 crew boat subcontractor personnel.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ <b>No preparatory inspections held today</b> Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b> Activity No          Description _____ <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type                          Description    Results _____ <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No                  Location                          Description _____ <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No                  Location                          Description _____			

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 7,596.0		Hrs worked MTD: 2,784.0	Total: 29.0 348.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	16.5
Total operating hrs to date: 786.2		Idle hrs MTD: 0.0	Opr hrs MTD: 255.2 Total: 0.0 28.5

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 36	Page 61 of 334
	DATE 09 Jun 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 82 °F 0.02 IN Precipitation 9 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 4 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances with turbidity measurement levels on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.

Behavioral Observations: Ohio River: Crews wearing all required PPE and performing safe vessel transfers.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

General Comments: SSHO conducted some follow-on rigging training with the crew boat contractor personnel

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

**No QC Deficiency items were corrected today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 36	Page 62 of 334
	DATE 09 Jun 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date:	7,944.0	Hrs worked MTD:	3,132.0
		Total:	29.0
			348.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	21.7
Total operating hrs to date:	819.9	Idle hrs MTD:	0.0
		Opr hrs MTD:	288.9
		Total:	0.0
			33.7

<b>MISHAP REPORTING</b> (Describe mishaps)
<b>No mishaps reported today</b>

--

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>37</b>	Page 63 of 334
		DATE <b>10 Jun 2021 - Thursday</b>	
PROJECT <b>Mobile Harbor Deepening Phase 3</b>		CONTRACT NUMBER <b>W9127821C0016</b>	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 72 °F Max 87 °F 0.49 IN Precipitation 12 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No exceedances with turbidity measurement levels on this date.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.			
JSA Discussions: Mackie/Ellis Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers			
Ohio River: Vessel transfer			
Behavioral Observations: Ohio River: Crews wearing all required PPE and performing safe vessel transfers.			
Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type          Description          Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No          Location          Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No          Location          Description _____			

PROJECT <b>Mobile Harbor Deepening Phase 3</b>	CONTRACT NUMBER <b>W9127821C0016</b>
---	---

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 8,292.0		Hrs worked MTD: 3,480.0	Total: 29.0 348.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	19.6
Total operating hrs to date: 851.5	Idle hrs MTD: 0.0	Opr hrs MTD: 320.5	Total: 0.0 31.6

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>38</b>	Page 65 of 334
		DATE <b>11 Jun 2021 - Friday</b>	
PROJECT <b>Mobile Harbor Deepening Phase 3</b>		CONTRACT NUMBER <b>W9127821C0016</b>	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 88 °F No Precipitation 7 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 1 load in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.			
Miscellaneous 1070 min delay accounts for time in Phase 1 contract.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: Dredge Cycles and Survey schedule did not align, dredge was in the process of refueling.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.			
JSA Discussions: Mackie/Ellis Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers Ohio River: Vessel transfer			
Behavioral Observations: Ohio River: Crews passing all their belongings to maintain 3 point of contact while performing vessel transfers, wearing required PPE.			
Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                  Description    Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                  Description			
<b>No QC Deficiency items were issued today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 38	Page 66 of 334	
		DATE 11 Jun 2021 - Friday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 8,640.0		Hrs worked MTD: 3,828.0	Total:	29.0 348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	6.2	
Total operating hrs to date: 869.6		Idle hrs MTD: 0.0	Opr hrs MTD: 338.6	Total: 0.0 18.2
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 39	Page 67 of 334
		DATE 12 Jun 2021 - Saturday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 91 °F 0.01 IN Precipitation 7 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring.			
<b>GENERAL COMMENTS</b> Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 4 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.  Non-Effective Working Time of 188 mins due to traffic.  Miscellaneous 250 mins delay accounts for time in Phase 1 contract.  Endangered Species: No exceedances with turbidity measurement levels on this date.  Turbidity Monitoring: Dredge Cycles and Survey schedule did not align, dredge was in the process of refueling.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.  JSA Discussions: Mackie/Ellis Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers Ohio River: Vessel transfer  Behavioral Observations: Ohio River: Crews passing all their belongings to maintain 3 point of contact while performing vessel transfers, wearing required PPE.  Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <hr/> <b>No preparatory inspections held today</b> Initial Inspections held today <hr/> <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b> Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No                  Location                          Description <hr/> <b>No QC Deficiency items were issued today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 39	Page 68 of 334	
		DATE 12 Jun 2021 - Saturday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 8,988.0		Hrs worked MTD: 4,176.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	19.8	
Total operating hrs to date: 901.5		Idle hrs MTD: 0.0	Opr hrs MTD: 370.5	Total: 0.0 31.8
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
<b>CONTRACTOR CERTIFICATION</b>				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>40</b>	Page 69 of 334
		DATE <b>13 Jun 2021 - Sunday</b>	
PROJECT <b>Mobile Harbor Deepening Phase 3</b>		CONTRACT NUMBER <b>W9127821C0016</b>	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 70 °F Max 91 °F 0.02 IN Precipitation 5 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.			
Non-Effective Working Time of 117 mins due to traffic.			
Miscellaneous 273 mins delay accounts for time in Phase 1 contract.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: Due to thunderstorms and other foul weather in the area, a turbidity report could not be taken that would appropriately align with the dredge cycle.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.			
JSA Discussions: Mackie/Ellis Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers Ohio River: Vessel transfer, Housekeeping			
Behavioral Observations: Ohio River: Captain maintain proper body ergonomics, wearing of required PPE's while doing housekeeping.			
Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
<b>No preparatory inspections held today</b>			
<u>Initial Inspections held today</u>			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
<u>Activity No          Description</u>			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
<u>Requirement No    Type                          Description    Results</u>			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
<u>Item No                  Location                          Description</u>			
<b>No QC Deficiency items were issued today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 40	Page 70 of 334	
		DATE 13 Jun 2021 - Sunday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 9,336.0		Hrs worked MTD: 4,524.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	19.5	
Total operating hrs to date: 932.9		Idle hrs MTD: 0.0	Opr hrs MTD: 401.9	Total: 0.0 31.5
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 41	Page 71 of 334
		DATE 14 Jun 2021 - Monday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 92 °F 0.38 IN Precipitation 6 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.			
Non-Effective Working Time of 89 mins due to traffic.			
Miscellaneous 276 mins delay accounts for time in Phase 1 contract.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: A turbidity report could not be taken that would appropriately align with the dredge cycle due to off shore delays of the dredge and the Ohio River.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.			
JSA Discussions: Mackie/Ellis Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers Ohio River: Vessel transfer.			
Behavioral Observations: Ohio River: Captain maintain proper body ergonomics, wearing of required PPE's while securing lines, and position hands away from line of fire.			
Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No Type Description Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 41	Page 72 of 334	
		DATE 14 Jun 2021 - Monday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 9,684.0		Hrs worked MTD: 4,872.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	19.4	
Total operating hrs to date: 964.3		Idle hrs MTD: 0.0	Opr hrs MTD: 433.3	Total: 0.0 31.4
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 42	Page 73 of 334
		DATE 15 Jun 2021 - Tuesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 73 °F Max 91 °F 0.20 IN Precipitation 5 MPH Wind	
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring.			
<b>GENERAL COMMENTS</b> Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 4 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.  Non-Effective Working Time of 7 mins due to traffic, 14 mins for calibration on draft sensors and 12 mins for flushing discharge boxes.  Miscellaneous 130 mins delay accounts for time in Phase 1 contract.  Endangered Species: No incidents with endangered or protected species on this date.  Turbidity Monitoring: A turbidity report could not be taken that would appropriately align with the dredge cycle due to off shore delays of the dredge and the Ohio River.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.  JSA Discussions: Mackie/Ellis Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers Ohio River: Vessel transfer.  Behavioral Observations: Ohio River: Captain maintain proper body ergonomics, wearing of required PPE's while securing lines, and position hands away from line of fire.  Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ <b>No preparatory inspections held today</b> Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b> Activity No      Description _____ <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type                      Description                                      Results _____ <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No                      Location                      Description _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 42	Page 74 of 334
		DATE 15 Jun 2021 - Tuesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 10,032.0		Hrs worked MTD: 5,220.0	Total: 29.0 348.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	21.8
Total operating hrs to date: 998.1	Idle hrs MTD: 0.0	Opr hrs MTD: 467.1	Total: 0.0 33.8
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



PROJECT <b>Mobile Harbor Deepening Phase 3</b>	CONTRACT NUMBER <b>W9127821C0016</b>
---	---

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 10,380.0		Hrs worked MTD: 5,568.0	Total: 29.0 348.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
Total operating hrs to date: 1,034.1	Idle hrs MTD: 0.0	Opr hrs MTD: 503.1	Total: 0.0 36.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION

**On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 44	Page 77 of 334
	DATE 17 Jun 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 65 °F Max 89 °F No Precipitation 9 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Non-Effective Working Time of 84 mins due to traffic.

Miscellaneous 523 mins delay accounts for time in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
A turbidity report could not be taken that would appropriately align with the dredge cycle due to offshore delays of the dredge and the Ohio River.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job tasks for the day.

JSA Discussions: Mackie/Ellis Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers  
Ohio River: Vessel transfer.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 44	Page 78 of 334	
		DATE 17 Jun 2021 - Thursday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 10,728.0		Hrs worked MTD: 5,916.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	15.3	
Total operating hrs to date: 1,061.4		Idle hrs MTD: 0.0	Opr hrs MTD: 530.4	Total: 0.0 27.3
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>45</b>	Page 79 of 334
		DATE <b>18 Jun 2021 - Friday</b>	
PROJECT <b>Mobile Harbor Deepening Phase 3</b>		CONTRACT NUMBER <b>W9127821C0016</b>	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused Non-Critical Delay Temperature Min 72 °F Max 82 °F 0.21 IN Precipitation 9 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 1 load in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.			
Early in the morning, GLDD shut down dredging and went into condition three for the site in preparation for Potential Tropical Cyclone Three. Project vessels sailed to designated storage/safe harbor to be secured. Vessels destination as follows: - DB Mackie/Ellis Island sailed to Alabama State Port Authority River Dock B - Ohio River sailed to Kennedy Marine in Gulfport, Mississippi - Trawler Jessica Marie sailed to Pascagoula, Mississippi			
Non-Effective Working Time of 1208 mins for weather (Potential Tropical Cyclone Three)			
Miscellaneous 102 mins delay accounts for time in Phase 1 contract.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: Turbidity report could not be taken due to inclement weather from Potential Tropical Storm 3. Dredge was shut down during daylight hours.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Ellis Island: Crews preparing for tow due to up-coming weather. Mackie/Ellis Island: Captain discussed job tasks for the day.			
JSA Discussions: Mackie/Ellis Island: Sail to safe harbor Ohio River: Sail to safe harbor			
General Comments: Crews on Severe weather condition 2			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>			
Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No      Description _____ <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                      Description                                      Results _____ <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                      Location                      Description _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 45	Page 80 of 334	
		DATE 18 Jun 2021 - Friday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 11,076.0		Hrs worked MTD: 6,264.0		Total: 29.0 348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	0.0	
002	Ellis Island/Douglas B. Mackie	0.0	2.2	
Total operating hrs to date: 1,063.6		Idle hrs MTD: 0.0		Opr hrs MTD: 532.6 Total: 0.0 2.2
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 46	Page 81 of 334
		DATE 19 Jun 2021 - Saturday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused Critical Delay Temperature Min 72 °F Max 81 °F 4.37 IN Precipitation 18 MPH Wind		
<b>QC NARRATIVES</b> <b>GENERAL COMMENTS</b> <p>No dredging operations on this day due to Tropical Storm Claudette</p> <p>GLDD continued shut down from the day before and went into condition one for the site in preparation for Tropical Storm Claudette. Project vessels sailed to designated storage/safe harbor to be secured. Vessels destination as follows:  - DB Mackie/Ellis Island secured at Alabama State Port Authority river berth B  - Ohio river secured in Gulfport, Mississippi  - Jessica Marie secured in Pascagoula, Mississippi  - All personnel and equipment removed from Dauphin Island  24hr delay due to weather.</p> <p>Endangered Species:  No incidents with endangered or protected species on this date.</p> <p>Turbidity Monitoring:  Turbidity test not conducted due to Tropical Storm Claudette.</p> <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Pre-Shift Meeting: Mackie/Ellis Island: Crews down for weather.  JSA Discussions: Mackie/Ellis Island: Crews down for weather. Ohio River: Crews down for weather.  Crews on Severe weather condition 1			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ <b>No preparatory inspections held today</b> Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b> Activity No      Description _____  <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type      Description      Results _____  <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No      Location      Description _____  <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected) Item No      Location      Description _____  <b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site) Name      First Day      Last Day _____			

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 11,424.0		Hrs worked MTD: 6,612.0	Total: 29.0 348.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	0.0
002	Ellis Island/Douglas B. Mackie	0.0	0.0
Total operating hrs to date: 1,063.6		Idle hrs MTD: 0.0	Opr hrs MTD: 532.6 Total: 0.0 0.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>47</b>	Page 83 of 334
	DATE <b>20 Jun 2021 - Sunday</b>	

PROJECT <b>Mobile Harbor Deepening Phase 3</b>	CONTRACT NUMBER <b>W9127821C0016</b>
---	---

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Previous Weather - Critical Delay Temperature Min 74 °F Max 87 °F 0.80 IN Precipitation 14 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

No dredging operations on this day due to Tropical Storm Claudette.

Non-Effective Working Time of 600 mins due to weather and 840 mins for traffic.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
Turbidity test not conducted due to Tropical Storm Claudette.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
_____		

**No Contractors had their first or last day on the site**

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 84 of 334	
		47		
		DATE	20 Jun 2021 - Sunday	
PROJECT		CONTRACT NUMBER		
Mobile Harbor Deepening Phase 3		W9127821C0016		
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN		5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN		1.0	12.0
Total hrs worked to date: 11,772.0		Hrs worked MTD: 6,960.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
001	Ohio River		0.0	0.0
002	Ellis Island/Douglas B. Mackie		0.0	0.0
Total operating hrs to date: 1,063.6	Idle hrs MTD: 0.0	Opr hrs MTD: 532.6	Total: 0.0	0.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER <b>48</b>	Page 85 of 334
		DATE <b>21 Jun 2021 - Monday</b>	
PROJECT <b>Mobile Harbor Deepening Phase 3</b>		CONTRACT NUMBER <b>W9127821C0016</b>	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 84 °F 0.21 IN Precipitation 7 MPH Wind		
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring.			
<b>GENERAL COMMENTS</b> Dredge Ellis Island returned to digging after being down for weather (Tropical Storm Claudette) and then traffic delay, starting up Load #88 at 0008 hrs. Dredge continued digging the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 4 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.  Non-Effective Working Time of 79 mins due to traffic.  Endangered Species: No incidents with endangered or protected species on this date.  Turbidity Monitoring: A turbidity report could not be taken that would appropriately align with the dredge cycle due to off-shore delays of the dredge and the Ohio River.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Pre-Shift Meeting: Mackie/Ellis Island/ Padre Island: Crews discussed site hazards, and went over tasks assigned for the day. Working in high temperatures and taking breaks to hydrate discussed as well.  JSA Discussions: Mackie/Ellis Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers, hot work-welding, cutting, grinding. Ohio River: Vessel transfer.  Behavioral Observations: Safe vessel transfers by crew members from the dock to the crew boat. Hopper crew members wearing all the appropriate PPE for the assigned task. Safe work practices being followed by all crews.  Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <hr/> <b>No preparatory inspections held today</b> Initial Inspections held today <hr/> <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b> Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b> Requirement No    Type                  Description    Results <hr/> <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued) Item No                  Location                  Description <hr/> <b>No QC Deficiency items were issued today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 48	Page 86 of 334			
		DATE 21 Jun 2021 - Monday				
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)						
Item No	Location	Description				
<b>No QC Deficiency items were corrected today</b>						
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)						
Name	First Day	Last Day				
<b>No Contractors had their first or last day on the site</b>						
<b>LABOR HOURS</b>						
Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0			
Total hrs worked to date: 12,120.0		Hrs worked MTD: 7,308.0	Total:	29.0	348.0	
<b>EQUIPMENT HOURS</b>						
Equipment Name	Description	Idle Hours	Operating Hours			
001	Ohio River	0.0	12.0			
002	Ellis Island/Douglas B. Mackie	0.0	24.0			
Total operating hrs to date: 1,099.6		Idle hrs MTD: 0.0	Opr hrs MTD: 568.6	Total:	0.0	36.0
<b>MISHAP REPORTING</b> (Describe mishaps)						
<b>No mishaps reported today</b>						
CONTRACTOR CERTIFICATION						
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>						
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 49	Page 87 of 334
	DATE 22 Jun 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused Non-Critical Delay Temperature Min 71 °F Max 87 °F 4.02 IN Precipitation 6 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Non-Effective Working Time of 174 mins due to traffic and 75 mins due to weather.

Miscellaneous 260 mins delay accounts for time in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances with turbidity measurement levels on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Mackie/Ellis Island/ Padre Island: Crews discussed site hazards, and went over tasks assigned for the day. Working in high temperatures and taking breaks to hydrate discussed as well.

JSA Discussions: Mackie/Ellis Island/Padre Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers, hot work-welding, cutting, grinding.

Ohio River: Vessel transfer.

Behavioral Observations: Dock personnel following safe working practices with vessel transfers, and properly moving items from dock to crew boat. Hopper crew members wearing all the appropriate PPE for the assigned task. Safe work practices being followed by all crews.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 49	Page 88 of 334
		DATE 22 Jun 2021 - Tuesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 12,468.0		Hrs worked MTD: 7,656.0	Total: 29.0 348.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	19.1
Total operating hrs to date: 1,130.7		Idle hrs MTD: 0.0	Opr hrs MTD: 599.7 Total: 0.0 31.1
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION			
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 50	Page 89 of 334
	DATE 23 Jun 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 87 °F 1.09 IN Precipitation 8 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Non-Effective Working Time of 66 mins due to traffic, 20 mins due to dredge pump repairs.

Miscellaneous 135 mins delay accounts for time in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances with turbidity measurement levels on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Mackie/Ellis Island/ Padre Island: Crews discussed site hazards, and went over tasks assigned for the day. Current weather conditions were also discussed.

JSA Discussions: Mackie/Ellis Island/Padre Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers, hot work-welding, cutting, grinding.

Ohio River: Vessel transfer.

Behavioral Observations: Proper lifting techniques performed by office personnel while transporting supplies to warehouse and truck bed.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

PROJECT <b>Mobile Harbor Deepening Phase 3</b>	CONTRACT NUMBER <b>W9127821C0016</b>
---	---

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 12,816.0		Hrs worked MTD: 8,004.0	Total: 29.0 348.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	21.8
Total operating hrs to date: 1,164.5		Idle hrs MTD: 0.0	Opr hrs MTD: 633.5 Total: 0.0 33.8

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 51	Page 91 of 334
	DATE 24 Jun 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 89 °F 0.50 IN Precipitation 8 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 2 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Non-Effective Working Time of 165 mins due to traffic.

Miscellaneous 516 mins delay accounts for time in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances with turbidity measurement levels on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Mackie/Ellis Island/ Padre Island: Crews discussed site hazards, and went over tasks assigned for the day. Current weather conditions were also discussed.

JSA Discussions: Mackie/Ellis Island/Padre Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers, hot work-welding, cutting, grinding.

Ohio River: Vessel transfer.

Behavioral Observations: Proper lifting techniques performed by office personnel while transporting supplies to warehouse and truck bed.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

General Comments: Ordered items to correct outstanding open issues and updated Predictive Solutions database. Updated the Project Site Access Control Plan to include changes from the Covid-19 Rev 9.

Mackie/Ellis: Signed off 3 open issues.  
Office: Signed off one open issue.  
Ohio River: Weekly equipment inspection report was uploaded into NS5 and emailed to appropriate personnel.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

PROJECT <b>Mobile Harbor Deepening Phase 3</b>	CONTRACT NUMBER <b>W9127821C0016</b>
---	---

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 13,164.0		Hrs worked MTD: 8,352.0	Total: 29.0 348.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	15.4
Total operating hrs to date: 1,191.9		Idle hrs MTD: 0.0	Opr hrs MTD: 660.9 Total: 0.0 27.4

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 93 of 334
		51	
PROJECT Mobile Harbor Deepening Phase 3		DATE	24 Jun 2021 - Thursday
		CONTRACT NUMBER	W9127821C0016
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 52	Page 94 of 334
		DATE 25 Jun 2021 - Friday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 72 °F Max 85 °F 0.15 IN Precipitation 9 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 4 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.			
Non-Effective Working Time of 207 mins due to traffic.			
Miscellaneous 32 mins delay accounts for time in Phase 1 contract.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No exceedances with turbidity measurement levels on this date.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Mackie/Ellis Island/ Padre Island: Crews discussed site hazards, and went over tasks assigned for the day. Current weather conditions were also discussed.			
JSA Discussions: Mackie/Ellis Island/Padre Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers, hot work-welding, cutting, grinding.			
Ohio River: Vessel transfer.			
Behavioral Observations: Miss Judy Ewest: Crews conducting safe vessel transfers. Crews utilizing proper body posture and lifting technique while manually transferring items from the crew boat to the dredge. Good use of the buddy system.			
Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.			
General Comments: Miss Judy Ewest: Conducted Covid-19 Temperature Screening training with 4 crew. Conducted a Predictive Solutions safety inspection. Two new issues were added to the PS database. SSHO and Captain corrected and signed off 7 outstanding open issues.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No      Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type      Description      Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No      Location      Description _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 52	Page 95 of 334	
		DATE 25 Jun 2021 - Friday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 13,512.0		Hrs worked MTD: 8,700.0		Total: 29.0 348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	23.5	
Total operating hrs to date: 1,227.3		Idle hrs MTD: 0.0		Opr hrs MTD: 696.3 Total: 0.0 35.5
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 53	Page 96 of 334
		DATE 26 Jun 2021 - Saturday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 87 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.			
Non-Effective Working Time of 0 mins.			
Miscellaneous 209 mins delay accounts for time in Phase 1 contract.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No exceedances with turbidity measurement levels on this date.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Mackie/Ellis Island/ Padre Island: Crews discussed site hazards, and went over tasks assigned for the day. Current weather conditions were also discussed.			
JSA Discussions: Mackie/Ellis Island/Padre Island: inspecting/cleaning drag heads, checking drag arms, housekeeping/sanitary, personnel transfer, using the incinerator, deck wash down, endangered species inspection, cleaning in engine spaces, cleaning sea strainers, making rounds, fuel oil transfer, cleaning sea strainers, hot work-welding, cutting, grinding.			
Ohio River: Vessel transfer.			
Behavioral Observations: Crew boat runs to the Dredges were canceled today.			
Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.			
General Comments: Padre Island: SSHO sorted, scanned and saved to drop box the last 3 months of safety paperwork. Worked with Chief to sign off 3 outstanding open issues.			
Mackie/Ellis: Worked with Chief to correct and sign off 3 outstanding open issues as well.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                          Description _____			



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 53	Page 97 of 334	
		DATE 26 Jun 2021 - Saturday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 13,860.0		Hrs worked MTD: 9,048.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	20.5	
Total operating hrs to date: 1,259.9		Idle hrs MTD: 0.0	Opr hrs MTD: 728.9	Total: 0.0 32.5
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 54	Page 99 of 334	
		DATE 27 Jun 2021 - Sunday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 14,208.0		Hrs worked MTD: 9,396.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	18.1	
Total operating hrs to date: 1,289.9	Idle hrs MTD: 0.0	Opr hrs MTD: 758.9	Total: 0.0	30.1
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 55 DATE 28 Jun 2021 - Monday	Page 100 of 334
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused Non-Critical Delay Temperature Min 74 °F Max 89 °F 0.07 IN Precipitation 12 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.  Non-Effective Working Time of 38 mins due to traffic, 111 mins due to weather, and 8 mins due to misc. delays.  Miscellaneous 351 mins delay accounts for time in Phase 1 contract.  Endangered Species: No incidents with endangered or protected species on this date.  Turbidity Monitoring: No exceedances with turbidity measurement levels on this date.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Mackie/Ellis Island/ Padre Island: Crews discussed site hazards, and went over tasks assigned for the day. Current weather conditions were also discussed.  JSA Discussions: Mackie/Ellis: Density standardization, personnel transfer, using the incinerator, housekeeping/sanitary, checking dragarms, inspecting/cleaning drag heads, deck wash down.  Behavioral Observations: Mackie/Ellis: Crews utilizing safe work practices and wearing all required PPE while inspecting the drag heads. Good communication and use of the buddy system. SM and Engineer wearing all required PPE while inspecting equipment and performing density standardization checks. Miss Judy Ewest: SSHO discussed GLDD PPE policy with deckhand(not wearing gloves) and Captain(not wearing steel toed boots). Crews performing safe vessel transfers.  Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.  General Comments: Mackie/Ellis: Conducted Respirator Fit Tests with 6 crew. Conducted a Predictive Solutions safety inspection. Signed off three outstanding open issues. Ohio River: Signed off one outstanding open issue.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>			
Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____  <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results _____  <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                          Description _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 55	Page 101 of 334	
		DATE 28 Jun 2021 - Monday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 14,556.0		Hrs worked MTD: 9,744.0		Total: 29.0 348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	18.2	
Total operating hrs to date: 1,320.1		Idle hrs MTD: 0.0		Opr hrs MTD: 789.1 30.2
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 56	Page 102 of 334
	DATE 29 Jun 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 89 °F 0.11 IN Precipitation 9 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 4 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Non-Effective Working Time of 54 mins due to traffic and 21 mins due to hydraulic repairs.

Miscellaneous 134 mins delay accounts for time in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances with turbidity measurement levels on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Mackie/Ellis Island/ Padre Island: Crews discussed site hazards, and went over tasks assigned for the day. Current weather conditions were also discussed.

JSA Discussions: Mackie/Ellis: Density standardization, personnel transfer, using the incinerator, housekeeping/sanitary, checking dragarms, inspecting/cleaning drag heads, deck wash down.

Behavioral Observations: Miss Judy Ewest: Crew loading 7 dirt slings with stores onto the vessel. SSHO provided training on the proper use of tag lines, staying clear of suspended loads, hand placement and to watch for the caught between areas. Crews wearing all required PPE and safely performing vessel transfers.  
Padre Island: Crews performing crane lifts in a safe manner. Good use of hand signals and crews remaining clear of suspended loads. Good communication with crew boat crew.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

General Comments: Miss Judy Ewest: SSHO assisted the crew with multiple lifts and provided rigging training to them as well. Wrote a new JSA for the crew boat for conducting lifts with rigging. Conducted a safety inspection on the vessel. One issue was added to the Predictive Solutions database.  
The Severe Weather Plan has been placed in the Emergency Response Procedures Plans on all current project equipment.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 56	Page 103 of 334
		DATE 29 Jun 2021 - Tuesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 14,904.0		Hrs worked MTD: 10,092.0	Total: 29.0 348.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	21.8
Total operating hrs to date: 1,353.8		Idle hrs MTD: 0.0	Opr hrs MTD: 822.8 Total: 0.0 33.8
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 104 of 334
		56	
		DATE	29 Jun 2021 - Tuesday
		CONTRACT NUMBER	W9127821C0016
PROJECT	Mobile Harbor Deepening Phase 3		
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 57	Page 105 of 334
	DATE 30 Jun 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 89 °F No Precipitation 7 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

GLDD submitted RFI #2, Subject: Environmental Protection, SPECS Section 01 57 19.00.7.a.4 regarding hopper load limit.

Hopper bin volume limited to 13,500 CY as instructed by the Government from load #159 (Phase 3 load #119)

Non-Effective Working Time of 191 mins due to traffic, 53 mins due to crew boat transfers and 13 mins for loading new phase 3 BD data.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity sample was taken today, survey got called off due to rough weather.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Mackie/Ellis Island/ Padre Island: Crews discussed site hazards, and went over tasks assigned for the day. Current weather conditions were also discussed.

JSA Discussions: Mackie/Ellis: Density standardization, personnel transfer, using the incinerator, housekeeping/sanitary, checking dragarms, inspecting/cleaning drag heads, deck wash down.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 57	Page 106 of 334	
		DATE 30 Jun 2021 - Wednesday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 15,252.0		Hrs worked MTD: 10,440.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	24.0	
Total operating hrs to date: 1,389.8		Idle hrs MTD: 0.0	Opr hrs MTD: 858.8	Total: 0.0 36.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 58	Page 107 of 334
	DATE 01 Jul 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 82 °F 0.44 IN Precipitation 7 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1040+00 (AS1 - AS15). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Non-Effective Working Time of 88 mins due to traffic.

Miscellaneous 282 mins delay accounts for time in Phase 1 contract

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity sample was taken today, boat was offshore surveying in Phase 1 all day.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Mackie/Ellis Island/ Padre Island: Crews discussed site hazards, and went over tasks assigned for the day.

JSA Discussions: Mackie/Ellis: Density standardization, personnel transfer, using the incinerator, housekeeping/sanitary, checking dragarms, inspecting/cleaning drag heads, deck wash down.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

PROJECT <b>Mobile Harbor Deepening Phase 3</b>	CONTRACT NUMBER <b>W9127821C0016</b>
---	---

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 15,600.0		Hrs worked MTD: 348.0	Total: 29.0 348.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	19.3
Total operating hrs to date: 1,421.1		Idle hrs MTD: 0.0	Opr hrs MTD: 31.3 Total: 0.0 31.3

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 59	Page 109 of 334
	DATE 02 Jul 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 87 °F 0.76 IN Precipitation 7 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). Dredge completed 4 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Non-Effective Working Time of 19 mins waiting on Padre Island.

Miscellaneous 280 mins delay accounts for time in Phase 1 contract

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job tasks for the day.  
PM discuss safe preparation for the upcoming tropical storm.

JSA Discussions: Ohio River/ Ms. Judy Ewest : Vessel Transfer.

Behavioral Observations: Ohio River / Ms.Judy Ewest: Personnel handing over all items to maintain 3 point of contact and wearing the required PPE while doing vessel transfer.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0
Total hrs worked to date: 15,948.0		Hrs worked MTD: 696.0	Total: 29.0 348.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	19.3
Total operating hrs to date: 1,452.5		Idle hrs MTD: 0.0	Opr hrs MTD: 62.6 Total: 0.0 31.3

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

**CONTRACTOR CERTIFICATION** **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 60	Page 111 of 334
		DATE 03 Jul 2021 - Saturday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 87 °F 0.17 IN Precipitation 5 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.			
Non-Effective Working Time of 21 mins for crew boat transfers and 3 mins for dredge computer.			
Miscellaneous 293 mins delay accounts for time in Phase 1 contract			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No exceedances in turbidity measurements on this date.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Captain discussed job tasks for the day. PM discuss safe preparation for the upcoming tropical storm.			
JSA Discussions: Ohio River/ Ms. Judy Ewest: Vessel Transfer, Load/Unload Supplies with Rigging.			
Behavioral Observations: Ohio River /Ms.Judy Ewest: Personnel handing over all items to maintain 3 point of contact and wearing the required PPE while doing vessel transfer. Crews utilizing safe work practices and applied proper lifting techniques while loading items onto the crew boat.			
Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                          Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                          Description _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 60	Page 112 of 334	
		DATE 03 Jul 2021 - Saturday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 16,296.0		Hrs worked MTD: 1,044.0	Total: 29.0	348.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	19.1	
Total operating hrs to date: 1,483.6		Idle hrs MTD: 0.0	Opr hrs MTD: 93.8	Total: 0.0 31.1
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 61	Page 113 of 334
	DATE 04 Jul 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 87 °F 0.05 IN Precipitation 5 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). Dredge completed 4 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Non-Effective Working Time of 113 mins for traffic and 4 mins for dredge computer.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity testing on this day.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job tasks for the day.  
Project Management discuss safe preparation for the upcoming tropical storm.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 61	Page 114 of 334
	DATE 04 Jul 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>						
Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0			
Total hrs worked to date:	16,644.0	Hrs worked MTD:	1,392.0	Total:	29.0	348.0

<b>EQUIPMENT HOURS</b>								
Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	0.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	24.0					
Total operating hrs to date:	1,519.6	Idle hrs MTD:	0.0	Opr hrs MTD:	129.8	Total:	0.0	36.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION  
**On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 62	Page 115 of 334
	DATE 05 Jul 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 85 °F 0.53 IN Precipitation 7 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). Dredge completed 2 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Non-Effective Working Time of 74 mins for traffic.

Miscellaneous 604 mins delay accounts for time in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity testing on this day.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job tasks for the day.

JSA Discussions: Ohio River / Ms. Judy Ewest: Vessel Transfer.

Behavioral Observations: Crews assisting each other handling items prior to do safe transfer.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

**No QC Deficiency items were corrected today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 62	Page 116 of 334
	DATE 05 Jul 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>						
Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0			
Total hrs worked to date:	16,992.0	Hrs worked MTD:	1,740.0	Total:	29.0	348.0

<b>EQUIPMENT HOURS</b>								
Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	0.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	14.0					
Total operating hrs to date:	1,545.6	Idle hrs MTD:	0.0	Opr hrs MTD:	155.8	Total:	0.0	26.0

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 63	Page 117 of 334
	DATE 06 Jul 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 78 °F 0.31 IN Precipitation 7 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Non-Effective Working Time of 11 mins for traffic.

Miscellaneous 454 mins delay accounts for time in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job tasks for the day.

JSA Discussions: Ohio River / Ms. Judy Ewest: Vessel Transfer.

Behavioral Observations: Ohio River: Maintain proper body ergonomics while handling line and wearing PPE while doing housekeeping.  
Ms. Judy Ewest: Crews assisting each other handling items prior to do safe transfer.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 17,340.0		Hrs worked MTD: 2,088.0	Total: 29.0	348.0

<b>EQUIPMENT HOURS</b>					
Equipment Name	Description	Idle Hours	Operating Hours		
001	Ohio River	0.0	12.0		
002	Ellis Island/Douglas B. Mackie	0.0	16.4		
Total operating hrs to date: 1,574.0		Idle hrs MTD: 0.0	Opr hrs MTD: 184.2	Total: 0.0	28.4

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 64	Page 119 of 334
	DATE 07 Jul 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 84 °F 0.44 IN Precipitation 10 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). Dredge completed 3 loads in Phase 3 for the day and transported the dredged material to the ODMDS for Phase 3.

Miscellaneous 443 mins delay accounts for time in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Preparatory Meeting held for Dragging Operations. Operations scheduled to commence 7/08/2021.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job tasks for the day.

JSA Discussions: Ohio River: Vessel Transfer / Ms. Judy Ewest: Vessel Transfer & Load/Unload supplies with rigging.

Behavioral Observations: Ohio River: Crews assisting each other handling items prior to do safe transfer.  
Ms. Judy Ewest: Crews maintain safe distance while dredge supplies lifted into the crewboat. Proper safe handling placement applied while handling load.

Site Conditions & Housekeeping: Mackie/Ellis crews are doing a good job of maintaining housekeeping throughout their respective work areas.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>64</b>	Page 120 of 334
	DATE <b>07 Jul 2021 - Wednesday</b>	

PROJECT <b>Mobile Harbor Deepening Phase 3</b>	CONTRACT NUMBER <b>W9127821C0016</b>
---	---

**No QC Deficiency items were corrected today**

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name _____	First Day _____	Last Day _____

**No Contractors had their first or last day on the site**

<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 17,688.0		Hrs worked MTD: 2,436.0	Total: 29.0	348.0

<b>EQUIPMENT HOURS</b>					
Equipment Name	Description	Idle Hours	Operating Hours		
001	Ohio River	0.0	12.0		
002	Ellis Island/Douglas B. Mackie	0.0	16.4		
Total operating hrs to date: 1,602.5		Idle hrs MTD: 0.0	Opr hrs MTD: 212.6	Total: 0.0	28.4

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 65	Page 121 of 334
	DATE 08 Jul 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 88 °F 0.07 IN Precipitation 15 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). The dredge completed 2 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Delays:  
785 mins - Time in Phase 1 contract

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester commenced bed leveling operations between STA 950+00 and 1030+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

SSHO conducted initial inspections aboard the Tug Mr. Chester and Drag Barge GL150.

Pre-Shift Meeting:  
Captain discussed job tasks for the day.

JSA Discussions:  
Ohio River: Vessel Transfer  
Ms. Judy Ewest: Vessel Transfer

Behavioral Observations:  
Tug Mr Chester: Deckhand assisting personnel during vessel transfers. Crews handing over all items prior to transfers.  
Drag Barge 150: Deck Captain performing a safety inspection with the SSHO.

Site Conditions & Housekeeping:  
Good Housekeeping maintained through-out the dredge.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QA/QC deficiencies were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 65	Page 122 of 334
	DATE 08 Jul 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0			
Total hrs worked to date:	18,108.0	Hrs worked MTD:	2,856.0	Total:	35.0	420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	0.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	10.9					
004	Drag Barge GL150	0.0	24.0					
005	Tug Mr. Chester	0.0	24.0					
Total operating hrs to date:	1,673.4	Idle hrs MTD:	0.0	Opr hrs MTD:	283.5	Total:	0.0	70.9

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 123 of 334	
		65		
PROJECT		DATE	08 Jul 2021 - Thursday	
		Mobile Harbor Deepening Phase 3		CONTRACT NUMBER
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 66	Page 124 of 334
	DATE 09 Jul 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 79 °F 0.20 IN Precipitation 10 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20

Delays:  
140 mins - Time in Phase 1 contract  
60 mins - Clear anchor from drag head

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 950+00 and 1030+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Captain discussed job tasks for the day.

JSA Discussions:  
Mackie/Ellis: ESO inspections, housekeeping, and working in hot weather  
Ms. Judy Ewest: Vessel Transfer

On Mackie/Ellis, ESOs wearing proper PPE while performing inspections. Good use of "buddy system" throughout the vessel.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 66	Page 125 of 334
	DATE 09 Jul 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	18,528.0	Hrs worked MTD:	3,276.0
		Total:	35.0
			420.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	21.7
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0
Total operating hrs to date:	1,755.1	Idle hrs MTD:	12.0
		Opr hrs MTD:	365.2
		Total:	12.0
			81.7

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

66

DATE

09 Jul 2021 - Friday

PROJECT

Mobile Harbor Deepening Phase 3

CONTRACT NUMBER

W9127821C0016

CONTRACTOR CERTIFICATION

**On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 67	Page 127 of 334
	DATE 10 Jul 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 84 °F 0.14 IN Precipitation 8 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20

Delays:  
140 mins - Time in Phase 1 contract  
60 mins - Clear anchor from drag head

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 950+00 and 1030+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Captain discussed job tasks for the day.

JSA Discussions:  
Padre Island: grinding/wire wheeling, painting, changing wires  
Ohio River: Vessel Transfer

On Padre, crew wearing proper PPE while performing tasks. Crews working safely while using needle gun. Coaching of crew on how to properly work from heights with fall protection

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 67	Page 128 of 334
	DATE 10 Jul 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	18,948.0	Hrs worked MTD:	3,696.0	Total:	35.0	420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	12.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	21.3					
004	Drag Barge GL150	0.0	24.0					
005	Tug Mr. Chester	0.0	24.0					
Total operating hrs to date:	1,836.4	Idle hrs MTD:	24.0	Opr hrs MTD:	446.5	Total:	12.0	81.3

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**



**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

67

Page 129 of 334

DATE

10 Jul 2021 - Saturday

PROJECT

Mobile Harbor Deepening Phase 3

CONTRACT NUMBER

W9127821C0016

CONTRACTOR CERTIFICATION

**On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 68	Page 130 of 334
	DATE 11 Jul 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 85 °F 0.11 IN Precipitation 7 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). The dredge completed 3 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20

Delays:  
530 mins - Time in Phase 1 contract  
92 mins - Clear anchor from drag head

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 950+00 and 1030+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Captain discussed job tasks for the day.

JSA Discussions:

Worked with the Ms. Judy Ewest and Tug Mr. Chester to close out open issues. Ordered safety supplies to close out additional open issues.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 68	Page 131 of 334
	DATE 11 Jul 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	19,368.0	Hrs worked MTD:	4,116.0	Total:	35.0	420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	12.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	15.2					
004	Drag Barge GL150	0.0	24.0					
005	Tug Mr. Chester	0.0	24.0					
Total operating hrs to date:	1,911.6	Idle hrs MTD:	36.0	Opr hrs MTD:	521.7	Total:	12.0	75.2

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 68	Page 132 of 334
	DATE 11 Jul 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 69	Page 133 of 334
	DATE 12 Jul 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 87 °F 0.06 IN Precipitation 14 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20

Delays:  
22 mins - Loading Stores  
19 mins - Traffic

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 950+00 and 1030+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Dodge captain discussed job tasks for the day.

JSA Discussions:  
Dodge Island: Housekeeping, draghead calibrations, working with impact tools  
Ohio River: Vessel Transfer

Dodge Island: Observed dragtender and AB utilizing safe work practices while using impact tools. Performed initial equipment inspection of Dodge Island

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No      Description \_\_\_\_\_

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 69	Page 134 of 334
	DATE 12 Jul 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	19,788.0	Hrs worked MTD:	4,536.0
		Total:	35.0
			420.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0
Total operating hrs to date:	1,995.6	Idle hrs MTD:	48.0
		Opr hrs MTD:	605.7
		Total:	12.0
			84.0

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 135 of 334
		69	
		DATE	12 Jul 2021 - Monday
PROJECT	CONTRACT NUMBER		
Mobile Harbor Deepening Phase 3	W9127821C0016		
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 70	Page 136 of 334
	DATE 13 Jul 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 88 °F 0.83 IN Precipitation 8 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1082+00 (AS1 - AS22). The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20

BD Surveys were conducted with GLDD and USACE side-by-side for STA 1083+00 to 1112+00 (AS23 - 27).

Delays:  
285 mins - Time attributed to work in Phase 1 due to traffic

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 950+00 and 1030+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:

JSA Discussions:  
Ms. Judy Ewest: Vessel Transfer

Ms. Judy Ewest: Observed deckhand conducting a safety brief with crew and visitor technicians. Closed out an open deficiency.

Conducted Initial inspection of crew boat Miss Kristen.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 70	Page 137 of 334
	DATE 13 Jul 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	20,208.0	Hrs worked MTD:	4,956.0
		Total:	35.0
			420.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	19.3
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0
Total operating hrs to date:	2,074.8	Idle hrs MTD:	60.0
		Opr hrs MTD:	685.0
		Total:	12.0
			79.3

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 138 of 334	
		70		
PROJECT Mobile Harbor Deepening Phase 3		DATE	13 Jul 2021 - Tuesday	
		CONTRACT NUMBER	W9127821C0016	
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 71	Page 139 of 334
	DATE 14 Jul 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 88 °F 0.50 IN Precipitation 8 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1020+00 - 1112+00 (AS12 - AS27). The dredge completed 3 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Non-effective working time:  
10 mins - Crew boat transfer  
435 mins - Time working in Phase 1

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 950+00 and 1030+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:

JSA Discussions:  
Ohio River: vessel transfer

Behavioral Observations:  
Miss Kristen: Deckhand did not secure rigging properly in the center of the crane hook. He also was in a possible caught between when the crane was lifting the dirt sling off the crew boat. SSHO called an all stop and discussed the issue with crew boat Captain and Deckhand.

General Comments:  
Ohio River: Corrected and signed off one open issue.  
Miss Kristen: Corrected and signed off 4 open issues.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QA/QC deficiencies were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 71	Page 140 of 334
	DATE 14 Jul 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	20,628.0	Hrs worked MTD:	5,376.0	Total:	35.0	420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	12.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	16.8					
004	Drag Barge GL150	0.0	24.0					
005	Tug Mr. Chester	0.0	24.0					
Total operating hrs to date:	2,151.6	Idle hrs MTD:	72.0	Opr hrs MTD:	761.7	Total:	12.0	76.8

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 141 of 334	
		71		
PROJECT Mobile Harbor Deepening Phase 3		DATE	14 Jul 2021 - Wednesday	
		CONTRACT NUMBER	W9127821C0016	
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 72	Page 142 of 334
	DATE 15 Jul 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 89 °F No Precipitation 6 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1020+00 - 1112+00 (AS12 - AS27). The dredge completed 2 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Non-effective working time:  
694 mins - Time working in Phase 1

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 990+00 and 1060+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Mackie/Ellis: Captain discussed job tasks for the day.

JSA Discussions:  
Mackie/Ellis: personnel transfer, housekeeping/sanitary, using the incinerator, deck wash down, inspecting cleaning drag heads, crane lifts  
Ohio River: Vessel transfer

Behavioral Observations:  
Mackie/Ellis: Crews utilizing safe work practices while performing a crane lift. Proper use of hand signals, tag lines and crews remained clear of suspended loads. Crews washing down the deck.  
Ohio River: Crews assisting each other and performing safe vessel transfers.

General Comments:  
Mackie/Ellis: Worked with Chief to sign off 4 safety issues. SSHOs conducted a safety and familiarization walk around of the vessels. Some issues discovered were added to the Predictive Solutions database.  
Dodge Island: Crews corrected 6 outstanding open safety issues and SSHO signed off.  
Ms Judy Ewest: Signed off one open safety issue.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results

PROJECT <b>Mobile Harbor Deepening Phase 3</b>	CONTRACT NUMBER <b>W9127821C0016</b>
---	---

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

**No Contractors had their first or last day on the site**

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 21,048.0		Hrs worked MTD: 5,796.0	Total: 35.0 420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	12.4
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 72	Page 144 of 334
	DATE 15 Jul 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	2,224.0	Idle hrs MTD:	84.0	Opr hrs MTD:	834.2	Total:	12.0	72.4
------------------------------	---------	---------------	------	--------------	-------	--------	------	------

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 73	Page 145 of 334
	DATE 16 Jul 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 86 °F No Precipitation 8 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1020+00 - 1112+00 (AS12 - AS27). The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Non-effective working time:  
20 mins - Traffic  
19 mins - Checking drag arm wires  
150 mins - Time working in Phase 1

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 1030+00 and 1060+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Mackie/Ellis: Captain discussed job tasks for the day.

JSA Discussions:  
Mackie/Ellis: personnel transfer, housekeeping/sanitary, using the incinerator, deck wash down, inspecting cleaning drag heads, crane lifts  
Ohio River: Vessel transfer

Behavioral Observations:  
Mackie/Ellis: AB assisting crews during personnel transfers. Crews wearing required PPE and handing over all items prior to transferring.

General Comments:  
Mackie/Ellis: Captain conducted a Weekly Tool Box on the topic of Man Overboard. SSHOs conducted fall protection training with the ESOs.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No requirements were started or finished today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 146 of 334	
		73		
PROJECT		DATE	16 Jul 2021 - Friday	
Mobile Harbor Deepening Phase 3		CONTRACT NUMBER	W9127821C0016	
<b>No QC requirements were completed today</b>				
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 21,468.0		Hrs worked MTD: 6,216.0	Total: 35.0	420.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	12.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	21.5	
004	Drag Barge GL150	0.0	24.0	
005	Tug Mr. Chester	0.0	24.0	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 73	Page 147 of 334
	DATE 16 Jul 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	2,305.5	Idle hrs MTD:	96.0	Opr hrs MTD:	915.7	Total:	12.0	81.5
------------------------------	---------	---------------	------	--------------	-------	--------	------	------

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 74	Page 148 of 334
	DATE 17 Jul 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 85 °F 0.32 IN Precipitation 5 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1020+00 - 1112+00 (AS12 - AS27). The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Non-effective working time:  
128 mins - Time working in Phase 1

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 1030+00 and 1060+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Mackie/Ellis: Captain discussed job tasks for the day.

JSA Discussions:  
Mackie/Ellis: personnel transfer, housekeeping/sanitary, using the incinerator, deck wash down, inspecting cleaning drag heads, crane lifts  
Ohio River: Vessel transfer

Behavioral Observations:  
Mackie/Ellis: AB assisting crews during personnel transfers. Crews wearing required PPE and handing over all items prior to transferring.

General Comments:  
Mackie/Ellis: Captain conducted a Weekly Tool Box on the topic of Man Overboard. SSHOs conducted fall protection training with the ESOs.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 149 of 334	
		74		
PROJECT Mobile Harbor Deepening Phase 3		DATE	17 Jul 2021 - Saturday	
		CONTRACT NUMBER	W9127821C0016	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 21,888.0		Hrs worked MTD: 6,636.0	Total: 35.0	420.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	12.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	21.9	
004	Drag Barge GL150	0.0	24.0	
005	Tug Mr. Chester	0.0	24.0	
Total operating hrs to date: 2,387.4	Idle hrs MTD: 108.0	Opr hrs MTD: 997.5	Total: 12.0	81.9

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 150 of 334
		74	
PROJECT Mobile Harbor Deepening Phase 3		DATE	17 Jul 2021 - Saturday
		CONTRACT NUMBER	W9127821C0016
<b>MISHAP REPORTING</b> (Describe mishaps) <b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>75</b>	Page 151 of 334
	DATE <b>18 Jul 2021 - Sunday</b>	

PROJECT <b>Mobile Harbor Deepening Phase 3</b>	CONTRACT NUMBER <b>W9127821C0016</b>
---	---

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 85 °F 0.05 IN Precipitation 6 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1020+00 - 1112+00 (AS12 - AS27). The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Non-effective working time:  
24 mins - Traffic  
147 mins - Time working in Phase 1

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 1030+00 and 1060+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Office: SSHOs discussed for crews to be aware of severe thunderstorms and lightning. Also discussed slips/trips/falls hazard awareness.

JSA Discussions:

Behavioral Observations:

General Comments:  
Attended weekly project meeting. Updated open safety issues on the Predictive Solutions website. Updated project check list.  
Ohio River: Weekly equipment report was entered into NS5 and emailed to appropriate personnel.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 75	Page 152 of 334
	DATE 18 Jul 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	22,308.0	Hrs worked MTD:	7,056.0	Total:	35.0	420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	12.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	21.6					
004	Drag Barge GL150	0.0	24.0					
005	Tug Mr. Chester	0.0	24.0					
Total operating hrs to date:	2,468.9	Idle hrs MTD:	120.0	Opr hrs MTD:	1,079.1	Total:	12.0	81.6

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 153 of 334
		75	
		DATE	18 Jul 2021 - Sunday
		CONTRACT NUMBER	W9127821C0016
PROJECT	Mobile Harbor Deepening Phase 3		
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 76	Page 154 of 334
	DATE 19 Jul 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 87 °F 0.25 IN Precipitation 11 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.

Turbidity Monitoring

Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1020+00 - 1112+00 (AS12 - AS27). The dredge completed 3 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Non-effective working time:  
14 mins - Traffic  
4 mins - Crew boat transfer  
191 mins - Minor Operating Repairs  
190 mins - Time working in Phase 1

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 1030+00 and 1060+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Crew Boat/Shore: SSHOs discussed for crews to be aware of severe thunderstorms and lightning. Orientation for newly hired crew boat employees. LOTO programs to be verified and inspected.

JSA Discussions:  
Vessel transfers; General lifting; Crane lifting; Rigging; Housekeeping

Behavioral Observations:  
Crew identified fragile material stage at the loading area and was reminded not to place any other supplies on top of it.

General Comments:  
Conducted orientation with newly hire crew boat employees  
Drag Barge deckhand taken to medical for personal illness. Released to full duty after physical examination.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 76	Page 155 of 334
	DATE 19 Jul 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	22,728.0	Hrs worked MTD:	7,476.0
		Total:	35.0
			420.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	20.8
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0
Total operating hrs to date:	2,549.8	Idle hrs MTD:	132.0
		Opr hrs MTD:	1,159.9
		Total:	12.0
			80.8

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 156 of 334	
		76		
PROJECT Mobile Harbor Deepening Phase 3		DATE	19 Jul 2021 - Monday	
		CONTRACT NUMBER	W9127821C0016	
<b>MISHAP REPORTING</b> (Describe mishaps) <b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 77 DATE 20 Jul 2021 - Tuesday	Page 157 of 334
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 84 °F 1.50 IN Precipitation 6 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.  Turbidity Monitoring  Bed Leveling			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1020+00 - 1112+00 (AS12 - AS27). The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.			
Non-effective working time: 42 mins - Traffic (x3) 11 mins - Crew boat transfer 174 mins - Time working in Phase 1			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No exceedances in turbidity measurements on this date.			
Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 1030+00 and 1060+00. Operations to run 24 hrs.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Shore: SSHOs discussed for crews to be aware of severe thunderstorms and lightning. Secure loose items on main decks. New tool in NS-5 (dope brushes) to assist with greasing equipment. Respirator medical questionnaires are complete and updated on Bullseye. Captains discussed drag arm/engine maintenance to be performed on dredges.			
JSA Discussions: Vessel transfers; Drag-arm maintenance; Engine maintenance; General lifting; Crane lifting; Rigging; Housekeeping			
Behavioral Observations:			
General Comments: Conducted orientation with newly hire AB for Dodge Island. Updated project checklist. JSA Audit received from Padre Island.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <hr/> <b>No preparatory inspections held today</b>			
Initial Inspections held today <hr/> <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 77	Page 158 of 334
	DATE 20 Jul 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	23,148.0	Hrs worked MTD:	7,896.0
		Total:	35.0
			420.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	21.1
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0
Total operating hrs to date:	2,630.9	Idle hrs MTD:	144.0
		Opr hrs MTD:	1,241.0
		Total:	12.0
			81.1

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 159 of 334	
		77		
PROJECT Mobile Harbor Deepening Phase 3		DATE	20 Jul 2021 - Tuesday	
		CONTRACT NUMBER	W9127821C0016	
<b>MISHAP REPORTING</b> (Describe mishaps) <b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 160 of 334  
78

DATE  
21 Jul 2021 - Wednesday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

CONTRACTOR  
Great Lakes Dredge & Dock Company, LLC

WEATHER  
Weather Caused No Delay  
Temperature Min 72 °F Max 87 °F  
0.43 IN Precipitation 6 MPH Wind

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie.  
  
Turbidity Monitoring  
  
Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1020+00 - 1112+00 (AS12 - AS27). The dredge completed 3 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.  
  
Non-Effective Working Time of 57 mins for traffic.  
  
Miscellaneous 416 mins delay accounts for time in Phase 1 contract.  
  
Endangered Species:  
No incidents with endangered or protected species on this date.  
  
Turbidity Monitoring:  
No turbidity testing on this day.  
  
Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 1030+00 and 1060+00. Operations to run 24 hrs.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Ellis Island: SSO's discussed new SMS manual to be received soon and also available on Bullseye. Mechanics on-board to perform maintenance on davit connection and life boat/skiff; Hydrostatic hoses on main fire system being replaced.  
  
JSA Discussions:  
Vessel transfers; Main fire system maintenance; Davit assembly inspection; Hot Work(welding, cutting, grinding); Engine maintenance; General lifting; Housekeeping  
  
Behavioral Observations: Dredge Captain and crew boat operator discussed protocol for vessel transfer during abnormal sea conditions.  
Outside mechanic working on fire main hoses; was reminded of deck conditions before being allowed to transit main deck of the Ellis Island.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**  
  
Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No      Description  
\_\_\_\_\_  
  
**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 78	Page 161 of 334
	DATE 21 Jul 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	23,568.0	Hrs worked MTD:	8,316.0	Total:	35.0	420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	12.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	17.1					
004	Drag Barge GL150	0.0	24.0					
005	Tug Mr. Chester	0.0	24.0					
Total operating hrs to date:	2,707.9	Idle hrs MTD:	156.0	Opr hrs MTD:	1,318.1	Total:	12.0	77.1

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

<p align="center"><b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b></p>		REPORT NUMBER <span style="float: right;">Page 162 of 334</span> 78	
		DATE 21 Jul 2021 - Wednesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
Empty space for the main content of the report			
CONTRACTOR CERTIFICATION		<p><b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b></p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 79	Page 164 of 334
	DATE 22 Jul 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	23,988.0	Hrs worked MTD:	8,736.0	Total:	35.0	420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	12.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	17.3					
004	Drag Barge GL150	0.0	24.0					
005	Tug Mr. Chester	0.0	24.0					
Total operating hrs to date:	2,785.2	Idle hrs MTD:	168.0	Opr hrs MTD:	1,395.3	Total:	12.0	77.3

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

79

Page 165 of 334

DATE

22 Jul 2021 - Thursday

PROJECT

Mobile Harbor Deepening Phase 3

CONTRACT NUMBER

W9127821C0016

CONTRACTOR CERTIFICATION

**On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 80	Page 166 of 334
		DATE 23 Jul 2021 - Friday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 92 °F No Precipitation 8 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie.			
Turbidity Monitoring			
Bed Leveling			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1112+00 (AS1 - AS27). The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. *Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.			
Non-Effective Working Time of 14 mins for crew boat transfers and 17 mins for repairs on main engine.			
Miscellaneous 128 mins delay accounts for time in Phase 1 contract.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No turbidity sample taken today due to boat performing side-by-side BDs surveys with USACE all day.			
Drag Barge GL150/Tug Mr. Chester continued bed leveling operations between STA 950+00 and 1030+00. Operations to run 24 hrs.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Shore: Crew boats down for maintenance. SSHO discussed heat index and annual equipment inspections. COVID-19 protocol in place during transit to vessels and any other facilities.			
JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding); Engine room maintenance; General lifting; Housekeeping			
Behavioral Observations: Coolers with ice and water placed on main decks for crew members to take frequent breaks and stay hydrated.			
General Comments: Vessel transfer JSA's updated and placed on each Crew/Survey Boats.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
<b>No preparatory inspections held today</b>			
<u>Initial Inspections held today</u>			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
<u>Activity No          Description</u>			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
<u>Requirement No    Type                          Description    Results</u>			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
<u>Item No                  Location                          Description</u>			
<b>No QC Deficiency items were issued today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 80	Page 167 of 334
	DATE 23 Jul 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	MATE	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	24,408.0	Hrs worked MTD:	9,156.0
		Total:	35.0
			420.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	22.1
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0
Total operating hrs to date:	2,867.3	Idle hrs MTD:	180.0
		Opr hrs MTD:	1,477.4
		Total:	12.0
			82.1

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 168 of 334	
		80		
PROJECT Mobile Harbor Deepening Phase 3		DATE	23 Jul 2021 - Friday	
		CONTRACT NUMBER	W9127821C0016	
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 81 DATE 24 Jul 2021 - Saturday	Page 169 of 334
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 92 °F 0.48 IN Precipitation 7 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie, Dodge Island.			
Turbidity Monitoring			
Bed Leveling			
<b>GENERAL COMMENTS</b>			
Ellis Island: Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1016+00 - 1112+00 (AS12 - AS27). The dredge completed 3 loads in Phase 3 for the day and placed the dredged material in the ODMS for Phase 3. *Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.			
Non-Effective Working Time of 44 mins for repairs on generator.			
Miscellaneous 467 mins delay accounts for time in Phase 1 contract.			
Dodge Island: Dredge Dodge Island switched contracts today and began work in Phase 3. Dredge continued dredging operations for the rest of the day digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1568+00 - 1590+00 (AS104 - AS107). The dredge completed 2 loads in Phase 3 for the day and placed the dredged material in the ODMS for Phase 3.			
Miscellaneous 757 mins delay accounts for time in Phase 1 contract.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No turbidity sample taken today due to boat performing side-by-side BDs surveys with USACE all day.			
Drag Barge GL150/Tug Mr. Chester continued bed leveling operations and worked on Phase 3. Drag barge switched contracts on this day and began dragging on Phase 1.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Shore: SSHO discussed heat index. New transfer JSA's placed on all crew boats. Padre Island working on railing for catwalks. Dodge Island performing preventive maintenance on drag-arm.			
JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding); Catwalk railing; Drag-Arm maintenance; Engine room maintenance; General lifting; Housekeeping			
Behavioral Observations: Crew-boat deckhands reminded to always use two men lifts when putting the gangway in place; to avoid sprain, strain or pinch points.			
General Comments: Rigging equipment provided for crew boat to handle cargo sling and supplies.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>			
Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 81	Page 170 of 334
	DATE 24 Jul 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 25,032.0		Hrs worked MTD: 9,780.0	Total: 52.0 624.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	16.2

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 171 of 334  
81

DATE  
24 Jul 2021 - Saturday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

004	Drag Barge GL150					0.0	12.0
005	Tug Mr. Chester					0.0	12.0
006	Dodge Island					0.0	11.4
Total operating hrs to date:		2,930.9	Idle hrs MTD:	192.0	Opr hrs MTD:	1,541.0	Total: 12.0 63.6

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 82	Page 172 of 334
	DATE 25 Jul 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 89 °F No Precipitation 7 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie, Dodge Island.

Turbidity Monitoring

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1016+00 - 1112+00 (AS12 - AS27). The dredge completed 3 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Miscellaneous 441 mins delay accounts for time in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1568+00 - 1590+00 (AS104 - AS107). The dredge completed 5 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Miscellaneous 297 mins delay accounts for time in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity sample taken today. Dredge was not in the Phase 3 dig area while the survey boat was in Phase 3 surveying.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Shore: SSHO discussed heat index and inclement weather. AED equipment inventory and monthly inspections. Dredge Captains reminded to complete WTB training and drills and send muster report to SSHO.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding); Catwalk railing; Drag-Arm maintenance; Engine room maintenance; General lifting; Housekeeping

Behavioral Observations: Crew-boat deckhands reminded to always use two men lifts when putting the gangway in place; to avoid sprain, strain or pinch points.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No deficiencies were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 82	Page 173 of 334
	DATE 25 Jul 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	4.0	48.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	MATE	4.0	48.0			
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	25,656.0	Hrs worked MTD:	10,404.0	Total:	52.0	624.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	12.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	16.7					
004	Drag Barge GL150	0.0	0.0					
005	Tug Mr. Chester	0.0	0.0					
006	Dodge Island	0.0	19.1					
Total operating hrs to date:	2,978.6	Idle hrs MTD:	204.0	Opr hrs MTD:	1,588.7	Total:	12.0	47.7

**MISHAP REPORTING** (Describe mishaps)

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 82	Page 174 of 334
	DATE 25 Jul 2021 - Sunday	

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 83	Page 175 of 334
	DATE 26 Jul 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 91 °F No Precipitation 5 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie, Dodge Island.

Turbidity Monitoring

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1016+00 - 1112+00 (AS12 - AS27). The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Non-Effective Working Time of 210 mins for traffic.

Miscellaneous 34 mins delay accounts for time in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1568+00 - 1590+00 (AS104 - AS107). The dredge completed 5 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Miscellaneous 354 mins delay accounts for time in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances for turbidity measurements on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Shore: SSHO discussed heat index and inclement weather. Managers discussed protocol for dredge visits going forward. Crew member scheduled to come ashore for vaccination shots.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding); Catwalk railing; Drag-Arm maintenance; Engine room maintenance; General lifting; Housekeeping

Behavioral Observations: SSHO discussed new dredge visit protocol with contract crew-boat members. Crew reminded of 100% accountability for all PPE.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 83	Page 176 of 334
	DATE 26 Jul 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	26,280.0	Hrs worked MTD:	11,028.0
		Total:	52.0
			624.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	23.4
004	Drag Barge GL150	0.0	0.0
005	Tug Mr. Chester	0.0	0.0
006	Dodge Island	0.0	18.1



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 83	Page 177 of 334
	DATE 26 Jul 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	3,032.1	Idle hrs MTD:	216.0	Opr hrs MTD:	1,642.3	Total:	12.0	53.5
------------------------------	---------	---------------	-------	--------------	---------	--------	------	------

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 84	Page 178 of 334
	DATE 27 Jul 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 93 °F No Precipitation 6 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie, Dodge Island.

Turbidity Monitoring

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1016+00 - 1112+00 (AS12 - AS27). The dredge completed 3 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Non-Effective Working Time of 42 mins for traffic.

Miscellaneous 351 mins delay accounts for time in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1568+00 - 1590+00 (AS104 - AS107). The dredge completed 7 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Non-Effective Working Time of 9 mins for traffic.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity sample taken on this day.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Shore: Shore: SSHO discussed heat index and daily hydration. Rivers and Lakes incident alert concerning MOB was discussed along with JSA updates. Dredge crew will attempt to remove garbage/trash from vessels. Diesel engine in placed on the Dredge Padre Island.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding); Catwalk railing; Engine room rounds; General lifting; Housekeeping

Behavioral Observations: Crew reminded not to board crew boat until engine maintenance was completed and hatch doors were close.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 84	Page 179 of 334
	DATE 27 Jul 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	26,904.0	Hrs worked MTD:	11,652.0
		Total:	52.0
			624.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	18.2
004	Drag Barge GL150	0.0	0.0
005	Tug Mr. Chester	0.0	0.0
006	Dodge Island	0.0	24.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 84	Page 180 of 334
	DATE 27 Jul 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	3,086.3	Idle hrs MTD:	228.0	Opr hrs MTD:	1,696.4	Total:	12.0	54.2
------------------------------	---------	---------------	-------	--------------	---------	--------	------	------

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 85	Page 181 of 334
		DATE 28 Jul 2021 - Wednesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 93 °F No Precipitation 6 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal - Ellis Island/Douglas B. Mackie, Dodge Island.			
Turbidity Monitoring			
<b>GENERAL COMMENTS</b>			
Ellis Island: Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1016+00 - 1112+00 (AS12 - AS27). The dredge completed 3 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. *Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.			
Non-Effective Working Time of 48 mins for traffic and 7 mins for repairs cleaning drag head.			
Miscellaneous 317 mins delay accounts for time in Phase 1 contract.			
Dodge Island: Dredge Dodge Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1568+00 - 1590+00 (AS104 - AS107). The dredge completed 5 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.			
Non-Effective Working Time of 90 mins for traffic, 19 mins for crew vessel transfers and 2 mins to clean drag heads.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No turbidity sample taken on this day.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                          Description _____			
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                          Description _____			
<b>No QC Deficiency items were corrected today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 182 of 334	
		85		
		DATE	28 Jul 2021 - Wednesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN		8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK		3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER		3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	MATE		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND		3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 27,528.0		Hrs worked MTD: 12,276.0	Total: 52.0	624.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
001	Ohio River		12.0	12.0
002	Ellis Island/Douglas B. Mackie		0.0	18.7
004	Drag Barge GL150		0.0	0.0
005	Tug Mr. Chester		0.0	0.0
006	Dodge Island		0.0	24.0
Total operating hrs to date: 3,141.0	Idle hrs MTD: 240.0	Opr hrs MTD: 1,751.1	Total: 12.0	54.7
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER <b>86</b>	Page 183 of 334
	DATE <b>29 Jul 2021 - Thursday</b>	

PROJECT <b>Mobile Harbor Deepening Phase 3</b>	CONTRACT NUMBER <b>W9127821C0016</b>
---	---

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 94 °F No Precipitation 7 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie, Dodge Island.

Turbidity Monitoring

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1112+00. The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Non-Effective Working Time of 96 mins for traffic.

Dodge Island:  
Dredge Dodge Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1568+00 - 1590+00 (AS104 - AS107). The dredge completed 7 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Non-Effective Working Time of 4 mins for crew vessel transfers and 3 mins to clean drag heads.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity sample taken on this day.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:: Project Management advised all crews working outdoors and working in hot environment to look out for any signs of Heat related illness, keep hydrated at all times. Take break as necessary.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding) Housekeeping

Behavioral Observations: Office: Runner utilizing safe work practices and applied proper lifting techniques while loading items onto the his truck.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 86	Page 184 of 334
	DATE 29 Jul 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Total hrs worked to date:	28,152.0	Hrs worked MTD:	12,900.0
		Total:	52.0
			624.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
004	Drag Barge GL150	0.0	0.0
005	Tug Mr. Chester	0.0	0.0
006	Dodge Island	0.0	24.0
Total operating hrs to date:	3,201.0	Idle hrs MTD:	252.0
		Opr hrs MTD:	1,811.1
		Total:	12.0
			60.0

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 185 of 334
		86	
PROJECT Mobile Harbor Deepening Phase 3		DATE	29 Jul 2021 - Thursday
		CONTRACT NUMBER	W9127821C0016
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 87	Page 186 of 334
	DATE 30 Jul 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 93 °F No Precipitation 4 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie, Dodge Island.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1028+00. The dredge completed 4 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Non-Effective Working Time of 193 mins for traffic.

Dodge Island:  
Dredge Dodge Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1568+00 - 1590+00 (AS104 - AS107). The dredge completed 6 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Non-Effective Working Time of 68 mins for swing compass repairs and 10 mins for crew boat transfers.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity measurements on this date.

Bed leveling operations resumed after repairs at dock. Drag Barge GL150/Tug Mr. Chester continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:: Project Management advised all crews working outdoors and working in hot environment to look out for any signs of Heat related illness, keep hydrated at all times. Take break as necessary.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding) Housekeeping

Behavioral Observations: Office: Runner utilizing safe work practices and applied proper lifting techniques while loading items onto the his truck.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 87	Page 187 of 334
	DATE 30 Jul 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	28,776.0	Hrs worked MTD:	13,524.0
		Total:	52.0
			624.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	22.1
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0
006	Dodge Island	0.0	24.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 87	Page 188 of 334
	DATE 30 Jul 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	3,307.1	Idle hrs MTD:	264.0	Opr hrs MTD:	1,917.2	Total:	12.0	106.1
------------------------------	---------	---------------	-------	--------------	---------	--------	------	-------

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 88	Page 189 of 334
	DATE 31 Jul 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 93 °F No Precipitation 4 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie, Dodge Island.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1028+00. The dredge completed 1 load in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Non-Effective Working Time of 1339 mins for traffic.

Dodge Island:  
Dredge Dodge Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1568+00 - 1590+00 (AS104 - AS107). The dredge completed 6 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Non-Effective Working Time of 4 mins for traffic, and 4 mins for crew boat transfers.

Miscellaneous 101 mins delay accounts for time in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity sample taken on this day.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day.  
Project Management advised all crews working outdoors and working in hot environment and covid 19 safety measures. SSHO reminded everyone to always applied proper inspections of tools, only Trained and Authorized or Qualified to operate the any kind of tools / equipment.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding) Housekeeping

Behavioral Observations: Ellis Island: Crews maintained safe distance while crane lifts activities takes place, tag lines in used.  
Ohio River : Crews applied safe vessel transfer at all times during vessel transfer.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 190 of 334
		88	
PROJECT Mobile Harbor Deepening Phase 3		DATE	31 Jul 2021 - Saturday
		CONTRACT NUMBER	W9127821C0016
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC			
Total hrs worked to date:	29,400.0	Hrs worked MTD:	14,148.0
		Total:	52.0
			624.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	21.8
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0
006	Dodge Island	0.0	22.3

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 88	Page 191 of 334
	DATE 31 Jul 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	3,411.2	Idle hrs MTD:	276.0	Opr hrs MTD:	2,021.4	Total:	12.0	104.2
------------------------------	---------	---------------	-------	--------------	---------	--------	------	-------

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 89	Page 192 of 334
	DATE 01 Aug 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 93 °F No Precipitation 5 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal - Ellis Island/Douglas B. Mackie, Dodge Island.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 950+00 - 1112+00. The dredge completed 5 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Dodge Island:  
Dredge Dodge Island continued digging operations in the Mobile Bar Channel dredging area between Stations 2093+68 and 2189+59 on the red side of the channel. The dredge completed 2 loads for the day, disposing of the material in Phase 1 ODMDS.

Dredge went off contract for maintenance and repairs. Expected to return 10-12 days.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity sample taken on this day.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day.  
Project Management advised all crews working outdoors and working in hot environment and covid 19 safety measures.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding) Housekeeping

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 89	Page 193 of 334
	DATE 01 Aug 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	ELECTRICIAN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	30,024.0	Hrs worked MTD:	624.0
		Total:	52.0
			624.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0
006	Dodge Island	0.0	1.3
Total operating hrs to date:	3,496.5	Idle hrs MTD:	12.0
		Opr hrs MTD:	85.3
		Total:	12.0
			85.3

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

<p align="center"><b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b></p>		REPORT NUMBER 89 <span style="float: right;">Page 194 of 334</span>	
		DATE 01 Aug 2021 - Sunday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
Empty space for the main content of the report			
<p>CONTRACTOR CERTIFICATION      <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b></p>			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 90	Page 195 of 334
	DATE 02 Aug 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 90 °F No Precipitation 8 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island went off contract for maintenance and repairs. Expected to return 2-4 days.

0 Loads Completed – 0CY – (Load 213 remains open and won't be closed out until next load begins.)

Dodge Island:  
Dredge Dodge Island went off contract for maintenance and repairs.

Padre Island:  
Upon dumping load 423 from Phase 1, Dredge Padre Island switched contracts and moved into Phase 3 and commenced digging operations. Load 1 for Phase 3 started at 2154 and continued into 8/3/21.

Miscellaneous 1314 mins delay accounts for time in Phase 3 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity sample taken on this day.

Drag Barge GL150/Tug Mr. Chester continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day.  
Project Management advised all crews working outdoors and working in hot environment and covid 19 safety measures.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding) Housekeeping.

Behavioral Observations: Ohio River / Ms. Judy Ewest: Crews maintain hands free to maintain 3 point of contact while doing vessel transfer.

General Comments: Ohio River monthly AED inspections were conducted

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 90	Page 196 of 334
	DATE 02 Aug 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	30,420.0	Hrs worked MTD:	1,020.0
		Total:	33.0
			396.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	0.0
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0
006	Dodge Island	0.0	0.0
007	Padre Island	0.0	2.0
Total operating hrs to date:	3,558.5	Idle hrs MTD:	24.0
		Opr hrs MTD:	147.3
		Total:	12.0
			62.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 197 of 334	
		90		
PROJECT Mobile Harbor Deepening Phase 3		DATE	02 Aug 2021 - Monday	
		CONTRACT NUMBER	W9127821C0016	
<b>MISHAP REPORTING</b> (Describe mishaps) <b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 91	Page 198 of 334
		DATE 03 Aug 2021 - Tuesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 87 °F 0.68 IN Precipitation 5 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal.			
Turbidity Monitoring.			
Bed Leveling.			
<b>GENERAL COMMENTS</b>			
Ellis Island: Dredge Ellis Island remained off contract for maintenance and repairs. Returns to work on 8/5.			
Dodge Island: Dredge Dodge Island remained off contract for maintenance and repairs.			
Padre Island: Dredge Padre Island continued dredging clean-up work in Phase 3 in preparation for AD surveys on 8/5. Padre completed 2 loads in Phase 3 on the day.			
Delays: Traffic (x2) - 22 mins, Clearing debris from pump - 44 mins			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No exceedances in turbidity on this date.			
Drag Barge GL150/Tug Mr. Chester continued bed leveling operations in Phase 3.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Captain discussed job task for the day. Project Management advised all crews working outdoors and working in hot environment and covid 19 safety measures.			
JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding) Housekeeping.			
Behavioral Observations: Ohio River / Ms. Judy Ewest: Crews maintain hands free to maintain 3 point of contact while doing vessel transfer.			
General Comments: Ohio River monthly AED inspections were conducted			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No      Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                      Description                                      Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                      Location                      Description _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 91	Page 199 of 334
	DATE 03 Aug 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	4.0	48.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	30,816.0	Hrs worked MTD:	1,416.0	Total:	33.0	396.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	12.0	12.0					
002	Ellis Island/Douglas B. Mackie	0.0	0.0					
004	Drag Barge GL150	0.0	24.0					
005	Tug Mr. Chester	0.0	24.0					
006	Dodge Island	0.0	0.0					
007	Padre Island	0.0	24.0					
Total operating hrs to date:	3,642.5	Idle hrs MTD:	36.0	Opr hrs MTD:	231.3	Total:	12.0	84.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 200 of 334	
		91		
PROJECT		DATE	03 Aug 2021 - Tuesday	
		Mobile Harbor Deepening Phase 3		CONTRACT NUMBER
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 92	Page 201 of 334
		DATE 04 Aug 2021 - Wednesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 74 °F Max 90 °F No Precipitation 8 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal.			
Turbidity Monitoring.			
Bed Leveling.			
<b>GENERAL COMMENTS</b>			
Ellis Island: Dredge Ellis Island remained off contract for maintenance and repairs. Returns to work on 8/5.			
Dodge Island: Dredge Dodge Island remained off contract for maintenance and repairs.			
Padre Island: Dredge Padre Island continued dredging clean-up work in Phase 3 in preparation for AD surveys on 8/5. Padre completed 2 loads in Phase 3 on the day, disposing of all material in the Phase 3 ODMDS.			
Delays: Crew boat transfer - 37 mins			
893 min misc. delay accounts for time spent working in the Phase 1 contract.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No exceedances in turbidity on this date.			
Drag Barge GL150/Tug Mr. Chester continued bed leveling operations in Phase 3.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Captain discussed job task for the day. Project Management advised all crews working outdoors and working in hot environment and covid 19 safety measures.			
JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding) Housekeeping.			
Behavioral Observations: Ms. Judy Ewest: Deckhand assisting crews with their belongings during vessel transfer.			
General Comments: Ohio River monthly AED inspections were conducted			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                          Location    Description _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 92	Page 202 of 334	
	DATE 04 Aug 2021 - Wednesday		
PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 31,212.0		Hrs worked MTD: 1,812.0	Total: 33.0 396.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	0.0
004	Drag Barge GL150	0.0	24.0
005	Tug Mr. Chester	0.0	24.0
006	Dodge Island	0.0	0.0
007	Padre Island	0.0	9.2
Total operating hrs to date: 3,711.7	Idle hrs MTD: 48.0	Opr hrs MTD: 300.5	Total: 12.0 69.2
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			

<p align="center"><b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b></p>		REPORT NUMBER 92 <span style="float: right;">Page 203 of 334</span>	
		DATE 04 Aug 2021 - Wednesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
Empty space for the main content of the report			
CONTRACTOR CERTIFICATION		<p><b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b></p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 93	Page 204 of 334
	DATE 05 Aug 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 89 °F No Precipitation 7 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island resumed dredging operations dredging operations digging outbound and inbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1028+00 and 1112+00. The dredge completed 3 loads in Phase 3 for the day, and disposed of all material in the Phase 3 ODMS.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Delays: Traffic (x2) - 237 mins, Minor Repairs (x2) - 14 mins

Miscellaneous 149 min delay accounts for time spent in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island remained off contract for maintenance and repairs.

Padre Island:  
Dredge Padre Island commenced dredging operations in the outbound end of Phase 3 between Stations 1568+00 and 1590+00 (AS104-107). Padre completed 1 load in Phase 3 on the day, disposing of all material in the Phase 3 ODMS.

Delays: Traffic (x2) - 11 mins

Miscellaneous 1067 min delay accounts for time spent working in the Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity on this date.

Drag Barge GL150/Tug Mr. Chester moved from Phase 3 to resume bed leveling operations in Phase 1.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day: Padre Island to perform maintenance on the jet across the gimbals; Ellis Island back on station performing dredging operations. Project Management announced of a COVID-19 positive testing confirm this morning. Crew members and staff reminded of GLDD policies and protocols.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding) Housekeeping.

Behavioral Observations: Ms. Judy Ewest: Deckhand assisting crews with their belongings during vessel transfer.

General Comments: SSHO discussed seat belt safety and fatalities.  
Captain completed JSA audit on Padre island.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 93	Page 205 of 334	
	DATE 05 Aug 2021 - Thursday		
PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016		
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC		Total:	33.0
Total hrs worked to date:	31,608.0	Hrs worked MTD:	2,208.0
		Total:	396.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	17.9
004	Drag Barge GL150	0.0	0.0
005	Tug Mr. Chester	0.0	0.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 93 Page 206 of 334

DATE  
05 Aug 2021 - Thursday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

006	Dodge Island					0.0	0.0
007	Padre Island					0.0	6.2
Total operating hrs to date:		3,747.8	Idle hrs MTD:	60.0	Opr hrs MTD:	336.6	Total: 12.0 36.1

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 94	Page 207 of 334
	DATE 06 Aug 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 88 °F 0.25 IN Precipitation 6 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1028+00 and 1112+00. The dredge completed 4 loads in Phase 3 for the day, and disposed of all material in the Phase 3 ODMDS.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Delays: Traffic (x5) - 110 mins

Miscellaneous 190 min delay accounts for time spent in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island remained off contract for maintenance and repairs.

Padre Island:  
Dredge Padre Island commenced dredging operations in the outbound end of Phase 3 between Stations 1568+00 and 1590+00 (AS104-107). Padre completed 4 loads in Phase 3 on the day, disposing of all material in the Phase 3 ODMDS.

Delays: Crew boat transfer - 24 mins

Miscellaneous 394 min delay accounts for time spent working in the Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day: Padre Island replaced jet hose; Ellis Island will be taking on stores today.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding) Housekeeping.

Behavioral Observations: After receiving palletized food stores found pallets laid down taking up a large portion of the Port side walkway alongside the house.  
I immediately set up the pallets up alongside the handrail to lessen the tripping hazard, ask AB to lash to hand rail until pallets until they can be sent "back in" on the crew boat.

General Comments: SSHO discussed fall arrest equipment for the welders. SMS downloaded to thumb-drive for each vessel.

<b>PREP/INITIAL DATES</b>	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	_____
<b>No preparatory inspections held today</b>	
Initial Inspections held today	_____
<b>No initial inspections held today</b>	

<b>ACTIVITY START/FINISH</b>
Activity No          Description
_____
<b>No activities were started or finished today</b>

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 94	Page 208 of 334
	DATE 06 Aug 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC			
Total hrs worked to date:	32,004.0	Hrs worked MTD:	2,604.0
		Total:	33.0
			396.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	20.8
004	Drag Barge GL150	0.0	0.0
005	Tug Mr. Chester	0.0	0.0



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 209 of 334			
		94				
		DATE	06 Aug 2021 - Friday			
		CONTRACT NUMBER			W9127821C0016	
PROJECT		Mobile Harbor Deepening Phase 3				
006	Dodge Island		0.0	0.0		
007	Padre Island		0.0	17.4		
Total operating hrs to date:		3,798.1	Idle hrs MTD: 72.0	Opr hrs MTD: 386.9	Total: 12.0	50.3
<b>MISHAP REPORTING</b> (Describe mishaps)						
<b>No mishaps reported today</b>						
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 95	Page 210 of 334
	DATE 07 Aug 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 90 °F No Precipitation 6 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1028+00 and 1112+00. The dredge completed 2 loads in Phase 3 for the day, and disposed of all material in the Phase 3 ODMDS.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Delays: Traffic (x2) - 98 mins

Miscellaneous 461 min delay accounts for time spent in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island remained off contract for maintenance and repairs.

Padre Island:  
Dredge Padre Island continued dredging operations in the outbound end of Phase 3 between Stations 1568+00 and 1590+00 (AS104-107). Padre completed 0 loads in Phase 3 on the day, disposing of all material in the Phase 3 ODMDS.

Delays: None

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day: Padre Island performing maintenance on the gimble. Ellis Island continuing dredging operations.  
Tug Break of Dawn on-site will be rigged with drag-bar and take on fuel, before starting operations.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding) Housekeeping.

Behavioral Observations: Noticed how slippery steps to Port spill deck were this morning.  
Ask AB to non-skip paint the steps.

General Comments: SSHO completed vessel inspection on Tug Break of Dawn. Rigging equipment inspection completed by Site Manager and SSHO.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 211 of 334	
		95		
PROJECT Mobile Harbor Deepening Phase 3		DATE	07 Aug 2021 - Saturday	
		CONTRACT NUMBER	W9127821C0016	
<b>QC REQUIREMENTS</b>				
Requirement No	Type	Description	Results	
<b>No QC requirements were completed today</b>				
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC				
Total hrs worked to date:	32,400.0	Hrs worked MTD:	3,000.0	Total: 33.0 396.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	12.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	16.3	
006	Dodge Island	0.0	0.0	
007	Padre Island	0.0	0.0	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 95	Page 212 of 334
DATE 07 Aug 2021 - Saturday	

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

008	Tug Break of Dawn					0.0	0.0
Total operating hrs to date:	3,826.4	Idle hrs MTD:	84.0	Opr hrs MTD:	415.2	Total:	12.0 28.3

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 96	Page 213 of 334
	DATE 08 Aug 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 90 °F No Precipitation 9 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1040+00 and 1112+00. The dredge completed 4 loads in Phase 3 for the day, and disposed of all material in the Phase 3 ODMDS.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Delays: Traffic (x3) - 54 mins

Miscellaneous 269 min delay accounts for time spent in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island remained off contract for maintenance and repairs.

Padre Island:  
Dredge Padre Island continued dredging operations in the outbound end of Phase 3 between Stations 1568+00 and 1590+00 (AS104-107). Padre completed 0 loads in Phase 3 on the day, disposing of all material in the Phase 3 ODMDS.

Delays: None

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day: Padre Island at dock for fuel today; Ms Judy continues to survey SSHO discussed electrical equipment and outlets inspections. Predictive solution updates.

JSA Discussions: Vessel transfers; Crane lifts; Rigging; Hot Work(welding, cutting, grinding) Housekeeping.

Behavioral Observations: Captain discussed keeping watch on these painted fiber-grate steps to gauge how slippery they become as the non-skid wears, consider ordering new fiber-grate steps to replace painted steps.

General Comments: WTB: Energy Wheel Recognition

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 214 of 334		
		96			
PROJECT Mobile Harbor Deepening Phase 3		DATE	08 Aug 2021 - Sunday		
		CONTRACT NUMBER	W9127821C0016		
<b>No QC requirements were completed today</b>					
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)					
Item No	Location	Description			
<b>No QC Deficiency items were issued today</b>					
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)					
Item No	Location	Description			
<b>No QC Deficiency items were corrected today</b>					
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)					
Name		First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>					
<b>LABOR HOURS</b>					
Crew	Position	Number of Employees	Hours Worked		
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	4.0	48.0		
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0		
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0		
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	3.0	36.0		
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0		
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0		
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0		
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0		
Total hrs worked to date:	32,796.0	Hrs worked MTD:	3,396.0	Total:	33.0 396.0
<b>EQUIPMENT HOURS</b>					
Equipment Name	Description	Idle Hours	Operating Hours		
001	Ohio River	12.0	12.0		
002	Ellis Island/Douglas B. Mackie	0.0	19.5		
006	Dodge Island	0.0	0.0		
007	Padre Island	0.0	0.0		
008	Tug Break of Dawn	0.0	0.0		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 96	Page 215 of 334
	DATE 08 Aug 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	3,857.9	Idle hrs MTD:	96.0	Opr hrs MTD:	446.7	Total:	12.0	31.5
------------------------------	---------	---------------	------	--------------	-------	--------	------	------

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 97	Page 216 of 334
	DATE 09 Aug 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 90 °F No Precipitation 10 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1040+00 and 1112+00. The dredge completed 4 loads in Phase 3 for the day, and disposed of all material in the Phase 3 ODMDS.  
\*Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.

Delays: Traffic (x2) - 91 mins

Miscellaneous 174 min delay accounts for time spent in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island remained off contract for maintenance and repairs.

Padre Island:  
Dredge Padre Island continued dredging operations in the outbound end of Phase 3 between Stations 1568+00 and 1590+00 (AS104-107). Padre completed 2 loads in Phase 3 on the day, disposing of all material in the Phase 3 ODMDS.

Delays: None

Miscellaneous 1040 min delay accounts from time spent in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day: Padre Island will be performing maintenance on the main engines and drag-heads. Ellis Island will be taking on stores today.  
SSHO discussed traffic/school zones and speeding.

JSA Discussions: Vessel transfers; Fueling; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping

Behavioral Observations: Safety clip change out on all railing chains to secure opening to spill decks. Forks lifting adapter use to stabilize rigging during supply loading.

General Comments:

<b>PREP/INITIAL DATES</b>	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	_____
<b>No preparatory inspections held today</b>	
Initial Inspections held today	_____
<b>No initial inspections held today</b>	

<b>ACTIVITY START/FINISH</b>
Activity No          Description
_____
<b>No activities were started or finished today</b>



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 97	Page 217 of 334
	DATE 09 Aug 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC		Total:	33.0
Total hrs worked to date:	33,192.0	Hrs worked MTD:	3,792.0
		Total:	396.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	21.1
006	Dodge Island	0.0	0.0
007	Padre Island	0.0	6.7

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 218 of 334  
97

DATE  
09 Aug 2021 - Monday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

008	Tug Break of Dawn	0.0	0.0
Total operating hrs to date:	3,897.7	Idle hrs MTD: 108.0	Opr hrs MTD: 486.5
		Total: 12.0	39.8

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 98 DATE 10 Aug 2021 - Tuesday	Page 219 of 334
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 91 °F No Precipitation 10 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal.			
Turbidity Monitoring.			
Bed Leveling.			
<b>GENERAL COMMENTS</b>			
Ellis Island: Dredge Ellis Island continued dredging operations dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel dredging area between Stations 1040+00 and 1112+00. The dredge completed 4 loads in Phase 3 for the day, and disposed of all material in the Phase 3 ODMDS. *Dredge loads are restricted to 13,500 CY as per the EPA letter of concurrence dated 07/17/20.			
Delays: Traffic (x3) - 77 mins, Draft Calibration - 42 min, Crew boat transfer - 2 min			
Miscellaneous 0 min delay accounts for time spent in Phase 1 contract. (No time spent in Phase 1)			
Dodge Island: Dredge Dodge Island remained off contract for maintenance and repairs.			
Padre Island: Dredge Padre Island continued dredging operations in the outbound end of Phase 3 between Stations 1568+00 and 1590+00 (AS104-107). Padre completed 7 loads in Phase 3 on the day, disposing of all material in the Phase 3 ODMDS.			
Delays: Traffic - 40 min			
Miscellaneous 0 min delay accounts from time spent in Phase 1 contract. (No time spent in Phase 1)			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No exceedances in turbidity on this date.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Captain discussed job task for the day; Padre Island will continue to performing maintenance on the drag-heads. Ellis Island has an Anti-Two block the will require maintenance. Crew members brought ashore to receive first COVID-19 vaccine.			
JSA Discussions: Vessel transfers; Fueling; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping			
Behavioral Observations:			
General Comments: Updated predictive solution with dredge corrections.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>			
Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                      Description    Results _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 98	Page 220 of 334	
	DATE 10 Aug 2021 - Tuesday		
PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016		
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 33,588.0		Hrs worked MTD: 4,188.0	Total: 33.0 396.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
006	Dodge Island	0.0	0.0
007	Padre Island	0.0	24.0
008	Tug Break of Dawn	0.0	0.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 98	Page 221 of 334
	DATE 10 Aug 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	3,957.7	Idle hrs MTD:	120.0	Opr hrs MTD:	546.5	Total:	12.0	60.0
------------------------------	---------	---------------	-------	--------------	-------	--------	------	------

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 223 of 334	
		99		
PROJECT Mobile Harbor Deepening Phase 3		DATE	11 Aug 2021 - Wednesday	
		CONTRACT NUMBER	W9127821C0016	
<b>No QC requirements were completed today</b>				
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	6.0	72.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	6.0	72.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date:	34,188.0	Hrs worked MTD:	4,788.0	Total: 50.0 600.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	12.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	16.4	
006	Dodge Island	0.0	0.0	
007	Padre Island	0.0	24.0	
008	Tug Break of Dawn	0.0	24.0	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 99	Page 224 of 334
	DATE 11 Aug 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	4,034.1	Idle hrs MTD:	132.0	Opr hrs MTD:	622.9	Total:	12.0	76.4
------------------------------	---------	---------------	-------	--------------	-------	--------	------	------

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 100	Page 225 of 334
		DATE 12 Aug 2021 - Thursday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 82 °F 0.04 IN Precipitation 6 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal.			
Turbidity Monitoring.			
Bed Leveling.			
<b>GENERAL COMMENTS</b>			
Ellis Island: Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1148+00. The dredge completed 4 loads in Phase 3 for the day and disposed of all material in the Phase 3 ODMDS.			
Non-Effective Working Time of 3 mins for traffic, 26 mins for calibrations and 2 mins for crew boat transfer.			
Dodge Island: Dredge Dodge Island remained off contract for maintenance and repairs.			
Padre Island: Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). Padre completed 6 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.			
Non-Effective Working Time of 27 mins for crew boat transfers.			
Miscellaneous 90 mins delay accounts for time spent in Phase 1 contract.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No dredges in the work area during time of survey, no sample taken.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Captain discussed job task for the day; Padre Island receiving supplies and stores today; Dodge Island continues maintenance on engine and pumps Ellis Island continues dredging operations, SSHO discuss weather for the day, Good Catches and close out of corrected discrepancies.			
JSA Discussions: Vessel transfers; Drag-head maintenance; Fueling; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping			
General Comments: SSHO discussed Utilities Damage Prevention Procedures and USCG 2021 Hurricane season and severe weather planning			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results			
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 100	Page 226 of 334
		DATE 12 Aug 2021 - Thursday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 34,788.0		Hrs worked MTD: 5,388.0	Total: 50.0 600.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
006	Dodge Island	0.0	0.0
007	Padre Island	0.0	22.5
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 4,116.6		Idle hrs MTD: 144.0	Opr hrs MTD: 705.4 Total: 12.0 82.5
<b>MISHAP REPORTING</b> (Describe mishaps)			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 100	Page 227 of 334
	DATE 12 Aug 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3
--

CONTRACT NUMBER W9127821C0016
----------------------------------

**No mishaps reported today**

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 101	Page 228 of 334
	DATE 13 Aug 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 91 °F No Precipitation No Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1148+00. The dredge completed 4 loads in Phase 3 for the day and disposed of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 29 mins for traffic and 31 mins for crew boat transfer.

Miscellaneous 323 mins delay accounts for time spent in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island remained off contract for maintenance and repairs.

Padre Island:  
Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). Padre completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 20 mins for traffic, 111 mins for repairs Stbd spill deck pipe and 153 mins for repairs trunnion hoist wires.

Miscellaneous 540 mins delay accounts for time spent in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity on this date.

Bed Leveling:  
Tug Break of Dawn left Phase 1 to sail to Phase 3 at 0700 and continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day: Dodge Island dockside performing maintenance on dredge pump and generator. Immersion suits to be delivered today. Padre Island to perform general maintenance throughout the dredge.

JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance; Dredge pump maintenance; Hot Work (welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping

Behavioral Observations: While re-installing a bulkhead mounted man hole cover, the oiler called an all stop because he was unable to have a good enough grip on the cover to get it in place because there was no handle on the cover. Oiler stopped the job he was doing alone, asked for help so there were additional hands to hole the cover while the nuts were put on the studs.

<b>PREP/INITIAL DATES</b>	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	_____
<b>No preparatory inspections held today</b>	
Initial Inspections held today	_____
<b>No initial inspections held today</b>	

<b>ACTIVITY START/FINISH</b>	
Activity No	Description
_____	_____

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 229 of 334	
		101		
		DATE	13 Aug 2021 - Friday	
PROJECT		CONTRACT NUMBER		
Mobile Harbor Deepening Phase 3		W9127821C0016		
<b>No activities were started or finished today</b>				
<b>QC REQUIREMENTS</b>				
Requirement No	Type	Description	Results	
<b>No QC requirements were completed today</b>				
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN		8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER		6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE		6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND		3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date:		35,388.0	Hrs worked MTD:	5,988.0
			Total:	50.0
				600.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
001	Ohio River		12.0	12.0
002	Ellis Island/Douglas B. Mackie		0.0	18.6
006	Dodge Island		0.0	0.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 101	Page 230 of 334
	DATE 13 Aug 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

007	Padre Island					0.0	15.0
008	Tug Break of Dawn					0.0	17.0
Total operating hrs to date:		4,179.2	Idle hrs MTD:	156.0	Opr hrs MTD:	768.0	Total: 12.0 62.6

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 102	Page 231 of 334
		DATE 14 Aug 2021 - Saturday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 93 °F No Precipitation 5 MPH Wind		

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1148+00. The dredge completed 3 loads in Phase 3 for the day and disposed of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 129 mins for traffic and 27 mins for crew boat transfers.

Miscellaneous 240 mins delay accounts for time spent in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island remained off contract for maintenance and repairs.

Padre Island:  
Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). Padre completed 7 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 13 mins for traffic.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken, dredge cycles did not align with boat schedule.

Bed Leveling:  
Tug Break of Dawn continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day: Dodge Island dockside performing maintenance on dredge pump and generator. Padre Island performing maintenance on stuffing box and starboard dredge pump. Captains discussed heavy traffic in operations area.

JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance; Dredge pump maintenance; Hot Work (welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping

Behavioral Observations: Site Admin and Marina crew cleared items from the yard in preparation of upcoming storm. The remaining items will be trucked out of the area tomorrow.

Site Conditions & Housekeeping: Managers and Captains continues to track local storms and weather conditions.

General Comments: **CONDITION THREE** – The readiness condition set not later than the point in time when tropical storm force winds are expected within thirty six (36) hours, or 400nm, or when deemed necessary to increase the overall readiness for the project. GLDD Project / Site Manager shall notify all worksites of the **CONDITION THREE** status. All non-essential land based personnel shall be evacuated from the site. All incoming staff flights shall be cancelled.  
\*Port Status XRAY: Open to all commercial traffic.

**PREP/INITIAL DATES**

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

**No preparatory inspections held today**

Initial Inspections held today

**No initial inspections held today**

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

102

DATE

14 Aug 2021 - Saturday

PROJECT

Mobile Harbor Deepening Phase 3

CONTRACT NUMBER

W9127821C0016

**ACTIVITY START/FINISH**

Activity No Description

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No Type Description Results

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY**

(Describe QA and QC Deficiency items issued)

Item No Location Description

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY**

(Report QC and QA Deficiency items corrected)

Item No Location Description

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE**

(Report first and/or last day contractors were on site)

Name First Day Last Day

**No Contractors had their first or last day on the site**

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC			
<b>Total hrs worked to date:</b>	<b>35,988.0</b>	<b>Hrs worked MTD:</b>	<b>6,588.0</b>
		<b>Total:</b>	<b>50.0</b>
			<b>600.0</b>

**EQUIPMENT HOURS**

Equipment Name Description Idle Hours Operating Hours



**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 102	Page 233 of 334
DATE 14 Aug 2021 - Saturday	

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

001	Ohio River					12.0	12.0		
002	Ellis Island/Douglas B. Mackie					0.0	20.0		
007	Padre Island					0.0	24.0		
008	Tug Break of Dawn					0.0	24.0		
Total operating hrs to date:		4,259.2	Idle hrs MTD:	168.0	Opr hrs MTD:	848.0	Total:	12.0	80.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 103 DATE 15 Aug 2021 - Sunday	Page 234 of 334
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused Non-Critical Delay Temperature Min 73 °F Max 88 °F No Precipitation 7 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal.			
Turbidity Monitoring.			
Bed Leveling.			
<b>GENERAL COMMENTS</b>			
Ellis Island: Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1148+00. The dredge completed 3 loads in Phase 3 for the day and disposed of all material in the Phase 3 ODMDS. At 14:10, the dredge Ellis Island sailed to dock in anticipation of Tropical Storm Fred.			
Non-Effective Working Time of 590 mins for weather (sailed to dock prior to Tropical Storm Fred).			
Miscellaneous 103 mins delay accounts for time spent in Phase 1 contract.			
Dodge Island: Dredge Dodge Island remained off contract for maintenance and repairs.			
Padre Island: Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). Padre completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS. At 14:00, the dredge Padre Island sailed to dock in anticipation of Tropical Storm Fred.			
Non-Effective Working Time of 13 mins for clearing debris from port pump, 4 mins for cleaning drag heads, 24 mins for crew boat transfers and 600 mins for weather (sailed to dock prior to Tropical Storm Fred).			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No exceedances in turbidity on this date.			
Bed Leveling: • Tug Break of Dawn suspended bed leveling operations in the evening in Phase 3 due for Tropical Storm Fred.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Captain discussed job task for the day: Dodge Island dockside continuing maintenance on engine and pumps. Padre Island to receive parts and supplies. Managers discussed severe weather planning and dock scheduling for all vessels.			
JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance; Dredge pump maintenance; Hot Work (welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping			
Behavioral Observations: All vessels are dockside until further notices, due to inclement weather conditions.			
Site Conditions & Housekeeping: Managers and Captains continues to track local storms and weather conditions.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 103	Page 235 of 334
	DATE 15 Aug 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 36,588.0		Hrs worked MTD: 7,188.0	Total: 50.0 600.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	12.5
007	Padre Island	0.0	14.0
008	Tug Break of Dawn	0.0	18.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 103	Page 236 of 334
	DATE 15 Aug 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	4,315.6	Idle hrs MTD:	180.0	Opr hrs MTD:	904.4	Total:	12.0	56.5
------------------------------	---------	---------------	-------	--------------	-------	--------	------	------

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
--------------------------	--	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 104 DATE 16 Aug 2021 - Monday	Page 237 of 334
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused Non-Critical Delay Temperature Min 72 °F Max 88 °F No Precipitation 7 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal.			
Turbidity Monitoring.			
Bed Leveling.			
<b>GENERAL COMMENTS</b>			
Ellis Island: Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1148+00 after returning from dock due to Tropical Storm Fred. No loads completed before midnight.			
Non-Effective Working Time of 1300 mins for weather (sailed from dock due to Tropical Storm Fred).			
Dodge Island: Dredge Dodge Island remained off contract for maintenance and repairs.			
Padre Island: Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107) after returning from dock at 17:54 due to Tropical Storm Fred. Padre completed 1 load in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.			
Non-Effective Working Time of 1074 mins for weather (sailed from dock due to Tropical Storm Fred).			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No sample taken, dredge cycles did not align with boat schedule.			
Bed Leveling: Tug Break of Dawn returned to work after being at dock due to Tropical Storm Fred.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Captain discussed job task for the day: Dodge Island dockside continuing maintenance on engine and pumps, plan to re-assume dredging operation after weather conditions are clear. Padre Island working on starboard stuffing box.			
JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance; Man-basket lift; Dredge pump maintenance; Pneumatic tools; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping			
Behavioral Observations: Observe crew removing chain binder in the hopper, utilizing man-basket and deck crane. Crew wore proper fall arrest harnesses and tag-line use to control basket.			
Site Conditions & Housekeeping: Managers and Captains continues to track local storms and weather conditions.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>			
Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                      Description    Results _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 238 of 334					
		104						
PROJECT Mobile Harbor Deepening Phase 3		DATE	16 Aug 2021 - Monday					
		CONTRACT NUMBER	W9127821C0016					
<b>No QC requirements were completed today</b>								
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)								
Item No	Location	Description						
<b>No QC Deficiency items were issued today</b>								
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)								
Item No	Location	Description						
<b>No QC Deficiency items were corrected today</b>								
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)								
Name		First Day	Last Day					
<b>No Contractors had their first or last day on the site</b>								
<b>LABOR HOURS</b>								
Crew	Position		Number of Employees	Hours Worked				
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR		1.0	12.0				
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR		1.0	12.0				
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER		1.0	12.0				
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER		1.0	12.0				
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN		8.0	96.0				
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER		2.0	24.0				
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER		6.0	72.0				
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER		4.0	48.0				
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK		2.0	24.0				
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE		6.0	72.0				
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK		2.0	24.0				
Great Lakes Dredge & Dock Company, LLC	OILER		2.0	24.0				
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER		4.0	48.0				
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER		1.0	12.0				
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER		1.0	12.0				
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT		1.0	12.0				
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN		2.0	24.0				
Great Lakes Dredge & Dock Company, LLC	DECK HAND		3.0	36.0				
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN		2.0	24.0				
Total hrs worked to date:		37,188.0	Hrs worked MTD:	7,788.0	Total:	50.0	600.0	
<b>EQUIPMENT HOURS</b>								
Equipment Name	Description		Idle Hours	Operating Hours				
001	Ohio River		12.0	12.0				
002	Ellis Island/Douglas B. Mackie		0.0	2.3				
007	Padre Island		0.0	6.1				
008	Tug Break of Dawn		0.0	6.0				
Total operating hrs to date:	4,342.1	Idle hrs MTD:	192.0	Opr hrs MTD:	930.9	Total:	12.0	26.4

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 104	Page 239 of 334
		DATE 16 Aug 2021 - Monday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>MISHAP REPORTING</b> (Describe mishaps) <b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 105	Page 240 of 334
	DATE 17 Aug 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 82 °F No Precipitation 9 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1148+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 426 for traffic.

Dodge Island:  
Dredge Dodge Island remained off contract for maintenance and repairs.

Padre Island:  
Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). Padre completed 7 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 14 mins for traffic, 10 mins for cleaning the drag heads and 34 mins for crew boat transfers.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken due to boat occupied with BD surveys.

Bed Leveling:  
Tug Break of Dawn continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day: Dodge Island dockside awaiting parts(sensor) to complete maintenance. Ellis Island completing preventive maintenance on small hydraulic leak. Captains discussed vessels traffic and sea condition.

JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance; Man-basket lift; Dredge pump maintenance; Pneumatic tools; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping

Behavioral Observations: While greasing the gear on the starboard side crew member noticed the inboard visor ram pin backing out Crew member hammered the pin in place and new keeper welded.

General Comments: Tug Break of Dawn dockside for repairs to shaft. Emergency Equipment and Egress inspection completed on the Dodge Island while dockside.  
WTB/DRILLS: Grounding; Collision; Line throwing Apparatus Drill

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 105	Page 241 of 334	
	DATE 17 Aug 2021 - Tuesday		
PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016		
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC		Total:	50.0
Total hrs worked to date:	37,788.0	Hrs worked MTD:	8,388.0
		Total:	600.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	12.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
007	Padre Island	0.0	24.0
008	Tug Break of Dawn	0.0	24.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 105	Page 242 of 334
	DATE 17 Aug 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	4,426.1	Idle hrs MTD:	204.0	Opr hrs MTD:	1,014.9	Total:	12.0	84.0
------------------------------	---------	---------------	-------	--------------	---------	--------	------	------

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 106	Page 243 of 334
	DATE 18 Aug 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 90 °F No Precipitation 7 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1148+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 110 for traffic.

Miscellaneous 512 min delay accounts for time spent in Phase 1 contract

Dodge Island:  
Dredge Dodge Island returned to work at 17:33 hrs after being off contract for maintenance and repairs. Dredge Dodge Island resumed dredging and continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). The dredge completed 1 load in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Non-Effective Working Time of 12 mins for traffic and 1053 mins dredge off contract.

Padre Island:  
Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). Padre completed 6 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 46 mins for crew boat transfers.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
Dredge not in the active dig area during time of survey. No sample taken.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day: All dredges actively operating in dredging areas. Tug dockside for crew change  
SSHO discussed mandatory hearing conservation moxie training.

JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance;Pneumatic tools use; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping

Behavioral Observations: Crew member was replacing batteries on rescue boat when he noticed mounted light had an expiration light. The light had recently expired and outside vendor had recently completed inspection.

General Comments: WTB: Mandatory Training (Hearing Conservation)

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 106	Page 244 of 334	
	DATE 18 Aug 2021 - Wednesday		
PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016		
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	12.0	144.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	9.0	108.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC		Total:	66.0
Total hrs worked to date:	38,580.0	Hrs worked MTD:	9,180.0
		Total:	792.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	15.5
006	Dodge Island	0.0	6.5
007	Padre Island	0.0	24.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 106	Page 245 of 334
	DATE 18 Aug 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	4,484.0	Idle hrs MTD:	204.0	Opr hrs MTD:	1,072.8	Total:	0.0	57.9
------------------------------	---------	---------------	-------	--------------	---------	--------	-----	------

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 107	Page 246 of 334
	DATE 19 Aug 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 90 °F 0.21 IN Precipitation 7 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1148+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 184 for traffic, 40 mins for crew boat transfers.

Miscellaneous 185 min delay accounts for time spent in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). The dredge completed 7 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Non-Effective Working Time of 87 mins for traffic and 16 mins for crew boat transfers.

Padre Island:  
Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). Padre completed 6 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 43 mins for traffic.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity on this date.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day: All dredges actively operating in dredging areas.

JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance; Pneumatic tools use; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping

General Comments: SSHO conducted New hire orientation for Dodge Island AB. New Hire watch GLDD Safety Videos.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 107	Page 247 of 334
	DATE 19 Aug 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	12.0	144.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	9.0	108.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 39,372.0		Hrs worked MTD: 9,972.0	Total: 66.0 792.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	20.9
006	Dodge Island	0.0	24.0
007	Padre Island	0.0	24.0
Total operating hrs to date: 4,564.9	Idle hrs MTD: 204.0	Opr hrs MTD: 1,153.7	Total: 0.0 80.9

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

<p align="center"><b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b></p>		REPORT NUMBER <span style="float:right">Page 248 of 334</span> 107	
		DATE 19 Aug 2021 - Thursday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
Empty space for the main content of the report			
CONTRACTOR CERTIFICATION		<p><b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b></p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 108	Page 249 of 334
		DATE 20 Aug 2021 - Friday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 73 °F Max 89 °F 0.50 IN Precipitation 7 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal.			
Turbidity Monitoring.			
<b>GENERAL COMMENTS</b>			
Ellis Island: Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1148+00. Ellis completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.			
Non-Effective Working Time of 91 for traffic.			
Miscellaneous 116 min delay accounts for time spent in Phase 1 contract			
Dodge Island: Dredge Dodge Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). The dredge completed 6 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.			
Non-Effective Working Time of 13 mins for traffic, 12 mins for repairs Stbd engine, 9 mins for repairs air located in raw water loop, 18 mins for repairs port gimbal hoist and 28 mins for crew boat transfers.			
Padre Island: Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). Padre completed 5 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.			
Non-Effective Working Time of 31 mins for traffic.			
Miscellaneous 470 min delay accounts for time spent in Phase 1 contract			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No exceedances in turbidity on this date.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Captain discussed job task for the day: All dredges actively operating in dredging areas.			
JSA Discussions: Ms. Judy Ewest: All crews handed over their belongings to the Deckhand , to maintain 3 point of contact while doing vessel transfer. Deckhand applied proper body ergonomics and wearing all required PPE while doing housekeeping.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
<b>No preparatory inspections held today</b>			
Initial Inspections held today			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results			
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 250 of 334	
		108		
PROJECT Mobile Harbor Deepening Phase 3		DATE	20 Aug 2021 - Friday	
		CONTRACT NUMBER	W9127821C0016	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	12.0	144.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	6.0	72.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	9.0	108.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date:	40,164.0	Hrs worked MTD:	10,764.0	Total: 66.0 792.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	22.1	
006	Dodge Island	0.0	24.0	
007	Padre Island	0.0	16.0	
Total operating hrs to date:	4,639.0	Idle hrs MTD:	204.0	Opr hrs MTD: 1,227.8 Total: 0.0 74.1
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 251 of 334	
		108		
PROJECT Mobile Harbor Deepening Phase 3		DATE	20 Aug 2021 - Friday	
		CONTRACT NUMBER	W9127821C0016	
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 109	Page 252 of 334
	DATE 21 Aug 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 90 °F No Precipitation 5 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1148+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 406 for traffic.

Dodge Island:  
Dredge Dodge Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). The dredge completed 6 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Non-Effective Working Time of 25 mins for traffic.

Padre Island:  
Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). Padre completed 6 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 15 mins for traffic.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken today.

Tug Break of Dawn arrived from Phase 1 to continue with bed leveling operations in Phase 3. Bed Leveling started at 2110.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day: All dredges actively operating in dredging areas.

JSA Discussions: Ms. Judy Ewest: All crews handed over their belongings to the Deckhand , to maintain 3 point of contact while doing vessel transfer. Deckhand applied proper body ergonomics and wearing all required PPE while doing housekeeping.

Behavioral Observations:Ms. Judy Ewest: Deckhand maintain proper body ergonomics while handling the lines and maintain situational awareness while working around water assisting the surveyor doing hydrographic surveying.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 253 of 334	
		109	DATE	21 Aug 2021 - Saturday
PROJECT	Mobile Harbor Deepening Phase 3		CONTRACT NUMBER	W9127821C0016
<b>No QC requirements were completed today</b>				
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	12.0	144.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	6.0	72.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	9.0	108.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date:	40,956.0	Hrs worked MTD:	11,556.0	
		Total:	66.0	
			792.0	
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	24.0	
006	Dodge Island	0.0	24.0	
007	Padre Island	0.0	24.0	
008	Tug Break of Dawn	0.0	3.0	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 109	Page 254 of 334
	DATE 21 Aug 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	4,726.0	Idle hrs MTD:	204.0	Opr hrs MTD:	1,314.8	Total:	0.0	87.0
------------------------------	---------	---------------	-------	--------------	---------	--------	-----	------

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 110	Page 255 of 334
		DATE 22 Aug 2021 - Sunday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 93 °F No Precipitation 7 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
Dredging and Disposal.			
Turbidity Monitoring.			
Bed Leveling.			
<b>GENERAL COMMENTS</b>			
Ellis Island: Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1148+00. Ellis completed 2 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS. Early in the morning, dredge Ellis Island went to anchorage to take on fuel.  Non-Effective Working Time of 202 for traffic and 758 mins for taking on fuel.  Dodge Island: Dredge Dodge Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). The dredge completed 6 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.  Non-Effective Working Time of 32 mins for traffic.  Padre Island: Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00 (AS104-107). Padre completed 6 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.  Non-Effective Working Time of 48 mins for repairs oil change and 84 mins for generator engine repairs.  Endangered Species: No incidents with endangered or protected species on this date.  Turbidity Monitoring: No sample taken today.  Tug Break of Dawn continued with bed leveling operations in Phase 3.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Captain discussed job task for the day: All dredges actively operating in dredging areas.  JSA Discussions: Ms. Judy Ewest: All crews handed over their belongings to the Deckhand , to maintain 3 point of contact while doing vessel transfer. Deckhand applied proper body ergonomics and wearing all required PPE while doing housekeeping.  Behavioral Observations: Crews applied team work and proper manual handling techniques while loading the supplies and maintain clear from suspended load while forklift operator loading drums into the crew boat.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>			
Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No Description _____ <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No Type Description Results _____			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 256 of 334
		110	
PROJECT Mobile Harbor Deepening Phase 3		DATE	22 Aug 2021 - Sunday
		CONTRACT NUMBER	W9127821C0016
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	12.0	144.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	9.0	108.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	41,748.0	Hrs worked MTD:	12,348.0
		Total:	66.0
			792.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
006	Dodge Island	0.0	24.0
007	Padre Island	0.0	24.0
008	Tug Break of Dawn	0.0	24.0



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 110	Page 257 of 334
	DATE 22 Aug 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	4,834.0	Idle hrs MTD:	204.0	Opr hrs MTD:	1,422.8	Total:	0.0	108.0
------------------------------	---------	---------------	-------	--------------	---------	--------	-----	-------

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 111	Page 258 of 334
	DATE 23 Aug 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 93 °F 0.20 IN Precipitation 7 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Dredging and Disposal.

Turbidity Monitoring.

Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1142+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 157, 153 mins for weather and 25 mins for crew boat transfers.

Miscellaneous 119 min delay accounts for time spent in Phase 1 contract.

Dodge Island:  
Dredge Dodge Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1545+00 and 1590+00 (AS100-107). The dredge completed 6 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Non-Effective Working Time of 16 mins for traffic, 10 mins for crew boat transfers and 46 mins for repairs jet pump automation system.

Padre Island:  
Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1550+00 and 1590+00 (AS101-107). Padre completed 6 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 55 mins for repairs oil change on main engine, 9 mins for crew boat transfers and 5 mins for removing debris from draghead.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken today.

Tug Break of Dawn continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day:

JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance;Pneumatic tools use; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping

Behavioral Observations: Deckhand assisted crews while doing vessel transfer from Dredge to crew boat.  
Dodge Island/ Padre Island: Crews working safely with complete PPE's while doing routine task, also applied proper hand placement, clear from any pinch points and line of fires. Maintain situational awareness while working over the water.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

<b>ACTIVITY START/FINISH</b>	
Activity No	Description

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 111	Page 259 of 334	
	DATE 23 Aug 2021 - Monday		
PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016		
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	12.0	144.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	9.0	108.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	42,540.0	Hrs worked MTD:	13,140.0
		Total:	66.0
			792.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	22.0
006	Dodge Island	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 111 Page 260 of 334

DATE  
23 Aug 2021 - Monday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

007	Padre Island					0.0	24.0
008	Tug Break of Dawn					0.0	24.0
003	Crew Vessel Miss Judy Ewest					0.0	24.0
Total operating hrs to date:		4,964.0	Idle hrs MTD:	204.0	Opr hrs MTD:	1,552.8	Total: 0.0 130.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 112	Page 261 of 334
		DATE 24 Aug 2021 - Tuesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 73 °F Max 94 °F No Precipitation 6 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
-Dredging and Disposal. -Turbidity Monitoring. -Bed Leveling.			
<b>GENERAL COMMENTS</b>			
Ellis Island: Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1142+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.			
Miscellaneous 485 min delay accounts for time spent in Phase 1 contract.			
Dodge Island: Dredge Dodge Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1554+00 and 1590+00. The dredge completed 7 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.			
Non-Effective Working Time of 18 mins for crew boat transfers.			
Padre Island: Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1566+00 and 1590+00. Padre completed 6 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.			
Non-Effective Working Time of 49 mins for traffic and 10 mins for crew boat transfers			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No sample taken today.			
Tug Break of Dawn continued with bed leveling operations in Phase 3.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Captain discussed job task for the day:			
JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance; Pneumatic tools use; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping			
Behavioral Observations: Ohio River: Crews wearing all required PPE and performing safe vessel transfers. Survey Engineers utilizing safe work practices while conducting surveys.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>			
Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____ <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results _____ <b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 112	Page 262 of 334
	DATE 24 Aug 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	12.0	144.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	9.0	108.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	43,332.0	Hrs worked MTD:	13,932.0
		Total:	66.0
			792.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	15.9
003	Crew Vessel Miss Judy Ewest	0.0	24.0
006	Dodge Island	0.0	24.0
007	Padre Island	0.0	24.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date:	5,087.9	Idle hrs MTD:	204.0
		Opr hrs MTD:	1,676.7
		Total:	0.0
			123.9

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 263 of 334	
		112		
PROJECT Mobile Harbor Deepening Phase 3		DATE	24 Aug 2021 - Tuesday	
		CONTRACT NUMBER	W9127821C0016	
<b>MISHAP REPORTING</b> (Describe mishaps) <b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 113 DATE 25 Aug 2021 - Wednesday	Page 264 of 334
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 91 °F No Precipitation 13 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
-Dredging and Disposal -Turbidity Monitoring -Bed Leveling			
<b>GENERAL COMMENTS</b>			
GLDD submitted Serial Letter S-0004 Dodge Island - Temporarily Off Contract			
Ellis Island: Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1082+00 and 1166+00. Ellis completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.			
Delays: 2 mins Crew Boat Transfer			
Miscellaneous 200 min delay accounts for time spent in Phase 1 contract.			
Dodge Island: Dredge Dodge Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1549+00 and 1590+00. The dredge completed 3 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3. At 0733 hrs the dredge headed to AL shipyard for repairs.			
Non-Effective Working Time of 987 mins for repairs to STBD rudder.			
Padre Island: Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1546+00 and 1590+00. Padre completed 7 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.			
Non-Effective Working Time of 19 mins for traffic, 6 mins for crew boat transfers, and 24 mins crane lift.			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No sample taken today.			
Tug Break of Dawn continued with bed leveling operations in Phase 3.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Captain discussed job task for the day			
JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance; Pneumatic tools use; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping			
Behavioral Observations: Ms. Judy Ewest: Crews wearing all required PPE, using forklift adapter while lifting supplies for the dredges, maintaining clear distance away from suspended loads.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
<b>No preparatory inspections held today</b>			
<u>Initial Inspections held today</u>			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
<u>Activity No          Description</u>			
<b>No activities were started or finished today</b>			



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 265 of 334
		113	
PROJECT Mobile Harbor Deepening Phase 3		DATE	25 Aug 2021 - Wednesday
		CONTRACT NUMBER	W9127821C0016
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	12.0	144.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	9.0	108.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC			
Total hrs worked to date:	44,124.0	Hrs worked MTD:	14,724.0
		Total:	66.0
			792.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	20.6
003	Crew Vessel Miss Judy Ewest	0.0	24.0
006	Dodge Island	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 113 Page 266 of 334

DATE  
25 Aug 2021 - Wednesday

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

007	Padre Island					0.0	24.0
008	Tug Break of Dawn					0.0	24.0
Total operating hrs to date:		5,216.5	Idle hrs MTD:	204.0	Opr hrs MTD:	1,805.3	Total: 0.0 128.6

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 114	Page 267 of 334
	DATE 26 Aug 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 90 °F 0.02 IN Precipitation 14 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal
- Turbidity Monitoring
- Bed Leveling

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1040+00 and 1172+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Delays: 301 mins Traffic

Dodge Island:  
Dredge Dodge Island remained in AL shipyard for repairs.

Non-Effective Working Time of 1440 mins for repairs to STBD rudder.

Padre Island:  
Dredge Padre Island continued dredging operations in the outbound end of Phase 3 dredging area between Stations 1546+00 and 1590+00. Padre completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS. After completing Load #104 the dredge set sail for another project at 2030 hrs.

Non-Effective Working Time of 362 mins for fueling. Misc delay of 206 minutes accounts for sail time to next contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken this date.

Tug Break of Dawn continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day. Padre Island taking on stores and supplies before departing project. Dodge Island scheduled to be dockside for repairs to rudder. Ellis Island continues dredging operations. SSHO discussed latest Good Catch concerning deck plates not being secured after maintenance or inspections.

JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance;Pneumatic tools use; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping

Behavioral Observations: n/a

General: SSHO discussed using danger tags made with both Spanish and English on them.

CONDITION FOUR- The readiness condition set not later than the point in time when tropical storm force winds are probable to reach landfall within seventy-two (72) hours, or 600nm, or when deemed necessary to increase the overall readiness of the District. (Port status WHISKEY)

<b>PREP/INITIAL DATES</b>	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	_____
<b>No preparatory inspections held today</b>	
Initial Inspections held today	_____
<b>No initial inspections held today</b>	

<b>ACTIVITY START/FINISH</b>
Activity No          Description
_____
<b>No activities were started or finished today</b>

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 114	Page 268 of 334	
	DATE 26 Aug 2021 - Thursday		
PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016		
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	
Results			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	12.0	144.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	9.0	108.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	OILER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC		Total:	66.0
Total hrs worked to date:	44,916.0	Hrs worked MTD:	15,516.0
			792.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
003	Crew Vessel Miss Judy Ewest	0.0	24.0
006	Dodge Island	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 114	Page 269 of 334
DATE 26 Aug 2021 - Thursday	

PROJECT  
Mobile Harbor Deepening Phase 3

CONTRACT NUMBER  
W9127821C0016

007	Padre Island					0.0	20.6
008	Tug Break of Dawn					0.0	24.0
Total operating hrs to date:		5,345.1	Idle hrs MTD:	204.0	Opr hrs MTD:	1,933.9	Total: 0.0 128.6

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 115	Page 270 of 334								
		DATE 27 Aug 2021 - Friday									
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016									
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused Critical Delay Temperature Min 72 °F Max 83 °F 0.04 IN Precipitation 16 MPH Wind									
<b>QC NARRATIVES</b>											
<b>ACTIVITIES IN PROGRESS</b>											
-Dredging and Disposal -Turbidity Monitoring -Bed Leveling											
<b>GENERAL COMMENTS</b>											
Ellis Island: Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1040+00 and 1100+00. Ellis completed 1 load in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS. At 0850 hrs the dredge went on weather delay at the dock due to Hurricane Ida.											
Delays: 40 mins Traffic, 15 mins Positioning to flush hopper twice before shutting down for storm, 910 mins Shut down at dock for Hurricane Ida											
Dodge Island: Dredge Dodge Island remained in AL shipyard for repairs.											
Delays: 1440 mins for repairs to STBD rudder.											
No incidents involving protected species this date.											
Turbidity Monitoring: No sample taken this date.											
Tug Break of Dawn continued with bed leveling operations in Phase 3.											
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>											
Pre-Shift Meeting: Captain discussed job task for the day. Dodge Island dockside for repairs to rudder and preparation for tropical storms. Ellis Island schedule to be dockside today to secure vessel for storms. SSOH discussed recent seminar concerning strains and sprains. Crew reminded to secure loose items on the main decks.											
JSA Discussions: Vessel transfers; Drag-head maintenance; Generator maintenance; Pneumatic tools use; Hot Work(welding, cutting, grinding); Crane lift; Rigging; General Lifting; Housekeeping											
Behavioral Observations: Crew member observe using proper lifting techniques and assisting each other to secure equipment and supplies in the yard.											
General: Dodge Island – At safe harbor at Alabama Shipyard Mobile, Alabama as of 08/26/2021 DB Mackie/Ellis Island – Heading to safe harbor at Alabama State Port Mobile, Alabama 08/27/2021 Break of Dawn – heading to safe harbor in Theodore, Alabama 08/28/2021											
CONDITION THREE status. All non-essential land based personnel shall be evacuated from the site. All incoming staff flights shall be canceled. *Port Status XRAY											
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>											
Initial Inspections held today _____ <b>No initial inspections held today</b>											
<b>ACTIVITY START/FINISH</b>											
Activity No          Description _____ <b>No activities were started or finished today</b>											
<b>QC REQUIREMENTS</b>											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results				
Requirement No	Type	Description	Results								

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 115	Page 271 of 334
	DATE 27 Aug 2021 - Friday	
PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016	

**No QC requirements were completed today**

<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)		
Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	45,516.0	Hrs worked MTD:	16,116.0
		Total:	50.0
			600.0

<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
003	Crew Vessel Miss Judy Ewest	0.0	24.0
006	Dodge Island	0.0	24.0
007	Padre Island	0.0	0.0
008	Tug Break of Dawn	0.0	24.0

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 115	Page 272 of 334
	DATE 27 Aug 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

Total operating hrs to date:	5,453.1	Idle hrs MTD:	204.0	Opr hrs MTD:	2,041.9	Total:	0.0	108.0
------------------------------	---------	---------------	-------	--------------	---------	--------	-----	-------

<b>MISHAP REPORTING</b>	(Describe mishaps)
<b>No mishaps reported today</b>	

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
--------------------------	--	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 116	Page 273 of 334
	DATE 28 Aug 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused Critical Delay Temperature Min 73 °F Max 87 °F No Precipitation 9 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

-Bed Leveling

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island at dock all day due to Hurricane Ida.

Delays: 1440 mins Shut down at dock for Hurricane Ida

Dodge Island:  
Dredge Dodge Island Off-contract. Remained in AL shipyard for repairs.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken this date.

Tug Break of Dawn continued with bed leveling operations in Phase 3, before going to dock in preparation of Hurricane Ida.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day. Dodge Island dockside for repairs to rudder and preparation for tropical storms. Ellis Island dockside and secured for storm. SSHO discussed evacuating for crew and family, emergency numbers distributed to all site personnel.

JSA Discussions: Rudder maintenance, pneumatic tools, hot work

Behavioral Observations:

General:  
Dodge Island – At safe harbor at Alabama Shipyard Mobile, Alabama as of 08/26/2021  
DB Mackie/Ellis Island – Heading to safe harbor at Alabama State Port Mobile, Alabama 08/27/2021  
Break of Dawn – heading to safe harbor in Theodore, Alabama 08/28/2021

CONDITION TWO status. All office personnel are directed to evacuate the affected area. \*Port Status YANKEE

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 116	Page 274 of 334
	DATE 28 Aug 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)		
Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)		
Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

<b>LABOR HOURS</b>						
Crew	Position	Number of Employees	Hours Worked			
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0			
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0			
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0			
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0			
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	46,104.0	Hrs worked MTD:	16,704.0	Total:	49.0	588.0

<b>EQUIPMENT HOURS</b>								
Equipment Name	Description	Idle Hours	Operating Hours					
001	Ohio River	24.0	0.0					
002	Ellis Island/Douglas B. Mackie	24.0	0.0					
003	Crew Vessel Miss Judy Ewest	24.0	0.0					
006	Dodge Island	24.0	0.0					
007	Padre Island	0.0	0.0					
008	Tug Break of Dawn	12.0	12.0					
Total operating hrs to date:	5,465.1	Idle hrs MTD:	312.0	Opr hrs MTD:	2,053.9	Total:	108.0	12.0

<b>MISHAP REPORTING</b> (Describe mishaps)	
<b>No mishaps reported today</b>	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 275 of 334	
		116		
PROJECT Mobile Harbor Deepening Phase 3		DATE	28 Aug 2021 - Saturday	
		CONTRACT NUMBER	W9127821C0016	
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 117	Page 276 of 334
		DATE 29 Aug 2021 - Sunday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused Critical Delay Temperature Min 72 °F Max 79 °F 0.03 IN Precipitation 24 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b> All equipment currently at safe harbor for duration of Hurricane Ida			
<b>GENERAL COMMENTS</b> Ellis Island: Dredge Ellis Island at dock all day due to Hurricane Ida.  Delays: 1440 mins Shut down at dock for Hurricane Ida  Dodge Island: Dredge Dodge Island Off-contract. Remained in AL shipyard for repairs.  Endangered Species: No incidents with endangered or protected species on this date.  Turbidity Monitoring: No sample taken this date.  Tug Break of Dawn at dock for duration of Hurricane Ida.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b> Pre-Shift Meeting: Captain discussed job task for the day. Dodge Island, Ellis Island and supporting vessel are secured with extra mooring lines in preparation of Hurricane IDA. Manager discussed weather condition and port status.  JSA Discussions: Rudder maintenance; Pneumatic tools use; General Lifting; Housekeeping  General: Weely Toolbox Discussion - Confined Space Training; AED and Heart Attack Training *Port Status YANKEE			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <hr/> <b>No preparatory inspections held today</b>			
Initial Inspections held today <hr/> <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                          Description <hr/> <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                          Description <hr/> <b>No QC Deficiency items were corrected today</b>			

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 46,692.0		Hrs worked MTD: 17,292.0	Total: 49.0 588.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	24.0	0.0
002	Ellis Island/Douglas B. Mackie	24.0	0.0
003	Crew Vessel Miss Judy Ewest	24.0	0.0
006	Dodge Island	24.0	0.0
008	Tug Break of Dawn	12.0	0.0
Total operating hrs to date: 5,465.1	Idle hrs MTD: 420.0	Opr hrs MTD: 2,053.9	Total: 108.0 0.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 118	Page 278 of 334
	DATE 30 Aug 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused Critical Delay Temperature Min 73 °F Max 80 °F 4.14 IN Precipitation 30 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

All equipment currently at safe harbor for duration of Hurricane Ida

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island at dock all day due to Hurricane Ida.

Delays: 1440 mins Shut down at dock for Hurricane Ida

Dodge Island:  
Dredge Dodge Island Off-contract. Remained in AL shipyard.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken this date.

Tug Break of Dawn at dock for duration of Hurricane Ida.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job tasks for the day. Dodge Island, Ellis Island and supporting vessels are secured, awaiting weather updates. Manager discussed weather conditions and port status.

JSA Discussions: Rudder maintenance; Pneumatic tools use; General Lifting; Housekeeping

General: All vessels and equipment secured due to inclement weather.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

**No QC Deficiency items were corrected today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 118	Page 279 of 334	
		DATE 30 Aug 2021 - Monday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN		8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER		8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 47,280.0		Hrs worked MTD: 17,880.0	Total: 49.0	588.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
001	Ohio River		24.0	0.0
002	Ellis Island/Douglas B. Mackie		24.0	0.0
003	Crew Vessel Miss Judy Ewest		24.0	0.0
006	Dodge Island		24.0	0.0
008	Tug Break of Dawn		12.0	0.0
Total operating hrs to date: 5,465.1	Idle hrs MTD: 528.0	Opr hrs MTD: 2,053.9	Total: 108.0	0.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 119	Page 280 of 334
	DATE 31 Aug 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused Critical Delay Temperature Min 73 °F Max 90 °F 5.23 IN Precipitation 23 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

Vessels at safe harbor for duration of Hurricane Ida. Ellis Island departed dock around 2200 hrs to resume operations in Phase 3.

- Bed leveling operations

**GENERAL COMMENTS**

Weekly Progress Meeting No. 17 was held via teleconference.

Ellis Island:  
Dredge Ellis Island at dock due to Hurricane Ida. Departed dock around 2200 hrs to resume operations in Phase 3.

Delays: 1440 mins Weather

Dodge Island:  
Dredge Dodge Island Off-contract. Remained in AL shipyard.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken this date.

Tug Break of Dawn resumed bed leveling operations in Phase 3 at ~1000 hrs.

Survey operations resuming weather dependent.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day. ABS on-site today to inspect rudder on the Dodge Island. Ellis Island replacing cylinder during down time.

JSA Discussions: Vessel transfer; Cylinder replacement; Rudder maintenance; Pneumatic tools use; General Lifting; Housekeeping

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
-------------	-------------

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
----------------	------	-------------	---------

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 119	Page 281 of 334	
		DATE 31 Aug 2021 - Tuesday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name _____		First Day _____	Last Day _____	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	8.0	96.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 47,868.0		Hrs worked MTD: 18,468.0	Total: 49.0	588.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	24.0	12.0	
002	Ellis Island/Douglas B. Mackie	24.0	0.0	
003	Crew Vessel Miss Judy Ewest	24.0	12.0	
006	Dodge Island	24.0	0.0	
008	Tug Break of Dawn	12.0	14.0	
Total operating hrs to date: 5,503.1		Idle hrs MTD: 636.0	Opr hrs MTD: 2,091.9	Total: 108.0 38.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 120	Page 282 of 334
	DATE 01 Sep 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 93 °F No Precipitation 5 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 and 1166+00. Ellis completed 3 loads in Phase 5 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 41 mins for traffic and 5 mins for crew boat transfer.

Dodge Island:  
Dredge Dodge Island returned to digging at 13:04vafter being at dock for repairs to continue dredging operations in the outbound end of Phase 3 dredging area between Stations 1580+00 and 1590+00. The dredge completed 2 loads in Phase 3 for the day and placed the dredged material in the ODMDS for Phase 3.

Non-Effective Working Time of 784 mins for at dock for repairs, 8 mins for traffic, 10 mins for dredge computer and 23 mins for cleaning hopper in preparation for sail.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken, Dredge Operations did not line up with survey schedule.

Tug Break of Dawn continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day. Ellis Island on station performing dredging operations. Dodge Island will return to operation today.  
SSHO discussed monthly AED inspections and inventory. HAZMAT dispensers identified and clear labeled.

JSA Discussions: Vessel transfer; Pneumatic tools use; General Lifting; Painting; Power-washing;Housekeeping

Behavioral Observations: Crew performed maintenance of vessel transfer station. Clean instruction signs, painted deck and put new non-skid down.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QA/QC deficiencies were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 120	Page 283 of 334
		DATE 01 Sep 2021 - Wednesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	6.0	72.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 48,468.0		Hrs worked MTD: 600.0	Total: 50.0 600.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	24.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
003	Crew Vessel Miss Judy Ewest	24.0	12.0
006	Dodge Island	0.0	24.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 5,599.1		Idle hrs MTD: 48.0	Opr hrs MTD: 96.0 Total: 48.0 96.0
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 120	Page 284 of 334
	DATE 01 Sep 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR CERTIFICATION      **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 121	Page 285 of 334
	DATE 02 Sep 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 89 °F 0.12 IN Precipitation 4 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 and 1166+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 333 mins for traffic and 13 mins for resetting dredge computer.

Dodge Island:  
Dredge Dodge Island completed dredging operations for Phase 3 on this day early in the morning. Dredge finished disposing the last load, cleaned out the hopper in preparation for sail and went off contract at 03:20. Dredge

Non-Effective Working Time of 105 mins cleaning hopper in preparation for sail, 1240 mins dredge off contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity on this date.

Tug Break of Dawn continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day. Ellis Island on station performing dredging operations. Dodge Island will refuel and depart project today.  
SSHO discussed Heat Stress Guidelines and crew should review JSA.

JSA Discussions: Vessel transfer; Pneumatic tools use; General Lifting; Painting; Power-washing; Housekeeping

Behavioral Observations: While the 12-6 watch was clearing the anchor to walk it out Darryl noticed both tool holders were wasted away and had sharp edges.  
The 12-6 watch wrapped them with duct tape so that there were no sharp edges.  
New ones have been fabricated and installed

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 286 of 334	
		121		
PROJECT Mobile Harbor Deepening Phase 3		DATE	02 Sep 2021 - Thursday	
		CONTRACT NUMBER	W9127821C0016	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	8.0	96.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	6.0	72.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	6.0	72.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	OILER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date:	49,068.0	Hrs worked MTD:	1,200.0	Total: 50.0 600.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	24.0	
003	Crew Vessel Miss Judy Ewest	0.0	12.0	
006	Dodge Island	0.0	3.2	
008	Tug Break of Dawn	0.0	24.0	
Total operating hrs to date:	5,674.3	Idle hrs MTD:	48.0	Opr hrs MTD: 171.2 Total: 0.0 75.2
<b>MISHAP REPORTING</b> (Describe mishaps)				

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 121	Page 287 of 334
	DATE 02 Sep 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3
--

CONTRACT NUMBER W9127821C0016
----------------------------------

**No mishaps reported today**

CONTRACTOR CERTIFICATION	<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 122	Page 288 of 334
	DATE 03 Sep 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 90 °F No Precipitation 4 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 and 1166+00. Ellis completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 256 mins for traffic.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample today.

Tug Break of Dawn continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day. Ellis Island on station performing dredging operations. SSHO discussed Heat Stress Guidelines and crew should review JSA. Ensure crews are complying with housekeeping rule after each task (Tidy-Up).

JSA Discussions: Vessel transfer; Fueling; Pneumatic tools use; General Lifting; Painting; Power-washing; Using portable hoist; Housekeeping

Behavioral Observations: Crew-member was making rounds he noticed a Caterpillar engine part laying on the catwalk. Crew-member brought the Caterpillar part back to the chief. The engine department knew it was there. It was a Caterpillar turning tool that the CAT Techs had borrowed from us and left there so our engineers could stow it where it belonged.

General Comments: Site Management continue to monitor hurricane Larry positioning. Coast Guard urges safe boating practices over Labor Day weekend.

<b>PREP/INITIAL DATES</b>	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	_____
<b>No preparatory inspections held today</b>	
Initial Inspections held today	_____
<b>No initial inspections held today</b>	

<b>ACTIVITY START/FINISH</b>
Activity No      Description
_____
<b>No activities were started or finished today</b>

<b>QC REQUIREMENTS</b>
Requirement No    Type                      Description                                      Results
_____
<b>No QC requirements were completed today</b>

<b>ISSUED QA/QC DEFICIENCY</b>	(Describe QA and QC Deficiency items issued)
Item No              Location                      Description	
_____	



PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

**No QC Deficiency items were corrected today**

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

**No Contractors had their first or last day on the site**

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 49,488.0		Hrs worked MTD: 1,620.0	Total: 35.0 420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 5,746.3	Idle hrs MTD: 48.0	Opr hrs MTD: 243.2	Total: 0.0 72.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 290 of 334
		122	
PROJECT Mobile Harbor Deepening Phase 3		DATE	03 Sep 2021 - Friday
		CONTRACT NUMBER	W9127821C0016
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 123	Page 291 of 334
	DATE 04 Sep 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 89 °F No Precipitation 7 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 and 1166+00. Ellis completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 283 mins for traffic, 43 mins for computer system restart.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
The cycle time of the Ellis Island did not line up with the time the Miss Judy was conducting survey.

Tug Break of Dawn continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day. Ellis Island on station performing dredging operations. Captain discussed general maintenance and weekly/monthly inspections. SSHO discussed Labor Day safety Tips and vessel traffic throughout the holiday weekend.

JSA Discussions: Vessel transfer; Fueling; Pneumatic tools use; General Lifting; Painting; Housekeeping

General Comments:: Site Management continue to monitor hurricane Larry positioning.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
No activities were started or finished today	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
No QC requirements were completed today			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No corrected QA/QC deficiency items were reported today		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 123	Page 292 of 334	
		DATE 04 Sep 2021 - Saturday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name _____		First Day _____	Last Day _____	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN		5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER		3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 49,908.0		Hrs worked MTD: 2,040.0	Total: 35.0	420.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
002	Ellis Island/Douglas B. Mackie		0.0	24.0
003	Crew Vessel Miss Judy Ewest		0.0	12.0
008	Tug Break of Dawn		0.0	24.0
Total operating hrs to date: 5,806.3		Idle hrs MTD: 48.0	Opr hrs MTD: 303.2	Total: 0.0 60.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 124	Page 293 of 334
	DATE 05 Sep 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 87 °F No Precipitation 5 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 and 1166+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 151 mins for traffic.

Miscellaneous 236 min delay accounts for time spent in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
The cycle time of the Ellis Island did not line up with the time the Miss Judy was conducting survey.

Tug Break of Dawn continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day. SSHO discussed Labor Day safety Tips and vessel traffic throughout the holiday weekend.

JSA Discussions: Vessel transfer; Fueling; Pneumatic tools use; General Lifting; Painting; Housekeeping

General Comments:: Site Management continue to monitor hurricane Larry positioning.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 124	Page 294 of 334	
		DATE 05 Sep 2021 - Sunday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN		5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER		3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 50,328.0		Hrs worked MTD: 2,460.0	Total: 35.0	420.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
002	Ellis Island/Douglas B. Mackie		0.0	20.1
003	Crew Vessel Miss Judy Ewest		0.0	12.0
008	Tug Break of Dawn		0.0	24.0
Total operating hrs to date: 5,862.4		Idle hrs MTD: 48.0	Opr hrs MTD: 359.3	Total: 0.0 56.1
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 125	Page 295 of 334
	DATE 06 Sep 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 87 °F No Precipitation 5 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 and 1166+00. Ellis completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 194 mins for traffic and 8 mins for main engine repairs

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
The Ellis was not in the dig area during the time of survey, no sample taken today.

Tug Break of Dawn continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day. Ellis Island on station performing dredging operations. Stores and supplies received and loaded on the crew boat today  
SSHO discussed ensuring emergency exit and egress areas aren't blocked and accessible. Hazard hunts for trip hazards and low head areas that need attention.

JSA Discussions: Vessel transfer; Crane lifts; Rigging; Pneumatic tools use; General Lifting; Painting; Housekeeping.

Behavioral Observations: While loading stores on the dirt sling, crew called an all stop to reposition equipment. Ensuring that we established a good center of gravity for the lift.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 125	Page 296 of 334
		DATE 06 Sep 2021 - Monday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 50,748.0		Hrs worked MTD: 2,880.0	Total: 35.0 420.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
002	Ellis Island/Douglas B. Mackie	0.0	24.0
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 5,922.4	Idle hrs MTD: 48.0	Opr hrs MTD: 419.3	Total: 0.0 60.0
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION			
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 126	Page 297 of 334
	DATE 07 Sep 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 88 °F 0.12 IN Precipitation 6 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1142+00 to 1172+00 and 1544+00 to 1590+00. Ellis completed 5 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 117 mins for traffic.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
The Ellis was not in the dig area during the time of survey, no sample taken today.

Tug Break of Dawn continued with bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day. Ellis Island on station performing dredging operations. SSHO reminded crew to complete and submit JSA Audits and Good Catches after completion.

JSA Discussions: Vessel transfer; Crane lifts; Rigging; Pneumatic tools use; General Lifting; Painting; Housekeeping.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

**No QC Deficiency items were corrected today**

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 51,168.0		Hrs worked MTD: 3,300.0	Total: 35.0 420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
002	Ellis Island/Douglas B. Mackie	0.0	24.0
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 5,982.4		Idle hrs MTD: 48.0	Opr hrs MTD: 479.3 Total: 0.0 60.0

**MISHAP REPORTING** (Describe mishaps)  
**No mishaps reported today**

**CONTRACTOR CERTIFICATION** On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 127	Page 299 of 334
	DATE 08 Sep 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 82 °F 0.69 IN Precipitation 6 MPH Wind
--	---

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 to 1166+00, 1544+00 to 1568+00. Ellis completed 5 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMS.

Non-Effective Working Time of 50 mins for traffic.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken today.

Bed Leveling:  
Tug Break of Dawn performed bed leveling operations in Phase 1 until 12:05 and then switched to Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day. Ellis Island on station performing dredging operations. SSHO reminded crew of rainstorms and lightning in the area for most of the day. Keep an eye on the lightning tracker and secure crew

JSA Discussions: Vessel transfer; Crane lifts; Rigging; Pneumatic tools use; General Lifting; Painting; Housekeeping.

Behavioral Observations: Manager reminded to complete walk around inspection of vehicles ensuring all lights are working properly and tires are in god shape.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 127	Page 300 of 334
		DATE 08 Sep 2021 - Wednesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 51,588.0		Hrs worked MTD: 3,720.0	Total: 35.0 420.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
002	Ellis Island/Douglas B. Mackie	0.0	24.0
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	12.0
Total operating hrs to date: 6,030.4	Idle hrs MTD: 48.0	Opr hrs MTD: 527.3	Total: 0.0 48.0
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION			
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 128	Page 301 of 334
	DATE 09 Sep 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 86 °F No Precipitation 7 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Ellis Island:  
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 to 1172+00, 1046+00 to 1070+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 178 mins for traffic.

Miscellaneous 218 min delay accounts for time spent in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken today.

Bed Leveling:  
• Tug Break of Dawn continued bed leveling operations in Phase 1 until 12:05 and then switched to Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job task for the day with JSA review with crew members, proper tool selection & inspection.

JSA Discussions: Vessel transfer; Fueling; Pneumatic tools use; General Lifting; Painting; Housekeeping

Behavioral Observations: Deckhand applied proper body ergonomics during mooring operations, hands away from pinch points.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No      Description \_\_\_\_\_

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 128	Page 302 of 334	
		DATE 09 Sep 2021 - Thursday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name _____		First Day _____		Last Day _____
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 52,008.0		Hrs worked MTD: 4,140.0	Total: 35.0	420.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
002	Ellis Island/Douglas B. Mackie	0.0	13.3	
003	Crew Vessel Miss Judy Ewest	0.0	12.0	
008	Tug Break of Dawn	0.0	12.0	
001	Ohio River	0.0	12.0	
Total operating hrs to date: 6,079.7		Idle hrs MTD: 48.0	Opr hrs MTD: 576.6	Total: 0.0 49.3
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 129	Page 303 of 334
	DATE 10 Sep 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 84 °F No Precipitation 6 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 to 1172+00, 1046+00 to 1070+00. Ellis completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 34 mins for traffic, 26 mins for gland pumps repairs and 176 mins for verifying fiber optic cables.

Miscellaneous 260 min delay accounts for time spent in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken today.

Bed Leveling:  
• Tug Break of Dawn continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job task for the day with JSA review with crew members, proper tool selection & inspection.

JSA Discussions: Vessel transfer; Fueling; Pneumatic tools use; General Lifting; Painting; Housekeeping

Behavioral Observations: Crew assisting each other, handing over all items and wearing all required PPE during vessel transfers.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 129	Page 304 of 334	
		DATE 10 Sep 2021 - Friday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name _____		First Day _____	Last Day _____	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position		Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN		5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER		3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER		4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN		1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND		2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 52,428.0		Hrs worked MTD: 4,560.0	Total: 35.0	420.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description		Idle Hours	Operating Hours
001	Ohio River		0.0	12.0
002	Ellis Island/Douglas B. Mackie		0.0	13.2
003	Crew Vessel Miss Judy Ewest		0.0	12.0
008	Tug Break of Dawn		0.0	12.0
Total operating hrs to date: 6,128.9	Idle hrs MTD: 48.0	Opr hrs MTD: 625.8	Total: 0.0	49.2
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 130	Page 305 of 334
	DATE 11 Sep 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 84 °F No Precipitation 6 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 to 1166+00, 1544+00 to 1568+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 20 mins for traffic.

Miscellaneous 320 min delay accounts for time spent in Phase 1 contract.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken today.

Bed Leveling:  
Tug Break of Dawn continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Ellis Island: Captain discussed job task for the day with JSA review with crew members, proper tool selection & inspection.

JSA Discussions: Vessel transfer; Fueling; Pneumatic tools use; General Lifting; Painting; Housekeeping; Using Impact Gun.

Behavioral Observations: Crew ensure whip checks and pins were provided on all hose connections. Maintained good posture and avoid twisting to protect against soft tissue injuries. Wearing the right PPE prior using the impact gun.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
_____	

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
_____			

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
_____		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 130	Page 306 of 334	
		DATE 11 Sep 2021 - Saturday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name _____		First Day _____	Last Day _____	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 52,848.0		Hrs worked MTD: 4,980.0	Total: 35.0	420.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	14.2	
003	Crew Vessel Miss Judy Ewest	0.0	12.0	
008	Tug Break of Dawn	0.0	24.0	
Total operating hrs to date: 6,191.1		Idle hrs MTD: 48.0	Opr hrs MTD: 688.0	Total: 0.0 62.2
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 131	Page 307 of 334
	DATE 12 Sep 2021 - Sunday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 86 °F No Precipitation 8 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 to 1166+00, 1544+00 to 1568+00. Ellis completed 5 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 20 mins for traffic and 18 mins for crew boat transfers.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken today.

Bed Leveling:  
Tug Break of Dawn continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day with JSA review with crew members, proper tool selection & inspection.

JSA Discussions: Vessel transfer; Crane lifts; Rigging; Pneumatic tools use; General Lifting; Painting; Housekeeping; Working at Height

Behavioral Observations: Crew were inspecting his harness and lanyard for cuts or any sign of defects and ensure has suspension trauma devices attached to the harness prior to using it. Crew maintained 100% tie-off while working at height.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 53,268.0		Hrs worked MTD: 5,400.0	Total: 35.0 420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 6,263.1		Idle hrs MTD: 48.0	Opr hrs MTD: 760.0 Total: 0.0 72.0

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

**CONTRACTOR CERTIFICATION** On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 132	Page 309 of 334
	DATE 13 Sep 2021 - Monday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 84 °F No Precipitation 7 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1544+00 to 1568+00. Ellis completed 3 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 59 mins for traffic and 663 mins for taking on fuel.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken today.

Bed Leveling:  
Tug Break of Dawn continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Captain discussed job task for the day with JSA review with crew members, proper tool selection & inspection. SSHO discussed spill containment kit ready and available for any spillage during fueling.

JSA Discussions: Vessel transfer; Crane lifts; Rigging; Pneumatic tools use; General Lifting; Housekeeping; Fueling;

Behavioral Observations: Ms. Judy Ewest: Good teamwork and proper manual handling techniques maintained while passing over the stores to be loaded on the dirt sling bags. Visual and verbal communication applied between Forklift operator and Deckhand during lifting of stores for the Dredges. Deckhand applied safe hands placement and body positioning while aligning the load onto the crew boat.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 132	Page 310 of 334	
		DATE 13 Sep 2021 - Monday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name _____		First Day _____		Last Day _____
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 53,688.0		Hrs worked MTD: 5,820.0	Total: 35.0	420.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	24.0	
003	Crew Vessel Miss Judy Ewest	0.0	12.0	
008	Tug Break of Dawn	0.0	24.0	
Total operating hrs to date: 6,335.1		Idle hrs MTD: 48.0	Opr hrs MTD: 832.0	Total: 0.0 72.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION				
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 133	Page 311 of 334
	DATE 14 Sep 2021 - Tuesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 79 °F No Precipitation 6 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal.
- Turbidity Monitoring.
- Bed Leveling.

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between Stations 1094+00 to 1166+00 & 1046+00 to 1052+00. Ellis completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time of 142 mins for traffic and 12 mins for crew boat transfers.

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No exceedances in turbidity on this date.

Bed Leveling:  
Tug Break of Dawn continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting: Dredge Captain(s) discussed job task for the day with JSA review with crew members, proper tool selection & inspection.  
SSHO discussed wet weather precautions and situational awareness.

JSA Discussions: Vessel transfer; Crane lifts; Rigging; Pneumatic tools use; General Lifting; Housekeeping;

Behavioral Observations: Terrapin Island: Captain conducted JSA Audit with his crew to ensure they understood the hazards associated with their task and all known hazards mitigated and corrected on the spot.  
Ohio River: Captain disconnect the jigsaw from the power supply before changing accessories and wearing all required PPE while performing the task.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No          Description \_\_\_\_\_

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 133	Page 312 of 334
		DATE 14 Sep 2021 - Tuesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 54,108.0		Hrs worked MTD: 6,240.0	Total: 35.0 420.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 6,407.1		Idle hrs MTD: 48.0	Opr hrs MTD: 904.0 Total: 0.0 72.0
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION			
<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 134	Page 313 of 334
	DATE 15 Sep 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 75 °F 0.33 IN Precipitation 15 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal
- Turbidity Monitoring
- Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between AS28-37 (STA 1112+00 to 1118+00) & AS94-103 (STA 1508+00 to 1568+00). Ellis completed 5 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMS.

Non-Effective Working Time  
100 mins - Traffic  
22 mins - Crewboat  
4 mins - Repairs to dredge pump engines

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity sample taken this date.

Bed Leveling:  
Tug Break of Dawn continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Dredge Captain(s) discussed job task for the day with JSA review with crew members, proper tool selection & inspection. SSOH discussed wet weather precautions, thunderstorm and safe driving.

JSA Discussions:  
Vessel transfer; Crane lifts; Rigging; Pneumatic tools use; General Lifting; Housekeeping

Behavioral Observations:  
Ohio River - Crews wearing all required PPE while performing vessel transfers. Deckhand assisting crews.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today  
**No preparatory inspections held today**

Initial Inspections held today  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 134	Page 314 of 334
		DATE 15 Sep 2021 - Wednesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 54,528.0		Hrs worked MTD: 6,660.0	Total: 35.0 420.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 6,479.1		Idle hrs MTD: 48.0	Opr hrs MTD: 976.0 Total: 0.0 72.0
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 135	Page 315 of 334
	DATE 16 Sep 2021 - Thursday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 85 °F 3.84 IN Precipitation 20 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal
- Turbidity Monitoring
- Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between AS28-37 (STA 1112+00 to 1118+00) & AS16-18 (STA 1040+00 to 1058+00). The Ellis Island completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time  
109 mins - Traffic  
33 mins - Crewboat

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity exceedance this date.

Bed Leveling:  
Tug Break of Dawn continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Dredge Captain(s) discussed job task for the day; Supplies and stores scheduled for the Terrapin Island; Crew change to take place with the Ellis Island; new AB schedule to arrive to site and complete Safety Orientation and Training with SSHO.

JSA Discussions:  
Vessel transfer; Taking on stores; Crane lifts; Rigging; Pneumatic/Power tools use; General Lifting; Housekeeping

Behavioral Observations:  
Crew was reminded to always tidy-up after task completion.

General:  
SSHO completed newly hired AB safety orientation and issued PPE.  
Managers participated in the Corps of Engineer Safety and Occupational Health Management System EIG interview.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No      Description \_\_\_\_\_

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
_____		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 135	Page 316 of 334	
	DATE 16 Sep 2021 - Thursday		
PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016		
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	54,948.0	Hrs worked MTD:	7,080.0
		Total:	35.0
			420.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	24.0
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date:	6,551.1	Idle hrs MTD:	48.0
		Opr hrs MTD:	1,048.0
		Total:	0.0
			72.0
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			

<p align="center"><b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b></p>		REPORT NUMBER <span style="float: right;">Page 317 of 334</span> 135	
		DATE 16 Sep 2021 - Thursday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
Empty space for the main report content			
CONTRACTOR CERTIFICATION		<p><b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b></p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 136	Page 318 of 334
	DATE 17 Sep 2021 - Friday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 80 °F 0.33 IN Precipitation 13 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal
- Turbidity Monitoring
- Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between AS27-37 (STA 1106+00 to 1172+00) & AS94-104 (STA 1508+00 to 1574+00). The Ellis Island completed 5 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time  
33 mins - Traffic  
140 mins - Work in Phase 1

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No turbidity sample taken this date.

Bed Leveling:  
Tug Break of Dawn continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Dredge Captain(s) discussed job task for the day; Crew continues to work on the hull damage in dry-dock. SSHO discussed new gloves feedback forms; IIF Dashboard Leading and Lagging Indicators Posters. Crew reminded to ensure 6-T's are covered during JSA discussion.

JSA Discussions:  
Vessel transfer; Taking on stores; Crane lifts; Rigging; Pneumatic/Power tools use; General Lifting; Housekeeping

Behavioral Observations:  
SSHO, Site Manager and Engineers test new gloves and filled out feed back forms.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 136	Page 319 of 334	
		DATE 17 Sep 2021 - Friday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 55,368.0		Hrs worked MTD: 7,500.0	Total: 35.0	420.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	21.7	
003	Crew Vessel Miss Judy Ewest	0.0	12.0	
008	Tug Break of Dawn	0.0	24.0	
Total operating hrs to date: 6,620.7	Idle hrs MTD: 48.0	Opr hrs MTD: 1,117.6	Total: 0.0	69.7
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 137	Page 320 of 334
	DATE 18 Sep 2021 - Saturday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 83 °F 0.85 IN Precipitation 12 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal
- Turbidity Monitoring
- Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between AS27-37 (STA 1106+00 to 1172+00) & AS94-104 (STA 1508+00 to 1574+00). The Ellis Island completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time  
 29 mins - Traffic  
 100 mins - Work in Phase 1  
 29 mins - Fix Hydraulic Hose on Port Drag Arm

Endangered Species:  
 No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
 No turbidity sample taken this date.

Bed Leveling:  
 Tug Break of Dawn continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
 Dredge Captain(s) discussed job task for the day. Captain discussed delay for fog and weather conditions.

JSA Discussions:  
 Vessel transfer; Installing observator hose; Taking on stores; Crane lifts; Rigging; Pneumatic/Power tools use; General Lifting; Housekeeping

Behavioral Observations:  
 Captains discussed crane lift and how sea conditions may stop or delay the lifts. on the stbd wing wall looking at the observation hose installation the deck guys are working AB noticed the safety chains left unlatched to the opening leading to the well deck forward of the gimbal. Safety chain was reconnected by AB. The crew was reminded to make sure all safety chains are secured after opening them to protect others from falling through the opening.

General:  
 SSHO discussed rigging inspections and inventory for dirt slings, straps and shackles.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 137	Page 321 of 334	
		DATE 18 Sep 2021 - Saturday		
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016		
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
<b>No QC Deficiency items were issued today</b>				
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Crew	Position	Number of Employees	Hours Worked	
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0	
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0	
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0	
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0	
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date:	55,788.0	Hrs worked MTD:	7,920.0	Total: 35.0 420.0
<b>EQUIPMENT HOURS</b>				
Equipment Name	Description	Idle Hours	Operating Hours	
001	Ohio River	0.0	12.0	
002	Ellis Island/Douglas B. Mackie	0.0	22.3	
003	Crew Vessel Miss Judy Ewest	0.0	12.0	
008	Tug Break of Dawn	0.0	24.0	
Total operating hrs to date:	6,691.1	Idle hrs MTD:	48.0	Opr hrs MTD: 1,188.0 Total: 0.0 70.3
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 322 of 334
		137	
PROJECT Mobile Harbor Deepening Phase 3		DATE	18 Sep 2021 - Saturday
		CONTRACT NUMBER	W9127821C0016
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 138	Page 323 of 334
		DATE 19 Sep 2021 - Sunday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 73 °F Max 85 °F 0.01 IN Precipitation 12 MPH Wind	
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
<ul style="list-style-type: none"> <li>-Dredging and Disposal</li> <li>-Turbidity Monitoring</li> <li>-Bed Leveling</li> </ul>			
<b>GENERAL COMMENTS</b>			
<p>Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between AS27-37 (STA 1106+00 to 1172+00) &amp; AS94-104 (STA 1508+00 to 1574+00). The Ellis Island completed 5 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.</p> <p>Non-Effective Working Time 106 mins - Traffic 135 mins - Work in Phase 1</p> <p>Endangered Species: No incidents with endangered or protected species on this date.</p> <p>Turbidity Monitoring: No turbidity sample taken this date.</p> <p>Bed Leveling: Tug Break of Dawn continued bed leveling operations in Phase 3.</p>			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
<p>Pre-Shift Meeting: Dredge Captain(s) discussed job task for the day; Ellis Island Captain discussed readiness for the upcoming COI. SSHO discussed Good Catches submitted, ECM reporting placards and updated open issue report.</p> <p>JSA Discussions: Vessel transfer; Installing observator hose; Taking on stores; Crane lifts; Rigging; Pneumatic/Power tools use; General Lifting; Housekeeping</p> <p>Behavioral Observations: SSHO found an electrical outlet located on the port side by the intermediate winch where the outlet cap was unscrewed which will allow the elements to get into the outlet and cause a short or a ground. SSHO screwed the protective cap back onto the outlet to protect it.</p> <p>General: SSHO updated open issue report for the project.</p>			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
<b>No preparatory inspections held today</b>			
Initial Inspections held today _____			
<b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description _____			
<b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type          Description          Results _____			
<b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No          Location          Description _____			

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 56,208.0		Hrs worked MTD: 8,340.0	Total: 35.0 420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	21.8
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 6,760.8	Idle hrs MTD: 48.0	Opr hrs MTD: 1,257.7	Total: 0.0 69.8

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

<p align="center"><b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b></p>		REPORT NUMBER 138 <span style="float: right;">Page 325 of 334</span>	
		DATE 19 Sep 2021 - Sunday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
Empty space for the main report content			
CONTRACTOR CERTIFICATION		<p><b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b></p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 139	Page 326 of 334
		DATE 20 Sep 2021 - Monday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC		WEATHER Weather Caused No Delay Temperature Min 71 °F Max 87 °F 0.32 IN Precipitation 16 MPH Wind	
<b>QC NARRATIVES</b> <b>ACTIVITIES IN PROGRESS</b> -Dredging and Disposal -Turbidity Monitoring -Bed Leveling  <b>GENERAL COMMENTS</b> Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between AS27-37 (STA 1106+00 to 1172+00) & AS94-104 (STA 1508+00 to 1574+00). The Ellis Island completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.  Non-Effective Working Time 79 mins - Traffic 130 mins - Work in Phase 1  Endangered Species: No incidents with endangered or protected species on this date.  Turbidity Monitoring: No turbidity sample taken this date.  Bed Leveling: Tug Break of Dawn continued bed leveling operations in Phase 3.  <b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>  Pre-Shift Meeting: Dredge Captain(s) discussed job task for the day; Ellis Island Captain discussed readiness for the upcoming COI.  JSA Discussions: Vessel transfer; Hot Work (welding, Cutting, Grinding); Taking on stores; Crane lifts; Rigging; Pneumatic/Power tools use; General Lifting; Housekeeping  Behavioral Observations: Ship yard contractors reminded of PPE protocol while assisting GLDD crew members.  General: SSHO completed deck inspection on the Terrapin Island in the shipyard. JSA Audits completed by Captain and SSHO. New glove feedback forms turned in from TI.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)  Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>  Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>  Activity No      Description _____  <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>  Requirement No    Type                      Description                                      Results _____  <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)  Item No              Location                      Description _____			

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**No QC Deficiency items were issued today**

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 56,628.0		Hrs worked MTD: 8,760.0	Total: 35.0 420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	21.8
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 6,830.7	Idle hrs MTD: 48.0	Opr hrs MTD: 1,327.6	Total: 0.0 69.8

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 328 of 334	
		139		
PROJECT Mobile Harbor Deepening Phase 3		DATE	20 Sep 2021 - Monday	
		CONTRACT NUMBER	W9127821C0016	
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	



<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 140	Page 329 of 334
		DATE 21 Sep 2021 - Tuesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 87 °F 0.03 IN Precipitation 17 MPH Wind		
<b>QC NARRATIVES</b>			
<b>ACTIVITIES IN PROGRESS</b>			
-Dredging and Disposal -Turbidity Monitoring -Bed Leveling			
<b>GENERAL COMMENTS</b>			
Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between AS27-37 (STA 1106+00 to 1172+00) & AS94-104 (STA 1508+00 to 1574+00). The Ellis Island completed 4 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.			
Non-Effective Working Time 33 mins - Traffic 3.37 hrs - Work in Phase 1			
Endangered Species: No incidents with endangered or protected species on this date.			
Turbidity Monitoring: No Exceedance on this date.			
Bed Leveling: Tug Break of Dawn continued bed leveling operations in Phase 3.			
Weekly Progress Meeting No. 20 was held via teleconference.			
<b>SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)</b>			
Pre-Shift Meeting: Dredge Captain(s) discussed job task for the day; Ellis Island Captain discussed readiness for the upcoming COI and sending cooler back to the marina for future stores.			
JSA Discussions: Vessel transfer; Hot Work (welding, Cutting, Grinding); Taking on stores; Crane lifts; Rigging; Pneumatic/Power tools use; General Lifting; Housekeeping			
Behavioral Observations: While conducting state room inspection, it was discovered that some CO2/Smoke alarms were expired and needed to be replaced. Alarms were replaced immediately by crew.			
General: SSHO discussed ladder safety and inspections throughout the vessels. Weekly Progress Meeting and Hopper Production Meeting held today. Visitors on-board the Ellis Island.			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <hr/> <b>No preparatory inspections held today</b>			
Initial Inspections held today <hr/> <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
<b>No QC Deficiency items were corrected today</b>		

**CONTRACTORS ON SITE** (Report first and/or last day contractors were on site)

Name	First Day	Last Day
<b>No Contractors had their first or last day on the site</b>		

**LABOR HOURS**

Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 57,048.0		Hrs worked MTD: 9,180.0	Total: 35.0 420.0

**EQUIPMENT HOURS**

Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	20.6
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 6,899.3		Idle hrs MTD: 48.0	Opr hrs MTD: 1,396.2 Total: 0.0 68.6

**MISHAP REPORTING** (Describe mishaps)

**No mishaps reported today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 331 of 334	
		140		
PROJECT Mobile Harbor Deepening Phase 3		DATE	21 Sep 2021 - Tuesday	
		CONTRACT NUMBER	W9127821C0016	
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 141	Page 332 of 334
	DATE 22 Sep 2021 - Wednesday	

PROJECT Mobile Harbor Deepening Phase 3	CONTRACT NUMBER W9127821C0016
--	----------------------------------

CONTRACTOR Great Lakes Dredge & Dock Company, LLC	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 78 °F 0.27 IN Precipitation 17 MPH Wind
--	--

**QC NARRATIVES**

**ACTIVITIES IN PROGRESS**

- Dredging and Disposal
- Turbidity Monitoring
- Bed Leveling

**GENERAL COMMENTS**

Dredge Ellis Island continued dredging operations digging inbound and outbound to cover both sides of the Mobile Lower Bay Channel, dredging area between AS27-37 (STA 1106+00 to 1172+00) & AS94-104 (STA 1508+00 to 1574+00). The Ellis Island completed 5 loads in Phase 3 for the day, disposing of all material in the Phase 3 ODMDS.

Non-Effective Working Time  
18 mins - Traffic  
1.37 hrs - Work in Phase 1

Endangered Species:  
No incidents with endangered or protected species on this date.

Turbidity Monitoring:  
No sample taken on this date.

Bed Leveling:  
Tug Break of Dawn continued bed leveling operations in Phase 3.

**SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)**

Pre-Shift Meeting:  
Dredge Captain(s) discussed job task for the day. SSOH discussed respirator inspections and qualification updates. GLDD has an updated post vaccine policy temporary measure set in place.

JSA Discussions:  
Vessel transfer; Hot Work (welding, Cutting, Grinding); Taking on stores; Crane lifts; Rigging; Pneumatic/Power tools use; General Lifting; Housekeeping

Behavioral Observations:  
Mate notice debris below the ladder for the port bow escape hatch. Debris was removed from the bottom of the ladder and crew discussed housekeeping and tidying up after each task.

General:  
Deck inspection completed on Dredge.  
Electrical System Manager visited the Dredge DB Mackie.  
JSA Audits completed by Captains

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 141	Page 333 of 334
		DATE 22 Sep 2021 - Wednesday	
PROJECT Mobile Harbor Deepening Phase 3		CONTRACT NUMBER W9127821C0016	
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<b>No QC Deficiency items were corrected today</b>			
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>			
<b>LABOR HOURS</b>			
Crew	Position	Number of Employees	Hours Worked
Great Lakes Dredge & Dock Company, LLC	QUALITY CONTROL INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SAFETY INSPECTOR	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT MANAGER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ABLE BODIED SEAMAN	5.0	60.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CHIEF ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT CHIEF ENGINEER	3.0	36.0
Great Lakes Dredge & Dock Company, LLC	DRAGTENDER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	DREDGE COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MATE	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	DREDGE MESS COOK	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	OILER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE ENGINEER	4.0	48.0
Great Lakes Dredge & Dock Company, LLC	ASSISTANT PROJECT ENGINEER	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	SITE MANAGER	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	ADMINISTRATIVE ASSISTANT	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DREDGE CAPTAIN	1.0	12.0
Great Lakes Dredge & Dock Company, LLC	DECK HAND	2.0	24.0
Great Lakes Dredge & Dock Company, LLC	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date: 57,468.0		Hrs worked MTD: 9,600.0	Total: 35.0 420.0
<b>EQUIPMENT HOURS</b>			
Equipment Name	Description	Idle Hours	Operating Hours
001	Ohio River	0.0	12.0
002	Ellis Island/Douglas B. Mackie	0.0	22.6
003	Crew Vessel Miss Judy Ewest	0.0	12.0
008	Tug Break of Dawn	0.0	24.0
Total operating hrs to date: 6,969.9		Idle hrs MTD: 48.0	Opr hrs MTD: 1,466.8 Total: 0.0 70.6
<b>MISHAP REPORTING</b> (Describe mishaps)			
<b>No mishaps reported today</b>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 334 of 334
		141	
PROJECT Mobile Harbor Deepening Phase 3		DATE	22 Sep 2021 - Wednesday
		CONTRACT NUMBER	W9127821C0016
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE