

WELL INSTALLATION DIAGRAM

WELL NO.: MW-297

PROJECT: SRI Phase 3

PROJECT NUMBER: 10058697

SITE LOCATION: DDMT, Main Installation

PROJECT MANAGER: T. Holmes

FIELD STAFF: <u>C. Mokri</u>
DATE COMPLETED: <u>7/1/2018</u>

WELL LOCATION: W of building 689

NORTHING: <u>276350.70</u> EASTING: 802850.41

GROUND SURFACE ELEVATION (ft, NAVD): <u>298.46</u> TOP OF CASING ELEVATION (ft, NAVD): <u>297.91</u>

TOP OF SCREEN ELEVATION (ft, NAVD): 198.1

DRILLING CO.: Cascade Drilling, L.P.

DRILLING METHOD: <u>Sonic</u> BOREHOLE DIAMETER (in): <u>6</u>

SURFACE COMPLETION: Flush Mount

BOLLARDS: No

Prepared by: WTR

Date Prepared: 8/30/2018

WELL DIAMETER (in): 2

TYPE OF SCREEN/RISER MATERIAL: Sch. 40 PVC

SLOT SIZE OF SCREEN: 0.010-in.

TYPE OF FILTER PACK: Silica Sand

GRADATION OF FILTER PACK: 15/18 Red Flint S&G

QUANTITY OF FILTER PACK: 5 - 50lb bags

TYPE OF BENTONITE IN SEAL: <u>Holeplug 3/8" Chips</u> QUANTITY OF BENTONITE IN SEAL: <u>1 -50lb bag</u> TYPE OF GROUT: Type I/II cement with 4% bentonite

Date Checked: 9/28/2018

QUANTITY OF GROUT: <u>120 gallons</u> DEVELOPMENT METHOD: <u>Surge&Pump</u>

DATE DEVELOPED: 7/16/2018
DEPTH TO WATER (ft.btoc): 92.09

NOTES: No water used during drilling; 35 gallons removed during development. Depth to water measured on 08/11/18.

Well Well Completion **Details** (Not to Scale) DIMENSIONS OF CONCRETE PAD: 3ft. X 3ft. RISER -**GROUT** LENGTH OF RISER (ft): 99.8 DEPTH TO TOP OF BENTONITE (ft, bgs): 90 **BENTONITE** DEPTH TO TOP OF SAND PACK (ft, bgs): 95 SAND PACK SCREEN -LENGTH OF SCREEN (ft): 10 LENGTH OF END CAP: 0.2 ft. TOTAL DEPTH OF WELL (ft, btoc): 110 **END CAP** TOTAL DEPTH OF BORING (ft, bgs): 111

Checked by: TCH