



283 Rucker Street  
Anniston, Alabama 36205  
Phone: 256.847.0780  
Fax: 256.847.0905  
[matrixdesigngroup.com](http://matrixdesigngroup.com)

November 27, 2012

Ms. Julie Ange c/o Ms. Brandi Little  
Alabama Department of Environmental  
Management  
1400 Coliseum Boulevard  
Montgomery, AL 36110-2059

Mr. Tom Lederle (via Lisa Holstein)  
Director Base Realignment and Closure  
2530 Crystal Dr. Rm 5000  
Taylor Bldg/NC3  
Arlington, VA 22202

Subject: Transmittal of *Final Munitions Response Site 5 Site-Specific Work Plan Addendum to the Program Level Work Plan for Munitions and Explosives of Concern Remediation of Alpha and Bravo Munitions Response Areas of McClellan, Anniston, Alabama* dated November 2012  
Cleanup Agreement No. A14 210 020 562

Dear Ms. Ange and Mr. Lederle:

This letter is sent to forward copies of the *Final Munitions Response Site 5 Site-Specific Work Plan Addendum to the Program Level Work Plan for Munitions and Explosives of Concern Remediation of Alpha and Bravo Munitions Response Areas of McClellan, Anniston, Alabama* for your review on behalf of the McClellan Development Authority.

Sincerely,  
MATRIX ENVIRONMENTAL SERVICES, LLC.

A handwritten signature in black ink that reads "Richard L. Satkin".

Richard L. Satkin, P.G.  
Vice President

c: Robin Scott - MDA  
Brandi Little - ADEM  
Jim Pastorick – UXOPro  
Eugene Mikell – UXOPro

# **Final Document**

## **Munitions Response Site 5 Site-Specific Work Plan Addendum to the Program Level Work Plan for Munitions and Explosives of Concern Remediation of Alpha and Bravo Munitions Response Areas of McClellan, Anniston, Alabama**

**Prepared for:  
McClellan Development Authority**

**Prepared by:  
Matrix Environmental Services, LLC  
283 Rucker Street  
Anniston, AL 36205**

**November 2012**



## Table of Contents

<b>1.0</b>	<b>INTRODUCTION</b> .....	<b>1-1</b>
1.1	General Scope of Work Information.....	1-1
1.2	Project Location .....	1-2
1.3	Site History.....	1-2
1.4	Site Description.....	1-2
	1.4.1 Topography and Features.....	1-3
<b>2.0</b>	<b>TECHNICAL MANAGEMENT PLAN</b> .....	<b>2-1</b>
2.1	Project Objectives .....	2-1
2.2	Qualified Project Personnel .....	2-1
2.3	Project Communication and Reporting .....	2-3
	2.3.1 Meetings, Regulatory Interaction and Stakeholder Support.....	2-4
	2.3.2 Information Management.....	2-4
2.4	Project Execution .....	2-4
	2.4.1 Pre-mobilization and Mobilization .....	2-5
	2.4.2 Site Preparation Tasks (non-MEC).....	2-6
2.5	Production .....	2-7
	2.5.1 PDAs .....	2-8
	2.5.2 Surface Sweep in Advance of Brush Cutting.....	2-8
	2.5.3 Aggressive Surface/Near Surface Clearance in Advance of DGM.....	2-9
	2.5.4 Clearance to One foot Depth .....	2-10
	2.5.5 Digital Geophysical Mapping .....	2-11
	2.5.6 Intrusive Operations - Clearance to Depth of Detection .....	2-11
	2.5.7 Step-Out Approach .....	2-14
	2.5.8 GIS.....	2-14
	2.5.9 Removal Action Report .....	2-14
	2.5.10 MEC Disposal .....	2-14
	2.5.11 X-Ray Operations .....	2-16
2.6	MRS-5.....	2-16
<b>3.0</b>	<b>EXPLOSIVES MANAGEMENT PLAN</b> .....	<b>3-17</b>
3.1	Licenses/Permits.....	3-17
3.2	Acquisition.....	3-17
	3.2.1 Description and Estimated Quantity of Explosives .....	3-17
	3.2.2 Acquisition Source .....	3-18
	3.2.3 Storage of Explosives .....	3-18
	3.2.4 Inventory and Loss Procedures .....	3-19
<b>4.0</b>	<b>EXPLOSIVES SITING PLAN</b> .....	<b>4-1</b>
4.1	Munitions Response Areas .....	4-1
4.2	Munitions Response Sites .....	4-1
4.3	Type of MEC .....	4-1
4.4	Minimum Separation Distances .....	4-3
	4.4.1 Exclusion Zone Control.....	4-4
	4.4.2 Intrusive Investigation .....	4-5
	4.4.3 Disposal Shots .....	4-5
4.5	Planned or Established Demolition Areas .....	4-5
4.6	Footprint Areas.....	4-5
	4.6.1 Blow-in-Place .....	4-6
	4.6.2 Collection Points .....	4-6
	4.6.3 In-Grid Consolidated Shots.....	4-6
4.7	Explosives Storage Magazines.....	4-6
	4.7.1 Types of Magazines Used .....	4-6
	4.7.2 Explosives Data .....	4-6
<b>5.0</b>	<b>GEOPHYSICAL PROVE-OUT PLAN</b> .....	<b>5-1</b>

5.1	Geophysical Prove-Out Site.....	5-1
5.1.1	GPO Plot Design.....	5-1
5.1.2	GPO Size and Location .....	5-2
5.1.3	Function Check Area .....	5-2
<b>6.0</b>	<b>GEOPHYSICAL INVESTIGATION PLAN .....</b>	<b>6-1</b>
6.1	UXO Safety .....	6-1
6.2	Personnel Qualifications .....	6-1
6.3	Geophysical Investigation Plan Outline .....	6-1
6.3.1	Geophysical Mapping Tasks.....	6-1
6.3.2	Geophysical Site Conditions.....	6-1
6.3.3	Geophysical Investigation Methods.....	6-3
6.3.4	Geophysical Investigation Performance Goals.....	6-9
6.3.5	Geophysical Mapping Data.....	6-10
<b>7.0</b>	<b>GEOSPATIAL INFORMATION AND ELECTRONIC SUBMITTALS .....</b>	<b>7-1</b>
<b>8.0</b>	<b>WORK, DATA, AND COST MANAGEMENT PLAN.....</b>	<b>8-1</b>
8.1	Project Management Approach .....	8-1
8.2	Schedule .....	8-1
8.3	Recurring Deliverables.....	8-1
<b>9.0</b>	<b>PROPERTY MANAGEMENT PLAN .....</b>	<b>9-1</b>
<b>10.0</b>	<b>QUALITY CONTROL.....</b>	<b>10-1</b>
10.1	Introduction .....	10-1
10.2	Project Organization.....	10-1
10.2.1	Program Manager .....	10-1
10.2.2	Project Manager.....	10-1
10.2.3	Site Operations Manager .....	10-2
10.2.4	UXO Quality Control Specialist.....	10-2
10.2.5	Geophysics Contractor .....	10-3
10.2.6	Contractors.....	10-4
10.3	Personnel Qualifications and Training .....	10-5
10.3.1	Project Personnel Training.....	10-5
10.3.2	Contractor Qualifications.....	10-6
10.3.3	Health and Safety Training .....	10-6
10.3.4	Documentation .....	10-7
10.4	Definable Features of Work .....	10-7
10.5	Data Quality Objectives .....	10-7
10.6	Equipment Calibration/Maintenance Requirements .....	10-8
10.7	Inspections and Communication.....	10-9
10.7.1	Three Phases of Control .....	10-9
10.7.2	Units of Production.....	10-9
10.7.3	UoP Certification Process .....	10-10
10.7.4	UoP Pass/Fail Criteria.....	10-23
10.7.5	Additional Inspections .....	10-24
10.7.6	Geophysical Confirmation Remapping .....	10-25
10.7.7	Safety Inspections.....	10-25
10.7.8	Surveillance of Contractor Activities .....	10-25
10.7.9	Project/Quality Control Meetings .....	10-25
10.8	Deficiency Management .....	10-26
10.8.1	Deficiencies and Nonconformance .....	10-26
10.8.2	Root Cause Analysis.....	10-26
10.8.3	Corrective Action.....	10-27
10.8.4	Completion of Inspection Punch List .....	10-28
10.8.5	Notification .....	10-28
10.8.6	Continual Improvement.....	10-28
10.9	Field Logbook.....	10-28
10.10	Quality Control Certification Statement.....	10-28

10.11	Quality Control Forms .....	10-28
<b>11.0</b>	<b>ENVIRONMENTAL PROTECTION PLAN .....</b>	<b>11-1</b>
<b>12.0</b>	<b>INVESTIGATION-DERIVED WASTE.....</b>	<b>12-1</b>
<b>13.0</b>	<b>INTERIM HOLDING FACILITY SITING PLAN.....</b>	<b>13-1</b>
<b>14.0</b>	<b>RECOVERED CHEMICAL WARFARE MATERIALS PLAN.....</b>	<b>14-1</b>
<b>15.0</b>	<b>REFERENCES.....</b>	<b>15-1</b>

## Appendices

Appendix A – Figures

Appendix B – Emergency Points of Contact

Appendix C – Accident Prevention Plan (APP)

Appendix D – Forms

Appendix E – SOPs

## List of Figures

Figure 1-1	MRS-5 Location Map.....	Appendix A
Figure 1-2	MRS-5 Site Features Map.....	Appendix A
Figure 1-3	MRS-5 Tract and Grid Network Map .....	Appendix A
Figure 2-1	Project Organization .....	2-1
Figure 10-1	MRS-5 UoP Designation Map .....	Appendix A

## List of Tables

Table 2-1	Pre-Mobilization and On-Site Mobilization Startup Activities .....	2-5
Table 3-1	Estimated Explosives Requirements .....	3-2
Table 3-2	Explosives Storage Data .....	3-2
Table 4-1	Munitions Response Actions Summary.....	4-1
Table 4-2	Type of MEC Recovered .....	4-2
Table 4-3	Minimum Separation Distances.....	4-4
Table 4-4	Team Separation Distances .....	4-4
Table 10-1	MEC Clearance Depths.....	10-9
Table 10-2	GPO Construction Information .....	10-12
Table 10-3	Definable Features of Work - QC Inspection Points/Frequency .....	10-17
Table 10-4	Excavation QC Minimum Sample Populations.....	10-22

## Acronyms and Definitions

### Acronyms

ADEM	Alabama Department of Environmental Management
APP	Accident Prevention Plan
AR	Army Regulation
ASP	Ammunition Supply Point
ASR	Archives Search Report
ATF	Alcohol, Tobacco, and Firearms
BIP	Blow-in-Place
BP	Before Present
BRAC	Base Realignment and Closure Act
CADD	computer-aided design & drafting
CD	Compact Disc
CDTF	Chemical Decontamination Training Facility
CEHNC	U.S. Army Corps of Engineers Huntsville Center
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
CFR	Code of Federal Regulations
CIH	Certified Industrial Hygienist
cm	centimeter
CPR	Cardio Pulmonary Resuscitation
CSP	Certified Safety Professional
CWM	Chemical Warfare Material
DCAA	Defense Contract Audit Agency
DDESB	Department of Defense Explosives Safety Board
DFW	Definable Feature of Work
DGM	Digital Geophysical Mapping
DID	Data Item Description
DMM	Discarded Military Munitions
DNR	Deficiency Notice Report
DoD	Department of Defense
DOE	Directorate of Environment
DOT	Department of Transportation
DQO	Data Quality Objectives
EBS	Environmental Baseline Study
EE/CA	Engineering Evaluation/Cost Analysis
EMS	Emergency Management Service
EOD	Explosive Ordnance Disposal
EPA	Environmental Protection Agency
ESA	Endangered Species Act
ESMP	Endangered Species Management Plan
ESRI	Environmental Systems Research Institute
ESS	Explosives Safety Submission
EZ	Exclusion Zone
FAR	Federal Acquisition Regulation
FCA	Functional Check Area
FGDC	Federal Geographic Data Committee
FOSET	Finding of Suitability for Early Transfer
FTP	File Transfer Protocol
GEOQCM	Geophysics Quality Control Manager
GeoQCS	Geophysics Quality Control Specialist
GIS	Geographic Information Systems
GPO	Geophysical Prove-Out
GPS	Global Positioning System

HAZMAT	Hazardous Materials
HSM	Health and Safety Manager
HDTA	High Density Target Area
IAR	Industrial Access Road
ID	Identification
IDW	Investigation Derived Waste
JPA	Joint Power Authority (superseded by MDA)
LLRW	Low Level Radioactive Waste
LUC	Land Use Controls
LUCIP	Land Use Control Implementation Plan
MBTA	Migratory Bird Treaty Act
MEC	Munitions and Explosives of Concern
MDA	McClellan Development Authority
MES	Matrix Environmental Services, LLC
MFD	Maximum Fragmentation Distance
MGFD	Munition with Greatest Fragmentation Distance
MMRP	Military Munitions Response Program
MOUT	Military Operations in Urbanized Terrain
MRA	Munitions Response Area
MRS	Munitions Response Sites
MS	Microsoft
MSD	Minimum Separation Distance
MSL	Mean Sea Level
mV	milliVolt
NAEVA	NAEVA Geophysics, Inc.
NCP	National Oil and Hazardous Substance Pollution Contingency Plan
NCR	Nonconformance Report
NCS	National Safety Council
NEW	Net Explosives Weight
NHPA	National Historic Preservation Act
NONEL	Non-electric
NRHP	National Registry of Historic Places
ODC	Other Direct Cost
OE	Ordnance and Explosives
OSHA	Occupational Safety and Health Administration
PDA	Personal Data Assistant
PgM	Program Manager
PM	Project Manager
PWP	Program-Level Work Plan
QA	Quality Assurance
QC Team	The GeoQCS and/or the UXOQCS or their designees
QC	Quality Control
QC/QM	Quality Control/Quality Management
QCM	Quality Control Manager
QCP	Quality Control Plan
QCS	Quality Control Specialist
RAR	Removal Action Report
RCRA	Resource Conservation & Recovery Act of 1976
RCWM	Recovered Chemical Warfare Materiel
SAA	Small Arms Ammunition
SDSFIE	Spatial Data Standards for Facilities, Infrastructure and Environment
SHPO	State Historic Preservation Office
SHSM	Site Health and Safety Manager
SINA	Special Interest Natural Area
SOM	Site Operations Manager
SOP	Standard Operating Procedure

SOW	Statement of Work
SRA	Saturated Response Area
SS	Site Superintendent
SSHP	Site Safety and Health Plan
SSWP	Site-Specific Work Plan
STD	Standard
SUXOS	Senior UXO Supervisor
SVOC	Semi-Volatile Organic Compound
SZ	Support Zone
T&M	Time and Materials
TAPP	Technical Assistance for Public Participation
TEU	Technical Escort Unit
TM	Task Manager
TTFW	Tetra Tech Foster Wheeler, Inc.
TTEC	Tetra Tech EC, Inc.
TPP	Technical Project Planning
TSD	Team Separation Distance
UoP	Unit of Production
USACE	U.S. Army Corps of Engineers
USAESCH	U.S. Army Engineering and Support Center, Huntsville
USATCES	U.S. Army Technical Center for Explosive Safety
USC	United States Code
USFWS	U.S. Fish and Wildlife Service
UXO	Unexploded Ordnance
UXOQCS	UXO Quality Control Specialist
UXOSO	UXO Safety Officer
VECP	Value Engineering Change Proposals
VOC	Volatile Organic Compound
WP	Work Plan

## Definitions

**MEC:** Military munitions that are (1) UXO, as defined in 10 United States Code (USC) 101(e)(5); (2) abandoned or discarded, as defined in 10 USC 2710(e)(2); and (3) munitions constituents [e.g., Trinitrotoluene (TNT), RDX, etc.] present in soil, facilities, equipment, or other materials in high enough concentrations so as to pose an explosive hazard. MEC will be disposed of on-site by detonation.

- **UXO:** Military munitions that have been primed, fuzed, armed, or otherwise prepared for action, and have been fired, dropped, launched, projected, or placed in such a manner as to constitute a hazard to operations, installations, personnel, or material, and remain unexploded either by malfunction, design, or any other cause [10 USC 101(e)(5)].
- **Other MEC:** MEC as described above, other than UXO.

**MEC (Related) Scrap:** Scrap, components, parts, fragmentation, or other materials associated with MEC, that have been determined to pose no explosive safety hazard. MEC-related scrap will be managed in accordance with state and federal solid waste and recycling requirements, as well as DoD and Defense Logistics Agency trade security, demilitarization, and inert certification requirements (DoD Demilitarization Program Bulletin No. 99-005, DoD Manual 4160.21-M-1, and DoD Directive 2030.8).

- **MEC Fragmentation:** Produced by ordnance designed to kill by detonation of HE and fragmentation of the delivery vehicle casing. These are generally thick cased munitions.
- **Other MEC (Related) Scrap:** MEC-related scrap as described above, other than MEC fragmentation (tail fin, cartridge case, etc.).

**Non-MEC (Related) Scrap/Material:** Scrap metal or other materials, which may be discovered in the study area, that are not MEC-related scrap as described above (tin can, gate hinge, barbed wire, etc.). Non-MEC-related scrap and other materials will be managed in accordance with state and federal solid waste and recycling requirements.

- **Scrap Metal:** Bits and pieces of metal parts, or metal pieces that may be combined together with bolts or soldering that, when worn or superfluous, can be recycled [40 Code of Federal Regulations (CFR) 261.1(c)(b)]. U.S. Environmental Protection Agency (EPA) guidance states that the material “must have a metal content of at least 50%” [Office of Solid Waste and Emergency Response (OSWER) Directive 941.1990(09a)] and that it be in “solid, nondispersible form (61 Federal Register 2362, 25 January 1996).
- **Other Material:** Non-MEC-related material other than scrap metal as described above.

**Small Arms Ammunition:** Ordnance that is .50 caliber and smaller are considered small arms for the purposes of ordnance projects. The determining factor is that caliber .50 and smaller ammunition rarely contains explosive projectiles and presents a very low risk to the public CEHNC-OE-CX 200-1c (USACE, 1999b).

## 1.0 INTRODUCTION

This is a Site-Specific Work Plan (SSWP) addendum to *Revision 1 to the Final Program-Level Work Plan (PWP) Munitions and Explosives of Concern (MEC) Remediation Alpha and Bravo Munitions Response Areas of McClellan, Anniston, Alabama* (Matrix Environmental Services, LLC (MES), 2007a) (ADEM approval letter dated November 16, 2007). This SSWP addendum is being submitted to add an additional munitions response site (MRS), MRS-5, to be remediated in the Bravo munitions response area (MRA). Significant modifications to the PWP for the MRS-5 remediation include modification of the exclusion zone and team separation distances in accordance with the Department of Defense Explosives Safety Board (DDESB) guidance (Technical Update dated September 11, 2007). These are documented in Amendment 13 to the conventional Explosives Safety Submission (ESS) (MES, 2012b).

This SSWP is designed to be a useable field document. As such, the commonly referenced and field-relevant portions of the PWP are restated here. To facilitate the use and review of this document, the MRS-5 specific text and any significant differences from the PWP are presented in bold font.

This SSWP was prepared on behalf of the McClellan Development Authority (MDA), successor to the Anniston-Calhoun County Fort McClellan Development Joint Powers Authority (JPA), to support MEC remediation associated with the transfer of Army property to the MDA. The former Fort McClellan (McClellan), which was previously used by the U.S. Department of Defense (DoD) as an active military installation, was closed and most of this property was transferred to the JPA under the Base Realignment and Closure (BRAC) program.

### 1.1 General Scope of Work Information

This SSWP addresses all the phases of work planned for MRS-5 and includes the following:

- **Preparation of this Site-Specific Work Plan (SSWP) and Amendment 13 to the ESS dated May 2012 (MES, 2012b).**
- Professional land surveying to facilitate accurate data collection.
- Brush removal to support surface clearance and geophysical surveying.
- Surface sweep activities for the location, identification, removal, and disposal of surface MEC.
- **An aggressive surface/near surface clearance to remove near-surface metal debris in advance of Digital Geophysical Mapping (DGM).**
- DGM, target selection, and reacquisition of selected targets.
- Intrusive operations for identification, removal, and disposal of MEC.
- On-site disposal of all MEC items containing or suspected to contain energetic materials.
- Transporting MEC scrap to a holding area for later disposal.
- Generating and maintaining an inventory of MEC, MEC-related scrap, and non-MEC-related scrap.
- Remapping, reacquisition, and clearance to depth of selected areas.
- Management of a geographic information system (GIS) tracking system.
- Preparation of a removal action report.

MES will provide management and oversight of the necessary labor, equipment, materials, supplies, and subcontractors associated with the project in accordance with applicable Federal, state, and local regulations and MDA requirements.

1 **1.2 Project Location**

2 McClellan occupies 18,929 acres in the City of Anniston, in Calhoun County, Alabama. To the  
3 west of McClellan are the areas known as Weaver and Blue Mountain and to the north is the  
4 City of Jacksonville. The Talladega Forest is located east of McClellan. **MRS-5 addressed in  
5 this SSWP is located in the Bravo MRA. The location of MRS-5 is shown in Figure 1-1  
6 (Appendix A). MRS-5 is bordered by MRS-2 to the west and north, MRS-11 to the south  
7 and west, and the Charlie MRA to the north and east.**

8 **1.3 Site History**

9 McClellan has documented use as a military training area since 1912, when the Alabama  
10 National Guard used it for artillery training. However, the Choccolocco Mountains may have  
11 been used for artillery training by the units stationed at Camp Shipp in the Blue Mountain Area  
12 during the Spanish American War as early as 1898. The 29<sup>th</sup> Infantry Division used areas of  
13 McClellan for training prior to being ordered to France during World War I. In 1917, Congress  
14 authorized the establishment of Camp McClellan, and in 1929, the camp was officially  
15 designated as Fort McClellan. Prior to World War II, the 27<sup>th</sup> Infantry Division assembled at  
16 McClellan for training, and during the war, many other units used the site for various training  
17 purposes. Following World War II, in June 1947, McClellan was put in inactive status.  
18 McClellan was reactivated in January 1950 and the site was used for National Guard training  
19 and was selected as the site for the Army's Chemical Corps School.

20 The history of McClellan, as described in the Archives Search Report (ASR) Findings [U.S.  
21 Army Corps of Engineers (USACE) 1999a] and ASR Conclusions and Recommendations  
22 (USACE 1999b), includes training activities and demonstrations that used conventional  
23 weapons (i.e., mortars, anti-tank guns, and artillery pieces). McClellan was recommended for  
24 closure under the 1995 BRAC Program and was officially closed in September of 1999.

25 **1.4 Site Description**

26 **MRS-5 covers approximately 232 acres on the western end of the Bravo MRA south of  
27 Kellog Drive. The MRS is bounded to the north and east by the Charlie MRA which was  
28 previously transferred to the FWS. The area is moderately to heavily wooded with mixed  
29 pines and hardwoods, with few open areas and dirt access tracks (Figure 1-2).**

30 **The MRS lies entirely within the M3-1L Mixed Projectile Area - PR EE/CA sector. Grids,  
31 delineation transects and mountain transects were used to characterize this area in the  
32 Draft Bravo EE/CA (TTFW 2004a). The adjacent areas to the east were similarly  
33 characterized in the Draft Final Charlie EE/CA (TTFWI 2004c).**

34 **Only one MEC item was found within the area of MRS-5 during the EE/CA – an M1907  
35 fuze at two inches. However, small quantities of MD consisting of expended 75mm  
36 shrapnel rounds and 155mm shrapnel rounds, as well as a variety of fuzes, illumination,  
37 smoke, and signal rounds, were encountered on the surface and subsurface in this area  
38 at depths to 36 inches bgs (for the expended shrapnel rounds).**

39 **For the purposes of this clearance, MRS-5 has been divided into five tracts of about 50  
40 acres each based on the future land use designation as shown in Figure 1-3.  
41 Approximately 111 acres of the MRS designated as McClellan Park System (Tracts 5D  
42 and 5E) will be cleared to one-foot using mag/dig methods. The McClellan Park System  
43 will be a wildlife habitat/conservation area and land use controls (LUCs) including  
44 signage and deed restrictions will be implemented prohibiting digging without UXO  
45 construction support in these areas consistent with ADEM guidance.**

1 **The approximately 121 acres of the MRS not designated as part of the McClellan Park**  
2 **System (Tracts 5A, 5B, and 5C) will be cleared to the depth of detection based on**  
3 **unrestricted future use.**

#### 4 **1.4.1 Topography and Features**

5 **The topography and features of MRS-5 are shown on Figure 1-1 and a 2008 aerial photo**  
6 **of the area is shown on Figure 1-2. The elevation of MRS-5 rises to the south from**  
7 **approximately 900 feet above mean sea level (msl) at the northernmost point of the MRS**  
8 **to about 1600 feet msl along the ridgeline which parallels the southern boundary of the**  
9 **MRS.**

10 **MRS-5 is readily accessible via dirt tracks which connect to the Industrial Access Road**  
11 **(IAR) to the west or to Kellog Drive along the northern boundary of the MRS.**

12 **There are no prominent cultural features, buildings or above-ground operational**  
13 **structures in MRS-5. However, it is possible that utilities, pads, or other buried features,**  
14 **could be present along Kellog Road or near Arden Circle/Slate Lane in the northernmost**  
15 **portions of the MRS.**

##### 16 **1.4.1.1 Hydrology**

17 **There are no standing water bodies in MRS-5. There are small, unnamed drainages**  
18 **within MRS-5 which flow north across the MRS and drain into the west-flowing south**  
19 **branch of Cane Creek.**

##### 20 **1.4.1.2 Geology**

21 **McClellan is situated near the southern terminus of the Appalachian Mountain chain. All but the**  
22 **easternmost portion of the former Main Post lie within the Valley and Ridge Province of the**  
23 **Appalachian Highlands. The portion of McClellan east of Choccolocco Creek lies within the**  
24 **Piedmont Province. The age of consolidated sedimentary and metamorphic rocks ranges from**  
25 **Precambrian to Pennsylvanian. On a large scale, most of the rocks have been intensely folded**  
26 **into an aggregate of northeast-southwest trending anticlines and synclines with associated**  
27 **thrust faults. The shallow geology in the area is characterized by colluvial deposits. The**  
28 **presence of metamorphic rocks, as well as iron-bearing cements within the sedimentary rocks,**  
29 **increases the potential for minerals such as magnetite and other associated magnetic minerals.**

##### 30 **1.4.1.3 Climate**

31 **Calhoun County sits on 611 square miles in the foothills of the Appalachian Mountains in**  
32 **northeastern Alabama. Its western border is the Coosa River. The mean annual temperature is**  
33 **61 degrees Fahrenheit, with seasonal averages of 38 in January and 80 in July. The average**  
34 **annual precipitation is 65 inches and the average elevation is 721 ft. above sea level.**

1 **2.0 TECHNICAL MANAGEMENT PLAN**

2 The following Technical Management Plan states the project objective; describes key  
 3 personnel, specific project approach, methods, and operational procedures; and presents the  
 4 deliverables that will be used to perform MEC operations at **MRS-5**.


5 **2.1 Project Objectives**

6 The primary objective of this project is to conduct MEC clearance activities in order to gain  
 7 concurrence of no further action. **To meet this objective, the UXO personnel will use the**  
 8 **unexploded ordnance (UXO) industry’s current Standard of Care but not be strictly**  
 9 **limited to USACE guidelines of conducting MEC remediation.**

10 **2.2 Qualified Project Personnel**

11 All key project personnel are qualified, possessing the level of technical knowledge and  
 12 experience to execute assigned project tasks and responsibilities. The organizational chart  
 13 presented in Figure 2-1 identifies the general organization and reporting chain-of-command.

14 **Figure 2-1. Project Organization**



15

1

2 The key MES, UXO and Geophysics Contractor project positions and a brief list of  
3 responsibilities for each follow:

4 MES Program Manager (PgM)

- 5 • Ensure contract, SOW, and plan conformance.
- 6 • Sponsor team partnering.
- 7 • Monitor safety and quality control (QC).

8

9 MES Project Manager (PM)

- 10 • Sequence work and resources.
- 11 • Approve and implement work plans.
- 12 • Manage to schedule and budget.
- 13 • Negotiate SOW and manage subcontractors.
- 14 • Approve all project purchases, labor, and other direct costs (ODCs).
- 15 • Select Units of Production (UoP)
- 16 • Manages day-to-day activities.
- 17 • **A Task Manager (TM) may be assigned by the Project Manager to handle day-to-day**
- 18 **management activities. The Task Manager will report to the Project Manager, who**
- 19 **retains responsibility for all Project Management tasks.**

20

21 MES Site Operations Manager (SOM)

- 22 • Sequence work flow on-site and manage on-site specialty subcontractors.
- 23 • Establish exclusion zones.
- 24 • Apply lessons learned or corrective actions.

25

26 MES Health and Safety Manager (HSM)

- 27 • Review and approve the Accident Prevention Plan.
- 28 • Approve any changes to the Site Safety and Health Plan (SSHP).
- 29 • Provide support to Contractor UXO Safety Officer (UXOSO) on all safety matters.

30

31 **MES SUXOS**

- 32 • **Manage day-to-day activities of MES UXO field personnel.**
- 33 • **Report daily performance of MES UXO personnel.**
- 34 • **Conduct on-site training.**
- 35 • **Liaison with contractor field teams.**
- 36 • **Responsible for MES MEC operations.**
- 37 • **Identify MEC and Certify scrap.**

38

39 MES UXO Quality Control Specialist (UXOQCS)

- 40 • Conduct routine QC audits of MEC operations.
- 41 • Ensure compliance with the quality control plan (QCP).
- 42 • Monitor dig results.
- 43 • Coordinate QC activities of subcontractor during post excavation.
- 44 • Prepare daily QC reports.
- 45 • Certify scrap.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42

#### Geophysics Project Manager

- Review and approve QC procedures.
- Conduct routine QC audits of geophysical operations.
- Approve plans and reports.
- Provide **oversight** support for the Geophysics Quality Control Specialist (GeoQCS).

#### Geophysics Site Manager

- **Manage daily field operations.**
- **Manage daily work assignments and provide oversight for field teams.**
- **QC of daily data management tasks performed by the Database Manager (as designated by the GeoQCS).**
- **Email daily status updates.**

#### Geophysics Quality Control Specialist (GeoQCS)

- Implement geophysical prove-out (GPO) and deploy QC seed items.
- Conduct QC audits.
- Observe and monitor Geo team performance.
- Review Geo data daily for completeness/precision.
- Accept/reject field methods.

#### MEC Contractor SUXOS

- Point of Contact for MES.
- Responsible for Contractor's MEC operations.
- Identify MEC and report to MES SOM.
- Certify scrap.
- Manage UXO Teams.

#### MEC Contractor UXOSO

- Ensure compliance with Contractor SSHP.
- Conduct surveillance of UXO Teams.
- Maintain medical and training certifications.
- Conduct on-site training and daily safety briefings.

#### MEC Contractor UXOQCS

- **Responsible for internal QC of Contractor's MEC operations.**
- **Observe and monitor MEC UXO team performance for the contractor**
- **Has two work days after UXO team completion of grids/UoPs to internally inspect and correct any work deficiencies prior to MES QC inspection.**
- **The EM61-MK2 may be utilized by the contractor UXOQCS or his designate(s) for internal QC**

### 2.3 Project Communication and Reporting

The Contractor Project Managers communicate closely with the MDA and Matrix Environmental Services, LLC (MES) project team (MDA/MES) to ensure that project requirements are met, and

1 to keep all personnel informed of any technical or administrative issues that may impact the  
2 project schedule, budget, or technical approach. Any communication that has the potential to  
3 impact the project, schedule, or budget will be discussed and confirmed via written  
4 correspondence between the Contractor and MDA/MES.

5 The UXO and Geophysics Contractors will provide daily production reports and pertinent field  
6 information to MDA/MES and applicable stakeholders via an FTP site. The information included  
7 in the daily production reports will include, but not be limited to:

- 8 • Daily personnel rosters.
- 9 • Daily production rates.
- 10 • Daily geophysical survey production.
- 11 • Updated GIS maps.
- 12 • Results of intrusive investigations MEC disposal operations conducted.
- 13 • Results of safety and QC audits performed.
- 14 • Standardized forms anticipated for use at McClellan are included in Appendix D of the PWP.

### 15 **2.3.1 Meetings, Regulatory Interaction and Stakeholder Support**

16 MES will hold **regular project** teleconferences **or meetings** with ADEM and **relevant team**  
17 **personnel and stakeholders approximately every other week**. This close interaction will  
18 allow team staff to share vision and implementation strategies, explain work plans, activity  
19 sequencing, **quality control**, and work progress. These meetings provide the management  
20 staff time to develop work practices and communication styles that increase productivity.

21 MES will work closely with ADEM and stakeholders to affirm expectations, stay informed of  
22 regulations, and to facilitate thorough but fair reviews and acceptance of work plans, technical  
23 deliverables, and site closure plans in time cycles that do not impact forward progress. When  
24 beneficial, MES will brief ADEM and other stakeholders, as to the status of ongoing and  
25 proposed site work, **documents, and issues**. MES will coordinate any regulator and public  
26 awareness efforts.

### 27 **2.3.2 Information Management**

28 The DGM and MEC clearance activities will generate large volumes of data. Among these are  
29 raw and processed geophysical data, positional (survey) data, target lists and dig sheets, MEC  
30 logs, UXO disposition summaries and photographs, inventories of explosives in storage, MEC  
31 frag and MEC scrap disposition logs, and all daily production, QC logs, and **daily** status reports,  
32 and technical deliverables. Beyond the traditional hardcopy and routine email attachments,  
33 data will also be made available via a file transfer protocol (FTP) site.

34 To accommodate public interest, MES will either export files to the MDA's website or provide  
35 access to information authorized by MDA for general release.

36 The Geophysics Contractor will manage raw and processed geophysical data, database, and  
37 GIS shape files using the FTP site. This allows MDA/MES direct access to technical data once  
38 verified. Data transfer by FTP is more efficient than browser interface for sharing large volumes  
39 of data spanning multiple directories. Geophysics Contractor project management  
40 files/deliverables will be placed on the FTP site.

## 41 **2.4 Project Execution**

42 The project execution strategy for completing MEC remediation actions is presented in the  
43 following sections. This strategy reflects operational experience in conducting MEC remediation  
44 actions including geophysics, location, identification, clearance, disposal, quality control, and  
45 data collection utilizing time-proven procedures, team member relationships, and local

1 subcontractors. **This plan discusses the field elements necessary to mobilize to the site**  
2 **and complete work at MRS-5.**

3 As alternative approaches/technologies are identified that will shorten the schedule or improve  
4 efficiency through site-specific experience, they will be employed where feasible to complete  
5 remaining work. A general process flow chart relating to all activities that may be required is  
6 presented in Figure 2-2 in Appendix A of the PWP and each significant element is discussed in  
7 the following sections of text.

#### 8 **2.4.1 Pre-mobilization and Mobilization**

9 During this phase of work the project planning documents (Explosives Safety Submission and  
10 Work Plans) are created and approved. The mobilization phase to McClellan commences upon  
11 approval of the planning documents and notice to commence field operations is received. Key  
12 personnel start arriving at the site to perform specific functions to aid in the procurement of  
13 equipment, hiring of local resources, perform site training and orientation. Table 2-1 identifies  
14 some of the tasks associated with these phases of work.

15

1 **Table 2-1. Pre-Mobilization and On-Site Mobilization Startup Activities**

PRE-MOBILIZATION	MOBILIZATION
<b>Work Plan and Sub-plans</b>	<b>Site Set Up</b>
<ul style="list-style-type: none"> <li>• Explosives Safety Submittal Addendum 12</li> <li>• Site Specific Work Plan Addendum to the PWP</li> <li>—</li> </ul>	<ul style="list-style-type: none"> <li>• Safety survey</li> <li>• Signage</li> <li>• Survey of security fencing and barricades</li> </ul>
<b>Assign Personnel (non-“key” employees)</b>	<b>Site Orientation</b>
<ul style="list-style-type: none"> <li>• UXO Technicians (I, II and III)</li> <li>• Administrative Office Support</li> </ul>	<ul style="list-style-type: none"> <li>• Emergency routes</li> <li>• Facility rules and regulations</li> </ul>
<b>Local Hires</b>	<b>Team Training</b>
<ul style="list-style-type: none"> <li>• Labor and Services as required</li> <li>• UXO Technicians and UXO Sweeps</li> </ul>	<ul style="list-style-type: none"> <li>• Job-specific duties and responsibilities</li> <li>• Mechanical equipment</li> </ul>
<b>Subcontracts and Vendor accounts</b>	<b>Site Specific Equipment Training</b>
<ul style="list-style-type: none"> <li>• Finalize Subcontracts:                             <ul style="list-style-type: none"> <li>— Land Surveyor</li> <li>— Brush Cutting/Grubbing</li> <li>— <b>DGM Contractor</b></li> <li>— <b>UXO Contractor(s)</b></li> <li>— Demilitarization/recycling</li> </ul> </li> <li>• Establish vendor accounts for supplies and materials                             <ul style="list-style-type: none"> <li>— Explosives for demolition/disposal</li> <li>— Rental equipment</li> <li>— Utilities and lodging</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>• Site-specific training (UXO, Safety, other site hazards)</li> <li>• Explosives transportation and handling</li> <li>• Personal hygiene stations</li> <li>• Use of power tools</li> <li>• Communications</li> <li>• Hand-held geophysical instruments</li> </ul>
<b>Liaison with local authorities</b>	<b>Geophysical Prove-Out</b>
<ul style="list-style-type: none"> <li>• Fire, police, EMS, Hospital and Local Employment Office</li> </ul>	<ul style="list-style-type: none"> <li>• <b>Certify teams/equipment in GPO</b></li> <li>• <b>Prepare GPO addendum</b></li> </ul>

2 **2.4.2 Site Preparation Tasks (non-MEC)**  
 3 **Site preparation of MRS-5 consists of boundary surveying, establishing grid corners, and**  
 4 **selective brush removal.** A surface sweep will also be performed in advance of brush cutting  
 5 as discussed in section 2.5.2. Contractors conducting this work will be provided with UXO  
 6 escorts consisting of qualified UXO Technicians performing UXO avoidance support. If MEC is  
 7 discovered on the surface during these UXO avoidance support operations, the item will be  
 8 visually inspected, characterized, and flagged. MEC will be consolidated at the intentional  
 9 detonation area for disposal, or stored in an ATF Type II portable magazine to await disposal.  
 10 Any items unacceptable to move will be marked for blow-in-place (BIP) procedures at the end of  
 11 each day as described in Section 2.5.6.

12 **2.4.2.1 Boundary Surveying**

13 An Alabama licensed professional land surveyor will be retained to survey the site boundaries  
 14 relative to an existing first-order benchmark using traditional land surveying techniques or,  
 15 where possible, differential GPS. All survey data will be delivered in Alabama East Zone, State  
 16 Plane coordinates using U.S. survey feet for incorporation into the site GIS. Boundary marking  
 17 may occur simultaneously with brush cutting providing that two operations are separated by at  
 18 least 200 ft. to maintain a safety buffer between the operations. The surveyors will be escorted  
 19 by a UXO safety technician who will work in front and conduct a visual and hand-held detector-

1 aided surface search for MEC. A 200-foot buffer will be maintained between the  
2 surveyors/escorts and other simultaneous operations.

### 3 **2.4.2.2 Surveying of the Grid Corners**

4 As the brush cutting is completed within a site footprint, 100 ft. x 100 ft. grids will be established  
5 across the site. Each southwest grid corner will be surveyed and the grid identified by a unique  
6 number on the corner stake. Grid corners will be utilized by geophysical mapping teams to  
7 facilitate data collection and target reacquisition. As described above, all survey data will be  
8 delivered in Alabama East Zone (**1983**), State Plane coordinates using U.S. survey feet for  
9 incorporation into the site GIS. A 200-foot buffer will be maintained between the  
10 surveyors/escorts and other simultaneous operations. If an anomaly is discovered at a grid  
11 corner location, the stake and survey pin will be offset in a north-south or east-west direction,  
12 with the offset marked on the corner stake.

### 13 **2.4.2.3 Brush Cutting**

14 Clearance of brush and undergrowth will be performed by a Brush Cutting contractor. A surface  
15 sweep will be performed in advance of brush cutting as described in Section 2.5.2. All brush  
16 cutting work will also be supported by a UXO escort. The UXO escort will walk ahead of brush  
17 cutters and perform a visual and hand-held detector-aided search as required.

18 The Brush Cutting Contractor will coordinate all brush cutting evolutions with the MES Site  
19 Operations Manager. Particular attention will be applied to areas containing the protected  
20 mountain longleaf pine (*Pinus palustris*) trees. These trees will not be trimmed or thinned  
21 unless they negatively impact the removal of MEC, and then trimming will be closely  
22 coordinated with MES. All other trees 3 inches in diameter or less will be cut, as needed, to  
23 facilitate site work. **Thick concentrations of trees up to 4 inches in diameter that impede  
24 MEC operations will also be cut.** Tree thinning and brush clearance will be accomplished by  
25 mechanized equipment and hand clearing. The clearance team includes equipment operator(s)  
26 and on-ground laborer(s) with chain saws and hand tools. The areas that are not accessible by  
27 the mechanized equipment will be cut and cleared via manual means. Based on prior  
28 experience at McClellan, the preferred mechanized equipment for this project will include:

- 29 • **Hydro Ax with a Fecon grinder** – This is a large rubber-tired tractor unit capable of  
30 grinding brush, trees, downfall, etc., on flat to gently sloping ground. The resultant mulch  
31 will be spread on the forest floor to return nutrients and organic matter to the soil and aid in  
32 erosion control.
- 33 • **Kobelco trackhoe with Fecon grinder and auxiliary power unit** – This assembly will work  
34 from the road, reaching into roadside ditches and up roadside slopes.
- 35 • **Tractor with a rotary mower** – This equipment will be used for grassy areas along the  
36 roadside and relatively open areas with small shrubs and grasses. Brush from the Kobelco  
37 trackhoe unit and hand clearing areas will all be mulched and spread.

## 38 **2.5 Production**

39 MEC production activities include surface sweep in advance of brush cutting, aggressive  
40 surface/near surface clearance, clearance to 1-foot, DGM, clearance to depth of detection, MEC  
41 disposal, post-excavation activities, step-out procedures, scrap (MEC and non-MEC) and hand  
42 target processing and disposal, and GIS data management which are all described in the  
43 following sections.

44 **This is the current list of approved handheld detectors, by task, based on GPO**  
45 **evaluation:**

- 46 • **Surface Sweep:**

- 1           ○ **Vallon VMH (large and small head)**
- 2           ○ **Garrett ReconPro (UXO and small head)**
- 3           ○ **Schonstedt GA-92XT/52CX**
- 4           ○ **Whites DFX 300/XLT**
- 5       • **Aggressive Surface/Near Surface Clearance (6-in Sweep):**
- 6           ○ **Vallon VMH (large and small head)**
- 7           ○ **Garrett ReconPro (UXO and small head)**
- 8           ○ **Schonstedt GA- 92XT/52CX**
- 9           ○ **Whites DFX 300/XLT**
- 10       • **One Foot Clearance:**
- 11           ○ **Vallon VMH (large and small head)**
- 12           ○ **Garrett ReconPro (UXO and small head)**
- 13           ○ **Schonstedt GA-92XT/52CX**
- 14           ○ **Whites DFX 300**
- 15           ○ **Geonics EM61-MK2 (analog mode)**
- 16       • **Clearance to Depth:**
- 17           ○ **Vallon VMH (large and small head)**
- 18           ○ **Schonstedt GA-92XT/52CX**
- 19           ○ **Geonics EM61-MK2 (analog mode)**
- 20           ○ **Garrett ReconPro (UXO head)**
- 21

22 **Other sensors may be used on a limited or experimental basis to assist in the location or**  
23 **discrimination of anomalies as long as the final clearance of each anomaly or dig is**  
24 **performed with an approved sensor.**

### 25 **2.5.1 PDAs**

26 **UXO Teams** will be responsible for entering team surface and intrusive data into Personal  
27 Digital Assistants (PDAs). **The PDAs will be Hewlett Packard IPAQ or equivalent PDAs**  
28 **compatible the site database.** The PDAs will have a drop-down menu to ensure all UXO  
29 personnel utilize consistent terminology. The Log Forms located in Appendix D of the PWP  
30 contain the type of information that will be collected on the PDAs. **Any PDA that is not**  
31 **properly functioning will be replaced immediately.** Programming of PDAs, loading with  
32 initial daily data and downloading of field data collected at the end of each day will be performed  
33 by the Geophysics contractor. PDA data will be downloaded and placed in the site  
34 database/GIS system.

### 35 **2.5.2 Surface Sweep in Advance of Brush Cutting**

36 A UXO team led by a UXO Tech III (Team Leader) will conduct a surface sweep of each grid to  
37 remove **surficial** MEC, MEC scrap, and non-MEC scrap in advance of the **brush removal**  
38 crews.

39 MEC will be consolidated within the grid for disposal and items unacceptable to move will be  
40 marked for BIP procedures at the end of each day.

41 All scrap will undergo an initial **in grid** inspection **by the UXO Team Leader** to ensure it is  
42 explosives-free and then staged along the boundary of the grid in one of two areas designated  
43 by the Team Leader in each grid. Area No. 1 will be for scrap identified as MEC scrap to  
44 include re-inspected MEC scrap resulting from UXO disposal operations, that is subsequently  
45 determined to be explosives-free. Area 2 will be for non-MEC scrap. MEC scrap will be kept  
46 segregated from non-MEC scrap through final disposition. MEC scrap and non-MEC scrap will  
47 be re-inspected **by the Contractor (or MES if self performing) UXOQC staff or designated**

1 **qualified personnel whom shall be responsible for inspecting all scrap, verifying that all**  
2 **MEC scrap and Non-MEC scrap is energetic free in the field, and then transporting the**  
3 **segregated scrap to the designated scrap collection area for MES QC and QA inspection,**  
4 certification and final disposition at an approved facility as described in Section 2.5.8.1.

5 If any MEC is detected during surface sweep operations, only authorized UXO personnel will be  
6 permitted to take actions to minimize risks. Other team personnel will use the three “**R**’s” -  
7 **Recognize** the item as potential MEC, **Report** the item’s location to the UXO Technician, and  
8 **Retreat** to a safe location as designated by UXO personnel. The UXO **Team Leader** will take  
9 actions to protect the safety of the personnel on site, the public, and the environment. All UXO  
10 personnel are aware that if suspect chemical warfare material (CWM) is discovered, they will  
11 ensure that all personnel withdraw immediately from the work area to an area upwind of the  
12 suspect CWM item and report the item to the MES Operations Manager. The suspect item will  
13 be secured by UXO personnel until relieved by appropriate authority, such as Technical Escort  
14 Unit (TEU) or Explosive Ordnance Disposal (EOD) personnel. See Section 14 for the  
15 Recovered Chemical Warfare Material Plan.

16 **The UXO Team Leader will be responsible for entering summary data from the surface**  
17 **sweep into the PDA. Total non-MEC and total MEC scrap weights for each grid and**  
18 **additional positional and location data should a MEC item be recovered during the sweep**  
19 **will be entered into the PDA. The PDA will have a drop-down menu to ensure all UXO**  
20 **personnel utilize consistent terminology.**

21 **2.5.3 Aggressive Surface/Near Surface Clearance in Advance of DGM**  
22 **Efficiencies have been realized in clearance to depth operations by reducing the number**  
23 **of DGM targets through an aggressive surface/near surface clearance operation in**  
24 **advance of DGM. This operation will be performed in selected areas where moderate to**  
25 **high anomaly densities are expected.**

26 A UXO team led by a UXO Tech III (Team Leader) will conduct an aggressive, **instrument**  
27 **aided** surface/near surface clearance to a depth of approximately 6 inches in each grid to  
28 identify, remove and/or dispose of as much MEC, MEC scrap, and Non-MEC scrap as possible.  
29 The team will establish controlled lanes approximately 5 feet in width and use magnetometers to  
30 assist in detection of metal objects. During aggressive surface/near surface clearance, intrusive  
31 excavation procedures in Section 2.5.6 apply. The ultimate goal of the effort is to identify and  
32 remove as much metallic clutter within approximately 6 inches of the ground surface so it does  
33 not interfere with subsequent DGM activities.

34 MEC will be consolidated within the grid for disposal and items unacceptable to move will be  
35 marked for BIP procedures at the end of each day. All scrap will undergo an initial **in grid**  
36 **inspection by the UXO Team Leader** to ensure it is explosives-free and then staged along the  
37 boundary of the grid in one of two areas designated by the Team Leader in each grid. Area No.  
38 1 will be for scrap identified as MEC scrap and MEC frag, to include re-inspected MEC scrap  
39 resulting from UXO disposal operations, that is subsequently determined to be explosives-free.  
40 Area 2 will be for non-MEC scrap. MEC scrap will be kept segregated from non-MEC scrap  
41 through final disposition. MEC scrap and non-MEC scrap will be re-inspected **by the**  
42 **Contractor (or MES if self performing) UXOQC staff or designated qualified personnel**  
43 **whom shall be responsible for inspecting all scrap, verifying that all MEC scrap and Non-**  
44 **MEC scrap is energetic free in the field, and then transporting the segregated scrap to**  
45 **the designated scrap collection area for MES QC and QA inspection, certification and final**  
46 **disposition at an approved facility as described in Section 2.5.8.1.**

1 If any MEC is detected during the aggressive surface/near surface clearance operations, only  
2 authorized UXO personnel will be permitted to take actions to minimize risks. MEC discovered  
3 during the surface clearance will be photographed, identified, and documented as to type,  
4 condition, and location. Other team personnel will use the three “**R’s**” -**Recognize** the item as  
5 potential MEC, **Report** the item’s location to the UXO Technician, and **Retreat** to a safe location  
6 as designated by UXO personnel. The UXO **Team Leader** will take actions to protect the safety  
7 of the personnel on site, the public, and the environment. All UXO personnel are aware that if  
8 suspect chemical warfare material (CWM) is discovered, they will ensure that all personnel  
9 withdraw immediately from the work area to an area upwind of the suspect CWM item and  
10 report the item to the MES QA. The suspect item will be secured by UXO personnel until  
11 relieved by appropriate authority, such as Technical Escort Unit (TEU) or Explosive Ordnance  
12 Disposal (EOD) personnel. See Section 14 for the Recovered Chemical Warfare Material Plan.

13 The UXO **Team Leader** will be responsible for entering summary data from the aggressive  
14 surface/near surface clearance into their PDAs. Total non-MEC and total MEC scrap weights  
15 for each grid and additional positional and location data should a MEC item be recovered during  
16 the near surface clearance will be entered into the PDA. The PDAs will have a drop-down  
17 menu to ensure all UXO personnel utilize consistent terminology.

#### 18 **2.5.4 Clearance to One foot Depth**

19 A UXO team led by a UXO Tech III (Team Leader) will conduct a MEC clearance to a depth of 1  
20 foot. The clearance teams shall utilize standard mag and dig clearing techniques such as  
21 establishing control lanes approximately 5 ft. wide and use of hand held magnetometers and all  
22 metal detectors to assist in detection of MEC and MEC-like metal objects. During 1 foot  
23 clearance, intrusive excavation procedures in Section 2.5.6 apply.

24 MEC will be consolidated within the grid for disposal and items unacceptable to move will be  
25 marked for BIP procedures at the end of each day. All scrap will undergo an initial **in grid**  
26 inspection **by the UXO Team Leader** to ensure it is explosives-free and then staged along the  
27 boundary of the grid in one of two areas designated by the Team Leader in each grid. Area No.  
28 1 will be for scrap identified as MEC scrap, to include re-inspected MEC scrap resulting from  
29 UXO disposal operations, that is subsequently determined to be explosives-free. Area 2 will be  
30 for non-MEC scrap. MEC scrap will be kept segregated from non-MEC scrap through final  
31 disposition. MEC scrap and non-MEC scrap will be re-inspected **by the Contractor (or MES if**  
32 **self performing) UXOQC staff or designated qualified personnel whom shall be**  
33 **responsible for inspecting all scrap, verifying that all MEC scrap and Non-MEC scrap is**  
34 **energetic free in the field, and then transporting the segregated scrap to the designated**  
35 **scrap collection area for MES QC and QA inspection, certification and final disposition at an**  
36 approved facility as described in Section 2.5.8.1.

37 If any MEC is detected during 1 foot clearance operations, only authorized UXO personnel will  
38 be permitted to take actions to minimize risks. MEC discovered during the surface clearance  
39 will be photographed, identified, and documented as to type, condition, and location. Other  
40 team personnel will use the three “**R’s**” -**Recognize** the item as potential MEC, **Report** the item’s  
41 location to the UXO Technician, and **Retreat** to a safe location as designated by UXO  
42 personnel. The UXO **Team Leader** will take actions to protect the safety of the personnel on  
43 site, the public, and the environment. All UXO personnel are aware that if suspect chemical  
44 warfare material (CWM) is discovered, they will ensure that all personnel withdraw immediately  
45 from the work area to an area upwind of the suspect CWM item and report the item to the MES  
46 QA. **The suspect item will be secured by UXO personnel until relieved by appropriate**  
47 **authority, such as Technical Escort Unit (TEU) or Explosive Ordnance Disposal (EOD)**  
48 **personnel.** See Section 14 for the Recovered Chemical Warfare Material Plan.

1 The UXO **Team Leader** will be responsible for entering data from the clearance into their PDAs.  
2 Total non-MEC and total MEC scrap weights for each grid and additional positional and  
3 descriptive data should a MEC item be recovered during the clearance will be entered into the  
4 PDA.

### 5 **2.5.5 Digital Geophysical Mapping**

6 Upon completion of the aggressive surface/near surface clearance, DGM will be conducted to  
7 locate subsurface metallic anomalies. A detailed discussion of geophysical methods and  
8 equipment are presented in Section 6.

### 9 **2.5.6 Intrusive Operations - Clearance to Depth of Detection**

10 **Prior to intrusive operations, all targeted geophysical anomalies will be reacquired with**  
11 **an EM61-MK2 as described in Section 6.3.3.9 such that labeled pin flags are located on**  
12 **each DGM target to be cleared. Each UXO Team will receive a grid packet containing**  
13 **geophysical anomaly maps and target lists, including the targeted and reacquired EM61-**  
14 **MK2 Channel 2 anomaly amplitudes. All DGM targets will also be loaded on the team**  
15 **PDAs. Non-DGM areas (data gaps, slopes, streams, etc.) will also be indicated on the**  
16 **maps for analog-based clearance. Special case clearance areas – saturated response**  
17 **areas (SRAs) and high density target areas (HDTAs) will also be located on the maps.**

#### 18 **2.5.6.1 Intrusive Investigation**

19 **Intrusive work will be performed or directly supervised by UXO qualified personnel (UXO**  
20 **Tech IIs or higher). Seven person dig teams will be used which will include at least one**  
21 **UXO Tech III (one of which will be the team leader) and one UXO Tech II. The remainder**  
22 **of the dig team will be comprised of UXO Tech IIs or UXO Tech Is working under the**  
23 **direct supervision of a UXO Tech II for manual excavation or under the direct supervision**  
24 **of a UXO Tech III for mechanical excavation. If a mini-excavator is used, UXO Technicians**  
25 **will be responsible for hand digging anomalies that are 12 inches or less while, at the same**  
26 **time, two technicians will be responsible for excavating suspected MEC that are deeper than 12**  
27 **inches assisted by a mini-excavator. The mini-excavator will be used to excavate overburden**  
28 **from target anomalies that are deeper than 12 inches. Equipment operators who are not UXO-**  
29 **qualified may operate the mini-backhoe, but only when supervised by a UXO Tech III. All**  
30 **excavations will be performed by carefully digging to the side of the suspected MEC item until a**  
31 **positive identification is made. Excavation operations, whether by hand or using the mini-**  
32 **backhoe, will employ a layered approach, meaning that soil will be removed in lifts of 6 inches or**  
33 **less. Under no circumstances will any excavation be made directly over suspected MEC items.**  
34 **Once the mini-excavator team is within 12 inches of the suspect item, they will use hand**  
35 **excavation techniques only. After the MEC item is exposed, debris/dirt will be cleared only**  
36 **enough to permit positive identification of the item. Dig results will be recorded on PDAs using**  
37 **drop-down menus and then incorporated into the site GIS/database daily. MEC items that are**  
38 **acceptable to be moved will be consolidated within the grid for subsequent disposal. MEC**  
39 **items identified as unacceptable to move will be marked for BIP disposal operations. Disposal**  
40 **activities will be conducted daily to dispose of all MEC recovered for that day. Blast and**  
41 **fragmentation protective measures (**sandbagging**) may be necessary depending upon the**  
42 **location of the item(s) relative to inhabited buildings and other infrastructure in accordance with**  
43 **a Department of Defense Explosives Safety Board (DDESB)-approved ESS. The USACE,**  
44 **HNC-ED-CS-S-98-7 Amendment 1 dated February 2011, “*Use of Sandbags for Mitigation of***  
45 ***Fragmentation and Blast Effects Due to Intentional Detonation of Munitions*” will be used**  
46 **as the references for all blast mitigation procedures. MEC items that cannot be positively**  
47 **identified as explosive-free will be disposed of in the same manner.**

1 To facilitate dig clearance operations, spoils will be piled 2 ft. away from the dig holes, as  
2 practical. Upon completion of each dig, the dig anomaly flag will be bent and replaced at the dig  
3 location to visually indicate that the dig has been completed. If "hot" spoils are left in the grid  
4 (spoils containing nails, SAA, large concrete blocks, etc.) the hot pile will be flagged with a white  
5 pin flag, with the known cause of the metallic material written on the flag.

#### 6 **2.5.6.2 DGM Areas**

7 The dig teams will clear each reacquired DGM target anomaly as located/designated by the  
8 numbered target flags (including daughter flags if present). The dig teams will inspect the grid  
9 maps and re-acquisition notes for the grid such that any anomalies or mark outs larger than the  
10 2.5-ft clearance radius are identified. Anomalies larger than the 2.5 ft. radius will be cleared to  
11 the extent of footprint/mark out. Unless otherwise approved by the MES UXOQCS, all DGM  
12 target anomalies will be cleared until the residual response is less than the reacquired peak  
13 amplitude on 10mV on the EM61-MK2 channel 2. Handling of SRA and HDTA areas are  
14 discussed in Sections 2.5.6.5 and 2.5.6.6 below.

15 Dig result information, including depth and identification of the dig results, will be entered in the  
16 team PDA for every anomaly. If any pin flags are missing, or the dig team has questions about  
17 the grid map, the dig team leader will contact the Site Operations Manager or GeoQCS to get  
18 the re-acquisition team to replace the flags or clarify anomalies/grid maps as needed.

#### 19 **2.5.6.3 Non-DGM Areas**

20 **Not all areas planned for DGM will be able to be geophysically mapped, primarily due to**  
21 **steep slopes or obstructions. The boundaries of all non-DGM areas will be indicated on**  
22 **the DGM grid maps. The non-obvious non-DGM area boundaries will be marked with**  
23 **spray paint as necessary and appropriate search lanes laid out as necessary to ensure**  
24 **100% coverage of the non-DGM areas to include a 2 foot buffer. These non-DGM areas**  
25 **will be searched and cleared by the intrusive excavation team using detectors approved**  
26 **for clearance to depth of detection until the anomaly response is less than 10mV on the**  
27 **EM61-MK2 (analog mode) channel 2 to the maximum extent practical. Where field**  
28 **conditions permit, the EM61-MK2 in analog mode is preferred.**

29 During this search, if additional anomalies are located by the intrusive team, these anomalies  
30 will be excavated and the findings recorded in the team's PDA. These records shall include the  
31 number of individual excavations, MEC scrap weight, and non-MEC scrap weight. If MEC items  
32 are found, unique target identifiers will be assigned to these items along with their positions.  
33 These records will be uploaded for inclusion in the overall site database. **The UXO team leader**  
34 **will initial all non-DGM areas on his/her copy of the DGM grid map as they are cleared to**  
35 **verify completion of each data gap. The maps will be kept in the grid folder to allow QC**  
36 **and QA to verify that all of the gaps have been cleared.**

37 **If in-grid QC (EM61-MK2) personnel are utilized, they will help confirm that non-DGM**  
38 **areas have been adequately cleared using an EM61-MK2 in analog mode. Unless**  
39 **otherwise approved by the MES UXOQCS, all anomalies will be cleared until the residual**  
40 **anomaly response is less than the reacquired peak amplitude on 10mV on the EM61-MK2**  
41 **channel 2.**

#### 42 **2.5.6.4 In-grid Scrap Inspection**

43 All scrap will undergo an initial **in grid** inspection **by the UXO Team Leader** to ensure it is  
44 explosives-free and then staged along the boundary of the grid in one of two areas designated  
45 by the Team Leader in each grid. Area No. 1 will be for scrap identified as MEC scrap, to  
46 include re-inspected MEC scrap resulting from UXO disposal operations, that is subsequently

1 determined to be explosives-free. Area 2 will be for non-MEC scrap. MEC scrap will be kept  
2 segregated from non-MEC scrap through final disposition. MEC scrap and non-MEC scrap will  
3 be re-inspected **by the Contractor (or MES if self performing) UXOQC staff or designated**  
4 **qualified personnel whom shall be responsible for inspecting all scrap, verifying that all**  
5 **MEC scrap and Non-MEC scrap is energetic free in the field, and then transporting the**  
6 **segregated scrap to the designated scrap collection area for MES QC and QA inspection,**  
7 certification and final disposition at an approved facility as described in Section 2.5.10.1.

#### 8 **2.5.6.5 Saturated Response Areas**

9 Areas geophysically mapped and determined to consist of dense, overlapping subsurface  
10 anomalies that make prosecuting individual targets impractical will be identified as Saturated  
11 Response Areas (SRAs). **The mV response in a Saturated Response Area (SRA) is greater**  
12 **than 75mV and oftentimes can be up to several 100s to several 1000mV. The SRA is**  
13 **either a large mass of metal or multiple large pieces of metal for which the metallic**  
14 **response is so strong one can't distinguish or dig individual targets. The SRA will**  
15 **appear on a geophysical map as a large pink blob and is generally a minimum of 5 - 10**  
16 **feet in one direction.** SRAs may be related to non-MEC fill materials (such as construction  
17 debris, trash dump sites, road fill, etc.), or to utilities, above-ground structures, or below-ground  
18 structures. The SRAs will be primarily prosecuted by backhoe excavation - to the extent  
19 possible without undermining or endangering structures to be retained. The intention is that  
20 SRAs will be cleared in their entirety unless alternate methods are authorized by the MES  
21 Operations Manager or PM. When these areas are encountered, an effort will be made to clear  
22 and QC the adjacent point targets first, to minimize the impact of large amounts of spoils  
23 generated from the SRA excavations.

#### 24 **2.5.6.6 High Density Target Areas**

25 **Areas geophysically mapped and determined to consist of a high density anomaly area**  
26 **where discrete anomalies can be selected but prosecuting individual targets is**  
27 **impractical may be considered high density target areas (HDTA). The HDTA consists of**  
28 **an overlapping response from tens/hundreds of anomalies in an area, but individual**  
29 **targetable peaks can still be distinguished. The mV response of an HDTA is generally**  
30 **much lower than an SRA. The mV response generally ranges from background up to**  
31 **75mV and greater. An HDTA is often comprised of mostly smaller scrap/bits of metal at**  
32 **shallow depths with a few larger items (which could potentially be MEC) mixed in or is**  
33 **predominantly an area of elevated geologic response. Geophysical anomalies in these**  
34 **areas will not be reacquired but the limits of the area will be marked out by the**  
35 **reacquisition team. These areas will be cleared either manually or with the use of a**  
36 **backhoe. Because there is overlapping response, there is the possibility of masking a**  
37 **small target between the peaks so the UXO Contractor is required to dig up the whole**  
38 **bounded area in one pass (which is a little more efficient than trying to clear all the**  
39 **individual target locations by ever-expanding holes). Alternatively, the HDTA may be**  
40 **selected for a mag/dig operation with the use of a backhoe with the goal of reducing the**  
41 **millivolt response so that the area can be mapped or remapped and individual targets**  
42 **then reacquired and prosecuted.**

#### 43 **2.5.6.7 Excavation QC**

44 Each area excavated will be QC checked for the source removal using the same geophysical  
45 instrument used for the DGM surveys (EM61-MK2). To facilitate the QC effort, all excavations  
46 will be **contemporaneously checked** after initial prosecution by the dig teams. A trained EM  
47 operator assisted by the UXOQCS or designee will maneuver the instrument over the open hole  
48 while monitoring the data logger for any residual anomaly. If the instrument response indicates

1 the anomaly has been removed, the dig will be considered complete. Excavation QC is  
2 discussed in greater detail in Section 10. For locations where an elevated residual response  
3 remains, corrective actions will be initiated by UXOQCS.

#### 4 **2.5.7 Step-Out Approach**

5 **No step-outs will be pursued along the boundary of MRS-5 into adjacent areas of MRS-2**  
6 **or the Charlie MRA as the adjacent areas have been or will be remediated for MEC in the**  
7 **future. However, step-outs will performed along the boundary of MRS-5 into MRS-11 as**  
8 **the final remedy for MRS-11 has not yet been determined. In the (unlikely) event that**  
9 **stepouts to the south cross over MRS-11 into property owned by the Fish and Wildlife**  
10 **Service (FWS) outside of the Charlie MRA, MES will request a right of entry from the FWS**  
11 **and, if granted, continue stepouts until a 200-ft MEC free buffer has been cleared. MEC**  
12 finds located along the MRS-5 boundary will be noted in the After Action Report so that the  
13 information is transferred to subsequent investigations in adjacent areas to ensure they receive  
14 the appropriate attention.

#### 15 **2.5.8 GIS**

16 Geophysical, target and dig data will all be stored within an Environmental Systems Research  
17 Institute (ESRI) ArcView-based GIS for the site using the same reference coordinate system as  
18 the survey. These input and output data will be used to graphically represent work progress  
19 and produce graphics for project status updates and removal action reports. Grid data will be  
20 updated daily to reflect the current status of a grid with regard to progress through the MEC  
21 clearance process. The GIS will also be used to facilitate the step-out process. The  
22 Geophysics Contractor will manage the site database and GIS system used to store, manage  
23 and produce graphics. Daily updates will be posted such that stakeholders can access the  
24 data.

#### 25 **2.5.9 Removal Action Report**

26 **A Removal Action Report (RAR) will be prepared for MRS-5 and submitted to ADEM for**  
27 **review and approval.** The RAR will describe methods and findings at the MRS and present all  
28 raw and processed data from the field. QC and QA findings will be included along with GIS  
29 maps of the site showing grids, MEC items found, no-finds and cultural features. Deviations  
30 from the work plan and records of work plan modification will also be included in RARs.

#### 31 **2.5.10 MEC Disposal**

32 The MES demolition team will conduct disposal operations in the event that MEC is  
33 encountered. For safety and control, disposal will be accomplished by using either electrical or  
34 non-electric means. The donor charges will consist of jet perforators, cast boosters, or other  
35 approved donor charges that are available. In situations where there is a static electricity or an  
36 electromagnetic radiation hazard, non-electric initiation will be utilized. All disposal operations  
37 will be conducted in accordance with the Demolition SOPs (Appendix E of the PWP) and all  
38 applicable safety publications. Upon completion of demolition operations, the area will be  
39 inspected to ensure complete destruction, munitions scrap will be collected for further  
40 processing and all resultant holes will be backfilled.

41 **2.5.10.1 MEC Scrap, MEC Frag and non-MEC Scrap Collection and Disposal**  
42 **Handling, processing, and disposal of MEC scrap, MEC frag, and non-MEC scrap is**  
43 **designed to comply with USACE EM 1110-1-4009.** MES will pre-position lockable scrap  
44 metal containers located in an area reserved for scrap collection, segregating, and final  
45 inspection. This area will be located in the magazine area. One container(s) will be designated  
46 "Scrap Metal" and will be used to collect non-MEC scrap such as C-ration cans, barbed wire,

1 construction debris, metal roofing, and or other metals not associated with munitions or range  
2 targets. The other container(s) will be marked “*MEC Scrap*” and will be used to collect MEC  
3 scrap and MEC frag (ordnance/munitions related scrap metal such as target material, fins,  
4 empty projectile casings, ordnance frag and other metal components) that do not contain any  
5 explosives or energetic materials).

6 Collection procedures begin at the time the metal item is discovered by the UXO technician in  
7 the grid. The UXO technician makes a preliminary screening as to the classification of the item.  
8 If the item is identified as MEC scrap containing energetic material or scrap that cannot be  
9 positively identified, it will remain in the grid and be flagged for disposal (demolition). If the item  
10 is positively identified as non-MEC scrap metal, it is placed in a non-MEC scrap bucket located  
11 on the boundary of the grid being worked. If the item is identified as MEC scrap (not containing  
12 energetic material) or MEC frag material it will be placed in the appropriately labeled scrap  
13 buckets. This initial screening is the first step in the sorting, inspection and segregation of the  
14 scrap.

15 After completing clearance operations within a grid, or at the end of the day if the grid is not  
16 completed, the UXO Team Leader will perform a 100% inspection by sorting and separating all  
17 recovered scrap items. If any questionable scrap is found, it is moved to the MEC scrap bucket  
18 for treatment. **The Team Leader will turn over the inspected scrap to the Contractor (or**  
19 **MES if self performing) UXOQC staff or designated qualified personnel whom shall be**  
20 **responsible for inspecting all scrap, verifying that all MEC scrap and Non-MEC scrap is**  
21 **energetic free in the field, and then transporting the segregated scrap to the scrap**  
22 **collection area.** At the scrap collection area, the **MES UXOQCS or a qualified designate** will  
23 conduct a 100% re-inspection of all recovered scrap. The non-MEC scrap will then be placed  
24 with like materials in labeled lockable containers. The MEC scrap and MEC frag will be staged  
25 for disfigurement, as required. All MEC scrap and MEC frag will be stored in labeled lockable  
26 containers to prevent any co-mingling of non-MEC and MEC scrap.

27 In preparation for transportation to the disposal facility, the UXOQA or qualified designate will  
28 also perform an inspection of the scrap, certify it as non-hazardous, and seal the containers.  
29 The scrap manifest will be signed and the seal numbers recorded. All MEC scrap and MEC frag  
30 will be disposed of at a foundry or recycler where it will be processed through a shredder,  
31 smelter or furnace (remelt) before resale or release. MES will require that all MEC scrap  
32 containers remain segregated from all other scrap and sealed until such time as it will be  
33 immediately processed (shredded and/or smelted). All MEC scrap is to be rendered  
34 unrecognizable as munitions-related debris/scrap, disposed of safely and permanently, and  
35 tracked from point of origin to final disposition. A signed DD Form 1348-1 will be required to  
36 track all scrap as well as a certificate of destruction signed by the disposal facility. These  
37 documents will become part of the permanent record for submittal with the final report.  
38 **Because the MES UXOQCS and UXOQA or their designates are performing the final**  
39 **inspections, the MES UXOSO or his designate will perform QC of the inspection/**  
40 **certification process as indicated in Table 10-3.**

#### 41 **2.5.10.2 Hard Target Processing and Disposal**

42 The processing of hard targets such as tanks, armored personnel carriers, jeeps and other  
43 vehicles requires a skill set quite different from the normal scrap handling capabilities described  
44 above. **The dismantling and disposal of any hard targets encountered in MRS-5 will be**  
45 **handled with other hard targets toward the end of the MEC remediation program and is**  
46 **further described in Section 2 of the PWP.**

1 **2.5.11 X-Ray Operations**

2 **MES may periodically subcontract or otherwise make available an X-Ray munitions**  
3 **inspection device with a qualified operator to field inspect 2.36-in rockets and other**  
4 **MPPEH which are difficult to positively identify from exterior characteristics. The X-Ray**  
5 **operator will be a qualified UXO technician who will be designated as essential personnel**  
6 **for the purposes of the inspection. If an X-Ray munitions inspection device with a**  
7 **qualified operator is available, a Team Leader may request X-Ray inspection of any**  
8 **MPPEH which cannot be positively identified. Standard operating procedures for X-Ray**  
9 **operations and for team procedures for items to be X-Rayed are described in SOP – X-**  
10 **Ray Operations.**

11 **2.6 MRS-5**

12 **MRS-5 is approximately 232 acres and is located along the eastern end of the Bravo**  
13 **MRA. MRS-5 will be cleared to the depth of detection in locations not designated as part**  
14 **of the McClellan Park System (future land use designation) and cleared to one-foot using**  
15 **mag/dig methods in locations designated as McClellan Park System. The McClellan Park**  
16 **System will be a wildlife habitat/conservation area. LUCs including deed restrictions and**  
17 **signage will be implemented prohibiting digging.**

18 **MRS-5 lies within the M3-1L Mixed Projectile Area-PR sector which consists of**  
19 **approximately 370 acres in the eastern portion of the Bravo Area. Grids, delineation**  
20 **transects, and mountain transects were used to characterize this area during the EE/CA.**  
21 **Only one MEC item was found in this sector during the EE/CA (detailed list in Draft Bravo**  
22 **EE/CA, TTFW 2004a):**

- 23
  - **Fuze, M1907M Combination (one, at a depth of 2 inches)**

24  
25 **The following types of MEC have been found within 500 feet of the MRS-5 boundary**  
26 **during subsequent MEC clearance activities in MRS-2 or in the FWS-3H-FM sector during**  
27 **the Charlie EE/CA:**

- 28  
29
  - **Projectile, 37mm Mk I**
  - **Projectile, 75mm Mk I Shrapnel**
  - **Projectile, 37mm Mk II**

30  
31  
32  
33 **MD consisting of expended 75mm shrapnel rounds and projectiles and 155mm shrapnel**  
34 **rounds, as well as a variety of fuzes, illumination, smoke, and signal rounds were**  
35 **encountered on the surface and subsurface at depths to 36 inches bgs (for the expended**  
36 **shrapnel rounds) within the area of MRS-5 during the EE/CA. No 37mm MD was**  
37 **encountered during the EE/CA.**

### 1 **3.0 EXPLOSIVES MANAGEMENT PLAN**

2 This Explosives Management Plan provides details for the control and management of  
3 explosives at McClellan. MES recognizes the critical nature of properly managing the  
4 explosives required for the project. This Explosives Management Plan details the procedures to  
5 manage the explosives for this project in accordance with the following policies and local, state,  
6 and Federal laws and regulations:

- 7 • 2003 International Fire Code, Chapter 33 as adopted by the City of Anniston.
- 8 • 27 Code of Federal Regulations (CFR) Part 555, Commerce in Explosives.
- 9 • 29 CFR 1910, General Industry Standards.
- 10 • 29 CFR 1926, Construction Standards.
- 11 • Applicable sections of Department of Transportation (DOT), 49 CFR Parts 100 to 199,  
12 Transportation.
- 13 • Applicable sections of EPA, 40 CFR Parts 260-299, Protection of Environment.
- 14 • Army Regulation (AR) 200-1, Environmental Protection and Enhancement.
- 15 • AR 385-10, The Army Safety Program.
- 16 • AR 385-16, System Safety Engineering and Management.
- 17 • AR 385-64, Ammunition and Explosives Safety Standards.
- 18 • Bureau of Alcohol, Tobacco, and Firearms (ATF) 5400.7, Explosives Laws and Regulations.
- 19 • DA PAM 385-64, Ammunition and Explosives Safety Standards.
- 20 • DoD 4145.26-M, Contractor's Safety Manual for Ammunition and Explosives.
- 21 • DoD 4160.21-M, Defense Reutilization and Marketing Manual.
- 22 • DoD 6055.9-STD, DoD Ammunition and Explosives Safety Standards.
- 23 • U.S. Army Corps of Engineers (USACE) Technical Manual (TM) 60 Series Publications as  
24 applicable.
- 25 • USACE TM 9-1300-200, Ammunition General.
- 26 • USACE TM 9-1300-214, Military Explosives.
- 27 • USACE Engineer Manual (EM) 385-1-1, Safety and Health Requirements Manual.
- 28 • **USACE EM 385-1-97, Explosives Safety and Health Requirements Manual.**
- 29 • USACE Engineer Regulation (ER) 385-1-92, Safety and Occupational Health Document  
30 Requirements for Hazardous Waste Remedial Actions.
- 31 • USACE Safety Considerations for UXO.

### 32 **3.1 Licenses/Permits**

33 MES will maintain a copy of the following documents on-site. These documents will be made  
34 available, upon request, to any authorized local, state, or Federal authority.

- 35 • ATF User of High Explosives License; License Number 1-AL-015-20-4F-00605 (expiration  
36 date: June 1, **2014**).
- 37 • State of Alabama Blasting Contractor License, Permit Number C-01205.
- 38 • State of Alabama Blaster Certificate, Number C-01450 (expiration date: April, 2013) issued  
39 to Cecil Taylor, the MES Operations Manager. **Alabama Blasters Certificates are also**  
40 **held by multiple on-site MES employees.**

### 41 **3.2 Acquisition**

#### 42 **3.2.1 Description and Estimated Quantity of Explosives**

43 The initial explosives requirement estimate for the project is noted in Table 3-1. Replacement  
44 explosives will be re-supplied to maintain the inventory based upon rate of use.

#### 45 **Table 3-1. Estimated Explosives Requirements**

Description	Class/Division	Quantity	NEW	Storage Compatibility Group
Jet Perforators (shape charges)	1.4S	500 each	26 lb.	D
Detonation Cord (80 gr/ft.)	1.4D	4,000 ft.	46 lb.	D
1/3-lb Pentolite Boosters	1.1D	84 each	63 lb.	D
NONEL Shock Tube 2,000'	1.4S	10 each	<1 lb.	B
NONEL Caps	1.1B	300 each	<1lb	B

1 **3.2.2 Acquisition Source**

2 The explosives vendors for explosive materials are:

3 Mr. Steve Windsor, Birmingham Powder, 2804 Cherry Avenue, Birmingham, Alabama. Cell  
 4 205-999-8643 Off: 205-674-5641 and Mr. Mike Peveto, Jet Research Center, A Division of  
 5 Halliburton, 8432 South I-35 West, Alvarado, Texas. 1-800-451-5403 or 817-761-2155.

6 **3.2.3 Storage of Explosives**

7 The storage of explosives has been approved by DDESB in pre-existing earth covered  
 8 magazines which have current inspections on file with the local Fire Marshal; these magazines  
 9 are designated Buildings 4425 and 4426 as described in Table 3-2.

10 **Table 3-2. Explosives Storage Data**

Magazine Number	Type Explosive	Magazine Type	Maximum Explosive wt.	Inter Magazine Distance to 4426	Intraline Distance	Required Distance
4425	1.1	Earthen covered	45,000	101	580	570
	1.4	Earthen covered	capacity	101		50
Magazine Number	Type Explosive	Magazine Type	Maximum Explosive wt.	Inter Magazine Distance to 4425	Intraline Distance	Required Distance
4426	1.1	Earthen covered	65,000	101	670	660
	1.4	Earthen covered	capacity	101		50

11 **3.2.3.1 Procedures for Receipt**

12 The MES Responsible Person or Employee Possessor will inventory, initiate, and maintain all  
 13 documentation concerning the demolition material upon receipt. The MES Responsible Person  
 14 or Employee Possessor will assume accountability for the material by signing the receipt  
 15 documents.

16 The MES Responsible Person or Employee Possessor will conduct a 100% inventory of the  
 17 incoming explosives. The quantities annotated on the receiving document will match the  
 18 quantities actually inventoried. If these quantities do not match, the MES Responsible Person  
 19 or Employee Possessor will contact the originator of the receipt documentation. MES  
 20 Responsible Person or Employee Possessor will only sign for the actual quantity of material  
 21 received, as reflected by the inventory. Receipt documentation will be changed to reflect the  
 22 correct quantities prior to acceptance. These procedures will be followed throughout for each  
 23 delivery. Upon receipt, the receiving quantity will be added to the Master Magazine Data Cards  
 24 and Magazine Data Cards.

25 **3.2.3.2 Procedures for Transporting Explosives**

26 MES will be responsible for transporting explosives for demolition operations from the storage  
 27 magazines to disposal locations within **MRS-5**. Transportation of explosives and initiators will

- 1 comply with all federal, state, and local regulations. For transportation of explosives and  
2 initiators on-site, MES will comply with the following procedures and general safety precautions:
- 3 • Vehicle operators transporting explosives will be UXO Technicians II and above and have a  
4 valid CDL driver's license with HAZMAT Endorsement and a current Medical Examiner's  
5 Certificate.
  - 6 • Vehicle operators will be trained and informed of the explosive hazards involved with their  
7 cargo.
  - 8 • Initiating explosives, such as blasting caps, will remain separated from high explosives at all  
9 times. Blasting caps may be transported in the same vehicle as long as they are in an ATF  
10 approved portable day box container and secured away from all high explosives.
  - 11 • Explosives will remain covered in a waterproof and spark proof container at all times, except  
12 when loading or unloading.
  - 13 • Vehicle engine will not be running when loading/unloading explosives.
  - 14 • Vehicle wheels will be chocked.
  - 15 • The loaded explosives will be, blocked, braced, tied down, or otherwise secured in the  
16 vehicle to prevent movement.
  - 17 • Prior to transport, the vehicle operator will visually inspect the explosive laden vehicle to  
18 ensure the load is properly secured and safe-to-move.
  - 19 • Explosives will not be transported in the passenger compartment of a vehicle.
  - 20 • Personnel will not ride in the cargo compartment with explosives.
  - 21 • Smoking within 50 feet of vehicles transporting explosives is prohibited.
  - 22 • Refueling of vehicles will not be accomplished with explosive cargo.
  - 23 • Explosive laden vehicles will not be left unattended.
  - 24 • Vehicle operators transporting explosives will comply with posted speed limits and will not  
25 exceed 25 mph on unimproved roads.

### 26 **3.2.3.3 Explosive Vehicle Requirements**

- 27 • MES will have a designated vehicle for transporting explosives. It will be in safe working  
28 condition and meet the following requirements:
- 29 • Vehicle will pass the standards of the Explosive Vehicle Inspection Sheet and will be  
30 properly placarded.
- 31 • Bed of vehicle will have a wooden liner or box, chocking material or sandbags to brace and  
32 protect the explosives from contact with the metal bed.
- 33 • Vehicles transporting explosives will have a first aid kit, two 10-lb BC rated fire  
34 extinguishers, and communications capability.

### 35 **3.2.3.4 Key Control Procedures**

36 The keys to the magazines will be locked in a safe at the **MES Field Office, located at 283**  
37 **Rucker Street**. All personnel having access to the safe and magazine keys will be identified in  
38 writing by the MES Project Manager as key custodians. A sign out log will be located inside of  
39 the safe, requiring the date, time of issue, time of return and signature of custodian using  
40 magazine keys.

### 41 **3.2.4 Inventory and Loss Procedures**

42 The follow two sections describe the procedures for inventory and for the steps to be taken in  
43 the case of losing explosives.

1 **3.2.4.1 Inventory of the Magazine**

2 MES personnel that are designated as Responsible Persons or Employee Possessors will  
3 perform at a minimum a weekly physical inventory of the stored explosives to reconcile the  
4 actual quantities with the quantities annotated on the Master Magazine Data Cards and the  
5 corresponding Magazine Data Cards. Any discrepancies will be immediately reported to the  
6 MES Operations Manager, who will initiate an audit to determine the source of the discrepancy.

7 **3.2.4.2 Lost, Stolen, or Unauthorized Use of Explosives**

8 Upon discovering lost, stolen, or unauthorized use of explosives, the Operations Manager will  
9 report the circumstances to the Project Manager. Loss, theft, or unauthorized use of explosives  
10 shall be reported as required by 27 CFR 555.30. Completion and submission of ATF Form  
11 5400.5 to the ATF must be accomplished within 24 hours of a reportable event. The Project  
12 Manager will notify:

- 13 • MDA – (256) 236-2011 (within 1 hour).
- 14 • ATF – 1-800-800-3855 (immediately upon discovery).
- 15 • Anniston Police Department – (256) 238-1800 (within 1 hour).
- 16 • ADEM – Governmental Hazardous Waste Branch – (334) 270-5646.

17 **3.2.4.3 Return to Storage of Unexpended Explosives**

18 The Demolition Supervisor will return unexpended explosives to the storage magazines at the  
19 end of the work day and record the transaction as a receipt on the appropriate Magazine Data  
20 Cards and Master Magazine Data Cards.

21 **3.2.4.4 Disposition of Remaining Explosives at the End of Site Activities**

22 During MEC remediation operations, MES will minimize the explosives inventory. Upon  
23 completion of all MRS remediation activities, the remaining explosives will be destroyed on site.

**4.0 EXPLOSIVES SITING PLAN**

This plan provides explosives safety criteria for the planning and siting of safe explosives operations for selected MRSs at McClellan. This plan is written in accordance with the requirements of USACE DID MR-005-04 and is based on the specific details given in the ESS with **thirteen amendments**, approved by the U.S. Army Technical Center for Explosives Safety (USATCES) and the DDESB; as changes occur to the ESS, this plan will be updated accordingly.

**4.1 Munitions Response Areas**

This plan addresses work in the Alpha and Bravo MRAs. These areas generally comprise the western half of the former Fort McClellan. The Charlie MRA was transferred to the U.S. Fish and Wildlife Service (USFWS) and is not addressed in this plan.

**4.2 Munitions Response Sites**

Specific MRSs within the Alpha and Bravo MRAs have been designated by ADEM as requiring MEC remediation in order to allow for a specific reuse of the site. Table 4-1 shows the designation, size, and response action currently planned for the identified MRSs.

**Table 4-1. Munitions Response Actions Summary**

<b>MRS</b>	<b>Area (Acres)</b>	<b>Munitions Response Action</b>
Northern Alpha	14	Clearance to Depth
MRS-2 (including Industrial Access Road)	384 141	Clearance to Depth Clearance to 1'
MRS-3	233 166	Clearance to Depth Clearance to 1'
MRS-4	218 78	Clearance to Depth Clearance to 1'
MRS-5	121 111	Clearance to Depth Clearance to 1'
MRS-6	108 27	Clearance to Depth Clearance to 1'
MRS-7	151 11	Clearance to Depth Clearance to 1'
MRS-8	135 42	Clearance to Depth Clearance to 1'
MRS-9	13 123	Clearance to Depth Clearance to 1'
MRS-12	64 81.5 1.5	Surface sweep (12-D) Clearance to Depth (12-A,B,C) Clearance to 1' (12-C)
MRS-13	65 95.5 0.5	Surface sweep (13-E) Clearance to Depth (13-A,B,C,D) Clearance to 1' (13-A)

**4.3 Type of MEC**

Table 4-2 lists the MEC identified during past EE/CA work or ongoing remediation in each MRS.

1

**Table 4-2. Type of MEC Recovered**

MRS	MEC Recovered
Northern Alpha	<ul style="list-style-type: none"> <li>• Hand grenade, debris, smoke</li> <li>• Mine, anti-tank, practice, M12</li> <li>• Rifle grenade, M9</li> <li>• Grenade, hand, practice</li> <li>• Signal, ground, illumination</li> </ul>
MRS-2 (including Industrial Access Road)	<ul style="list-style-type: none"> <li>• Projectile, 75 mm shrapnel, MKI</li> <li>• Projectile, 75mm, HE, M48</li> <li>• Projectile, 3.8 in., shrapnel</li> <li>• Projectile, 37mm, practice, MKII</li> <li>• Mortar, 81 mm HE, M43</li> <li>• Grenade, hand, practice, M69</li> <li>• Mortar, 60 mm smoke, WP, M302</li> <li>• Grenade, 40 mm</li> <li>• Grenade, rifle, smoke</li> <li>• Mortar, 3 in. Stokes, practice, MKI</li> </ul>

2

MRS	MEC Recovered
MRS-3	<ul style="list-style-type: none"> <li>• Projectile, 75 mm shrapnel, MKI</li> <li>• Projectile, 75mm, HE, M48</li> <li>• Projectile, 3.8 in., shrapnel</li> <li>• Projectile, 37mm, practice, MKII</li> <li>• Mortar, 81 mm HE, M43</li> <li>• Mortar, 60 mm smoke, WP, M302</li> <li>• Mortar, 60 mm, HE, M49</li> <li>• Rocket, 3.5inch, HE, M28A2</li> <li>• Rocket, 66mm HEAT, M72</li> <li>• Rocket, 2.36inch, HEAT, M6</li> <li>• Grenade, 40 mm, HE</li> <li>• Grenade, rifle, AT, M9</li> <li>• Grenade, rifle, smoke</li> <li>• Grenade, hand, practice, M69</li> <li>• Grenade, hand, MKII</li> </ul>
MRS-4	<ul style="list-style-type: none"> <li>• <b>Projectile, 75 mm shrapnel, MKI</b></li> <li>• <b>Projectile, 37mm, practice, MKII</b></li> <li>• <b>Mortar, 3-in Stokes, MKI, practice</b></li> <li>• <b>Mortar, 81 mm smoke, HE, M43</b></li> <li>• <b>Signal, Illumination, Ground, M127 series</b></li> <li>• <b>Grenade, 40mm</b></li> <li>• <b>Grenade, Rifle Smoke</b></li> <li>• <b>Fuze, powder train time, M1907</b></li> </ul>
MRS-5	<ul style="list-style-type: none"> <li>• <b>Fuze, powder train time, M1907</b></li> </ul>
MRS-6	<ul style="list-style-type: none"> <li>• <b>Mortar, 60 mm smoke, WP, M302</b></li> <li>• <b>Mortar, 60 mm, HE, M49</b></li> <li>• <b>Rocket, 2.36inch, HEAT, M6</b></li> </ul>
MRS-7	<ul style="list-style-type: none"> <li>• <b>Projectile, 37mm, MKII, HE</b></li> <li>• <b>Unidentified item, possible grenade</b></li> </ul>
MRS-8	<ul style="list-style-type: none"> <li>• <b>Projectile, 3.8-in shrapnel, MKI</b></li> <li>• <b>Projectile, 75 mm shrapnel, MKI</b></li> <li>• <b>Projectile, 37mm, MKII, HE</b></li> <li>• <b>Projectile, 37mm, practice, MKII</b></li> <li>• <b>Projectile, 37mm, M54, HE</b></li> <li>• <b>Mortar, 3-in Stokes, MKI, practice</b></li> <li>• <b>Mortar, 60 mm smoke, WP, M302</b></li> <li>• <b>Rocket, 2.36inch, HEAT, M6</b></li> </ul>
MRS-9	<ul style="list-style-type: none"> <li>• <b>Grenade, Hand, Practice, M69</b></li> <li>• <b>Grenade, 40 mm, M406</b></li> </ul>

	<ul style="list-style-type: none"> <li>• Rocket, 3.5 in., HE, M28A2</li> <li>• Rocket, 66 mm HEAT, M72</li> </ul>
MRS-12	<ul style="list-style-type: none"> <li>• Mortar, 60 mm, HE, M49</li> <li>• Mortar, 60 mm, M49A2</li> <li>• Mortar, 81 mm, WP</li> <li>• Mortar, 3 in., Stokes</li> <li>• Mortar, 3 in., Stokes, MK I</li> <li>• Projectile, 75 mm, MK I HE</li> <li>• Rocket, 3.5 in., M29A1</li> <li>• Grenade, WP, M15F</li> <li>• Grenade, practice, MK 2 with fuze</li> <li>• Grenade, rifle, smoke</li> <li>• Grenade, 40 mm, HE, M381</li> <li>• Fuze, Grenade</li> </ul>
MRS-13	<ul style="list-style-type: none"> <li>• Mortar, 60 mm, M49A2</li> <li>• Rocket, 2.36 in., AT M6</li> <li>• Rocket, 2.36 in., Practice M7</li> <li>• Rockets, 3.5 in., Practice, M29</li> <li>• Grenade, Rifle</li> </ul>

1

2 **4.4 Minimum Separation Distances**

3 The Minimum Separation Distances (MSDs) are the distances that must be maintained between  
 4 project personnel working in an area and non-project personnel and are based on the DDESB-  
 5 approved ESS for this project and will be implemented and enforced during munitions response  
 6 field operations. The MSD is also called an exclusion zone (EZ). There is an EZ for both  
 7 intentional and unintentional detonations. Preliminary site work such as surveying, laying grid  
 8 lanes and anomaly detection do not require the establishment of an MSD. The unintentional  
 9 detonation MSD restrictions from MEC areas to non-project personnel will be applied during all  
 10 surface and subsurface MEC removal actions. Project personnel are defined as those on-site  
 11 personnel required to participate in the MEC investigation/removal/sampling, along with all  
 12 authorized visitors.

13 **The USACE and DDESB have recently endorsed the use of the Hazardous Fragment**  
 14 **Distance (HFD) for determining the MSD for unintentional detonations for all MEC**  
 15 **(DDESB guidance (Technical Update dated April 15, 2011)). The HFD for the munition with**  
 16 **the greatest fragmentation distance (MGFD) is used to determine the EZ for non-project**  
 17 **personnel in the event of an unintentional detonation. The maximum fragment range**  
 18 **(MFR) for the MGFD is used to determine the EZ for non-project personnel in the event of**  
 19 **an intentional detonation.**

20 **Table 4-3 shows the MSDs based on the MGFDs identified at the MRSs in accordance**  
 21 **with the new DDESB guidance. Distances shown in Table 4-3 were taken from the ESS.**  
 22 **The DDESB-approved Fragmentation Database described in DDESB Technical Paper 16**  
 23 **was utilized. Information on munitions not in the database were taken from other**  
 24 **sources and referenced in the ESS. During the course of a munitions response, if a**  
 25 **munition with a greater fragmentation distance is encountered, the MSD will be adjusted**  
 26 **in accordance with the 'Fragmentation Database' and an amendment to the ESS**  
 27 **submitted for approval.**

28

1

**Table 4-3. Minimum Separation Distances**

MRS	MGFD	MSD	
		MSD for Intentional Detonation (ft.)	MSD for Unintentional Detonation
Northern Alpha	Grenade, Rifle, M9	351	200
MRS-2 (East) MRS-2 (West)	Projectile, 75mm, HE, M48 Projectile, 37mm, practice, MKII	1701 980	234 90
MRS-3	Rocket, 3.5inch, HE, M28A2	1420	235
<b>MRS-4</b>	<b>Projectile, 75mm, HE, M48</b>	<b>1701</b>	<b>234</b>
<b>MRS-5</b>	<b>Projectile, 37mm, MKII</b>	<b>982</b>	<b>90</b>
<b>MRS-6</b>	<b>Mortar, 60mm, HE, M49</b>	<b>1080</b>	<b>166</b>
<b>MRS-7</b>	<b>Projectile, 37mm, MKII</b>	<b>982</b>	<b>90</b>
<b>MRS-8</b>	<b>Projectile, 37mm HE, MKII</b>	<b>980</b>	<b>90</b>
MRS-9 (non-EMM ops) MRS-9 (EMM ops)	Rocket, 3.5 in., Case M28A2 Grenade, 40 mm, M406	200* 200*	235 19
<b>MRS-12</b>	<b>Rocket, 3.5 in., Case M28A2</b>	<b>200*</b>	<b>235</b>
<b>MRS-13</b>	<b>Projectile, 75 mm, HE, MKI</b>	<b>200*</b>	<b>238</b>

2

3 **Team separation distances (TSDs) apply to project personnel working within an MRS.**  
 4 **The TSDs have been updated in accordance with the September 11, 2007 Technical**  
 5 **Update, Implementation of DDESB Guidance on Minimum Separation Distances for**  
 6 **Unintentional Detonations and are based on the K40 distances. Applicable TSDs from**  
 7 **the ESS and ESS Addenda are shown below in Table 4-4.**

8

**Table 4-4. Team Separation Distances**

MRS	MGFD	Net Explosive Weight (lbs.)	K40 (feet)
Northern Alpha	Grenade, Rifle, M9	0.25	26
MRS-2 (East) MRS-2 (West)	Projectile, 75 mm, HE, M48 Projectile, 37mm, practice, MKII	1.47 0.053	48 16
MRS-3	Rocket, 3.5inch, HE, M28A2	1.88	56
<b>MRS-4</b>	<b>Projectile, 75 mm, HE, M48</b>	<b>1.47</b>	<b>48</b>
<b>MRS-5</b>	<b>Projectile, 37mm, MKII</b>	<b>0.034</b>	<b>15</b>
<b>MRS-6</b>	<b>Mortar, 60 mm, HE, M49</b>	<b>0.42</b>	<b>34</b>
<b>MRS-7</b>	<b>Projectile, 37mm, MKII</b>	<b>0.034</b>	<b>15</b>
<b>MRS-8</b>	<b>Projectile, 37mm HE, MKII</b>	<b>0.053</b>	<b>16</b>
MRS-9	Rocket, 3.5 in., Case M28A2 Grenade, 40 mm, M406	1.88 0.07	56 19
<b>MRS-12</b>	<b>Rocket, 3.5 in., Case M28A2</b>	<b>1.88</b>	<b>56</b>
<b>MRS-13</b>	<b>Projectile, 75 mm, HE, MKI</b>	<b>1.64</b>	<b>50</b>

9 **4.4.1 Exclusion Zone Control**

10 Prior to initiation of on-site MEC operations, all nonessential personnel will be moved to a  
 11 location outside the EZ. Once intrusive operations commence, positive control of the EZ will be  
 12 maintained and only essential personnel and authorized visitors will be allowed inside the EZ.  
 13 Essential personnel are those personnel necessary for the safe and efficient completion of field

1 work conducted in the EZ. Positive control of the EZ, based on the MSD, will be maintained at  
2 all times when MEC operations are being conducted. Prior to beginning intrusive operations,  
3 the Site Health and Safety Manager (SHSM) will ensure there are no non-essential personnel or  
4 **unauthorized** visitors within the EZ and that this area remains clear of such personnel  
5 throughout the MEC operations.

6 Due to the remote location of the MRS, engineering controls for intentional detonations  
7 (demolition shots) will be used, when necessary, as described in the *Use of Sand Bags for*  
8 *Mitigation of Fragmentation and Blast Effects due to Intentional Detonation of Munitions,* HNC-  
9 ED-CS-S-98-7 Amendment 1 (USACE, 2011). These controls will be applied as appropriate to  
10 mitigate fragmentation and blast hazards created during demolition operations. A copy of HNC-  
11 ED-CS-S-98-7 Amendment 1 will be available on-site when these engineering controls are to be  
12 used. If and when residents or workers are within the EZ of the current day's work area, each  
13 resident or worker will be provided protection by evacuation or the use of engineering controls.  
14 The roads within the EZ of the day's work area will be closed and barricaded at the EZ distance  
15 while intrusive work is conducted.

#### 16 **4.4.2 Intrusive Investigation**

17 Only UXO technicians and UXO-qualified personnel will perform excavation and investigation of  
18 anomalies. UXO technicians will perform intrusive operations under the supervision of UXO-  
19 qualified personnel. To gain access to a subsurface anomaly, excavation will be initiated to the  
20 side of the anomaly and will not be conducted directly over the anomaly until such time as the  
21 depth of the anomaly can be ascertained. Additional excavation will be conducted with care  
22 using small hand tools only. A detailed accounting of all MEC located at each site will be made  
23 and maintained in the project database. A log entry will be made for each MEC item indicating  
24 the date the item was recovered, team that **removed** the item, unique target identification,  
25 description of the item, grid location (x, y, and z measurements) and final disposition.

#### 26 **4.4.3 Disposal Shots**

27 During MEC disposal operations all nonessential personnel will be evacuated from the EZ and  
28 the number of personnel on-site will be kept to the minimum required to safely accomplish the  
29 disposal. Nonessential personnel will remain outside the EZ until all MEC disposal operations  
30 are completed. The SHSM will ensure that all required notifications of an impending demolition  
31 shot are made prior to detonation. The SHSM will be responsible for ensuring all personnel  
32 have been accounted for and that the area is secure prior to authorizing the detonation of  
33 explosive charges. Authority to initiate demolition operations will rest solely with the Operations  
34 Manager.

35 All MEC items requiring detonation will be marked and secured pending disposal. All explosive  
36 operations will be supervised by the demolition supervisor and coordinated with the Matrix  
37 Operations Manager. All explosive operations will follow the procedures outlined in TM 60A-1-  
38 1-31 and the EM 385-1-95a, *Basic Safety Concepts and Considerations for Munitions and*  
39 *Explosives of Concern (MEC) Response Action Operations,* (USASCE, 2004b). Demolition  
40 operations will be performed as required.

#### 41 **4.5 Planned or Established Demolition Areas**

42 Disposal activities will be conducted within each grid or at the approved intentional detonation  
43 areas.

#### 44 **4.6 Footprint Areas**

45 The following three sections describe the footprint areas for this project.

1 **4.6.1 Blow-in-Place**

2 The MSD for BIP operations designated for intentional detonations are shown in Table 4-3.

3 **4.6.2 Collection Points**

4 The intentional detonation area will be used to consolidate and dispose of items that are safe to  
5 move. In addition, an ATF Type II portable magazine for up to 100 pounds net explosive weight  
6 will be used for storage of MEC that is safe to move and awaiting disposal. The **existing MRS-**  
7 **7** intentional detonation area and portable magazine **will be used for the MRS-5 remediation.**

8 **4.6.3 In-Grid Consolidated Shots**

9 MEC deemed acceptable to move may be placed within the search grid in a location designated  
10 by the Demolition Supervisor pending destruction at the end of the day. Consolidated shots will  
11 be conducted in accordance with the USACE publication, *Procedures for Demolition of Multiple*  
12 *Rounds (Consolidated Shots) on Ordnance and Explosives (OE) Sites* (USACE, 2000). A copy  
13 of this report will be available on-site.

14 **4.7 Explosives Storage Magazines**

15 Explosives storage magazines and demolition materials are discussed in this section.

16 **4.7.1 Types of Magazines Used**

17 All demolition material will be stored in existing earth-covered magazines previously used at  
18 McClellan. Initiating caps will be stored in one magazine while shaped charges and cast  
19 boosters will be stored separately in the other. These two magazines were previously sited for  
20 1.2 Ammunition; additional information about the two magazines is presented below:

- 21 • Magazine 4425 – Standard Earth Covered Magazine rated at 45,000 lbs. net explosive  
22 weight (NEW).
- 23 • Magazine 4426 – Standard Earth Covered Magazine rated at 65,000 lbs. NEW.

24  
25 Each magazine is 25 ft. wide and 60 ft. long with a ceiling height of 13.5 ft. at the center. Walls  
26 are constructed of 18-inch thick steel-reinforced concrete with an 18-inch earth cover at the top  
27 and over 35 ft. of cover to each side and the rear of the magazine. The doors are made of 7-  
28 inch thick steel and each is 10 ft. tall with a rail glider for opening/closing. Locking mechanisms  
29 required long-hasps ATF-certified locks. Each magazine has a current grounding certification.

30 **As modified by ESS Amendment 10**, no more than **300 lbs.** of demolition explosives will be  
31 stored in either magazine. At no time will MEC items be placed in these magazines.

32 **4.7.2 Explosives Data**

33 Expected demolition materials are shown in Table 3-1.

## 5.0 GEOPHYSICAL PROVE-OUT PLAN

GPO test plot(s) will be used to test and confirm equipment and operator system performance across all work elements including sensor, positioning, personnel, data processing, and quality control. Before and throughout the field work, performance will be demonstrated at GPO test plot(s) to confirm and certify that Contractor personnel and procedures can meet the project goals and that the detection and navigation systems are operating within expected parameters. Geophysical field teams will not begin production work until the equipment and operator system performance has **been certified in the GPO test grid as meeting the DQOs in Section 10.5 (e.g. find 95% of seed items and be able to accurately locate and position an anomaly within a critical radius (Rcrit) of 2.5 feet)**. Any uncertified personnel or new or modified equipment will also require performance validation and certification prior to performing production work. See Section 10.7.3.1.2 for additional GPO information as related to QC Step 1.

In addition to the digital geophysical instruments, the UXO Contractor will demonstrate and test other hand-held EM-based analog instruments (including the Vallon VMH3CS, Minelab Explorer II, and Fisher All Metals) in the GPO to determine which instrument(s) prove most functional, reliable and consistent at McClellan. Testing will be conducted by the GeoQCS and the instrument selected will then be used by UXO dig teams during intrusive operations to gauge completion of a dig. (We recognize that the EM61-MK2 will be used to QC digs, however, our dig teams must also use an analog instrument in order to efficiently prosecute and finalize digs.) Further, it is anticipated that there may be limited areas that are inaccessible to DGM methods due to extreme terrain or obstructions and will therefore require the use of hand-held analog instruments (ML-1 or Schonstedt magnetometer, Minelab Explorer II or Vallon). UXO dig teams will also be required to demonstrate proficiency in use of the analog instruments selected. They will utilize the selected analog instruments in the GPO to demonstrate their ability to locate and reacquire MEC items with the selected instruments. Follow-up certification of the UXO team members for proficiency with sweep instruments will be supervised by the UXO QCS.

### 5.1 Geophysical Prove-Out Site

This GPO plan was developed in accordance with the plans and specifications of the USACE. The anticipated tasks to be performed during the project include DGM and intrusive investigations to remove surface and subsurface MEC hazards at the site. The GPO test site was designed and constructed in the former Ammunition Supply Point (ASP) area of McClellan to reflect the field conditions and survey geometry that will be utilized and effectively tests the collection of DGM data over grids located in heavily wooded areas on difficult terrain representative of the majority of the Alpha and Bravo MRAs. The GPO test site is not envisioned as an unchanging entity. The GPO test plot may be changed or augmented, or additional test plots constructed, in order to better evaluate the performance of geophysical equipment and methodologies reflective of the encountered site conditions, MEC items, or burial depths. **A GPO Report has been prepared and approved by ADEM. GPO Report addenda will be prepared as needed.**

#### 5.1.1 GPO Plot Design

The data quality objectives (DQOs) pertaining to the GPO are presented in Section 10 of this Work Plan. The elements outlined in the following subsections describe the GPO plot design and procedures associated with the GPO. The specifics of the seed items, burial locations, and burial depths will be released on an as-needed basis by MES. While control points and “known” seed items depths and locations will be released to the UXO and Geophysics Contractors for use in QC and for optimizing survey parameters and anomaly selection criteria, the retention of

48 “blind” seed item locations and depths allows for consistent evaluation of the inter- and intra-  
49 Contractor GPO DGM and sensor testing results.

### 50 **5.1.2 GPO Size and Location**

51 The GPO site is located in the former ASP area of McClellan. The GPO test plot is constructed  
52 as a 100 ft. by 100 ft. grid which includes geology, soil types, wooded conditions, and  
53 topography representative of the Alpha and Bravo MRAs.

#### 54 **5.1.2.1 Seed Items**

55 The frequency and burial depths of the MEC items recovered during the previous investigation  
56 of the Alpha and Bravo MRAs, as documented in the EE/CA reports for these areas, were used  
57 to develop the initial seeding strategy for the GPO test plot construction. DQOs pertaining to  
58 the GPO are presented in Section 10. The seed items range in size from (inert) grenades and  
59 37mm projectiles to 155mm projectiles and AT mines and are intended to 1) include  
60 representative items expected from the Alpha and Bravo MRAs; and 2) to meet the DQOs for  
61 the removal actions. The overall plan is for the GPO test plot to remain useable for field  
62 activities beyond the current project scope.

63 The GPO seed items are inert ordnance items painted blue and affixed with waterproof label  
64 tags emplaced at various depths, orientations, and locations. The locations of all seed items  
65 have been surveyed by a professional land surveyor to document their horizontal and vertical  
66 positions as well as depth below ground surface. A master tabulated list containing the items,  
67 identification numbers, and final orientations and X, Y, and Z locations is maintained and kept  
68 confidential by MES.

#### 69 **5.1.2.2 Site Preparation**

70 The GPO test plot site was prepared for seeding by first removing small trees and brush. An  
71 aggressive surface clearance was performed to remove pre-existing metallic contacts and to  
72 ensure that other metallic contaminants/anomalies are not present which would interfere with  
73 the detection of the seed items.

#### 74 **5.1.2.3 Location Surveying**

75 The location of the GPO plot corners and seed items were surveyed by a professional land  
76 surveyor to a horizontal accuracy of +/- 1 inch and a vertical accuracy of +/- 2 inches. The  
77 location, orientation, and depth of each target was recorded and used for the GPO validation  
78 process. Target markings in the GPO grid have been and the grid returned as near as possible  
79 to its natural condition.

#### 80 **5.1.2.4 Pre- and Post-Seeding Geophysical Mapping**

81 Prior to and after emplacement of the seed items in the new test plot, geophysical mapping was  
82 conducted using EM61-MK2. This survey provided baseline response data, and confirmed the  
83 suitability of the GPO site.

### 84 **5.1.3 Function Check Area**

85 A function check area (FCA) has been constructed near the GPO to allow geophysical and UXO  
86 personnel to test sensor functionality and detection. A line of items are buried and their location  
87 and depth is made known to field crews so that they can calibrate instruments each day prior to  
88 use. Temporary FCAs may also be established in the production areas using standard test  
89 items to facilitate operational efficiency.

1 **6.0 GEOPHYSICAL INVESTIGATION PLAN**

2 This chapter provides the geophysical investigation plan for this project.

3 **6.1 UXO Safety**

4 UXO Technicians will conduct visual surveys for surface ordnance prior to the geophysical  
5 survey crew entering the areas of investigation. A metal detector will be used to ensure that the  
6 survey points are anomaly-free prior to the crew setting monuments or driving stakes. In the  
7 event that MEC is encountered, personnel will secure the immediate area, and notify the  
8 SUXOS.

9 **6.2 Personnel Qualifications**

10 Geophysical data will be acquired by an experienced two-person crew that is overseen by a  
11 qualified site geophysicist. A Geophysical Quality Control Specialist (GeoQCS) will be  
12 responsible for the quality control of the geophysical operations. The qualified geophysicist and  
13 the GeoQCS will each have a degree in geology, geological engineering, or a closely related  
14 field and a minimum of 5 years of directly-related geophysical experience.

15 **6.3 Geophysical Investigation Plan Outline**

16 The following sections detail the geophysical investigation plan to be followed for this project.

17 **6.3.1 Geophysical Mapping Tasks**

18 Geophysical operations will include the following tasks:

- 19 • Acquisition of geophysical data at the GPO. This data will be used to validate the proposed  
20 DGM procedures, the anomaly selection criteria, and to finalize DQO metrics for the  
21 production data.
- 22 • Data will be collected in the GPO by each field team prior to production mapping in the  
23 same manner as will be used during the field mapping. This data will be used to certify  
24 personnel and equipment prior to their collection of production data. The GPO will be  
25 maintained throughout the life of the project to allow the testing of new personnel and  
26 replaced or repaired equipment.
- 27 • Digital geophysical mapping in the Alpha and Bravo MRAs.
- 28 • Output of geophysical grid data packages including target maps and target lists.
- 29 • Reacquisition of all targeted anomalies using the same instrument that was used for the  
30 geophysical mapping.
- 31 • Post-intrusive QC checks of selected target locations using the same instrument that was  
32 used for the geophysical mapping to confirm removal of the source material.

33 **6.3.2 Geophysical Site Conditions**

34 This section of text describes physical site conditions that may affect the performance of  
35 geophysical instruments and/or personnel using these instruments.

36 **6.3.2.1 Past, Current, and Future Uses**

37 Past land uses at the MRSs include use as military field operations training areas, bivouac  
38 areas, and ranges. The land is currently not being utilized due to past use for military  
39 operations. **Planned future land use within MRS-5 includes mixed use and McClellan Park**  
40 **System. Figures 1-1 and 1-3 shows the extent of the McClellan Park System. All non-**  
41 **McClellan Park System areas are designated for mixed use.**

1 **6.3.2.2 Anticipated UXO, Type, Composition, and Quantity**  
2 **MEC items discovered during previous EE/CA work for MRS-5 are shown on Table 4-2.**  
3 **The only MEC item recovered in MRS-5 to date has been a Fuze, powder train time,**  
4 **M1907. However, 37mm MK2 projectile MEC has been found near the MRS boundary and**  
5 **small quantities of 75mm shrapnel and 155mm shrapnel MD as well as a variety of fuzes,**  
6 **illumination, smoke, and signal rounds have been encountered on the surface and**  
7 **subsurface at depths to 36 inches bgs (for the expended shrapnel rounds) within the**  
8 **MRS. The MEC density in MRS-5 is expected to be light to moderate.**

9 **6.3.2.3 Depth Anticipated**  
10 Previous EE/CA **and on-going remediation** results show that over 95% of MEC items are  
11 found at the surface or within 2 feet of the surface.

12 **6.3.2.4 Topography**  
13 The topography of the site consists primarily of moderately steep to very steep hills. Locally  
14 steep topography may preclude the use of digital geophysics in small areas. These areas will  
15 be cleared by UXO dig teams using hand-held analog instruments or deemed inaccessible and  
16 documented with the concurrence of MES QC personnel.

17 **6.3.2.5 Vegetation**  
18 Vegetation at McClellan consists primarily of moderately thick to heavy woods. Vegetation will  
19 be cleared of brush smaller than 3 inches in diameter prior to the geophysical mapping.

20 **6.3.2.6 Specific Geologic Conditions**  
21 The Bravo MRA is located within the Valley and Ridge province of the Appalachian Highlands.  
22 Bedrock beneath the site ranges in age from early Ordovician to Mississippian and includes the  
23 Newala and Little Oak Limestones and the Floyd and Athens shale units.

24 **6.3.2.7 Soil Conditions**  
25 Major soil associations found at McClellan include Stony Rough Land, the Anniston-Allen-  
26 Decatur-Cumberland Association, and the Rarden-Montevallo-Lehew group. Descriptions of  
27 each follow:

- 28 • Stony Rough Land is comprised of shallow, steep, and stony soils underlain by sandstone,  
29 limestone, and Talladega slate. Characterized by stony or rough land, high water runoff,  
30 and slopes over 25 percent, this soil association does not lend itself to construction without  
31 proper erosion management practices. These soils are generally unsuited to cultivation.  
32 Typical uses include woodlands, wildlife management and grazing.
- 33 • The Anniston-Allen-Decatur-Cumberland association is found in the northern and west-  
34 central portions of the cantonment area. This series is composed of deep, well-drained,  
35 level to moderately steep soils in valleys underlain by limestone and shale. The soils range  
36 from gravelly loam to silty clay loam. These soils are suitable for cultivation, but depending  
37 upon slope, may need careful management to prevent erosion. Cumberland and Decatur  
38 soils are dark reddish-brown gravelly loam developed from limestone saprolite source  
39 (SAIC, 1999).
- 40 • The Rarden-Montevallo-Lehew group is composed of moderately deep or shallow soils on  
41 ridge tops and steep slopes and in local alluvium on foot slopes or in draws. This soil group  
42 is found in the northwestern and western portions of the cantonment area. Soils developed  
43 from the residuum of shale and fine-grained, micaceous sandstone. These soils are  
44 typically reddish-brown to dark gray brown to yellow brown silt loam, clay, or silty clay (SAIC,  
45 1999).

1  
2 Soils are generally colluvial or residual in origin. This derivation of soils lends itself to reflecting  
3 the parent rock's mineralogy and chemistry. As such, magnetite and other ferrous cementations  
4 from the parent rock can result in localized areas of significant electromagnetic susceptibility  
5 and/or a high magnetic background.

#### 6 **6.3.2.8 Shallow Groundwater Condition**

7 Shallow groundwater conditions at this site may exist in creeks/drainages on a localized level,  
8 but are not expected to interfere with DGM work.

#### 9 **6.3.2.9 Site Utilities and Other Man-made Features**

10 Subsurface utilities are not expected to be regularly encountered at this site.

#### 11 **6.3.2.10 Site Specific Dynamic Events**

12 There are no known dynamic events associated with the MRS aside from afternoon  
13 thunderstorms which are common in the summer months.

#### 14 **6.3.2.11 Accessibility**

15 Remote portions of the site may only be accessible by foot or using All-Terrain Vehicles.

#### 16 **6.3.2.12 Potential Worker Hazards**

17 Potential hazards that may exist onsite are addressed in the Accident Prevention Plan in  
18 Appendix C of the PWP.

### 19 **6.3.3 Geophysical Investigation Methods**

#### 20 **6.3.3.1 Survey Type**

21 The Geophysics Contractor will collect geophysical data using parallel survey lines spaced no  
22 more than 2.5 ft. apart using a grid-based geometry.

##### 23 **6.3.3.1.1 Equipment and Navigation and Mapping System**

24 The Geophysical Contractor will conduct geophysical operations at McClellan as a  
25 subcontractor to MDA and will be directly managed by MES. The Geophysical Contractor will  
26 use an EM61-MK2, 1.0 x 0.5 meter coil to collect geophysical data over all accessible portions  
27 of each survey area. Due to dense tree canopy, traditional tape and rope methods are  
28 anticipated to be the primary method used to provide accurate data positioning. Alternate  
29 navigational/positioning techniques may be accepted if proven in the GPO. Survey data will be  
30 collected along parallel lines spaced no greater than 2.5 ft. apart. The EM61-MK2 will be  
31 operated on wheels with the coils oriented with the 1-meter axis perpendicular to line direction.  
32 An odometer wheel will trigger instrument readings at intervals of 20 cm or less. Marked survey  
33 ropes will be placed laterally across each survey grid at 25-ft intervals and will be referenced to  
34 grid corner stakes surveyed on 100-ft centers. Alternating colored marks on the ropes will aid  
35 the geophysical field teams in the collection of geophysical data in straight-lines and will also  
36 identify locations for the placement of fiducial marks within the recorded data. The geophysical  
37 and local positional data will be logged and stored in a data logger.

38 A professional land surveyor will establish 100 ft. x 100 ft. grid corners over each of the survey  
39 areas prior to the start of geophysical mapping. All local coordinates will be referenced to  
40 surveyed grid corner stakes and converted to State Plane coordinates during post processing.

1     **6.3.3.1.2     Electromagnetic Sensor**

2     The EM61-MK2 is a high-resolution time domain electromagnetic induction sensor that is  
3     capable of detecting both ferrous and non-ferrous metallic objects. In comparison with other  
4     metal detectors and magnetometers, it is much better suited for work in close proximity to  
5     buildings, vehicles, metal fences, and underground utilities. The EM61-MK2 system typically  
6     consists of two air-cored coils, a digital data recorder, batteries, and processing electronics.  
7     The EM61-MK2's transmitter generates a pulsed primary magnetic field, which then induces  
8     eddy currents in nearby metallic objects. These eddy currents are measured by the receiver  
9     coil. Secondary voltages induced are measured in millivolts (mV) at four separate time gates.  
10    The typical arrangement of the receiver coil is such that there is a vertical separation of 40 cm  
11    from the ground surface to the coil. At a minimum, geophysical data collected using the EM61-  
12    MK2 will be recorded at a rate of no less than one reading every 20 cm in wheel mode.

13    **6.3.3.1.3     Data Processing**

14    Data will be transferred from field data loggers to a field computer to assess data quality and  
15    initial editing. Data will then be transferred to The Geophysical Contractor's office for further  
16    processing and analysis using Geosoft's Oasis Montaj software.

17    **6.3.3.2 Procedures**

18    The following procedures will be accomplished during each work day of geophysical  
19    investigations:

- 20    • Morning health and safety brief.
- 21    • Equipment setup and warm up.
- 22    • Mechanical and electrical setup.
- 23    • All equipment will be warmed up for at least 5 minutes before use.
- 24    • Mobilize to survey area/grid.
- 25    • Morning QC checks and tests
- 26    • Acquire morning survey data and QC repeat data for each survey area/grid.
- 27    • Download morning survey data with initial QC check and lunch.
- 28    • Change batteries as required.
- 29    • All equipment will be warmed up for at least 5 minutes before use following lunch.
- 30    • Acquire afternoon survey data and QC repeat data for each survey area/grid.
- 31    • Afternoon QC checks and tests.
- 32    • Survey QC line.
- 33    • Download afternoon data with initial QC checks.
- 34    • Equipment breakdown and put batteries on chargers.

35    **6.3.3.3 Personnel**

36    Geophysical data will be acquired by an experienced two-person crew that is overseen by a  
37    qualified site geophysicist. A GeoQCS will be responsible for the quality control of the  
38    geophysical operations. The qualified geophysicist and the GeoQCS will each have a degree in  
39    geology, geological engineering, or a closely related field and a minimum of 5 years of directly-  
40    related geophysical experience.

41    **6.3.3.4 Production Rates**

42    The proposed work week consists of four 10-hour days. It is estimated that approximately 0.8  
43    acre will be geophysically surveyed per team, per work day. Reacquisition of targeted  
44    anomalies has been estimated at the rate of 140 targets per team, per work day. QC of  
45    intrusively investigated targets will be performed at a rate dictated by the progress of the dig  
46    teams.

1 **6.3.3.5 Data Spatial Density**

2 Sample spacing along-path will be  $\leq 20$  cm (0.33 ft.) in wheel mode. Across-path line spacing  
3 will be  $\leq 2.5$  ft.

4 **6.3.3.6 Instrument Standardization**

5 Geophysical instruments used will be field-tested daily in the FCA, or at temporary FCAs  
6 established in the production areas, to ensure that they are operating properly. Instrument  
7 standardization will generally follow the guidelines established in DID MR-005-05 Attachment B.  
8 If the standard response cannot be attained, the instrument will be re-calibrated, repaired, or  
9 replaced. The following procedures will be conducted each day:

- 10 • Warm-up time (a minimum of 5 minutes).
- 11 • Ensure personnel tests do not exceed 2.5 mV peak to peak in the third time gate or 3.5mV  
12 peak to peak in the second time gate, as appropriate.
- 13 • Perform cable shake test each time the sensor is assembled, typically in the beginning of  
14 each survey day. Monitor sensor signals for shake-induced data spikes. If data spikes are  
15 evident, a root cause analysis will be conducted by the geophysical subcontractor. Once  
16 the problem has been identified and corrected, the cable shake test will be repeated. Once  
17 the problem has been verified to have been corrected, geophysical operations may resume.
- 18 • Conduct a static background and static spike test at the beginning and end of each day,  
19 during which readings will be collected for 1 to 3 minutes. Evaluate the data from the static  
20 test for consistency and repeatability. Perform a standard spike test using a standardized  
21 metallic test item (e.g., a 2-inch tow ball or equivalent). This spike test entails the placing of  
22 the metallic item in the center of the EM61-MK2 coil using a jig to ensure repeatability.  
23 Static background data will not vary more than 2.5 mV peak to peak in the third time-gate or  
24 3.5mV peak to peak in the second time gate, as appropriate, and the response to the known  
25 target does not exceed  $\pm 20$  percent after background correction. Note that personnel and  
26 cable shake tests will typically be performed during the first minute of the static background  
27 test.
- 28 • Identify, using a line over at least one test item in the GPO plot, FCA, or temporary FCA, for  
29 morning and evening geophysical sensor and positioning system checks. During the initial  
30 GPO surveys, this line may be established outside the test plot. The data from this line will  
31 be compared to previously collected data over the same line. Sensor response amplitudes  
32 do not exceed  $\pm 20$  percent in amplitude and positional accuracies do not exceed  $\pm 20$   
33 cm for each data collection team.

34

35 Consistent with the instrument standardization metrics listed above, the DGM teams will  
36 generally perform instrument standardization and QC tests at temporary FCAs established in  
37 the production areas as follows:

- 38 • Static tests will be performed before beginning data collection for the day. The EM61-MK2  
39 operators will identify and mark, to the best of their ability, a location free of subsurface  
40 geophysical response in or around the area where data collection is to be performed. They  
41 will then collect at least one minute of data in a stationary position, insert a standard  
42 response object in the center of the coil (using a jig to standardize the item position) and  
43 continue data collection for at least one minute, then remove the object and collect at least  
44 an additional minute of data. Performing this test in the field areas offers the added ability to  
45 document the local geophysical conditions for the associated adjacent survey grids.
- 46 • Latency tests will be performed utilizing the grid corners (control points) that are marked in  
47 the field with metal survey nails. A 50-foot length line will be established centered on the  
48 control point nails. Before beginning data collection for the day, the team will collect two

1 data profiles along the line in opposite directions ensuring that the odometer wheel is in the  
2 "6 o'clock" position at the start of the line. This test will also be repeated at the end of the  
3 day, not necessarily using the same grid corners.

#### 4 **6.3.3.7 Data Processing, Correction, and Analysis**

##### 5 *6.3.3.7.1 Initial Field Processing*

6 Initial evaluation of digital geophysical data will be performed in the field by the geophysical  
7 team using Geonics software for downloading and viewing of profile lines. Data will be reviewed  
8 for complete coverage and good data quality. Data will then be exported to an ASCII format to  
9 allow contouring and processing. Once the data has been prepared and evaluated to ensure its  
10 integrity, it will be electronically transferred to the Geophysics Contractor's office for final  
11 processing and QC evaluations.

##### 12 *6.3.3.7.2 Standard Data Analysis*

13 The primary geophysical data processing and interpretation software will be the Geosoft® data  
14 processing software with the UX-Detect module. Geophysical data processing will include the  
15 following procedures:

- 16 • Conversion to State Plane Coordinates.
- 17 • Lag corrections.
- 18 • Normalization or leveling (removal of background).
- 19 • Gridding of data.
- 20 • Digital filtering and enhancement.
- 21 • Selection of anomaly picks (above an appropriate mV threshold).
- 22 • Preparation of geophysical maps, target maps, and target lists.

##### 23 *6.3.3.7.3 Advanced Data Processing*

24 No advanced data processing is anticipated at this time.

##### 25 *6.3.3.7.4 Anomaly Selection and Decision Criteria*

26 The anomaly selection criteria will be established using the mV responses that were previously  
27 recorded over the GPO targets as a guide. A target threshold will be selected that maximizes  
28 the number of seed items detected while minimizing the number of background and system  
29 noise anomalies. Targets will be selected from these maps initially by running the data through  
30 Geosoft's UX-Detect module. Each of the anomalies selected by Geosoft as a target will be  
31 analyzed by trained geophysicists, and evaluated as to their validity and position. Targets found  
32 to be invalid or incorrectly located will be removed or adjusted. Additionally, anomalies that  
33 were not selected by the UX-Detect module, yet deemed to represent a potential UXO target,  
34 will be manually selected.

35 The criteria for selecting and locating anomalies for the anomaly (or target) list include the  
36 following items:

- 37 • The maximum amplitude of the response with respect to local background conditions.
- 38 • The lateral extent (width) of the response.
- 39 • The three-dimensional shape of the response.
- 40 • The location of the response with respect to the edge of the survey area, unsurveyable  
41 areas, land features, cultural features, or utilities within or adjacent to the survey area.
- 42 • The shape and amplitude of the response with respect to the response of known targets  
43 buried in the GPO test plot.

- 1 • The shape and amplitude of the response with respect to relevant anomalies encountered in  
2 previous MEC removal grids.  
3

4 There may be areas of very strong and overlapping geophysical responses present in the  
5 production areas due to permanent structures, utilities, burial pits/trenches, reinforced concrete,  
6 former impact areas, etc. where it is not appropriate to target individual anomalies and which  
7 may require an alternative clearance methodology. These areas will be referred to as saturated  
8 response areas (SRAs). This designation is not intended to cover areas of lower amplitude  
9 overlapping anomalies (nail beds and the like) or very strong anomalies of restricted areal  
10 extent. Proposed SRA boundaries and justification will be supplied to the GeoQCS and MES  
11 for concurrence prior to finalizing the grid target list.

#### 12 **6.3.3.7.5 Delineation of Non-DGM Areas for Mag and Dig Clearance**

13 **Not all areas in a grid may be mappable due to obstructions (trees, buildings, fences etc.)**  
14 **or to safety considerations (steep slopes, water bodies, etc.). During DGM, the field team**  
15 **records on the Team PDA every stop location, the cause of data collection break, and**  
16 **restart locations along each data collection line. These notes are referenced to the gap**  
17 **location for plotting of the grid maps. During data processing, the processors make**  
18 **“track maps” which plot the locations of all data points and the data gaps along with the**  
19 **associated field comments. The data processors will delineate the extent of each data**  
20 **gap on the grid map for mag and dig clearance of the area using handheld detectors. In**  
21 **accordance with procedures initially approved for the MRS-3 Site Specific Work Plan**  
22 **(December 2008), data gaps caused by single trees with no horizontal dimension  $\geq 5$  feet**  
23 **are adequately covered by adjacent data.**

24 **Areas of elevated DGM response may be present fringing man-made grid features such**  
25 **as buildings, fences, utilities, and monitoring wells. It is generally not practical to select**  
26 **individual DGM targets within these fringing areas. The data processors will bound**  
27 **these areas on the grid map, to the extent that they exceed the boundaries of any**  
28 **associated data gaps, for clearance using handheld sensors.**

#### 29 **6.3.3.8 Target List Development**

30 The anomalies selected as targets will be exported to a Microsoft Excel file labeled target list.  
31 This file will generally conform to the *Geophysical Anomaly Dig Sheet and Target History*, as  
32 described in Attachment C of DID MR-005-05. However, the target list will be in electronic  
33 format. Targets will be identified with a unique identification that includes the survey grid ID as  
34 part of the ID. Appropriate comments or data flags will be placed on the target lists for targets  
35 which appear to be associated with surface metal noted in the grid or with obvious cultural  
36 features (structures, utilities, manholes, fence posts, survey nails, etc.) or which may be  
37 associated with data artifacts or geologic response. Initial target lists will be sorted by peak  
38 amplitude response. Targets which are located in special case areas (SRAs, under pavement,  
39 in archeological sites, etc.) will be placed at the bottom of the target lists with the appropriate  
40 comments or data flags.

#### 41 **6.3.3.9 Anomaly Reacquisition**

42 Reacquisition will be performed over all targeted anomalies using the EM61-MK2 **in analog**  
43 **mode**. Targeted x-y locations (in local coordinates relative to each grid) will be read directly  
44 from the dig sheet. The field team will then place a PVC pin flag labeled with the unique target  
45 ID at the target location. Once all the targets in a grid have been flagged, the EM61-MK2 will be  
46 slowly maneuvered over each location in two perpendicular directions, while monitoring the

1 readings for the peak response. The maximum response will be recorded and the flag will be  
2 moved to the new location, noting any offset (distance and direction) from the original target.

3 **DGM targets whose peak amplitudes reacquire at less than the demonstrated**  
4 **reacquisition threshold established in the GPO (currently 10 mV on channel 2) may be**  
5 **excluded from further intrusive investigation during reacquisition. Any target so**  
6 **excluded will be documented in the reacquisition documentation as ‘reacquired at less**  
7 **than the reacquisition threshold.**

8 If multiple distinct peaks are encountered within the search radius, the field team may add  
9 daughter targets to the dig list (as *target/DA*, *target/DB*, etc.), placing a labeled pin flag at the  
10 peak location of the daughter target and recording the peak amplitude of the anomaly. If distinct  
11 targets cannot be discriminated, a boundary (mark out) of the area of elevated response will be  
12 marked with spray paint.

13 The reacquisition team will also locate and mark with spray paint the boundaries of any non-  
14 DGM areas (*not* including single **or multiple-tree gaps**) such as unmapped steep slopes, creek  
15 beds, SRAs, and archaeological areas.

#### 16 **6.3.3.10 Using the EM61-MK2 for Anomaly Detection in Analog Mode**

17 **The EM61-MK2 has been approved to be operated in analog mode for the purpose of**  
18 **locating anomalies in certain delineated non-DGM area where field conditions did not**  
19 **permit the collection of DGM data (multi-tree gaps, slopes, etc.). Where possible in these**  
20 **areas, certified EM61-MKs and operators will be used locate metallic anomalies for**  
21 **clearance in these areas. The operator will use the grid maps, measuring equipment, and**  
22 **site features, establish and mark the boundaries of the non-DGM area. Search lanes the**  
23 **width of the EM61MK2 will be established and searched for metallic response in a lawn-**  
24 **mowing-type pattern over the non-DGM area. When a metallic response is encountered,**  
25 **the operator will interrogate the anomaly as described in Anomaly Reacquisition (Section**  
26 **6.3.3.9 above), and pin flags placed on peak amplitude location of each anomaly meeting**  
27 **the reacquired demonstrated reacquisition threshold established in the GPO (currently**  
28 **10 mV on channel 2). Before leaving each non-DGM area, the operator will mark and**  
29 **initial the areas searched on the grid map and clearly label the boundaries of any non-**  
30 **accessible areas for “mag and dig” clearance with handheld sensors.**

#### 31 **6.3.3.11 Feed-Back (Comparison of Dig-Sheets with Dig Results)**

32 Following excavation of each anomaly, the UXO contractor will record results of the intrusive  
33 investigation (i.e., scrap/ordnance type, actual location, depth, orientation, and condition) on the  
34 PDAs. Reviews of dig results will be supervised by the GeoQCS in an effort to better refine  
35 target selections and to ensure the appropriateness of the recovered objects.

#### 36 **6.3.3.12 Internal Quality Control**

37 All QC processes and procedures conducted independently, both in the field, and in the  
38 Geophysics Contractor’s office during the geophysical investigations, will be fully documented  
39 and made available upon request. The QC documentation will also be included in the final  
40 reporting. While site-specific requirements may dictate site-specific processes and procedures,  
41 the following will be adhered to in all investigations:

- 42 • All personnel conducting specific QC tasks will have the appropriate training and  
43 understanding of their responsibilities. Additionally, these personnel will have the authority  
44 to stop work and the organizational freedom to identify, evaluate, initiate, recommend or  
45 provide solutions, and approve corrective actions to ensure all work complies with stipulated  
46 contractual requirements. The GeoQCS or designee will be responsible for oversight of

1 geophysical quality control checks during fieldwork. A daily log will be maintained by the  
2 Geo Team leader(s) that will serve to document any instrument malfunction or other  
3 conditions that may adversely affect data quality. Field notes will be recorded during data  
4 collection in an effort to identify cultural items and grid specific data, in addition to any other  
5 pertinent information, in an effort to aid the off-site geophysical processor. Field notes /logs  
6 will be recorded on PDAs where possible. The Geophysical Contractor will be responsible  
7 for management and oversight of all QC data associated with post processing and  
8 deliverables.

- 9 • To assure proper positioning and data integrity (repeatability), 3 percent of all lines collected  
10 in a survey area will be repeated. If any significant discrepancies exist in the positioning or  
11 repeatability of the data, the problem will be identified and corrected. Following the  
12 corrective action, the grid will be resurveyed. Additionally, an experienced geophysicist will  
13 carefully evaluate all geophysical data for potential problems including, but not limited to,  
14 abnormal data spikes or inconsistent background values. All problems will be documented  
15 and resolved.
- 16 • A QC test line in the GPO, FCA, or temporary FCA containing seeded ordnance items or  
17 standard test items will be collected at the start and end of each day for each geophysical  
18 instrument to be operated. This exercise ensures repeatability, positional accuracy, and  
19 documents any instrument drift and functionality variations that might have occurred  
20 throughout the day. The geophysical profiles will be immediately examined and compared  
21 to data collected previously. Should any significant deviations or problems in the  
22 geophysical data be recognized, the geophysical subcontractor will immediately notify the  
23 PM and conduct a root cause analysis to identify the source of the error. The results of this  
24 root cause analysis will be brought to the attention of the PM and any areas that require  
25 rework will be discussed immediately.
- 26 • Internal QC procedures will be conducted during data processing to ensure data integrity.

27  
28 A detailed description of the Contractor QC program is included in Section 10.

### 29 **6.3.3.13 Corrective Measures**

30 If any significant discrepancies exist in the positioning or repeatability of the data, the problem  
31 will be identified, resolved, and documented.

### 32 **6.3.3.14 Records Management**

33 The Geophysics Contractor will track and account for each data file from acquisition through  
34 delivery and final reporting. All raw and processed survey data will be archived daily on the  
35 Geophysics Contractor's server and backed up on a regular basis

### 36 **6.3.3.15 Interim Reporting**

37 The Geophysics Contractor will report status of geophysical mapping to the project manager in  
38 sufficient time for inclusion in the weekly progress report.

### 39 **6.3.3.16 Map Format**

40 All delivered maps will conform to the format specified in DID MR-005-05.

## 41 **6.3.4 Geophysical Investigation Performance Goals**

42 The following three sections describe the performance goals of the geophysical investigation.

### 43 **6.3.4.1 MEC Detection**

44 The depth of detection for MEC items will be in accordance with Table 10-2 found in Section 10.

1 **6.3.4.2 Horizontal Accuracy**

2 Horizontal accuracy is discussed in the Quality Control Plan presented in Section 10.

3 **6.3.4.3 False Positives**

4 The false positive rate is expected to be less than 15 percent. Unique geologic conditions at the  
5 site, described earlier, may result in real, repeatable geophysical response to non-metallic  
6 objects. While not truly “false positives” every effort will be made to eliminate targets that do not  
7 correspond to subsurface metallic objects. If there are more than 15 percent false positives  
8 (calculated as a running average for a sector), a re-evaluation of the data and detection  
9 methods will be performed. Any and all corrective action(s) will be documented in daily QC  
10 logs.

11 **6.3.5 Geophysical Mapping Data**

12 The following sections describe the management of the geophysical mapping data.

13 **6.3.5.1 Geophysical Data and Map Packages**

14 After collection, the geophysical field data shall be provided in delineated fields as x, y, z, v(1),  
15 v(2), etc., for delivery upon request. After completion of survey and processing activities, all  
16 final geophysical maps, dig-sheets, and supporting geophysical interpretations shall be  
17 produced for delivery and posted to the project ftp site. Anomaly dig sheets in Microsoft Excel  
18 format generally following the format specified in DID MR-005-05. Maps that display the  
19 geophysical anomalies and identified physical features shall be delivered in both a .jpg or pdf  
20 and a spatially referenced format - either in a Geosoft packed .map format or an ESRI ArcView  
21 (8.x) ArcView Tiff format as appropriate.

22 **6.3.5.2 Geophysical Target Lists for Reacquisition**

23 The Geophysics Contractor will provide grid target maps and anomaly dig sheets in electronic  
24 format on PDAs for the reacquisition teams generally following the format specified in DID MR-  
25 005-05. These will include any additional targets specified during QA/QC review and any  
26 relevant comments associated with the targets. Final dig list data will be uploaded to the project  
27 database and QC'd.

28 **6.3.5.3 Anomaly Reacquisition and Marking**

29 Information collected during reacquisition (peak mV response and offset, daughter anomalies)  
30 will be added to the dig sheets. The reacquisition data will be uploaded to the project database  
31 and QC'd.

- 1 **7.0 GEOSPATIAL INFORMATION AND ELECTRONIC SUBMITTALS**
- 2 **Procedures for handling geospatial information and electronic submittals are contained**
- 3 **in Chapter 7 of the PWP.**

1 **8.0 WORK, DATA, AND COST MANAGEMENT PLAN**

2 This chapter describes how work and data will be managed and costs controlled.

3 **8.1 Project Management Approach**

4 MES has evaluated the work requirements for this MEC remediation and has developed a  
5 comprehensive approach for meeting the project objectives. MES's project management  
6 procedures are designed to effectively execute multitask projects using multiple contractors that  
7 are able to continually demonstrate quality workmanship with adherence to cost and schedule.

8 **MES and MDA have identified multiple subcontractors and established master service**  
9 **agreements. As projects and tasks are identified, the McClellan project management**  
10 **team will divide these tasks into manageable portions and select one or multiple**  
11 **subcontractors to provide a cost and schedule for issuing a task ordering agreement,**  
12 **where fixed unit pricing and production rates are stipulated. Separate work authorization**  
13 **letters will be issued to subcontractors for work in MRS-5 as it is sequenced into the**  
14 **program.**

15 **8.2 Schedule**

16 **Fieldwork for MRS-5, starting with a boundary survey, is anticipated to begin in early**  
17 **2013. As the remediation of MRS-5 has not been fully funded at this time, the remedial**  
18 **completion date is TBD.**

19 **8.3 Recurring Deliverables**

20 Subcontractors will provide MES monthly project status reports with their invoices. These  
21 reports will contain quality control, production and safety information along with projected work  
22 for the next month. These reports are consolidated and discussed biweekly during quality  
23 control conference calls with ADEM, MDA and other critical team members, as necessary, to  
24 discuss work progress and facilitate necessary work plan modifications.

25

- 1 **9.0 PROPERTY MANAGEMENT PLAN**
- 2 NOT REQUIRED.

## 1 **10.0 QUALITY CONTROL**

2 This section addresses the QC methods and procedures associated with MEC removal  
3 operations at McClellan. The overarching goals of the QC Program are to ensure that:

- 4 • Data are of known and documented quality and suitable for their intended use.
- 5 • Data collection meets the stated requirements.

6  
7 Ultimately, the benefit of adherence to the quality program will be an enhanced accountability  
8 and public confidence in the MEC remediation. The MEC QC program meets the spirit and  
9 intent of the Uniform Federal Policy for Implementing Environmental Quality Systems,  
10 (EPA/DoD/DOE, 2005).

### 11 **10.1 Introduction**

12 This section establishes procedures that ensure all work meets or exceeds the project  
13 specifications and conforms to the contract requirements and applicable regulations.  
14 Specifically, this QC section:

- 15 • Identifies QC objectives and procedures for specific project elements.
- 16 • Identifies the project QC organization, defines authorities, responsibilities, and qualifications.
- 17 • Defines project communication, documentation, and record-keeping procedures.
- 18 • Describes a continuous inspection program to examine the quality of materials, maintain  
19 standards of workmanship, identify and correct deficiencies, and provide finished products  
20 that meet or exceed contract requirements.
- 21 • Describes procedures for the management of deficiencies, nonconforming conditions, and  
22 FCRs.
- 23 • Defines procedures for project submittals and/or recordkeeping.

### 24 **10.2 Project Organization**

25 The following paragraphs describe the entire organizational structure of the MES Quality  
26 Management Team and their responsibilities during operations at McClellan. Project personnel  
27 contact numbers and organizational charts for each Contractor are presented (by task) in  
28 Appendix B of the PWP. See Table 2-1 for the general project organization.

#### 29 **10.2.1 Program Manager**

30 The Program Manager (PgM) will monitor planning, performance, and safety compliance and  
31 will serve as the primary point of contact on all programmatic matters during the project  
32 planning, execution, and post-execution phases. The PgM is responsible for the following:

- 33 • Responds to MDA and ADEM requirements and ensures that the required QC elements are  
34 addressed.
- 35 • Reviews and approves the Programmatic and Site-Specific Work Plans.
- 36 • Provides resources and oversees project management of the funding, personnel, and  
37 equipment necessary to safely conduct McClellan removal action operations.
- 38 • Maintains liaison with MES SHSM to ensure proper attention is focused on safety and health  
39 matters related to conducting MEC removal operations.

#### 40 **10.2.2 Project Manager**

41 The Project Manager (PM) will be responsible for the following:

- 42 • Manages overall contract conformance to MDA requirements and specifications, with  
43 respect to technical, cost, and schedule issues.

- 1 • Reviews all required submittals.
- 2 • Allocates sufficient and appropriate resources to ensure successful completion of the scope
- 3 of work.
- 4 • Manages all field activities including directing project staff and contractors in accordance
- 5 with the Contract requirements.
- 6 • Tracks proposed changes to the project requirements.
- 7 • Communicates directly with Contractors regarding project execution and accountability.
- 8 • Coordinates with the MES Operations Manager, UXO Quality Control Specialist (UXOQCS)
- 9 and GeoQCS to ensure compliance with standard protocols and procedures and
- 10 implementation of all project plans.
- 11 • Coordinates with the SHSM and MES Operations Manager to ensure implementation of the
- 12 SSHP.
- 13 • Resolves project quality issues.
- 14 • Procures equipment, materials, and supplies necessary for project performance.

### 15 **10.2.3 Site Operations Manager**

16 The Site Operations Manager will report directly to the PM. The Site Operations Manager will  
17 coordinate QC operations with the Project Manager. The Site Operations Manager duties  
18 include oversight of the following:

- 19 • Ensures compliance with the PWP and SSWP.
- 20 • Schedule task assignments and contractor personnel.
- 21 • Provide oversight to contractor data collection and reporting efforts.
- 22 • Performs oversight of project data.
- 23 • Ensures there are no deviations from SOPs or the scope of work.
- 24 • Documents and maintains MES personnel qualification and training.
- 25 • Ensures contractors perform their assigned tasks.
- 26 • Acts as primary spokesperson on QC matters when interfacing with external
- 27 organizations/agencies.
- 28 • Coordinates with the SHSM to ensure the quality and safety of all field activities.

### 29 **10.2.4 UXO Quality Control Specialist**

30 The UXOQCS reports directly to the Site Operations Manager on matters pertaining to QC. The  
31 UXOQCS has the authority to act independently of the Site Operations Manager in all QC  
32 matters. The UXOQCS and QC staff have the authority to stop work if operations are found to  
33 be out of compliance with contract requirements and/or specifications. UXOQCS duties include  
34 oversight of the following:

- 35 • Supervisor over all QC personnel and procedures.
- 36 • Ensures quality compliance with contract plans and specifications as defined in this Work
- 37 Plan.
- 38 • Ensures there are no deviations from SOPs or the scope or work.
- 39 • Ensures QC oversight of project plans.
- 40 • Ensures QC oversight of project data.
- 41 • Tracks and maintains corrective actions until they are resolved.
- 42 • Ensures contractors perform their assigned tasks.
- 43 • Conducts and documents daily QC inspections utilizing the 3 phase inspection of quality
- 44 control.

1 **10.2.5 Geophysics Contractor**

2 The Geophysics Contractor will provide geophysical mapping, anomaly reacquisition,  
3 geophysical QC, and data and GIS support (see Section 6).

4 **10.2.5.1 Geophysics Project Manager**

5 The Geophysics PM will be responsible for the following:

- 6 • **Responds to MES, MDA, and ADEM requirements and ensures that the required**  
7 **geophysical QC elements are addressed in the PWP and SSWP.**
- 8 • **Provides resources and oversees project management of the funding, personnel, and**  
9 **equipment necessary to safely conduct McClellan geophysics and data support for**  
10 **the MEC removal action operations.**
- 11 • Manages overall contract conformance to MDA requirements and specifications, with  
12 respect to technical, cost, and schedule issues.
- 13 • Reviews all required submittals.
- 14 • Allocates sufficient and appropriate resources to ensure successful completion of the scope  
15 of work.
- 16 • Manages all field activities including directing project staff and contractors in accordance  
17 with the Contract requirements.
- 18 • Tracks proposed changes to the project requirements.
- 19 • Communicates directly with MES regarding project execution and accountability.
- 20 • Coordinates with the MES Operations Manager, UXOQCS, GeoQCS and Geophysics Site  
21 Manager to ensure compliance with standard protocols and procedures and implementation  
22 of all project plans.
- 23 • Coordinates with the field team to ensure implementation of the SSHP.
- 24 • Resolves project quality issues.
- 25 • Procures equipment, materials, and supplies necessary for project performance.

26 **10.2.5.2 Geophysics Quality Control Specialist**

27 The Geophysics Quality Control Specialist (GeoQCS) reports directly to the Geophysics  
28 Program Manager. The GeoQCS has the authority to act independently of the Geophysics  
29 Program Manager in all geophysical QC matters. The GeoQCS and QC staff has the authority  
30 to stop geophysical work if operations are found to be out of compliance with contract  
31 requirements and/or specifications. The GeoQCS or his/her designated assistant will be on-site  
32 during the initial startup of the project and as required thereafter to ensure that operations are in  
33 accordance with project plans and specifications. The GeoQCS has stop-work authority and is  
34 responsible for the following:

- 35 • Ensures quality compliance with the geophysical aspects of the WP.
- 36 • Ensures project compliance with the work plan – paying particular attention to the technical  
37 aspects.
- 38 • Performs QC oversight of project plans.
- 39 • Performs QC oversight of project data.
- 40 • Performs QC oversight of the project database and GIS.
- 41 • Ensures there are no deviations from SOPs or the scope or work.
- 42 • Ensures the geophysical contractor performs their assigned tasks in accordance with the  
43 Work Plan and SOPs.
- 44 • Approves geophysical corrective actions to ensure all work complies with stipulated  
45 contractual requirements.
- 46 • Conducts and documents QC inspections both on- and off-site.

1 **10.2.5.3 Geophysics Site Manager**

2 The Geophysics Site Manager will be responsible for overall project day-to-day operation of  
3 geophysical operations and logistics in the field. He/she has overall stop-work authority and  
4 duties include:

- 5 • Working with the MES PM, MES Operations Manager, and the Geophysics Project Manager  
6 to plan day-to-day site activities.
- 7 • Allocating and scheduling Geo teams.
- 8 • Coordinating daily GIS and data support for the Geo teams and UXO teams.
- 9 • Serving as a resource for the Geophysics PM.
- 10 • Maintaining daily contact with MES QA personnel.
- 11 • Providing project status meetings locally at the request of MDA/MES.
- 12 • Developing project plans, reports and associated documentation.
- 13 • **QC of daily data management tasks performed by the Database Manager (as**  
14 **designated by the GeoQCS).**
- 15 • **Daily email status updates.**

16 **10.2.5.4 Database Manager**

17 The Database manager will be responsible for overall project day-to-day geophysical data  
18 management and operation of the on-site GIS. His duties include:

- 19 • Maintaining the geophysical database and database.
- 20 • Ensuring all data is entered/uploaded to the project database and GIS.
- 21 • Supporting and synchronizing the Geo and UXO team PDAs.
- 22 • Developing project data reports, maps, and associated documentation.
- 23 • Producing GIS and data status maps and reports.

24 **10.2.5.5 Task Manager**

25 **A Task Manager (TM) may be assigned by the Project Manager to handle day-to-day**  
26 **management activities. The Task Manager will report to the Project Manager, who retains**  
27 **responsibility for all Project Management tasks.**

28 **10.2.6 Contractors**

29 All contractors will report to the MES Site Management Team and will provide all personnel,  
30 equipment, and materials required for their assigned tasks. Although it is expected that  
31 contractors ensure the quality of their own work, the Site Management Team will be responsible  
32 for site supervision, inspection, and approval of all contracted work. All contractors shall agree  
33 to adhere to the procedures identified in the project plans and to follow the procedures and QC  
34 protocols designated therein.

35 **10.2.6.1 GIS Contractor**

36 The Geophysics Contractor will provide GIS and data management services both on and off site  
37 (see Section 7).

38 **10.2.6.2 Scrap Metal Removal Contractor**

39 MEC-related scrap will be sorted and disposed of by trained UXO personnel. A local Recycling  
40 contractor will be responsible for the demilitarization and recycling of MEC, scrap metal, and  
41 hard targets.

42 **10.2.6.3 Vegetation Removal Contractor**

43 The Brush Cutting and Grubbing Contractor, will provide vegetation removal as necessary.

1 **10.2.6.4 Land Surveying Contractor**

2 An Alabama licensed professional land surveyor(s), will provide land surveying services.

3 **10.3 Personnel Qualifications and Training**

4 Project staff shall be qualified to perform their assigned jobs. This will be accomplished by  
5 establishing and enforcing minimum qualification requirements for key positions, verifying initial  
6 and continued proficiency, and implementing a formal training program. Personnel training  
7 requirements are presented in the following paragraphs.

8 **10.3.1 Project Personnel Training**

9 Minimum qualification requirements for key positions on this project have been established  
10 through the review of contractual and other project-related requirements as well as use of DID  
11 OE-025.02 as a general guide. Project personnel will not be assigned to a position or job for  
12 which they do not meet the minimum qualifications. If additional assignments are made on this  
13 project, the qualifications of the assigned personnel will be evaluated and documented as  
14 prescribed herein.

15 Senior technical staff shall provide on-the-job training to newly assigned technical staff related  
16 to their job requirements and techniques and with particular emphasis on problem prevention.  
17 Prior to conducting operations, all personnel will sign the Work Plan Signoff Sheet (Appendix D  
18 of the PWP). Work performed by newly assigned staff will be monitored by the senior staff. The  
19 frequency of the monitoring will depend on the individual's demonstrated proficiency to perform  
20 assigned duties.

21 On-site training at McClellan will include such topics as (but not limited to) work plan review,  
22 unique site-specific safety hazards, first aid, operation of communication equipment, and the  
23 types of ordnance expected to be found at McClellan.

24 The Site Operations Manager will maintain records of site-specific and routine training for MES  
25 personnel and will monitor certification expiration dates to provide advance warning to the  
26 Project Manager as to when employees will require refresher training or other requirements (i.e.,  
27 physical). All contractor site personnel records and training will be located in an on-site file and  
28 will be documented on a qualification/training log that will be completed at the beginning of the  
29 project and will be updated and maintained by the contractor UXOSO and GeoQCS, as  
30 appropriate.

31 **10.3.1.1 Geophysical Team Training and Certification**

32 A **GPO** test grid that **has** geologic and topographic characteristics similar to the areas to be  
33 geophysically investigated **has been** installed at McClellan **for QC use**. This GPO will be used  
34 to test each geophysical team as a unit (equipment and operators) to ensure that proper  
35 equipment operation and survey techniques are employed and that each team is capable of  
36 achieving the required performance standards with their assigned equipment. Determination of  
37 the adequacy of the level of training of assigned staff is the responsibility of the **QA Manager**  
38 and GeoQCS. **A GPO Report has been prepared and approved. GPO addenda will be**  
39 **prepared as necessary for after action reports.** For a full description of the GPO process  
40 see Section 10.7.3.1.2 below.

41 **10.3.1.2 UXO Team Member Training and Certification**

42 **UXO Team personnel and equipment will be tested and certified in the GPO by MES QC**  
43 **personnel to ensure that proper search/operation techniques are utilized and that they**  
44 **can achieve the required performance standards with their assigned equipment before**  
45 **being allowed to commence operations.** Determination of the adequacy of the level of

1 training of assigned staff is the responsibility of the Site Operations Manager and UXOQCS.  
2 For a full description of the GPO process see section 10.7.3.1.2 below.

### 3 **10.3.1.3 Data Management Personnel Training**

4 All project personnel involved in data entry, data management, or data QC shall be trained for  
5 the specific activities for which they are responsible. Determination of the adequacy of the level  
6 of training of assigned staff is the responsibility of the Geophysics Project Manager and  
7 GeoQCS for geophysics personnel and the Site Operations Manager and UXOQCS for UXO  
8 personnel.

### 9 **10.3.1.4 Entire Process Hands-On Training**

10 At the startup of operations, and as needed as new personnel are integrated, all personnel  
11 associated with the collection and recording of DGM, reacquisition, or dig results data will go  
12 through a hands-on training session. All geophysical, UXO, and QC personnel involved with  
13 data management will participate in these hands-on training and practice sessions where the  
14 data collection, data flow process, and data recording procedures will be walked through. For  
15 DGM personnel, this will include the collection of a sample geophysical data set, and recording  
16 of data collection notes and completion of data collection forms on the PDAs. Reacquisition  
17 teams will reacquire a target data set and record the reacquisition data on their PDAs. UXO dig  
18 team personnel will undergo a hands-on training including grid geophysical map interpretation  
19 and PDA familiarization, operations, and dig results data entry.

### 20 **10.3.1.5 New Personnel/Equipment**

21 Throughout the project duration, new personnel and/or equipment may be assigned to either the  
22 geophysical or UXO team(s). Prior to team integration, **new personnel and/or equipment will  
23 be tested and certified in the GPO by MES QC personnel to ensure that proper  
24 search/operation techniques are utilized and that they can achieve the required  
25 performance standards with their assigned equipment before being allowed to  
26 commence operations.** Previously certified personnel and equipment may be rotated to  
27 different teams without recertification.

### 28 **10.3.2 Contractor Qualifications**

29 The Project Manager is ultimately responsible for verifying that employees and contractors  
30 possess the required qualifications prior to procurement. The QC staff is responsible for  
31 verifying contractor compliance with this SSWP and SOPs.

### 32 **10.3.3 Health and Safety Training**

33 Health and safety training requirements for on-site project personnel have been established in  
34 accordance with Federal and state requirements, Occupational Safety and Health  
35 Administration (OSHA) requirements for hazardous site workers (29 CFR 1910.120), and MES  
36 policies and procedures as specified in the Health and Safety section of the PWP. At a  
37 minimum, any site worker or visitor who may encounter hazardous wastes shall have completed  
38 the OSHA Hazardous Material Site Worker Training (40-hour initial training and 8-hour annual  
39 refresher). Site Supervisors must have completed the OSHA Hazardous Material Site Worker  
40 Training and 8-hour Supervisor Training. The 40-hour OSHA training may be waived for  
41 infrequent site visitors at the discretion of the project SHSM. A minimum of two field office staff  
42 and one member of each survey/investigation team shall have first aid/cardiopulmonary  
43 resuscitation (CPR) training. McClellan-specific safety training will be conducted on-site for all  
44 personnel working on UXO-related activities. Daily safety briefings (morning tailgate meetings)  
45 will be conducted and are described in the accident prevention plan (APP) in Appendix C.

1 **10.3.4 Documentation**

2 Contractor personnel qualifications are to be maintained on-site by the contractor UXOSO along  
3 with copies of all pertinent training certificates. This information will be available for periodic  
4 review by the MES Site Operations Manager or designee.

5 **10.4 Definable Features of Work**

6 The overall project objective of this project includes a number of specific activities that are  
7 considered the definable features of work for the project. The Definable Features of Work are  
8 listed in Table 10-3 with the associated inspection points and QC actions.

9 **10.5 Data Quality Objectives**

10 DQOs for this project focus on specific elements of the geophysical survey and the intrusive  
11 investigation. The following is a list of the DQOs:

- 12 • Survey/positional accuracy – Equipment Performance Criteria
  - 13 • Due to canopy cover, conventional survey methods (total station) will be used to survey
  - 14 in grid corners/boundaries. Accuracy of these systems shall be within +/- 1 inch (survey
  - 15 grade).
- 16 • Geophysical Equipment Performance Criteria
  - 17 • Target Detection System. The geophysical contractor must find 95% of all seed items in
  - 18 the GPO test grid in order to certify equipment and personnel as having successfully
  - 19 passed the GPO.
  - 20 • Target Positional Accuracy. The geophysical contractor must be able to accurately
  - 21 locate and position an anomaly within a critical radius (Rcrit) of 2.5 ft.
  - 22 • **The geophysical contractor will detect and target all blind seed items.**
- 23 • **DGM Spatial Density**
  - 24 • **The geophysical contractor must be able to achieve an along track sample density**
  - 25 **of at least 20 cm and an across track spatial density of 2.5 feet for DGM, excepting**
  - 26 **obstacles.**
- 27 • UXO Aggressive Surface/Near Surface Clearance Team Performance Criteria
  - 28 • Target Detection System. Each UXO surface clearance team must perform a daily
  - 29 instrument functional check at the FCA to verify that the instruments are working
  - 30 properly.
- 31 • **1-Foot Mag and Dig Clearance Performance Criteria**
  - 32 • **Target Detection System. The UXO contractor must certify personnel and analog**
  - 33 **instruments as able to find 95% of all 1-foot or less seed items in the GPO.**
  - 34 • **Find all detectable blind seed items.**
- 35 • Geophysical Data Integrity
  - 36 • Daily functional checks of the geophysical instruments must be within tolerances
  - 37 described in Section 6.3.3.6 **unless it is documented that this requirement cannot be**
  - 38 **met due to outside interference such as EM noise generated by power lines.**
  - 39 • Continuous recording of geophysical data (i.e., no unexplained instrument data gaps).
  - 40 • Continuous recording of positional data (i.e., no unexplained positional data gaps).
- 41 • Operational Verification of Equipment
  - 42 • All hand-held detectors and data collection and positioning systems will perform daily
  - 43 performance checks in accordance with SOPs or manufacturer's specifications at the
  - 44 FCA.
- 45 • **Clearance to Depth of Detection Performance Criteria**
  - 46 • **Target Detection System. The UXO contractor must certify personnel and analog**
  - 47 **instruments as able to find 95% of all seed items in the GPO.**

- 1 • Field inspection and interrogation of a pre-determined number of targets with an EM61-  
2 MK2 within each Unit of Production (UoP), after all the targets in the UoP have been  
3 excavated, will be performed to verify that all anomaly locations have been intrusively  
4 investigated and properly cleared by the UXO teams. The percentages listed in Table  
5 10-4 will be the minimum criteria used.
- 6 • **Find all detectable blind seed items.**
- 7 • 100% QC reacquisition and EM61-MK2 interrogation will be performed on all no-find  
8 locations.
- 9 • Ordnance Identification
- 10 • Positively identify 100% of MEC items as to type, fuze, condition, and filler based on  
11 knowledge/training/reference material.
- 12 • The UXOQCS will verify the identification of 100% of all MEC items.
- 13 • Geophysical Data Processing
- 14 • As UoPs are completed, a minimum of one grid out of each UoP will be reprocessed by  
15 the QC staff to produce a target map of anomalies and their coordinates. These QC  
16 targets will be compared with the geophysical contractor's targets. Discrepancies will be  
17 investigated and a root cause analysis will be conducted to find the extent of the  
18 potential problem (see Section 10.7.3.3 – QC Step III).
- 19 • Geophysical Confirmation Remapping
- 20 • At the discretion of MDA/MES, approximately 10-30% of areas that have been  
21 geophysically surveyed and excavated will be remapped. Specific areas and  
22 percentages to be remapped will depend upon target density and whether MEC was  
23 present. Should discrepancies (i.e., additional targets) exist, the QC Team (the  
24 GeoQCS, UXOQCS, or their designees) will conduct a root cause analysis to find the  
25 extent of the potential problem and recommend corrective action.
- 26 • Database Management
- 27 • Daily geophysical/positional data will be collected and stored in a data logger and  
28 subsequently downloaded to a personal computer. All geophysical data will be backed  
29 up daily and a copy transferred off-site for storage in accordance with the geophysical  
30 contractors' standard data protocols. MEC identification and intrusive investigation data  
31 will also be digitally recorded and backed up.

32  
33 The DQOs for clearance depth are shown in Table 10-1 below.

#### 34 **10.6 Equipment Calibration/Maintenance Requirements**

35 Equipment will be inspected and calibrated (if required) according to manufacturer's  
36 requirements prior to field use. Field equipment calibration will be documented and records  
37 kept on-site by the UXOQCS or GeoQCS, as appropriate. All equipment inspections and  
38 calibrations will be conducted by persons with specific training and experience in the operation  
39 of that equipment. Calibration will not be performed for instrumentation which is calibrated by  
40 the manufacturer and is not intended for manual calibration in the field. Equipment found to be  
41 inoperable, damaged, or out-of-calibration shall be tagged, segregated, and not used until the  
42 discrepancy has been corrected and the acceptable condition of the equipment is verified by a  
43 member of the QC staff. A copy of the instrument manuals will be located on-site.

44

1  
2

**Table 10-1. MEC Clearance Depths**

<b>Munition</b>	<b>Clearance Depth Range</b>
Mk II Hand Grenade	0 – 14 in.
37mm Projectile	0 – 14 in.
M9 Rifle Grenade	0 – 18 in.
2.36-in. Rocket	0 – 24 in.
3.5-in. Rocket	0 – 24 in.
75mm Projectile	0 – 30 in.
3-in. Stokes Mortar	0 – 32 in.
60mm Mortar Projectile	0 – 24 in.
81mm Mortar Projectile	0 – 30 in.
3.8-in. Projectile Shrapnel	0 – 24 in.
4.2-in. Mortar Projectile	0 – 36 in.
105mm Projectile	0 – 36 in.
155mm Projectile	0 – 48 in.
AT Mine	0 – 6 in.

3

#### 4 **10.7 Inspections and Communication**

5 The QC staff is responsible for verifying compliance with this QC section through the  
6 implementation of the three phases of control. This phased QC process ensures that all project  
7 activities comply with approved plans and procedures. The specific QC monitoring  
8 requirements for each Definable Feature of Work (DFW) are described in Table 10.3. This  
9 section specifies the minimum requirements that must be met and to what extent QC monitoring  
10 shall be conducted by the QC Staff. Although QC inspections of DFWs will be conducted by the  
11 QC staff, the main focus of QC inspections and audits will be on geophysical and intrusive  
12 operations as they relate to UoPs.

##### 13 **10.7.1 Three Phases of Control**

14 The QC staff will implement the three-phase control process for specific DFWs (Table 10-3).  
15 Due to the importance of the intrusive operations QC check sheets will be used by the QC  
16 Team to audit these operations that are specific to each DFW (see below). Execution of each  
17 phase of control is critical to ensure quality performance; however, the preparatory and initial  
18 inspections are of particular value in the identification and prevention of discrepancies before  
19 they become problematic. Production work will not be performed on specified DFWs until a  
20 successful preparatory and initial phase inspection has been completed and documented.

##### 21 **10.7.2 Units of Production**

22 A UoP is a contiguous number of grids that are grouped together into a manageable unit that  
23 can then be tested by the QC process. The size of a UoP will be variable and may depend on a  
24 variety of factors such as the number of targets in the area (target density), end land use,  
25 environmental characteristics including topography, vegetation, noise, personnel, detection  
26 instrument used, area investigated by which UXO team(s), etc. It is preferable for QC that,  
27 where practical, distinct teams should be associated with each UoP. It is anticipated that a UoP  
28 will consist of two to ten-grids that are 100 ft. x 100 ft. in size (except for partial grids).

29 The UoPs will initially be grouped together based on their location to one another with the  
30 overriding factor being their end land use. However, this initial grouping may be modified as  
31 other factors described above and the number of targets in each grid (and surrounding grids)

1 may override the initial “best guess” as to how to group the grids together. Therefore, final UoP  
2 grouping will be done by the Project Manager and GeoQCS only after the end land use and the  
3 number of targets in the entire area is known. **The initial UoPs for MRS-5 are shown in**  
4 **Figure 10-1 (Appendix A).** Changes to the initial UoPs and their rationale will be documented  
5 in Removal Action Report.

### 6 **10.7.3 UoP Certification Process**

7 UoP QC Certification Process tracking will be documented on the UoP Certification Tracking  
8 Spreadsheet Log (Appendix D)

#### 9 **10.7.3.1 QC Step 1, (FCA, GPO, Preparatory & Initial QC Inspection)**

##### 10 *10.7.3.1.1 Functional Check Area (FCA)*

11 The purpose of the FCA is its use as the place where the UXO and geophysical teams perform  
12 their daily function checks of their analog detectors and the EM61-MK2s prior to commencing  
13 field operations (Section 10.6). The FCA is also used to for practical demonstration of detection  
14 thresholds for buried seed items. The FCA will be constructed in close proximity to the field  
15 office or adjacent to the area of investigation. The FCA will be comprised of approximately five  
16 to ten inert items, each placed at a depth not to exceed that listed in Table 10-1. If inert items  
17 are not available, then substitute items such as cut pipe/rebar that have a mV response similar  
18 to items of interest will be used instead. Temporary FCAs may also be established in the  
19 production areas using standard test items, at the discretion of MES, in order to increase  
20 operational efficiencies and reduce congestion at the FCA.

##### 21 *10.7.3.1.2 Geophysical Prove-Out*

22 Each geophysical and UXO team will be tested through a GPO prior to commencing field  
23 operations. The GPO is discussed in more detail in Section 5. The purpose of the GPO is to  
24 demonstrate and document the site-specific capabilities of the proposed survey platform,  
25 sensors, navigation equipment, data analysis, data management and associated equipment and  
26 personnel to operate as an integrated system capable of meeting DQOs specific to that team.

27 The GPO will test and validate the following capabilities of the geophysical detection system  
28 process:

- 29 • Geophysical team data collection capabilities.
  - 30 • Transfer and post processing of data.
  - 31 • Target sheet development (target selection and location).
  - 32 • Target re-acquisition.
- 33

34 The GPO will test and validate the following capabilities of the UXO team:

- 35 • UXO team member’s ability to successfully operate the equipment.
  - 36 • UXO team member’s ability to successfully locate items of interest in the GPO.
- 37

38 The anticipated tasks to be performed during the project include DGM and intrusive  
39 investigations to remove surface and subsurface MEC hazards at the site. As such, a GPO test  
40 has been designed and constructed to reflect the field conditions and survey geometry that will  
41 be utilized. The GPO test site is not envisioned as an unchanging entity. The GPO test plot  
42 may be changed or augmented, or additional test plots constructed, in order to better evaluate  
43 the performance of geophysical equipment and methodologies reflective of the encountered site  
44 conditions, MEC items, or burial depths.

1 The type of seed items and depth of burial were determined by previous investigation of the  
2 Alpha and Bravo Areas, as documented in the Final EE/CA Alpha Area of the Redevelopment  
3 Fort McClellan, Alabama (TTFW, 2003) and Draft EE/CA Bravo Area of the Redevelopment Fort  
4 McClellan, Alabama (TTFW, 2004a). Information provided in the TTFW Final Alpha Area  
5 EE/CA Report (TTFW, 2003) and Draft Bravo EE/CA Report (TTFW, 2004) includes the  
6 recovery depths of various MEC items found during the EE/CA investigations. This site-specific  
7 data has been used to establish the depths of seed items to be placed in the GPO (Table 10-2).  
8

1  
 2  
 3  
 4  
 5  
 6  
 7  
 8  
 9  
 10  
 11  
 12  
 13  
 14  
 15  
 16  
 17  
 18  
 19  
 20  
 21  
 22  
 23  
 24  
 25  
 26  
 27  
 28  
 29  
 30  
 31  
 32

**Table 10-2. GPO Construction Information**

Munition	Expected Typical Maximum Detection Depths <sup>a</sup>	EE/CA Investigation Alpha and Bravo areas Maximum Recovery Depths <sup>b</sup>	Proposed GPO Depth Range
Mk II Hand Grenade	24 in.	6 in.	0 – 14 in.
37mm Projectile	15.6 in.	5 in.	0 – 14 in.
M9 Rifle Grenade	24 in.	2 in.	0 – 18 in.
2.36-in. Rocket	26.4 in.	18 in.	0 – 24 in.
3.5-in. Rocket	38.4 in.	2 in.	0 – 24 in.
75mm Projectile	32.4 in.	20 in.	0 – 30 in.
3-in. Stokes Mortar	33 in.	24 in.	0 – 32 in.
60mm Mortar Projectile	26.4 in.	14 in.	0 – 24 in.
81mm Mortar Projectile	34.8 in.	21 in.	0 – 30 in.
3.8-in. Projectile Shrapnel	41.8 in.	15 in.	0 – 24 in.
4.2-in. Mortar Projectile	46.8 in.	0 in.	0 – 36 in.
105mm Projectile	45.6 in.	N/A	0 – 36 in.
155mm Projectile	67.2 in.	N/A	0 – 48 in.
AT Mine	N/A	N/A	0 – 6 in.

Legend

<sup>a</sup>Typical expected maximum detection depth for geophysical instrumentation is a theoretical value based on **EM 1110-1-4009 (USACE, 2007)**. The empirical formula used to derive the maximum detection depth is  $\log(d) = 1.002 \log(\text{dia}) - 1.961$ , where d=the actual depth to the top of buried MEC (in meters) and dia=the diameter of the minor axis of MEC (in mm). For items that are not specifically listed in the USACE table, detection depths are estimated based on 11 X their diameter (as referenced in EM 1110-1-4009).

<sup>b</sup>Recovery depths from the Final Alpha Area EE/CA Report (TTFW, 2003) and Final Bravo Area EE/CA Report (TTFW, 2004a).

Grid corner survey control points for the GPO test plot were established by an Alabama licensed professional land surveyor. The locations of all seed items have been surveyed by a professional land surveyor at the time of burial to document their horizontal and vertical positions as well as depth below ground surface. The southwest grid corner has been designated as the origin point (0, 0) for a local coordinate system in feet, and the local coordinates for all buried items calculated and tabulated. Due to dense canopy cover in the McClellan MRSs, GPS instrumentation is generally not usable; and it is anticipated that GPO data will generally be collected and positioned using standard tape measure, cone, and fiducial methodologies. Alternate positioning systems, such as robotic total stations, may also be used provided that they can demonstrate acceptable data quality at the GPO.

The Geophysical Contractor will perform equipment detection and positioning tests (i.e., wheel mode and fiducials) at the FCA over known target items, location, and site conditions prior to first entering the GPO to assist in developing an initial mV threshold for targeting items in the GPO. The GeoQCS will process one geophysical team at a time through the GPO test plot.

The detection performance assessment for the geophysical detection system process will be evaluated based on the geophysical survey contractor’s ability to accurately detect at least 95 percent of the targets in two dimensions (x, y), within a Critical Radius (Rcrit) of 2.5 ft.

Each geophysical mapping team will be evaluated based on the following criteria:

- If a targeted anomaly position is greater than 2.5 ft. from the ground truth location of the target, that target will be recorded as a “no-go.” Ninety-five percent of the ground truth targets must be “go” to pass.

- 1 • If a team fails to achieve the minimum requirement, retraining may be necessary, and the
- 2 geophysical team may be allowed to retake the GPO.
- 3 • No-finds or false-positives will be recorded, but will not be part of the scoring procedure.
- 4 • Only those targets that lie within the GPO grid will be scored or become part of the
- 5 evaluation process.
- 6 • Anomalies that may be present, but were not seeded in the GPO grid by the QC staff, will
- 7 not be part of the scoring process.
- 8 • The team will successfully enter and document the survey collection and data acquisition
- 9 parameters on the team's PDA.
- 10 • A GPO report will be generated that will contain the following information:
- 11 • As-built drawing of the GPO plot.
- 12 • Pictures of the seed items during GPO installation.
- 13 • Summary of each team's procedures and GPO results (including geophysical maps and
- 14 target lists).

15

16 Each geophysical reacquisition team will be evaluated based on the following criteria:

- 17 • If a reacquired anomaly target position is greater than 2.5 ft. from the ground truth location
- 18 of the target, that target will be recorded as a "no-go." Ninety-five percent of the ground
- 19 truth targets must be "go" to pass.
- 20 • Targeting and re-acquisition parameters (anomaly strength, location, daughter targets) will
- 21 be successfully documented using the team PDAs.
- 22 • If a team fails to achieve the minimum requirement, retraining may be necessary, and the
- 23 geophysical team may be allowed to retake the GPO.
- 24 • **At the start of the project, reacquisition demonstrations and certifications will be**
- 25 **done in the GPO. As the project progresses, GeoQCS may elect to certify**
- 26 **reacquisition teams in the field area rather than the GPO. Repeated use of the GPO**
- 27 **for reacquisition demonstrations using actual field techniques (placement of pin flags**
- 28 **and spray paint) will eventually degrade the validity of GPO demonstrations. In**
- 29 **addition, reacquisition in the field areas is often significantly more challenging than**
- 30 **the relatively discrete target locations in the GPO and may provide a better**
- 31 **assessment of the skill and qualifications of the field team. GeoQCS will**
- 32 **communicate with MES for concurrence before certifying a reacquisition team in the**
- 33 **field.**

34

35 Geophysical mapping operations may commence "at risk" in advance of the GPO report,

36 pending approval of the GPO results by MES, MDA and ADEM. Intrusive findings will be

37 continually reviewed by the GeoQCS during the duration of the project to verify that the depth of

38 seed placement (in the GPO or blind seed items) as well as target mV thresholds are

39 representative of site conditions. The GPO Report is not a static document - it will be updated

40 or amended periodically as new information or results are added to it.

#### 41 *10.7.3.1.3 Preparatory Phase Inspection*

42 The Preparatory Phase of the geophysical QC inspection checklist will be used during the pre-

43 operational training step of project geophysical operations and will be performed by the QC

44 Team. This QC checklist will be used by the GeoQCS (or designee) to document that all pre-

45 operational actions (delineated in the geophysical investigative section of the work plan) have

46 been met and that each field team is properly prepared to conduct geophysical operations.

47 Punch list items of deficiencies will be documented on the checklist and reported to the MES

48 PM and geophysical contractor for immediate attention. Completed QC checklists and QC

1 surveillances will be uploaded onto the FTP site on a regular basis. Note that these inspection  
2 checklists may be customized to fit a specific feature of work and/or site conditions.

3 Work plans and operating procedures will be reviewed by the MES PM to ensure they describe  
4 pre-qualifying requirements or conditions, equipment and materials, appropriate sequence,  
5 methodology, and QC provisions. The QC staff will verify the following:

- 6 • All plans and submittals have been prepared and approved, and are available to field  
7 personnel.
- 8 • Appropriate field equipment is available, functional, and properly calibrated.
- 9 • Responsibilities have been assigned and communicated.
- 10 • The job hazards in Appendix C, Accident Prevention Plan of the PWP, have been  
11 communicated and the necessary safety measures are in place.
- 12 • Field personnel have the necessary knowledge, expertise, and information to perform their  
13 duties.
- 14 • Field personnel have demonstrated acceptable performance in the GPO, if required, prior to  
15 starting in the production areas.
- 16 • Arrangements for support services have been made and the prerequisite site work has been  
17 completed.
- 18 • Discrepancies between existing conditions and approved plans/procedures will be resolved  
19 and corrective actions taken for unsatisfactory and nonconforming conditions identified  
20 during the preparatory phase inspection. This will be verified by the PM, prior to granting  
21 approval for work to commence. Preparatory phase inspection results will be documented  
22 in the preparatory inspection checklist and/or summarized in a Daily Quality Control  
23 Report/Contractor Production Report.

#### 24 *10.7.3.1.4 Initial Phase Inspection*

25 An initial phase inspection will be performed by the QC Team the first time selected DFWs are  
26 performed. This inspection will:

- 27 • Check the preliminary work for compliance with procedures and contract specifications.
- 28 • Verify inspection and testing.
- 29 • Establish the acceptable level of workmanship.
- 30 • Check and upgrade safety compliance.
- 31 • Review the Preparatory Phase inspection to ensure that any required changes have been  
32 incorporated into site activities.
- 33 • Check for omissions and resolve differences in interpretation.
- 34 • The MES PM and QC staff will ensure discrepancies between site practices and approved  
35 specifications that have been identified are resolved before granting approval to proceed.  
36 The initial phase inspection results will be documented in the Initial Inspection Checklist and  
37 summarized in the Daily Quality Control Report/Contractor Production Report.

#### 38 **10.7.3.2 QC Step 2, Follow-up QC Inspection**

39 Follow-up QC inspections and/or surveillance will be performed on specific DFWs periodically  
40 during operations. This inspection ensures continued compliance and workmanship quality.  
41 Inspection and/or surveillance points and sampling frequency for each selected DFW are shown  
42 in Table 10-3. The QC staff will monitor the practices and operations and verify continued  
43 compliance with approved project plans.

44 Sampling frequencies in Table 10-3 are at a normal state and may be tightened or relaxed  
45 based on a variety of factors such as team performance, project duration, geophysical and  
46 intrusive investigative results, etc. If different QC Sampling frequencies are required than those

1 described below, approval of different QC sampling frequencies must first be approved by MDA,  
2 MES, and ADEM before being implemented.

3 A Deficiency Notice Report (DNR) will be completed and issued if nonconforming or deficient  
4 practices or results are detected. A Stop Work Order may also be issued depending on the  
5 severity or recurrence of the defect. Items that have been “red flagged” will be investigated  
6 using a root cause analysis by the QC staff; the results of which will be used to design the most  
7 appropriate corrective action. Discrepancies between site practices and the approved  
8 plans/procedures will be resolved and corrective actions for unsatisfactory and nonconforming  
9 conditions or practices will be verified by the QC staff prior to granting approval to continue  
10 work. Follow-up phase inspection results will be documented in the MES QC Surveillance  
11 Report.

### 12 **10.7.3.3 QC Step 3, Geophysical Data Reprocessing**

13 Using the geophysical data collected by the geophysical contractor, the GeoQCS will initially  
14 reprocess the geophysical data and generate a geophysical target map and a target list for the  
15 first five grids (or data sets) collected by each geophysical field team (at least one data set for  
16 each team must include a seed item). These QC maps and target lists will then be compared  
17 with the geophysical target map and target list generated by the geophysical data processor. If  
18 discrepancies between the maps and target lists exist, the GeoQCS and the Geophysical Data  
19 Processor will compare processing techniques. This initial duplicative process will ensure that  
20 geophysical interpretation techniques are correct and will, potentially improve whenever  
21 differences arise in an effort to exceed performance standards.

22 Once all the geophysical data for a UoP has been collected, the GeoQCS will then randomly  
23 select and reprocess the data from one of the grids that make up the UoP. This grid will be  
24 reprocessed by the GeoQCS who will select targets and compare those targets to the original  
25 anomalies identified by the Geophysics Contractor. If the GeoQCS finds targets that have not  
26 previously been selected, then a root-cause analysis will be conducted. Following that analysis,  
27 QC staff will analyze potential solutions (corrective actions) to determine which remedy (if  
28 required) is most effective in adjusting the process.

29 It is understood that minor discrepancies in target selection will exist due to the very  
30 interpretative nature of geophysical target selection; however, should major discrepancies  
31 occur, or seed items be missed, the GeoQCS will immediately notify the geophysical Project  
32 Manager, Site Operations Manager, UXOQCS and MES PM. Upon notification, a root cause  
33 analysis will be conducted by the QC Team. It is anticipated that the root cause analysis will be  
34 used to pinpoint exactly when and where the problem occurred. Work that has been conducted  
35 up to the point where the problem occurred will be accepted. Once corrective actions have  
36 been taken, if necessary, work should only be redone starting at the point where the problem  
37 occurred.

### 38 **10.7.3.4 QC Step 4, Blind QC Seeds**

39 QC seed items will be placed by the QC team throughout the site at a minimum density of one  
40 seed item per UoP to monitor the Aggressive Surface/Near Surface Clearance Operations. A  
41 subsequent set of QC seeds will also be installed at a minimum density of one seed item per  
42 UoP to monitor the One Foot and Clearance to Depth Operations.

43 The blind QC seeds are used to evaluate the overall quality of the clearance operations.  
44 Geophysical detection of the blind seeds confirms that the mapping team covered the area and  
45 the data was appropriately processed and targeted. Recovery of the blind seeds confirms that  
46 these items were appropriately reacquired and that the intrusive team cleared the anomaly and  
47 properly documented their findings. The QC criteria is to recover 100% of the blind seeds.

- 1 Upon finding a failure (i.e., missed seed item), the QC staff will issue a DNR and conduct a root
- 2 cause analysis to determine the extent of the failure and why it occurred. All the factors will be
- 3 evaluated and corrective action will be based on the root cause analysis. Rework (if required)
- 4 will be done from the point at which the problem occurred, as identified through the root cause
- 5 analysis. Additional details on the blind seeding program in discussed in Sections 10.7.4.3 and
- 6 10.7.4.4.

**Table 10-3. Definable Features of Work – QC Inspection Points/Frequency**

Definable Feature of Work	Inspection/Surveillance Point	Attribute	QC Action	Sampling Frequency	Red Flag Criteria
Prepare Plans and Reports	Review Draft, Final	Quality and implementation of technical approach, clarity of text, addressing of all scope items, and compliance with guidance and procedures	Internal review of document attributes and resolution of comments	Document submissions	Rejection or non-concurrence of <b>document</b> , excessive comments, or critical technical comments
GPO Establishment	Seed item installation	Survey accuracy and mV response of items before and after placement	Internal technical review	All items in GPO GeoQCS	Seed item cannot be detected
GPO Certification (Geophysical and UXO Teams)	Target Detection	Detect seed targets within GPO	Review GPO data	Every GPO GeoQCS	<b>Less than</b> 95% of GPO targets are detected and located within the 2.5 ft. RCrit.
	Target Positioning	Meet positioning criteria	Review GPO data	Every GPO GeoQCS	<b>Less than</b> 95% of GPO targets are detected and located within the 2.5 ft. RCrit
	False Alarm Rate	False alarm targets (anomalies identified other than seed items)	Review GPO FAR data	Every GPO GeoQCS	Metric to be established based on GPO results however, individual site conditions and geology are to be taken into account
UXO surface sweep prior to vegetation removal	Removal of surface MEC / MEC scrap / Non-MEC scrap prior to vegetation removal	Quality of surface sweep	Three-Phase QC Inspection	<b>Weekly</b> during surface sweep operations UXOQCS	Missing a MEC <b>or QC seed</b> item
Brush Clearing	Throughout	Accommodate geophysical survey	Three-Phase QC Inspection	<b>Weekly</b> as grids are cleared GeoQCS and UXOQCS	Vegetation <b>not</b> cut to acceptable levels as deemed appropriate by the GeoQCS and UXOQCS.
UXO Surface and Near Surface Clearance after vegetation is removed	Removal of MEC and Seeded items	Quality of surface <b>and near surface</b> clearance operation	Three-Phase QC Inspection, place seed items (minimum of one per UoP)	Results reviewed as grids are completed UXOQCS	Missing a MEC item or QC seed
Surveying	MRS Border and corner stake positioning	Meet positioning criteria	Three-Phase QC Inspection based on contractor's SOPs	As datasets are received <b>GeoQA</b>	Internal QC procedures are <b>not</b> being followed or that tie lines/points are <b>not</b> being recorded (including the amount of deviation)
UXO Surveyor Support	Border and corner stake placement	Check for subsurface anomalies/off-set procedures	Three-Phase QC Inspection	<b>Weekly</b> during survey operations UXOQCS	Not avoiding anomalies when placing stakes/pins

**Table 10-3. Definable Features of Work – QC Inspection Points/Frequency (Continued)**

Definable Feature of Work	Inspection/Surveillance Point	Attribute	QC Action	Sampling Frequency	Red Flag Criteria
Geophysical Investigation / Confirmation Remapping	Daily Instrument Static, Latency check	Instrument response to known standards and velocity	Review QC data and/or observe equipment start-up, pre-survey procedures, and field operations	<b>Daily GeoQCS</b>	<b>Response not within <math>\pm 20\%</math></b> of initial FCA mV responses and linear positions
	Positioning	Position within RCrit of target	Review positional data	<b>Geophysical data to be re-analyzed during QC Step III. A minimum of one grid will be sampled per UoP. If possible, the grid to be re-analyzed will contain a seed item. GeoQCS</b>	Positioning of seed items <b>not</b> found to be within RCrit (2.5 ft.) of known location
	Anomaly Selection	Anomalies chosen by data interpreter	Identify target anomalies	<b>Geophysical data to be re-analyzed during QC Step III. A minimum of one grid will be sampled per UoP. If possible, the grid to be re-analyzed will contain a seed item. GeoQCS</b>	One anomaly selection difference at or above the minimum mV response threshold established at the FCA and GPO will cause a root cause analysis and possible failure of the UoP – which would then require reprocessing
	Linear Data Density	Distance between linear data points	Measure linear data density	<b>Geophysical data to be re-analyzed during QC Step III. A minimum of one grid will be sampled per UoP. GeoQCS</b>	Linear data density <b>less than 2</b> data points per ft.

**Table 10-3. Definable Features of Work – QC Inspection Points/Frequency (Continued)**

Definable Feature of Work	Inspection/Surveillance Point	Attribute	QC Action	Sampling Frequency	Red Flag Criteria
Geophysical Investigation / Confirmation Remapping (continued)	Line Spacing	Distance between DGM survey lines	Measure line spacing	Geophysical data to be re-analyzed during QC Step III. A minimum of one grid will be sampled per UoP. GeoQCS	Line spacing exceeds 2.5 feet in local coordinates
	Blind Seeds	Identify blind seed items	Place blind seed items (minimum of one per UoP)	Seed items placed in 100% of UoPs GeoQCS	Detect and Target 100% of the seed items <b>except those in non-DGM areas</b>
	Anomaly Reacquisition	Reacquire anomaly within 2.5 ft. Rcrit	Review reacquisition data	Data to be reviewed as UoPs are completed. GeoQCS	95% of all items within 2.5 ft. Rcrit
Intrusive Investigation <b>Clearance to Depth of Detection</b>	Daily <b>EM61 MK2</b> Instrument FCA test	Instrument response to known standards	Three-Phase QC Inspection	Daily Check GEOQC	<b>Response not within ±20%</b> of initial FCA mV responses and linear positions
	<b>Daily Analog Instrument FCA test</b>	<b>Instrument response to known standards</b>	<b>Three-Phase QC Inspection</b>	<b>Weekly Check UXOQCS</b>	<b>All FCA items not detected</b>
	Excavations within a UoP	Target anomaly presence/absence	Interrogate and sample (minimum) % of completed excavations per UoP per Table 10.4	As UoPs are completed (QC Step V) UXOQCS	<b>Missing a MEC item, QC seed or a Non-MEC metallic item of critical weight and mass (of a MK2 hand grenade) at less than the performance depths specified in Table 10-1 within a 2.5 ft. radius of the original target location</b>
	<b>Investigate the non-DGM areas in grid, including data gaps 2 ft. around tree clusters and single tree gaps with any dimension ≥5 feet</b>	Verify that trees are investigated <b>and that all non-DGM data gaps are initialed on the grid map by the team leader as having been cleared.</b>	Three-Phase QC Inspection	During post investigation <b>grid inspection</b> UXOQCS	<b>Missing a MEC item, QC seed or a Non-MEC metallic item of critical weight and mass (of a MK2 hand grenade) above the performance depths specified in Table 10-1 in a non-DGM area</b>

**Table 10-3. Definable Features of Work – QC Inspection Points/Frequency (Continued)**

Definable Feature of Work	Inspection/Surveillance Point	Attribute	QC Action	Sampling Frequency	Red Flag Criteria
	False Positives	Dig Result	Review dig results and calculate false positive rate	Dig results to be analyzed for mV comparison and false positives. A minimum of one grid will be reviewed per UoP. GeoQCS	False positive rate $\geq$ 15%
	Seeded items	Excavate blind seed items	Verify blind seed items have been excavated	Verification that seed items have been located and removed will be checked as UoPs are completed GeoQCS	Missing a seed item at less than the performance depth specified in Table 10-1
Intrusive Investigation 1-Foot Mag and Dig	Daily Instrument FCA test	Instrument response to known standards	Three-Phase QC Inspection	Weekly Check UXOQCS	All FCA items not detected
	Area within a UoP	Anomaly presence/absence	Sweep, Interrogate and sample (minimum) % area per UoP per Table 10-4	As UoPs are completed (QC Step V) UXOQCS	Missing a MEC item, QC seed or a Non-MEC metallic item of critical weight and mass (of a MK2 hand grenade) at less than the performance depths specified in Table 10-1
	Seeded items	Excavate blind seed items	Verify blind seed items have been excavated	Verification that seed items have been located and removed will be checked as UoPs are completed UXOQCS	Missing a seed item
MEC-Related Scrap Inspection/Certification	MEC-related scrap inspection and certification	Prior to disposal	Three-Phase QC Inspection	Weekly, UXOSO or qualified designee (not the person doing the certification)	MEC or energetic material found

**Table 10-3. Definable Features of Work – QC Inspection Points/Frequency (Continued)**

<b>Definable Feature of Work</b>	<b>Inspection/Surveillance Point</b>	<b>Attribute</b>	<b>QC Action</b>	<b>Sampling Frequency</b>	<b>Red Flag Criteria</b>
Data Management	Intrusive investigation data	Verify that intrusive investigation data sets are complete for each of the targets prosecuted.	Three-Phase QC Inspection <b>Follow-on inspection documented on mV comparison tracking spreadsheet.</b>	<b>Daily</b> GeoQCS	Data sets are <b>not complete or accurate</b>
	Intrusive data recording and data transfer with PDA (if used)	Verify that intrusive investigation data files are present and completed for each of the targets prosecuted.	Three-Phase QC Inspection. <b>Follow-on inspection of completeness verified by email.</b>	<b>Daily</b> NAEVA Site Manager.	<b>Data not successfully transferred</b>
	Data backup and storage	Verify files to be backed-up are present on backup media/FTP site.	Three-Phase QC Inspection. <b>Follow-on inspection of upload verified by email.</b>	<b>Daily/Weekly</b> NAEVA Site Manager.	Data <b>not</b> placed onto FTP site and /or backed up on separate medium (CD/DVD)
Backfill and Site Restoration	Each <b>tract</b> as it is completed	Flagged anomalies and excavations	Verify holes are properly backfilled and flags removed	As <b>tracts</b> are completed UXOQCS	100% of <b>flags not removed or holes not backfilled</b>

1 **10.7.3.5 QC Step 5, Excavation Sampling Inspection**

2 **The Contractor (or Matrix, if self performing) will have a two work day window to perform**  
3 **an internal (QC) inspection of each grid or UoP to find and correct any deficiencies prior**  
4 **to turning the grid over to QC for the Step 5 Excavation Sampling Inspection. The**  
5 **Contractor UXOQCS may utilize an EM61-MK2 for Contactor internal QC. The Contractor**  
6 **SUXOS will document and notify the MES UXOQCS when each grid (or UoP) is complete**  
7 **and turned over for QC.**

8 Step 5 of the QC process is an inspection of the intrusive investigation. This QC step utilizes  
9 MIL-STD-1916 Verification Level III as the base (or minimum) number of targets that are to be  
10 sampled. The minimum QC sample size for a UoP is summarized in Table 10-4 (below) as a  
11 function of the sample population size. Sample populations shown in Table 10-4 can vary  
12 depending on whether the level of QC is at a normal, elevated or relaxed state. This state of  
13 QC (tightened, normal or relaxed) is dependent upon whether a UoP has previously failed this  
14 QC step in the past. If so, the project team consisting of the MDA, MES, and ADEM may  
15 choose to elevate the minimum state of QC to a tightened level of QC until such time as all  
16 involved are comfortable with returning the state of QC back to its original level. Conversely,  
17 the project team may choose to lower the state of QC if no discrepancies have been found over  
18 a lengthy period of time. QC sample populations are chosen at random from the total  
19 population.

20  
21 **Table 10-4. Excavation QC Minimum Sample Populations.**

State of QC	% of targets in the UoP that are to be checked by the QC Team*
Tightened	35%
Normal	25%
Relaxed	15%

22 \* For QC of sweep (mag and dig) operations, the applicable % of area will be QC checked

23  
24 The Excavation Sampling Inspection will verify that the geophysical target anomaly locations  
25 have been thoroughly investigated and are “electronically” cleared. The size of the minimum  
26 QC sample population is dictated by Table 10-4 above and also in accordance with MIL-STD-  
27 1916 (VL III). Below are two scenarios that illustrate how Table 10-4 and MIL-STD 1916 (VL III)  
28 are to be used together.

- 29
- 30 • Scenario 1: The level of QC has been set to “Normal”. The geophysical data was collected  
31 and a total of 60 targets were found in this UoP. According to Table 10-4 above, 25% of  
32 these targets would need to be checked by the QC Team (i.e., 15 targets). However, using  
33 MIL-STD-1916 (VL III) the QC sample population is 32. The larger of the two (15 or 32) is  
34 32 targets and as such, 32 targets now become the minimum QC sample population for this  
35 1st scenario.
  - 36 • Scenario 2: Using the same level of QC (Normal) but changing the number of targets in the  
37 UoP from 60 to 400, MIL-STD-1916 (VL III) would dictate that 32 targets would need to be  
38 checked; however Table-10-4 (above) dictates that 25% (100 targets) would need to be  
39 checked. The larger of the two (32 or 100) is 100 targets and as such, 100 targets now  
40 become the minimum QC sample population for this 2nd scenario.

41 The QC Team will reacquire, at a minimum, each of the randomly selected targets that comprise  
42 the minimum QC sample population with an EM61-MK2. During the excavation phase, once the  
UXO team has excavated a target and has successfully removed the object(s) the UXO team

1 member will leave the excavation hole open and will leave the pin-flag (with the anomaly ID) at  
2 the hole. The QC Team will then re-analyze the excavation with their EM61-MK2. Should  
3 discrepancies exist, they will be **logged by the UXOQCS**. The criticality of these discrepancies  
4 will be based specifically on what was found and the results of a root-cause analysis. The  
5 results of this root cause analysis will be used to implement corrective actions and also to  
6 determine the extent of the area that has been potentially impacted by this error should rework  
7 become necessary. Critical discrepancies would include location of metallic items that have an  
8 mV signature above the mV threshold that was established at the GPO. To clarify, MEC or any  
9 metallic object having a size and mV response similar to an item that should have been  
10 removed but instead was found by the QC Team during post excavation inspections will be  
11 considered critical discrepancies. The finding of a critical discrepancy would then trigger a root  
12 cause analysis, the results of which could make the UoP a critical non-conforming unit. If a  
13 critical nonconforming UoP is encountered, 100% of the targets in that UoP will be re-  
14 investigated by the UXO teams and the state of QC will then be elevated to a Tightened State  
15 (See Table 10-4) for the re-QC of this and subsequent UoPs. The state of QC will then remain  
16 at a Tightened Level until the situation is considered corrected by the UXO Contractor and MES  
17 allows the state of QC to return to normal. QC Step V will not be performed after the grids have  
18 been remapped.

19 **The QC Team may assign experienced EM-61 operators to dig teams (as essential QC**  
20 **personnel) to contemporaneously perform excavation sampling inspection in-grid QC,**

### 21 **10.7.3.6 QC Step 6, Target Data Comparison To Excavation Results**

22 Upon completion of all excavations in the UoP, the GeoQCS will compare target mV readings  
23 with excavation results. This quality control procedure is intended to check that the target that  
24 was excavated by the UXO team(s) corresponds to the mV response for that specific target  
25 location as shown in the geophysical data. In other words, a 50 mV geophysical target should  
26 not produce two nails during the intrusive investigation. Should this type of discrepancy  
27 between the mV response and the excavation results occur, the GeoQCS will conduct a root  
28 cause analysis. The results of this root cause analysis will be used to implement corrective  
29 actions and also to determine the extent of the area that is impacted by this error should rework  
30 become necessary.

### 31 **10.7.4 UoP Pass/Fail Criteria**

#### 32 **10.7.4.1 Geophysical Operations**

33 The geophysical survey is expected to detect and locate a variety of MEC items at various  
34 depths. Use of the USACE, Huntsville, Data Item Description MR-005-05 which specifies that  
35 items should be located to their maximum depth of detection using the 11X diameter rule will be  
36 used as a “rule of thumb” for pass/failure criteria. As discussed in EM 1110-1-4009 (USACE,  
37 2007) the 11X diameter “rule of thumb” has site-specific and item-specific limitations which need  
38 to be taken into account. Therefore, failure criteria for geophysical operations will be an  
39 anomaly that has not been targeted for excavation that has an mV threshold above that which  
40 was established at the FCA and GPO to define a target. Furthermore, final pass/failure decision  
41 of the UoP will be made on a case by case basis using the root cause analysis to examine the  
42 exact nature and extent of the error (should one occur). Rework (if required) will be done from  
43 the point at which the problem occurred onward, as identified through the root cause analysis.

#### 44 **10.7.4.2 Intrusive Operations**

45 If the QC Team finds a metallic item that has an mV response above that which was established  
46 at the FCA and GPO to define a target and this target is generally within in the 11X the diameter

1 rule (as stated in Section 10.7.4.1), this would be cause for a UoP failure. Upon finding a failure  
2 the QC staff will conduct a root cause analysis to determine the extent of the failure and why it  
3 occurred. All the factors will be evaluated and corrective action will be based on the root cause  
4 analysis. Rework (if required) will be completed from the point at which the problem occurred,  
5 as identified through the root cause analysis, forward.

#### 6 **10.7.4.3 QC Seed Items for Aggressive Surface/Near Surface Clearance Operations**

7 The MES QC team will randomly distribute metallic seed items at a minimum of one per UoP.  
8 **Seed items for this task will include inert munitions items.** QC seed items will be painted  
9 orange and affixed with waterproof ID tags stating SURFACE SEED and the seed number so  
10 that when recovered they are easily identified as seed items. Care will be taken during the  
11 placement of these items so that their location is hidden. The location of the seed items will be  
12 recorded by the QC team in a PDA to help track the recovery of all seed items. Any grid turned  
13 over as complete with a surface seed still in place, would be cause for a UoP failure. Upon  
14 finding a failure the QC staff will conduct a root cause analysis to determine the extent of the  
15 failure and why it occurred. All the factors will be evaluated and corrective action will be based  
16 on the root cause analysis. Rework (if required) will be completed from the point at which the  
17 problem occurred, as identified through the root cause analysis, forward.

#### 18 **10.7.4.4 QC Seed Items for Clearance to One Foot and Clearance to Depth** 19 **Operations**

20 In addition to the UoP failure criteria for geophysical and intrusive operations as described  
21 above, the MES QC team will heavily seed the areas to be investigated with metallic objects.  
22 Blind QC seed items will be placed by the UXOQCS and GeoQCS (or designees) throughout  
23 the site at a density of a minimum of one seed item per UoP. QC seed items will be painted  
24 orange and affixed with waterproof ID tags stating GEO SEED and the seed number so that  
25 when excavated they are easily identified as seed items. Care will be taken during the  
26 placement of these items so that their location is very well hidden. The location of the seed  
27 items will either be surveyed in by a licensed surveyor or their location will be measured from  
28 corner stakes using tape measures. Once the geophysical data has been collected and target  
29 lists have been generated, the GeoQCS will use the GIS to compare the seed item locations to  
30 the geophysical target locations. A seed item will be counted as having been found if the  
31 geophysical data position of the seed item is within a 2.5 ft. radius of its actual location. This  
32 seed item test is intended to verify that both the geophysical and intrusive investigation are  
33 working properly. Upon finding a failure (i.e., missed seed item), the QC staff will conduct a root  
34 cause analysis to determine the extent of the failure and why it occurred. All the factors will be  
35 evaluated and corrective action will be based on the root cause analysis. Rework (if required)  
36 will be done from the point at which the problem occurred, as identified through the root cause  
37 analysis.

#### 38 **10.7.5 Additional Inspections**

39 At the discretion of MES, additional inspections may be implemented on the same DFW. Such  
40 instances may be:

- 41 • Unsatisfactory work, as determined by MES.
- 42 • Change in key personnel or resumption of work after a substantial (2 weeks or more) period  
43 of inactivity.
- 44 • Changes to the project scope of work/specifications.

1     **10.7.6 Geophysical Confirmation Remapping**

2     After a UoP has successfully passed the six-step UoP certification process, it is then eligible for  
3     geophysical confirmation remapping and intrusive investigation of any targeted anomalies. This  
4     inspection is the digital geophysical remapping of grids (or portions of grids) within a UoP (or  
5     may include multiple UoPs). It is anticipated that selection of the areas to be geophysically  
6     remapped will be selected based on intrusive investigation results and target densities. The  
7     amount of area that is to be remapped is at the discretion of the project team, consisting of the  
8     MDA, MES and ADEM; however, the amount of area is anticipated to be on the order of  
9     approximately 10% of **MRS-5**.

10    **10.7.7 Safety Inspections**

11    Both the SHSM and the contractor UXOSO will perform periodic safety inspections throughout  
12    the project. The inspections will evaluate site operations, which will be reported on the Daily  
13    Quality Control Report/Contractor Production Report.

14    The contractor UXOSO will be adequately experienced and trained to identify and correct any  
15    deficiencies in site operations. Any deficiency and correlating correction will be duly noted in  
16    the Daily Quality Control Report/Contractor Production Report. The information will include the  
17    area of deficiency, type of deficiency, corrective action to be taken or which has been taken, the  
18    responsible party for corrective action, date of follow-up inspection(s), and signature of the  
19    investigating person(s).

20    All on-site inspections will be considered a matter of record for the project. The inspections will  
21    be filed in MES QC files, submitted in the specified reports and uploaded onto the project portal  
22    site. Summary tables will also be presented to facilitate contract reporting as required.

23    **10.7.8 Surveillance of Contractor Activities**

24    The Site Operations Manager will be responsible for oversight of all surveillance activities  
25    performed by contractors. Discrepancies associated with contractor work will be communicated  
26    to the contractor for resolution. The Site Operations Manager and his staff have the authority to  
27    act directly with contractor representatives on routine QC activities.

28    **10.7.9 Project/Quality Control Meetings**

29    After the start of field work at McClellan, **MES** will conduct **project/QC meetings or**  
30    **teleconferences on approximately** a biweekly basis with **ADEM and relevant team**  
31    **personnel and stakeholders**. At a minimum, the following shall be accomplished at each  
32    meeting:

- 33    • A review of the minutes of the previous meeting.  
34    • A review of the current schedule.  
35    • Rework items identified since the last meeting.  
36    • Rework items completed since the last meeting.  
37    • A review of the status of submittals.  
38    • A review of the work to be accomplished in the next two weeks and the documentation  
39    required.  
40    • Resolution of any QC and production problems.  
41    • Discussion of outstanding deficiencies and/or nonconformance issues.  
42    • Changes in procedure.

43  
44    QC meeting minutes will be forwarded to all appropriate parties within 2 days of the meeting.  
45    The minutes will document the parties present and their affiliations, the topics of discussion,  
46    action items identified and responsible party, as well as other QC-related issues.

## 10.8 Deficiency Management

MES and the Geophysics Contractor's Quality Improvement Process comprise the internal systems that evaluate the quality program's effectiveness in ensuring and continually improving the quality of work. The primary goal of the Quality Improvement Process and the QC program as defined in this document is to prevent deficiencies or nonconformances and facilitate continual process improvement. To the extent that the first of these goals is not achieved, identified deficiencies or nonconformances will be corrected in a timely and cost-effective manner and with the intent of preventing their recurrence. This includes provisions for preventing quality problems and facilitating process improvements as well as identifying, documenting, and tracking deficiencies until corrective actions have been verified.

### 10.8.1 Deficiencies and Nonconformance

The UXOQCS will be notified of all deficiencies and nonconformance conditions identified during the course of the field activities to ensure that each of these occurrences is documented, reported, and tracked, and that corrective actions are taken and follow-up verification is conducted.

The UXOQCS will include the identified deficiencies and nonconforming conditions in the DQCR noting the items found to be deficient or nonconforming; the date; time and location; the person who identified the deficiency or nonconformance; and the status of the item to which the deficiency applies. If the deficiency has the potential to result in the need for rework or jeopardizes the quality of future work to the extent that rework may be required, the UXOQCS will stop work or recommend and implement immediate corrective action to address the deficiency.

When an item is identified as deficient or nonconforming, the UXOQCS will describe the item and/or condition in the DQCR, complete a deficiency notice (DN) or nonconformance report (NCR). The forms provide documentation on the status of the deficiency or nonconformance and include the documented history of the problem as corrective action proceeds. Copies of the DN and NCR forms are included in Appendix D, Forms. The UXOQCS will update the status of the deficiency when there is a change in status. Before the work activities of the day begin, the UXOQCS will note the deficiencies or nonconformances that require follow up verification that day. New or changed status will be entered into the DQCR at the end of each day. The DQCR will include a report on each nonconformance or deficiency that was completed and closed out for that day.

### 10.8.2 Root Cause Analysis

Both the DN and the NCR forms contain an area for the entry of information regarding the cause of the problem and the proposed resolution. The determination of the root cause of a deficiency or nonconformance is an integral part of the QC process. Root cause analysis will be made by the UXOQCS in conjunction with other appropriate site personnel such as the GeoQCS, the Site Operations Manager, and the Project Manager. Criteria considered in the analysis will include but not be limited to:

- Staff qualifications and training.
- Adequacy of procedures.
- Adequacy of equipment.
- Adequacy of QC measures.

Input will be obtained as necessary from field staff and technical advisors in order to identify the factors which led to the problem.

1 The root cause is always “upstream” from where the problem was detected. Two strategies that  
2 will be employed for determining the root cause of a deficiency or nonconformance for this  
3 project are: (a) tracing the problem back to the source, and (b) evaluation of the cause using  
4 basic questions such as who, what, when, where, why, and how. Why is probably the most  
5 beneficial question when attempting to arrive at a root cause. This question may need to be  
6 asked multiple times before the root cause is identified. For example, “*Why did A happen?*”  
7 Answer: “*Because of B.*” “*Why did B happen?*” Answer: “*Because of C.*” This process is  
8 carried on until the real cause is identified.

9 Root cause analysis is a process designed for use in investigating and categorizing the root  
10 causes of events with safety, quality, and production impacts. Root cause analysis is a tool  
11 designed to help identify not only what and how an event occurred, but also why it happened.

12 It is anticipated that the root cause analysis will be used to pinpoint exactly where the system  
13 failed. Work that has been conducted up to the point of system failure will be accepted, and  
14 once corrective actions have been taken, rework (if necessary) should only be redone from the  
15 point of system failure on.

### 16 **10.8.3 Corrective Action**

17 Following the root cause analysis, the UXOQCS will perform analysis of potential solutions  
18 (corrective actions) to determine which remedy is most effective in correcting the problem. This  
19 process will include all appropriate staff and will be documented via meeting notes and  
20 information listed in the proper sections on the DN or NCR. Potential remedies considered will  
21 include:

- 22 • Supplemental staff training.
- 23 • Changes of equipment or modification of equipment currently in use.
- 24 • Acquisition of supplemental equipment.
- 25 • Implementation of new procedures or modification of existing procedures.
- 26 • Changes in QC procedures.

27  
28 Final approval of all remedies will be the responsibility of the MES PM and will be made with the  
29 concurrence of other stakeholders, as appropriate.

30 Successful implementation of corrective action will be documented by the UXOQCS in the  
31 appropriate areas of the DN or NCR. This documentation will be supported by changes to the  
32 inspection procedures or schedule as warranted (i.e., the UXOQCS will not certify that  
33 corrective action has been taken until inspection of the actions and the resulting changes in the  
34 program are complete).

35 All deficiencies and nonconformances must be corrected prior to the product being delivered to  
36 the customer. If the identified condition can be corrected quickly on the spot, if it is an isolated  
37 trivial issue, and a system is in place for preventing recurrence, the condition may be  
38 documented on the surveillance report as corrected on the spot without issuing a DN or NCR.  
39 For example, if while conducting review of UXO Intrusive forms it is determined that one form is  
40 missing the date, this is an isolated human error. The form can be corrected and the correction  
41 noted in the surveillance report. When the identified deficiency is determined to be other than  
42 trivial, or is not an isolated case, then the process must be carried further. If the deficiency is  
43 minor in nature and not problematic throughout the process, a DN will be issued. If the problem  
44 is such that overall quality of the product is affected and/or the problem is widespread, then an  
45 NCR will be issued. If the deficiency has the potential to result in a need for rework or  
46 jeopardizes the quality of future work to the extent that rework may be required, the UXOQCS

1 will stop work or recommend and implement immediate corrective action to address the  
2 deficiency.

### 3 **10.8.4 Completion of Inspection Punch List**

4 Completion inspections conducted by the UXOQCS typically result in the development of a  
5 completion inspection “punch list” of items that do not conform to approved designs, plans, and  
6 specifications. During the course of each completion inspection the UXOQCS will document  
7 items of non-compliance in a punch list that will serve as input to the UXOQCS file for items  
8 requiring corrective action. The file will serve as the tracking system for the follow-up of open  
9 items and will identify when they are completed or closed out.

### 10 **10.8.5 Notification**

11 The MES Project Manager will be informed immediately of the identification and progress  
12 towards the resolution of deficiencies and nonconforming items and/or conditions. This is to be  
13 accomplished through the reporting requirements stated in implementing procedures and/or  
14 plans, through attendance at coordination meetings or direct contact.

### 15 **10.8.6 Continual Improvement**

16 Project staff at all levels will be encouraged to provide recommendations for improvements in  
17 established work processes and techniques. The intent will be to identify activities that are  
18 compliant but can be performed in a more efficient or cost-effective manner. Typical quality  
19 improvement recommendations include identifying an existing practice that should be improved  
20 (e.g., a bottleneck in production) and/or recommending an alternative practice that provides a  
21 benefit without compromising prescribed standards of quality. Project staff will bring their  
22 recommendations to the attention of project management or the QC staff through verbal or  
23 written means. However, deviations from established protocols will not be implemented without  
24 prior written approval by the Project Manager and concurrence of UXOQCS. Certain deviations  
25 may require ADEM approval. When a staff-initiated recommendation results in a tangible  
26 benefit to the project, public acknowledgement shall be given by the Project Manager and the  
27 staff personnel that initiated the recommendation. Field work variances will be noted on the  
28 Field Change Request Form (attached below).

### 29 **10.9 Field Logbook**

30 A field logbook will be assigned to personnel as required for documenting details of field  
31 activities during QC monitoring activities. The information in the log book is intended to serve  
32 as a memory aide in the preparation of the Daily Quality Control Report/Contractor Production  
33 Report and in addressing follow-up questions that may arise.

### 34 **10.10 Quality Control Certification Statement**

35 Each Daily QC and Contractor Production Report shall contain the following statement attested  
36 to by the QCM:

37 “I certify that the above report is complete and correct and that I, or my authorized  
38 representative, have inspected the work performed this day by MES (and each contractor) and  
39 have determined that all materials, equipment, and workmanship are in strict conformance with  
40 the plans and specifications except as may be noted above.”

### 41 **10.11 Quality Control Forms**

42 The forms and checklists listed below are to be used at the discretion of the QC Staff and can  
43 be found in Appendix D of the PWP:

- 44 • Work Plan Signoff Sheet.

- 1 • Geophysical Investigation QC Check Sheet.
- 2 • Intrusive Investigation QC Check Sheet.
- 3 • General QC Surveillance.
- 4 • DN Report.
- 5 • NCR.
- 6 • DN/NCR Log.
- 7 • Field Change Request Form.
- 8 • Field Change Request Log.
- 9 • Daily QC Report.
- 10 • mV Comparison Tracking Spreadsheet Log
- 11 • UoP Certification Tracking Spreadsheet Log
- 12 • DGM QA/QC Tracking Spreadsheet Log

- 1 **11.0 ENVIRONMENTAL PROTECTION PLAN**
- 2 **The Environmental Protection Plan is contained in Chapter 11 of the PWP.**

1 **12.0 INVESTIGATION-DERIVED WASTE**

- 2 Investigation-derived waste (IDW) in the form of MEC scrap and non-MEC scrap will be  
3 generated during this remediation. Handling of this IDW is discussed in Section 2.5.5.1.

- 1 **13.0 INTERIM HOLDING FACILITY SITING PLAN**
- 2 NOT REQUIRED

#### **14.0 RECOVERED CHEMICAL WARFARE MATERIALS PLAN**

Recovered chemical warfare materiel (RCWM) was encountered during MEC remediation in Southern Alpha. Two intact bottles one with "H" etching later confirmed as sulfur mustard fill, and one with "DM" etching later confirmed as adamsite fill from a Chemical Agent Identification Set (CAIS) were recovered during intrusive operations. These items were all destroyed by the Army. A mustard vial was also found in the T-38 area of the Alpha MRA, this site has been designated as no further action with respect to MEC remediation. Additionally, a Livens smoke round was found in the Southern Alpha MRS and Livens rounds have been used for CWM in the past. If suspected RCWM is encountered during any phase of work, MES will immediately cease all operations, withdraw upwind from the work area, and notify the USACE Transition Force. If the USACE Transition Force is not onsite, it is the responsibility of MES to contact local law enforcement so that they may contact the EOD unit assigned to the area for response, the **789th** EOD Detachment stationed at Fort **Benning**, Georgia. If the local EOD response unit determines that the item is RCWM, they will notify the 20<sup>th</sup> Support Command and 22<sup>nd</sup> Chemical Battalion Technical Escort Unit (TEU) through official Department of the Army channels. MES will maintain a security watch over the suspect item until relieved by competent authority. Once the RCWM item is eliminated, and the site stabilized, MES will direct the MEC removal operation, suspend operations until further notice, or begin demobilization.

## 15.0 REFERENCES

- Alcohol, Tobacco, and Firearms (ATF), 2006. User of High Explosives License; License number 9-CA-081-33-6C-00464.
- ATF, 2003. 5400.7. Alcohol Tobacco and Firearms Explosives Laws and 27 Code of Federal Regulations (CFR) Part 55, Alcohol, Tobacco Products and Firearms. Commerce in Explosives.
- 29 CFR 1910. Occupational Health and Safety Standards.
- 29 CFR 1910.120. Hazardous Waste Operations and Emergency Response.
- 29 CFR 1926. Safety and Health Regulations for Construction.
- 40 CFR, Protection of Environment, 1986. Parts 260-299, Hazardous Waste Management System.
- 49 CFR Parts 100 to 199, Transportation. Research And Special Programs Administration, Department Of Transportation.
- Army Regulation (AR) 385-10, 2000. Army Safety Program
- AR 385-16, 2001. System Safety Engineering and Management
- AR 385-64, 2000. US Army Explosives Safety Program
- AR 200-1, 1990. Environmental Protection and Enhancement
- Department of the Army (DA), 1999. Pamphlet (PAM) 385-64, Ammunition and Explosives Safety Standards.
- Department of Defense (DoD), 1997a. 4145.26-M, Contractor's Safety Manual for Ammunition and Explosives.
- DoD 1997b. 4160.21-M Defense Materiel Disposition Manual
- DoD 1997c. 6055.9-STD, Ammunition and Explosives Safety Standards.
- DoD Explosives Safety Board (DDESB), 2003. Technical Paper 16. Methodologies For Calculating Primary Fragment Characteristics.
- DDESB, 2007. Technical Update. Implementation of DDESB Guidance on Minimum Separation Distances for Unintentional Detonations, 11 September 2007.
- Environmental Chemical Corporation (ECC), 2006a. Final Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.
- ECC, 2006b. Amendment 1 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.
- Environmental Science and Engineering, Inc., 1998. Environmental Baseline Survey, Fort McClellan, Anniston, Alabama, January, 1998.
- U.S. Environmental Protection Agency (EPA), DoD, DOE, Intergovernmental Data Quality Task Force, 2005. Uniform Federal Policy for Implementing Environmental Quality Systems. Evaluating, Assessing, and Documenting Environmental Data Collection/Use and Technology Programs.
- International Fire Code (IFC), 2003. Chapter 33, Explosives and Fireworks, as adopted by the City of Anniston.

Matrix Environmental Services, LLC. (MES), 2004. Site-Wide Digital Geophysical Mapping Quality Assurance Plan, McClellan, Anniston, Alabama.

MES, 2005. Final Engineering Evaluation and Cost Analysis (EE/CA) Action Memorandum Alpha Area Munitions and Explosives of Concern, McClellan, Anniston, Alabama.

MES, 2006. Draft Final Engineering Evaluation and Cost Analysis (EE/CA) Action Memorandum Bravo Munitions Response Site MRS-1 and Industrial Access Road, McClellan, Anniston, Alabama.

MES, 2007a. Revision 1 to Final Program-Level Work Plan, Munitions and Explosives of Concern Remediation, Alpha and Bravo Munitions Response Areas of McClellan, Anniston, Alabama.

MES, 2007b. Final Engineering Evaluation and Cost Analysis (EE/CA) Action Memorandum Bravo Munitions Response Site MRS-3, McClellan, Anniston, Alabama.

MES, 2007c. Amendment 2 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.

MES, 2007d. Amendment 3 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.

MES, 2008a. Amendment 4 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.

MES, 2008b. Amendment 5 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.

**MES, 2008c. Final Engineering Evaluation and Cost Analysis (EE/CA) Action Memorandum Bravo Munitions Response Site MRS-6, McClellan, Anniston, Alabama.**

**MES, 2009a. Amendment 6 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.**

**MES, 2009b. Amendment 7 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.**

**MES, 2010a. Final Engineering Evaluation and Cost Analysis (EE/CA) Action Memorandum Bravo Munitions Response Site MRS-8, McClellan, Anniston, Alabama.**

**MES, 2010b. Final Engineering Evaluation and Cost Analysis (EE/CA) Action Memorandum Bravo Munitions Response Site MRS-4, McClellan, Anniston, Alabama.**

**MES, 2010c. Amendment 8 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.**

**MES, 2010d. Amendment 9 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.**

**MES, 2010e. Amendment 10 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.**

**MES, 2010f. Amendment 11 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.**

**MES, 2012a. Amendment 12 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.**

**MES, 2012b. Amendment 13 to Conventional Explosives Safety Submission (ESS) for Portions of Alpha and Bravo Munitions Response Areas, Fort McClellan, Alabama.**

MIL-STD-1916, 1996. DoD Preferred Methods for Acceptance of Product.

National Historic Preservation Act (NHPA) (Public Law 93-91).

National Security Agency (NSA), 1993. The Military Showplace of the South, Fort McClellan, Alabama: A Historic Building Inventory.

SAIC, 1999, Remedial Investigation/Baseline Risk Assessment Report, Fort McClellan, Alabama.

SDSFIE, 2003. GIS Technology Center Spatial Data Standards for Facilities, Infrastructure and Environment.

Tetra Tech Foster Wheeler, Inc. (TTFW), 2003. Final Engineering Evaluation/Cost Analysis Alpha Area of the Redevelopment Fort McClellan, Alabama.

TTFW, 2004a. Draft Engineering Evaluation/Cost Analysis Bravo Area of the Redevelopment Fort McClellan, Alabama.

TTFW, 2004b. Final Letter Report, Task Order 22, Time Critical Removal Bravo Area Dog Kennels, Ordnance and Explosive Response at Fort McClellan, Alabama.

**TTFW, 2004c. Draft Final Engineering Evaluation/Cost Analysis Charlie Area of Fort McClellan, Alabama.**

Tetra Tech EC, Inc., 2006. Final Site-Specific Final Report for the Water Tank Construction Sites, Bravo Area, Fort McClellan, Alabama.

U.S. Army Corp of Engineers (USACE) Archives Search Report (ASR) Fort McClellan Anniston, Calhoun County Alabama, 1999a. Findings.

USACE, 1969. TM 9-1300-200, Ammunition General.

USACE, 1990. TM 9-1300-214, Military Explosives.

USACE, 1997. TM 60A-1-1-31, EOD Disposal Procedures.

USACE, 1998. HNC-ED-CS-5-98-7, Use of Sandbags for Mitigation of Fragmentation and Blast Effects Due to Intentional Detonation of Munitions.

USACE 1999a. Archives Search Report (ASR) Fort McClellan Anniston, Calhoun County Alabama, Findings.

USACE 1999b. Archives Search Report (ASR) Fort McClellan Anniston, Calhoun County Alabama, Conclusions and Recommendations.

USACE, 1999c. CEHNC-OE-CX 200-1c.

USACE 2000. Ordnance and Explosives Directorate publication, Procedures for Demolition of Multiple Rounds (Consolidated Shots) on Ordnance and Explosives (OE) Sites.

USACE, 2003a. Data Item Description (DID) MR-005-04, Explosives Siting Plan.

USACE, 2003b. DID MR-005-05, Geophysical Investigation Plan.

USACE, 2003c. EM 385-1-1. Safety - Safety and Health Requirements.

USACE, 2003d. ER 385-1-92, Safety and Occupational Health Requirements for Hazardous, Toxic, and Radioactive Waste (HTRW) Activities.

USACE, 2004a. DID OE-025.02, Personnel Work Standards.

USACE, 2004b, EM 385-1-95a, Basic Safety Concepts and Considerations for Munitions and Explosives of Concern (MEC) Response Action Operations, dated 27 August 2004





USACE, 2007. EM 1110-1-4009, Military Munitions Response Actions.

**USACE, 2008. EM 385-1-97, Explosives Safety and Health Requirements Manual.**

**USACE, 2011. HNC-ED-CS-S-98-7 Amendment 1, Use of Sandbags for Mitigation of Fragmentation and Blast Effects Due to Intentional Detonation of Munitions, dated February 2011.**

USACE Technical Manual (TM) 60, Year. Series Publications as applicable.

**Appendix A**  
**Figures**



- Legend**
- MRS-5 Boundary
  - Bravo MRS
  - McClellan Park System
  - Charlie
  - Roads
  - Streams
  - Contour Lines (10 foot interval)




**FIGURE 1-1  
MRS-5 LOCATION**


McClellan  
Anniston, Alabama




FILE: G:\gis\_projects\Fort\_McClellan\03\_094\_007\active\apps\MRS5\Work\Plan\Figure 1-1\_LocationMap.mxd, 11/8/2012, jpf\_cdm




Alabama









Calhoun County




Area Enlarged Above



**Legend**


-  MRS-5 Boundary
-  Roads
-  Bravo MRS
-  Streams
-  Charlie
-  McClellan Park System





**FIGURE 1-2  
MRS-5 SITE FEATURES MAP**

McClellan  
Anniston, Alabama





MRS-5 = 232 ac  
 5-A = 50 ac  
 5-B = 38 ac  
 5-C = 33 ac  
 5-D = 57 ac  
 5-E = 54 ac  
 Full Grid = 209 ac  
 Partial Grid = 23 ac  
 Not Park = 121 ac  
 Park - 111 ac



**Legend**





- Bravo MRS
- MRS-5 Boundary
- Grid Network
- Clearance to depth of detection tracts (Non Park)
- Clearance to 1 foot tracts (Park)
- McClellan Park System
- Charlie
- Contour Lines (10 foot interval)
- Roads



**Figure 1-3  
MRS-5 Tract and Grid  
Network Map**

McClellan  
Anniston, Alabama





**Legend**

- MRS-5 Boundary
- Grid Network
- Tracts
- Bravo MRS
- UOP Designation
- Roads
- McClellan Park System
- Charlie
- Contour Lines (10 foot interval)

0 300 600 Feet

**Figure 10-1**  
**MRS-5 UOP Designation Map**  
 McClellan  
 Anniston, Alabama



**Appendix B**  
**Emergency Points of Contact**  
**(See the PWP)**

**EMERGENCY CONTACT LIST**

ORGANIZATION	CONTACT PERSON	NUMBER(S)
<b>911</b>		<b>911</b>
789th EOD Fort Benning		706-545-4154 – (24hr) 706-545-5372 –Operations 706-545-7117 - Admin
Alabama Department of Environmental Management	Tracy Strickland	334-271-7738
	Julie Ange	334-270-5646
	Brandi Little	334-274-4226
Alabama Dept. of Public Safety EOD Investigations	Corporal Thad Snyder	256-435-5873 – Office 256-223-2978 – Cell 256-435-3521 – 24 hrs
Anniston Fire	Chief Bill Fincher	256-231-7647 - Office 256-231-7644/7645 - Main
Anniston Police	Chief John Dryden	256-238-1800 - Main
ATF	Report Stolen Explosives	800-800-3855
Calhoun County Sheriff	Sheriff Larry Amerson	256-236-6600 - Main
Cobra-Homeland Security	Bruce Greene	256-847-2061 - Office 256-310-2902- Cell
	Leo Usry	256-847-2514 – Office 256-310-8113 - Cell
Dynamic Security	Shannon Sullivan	256-453-9922 - Cell
	Tom Pelham	256-239-6266 - Cell
MDA	Robin Scott	256-236-2011 -Office 256-473-5779- Cell
Matrix Environmental Services (MES)	Site Office Mgr – <b>Gerald Hardy</b>	256-847-0780
	Project Mgr – Jason Soth	256-453-9424 - Cell
	Site Operations Mgr - Cecil Taylor	256-310-8004 - Cell
	Program Mgr – Richard Satkin	719-575-1011 – Office 404-414-7054 – Cell
	UXOQC – Henry Wallace	256-453-9424 - Cell
	UXOQA – Anthony O'Shaughnassey	256-454-4569 - Cell
Poison Control		800-292-6678
Range Control		847-3037 / 3038 / 3039
Transition Force	Scott Bolton	848-3845 – Office 423-280-6926- Cell
	Joe Ostrander (Security)	848-5680 - Office
US Fish & Wildlife	Sarah Claridy	848-6833 – Office

## **Appendix C**

### **Accident Prevention Plan (APP)**

**(The APP has been superseded by the most recent version of the McClellan Health and Safety Plan)**

**Appendix D**  
**Forms**  
**(See the PWP)**







**Appendix E**  
**SOPs**  
**(See the PWP)**