

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 1																									
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 11 Jun 2014 - Wednesday																									
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2																									
	PIPELINE		DAYS PER WEEK 7																									
	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="2">SIZE</th> <th colspan="3">HORSEPOWER</th> <th colspan="3">NO. OF CREW MEMBERS</th> </tr> <tr> <th>PIPELINE</th> <th>DIPPER OR BUCKET</th> <th>DREDGE PUMP</th> <th>SUCTION PIPE JET</th> <th>CUTTER OR BUCKET</th> <th>DREDGE</th> <th>SHORE</th> <th>OTHER</th> <th>TOTAL</th> </tr> <tr> <td align="center">27</td> <td align="center">0</td> <td align="center">27</td> <td align="center">27</td> <td align="center">0</td> <td align="center">26</td> <td align="center">2</td> <td align="center">0</td> <td align="center">28</td> </tr> </table>			SIZE		HORSEPOWER			NO. OF CREW MEMBERS			PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	27	0	27	27	0	26	2	0
SIZE		HORSEPOWER			NO. OF CREW MEMBERS																							
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL																				
27	0	27	27	0	26	2	0	28																				

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION N/A		DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0			
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100
CHANNEL CONDITION	AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING			
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION NA
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA
WEATHER CONDITION	WEATHER Weather Caused No Delay			TEMP (min / max) 75 °F / 92 °F		VISIBILITY 5		WIND 10	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING	0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %	
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	0
FLOATING PIPE		0	CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE		0	CLEARING CUTTER OR SUCTION HEAD	0	0
SUBMERGED PIPE		0	WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	0	0	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	0	0	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	1,177	LAY TIME OFF SHIFT AND SATURDAYS	0	0
ELECTRICITY	KW	0	SUNDAYS AND HOLIDAYS	0	0
LUBRICANTS	GAL	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	0	0
			PCT. OF NON-EFFECTIVE	0 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	0	0
04/27/2014	06/11/2014				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 2 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 1
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 11 Jun 2014 - Wednesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	24	0
				TOTAL LOST TIME	24	0
				PERCENTAGE OF TOTAL TIME	100 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge crew is working to place discharge line in the state dock disposal area east at this time during daylight hours.

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 3 of 48	
CONTRACT NO. W91278-14-D-0024 0004		CONTRACT TITLE Maintenance Dredging of Mobile Harbor				CONTRACTOR Mike Hooks, Inc.				REPORT NO. 2	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12 Jun 2014 - Thursday			
DREDGE		NAME AND TYPE Dredge Mike Hooks				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
27		0	27	27	0	31	2	0	33		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION NA					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 76 °F / 92 °F		VISIBILITY 5		WIND 10		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT	QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	0				PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD	FT	0				PCT OF EFFECTIVE TIME			0 %		
TOTAL ADVANCE PREVIOUSLY	FT	0				BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT	0				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER	0				HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW	CY	0				HANDLING ANCHOR LINES			0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE	FT	0				CLEARING CUTTER OR SUCTION HEAD			0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED				WAITING FOR SCOWS			0	0	
AMOUNT DREDGED THIS DATE	0	0				TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED	0	0				CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE	0	0				LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A				SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY	CONSUMED	CREDITED				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	774		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
						SUNDAYS AND HOLIDAYS			0	0	
						FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			0	0	
						PCT. OF NON-EFFECTIVE			0 %		
MOB DATE 04/27/2014	DREDGE START 06/11/2014		DEMOB DATE			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 4 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 2
--	--	---------------------------------------	------------------------

DREDGE	NAME AND TYPE Dredge Mike Hooks	DATE 12 Jun 2014 - Thursday
---------------	---	---------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	24	0
				TOTAL LOST TIME	24	0
				PERCENTAGE OF TOTAL TIME	100 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge crew is working to place discharge line in the state dock disposal area east at this time during daylight hours.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 3					
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 13 Jun 2014 - Friday					
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2					
	SIZE		NO. OF CREW MEMBERS					
	PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION 3 Mile Creek 10+00 to 8+00				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 8,470		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 8,470	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING 40		AFTER DREDGING 43			
RIVER/TIDE STAGE	MIN 0	TIME 22:00	MAX 1	TIME 16:40	GAGE LOCATION State Docks					
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION	WEATHER Weather Caused No Delay			TEMP (min / max) 76 °F / 92 °F		VISIBILITY 5		WIND 5		

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	350	PUMPING OR DREDGING			8	20
TOTAL ADVANCE THIS PERIOD	FT	200	PCT OF EFFECTIVE TIME		35 %		
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE	FT	200	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES			0	40
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES			0	15
FLOATING PIPE 720	SHORE PIPE 2,500	SUBMERGED PIPE 5,250	CLEARING PUMP AND PUMP LINES			0	5
TOTAL LENGTH OF DISCHARGE PIPE	FT	8,470	CLEARING CUTTER OR SUCTION HEAD			0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS			0	0
AMOUNT DREDGED THIS DATE	8,470	7,700	TO AND FROM WHARF OR ANCHORAGE			0	0
AMOUNT PREVIOUSLY REPORTED	0	0	CHANGING LOCATION OF PLANT ON JOB			0	0
TOTAL AMOUNT DREDGED TO DATE	8,470	7,700	LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,016.40	924.00	SHORE LINE AND SHORE WORK			0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER			0	0
COMMODITY			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
CONSUMED			WAITING FOR ATTENDANT PLANT			0	0
CREDITED			PREPARATION AND MAKING UP TOW			0	0
ITEM	UNIT	QUANTITY	QUANTITY				
FUEL	BBL	1,436	TRANSFERRING PLANT BETWEEN WORKS			0	0
ELECTRICITY	KW	0	LAY TIME OFF SHIFT AND SATURDAYS			0	0
LUBRICANTS	GAL	0	SUNDAYS AND HOLIDAYS			0	0
			FIRE DRILL			0	0
			MOVING OUT OF WAY OF TRAFFIC			0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0
			TOTAL NON-EFFECTIVE TIME			1	0
			PCT. OF NON-EFFECTIVE		4 %		
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 6 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 3
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 13 Jun 2014 - Friday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	14	40
				TOTAL LOST TIME	14	40
				PERCENTAGE OF TOTAL TIME	61 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has begun operations in 3 Mile Creek from stations 10+00 to 8+00 with an advance of 200' while removing 7,700 credited cy's and 8,470 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 7 of 48	
CONTRACT NO. W91278-14-D-0024 0004		CONTRACT TITLE Maintenance Dredging of Mobile Harbor				CONTRACTOR Mike Hooks, Inc.				REPORT NO. 4	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 14 Jun 2014 - Saturday			
DREDGE		NAME AND TYPE Dredge Mike Hooks				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 3 Mile Creek 8+00 to 4+75				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 18,480		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 26,950	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
RIVER/TIDE STAGE		MIN	0	TIME	01:30	MAX	2	TIME	13:30	GAGE LOCATION State Docks	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 75 °F / 90 °F		VISIBILITY 5		WIND 20		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				14	25
TOTAL ADVANCE THIS PERIOD		FT		325		PCT OF EFFECTIVE TIME				60 %	
TOTAL ADVANCE PREVIOUSLY		FT		200		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		525		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45
FLOATING PIPE		720		SHORE PIPE		2,500		SUBMERGED PIPE		5,250	
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,470		CLEARING PUMP AND PUMP LINES				3	20
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	25
AMOUNT DREDGED THIS DATE		18,480		16,800		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		8,470		7,700		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		26,950		24,500		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,281.85		1,165.32		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
						SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	30
						PCT. OF NON-EFFECTIVE				19 %	
MOB DATE 04/27/2014		DREDGE START 06/11/2014		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				18	55

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 8 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 4
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 14 Jun 2014 - Saturday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	5	5
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	5	5
				PERCENTAGE OF TOTAL TIME	21 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in 3 Mile Creek from stations 8+00 to 4+75 with an advance of 325' while removing 16,800 credited cy's and 18,480 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 9 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 5
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 15 Jun 2014 - Sunday
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2
	SIZE		NO. OF CREW MEMBERS
	PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27
		SUCTION PIPE JET 27	CUTTER OR BUCKET 0
		DREDGE 31	SHORE 2
		OTHER 0	TOTAL 33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION 3 Mile Creek 4+75 to 4+10	DISPOSAL AREA USED State Dock East	QTY DEPOSITED GROSS (CY) 3,700	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 30,650
CHARACTER OF MATERIAL (%)	GRAVEL 0 SAND 10 CLAY 0 MUD 0 SILT 90	HARDPAN 0 STONE 0 SHELL 0 OTHER 0		
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 39	AFTER DREDGING 43
RIVER/TIDE STAGE	MIN 0 TIME 23:30	MAX 1 TIME 18:00	GAGE LOCATION State Docks	
	MIN 0 TIME 00:00	MAX 0 TIME 00:00	GAGE DATUM NA	
WEATHER CONDITION	WEATHER Weather Caused No Delay	TEMP (min / max) 71 °F / 90 °F	VISIBILITY 5	WIND 10

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	350	PUMPING OR DREDGING	4	0
TOTAL ADVANCE THIS PERIOD	FT	65	PCT OF EFFECTIVE TIME	17 %	
TOTAL ADVANCE PREVIOUSLY	FT	525	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	590	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	15
FLOATING PIPE 720 SHORE PIPE 2,500 SUBMERGED PIPE 5,250			CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	8,470	CLEARING CUTTER OR SUCTION HEAD	0	10
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	3,700	3,370	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	26,950	24,500	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	30,650	27,870	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	925.00	842.50	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	3,500	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	0	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	0	25
			PCT. OF NON-EFFECTIVE	2 %	
MOB DATE 04/27/2014	DREDGE START 06/11/2014	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	4	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 10 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 5
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 15 Jun 2014 - Sunday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	19	35
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	19	35
				PERCENTAGE OF TOTAL TIME	81 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in 3 Mile Creek from stations 4+75 to 4+10 with an advance of 65' while removing 3,370 credited cy's and 3,700 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE							PAGE NO.						
CONTRACT NO. W91278-14-D-0024 0004							CONTRACT TITLE Maintenance Dredging of Mobile Harbor		CONTRACTOR Mike Hooks, Inc.		REPORT NO. 6		
CHARACTER OF REPORT							<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 16 Jun 2014 - Monday				
DREDGE							NAME AND TYPE Dredge Mike Hooks			SHIFTS PER DAY 2		DAYS PER WEEK 7	
							SIZE		HORSEPOWER			NO. OF CREW MEMBERS	
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET		DREDGE	SHORE	OTHER	TOTAL			
27		0	27	27	0		31	2	0	33			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK			REACH DREDGED; STATION TO STATION 3 Mile Creek 4+10 to 2+70, Berth E 0+00 to 4+30				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 17,050	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 47,700			
CHARACTER OF MATERIAL (%)			GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0		
CHANNEL CONDITION			AVERAGE DEPTH			BEFORE DREDGING 37			AFTER DREDGING 43				
RIVER/TIDE STAGE			MIN 0	TIME 01:30	MAX 2	TIME 15:00	GAGE LOCATION State Docks						
			MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM		NA				
WEATHER CONDITION			WEATHER Weather Caused No Delay			TEMP (min / max) 71 °F / 89 °F		VISIBILITY 5		WIND 15			
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		200		PUMPING OR DREDGING				16	5		
TOTAL ADVANCE THIS PERIOD		FT		570		PCT OF EFFECTIVE TIME				67 %			
TOTAL ADVANCE PREVIOUSLY		FT		590		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		1,160		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	5		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45		
FLOATING PIPE 1,440		SHORE PIPE 2,500		SUBMERGED PIPE 5,250		CLEARING PUMP AND PUMP LINES				0	0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,190		CLEARING CUTTER OR SUCTION HEAD				0	40		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGED THIS DATE		17,050		15,500		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED		30,650		27,870		CHANGING LOCATION OF PLANT ON JOB				3	55		
TOTAL AMOUNT DREDGED TO DATE		47,700		43,370		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,060.10		963.73		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0		
FUEL		BBL		4,228		PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
						SUNDAYS AND HOLIDAYS				0	0		
						FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				6	25		
						PCT. OF NON-EFFECTIVE				27 %			
MOB DATE 04/27/2014		DREDGE START 06/11/2014		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	30		

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 12 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 6
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 16 Jun 2014 - Monday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	1	30
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	1	30
				PERCENTAGE OF TOTAL TIME	6 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in 3 Mile Creek from stations 4+10 to 2+70 and Berth E from stations 0+00 to 4+30 with an advance of 570' while removing 15,500 credited cy's and 17,050 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 13 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 7																									
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 17 Jun 2014 - Tuesday																									
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2																									
	PIPELINE		DAYS PER WEEK 7																									
	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="2">SIZE</th> <th colspan="3">HORSEPOWER</th> <th colspan="3">NO. OF CREW MEMBERS</th> </tr> <tr> <th>PIPELINE</th> <th>DIPPER OR BUCKET</th> <th>DREDGE PUMP</th> <th>SUCTION PIPE JET</th> <th>CUTTER OR BUCKET</th> <th>DREDGE</th> <th>SHORE</th> <th>OTHER</th> <th>TOTAL</th> </tr> <tr> <td align="center">27</td> <td align="center">0</td> <td align="center">27</td> <td align="center">27</td> <td align="center">0</td> <td align="center">31</td> <td align="center">2</td> <td align="center">0</td> <td align="center">33</td> </tr> </table>			SIZE		HORSEPOWER			NO. OF CREW MEMBERS			PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	27	0	27	27	0	31	2	0
SIZE		HORSEPOWER			NO. OF CREW MEMBERS																							
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL																				
27	0	27	27	0	31	2	0	33																				

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Berth E 4+30 to 10+20	DISPOSAL AREA USED State Dock East	QTY DEPOSITED GROSS (CY) 20,350	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 68,050
CHARACTER OF MATERIAL (%)	GRAVEL 0 SAND 10 CLAY 0 MUD 0 SILT 90	HARDPAN 0	STONE 0	SHELL 0 OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 37	AFTER DREDGING 43
RIVER/TIDE STAGE	MIN 0 TIME 00:00	MAX 1 TIME 14:00	GAGE LOCATION State Docks	
	MIN 0 TIME 00:00	MAX 0 TIME 00:00	GAGE DATUM NA	
WEATHER CONDITION	WEATHER Weather Caused No Delay	TEMP (min / max) 71 °F / 91 °F	VISIBILITY 5	WIND 15

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	200	PUMPING OR DREDGING	20	0
TOTAL ADVANCE THIS PERIOD	FT	590	PCT OF EFFECTIVE TIME	83 %	
TOTAL ADVANCE PREVIOUSLY	FT	1,160	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	1,750	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	1	30
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	1	15
FLOATING PIPE 1,920 SHORE PIPE 2,500 SUBMERGED PIPE 5,250			CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	9,670	CLEARING CUTTER OR SUCTION HEAD	1	15
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	20,350	18,500	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	47,700	43,370	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	68,050	61,870	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,017.50	925.00	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	4,549	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	0	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	4	0
			PCT. OF NON-EFFECTIVE	17 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
04/27/2014	06/11/2014				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 14 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 7
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 17 Jun 2014 - Tuesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in Berth E from stations 4+40 to 10+20 with an advance of 590' while removing 18,500 credited cy's and 20,350 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 15 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 8					
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 18 Jun 2014 - Wednesday					
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2					
	SIZE		NO. OF CREW MEMBERS					
	PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Berth E 10+20 to 16+30				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 22,330	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 90,380		
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING	37	AFTER DREDGING			43
RIVER/TIDE STAGE	MIN	0	TIME	00:30	MAX	1	TIME	18:00	GAGE LOCATION	State Docks
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	NA
WEATHER CONDITION	WEATHER Weather Caused No Delay				TEMP (min / max) 71 °F / 86 °F		VISIBILITY 5		WIND 10	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
AVERAGE WIDTH OF CUT	FT	200	PUMPING OR DREDGING		21	25
TOTAL ADVANCE THIS PERIOD	FT	610	PCT OF EFFECTIVE TIME		89 %	
TOTAL ADVANCE PREVIOUSLY	FT	1,750	BOOSTER (IN LINE)			
TOTAL ADVANCE TO DATE	FT	2,360	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES		1	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES		1	0
FLOATING PIPE 2,481	SHORE PIPE 2,500	SUBMERGED PIPE 5,250	CLEARING PUMP AND PUMP LINES		0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	10,231	CLEARING CUTTER OR SUCTION HEAD		0	35
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS		0	0
AMOUNT DREDGED THIS DATE	22,330	20,300	TO AND FROM WHARF OR ANCHORAGE		0	0
AMOUNT PREVIOUSLY REPORTED	68,050	61,870	CHANGING LOCATION OF PLANT ON JOB		0	0
TOTAL AMOUNT DREDGED TO DATE	90,380	82,170	LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,042.65	947.86	SHORE LINE AND SHORE WORK		0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER		0	0
			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
			WAITING FOR ATTENDANT PLANT		0	0
			PREPARATION AND MAKING UP TOW		0	0
			TRANSFERRING PLANT BETWEEN WORKS		0	0
			LAY TIME OFF SHIFT AND SATURDAYS		0	0
			SUNDAYS AND HOLIDAYS		0	0
			FIRE DRILL		0	0
			MOVING OUT OF WAY OF TRAFFIC		0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
			TOTAL NON-EFFECTIVE TIME		2	35
			PCT. OF NON-EFFECTIVE		11 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		24	0
04/27/2014	06/11/2014					

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 16 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 8
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 18 Jun 2014 - Wednesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in Berth E from stations 10+20 to 16+30 with an advance of 610' while removing 20,330 credited cy's and 22,330 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 9					
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 19 Jun 2014 - Thursday					
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2					
	SIZE		NO. OF CREW MEMBERS					
	PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Berth E, D2, Elevator Grain Dock 16+30 to 20+00	DISPOSAL AREA USED State Dock East	QTY DEPOSITED GROSS (CY) 13,530	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 103,910					
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING	37	AFTER DREDGING	43			
RIVER/TIDE STAGE	MIN 0	TIME 01:00	MAX 1	TIME 10:00	GAGE LOCATION State Docks				
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA				
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 72 °F / 86 °F		VISIBILITY 5		WIND 20		

WORK PERFORMED				DISTRIBUTION OF WORK			
ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	200	PUMPING OR DREDGING			17	5
TOTAL ADVANCE THIS PERIOD	FT	370	PCT OF EFFECTIVE TIME			71 %	
TOTAL ADVANCE PREVIOUSLY	FT	2,360	BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE	FT	2,730	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES			0	55
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES			0	45
FLOATING PIPE 2,481	SHORE PIPE 2,500	SUBMERGED PIPE 5,250	CLEARING PUMP AND PUMP LINES			1	30
TOTAL LENGTH OF DISCHARGE PIPE	FT	10,231	CLEARING CUTTER OR SUCTION HEAD			0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS			0	0
AMOUNT DREDGED THIS DATE	13,530	12,300	TO AND FROM WHARF OR ANCHORAGE			0	0
AMOUNT PREVIOUSLY REPORTED	90,380	82,170	CHANGING LOCATION OF PLANT ON JOB			0	0
TOTAL AMOUNT DREDGED TO DATE	103,910	94,470	LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	792.00	720.00	SHORE LINE AND SHORE WORK			0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER			0	0
			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
COMMODITY			WAITING FOR ATTENDANT PLANT			0	0
			PREPARATION AND MAKING UP TOW			0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS			0	0
FUEL	BBL	4,937	LAY TIME OFF SHIFT AND SATURDAYS			0	0
ELECTRICITY	KW	0	SUNDAYS AND HOLIDAYS			0	0
LUBRICANTS	GAL	0	FIRE DRILL			0	0
			MOVING OUT OF WAY OF TRAFFIC			3	45
			MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0
			TOTAL NON-EFFECTIVE TIME			6	55
			PCT. OF NON-EFFECTIVE			29 %	
MOB DATE 04/27/2014	DREDGE START 06/11/2014	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 18 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 9
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 19 Jun 2014 - Thursday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in Berth E, D2 and the grain elevator dock from stations 16+30 to 20+00 with an advance of 610' while removing 12,300 credited cy's and 13,530 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 19 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 10					
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 20 Jun 2014 - Friday					
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2					
	SIZE		NO. OF CREW MEMBERS					
	PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Elevator Grain Dock 20+00 to 24+20				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 15,400	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 119,310		
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING	37	AFTER DREDGING			43
RIVER/TIDE STAGE	MIN	0	TIME	15:20	MAX	1	TIME	08:00	GAGE LOCATION	State Docks
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	NA
WEATHER CONDITION	WEATHER Weather Caused No Delay				TEMP (min / max) 72 °F / 91 °F		VISIBILITY 5		WIND 15	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	200	PUMPING OR DREDGING			15	50
TOTAL ADVANCE THIS PERIOD	FT	420	PCT OF EFFECTIVE TIME		66 %		
TOTAL ADVANCE PREVIOUSLY	FT	2,730	BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE	FT	3,150	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES			0	55
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES			1	0
FLOATING PIPE 2,721 SHORE PIPE 2,500 SUBMERGED PIPE 5,250			CLEARING PUMP AND PUMP LINES			1	25
TOTAL LENGTH OF DISCHARGE PIPE			CLEARING CUTTER OR SUCTION HEAD			0	0
CUBIC YARDS REMOVED			WAITING FOR SCOWS			0	0
GROSS			TO AND FROM WHARF OR ANCHORAGE			0	0
CREDITED			CHANGING LOCATION OF PLANT ON JOB			0	0
AMOUNT DREDGED THIS DATE	15,400	14,000	LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT PREVIOUSLY REPORTED	103,910	94,470	SHORE LINE AND SHORE WORK			0	0
TOTAL AMOUNT DREDGED TO DATE	119,310	108,470	WAITING FOR BOOSTER			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	972.63	884.21	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT			0	0
COMMODITY			PREPARATION AND MAKING UP TOW			0	0
CONSUMED			TRANSFERRING PLANT BETWEEN WORKS			0	0
CREDITED			LAY TIME OFF SHIFT AND SATURDAYS			0	0
ITEM	UNIT	QUANTITY	SUNDAYS AND HOLIDAYS			0	0
FUEL	BBL	4,800	FIRE DRILL			0	0
ELECTRICITY	KW	0	MOVING OUT OF WAY OF TRAFFIC			1	15
LUBRICANTS	GAL	0	MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0
MOB DATE			TOTAL NON-EFFECTIVE TIME			4	35
DREDGE START			PCT. OF NON-EFFECTIVE			19 %	
DEMOB DATE			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			20	25
04/27/2014	06/11/2014						

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 20 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 10
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 20 Jun 2014 - Friday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	3	35
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	3	35
				PERCENTAGE OF TOTAL TIME	15 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in the grain elevator dock from stations 20+00 to 24+20 with an advance of 420' while removing 14,000 credited cy's and 15,400 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 21 of 48	
CONTRACT NO. W91278-14-D-0024 0004		CONTRACT TITLE Maintenance Dredging of Mobile Harbor				CONTRACTOR Mike Hooks, Inc.				REPORT NO. 11	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 21 Jun 2014 - Saturday			
DREDGE		NAME AND TYPE Dredge Mike Hooks				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Elevator Grain Dock 24+20 to 26+70				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 9,130		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 128,440	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 37			AFTER DREDGING 43			
RIVER/TIDE STAGE		MIN 0	TIME 01:00	MAX 1	TIME 10:00	GAGE LOCATION State Docks					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 72 °F / 89 °F		VISIBILITY 5		WIND 20		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		200		PUMPING OR DREDGING				9	50
TOTAL ADVANCE THIS PERIOD		FT		250		PCT OF EFFECTIVE TIME 41 %					
TOTAL ADVANCE PREVIOUSLY		FT		3,150		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,400		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45
FLOATING PIPE 2,960		SHORE PIPE 2,500		SUBMERGED PIPE 5,250		CLEARING PUMP AND PUMP LINES				0	20
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,710		CLEARING CUTTER OR SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		9,130		8,300		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		119,310		108,470		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		128,440		116,770		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		928.47		844.07		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	5,515		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	55
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	0
						PCT. OF NON-EFFECTIVE 13 %					
MOB DATE 04/27/2014		DREDGE START 06/11/2014		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				12	50

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 22 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 11
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 21 Jun 2014 - Saturday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	11	10
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	11	10
				PERCENTAGE OF TOTAL TIME	46 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in the grain elevator dock from stations 24+20 to 26+60 with an advance of 250' while removing 8,300 credited cy's and 9,130 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 23 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 12
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 22 Jun 2014 - Sunday
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2
	SIZE		DAYS PER WEEK 7
	PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27
		SUCTION PIPE JET 27	CUTTER OR BUCKET 0
		DREDGE 31	SHORE 2
		OTHER 0	TOTAL 33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Elevator Grain Dock 26+70 to 30+30, 3 Mile Creek 2+80 to 2+65	DISPOSAL AREA USED State Dock East	QTY DEPOSITED GROSS (CY) 13,750	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 142,190
CHARACTER OF MATERIAL (%)	GRAVEL 0 SAND 10 CLAY 0 MUD 0 SILT 90	HARDPAN 0	STONE 0	SHELL 0 OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 37	AFTER DREDGING 43
RIVER/TIDE STAGE	MIN 0 TIME 18:20	MAX 1 TIME 09:00	GAGE LOCATION State Docks	
	MIN 0 TIME 00:00	MAX 0 TIME 00:00	GAGE DATUM NA	
WEATHER CONDITION	WEATHER Weather Caused No Delay	TEMP (min / max) 71 °F / 85 °F	VISIBILITY 5	WIND 15

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	200	PUMPING OR DREDGING	13	20
TOTAL ADVANCE THIS PERIOD	FT	375	PCT OF EFFECTIVE TIME	56 %	
TOTAL ADVANCE PREVIOUSLY	FT	3,400	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	3,775	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	50
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	1	0
FLOATING PIPE 3,200 SHORE PIPE 2,500 SUBMERGED PIPE 5,250			CLEARING PUMP AND PUMP LINES	2	20
TOTAL LENGTH OF DISCHARGE PIPE	FT	10,950	CLEARING CUTTER OR SUCTION HEAD	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	13,750	12,500	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	128,440	116,770	CHANGING LOCATION OF PLANT ON JOB	3	50
TOTAL AMOUNT DREDGED TO DATE	142,190	129,270	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,031.25	937.50	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	4,200	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	0	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	2	40
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	10	40
			PCT. OF NON-EFFECTIVE	44 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
04/27/2014	06/11/2014				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 24 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 12
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 22 Jun 2014 - Sunday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in the grain elevator dock from stations 26+70 to 30+30 and 3 Mile Creek from stations 2+80 to 2+65 with an advance of 375' while removing 12,500 credited cy's and 13,750 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 25 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 13
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 23 Jun 2014 - Monday
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	SIZE	HORSEPOWER	
	PIPELINE 27	DREDGE PUMP 27	DREDGE 31
	DIPPER OR BUCKET 0	SUCTION PIPE JET 27	SHORE 2
		CUTTER OR BUCKET 0	OTHER 0
			TOTAL 33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION 3 Mile Creek 2+65 to 0+00, Pier C north 10+87 to 9+10	DISPOSAL AREA USED State Dock East	QTY DEPOSITED GROSS (CY) 12,760	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 154,950
CHARACTER OF MATERIAL (%)	GRAVEL 0 SAND 10 CLAY 0 MUD 0 SILT 90	HARDPAN 0	STONE 0	SHELL 0 OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 37	AFTER DREDGING 43
RIVER/TIDE STAGE	MIN 0 TIME 01:00	MAX 2 TIME 08:00	GAGE LOCATION State Docks	
	MIN 0 TIME 00:00	MAX 0 TIME 00:00	GAGE DATUM NA	
WEATHER CONDITION	WEATHER Weather Caused No Delay	TEMP (min / max) 72 °F / 86 °F	VISIBILITY 5	WIND 15

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	350	PUMPING OR DREDGING	12	10
TOTAL ADVANCE THIS PERIOD	FT	442	PCT OF EFFECTIVE TIME	50 %	
TOTAL ADVANCE PREVIOUSLY	FT	3,775	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	4,217	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	5	50
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	45
FLOATING PIPE 400 SHORE PIPE 2,500 SUBMERGED PIPE 1,250			CLEARING PUMP AND PUMP LINES	1	30
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,150	CLEARING CUTTER OR SUCTION HEAD	0	45
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	12,760	11,600	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	142,190	129,270	CHANGING LOCATION OF PLANT ON JOB	1	25
TOTAL AMOUNT DREDGED TO DATE	154,950	140,870	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,048.77	953.42	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	3,281	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	0	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	1	10
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	11	25
			PCT. OF NON-EFFECTIVE	48 %	
MOB DATE 04/27/2014	DREDGE START 06/11/2014	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	23	35

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 26 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 13
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 23 Jun 2014 - Monday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	25
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	25
				PERCENTAGE OF TOTAL TIME	2 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in 3 Mile Creek from stations 2+65 to 0+00 and Pier C north from stations 10+87 to 9+10 with an advance of 442' while removing 11,600 credited cy's and 12,760 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 27 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 14
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 24 Jun 2014 - Tuesday
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	SIZE	HORSEPOWER	
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET
27	0	27	27
		CUTTER OR BUCKET	DREDGE
		0	31
			SHORE
			2
			OTHER
			0
			TOTAL
			33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Pier C north 9+10 to 6+05	DISPOSAL AREA USED State Dock East	QTY DEPOSITED GROSS (CY) 16,400	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 171,350
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 10	CLAY 0	MUD 0
			SILT 90	HARDPAN 0
			STONE 0	SHELL 0
			OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 37	AFTER DREDGING 43
RIVER/TIDE STAGE	MIN 0	TIME 23:00	MAX 1	TIME 12:00
				GAGE LOCATION State Docks
WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	73 °F / 88 °F	5	15

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	250	PUMPING OR DREDGING	15	35
TOTAL ADVANCE THIS PERIOD	FT	305	PCT OF EFFECTIVE TIME	65 %	
TOTAL ADVANCE PREVIOUSLY	FT	4,217	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	4,522	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	20
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	30
FLOATING PIPE 640	SHORE PIPE 2,500	SUBMERGED PIPE 1,250	CLEARING PUMP AND PUMP LINES	3	20
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,390	CLEARING CUTTER OR SUCTION HEAD	1	25
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	16,400	14,911	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	154,950	140,870	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	171,350	155,781	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,052.41	956.86	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	3,850	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	0	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	15
			TOTAL NON-EFFECTIVE TIME	5	50
			PCT. OF NON-EFFECTIVE	24 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	21	25
04/27/2014	06/11/2014				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 28 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 14
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 24 Jun 2014 - Tuesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	2	35
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	2	35
				PERCENTAGE OF TOTAL TIME	11 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in Pier C north from stations 9+10 to 6+05 with an advance of 305' while removing 14,911 credited cy's and 16,400 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

MINOR OPERATING REPAIRS

(0:15) change cable on oil pump, (2:05) weld patch on pump, and (0:15) swivel came apart.

MISCELLANEOUS

(0:15) back wash

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 29 of 48	
CONTRACT NO. W91278-14-D-0024 0004		CONTRACT TITLE Maintenance Dredging of Mobile Harbor				CONTRACTOR Mike Hooks, Inc.				REPORT NO. 15	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 25 Jun 2014 - Wednesday			
DREDGE		NAME AND TYPE Dredge Mike Hooks				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Pier C north 6+05 to 1+90				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 19,230		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 190,580	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 38			AFTER DREDGING 43			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 1	TIME 11:00	GAGE LOCATION State Docks					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 74 °F / 89 °F		VISIBILITY 5		WIND 15		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		175		PUMPING OR DREDGING				15	30
TOTAL ADVANCE THIS PERIOD		FT		415		PCT OF EFFECTIVE TIME 65 %					
TOTAL ADVANCE PREVIOUSLY		FT		4,522		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,937		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	45
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45
FLOATING PIPE 1,120		SHORE PIPE 2,500		SUBMERGED PIPE 1,250		CLEARING PUMP AND PUMP LINES				1	10
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,870		CLEARING CUTTER OR SUCTION HEAD				4	5
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		19,230		17,483		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		171,350		155,781		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		190,580		173,264		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,240.65		1,127.94		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,942		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	30
						TOTAL NON-EFFECTIVE TIME				7	15
						PCT. OF NON-EFFECTIVE 30 %					
MOB DATE 04/27/2014		DREDGE START 06/11/2014		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	45

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 30 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 15
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 25 Jun 2014 - Wednesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	1	15
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	1	15
				PERCENTAGE OF TOTAL TIME	5 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge has continued operations in Pier C north from stations 6+05 to 1+90 with an advance of 415' while removing 17,438 credited cy's and 19,230 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

MINOR OPERATING REPAIRS

(1:15) Fuel Dredge

MISCELLANEOUS

(0:30) back wash

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 31 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 16					
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 26 Jun 2014 - Thursday					
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2					
	SIZE		NO. OF CREW MEMBERS					
	PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Pier C north 1+90 to 0+00, Pier C South 15+50 to 12+05	DISPOSAL AREA USED State Dock East	QTY DEPOSITED GROSS (CY) 19,140	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 209,720					
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING	37	AFTER DREDGING	43			
RIVER/TIDE STAGE	MIN 0	TIME 23:00	MAX 1	TIME 11:00	GAGE LOCATION State Docks				
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA				
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 73 °F / 88 °F		VISIBILITY 5		WIND 15		

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	350	PUMPING OR DREDGING	15	5
TOTAL ADVANCE THIS PERIOD	FT	535	PCT OF EFFECTIVE TIME	62 %	
TOTAL ADVANCE PREVIOUSLY	FT	4,937	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	5,472	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	1	15
FLOATING PIPE 1,550	SHORE PIPE 2,500	SUBMERGED PIPE 1,500	CLEARING PUMP AND PUMP LINES	2	15
TOTAL LENGTH OF DISCHARGE PIPE	FT	5,550	CLEARING CUTTER OR SUCTION HEAD	1	20
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	19,140	17,635	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	190,580	173,264	CHANGING LOCATION OF PLANT ON JOB	2	30
TOTAL AMOUNT DREDGED TO DATE	209,720	190,899	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,268.95	1,169.17	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	3,760	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	0	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	30
			TOTAL NON-EFFECTIVE TIME	7	50
			PCT. OF NON-EFFECTIVE	33 %	
MOB DATE 04/27/2014	DREDGE START 06/11/2014	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	22	55

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 16
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 26 Jun 2014 - Thursday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS	MAJOR REPAIRS	CESSATION	COLLISIONS
					1	5
					0	0
					0	0
					0	0
				TOTAL LOST TIME	1	5
				PERCENTAGE OF TOTAL TIME	5 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge finished Pier C north from station 1+90 to 00+00 for an advance of 190', then Dredge Mike hooks was moved to Pier c South starting at station 15+50 dredging all the way to 12+05 for an advance of 345', for a total advance of 535', removing 17,635 credited cy's and 19,140 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

MINOR OPERATING REPAIRS

(1:05) Replace pontoon gasket.

MISCELLANEOUS

(0:30) back wash.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 33 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 17					
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 27 Jun 2014 - Friday					
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2					
	SIZE		NO. OF CREW MEMBERS					
	PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Pier C South 12+05 to 7+25				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 10,100	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 219,820		
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING	41	AFTER DREDGING			43
RIVER/TIDE STAGE	MIN	0	TIME	23:00	MAX	2	TIME	12:00	GAGE LOCATION	State Docks
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	NA
WEATHER CONDITION	WEATHER Weather Caused No Delay				TEMP (min / max) 73 °F / 88 °F		VISIBILITY 5		WIND 15	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	350	PUMPING OR DREDGING			16	10
TOTAL ADVANCE THIS PERIOD	FT	480	PCT OF EFFECTIVE TIME		67 %		
TOTAL ADVANCE PREVIOUSLY	FT	5,472	BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE	FT	5,952	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES			1	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES			0	45
FLOATING PIPE 2,270	SHORE PIPE 2,500	SUBMERGED PIPE 1,500	CLEARING PUMP AND PUMP LINES			2	30
TOTAL LENGTH OF DISCHARGE PIPE	FT	6,270	CLEARING CUTTER OR SUCTION HEAD			0	45
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS			0	0
AMOUNT DREDGED THIS DATE	10,100	10,000	TO AND FROM WHARF OR ANCHORAGE			0	0
AMOUNT PREVIOUSLY REPORTED	209,720	190,899	CHANGING LOCATION OF PLANT ON JOB			0	0
TOTAL AMOUNT DREDGED TO DATE	219,820	200,899	LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	624.74	618.56	SHORE LINE AND SHORE WORK			0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER			0	0
			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
COMMODITY			WAITING FOR ATTENDANT PLANT			0	0
			PREPARATION AND MAKING UP TOW			0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS			0	0
FUEL	BBL	3,401	LAY TIME OFF SHIFT AND SATURDAYS			0	0
ELECTRICITY	KW	0	SUNDAYS AND HOLIDAYS			0	0
LUBRICANTS	GAL	0	FIRE DRILL			0	0
			MOVING OUT OF WAY OF TRAFFIC			2	50
			MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0
			TOTAL NON-EFFECTIVE TIME			7	50
			PCT. OF NON-EFFECTIVE		33 %		
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 34 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 17
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 27 Jun 2014 - Friday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued operations in Pier C South from station 12+05 to 7+25 for an advance of 480', removing 10,000 credited cy's and 10,100 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

MINOR OPERATING REPAIRS

None.

MISCELLANEOUS

None.

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 35 of 48	
CONTRACT NO. W91278-14-D-0024 0004		CONTRACT TITLE Maintenance Dredging of Mobile Harbor				CONTRACTOR Mike Hooks, Inc.				REPORT NO. 18	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 28 Jun 2014 - Saturday			
DREDGE		NAME AND TYPE Dredge Mike Hooks				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Pier C South 7+25 to 3+20				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 11,550		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 231,370	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41			AFTER DREDGING 43			
RIVER/TIDE STAGE		MIN 0	TIME 23:30	MAX 1	TIME 15:00	GAGE LOCATION State Docks					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 72 °F / 89 °F		VISIBILITY 5		WIND 15		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				13	45
TOTAL ADVANCE THIS PERIOD		FT		405		PCT OF EFFECTIVE TIME 57 %					
TOTAL ADVANCE PREVIOUSLY		FT		5,952		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,357		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45
FLOATING PIPE 2,750		SHORE PIPE 2,500		SUBMERGED PIPE 1,500		CLEARING PUMP AND PUMP LINES				6	40
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,750		CLEARING CUTTER OR SUCTION HEAD				1	30
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		11,550		10,500		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		219,820		200,899		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		231,370		211,399		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		840.00		763.64		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,085		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	50
						TOTAL NON-EFFECTIVE TIME				10	15
						PCT. OF NON-EFFECTIVE 43 %					
MOB DATE 04/27/2014		DREDGE START 06/11/2014		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 36 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 18
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 28 Jun 2014 - Saturday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued operations in Pier C South from station 7+25 to 3+20 for an advance of 405', removing 10,500 credited cy's and 11,550 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

MINOR OPERATING REPAIRS

None.

MISCELLANEOUS

(00:50) Back wash.

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 37 of 48	
CONTRACT NO. W91278-14-D-0024 0004		CONTRACT TITLE Maintenance Dredging of Mobile Harbor				CONTRACTOR Mike Hooks, Inc.				REPORT NO. 19	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 29 Jun 2014 - Sunday			
DREDGE		NAME AND TYPE Dredge Mike Hooks				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Pier C South 3+20 to 0+65, 17+10 to 15+50, 3 mile creek 10+00 to 9+40				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 9,040		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 240,410	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41			AFTER DREDGING 43			
RIVER/TIDE STAGE		MIN 0	TIME 23:00	MAX 1	TIME 10:00	GAGE LOCATION State Docks					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 72 °F / 88 °F		VISIBILITY 5		WIND 15		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		250		PUMPING OR DREDGING				12	5
TOTAL ADVANCE THIS PERIOD		FT		475		PCT OF EFFECTIVE TIME 50 %					
TOTAL ADVANCE PREVIOUSLY		FT		6,357		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,832		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	50
FLOATING PIPE 2,750		SHORE PIPE 2,500		SUBMERGED PIPE 1,500		CLEARING PUMP AND PUMP LINES				1	50
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,750		CLEARING CUTTER OR SUCTION HEAD				0	45
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		9,040		8,170		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		231,370		211,399		CHANGING LOCATION OF PLANT ON JOB				6	45
TOTAL AMOUNT DREDGED TO DATE		240,410		219,569		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		748.14		676.14		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,673		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	20
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	25
						TOTAL NON-EFFECTIVE TIME				11	55
						PCT. OF NON-EFFECTIVE 50 %					
MOB DATE 04/27/2014		DREDGE START 06/11/2014		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 38 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 19
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 29 Jun 2014 - Sunday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued operations in Pier C South from station 3+20 to 0+65 for an advance of 255', then Dredge moved back to station 15+50 to 16+45 for an advance of 95', then Dredge moved to 3 mile creek to station 10+00 to 9+40 for an advance of 60', then Dredge moved back to Pier C to station 16+45 to 17+10 for an advance 65', for a total advance of 475', removing 8,170 credited cy's and 9,040 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

MINOR OPERATING REPAIRS

None.

MISCELLANEOUS

(00:25) Back wash.

QUALITY CONTROL REPORT-BUCKET/PIPELINE							PAGE NO. Page 39 of 48			
CONTRACT NO. W91278-14-D-0024 0004		CONTRACT TITLE Maintenance Dredging of Mobile Harbor				CONTRACTOR Mike Hooks, Inc.		REPORT NO. 20		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 30 Jun 2014 - Monday			
DREDGE		NAME AND TYPE Dredge Mike Hooks				SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
		PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0	TOTAL 33
LOCATION/CHANNEL OF WORK										
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Pier C South 17+10 to 18+00, Breth 2 -0+36 to 0+00				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 2,695	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 243,105	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41		AFTER DREDGING 43			
RIVER/TIDE STAGE		MIN 0	TIME 01:00	MAX 0	TIME 23:00	GAGE LOCATION State Docks				
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA				
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 72 °F / 90 °F		VISIBILITY 5		WIND 15	
WORK PERFORMED					DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT		FT		250		PUMPING OR DREDGING			5	10
TOTAL ADVANCE THIS PERIOD		FT		126		PCT OF EFFECTIVE TIME 22 %				
TOTAL ADVANCE PREVIOUSLY		FT		6,832		BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE		FT		6,958		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			12	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	15
FLOATING PIPE 2,340		SHORE PIPE 2,500		SUBMERGED PIPE 4,500		CLEARING PUMP AND PUMP LINES			0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,340		CLEARING CUTTER OR SUCTION HEAD			0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0
AMOUNT DREDGED THIS DATE		2,695		2,270		TO AND FROM WHARF OR ANCHORAGE			0	0
AMOUNT PREVIOUSLY REPORTED		240,410		219,569		CHANGING LOCATION OF PLANT ON JOB			1	30
TOTAL AMOUNT DREDGED TO DATE		243,105		221,839		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		521.61		439.35		SHORE LINE AND SHORE WORK			0	0
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0
FUEL	BBL	2,673		0		WAITING FOR ATTENDANT PLANT			0	0
ELECTRICITY	KW	0		0		PREPARATION AND MAKING UP TOW			0	0
LUBRICANTS	GAL	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0
						LAY TIME OFF SHIFT AND SATURDAYS			0	0
						SUNDAYS AND HOLIDAYS			0	0
						FIRE DRILL			0	0
						MOVING OUT OF WAY OF TRAFFIC			0	35
						MISCELLANEOUS (EXPLAIN IN REMARKS)			4	0
						TOTAL NON-EFFECTIVE TIME			18	50
						PCT. OF NON-EFFECTIVE 78 %				
MOB DATE 04/27/2014		DREDGE START 06/11/2014		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 40 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 20
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 30 Jun 2014 - Monday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge finished operations in Pier C South from 17+10 to 18+00 for an advance of 90'. then Dredge moved to Breth 2 from stat -0+36 to 0+00 for an advance of 36' for a total advance of 126', removing 1,570 credited cy's and 1,925 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

MINOR OPERATING REPAIRS

None.

MISCELLANEOUS

(04:00) Standby to day light to start mobilized pipe line to Breth 2.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 41 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 21					
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 01 Jul 2014 - Tuesday					
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2					
	SIZE		NO. OF CREW MEMBERS					
	PIPELINE 27	DIPPER OR BUCKET 0	DREDGE PUMP 27	SUCTION PIPE JET 27	CUTTER OR BUCKET 0	DREDGE 31	SHORE 2	OTHER 0

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Breth 2 0+00 to 5+10				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 7,000	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 250,105		
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING	38	AFTER DREDGING			43
RIVER/TIDE STAGE	MIN	0	TIME	16:30	MAX	1	TIME	01:00	GAGE LOCATION	State Docks
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	NA
WEATHER CONDITION	WEATHER Weather Caused No Delay				TEMP (min / max) 73 °F / 91 °F		VISIBILITY 5		WIND 15	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	75	PUMPING OR DREDGING			14	45
TOTAL ADVANCE THIS PERIOD	FT	510	PCT OF EFFECTIVE TIME		61 %		
TOTAL ADVANCE PREVIOUSLY	FT	6,958	BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE	FT	7,468	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES			1	30
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES			0	45
FLOATING PIPE 2,340	SHORE PIPE 2,500	SUBMERGED PIPE 5,000	CLEARING PUMP AND PUMP LINES			1	25
TOTAL LENGTH OF DISCHARGE PIPE	FT	9,840	CLEARING CUTTER OR SUCTION HEAD			0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS			0	0
AMOUNT DREDGED THIS DATE	7,000	6,375	TO AND FROM WHARF OR ANCHORAGE			0	0
AMOUNT PREVIOUSLY REPORTED	243,105	221,839	CHANGING LOCATION OF PLANT ON JOB			0	0
TOTAL AMOUNT DREDGED TO DATE	250,105	228,214	LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	474.58	432.20	SHORE LINE AND SHORE WORK			0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER			0	0
COMMODITY			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
CONSUMED			WAITING FOR ATTENDANT PLANT			0	0
CREDITED			PREPARATION AND MAKING UP TOW			0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS			0	0
FUEL	BBL	4,357	LAY TIME OFF SHIFT AND SATURDAYS			0	0
ELECTRICITY	KW	0	SUNDAYS AND HOLIDAYS			0	0
LUBRICANTS	GAL	0	FIRE DRILL			0	0
			MOVING OUT OF WAY OF TRAFFIC			5	35
			MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0
			TOTAL NON-EFFECTIVE TIME			9	15
			PCT. OF NON-EFFECTIVE		39 %		
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				
04/27/2014	06/11/2014						

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 42 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 21
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 01 Jul 2014 - Tuesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued operations in Breth 2 from stations 0+00 to 5+10 for a total advance of 510' while removing 6,375 credited cy's and 7,000 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE							PAGE NO.						
CONTRACT NO. W91278-14-D-0024 0004							CONTRACT TITLE Maintenance Dredging of Mobile Harbor		CONTRACTOR Mike Hooks, Inc.		REPORT NO. 22		
CHARACTER OF REPORT							<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 02 Jul 2014 - Wednesday				
DREDGE							NAME AND TYPE Dredge Mike Hooks			SHIFTS PER DAY 2		DAYS PER WEEK 7	
							SIZE		HORSEPOWER			NO. OF CREW MEMBERS	
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL				
27		0	27	27	0	31	2	0	33				
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK			REACH DREDGED; STATION TO STATION Breth 2, 5+10 to 9+30, Pier C South 18+62 dredging perpendicular to C/L 125'				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 5,360	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 255,465			
CHARACTER OF MATERIAL (%)			GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0		
CHANNEL CONDITION			AVERAGE DEPTH			BEFORE DREDGING 38		AFTER DREDGING 43					
RIVER/TIDE STAGE			MIN 0	TIME 22:00	MAX 1	TIME 11:30	GAGE LOCATION State Docks						
			MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA						
WEATHER CONDITION			WEATHER Weather Caused No Delay			TEMP (min / max) 74 °F / 95 °F		VISIBILITY 5		WIND 10			
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		75		PUMPING OR DREDGING				10	40		
TOTAL ADVANCE THIS PERIOD		FT		545		PCT OF EFFECTIVE TIME			44 %				
TOTAL ADVANCE PREVIOUSLY		FT		7,468		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		8,013		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	40		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	0		
FLOATING PIPE 7,500		SHORE PIPE 2,500		SUBMERGED PIPE 1,000		CLEARING PUMP AND PUMP LINES				0	10		
TOTAL LENGTH OF DISCHARGE PIPE		FT		11,000		CLEARING CUTTER OR SUCTION HEAD				1	30		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGED THIS DATE		5,360		4,875		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED		250,105		228,214		CHANGING LOCATION OF PLANT ON JOB				2	0		
TOTAL AMOUNT DREDGED TO DATE		255,465		233,089		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		502.50		457.03		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0		
FUEL		BBL		2,245		PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
						SUNDAYS AND HOLIDAYS				0	0		
						FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				7	30		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	15		
						TOTAL NON-EFFECTIVE TIME				13	5		
						PCT. OF NON-EFFECTIVE			55 %				
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	45		
04/27/2014		06/11/2014											

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 44 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 22
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 02 Jul 2014 - Wednesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	15
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	15
				PERCENTAGE OF TOTAL TIME	1 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued operations in Breth 2 from stations 5+10 to 9+30 and Pier C South from stations 18+62 dredging perpendicular to the center line for 125' for a total advance of 545' while removing 4,875 credited cy's and 5,360 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

The area dredged in Pier C South that was dredged was previously not dredged due to a ship in the way of this area.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 45 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 23
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 03 Jul 2014 - Thursday
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2
	SIZE		DAYS PER WEEK 7
	HORSEPOWER		NO. OF CREW MEMBERS
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET
27	0	27	27
		CUTTER OR BUCKET	DREDGE
		0	31
			SHORE
			2
			OTHER
			0
			TOTAL
			33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Grain Elevator dock 30+30 to 32+70	DISPOSAL AREA USED State Dock East	QTY DEPOSITED GROSS (CY) 7,800	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 263,265
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 10	CLAY 0	MUD 0
			SILT 90	HARDPAN 0
			STONE 0	SHELL 0
				OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 38	AFTER DREDGING 43
RIVER/TIDE STAGE	MIN 0	TIME 21:00	MAX 0	TIME 14:00
				GAGE LOCATION State Docks
WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	74 °F / 95 °F	5	15

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	200	PUMPING OR DREDGING	5	30
TOTAL ADVANCE THIS PERIOD	FT	240	PCT OF EFFECTIVE TIME	23 %	
TOTAL ADVANCE PREVIOUSLY	FT	8,013	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	8,253	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	15
FLOATING PIPE 2,000			CLEARING PUMP AND PUMP LINES	0	45
SHORE PIPE 2,500			CLEARING CUTTER OR SUCTION HEAD	0	0
SUBMERGED PIPE 0			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,500	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	7,800	7,100	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	255,465	233,089	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	263,265	240,189	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,418.18	1,290.91	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	877	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	3	50
LUBRICANTS	GAL	0	MISCELLANEOUS (EXPLAIN IN REMARKS)	13	40
			TOTAL NON-EFFECTIVE TIME	18	30
			PCT. OF NON-EFFECTIVE	77 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
04/27/2014	06/11/2014				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 46 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 23
--	--	---------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge Mike Hooks	DATE 03 Jul 2014 - Thursday
---------------	---	---------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued operations in the Grain Elevator Dock from stations 30+30 to 32+70 for a total advance of 240' while removing 7,100 credited cy's and 7,800 gross cy's into the state dock disposal area east. The disposal area is being monitored 24 hours daily.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 47 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 24
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 04 Jul 2014 - Friday
DREDGE	NAME AND TYPE Dredge Mike Hooks		SHIFTS PER DAY 2
	PIPELINE 27		DAYS PER WEEK 7
	SIZE		NO. OF CREW MEMBERS
	DIPPER OR BUCKET 0	DREDGE PUMP 27	OTHER 0
		SUCTION PIPE JET 27	TOTAL 33
		CUTTER OR BUCKET 0	
		DREDGE 31	SHORE 2
			OTHER 0

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION Grain Elevator dock 32+70				DISPOSAL AREA USED State Dock East		QTY DEPOSITED GROSS (CY) 0		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 263,265	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 10	CLAY 0	MUD 0	SILT 90	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING		AFTER DREDGING			
					38		43			
RIVER/TIDE STAGE	MIN	0	TIME	14:00	MAX	0	TIME	15:00	GAGE LOCATION State Docks	
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA	
WEATHER CONDITION	WEATHER Weather Caused No Delay				TEMP (min / max) 74 °F / 92 °F		VISIBILITY 5		WIND 15	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	200	PUMPING OR DREDGING			0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME			0 %	
TOTAL ADVANCE PREVIOUSLY	FT	8,253	BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE	FT	8,253	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES			0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES			0	0
FLOATING PIPE 2,000			CLEARING PUMP AND PUMP LINES			0	20
SHORE PIPE 2,500			CLEARING CUTTER OR SUCTION HEAD			0	0
SUBMERGED PIPE 0			WAITING FOR SCOWS			0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,500	TO AND FROM WHARF OR ANCHORAGE			0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB			0	0
AMOUNT DREDGED THIS DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT PREVIOUSLY REPORTED	263,265	240,189	SHORE LINE AND SHORE WORK			0	0
TOTAL AMOUNT DREDGED TO DATE	263,265	240,189	WAITING FOR BOOSTER			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT			0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW			0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS			0	0
FUEL	BBL	2,733	LAY TIME OFF SHIFT AND SATURDAYS			0	0
			SUNDAYS AND HOLIDAYS			0	0
			FIRE DRILL			0	0
ELECTRICITY	KW	0	MOVING OUT OF WAY OF TRAFFIC			1	10
			MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0
LUBRICANTS	GAL	0	TOTAL NON-EFFECTIVE TIME			1	30
			PCT. OF NON-EFFECTIVE			6 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			1	30
04/27/2014	06/11/2014						

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 48 of 48

CONTRACT NO. W91278-14-D-0024 0004	CONTRACT TITLE Maintenance Dredging of Mobile Harbor	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 24
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 04 Jul 2014 - Friday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
				MAJOR REPAIRS	0	0
				CESSATION	0	0
				COLLISIONS	0	0
				MISCELLANEOUS	22	30
				TOTAL LOST TIME	22	30
				PERCENTAGE OF TOTAL TIME	94 %	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continued operations in the Grain Elevator Dock from stations 32+70 for a total advance of 0' while removing 0 credited cy's and 0 gross cy's into the state dock disposal area east. The dredge had to wait on tows to pass in order to wash line. The disposal area is being monitored 24 hours daily. The Dredge has completed task order 004 and is preparing for task order 001.

Discharge pipe length total is 11,480.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE