

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 1 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 1	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 28 Feb 2017 - Tuesday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION NA					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Non Work Day			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0 %	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	0
AMOUNT DREDGED THIS DATE		0		0		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		N/A		N/A		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
						SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
OPERATING SUPPLIES						WAITING FOR ATTENDANT PLANT				0	0
COMMODITY		CONSUMED		CREDITED		PREPARATION AND MAKING UP TOW				0	0
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
ELECTRICITY	KW	0		0		FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
LUBRICANTS	GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				0 %	
03/08/2017		02/28/2017				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 2 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 1	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 28 Feb 2017 - Tuesday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	00:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	00:00	CESSATION		24	0
Tender	Andy B.	360	00:00	COLLISIONS		0	0
Barge	Derrick Barge	0	00:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	00:00	TOTAL LOST TIME		24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %		
Barge	Crane Barge 108	0	00:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	00:00				

QC NARRATIVE(S)

No QC Narratives were reported today

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 2																									
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 01 Mar 2017 - Wednesday																									
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2																									
	PIPELINE		DAYS PER WEEK 7																									
	NO. OF CREW MEMBERS																											
	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="2">SIZE</th> <th colspan="3">HORSEPOWER</th> <th colspan="3">NO. OF CREW MEMBERS</th> </tr> <tr> <th>PIPELINE</th> <th>DIPPER OR BUCKET</th> <th>DREDGE PUMP</th> <th>SUCTION PIPE JET</th> <th>CUTTER OR BUCKET</th> <th>DREDGE</th> <th>SHORE</th> <th>OTHER</th> <th>TOTAL</th> </tr> <tr> <td align="center">24</td> <td align="center">0</td> <td align="center">3,800</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> </tr> </table>	SIZE		HORSEPOWER			NO. OF CREW MEMBERS			PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	24	0	3,800	0	0	0	0	0	0	
SIZE		HORSEPOWER			NO. OF CREW MEMBERS																							
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL																				
24	0	3,800	0	0	0	0	0	0																				

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING 0		AFTER DREDGING 0		
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION NA
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA
WEATHER CONDITION	WEATHER Non Work Day			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND	

WORK PERFORMED				DISTRIBUTION OF WORK				
ITEM		UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT		FT	0	PUMPING OR DREDGING			0	0
TOTAL ADVANCE THIS PERIOD		FT	0	PCT OF EFFECTIVE TIME			0 %	
TOTAL ADVANCE PREVIOUSLY		FT	0	BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE		FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED		NUMBER	0	HANDLING PIPE LINES			0	0
AVERAGE LOAD PER SCOW		CY	0	HANDLING ANCHOR LINES			0	0
FLOATING PIPE 0 SHORE PIPE 0 SUBMERGED PIPE 0			0	CLEARING PUMP AND PUMP LINES			0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT	0	CLEARING CUTTER OR SUCTION HEAD			0	0
CUBIC YARDS REMOVED		GROSS	CREDITED	WAITING FOR SCOWS			0	0
AMOUNT DREDGED THIS DATE		0	0	TO AND FROM WHARF OR ANCHORAGE			0	0
AMOUNT PREVIOUSLY REPORTED		0	0	CHANGING LOCATION OF PLANT ON JOB			0	0
TOTAL AMOUNT DREDGED TO DATE		0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		N/A	N/A	SHORE LINE AND SHORE WORK			0	0
OPERATING SUPPLIES				WAITING FOR BOOSTER			0	0
COMMODITY		CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT			0	0
FUEL	BBL	0	0	PREPARATION AND MAKING UP TOW			0	0
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS			0	0
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS			0	0
				SUNDAYS AND HOLIDAYS			0	0
				FIRE DRILL			0	0
				MOVING OUT OF WAY OF TRAFFIC			0	0
				MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0
				TOTAL NON-EFFECTIVE TIME			0	0
				PCT. OF NON-EFFECTIVE			0 %	
MOB DATE 03/08/2017	DREDGE START 02/28/2017		DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 4 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 2	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 01 Mar 2017 - Wednesday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	00:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	00:00	CESSATION		24	0
Tender	Andy B.	360	00:00	COLLISIONS		0	0
Barge	Derrick Barge	0	00:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	00:00	TOTAL LOST TIME		24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %		
Barge	Crane Barge 108	0	00:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	00:00				

QC NARRATIVE(S)

No QC Narratives were reported today

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 3																									
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 02 Mar 2017 - Thursday																									
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2																									
	PIPELINE		DAYS PER WEEK 7																									
	NO. OF CREW MEMBERS																											
	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="2">SIZE</th> <th colspan="3">HORSEPOWER</th> <th colspan="3">NO. OF CREW MEMBERS</th> </tr> <tr> <th>PIPELINE</th> <th>DIPPER OR BUCKET</th> <th>DREDGE PUMP</th> <th>SUCTION PIPE JET</th> <th>CUTTER OR BUCKET</th> <th>DREDGE</th> <th>SHORE</th> <th>OTHER</th> <th>TOTAL</th> </tr> <tr> <td align="center">24</td> <td align="center">0</td> <td align="center">3,800</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> </tr> </table>	SIZE		HORSEPOWER			NO. OF CREW MEMBERS			PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	24	0	3,800	0	0	0	0	0	0	
SIZE		HORSEPOWER			NO. OF CREW MEMBERS																							
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL																				
24	0	3,800	0	0	0	0	0	0																				

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100
CHANNEL CONDITION	AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING		
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION NA
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA
WEATHER CONDITION	WEATHER Non Work Day			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND	

WORK PERFORMED

DISTRIBUTION OF WORK

WORK PERFORMED			DISTRIBUTION OF WORK			
ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING		0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME		0 %	
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)			
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES		0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES		0	0
FLOATING PIPE		0	CLEARING PUMP AND PUMP LINES		0	0
SHORE PIPE		0	CLEARING CUTTER OR SUCTION HEAD		0	0
SUBMERGED PIPE		0	WAITING FOR SCOWS		0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	TO AND FROM WHARF OR ANCHORAGE		0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB		0	0
AMOUNT DREDGED THIS DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
AMOUNT PREVIOUSLY REPORTED	0	0	SHORE LINE AND SHORE WORK		0	0
TOTAL AMOUNT DREDGED TO DATE	0	0	WAITING FOR BOOSTER		0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT		0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW		0	0
ITEM	UNIT	QUANTITY	QUANTITY			
FUEL	BBL	0	TRANSFERRING PLANT BETWEEN WORKS		0	0
			LAY TIME OFF SHIFT AND SATURDAYS		0	0
			SUNDAYS AND HOLIDAYS		0	0
			FIRE DRILL		0	0
ELECTRICITY	KW	0	MOVING OUT OF WAY OF TRAFFIC		0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
LUBRICANTS	GAL	0	TOTAL NON-EFFECTIVE TIME		0	0
			PCT. OF NON-EFFECTIVE		0 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		0	0
03/08/2017	02/28/2017					

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 6 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 3	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 02 Mar 2017 - Thursday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	00:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	00:00	CESSATION		24	0
Tender	Andy B.	360	00:00	COLLISIONS		0	0
Barge	Derrick Barge	0	00:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	00:00	TOTAL LOST TIME		24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %		
Barge	Crane Barge 108	0	00:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	00:00				

QC NARRATIVE(S)

No QC Narratives were reported today

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 4																										
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 03 Mar 2017 - Friday																										
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2																										
	PIPELINE 24		DAYS PER WEEK 7																										
	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="2">SIZE</th> <th colspan="3">HORSEPOWER</th> <th colspan="4">NO. OF CREW MEMBERS</th> </tr> <tr> <th>PIPELINE</th> <th>DIPPER OR BUCKET</th> <th>DREDGE PUMP</th> <th>SUCTION PIPE JET</th> <th>CUTTER OR BUCKET</th> <th>DREDGE</th> <th>SHORE</th> <th>OTHER</th> <th>TOTAL</th> </tr> <tr> <td></td> <td>0</td> <td>3,800</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>			SIZE		HORSEPOWER			NO. OF CREW MEMBERS				PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		0	3,800	0	0	0	0	0
SIZE		HORSEPOWER			NO. OF CREW MEMBERS																								
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL																					
	0	3,800	0	0	0	0	0	0																					

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100
CHANNEL CONDITION	AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0		
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION NA
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA
WEATHER CONDITION	WEATHER Non Work Day			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND	

WORK PERFORMED				DISTRIBUTION OF WORK				
ITEM		UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT		FT	0	PUMPING OR DREDGING			0	0
TOTAL ADVANCE THIS PERIOD		FT	0	PCT OF EFFECTIVE TIME			0 %	
TOTAL ADVANCE PREVIOUSLY		FT	0	BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE		FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED		NUMBER	0	HANDLING PIPE LINES			0	0
AVERAGE LOAD PER SCOW		CY	0	HANDLING ANCHOR LINES			0	0
FLOATING PIPE 0 SHORE PIPE 0 SUBMERGED PIPE 0				CLEARING PUMP AND PUMP LINES			0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT	0	CLEARING CUTTER OR SUCTION HEAD			0	0
CUBIC YARDS REMOVED		GROSS	CREDITED	WAITING FOR SCOWS			0	0
AMOUNT DREDGED THIS DATE		0	0	TO AND FROM WHARF OR ANCHORAGE			0	0
AMOUNT PREVIOUSLY REPORTED		0	0	CHANGING LOCATION OF PLANT ON JOB			0	0
TOTAL AMOUNT DREDGED TO DATE		0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		N/A	N/A	SHORE LINE AND SHORE WORK			0	0
OPERATING SUPPLIES				WAITING FOR BOOSTER			0	0
COMMODITY		CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT			0	0
FUEL	BBL	0	0	PREPARATION AND MAKING UP TOW			0	0
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS			0	0
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS			0	0
				SUNDAYS AND HOLIDAYS			0	0
				FIRE DRILL			0	0
				MOVING OUT OF WAY OF TRAFFIC			0	0
				MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0
				TOTAL NON-EFFECTIVE TIME			0	0
				PCT. OF NON-EFFECTIVE			0 %	
MOB DATE 03/08/2017	DREDGE START 02/28/2017		DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 8 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 4	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 03 Mar 2017 - Friday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	00:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	00:00	CESSATION		24	0
Tender	Andy B.	360	00:00	COLLISIONS		0	0
Barge	Derrick Barge	0	00:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	00:00	TOTAL LOST TIME		24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %		
Barge	Crane Barge 108	0	00:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	00:00				

QC NARRATIVE(S)

No QC Narratives were reported today

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 5																									
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 04 Mar 2017 - Saturday																									
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2																									
	PIPELINE		DAYS PER WEEK 7																									
	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="2">SIZE</th> <th colspan="3">HORSEPOWER</th> <th colspan="3">NO. OF CREW MEMBERS</th> </tr> <tr> <th>PIPELINE</th> <th>DIPPER OR BUCKET</th> <th>DREDGE PUMP</th> <th>SUCTION PIPE JET</th> <th>CUTTER OR BUCKET</th> <th>DREDGE</th> <th>SHORE</th> <th>OTHER</th> <th>TOTAL</th> </tr> <tr> <td>24</td> <td>0</td> <td>3,800</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>			SIZE		HORSEPOWER			NO. OF CREW MEMBERS			PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	24	0	3,800	0	0	0	0	0
SIZE		HORSEPOWER			NO. OF CREW MEMBERS																							
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL																				
24	0	3,800	0	0	0	0	0	0																				

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100
CHANNEL CONDITION	AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING		
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION NA
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA
WEATHER CONDITION	WEATHER Non Work Day			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	
			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)	
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)	
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0
FLOATING PIPE 0 SHORE PIPE 0 SUBMERGED PIPE 0		0	CLEARING PUMP AND PUMP LINES	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	CLEARING CUTTER OR SUCTION HEAD	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0
AMOUNT DREDGED THIS DATE	0	0	TO AND FROM WHARF OR ANCHORAGE	0
AMOUNT PREVIOUSLY REPORTED	0	0	CHANGING LOCATION OF PLANT ON JOB	0
TOTAL AMOUNT DREDGED TO DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	SHORE LINE AND SHORE WORK	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0
			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0
COMMODITY			WAITING FOR ATTENDANT PLANT	0
			PREPARATION AND MAKING UP TOW	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0
FUEL	BBL	0	LAY TIME OFF SHIFT AND SATURDAYS	0
ELECTRICITY	KW	0	SUNDAYS AND HOLIDAYS	0
			FIRE DRILL	0
LUBRICANTS	GAL	0	MOVING OUT OF WAY OF TRAFFIC	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0
			TOTAL NON-EFFECTIVE TIME	0
			PCT. OF NON-EFFECTIVE	0 %
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	0
03/08/2017	02/28/2017			0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 10 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 5	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 04 Mar 2017 - Saturday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	00:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	00:00	CESSATION		24	0
Tender	Andy B.	360	00:00	COLLISIONS		0	0
Barge	Derrick Barge	0	00:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	00:00	TOTAL LOST TIME		24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %		
Barge	Crane Barge 108	0	00:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	00:00				

QC NARRATIVE(S)

No QC Narratives were reported today

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 6																										
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 05 Mar 2017 - Sunday																										
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2																										
	PIPELINE 24		DAYS PER WEEK 7																										
	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="2">SIZE</th> <th colspan="3">HORSEPOWER</th> <th colspan="4">NO. OF CREW MEMBERS</th> </tr> <tr> <th>PIPELINE</th> <th>DIPPER OR BUCKET</th> <th>DREDGE PUMP</th> <th>SUCTION PIPE JET</th> <th>CUTTER OR BUCKET</th> <th>DREDGE</th> <th>SHORE</th> <th>OTHER</th> <th>TOTAL</th> </tr> <tr> <td></td> <td>0</td> <td>3,800</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>			SIZE		HORSEPOWER			NO. OF CREW MEMBERS				PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		0	3,800	0	0	0	0	0
SIZE		HORSEPOWER			NO. OF CREW MEMBERS																								
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL																					
	0	3,800	0	0	0	0	0	0																					

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100
CHANNEL CONDITION	AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING		
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION NA
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA
WEATHER CONDITION	WEATHER Non Work Day			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING	0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %	
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	0
FLOATING PIPE		0	CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE		0	CLEARING CUTTER OR SUCTION HEAD	0	0
SUBMERGED PIPE		0	WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	0	0	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	0	0	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	0	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
LUBRICANTS	GAL	0	MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	0	0
			PCT. OF NON-EFFECTIVE	0 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	0	0
03/08/2017	02/28/2017				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 6			
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 05 Mar 2017 - Sunday			
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	00:00	MAJOR REPAIRS	0	0
Tender	Michael S.	360	00:00	CESSATION	24	0
Tender	Andy B.	360	00:00	COLLISIONS	0	0
Barge	Derrick Barge	0	00:00	MISCELLANEOUS	0	0
Barge	Supply Barge	0	00:00	TOTAL LOST TIME	24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %	
Barge	Crane Barge 108	0	00:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	00:00			

QC NARRATIVE(S)

No QC Narratives were reported today

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 7																										
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 06 Mar 2017 - Monday																										
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2																										
	PIPELINE		DAYS PER WEEK 7																										
	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="2">SIZE</th> <th colspan="3">HORSEPOWER</th> <th colspan="4">NO. OF CREW MEMBERS</th> </tr> <tr> <th>PIPELINE</th> <th>DIPPER OR BUCKET</th> <th>DREDGE PUMP</th> <th>SUCTION PIPE JET</th> <th>CUTTER OR BUCKET</th> <th>DREDGE</th> <th>SHORE</th> <th>OTHER</th> <th>TOTAL</th> </tr> <tr> <td align="center">24</td> <td align="center">0</td> <td align="center">3,800</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> </tr> </table>			SIZE		HORSEPOWER			NO. OF CREW MEMBERS				PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	24	0	3,800	0	0	0	0	0
SIZE		HORSEPOWER			NO. OF CREW MEMBERS																								
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL																					
24	0	3,800	0	0	0	0	0	0																					

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100
CHANNEL CONDITION	AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING		
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION NA
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA
WEATHER CONDITION	WEATHER Non Work Day			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING		0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME		0 %	
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)			
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES		0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES		0	0
FLOATING PIPE		0	CLEARING PUMP AND PUMP LINES		0	0
SHORE PIPE		0	CLEARING CUTTER OR SUCTION HEAD		0	0
SUBMERGED PIPE		0	WAITING FOR SCOWS		0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	TO AND FROM WHARF OR ANCHORAGE		0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB		0	0
AMOUNT DREDGED THIS DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
AMOUNT PREVIOUSLY REPORTED	0	0	SHORE LINE AND SHORE WORK		0	0
TOTAL AMOUNT DREDGED TO DATE	0	0	WAITING FOR BOOSTER		0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT		0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW		0	0
ITEM	UNIT	QUANTITY	QUANTITY			
FUEL	BBL	0	TRANSFERRING PLANT BETWEEN WORKS		0	0
			LAY TIME OFF SHIFT AND SATURDAYS		0	0
			SUNDAYS AND HOLIDAYS		0	0
			FIRE DRILL		0	0
ELECTRICITY	KW	0	MOVING OUT OF WAY OF TRAFFIC		0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
LUBRICANTS	GAL	0	TOTAL NON-EFFECTIVE TIME		0	0
			PCT. OF NON-EFFECTIVE		0 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		0	0
03/08/2017	02/28/2017					

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 14 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 7	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 06 Mar 2017 - Monday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	00:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	00:00	CESSATION		24	0
Tender	Andy B.	360	00:00	COLLISIONS		0	0
Barge	Derrick Barge	0	00:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	00:00	TOTAL LOST TIME		24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %		
Barge	Crane Barge 108	0	00:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	00:00				

QC NARRATIVE(S)

No QC Narratives were reported today

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 8																							
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 07 Mar 2017 - Tuesday																							
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2																							
	PIPELINE		DAYS PER WEEK 7																							
	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="2">SIZE</th> <th colspan="3">HORSEPOWER</th> <th colspan="3">NO. OF CREW MEMBERS</th> </tr> <tr> <td>PIPELINE</td> <td>DIPPER OR BUCKET</td> <td>DREDGE PUMP</td> <td>SUCTION PIPE JET</td> <td>CUTTER OR BUCKET</td> <td>DREDGE</td> <td>SHORE</td> <td>OTHER</td> </tr> <tr> <td align="center">24</td> <td align="center">0</td> <td align="center">3,800</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> <td align="center">0</td> </tr> </table>			SIZE		HORSEPOWER			NO. OF CREW MEMBERS			PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	24	0	3,800	0	0	0	0
SIZE		HORSEPOWER			NO. OF CREW MEMBERS																					
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER																			
24	0	3,800	0	0	0	0	0																			

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING		AFTER DREDGING		
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION NA
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA
WEATHER CONDITION	WEATHER Non Work Day			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	
			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)	
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)	
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0
FLOATING PIPE		0	CLEARING PUMP AND PUMP LINES	0
SHORE PIPE		0	CLEARING CUTTER OR SUCTION HEAD	0
SUBMERGED PIPE		0	WAITING FOR SCOWS	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	TO AND FROM WHARF OR ANCHORAGE	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0
AMOUNT DREDGED THIS DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0
AMOUNT PREVIOUSLY REPORTED	0	0	SHORE LINE AND SHORE WORK	0
TOTAL AMOUNT DREDGED TO DATE	0	0	WAITING FOR BOOSTER	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0
FUEL	BBL	0	LAY TIME OFF SHIFT AND SATURDAYS	0
ELECTRICITY	KW	0	SUNDAYS AND HOLIDAYS	0
LUBRICANTS	GAL	0	FIRE DRILL	0
			MOVING OUT OF WAY OF TRAFFIC	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0
			TOTAL NON-EFFECTIVE TIME	0
			PCT. OF NON-EFFECTIVE	0 %
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	0
03/08/2017	02/28/2017			0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 16 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 8
----------------------------------------------	----------------------------------------------------------------	----------------------------------------	------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 07 Mar 2017 - Tuesday
---------------	------------------------------------------	--------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	00:00	MAJOR REPAIRS	0	0
Tender	Michael S.	360	00:00	CESSATION	24	0
Tender	Andy B.	360	00:00	COLLISIONS	0	0
Barge	Derrick Barge	0	00:00	MISCELLANEOUS	0	0
Barge	Supply Barge	0	00:00	TOTAL LOST TIME	24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %	
Barge	Crane Barge 108	0	00:00			
Skiff	Survey Two	230	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

No QC Narratives were reported today

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 9
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 08 Mar 2017 - Wednesday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
	PIPELINE		DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	SIZE	HORSEPOWER	
	PIPELINE DIPPER OR BUCKET	DREDGE PUMP SUCTION PIPE JET CUTTER OR BUCKET	DREDGE SHORE OTHER TOTAL
	24 0	3,800 0 0	27 0 2 29

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION		DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0			
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100
CHANNEL CONDITION	AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING			
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION NA
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA
WEATHER CONDITION	WEATHER Weather Caused No Delay			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING	0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %	
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	0
FLOATING PIPE		0	CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE		0	CLEARING CUTTER OR SUCTION HEAD	0	0
SUBMERGED PIPE		0	WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	0	0	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	0	0	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	264	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
LUBRICANTS	GAL	7	MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	0	0
			PCT. OF NON-EFFECTIVE	0 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	0	0
03/08/2017	02/28/2017				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 18 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 9
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 08 Mar 2017 - Wednesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	0	0
Tender	Michael S.	360	24:00	CESSATION	24	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	00:00	MISCELLANEOUS	0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %	
Barge	Crane Barge 108	0	00:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	00:00			

QC NARRATIVE(S)

GENERAL COMMENTS

Begin Mobilization Bar to Bar

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 19 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 10	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09 Mar 2017 - Thursday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3,800	0	0	27	0	2	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0		
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION NA					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT	QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0				PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT	0				PCT OF EFFECTIVE TIME				0 %	
TOTAL ADVANCE PREVIOUSLY	FT	0				BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT	0				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER	0				HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY	0				HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0				CLEARING CUTTER OR SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS	CREDITED				WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE	0	0				TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	0	0				CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	0	0				LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A				SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
CONSUMED	CREDITED				WAITING FOR ATTENDANT PLANT				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW				0	0
FUEL	BBL	791		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
LUBRICANTS	GAL	10		0		SUNDAYS AND HOLIDAYS				0	0
MOB DATE						DREDGE START				03/08/2017	02/28/2017
DEMOB DATE						TOTAL NON-EFFECTIVE TIME				0	0
03/08/2017						PCT. OF NON-EFFECTIVE				0 %	
02/28/2017						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 20 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 10	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 09 Mar 2017 - Thursday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		24	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	00:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %		
Barge	Crane Barge 108	0	00:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

Continue Mobilization Bar to Bar

Completed BD Surveys for Section 1 (C/L STA. 1280+00 to C/L STA. 1260+00), and D/A 10 (C/L STA. 00+00 to C/L STA. 70+00)

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 11
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 10 Mar 2017 - Friday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
	PIPELINE		DAYS PER WEEK 7
	SIZE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800
	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27
			SHORE 0
			OTHER 2
			TOTAL 29

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100	
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING 0		AFTER DREDGING 0			
RIVER/TIDE STAGE	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION NA					
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION	WEATHER Weather Caused No Delay			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND		

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING	0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %	
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	0
FLOATING PIPE 0 SHORE PIPE 0 SUBMERGED PIPE 0			CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	CLEARING CUTTER OR SUCTION HEAD	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	0	0	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	0	0	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	142	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	6	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	0	0
			PCT. OF NON-EFFECTIVE	0 %	
MOB DATE 03/08/2017	DREDGE START 02/28/2017	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 22 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 11	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 10 Mar 2017 - Friday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		24	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %		
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

Finish Mobilization Bar to Bar. Begin Intermediate Mobilization of Pipeline

Held Preparatory Phase Meeting for Safety, Mobilization, Surveying, Dredging, & Placement Activity at Irvington Site Office, Mobile AL from 10:00AM to 11:00AM

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 12
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 11 Mar 2017 - Saturday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
	PIPELINE		DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	SIZE	HORSEPOWER	
	PIPELINE DIPPER OR BUCKET	DREDGE PUMP SUCTION PIPE JET CUTTER OR BUCKET	DREDGE SHORE OTHER TOTAL
	24 0	3,800 0 0	27 0 2 29

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100
CHANNEL CONDITION	AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING			
RIVER/TIDE STAGE	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION NA
	MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA
WEATHER CONDITION	WEATHER Weather Caused No Delay			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING	0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %	
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	0
FLOATING PIPE		0	CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE		0	CLEARING CUTTER OR SUCTION HEAD	0	0
SUBMERGED PIPE		0	WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	0	0	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	0	0	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	142	LAY TIME OFF SHIFT AND SATURDAYS	0	0
ELECTRICITY	KW	0	SUNDAYS AND HOLIDAYS	0	0
LUBRICANTS	GAL	6	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	0	0
			PCT. OF NON-EFFECTIVE	0 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	0	0
03/08/2017	02/28/2017				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 24 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 12	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 11 Mar 2017 - Saturday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		24	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %		
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	00:00				

QC NARRATIVE(S)

GENERAL COMMENTS

Continued Intermediate Mobilization Efforts

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 13
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 12 Mar 2017 - Sunday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
	PIPELINE		DAYS PER WEEK 7
	SIZE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800
	DREDGE PUMP	SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 27	SHORE 0
			OTHER 2
			TOTAL 29

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION				DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 0	
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 0	CLAY 0	MUD 0	SILT 0	HARDPAN 0	STONE 0	SHELL 0	OTHER 100	
CHANNEL CONDITION	AVERAGE DEPTH				BEFORE DREDGING 0		AFTER DREDGING 0			
RIVER/TIDE STAGE	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION NA					
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION	WEATHER Weather Caused Non-Critical Delay			TEMP (min / max) 0 °F / 0 °F		VISIBILITY		WIND		

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING			0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME		0 %		
TOTAL ADVANCE PREVIOUSLY	FT	0	BOOSTER (IN LINE)				
TOTAL ADVANCE TO DATE	FT	0	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)				
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES			0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES			0	0
FLOATING PIPE 0 SHORE PIPE 0 SUBMERGED PIPE 0		0	CLEARING PUMP AND PUMP LINES			0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	CLEARING CUTTER OR SUCTION HEAD			0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS			0	0
AMOUNT DREDGED THIS DATE	0	0	TO AND FROM WHARF OR ANCHORAGE			0	0
AMOUNT PREVIOUSLY REPORTED	0	0	CHANGING LOCATION OF PLANT ON JOB			0	0
TOTAL AMOUNT DREDGED TO DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	SHORE LINE AND SHORE WORK			0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER			0	0
			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0
			WAITING FOR ATTENDANT PLANT			0	0
			PREPARATION AND MAKING UP TOW			0	0
			TRANSFERRING PLANT BETWEEN WORKS			0	0
			LAY TIME OFF SHIFT AND SATURDAYS			0	0
			SUNDAYS AND HOLIDAYS			0	0
			FIRE DRILL			0	0
			MOVING OUT OF WAY OF TRAFFIC			0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0
			TOTAL NON-EFFECTIVE TIME			0	0
			PCT. OF NON-EFFECTIVE		0 %		
MOB DATE 03/08/2017	DREDGE START 02/28/2017	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 26 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 13	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 12 Mar 2017 - Sunday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		24	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %		
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	00:00				

QC NARRATIVE(S)

GENERAL COMMENTS

Continued Intermediate Mobilization Efforts. 23 Hour Day

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 27 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 14	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 13 Mar 2017 - Monday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1280+80 to C/L STA. 1276+65				DISPOSAL AREA USED D/A 10		QTY DEPOSITED GROSS (CY) 18,813		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 18,813	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN 0	TIME 23:30	MAX 1	TIME 13:00	GAGE LOCATION Beacon 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 51 °F / 60 °F		VISIBILITY 9		WIND 26		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				11	25
TOTAL ADVANCE THIS PERIOD		FT		415		PCT OF EFFECTIVE TIME 48 %					
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		415		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	25
FLOATING PIPE 3,040		SHORE PIPE 0		SUBMERGED PIPE 1,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,040		CLEARING CUTTER OR SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		18,813		15,678		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		18,813		15,678		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,647.85		1,373.26		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		843		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		16		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	10
						MOVING OUT OF WAY OF TRAFFIC				0	40
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				1	15
						PCT. OF NON-EFFECTIVE 5 %					
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				12	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 28 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 14	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 13 Mar 2017 - Monday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		11	20
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		11	20
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME		47 %	
Barge	Crane Barge 108	0	12:00				
Skiff	Survey Two	230	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud began dredging Section 1 downstation at 11:20 from C/L STA. 1280+80 to C/L STA. 1276+65 for a total advance of 415' with a NET 15,678 CY's and a GROSS 18,813 CY's discharged into D/A 10.

Installed and calibrated Hazen Tide Gauge to U.S.A.C.E. Gauge on Beacon 22.

Inspector requested BD surveys include a copy of unsmoothed cross sections and to exclude sideslopes from volume calculations.

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 29 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 15
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 14 Mar 2017 - Tuesday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
		NO. OF CREW MEMBERS	
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET
24	0	3,800	0
		CUTTER OR BUCKET	0
		DREDGE	27
		SHORE	0
		OTHER	4
		TOTAL	31

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION C/L STA. 1276+65 to C/L STA. 1271+24	DISPOSAL AREA USED D/A 10	QTY DEPOSITED GROSS (CY) 24,525	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 43,338
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 50	CLAY 0	MUD 0
	SILT 50	HARDPAN 0	STONE 0	SHELL 0
	OTHER 0			
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 10	AFTER DREDGING 16
RIVER/TIDE STAGE	MIN 0	TIME 16:00	MAX 1	TIME 07:00
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
			GAGE LOCATION	Beacon 22
			GAGE DATUM	NA
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 46 °F / 60 °F	VISIBILITY 9
			WIND 35	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	170	PUMPING OR DREDGING	17	45
TOTAL ADVANCE THIS PERIOD	FT	541	PCT OF EFFECTIVE TIME	74 %	
TOTAL ADVANCE PREVIOUSLY	FT	415	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	956	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	45
FLOATING PIPE 3,040			CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE 0			CLEARING CUTTER OR SUCTION HEAD	0	10
SUBMERGED PIPE 1,000			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,040	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	24,525	20,438	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	18,813	15,678	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	43,338	36,116	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,381.69	1,151.44	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	4,884	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	10
LUBRICANTS	GAL	21	MISCELLANEOUS (EXPLAIN IN REMARKS)	3	50
			TOTAL NON-EFFECTIVE TIME	4	55
			PCT. OF NON-EFFECTIVE	20 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	22	40
03/08/2017	02/28/2017				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 30 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 15
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 14 Mar 2017 - Tuesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	1	20
Tender	Michael S.	360	24:00	CESSATION	0	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS	0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	1	20
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME	6 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	12:00			

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 1 downstation from C/L STA. 1276+65 to C/L STA. 1271+24 for a total advance of 541' with a NET 20,438 CY's and a GROSS 24,525 CY's discharged into D/A 10.

MISCELLANEOUS

(Distribution of Work) Pumped Water, due to Weather.

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 31 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 16	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 15 Mar 2017 - Wednesday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1271+24 to C/L STA. 1265+02				DISPOSAL AREA USED D/A 10		QTY DEPOSITED GROSS (CY) 28,197		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 71,535	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN 0	TIME 02:00	MAX 1	TIME 15:00	GAGE LOCATION Beacon 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 42 °F / 60 °F		VISIBILITY 9		WIND 20		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				18	45
TOTAL ADVANCE THIS PERIOD		FT		622		PCT OF EFFECTIVE TIME 78 %					
TOTAL ADVANCE PREVIOUSLY		FT		956		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,578		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45
FLOATING PIPE 3,040		SHORE PIPE 0		SUBMERGED PIPE 1,000		CLEARING PUMP AND PUMP LINES				0	40
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,040		CLEARING CUTTER OR SUCTION HEAD				0	45
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		28,197		23,498		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		43,338		36,116		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		71,535		59,614		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,503.84		1,253.23		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,633		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		22		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	45
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	55
						PCT. OF NON-EFFECTIVE 12 %					
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 32 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 16
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 15 Mar 2017 - Wednesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	2	5
Tender	Michael S.	360	24:00	CESSATION	0	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS	0	15
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	2	20
Skiff	Survey Two	230	12:00	PERCENTAGE OF TOTAL TIME	10 %	
Barge	Spill Barge	0	12:00	TOTAL TIME IN PERIOD	24	0
Barge	Crane Barge 108	0	12:00			

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 1 downstation from C/L STA. 1271+24 to C/L STA. 1265+02 for a total advance of 622' with a NET 23,498 CY's and a GROSS 28,197 CY's discharged into D/A 10.

MISCELLANEOUS

Miscellaneous; Replaced gasket on Pontoon Line.

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 33 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 17					
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 16 Mar 2017 - Thursday					
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2					
	PIPELINE		DAYS PER WEEK 7					
	SIZE	HORSEPOWER	NO. OF CREW MEMBERS					
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
24	0	3,800	0	0	30	0	4	34

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION (Section 1) C/L STA. 1265+02 to C/L STA. 1260+00. (Section 2) C/L STA. 1260+00 to	DISPOSAL AREA USED D/A 10	QTY DEPOSITED GROSS (CY) 34,952	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 106,487					
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING	10	AFTER DREDGING	16			
RIVER/TIDE STAGE	MIN 0	TIME 16:30	MAX 1	TIME 13:00	GAGE LOCATION Beacon 6 and 22				
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA				
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 40 °F / 60 °F	VISIBILITY 9	WIND 18				

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	170	PUMPING OR DREDGING	20	40
TOTAL ADVANCE THIS PERIOD	FT	771	PCT OF EFFECTIVE TIME	86 %	
TOTAL ADVANCE PREVIOUSLY	FT	1,578	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	2,349	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	20
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	45
FLOATING PIPE 3,040	SHORE PIPE 0	SUBMERGED PIPE 1,000	CLEARING PUMP AND PUMP LINES	1	20
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,040	CLEARING CUTTER OR SUCTION HEAD	0	30
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	34,952	29,127	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	71,535	59,614	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	106,487	88,741	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,691.23	1,409.37	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	4,299	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	22	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	25
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	3	20
			PCT. OF NON-EFFECTIVE	14 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
03/08/2017	02/28/2017				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 34 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 17	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 16 Mar 2017 - Thursday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		0	0
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME	0 %		
Barge	Crane Barge 108	0	12:00				
Skiff	Survey Two	230	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud completed dredging Section 1 Downstation from C/L STA. 1265+02 to C/L STA. 1260+00 for a total advance of 502' with a NET 18,964 CY's and a GROSS 22,757 CY's discharged into D/A 10.

E. Stroud Started dredging Section 2 Downstation from C/L STA. 1260+00 to C/L STA. 1257+31 for a total advance of 269' with a NET 10,162 CY's and a GROSS 12,195 CY's discharged into D/A 10

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 35 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 18	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 17 Mar 2017 - Friday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 4	TOTAL 34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION (Section 2) C/L STA. 1257+31 to C/L STA. 1250+29				DISPOSAL AREA USED D/A 10		QTY DEPOSITED GROSS (CY) 31,824		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 138,311	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN 0	TIME 16:30	MAX 1	TIME 13:00	GAGE LOCATION Beacon 6 and 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 45 °F / 65 °F		VISIBILITY 9		WIND 15		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				16	50
TOTAL ADVANCE THIS PERIOD		FT		702		PCT OF EFFECTIVE TIME 71 %					
TOTAL ADVANCE PREVIOUSLY		FT		2,349		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,051		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	55
FLOATING PIPE 3,040		SHORE PIPE 0		SUBMERGED PIPE 1,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,040		CLEARING CUTTER OR SUCTION HEAD				0	5
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		31,824		26,520		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		106,487		88,741		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		138,311		115,261		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,890.53		1,575.45		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,280		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		35		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	25
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	25
						PCT. OF NON-EFFECTIVE				18 %	
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	15

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 36 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 18	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 17 Mar 2017 - Friday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		2	45
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		2	45
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME		11 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 2 from C/L STA. 1257+31 to C/L STA. 1250+29 for a total advance of 702' with a NET 26,520 CY's and a GROSS 31,824 CY's discharged into D/A 10.

E. Stroud Started dredging Section 2 Downstation from C/L STA. 1260+00 to C/L STA. 1257+31 for a total advance of 269' with a NET 10,162 CY's and a GROSS 12,195 CY's discharged into D/A 10

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 37 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 19
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 18 Mar 2017 - Saturday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	SIZE	HORSEPOWER	
	PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800
		SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 30	SHORE 0
		OTHER 4	TOTAL 34

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION (Section 2) C/L STA. 1250+29 to C/L STA. 1242+24	DISPOSAL AREA USED D/A 10	QTY DEPOSITED GROSS (CY) 36,493	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 174,804
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 50	CLAY 0	MUD 0
		SILT 50	HARDPAN 0	STONE 0
		SHELL 0	OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 10	AFTER DREDGING 16
RIVER/TIDE STAGE	MIN 0	TIME 02:00	MAX 1	TIME 12:30
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
			GAGE LOCATION Beacon 6 and 22	GAGE DATUM NA
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 58 °F / 72 °F	VISIBILITY 9
			WIND 18	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	170	PUMPING OR DREDGING	14	35
TOTAL ADVANCE THIS PERIOD	FT	805	PCT OF EFFECTIVE TIME	61 %	
TOTAL ADVANCE PREVIOUSLY	FT	3,051	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	3,856	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	5	5
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	40
FLOATING PIPE 3,120			CLEARING PUMP AND PUMP LINES	1	20
SHORE PIPE 0			CLEARING CUTTER OR SUCTION HEAD	0	30
SUBMERGED PIPE 1,000			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,120	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	36,493	30,411	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	138,311	115,261	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	174,804	145,672	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,502.38	2,085.33	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	2,775	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	1	10
LUBRICANTS	GAL	37	MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	8	45
			PCT. OF NON-EFFECTIVE	36 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	23	20
03/08/2017	02/28/2017				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 38 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 19	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 18 Mar 2017 - Saturday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	40
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		0	40
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME	3 %		
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 2 from C/L STA. 1250+29 to C/L STA. 1242+24 for a total advance of 805' with a NET 30,411 CY's and a GROSS 36,493 CY's discharged into D/A 10.

MISCELLANEOUS

- (MISSCLLAEIOUS) a) CHANGE GASKET in Pontoon Line. (40 min)
- b) Check for Plug/Trash in Discharge Line. (5 hrs 05 min)

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

SSHO inspected the Spill Barge, Engine Room; and assisted with Training.

QUALITY CONTROL REPORT-BUCKET/PIPELINE							PAGE NO.						
CONTRACT NO. W91278-16-D-0110 0004							CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 20		
CHARACTER OF REPORT							<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 19 Mar 2017 - Sunday				
DREDGE							NAME AND TYPE Dredge E. Stroud			SHIFTS PER DAY 2		DAYS PER WEEK 7	
							SIZE		HORSEPOWER			NO. OF CREW MEMBERS	
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL				
24		0	3,800	0	0	30	0	4	34				
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK			REACH DREDGED; STATION TO STATION (Section 2) C/L STA. 1250+29 to (Section 3) C/L STA. 12431+57				DISPOSAL AREA USED D/A 10, D/A 9		QTY DEPOSITED GROSS (CY) 48,371	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 223,175			
CHARACTER OF MATERIAL (%)			GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0		
CHANNEL CONDITION			AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16				
RIVER/TIDE STAGE			MIN 0	TIME 02:00	MAX 1	TIME 15:30	GAGE LOCATION Beacon 6 and 22						
			MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA						
WEATHER CONDITION			WEATHER Weather Caused No Delay			TEMP (min / max) 60 °F / 68 °F		VISIBILITY 9		WIND 16			
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				17	10		
TOTAL ADVANCE THIS PERIOD		FT		1,067		PCT OF EFFECTIVE TIME				71 %			
TOTAL ADVANCE PREVIOUSLY		FT		3,856		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		4,923		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	10		
FLOATING PIPE 3,940		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,940		CLEARING CUTTER OR SUCTION HEAD				0	40		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGED THIS DATE		48,371		40,309		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED		174,804		145,672		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE		223,175		185,981		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,817.73		2,348.10		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0		
FUEL		BBL		4,318		PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS		GAL		29		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
						SUNDAYS AND HOLIDAYS				0	0		
						FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				3	50		
						PCT. OF NON-EFFECTIVE				16 %			
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	0		
03/08/2017		02/28/2017											

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 40 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 20	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 19 Mar 2017 - Sunday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		3	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		3	0
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME		13 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 2 and 3 from C/L STA. 1242+24 to C/L STA. 1231+57 for a total advance of 1,067' with a NET 40,309 CY's and a GROSS 48,371 CY's discharged into D/A 10 and D/A 9.

MISCELLANEOUS

(Major Repairs) Broke Stbd Spud Cable and Re-Chock Spuds.

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

USACE NIGHT INSPECTOR NOTED THE FOLLOWING SAFETY DEFICIENCIES:

- 1) Spill Barge Operator needs Ear Protection
- 2) Spill Barge Operator needs Eye protection
- 3) Spill Barge Swing Anchor Buoy not Lighted
- 4) Battery Charging Station has NO face Shield or Gloves
- 5) 12v battery laying on deck (needs to be in corrosive)
- 6) Nighttime Crew needs body lights (on order)
- 7) Confined Space needs painted in Eyewash Area.

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 21
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 20 Mar 2017 - Monday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
	PIPELINE		DAYS PER WEEK 7
	SIZE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800
	DREDGE PUMP	SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 30	SHORE 0
			OTHER 4
			TOTAL 34

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION C/L STA. 1231+57 to C/L STA. 1219+31	DISPOSAL AREA USED D/A 9	QTY DEPOSITED GROSS (CY) 55,579	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 278,754
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 50	CLAY 0	MUD 0
		SILT 50	HARDPAN 0	STONE 0
			SHELL 0	OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 10	AFTER DREDGING 16
RIVER/TIDE STAGE	MIN 0	TIME 02:00	MAX 1	TIME 15:30
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
			GAGE LOCATION	Beacon 6 and 22
			GAGE DATUM	NA
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 61 °F / 66 °F	VISIBILITY 9
			WIND SE 19	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	170	PUMPING OR DREDGING	20	15
TOTAL ADVANCE THIS PERIOD	FT	1,226	PCT OF EFFECTIVE TIME	84 %	
TOTAL ADVANCE PREVIOUSLY	FT	4,923	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	6,149	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	25
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	1	15
FLOATING PIPE 3,860	SHORE PIPE 0	SUBMERGED PIPE 0	CLEARING PUMP AND PUMP LINES	0	30
TOTAL LENGTH OF DISCHARGE PIPE	FT	3,860	CLEARING CUTTER OR SUCTION HEAD	0	10
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	55,579	46,316	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	223,175	185,981	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	278,754	232,297	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,744.64	2,287.21	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	3,584	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	38	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	20
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	2	40
			PCT. OF NON-EFFECTIVE	11 %	
MOB DATE 03/08/2017	DREDGE START 02/28/2017	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	22	55

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 42 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 21	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 20 Mar 2017 - Monday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		1	5
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		1	5
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME	5 %		
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 3 from C/L STA. 1231+57 to C/L STA. 1219+31 for a total advance of 1,226' with a NET 46,316 CY's and a GROSS 55,579 CY's discharged into D/A 9.

Levermen instructed to slow down swing and hold in corners longer, per Captain and QA Verbal Orders.

SAFETY

Held JSA with dredge crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

NOTED THE FOLLOWING SAFETY DEFICIENCIES:

- 1) Rope needs replacing on Tender FAYE MARIE (Pending)
- 2) Emergency Light needs a battery on Tender FAYE MARIE. (Complete)
- 3) Cracked rear window needs replacing on Tender MICHAEL S. (Ordered)
- 4) Bilge Pump Discharge leaking on Starboard Main Deck of Dredge. (Pending)

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 43 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 22
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 21 Mar 2017 - Tuesday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	SIZE	HORSEPOWER	
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET
24	0	3,800	0
	CUTTER OR BUCKET	DREDGE	SHORE
	0	30	0
	OTHER	TOTAL	
	4	34	

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION C/L STA. 1219+31 to C/L STA. 1207+16	DISPOSAL AREA USED D/A 9	QTY DEPOSITED GROSS (CY) 55,080	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 333,834
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 50	CLAY 0	MUD 0
	SILT 50	HARDPAN 0	STONE 0	SHELL 0
	OTHER 0			
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 10	AFTER DREDGING 16
RIVER/TIDE STAGE	MIN 0	TIME 02:00	MAX 1	TIME 15:30
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
			GAGE LOCATION	Beacon 6 and 22
			GAGE DATUM	NA
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 70 °F / 80 °F	VISIBILITY 9
			WIND W20	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	170	PUMPING OR DREDGING	21	25
TOTAL ADVANCE THIS PERIOD	FT	1,215	PCT OF EFFECTIVE TIME	89 %	
TOTAL ADVANCE PREVIOUSLY	FT	6,149	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	7,364	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	15
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	1	10
FLOATING PIPE 3,620	SHORE PIPE 0	SUBMERGED PIPE 0	CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	3,620	CLEARING CUTTER OR SUCTION HEAD	0	50
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	55,080	45,900	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	278,754	232,297	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	333,834	278,197	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,571.83	2,143.19	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	2,901	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	35	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	20
			TOTAL NON-EFFECTIVE TIME	2	35
			PCT. OF NON-EFFECTIVE	11 %	
MOB DATE 03/08/2017	DREDGE START 02/28/2017	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 44 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 22	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 21 Mar 2017 - Tuesday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		0	0
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME	0 %		
Barge	Crane Barge 108	0	12:00				
Skiff	Survey Two	230	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 4 from C/L STA. 1219+31 to C/L STA. 1207+16 for a total advance of 1215' with a NET 45,900 CY's and a GROSS 55,080 CY's discharged into D/A 9.

Levermen instructed to slow down swing and hold in corners longer, per Captain and QA Verbal Orders.

20 Min of 70% pay from fuel barge pulling along side the dredge to fuel up.

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

NOTED THE FOLLOWING SAFETY DEFICIENCIES:

- 1) Rope needs replacing on Tender FAYE MARIE (Pending)
- 2) Emergency Light needs a battery on Tender FAYE MARIE. (Complete)
- 3) Cracked rear window needs replacing on Tender MICHAEL S. (Ordered)
- 4) Bilge Pump Discharge leaking on Starboard Main Deck of Dredge. (Pending)

Potable H2O has been tested by third party, awaiting results.

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 45 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 23	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 22 Mar 2017 - Wednesday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 33	SHORE 0	OTHER 4	TOTAL 37	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1207+16 to C/L STA. 1197+08				DISPOSAL AREA USED D/A 9		QTY DEPOSITED GROSS (CY) 45,696		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 379,530	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN 0	TIME 04:00	MAX 1	TIME 17:00	GAGE LOCATION Beacon 6 and 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 65 °F / 85 °F		VISIBILITY 10		WIND 21		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				19	55
TOTAL ADVANCE THIS PERIOD		FT		1,008		PCT OF EFFECTIVE TIME 82 %					
TOTAL ADVANCE PREVIOUSLY		FT		7,364		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		8,372		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	10
FLOATING PIPE 3,700		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	30
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,700		CLEARING CUTTER OR SUCTION HEAD				0	25
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		45,696		38,080		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		333,834		278,197		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		379,530		316,277		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,294.36		1,911.97		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	3,894		3,894		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	34		34		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	55
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	0
						PCT. OF NON-EFFECTIVE 13 %					
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	55

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 46 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 23
----------------------------------------------	----------------------------------------------------------------	----------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 22 Mar 2017 - Wednesday
---------------	------------------------------------------	----------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	1	5
Tender	Michael S.	360	24:00	CESSATION	0	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS	0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	1	5
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME	5 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	12:00			

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 4 into Section 5 from C/L STA. 1207+16 to C/L STA. 1197+08 for a total advance of 1008' with a NET 38,080 CY's and a GROSS 45,696 CY's discharged into D/A 9.

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 47 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 24	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 23 Mar 2017 - Thursday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 0	OTHER 5	TOTAL 37	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1197+08 to C/L STA. 1189+99				DISPOSAL AREA USED D/A 9		QTY DEPOSITED GROSS (CY) 32,141		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 411,671	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN 0	TIME 03:00	MAX 2	TIME 20:00	GAGE LOCATION Beacon 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min / max) 59 °F / 77 °F		VISIBILITY 10		WIND 28		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				14	0
TOTAL ADVANCE THIS PERIOD		FT		709		PCT OF EFFECTIVE TIME 58 %					
TOTAL ADVANCE PREVIOUSLY		FT		8,372		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		9,081		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	40
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	0
FLOATING PIPE 3,700		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	5
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,700		CLEARING CUTTER OR SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		32,141		26,784		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		379,530		316,277		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		411,671		343,061		LOSS DUE TO OPPOSING NATURAL ELEMENTS				7	10
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,295.79		1,913.14		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	4,461		4,461		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	23		23		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	5
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				10	0
						PCT. OF NON-EFFECTIVE 42 %					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE							

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 48 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 24		
DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 23 Mar 2017 - Thursday			
ATTENDANT PLANT					
LOST TIME (NOT CHARGEABLE TO COST OF WORK)					
ITEM	NAME OR NUMBER	H.P.	HOURS	HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	0 0
Tender	Michael S.	360	24:00	CESSATION	0 0
Tender	Andy B.	360	24:00	COLLISIONS	0 0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS	0 0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	0 0
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME	0 %
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD	24 0
Skiff	Survey Two	230	12:00		

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 5 from C/L STA. 1197+08 to C/L STA. 1189+99 for a total advance of 709' with a NET 26,784 CY's and a GROSS 32,141 CY's discharged into D/A 9. At 16:50 the dredge began pumping water on Weather Standby (Wind & Seas 3' - 5')

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE							PAGE NO.				
CONTRACT NO. W91278-16-D-0110 0004							Page 49 of 88				
CONTRACT TITLE Maintenance Dredging of Biloxi Harbor			CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 25						
CHARACTER OF REPORT <input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL			DATE 24 Mar 2017 - Friday								
DREDGE Dredge E. Stroud			SHIFTS PER DAY 2		DAYS PER WEEK 7						
PIPELINE		SIZE	HORSEPOWER		NO. OF CREW MEMBERS						
DREDGE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3,800	0	0	32	0	5	37		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK			REACH DREDGED; STATION TO STATION C/L STA. 1189+99		DISPOSAL AREA USED D/A 9		QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 411,671			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0	50	0	0	50	0	0	0	0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					10		16				
RIVER/TIDE STAGE		MIN	TIME	06:00	MAX	TIME	20:00				
		0			0		GAGE LOCATION Beacon 22				
		0	TIME	00:00	MAX	TIME	00:00				
							GAGE DATUM NA				
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min / max) 69 °F / 76 °F		VISIBILITY 10		WIND 28		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0 %	
TOTAL ADVANCE PREVIOUSLY		FT		9,081		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		9,081		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		3,700		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,700		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	0
AMOUNT DREDGED THIS DATE		0		0		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		411,671		343,061		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		411,671		343,061		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		N/A		N/A		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
						SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100 %	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0
03/08/2017		02/28/2017									

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 50 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 25	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 24 Mar 2017 - Friday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		0	0
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME	0 %		
Barge	Crane Barge 108	0	12:00				
Skiff	Survey Two	230	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued pumping water on Weather Standby (Wind & Seas 3' - 5')

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 51 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 26
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 25 Mar 2017 - Saturday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	SIZE	HORSEPOWER	
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET
24	0	3,800	0
	CUTTER OR BUCKET	DREDGE	SHORE
	0	0	0
	OTHER	TOTAL	
	0	5	37

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION C/L STA. 1189+99	DISPOSAL AREA USED D/A 9	QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 411,671
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 50	CLAY 0	MUD 0
	SILT 50	HARDPAN 0	STONE 0	SHELL 0
	OTHER 0			
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 10	AFTER DREDGING 16
RIVER/TIDE STAGE	MIN 1	TIME 09:00	MAX 2	TIME 01:00
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
			GAGE LOCATION	Beacon 22
			GAGE DATUM	NA
WEATHER CONDITION	WEATHER Weather Caused Critical Delay		TEMP (min / max) 62 °F / 77 °F	VISIBILITY 2
			WIND 35	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	170	PUMPING OR DREDGING	0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %	
TOTAL ADVANCE PREVIOUSLY	FT	9,081	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	9,081	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	5
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	0
FLOATING PIPE 3,700			CLEARING PUMP AND PUMP LINES	0	0
SHORE PIPE 0			CLEARING CUTTER OR SUCTION HEAD	0	0
SUBMERGED PIPE 0			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	3,700	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	0	0	LOSS DUE TO OPPOSING NATURAL ELEMENTS	23	55
AMOUNT PREVIOUSLY REPORTED	411,671	343,061	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	411,671	343,061	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	3,683	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
LUBRICANTS	GAL	24	MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	24	0
			PCT. OF NON-EFFECTIVE	100 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
03/08/2017	02/28/2017				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 52 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 26	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 25 Mar 2017 - Saturday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		0	0
Barge	Spill Barge	0	12:00	PERCENTAGE OF TOTAL TIME	0 %		
Barge	Crane Barge 108	0	12:00				
Skiff	Survey Two	230	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued pumping water on Weather Standby (Wind & Seas 3' - 5')

SAFETY

Held JSA with dredge crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 53 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 27	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 26 Mar 2017 - Sunday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 0	OTHER 5	TOTAL 37	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1189+99 to C/L STA. 1184+45				DISPOSAL AREA USED D/A 9		QTY DEPOSITED GROSS (CY) 25,115		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 436,786	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
RIVER/TIDE STAGE		MIN	1	TIME	07:00	MAX	2	TIME	21:30	GAGE LOCATION	Beacon 22
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	NA
WEATHER CONDITION		WEATHER Previous Weather - Critical Delay			TEMP (min / max) 62 °F / 77 °F		VISIBILITY 10		WIND 15		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				9	45
TOTAL ADVANCE THIS PERIOD		FT		554		PCT OF EFFECTIVE TIME				41 %	
TOTAL ADVANCE PREVIOUSLY		FT		9,081		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		9,635		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE		3,700		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,700		CLEARING PUMP AND PUMP LINES				0	20
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	15
AMOUNT DREDGED THIS DATE		25,115		20,929		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		411,671		343,061		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		436,786		363,990		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,575.90		2,146.56		LOSS DUE TO OPPOSING NATURAL ELEMENTS				6	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				2	55
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				3	30
FUEL	BBL	2,755		2,755		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	35		35		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	40
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	5
						TOTAL NON-EFFECTIVE TIME				14	15
						PCT. OF NON-EFFECTIVE				59 %	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0
03/08/2017		02/28/2017									

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 54 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 27	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 26 Mar 2017 - Sunday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	12:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		0	0
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME	0 %		
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued pumping water on Weather Standby until 06:00. Retrieved Spill Barge from Fleeting Area, Repaired Leaks in Pontoons caused by weather, and resumed dredging Section 5 downstation at 12:25 from C/L STA. 1189+99 to C/L STA. 1184+45 for a total advance of 554' with a NET 20,929 CY's and a GROSS 25,115 CY's discharged into D/A 9. (Dredging with 500' of Floating Plastic Pipeline.)

5 Mins Miscellaneous downtime - Pump Water to Warm Up Engine at 21:55

SAFETY

Held JSA with dredge crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 55 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 28	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 27 Mar 2017 - Monday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 0	OTHER 5	TOTAL 37	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1184+45 to C/L STA. 1172+83				DISPOSAL AREA USED D/A 9		QTY DEPOSITED GROSS (CY) 52,677		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 489,463	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN 1	TIME 08:00	MAX 2	TIME 03:00	GAGE LOCATION Beacon 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 71 °F / 78 °F		VISIBILITY 10		WIND 20		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				20	50
TOTAL ADVANCE THIS PERIOD		FT		1,162		PCT OF EFFECTIVE TIME 87 %					
TOTAL ADVANCE PREVIOUSLY		FT		9,635		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		10,797		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	30
FLOATING PIPE		3,700		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,700		CLEARING PUMP AND PUMP LINES				0	10
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	15
AMOUNT DREDGED THIS DATE		52,677		43,898		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		436,786		363,990		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		489,463		407,888		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,528.50		2,107.10		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,953		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		33		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				1	55
						PCT. OF NON-EFFECTIVE				8 %	
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	45

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 56 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 28	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 27 Mar 2017 - Monday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		1	15
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		1	15
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME	5 %		
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Sections 5 - 6 downstation from C/L STA. 1184+45 to C/L STA. 1172+83 for a total advance of 1,162' with a NET 43,898 CY's and a GROSS 52,677 CY's discharged into D/A 9. (Dredging with 500' of Floating Plastic Pipeline.)

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 57 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 29	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 28 Mar 2017 - Tuesday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 0	OTHER 5	TOTAL 37	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1172+83 to C/L STA. 1161+49				DISPOSAL AREA USED D/A 9		QTY DEPOSITED GROSS (CY) 51,408		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 540,871	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
RIVER/TIDE STAGE		MIN	1	TIME	18:30	MAX	2	TIME	02:00	GAGE LOCATION	Beacon 22
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	NA
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 70 °F / 80 °F		VISIBILITY 10		WIND 14		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				19	5
TOTAL ADVANCE THIS PERIOD		FT		1,134		PCT OF EFFECTIVE TIME				79 %	
TOTAL ADVANCE PREVIOUSLY		FT		10,797		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,931		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	10
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	40
FLOATING PIPE		3,700		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,700		CLEARING PUMP AND PUMP LINES				0	15
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	10
AMOUNT DREDGED THIS DATE		51,408		42,840		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		489,463		407,888		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		540,871		450,728		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,693.87		2,244.89		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,951		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		39		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	15
						PCT. OF NON-EFFECTIVE				14 %	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	20
03/08/2017		02/28/2017									

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 58 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 29	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 28 Mar 2017 - Tuesday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		1	40
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		1	40
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME	7 %		
Barge	Crane Barge 108	0	12:00				
Skiff	Survey Two	230	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 6 downstation from C/L STA. 1172+83 to C/L STA. 1161+49 for a total advance of 1,134' with a NET 42,840 CY's and a GROSS 51,408 CY's discharged into D/A 9. (Dredging with 500' of Floating Plastic Pipeline.)

MISCELLANEOUS

Pull Spill Barge back into D/A 9 at 22:00 (1 hour, 40 mins.)

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 59 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 30
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 29 Mar 2017 - Wednesday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	SIZE	HORSEPOWER	
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET
24	0	3,800	0
	CUTTER OR BUCKET	DREDGE	SHORE
	0	32	0
		OTHER	TOTAL
		5	37

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION C/L STA. 1161+49 to C/L STA. 1151+42	DISPOSAL AREA USED D/A 9	QTY DEPOSITED GROSS (CY) 32,051	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 572,922
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 50	CLAY 0	MUD 0
		SILT 50	HARDPAN 0	STONE 0
			SHELL 0	OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 10	AFTER DREDGING 16
RIVER/TIDE STAGE	MIN 1	TIME 18:00	MAX 2	TIME 10:00
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
			GAGE LOCATION	Beacon 22
			GAGE DATUM	NA
WEATHER CONDITION	WEATHER Weather Caused No Delay		TEMP (min / max) 71 °F / 80 °F	VISIBILITY 10
			WIND 25	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	170	PUMPING OR DREDGING	18	55
TOTAL ADVANCE THIS PERIOD	FT	707	PCT OF EFFECTIVE TIME	78 %	
TOTAL ADVANCE PREVIOUSLY	FT	11,931	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	12,638	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	40
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	45
FLOATING PIPE 3,700			CLEARING PUMP AND PUMP LINES	0	45
SHORE PIPE 0			CLEARING CUTTER OR SUCTION HEAD	0	40
SUBMERGED PIPE 0			WAITING FOR SCOWS	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	3,700	TO AND FROM WHARF OR ANCHORAGE	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	CHANGING LOCATION OF PLANT ON JOB	0	0
AMOUNT DREDGED THIS DATE	32,051	26,709	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT PREVIOUSLY REPORTED	540,871	450,728	SHORE LINE AND SHORE WORK	0	0
TOTAL AMOUNT DREDGED TO DATE	572,922	477,437	WAITING FOR BOOSTER	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,694.33	1,411.93	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
OPERATING SUPPLIES			WAITING FOR ATTENDANT PLANT	0	0
COMMODITY	CONSUMED	CREDITED	PREPARATION AND MAKING UP TOW	0	0
ITEM	UNIT	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS	0	0
FUEL	BBL	2,801	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
ELECTRICITY	KW	0	FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	40
LUBRICANTS	GAL	16	MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	3	30
			PCT. OF NON-EFFECTIVE	15 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	22	25
03/08/2017	02/28/2017				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 60 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 30
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 29 Mar 2017 - Wednesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	1	35
Tender	Michael S.	360	24:00	CESSATION	0	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	1	35
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME	7 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	12:00			

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 6 & 7 downstation from C/L STA. 1161+49 to C/L STA. 1154+42 for a total advance of 707' with a NET 26,709 CY's and a GROSS 32,051 CY's discharged into D/A 9, & D/A 8. (Dredging with 500' of Floating Plastic Pipeline.)

MISCELLANEOUS

Fuel Barge Alongside from 02:10 to 06:20

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 61 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 31	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 30 Mar 2017 - Thursday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 0	OTHER 5	TOTAL 37	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1154+42to C/L STA. 1148+63				DISPOSAL AREA USED D/A 9		QTY DEPOSITED GROSS (CY) 26,248		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 599,170	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN 1	TIME 18:30	MAX 2	TIME 11:00	GAGE LOCATION Beacon 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min / max) 64 °F / 77 °F		VISIBILITY 7		WIND 30		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				18	40
TOTAL ADVANCE THIS PERIOD		FT		579		PCT OF EFFECTIVE TIME 78 %					
TOTAL ADVANCE PREVIOUSLY		FT		12,638		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		13,217		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	35
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 3,700		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,700		CLEARING CUTTER OR SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		26,248		21,873		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		572,922		477,437		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		599,170		499,310		LOSS DUE TO OPPOSING NATURAL ELEMENTS				2	50
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,406.14		1,171.77		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		4,482		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		22		FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				1	15
						TOTAL NON-EFFECTIVE TIME				5	20
						PCT. OF NON-EFFECTIVE				22 %	
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 62 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 31
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 30 Mar 2017 - Thursday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	0	0
Tender	Michael S.	360	24:00	CESSATION	0	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	0	0
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME	0 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	00:00			

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 7 downstation from C/L STA. 1154+42 to C/L STA. 1148+63 for a total advance of 579' with a NET 21,873 CY's and a GROSS 26,248 CY's discharged into D/A 8. (Dredging with 500' of Floating Plastic Pipeline.) Cut Chocks - Spuds sinking too deep into softer material. Pumping Water from 11:50 to 14:40 due to high winds and seas. (170 mins.)

MISCELLANEOUS

Cut Chocks - Spuds sinking too deep into softer material. (1 hour, 15 mins.)

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 32
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 31 Mar 2017 - Friday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
	PIPELINE		DAYS PER WEEK 7
	NO. OF CREW MEMBERS		
	SIZE	HORSEPOWER	
	PIPELINE DIPPER OR BUCKET	DREDGE PUMP SUCTION PIPE JET CUTTER OR BUCKET	DREDGE SHORE OTHER TOTAL
	24 0	3,800 0 0	32 0 5 37

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION C/L STA. 1148+63 to C/L STA. 1139+23	DISPOSAL AREA USED D/A 9	QTY DEPOSITED GROSS (CY) 42,613	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 641,783
CHARACTER OF MATERIAL (%)	GRAVEL SAND CLAY MUD SILT HARDPAN STONE SHELL OTHER			
	0 50 0 0 50 0 0 0			
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING	AFTER DREDGING
			10	16
RIVER/TIDE STAGE	MIN 0 TIME 23:00	MAX 2 TIME 12:00	GAGE LOCATION Beacon 22	
	MIN 0 TIME 00:00	MAX 0 TIME 00:00	GAGE DATUM NA	
WEATHER CONDITION	WEATHER Weather Caused No Delay	TEMP (min / max) 59 °F / 78 °F	VISIBILITY 10	WIND 20

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	170	PUMPING OR DREDGING	22	10
TOTAL ADVANCE THIS PERIOD	FT	940	PCT OF EFFECTIVE TIME	92 %	
TOTAL ADVANCE PREVIOUSLY	FT	13,217	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	14,157	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	1	15
FLOATING PIPE 3,700 SHORE PIPE 0 SUBMERGED PIPE 0			CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	3,700	CLEARING CUTTER OR SUCTION HEAD	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	42,613	35,511	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	599,170	499,310	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	641,783	534,821	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,922.39	1,602.00	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	4,334	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	27	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	25
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	10
			TOTAL NON-EFFECTIVE TIME	1	50
			PCT. OF NON-EFFECTIVE	8 %	
MOB DATE	DREDGE START	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0
03/08/2017	02/28/2017				

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 64 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 32	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 31 Mar 2017 - Friday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		0	0
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME	0 %		
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 7 downstation from C/L STA. 1148+63 to C/L STA. 1139+23 for a total advance of 940' with a NET 35,511 CY's and a GROSS 42,613 CY's discharged into D/A 8. (Dredging with 500' of Floating Plastic Pipeline.)

MISCELLANEOUS

Grease Spuds & Travelling Block @ 09:10 to 09:20 (10 mins.)

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 65 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 33	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01 Apr 2017 - Saturday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 5	TOTAL 36	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1139+23 to C/L STA. 1129+50				DISPOSAL AREA USED D/A 9		QTY DEPOSITED GROSS (CY) 44,109		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 685,892	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN 0	TIME 23:00	MAX 2	TIME 13:00	GAGE LOCATION Beacon 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 59 °F / 82 °F		VISIBILITY 9		WIND 20		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				21	5
TOTAL ADVANCE THIS PERIOD		FT		973		PCT OF EFFECTIVE TIME 88 %					
TOTAL ADVANCE PREVIOUSLY		FT		14,157		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		15,130		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	15
FLOATING PIPE		3,460		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,460		CLEARING CUTTER OR SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		44,109		36,758		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		641,783		534,821		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		685,892		571,579		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,092.13		1,743.46		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,831		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		31		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				1	30
						PCT. OF NON-EFFECTIVE 6 %					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE							

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 66 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 33	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 01 Apr 2017 - Saturday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		1	25
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		1	25
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME		6 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 8 downstation from C/L STA. 1139+23 to C/L STA. 1129+50 for a total advance of 973' with a NET 36,758 CY's and a GROSS 44,109 CY's discharged into D/A 8. (Dredging with 500' of Floating Plastic Pipeline.)

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 34
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 02 Apr 2017 - Sunday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
	PIPELINE		DAYS PER WEEK 7
	SIZE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800
	DREDGE PUMP	SUCTION PIPE JET 0	CUTTER OR BUCKET 0
		DREDGE 31	SHORE 0
		OTHER 5	TOTAL 36

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION C/L STA. 1129+50 to C/L STA. 1124+74	DISPOSAL AREA USED D/A 9	QTY DEPOSITED GROSS (CY) 21,579	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 707,471
CHARACTER OF MATERIAL (%)	GRAVEL 0 SAND 50 CLAY 0 MUD 0 SILT 50	HARDPAN 0	STONE 0	SHELL 0 OTHER 0
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 10	AFTER DREDGING 16
RIVER/TIDE STAGE	MIN 0 TIME 01:30	MAX 2 TIME 10:00	GAGE LOCATION Beacon 22	
	MIN 0 TIME 00:00	MAX 0 TIME 00:00	GAGE DATUM NA	
WEATHER CONDITION	WEATHER Weather Caused Critical Delay	TEMP (min / max) 67 °F / 77 °F	VISIBILITY 10	WIND 30

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	170	PUMPING OR DREDGING	11	15
TOTAL ADVANCE THIS PERIOD	FT	476	PCT OF EFFECTIVE TIME	47 %	
TOTAL ADVANCE PREVIOUSLY	FT	15,130	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	15,606	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	30
FLOATING PIPE 3,460 SHORE PIPE 0 SUBMERGED PIPE 0			CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	3,460	CLEARING CUTTER OR SUCTION HEAD	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	21,579	17,982	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	685,892	571,579	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	707,471	589,561	LOSS DUE TO OPPOSING NATURAL ELEMENTS	12	15
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,918.13	1,598.40	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	2,514	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	13	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	12	45
			PCT. OF NON-EFFECTIVE	53 %	
MOB DATE 03/08/2017	DREDGE START 02/28/2017	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 68 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 34
----------------------------------------------	----------------------------------------------------------------	----------------------------------------	-------------------------

DREDGE	NAME AND TYPE Dredge E. Stroud	DATE 02 Apr 2017 - Sunday
---------------	------------------------------------------	-------------------------------------

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	0	0
Tender	Michael S.	360	24:00	CESSATION	0	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	0	0
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME	0 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	00:00			

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 8 downstation from C/L STA. 1129+50 to C/L STA. 1124+74 for a total advance of 476' with a NET 17,982 CY's and a GROSS 21,579 CY's discharged into D/A 8. (Dredging with 500' of Floating Plastic Pipeline.) At 11:45 began pumping water due to high winds and seas.

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 69 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 35	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03 Apr 2017 - Monday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 5	TOTAL 36	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1124+74 to C/L STA. 1122+78				DISPOSAL AREA USED D/A 9		QTY DEPOSITED GROSS (CY) 8,885		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 716,356	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
RIVER/TIDE STAGE		MIN	1	TIME	23:00	MAX	2	TIME	06:00	GAGE LOCATION	Beacon 22
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	NA
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min / max) 63 °F / 78 °F		VISIBILITY 6		WIND 35		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				5	40
TOTAL ADVANCE THIS PERIOD		FT		196		PCT OF EFFECTIVE TIME				24 %	
TOTAL ADVANCE PREVIOUSLY		FT		15,606		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		15,802		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	20
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	15
FLOATING PIPE		3,460		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,460		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	0
AMOUNT DREDGED THIS DATE		8,885		7,404		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		707,471		589,561		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		716,356		596,965		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,567.94		1,306.59		LOSS DUE TO OPPOSING NATURAL ELEMENTS				17	45
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,036		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		18		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				18	20
						PCT. OF NON-EFFECTIVE				76 %	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0
03/08/2017		02/28/2017									

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 70 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 35	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 03 Apr 2017 - Monday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		0	0
Barge	Spill Barge	0	06:00	PERCENTAGE OF TOTAL TIME	0 %		
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	00:00				

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud resumed dredging Section 8 downstation at 18:05 from C/L STA. 1124+74 to C/L STA. 1122+78 for a total advance of 196' with a NET 7,404 CY's and a GROSS 8,885 CY's discharged into D/A 8. (Dredging with 500' of Floating Plastic Pipeline.)

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE							PAGE NO.						
CONTRACT NO. W91278-16-D-0110 0004							CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 36		
CHARACTER OF REPORT							<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 04 Apr 2017 - Tuesday				
DREDGE							NAME AND TYPE Dredge E. Stroud			SHIFTS PER DAY 2		DAYS PER WEEK 7	
							SIZE		HORSEPOWER			NO. OF CREW MEMBERS	
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL				
24		0	3,800	0	0	31	0	5	36				
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK			REACH DREDGED; STATION TO STATION C/L STA. 1122+78 to C/L STA. 1116+38			DISPOSAL AREA USED D/A 8		QTY DEPOSITED GROSS (CY) 29,013	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 745,369				
CHARACTER OF MATERIAL (%)			GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0		
CHANNEL CONDITION			AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 16					
RIVER/TIDE STAGE			MIN 1	TIME 23:00	MAX 2	TIME 06:00	GAGE LOCATION Beacon 22						
			MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA						
WEATHER CONDITION			WEATHER Weather Caused Critical Delay			TEMP (min / max) 71 °F / 75 °F		VISIBILITY 6		WIND 30			
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				14	35		
TOTAL ADVANCE THIS PERIOD		FT		640		PCT OF EFFECTIVE TIME				61 %			
TOTAL ADVANCE PREVIOUSLY		FT		15,802		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		16,442		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	35		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40		
FLOATING PIPE 3,460		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,460		CLEARING CUTTER OR SUCTION HEAD				0	15		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGED THIS DATE		29,013		24,178		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED		716,356		596,965		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE		745,369		621,143		LOSS DUE TO OPPOSING NATURAL ELEMENTS				7	10		
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,989.46		1,657.92		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0		
FUEL		BBL		4,049		PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS		GAL		22		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
						SUNDAYS AND HOLIDAYS				0	0		
						FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				8	40		
						PCT. OF NON-EFFECTIVE				36 %			
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	15		
03/08/2017		02/28/2017											

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 72 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 36
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 04 Apr 2017 - Tuesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	0	0
Tender	Michael S.	360	24:00	CESSATION	0	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	45
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	0	45
Barge	Spill Barge	0	06:00	PERCENTAGE OF TOTAL TIME	3 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	12:00			

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 8 downstation from C/L STA. 1122+78 to C/L STA. 1116+38 for a total advance of 640' with a NET 24,178 CY's and a GROSS 29,013 CY's discharged into D/A 8. (Dredging with 500' of Floating Plastic Pipeline.)

Dredge E. Stroud stopped Active dredging Operations at 1650hrs, and began pumping water, due to inclement weather/sea conditions.

MISCELLANEOUS

(LOST TIME) MISCELLANEOUS: Change Gasket in Pontoon Bell (45 minutes).

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 73 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 37	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05 Apr 2017 - Wednesday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 5	TOTAL 36	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1116+38 to C/L STA. 1116+38				DISPOSAL AREA USED D/A 8		QTY DEPOSITED GROSS (CY) 0		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 745,369	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN 0	TIME 23:00	MAX 2	TIME 18:00	GAGE LOCATION Beacon 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min / max) 59 °F / 78 °F		VISIBILITY 4		WIND 30 - 45		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0 %	
TOTAL ADVANCE PREVIOUSLY		FT		16,442		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		16,442		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		3,460		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,460		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	0
AMOUNT DREDGED THIS DATE		0		0		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		745,369		621,143		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		745,369		621,143		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		N/A		N/A		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
						SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100 %	
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 74 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 37	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 05 Apr 2017 - Wednesday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		0	0
Barge	Spill Barge	0	06:00	PERCENTAGE OF TOTAL TIME	0 %		
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued pumping water, due to inclement weather/sea conditions (Winds: S/SW 30-45, Seas: 3' -6').

MISCELLANEOUS

SPILL BARGE is along side Dredge.

No Spill Barge Data, Spill Barge Screenshot, Turbidity Test, or Dredge Swing Data was Collected, due to INCLEMENT WEATHER CONDITIONS.

SAFETY

Held JSA with dredge crew covering: Inclement Weather Hazards, Hand/Foot Placement, Adding Pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 75 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 38	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06 Apr 2017 - Thursday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 5	TOTAL 36	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1116+38 to C/L STA. 1116+38				DISPOSAL AREA USED D/A 8		QTY DEPOSITED GROSS (CY) 0		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 745,369	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN -1	TIME 02:00	MAX 1	TIME 17:00	GAGE LOCATION Beacon 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min / max) 54 °F / 70 °F		VISIBILITY 10		WIND 30 - 40		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0 %	
TOTAL ADVANCE PREVIOUSLY		FT		16,442		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		16,442		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		3,460		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,460		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	0
AMOUNT DREDGED THIS DATE		0		0		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		745,369		621,143		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		745,369		621,143		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		N/A		N/A		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,726		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		28		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100 %	
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 76 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 38	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 06 Apr 2017 - Thursday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		0	0
Barge	Spill Barge	0	06:00	PERCENTAGE OF TOTAL TIME	0 %		
Barge	Crane Barge 108	0	12:00				
Skiff	Survey Two	230	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued pumping water, due to inclement weather/sea conditions (Winds: S/SW 30-40, Seas: 3' -6').

MISCELLANEOUS

SPILL BARGE is along side Dredge.

No Spill Barge Data, Spill Barge Screenshot, Turbidity Test, or Dredge Swing Data was Collected, due to INCLEMENT WEATHER CONDITIONS.

SAFETY

Held JSA with dredge crew covering: Inclement Weather Hazards, Hand/Foot Placement, Adding Pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE							PAGE NO.				
CONTRACT NO. W91278-16-D-0110 0004							Page 77 of 88				
CONTRACT TITLE Maintenance Dredging of Biloxi Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 39					
CHARACTER OF REPORT <input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL			DATE 07 Apr 2017 - Friday								
DREDGE Dredge E. Stroud			SHIFTS PER DAY 2		DAYS PER WEEK 7						
PIPELINE 24		DIPPER OR BUCKET 0	DREDGE PUMP 3,800		SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 5	TOTAL 36	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK REACH DREDGED; STATION TO STATION C/L STA. 1116+41 to C/L STA. 1109+80			DISPOSAL AREA USED D/A 8			QTY DEPOSITED GROSS (CY) 29,965		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 775,334			
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION			AVERAGE DEPTH		BEFORE DREDGING		10		AFTER DREDGING		16
RIVER/TIDE STAGE		MIN 0	TIME 08:30	MAX 0	TIME 16:30	GAGE LOCATION		Beacon 22			
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM		NA			
WEATHER CONDITION			WEATHER Weather Caused Critical Delay		TEMP (min / max) 54 °F / 70 °F		VISIBILITY 10		WIND 18-23		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING			15	5	
TOTAL ADVANCE THIS PERIOD		FT		661		PCT OF EFFECTIVE TIME		63 %			
TOTAL ADVANCE PREVIOUSLY		FT		16,442		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,103		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	55	
FLOATING PIPE		3,460		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,460		CLEARING PUMP AND PUMP LINES			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD			0	0	
AMOUNT DREDGED THIS DATE		29,965		24,971		WAITING FOR SCOWS			0	0	
AMOUNT PREVIOUSLY REPORTED		745,369		621,143		TO AND FROM WHARF OR ANCHORAGE			0	0	
TOTAL AMOUNT DREDGED TO DATE		775,334		646,114		CHANGING LOCATION OF PLANT ON JOB			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,986.63		1,655.54		LOSS DUE TO OPPOSING NATURAL ELEMENTS			7	25	
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK			0	0	
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER			0	0	
ITEM		UNIT		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
FUEL		BBL		3,156		WAITING FOR ATTENDANT PLANT			0	0	
ELECTRICITY		KW		0		PREPARATION AND MAKING UP TOW			0	0	
LUBRICANTS		GAL		31		TRANSFERRING PLANT BETWEEN WORKS			0	0	
						LAY TIME OFF SHIFT AND SATURDAYS			0	0	
						SUNDAYS AND HOLIDAYS			0	0	
						FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	35	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			8	55	
						PCT. OF NON-EFFECTIVE		37 %			
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	
03/08/2017		02/28/2017									

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 78 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 39			
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 07 Apr 2017 - Friday			
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	0	0
Tender	Michael S.	360	24:00	CESSATION	0	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	0	0
Barge	Spill Barge	0	06:00	PERCENTAGE OF TOTAL TIME	0 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	12:00			

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued pumping water, due to inclement weather/sea conditions (Winds: S/SW 30-40, Seas: 3' -6') until 07:25.
 Dredge E. Stroud began Active Dredge Operations at 07:25 hrs, at C/L STA. 1116+41.

SAFETY

Held JSA with dredge crew covering: Inclement Weather Hazards, Hand/Foot Placement, Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 79 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 40	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 08 Apr 2017 - Saturday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 5	TOTAL 36	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1109+80 to C/L STA. 1101+42				DISPOSAL AREA USED D/A 8		QTY DEPOSITED GROSS (CY) 37,989		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 813,323	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
RIVER/TIDE STAGE		MIN	0	TIME	08:30	MAX	0	TIME	16:30	GAGE LOCATION	Beacon 22
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	NA
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 47 °F / 72 °F		VISIBILITY 10		WIND 15		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				21	15
TOTAL ADVANCE THIS PERIOD		FT		838		PCT OF EFFECTIVE TIME				88 %	
TOTAL ADVANCE PREVIOUSLY		FT		17,103		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,941		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	50
FLOATING PIPE		3,460		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,460		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	10
AMOUNT DREDGED THIS DATE		37,989		31,658		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		775,334		646,114		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		813,323		677,772		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,787.72		1,489.79		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,756		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		28		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	35
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				1	35
						PCT. OF NON-EFFECTIVE				7 %	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	50
03/08/2017		02/28/2017									

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 80 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 40
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 08 Apr 2017 - Saturday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	0	0
Tender	Michael S.	360	24:00	CESSATION	0	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	1	10
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	1	10
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME	5 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	12:00			

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge E. Stroud continued dredging Section 9 downstation from C/L STA 1109+80 to C/L STA 1101+42 for a total advance of 838' with a NET 31,658 CY's and a GROSS 37,989 CY's, discharged into D/A 8. (Dredging with 500' of Floating Plastic Pipeline).

MISCELLANEOUS

(LOST TIME WORK) Weld Leak on Bell Pontoon (1 hr 10 min)

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 81 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 41	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 09 Apr 2017 - Sunday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 5	TOTAL 36	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1101+42 to C/L STA. 1092+85				DISPOSAL AREA USED D/A 8		QTY DEPOSITED GROSS (CY) 38,851		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 852,174	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN 0	TIME 06:00	MAX 1	TIME 23:00	GAGE LOCATION Beacon 22					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM NA					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 51 °F / 75 °F		VISIBILITY 10		WIND 20		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				21	40
TOTAL ADVANCE THIS PERIOD		FT		857		PCT OF EFFECTIVE TIME 90 %					
TOTAL ADVANCE PREVIOUSLY		FT		17,941		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,798		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	50
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45
FLOATING PIPE 3,460		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,460		CLEARING CUTTER OR SUCTION HEAD				0	5
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGED THIS DATE		38,851		32,376		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		813,323		677,772		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		852,174		710,148		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,793.12		1,494.28		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		4,074		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		37		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	40
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	20
						PCT. OF NON-EFFECTIVE 10 %					
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 82 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 41
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 09 Apr 2017 - Sunday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	0	0
Tender	Michael S.	360	24:00	CESSATION	0	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	0	0
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME	0 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	12:00			

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 9 downstation from C/L STA. 1101+42 to C/L STA. 1100+00, Moved into Section 10 Downstation from C/L STA. 1100+00 to C/L STA. 1092+85 for a total advance of 857' with a NET 32,376 CY's and a GROSS 38,851 CY's discharged into D/A 8.(Dredging with 500' of Floating Plastic Pipeline.)

SAFETY

Held JSA with dredge crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 83 of 88			
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 42			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 10 Apr 2017 - Monday					
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7					
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS						
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 5	TOTAL 36			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1092+85 to C/L STA. 1087+20				DISPOSAL AREA USED D/A 8		QTY DEPOSITED GROSS (CY) 25,613		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 877,787			
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING					
RIVER/TIDE STAGE		MIN	0	TIME	18:00	MAX	1	TIME	09:00	GAGE LOCATION	Beacon 22		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	NA		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 68 °F / 78 °F		VISIBILITY 10		WIND 20				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				14	10		
TOTAL ADVANCE THIS PERIOD		FT		565		PCT OF EFFECTIVE TIME				59 %			
TOTAL ADVANCE PREVIOUSLY		FT		18,798		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		19,363		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35		
FLOATING PIPE		3,460		SHORE PIPE		0		SUBMERGED PIPE		0			
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,460		CLEARING PUMP AND PUMP LINES				0	15		
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	35		
AMOUNT DREDGED THIS DATE		25,613		21,344		WAITING FOR SCOWS				0	0		
AMOUNT PREVIOUSLY REPORTED		852,174		710,148		TO AND FROM WHARF OR ANCHORAGE				0	0		
TOTAL AMOUNT DREDGED TO DATE		877,787		731,492		CHANGING LOCATION OF PLANT ON JOB				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,807.98		1,506.64		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
OPERATING SUPPLIES		COMMODITY		CONSUMED		CREDITED		SHORE LINE AND SHORE WORK				0	0
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR BOOSTER				0	0
FUEL		BBL		3,061		3,061		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY		KW		0		0		WAITING FOR ATTENDANT PLANT				0	0
LUBRICANTS		GAL		30		30		PREPARATION AND MAKING UP TOW				0	0
MOB DATE		DREDGE START		DEMOB DATE				TRANSFERRING PLANT BETWEEN WORKS				0	0
03/08/2017		02/28/2017						LAY TIME OFF SHIFT AND SATURDAYS				0	0
								SUNDAYS AND HOLIDAYS				0	0
								FIRE DRILL				0	0
								MOVING OUT OF WAY OF TRAFFIC				0	15
								MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
								TOTAL NON-EFFECTIVE TIME				1	40
								PCT. OF NON-EFFECTIVE				7 %	
								TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				15	50

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 84 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 42	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 10 Apr 2017 - Monday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		0	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		8	10
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		8	10
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME		34 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 10 downstation from C/L STA. 1092+85 to C/L STA. 1087+20 for a total advance of 565' with a NET 21,344 CY's and a GROSS 25,613 CY's discharged into D/A 8. (Dredging with 500' of Floating Plastic Pipeline.)

MISCELLANEOUS

(MISCELLANEOUS 0%) 2 hrs 15 min; Weld Pipe Leaking (Pontoon Line)
 25 min; Change "Air Valve" on Cooper Engine
 5 hrs 30 min; Broke Spud Cable/Ripped Hole in Spud
 TOTAL 0%: 8 hrs 10 min

SAFETY

Held JSA with dredge crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 85 of 88	
CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 43	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11 Apr 2017 - Tuesday			
DREDGE		NAME AND TYPE Dredge E. Stroud				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3,800	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 5	TOTAL 36	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION C/L STA. 1087+20 to C/L STA. 1086+18				DISPOSAL AREA USED D/A 8		QTY DEPOSITED GROSS (CY) 4,624		CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 882,411	
CHARACTER OF MATERIAL (%)		GRAVEL 0	SAND 50	CLAY 0	MUD 0	SILT 50	HARDPAN 0	STONE 0	SHELL 0	OTHER 0	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
RIVER/TIDE STAGE		MIN	1	TIME	02:00	MAX	1	TIME	09:00	GAGE LOCATION Beacon 22	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM NA	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min / max) 68 °F / 78 °F		VISIBILITY 10		WIND 15		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		170		PUMPING OR DREDGING				5	30
TOTAL ADVANCE THIS PERIOD		FT		102		PCT OF EFFECTIVE TIME				23 %	
TOTAL ADVANCE PREVIOUSLY		FT		19,363		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		19,465		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		3,460		SHORE PIPE		0		SUBMERGED PIPE		0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,460		CLEARING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER OR SUCTION HEAD				0	0
AMOUNT DREDGED THIS DATE		4,624		3,853		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		877,787		731,492		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		882,411		735,345		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		840.73		700.55		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL	BBL	3,061		3,061		WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY	KW	0		0		PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS	GAL	30		30		TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0 %	
MOB DATE 03/08/2017		DREDGE START 02/28/2017		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				5	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 86 of 88

CONTRACT NO. W91278-16-D-0110 0004		CONTRACT TITLE Maintenance Dredging of Biloxi Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 43	
DREDGE		NAME AND TYPE Dredge E. Stroud				DATE 11 Apr 2017 - Tuesday	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS		0	0
Tender	Michael S.	360	24:00	CESSATION		17	0
Tender	Andy B.	360	24:00	COLLISIONS		0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS		1	30
Barge	Supply Barge	0	24:00	TOTAL LOST TIME		18	30
Barge	Spill Barge	0	24:00	PERCENTAGE OF TOTAL TIME		77 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD		24	0
Skiff	Survey Two	230	12:00				

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued dredging Section 10 downstation from C/L STA. 1087+20 to C/L STA. 1086+18 for a total advance of 102' with a NET 3,853 CY's and a GROSS 4,624 CY's discharged into D/A 8. (Dredging with 500' of Floating Plastic Pipeline.)

MISCELLANEOUS

(MISCELLANEOUS 0%) 1 hr 30 min; Complete welding on Hole/Crack in Starboard Spud.

At 0700 hrs, Finished Cut/Project Completed.

SAFETY

Held JSA with dredge crew covering: Adding Pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 44
CHARACTER OF REPORT	<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL		DATE 12 Apr 2017 - Wednesday
DREDGE	NAME AND TYPE Dredge E. Stroud		SHIFTS PER DAY 2
			DAYS PER WEEK 7
		NO. OF CREW MEMBERS	
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET
24	0	3,800	0
		CUTTER OR BUCKET	DREDGE
		0	31
			SHORE
			0
			OTHER
			5
			TOTAL
			36

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION C/L STA. 1087+20 to C/L STA. 1086+18	DISPOSAL AREA USED D/A 8	QTY DEPOSITED GROSS (CY) 0	CUMULATIVE AND QTY DEPOSIT FOR DA (CY) 882,411
CHARACTER OF MATERIAL (%)	GRAVEL 0	SAND 50	CLAY 0	MUD 0
			SILT 50	HARDPAN 0
			STONE 0	SHELL 0
			OTHER 0	
CHANNEL CONDITION	AVERAGE DEPTH		BEFORE DREDGING 10	AFTER DREDGING 16
RIVER/TIDE STAGE	MIN 1	TIME 00:00	MAX 2	TIME 10:00
	MIN 0	TIME 00:00	MAX 0	TIME 00:00
			GAGE LOCATION	Beacon 22
			GAGE DATUM	NA
WEATHER CONDITION	WEATHER Non Work Day		TEMP (min / max) 63 °F / 79 °F	VISIBILITY 0.25
			WIND 12	

WORK PERFORMED

DISTRIBUTION OF WORK

ITEM	UNIT	QUANTITY	EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
AVERAGE WIDTH OF CUT	FT	0	PUMPING OR DREDGING	0	0
TOTAL ADVANCE THIS PERIOD	FT	0	PCT OF EFFECTIVE TIME	0 %	
TOTAL ADVANCE PREVIOUSLY	FT	19,465	BOOSTER (IN LINE)		
TOTAL ADVANCE TO DATE	FT	19,465	NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
SCOWS LOADED	NUMBER	0	HANDLING PIPE LINES	0	0
AVERAGE LOAD PER SCOW	CY	0	HANDLING ANCHOR LINES	0	0
FLOATING PIPE 0	SHORE PIPE 0	SUBMERGED PIPE 0	CLEARING PUMP AND PUMP LINES	0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0	CLEARING CUTTER OR SUCTION HEAD	0	0
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS	0	0
AMOUNT DREDGED THIS DATE	0	0	TO AND FROM WHARF OR ANCHORAGE	0	0
AMOUNT PREVIOUSLY REPORTED	882,411	735,345	CHANGING LOCATION OF PLANT ON JOB	0	0
TOTAL AMOUNT DREDGED TO DATE	882,411	735,345	LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	N/A	N/A	SHORE LINE AND SHORE WORK	0	0
OPERATING SUPPLIES			WAITING FOR BOOSTER	0	0
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
ITEM	UNIT	QUANTITY	WAITING FOR ATTENDANT PLANT	0	0
FUEL	BBL	1,216	PREPARATION AND MAKING UP TOW	0	0
ELECTRICITY	KW	0	TRANSFERRING PLANT BETWEEN WORKS	0	0
LUBRICANTS	GAL	62	LAY TIME OFF SHIFT AND SATURDAYS	0	0
			SUNDAYS AND HOLIDAYS	0	0
			FIRE DRILL	0	0
			MOVING OUT OF WAY OF TRAFFIC	0	0
			MISCELLANEOUS (EXPLAIN IN REMARKS)	0	0
			TOTAL NON-EFFECTIVE TIME	0	0
			PCT. OF NON-EFFECTIVE	0 %	
MOB DATE 03/08/2017	DREDGE START 02/28/2017	DEMOB DATE	TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 88 of 88

CONTRACT NO. W91278-16-D-0110 0004	CONTRACT TITLE Maintenance Dredging of Biloxi Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 44
DREDGE	NAME AND TYPE Dredge E. Stroud		DATE 12 Apr 2017 - Wednesday

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR.	MIN.
Tender	Faye Marie	360	24:00	MAJOR REPAIRS	0	0
Tender	Michael S.	360	24:00	CESSATION	24	0
Tender	Andy B.	360	24:00	COLLISIONS	0	0
Barge	Derrick Barge	0	24:00	MISCELLANEOUS	0	0
Barge	Supply Barge	0	24:00	TOTAL LOST TIME	24	0
Barge	Spill Barge	0	00:00	PERCENTAGE OF TOTAL TIME	100 %	
Barge	Crane Barge 108	0	12:00	TOTAL TIME IN PERIOD	24	0
Skiff	Survey Two	230	12:00			

QC NARRATIVE(S)

GENERAL COMMENTS

E. Stroud continued demobilization.

SAFETY

Held JSA with dredge crew covering: Adding pontoons, Shifting Anchors, Cleaning Cutter Head & Pump, Welding Operations, Crane Operations, & Cleaning/Painting on dredge

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------