

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 1 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		125	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							08/17/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island	16,877	314,214
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME
		00:00	00:00	00:00	00:00	00:00	00:00	GAGE LOCATION
		0.00	00:00	0.00	00:00	0.00	00:00	Cadet Point Biloxi, MS
		0.00	00:00	0.00	00:00	0.00	00:00	GAGE DATUM
		0.00	00:00	0.00	00:00	0.00	00:00	MLLW
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY	WIND
		Weather Caused No Delay			77 °F / 96 °F		10 MI	8 MPH
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0	EFFECTIVE WORKING TIME:			
AFT		0		0	PUMPING:	00:00	01:55	
					TURNING:	00:00	00:32	
DRAG DEPTH		MAX 0	MIN 0		TO DUMP:	00:00	04:11	
INDICATORS LAST CHECKED ON					CONNECTING:	00:00	00:00	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		DUMPING:	00:00	05:53	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DISCONNECTING:	00:00	00:00	
GALLONS OF FUEL OIL CONSUMED		GAL	0		TO CUT:	00:00	04:26	
GALLONS OF WATER CONSUMED		GAL	0		TOTALS:	00:00	16:57	
					NON-EFFECTIVE WORKING TIME:			
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	16,877	Ship Island	16546	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
				LAY TIME:	00:00	00:00	0.0	
				FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
				MISCELLANEOUS	00:00	07:03	0.0	
				TOTALS	00:00	07:03	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 2 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 125
DREDGE	NAME AND TYPE Magdalen		DATE 08/17/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	115	251	1017
	Ship Island	02:27	32	353	16,877
					266

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 1 load in Horn Island Pass and 2 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 16,877 CYS/Gross with 16,546 CYS/Pay.

Total loads pumped onto beach to-date is 59.

SURVEY CREW
WMI hydrographic check surveys were conducted in OCS West 3 and Ship Island on this day.

BEACH CREW
The Ship Island advanced 300 LF to C/S 126+00 on this day for the E.W. Ellefsen.
The Ship Island advanced - Bay Side: C/S 242+30 Gulf Side: C/S 243+00 for the Magdalen.
Tilling for bird abatement continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 3 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 127	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 08/18/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1/ HIP		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 240+00	QTY DEPOSITED GROSS(CY) 11,725	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 325,939	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 77 °F / 96 °F		VISIBILITY 10 MI		WIND 8 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	02:44	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:24	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	05:22	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	03:57	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	04:48	0.0		
						TOTALS:	00:00	17:15	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 11,725		DISPOSAL AREA Ship Island		TOTAL CYS 11495		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	06:45	0.0		
						TOTALS	00:00	06:45	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 4 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 127
DREDGE	NAME AND TYPE Magdalen		DATE 08/18/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	164	322	1035
	Ship Island	03:08	24	237	11,725
					288

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 1 load in Horn Island Pass and 1 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 11,725 CYS/Gross with 11,495 CYS/Pay.

Total loads pumped onto beach to-date is 61.

SURVEY CREW
WMI hydrographic check surveys were conducted in OCS West 3 and Ship Island on this day.

BEACH CREW
The Ship Island advanced 600 LF to C/S 132+00 on this day for the E.W. Ellefsen.
The Ship Island advanced- Bay Side: C/S 242+30 Gulf Side: C/S 243+00 for the Magdalen.
Tilling for bird abatement continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 5 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 129	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 08/19/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1/ HIP		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 242+00	QTY DEPOSITED GROSS(CY) 11,707	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 337,646	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 75 °F / 88 °F		VISIBILITY 10 MI		WIND 23 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	01:38	0.0		
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:48	0.0				
INDICATORS LAST CHECKED ON		TO DUMP:	00:00	05:44	0.0						
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0				
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	05:08	0.0				
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0				
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	03:30	0.0				
		TOTALS:	00:00	16:48	0.0						
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 11,707		DISPOSAL AREA Ship Island		TOTAL CYS 11478		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0						
		LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0						
		MINOR OPERATING REPAIRS	00:00	00:00	0.0						
		TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0						
		LAY TIME:	00:00	00:00	0.0						
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	07:12	0.0		
		TOTALS	00:00	07:12	0.0						
ATTENDANT PLANT						LOST TIME:					
		MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0						
		CESSATION:	00:00	00:00	0.0						
		COLLISIONS:	00:00	00:00	0.0						
		TOTALS:	00:00	00:00	0.0						
		TOTAL TIME/MILES:	00:00	24:00	0.0						

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 6 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 129
DREDGE	NAME AND TYPE Magdalen		DATE 08/19/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP Ship Island	00:00 02:26	98 48	344 308 210	1008 11,707 11478

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 1 load in Horn Island Pass and 1 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 11,707 CYS/Gross with 11,478 CYS/Pay.

Total loads pumped onto beach to-date is 63.

SURVEY CREW
WMI hydrographic and land check surveys were conducted in OCS West 3 and Ship Island on this day.

BEACH CREW
The Ship Island advanced 300 LF to C/S 135+00 on this day for the E.W. Ellefsen.
The Ship Island advanced- Bay Side: C/S 242+30 Gulf Side: C/S 243+00 for the Magdalen.
Tilling for bird abatement continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 7 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		131	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							08/20/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1/ HIP				Ship Island C/S 243+00	17,584	355,230
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		73 °F / 87 °F	10 MI	12 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)
FORWARD	0		0		EFFECTIVE WORKING TIME:			
AFT	0		0		PUMPING:	00:00	02:57	0.0
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	01:04	0.0
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	05:20	0.0
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	05:45	0.0
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	05:27	0.0
					TOTALS:	00:00	20:33	0.0
					NON-EFFECTIVE WORKING TIME:			
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0
1	17,584	Ship Island	17239		LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0
					MINOR OPERATING REPAIRS	00:00	00:00	0.0
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0
					LAY TIME:	00:00	00:00	0.0
					FIRE AND BOAT DRILLS:	00:00	00:00	0.0
					MISCELLANEOUS	00:00	03:27	0.0
					TOTALS	00:00	03:27	0.0
					LOST TIME:			
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0
					CESSATION:	00:00	00:00	0.0
					COLLISIONS:	00:00	00:00	0.0
					TOTALS:	00:00	00:00	0.0
					TOTAL TIME/MILES:	00:00	24:00	0.0

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 8 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 131
DREDGE	NAME AND TYPE Magdalen		DATE 08/20/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP	00:00	177	320	1233
	Ship Island	04:01	64	345	17,584
					327

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 1 load in Horn Island Pass and 1 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 11,707 CYS/Gross with 11,478 CYS/Pay.

Total loads pumped onto beach to-date is 63.

SURVEY CREW
WMI hydrographic and land check surveys were conducted in OCS West 3 and Ship Island on this day.

BEACH CREW
The Ship Island advanced to C/S 135+00 on this day for the E.W. Ellefsen.
The Ship Island advanced- Bay Side: C/S 242+30 Gulf Side: C/S 243+00 for the Magdalen.
Tilling for bird abatement continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
One turtle was trawled on this day. The trawling report has been submitted via email. 11 turtles have been trawled and relocated to date.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 9 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		133	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							08/21/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1/ HIP				Ship Island C/S 243+00	17,386	372,616
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		75 °F / 88 °F	10 MI	9 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	03:20	0.0	
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:40	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	04:25	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	05:39	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:24	0.0	
				TOTALS:	00:00	19:28	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	17,386	Ship Island	17045	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	04:32	0.0	
				TOTALS	00:00	04:32	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 10 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 133
DREDGE	NAME AND TYPE Magdalen	DATE 08/21/2019	

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP Ship Island	00:00 04:00	200 40	265 339 324	1168 17,386 17045

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 1 load in Horn Island Pass and 2 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,386 CYS/Gross with 17,045 CYS/Pay.

Total loads pumped onto beach to-date is 66.

SURVEY CREW
WMI hydrographic and land check surveys were conducted in OCS West 3 and Ship Island on this day.

BEACH CREW
The Ship Island advanced 100 LF to C/S 135+00 on this day for the E.W. Ellefsen.
The Ship Island advanced- Bay Side: C/S 242+30 Gulf Side: C/S 243+00 for the Magdalen.
Tilling for bird abatement continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No turtles and no turtle parts were observed on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached
An initial inspection on rental tug Shannon Dann is attached.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
---------------------------------	---	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 11 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 135	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 08/22/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1/ HIP		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 243+00	QTY DEPOSITED GROSS(CY) 17,029	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 389,645	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 76 °F / 88 °F		VISIBILITY MI		WIND 10 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	02:30	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:32	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	05:55	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	06:14	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	04:31	0.0		
						TOTALS:	00:00	19:42	0.0		
						NON-EFFECTIVE WORKING TIME:					
						TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
						TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 17,029		DISPOSAL AREA Ship Island		TOTAL CYS 16695		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	04:18	0.0		
						TOTALS	00:00	04:18	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE

CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 135
DREDGE	NAME AND TYPE Magdalen		DATE 08/22/2019

LOADS

LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP	00:00	150	355	1182
	Ship Island	03:02	32	374	17,029
					271

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The Dredge Magdalen dredged 1 load in Horn Island Pass and 2 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,029 CYS/Gross with 16,695 CYS/Pay.

Total loads pumped onto beach to-date is 71.

SURVEY CREW

WMI hydrographic and land check surveys were conducted in OCS West 3 and Ship Island on this day.

BEACH CREW

The Ship Island advanced- Bay Side: C/S 244+50 Gulf Side: C/S 245+00 for the Magdalen.
Tilling for bird abatement continued the island

TURTLE AND BIRD MONITERS

EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING

No turtles and no turtle parts were observed on this day.

GENERAL NOTES

All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
---------------------------------	---	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 13 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 137	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 08/23/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1/ HIP		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 243+00	QTY DEPOSITED GROSS(CY) 17,029	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 406,674	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 75 °F / 88 °F		VISIBILITY MI		WIND 10 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	04:04	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	01:04	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	06:03	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	05:49	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	04:10	0.0		
						TOTALS:	00:00	21:10	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 17,029		DISPOSAL AREA Ship Island		TOTAL CYS 16695		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	02:50	0.0		
						TOTALS	00:00	02:50	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 14 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 137
DREDGE	NAME AND TYPE Magdalen		DATE 08/23/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP Ship Island	00:00 05:08	244 64	363 349 250	1270 17,029 16695

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 1 load in Horn Island Pass and 1 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 11,722 CYS/Gross with 11,492 CYS/Pay.

Total loads pumped onto beach to-date is 73.

SURVEY CREW
WMI hydrographic and land check surveys were conducted in OCS West 3 and Ship Island on this day.

BEACH CREW
The Ship Island advanced- Bay Side: C/S 244+50 Gulf Side: C/S 245+00 for the Magdalen.
Tilling for bird abatement continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No turtles and no turtle parts were observed on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.						
							Page 15 of 195						
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.						
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		139						
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE						
							08/24/2019						
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY							
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK						
		17	5			2	7						
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)					
		OCS West 1/ HIP				Ship Island C/S 243+00	17,717	424,391					
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM							
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER		0					
		DENSITY OF WATER			0	GMS/LITER@		0 °F					
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION		Cadet Point Biloxi, MS	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM		MLLW	
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY		WIND				
		Weather Caused No Delay			76 °F / 91 °F		MI		5 MPH				
DRAFT					DISTRIBUTION OF TIME AND MILES RUN								
		LIGHT	LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)					
FORWARD		0	0		EFFECTIVE WORKING TIME:								
AFT		0	0		PUMPING:	00:00	04:31	0.0					
DRAG DEPTH		MAX 0	MIN 0		TURNING:	00:00	01:12	0.0					
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	05:22	0.0					
AVERAGE SPEED OF DREDGE DURING LOADING			FT/MIN	0	CONNECTING:	00:00	00:00	0.0					
AVERAGE SPEED OF DREDGE DURING AGITATING			FT/MIN	0	DUMPING:	00:00	03:33	0.0					
GALLONS OF FUEL OIL CONSUMED			GAL	0	DISCONNECTING:	00:00	00:00	0.0					
GALLONS OF WATER CONSUMED			GAL	0	TO CUT:	00:00	05:30	0.0					
					TOTALS:	00:00	20:08	0.0					
WORK PERFORMED					NON-EFFECTIVE WORKING TIME:								
DREDGING AND HAULING					AGITATING	TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0				
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0					
1	17,717	Ship Island		17369	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0					
					LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0					
					MINOR OPERATING REPAIRS	00:00	00:00	0.0					
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0					
ATTENDANT PLANT					LAY TIME:	00:00	00:00	0.0					
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0				
Booster		3302		0	24:00	MISCELLANEOUS	00:00	03:52	0.0				
						TOTALS	00:00	03:52	0.0				
					LOST TIME:								
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0					
					CESSATION:	00:00	00:00	0.0					
					COLLISIONS:	00:00	00:00	0.0					
					TOTALS:	00:00	00:00	0.0					
					TOTAL TIME/MILES:	00:00	24:00	0.0					

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 16 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 139
DREDGE	NAME AND TYPE Magdalen		DATE 08/24/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP	00:00	271	322	1208
	Ship Island	05:43	72	213	17,717
					330

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,717 CYS/Gross with 17,369 CYS/Pay.

Total loads pumped onto beach to-date is 76.

SURVEY CREW
WMI hydrographic check surveys were conducted in OCS West 3 on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 246+00 Gulf Side: C/S 245+50 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 17 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 141	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 08/25/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1/ HIP		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 243+00	QTY DEPOSITED GROSS(CY) 10,900	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 435,291	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 76 °F / 88 °F		VISIBILITY MI		WIND 10 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	02:55	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:56	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	04:36	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	05:11	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	05:03	0.0		
						TOTALS:	00:00	18:41	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 10,900		DISPOSAL AREA Ship Island		TOTAL CYS 10686		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	05:19	0.0		
						TOTALS	00:00	05:19	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 18 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 141
DREDGE	NAME AND TYPE Magdalen		DATE 08/25/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP	00:00	175	276	1121
	Ship Island	03:51	56	311	10,900
					303

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 2 loads in in Horn Island Pass. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 6,275 CYS/Gross with 6,152 CYS/Pay.

Total loads pumped onto beach to-date is 78.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 246+60 Gulf Side: C/S 244+50 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 19 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		143	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							08/26/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
							0	435,291
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		76 °F / 88 °F	MI	10 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
		LIGHT	LOADED		AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0	0	EFFECTIVE WORKING TIME:				
AFT		0	0	PUMPING:	00:00	00:00	0.0	
DRAG DEPTH MAX 0 MIN 0				TURNING:	00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	0	Ship Island	0	LOSS DUE TO NATURAL ELEMENTS:	00:00	24:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	00:00	MISCELLANEOUS	00:00	00:00	0.0	
				TOTALS	00:00	24:00	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 20 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 143
DREDGE	NAME AND TYPE Magdalen		DATE 08/26/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP Ship Island	00:00 00:00	0 0	0 0 0	0 0 0

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen is down for repairs and is docked at VT Halter

Estimated Volumes: 00 CYS/Gross with 00 CYS/Pay.

Total loads pumped onto beach to-date is 78.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 246+60 Gulf Side: C/S 244+50 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.		
							Page 21 of 195		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.		
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		145		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE		
							08/27/2019		
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK		
		17	5			2	7		
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
							0	435,291	
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0	
		DENSITY OF WATER			0		GMS/LITER@	0 °F	
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS			
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND			
		Weather Caused No Delay		76 °F / 88 °F	MI	10 MPH			
DRAFT				DISTRIBUTION OF TIME AND MILES RUN					
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD	0		0		EFFECTIVE WORKING TIME:				
AFT	0		0		PUMPING:	00:00	00:00	0.0	
DRAG DEPTH	MAX 0	MIN 0	TURNING:						
			00:00 00:00 0.0						
INDICATORS LAST CHECKED ON			TO DUMP:						
			00:00 00:00 0.0						
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:					
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	00:00 00:00 0.0					
GALLONS OF FUEL OIL CONSUMED		GAL	0	DUMPING:					
GALLONS OF WATER CONSUMED		GAL	0	00:00 00:00 0.0					
				DISCONNECTING:					
				00:00 00:00 0.0					
				TO CUT:					
				00:00 00:00 0.0					
				TOTALS:					
				00:00 00:00 0.0					
				NON-EFFECTIVE WORKING TIME:					
				TAKING ON FUEL AND SUPPLIES					
				00:00 00:00 0.0					
				TO AND FROM WHARF OR ANCHORAGE:					
				00:00 00:00 0.0					
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:				
1	0	Ship Island		0	00:00 24:00 0.0				
					LOSS DUE TO TRAFFIC AND BRIDGES				
					00:00 00:00 0.0				
					MINOR OPERATING REPAIRS				
					00:00 00:00 0.0				
					TRANSFERRING BETWEEN WORKS				
					00:00 00:00 0.0				
					LAY TIME:				
					00:00 00:00 0.0				
					FIRE AND BOAT DRILLS:				
					00:00 00:00 0.0				
					MISCELLANEOUS				
					00:00 00:00 0.0				
					TOTALS				
					00:00 24:00 0.0				
					LOST TIME:				
					MAJOR REPAIRS AND ALTERNATIONS				
					00:00 00:00 0.0				
					CESSATION:				
					00:00 00:00 0.0				
					COLLISIONS:				
					00:00 00:00 0.0				
					TOTALS:				
					00:00 00:00 0.0				
					TOTAL TIME/MILES:				
					00:00 24:00 0.0				

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 22 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 145
DREDGE	NAME AND TYPE Magdalen		DATE 08/27/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP Ship Island	00:00 00:00	0 0	0 0 0	0 0 0

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen is down for repairs and is docked at VT Halter

Estimated Volumes: 00 CYS/Gross with 00 CYS/Pay.

Total loads pumped onto beach to-date is 78.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 246+00 Gulf Side: C/S 245+50 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 23 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		147	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							08/28/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1/ HIP				Ship Island C/S 243+00	0	435,291
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER 0	
		DENSITY OF WATER			0		GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		76 °F / 94 °F	MI	11 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	00:00	0.0	
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	24:00	0.0	
1	0	Ship Island	0	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	
Booster	3302		0	00:00	MISCELLANEOUS	00:00	00:00	
				TOTALS	00:00	24:00	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 24 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 147
DREDGE	NAME AND TYPE Magdalen		DATE 08/28/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP Ship Island	00:00 00:00	0 0	0 0 0	0 0 0

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen completed its repairs and is scheduled to re-start operations today.

Estimated Volumes: 00 CYS/Gross with 00 CYS/Pay.

Total loads pumped onto beach to-date is 78.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 246+00 Gulf Side: C/S 245+50 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.				
							Page 25 of 195				
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.				
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		149				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE				
							08/29/2019				
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY					
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK				
		17	5			2	7				
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1/ HIP				Ship Island C/S 243+00	10,900	446,191			
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM					
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0			
		DENSITY OF WATER			0		GMS/LITER@	0 °F			
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION Cadet Point Biloxi, MS	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY		WIND		
		Weather Caused Critical Delay			74 °F / 91 °F		MI		12 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
		LIGHT	LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)		
FORWARD		0	0		EFFECTIVE WORKING TIME:						
AFT		0	0		PUMPING:	00:00	02:55	0.0			
DRAG DEPTH		MAX 0	MIN 0		TURNING:	00:00	00:56	0.0			
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	04:36	0.0				
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	05:11	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	05:03	0.0			
				TOTALS:	00:00	18:41	0.0				
WORK PERFORMED					NON-EFFECTIVE WORKING TIME:						
				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0				
				TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0				
NO.OF LOADS		TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	05:19	0.0			
1		10,900	Ship Island	10686	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0			
				MINOR OPERATING REPAIRS	00:00	00:00	0.0				
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0				
				LAY TIME:	00:00	00:00	0.0				
ITEM		NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
Booster		3302	0	24:00	MISCELLANEOUS	00:00	00:00	0.0			
				TOTALS	00:00	05:19	0.0				
				LOST TIME:							
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0				
				CESSATION:	00:00	00:00	0.0				
				COLLISIONS:	00:00	00:00	0.0				
				TOTALS:	00:00	00:00	0.0				
				TOTAL TIME/MILES:	00:00	24:00	0.0				

QUALITY CONTROL REPORT-HOPPER DREDGE				PAGE NO.	
				Page 26 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II		CONTRACTOR Weeks	
DREDGE		NAME AND TYPE Magdalen		REPORT NO. 149	
				DATE 08/29/2019	
LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP Ship Island	00:00 03:51	175 56	276 311 303	1121 10,900 10686

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The dredge Magdalen dredged 3 loads in OCS West 3. All material is being loaded, towed, and discharged onto Ship Island. After unloading, the dredge Magdalen is headed to safe harbor awaiting the forecasted track of Hurricane Dorian.

Estimated Volumes: 10,900 CYS/Gross with 10,686 CYS/Pay.

Total loads pumped onto beach to-date is 81.

SURVEY CREW

WMI hydrographic check surveys were conducted on this day.

BEACH CREW

The Ship Island advanced - Bay Side: C/S 246+80 Gulf Side: C/S 247+10 for the Magdalen. Tilling continued the island

TURTLE AND BIRD MONITERS

EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING

No Turtles or Turtle parts were present on this day.

GENERAL NOTES

All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 27 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		151	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							08/30/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
						0	446,191	
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER 0		
		DENSITY OF WATER			0	GMS/LITER@ 0 °F		
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused Critical Delay		72 °F / 91 °F	MI	10 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT	LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD	0	0		EFFECTIVE WORKING TIME:				
AFT	0	0		PUMPING:	00:00	00:00	0.0	
DRAG DEPTH	MAX 0	MIN 0		TURNING:	00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				NON-EFFECTIVE WORKING TIME:				
				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
				TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	24:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
				LAY TIME:	00:00	00:00	0.0	
				FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
				MISCELLANEOUS	00:00	00:00	0.0	
				TOTALS	00:00	24:00	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 28 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 151
DREDGE	NAME AND TYPE Magdelen	DATE 08/30/2019	

QC NARRATIVE(S)

GENERAL COMMENTS

No production was completed on this day. The dredge Magdalen is in safe harbor awaiting the forecasted track of Hurricane Dorian.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 29 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		153	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							08/31/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
							0	446,191
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused Critical Delay		72 °F / 91 °F	MI	10 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
		LIGHT	LOADED		AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0	0	EFFECTIVE WORKING TIME:				
AFT		0	0	PUMPING:	00:00	00:00	0.0	
DRAG DEPTH MAX 0 MIN 0				TURNING:	00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
				TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS		TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	24:00	
					LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	
					MINOR OPERATING REPAIRS	00:00	00:00	
					TRANSFERRING BETWEEN WORKS	00:00	00:00	
					LAY TIME:	00:00	00:00	
ITEM		NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	
Booster		3302	0	00:00	MISCELLANEOUS	00:00	00:00	
					TOTALS	00:00	24:00	
					LOST TIME:			
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	
					CESSATION:	00:00	00:00	
					COLLISIONS:	00:00	00:00	
					TOTALS:	00:00	00:00	
					TOTAL TIME/MILES:	00:00	24:00	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 30 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 153
DREDGE	NAME AND TYPE Magdalen	DATE 08/31/2019	

QC NARRATIVE(S)

GENERAL COMMENTS

No production was completed on this day. The dredge Magdalen is in safe harbor awaiting the forecasted track of Hurricane Dorian.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 31 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		155	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							09/01/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
							0	446,191
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused Critical Delay		72 °F / 91 °F	MI	10 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED		AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD	0		0	EFFECTIVE WORKING TIME:				
AFT	0		0	PUMPING:	00:00	00:00	0.0	
DRAG DEPTH	MAX 0	MIN 0	TURNING:					
					00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	00:00	0.0	
				CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	DUMPING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	TO CUT:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TOTALS:	00:00	00:00	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	24:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0
Booster	3302		0	00:00	MISCELLANEOUS	00:00	00:00	0.0
					TOTALS	00:00	24:00	0.0
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 32 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 155
DREDGE	NAME AND TYPE Magdelen	DATE 09/01/2019	

QC NARRATIVE(S)

GENERAL COMMENTS

No production was completed on this day. The dredge Magdelen is in safe harbor awaiting the forecasted track of Hurricane Dorian.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 33 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				157	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		09/02/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS		DREDGE		OTHER PLANT		WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK
				17		5				2	7
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA			DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
									0	446,191	
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY		WIND	
		Weather Caused Critical Delay				72 °F / 91 °F		MI		10 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:		00:00	00:00	0.0	
DRAG DEPTH MAX 0		MIN 0				TURNING:		00:00	00:00	0.0	
INDICATORS LAST CHECKED ON						TO DUMP:		00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:		00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:		00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:		00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:		00:00	00:00	0.0	
						TOTALS:		00:00	00:00	0.0	
						NON-EFFECTIVE WORKING TIME:					
						TAKING ON FUEL AND SUPPLIES		00:00	00:00	0.0	
						TO AND FROM WHARF OR ANCHORAGE:		00:00	00:00	0.0	
NO.OF LOADS		TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:		00:00	24:00	0.0	
						LOSS DUE TO TRAFFIC AND BRIDGES		00:00	00:00	0.0	
						MINOR OPERATING REPAIRS		00:00	00:00	0.0	
						TRANSFERRING BETWEEN WORKS		00:00	00:00	0.0	
						LAY TIME:		00:00	00:00	0.0	
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:		00:00	00:00	0.0	
Booster		3302		0	00:00	MISCELLANEOUS		00:00	00:00	0.0	
						TOTALS		00:00	24:00	0.0	
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS		00:00	00:00	0.0	
						CESSATION:		00:00	00:00	0.0	
						COLLISIONS:		00:00	00:00	0.0	
						TOTALS:		00:00	00:00	0.0	
						TOTAL TIME/MILES:		00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 34 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 157
DREDGE	NAME AND TYPE Magdelen	DATE 09/02/2019	

QC NARRATIVE(S)

GENERAL COMMENTS

No production was completed on this day. The dredge Magdalen loaded one loaded but no materials were off loaded to the beach.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 35 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		159	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							09/03/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1/ HIP				Ship Island C/S 243+00	5,602	451,793
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER		0
		DENSITY OF WATER			0	GMS/LITER@		0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		Cadet Point Biloxi, MS
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		MLLW
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused Critical Delay		74 °F / 93 °F	MI	10 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED		AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD	0		0	EFFECTIVE WORKING TIME:				
AFT	0		0	PUMPING:	00:00	01:49	0.0	
DRAG DEPTH	MAX 0	MIN 0		TURNING:	00:00	00:56	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	04:05	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	02:25	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	02:02	0.0	
				TOTALS:	00:00	11:17	0.0	
				NON-EFFECTIVE WORKING TIME:				
				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
				TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	12:43	0.0	
1	5,602	Ship Island	5493	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
				LAY TIME:	00:00	00:00	0.0	
				FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
				MISCELLANEOUS	00:00	00:00	0.0	
				TOTALS	00:00	12:43	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 36 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 159
DREDGE	NAME AND TYPE Magdalen		DATE 09/03/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP Ship Island	00:00 02:45	109 56	245 145 122	677 5,602 5493

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 1 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 5,602 CYS/Gross with 5,493 CYS/Pay.

Total loads pumped onto beach to-date is 83.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 246+00 Gulf Side: C/S 245+50 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 37 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 161	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 09/04/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1/ HIP		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 243+00	QTY DEPOSITED GROSS(CY) 17,039	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 468,832	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 75 °F / 95 °F		VISIBILITY MI		WIND 9 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	03:49	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	01:12	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	04:03	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	05:34	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	05:55	0.0		
						TOTALS:	00:00	20:33	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 17,039		DISPOSAL AREA Ship Island		TOTAL CYS 16705		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	03:27	0.0		
						TOTALS	00:00	03:27	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 38 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 161
DREDGE	NAME AND TYPE Magdalen		DATE 09/04/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP Ship Island	00:00 05:01	229 72	243 334 355	1233 17,039 16705

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 load in Horn Island Pass. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,039 CYS/Gross with 16,705 CYS/Pay.

Total loads pumped onto beach to-date is 85.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 247+75 Gulf Side: C/S 249+10 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.				
							Page 39 of 195				
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.				
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		163				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE				
							09/05/2019				
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY					
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK				
		17	5			2	7				
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1/ HIP				Ship Island C/S 243+00	16,920	485,752			
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM					
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER		0			
		DENSITY OF WATER			0	GMS/LITER@		0 °F			
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION Cadet Point Biloxi, MS	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY		WIND		
		Weather Caused No Delay			78 °F / 97 °F		MI		10 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
LIGHT		LOADED					AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)		
FORWARD		0			0		EFFECTIVE WORKING TIME:				
AFT		0			0		PUMPING:	00:00	01:57	0.0	
DRAG DEPTH		MAX 0	MIN 0					TURNING:	00:00	01:12	0.0
INDICATORS LAST CHECKED ON							TO DUMP:	00:00	06:17	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN			0		CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN			0		DUMPING:	00:00	06:09	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL			0		DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL			0		TO CUT:	00:00	05:38	0.0	
							TOTALS:	00:00	21:13	0.0	
							NON-EFFECTIVE WORKING TIME:				
							TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
							TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS		TOTAL CYS	DISPOSAL AREA		TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1		16,920	Ship Island		16589		LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
							MINOR OPERATING REPAIRS	00:00	00:00	0.0	
							TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
							LAY TIME:	00:00	00:00	0.0	
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	02:47	0.0		
							TOTALS	00:00	02:47	0.0	
							LOST TIME:				
							MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
							CESSATION:	00:00	00:00	0.0	
							COLLISIONS:	00:00	00:00	0.0	
							TOTALS:	00:00	00:00	0.0	
							TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE				PAGE NO.	
				Page 40 of 195	
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II		CONTRACTOR Weeks	REPORT NO. 163	
DREDGE	NAME AND TYPE Magdalen			DATE 09/05/2019	
LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 & HIP Ship Island	00:00 03:09	117 72	377 369 338	1273 16,920 16589

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 16,920 CYS/Gross with 16,589 CYS/Pay.

Total loads pumped onto beach to-date is 89.

SURVEY CREW

WMI hydrographic check surveys were conducted on this day.

BEACH CREW

The Ship Island advanced - Bay Side: C/S 247+75 Gulf Side: C/S 249+10 for the Magdalen.

Tilling continued the island

TURTLE AND BIRD MONITERS

EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING

No Turtles or Turtle parts were present on this day.

GENERAL NOTES

All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 41 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 165	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 09/06/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1/ HIP		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 250+00	QTY DEPOSITED GROSS(CY) 11,667	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 497,419	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 75 °F / 96 °F		VISIBILITY 10 MI		WIND 15 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:		00:00	03:42	0.0	
DRAG DEPTH		MAX 0		MIN 0		TURNING:		00:00	00:45	0.0	
INDICATORS LAST CHECKED ON						TO DUMP:		00:00	06:19	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:		00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:		00:00	04:37	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:		00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:		00:00	03:39	0.0	
						TOTALS:		00:00	19:02	0.0	
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES		00:00	00:00	0.0	
NO.OF LOADS 1		TOTAL CYS 11,667		DISPOSAL AREA Ship Island		TOTAL CYS 11438		TO AND FROM WHARF OR ANCHORAGE:		00:00 00:00 0.0	
						LOSS DUE TO NATURAL ELEMENTS:		00:00	00:00	0.0	
						LOSS DUE TO TRAFFIC AND BRIDGES		00:00	00:00	0.0	
						MINOR OPERATING REPAIRS		00:00	00:00	0.0	
						TRANSFERRING BETWEEN WORKS		00:00	00:00	0.0	
						LAY TIME:		00:00	00:00	0.0	
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:		00:00	00:00	0.0	
Booster		3302		0	24:00	MISCELLANEOUS		00:00	04:58	0.0	
						TOTALS		00:00	04:58	0.0	
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS		00:00	00:00	0.0	
						CESSATION:		00:00	00:00	0.0	
						COLLISIONS:		00:00	00:00	0.0	
						TOTALS:		00:00	00:00	0.0	
						TOTAL TIME/MILES:		00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 42 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 165
DREDGE	NAME AND TYPE Magdalen		DATE 09/06/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	222	379	1142
	Ship Island	04:27	45	277	11,667
					219

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 2 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 11,667 CYS/Gross with 11,438 CYS/Pay.

Total loads pumped onto beach to-date is 91.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced 200 LF to C/S 153+00 on this day for the E.W. Ellefsen.
The Ship Island advanced - Bay Side: C/S 248+50 Gulf Side: C/S 249+50 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 43 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		167	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							09/07/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1/ HIP				Ship Island C/S 250+00	17,547	514,966
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		75 °F / 96 °F	10 MI	15 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	04:06	0.0	
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:40	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	06:10	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	04:40	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:36	0.0	
				TOTALS:	00:00	21:12	0.0	
				NON-EFFECTIVE WORKING TIME:				
				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
				TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS		TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	
1		17,547	Ship Island	17203	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	
					MINOR OPERATING REPAIRS	00:00	00:00	
					TRANSFERRING BETWEEN WORKS	00:00	00:00	
					LAY TIME:	00:00	00:00	
					FIRE AND BOAT DRILLS:	00:00	00:00	
ITEM		NAME OR NUMBER	H.P.	HOURS	MISCELLANEOUS	00:00	02:48	
Booster		3302	0	24:00	TOTALS	00:00	02:48	
					LOST TIME:			
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	
					CESSATION:	00:00	00:00	
					COLLISIONS:	00:00	00:00	
					TOTALS:	00:00	00:00	
					TOTAL TIME/MILES:	00:00	24:00	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 44 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 167
DREDGE	NAME AND TYPE Magdalen		DATE 09/07/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	246	370	1272
	Ship Island	04:46	40	280	17,547
					336

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,547 CYS/Gross with 17,203 CYS/Pay.

Total loads pumped onto beach to-date is 94.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced 200 LF to C/S 153+00 on this day for the E.W. Ellefsen.
The Ship Island advanced - Bay Side: C/S 248+50 Gulf Side: C/S 249+50 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 45 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		169	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							09/08/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island C/S 251+00	17,450	532,416
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		Cadet Point Biloxi, MS
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		MLLW
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		78 °F / 98 °F	MI	8 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED		AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD	0		0	EFFECTIVE WORKING TIME:				
AFT	0		0	PUMPING:	00:00	03:40	0.0	
DRAG DEPTH	MAX 0		MIN 0	TURNING:	00:00	00:30	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	05:32	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING			FT/MIN	0	CONNECTING:	00:00	00:00	
AVERAGE SPEED OF DREDGE DURING AGITATING			FT/MIN	0	DUMPING:	00:00	05:03	
GALLONS OF FUEL OIL CONSUMED			GAL	0	DISCONNECTING:	00:00	00:00	
GALLONS OF WATER CONSUMED			GAL	0	TO CUT:	00:00	05:45	
					TOTALS:	00:00	20:30	
					NON-EFFECTIVE WORKING TIME:			
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	
1	17,450	Ship Island		17108	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	
					MINOR OPERATING REPAIRS	00:00	00:00	
					TRANSFERRING BETWEEN WORKS	00:00	00:00	
					LAY TIME:	00:00	00:00	
					FIRE AND BOAT DRILLS:	00:00	00:00	
ITEM	NAME OR NUMBER		H.P.	HOURS	MISCELLANEOUS	00:00	03:30	
Booster	3302		0	24:00	TOTALS	00:00	03:30	
					LOST TIME:			
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	
					CESSATION:	00:00	00:00	
					COLLISIONS:	00:00	00:00	
					TOTALS:	00:00	00:00	
					TOTAL TIME/MILES:	00:00	24:00	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 46 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 169
DREDGE	NAME AND TYPE Magdalen		DATE 09/08/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	220	332	1230
	Ship Island	04:10	30	303	17,450
					345

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,450 CYS/Gross with 17,108 CYS/Pay.

Total loads pumped onto beach to-date is 97.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 251+50 Gulf Side: C/S 251+00 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
One loggerhead turtle was captured, tagged and delivered to shore on this day by ECO. A trawling report and capture relocation report with pictures was distributed via email. A total of 15 turtles have been captured to date.

GENERAL NOTES
The USACE gave a verbal instruction on this day that Horn Island Pass borrow area is cleared to halt dredging operations, due to the latest hydrographic survey xyz indicating a cleared channel.

All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 47 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 171	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 09/09/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 252+00	QTY DEPOSITED GROSS(CY) 17,507	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 549,923	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 81 °F / 93 °F		VISIBILITY 0 MI		WIND 12 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	03:08	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:05	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	04:54	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	04:51	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	05:24	0.0		
						TOTALS:	00:00	18:22	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 17,507		DISPOSAL AREA Ship Island		TOTAL CYS 17164		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	05:38	0.0		
						TOTALS	00:00	05:38	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 48 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 171
DREDGE	NAME AND TYPE Magdalen		DATE 09/09/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	188	294	1102
	Ship Island	03:13	5	291	17,507
					324

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,507 CYS/Gross with 17,164 CYS/Pay.

Total loads pumped onto beach to-date is 100.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 251+50 Gulf Side: C/S 252+00 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No turtles or turtle parts were present on this day. ECO continues daily trawling for hopper operations.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 49 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 173	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 09/10/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 252+00	QTY DEPOSITED GROSS(CY) 11,295	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 561,218	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 81 °F / 93 °F		VISIBILITY 0 MI		WIND 10 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	03:12	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:25	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	05:58	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	03:21	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	03:46	0.0		
						TOTALS:	00:00	16:42	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 11,295		DISPOSAL AREA Ship Island		TOTAL CYS 11074		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	07:18	0.0		
						TOTALS	00:00	07:18	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 50 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 173
DREDGE	NAME AND TYPE Magdalen		DATE 09/10/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	192	358	1002
	Ship Island	03:37	25	201	11,295
					226

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 2 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 11,295 CYS/Gross with 11,074 CYS/Pay.

Total loads pumped onto beach to-date is 102.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 252+50 Gulf Side: C/S 252+00 for the Magdalen.
Tilling continued the island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No turtles or turtle parts were present on this day. ECO continues daily trawling for hopper operations.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 51 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 175	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 09/11/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 253+40	QTY DEPOSITED GROSS(CY) 17,439	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 578,657	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 77 °F / 93 °F		VISIBILITY MI		WIND 16 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	02:58	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:20	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	03:59	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	04:56	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	05:00	0.0		
						TOTALS:	00:00	17:13	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 17,439		DISPOSAL AREA Ship Island		TOTAL CYS 17097		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	06:47	0.0		
						TOTALS	00:00	06:47	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE				PAGE NO.	
				Page 52 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II		CONTRACTOR Weeks	
DREDGE		NAME AND TYPE Magdalen		REPORT NO. 175	
				DATE 09/11/2019	
LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 03:18	178 20	239 296 300	1033 17,439 17097

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,439 CYS/Gross with 17,079 CYS/Pay.

Total loads pumped onto beach to-date is 105.

SURVEY CREW

WMI hydrographic check surveys were conducted on this day.

BEACH CREW

The Ship Island advanced - Bay Side: C/S 253+40 Gulf Side: C/S 253+00 for the Magdalen.

Tilling continued the island

TURTLE AND BIRD MONITERS

EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING

No turtles or turtle parts were present on this day. ECO continues daily trawling for hopper operations.

GENERAL NOTES

All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 53 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				177	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		09/12/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS		DREDGE		OTHER PLANT		WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK
				17		5				2	7
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA			DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
		OCS West 1					Ship Island C/S 253+40		17,452	596,109	
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY		WIND	
		Weather Caused No Delay				75 °F / 95 °F		MI		15 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:		00:00	03:55	0.0	
DRAG DEPTH		MAX 0		MIN 0		TURNING:		00:00	00:20	0.0	
INDICATORS LAST CHECKED ON						TO DUMP:		00:00	06:23	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:		00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:		00:00	04:47	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:		00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:		00:00	04:58	0.0	
						TOTALS:		00:00	20:23	0.0	
						NON-EFFECTIVE WORKING TIME:					
						TAKING ON FUEL AND SUPPLIES		00:00	00:00	0.0	
						TO AND FROM WHARF OR ANCHORAGE:		00:00	00:00	0.0	
NO.OF LOADS		TOTAL CYS		DISPOSAL AREA		TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:		0.0	
1		17,452		Ship Island		17110		00:00		00:00	
								LOSS DUE TO TRAFFIC AND BRIDGES		0.0	
								00:00		00:00	
								MINOR OPERATING REPAIRS		0.0	
								00:00		00:00	
								TRANSFERRING BETWEEN WORKS		0.0	
								00:00		00:00	
								LAY TIME:		0.0	
								00:00		00:00	
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:		00:00	00:00	0.0	
Booster		3302		0	24:00	MISCELLANEOUS		00:00	03:37	0.0	
						TOTALS		00:00	03:37	0.0	
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS		00:00	00:00	0.0	
						CESSATION:		00:00	00:00	0.0	
						COLLISIONS:		00:00	00:00	0.0	
						TOTALS:		00:00	00:00	0.0	
						TOTAL TIME/MILES:		00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 54 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 177
DREDGE	NAME AND TYPE Magdalen		DATE 09/12/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	235	383	1223
	Ship Island	04:15	20	287	17,452
					298

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,452 CYS/Gross with 17,110 CYS/Pay.

Total loads pumped onto beach to-date is 108.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 253+40 Gulf Side: C/S 253+00 for the Magdalen.
WMI has ended tilling operations on Ship Island

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No turtles or turtle parts were present on this day. ECO continues daily trawling for hopper operations.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 55 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 179	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 09/13/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 254+50	QTY DEPOSITED GROSS(CY) 17,594	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 613,703	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 75 °F / 95 °F		VISIBILITY MI		WIND 15 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	04:05	0.0		
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:35	0.0				
INDICATORS LAST CHECKED ON		TO DUMP:	00:00	06:05	0.0						
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0	CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0	DUMPING:	00:00	04:38	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL		0	DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL		0	TO CUT:	00:00	05:24	0.0			
		TOTALS:	00:00	20:47	0.0						
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 17,594		DISPOSAL AREA Ship Island		TOTAL CYS 17249		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0						
		LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0						
		MINOR OPERATING REPAIRS	00:00	00:00	0.0						
		TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0						
		LAY TIME:	00:00	00:00	0.0						
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	03:13	0.0		
		TOTALS	00:00	03:13	0.0						
ATTENDANT PLANT						LOST TIME:					
		MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0						
		CESSATION:	00:00	00:00	0.0						
		COLLISIONS:	00:00	00:00	0.0						
		TOTALS:	00:00	00:00	0.0						
		TOTAL TIME/MILES:	00:00	24:00	0.0						

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 56 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 179
DREDGE	NAME AND TYPE Magdalen		DATE 09/13/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	245	365	1247
	Ship Island	04:40	35	278	17,594
					324

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,594 CYS/Gross with 17,249 CYS/Pay.

Total loads pumped onto beach to-date is 111.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced 200 LF to C/S 163+00 on this day for the E.W. Ellefsen.
The Ship Island advanced - Bay Side: C/S 254+40 Gulf Side: C/S 253+00 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No turtles or turtle parts were present on this day. ECO continues daily trawling for hopper operations.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.		
							Page 57 of 195		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.		
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		181		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE		
							09/14/2019		
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK		
		17	5			2	7		
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
		OCS West 1				Ship Island C/S 255+00	10,933	624,636	
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER		0	
		DENSITY OF WATER			0	GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	
		00:00	00:00	00:00	00:00	00:00	00:00	00:00	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	
		00:00	00:00	00:00	00:00	00:00	00:00	00:00	
WEATHER CONDITION		WEATHER			TEMP	VISIBILITY	WIND		
		Weather Caused No Delay			75 °F / 93 °F	10 MI	17 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN					
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)		
FORWARD		0		0	EFFECTIVE WORKING TIME:				
AFT		0		0	PUMPING:	00:00	04:05	0.0	
DRAG DEPTH		MAX 0	MIN 0		TURNING:	00:00	00:45	0.0	
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	06:04	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	03:36	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	05:50	0.0	
					TOTALS:	00:00	20:20	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING	TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	10,933	Ship Island		10718	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
					LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
					MINOR OPERATING REPAIRS	00:00	00:00	0.0	
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT					LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302		0	24:00	MISCELLANEOUS	00:00	03:40	0.0	
					TOTALS	00:00	03:40	0.0	
					LOST TIME:				
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
					CESSATION:	00:00	00:00	0.0	
					COLLISIONS:	00:00	00:00	0.0	
					TOTALS:	00:00	00:00	0.0	
					TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 58 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 181
DREDGE	NAME AND TYPE Magdalen		DATE 09/14/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	245	364	1220
	Ship Island	04:50	45	216	10,933
					350

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 2 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 10,993 CYS/Gross with 10,718 CYS/Pay.

Total loads pumped onto beach to-date is 113.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced 100 LF to C/S 164+00 on this day for the E.W. Ellefsen.
The Ship Island advanced - Bay Side: C/S 255+00 Gulf Side: C/S 254+50 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No turtles or turtle parts were present on this day. ECO continues daily trawling for hopper operations.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.				
							Page 59 of 195				
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.				
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		183				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE				
							09/15/2019				
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY					
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK				
		17	5			2	7				
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1				Ship Island C/S 255+00	15,872	640,508			
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM					
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER		0			
		DENSITY OF WATER			0	GMS/LITER@		0 °F			
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION Cadet Point Biloxi, MS	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY		WIND		
		Weather Caused No Delay			75 °F / 93 °F		10 MI		17 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
LIGHT		LOADED					AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)		
FORWARD		0			0		EFFECTIVE WORKING TIME:				
AFT		0			0		PUMPING:	00:00	04:09	0.0	
DRAG DEPTH		MAX 0	MIN 0			TURNING:		00:00	00:50	0.0	
INDICATORS LAST CHECKED ON					TO DUMP:		00:00	04:11	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0			CONNECTING:		00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0			DUMPING:		00:00	04:12	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0			DISCONNECTING:		00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0			TO CUT:		00:00	05:51	0.0	
					TOTALS:		00:00	19:13	0.0		
WORK PERFORMED					NON-EFFECTIVE WORKING TIME:						
DREDGING AND HAULING					AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:		00:00	00:00	0.0		
1	15,872	Ship Island		15561	LOSS DUE TO NATURAL ELEMENTS:		00:00	00:00	0.0		
					LOSS DUE TO TRAFFIC AND BRIDGES		00:00	00:00	0.0		
					MINOR OPERATING REPAIRS		00:00	00:00	0.0		
					TRANSFERRING BETWEEN WORKS		00:00	00:00	0.0		
ATTENDANT PLANT					LAY TIME:		00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:		00:00	00:00	0.0	
Booster		3302		0	24:00	MISCELLANEOUS		00:00	04:47	0.0	
					TOTALS		00:00	04:47	0.0		
LOST TIME:					MAJOR REPAIRS AND ALTERNATIONS		00:00	00:00	0.0		
					CESSATION:		00:00	00:00	0.0		
					COLLISIONS:		00:00	00:00	0.0		
					TOTALS:		00:00	00:00	0.0		
					TOTAL TIME/MILES:		00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 60 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 183
DREDGE	NAME AND TYPE Magdalen		DATE 09/15/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	249	251	1153
	Ship Island	04:59	50	252	15,872
					351

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 15,872 CYS/Gross with 15,561 CYS/Pay.

Total loads pumped onto beach to-date is 116.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced 100 LF to C/S 164+50 on this day for the E.W. Ellefsen.
The Ship Island advanced - Bay Side: C/S 255+00 Gulf Side: C/S 255+50 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.
Tilling on Ship Island ended on this day. Both tilling tractors have been removed from Ship Island.

TRAWLING
No turtles or turtle parts were present on this day. ECO continues daily trawling for hopper operations.

GENERAL NOTES
No turbidity was taken on this day due to harsh offshore sea conditions. See Attached
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 61 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				185	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		09/16/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS	DREDGE		OTHER PLANT	WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK		
			17		5			2	7		
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA			DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1				Ship Island C/S 255+50	0	640,508			
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION Cadet Point Biloxi, MS	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY		WIND	
		Weather Caused No Delay				75 °F / 89 °F		10 MI		22 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	00:23	0.0		
DRAG DEPTH		MAX 0	MIN 0	TURNING:	00:00	00:00	0.0				
INDICATORS LAST CHECKED ON		TO DUMP:	00:00	01:43	0.0						
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0				
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	01:42	0.0				
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0				
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	00:00	0.0				
				TOTALS:	00:00	03:48	0.0				
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0		
1	0	Ship Island		0		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	20:12	0.0		
						TOTALS	00:00	20:12	0.0		
MAJOR REPAIRS AND ALTERNATIONS						00:00	00:00	0.0			
CESSATION:						00:00	00:00	0.0			
COLLISIONS:						00:00	00:00	0.0			
TOTALS:						00:00	00:00	0.0			
TOTAL TIME/MILES:						00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 62 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 185
DREDGE	NAME AND TYPE Magdalen		DATE 09/16/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 00:23	23 0	103 102 0	228 0 0

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 15,872 CYS/Gross with 15,561 CYS/Pay.

Total loads pumped onto beach to-date is 116.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced 100 LF to C/S 164+50 on this day for the E.W. Ellefsen.
The Ship Island advanced - Bay Side: C/S 255+00 Gulf Side: C/S 255+50 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.
Tilling on Ship Island ended on this day. Both tilling tractors have been removed from Ship Island.

TRAWLING
No turtles or turtle parts were present on this day. ECO continues daily trawling for hopper operations.

GENERAL NOTES
No turbidity was taken on this day due to harsh offshore sea conditions. See Attached
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 63 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		187	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							09/17/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island C/S 255+50	17,377	657,885
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER	0	
		DENSITY OF WATER			0	GMS/LITER@	0 °F	
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		75 °F / 93 °F	10 MI	8 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	03:33	0.0	
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:30	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	06:07	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	04:34	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:45	0.0	
				TOTALS:	00:00	20:29	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	17,377	Ship Island	17036	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	03:31	0.0	
				TOTALS	00:00	03:31	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 64 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 187
DREDGE	NAME AND TYPE Magdalen		DATE 09/17/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 04:03	213 30	367 274 345	1229 17,377 17036

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,377 CYS/Gross with 17,036 CYS/Pay.

Total loads pumped onto beach to-date is 120.

SURVEY CREW
WMI hydrographic check surveys were not conducted on this day due to harsh sea conditions.

BEACH CREW
The Ship Island advanced 100 LF to C/S 165+00 on this day for the E.W. Ellefsen.
The Ship Island advanced - Bay Side: C/S 255+50 Gulf Side: C/S 255+50 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed. The daily datasheet with pictures has been submitted via email.

TRAWLING
No turtles or turtle parts were present on this day. ECO continues daily trawling for hopper operations.

GENERAL NOTES
A verbal instruction was given by the USACE on this day to reduce the Ship Island beach template to 6.8 feet NAVD 88.

Turbidity was within specifications on this day. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 65 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		189	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							09/18/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island C/S 255+50	11,470	669,355
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME
		00:00	00:00	00:00	00:00	00:00	00:00	GAGE LOCATION
		0.00	00:00	0.00	00:00	0.00	00:00	Cadet Point Biloxi, MS
		0.00	00:00	0.00	00:00	0.00	00:00	GAGE DATUM
		0.00	00:00	0.00	00:00	0.00	00:00	MLLW
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY	WIND
		Weather Caused No Delay			74 °F / 94 °F		10 MI	8 MPH
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
		LIGHT	LOADED		AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0	0	0	EFFECTIVE WORKING TIME:			
AFT		0	0	0	PUMPING:	00:00	04:00	
		0	0	0	TURNING:	00:00	00:30	
DRAG DEPTH		MAX 0	MIN 0	0	TO DUMP:	00:00	03:55	
		0	0	0	CONNECTING:	00:00	00:00	
INDICATORS LAST CHECKED ON					DUMPING:	00:00	03:28	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	0	DISCONNECTING:	00:00	00:00	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	0	TO CUT:	00:00	03:46	
GALLONS OF FUEL OIL CONSUMED		GAL	0	0	TOTALS:	00:00	15:39	
GALLONS OF WATER CONSUMED		GAL	0	0	NON-EFFECTIVE WORKING TIME:			
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	11,470	Ship Island	11245	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
				LAY TIME:	00:00	00:00	0.0	
				FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
				MISCELLANEOUS	00:00	08:21	0.0	
				TOTALS	00:00	08:21	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 66 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 189
DREDGE	NAME AND TYPE Magdalen		DATE 09/18/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	240	235	939
	Ship Island	04:30	30	208	11,470
					226

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 2 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 11,470 CYS/Gross with 11,245 CYS/Pay.

Total loads pumped onto beach to-date is 122.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 256+10 Gulf Side: C/S 258+20 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed. The daily datasheet with pictures has been submitted via email.

TRAWLING
No turtles or turtle parts were present on this day. ECO continues daily trawling for hopper operations.

GENERAL NOTES
Turbidity was within specifications on this day. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.				
							Page 67 of 195				
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.				
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		191				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE				
							09/19/2019				
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY					
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK				
		17	5			2	7				
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1				Ship Island C/S 255+50	56,123	725,478			
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM					
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0			
		DENSITY OF WATER			0		GMS/LITER@	0 °F			
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION Cadet Point Biloxi, MS	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY		WIND		
		Weather Caused Critical Delay			77 °F / 92 °F		10 MI		10 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	02:16	0.0		
DRAG DEPTH		MAX 0	MIN 0		TURNING:	00:00	00:40	0.0			
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	06:06	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	05:05	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	04:29	0.0		
						TOTALS:	00:00	18:36	0.0		
						NON-EFFECTIVE WORKING TIME:					
						TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
						TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0		
NO.OF LOADS		TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
1		56,123	Ship Island		15989	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	05:24	0.0		
						TOTALS	00:00	05:24	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE				PAGE NO.	
				Page 68 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II		CONTRACTOR Weeks	
DREDGE		NAME AND TYPE Magdalen		REPORT NO. 191	
				DATE 09/19/2019	
LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 02:56	136 40	366 305 269	1116 56,123 15989

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 16,309 CYS/Gross with 15,989 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 125.

SURVEY CREW

WMI hydrographic check surveys were conducted on this day.

BEACH CREW

The Ship Island advanced - Bay Side: C/S 257+70 Gulf Side: C/S 259+80 for the Magdalen.

TURTLE AND BIRD MONITERS

EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING

No Turtles or Turtle parts were present on this day.

GENERAL NOTES

All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 69 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 193	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 09/20/2019			
DREDGE Magdelen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA			DISPOSAL AREA USE Ship Island C/S 255+50	QTY DEPOSITED GROSS(CY) 10,427	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 735,905		
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay				TEMP 77 °F / 94 °F		VISIBILITY 10 MI		WIND 27 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	04:00	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:30	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	03:55	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	03:28	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	03:46	0.0		
						TOTALS:	00:00	15:39	0.0		
						NON-EFFECTIVE WORKING TIME:					
WORK PERFORMED						TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
DREDGING AND HAULING				AGITATING		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0		
NO.OF LOADS 1	TOTAL CYS 10,427	DISPOSAL AREA Ship Island		TOTAL CYS 10222		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	08:21	0.0		
						TOTALS	00:00	08:21	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 70 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 193
DREDGE	NAME AND TYPE Magdalen		DATE 09/20/2019

LOADS

LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	240	235	939
	Ship Island	04:30	30	208	10,427
					226

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 10,427 CYS/Gross with 10,222 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 125.

SURVEY CREW

WMI hydrographic check surveys were conducted on this day.

BEACH CREW

The Ship Island advanced - Bay Side: C/S 257+70 Gulf Side: C/S 259+80 for the Magdalen.

TURTLE AND BIRD MONITERS

EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING

No Turtles or Turtle parts were present on this day.

GENERAL NOTES

All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.				
							Page 71 of 195				
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.				
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		195				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE				
							09/21/2019				
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY					
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK				
		17	5			2	7				
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1				Ship Island C/S 255+50	15,273	751,178			
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM					
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0			
		DENSITY OF WATER			0		GMS/LITER@	0 °F			
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION Cadet Point Biloxi, MS	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY		WIND		
		Weather Caused Critical Delay			73 °F / 87 °F		10 MI		25 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
		LIGHT	LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)		
FORWARD		0	0		EFFECTIVE WORKING TIME:						
AFT		0	0		PUMPING:	00:00	03:16	0.0			
DRAG DEPTH		MAX 0	MIN 0		TURNING:	00:00	01:04	0.0			
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	06:01	0.0				
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	05:01	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	06:15	0.0			
				TOTALS:	00:00	21:37	0.0				
WORK PERFORMED					NON-EFFECTIVE WORKING TIME:						
				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0				
				TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0				
NO.OF LOADS		TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0			
1		15,273	Ship Island	14973	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0			
				MINOR OPERATING REPAIRS	00:00	00:00	0.0				
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0				
				LAY TIME:	00:00	00:00	0.0				
ITEM		NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
Booster		3302	0	24:00	MISCELLANEOUS	00:00	02:23	0.0			
				TOTALS	00:00	02:23	0.0				
ATTENDANT PLANT					LOST TIME:						
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0				
				CESSATION:	00:00	00:00	0.0				
				COLLISIONS:	00:00	00:00	0.0				
				TOTALS:	00:00	00:00	0.0				
				TOTAL TIME/MILES:	00:00	24:00	0.0				

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 72 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 195
DREDGE	NAME AND TYPE Magdalen		DATE 09/21/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 04:20	196 64	361 301 375	1297 15,273 14973

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 15,273 CYS/Gross with 14,973 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 128.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 258+20 Gulf Side: C/S 260+30 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 73 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 197	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 09/22/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 258+20	QTY DEPOSITED GROSS(CY) 15,945	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 767,123	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay				TEMP 70 °F / 88 °F		VISIBILITY 10 MI		WIND 21 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	03:22	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:40	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	06:07	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	04:15	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	05:56	0.0		
						TOTALS:	00:00	20:20	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 15,945		DISPOSAL AREA Ship Island		TOTAL CYS 15632		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	03:40	0.0		
						TOTALS	00:00	03:40	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 74 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 197
DREDGE	NAME AND TYPE Magdalen		DATE 09/22/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	202	367	1220
	Ship Island	04:02	40	255	15,945
					356

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 15,945CYS/Gross with 15,632 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 134.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 258+20 Gulf Side: C/S 260+30 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 75 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 199	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 09/23/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 260+90	QTY DEPOSITED GROSS(CY) 17,600	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 784,723	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay				TEMP 70 °F / 88 °F		VISIBILITY 10 MI		WIND 21 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	03:39	0.0		
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:24	0.0				
INDICATORS LAST CHECKED ON		TO DUMP:	00:00	06:06	0.0						
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0				
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	05:03	0.0				
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0				
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:30	0.0				
		TOTALS:	00:00	20:42	0.0						
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 17,600		DISPOSAL AREA Ship Island		TOTAL CYS 17255		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0						
		LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0						
		MINOR OPERATING REPAIRS	00:00	00:00	0.0						
		TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0						
		LAY TIME:	00:00	00:00	0.0						
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	03:18	0.0		
		TOTALS	00:00	03:18	0.0						
		LOST TIME:									
		MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0						
		CESSATION:	00:00	00:00	0.0						
		COLLISIONS:	00:00	00:00	0.0						
		TOTALS:	00:00	00:00	0.0						
		TOTAL TIME/MILES:	00:00	24:00	0.0						

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 76 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 199
DREDGE	NAME AND TYPE Magdalen		DATE 09/23/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 04:03	219 24	366 303 330	1242 17,600 17255

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,600 CYS/Gross with 17,255 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 137.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 260+00 Gulf Side: C/S 260+90 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 77 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				201	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		09/24/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS		DREDGE		OTHER PLANT		WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK
				17		5				2	7
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA			DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
		OCS West 1					Ship Island C/S 258+20		17,638	802,361	
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY		WIND	
		Weather Caused No Delay				74 °F / 91 °F		10 MI		12 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:		00:00	04:05	0.0	
DRAG DEPTH		MAX 0		MIN 0		TURNING:		00:00	00:00	0.0	
INDICATORS LAST CHECKED ON						TO DUMP:		00:00	06:10	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:		00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:		00:00	04:02	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:		00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:		00:00	05:24	0.0	
						TOTALS:		00:00	19:41	0.0	
						NON-EFFECTIVE WORKING TIME:					
						TAKING ON FUEL AND SUPPLIES		00:00	00:00	0.0	
						TO AND FROM WHARF OR ANCHORAGE:		00:00	00:00	0.0	
NO.OF LOADS		TOTAL CYS		DISPOSAL AREA		TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:		0.0	
1		17,638		Ship Island		17292		00:00		00:00	
								LOSS DUE TO TRAFFIC AND BRIDGES		0.0	
								00:00		00:00	
								MINOR OPERATING REPAIRS		0.0	
								00:00		00:00	
								TRANSFERRING BETWEEN WORKS		0.0	
								00:00		00:00	
								LAY TIME:		0.0	
								00:00		00:00	
ITEM		NAME OR NUMBER		H.P.		HOURS		FIRE AND BOAT DRILLS:		0.0	
Booster		3302		0		24:00		00:00		04:19	
								00:00		04:19	
								TOTALS		0.0	
								00:00		04:19	
								LOST TIME:			
								MAJOR REPAIRS AND ALTERNATIONS		0.0	
								00:00		00:00	
								CESSATION:		0.0	
								00:00		00:00	
								COLLISIONS:		0.0	
								00:00		00:00	
								TOTALS:		0.0	
								00:00		00:00	
								TOTAL TIME/MILES:		0.0	
								00:00		24:00	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 78 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 201
DREDGE	NAME AND TYPE Magdalen		DATE 09/24/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 04:05	245 0	370 242 324	1181 17,638 17292

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,638 CYS/Gross with 17,292 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 139.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 258+20 Gulf Side: C/S 260+30 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 79 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 203	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 09/25/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 258+20	QTY DEPOSITED GROSS(CY) 17,779	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 820,140	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 74 °F / 91 °F		VISIBILITY 10 MI		WIND 10 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	03:38	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:30	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	04:40	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	04:54	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	05:30	0.0		
						TOTALS:	00:00	19:12	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 17,779		DISPOSAL AREA Ship Island		TOTAL CYS 17431		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	04:48	0.0		
						TOTALS	00:00	04:48	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 80 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 203
DREDGE	NAME AND TYPE Magdalen		DATE 09/25/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 04:08	218 30	280 294 330	1152 17,779 17431

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,779CYS/Gross with 17,431CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 142.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 258+20 Gulf Side: C/S 260+30 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.				
							Page 81 of 195				
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.				
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		205				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE				
							09/26/2019				
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY					
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK				
		17	5			2	7				
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1				Ship Island C/S 261+30	17,684	837,824			
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM					
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0			
		DENSITY OF WATER			0		GMS/LITER@	0 °F			
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION Cadet Point Biloxi, MS	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY		WIND		
		Weather Caused No Delay			74 °F / 92 °F		10 MI		9 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	02:48	0.0		
DRAG DEPTH		MAX 0	MIN 0	TURNING:	00:00	00:24	0.0				
INDICATORS LAST CHECKED ON		TO DUMP:	00:00	05:42	0.0						
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0				
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	05:01	0.0				
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0				
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:20	0.0				
		TOTALS:	00:00	19:15	0.0						
WORK PERFORMED					NON-EFFECTIVE WORKING TIME:						
DREDGING AND HAULING					AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0			
1	17,684	Ship Island		17337	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0			
					LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0			
					MINOR OPERATING REPAIRS	00:00	00:00	0.0			
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0			
ATTENDANT PLANT					LAY TIME:	00:00	00:00	0.0			
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	04:45	0.0		
						TOTALS	00:00	04:45	0.0		
					LOST TIME:						
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0			
					CESSATION:	00:00	00:00	0.0			
					COLLISIONS:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					TOTAL TIME/MILES:	00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 82 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 205
DREDGE	NAME AND TYPE Magdalen		DATE 09/26/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 03:12	168 24	342 301 320	1155 17,684 17337

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,684CYS/Gross with 17,337 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 142.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 258+20 Gulf Side: C/S 261+30 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 84 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 207
DREDGE	NAME AND TYPE Magdalen		DATE 09/27/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	221	370	1087
	Ship Island	03:47	6	230	11,830
					260

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 2 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 11,830 CYS/Gross with 11,598 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 142.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 258+20 Gulf Side: C/S 261+30 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
1 Kemp Ridley turtle was relocated on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 85 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		209	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							09/28/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island C/S 263+85	17,579	867,233
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		76 °F / 91 °F	10 MI	11 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	02:49	0.0	
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:06	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	04:02	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	05:30	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	04:00	0.0	
				TOTALS:	00:00	16:27	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	17,579	Ship Island	17234	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	07:33	0.0	
				TOTALS	00:00	07:33	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 86 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 209
DREDGE	NAME AND TYPE Magdalen		DATE 09/28/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 02:55	169 6	242 330 240	987 17,579 17234

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,579 CYS/Gross with 17,234 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 145.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 263+00 Gulf Side: C/S 263+85 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.				
							Page 87 of 195				
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.				
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		211				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE				
							09/29/2019				
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY					
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK				
		17	5			2	7				
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1				Ship Island C/S 263+85	11,948	879,181			
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM					
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER		0			
		DENSITY OF WATER			0	GMS/LITER@		0 °F			
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION Cadet Point Biloxi, MS	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY		WIND		
		Weather Caused No Delay			73 °F / 90 °F		10 MI		9 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
		LIGHT	LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)			
FORWARD		0	0		EFFECTIVE WORKING TIME:						
AFT		0	0		PUMPING:	00:00	04:02	0.0			
DRAG DEPTH		MAX 0	MIN 0		TURNING:	00:00	00:12	0.0			
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	06:38	0.0			
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	05:17	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	05:38	0.0			
					TOTALS:	00:00	21:47	0.0			
WORK PERFORMED					NON-EFFECTIVE WORKING TIME:						
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0			
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0			
NO.OF LOADS		TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
1		11,948	Ship Island		11714	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
					MINOR OPERATING REPAIRS	00:00	00:00	0.0			
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0			
					LAY TIME:	00:00	00:00	0.0			
ITEM		NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
Booster		3302	0	24:00	MISCELLANEOUS	00:00	02:13	0.0			
					TOTALS	00:00	02:13	0.0			
					LOST TIME:						
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0			
					CESSATION:	00:00	00:00	0.0			
					COLLISIONS:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					TOTAL TIME/MILES:	00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE					PAGE NO. Page 88 of 195		
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II		CONTRACTOR Weeks		REPORT NO. 211	
DREDGE		NAME AND TYPE Magdalen				DATE 09/29/2019	
LOADS							
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)		
1	OCS West 1 Ship Island	00:00 04:14	242 12	398 317 338	1307 11,948 11714		
QC NARRATIVE(S)							
GENERAL COMMENTS							
<p>DREDGE MAGDALEN The dredge Magdalen dredged 2 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.</p> <p>Estimated Volumes: 11,948 CYS/Gross with 11,714 CYS/Pay.</p> <p>Estimated Gross has been adjusted in the columns based on surveys.</p> <p>Total loads pumped onto beach to-date is 153.</p> <p>SURVEY CREW WMI hydrographic check surveys were conducted on this day.</p> <p>BEACH CREW The Ship Island advanced - Bay Side: C/S 263+65 Gulf Side: C/S 263+85 for the Magdalen.</p> <p>TURTLE AND BIRD MONITERS EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.</p> <p>TRAWLING No Turtles or Turtle parts were present on this day.</p> <p>GENERAL NOTES All turbidity reports were within the specifications today. See Attached</p>							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 89 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 213	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 09/30/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 264+60	QTY DEPOSITED GROSS(CY) 18,148	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 897,329	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 74 °F / 90 °F		VISIBILITY 10 MI		WIND 10 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	04:01	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:00	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	06:17	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	04:57	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	05:38	0.0		
						TOTALS:	00:00	20:53	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 18,148		DISPOSAL AREA Ship Island		TOTAL CYS 17792		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	03:07	0.0		
						TOTALS	00:00	03:07	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 90 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 213
DREDGE	NAME AND TYPE Magdalen		DATE 09/30/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 04:01	241 0	377 297 338	1253 18,148 17792

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 18,148 CYS/Gross with 17,792 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 156.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 264+50 Gulf Side: C/S 264+60 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 91 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 215	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 10/01/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 265+20	QTY DEPOSITED GROSS(CY) 18,110	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 915,439	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 76 °F / 95 °F		VISIBILITY 10 MI		WIND 7 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	04:22	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:00	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	06:09	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	05:04	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	05:45	0.0		
						TOTALS:	00:00	21:20	0.0		
						NON-EFFECTIVE WORKING TIME:					
						TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
						TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 18,110		DISPOSAL AREA Ship Island		TOTAL CYS 17754		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	02:40	0.0		
						TOTALS	00:00	02:40	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 92 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 215
DREDGE	NAME AND TYPE Magdalen		DATE 10/01/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 04:22	262 0	369 304 345	1280 18,110 17754

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 18,110 CYS/Gross with 17,754 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 156.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 265+00 Gulf Side: C/S 265+20 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.		
										Page 93 of 195		
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.		
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				217		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		10/02/2019		
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY				
Magdalen		NO. OF CREW MEMBERS		DREDGE		OTHER PLANT		WORK SCHEDULE		SHIFTS PER DAY		DAYS PER WEEK
				17		5				2		7
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA				DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY)		CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1						Ship Island C/S 265+50		18,015		933,454
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM				
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0		
		DENSITY OF WATER				0		GMS/LITER@		0 °F		
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY		WIND		
		Weather Caused No Delay				76 °F / 93 °F		10 MI		8 MPH		
DRAFT						DISTRIBUTION OF TIME AND MILES RUN						
		LIGHT		LOADED				AGITATING (MIN)		DREDGE & HAUL (MIN)		MILES RUN (NAUT MI)
FORWARD		0		0		EFFECTIVE WORKING TIME:						
AFT		0		0		PUMPING:		00:00		05:01		0.0
DRAG DEPTH		MAX 0		MIN 0		TURNING:		00:00		00:00		0.0
INDICATORS LAST CHECKED ON						TO DUMP:		00:00		04:56		0.0
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:		00:00		00:00		0.0
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:		00:00		04:52		0.0
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:		00:00		00:00		0.0
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:		00:00		05:44		0.0
						TOTALS:		00:00		20:33		0.0
						NON-EFFECTIVE WORKING TIME:						
WORK PERFORMED						TAKING ON FUEL AND SUPPLIES		00:00		00:00		0.0
DREDGING AND HAULING				AGITATING		TO AND FROM WHARF OR ANCHORAGE:		00:00		00:00		0.0
NO.OF LOADS		TOTAL CYS		DISPOSAL AREA		TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:		00:00		0.0
1		18,015		Ship Island		17661		LOSS DUE TO TRAFFIC AND BRIDGES		00:00		0.0
								MINOR OPERATING REPAIRS		00:00		0.0
								TRANSFERRING BETWEEN WORKS		00:00		0.0
ATTENDANT PLANT						LAY TIME:		00:00		00:00		0.0
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:		00:00		00:00		0.0
Booster		3302		0	24:00	MISCELLANEOUS		00:00		03:27		0.0
						TOTALS		00:00		03:27		0.0
						LOST TIME:						
						MAJOR REPAIRS AND ALTERNATIONS		00:00		00:00		0.0
						CESSATION:		00:00		00:00		0.0
						COLLISIONS:		00:00		00:00		0.0
						TOTALS:		00:00		00:00		0.0
						TOTAL TIME/MILES:		00:00		24:00		0.0

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 94 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 217
DREDGE	NAME AND TYPE Magdalen		DATE 10/02/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	301	296	1233
	Ship Island	05:01	0	292	18,015
					344

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 18,015 CYS/Gross with 17,661 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 162.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 265+00 Gulf Side: C/S 265+50 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 95 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 219	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 10/03/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA			DISPOSAL AREA USE Ship Island C/S 265+50	QTY DEPOSITED GROSS(CY) 5,946	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 939,400		
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 74 °F / 93 °F		VISIBILITY 10 MI		WIND 10 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	00:00	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:00	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	01:10	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	01:45	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	01:48	0.0		
						TOTALS:	00:00	04:43	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 5,946		DISPOSAL AREA Ship Island		TOTAL CYS 5829		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	19:17	0.0		
						TOTALS	00:00	19:17	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 96 of 195		
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II		CONTRACTOR Weeks		REPORT NO. 219
DREDGE	NAME AND TYPE Magdalen			DATE 10/03/2019	

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 00:00	0 0	70 105 108	283 5,946 5829

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 1 load from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 5,946 CYS/Gross with 5,829 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 162.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 265+00 Gulf Side: C/S 265+50 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	--	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 97 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		221	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/04/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		0	0	0		2	7	
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
						0	939,400	
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER	0	
		DENSITY OF WATER			0	GMS/LITER@	0 °F	
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Not Entered		0 °F / 0 °F	MI	MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT	LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD	0	0		EFFECTIVE WORKING TIME:				
AFT	0	0		PUMPING:	00:00	00:00	0.0	
DRAG DEPTH	MAX 0	MIN 0		TURNING:	00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	24:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	0	Ship Island	0	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	00:00	MISCELLANEOUS	00:00	00:00	0.0	
				TOTALS	00:00	24:00	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 98 of 195	
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II		CONTRACTOR Weeks	
DREDGE	NAME AND TYPE Magdalen			REPORT NO. 221
				DATE 10/04/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 00:00	0 0	0 0 0	0 0 0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Magdalen is docked at VT Halter taking on fuel and supplies while the 3302 booster is being repaired. Repairs are scheduled to be completed today 10/6 and the Magdalen is scheduled to restart production.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 100 of 195	
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II		CONTRACTOR Weeks	
DREDGE	NAME AND TYPE Magdalen			REPORT NO. 223
				DATE 10/05/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 00:00	0 0	0 0 0	0 0 0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Magdalen is docked at VT Halter taking on fuel and supplies while the 3302 booster is being repaired. Repairs are scheduled to be completed today 10/6 and the Magdalen is scheduled to restart production.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 101 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		225	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/06/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		0	0	0		2	7	
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
						0	939,400	
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER 0		
		DENSITY OF WATER			0	GMS/LITER@ 0 °F		
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		74 °F / 94 °F	10 MI	10 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)
FORWARD	0	0		EFFECTIVE WORKING TIME:				
AFT	0	0		PUMPING:	00:00	00:00	0.0	
DRAG DEPTH MAX 0 MIN 0				TURNING:	00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	24:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	0	Ship Island	0	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	00:00	MISCELLANEOUS	00:00	00:00	0.0	
				TOTALS	00:00	24:00	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE

PAGE NO.
Page 102 of 195

CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 225
DREDGE	NAME AND TYPE Magdalen		DATE 10/06/2019

LOADS

LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 00:00	0 0	0 0 0	0 0 0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Magdalen resumed operations while the 3302 booster completed it repairs. No loads were off loaded on this day.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
---------------------------------	---	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 103 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		227	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/07/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island C/S 265+50	17,299	956,699
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused Critical Delay		74 °F / 88 °F	10 MI	12 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)
FORWARD	0		0		EFFECTIVE WORKING TIME:			
AFT	0		0		PUMPING:	00:00	03:02	0.0
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	00:24	0.0
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	04:17	0.0
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	04:59	0.0
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	05:39	0.0
					TOTALS:	00:00	18:21	0.0
					NON-EFFECTIVE WORKING TIME:			
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0
1	17,299	Ship Island		16795	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0
					MINOR OPERATING REPAIRS	00:00	00:00	0.0
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0
					LAY TIME:	00:00	00:00	0.0
					FIRE AND BOAT DRILLS:	00:00	00:00	0.0
					MISCELLANEOUS	00:00	05:39	0.0
					TOTALS	00:00	05:39	0.0
					LOST TIME:			
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0
					CESSATION:	00:00	00:00	0.0
					COLLISIONS:	00:00	00:00	0.0
					TOTALS:	00:00	00:00	0.0
					TOTAL TIME/MILES:	00:00	24:00	0.0

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 104 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 227
DREDGE	NAME AND TYPE Magdalen		DATE 10/07/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	182	257	1101
	Ship Island	03:26	24	299	17,299
					339

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,299 CYS/Gross with 16,795 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 165.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 266+65 Gulf Side: C/S 267+85 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.				
							Page 105 of 195				
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.				
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		229				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE				
							10/08/2019				
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY					
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK				
		17	5			2	7				
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1				Ship Island C/S 265+50	17,545	974,244			
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM					
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER		0			
		DENSITY OF WATER			0	GMS/LITER@		0 °F			
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION Cadet Point Biloxi, MS	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY		WIND		
		Weather Caused Critical Delay			74 °F / 88 °F		10 MI		12 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
		LIGHT	LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)			
FORWARD		0	0		EFFECTIVE WORKING TIME:						
AFT		0	0		PUMPING:	00:00	03:42	0.0			
DRAG DEPTH		MAX 0	MIN 0		TURNING:	00:00	00:42	0.0			
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	06:10	0.0			
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	03:30	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	05:30	0.0			
					TOTALS:	00:00	19:34	0.0			
WORK PERFORMED					NON-EFFECTIVE WORKING TIME:						
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0			
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0			
NO.OF LOADS		TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
1		17,545	Ship Island		17034	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
					MINOR OPERATING REPAIRS	00:00	00:00	0.0			
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0			
					LAY TIME:	00:00	00:00	0.0			
ITEM		NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
Booster		3302	0	24:00	MISCELLANEOUS	00:00	04:26	0.0			
					TOTALS	00:00	04:26	0.0			
					LOST TIME:						
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0			
					CESSATION:	00:00	00:00	0.0			
					COLLISIONS:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					TOTAL TIME/MILES:	00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 106 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 229
DREDGE	NAME AND TYPE Magdalen		DATE 10/08/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	222	370	1174
	Ship Island	04:24	42	210	17,545
					330

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,545 CYS/Gross with 17,034 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 168.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 267+00 Gulf Side: C/S 268+00 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 107 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		231	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/09/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island C/S 267+90	17,917	992,161
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		Cadet Point Biloxi, MS
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		MLLW
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		68 °F / 87 °F	10 MI	8 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)
FORWARD	0		0		EFFECTIVE WORKING TIME:			
AFT	0		0		PUMPING:	00:00	04:01	0.0
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	00:42	0.0
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	06:02	0.0
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	05:26	0.0
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	05:15	0.0
					TOTALS:	00:00	21:26	0.0
					NON-EFFECTIVE WORKING TIME:			
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0
1	17,917	Ship Island	17395		LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0
					MINOR OPERATING REPAIRS	00:00	00:00	0.0
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0
					LAY TIME:	00:00	00:00	0.0
					FIRE AND BOAT DRILLS:	00:00	00:00	0.0
ITEM	NAME OR NUMBER	H.P.	HOURS		MISCELLANEOUS	00:00	02:34	0.0
Booster	3302	0	24:00		TOTALS	00:00	02:34	0.0
					LOST TIME:			
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0
					CESSATION:	00:00	00:00	0.0
					COLLISIONS:	00:00	00:00	0.0
					TOTALS:	00:00	00:00	0.0
					TOTAL TIME/MILES:	00:00	24:00	0.0

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 108 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 231
DREDGE	NAME AND TYPE Magdalen		DATE 10/09/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	241	362	1286
	Ship Island	04:43	42	326	17,917
					315

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,917CYS/Gross with 17,395 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 171.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 267+90 Gulf Side: C/S 268+00 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 109 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 233	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 10/10/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 269+00	QTY DEPOSITED GROSS(CY) 10,980	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 1,003,141	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay				TEMP 73 °F / 88 °F		VISIBILITY 10 MI		WIND 14 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	03:59	0.0		
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:54	0.0				
INDICATORS LAST CHECKED ON		TO DUMP:	00:00	06:09	0.0						
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0				
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	03:45	0.0				
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0				
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:05	0.0				
		TOTALS:	00:00	19:52	0.0						
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 10,980		DISPOSAL AREA Ship Island		TOTAL CYS 10660		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0						
		LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0						
		MINOR OPERATING REPAIRS	00:00	00:00	0.0						
		TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0						
		LAY TIME:	00:00	00:00	0.0						
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	04:08	0.0		
		TOTALS	00:00	04:08	0.0						
ATTENDANT PLANT						LOST TIME:					
		MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0						
		CESSATION:	00:00	00:00	0.0						
		COLLISIONS:	00:00	00:00	0.0						
		TOTALS:	00:00	00:00	0.0						
		TOTAL TIME/MILES:	00:00	24:00	0.0						

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 110 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 233
DREDGE	NAME AND TYPE Magdalen		DATE 10/10/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	239	369	1192
	Ship Island	04:53	54	225	10,980
					305

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 2 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 10,980 CYS/Gross with 10,660 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 173.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 267+00 Gulf Side: C/S 268+00 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 111 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 235	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 10/11/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island C/S 269+00	QTY DEPOSITED GROSS(CY) 10,721	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 1,013,862	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION Cadet Point Biloxi, MS	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay				TEMP 73 °F / 88 °F		VISIBILITY 10 MI		WIND 14 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	02:46	0.0		
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:36	0.0				
INDICATORS LAST CHECKED ON		TO DUMP:	00:00	04:05	0.0						
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0				
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	03:27	0.0				
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0				
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	03:57	0.0				
		TOTALS:	00:00	14:51	0.0						
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 10,721		DISPOSAL AREA Ship Island		TOTAL CYS 10511		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0						
		LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0						
		MINOR OPERATING REPAIRS	00:00	00:00	0.0						
		TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0						
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0				
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	09:09	0.0		
		TOTALS	00:00	09:09	0.0						
LOST TIME:						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 112 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 235
DREDGE	NAME AND TYPE Magdalen		DATE 10/11/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	166	245	891
	Ship Island	03:22	36	207	10,721
					237

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 2 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 10,721 CYS/Gross with 10,511 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 175.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 268+90 Gulf Side: C/S 269+00 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.		
										Page 113 of 195		
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.		
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				237		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		10/12/2019		
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY				
Magdalen		NO. OF CREW MEMBERS		DREDGE		OTHER PLANT		WORK SCHEDULE		SHIFTS PER DAY		DAYS PER WEEK
				17		5				2		7
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA				DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY)		CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1						Ship Island C/S 270+00		5,409		1,019,271
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM				
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0		
		DENSITY OF WATER				0		GMS/LITER@		0 °F		
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION		Cadet Point Biloxi, MS
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM		MLLW
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY		WIND		
		Weather Caused Critical Delay				62 °F / 75 °F		10 MI		16 MPH		
DRAFT						DISTRIBUTION OF TIME AND MILES RUN						
		LIGHT		LOADED				AGITATING (MIN)		DREDGE & HAUL (MIN)		MILES RUN (NAUT MI)
FORWARD		0		0		EFFECTIVE WORKING TIME:						
AFT		0		0		PUMPING:		00:00		01:30		0.0
DRAG DEPTH		MAX 0		MIN 0		TURNING:		00:00		00:06		0.0
INDICATORS LAST CHECKED ON						TO DUMP:		00:00		02:14		0.0
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:		00:00		00:00		0.0
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:		00:00		03:15		0.0
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:		00:00		00:00		0.0
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:		00:00		02:01		0.0
						TOTALS:		00:00		09:06		0.0
						NON-EFFECTIVE WORKING TIME:						
WORK PERFORMED						TAKING ON FUEL AND SUPPLIES		00:00		00:00		0.0
DREDGING AND HAULING				AGITATING		TO AND FROM WHARF OR ANCHORAGE:		00:00		00:00		0.0
NO.OF LOADS		TOTAL CYS		DISPOSAL AREA		TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:		00:00		0.0
1		5,409		Ship Island		5303		LOSS DUE TO TRAFFIC AND BRIDGES		00:00		0.0
								MINOR OPERATING REPAIRS		00:00		0.0
								TRANSFERRING BETWEEN WORKS		00:00		0.0
								LAY TIME:		00:00		0.0
ITEM		NAME OR NUMBER		H.P.		HOURS		FIRE AND BOAT DRILLS:		00:00		0.0
Booster		3302		0		24:00		MISCELLANEOUS		00:00		14:54
								TOTALS		00:00		14:54
								LOST TIME:				
								MAJOR REPAIRS AND ALTERNATIONS		00:00		00:00
								CESSATION:		00:00		00:00
								COLLISIONS:		00:00		00:00
								TOTALS:		00:00		00:00
								TOTAL TIME/MILES:		00:00		24:00

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 114 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 237
DREDGE	NAME AND TYPE Magdalen		DATE 10/12/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	90	134	546
	Ship Island	01:36	6	195	5,409
					121

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 2 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 5,409 CYS/Gross with 5,303 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 177.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 267+90 Gulf Side: C/S 268+00 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 115 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		239	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/13/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island C/S 271+00	17,485	1,036,756
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		Cadet Point Biloxi, MS
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		MLLW
WEATHER CONDITION		WEATHER			TEMP	VISIBILITY	WIND	
		Weather Caused No Delay			61 °F / 84 °F	10 MI	8 MPH	
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)
FORWARD	0		0		EFFECTIVE WORKING TIME:			
AFT	0		0		PUMPING:	00:00	04:28	0.0
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	00:42	0.0
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	06:03	0.0
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	04:29	0.0
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	05:39	0.0
					TOTALS:	00:00	21:21	0.0
					NON-EFFECTIVE WORKING TIME:			
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0
1	17,485	Ship Island		16975	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0
					MINOR OPERATING REPAIRS	00:00	00:00	0.0
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0
					LAY TIME:	00:00	00:00	0.0
					FIRE AND BOAT DRILLS:	00:00	00:00	0.0
					MISCELLANEOUS	00:00	02:39	0.0
					TOTALS	00:00	02:39	0.0
					LOST TIME:			
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0
					CESSATION:	00:00	00:00	0.0
					COLLISIONS:	00:00	00:00	0.0
					TOTALS:	00:00	00:00	0.0
					TOTAL TIME/MILES:	00:00	24:00	0.0

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 116 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 239
DREDGE	NAME AND TYPE Magdalen		DATE 10/13/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	268	363	1281
	Ship Island	05:10	42	269	17,485
					339

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 17,485 CYS/Gross with 16,975CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 179.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 268+90 Gulf Side: C/S 270+00 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 117 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		241	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/14/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island C/S 271+00	12,081	1,048,837
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		70 °F / 85 °F	10 MI	12 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	03:03	0.0	
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:12	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	04:03	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	05:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	03:50	0.0	
				TOTALS:	00:00	16:08	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	12,081	Ship Island	11729	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	07:52	0.0	
				TOTALS	00:00	07:52	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 118 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 241
DREDGE	NAME AND TYPE Magdalen		DATE 10/14/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	183	243	968
	Ship Island	03:15	12	300	12,081
					230

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 2 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 12,081 CYS/Gross with 11,729 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 181.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 269+90 Gulf Side: C/S 270+40 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 119 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		243	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/15/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island C/S 271+00	19,160	1,067,997
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION Cadet Point Biloxi, MS		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		70 °F / 85 °F	10 MI	12 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	04:19	0.0	
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:18	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	04:09	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	04:44	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:44	0.0	
				TOTALS:	00:00	19:14	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	19,160	Ship Island	17716	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	04:46	0.0	
				TOTALS	00:00	04:46	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 120 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 243
DREDGE	NAME AND TYPE Magdalen		DATE 10/15/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	259	249	1154
	Ship Island	04:37	18	284	19,160
					344

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 3 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 19,160 CYS/Gross with 17,716 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 184.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 269+90 Gulf Side: C/S 270+40 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 121 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 244	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 10/16/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 0		OTHER PLANT 0		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA				DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY) 6,384	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 1,074,381
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 72 °F / 88 °F		VISIBILITY 10 MI		WIND 10 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	00:31	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:00	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	02:00	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	01:44	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	00:00	0.0		
						TOTALS:	00:00	04:15	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
						TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
						TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 6,384		DISPOSAL AREA Ship Island		TOTAL CYS 5903		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	19:45	0.0		
						TOTALS	00:00	19:45	0.0		
LOST TIME:						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 122 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 244
DREDGE	NAME AND TYPE Magdalen		DATE 10/16/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 00:31	31 0	120 104 0	255 6,384 5903

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The dredge Magdalen dredged 1 loads from OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 6,384 CYS/Gross with 5,903 CYS/Pay.

Estimated Gross has been adjusted in the columns based on surveys.

Total loads pumped onto beach to-date is 185.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced - Bay Side: C/S 270+90 Gulf Side: C/S 270+40 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continued environmental monitoring on Ship Island. There were no new sea turtle crawls, no new bird nests observed, and no sea turtle stranding's. The daily datasheet has been submitted via email.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
All turbidity reports were within the specifications today. See Attached

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 123 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 247	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 10/17/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE		OTHER PLANT		WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA				DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay				TEMP 75 °F / 82 °F		VISIBILITY 10 MI		WIND 26 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	00:00	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:00	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	00:00	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						NON-EFFECTIVE WORKING TIME:					
						TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
						TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0		
NO.OF LOADS		TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	24:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
						MISCELLANEOUS	00:00	00:00	0.0		
						TOTALS	00:00	24:00	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 124 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 247
DREDGE	NAME AND TYPE Magdalen	DATE 10/17/2019	

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The Dredge Magdalen dredged 0 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

The Dredge Magdalen was secured in safe harbor at VT Halter in Pascagoula MS

Estimated Volumes: 0 CYS/Gross with 0 CYS/Pay.

Total loads pumped onto beach to-date is 184.

SURVEY CREW

No surveys were conducted on this day.

BEACH CREW

The Ship Island remained at C/S 186+50 on this day for the E.W. Ellefsen.

The Ship Island remained at - Bay Side: C/S 269+90 Gulf Side: C/S 270+40 for the Magdalen.

TURTLE AND BIRD MONITERS

EAI continues weekly environmental monitoring on Ship Island.

TRAWLING

No Turtles or Turtle parts were present on this day.

GENERAL NOTES

No turbidity was taken on this day due to harsh sea conditions.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 125 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		249	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/18/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		0	0	0		2	7	
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
						0	1,074,381	
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER 0		
		DENSITY OF WATER			0	GMS/LITER@ 0 °F		
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused Critical Delay		72 °F / 89 °F	10 MI	29 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED		AGITATING (MIN)		DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	00:00	0.0	
DRAG DEPTH		MAX 0	MIN 0	TURNING:	00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	24:00	0.0
					LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0
					MINOR OPERATING REPAIRS	00:00	00:00	0.0
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM		NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0
					MISCELLANEOUS	00:00	00:00	0.0
					TOTALS	00:00	24:00	0.0
				LOST TIME:				
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0
					CESSATION:	00:00	00:00	0.0
					COLLISIONS:	00:00	00:00	0.0
					TOTALS:	00:00	00:00	0.0
					TOTAL TIME/MILES:	00:00	24:00	0.0

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 126 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 249
DREDGE	NAME AND TYPE Magdalen	DATE 10/18/2019	

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The Dredge Magdalen dredged 0 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

The Dredge Magdalen was down on this day due to harsh sea conditions and was secured in safe harbor at VT Halter in Pascagoula MS

Estimated Volumes: 0 CYS/Gross with 0 CYS/Pay.

Total loads pumped onto beach to-date is 184.

SURVEY CREW

No WMI hydrographic check surveys were conducted on this day.

BEACH CREW

The Ship Island remained at C/S 186+50 on this day for the E.W. Ellefsen.

The Ship Island remained at - Bay Side: C/S 269+90 Gulf Side: C/S 270+40 for the Magdalen.

TURTLE AND BIRD MONITERS

EAI continues weekly environmental monitoring on Ship Island.

TRAWLING

No Turtles or Turtle parts were present on this day.

GENERAL NOTES

No turbidity was taken on this day due to harsh sea conditions.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 127 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		251	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/19/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		0	0	0		2	7	
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
						0	1,074,381	
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER	0	
		DENSITY OF WATER			0	GMS/LITER@	0 °F	
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused Critical Delay		72 °F / 89 °F	10 MI	29 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED		AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD	0		0	EFFECTIVE WORKING TIME:				
AFT	0		0	PUMPING:	00:00	00:00	0.0	
DRAG DEPTH	MAX 0	MIN 0	TURNING:					
					00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:				
					00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:				
					00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:				
					00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:				
					00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:				
					00:00	00:00	0.0	
				TOTALS:				
					00:00	00:00	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	24:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0
					MISCELLANEOUS	00:00	00:00	0.0
					TOTALS	00:00	24:00	0.0
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 128 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 251
DREDGE	NAME AND TYPE Magdalen	DATE 10/19/2019	

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The Dredge Magdalen dredged 0 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

The Dredge Magdalen was down on this day due to harsh sea conditions and was secured in safe harbor at VT Halter in Pascagoula MS

Estimated Volumes: 0 CYS/Gross with 0 CYS/Pay.

Total loads pumped onto beach to-date is 184.

SURVEY CREW

No WMI hydrographic check surveys were conducted on this day.

BEACH CREW

The Ship Island remained at C/S 186+50 on this day for the E.W. Ellefsen.

The Ship Island remained at - Bay Side: C/S 269+90 Gulf Side: C/S 270+40 for the Magdalen.

TURTLE AND BIRD MONITERS

EAI continues weekly environmental monitoring on Ship Island.

TRAWLING

No Turtles or Turtle parts were present on this day.

GENERAL NOTES

No turbidity was taken on this day due to harsh sea conditions.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 129 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 252	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 10/20/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 0		OTHER PLANT 0		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA OCS West 1				DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY) 5,587	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 1,079,968
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay				TEMP 72 °F / 89 °F		VISIBILITY 10 MI		WIND 29 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	01:20	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:00	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	02:02	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	01:42	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	01:51	0.0		
						TOTALS:	00:00	06:55	0.0		
						NON-EFFECTIVE WORKING TIME:					
WORK PERFORMED						TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
DREDGING AND HAULING				AGITATING		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0		
NO.OF LOADS 1	TOTAL CYS 5,587	DISPOSAL AREA Ship Island		TOTAL CYS 5166		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
						MISCELLANEOUS	00:00	17:05	0.0		
						TOTALS	00:00	17:05	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 130 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 252
DREDGE	NAME AND TYPE Magdalen		DATE 10/20/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	80	122	415
	Ship Island	01:20	0	102	5,587
					111

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 1 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 5,587 CYS/Gross with 5,166 CYS/Pay.

Total loads pumped onto beach to-date is 185.

SURVEY CREW
No WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced to C/S 188+50 on this day for the E.W. Ellefsen.
The Ship Island advanced to- Bay Side: C/S 270+00 Gulf Side: C/S 270+40 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring on Ship Island.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken and was within specifications on this day.

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 131 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				254	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		10/21/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS	DREDGE		OTHER PLANT	WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK		
		0	0		0			2	7		
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA			DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1					0	1,079,968			
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0	GMS/LITER		0		
		DENSITY OF WATER				0	GMS/LITER@		0 °F		
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY	WIND		
		Weather Caused No Delay				71 °F / 85 °F		10 MI	15 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)			
FORWARD	0		0		EFFECTIVE WORKING TIME:						
AFT	0		0		PUMPING:	00:00	00:00	0.0			
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	00:00	0.0			
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0	CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0	DUMPING:	00:00	00:00	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL		0	DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL		0	TO CUT:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					NON-EFFECTIVE WORKING TIME:						
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0			
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0			
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0			
					LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0			
					MINOR OPERATING REPAIRS	00:00	24:00	0.0			
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0			
					LAY TIME:	00:00	00:00	0.0			
					FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
					MISCELLANEOUS	00:00	00:00	0.0			
					TOTALS	00:00	24:00	0.0			
					LOST TIME:						
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0			
					CESSATION:	00:00	00:00	0.0			
					COLLISIONS:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					TOTAL TIME/MILES:	00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 132 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 254
DREDGE	NAME AND TYPE Magdalen	DATE 10/21/2019	

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The Dredge Magdalen was down on this day due to drive shaft issues with the dredge pump.

The Dredge Magdalen dredged 0 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 0 CYS/Gross with 0 CYS/Pay.

Total loads pumped onto beach to-date is 186.

SURVEY CREW

No WMI hydrographic check surveys were conducted on this day.

BEACH CREW

The Ship Island advanced to C/S 188+50 on this day for the E.W. Ellefsen.

The Ship Island advanced to- Bay Side: C/S 270+00 Gulf Side: C/S 270+40 for the Magdalen.

TURTLE AND BIRD MONITERS

EAI continues weekly environmental monitoring on Ship Island.

TRAWLING

No Turtles or Turtle parts were present on this day.

GENERAL NOTES

Turbidity was taken and was within specifications on this day.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 133 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				257	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		10/22/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS	DREDGE		OTHER PLANT	WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK		
		0	0		0			2	7		
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA			DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1					6,550	1,086,518			
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0	GMS/LITER		0		
		DENSITY OF WATER				0	GMS/LITER@		0 °F		
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION					
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER			TEMP	VISIBILITY	WIND				
		Weather Caused No Delay			71 °F / 85 °F	10 MI	15 MPH				
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)			
FORWARD	0		0		EFFECTIVE WORKING TIME:						
AFT	0		0		PUMPING:	00:00	00:00	0.0			
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	00:00	0.0			
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	03:34	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	00:00	0.0			
					TOTALS:	00:00	03:34	0.0			
					NON-EFFECTIVE WORKING TIME:						
WORK PERFORMED					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0			
DREDGING AND HAULING			AGITATING		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0			
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0			
1	6,550	Ship Island		6065	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0			
					MINOR OPERATING REPAIRS	00:00	20:26	0.0			
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0			
ATTENDANT PLANT					LAY TIME:	00:00	00:00	0.0			
ITEM	NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
Booster	3302		0	24:00	MISCELLANEOUS	00:00	00:00	0.0			
					TOTALS	00:00	20:26	0.0			
					LOST TIME:						
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0			
					CESSATION:	00:00	00:00	0.0			
					COLLISIONS:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					TOTAL TIME/MILES:	00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 134 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 257
DREDGE	NAME AND TYPE Magdalen		DATE 10/22/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	0	0	214
	Ship Island	00:00	0	214	6,550
				0	6065

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 1 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 6,550 CYS/Gross with 6,065 CYS/Pay.

Total loads pumped onto beach to-date is 187.

SURVEY CREW
No WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced to C/S 189+00 on this day for the E.W. Ellefsen.
The Ship Island advanced to- Bay Side: C/S 270+00 Gulf Side: C/S 270+40 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken and was within specifications on this day.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 135 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		259	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/23/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		0	0	0		2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1					5,709	1,092,227
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		61 °F / 82 °F	10 MI	12 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	01:14	0.0	
DRAG DEPTH		MAX 0	MIN 0	TURNING:	00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	02:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	03:08	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	01:01	0.0	
				TOTALS:	00:00	07:23	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	5,709	Ship Island	5286	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	16:37	0.0	
				TOTALS	00:00	16:37	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 136 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 259
DREDGE	NAME AND TYPE Magdalen		DATE 10/23/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1 Ship Island	00:00 01:14	74 0	120 188 61	443 5,709 5286

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 1 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 5,709 CYS/Gross with 5,286 CYS/Pay.

Total loads pumped onto beach to-date is 188.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced to C/S 193+00 on this day for the E.W. Ellefsen.
The Ship Island advanced to- Bay Side: C/S 270+50 Gulf Side: C/S 270+90 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken and was within specifications on this day.

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 137 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		261	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/24/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		0	0	0		2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1					12,279	1,104,506
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		50 °F / 75 °F	10 MI	15 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	04:03	0.0	
DRAG DEPTH		MAX 0	MIN 0	TURNING:	00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	05:24	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	03:59	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	04:57	0.0	
				TOTALS:	00:00	18:23	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	12,279	Ship Island	11369	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	05:37	0.0	
				TOTALS	00:00	05:37	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 138 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 261
DREDGE	NAME AND TYPE Magdalen		DATE 10/24/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	243	324	1103
	Ship Island	04:03	0	239	12,279
					297

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 2 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 12,279 CYS/Gross with 11,369 CYS/Pay.

Total loads pumped onto beach to-date is 190.

SURVEY CREW
WMI hydrographic check surveys were conducted on this day.

BEACH CREW
The Ship Island advanced to C/S 194+50 on this day for the E.W. Ellefsen.
The Ship Island advanced to- Bay Side: C/S 271+50 Gulf Side: C/S 270+90 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken and was within specifications on this day.

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 139 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		263	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/25/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		0	0	0		2	7	
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
			OCS West 1			15,878	1,120,384	
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER 0		
		DENSITY OF WATER			0	GMS/LITER@ 0 °F		
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		50 °F / 75 °F	10 MI	15 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED		AGITATING (MIN)		DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	02:35	0.0	
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:18	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	03:17	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	04:44	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:08	0.0	
				TOTALS:	00:00	16:02	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	15,878	Ship Island	14702	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	07:58	0.0	
				TOTALS	00:00	07:58	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 140 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 263
DREDGE	NAME AND TYPE Magdalen		DATE 10/25/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	155	197	962
	Ship Island	02:53	18	284	15,878
					308

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 15,878 CYS/Gross with 14,702 CYS/Pay.

Total loads pumped onto beach to-date is 193.

SURVEY CREW
No WMI hydrographic check surveys were conducted on this day due to weather conditions.

BEACH CREW
The Ship Island remained at C/S 194+50 on this day for the E.W. Ellefsen.
The Ship Island advanced to- Bay Side: C/S 270+50 Gulf Side: C/S 271+50 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
No turbidity was taken on this day due to offshore weather conditions.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 141 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		265	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							10/26/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		0	0	0		2	7	
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
			OCS West 1			3,273	1,123,657	
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER	0	
		DENSITY OF WATER			0	GMS/LITER@	0 °F	
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		57 °F / 78 °F	10 MI	28 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED		AGITATING (MIN)		DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	01:12	0.0	
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:18	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	02:20	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	00:49	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	01:09	0.0	
				TOTALS:	00:00	05:48	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	3,273	Ship Island	3030	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	18:12	0.0	
				TOTALS	00:00	18:12	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 142 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 265
DREDGE	NAME AND TYPE Magdalen		DATE 10/26/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	72	140	348
	Ship Island	01:30	18	49	3,273
				69	3030

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen dredged 1 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 3,273 CYS/Gross with 3,030 CYS/Pay.

Total loads pumped onto beach to-date is 195.

SURVEY CREW
No WMI hydrographic check surveys were conducted on this day due to weather conditions.

BEACH CREW
The Ship Island remained at C/S 194+50 on this day for the E.W. Ellefsen.
The Ship Island advanced to- Bay Side: C/S 271+50 Gulf Side: C/S 271+75 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No Turtles or Turtle parts were present on this day.

GENERAL NOTES
No turbidity was taken on this day due to offshore weather conditions.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 143 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				267	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		10/27/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS	DREDGE		OTHER PLANT	WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK		
		0	0		0			2	7		
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA			DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1					0	1,123,657			
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY	WIND		
		Weather Caused No Delay				73 °F / 78 °F		10 MI	25 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)			
FORWARD	0		0		EFFECTIVE WORKING TIME:						
AFT	0		0		PUMPING:	00:00	00:00	0.0			
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	00:00	0.0			
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	00:00	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
WORK PERFORMED					NON-EFFECTIVE WORKING TIME:						
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0			
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0			
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0			
					LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0			
					MINOR OPERATING REPAIRS	00:00	24:00	0.0			
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0			
ATTENDANT PLANT					LAY TIME:	00:00	00:00	0.0			
ITEM	NAME OR NUMBER	H.P.	HOURS		FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
Booster	3302	0	24:00		MISCELLANEOUS	00:00	00:00	0.0			
					TOTALS	00:00	24:00	0.0			
					LOST TIME:						
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0			
					CESSATION:	00:00	00:00	0.0			
					COLLISIONS:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					TOTAL TIME/MILES:	00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 144 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 267
DREDGE	NAME AND TYPE Magdalen	DATE 10/27/2019	

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The Dredge Magdalen was down on this day due to cooling fan repairs. The Dredge Magdalen dredged 0 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

The Dredge Magdalen was down for 24 hours on this day due to repairs to its cooling fan on the shaft pump.

Estimated Volumes: 0 CYS/Gross with 0 CYS/Pay.

Total loads pumped onto beach to-date is 195.

SURVEY CREW

No WMI hydrographic check surveys were conducted on this day due to weather conditions.

BEACH CREW

The Ship Island advanced to C/S 195+50 on this day for the E.W. Ellefsen.

The Ship Island advanced to- Bay Side: C/S 271+50 Gulf Side: C/S 271+50 for the Magdalen.

TURTLE AND BIRD MONITERS

EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING

No Turtles or Turtle parts were present on this day.

GENERAL NOTES

Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 145 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				269	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		10/28/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS	DREDGE		OTHER PLANT	WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK		
		0	0		0			2	7		
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA			DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1					0	1,123,657			
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY	WIND		
		Weather Caused No Delay				54 °F / 75 °F		10 MI	8 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)			
FORWARD	0		0		EFFECTIVE WORKING TIME:						
AFT	0		0		PUMPING:	00:00	00:00	0.0			
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	00:00	0.0			
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	00:00	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
WORK PERFORMED					NON-EFFECTIVE WORKING TIME:						
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0			
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0			
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0			
					LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0			
					MINOR OPERATING REPAIRS	00:00	24:00	0.0			
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0			
ATTENDANT PLANT					LAY TIME:	00:00	00:00	0.0			
ITEM	NAME OR NUMBER	H.P.	HOURS		FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
Booster	3302	0	24:00		MISCELLANEOUS	00:00	00:00	0.0			
					TOTALS	00:00	24:00	0.0			
					LOST TIME:						
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0			
					CESSATION:	00:00	00:00	0.0			
					COLLISIONS:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					TOTAL TIME/MILES:	00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 146 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 269
DREDGE	NAME AND TYPE Magdalen	DATE 10/28/2019	

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN

The Dredge Magdalen was down on this day for 24 hours, as installation of a new cooling fan continued. The Dredge Magdalen dredged 0 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 0 CYS/Gross with 0 CYS/Pay.

Total loads pumped onto beach to-date is 194.

SURVEY CREW

No WMI hydrographic check surveys were conducted on this day due to weather conditions.

BEACH CREW

The Ship Island advanced to C/S 196+50 on this day for the E.W. Ellefsen.
The Ship Island remained at- Bay Side: C/S 272+00 Gulf Side: C/S 272+00 for the Magdalen.

TURTLE AND BIRD MONITERS

EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING

No Turtles or Turtle parts were present on this day.

GENERAL NOTES

Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
---------------------------------	---	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE					PAGE NO. Page 148 of 195		
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II		CONTRACTOR Weeks		REPORT NO. 272	
DREDGE		NAME AND TYPE Magdalen				DATE 10/29/2019	
LOADS							
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)		
1	OCS West 1 Ship Island	00:00 04:03	243 0	349 281 360	1233 18,655 17273		
QC NARRATIVE(S)							
GENERAL COMMENTS							
<p>DREDGE MAGDALEN The Dredge Magdalen resumed dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.</p> <p>Estimated Volumes: 18,655 CYS/Gross with 17,273 CYS/Pay.</p> <p>Total loads pumped onto beach to-date is 197.</p> <p>SURVEY CREW No WMI hydrographic check surveys were conducted on this day due to weather conditions.</p> <p>BEACH CREW The Ship Island advanced to C/S 197+50 on this day for the E.W. Ellefsen. The Ship Island remained at- Bay Side: C/S 272+00 Gulf Side: C/S 272+00 for the Magdalen.</p> <p>TURTLE AND BIRD MONITERS EAI continues weekly environmental monitoring every Tuesday on Ship Island.</p> <p>TRAWLING One Kemps Ridley male turtle was trawled and relocated on this day. The daily relocation reported has been distributed by email.</p> <p>GENERAL NOTES Turbidity was taken on this day and was within specification.</p>							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 149 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				273	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		10/30/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS	DREDGE		OTHER PLANT	WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK		
		0	0		0			2	7		
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA			DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)		
								18,355	1,160,667		
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY		WIND	
		Weather Caused No Delay				65 °F / 71 °F		10 MI		14 MPH	
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)			
FORWARD	0		0		EFFECTIVE WORKING TIME:						
AFT	0		0		PUMPING:	00:00	02:29	0.0			
DRAG DEPTH	MAX 0	MIN 0									
TURNING:	00:00	00:18	0.0								
INDICATORS LAST CHECKED ON											
TO DUMP:	00:00	04:37	0.0								
CONNECTING:	00:00	00:00	0.0								
DUMPING:	00:00	05:22	0.0								
DISCONNECTING:	00:00	00:00	0.0								
AVERAGE SPEED OF DREDGE DURING LOADING	FT/MIN	0									
TO CUT:	00:00	06:13	0.0								
AVERAGE SPEED OF DREDGE DURING AGITATING	FT/MIN	0									
GALLONS OF FUEL OIL CONSUMED	GAL	0									
TOTALS:	00:00	18:59	0.0								
GALLONS OF WATER CONSUMED	GAL	0									
NON-EFFECTIVE WORKING TIME:											
WORK PERFORMED					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0			
DREDGING AND HAULING			AGITATING		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0			
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0			
1	18,355	Ship Island	16972		LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0			
					MINOR OPERATING REPAIRS	00:00	00:00	0.0			
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0			
ATTENDANT PLANT					LAY TIME:	00:00	00:00	0.0			
ITEM	NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
Booster	3302		0	24:00	MISCELLANEOUS	00:00	05:01	0.0			
					TOTALS	00:00	05:01	0.0			
					LOST TIME:						
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0			
					CESSATION:	00:00	00:00	0.0			
					COLLISIONS:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					TOTAL TIME/MILES:	00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 150 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 273
DREDGE	NAME AND TYPE Magdalen		DATE 10/30/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	149	277	1139
	Ship Island	02:47	18	322	18,355
					373

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen resumed dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 18,355 CYS/Gross with 16,972 CYS/Pay.

Total loads pumped onto beach to-date is 200.

SURVEY CREW
No WMI hydrographic check surveys were conducted on this day due to weather conditions.

BEACH CREW
The Ship Island advanced to C/S 197+50 on this day for the E.W. Ellefsen.
The Ship Island remained at- Bay Side: C/S 272+00 Gulf Side: C/S 272+00 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles and no turtle parts were discovered on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 151 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				275	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		10/31/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS	DREDGE		OTHER PLANT	WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK		
		0	0		0			2	7		
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA			DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1				Ship Island	6,388	1,167,055			
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0	GMS/LITER		0		
		DENSITY OF WATER				0	GMS/LITER@		0 °F		
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION					
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER			TEMP	VISIBILITY	WIND				
		Weather Caused No Delay			54 °F / 67 °F	10 MI	18 MPH				
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)			
FORWARD	0		0		EFFECTIVE WORKING TIME:						
AFT	0		0		PUMPING:	00:00	02:35	0.0			
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	00:00	0.0			
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	04:46	0.0			
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	01:58	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	01:51	0.0			
					TOTALS:	00:00	11:10	0.0			
					NON-EFFECTIVE WORKING TIME:						
WORK PERFORMED					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0			
DREDGING AND HAULING			AGITATING		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0			
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0			
1	6,388	Ship Island		5915	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0			
					MINOR OPERATING REPAIRS	00:00	00:00	0.0			
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0			
ATTENDANT PLANT					LAY TIME:	00:00	00:00	0.0			
ITEM	NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
Booster	3302		0	24:00	MISCELLANEOUS	00:00	12:50	0.0			
					TOTALS	00:00	12:50	0.0			
					LOST TIME:						
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0			
					CESSATION:	00:00	00:00	0.0			
					COLLISIONS:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					TOTAL TIME/MILES:	00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 152 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 275
DREDGE	NAME AND TYPE Magdalen		DATE 10/31/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	155	286	670
	Ship Island	02:35	0	118	6,388
					111

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen resumed dredging operations in OCS West 1. The Dredge Magdalen dredged 1 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 6,388 CYS/Gross with 5,915 CYS/Pay.

Total loads pumped onto beach to-date is 201.

SURVEY CREW
No WMI hydrographic check surveys were conducted on this day due to weather conditions.

BEACH CREW
The Ship Island advanced to C/S 197+50 on this day for the E.W. Ellefsen.
The Ship Island remained at- Bay Side: C/S 272+00 Gulf Side: C/S 272+00 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles and no turtle parts were discovered on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 153 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		277	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/01/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		0	0	0		2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island	6,114	1,173,169
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		38 °F / 62 °F	10 MI	14 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	01:13	0.0	
DRAG DEPTH		MAX 0	MIN 0	TURNING:	00:00	00:06	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	01:21	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	02:10	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	02:19	0.0	
				TOTALS:	00:00	07:09	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	6,114	Ship Island	5936	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	16:51	0.0	
				TOTALS	00:00	16:51	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 154 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 277
DREDGE	NAME AND TYPE Magdalen		DATE 11/01/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:51	73	81	429
	Ship Island	18:10	6	130	6,114
				139	5936

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 1 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 6,114 CYS/Gross with 5,936 CYS/Pay.

Total loads pumped onto beach to-date is 202.

SURVEY CREW
No WMI hydrographic check surveys were conducted on this day due to weather conditions.

BEACH CREW
The Ship Island remained Bay Side: C/S 274+50 Gulf Side: C/S 274+50 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 155 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 279	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 11/02/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island STA 274+50	QTY DEPOSITED GROSS(CY) 12,538	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 1,185,707	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 42 °F / 67 °F		VISIBILITY 10 MI		WIND 14 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	03:08	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:06	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	04:54	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	05:35	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	04:07	0.0		
						TOTALS:	00:00	17:50	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 12,538		DISPOSAL AREA Ship Island		TOTAL CYS 12172		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	01:10	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	05:00	0.0		
						TOTALS	00:00	06:10	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 156 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 279
DREDGE	NAME AND TYPE Magdalen		DATE 11/02/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	188	294	1070
	Ship Island	03:14	6	335	12,538
					247

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 2 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 12,538 CYS/Gross with 12,172 CYS/Pay.

Total loads pumped onto beach to-date is 204.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
The Ship Island remained Bay Side: C/S 274+50 Gulf Side: C/S 274+50 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 157 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		281	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/03/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island STA 274+50	6,321	1,192,028
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		40 °F / 68 °F	10 MI	8 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED		AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD	0		0	EFFECTIVE WORKING TIME:				
AFT	0		0	PUMPING:	00:00	01:23	0.0	
DRAG DEPTH	MAX 0	MIN 0	TURNING:					
					00:00	00:12	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	01:43	0.0	
				CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	DUMPING:	00:00	02:19	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	TO CUT:	00:00	02:03	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TOTALS:	00:00	07:40	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	6,321	Ship Island	6136	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	16:20	0.0	
				TOTALS	00:00	16:20	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 158 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 281
DREDGE	NAME AND TYPE Magdalen		DATE 11/03/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	83	103	460
	Ship Island	17:55	12	139	6,321
				123	6136

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 1 load in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 6,321 CYS/Gross with 6,136 CYS/Pay.

Total loads pumped onto beach to-date is 204.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
The Ship Island advanced Bay Side: C/S 276+90 Gulf Side: C/S 274+50 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 159 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		283	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/04/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island STA 275+00	20,044	1,212,072
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		40 °F / 68 °F	10 MI	8 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	04:27	0.0	
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:06	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	05:33	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	05:14	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:51	0.0	
				TOTALS:	00:00	21:11	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	20,044	Ship Island	18533	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	02:49	0.0	
				TOTALS	00:00	02:49	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 160 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 283
DREDGE	NAME AND TYPE Magdalen		DATE 11/04/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	267	333	1271
	Ship Island	20:53	6	314	20,044
				351	18533

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 20,044 CYS /Gross with 18,533 CYS/Pay.

Total loads pumped onto beach to-date is 208.

SURVEY CREW
WMI check surveys were conducted on this day of Ship Island and OCS West 3.

BEACH CREW
The Ship Island advanced to C/S 201+50 on this day for the E.W. Ellefsen.
The Ship Island remained at- Bay Side: C/S 274+00 Gulf Side: C/S 273+75 for the Magdalen.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles and no turtle parts were discovered on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 161 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		285	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/05/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island STA 275+00	19,947	1,232,019
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		40 °F / 68 °F	10 MI	8 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	04:27	0.0	
DRAG DEPTH MAX 0		MIN 0		TURNING:	00:00	00:06	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	05:33	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	05:14	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:51	0.0	
				TOTALS:	00:00	21:11	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	19,947	Ship Island	18804	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	02:49	0.0	
				TOTALS	00:00	02:49	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 162 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 285
DREDGE	NAME AND TYPE Magdalen		DATE 11/05/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	267	333	1271
	Ship Island	20:53	6	314	19,947
				351	18804

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 3. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 19,947 CYS/Gross with 18,804 CYS/Pay.

Total loads pumped onto beach to-date is 211.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance
Bay Side: 202+0 – 203+00
Gulf Side: 205+00 – 205+50

Magdalen Beach Advance
Bay Side: B/S 277+50 – 277+50
Gulf Side: B/S 274+30 - 276+60

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
---------------------------------	---	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 163 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		287	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/06/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island STA 276+50	6,104	1,238,123
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		51 °F / 62 °F	10 MI	13 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED		AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD	0		0	EFFECTIVE WORKING TIME:				
AFT	0		0	PUMPING:	00:00	00:08	0.0	
DRAG DEPTH	MAX 0	MIN 0	TURNING:					
					00:00	00:00	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	01:29	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	01:34	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	02:06	0.0	
				TOTALS:	00:00	05:17	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	6,104	Ship Island	5754	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	
Booster	3302		0	24:00	MISCELLANEOUS	00:00	18:43	
				TOTALS	00:00	18:43	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 164 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 287
DREDGE	NAME AND TYPE Magdalen		DATE 11/06/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	8	89	317
	Ship Island	16:28	0	94	6,104
					126

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 1 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 6,104 CYS/Gross with 5,754 CYS/Pay.

Total loads pumped onto beach to-date is 212.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance
Bay Side: 203+0 – 204+00
Gulf Side: 205+00 – 206+00

Magdalen Beach Advance
Bay Side: B/S 277+50 – 277+50
Gulf Side: B/S 276+60 - 276+60

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.		
										Page 165 of 195		
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.		
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				289		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		11/07/2019		
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY				
Magdalen		NO. OF CREW MEMBERS		DREDGE		OTHER PLANT		WORK SCHEDULE		SHIFTS PER DAY		DAYS PER WEEK
				17		5				2		7
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA			DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY)		CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
		OCS West 1					Ship Island STA 277+00		6,173		1,244,296	
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM				
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0		
		DENSITY OF WATER				0		GMS/LITER@		0 °F		
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION		
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM		
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY		WIND		
		Weather Caused No Delay				51 °F / 62 °F		10 MI		13 MPH		
DRAFT						DISTRIBUTION OF TIME AND MILES RUN						
		LIGHT		LOADED				AGITATING (MIN)		DREDGE & HAUL (MIN)		MILES RUN (NAUT MI)
FORWARD		0		0		EFFECTIVE WORKING TIME:						
AFT		0		0		PUMPING:		00:00		02:55		0.0
DRAG DEPTH		MAX 0		MIN 0		TURNING:		00:00		00:00		0.0
INDICATORS LAST CHECKED ON						TO DUMP:		00:00		03:57		0.0
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:		00:00		00:00		0.0
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:		00:00		02:38		0.0
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:		00:00		00:00		0.0
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:		00:00		01:58		0.0
						TOTALS:		00:00		11:28		0.0
						NON-EFFECTIVE WORKING TIME:						
WORK PERFORMED						TAKING ON FUEL AND SUPPLIES		00:00		00:00		0.0
DREDGING AND HAULING				AGITATING		TO AND FROM WHARF OR ANCHORAGE:		00:00		00:00		0.0
NO.OF LOADS		TOTAL CYS		DISPOSAL AREA		TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:		00:00		0.0
1		6,173		Ship Island		5819		LOSS DUE TO TRAFFIC AND BRIDGES		00:00		0.0
								MINOR OPERATING REPAIRS		00:00		0.0
								TRANSFERRING BETWEEN WORKS		00:00		0.0
ATTENDANT PLANT						LAY TIME:		00:00		00:00		0.0
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:		00:00		00:00		0.0
Booster		3302		0	24:00	MISCELLANEOUS		00:00		12:32		0.0
						TOTALS		00:00		12:32		0.0
						LOST TIME:						
						MAJOR REPAIRS AND ALTERNATIONS		00:00		00:00		0.0
						CESSATION:		00:00		00:00		0.0
						COLLISIONS:		00:00		00:00		0.0
						TOTALS:		00:00		00:00		0.0
						TOTAL TIME/MILES:		00:00		24:00		0.0

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 166 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 289
DREDGE	NAME AND TYPE Magdalen		DATE 11/07/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	175	237	688
	Ship Island	19:15	0	158	6,173
				118	5819

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 1 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 6,173 CYS/Gross with 5,819 CYS/Pay.

Total loads pumped onto beach to-date is 213.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance
Bay Side: 204+0 – 205+00
Gulf Side: 206+00 – 207+00

Magdalen Beach Advance
Bay Side: B/S 277+50 – 277+50
Gulf Side: B/S 276+60 - 277+80

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
---------------------------------	---	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 167 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 291	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 11/08/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA			DISPOSAL AREA USE Ship Island STA 277+50	QTY DEPOSITED GROSS(CY) 17,565	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 1,261,861		
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 51 °F / 62 °F		VISIBILITY 10 MI	WIND 13 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	04:41	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:36	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	06:03	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	03:53	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	05:56	0.0		
						TOTALS:	00:00	21:09	0.0		
						NON-EFFECTIVE WORKING TIME:					
WORK PERFORMED					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0			
DREDGING AND HAULING				AGITATING		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0		
NO.OF LOADS 1	TOTAL CYS 17,565	DISPOSAL AREA Ship Island		TOTAL CYS 16558		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT					LAY TIME:	00:00	00:00	0.0			
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	02:51	0.0		
						TOTALS	00:00	02:51	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 168 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 291
DREDGE	NAME AND TYPE Magdalen		DATE 11/08/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	281	363	1269
	Ship Island	21:37	36	233	17,565
				356	16558

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 14,442 CYS/Gross with 14,092 CYS/Pay.

Total loads pumped onto beach to-date is 216.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance
Bay Side: 206+0 – 207+00
Gulf Side: 207+00 – 210+00

Magdalen Beach Advance
Bay Side: B/S 277+50 – 277+50
Gulf Side: B/S 277+80 - 280+00

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
---------------------------------	---	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 169 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		293	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/09/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island STA 277+50	17,565	1,279,426
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		51 °F / 62 °F	10 MI	15 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	04:41	0.0	
DRAG DEPTH		MAX 0	MIN 0	TURNING:	00:00	00:36	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	06:03	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	03:53	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:56	0.0	
				TOTALS:	00:00	21:09	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	17,565	Ship Island	16558	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	02:51	0.0	
				TOTALS	00:00	02:51	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 170 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 293
DREDGE	NAME AND TYPE Magdalen		DATE 11/09/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	281	363	1269
	Ship Island	21:37	36	233	17,565
				356	16558

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 18,868 CYS/Gross with 17,615 CYS/Pay.

Total loads pumped onto beach to-date is 219.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance
Bay Side: 206+00 – 207+00
Gulf Side: 207+00 – 208+00

Magdalen Beach Advance
Bay Side: B/S 276+50 – 277+50
Gulf Side: B/S 277+80 - 280+00

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 171 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		294	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/10/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island STA 277+50	18,509	1,297,935
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		51 °F / 62 °F	10 MI	15 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED		AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD	0		0	EFFECTIVE WORKING TIME:				
AFT	0		0	PUMPING:	00:00	04:49	0.0	
DRAG DEPTH	MAX 0	MIN 0	TURNING:					
					00:00	00:12	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	05:24	0.0	
				CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	DUMPING:	00:00	04:53	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	TO CUT:	00:00	05:57	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TOTALS:	00:00	21:15	0.0	
				NON-EFFECTIVE WORKING TIME:				
WORK PERFORMED				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	18,509	Ship Island	17448	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	
Booster	3302		0	24:00	MISCELLANEOUS	00:00	02:45	
				TOTALS	00:00	02:45	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 172 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 294
DREDGE	NAME AND TYPE Magdalen		DATE 11/10/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	289	324	1275
	Ship Island	21:21	12	293	18,509
				357	17448

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 18,509 CYS/Gross with 17,448 CYS/Pay.

Total loads pumped onto beach to-date is 222.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance Ship Island 212+00
Magdalen Beach Advance Ship Island 277+50

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 173 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		297	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/11/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island STA 279+75	18,903	1,316,838
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0	GMS/LITER		0
		DENSITY OF WATER			0	GMS/LITER@		0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		49 °F / 76 °F	10 MI	10 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)
FORWARD	0		0		EFFECTIVE WORKING TIME:			
AFT	0		0		PUMPING:	00:00	04:55	0.0
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	00:06	0.0
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	05:36	0.0
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	04:42	0.0
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	05:54	0.0
					TOTALS:	00:00	21:13	0.0
					NON-EFFECTIVE WORKING TIME:			
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0
1	18,903	Ship Island	17820		LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0
					MINOR OPERATING REPAIRS	00:00	00:00	0.0
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0
					LAY TIME:	00:00	00:00	0.0
					FIRE AND BOAT DRILLS:	00:00	00:00	0.0
					MISCELLANEOUS	00:00	02:47	0.0
					TOTALS	00:00	02:47	0.0
					LOST TIME:			
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0
					CESSATION:	00:00	00:00	0.0
					COLLISIONS:	00:00	00:00	0.0
					TOTALS:	00:00	00:00	0.0
					TOTAL TIME/MILES:	00:00	24:00	0.0

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 174 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 297
DREDGE	NAME AND TYPE Magdalen		DATE 11/11/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	295	336	1273
	Ship Island	21:21	6	282	18,903
				354	17820

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 18,903 CYS/Gross with 17,820 CYS/Pay.

Total loads pumped onto beach to-date is 225.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance Ship Island 214+50
Magdalen Beach Advance Ship Island 279+75

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 175 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 299	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 11/12/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
		NO. OF CREW MEMBERS	DREDGE 17		OTHER PLANT 5	WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7		
LOCATION OF WORK		LOCATION CHANNEL OCS West 1	REACH DREDGED; STA TO STA			DISPOSAL AREA USE Ship Island STA 279+75		QTY DEPOSITED GROSS(CY) 18,235	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 1,335,073		
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION					
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP 32 °F / 70 °F		VISIBILITY 10 MI	WIND 26 MPH			
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)			
FORWARD	0		0		EFFECTIVE WORKING TIME:						
AFT	0		0		PUMPING:	00:00	03:18	0.0			
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	00:48	0.0			
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	06:19	0.0			
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	04:46	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	04:31	0.0			
					TOTALS:	00:00	19:42	0.0			
					NON-EFFECTIVE WORKING TIME:						
WORK PERFORMED					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0			
DREDGING AND HAULING			AGITATING		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0			
NO.OF LOADS 1	TOTAL CYS 18,235	DISPOSAL AREA Ship Island		TOTAL CYS 17189	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0			
					LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0			
					MINOR OPERATING REPAIRS	00:00	00:00	0.0			
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0			
ATTENDANT PLANT					LAY TIME:	00:00	00:00	0.0			
ITEM	NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
Booster	3302		0	24:00	MISCELLANEOUS	00:00	04:18	0.0			
					TOTALS	00:00	04:18	0.0			
					LOST TIME:						
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0			
					CESSATION:	00:00	00:00	0.0			
					COLLISIONS:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					TOTAL TIME/MILES:	00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 176 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 299
DREDGE	NAME AND TYPE Magdalen		DATE 11/12/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	198	379	1182
	Ship Island	20:26	48	286	18,235
					271

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 18,235 CYS/Gross with 17,189 CYS/Pay.

Total loads pumped onto beach to-date is 228.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance Ship Island 215+50
Magdalen Beach Advance Ship Island 280+50

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 177 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				300	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		11/13/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS	DREDGE		OTHER PLANT	WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK		
			17		5			2	7		
LOCATION OF WORK		LOCATION CHANNEL	REACH DREDGED; STA TO STA			DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)			
		OCS West 1				Ship Island STA 280+50	12,336	1,347,409			
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0	GMS/LITER		0		
		DENSITY OF WATER				0	GMS/LITER@		0 °F		
RIVER/TIDE STAGE		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE LOCATION	
		MIN	0.00	TIME	00:00	MAX	0.00	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY	WIND		
		Weather Caused No Delay				27 °F / 48 °F		10 MI	12 MPH		
DRAFT					DISTRIBUTION OF TIME AND MILES RUN						
	LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)			
FORWARD	0		0		EFFECTIVE WORKING TIME:						
AFT	0		0		PUMPING:	00:00	04:34	0.0			
DRAG DEPTH	MAX 0	MIN 0			TURNING:	00:00	01:18	0.0			
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	06:00	0.0			
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0	CONNECTING:	00:00	00:00	0.0			
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0	DUMPING:	00:00	03:47	0.0			
GALLONS OF FUEL OIL CONSUMED		GAL		0	DISCONNECTING:	00:00	00:00	0.0			
GALLONS OF WATER CONSUMED		GAL		0	TO CUT:	00:00	05:14	0.0			
					TOTALS:	00:00	20:53	0.0			
					NON-EFFECTIVE WORKING TIME:						
					TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0			
					TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0			
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA		TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0			
1	12,336	Ship Island		11657	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0			
					MINOR OPERATING REPAIRS	00:00	00:00	0.0			
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0			
					LAY TIME:	00:00	00:00	0.0			
					FIRE AND BOAT DRILLS:	00:00	00:00	0.0			
ITEM	NAME OR NUMBER		H.P.	HOURS	MISCELLANEOUS	00:00	03:07	0.0			
Booster	3302		0	24:00	TOTALS	00:00	03:07	0.0			
					LOST TIME:						
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0			
					CESSATION:	00:00	00:00	0.0			
					COLLISIONS:	00:00	00:00	0.0			
					TOTALS:	00:00	00:00	0.0			
					TOTAL TIME/MILES:	00:00	24:00	0.0			

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 178 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 300
DREDGE	NAME AND TYPE Magdalen		DATE 11/13/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	274	360	1253
	Ship Island	22:12	78	227	12,336
				314	11657

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 2 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 12,336 CYS/Gross with 11,657 CYS/Pay.

Total loads pumped onto beach to-date is 230.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance Ship Island 214+50
Magdalen Beach Advance Ship Island 281+00

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 179 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		303	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/14/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island STA 280+50	18,732	1,366,141
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		39 °F / 58 °F	10 MI	3 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0	EFFECTIVE WORKING TIME:			
AFT		0		0	PUMPING:	00:00	05:12	0.0
DRAG DEPTH		MAX 0	MIN 0		TURNING:	00:00	00:36	0.0
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	03:57	0.0
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	05:02	0.0
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	05:39	0.0
					TOTALS:	00:00	20:26	0.0
WORK PERFORMED					NON-EFFECTIVE WORKING TIME:			
DREDGING AND HAULING		AGITATING			TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
1	18,732	Ship Island	17658		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0
					LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0
					MINOR OPERATING REPAIRS	00:00	00:00	0.0
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0
ATTENDANT PLANT					LAY TIME:	00:00	00:00	0.0
ITEM	NAME OR NUMBER	H.P.	HOURS		FIRE AND BOAT DRILLS:	00:00	00:00	0.0
Booster	3302	0	24:00		MISCELLANEOUS	00:00	03:34	0.0
					TOTALS	00:00	03:34	0.0
					LOST TIME:			
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0
					CESSATION:	00:00	00:00	0.0
					COLLISIONS:	00:00	00:00	0.0
					TOTALS:	00:00	00:00	0.0
					TOTAL TIME/MILES:	00:00	24:00	0.0

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 180 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 303
DREDGE	NAME AND TYPE Magdalen		DATE 11/14/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	312	237	1226
	Ship Island	22:08	36	302	18,732
				339	17658

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 18,732 CYS/Gross with 17,658 CYS/Pay.

Total loads pumped onto beach to-date is 233.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance Ship Island 214+50
Magdalen Beach Advance Ship Island 282+00

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
No turbidity was taken on this day due to harsh sea conditions.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 181 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		305	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/15/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island STA 285+00	12,385	1,378,526
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		65 °F / 76 °F	10 MI	26 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
	LIGHT		LOADED		AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD	0		0	EFFECTIVE WORKING TIME:				
AFT	0		0	PUMPING:	00:00	04:36	0.0	
DRAG DEPTH	MAX 0	MIN 0	TURNING:					
					00:00	00:24	0.0	
INDICATORS LAST CHECKED ON			TO DUMP:					
					00:00	06:03	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:				
					00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:				
					00:00	04:46	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:				
					00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:				
					00:00	03:48	0.0	
				TOTALS:				
					00:00	19:37	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
				TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
DREDGING AND HAULING			AGITATING	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
1	12,385	Ship Island	11675	LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0
Booster	3302		0	24:00	MISCELLANEOUS	00:00	04:23	0.0
					TOTALS	00:00	04:23	0.0
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 182 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 305
DREDGE	NAME AND TYPE Magdalen		DATE 11/15/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	276	363	1177
	Ship Island	21:20	24	286	12,385
					228

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 2 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 12,385 CYS/Gross with 11,675 CYS/Pay.

Total loads pumped onto beach to-date is 235.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance Ship Island 215+00
Magdalen Beach Advance Ship Island 285+00

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
No turbidity was taken on this day due to harsh sea conditions.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 183 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		307	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/16/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island STA 288+00	19,001	1,397,527
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE LOCATION		
		MIN 0.00	TIME 00:00	MAX 0.00	TIME 00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER		TEMP	VISIBILITY	WIND		
		Weather Caused No Delay		36 °F / 66 °F	10 MI	13 MPH		
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		EFFECTIVE WORKING TIME:				
AFT		0		PUMPING:	00:00	05:48	0.0	
DRAG DEPTH		MAX 0	MIN 0	TURNING:	00:00	00:24	0.0	
INDICATORS LAST CHECKED ON				TO DUMP:	00:00	05:55	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0	CONNECTING:	00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0	DUMPING:	00:00	03:14	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL	0	DISCONNECTING:	00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL	0	TO CUT:	00:00	05:45	0.0	
				TOTALS:	00:00	21:06	0.0	
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0	
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS	TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0	
1	19,001	Ship Island	17912	LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0	
				LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0	
				MINOR OPERATING REPAIRS	00:00	00:00	0.0	
				TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0	
ATTENDANT PLANT				LAY TIME:	00:00	00:00	0.0	
ITEM	NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0	
Booster	3302	0	24:00	MISCELLANEOUS	00:00	02:54	0.0	
				TOTALS	00:00	02:54	0.0	
				LOST TIME:				
				MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0	
				CESSATION:	00:00	00:00	0.0	
				COLLISIONS:	00:00	00:00	0.0	
				TOTALS:	00:00	00:00	0.0	
				TOTAL TIME/MILES:	00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 184 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 307
DREDGE	NAME AND TYPE Magdalen		DATE 11/16/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	16:20	348	355	1266
	Ship Island	22:32	24	194	19,001
				345	17912

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Estimated Volumes: 19,001 CYS/Gross with 17,912 CYS/Pay.

Total loads pumped onto beach to-date is 238.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
EW Beach Advance Ship Island 218+00
Magdalen Beach Advance Ship Island 289+00

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 185 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 309	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 11/17/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA			DISPOSAL AREA USE Ship Island STA 229+00	QTY DEPOSITED GROSS(CY) 7,134	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 1,404,661		
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE LOCATION	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 35 °F / 68 °F		VISIBILITY 10 MI		WIND 6 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	05:52	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:06	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	04:51	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	05:00	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	05:43	0.0		
						TOTALS:	00:00	21:32	0.0		
						NON-EFFECTIVE WORKING TIME:					
WORK PERFORMED						TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
DREDGING AND HAULING				AGITATING		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0		
NO.OF LOADS 1	TOTAL CYS 7,134	DISPOSAL AREA Ship Island		TOTAL CYS 7847		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:07	00:00	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	02:21	00:00	0.0		
						TOTALS	02:28	00:00	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	02:28	21:32	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 186 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 309
DREDGE	NAME AND TYPE Magdalen		DATE 11/17/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	352	291	1292
	Ship Island	05:58	6	300	7,134
				343	7847

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Total loads pumped onto beach to-date is 241.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
Magdalen Beach Advance Ship Island 229+00

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO. Page 187 of 195	
CONTRACT NO. W9127818C0022 NA		CONTRACT TITLE MsCIP Ship Island Phase II				CONTRACTOR Weeks				REPORT NO. 311	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE 11/18/2019			
DREDGE Magdalen		HOPPER CAP: 0 CY				AVG VOL OF BIN WATER: 0 CY				AVG UNFILLED CAP: 0 CY	
		NO. OF CREW MEMBERS		DREDGE 17		OTHER PLANT 5		WORK SCHEDULE		SHIFTS PER DAY 2	DAYS PER WEEK 7
LOCATION OF WORK		LOCATION CHANNEL OCS West 1		REACH DREDGED; STA TO STA				DISPOSAL AREA USE Ship Island STA 286+00	QTY DEPOSITED GROSS(CY) 7,038	CUMULATIVE AND QTY DEPOSIT FOR DA(CY) 1,411,699	
		AVG LENGTH OF CUT 0 FT				AVG WIDTH OF CUT 0 FT				AVG DIST TO DUMP 0 NM	
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0				GMS/LITER 0	
		DENSITY OF WATER				0				GMS/LITER@ 0 °F	
RIVER/TIDE STAGE		MIN -0.70		TIME 11:32		MAX 1.87		TIME 00:45		GAGE LOCATION	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay				TEMP 35 °F / 68 °F		VISIBILITY 10 MI		WIND 8 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:	00:00	04:10	0.0		
DRAG DEPTH		MAX 0		MIN 0		TURNING:	00:00	00:12	0.0		
INDICATORS LAST CHECKED ON						TO DUMP:	00:00	05:43	0.0		
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:	00:00	00:00	0.0		
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:	00:00	04:58	0.0		
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:	00:00	00:00	0.0		
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:	00:00	05:44	0.0		
						TOTALS:	00:00	20:47	0.0		
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:					
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0		
NO.OF LOADS 1		TOTAL CYS 7,038		DISPOSAL AREA Ship Island		TOTAL CYS 7741		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
						LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0		
						LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0		
						MINOR OPERATING REPAIRS	00:00	00:21	0.0		
						TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0		
ATTENDANT PLANT						LAY TIME:	00:00	00:00	0.0		
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0		
Booster		3302		0	24:00	MISCELLANEOUS	00:00	02:52	0.0		
						TOTALS	00:00	03:13	0.0		
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0		
						CESSATION:	00:00	00:00	0.0		
						COLLISIONS:	00:00	00:00	0.0		
						TOTALS:	00:00	00:00	0.0		
						TOTAL TIME/MILES:	00:00	24:00	0.0		

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 188 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 311
DREDGE	NAME AND TYPE Magdalen		DATE 11/18/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	250	343	1247
	Ship Island	04:22	12	298	7,038
					344

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Total loads pumped onto beach to-date is 244.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
Magdalen Beach Advance Ship Island 286+00.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
---------------------------------	---	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
--------------------------------------	-------------	----------------------------------	-------------

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.	
										Page 189 of 195	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				313	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		11/19/2019	
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY			
Magdalen		NO. OF CREW MEMBERS		DREDGE		OTHER PLANT		WORK SCHEDULE		SHIFTS PER DAY	DAYS PER WEEK
				17		5				2	7
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA			DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)	
		OCS West 1					Ship Island STA 294+00		7,484	1,419,183	
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM			
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0	
		DENSITY OF WATER				0		GMS/LITER@		0 °F	
RIVER/TIDE STAGE		MIN 0.06		TIME 12:23		MAX 1.70		TIME 01:36		GAGE LOCATION	
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM	
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY		WIND	
		Weather Caused No Delay				37 °F / 70 °F		10 MI		9 MPH	
DRAFT						DISTRIBUTION OF TIME AND MILES RUN					
		LIGHT		LOADED				AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:					
AFT		0		0		PUMPING:		00:00	05:06	0.0	
DRAG DEPTH		MAX 0		MIN 0		TURNING:		00:00	00:30	0.0	
INDICATORS LAST CHECKED ON						TO DUMP:		00:00	05:57	0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:		00:00	00:00	0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:		00:00	04:35	0.0	
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:		00:00	00:00	0.0	
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:		00:00	05:10	0.0	
						TOTALS:		00:00	21:18	0.0	
						NON-EFFECTIVE WORKING TIME:					
						TAKING ON FUEL AND SUPPLIES		00:00	00:00	0.0	
						TO AND FROM WHARF OR ANCHORAGE:		00:00	00:00	0.0	
NO.OF LOADS		TOTAL CYS		DISPOSAL AREA		TOTAL CYS		LOSS DUE TO NATURAL ELEMENTS:		0.0	
1		7,484		Ship Island		8232		00:00		00:00	
								LOSS DUE TO TRAFFIC AND BRIDGES		0.0	
								00:00		00:00	
								MINOR OPERATING REPAIRS		0.0	
								00:00		00:00	
								TRANSFERRING BETWEEN WORKS		0.0	
								00:00		00:00	
								LAY TIME:		0.0	
								00:00		00:00	
ITEM		NAME OR NUMBER		H.P.	HOURS	FIRE AND BOAT DRILLS:		00:00	00:00	0.0	
Booster		3302		0	24:00	MISCELLANEOUS		00:00	02:42	0.0	
						TOTALS		00:00	02:42	0.0	
						LOST TIME:					
						MAJOR REPAIRS AND ALTERNATIONS		00:00	00:00	0.0	
						CESSATION:		00:00	00:00	0.0	
						COLLISIONS:		00:00	00:00	0.0	
						TOTALS:		00:00	00:00	0.0	
						TOTAL TIME/MILES:		00:00	24:00	0.0	

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 190 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 313
DREDGE	NAME AND TYPE Magdalen		DATE 11/19/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	306	357	1278
	Ship Island	05:36	30	275	7,484
					310

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 3 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Total loads pumped onto beach to-date is 247.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.
Magdalen Beach Advance Ship Island 286+00.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE										PAGE NO.			
										Page 191 of 195			
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.			
W9127818C0022 NA		MsCIP Ship Island Phase II				Weeks				315			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK						DATE		11/20/2019			
DREDGE		HOPPER CAP: 0 CY			AVG VOL OF BIN WATER: 0 CY			AVG UNFILLED CAP: 0 CY					
Magdalen		NO. OF CREW MEMBERS		DREDGE		OTHER PLANT		WORK SCHEDULE		SHIFTS PER DAY		DAYS PER WEEK	
				17		5				2		7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA			DISPOSAL AREA USE		QTY DEPOSITED GROSS(CY)		CUMULATIVE AND QTY DEPOSIT FOR DA(CY)		
		OCS West 1					Ship Island STA 229+00		8,210		1,427,393		
		AVG LENGTH OF CUT 0 FT			AVG WIDTH OF CUT 0 FT			AVG DIST TO DUMP 0 NM					
CHARACTER OF MATERIAL		DENSITY OF MATERIALS				0		GMS/LITER		0			
		DENSITY OF WATER				0		GMS/LITER@		0 °F			
RIVER/TIDE STAGE		MIN 0.24		TIME 13:02		MAX 1.45		TIME 02:27		GAGE LOCATION			
		MIN 0.00		TIME 00:00		MAX 0.00		TIME 00:00		GAGE DATUM			
WEATHER CONDITION		WEATHER				TEMP		VISIBILITY		WIND			
		Weather Caused No Delay				39 °F / 75 °F		10 MI		9 MPH			
DRAFT						DISTRIBUTION OF TIME AND MILES RUN							
		LIGHT		LOADED				AGITATING (MIN)		DREDGE & HAUL (MIN)		MILES RUN (NAUT MI)	
FORWARD		0		0		EFFECTIVE WORKING TIME:							
AFT		0		0		PUMPING:		00:00		04:23		0.0	
DRAG DEPTH		MAX 0		MIN 0		TURNING:		00:00		00:42		0.0	
INDICATORS LAST CHECKED ON						TO DUMP:		00:00		06:04		0.0	
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN		0		CONNECTING:		00:00		00:00		0.0	
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN		0		DUMPING:		00:00		01:59		0.0	
GALLONS OF FUEL OIL CONSUMED		GAL		0		DISCONNECTING:		00:00		00:00		0.0	
GALLONS OF WATER CONSUMED		GAL		0		TO CUT:		00:00		04:06		0.0	
						TOTALS:		00:00		17:14		0.0	
WORK PERFORMED						NON-EFFECTIVE WORKING TIME:							
DREDGING AND HAULING				AGITATING		TAKING ON FUEL AND SUPPLIES		00:00		00:00		0.0	
NO.OF LOADS		TOTAL CYS		DISPOSAL AREA		TOTAL CYS		TO AND FROM WHARF OR ANCHORAGE:		00:00		00:00	0.0
1		8,210		Ship Island		9031		LOSS DUE TO NATURAL ELEMENTS:		00:00		00:00	0.0
								LOSS DUE TO TRAFFIC AND BRIDGES		00:00		00:00	0.0
								MINOR OPERATING REPAIRS		00:00		00:00	0.0
								TRANSFERRING BETWEEN WORKS		00:00		00:00	0.0
ATTENDANT PLANT						LAY TIME:		00:00		00:00		0.0	
ITEM		NAME OR NUMBER		H.P.		HOURS		FIRE AND BOAT DRILLS:		00:00		00:00	0.0
Booster		3302		0		24:00		MISCELLANEOUS		00:00		06:46	0.0
								TOTALS		00:00		06:46	0.0
LOST TIME:													
								MAJOR REPAIRS AND ALTERNATIONS		00:00		00:00	0.0
								CESSATION:		00:00		00:00	0.0
								COLLISIONS:		00:00		00:00	0.0
								TOTALS:		00:00		00:00	0.0
								TOTAL TIME/MILES:		00:00		24:00	0.0

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 192 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 315
DREDGE	NAME AND TYPE Magdalen		DATE 11/20/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	263	364	1034
	Ship Island	05:05	42	119	8,210
					246

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 2 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

Total loads pumped onto beach to-date is 249.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE							PAGE NO.	
							Page 193 of 195	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR		REPORT NO.	
W9127818C0022 NA		MsCIP Ship Island Phase II			Weeks		316	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK					DATE	
							11/21/2019	
DREDGE		HOPPER CAP: 0 CY		AVG VOL OF BIN WATER: 0 CY		AVG UNFILLED CAP: 0 CY		
Magdalen		NO. OF CREW MEMBERS	DREDGE	OTHER PLANT	WORK SCHEDULE	SHIFTS PER DAY	DAYS PER WEEK	
		17	5			2	7	
LOCATION OF WORK		LOCATION CHANNEL		REACH DREDGED; STA TO STA		DISPOSAL AREA USE	QTY DEPOSITED GROSS(CY)	CUMULATIVE AND QTY DEPOSIT FOR DA(CY)
		OCS West 1				Ship Island STA 228+00	8,665	1,436,058
		AVG LENGTH OF CUT 0 FT		AVG WIDTH OF CUT 0 FT		AVG DIST TO DUMP 0 NM		
CHARACTER OF MATERIAL		DENSITY OF MATERIALS			0		GMS/LITER	0
		DENSITY OF WATER			0		GMS/LITER@	0 °F
RIVER/TIDE STAGE		MIN	0.47	TIME	13:26	MAX	1.14	TIME
		03:20	GAGE LOCATION	MIN	0.00	TIME	00:00	MAX
		21:37	GAGE DATUM	1.05	TIME	21:37	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP		VISIBILITY	WIND
		Weather Caused No Delay			41 °F / 76 °F		10 MI	10 MPH
DRAFT				DISTRIBUTION OF TIME AND MILES RUN				
LIGHT		LOADED			AGITATING (MIN)	DREDGE & HAUL (MIN)	MILES RUN (NAUT MI)	
FORWARD		0		0	EFFECTIVE WORKING TIME:			
AFT		0		0	PUMPING:	00:00	01:17	0.0
DRAG DEPTH		MAX 0	MIN 0		TURNING:	00:00	00:24	0.0
INDICATORS LAST CHECKED ON					TO DUMP:	00:00	01:58	0.0
AVERAGE SPEED OF DREDGE DURING LOADING		FT/MIN	0		CONNECTING:	00:00	00:00	0.0
AVERAGE SPEED OF DREDGE DURING AGITATING		FT/MIN	0		DUMPING:	00:00	02:22	0.0
GALLONS OF FUEL OIL CONSUMED		GAL	0		DISCONNECTING:	00:00	00:00	0.0
GALLONS OF WATER CONSUMED		GAL	0		TO CUT:	00:00	01:48	0.0
					TOTALS:	00:00	07:49	0.0
WORK PERFORMED				NON-EFFECTIVE WORKING TIME:				
DREDGING AND HAULING		AGITATING			TAKING ON FUEL AND SUPPLIES	00:00	00:00	0.0
NO.OF LOADS	TOTAL CYS	DISPOSAL AREA	TOTAL CYS		TO AND FROM WHARF OR ANCHORAGE:	00:00	00:00	0.0
1	8,665	Ship Island	9530		LOSS DUE TO NATURAL ELEMENTS:	00:00	00:00	0.0
					LOSS DUE TO TRAFFIC AND BRIDGES	00:00	00:00	0.0
					MINOR OPERATING REPAIRS	00:00	00:00	0.0
					TRANSFERRING BETWEEN WORKS	00:00	00:00	0.0
					LAY TIME:	00:00	00:00	0.0
ITEM		NAME OR NUMBER	H.P.	HOURS	FIRE AND BOAT DRILLS:	00:00	00:00	0.0
Booster		3302	0	24:00	MISCELLANEOUS	00:00	16:11	0.0
					TOTALS	00:00	16:11	0.0
					LOST TIME:			
					MAJOR REPAIRS AND ALTERNATIONS	00:00	00:00	0.0
					CESSATION:	00:00	00:00	0.0
					COLLISIONS:	00:00	00:00	0.0
					TOTALS:	00:00	00:00	0.0
					TOTAL TIME/MILES:	00:00	24:00	0.0

QUALITY CONTROL REPORT-HOPPER DREDGE			PAGE NO. Page 194 of 195
CONTRACT NO. W9127818C0022 NA	CONTRACT TITLE MsCIP Ship Island Phase II	CONTRACTOR Weeks	REPORT NO. 316
DREDGE	NAME AND TYPE Magdalen		DATE 11/21/2019

LOADS					
LOAD NUMBER	DREDGING AREA DISPOSAL AREA	START TIME STOP TIME (HH:MM)	PUMPING TURNING (MIN)	TO DUMP DUMPING TO CUT (MIN)	TOTAL TIME DREDGED AMOUNT AGITATED AMOUNT (MIN/CYS)
1	OCS West 1	00:00	77	118	469
	Ship Island	01:41	24	142	8,665
					108

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE MAGDALEN
The Dredge Magdalen continued dredging operations in OCS West 1. The Dredge Magdalen dredged 2 loads in OCS West 1. All material is being loaded, towed, and discharged onto Ship Island.

The beach template is full. This is the last day the Magdalen worked on this project.

Total loads pumped onto beach to-date is 251.

SURVEY CREW
Check survey stations were surveyed by the crew at the beach fill.

BEACH CREW
Beach crew continues filling stations to meet the contract requirements.

TURTLE AND BIRD MONITERS
EAI continues weekly environmental monitoring every Tuesday on Ship Island.

TRAWLING
No turtles or turtle parts were present on this day.

GENERAL NOTES
Turbidity was taken on this day and was within specification.

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-HOPPER DREDGE

PAGE NO.

Page 195 of 195

CONTRACT NO.

W9127818C0022 NA

CONTRACT TITLE

MsCIP Ship Island Phase II

CONTRACTOR

Weeks

REPORT NO.

316