

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 141	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127819D0034 W9127819F0408		Maintenance Dredging of Gulfport Harbor			Mike Hooks, L.L.C			1			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		11/04/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Dredge Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		5000	0	4000	0	0	27	0	4	31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		328+00 to 326+15			#5		9,949		9,949		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	35 %	0 %	10 %	55 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		35.60		AFTER DREDGING		
									40		
RIVER/TIDE STAGE		MIN	0.90	TIME	15:00	MAX	1.90	TIME	00:00	GAGE LOCATION Staff Gage	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			56 °F / 69 °F		5 MI		N @ 5 to 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				7	15
TOTAL ADVANCE THIS PERIOD		FT		185		PCT OF EFFECTIVE TIME				30%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		185		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10
FLOATING PIPE 3,660		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	20
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,660		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		9,949		9,044		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		9,949		9,044		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,372.28		1,247.45		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	3,080		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	216		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
11/03/2019	11/04/2019				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	30
						PCT. OF NON-EFFECTIVE				2%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				7	45

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 2 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 1	
DREDGE Dredge Missouri H		DATE 11/04/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Ashley	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	16	15	
				TOTAL LOST TIME	16	15	
				PERCENTAGE OF TOTAL TIME	68%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS MISC: (0%) 15:20 hours (prep to start dredging in a bar to bar move) 0:55 (replace a bad pontoon).							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS	DATE		

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 3 of 141	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127819D0034 W9127819F0408		Maintenance Dredging of Gulfport Harbor			Mike Hooks, L.L.C			2			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		11/05/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Dredge Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		5000	0	4000	0	0	26	0	4	30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		326+15 to 321+45			#5		25,276		35,225		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	35 %	0 %	10 %	55 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		35.60		AFTER DREDGING		
									40		
RIVER/TIDE STAGE		MIN	1.30	TIME	14:00	MAX	2	TIME	05:00	GAGE LOCATION Beacon #84 Staff Gage	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			52 °F / 77 °F		5 MI		NNE @ 5 TO 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				20	55
TOTAL ADVANCE THIS PERIOD		FT		470		PCT OF EFFECTIVE TIME				87%	
TOTAL ADVANCE PREVIOUSLY		FT		185		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		655		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 3,660		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	35
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,660		CLEARING CUTTER AND SUCTION HEAD				0	30
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		25,276		22,978		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		9,949		9,044		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		35,225		32,022		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,208.41		1,098.55		SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
FUEL		BBL		2,704		MOVING OUT OF WAY OF TRAFFIC				1	20
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
LUBRICANTS		GAL		10		TOTAL NON-EFFECTIVE TIME				3	5
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				13%	
11/03/2019		11/04/2019				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 4 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 2
DREDGE Dredge Missouri H						DATE 11/05/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0
Diesel	Ashley	250	24:00	CESSATION	0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Started making one pass in the cut and increased the Pump RPM.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																																						
CONTRACT NO. W9127819D0034 W9127819F0408										CONTRACT TITLE Maintenance Dredging of Gulfport Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 3																		
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 11/06/2019																												
DREDGE										NAME AND TYPE Dredge Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7																														
										PIPELINE 5000		DIPPER OR BUCKET 0		DREDGE PUMP 4000		SUCTION PIPE JET 0		CUTTER OR BUCKET 0		DREDGE 28		SHORE 0		OTHER 4		TOTAL 32																						
LOCATION/CHANNEL OF WORK										REACH DREDGED; STATION TO STATION 321+45 to 315+75										DISPOSAL AREA USED #5			QTY DEPOSITED GROSS (CY) 30,653			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 65,878																						
CHARACTER OF MATERIAL (%)										GRAVEL 0%		SAND 35%		CLAY 0%		MUD 10%		SILT 55%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%																						
CHANNEL CONDITION										AVERAGE DEPTH					BEFORE DREDGING 35.60					AFTER DREDGING 40																												
RIVER/TIDE STAGE										MIN 1.60		TIME 08:00		MAX 2.20		TIME 22:00		GAGE LOCATION Staff GAGE bEACON # 84																														
										MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																														
WEATHER CONDITION										WEATHER Weather Caused Non-Critical Delay					TEMP (min/max) 56 °F / 77 °F			VISIBILITY 5 MI			WIND E @ 5 TO 10 MPH																											
WORK PERFORMED										DISTRIBUTION OF WORK																																						
ITEM										UNIT										QUANTITY										EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.											
AVERAGE WIDTH OF CUT										FT										300										PUMPING OR DREDGING					16		55											
TOTAL ADVANCE THIS PERIOD										FT										570										PCT OF EFFECTIVE TIME					70%													
TOTAL ADVANCE PREVIOUSLY										FT										655										BOOSTER (IN LINE)																		
TOTAL ADVANCE TO DATE										FT										1,225										NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																		
SCOWS LOADED										NUMBER										0										HANDLING PIPE LINES					0		0											
AVERAGE LOAD PER SCOW										CY										0										HANDLING ANCHOR LINES					0		40											
FLOATING PIPE										3,660										SHORE PIPE										0										SUBMERGED PIPE					3,000			
TOTAL LENGTH OF DISCHARGE PIPE										FT										6,660										WAITING FOR SCOWS					0		0											
CUBIC YARDS REMOVED										GROSS										CREDITED										TO AND FROM WHARF OR ANCHORAGE					0		0											
AMOUNT DREDGE THIS DATE										30,653										27,867										CHANGING LOCATION OF PLANT ON JOB					0		0											
AMOUNT PREVIOUSLY REPORTED										35,225										32,022										LOSS DUE TO OPPOSING NATURAL ELEMENTS					4		35											
TOTAL AMOUNT DREDGED TO DATE										65,878										59,889										SHORE LINE AND SHORE WORK					0		0											
AMOUNT DREDGED PER PUMPING/CUTTING HR										1,812.00										1,647.31										WAITING FOR BOOSTER					0		0											
OPERATING SUPPLIES																														MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0											
COMMODITY										CONSUMED										CREDITED										WAITING FOR ATTENDANT PLANT					0		0											
ITEM										UNIT										QUANTITY										PREPARATION AND MAKING UP TOW					0		0											
FUEL										BBL										4,738										TRANSFERRING PLANT BETWEEN WORKS					0		0											
ELECTRICITY										KW										0										LAY TIME OFF SHIFT AND SATURDAYS					0		0											
LUBRICANTS										GAL										20										SUNDAYS AND HOLIDAYS					0		0											
MOB DATE										DREDGE START										DEMOB DATE										FIRE DRILL					0		0											
11/03/2019										11/04/2019																				MOVING OUT OF WAY OF TRAFFIC					1		15											
																														MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0											
																														TOTAL NON-EFFECTIVE TIME					6		30											
																														PCT. OF NON-EFFECTIVE					27%													
																														TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					23		25											

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 6 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 3	
DREDGE Dredge Missouri H						DATE 11/06/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Ashley	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	35	
				TOTAL LOST TIME	0	35	
				PERCENTAGE OF TOTAL TIME	2%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) Replace leaking pontoon gasket.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 7 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 4	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/07/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 315+75 to 308+15			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 40,871		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 106,749		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 35%	CLAY 0%	MUD 10%	SILT 55%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.60		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 1.90	TIME 00:00	MAX 2.30	TIME 04:00	GAGE LOCATION Staff Gage @ Range Marker #84					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 67 °F / 79 °F		VISIBILITY 5 MI		WIND W TO N @ 10 TO 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			22	20	
TOTAL ADVANCE THIS PERIOD		FT		760		PCT OF EFFECTIVE TIME 93%					
TOTAL ADVANCE PREVIOUSLY		FT		1,225		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,985		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	45	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	40	
FLOATING PIPE 3,660		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,660		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		40,871		37,156		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		65,878		59,889		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		106,749		97,045		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,830.04		1,663.70		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	3,702		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	34		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS			0	0	
11/03/2019	11/04/2019					FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	15	
						TOTAL NON-EFFECTIVE TIME			1	40	
						PCT. OF NON-EFFECTIVE 7%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 8 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 4	
DREDGE Dredge Missouri H		DATE 11/07/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Ashley	250	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S) GENERAL COMMENTS MISC: (70%) MOVING THE SPILL BARGE.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 9 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 5				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 11/08/2019					
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		5000	0	4000	0	0	26	0	4	30		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 308+15 to 307+60			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 2,958		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 109,707			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 35%	CLAY 0%	MUD 10%	SILT 55%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.60		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	1.70	TIME	01:00	MAX	1.90	TIME	00:00	GAGE LOCATION Staff Gage (Beacon #84)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 46 °F / 61 °F		VISIBILITY 3 MI		WIND N @ 15 TO 20 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				1	35	
TOTAL ADVANCE THIS PERIOD		FT		55		PCT OF EFFECTIVE TIME				7%		
TOTAL ADVANCE PREVIOUSLY		FT		1,985		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		2,040		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10	
FLOATING PIPE 3,660		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,660		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		2,958		2,689		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		106,749		97,045		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		109,707		99,734		LOSS DUE TO OPPOSING NATURAL ELEMENTS				22	15	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,868.21		1,698.32		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	4,912		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
11/03/2019	11/04/2019				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC				0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
					TOTAL NON-EFFECTIVE TIME				22	25		
					PCT. OF NON-EFFECTIVE				93%			
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 10 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 5	
DREDGE Dredge Missouri H						DATE 11/08/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Ashley	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: (70%) 22:15 hours pumping water due to strong north winds and rough seas..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 11 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 6		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/09/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
5000		0	4000	0	0	26	0	4	30			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 307+60 to 305+00			DISPOSAL AREA USED # 5		QTY DEPOSITED GROSS (CY) 13,982		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 123,689			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 35 %	CLAY 0 %	MUD 10 %	SILT 55 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.60		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	2	TIME	00:00	MAX	2.20	TIME	16:00		GAGE LOCATION	Staff Gage Beacon #84
		MIN	0	TIME	00:00	MAX	0	TIME	00:00		GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 39 °F / 68 °F		VISIBILITY 5 MI		WIND NNE @ 10 TO 15 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300			PUMPING OR DREDGING				8	10	
TOTAL ADVANCE THIS PERIOD	FT		260			PCT OF EFFECTIVE TIME				34%		
TOTAL ADVANCE PREVIOUSLY	FT		2,040			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		2,300			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	10	
FLOATING PIPE	3,660	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,660			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	13,982		12,711			TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	109,707		99,734			CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	123,689		112,445			LOSS DUE TO OPPOSING NATURAL ELEMENTS				15	40	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,712.08		1,556.45			SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0	
						LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED						SUNDAYS AND HOLIDAYS				0	0	
						FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0	
FUEL	BBL	2,172		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				15	50	
LUBRICANTS	GAL	20		0		PCT. OF NON-EFFECTIVE				66%		
MOB DATE 11/03/2019		DREDGE START 11/04/2019		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 12 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 6	
DREDGE Dredge Missouri H		DATE 11/09/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Ashley	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS Weather: (70%) 15:40 hours pumping water due to strong north winds and rough seas..							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 13 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 7	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/10/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 305+00 to 297+10			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 42,484		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 166,173		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 35%	CLAY 0%	MUD 10%	SILT 55%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.60		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 1.60	TIME 04:00	MAX 2.30	TIME 20:00	GAGE LOCATION Staff Gage Beacon #84					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 44 °F / 71 °F		VISIBILITY 5 MI		WIND N @ 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			21	45	
TOTAL ADVANCE THIS PERIOD		FT		790		PCT OF EFFECTIVE TIME 91%					
TOTAL ADVANCE PREVIOUSLY		FT		2,300		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,090		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	50	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	40	
FLOATING PIPE 4,160		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,160		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		42,484		38,623		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		123,689		112,445		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		166,173		151,068		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,953.29		1,775.77		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		4,820		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		50		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
11/03/2019		11/04/2019				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	45	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			2	15	
						PCT. OF NON-EFFECTIVE 9%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 14 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 7	
DREDGE Dredge Missouri H						DATE 11/10/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Ashley	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Production is good during calm weather.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 15 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 8	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/11/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 297+10 to 293+50			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 19,360		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 185,533		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 35%	CLAY 0%	MUD 10%	SILT 55%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.60		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	1.40	TIME	06:00	MAX	2	TIME	11:00	GAGE LOCATION Staff Gage (Beacon # 84)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 43 °F / 71 °F		VISIBILITY 4 MI		WIND S to N @ 10 to 15 to 25 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			10	55	
TOTAL ADVANCE THIS PERIOD		FT		360		PCT OF EFFECTIVE TIME 45%					
TOTAL ADVANCE PREVIOUSLY		FT		3,090		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,450		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	20	
FLOATING PIPE 4,160		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,160		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		19,360		17,600		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		166,173		151,068		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		185,533		168,668		LOSS DUE TO OPPOSING NATURAL ELEMENTS			9	10	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,773.44		1,612.21		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		2,350		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
11/03/2019		11/04/2019				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	35	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			2	15	
						TOTAL NON-EFFECTIVE TIME			12	20	
						PCT. OF NON-EFFECTIVE 51%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			23	15	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 16 of 141	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0034 W9127819F0408		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		8	
DREDGE						DATE	
Dredge Missouri H						11/11/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Ashley	250	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	45
				TOTAL LOST TIME		0	45
				PERCENTAGE OF TOTAL TIME		3%	
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S)							
GENERAL COMMENTS							
Weather: (70%) 9:10 making up tow and towing Equipment and Dredge to safe harbor.							
MISC: (40%) 2:15 all equipment & Dredge secured in safe harbor.							
MISC: (0%) 0:45 Replace leaking pontoon gasket.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 17 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 9		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/12/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
5000		0	4000	0	0	30	0	0	30			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 185,533			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 100 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0					
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 34 °F / 50 °F		VISIBILITY 3 MI		WIND North @ 20 to 30 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT	FT		0		PUMPING OR DREDGING				0	0		
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME				0%			
TOTAL ADVANCE PREVIOUSLY	FT		3,450		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		3,450		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0		
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE	FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0		
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED	185,533		168,668		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE	185,533		168,668		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT						0	0	
FUEL	BBL	600	0	PREPARATION AND MAKING UP TOW						0	0	
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS						0	0	
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS						0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0		
11/03/2019	11/04/2019				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC				0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
					TOTAL NON-EFFECTIVE TIME				24	0		
					PCT. OF NON-EFFECTIVE				100%			
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 18 of 141	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127819D0034 W9127819F0408		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		9	
DREDGE						DATE	
Dredge Missouri H						11/12/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Ashley	250	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S)							
GENERAL COMMENTS							
Weather: (40%) 24:00 Dredge & equipment secured in safe harbor.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 19 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 10				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/13/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		5000	0	4000	0	0	30	0	0	30		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 185,533			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 47 °F / 53 °F		VISIBILITY 10 MI		WIND 20 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		3,450		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		3,450		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		185,533		168,668		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		185,533		168,668		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	600		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START	DEMOb DATE				SUNDAYS AND HOLIDAYS				0	0	
11/03/2019	11/04/2019					FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				24	0	
						PCT. OF NON-EFFECTIVE				100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 20 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 10	
DREDGE Dredge Missouri H		DATE 11/13/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Ashley	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS Weather: (40%) 24:00 Dredge & equipment secured in safe harbor.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 21 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 11	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/14/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 0	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 185,533		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 47 °F / 58 °F		VISIBILITY 10 MI		WIND 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		3,450		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,450		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		185,533		168,668		CHANGING LOCATION OF PLANT ON JOB			2	15	
TOTAL AMOUNT DREDGED TO DATE		185,533		168,668		LOSS DUE TO OPPOSING NATURAL ELEMENTS			21	45	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		600		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
11/03/2019		11/04/2019				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 22 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 11	
DREDGE Dredge Missouri H						DATE 11/14/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Ashley	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: (40%) 21:45 Dredge & equipment secured in safe harbor. (70%) 2:15 moved dredge to Gulfport Ship channel location at 9:15.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 23 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 12	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/15/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 0	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 185,533		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 52 °F / 64 °F		VISIBILITY 10 MI		WIND 15-20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		3,450		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,450		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		185,533		168,668		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		185,533		168,668		LOSS DUE TO OPPOSING NATURAL ELEMENTS			24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		750		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
11/03/2019		11/04/2019				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 24 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 12	
DREDGE Dredge Missouri H						DATE 11/15/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Ashley	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: (40%) 24:00 Dredge is on stand-by at work location, and equipment secured in safe harbor.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 25 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 13	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/16/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 4	TOTAL 34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 294+20 to 291+80			DISPOSAL AREA USED # 5		QTY DEPOSITED GROSS (CY) 12,907		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 198,440		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 35 %	CLAY 0 %	MUD 10 %	SILT 55 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.60		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 1.30	TIME 19:00	MAX 2.50	TIME 23:00	GAGE LOCATION Staff Gage Beacon #84					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 69 °F / 72 °F		VISIBILITY 10 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			5	10	
TOTAL ADVANCE THIS PERIOD		FT		240		PCT OF EFFECTIVE TIME 22%					
TOTAL ADVANCE PREVIOUSLY		FT		3,450		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,690		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 4,160		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,160		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		12,907		11,733		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		185,533		168,668		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		198,440		180,401		LOSS DUE TO OPPOSING NATURAL ELEMENTS			11	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,498.13		2,270.90		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	1,076		0		PREPARATION AND MAKING UP TOW			7	50	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	20		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS			0	0	
11/03/2019	11/04/2019					FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			18	50	
						PCT. OF NON-EFFECTIVE 78%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 26 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 13	
DREDGE Dredge Missouri H						DATE 11/16/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Ashley	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather (40%) 11:00 hrs. Stand-by for bad weather.
 (70%) 07:50 hrs. Prepare to Dredge
 Started dredging back the Gulfport Ship Channel at 18:50 hours.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 27 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 14			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/17/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
5000		0	4000	0	0	33	0	4	37		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 291+80 to 285+70			DISPOSAL AREA USED # 5		QTY DEPOSITED GROSS (CY) 35,041		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 233,481		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 35 %	CLAY 0 %	MUD 10 %	SILT 55 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.30		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.20	TIME	10:00	MAX	2.50	TIME	22:00	GAGE LOCATION Staff Gage Beacon #48	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 41 °F / 61 °F		VISIBILITY 10 MI		WIND 5 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				20	0
TOTAL ADVANCE THIS PERIOD		FT		610		PCT OF EFFECTIVE TIME 83%					
TOTAL ADVANCE PREVIOUSLY		FT		3,690		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,300		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45
FLOATING PIPE 3,660		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,660		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		35,041		31,856		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		198,440		180,401		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		233,481		212,257		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,752.05		1,592.80		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT	QUANTITY	QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL	4,268	0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW	0	0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL	20	0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	55
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				1	40
						PCT. OF NON-EFFECTIVE 7%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 28 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 14	
DREDGE		Dredge Missouri H				DATE 11/17/2019		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)				
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN		
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0		
Diesel	Ashley	250	24:00	CESSATION	0	0		
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0		
				MISCELLANEOUS	2	20		
				TOTAL LOST TIME	2	20		
				PERCENTAGE OF TOTAL TIME	10%			
				TOTAL TIME IN PERIOD	24	0		
QC NARRATIVE(S)								
GENERAL COMMENTS								
MISC: (0%) 1:00 Weld leak on cooler.								
MISC: (0%) 1:20 Replace leaking pontoon gasket.								
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 29 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 15				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/18/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 33	SHORE 0	OTHER 4	TOTAL 37		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 285+70 to 279+30			DISPOSAL AREA USED # 5		QTY DEPOSITED GROSS (CY) 36,764		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 270,245			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 35 %	CLAY 0 %	MUD 10 %	SILT 55 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.30		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0.70	TIME	12:00	MAX	2.60	TIME	02:00	GAGE LOCATION Staff Gage Beacon #48		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 44 °F / 66 °F		VISIBILITY 10 MI		WIND WNW 10 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				21	20	
TOTAL ADVANCE THIS PERIOD		FT		640		PCT OF EFFECTIVE TIME				89%		
TOTAL ADVANCE PREVIOUSLY		FT		4,300		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		4,940		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35	
FLOATING PIPE 3,660		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,660		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		36,764		33,422		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		233,481		212,257		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		270,245		245,679		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,723.31		1,566.66		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		4,182		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		40		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
11/03/2019		11/04/2019				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				1	20	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				1	55	
						PCT. OF NON-EFFECTIVE				8%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	15	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 30 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 15
DREDGE Dredge Missouri H						DATE 11/18/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0
Diesel	Ashley	250	24:00	CESSATION	0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	45
				TOTAL LOST TIME	0	45
				PERCENTAGE OF TOTAL TIME	3%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) 0:05 fix spud cable.
MISC: (0%) 0:40 re hooked spill barge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 31 of 141	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127819D0034 W9127819F0408		Maintenance Dredging of Gulfport Harbor			Mike Hooks, L.L.C			16			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		11/19/2019	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Dredge Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		5000	0	4000	0	0	26	0	4	30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		279+30 to 275+10			#5		24,127		294,372		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	25 %	0 %	15 %	60 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		35.30		AFTER DREDGING		
									40		
RIVER/TIDE STAGE		MIN	1	TIME	12:00	MAX	2.40	TIME	01:00	GAGE LOCATION Staff Gage	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			48 °F / 69 °F		5 MI		WNW 5-10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				14	45
TOTAL ADVANCE THIS PERIOD		FT		420		PCT OF EFFECTIVE TIME				61%	
TOTAL ADVANCE PREVIOUSLY		FT		4,940		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,360		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	25
FLOATING PIPE 3,420		SHORE PIPE 1,500		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,920		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		24,127		21,933		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		270,245		245,679		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		294,372		267,612		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,635.73		1,486.98		SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
FUEL		BBL		3,406		MOVING OUT OF WAY OF TRAFFIC				1	45
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				2	30
LUBRICANTS		GAL		20		TOTAL NON-EFFECTIVE TIME				8	10
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				34%	
11/03/2019		11/04/2019				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	55

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 32 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 16	
DREDGE		Dredge Missouri H				DATE 11/19/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	5	
				TOTAL LOST TIME	1	5	
				PERCENTAGE OF TOTAL TIME	5%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (70%) 2:30 Calibrating the DQM System.
MOR: (0%) 1:05 Replace leaking pontoon gasket..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 33 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 17	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/20/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
5000		0	4000	0	0	26	0	4	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 275+10 TO 270+80			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 24,701		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 319,073		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 15 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.30		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	1	TIME	12:00	MAX	2.20	TIME	01:00	GAGE LOCATION	Staff Gage
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 44 °F / 69 °F		VISIBILITY 5 MI		WIND NNE @ 5 TO 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				17	30	
TOTAL ADVANCE THIS PERIOD	FT		430		PCT OF EFFECTIVE TIME				73%		
TOTAL ADVANCE PREVIOUSLY	FT		5,360		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		5,790		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				1	35	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	30	
FLOATING PIPE	3,820	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,820		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	24,701		22,456		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	294,372		267,612		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	319,073		290,068		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,411.49		1,283.20		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	4,200	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	20	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
11/03/2019	11/04/2019				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	55	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				2	40	
					TOTAL NON-EFFECTIVE TIME				5	40	
					PCT. OF NON-EFFECTIVE				24%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	10	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 34 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 17	
DREDGE Dredge Missouri H						DATE 11/20/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	50	
				TOTAL LOST TIME	0	50	
				PERCENTAGE OF TOTAL TIME	3%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (70%) 2:40 Calibrating the DQM System.
 MOR: (0%) 0:50 Replace leaking pontoon gasket..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 35 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 18	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/21/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 0	OTHER 4	TOTAL 36	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 270+80 to 264+70			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 35,041		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 354,114		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 15 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.30		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 1.50	TIME 12:00	MAX 2.30	TIME 23:00	GAGE LOCATION Staff Gage (Beacon 48)					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 44 °F / 75 °F		VISIBILITY 5 MI		WIND NE TO SE @ 5 TO 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			21	35	
TOTAL ADVANCE THIS PERIOD		FT		610		PCT OF EFFECTIVE TIME 90%					
TOTAL ADVANCE PREVIOUSLY		FT		5,790		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,400		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	10	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	20	
FLOATING PIPE 3,820		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			1	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,820		CLEARING CUTTER AND SUCTION HEAD			0	35	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		35,041		31,856		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		319,073		290,068		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		354,114		321,924		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,623.52		1,475.95		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		3,916		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
11/03/2019		11/04/2019				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	20	
						TOTAL NON-EFFECTIVE TIME			2	25	
						PCT. OF NON-EFFECTIVE 10%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 36 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 18	
DREDGE Dredge Missouri H						DATE 11/21/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (70%) 0:20 Move the Spill Barge to new location in DA # 5

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 37 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 19		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/22/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 29,871		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 383,985			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0					
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION						
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM						
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 56 °F / 79 °F		VISIBILITY 5 MI		WIND NE to SE @ 5 to 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				18	35	
TOTAL ADVANCE THIS PERIOD		FT		520		PCT OF EFFECTIVE TIME 77%						
TOTAL ADVANCE PREVIOUSLY		FT		6,400		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		6,920		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				4	25	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30	
FLOATING PIPE 4,570		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,570		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		29,871		27,156		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		354,114		321,924		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		383,985		349,080		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,607.41		1,461.31		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		4,934		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
11/03/2019		11/04/2019				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	30
					TOTAL NON-EFFECTIVE TIME						5	25
					PCT. OF NON-EFFECTIVE 23%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 38 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 19	
DREDGE Dredge Missouri H						DATE 11/22/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (70%) 0:20 Move the Spill Barge to new location in DA # 5

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 39 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 20	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/23/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 0	OTHER 4	TOTAL 36	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 259+50 to 253+10			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 36,764		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 420,749		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 15 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.30		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	1.80	TIME	13:00	MAX	2.40	TIME	00:00	GAGE LOCATION Staff Gage (Beacon #48)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 62 °F / 80 °F		VISIBILITY 3 MI		WIND WNW @ 15 TO 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				22	25
TOTAL ADVANCE THIS PERIOD		FT		640		PCT OF EFFECTIVE TIME				93%	
TOTAL ADVANCE PREVIOUSLY		FT		6,920		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		7,560		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 4,570		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,570		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		36,764		33,423		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		383,985		349,080		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		420,749		382,503		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,640.03		1,490.99		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,396		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	30
						PCT. OF NON-EFFECTIVE				2%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	55

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 40 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 20	
DREDGE Dredge Missouri H						DATE 11/23/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	5	
				TOTAL LOST TIME	1	5	
				PERCENTAGE OF TOTAL TIME	5%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) 1:05 Reconnect the Spill Barge Pontoon & replace leaking pontoon gasket.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 41 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 21	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/24/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 4	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 253+10 to 249+75			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 19,244		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 439,993		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 25%	CLAY 0%	MUD 20%	SILT 55%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.30		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	1.30	TIME	05:00	MAX	2.20	TIME	20:00	GAGE LOCATION Staff Gage Beacon #48	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 44 °F / 57 °F		VISIBILITY 3 MI		WIND NW TO N @ 15 TO 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				12	25
TOTAL ADVANCE THIS PERIOD		FT		335		PCT OF EFFECTIVE TIME 52%					
TOTAL ADVANCE PREVIOUSLY		FT		7,560		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		7,895		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	50
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10
FLOATING PIPE 4,090		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,090		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		19,244		17,494		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		420,749		382,503		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		439,993		399,997		LOSS DUE TO OPPOSING NATURAL ELEMENTS				4	20
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,549.85		1,408.91		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		4,024		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	40
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				6	0
						PCT. OF NON-EFFECTIVE 25%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				18	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 42 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 21	
DREDGE Dredge Missouri H		DATE 11/24/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	5	35	
				TOTAL LOST TIME	5	35	
				PERCENTAGE OF TOTAL TIME	23%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) 0:25 securing the Fuel Barge along port side of dredge during 3' seas.
MOR: (0%) 5:10 Reconnect the lifting cable to the port swing anchor & replace the port swing anchor.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 43 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 22	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/25/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 4	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 249+75 to 245+70			DISPOSAL AREA USED # 5		QTY DEPOSITED GROSS (CY) 23,265		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 463,258		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 15 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35.30		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 1.10	TIME 09:00	MAX 2.80	TIME 20:00	GAGE LOCATION Beacon #48 Staff Gage					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 38 °F / 62 °F		VISIBILITY 5 MI		WIND Variable @5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			16	45	
TOTAL ADVANCE THIS PERIOD		FT		405		PCT OF EFFECTIVE TIME 70%					
TOTAL ADVANCE PREVIOUSLY		FT		7,895		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		8,300		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	30	
FLOATING PIPE 4,090		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			1	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,090		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		23,265		21,150		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		439,993		399,997		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		463,258		421,147		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,388.96		1,262.69		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	3,616		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	54		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS			0	0	
11/03/2019	11/04/2019					FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			5	45	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			7	15	
						PCT. OF NON-EFFECTIVE 30%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 44 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 22	
DREDGE Dredge Missouri H		DATE 11/25/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS		0	0
DIESEL	ASHLEY	250	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S)							
GENERAL COMMENTS							
Had a Safety Meeting with the crew and discussed Company policies and guidelines.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 45 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 23			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 11/26/2019				
DREDGE		NAME AND TYPE Dredge Missouri H			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 4	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 245+70 to 241+00			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 34,467		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 497,725		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 25%	CLAY 0%	MUD 15%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 1.10	TIME 09:00	MAX 2	TIME 19:00	GAGE LOCATION Staff Gage (Beacon #52)					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 60 °F / 70 °F		VISIBILITY 3 MI		WIND S @ 10 TO 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			16	15	
TOTAL ADVANCE THIS PERIOD		FT		470		PCT OF EFFECTIVE TIME 68%					
TOTAL ADVANCE PREVIOUSLY		FT		8,300		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		8,770		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	10	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	30	
FLOATING PIPE 4,090		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,090		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		34,467		31,333		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		463,258		421,147		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		497,725		452,480		LOSS DUE TO OPPOSING NATURAL ELEMENTS			2	30	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,121.05		1,928.18		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	4,470		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS			0	0	
11/03/2019	11/04/2019					FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	40	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	20	
						TOTAL NON-EFFECTIVE TIME			4	10	
						PCT. OF NON-EFFECTIVE 17%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			20	25	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 46 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 23	
DREDGE Dredge Missouri H		DATE 11/26/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	3	35	
				TOTAL LOST TIME	3	35	
				PERCENTAGE OF TOTAL TIME	15%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Had a Safety Meeting with the crew and discussed Equipment Inspection.
 MISC: (70%) 0:20 Move the Spill Barge
 MOR: (0%) 3:35 Replace leaking pontoon gaskets & replace broken port spud cable.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 47 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 24	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/27/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 4	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 241+00 to 236+80			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 30,800		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 528,525		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 25%	CLAY 0%	MUD 15%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 0.20	TIME 09:00	MAX 2.40	TIME 22:00	GAGE LOCATION Staff Gage (Beacon # 52)					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 55 °F / 70 °F		VISIBILITY 2 MI		WIND SOUTH @ 25 TO 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			13	20	
TOTAL ADVANCE THIS PERIOD		FT		420		PCT OF EFFECTIVE TIME 56%					
TOTAL ADVANCE PREVIOUSLY		FT		8,770		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		9,190		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	30	
FLOATING PIPE 3,590		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,590		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		30,800		28,000		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		497,725		452,480		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		528,525		480,480		LOSS DUE TO OPPOSING NATURAL ELEMENTS			8	40	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,310.00		2,100.00		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		4,615		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		24		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE 11/03/2019		DREDGE START 11/04/2019		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
						FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	35	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	10	
						TOTAL NON-EFFECTIVE TIME			9	55	
						PCT. OF NON-EFFECTIVE 41%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			23	15	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 48 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 24	
DREDGE Dredge Missouri H		DATE 11/27/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	45	
				TOTAL LOST TIME	0	45	
				PERCENTAGE OF TOTAL TIME	3%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (70%) 0:10 Perform Safety Drills
MOR: (0%) 0:45 Replace leaking pontoon gasket.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 49 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 25		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/28/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 4	TOTAL 35		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 236+80 to 232+40			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 32,267		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 560,792			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 20 %	SILT 55 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0.20	TIME	13:00	MAX	2	TIME	23:00	GAGE LOCATION Staff Gage (Beacon #52)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 54 °F / 72 °F		VISIBILITY 3 MI		WIND NE @20 TO 5 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				13	50	
TOTAL ADVANCE THIS PERIOD		FT		440		PCT OF EFFECTIVE TIME 58%						
TOTAL ADVANCE PREVIOUSLY		FT		9,190		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		9,630		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30	
FLOATING PIPE 3,590		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,590		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		32,267		29,333		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		528,525		480,480		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		560,792		509,813		LOSS DUE TO OPPOSING NATURAL ELEMENTS				9	40	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,332.55		2,120.46		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		4,011		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
11/03/2019		11/04/2019				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						10	10
					PCT. OF NON-EFFECTIVE						42%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 50 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 25	
DREDGE Dredge Missouri H						DATE 11/28/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay (70%) 9:40 this day

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 51 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 26	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/29/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 232+40 to 226+00			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 46,933		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 607,725		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 30 %	CLAY 0 %	MUD 15 %	SILT 55 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.20	TIME	06:00	MAX	2.50	TIME	23:00	GAGE LOCATION Staff Gage (Beacon # 52)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 50 °F / 73 °F		VISIBILITY 5 MI		WIND ENE to SSE @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			21	35	
TOTAL ADVANCE THIS PERIOD		FT		640		PCT OF EFFECTIVE TIME 90%					
TOTAL ADVANCE PREVIOUSLY		FT		9,630		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		10,270		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	40	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	40	
FLOATING PIPE 4,090		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,090		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		46,933		42,667		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		560,792		509,813		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		607,725		552,480		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,174.50		1,976.85		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	5,266		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	42		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
11/03/2019	11/04/2019				FIRE DRILL			0	0		
					MOVING OUT OF WAY OF TRAFFIC			0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	20		
					TOTAL NON-EFFECTIVE TIME			1	40		
					PCT. OF NON-EFFECTIVE			7%			
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			23	15		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 52 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 26	
DREDGE Dredge Missouri H		DATE 11/29/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS		0	0
DIESEL	ASHLEY	250	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	45
				TOTAL LOST TIME		0	45
				PERCENTAGE OF TOTAL TIME	3%		
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) Replace leaking pontoon gasket

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 53 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 27	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 11/30/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 0	OTHER 4	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 2269+00 to 220+20			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 42,533		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 650,258		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0	TIME	11:00	MAX	2.40	TIME	00:00	GAGE LOCATION Staff Gage (Marker #51)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 70 °F		VISIBILITY 3 MI		WIND South @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				19	45
TOTAL ADVANCE THIS PERIOD		FT		580		PCT OF EFFECTIVE TIME 82%					
TOTAL ADVANCE PREVIOUSLY		FT		10,270		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		10,850		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	5
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 4,570		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,570		CLEARING CUTTER AND SUCTION HEAD				0	20
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		42,533		38,667		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		607,725		552,480		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		650,258		591,147		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,153.57		1,957.82		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,774		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		18		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	5
						PCT. OF NON-EFFECTIVE 9%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	50

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 54 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 27	
DREDGE Dredge Missouri H		DATE 11/30/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	2	10	
				TOTAL LOST TIME	2	10	
				PERCENTAGE OF TOTAL TIME	9%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) Replace bolts on cutter shaft couplings.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 55 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 28	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/01/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 220+20 to 216+00			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 30,800		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 681,058		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.30	TIME	09:00	MAX	2.50	TIME	01:00	GAGE LOCATION Staff Gage (Beacon # 51)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 52 °F / 71 °F		VISIBILITY 3 MI		WIND NW @ 10 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				15	10
TOTAL ADVANCE THIS PERIOD		FT		420		PCT OF EFFECTIVE TIME 63%					
TOTAL ADVANCE PREVIOUSLY		FT		10,850		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,270		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	15
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35
FLOATING PIPE 4,730		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,730		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		30,800		28,000		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		650,258		591,147		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		681,058		619,147		LOSS DUE TO OPPOSING NATURAL ELEMENTS				5	45
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,030.77		1,846.15		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		4,000		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		40		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	30
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				8	5
						PCT. OF NON-EFFECTIVE 34%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	15

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 56 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 28	
DREDGE Dredge Missouri H		DATE 12/01/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS		0	0
DIESEL	ASHLEY	250	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	45
				TOTAL LOST TIME		0	45
				PERCENTAGE OF TOTAL TIME	3%		
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S) GENERAL COMMENTS MISC: (0%) Replace leaking pontoon gasket.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 57 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 29	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/02/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 216+00 to 215+85			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 1,100		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 682,158		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.30	TIME	09:00	MAX	2	TIME	01:00	GAGE LOCATION Staff Gage (Beacon #52)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 40 °F / 52 °F		VISIBILITY 4 MI		WIND NNW @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				0	45
TOTAL ADVANCE THIS PERIOD		FT		15		PCT OF EFFECTIVE TIME 3%					
TOTAL ADVANCE PREVIOUSLY		FT		11,270		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,285		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 4,730		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,730		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		1,100		1,000		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		681,058		619,147		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		682,158		620,147		LOSS DUE TO OPPOSING NATURAL ELEMENTS				23	15
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,466.67		1,333.33		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,894		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		30		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				23	15
						PCT. OF NON-EFFECTIVE				97%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 58 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 29	
DREDGE Dredge Missouri H		DATE 12/02/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather (70%) Pumping water due to strong NNW wind and rough seas. (23:15 hours).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 59 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 30	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/03/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 215+85 to 212+70			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 23,100		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 705,258		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.20	TIME	10:00	MAX	1.30	TIME	22:00	GAGE LOCATION Staff Gage (Beacon #52)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 32 °F / 54 °F		VISIBILITY 5 MI		WIND N to W @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				11	30
TOTAL ADVANCE THIS PERIOD		FT		315		PCT OF EFFECTIVE TIME 48%					
TOTAL ADVANCE PREVIOUSLY		FT		11,285		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		11,600		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	50
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 2,980		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,980		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		23,100		21,000		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		682,158		620,147		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		705,258		641,147		LOSS DUE TO OPPOSING NATURAL ELEMENTS				7	40
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,008.70		1,826.09		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,888		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		28		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	30
						TOTAL NON-EFFECTIVE TIME				12	30
						PCT. OF NON-EFFECTIVE 52%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 60 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 30	
DREDGE Dredge Missouri H						DATE 12/03/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather (70%) Pumping water due to strong NNW wind and rough seas. (7:40 hours).
 MISC: (70%) 0:30 Move the Spill Barge to new subline location

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 61 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 31		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/04/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 212+70 to 208+30			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 32,267		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 737,525			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0.40	TIME	11:00	MAX	1.20	TIME	00:00	GAGE LOCATION Staff Gage (Beacon #52)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 52 °F / 62 °F		VISIBILITY 10 MI		WIND 10 WNW MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				19	15	
TOTAL ADVANCE THIS PERIOD		FT		440		PCT OF EFFECTIVE TIME 80%						
TOTAL ADVANCE PREVIOUSLY		FT		11,600		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		12,040		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40	
FLOATING PIPE 2,980		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,980		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		32,267		29,333		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		705,258		641,147		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		737,525		670,480		LOSS DUE TO OPPOSING NATURAL ELEMENTS				2	35	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,676.21		1,523.79		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	4,620		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
11/03/2019	11/04/2019				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						0	30
					MISCELLANEOUS (EXPLAIN IN REMARKS)						1	0
					TOTAL NON-EFFECTIVE TIME						4	45
					PCT. OF NON-EFFECTIVE 20%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 62 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 31	
DREDGE		Dredge Missouri H				DATE 12/04/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather (70%) Pumping water due to strong WNW wind and rough seas. (2:35 hours).
 MISC: (70%) 1:00 Put tanks under pontoon line.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 63 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 32	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/05/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 208+30 to 202+20			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 44,733		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 782,258		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.90	TIME	09:00	MAX	1.50	TIME	22:00	GAGE LOCATION Staff Gage (Beacon #52)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 60 °F / 64 °F		VISIBILITY 10 MI		WIND 5 variable MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				20	20
TOTAL ADVANCE THIS PERIOD		FT		610		PCT OF EFFECTIVE TIME 85%					
TOTAL ADVANCE PREVIOUSLY		FT		12,040		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		12,650		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	15
FLOATING PIPE 2,980		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,980		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		44,733		40,667		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		737,525		670,480		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		782,258		711,147		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,199.98		2,000.02		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		4,844		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	35
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	50
						PCT. OF NON-EFFECTIVE 3%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	10

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 64 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 32	
DREDGE Dredge Missouri H		DATE 12/05/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	2	50	
				TOTAL LOST TIME	2	50	
				PERCENTAGE OF TOTAL TIME	12%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS MISC: (0%) 2:50 change stbd. cable.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 65 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 33	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/06/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 202+20 to 196+10			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 44,733		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 826,991		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.90	TIME	10:00	MAX	1.50	TIME	00:00	GAGE LOCATION Staff Gage (Beacon #52)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 57 °F / 67 °F		VISIBILITY 10 MI		WIND 10 south MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				22	5
TOTAL ADVANCE THIS PERIOD		FT		610		PCT OF EFFECTIVE TIME 92%					
TOTAL ADVANCE PREVIOUSLY		FT		12,650		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		13,260		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35
FLOATING PIPE 2,980		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	20
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,980		CLEARING CUTTER AND SUCTION HEAD				0	15
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		44,733		40,667		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		782,258		711,147		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		826,991		751,814		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,025.65		1,841.52		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		5,062		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	30
						TOTAL NON-EFFECTIVE TIME				1	40
						PCT. OF NON-EFFECTIVE 7%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	45

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 66 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 33	
DREDGE Dredge Missouri H		DATE 12/06/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	15	
				TOTAL LOST TIME	0	15	
				PERCENTAGE OF TOTAL TIME	1%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S)							
GENERAL COMMENTS							
MISC: (0%) 0:15 work on port side breaks.							
MISC: (70%) 0:30 moved spill barge.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 67 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 34	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/07/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 196+10 to 191+30			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 35,200		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 862,191		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.90	TIME	03:00	MAX	1.80	TIME	19:00	GAGE LOCATION Staff Gage (Beacon #52)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 58 °F / 69 °F		VISIBILITY 10 MI		WIND 10 North MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				20	30
TOTAL ADVANCE THIS PERIOD		FT		480		PCT OF EFFECTIVE TIME 85%					
TOTAL ADVANCE PREVIOUSLY		FT		13,260		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		13,740		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	50
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 3,800		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	20
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,800		CLEARING CUTTER AND SUCTION HEAD				0	20
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		35,200		32,000		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		826,991		751,814		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		862,191		783,814		LOSS DUE TO OPPOSING NATURAL ELEMENTS				1	40
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,717.07		1,560.98		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	4,954		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	54		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS				0	0
11/03/2019	11/04/2019					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	30
						PCT. OF NON-EFFECTIVE 15%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 68 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 34	
DREDGE Dredge Missouri H						DATE 12/07/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather: (70%) 1:40 this day.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 69 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 35	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/08/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 191+30 to 185+30			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 44,000		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 906,191		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	1.40	TIME	11:00	MAX	2.20	TIME	19:00	GAGE LOCATION Staff Gage (Beacon #52)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 57 °F / 69 °F		VISIBILITY 10 MI		WIND 10 ENE-SE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				20	15
TOTAL ADVANCE THIS PERIOD		FT		600		PCT OF EFFECTIVE TIME 84%					
TOTAL ADVANCE PREVIOUSLY		FT		13,740		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		14,340		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	25
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35
FLOATING PIPE 4,200		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,200		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		44,000		40,000		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		862,191		783,814		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		906,191		823,814		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,172.84		1,975.31		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,710		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	5
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	5
						PCT. OF NON-EFFECTIVE 13%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	20

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 70 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 35	
DREDGE Dredge Missouri H		DATE 12/08/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS		0	0
DIESEL	ASHLEY	250	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	40
				TOTAL LOST TIME		0	40
				PERCENTAGE OF TOTAL TIME	3%		
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S)							
GENERAL COMMENTS							
MISC: (0%) 0:40 replace pontoon gasket.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 71 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 36		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/09/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 185+30 to 180+35			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 37,033		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 943,224			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0.90	TIME	06:00	MAX	1.20	TIME	01:00	GAGE LOCATION Staff Gage (Beacon #52)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 59 °F / 67 °F		VISIBILITY 10 MI		WIND 10 variable MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				18	20	
TOTAL ADVANCE THIS PERIOD		FT		505		PCT OF EFFECTIVE TIME 76%						
TOTAL ADVANCE PREVIOUSLY		FT		14,340		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		14,845		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20	
FLOATING PIPE 3,480		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,480		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		37,033		33,667		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		906,191		823,814		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		943,224		857,481		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,019.98		1,836.38		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	3,136		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	54		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
11/03/2019	11/04/2019				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						0	35
					MISCELLANEOUS (EXPLAIN IN REMARKS)						3	35
					TOTAL NON-EFFECTIVE TIME						4	30
					PCT. OF NON-EFFECTIVE 19%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						22	50

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 72 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 36	
DREDGE Dredge Missouri H						DATE 12/09/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	10	
				TOTAL LOST TIME	1	10	
				PERCENTAGE OF TOTAL TIME	5%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) 1:10 replace pontoon gasket.
MISC: (70%) 3:35 moved spill barge from DA#5 to DA#3.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 73 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 37	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/10/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 180+25 to 177+00			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 23,833		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 967,057		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 1	TIME 11:00	MAX 1.10	TIME 12:00	GAGE LOCATION Staff Gage (Beacon # 56)					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 46 °F / 62 °F		VISIBILITY 3 MI		WIND SW to N @ 10 to 25 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			12	25	
TOTAL ADVANCE THIS PERIOD		FT		325		PCT OF EFFECTIVE TIME 52%					
TOTAL ADVANCE PREVIOUSLY		FT		14,845		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		15,170		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	10	
FLOATING PIPE 3,840		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,840		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		23,833		21,667		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		943,224		857,481		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		967,057		879,148		LOSS DUE TO OPPOSING NATURAL ELEMENTS			10	50	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,919.44		1,744.99		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	3,320		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS			0	0	
11/03/2019	11/04/2019					FIRE DRILL			0	0	
					MOVING OUT OF WAY OF TRAFFIC			0	35		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0		
					TOTAL NON-EFFECTIVE TIME			11	35		
					PCT. OF NON-EFFECTIVE 48%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 74 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 37	
DREDGE Dredge Missouri H						DATE 12/10/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (70%) Stated pumping water at 13:140 till 24:00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 75 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 38				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/11/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		5000	0	4000	0	0	29	0	4	33		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 967,057			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 42 °F / 52 °F		VISIBILITY MI		WIND MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		15,170		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		15,170		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		967,057		879,148		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		967,057		879,148		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		2,784		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
11/03/2019		11/04/2019				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				24	0	
						PCT. OF NON-EFFECTIVE				100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 76 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 38	
DREDGE Dredge Missouri H						DATE 12/11/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (70%) pumping water 24:00.)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 77 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 39	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/12/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 967,057		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 42 °F / 54 °F		VISIBILITY 3 MI		WIND NE @ 25 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		15,170		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		15,170		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		967,057		879,148		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		967,057		879,148		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 78 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 39	
DREDGE Dredge Missouri H						DATE 12/12/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (70%) pumping water 24:00.)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 79 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 40	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/13/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 177+00 to 173+95			DISPOSAL AREA USED # 3		QTY DEPOSITED GROSS (CY) 28,967		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 996,024		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0.60	TIME 11:01	MAX 3	TIME 23:00	GAGE LOCATION Staff Gage					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 50 °F / 56 °F		VISIBILITY 2 MI		WIND NE @15 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			14	20	
TOTAL ADVANCE THIS PERIOD		FT		395		PCT OF EFFECTIVE TIME 60%					
TOTAL ADVANCE PREVIOUSLY		FT		15,170		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		15,565		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	25	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	20	
FLOATING PIPE 3,760		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,760		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		28,967		26,333		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		967,057		879,148		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		996,024		905,481		LOSS DUE TO OPPOSING NATURAL ELEMENTS			7	30	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,020.95		1,837.19		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	2,884		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOMB DATE				SUNDAYS AND HOLIDAYS			0	0	
11/03/2019	11/04/2019					FIRE DRILL			0	0	
					MOVING OUT OF WAY OF TRAFFIC			0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	10		
					TOTAL NON-EFFECTIVE TIME			8	25		
					PCT. OF NON-EFFECTIVE 35%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			22	45		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 80 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 40	
DREDGE Dredge Missouri H		DATE 12/13/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	15	
				TOTAL LOST TIME	1	15	
				PERCENTAGE OF TOTAL TIME	5%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS Weather Delay (70%) pumping water 7:30.) MISC: (70%) recalibrate density meter 0:10) MISC: (0%) weld on pontoon line and replace pontoon gasket.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 81 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 41		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/14/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 173+95 to 166+50			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 48,033		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,044,057			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0.20	TIME	11:00	MAX	3	TIME	01:00	GAGE LOCATION Staff Gage		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 51 °F / 57 °F		VISIBILITY 3 MI		WIND SW @ 5 to 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				23	20	
TOTAL ADVANCE THIS PERIOD		FT		655		PCT OF EFFECTIVE TIME				97%		
TOTAL ADVANCE PREVIOUSLY		FT		15,565		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		16,220		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40	
FLOATING PIPE 3,760		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,760		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		48,033		43,667		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		996,024		905,481		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,044,057		949,148		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,058.56		1,871.44		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		5,058		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
11/03/2019		11/04/2019				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						0	40
					PCT. OF NON-EFFECTIVE						3%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 82 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 41	
DREDGE Dredge Missouri H						DATE 12/14/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Production increased due to excellent operating time.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 83 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 42	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/15/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 166+50 to 162+65			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 28,233		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,072,290		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0	TIME	09:00	MAX	2.60	TIME	23:00	GAGE LOCATION Staff Gage (Beacon #56)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 51 °F / 73 °F		VISIBILITY 3 MI		WIND SE @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				14	40
TOTAL ADVANCE THIS PERIOD		FT		385		PCT OF EFFECTIVE TIME 61%					
TOTAL ADVANCE PREVIOUSLY		FT		16,220		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		16,605		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	10
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 3,760		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				1	30
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,760		CLEARING CUTTER AND SUCTION HEAD				0	20
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		28,233		25,667		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,044,057		949,148		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,072,290		974,815		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,924.98		1,750.02		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,790		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	35
						TOTAL NON-EFFECTIVE TIME				7	5
						PCT. OF NON-EFFECTIVE 30%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	45

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 84 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 42	
DREDGE Dredge Missouri H						DATE 12/15/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	2	15	
				TOTAL LOST TIME	2	15	
				PERCENTAGE OF TOTAL TIME	9%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (70%) move the spill barge & remove tank from under pontoon line.
MISC: (0%) replace bad pontoon

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 85 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 43		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/16/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 162+65 to 159+00			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 26,767		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,099,057			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0.10	TIME	10:00	MAX	1.60	TIME	00:00	GAGE LOCATION Staff Gage (Beacon #56)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 64 °F / 75 °F		VISIBILITY 2 MI		WIND SE to NW @ 10 to 25 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				13	45	
TOTAL ADVANCE THIS PERIOD		FT		365		PCT OF EFFECTIVE TIME				57%		
TOTAL ADVANCE PREVIOUSLY		FT		16,605		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		16,970		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30	
FLOATING PIPE 3,760		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,760		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		26,767		24,333		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,072,290		974,815		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,099,057		999,148		LOSS DUE TO OPPOSING NATURAL ELEMENTS				8	30	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,946.69		1,769.67		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	3,936		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
11/03/2019	11/04/2019				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						1	15
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						10	15
					PCT. OF NON-EFFECTIVE						43%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 86 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 43	
DREDGE Dredge Missouri H						DATE 12/16/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (70%) started pumping water at 15:30.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 87 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 44		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/17/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pump water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,099,057			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0					
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION						
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM						
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 39 °F / 59 °F		VISIBILITY 5 MI		WIND NW @ 20 to 25 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%						
TOTAL ADVANCE PREVIOUSLY		FT		16,970		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		16,970		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 3,760		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,760		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,099,057		999,148		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,099,057		999,148		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		1,126		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
11/03/2019		11/04/2019				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						24	0
					PCT. OF NON-EFFECTIVE						100%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 88 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 44	
DREDGE Dredge Missouri H						DATE 12/17/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (70%) pumping water (24 hours)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 89 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 45	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/18/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 27	SHORE 0	OTHER 4	TOTAL 31	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 159+00 to 156+15			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 22,642		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,121,699		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.10	TIME	13:00	MAX	0.70	TIME	00:00	GAGE LOCATION Staff Gage (Beacon #55)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 31 °F / 53 °F		VISIBILITY 4 MI		WIND N @ 20 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				9	20
TOTAL ADVANCE THIS PERIOD		FT		285		PCT OF EFFECTIVE TIME				39%	
TOTAL ADVANCE PREVIOUSLY		FT		16,970		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		17,255		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	50
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 3,760		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,760		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		22,642		20,583		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,099,057		999,148		CHANGING LOCATION OF PLANT ON JOB				12	40
TOTAL AMOUNT DREDGED TO DATE		1,121,699		1,019,731		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,425.93		2,205.32		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,632		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	40
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	10
						TOTAL NON-EFFECTIVE TIME				14	40
						PCT. OF NON-EFFECTIVE				61%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 90 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 45	
DREDGE Dredge Missouri H		DATE 12/18/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS		0	0
DIESEL	ASHLEY	250	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S)							
GENERAL COMMENTS							
Weather delay: (70%) pumping water (12:40 hours)							
MISC: (70%) Held Monthly Safety Drills (0:10)							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 91 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 46			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/19/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
5000		0	4000	0	0	30	0	4	34		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 156+15 to 151+15			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 39,722		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,161,421		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.10	TIME	06:00	MAX	0.70	TIME	01:00	GAGE LOCATION Staff Gage ((Beacon #56)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 30 °F / 57 °F		VISIBILITY 4 MI		WIND NE @ 5 to 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		300			PUMPING OR DREDGING				19	10
TOTAL ADVANCE THIS PERIOD	FT		500			PCT OF EFFECTIVE TIME 80%					
TOTAL ADVANCE PREVIOUSLY	FT		17,255			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		17,755			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				2	30
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	35
FLOATING PIPE	2,760	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	15
TOTAL LENGTH OF DISCHARGE PIPE	FT		5,760			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	39,722		36,111			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	1,121,699		1,019,731			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	1,161,421		1,055,842			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,072.45		1,884.05			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				1	30
FUEL	BBL	4,730		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				4	50
LUBRICANTS	GAL	54		0		PCT. OF NON-EFFECTIVE				20%	
MOB DATE 11/03/2019		DREDGE START 11/04/2019		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 92 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 46	
DREDGE		Dredge Missouri H				DATE 12/19/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Production decreased to 26.1' per hour due to increase of material in the cut.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 93 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 47	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/20/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 151+15 to 146+00			DISPOSAL AREA USED 3		QTY DEPOSITED GROSS (CY) 40,914		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,202,335		
CHARACTER OF MATERIAL (%)		GRAVEL 25 %	SAND 15 %	CLAY 0 %	MUD 0 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.40	TIME	02:00	MAX	1.40	TIME	19:00	GAGE LOCATION Staff Gage (Beacon # 56)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 48 °F / 55 °F		VISIBILITY 4 MI		WIND NE # 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			19	0	
TOTAL ADVANCE THIS PERIOD		FT		515		PCT OF EFFECTIVE TIME 79%					
TOTAL ADVANCE PREVIOUSLY		FT		17,755		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,270		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	25	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	40	
FLOATING PIPE 2,760		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			2	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,760		CLEARING CUTTER AND SUCTION HEAD			0	50	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		40,914		37,194		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		1,161,421		1,055,842		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		1,202,335		1,093,036		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,153.37		1,957.58		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	3,838		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
11/03/2019	11/04/2019				FIRE DRILL			0	0		
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			3	55	
						PCT. OF NON-EFFECTIVE 16%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			22	55	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 94 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 47	
DREDGE Dredge Missouri H						DATE 12/20/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	1	5	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	1	5	
				PERCENTAGE OF TOTAL TIME	5%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Production increased to 27.1' per hour.
 MISC: (0%) Replace leaking pontoon gasket.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 95 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 48	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/21/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 4	TOTAL 34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 146+00 to 144+20			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 14,300		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,216,635		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 0.40	TIME 19:00	MAX 1.20	TIME 01:00	GAGE LOCATION Staff Gage (Beacon #56)					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 48 °F / 53 °F		VISIBILITY 2 MI		WIND N @ 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			6	15	
TOTAL ADVANCE THIS PERIOD		FT		180		PCT OF EFFECTIVE TIME 26%					
TOTAL ADVANCE PREVIOUSLY		FT		18,270		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,450		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	10	
FLOATING PIPE 2,760		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			1	55	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,760		CLEARING CUTTER AND SUCTION HEAD			0	40	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		14,300		13,000		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		1,202,335		1,093,036		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		1,216,635		1,106,036		LOSS DUE TO OPPOSING NATURAL ELEMENTS			6	10	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,288.00		2,080.00		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		2,440		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
11/03/2019		11/04/2019				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			8	50	
						TOTAL NON-EFFECTIVE TIME			17	45	
						PCT. OF NON-EFFECTIVE 74%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 96 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 48	
DREDGE Dredge Missouri H						DATE 12/21/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Production increased to 28.8' per hour.
MISC: (40%) Stand By in safe harbor (8:50).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 97 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 49	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/22/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 33	SHORE 0	OTHER 0	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,216,635		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 47 °F / 58 °F		VISIBILITY MI		WIND N @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		18,450		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,450		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,216,635		1,106,036		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,216,635		1,106,036		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		6,628		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 98 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 49	
DREDGE Dredge Missouri H		DATE 12/22/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS MISC: (40%) Stand By in safe harbor (24:00).							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 99 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 50	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/23/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,216,635		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 50 °F / 58 °F		VISIBILITY 3 MI		WIND N to NW @ 10 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		18,450		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,450		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,216,635		1,106,036		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,216,635		1,106,036		LOSS DUE TO OPPOSING NATURAL ELEMENTS				15	10
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,574		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				8	50
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 100 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 50	
DREDGE Dredge Missouri H						DATE 12/23/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (40%) Stand By in safe harbor (8:50).
 Weather delay (70%) Going back to job site 144+20 & prepping to start dredging.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 101 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 51	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/24/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION station 144+20 to 141+80			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 19,067		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,235,702		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 2.30	TIME 21:00	MAX 0.60	TIME 12:00	GAGE LOCATION staff gage becon #56					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 57 °F / 62 °F		VISIBILITY 5 MI		WIND 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			9	30	
TOTAL ADVANCE THIS PERIOD		FT		240		PCT OF EFFECTIVE TIME 40%					
TOTAL ADVANCE PREVIOUSLY		FT		18,450		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,690		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			1	40	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	25	
FLOATING PIPE 2,760		SHORE PIPE 0		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,760		CLEARING CUTTER AND SUCTION HEAD			0	10	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		19,067		17,333		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		1,216,635		1,106,036		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		1,235,702		1,123,369		LOSS DUE TO OPPOSING NATURAL ELEMENTS			7	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,007.05		1,824.53		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	1,558		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
11/03/2019	11/04/2019				FIRE DRILL			0	0		
					MOVING OUT OF WAY OF TRAFFIC			0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0		
					TOTAL NON-EFFECTIVE TIME			9	15		
					PCT. OF NON-EFFECTIVE			39%			
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			18	45		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 102 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 51	
DREDGE Dredge Missouri H		DATE 12/24/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	5	15	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	5	15	
				PERCENTAGE OF TOTAL TIME	22%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) broken subline pipe remove (5:15).
Weather delay (70%) pumping water (7:00)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 103 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 52	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/25/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION STA. 141+80 TO 135+00			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 49,111		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,284,813		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 1.60	TIME 00:00	MAX 0.70	TIME 10:00	GAGE LOCATION staff gage becon #56					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 57 °F / 62 °F		VISIBILITY 5 MI		WIND 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				22	50
TOTAL ADVANCE THIS PERIOD		FT		680		PCT OF EFFECTIVE TIME 95%					
TOTAL ADVANCE PREVIOUSLY		FT		18,690		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		19,370		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 1,840		SHORE PIPE 0		SUBMERGED PIPE 3,500		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,340		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		49,111		54,022		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,235,702		1,123,369		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,284,813		1,177,391		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,150.85		2,365.93		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,402		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE 11/03/2019		DREDGE START 11/04/2019		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	30
						PCT. OF NON-EFFECTIVE 2%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	20

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 104 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 52	
DREDGE Dredge Missouri H		DATE 12/25/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS		0	40
DIESEL	ASHLEY	250	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	40
				PERCENTAGE OF TOTAL TIME	3%		
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S) GENERAL COMMENTS 0% Due to tighten flange bolts 0:40							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 105 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 53	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/26/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION STA. 135+00 TO 128+20			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 49,111		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,333,924		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.40	TIME	04:00	MAX	2	TIME	20:00	GAGE LOCATION staff gauge becon #56	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 59 °F / 64 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				21	55
TOTAL ADVANCE THIS PERIOD		FT		680		PCT OF EFFECTIVE TIME 91%					
TOTAL ADVANCE PREVIOUSLY		FT		19,370		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		20,050		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	5
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 1,840		SHORE PIPE 0		SUBMERGED PIPE 3,500		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,340		CLEARING CUTTER AND SUCTION HEAD				0	35
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		49,111		54,022		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,284,813		1,177,391		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,333,924		1,231,413		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,240.81		2,464.88		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,139		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	45
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	5
						PCT. OF NON-EFFECTIVE 9%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 106 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 53	
DREDGE Dredge Missouri H		DATE 12/26/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

70% due to shift anchors,pull pontoon line up,clean cutter and ib ship.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 107 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 54	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/27/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION STA. 128+20 TO 122+60			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 40,444		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,374,368		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.90	TIME	07:00	MAX	2.20	TIME	00:00	GAGE LOCATION staff gauge becon #56	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 59 °F / 65 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				21	0
TOTAL ADVANCE THIS PERIOD		FT		560		PCT OF EFFECTIVE TIME 88%					
TOTAL ADVANCE PREVIOUSLY		FT		20,050		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		20,610		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	15
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 1,760		SHORE PIPE 0		SUBMERGED PIPE 4,260		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,020		CLEARING CUTTER AND SUCTION HEAD				0	15
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		40,444		44,489		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,333,924		1,231,413		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,374,368		1,275,902		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,925.90		2,118.52		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		5,558		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	0
						PCT. OF NON-EFFECTIVE 12%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 108 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 54	
DREDGE Dredge Missouri H						DATE 12/27/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

70% due to shift anchors,move pontoon line around beacon,clean cutter and swap subline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 109 of 141			
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 55			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/28/2019					
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7					
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS							
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION STA. 122+60 TO 116+05			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 47,306		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,421,674				
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40						
RIVER/TIDE STAGE		MIN	0.90	TIME	07:00	MAX	2.50	TIME	00:00	GAGE LOCATION staff gauge becon #57			
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 57 °F / 66 °F		VISIBILITY 5 MI		WIND 15 MPH				
WORK PERFORMED					DISTRIBUTION OF WORK								
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				20	0		
TOTAL ADVANCE THIS PERIOD		FT		655		PCT OF EFFECTIVE TIME 83%							
TOTAL ADVANCE PREVIOUSLY		FT		20,610		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		21,265		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35		
FLOATING PIPE 1,760		SHORE PIPE 0		SUBMERGED PIPE 5,420		CLEARING PUMP AND PUMP LINES				0	0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,180		CLEARING CUTTER AND SUCTION HEAD				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE		47,306		52,036		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED		1,374,368		1,275,902		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE		1,421,674		1,327,938		LOSS DUE TO OPPOSING NATURAL ELEMENTS				3	25		
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,365.30		2,601.80		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT						0	0	
					CONSUMED						CREDITED		
ITEM		UNIT		QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW			0	0	
FUEL		BBL		3,932		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
ELECTRICITY		KW		0		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
LUBRICANTS		GAL		54		0		SUNDAYS AND HOLIDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		11/03/2019		11/04/2019		FIRE DRILL		0	0
					MOVING OUT OF WAY OF TRAFFIC						0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0	
					TOTAL NON-EFFECTIVE TIME						4	0	
					PCT. OF NON-EFFECTIVE						17%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 110 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 55	
DREDGE Dredge Missouri H						DATE 12/28/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

70% due to shift anchors, and pumping water due to rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 111 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 57	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/29/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION STA. 116+05 TO 111+60			DISPOSAL AREA USED DA#3		QTY DEPOSITED GROSS (CY) 32,139		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,453,813		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.50	TIME	13:00	MAX	2.50	TIME	21:00	GAGE LOCATION staff gauge becon #57	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 49 °F / 67 °F		VISIBILITY MI		WIND 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				20	25
TOTAL ADVANCE THIS PERIOD		FT		445		PCT OF EFFECTIVE TIME 85%					
TOTAL ADVANCE PREVIOUSLY		FT		21,265		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		21,710		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	35
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35
FLOATING PIPE 1,760		SHORE PIPE 0		SUBMERGED PIPE 6,420		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,180		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		32,139		35,353		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,421,674		1,327,938		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,453,813		1,363,291		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,574.16		1,731.58		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		4,326		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	50
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	0
						PCT. OF NON-EFFECTIVE 8%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 112 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 57	
DREDGE Dredge Missouri H		DATE 12/29/2019					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	1	35	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	1	35	
				PERCENTAGE OF TOTAL TIME	7%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

70% due to shift anchors, add 1000 ft of float line, ob tow, ob ship
0% fix gaskets..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 113 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 56	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/30/2019			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION STA. 111+60 to 106+70			DISPOSAL AREA USED DA#3		QTY DEPOSITED GROSS (CY) 35,389		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,489,202		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0	TIME	09:00	MAX	2.30	TIME	00:00	GAGE LOCATION staff gauge becon #57	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 49 °F / 56 °F		VISIBILITY 5 MI		WIND 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				21	30
TOTAL ADVANCE THIS PERIOD		FT		490		PCT OF EFFECTIVE TIME 90%					
TOTAL ADVANCE PREVIOUSLY		FT		21,710		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		22,200		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 1,760		SHORE PIPE 0		SUBMERGED PIPE 6,420		CLEARING PUMP AND PUMP LINES				0	45
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,180		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		35,389		38,928		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,453,813		1,363,291		CHANGING LOCATION OF PLANT ON JOB				0	10
TOTAL AMOUNT DREDGED TO DATE		1,489,202		1,402,219		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,646.00		1,810.60		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	4,086		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	54		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
11/03/2019	11/04/2019				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	55
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	30
						PCT. OF NON-EFFECTIVE 10%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 114 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 56	
DREDGE Dredge Missouri H						DATE 12/30/2019	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

70% due to shift anchors, clean pump and cutter, passing traffic and move spill barge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 115 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 58		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/31/2019				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 106+70 to 100+85			DISPOSAL AREA USED DA#3		QTY DEPOSITED GROSS (CY) 46,475		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,535,677			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0.30	TIME	08:00	MAX	1.40	TIME	00:00	GAGE LOCATION staff gauge becon #57		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 45 °F / 55 °F		VISIBILITY 5 MI		WIND 5 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				19	5	
TOTAL ADVANCE THIS PERIOD		FT		585		PCT OF EFFECTIVE TIME 80%						
TOTAL ADVANCE PREVIOUSLY		FT		22,200		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		22,785		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				4	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10	
FLOATING PIPE 3,920		SHORE PIPE 0		SUBMERGED PIPE 4,500		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,420		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		46,475		42,250		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,489,202		1,402,219		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,535,677		1,444,469		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,435.37		2,213.97		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		4,408		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
11/03/2019		11/04/2019				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	45
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						4	55
					PCT. OF NON-EFFECTIVE 20%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 116 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 58
DREDGE Dredge Missouri H						DATE 12/31/2019
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0
DIESEL	ASHLEY	250	24:00	CESSATION	0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

70% due to shift anchors, add 2000 ft of subline, and pass traffic.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 117 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 59	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/01/2020			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 4	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 100+95 to 95+695			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 41,311		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,576,988		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 0.10	TIME 09:00	MAX 2.10	TIME 00:00	GAGE LOCATION Staff Gage (Beacon #56)					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 53 °F / 56 °F		VISIBILITY 4 MI		WIND Variable to SE @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			21	30	
TOTAL ADVANCE THIS PERIOD		FT		520		PCT OF EFFECTIVE TIME 90%					
TOTAL ADVANCE PREVIOUSLY		FT		22,785		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		23,305		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			2	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	30	
FLOATING PIPE 4,600		SHORE PIPE 0		SUBMERGED PIPE 4,500		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,100		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		41,311		37,556		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		1,535,677		1,444,469		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		1,576,988		1,482,025		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,921.44		1,746.79		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	3,522		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS			0	0	
11/03/2019	11/04/2019					FIRE DRILL			0	0	
					MOVING OUT OF WAY OF TRAFFIC			0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0		
					TOTAL NON-EFFECTIVE TIME			2	30		
					PCT. OF NON-EFFECTIVE 10%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 118 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 59	
DREDGE Dredge Missouri H						DATE 01/01/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Increase of material in the cut is causing to decrease to 24.2' per dredging hour.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 119 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 60	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/02/2020			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 4	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 95+65 to 92+25			DISPOSAL AREA USED 3		QTY DEPOSITED GROSS (CY) 27,011		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,603,999		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 1.20	TIME 14:00	MAX 2.10	TIME 00:00	GAGE LOCATION Staff Gage (Beacon # 56)					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 60 °F / 67 °F		VISIBILITY 3 MI		WIND S @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			13	5	
TOTAL ADVANCE THIS PERIOD		FT		340		PCT OF EFFECTIVE TIME 55%					
TOTAL ADVANCE PREVIOUSLY		FT		23,305		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		23,645		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	25	
FLOATING PIPE 4,600		SHORE PIPE 0		SUBMERGED PIPE 4,500		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		9,100		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		27,011		24,556		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		1,576,988		1,482,025		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		1,603,999		1,506,581		LOSS DUE TO OPPOSING NATURAL ELEMENTS			9	55	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,064.54		1,876.89		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	3,528		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START	DEMOMB DATE				SUNDAYS AND HOLIDAYS			0	0	
11/03/2019	11/04/2019					FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	35	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			10	55	
						PCT. OF NON-EFFECTIVE 45%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 120 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 60	
DREDGE Dredge Missouri H						DATE 01/02/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Increase of material in the cut is causing to decrease to 26.0' per dredging hour.
 Weather delay (70%) Started pumping water due to rough seas at 14:05.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 121 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 61	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/03/2020			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
5000		0	4000	0	0	26	0	4	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 92+25 to 88+90			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,603,999		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	1.20	TIME	12:00	MAX	1.90	TIME	20:00	GAGE LOCATION Staff Gage (Beacon # 61)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 0 ° F / 0 ° F		VISIBILITY MI		WIND MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	0			PUMPING OR DREDGING				12	15	
TOTAL ADVANCE THIS PERIOD	FT	0			PCT OF EFFECTIVE TIME 51%						
TOTAL ADVANCE PREVIOUSLY	FT	23,645			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	23,645			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				3	40	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	25	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	0			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS				0	0			
AMOUNT DREDGE THIS DATE	0	0	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	1,603,999	1,506,581	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	1,603,999	1,506,581	LOSS DUE TO OPPOSING NATURAL ELEMENTS				7	40			
AMOUNT DREDGED PER PUMPING/CUTTING HR	0.00	0.00	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	MOVING OUT OF WAY OF TRAFFIC				0	0		
FUEL	BBL	0	0	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
ELECTRICITY	KW	0	0	TOTAL NON-EFFECTIVE TIME				11	45		
LUBRICANTS	GAL	0	0	PCT. OF NON-EFFECTIVE				49%			
MOB DATE 11/03/2019		DREDGE START 11/04/2019		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 122 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 61	
DREDGE Dredge Missouri H						DATE 01/03/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Increase production to 27.3' per dredging hour.
 Weather delay (70%) Stopped pumping water due to rough seas at 07:40.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 123 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 62	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/04/2020			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
5000		0	4000	0	0	26	0	4	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 88+90 to 83+75			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 40,914		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,644,913		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0	TIME	21:00	MAX	1.50	TIME	01:00	GAGE LOCATION Staff Gage @ Beacon # 61	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 45 °F / 55 °F		VISIBILITY 4 MI		WIND NW @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				20	55	
TOTAL ADVANCE THIS PERIOD	FT	515			PCT OF EFFECTIVE TIME				87%		
TOTAL ADVANCE PREVIOUSLY	FT	23,645			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	24,160			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	40	
FLOATING PIPE	4,600	SHORE PIPE	0	SUBMERGED PIPE	6,500	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	11,100			CLEARING CUTTER AND SUCTION HEAD				1	15	
CUBIC YARDS REMOVED	GROSS	CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE	40,914	37,194	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	1,603,999	1,506,581	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	1,644,913	1,543,775	LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0			
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,956.05	1,778.20	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED	CREDITED	MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0			
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	4,042	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	10	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START	DEMOB DATE	SUNDAYS AND HOLIDAYS				0	0			
11/03/2019	11/04/2019		FIRE DRILL				0	0			
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				1	55	
					PCT. OF NON-EFFECTIVE				8%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	50	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 124 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 62	
DREDGE Dredge Missouri H		DATE 01/04/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	10	
				TOTAL LOST TIME	1	10	
				PERCENTAGE OF TOTAL TIME	5%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Decrease production to 24.6' per dredging hour.

MISC: (0%) WORK ON PONTOON TANKS ON PONTOON LINE BEHIND THE SPILL BARGE..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 125 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 63	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/05/2020			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 83+75 to 79+55			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 33,367		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,678,280		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0	TIME	01:00	MAX	0.70	TIME	18:00	GAGE LOCATION Staff Gage Beacon #61	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 35 °F / 59 °F		VISIBILITY 4 MI		WIND Variable @ 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				19	0
TOTAL ADVANCE THIS PERIOD		FT		420		PCT OF EFFECTIVE TIME 79%					
TOTAL ADVANCE PREVIOUSLY		FT		24,160		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		24,580		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	10
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 5,720		SHORE PIPE 0		SUBMERGED PIPE 6,500		CLEARING PUMP AND PUMP LINES				0	40
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,220		CLEARING CUTTER AND SUCTION HEAD				0	25
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		33,367		30,333		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,644,913		1,543,775		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,678,280		1,574,108		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,756.16		1,596.47		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		4,520		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	40
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	35
						PCT. OF NON-EFFECTIVE 15%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	35

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 126 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 63	
DREDGE Dredge Missouri H						DATE 01/05/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	25	
				TOTAL LOST TIME	1	25	
				PERCENTAGE OF TOTAL TIME	6%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Decrease production to 22.1' per dredging hour.

MISC: (0%) WORK ON PONTOON TANKS BEHIND THE SPILL BARGE, work on degasser, and replace leaking pontoon gasket.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 127 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 64	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/06/2020			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 79+55 to 75+45			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 32,572		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,710,852		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.10	TIME	07:00	MAX	1.80	TIME	21:00	GAGE LOCATION Staff Gage (Beacon # 61)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 52 °F / 63 °F		VISIBILITY 4 MI		WIND S to W @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				16	30
TOTAL ADVANCE THIS PERIOD		FT		410		PCT OF EFFECTIVE TIME 69%					
TOTAL ADVANCE PREVIOUSLY		FT		24,580		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		24,990		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	55
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 5,720		SHORE PIPE 0		SUBMERGED PIPE 6,500		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,220		CLEARING CUTTER AND SUCTION HEAD				0	45
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		32,572		29,611		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,678,280		1,574,108		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,710,852		1,603,719		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,974.06		1,794.61		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,332		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				2	5
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	40
						TOTAL NON-EFFECTIVE TIME				4	45
						PCT. OF NON-EFFECTIVE 20%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	15

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 128 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 64	
DREDGE Dredge Missouri H						DATE 01/06/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	2	45	
				TOTAL LOST TIME	2	45	
				PERCENTAGE OF TOTAL TIME	11%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

production is at 24.8' per dredging hour.
 MISC: (0%) replace leaking pontoon gasket, work on pontoon tanks behind the spill barge, add packing to the main pump, and remove swing cable from ladder face plate..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 129 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 65		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/07/2020				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
5000		0	4000	0	0	26	0	4	30			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 75+45 to 70+90			DISPOSAL AREA USED 3		QTY DEPOSITED GROSS (CY) 36,147		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,746,999			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	-0.10	TIME	10:00	MAX	1.50	TIME	19:00	GAGE LOCATION	Staff Gage Beacon #61	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 42 °F / 59 °F		VISIBILITY 4 MI		WIND N @ 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING					18	30	
TOTAL ADVANCE THIS PERIOD	FT		455		PCT OF EFFECTIVE TIME					77%		
TOTAL ADVANCE PREVIOUSLY	FT		24,990		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		25,445		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES					1	55	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES					0	30	
FLOATING PIPE	4,560	SHORE PIPE	0	SUBMERGED PIPE	8,500	CLEARING PUMP AND PUMP LINES					0	55
TOTAL LENGTH OF DISCHARGE PIPE	FT		13,060		CLEARING CUTTER AND SUCTION HEAD					0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS					0	0	
AMOUNT DREDGE THIS DATE	36,147		32,861		TO AND FROM WHARF OR ANCHORAGE					0	0	
AMOUNT PREVIOUSLY REPORTED	1,710,852		1,603,719		CHANGING LOCATION OF PLANT ON JOB					0	0	
TOTAL AMOUNT DREDGED TO DATE	1,746,999		1,636,580		LOSS DUE TO OPPOSING NATURAL ELEMENTS					0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,953.89		1,776.27		SHORE LINE AND SHORE WORK					0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER					0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT					0	0		
FUEL	BBL	4,840	0	PREPARATION AND MAKING UP TOW					0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS					0	0		
LUBRICANTS	GAL	108	0	LAY TIME OFF SHIFT AND SATURDAYS					0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0	0	
11/03/2019	11/04/2019				FIRE DRILL					0	0	
					MOVING OUT OF WAY OF TRAFFIC					2	10	
					MISCELLANEOUS (EXPLAIN IN REMARKS)					0	0	
					TOTAL NON-EFFECTIVE TIME					5	30	
					PCT. OF NON-EFFECTIVE					23%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 130 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 65	
DREDGE Dredge Missouri H						DATE 01/07/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS production is at 24.6' per dredging hour.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 131 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 66	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/08/2020			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 70+90 to 65+45			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 43,297		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,790,296		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	-0.90	TIME	08:00	MAX	2	TIME	22:00	GAGE LOCATION Staff Gage Beacon #61	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 53 °F / 59 °F		VISIBILITY 3 MI		WIND NE TO SE @ 5 TO 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				19	20
TOTAL ADVANCE THIS PERIOD		FT		545		PCT OF EFFECTIVE TIME 81%					
TOTAL ADVANCE PREVIOUSLY		FT		25,445		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		25,990		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45
FLOATING PIPE 5,720		SHORE PIPE 0		SUBMERGED PIPE 8,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		13,720		CLEARING CUTTER AND SUCTION HEAD				0	30
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		43,297		39,361		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,746,999		1,636,580		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,790,296		1,675,941		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,239.50		2,035.91		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		4,840		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		108		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
11/03/2019		11/04/2019				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	35
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	50
						TOTAL NON-EFFECTIVE TIME				4	40
						PCT. OF NON-EFFECTIVE 19%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 132 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 66	
DREDGE Dredge Missouri H						DATE 01/08/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

production is at 28.2' per dredging hour.
MISC: (70%) move the spill barge

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 133 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 67		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/09/2020				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
5000		0	4000	0	0	26	0	4	30			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 65+45 to 59+75			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 45,283		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,835,579			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0	TIME	08:00	MAX	1.80	TIME	16:00		GAGE LOCATION	Staff Gage Beacon #61
		MIN	0	TIME	00:00	MAX	0	TIME	00:00		GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 42 °F / 69 °F		VISIBILITY 3 MI		WIND SE @ 15 to 30 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING					16	45	
TOTAL ADVANCE THIS PERIOD	FT		570		PCT OF EFFECTIVE TIME					70%		
TOTAL ADVANCE PREVIOUSLY	FT		25,990		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		26,560		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES					0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES					0	35	
FLOATING PIPE	5,720	SHORE PIPE	0	SUBMERGED PIPE	8,000	CLEARING PUMP AND PUMP LINES					0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		13,720		CLEARING CUTTER AND SUCTION HEAD					0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS					0	0	
AMOUNT DREDGE THIS DATE	45,283		41,167		TO AND FROM WHARF OR ANCHORAGE					0	0	
AMOUNT PREVIOUSLY REPORTED	1,790,296		1,675,941		CHANGING LOCATION OF PLANT ON JOB					0	0	
TOTAL AMOUNT DREDGED TO DATE	1,835,579		1,717,108		LOSS DUE TO OPPOSING NATURAL ELEMENTS					0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,703.46		2,457.73		SHORE LINE AND SHORE WORK					6	40	
OPERATING SUPPLIES					WAITING FOR BOOSTER					0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT					0	0		
FUEL	BBL	4,062	0	PREPARATION AND MAKING UP TOW					0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS					0	0		
LUBRICANTS	GAL	30	0	LAY TIME OFF SHIFT AND SATURDAYS					0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0	0	
11/03/2019	11/04/2019				FIRE DRILL					0	0	
					MOVING OUT OF WAY OF TRAFFIC					0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)					0	0	
					TOTAL NON-EFFECTIVE TIME					7	15	
					PCT. OF NON-EFFECTIVE					30%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 134 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 67	
DREDGE Dredge Missouri H						DATE 01/09/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

production is at 34.0' per dredging hour
 Started pumping water at 17:20 hours.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 135 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 68			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/10/2020			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
5000		0	4000	0	0	29	0	4	33		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 59+75 to 57+30			DISPOSAL AREA USED 3		QTY DEPOSITED GROSS (CY) 19,464		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,855,043		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	1	TIME	09:00	MAX	2.20	TIME	16:00	GAGE LOCATION Staff Gage Beacon #61	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 65 °F / 68 °F		VISIBILITY 3 MI		WIND SE @ 15 to 25 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		300			PUMPING OR DREDGING				7	45
TOTAL ADVANCE THIS PERIOD	FT		245			PCT OF EFFECTIVE TIME 32%					
TOTAL ADVANCE PREVIOUSLY	FT		26,560			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		26,805			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	10
FLOATING PIPE	6,720	SHORE PIPE	0	SUBMERGED PIPE	8,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		14,720			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	19,464		17,694			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	1,835,579		1,717,108			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	1,855,043		1,734,802			LOSS DUE TO OPPOSING NATURAL ELEMENTS				16	5
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,511.48		2,283.10			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
CREDITED						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL	BBL	3,397		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				16	15
LUBRICANTS	GAL	10		0		PCT. OF NON-EFFECTIVE				68%	
MOB DATE 11/03/2019		DREDGE START 11/04/2019		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 136 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 68	
DREDGE		Dredge Missouri H					DATE 01/10/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)				
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS		0	0	
DIESEL	ASHLEY	250	24:00	CESSATION		0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0	
				MISCELLANEOUS		0	0	
				TOTAL LOST TIME		0	0	
				PERCENTAGE OF TOTAL TIME	0%			
				TOTAL TIME IN PERIOD		24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

production is at 31.6' per dredging hour
 stopped pumping water @ 08:35
 Started pumping water at 16:30

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 137 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 69	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/11/2020			
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 57+30 to 54+10			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 25,422		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,880,465		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 25 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.90	TIME	09:00	MAX	2.70	TIME	00:00	GAGE LOCATION Staff Gage on Beacon #61	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 49 °F / 65 °F		VISIBILITY 2 MI		WIND S to SW @ 15 to 30 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				9	30
TOTAL ADVANCE THIS PERIOD		FT		320		PCT OF EFFECTIVE TIME 40%					
TOTAL ADVANCE PREVIOUSLY		FT		26,805		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		27,125		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 6,720		SHORE PIPE 0		SUBMERGED PIPE 8,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		14,720		CLEARING CUTTER AND SUCTION HEAD				0	25
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		25,422		23,111		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,855,043		1,734,802		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,880,465		1,757,913		LOSS DUE TO OPPOSING NATURAL ELEMENTS				13	45
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,676.00		2,432.74		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,725		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	50		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START	DEMOB DATE				SUNDAYS AND HOLIDAYS				0	0
11/03/2019	11/04/2019					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				14	30
						PCT. OF NON-EFFECTIVE 60%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 138 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 69	
DREDGE Dredge Missouri H		DATE 01/11/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0	
DIESEL	ASHLEY	250	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

production is at 33.7' per dredging hour
 stopped pumping water @ 07:10
 Started pumping water at 11:00 & STOPPED AT 17:35.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 139 of 141		
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 70		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/12/2020				
DREDGE		NAME AND TYPE Dredge Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 5000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 54+10 to 49+90			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 33,367		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,913,832			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 25%	SILT 60%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0.60	TIME	05:00	MAX	2.70	TIME	00:00	GAGE LOCATION Staff Gauge @ Beacon #61		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 49 °F / 62 °F		VISIBILITY 4 MI		WIND NNE to E @ 5 to 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				19	35	
TOTAL ADVANCE THIS PERIOD		FT		420		PCT OF EFFECTIVE TIME 82%						
TOTAL ADVANCE PREVIOUSLY		FT		27,125		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		27,545		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	40	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35	
FLOATING PIPE 6,800		SHORE PIPE 0		SUBMERGED PIPE 8,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		14,800		CLEARING CUTTER AND SUCTION HEAD				0	20	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		33,367		30,333		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,880,465		1,757,913		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,913,832		1,788,246		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,703.85		1,548.92		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		4,920		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
11/03/2019		11/04/2019				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	35
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						2	10
					PCT. OF NON-EFFECTIVE						9%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						21	45

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 140 of 141	
CONTRACT NO. W9127819D0034 W9127819F0408		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 70
DREDGE Dredge Missouri H						DATE 01/12/2020
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
DIESEL	ARTHUR	500	24:00	MAJOR REPAIRS	0	0
DIESEL	ASHLEY	250	24:00	CESSATION	0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0
				MISCELLANEOUS	2	15
				TOTAL LOST TIME	2	15
				PERCENTAGE OF TOTAL TIME	9%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Note: completed dredging Gulfport Ship Channel at 21:45.
MISC: (0%) wash out pipeline (2:15).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 141 of 141
CONTRACT NO. W9127819D0034 W9127819F0408	CONTRACT TITLE Maintenance Dredging of Gulfport Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 70

Empty content area for the report body.