

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				2	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		03/15/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	25	0	0	25	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		No Dredging (Prepping to Start)					0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					0			0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			65 °F / 75 °F		5 MI		SE @ 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		SHORE PIPE		SUBMERGED PIPE		CLEARING PUMP AND PUMP LINES				0	0
0		0		0		CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT DREDGE THIS DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		SHORE LINE AND SHORE WORK				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR BOOSTER				0	0
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0
ITEM	UNIT	QUANTITY	QUANTITY	PREPARATION AND MAKING UP TOW				0	0		
FUEL	BBL	1,058	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY	KW	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS	GAL	162	0	SUNDAYS AND HOLIDAYS				0	0		
MOB DATE	DREDGE START	DEMOB DATE	FIRE DRILL				0	0			
03/15/2021	03/15/2021		MOVING OUT OF WAY OF TRAFFIC				0	0			
			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
			TOTAL NON-EFFECTIVE TIME				0	0			
			PCT. OF NON-EFFECTIVE				0%				
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		1	
DREDGE		Missouri H				DATE	
						03/15/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge and Equipment was Mobilized on 03-13-2021
 Prepping to start Dredging on 03-14-&-03-15-2021

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 3 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				2	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		03/16/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	25	0	0	25	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		256+00 to 258+50 (Dredging outbound)			#10		14,035		14,035		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					42.70		48				
RIVER/TIDE STAGE		MIN	0.90	TIME	20:00	MAX	1.90	TIME	11:00	GAGE LOCATION	
										Range Light (Staff Gage)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
										MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			72 °F / 84 °F		5 MI		SE @ 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		260		PUMPING OR DREDGING				16	10
TOTAL ADVANCE THIS PERIOD		FT		250		PCT OF EFFECTIVE TIME				67%	
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		250		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35
FLOATING PIPE		1,520	SHORE PIPE		4,000	CLEARING PUMP AND PUMP LINES				0	0
			SUBMERGED PIPE		2,000	CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,520		WAITING FOR SCOWS				0	0
						TO AND FROM WHARF OR ANCHORAGE				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGE THIS DATE		14,035		12,759		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		SHORE LINE AND SHORE WORK				0	0
TOTAL AMOUNT DREDGED TO DATE		14,035		12,759		WAITING FOR BOOSTER				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		868.14		789.22		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ITEM		UNIT		QUANTITY		SUNDAYS AND HOLIDAYS				0	0
FUEL		BBL		4,386 <th colspan="4">FIRE DRILL</th> <td>0</td> <td>0</td>		FIRE DRILL				0	0
ELECTRICITY		KW		0 <th colspan="4">MOVING OUT OF WAY OF TRAFFIC</th> <td>5</td> <td>30</td>		MOVING OUT OF WAY OF TRAFFIC				5	30
LUBRICANTS		GAL		108 <th colspan="4">MISCELLANEOUS (EXPLAIN IN REMARKS)</th> <td>0</td> <td>0</td>		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
MOB DATE		03/15/2021		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				6	5
		03/15/2021		03/15/2021		PCT. OF NON-EFFECTIVE				25%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	15

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 4 of 119	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		2	
DREDGE		Missouri H				DATE 03/16/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	45	
				TOTAL LOST TIME	1	45	
				PERCENTAGE OF TOTAL TIME	7%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) (0:15) Prepping to start Dredging
MISC: (0%) (1:30) Repair stb. swing cable.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 5 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				3	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		03/17/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	25	0	0	25	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		258+00 to 258+50 (dredging out bound)			#10		2,807		16,842		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0%	100%	0%	0%	0%	0%	0%	0%	0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		42.70		AFTER DREDGING		48
RIVER/TIDE STAGE		MIN	1.10	TIME	00:00	MAX	1.80	TIME	08:00	GAGE LOCATION Staff Gage (Range Tower)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused Critical Delay			69 °F / 80 °F		4 MI		SE to NW @ 10 to 40 to 20 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		260		PUMPING OR DREDGING				8	45
TOTAL ADVANCE THIS PERIOD		FT		50		PCT OF EFFECTIVE TIME				36%	
TOTAL ADVANCE PREVIOUSLY		FT		250		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		300		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE 1,520		SHORE PIPE 4,000		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,520		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		2,807		2,552		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		14,035		12,759		CHANGING LOCATION OF PLANT ON JOB				0	15
TOTAL AMOUNT DREDGED TO DATE		16,842		15,311		LOSS DUE TO OPPOSING NATURAL ELEMENTS				14	10
AMOUNT DREDGED PER PUMPING/CUTTING HR		320.80		291.66		SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	30
						TRANSFERRING PLANT BETWEEN WORKS				0	0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ITEM		UNIT		QUANTITY		SUNDAYS AND HOLIDAYS				0	0
FUEL		BBL		2,408		FIRE DRILL				0	0
ELECTRICITY		KW		0		MOVING OUT OF WAY OF TRAFFIC				0	0
LUBRICANTS		GAL		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				15	15
03/15/2021		03/15/2021				PCT. OF NON-EFFECTIVE				64%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 6 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		3	
DREDGE		Missouri H				DATE	
						03/17/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (40%) (14:10) Stand by due to weather (cold front coming)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 4	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/18/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		25		0		0		25														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 16,842													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 49 °F / 58 °F		VISIBILITY 3 MI		WIND W to NW @ 20 to 35 to 20 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																		
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING					0		0																		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME					0%																				
TOTAL ADVANCE PREVIOUSLY		FT		300		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		300		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES					0		0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES					0		0																		
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0		0															
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD					0		0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS					0		0																		
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE					0		0																		
AMOUNT PREVIOUSLY REPORTED		16,842		15,311		CHANGING LOCATION OF PLANT ON JOB					0		0																		
TOTAL AMOUNT DREDGED TO DATE		16,842		15,311		LOSS DUE TO OPPOSING NATURAL ELEMENTS					24		0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK					0		0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER					0		0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT					0		0																		
FUEL		BBL		379		PREPARATION AND MAKING UP TOW					0		0																		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS					0		0																		
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS					0		0																		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0		0																		
03/15/2021		03/15/2021				FIRE DRILL					0		0																		
						MOVING OUT OF WAY OF TRAFFIC					0		0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																		
						TOTAL NON-EFFECTIVE TIME					24		0																		
						PCT. OF NON-EFFECTIVE					100%																				
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 8 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		4	
DREDGE		Missouri H				DATE	
						03/18/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Diesel	Arthur	500	24:00	CESSATION	0	0	
Diesel	Cpt. Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (40%) (24:00) Stand by due to weather (W to NW @ 20 to 35 MPH wind) & (4' to 5' seas).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 5	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/19/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		25		0		0		25														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 16,842													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 48 °F / 58 °F		VISIBILITY 3 MI		WIND NW to N @ 15 to 20 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																		
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING					0		0																		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME					0%																				
TOTAL ADVANCE PREVIOUSLY		FT		300		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		300		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES					0		0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES					0		0																		
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0		0															
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD					0		0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS					0		0																		
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE					0		0																		
AMOUNT PREVIOUSLY REPORTED		16,842		15,311		CHANGING LOCATION OF PLANT ON JOB					0		0																		
TOTAL AMOUNT DREDGED TO DATE		16,842		15,311		LOSS DUE TO OPPOSING NATURAL ELEMENTS					24		0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK					0		0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER					0		0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT					0		0																		
FUEL		BBL		512		PREPARATION AND MAKING UP TOW					0		0																		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS					0		0																		
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS					0		0																		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0		0																		
03/15/2021		03/15/2021				FIRE DRILL					0		0																		
						MOVING OUT OF WAY OF TRAFFIC					0		0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																		
						TOTAL NON-EFFECTIVE TIME					24		0																		
						PCT. OF NON-EFFECTIVE					100%																				
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 10 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		5	
DREDGE		Missouri H				DATE	
						03/19/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (40%) (24:00) Stand by due to weather (W to NW @ 20 to 35 MPH wind) & (4' to 5' seas).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 6	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/20/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		25		0		0		25														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 16,842													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND NNW to N @ 15 to 20 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																		
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING					0		0																		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME					0%																				
TOTAL ADVANCE PREVIOUSLY		FT		300		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		300		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES					0		0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES					0		0																		
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0		0															
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD					0		0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS					0		0																		
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE					0		0																		
AMOUNT PREVIOUSLY REPORTED		16,842		15,311		CHANGING LOCATION OF PLANT ON JOB					0		0																		
TOTAL AMOUNT DREDGED TO DATE		16,842		15,311		LOSS DUE TO OPPOSING NATURAL ELEMENTS					24		0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK					0		0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER					0		0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT					0		0																		
FUEL		BBL		262		PREPARATION AND MAKING UP TOW					0		0																		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS					0		0																		
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS					0		0																		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0		0																		
03/15/2021		03/15/2021				FIRE DRILL					0		0																		
						MOVING OUT OF WAY OF TRAFFIC					0		0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																		
						TOTAL NON-EFFECTIVE TIME					24		0																		
						PCT. OF NON-EFFECTIVE					100%																				
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 12 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		6	
DREDGE		Missouri H				DATE	
						03/20/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (40%) (24:00) Stand by due to weather (NNW to N @ 15 to 20 MPH wind) & (4' to 3' seas).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 7	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/21/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		24		0		0		24														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION 259+00 to 259+60 (out bound)					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 11,293			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 28,135													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 15					AFTER DREDGING 48																
RIVER/TIDE STAGE		MIN 0.30		TIME 00:00		MAX 1.80		TIME 15:00		GAGE LOCATION Range (Petit Bois Island)		MIN 0		TIME 00:00		GAGE DATUM MLLW															
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 60 °F / 68 °F		VISIBILITY 4 MI			WIND NE @ 10 to 15 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT			QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT		FT			420					PUMPING OR DREDGING					12		20														
TOTAL ADVANCE THIS PERIOD		FT			60					PCT OF EFFECTIVE TIME					51%																
TOTAL ADVANCE PREVIOUSLY		FT			300					BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT			360					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER			0					HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW		CY			0					HANDLING ANCHOR LINES					0		10														
FLOATING PIPE		1,520		SHORE PIPE		4,000		SUBMERGED PIPE			2,000		CLEARING PUMP AND PUMP LINES					0		0											
TOTAL LENGTH OF DISCHARGE PIPE					FT					7,520					CLEARING CUTTER AND SUCTION HEAD					0		0									
CUBIC YARDS REMOVED					GROSS					CREDITED					WAITING FOR SCOWS					0		0									
AMOUNT DREDGE THIS DATE					11,293					10,267					TO AND FROM WHARF OR ANCHORAGE					0		0									
AMOUNT PREVIOUSLY REPORTED					16,842					15,311					CHANGING LOCATION OF PLANT ON JOB					0		0									
TOTAL AMOUNT DREDGED TO DATE					28,135					25,578					LOSS DUE TO OPPOSING NATURAL ELEMENTS					7		0									
AMOUNT DREDGED PER PUMPING/CUTTING HR					915.65					832.46					SHORE LINE AND SHORE WORK					0		0									
OPERATING SUPPLIES										WAITING FOR BOOSTER					0		0														
COMMODITY					CONSUMED					CREDITED					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0									
ITEM		UNIT		QUANTITY			QUANTITY			WAITING FOR ATTENDANT PLANT					0		0														
FUEL		BBL		2,892			0			PREPARATION AND MAKING UP TOW					3		50														
ELECTRICITY		KW		0			0			TRANSFERRING PLANT BETWEEN WORKS					0		0														
LUBRICANTS		GAL		108			0			LAY TIME OFF SHIFT AND SATURDAYS					0		0														
MOB DATE					DREDGE START					DEMOB DATE					SUNDAYS AND HOLIDAYS					0		0									
03/15/2021					03/15/2021										FIRE DRILL					0		0									
										MOVING OUT OF WAY OF TRAFFIC					0		40														
										MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0														
										TOTAL NON-EFFECTIVE TIME					11		40														
										PCT. OF NON-EFFECTIVE					49%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 14 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		7	
DREDGE		Missouri H				DATE 03/21/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (40%) (07:00) Stand by due to weather (NNW to N @ 15 to 20 MPH wind) & (4' to 3' seas).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 15 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				8	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		03/22/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	24	0	0	24	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		259+60 to 256+90 (outbound)			# 10		16,940		45,075		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING			
					33			48			
RIVER/TIDE STAGE		MIN	-0.20	TIME	04:00	MAX	1.90	TIME	17:00	GAGE LOCATION	
										Range Tower (staff gage)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
										MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			65 °F / 70 °F		5 MI		NE @ 10 to 15 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		420		PUMPING OR DREDGING				21	30
TOTAL ADVANCE THIS PERIOD		FT		30		PCT OF EFFECTIVE TIME				90%	
TOTAL ADVANCE PREVIOUSLY		FT		360		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		390		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20
FLOATING PIPE		1,520	SHORE PIPE		4,000	CLEARING PUMP AND PUMP LINES				0	0
			SUBMERGED PIPE		2,000	CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,520		WAITING FOR SCOWS				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT DREDGE THIS DATE		16,940		15,400		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT PREVIOUSLY REPORTED		28,135		25,578		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
TOTAL AMOUNT DREDGED TO DATE		45,075		40,978		SHORE LINE AND SHORE WORK				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		787.91		716.28		WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ITEM		UNIT		QUANTITY		SUNDAYS AND HOLIDAYS				0	0
FUEL		BBL		3,382		FIRE DRILL				0	0
ELECTRICITY		KW		0		MOVING OUT OF WAY OF TRAFFIC				2	10
LUBRICANTS		GAL		54		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
MOB DATE		03/15/2021		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				2	30
		03/15/2021				PCT. OF NON-EFFECTIVE				10%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 16 of 119	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		8	
DREDGE		Missouri H				DATE 03/22/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Advance of dredging is less due to a heavy sand bank which is caving in into the cut.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 17 of 119	
CONTRACT NO. W9127820D0078 W9127821F0004		CONTRACT TITLE Maintenance Dredging Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 9	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/23/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 0	TOTAL 24	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 259+90 to 259+95 (dredging outbound)			DISPOSAL AREA USED #10		QTY DEPOSITED GROSS (CY) 3,251		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 48,326		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 100%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 10		AFTER DREDGING 48				
RIVER/TIDE STAGE		MIN	0.50	TIME	05:00	MAX	1.30	TIME	09:00	GAGE LOCATION Range light (staff gage) & Auto Gage	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 66 °F / 68 °F		VISIBILITY 3 MI		WIND E @ 20 to 25 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		420		PUMPING OR DREDGING			6	35	
TOTAL ADVANCE THIS PERIOD		FT		5		PCT OF EFFECTIVE TIME			27%		
TOTAL ADVANCE PREVIOUSLY		FT		390		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		395		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	5	
FLOATING PIPE 1,520		SHORE PIPE 4,000		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,520		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		3,251		2,956		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		45,075		40,978		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		48,326		43,934		LOSS DUE TO OPPOSING NATURAL ELEMENTS			14	55	
AMOUNT DREDGED PER PUMPING/CUTTING HR		493.82		449.01		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		4,282		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
03/15/2021		03/15/2021				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			2	25	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			17	25	
						PCT. OF NON-EFFECTIVE			73%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 18 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		9	
DREDGE		Missouri H				DATE	
						03/23/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay: (70%) (14:55) Pumping water due to rough seas.
The Advance of dredging is less due to a heavy sand bank which is caving in into the cut.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 10	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/24/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
8000		0		4000		0		0		24		0		0		24															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION Pumping water				DISPOSAL AREA USED #10				QTY DEPOSITED GROSS (CY) 0				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 48,326															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 10				AFTER DREDGING 48																			
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION Range light (staff gage) & Auto Gage																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION				WEATHER Weather Caused Critical Delay				TEMP (min/max) 66 °F / 68 °F				VISIBILITY 5 MI				WIND E 20 TO 25 MPH															
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			420			PUMPING OR DREDGING						0	0															
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%																
TOTAL ADVANCE PREVIOUSLY			FT			395			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			395			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0															
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0															
FLOATING PIPE 1,520			SHORE PIPE 4,000			SUBMERGED PIPE 2,000			CLEARING PUMP AND PUMP LINES						0	0															
TOTAL LENGTH OF DISCHARGE PIPE			FT			7,520			CLEARING CUTTER AND SUCTION HEAD						0	0															
CUBIC YARDS REMOVED			GROSS			CREDITED			WAITING FOR SCOWS						0	0															
AMOUNT DREDGE THIS DATE			0			0			TO AND FROM WHARF OR ANCHORAGE						0	0															
AMOUNT PREVIOUSLY REPORTED			48,326			43,934			CHANGING LOCATION OF PLANT ON JOB						0	0															
TOTAL AMOUNT DREDGED TO DATE			48,326			43,934			LOSS DUE TO OPPOSING NATURAL ELEMENTS						24	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			SHORE LINE AND SHORE WORK						0	0															
OPERATING SUPPLIES									WAITING FOR BOOSTER						0	0															
COMMODITY			CONSUMED			CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0															
ITEM		UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																	
FUEL		BBL	3,656		0		PREPARATION AND MAKING UP TOW						0	0																	
ELECTRICITY		KW	0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																	
LUBRICANTS		GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS						0	0																	
MOB DATE 03/15/2021			DREDGE START 03/15/2021			DEMOB DATE			SUNDAYS AND HOLIDAYS						0	0															
									FIRE DRILL						0	0															
									MOVING OUT OF WAY OF TRAFFIC						0	0															
									MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0															
									TOTAL NON-EFFECTIVE TIME						24	0															
									PCT. OF NON-EFFECTIVE						100%																
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0															

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 20 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		10	
DREDGE		Missouri H				DATE	
						03/24/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay: (70%) (24:00) Pumping water due to rough seas).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 11	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/25/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		24		0		0		24														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging (Pumping water)					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 48,326													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 66 °F / 72 °F		VISIBILITY 2 MI		WIND SSE @ 15 to 25 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING						0		0													
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME						0%															
TOTAL ADVANCE PREVIOUSLY			FT			395				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			395				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES						0		0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES						0		0													
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE				0			0		0										
TOTAL LENGTH OF DISCHARGE PIPE					FT					0					TO AND FROM WHARF OR ANCHORAGE						0		0								
CUBIC YARDS REMOVED					GROSS					CREDITED					CHANGING LOCATION OF PLANT ON JOB						0		0								
AMOUNT DREDGE THIS DATE					0					0					LOSS DUE TO OPPOSING NATURAL ELEMENTS						24		0								
AMOUNT PREVIOUSLY REPORTED					48,326					43,934					SHORE LINE AND SHORE WORK						0		0								
TOTAL AMOUNT DREDGED TO DATE					48,326					43,934					WAITING FOR BOOSTER						0		0								
AMOUNT DREDGED PER PUMPING/CUTTING HR					NA					NA					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0								
OPERATING SUPPLIES															WAITING FOR ATTENDANT PLANT						0		0								
COMMODITY					CONSUMED					CREDITED					PREPARATION AND MAKING UP TOW						0		0								
ITEM			UNIT			QUANTITY				TRANSFERRING PLANT BETWEEN WORKS						0		0													
FUEL			BBL			2,241				LAY TIME OFF SHIFT AND SATURDAYS						0		0													
ELECTRICITY			KW			0				SUNDAYS AND HOLIDAYS						0		0													
LUBRICANTS			GAL			26				FIRE DRILL						0		0													
MOB DATE					DREDGE START					DEMOB DATE					MOVING OUT OF WAY OF TRAFFIC						0		0								
03/15/2021					03/15/2021										MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0								
															TOTAL NON-EFFECTIVE TIME						24		0								
															PCT. OF NON-EFFECTIVE						100%										
															TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24		0								

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 22 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		11	
DREDGE		Missouri H				DATE	
						03/25/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay: (70%) (24:00) Pumping water due to rough seas). (ESE @ 15 to 25 MPH & 4' to 5' Seas)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 23 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				12	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		03/26/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	27	0	0	27	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		259+50 to 260+00 (Outbound)			#10		4,583		52,909		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					42		48				
RIVER/TIDE STAGE		MIN	2	TIME	19:19	MAX	2.20	TIME	23:00	GAGE LOCATION Range Tower (Staff Gage) & Auto Gage	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused Critical Delay			68 °F / 71 °F		1 to 3 MI		NNW to SSE @ 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		375		PUMPING OR DREDGING				4	15
TOTAL ADVANCE THIS PERIOD		FT		50		PCT OF EFFECTIVE TIME				18%	
TOTAL ADVANCE PREVIOUSLY		FT		395		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		445		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	25
FLOATING PIPE 1,520		SHORE PIPE 4,000		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				0	15
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,520		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		4,583		4,167		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		48,326		43,934		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		52,909		48,101		LOSS DUE TO OPPOSING NATURAL ELEMENTS				14	15
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,078.35		980.47		SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ITEM	UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS				0	0
FUEL	BBL	2,653		0		FIRE DRILL				0	0
ELECTRICITY	KW	0		0		MOVING OUT OF WAY OF TRAFFIC				2	30
LUBRICANTS	GAL	15		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
MOB DATE	DREDGE START	DEMOB DATE				TOTAL NON-EFFECTIVE TIME				17	25
03/15/2021	03/15/2021					PCT. OF NON-EFFECTIVE				73%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 24 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		12	
DREDGE		Missouri H				DATE	
						03/26/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	2	20	
				TOTAL LOST TIME	2	20	
				PERCENTAGE OF TOTAL TIME	10%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay: (70%) (14:15) Pumping water due to rough seas). (NNW to SSE @ 10 MPH & 4' to 2' Seas)
 MISC: (0%) (1:30) Working on Dredge Guidance System
 MISC: (0%) (0:50) Reconnect parted pontoon line

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 25 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				13	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		03/27/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	27	0	0	27	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		260+00 to 260+40 (outbound)			#10		11,733		64,642		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					30		48				
RIVER/TIDE STAGE		MIN	1.30	TIME	06:00	MAX	2.10	TIME	00:00	GAGE LOCATION	Range Light (staa Gage) & Auto Gage
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			67 °F / 72 °F		1 to 3 MI		SSE @ 10 to 15 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		400		PUMPING OR DREDGING				14	5
TOTAL ADVANCE THIS PERIOD		FT		40		PCT OF EFFECTIVE TIME				59%	
TOTAL ADVANCE PREVIOUSLY		FT		445		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		485		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 1,520		SHORE PIPE 4,000		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,520		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		11,733		10,667		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		52,909		48,101		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		64,642		58,768		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		833.11		757.42		SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	45
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	45
						PCT. OF NON-EFFECTIVE				3%	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				14	50
03/15/2021		03/15/2021									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 26 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		13	
DREDGE		Missouri H				DATE	
						03/27/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	9	10	
				TOTAL LOST TIME	9	10	
				PERCENTAGE OF TOTAL TIME	38%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) (9:10) replace broken sub line section.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 14	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/28/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		27		0		0		27														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION 260+40 to 260+75 (outbound)					DISPOSAL AREA USED #10					QTY DEPOSITED GROSS (CY) 10,267			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 74,909													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 30					AFTER DREDGING 48																
RIVER/TIDE STAGE		MIN 0.80		TIME 19:00		MAX 2		TIME 01:00		GAGE LOCATION Auto Gage		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW											
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 58 °F / 71 °F					VISIBILITY 3 MI			WIND SSW 10 NNW @ 10 TO 15 MPH													
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT			QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)							HR.		MIN.												
AVERAGE WIDTH OF CUT		FT			400					PUMPING OR DREDGING							14		35												
TOTAL ADVANCE THIS PERIOD		FT			35					PCT OF EFFECTIVE TIME							61%														
TOTAL ADVANCE PREVIOUSLY		FT			485					BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT			520					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER			0					HANDLING PIPE LINES							0		0												
AVERAGE LOAD PER SCOW		CY			0					HANDLING ANCHOR LINES							0		20												
FLOATING PIPE		1,520		SHORE PIPE		4,250		SUBMERGED PIPE			2,000		CLEARING PUMP AND PUMP LINES							0		0									
TOTAL LENGTH OF DISCHARGE PIPE					FT					7,770					CLEARING CUTTER AND SUCTION HEAD							0		0							
CUBIC YARDS REMOVED					GROSS					CREDITED					WAITING FOR SCOWS							0		0							
AMOUNT DREDGE THIS DATE		10,267			9,333					TO AND FROM WHARF OR ANCHORAGE							0		0												
AMOUNT PREVIOUSLY REPORTED		64,642			58,768					CHANGING LOCATION OF PLANT ON JOB							0		0												
TOTAL AMOUNT DREDGED TO DATE		74,909			68,101					LOSS DUE TO OPPOSING NATURAL ELEMENTS							0		0												
AMOUNT DREDGED PER PUMPING/CUTTING HR		704.02			639.98					SHORE LINE AND SHORE WORK							2		5												
OPERATING SUPPLIES										WAITING FOR BOOSTER										0		0									
COMMODITY					CONSUMED					CREDITED					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)							0		0							
ITEM		UNIT		QUANTITY			QUANTITY			WAITING FOR ATTENDANT PLANT							0		0												
FUEL		BBL		3,462			0			PREPARATION AND MAKING UP TOW							0		0												
ELECTRICITY		KW		0			0			TRANSFERRING PLANT BETWEEN WORKS							0		0												
LUBRICANTS		GAL		15			0			LAY TIME OFF SHIFT AND SATURDAYS							0		0												
MOB DATE					DREDGE START					DEMOB DATE					SUNDAYS AND HOLIDAYS							0		0							
03/15/2021					03/15/2021										FIRE DRILL							0		0							
										MOVING OUT OF WAY OF TRAFFIC										7		0									
										MISCELLANEOUS (EXPLAIN IN REMARKS)										0		0									
										TOTAL NON-EFFECTIVE TIME										9		25									
										PCT. OF NON-EFFECTIVE										39%											
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										24		0									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 28 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		14	
DREDGE		Missouri H				DATE	
						03/28/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Took DA #10 Pictures Just before they added a 250' Section to the discharge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 29 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				15	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		03/29/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	27	0	0	27	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		260+75 to 261+05 (outbound)			#10		6,844		81,753		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					34		48				
RIVER/TIDE STAGE		MIN	0.90	TIME	20:00	MAX	1.30	TIME	00:00	GAGE LOCATION	
										Range Tower (Staff Gage) & Auto Gage	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
										MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused Critical Delay			58 °F / 65 °F		3 MI		NE to E @ 10 to 15 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		400		PUMPING OR DREDGING				8	30
TOTAL ADVANCE THIS PERIOD		FT		30		PCT OF EFFECTIVE TIME				35%	
TOTAL ADVANCE PREVIOUSLY		FT		520		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		550		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		1,520	SHORE PIPE		4,250	CLEARING PUMP AND PUMP LINES				0	15
			SUBMERGED PIPE		2,000	CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,770		WAITING FOR SCOWS				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT DREDGE THIS DATE		6,844		6,222 <th colspan="4">CHANGING LOCATION OF PLANT ON JOB</th> <td colspan="1">0</td> <td colspan="1">0</td>		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT PREVIOUSLY REPORTED		74,909		68,101 <th colspan="4">LOSS DUE TO OPPOSING NATURAL ELEMENTS</th> <td colspan="1">11</td> <td colspan="1">55</td>		LOSS DUE TO OPPOSING NATURAL ELEMENTS				11	55
TOTAL AMOUNT DREDGED TO DATE		81,753		74,323 <th colspan="4">SHORE LINE AND SHORE WORK</th> <td colspan="1">0</td> <td colspan="1">0</td>		SHORE LINE AND SHORE WORK				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		805.18		732.00 <th colspan="4">WAITING FOR BOOSTER</th> <td colspan="1">0</td> <td colspan="1">0</td>		WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ITEM		UNIT		QUANTITY		SUNDAYS AND HOLIDAYS				0	0
FUEL		BBL		2,452		FIRE DRILL				0	0
ELECTRICITY		KW		0		MOVING OUT OF WAY OF TRAFFIC				3	20
LUBRICANTS		GAL		30		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				15	30
03/15/2021		03/15/2021				PCT. OF NON-EFFECTIVE				65%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 30 of 119	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		15	
DREDGE		Missouri H				DATE	
						03/29/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (70%) (11:55) Pumping water due to 3' to 4' seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.					
CONTRACT NO. W9127820D0078 W9127821F0004										Page 31 of 119					
CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C					
CHARACTER OF REPORT										REPORT NO. 16					
<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 03/30/2021					
DREDGE NAME AND TYPE Missouri H										SHIFTS PER DAY 2		DAYS PER WEEK 7			
SIZE PIPELINE 8000 DIPPER OR BUCKET 0										HORSEPOWER DREDGE PUMP 4000 SUCTION PIPE JET 0 CUTTER OR BUCKET 0		NO. OF CREW MEMBERS DREDGE 27 SHORE 0 OTHER 0 TOTAL 27			
LOCATION/CHANNEL OF WORK															
LOCATION OF WORK REACH DREDGED; STATION TO STATION 261+05 to 261+50 (outbound)										DISPOSAL AREA USED #10		QTY DEPOSITED GROSS (CY) 10,267		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 92,020	
CHARACTER OF MATERIAL (%) GRAVEL 0% SAND 100% CLAY 0% MUD 0% SILT 0% HARDPAN 0% STONE 0% SHELL 0% OTHER 0%															
CHANNEL CONDITION AVERAGE DEPTH										BEFORE DREDGING 34		AFTER DREDGING 48			
RIVER/TIDE STAGE										MIN 0.70 TIME 21:00 MAX 2.20 TIME 12:00		GAGE LOCATION Range Tower (Staff Gage) & Auto Gage			
										MIN 0 TIME 00:00 MAX 0 TIME 00:00		GAGE DATUM MLLW			
WEATHER CONDITION WEATHER Weather Caused No Delay										TEMP (min/max) 68 °F / 71 °F		VISIBILITY 5 MI		WIND 10 MPH	
WORK PERFORMED										DISTRIBUTION OF WORK					
ITEM UNIT QUANTITY										EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT FT 400										PUMPING OR DREDGING				15	35
TOTAL ADVANCE THIS PERIOD FT 45										PCT OF EFFECTIVE TIME 65%					
TOTAL ADVANCE PREVIOUSLY FT 550										BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE FT 595										NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED NUMBER 0										HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW CY 0										HANDLING ANCHOR LINES				0	0
FLOATING PIPE 1,520 SHORE PIPE 4,250 SUBMERGED PIPE 2,000										CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE FT 7,770										CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED GROSS CREDITED										WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE 10,267 9,333										TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED 81,753 74,323										CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE 92,020 83,656										LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR 658.84 598.91										SHORE LINE AND SHORE WORK				2	20
OPERATING SUPPLIES										WAITING FOR BOOSTER				0	0
COMMODITY CONSUMED CREDITED										MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM UNIT QUANTITY QUANTITY										WAITING FOR ATTENDANT PLANT				0	0
FUEL BBL 3,197 0										PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY KW 0 0										TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS GAL 25 0										LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE 03/15/2021 DREDGE START 03/15/2021 DEMOB DATE										SUNDAYS AND HOLIDAYS				0	0
										FIRE DRILL				0	0
										MOVING OUT OF WAY OF TRAFFIC				5	15
										MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
										TOTAL NON-EFFECTIVE TIME				7	35
										PCT. OF NON-EFFECTIVE 32%					
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	10

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 32 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		16	
DREDGE		Missouri H				DATE	
						03/30/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	50	
				TOTAL LOST TIME	0	50	
				PERCENTAGE OF TOTAL TIME	3%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) (0:50) Weld on Dutchman (slurry system)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 33 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				17	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		03/31/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	27	0	0	27	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		261+50 to 261+80 (outbound)			#10		10,267		102,287		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					27		48				
RIVER/TIDE STAGE		MIN	0.90	TIME	00:00	MAX	2.30	TIME	11:00	GAGE LOCATION	Range Tower (Staff Gage) & Auto Gage
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused Critical Delay			48 °F / 72 °F		5 MI		20 to 30 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		400		PUMPING OR DREDGING				15	50
TOTAL ADVANCE THIS PERIOD		FT		30		PCT OF EFFECTIVE TIME				66%	
TOTAL ADVANCE PREVIOUSLY		FT		595		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		625		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 1,520		SHORE PIPE 4,250		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,770		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		10,267		9,333		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		92,020		83,656		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		102,287		92,989		LOSS DUE TO OPPOSING NATURAL ELEMENTS				6	35
AMOUNT DREDGED PER PUMPING/CUTTING HR		648.44		589.45		SHORE LINE AND SHORE WORK				0	0
						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	35
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				8	10
						PCT. OF NON-EFFECTIVE				34%	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0
03/15/2021		03/15/2021									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 34 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		17	
DREDGE		Missouri H				DATE	
						03/31/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (70%) (6:35) Pumping water due to rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																							
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 18		Page 35 of 119	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/01/2021													
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7															
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																		
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL																	
8000		0		4000		0		0		26		0		0		26																	
LOCATION/CHANNEL OF WORK																																	
LOCATION OF WORK				REACH DREDGED; STATION TO STATION No Dredging Pumping water due to rough seas and high winds				DISPOSAL AREA USED #10				QTY DEPOSITED GROSS (CY) 0				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 102,287																	
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%															
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																					
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION Range Tower (Staff Gage) & Auto Gage																							
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																							
WEATHER CONDITION				WEATHER Weather Caused Critical Delay				TEMP (min/max) 53 °F / 58 °F		VISIBILITY 5 MI		WIND N @ 20 to 50 MPH																					
WORK PERFORMED									DISTRIBUTION OF WORK																								
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																	
AVERAGE WIDTH OF CUT			FT			400			PUMPING OR DREDGING						0	0																	
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%																		
TOTAL ADVANCE PREVIOUSLY			FT			625			BOOSTER (IN LINE)																								
TOTAL ADVANCE TO DATE			FT			625			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																								
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0																	
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0																	
FLOATING PIPE 1,520			SHORE PIPE 4,250			SUBMERGED PIPE 2,000			CLEARING PUMP AND PUMP LINES						0	0																	
TOTAL LENGTH OF DISCHARGE PIPE			FT			7,770			CLEARING CUTTER AND SUCTION HEAD						0	0																	
CUBIC YARDS REMOVED			GROSS			CREDITED			WAITING FOR SCOWS						0	0																	
AMOUNT DREDGE THIS DATE			0			0			TO AND FROM WHARF OR ANCHORAGE						0	0																	
AMOUNT PREVIOUSLY REPORTED			102,287			92,989			CHANGING LOCATION OF PLANT ON JOB						0	0																	
TOTAL AMOUNT DREDGED TO DATE			102,287			92,989			LOSS DUE TO OPPOSING NATURAL ELEMENTS						24	0																	
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			SHORE LINE AND SHORE WORK						0	0																	
OPERATING SUPPLIES									WAITING FOR BOOSTER						0	0																	
COMMODITY			CONSUMED			CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																	
ITEM		UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																			
FUEL		BBL	264		0		PREPARATION AND MAKING UP TOW						0	0																			
ELECTRICITY		KW	0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																			
LUBRICANTS		GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS						0	0																			
MOB DATE 03/15/2021			DREDGE START 03/15/2021			DEMOB DATE			SUNDAYS AND HOLIDAYS						0	0																	
									FIRE DRILL						0	0																	
									MOVING OUT OF WAY OF TRAFFIC						0	0																	
									MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																	
									TOTAL NON-EFFECTIVE TIME						24	0																	
									PCT. OF NON-EFFECTIVE						100%																		
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0																	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 36 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		18	
DREDGE		Missouri H				DATE	
						04/01/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (70%) (24:00) Pumping water due to rough weather

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 19	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/02/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		26		0		0		26														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION started back up at station 261+80					DISPOSAL AREA USED #10					QTY DEPOSITED GROSS (CY) 456			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 102,743													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 27					AFTER DREDGING 48																
RIVER/TIDE STAGE		MIN		-0.20		TIME		00:00		MAX		1.60		TIME		16:00		GAGE LOCATION Range Tower (Staff Gage) & Auto Gage													
		MIN		0		TIME		00:00		MAX		0		TIME		00:00		GAGE DATUM MLLW													
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 53 °F / 58 °F					VISIBILITY 5 MI			WIND N 40 TO 10 MPH													
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT			QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)							HR.	MIN.													
AVERAGE WIDTH OF CUT		FT			400					PUMPING OR DREDGING							2	5													
TOTAL ADVANCE THIS PERIOD		FT			0					PCT OF EFFECTIVE TIME							9%														
TOTAL ADVANCE PREVIOUSLY		FT			625					BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT			625					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER			0					HANDLING PIPE LINES							0	0													
AVERAGE LOAD PER SCOW		CY			0					HANDLING ANCHOR LINES							0	0													
FLOATING PIPE		1,520		SHORE PIPE		4,250		SUBMERGED PIPE			2,000		CLEARING PUMP AND PUMP LINES							0	0										
TOTAL LENGTH OF DISCHARGE PIPE					FT					7,770					CLEARING CUTTER AND SUCTION HEAD							0	0								
CUBIC YARDS REMOVED					GROSS					CREDITED					WAITING FOR SCOWS							0	0								
AMOUNT DREDGE THIS DATE					456					415					TO AND FROM WHARF OR ANCHORAGE							0	0								
AMOUNT PREVIOUSLY REPORTED					102,287					92,989					CHANGING LOCATION OF PLANT ON JOB							0	0								
TOTAL AMOUNT DREDGED TO DATE					102,743					93,404					LOSS DUE TO OPPOSING NATURAL ELEMENTS							20	5								
AMOUNT DREDGED PER PUMPING/CUTTING HR					218.88					199.20					SHORE LINE AND SHORE WORK							0	0								
OPERATING SUPPLIES										WAITING FOR BOOSTER										0	0										
COMMODITY					CONSUMED					CREDITED					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)							0	0								
ITEM		UNIT		QUANTITY			QUANTITY			WAITING FOR ATTENDANT PLANT							0	0													
FUEL		BBL		2,286			0			PREPARATION AND MAKING UP TOW							0	0													
ELECTRICITY		KW		0			0			TRANSFERRING PLANT BETWEEN WORKS							0	0													
LUBRICANTS		GAL		0			0			LAY TIME OFF SHIFT AND SATURDAYS							0	0													
MOB DATE					DREDGE START					DEMOB DATE					SUNDAYS AND HOLIDAYS							0	0								
03/15/2021					03/15/2021										FIRE DRILL							0	0								
										MOVING OUT OF WAY OF TRAFFIC										1	50										
										MISCELLANEOUS (EXPLAIN IN REMARKS)										0	0										
										TOTAL NON-EFFECTIVE TIME										21	55										
										PCT. OF NON-EFFECTIVE										91%											
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										24	0										

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 38 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		19	
DREDGE		Missouri H				DATE	
						04/02/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Diesel	Arthur	500	24:00	CESSATION	0	0	
Diesel	Cpt. Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (70%) (20:05) down for rough weather

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 39 of 119		
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.		
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				20		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		04/03/2021		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Missouri H				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		8000	0	4000	0	0	26	0	0	26		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		261+80 TO 262+25			#10		11,733		114,476			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					32			48				
RIVER/TIDE STAGE		MIN	-0.40	TIME	03:00	MAX	1.90	TIME	14:00	GAGE LOCATION		
		Range Tower (Staff Gage) & Auto Gage										
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
		MLLW										
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			57 °F / 65 °F		5 MI		10 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		400		PUMPING OR DREDGING				18	0	
TOTAL ADVANCE THIS PERIOD		FT		45		PCT OF EFFECTIVE TIME				75%		
TOTAL ADVANCE PREVIOUSLY		FT		625		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		670		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	25	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	15	
FLOATING PIPE		1,520	SHORE PIPE		4,250	CLEARING PUMP AND PUMP LINES				0	0	
			SUBMERGED PIPE		2,000	CLEARING CUTTER AND SUCTION HEAD				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,770		WAITING FOR SCOWS				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT DREDGE THIS DATE		11,733		10,667		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT PREVIOUSLY REPORTED		102,743		93,404		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
TOTAL AMOUNT DREDGED TO DATE		114,476		104,071		SHORE LINE AND SHORE WORK				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		651.83		592.61		WAITING FOR BOOSTER				0	0	
		OPERATING SUPPLIES				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0	
ITEM		UNIT		QUANTITY		PREPARATION AND MAKING UP TOW				0	0	
FUEL		BBL		3,238		TRANSFERRING PLANT BETWEEN WORKS				0	0	
ELECTRICITY		KW		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
LUBRICANTS		GAL		0		SUNDAYS AND HOLIDAYS				0	0	
MOB DATE		03/15/2021		DEMOB DATE		FIRE DRILL				0	0	
		03/15/2021				MOVING OUT OF WAY OF TRAFFIC				5	20	
		DREDGE START		DEMOB DATE		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
		03/15/2021				TOTAL NON-EFFECTIVE TIME				6	0	
						PCT. OF NON-EFFECTIVE				25%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 40 of 119		
CONTRACT NO. W9127820D0078 W9127821F0004		CONTRACT TITLE Maintenance Dredging Pascagoula Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 20	
DREDGE		Missouri H				DATE 04/03/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Cpt. Archie	500	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Took land surveys at DA# 10 with the RTK.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 21	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/04/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		26		0		0		26														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION 262+25 TO 262+65					DISPOSAL AREA USED #10					QTY DEPOSITED GROSS (CY) 10,430			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 124,906													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 32					AFTER DREDGING 48																
RIVER/TIDE STAGE		MIN -0.10		TIME 03:00		MAX 2		TIME 15:00		GAGE LOCATION		Range Tower (Staff Gage) & Auto Gage																			
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM		MLLW																			
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 68 °F / 72 °F			VISIBILITY 5 MI			WIND 10 MPH															
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT			QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)							HR.		MIN.												
AVERAGE WIDTH OF CUT		FT			400					PUMPING OR DREDGING							15		0												
TOTAL ADVANCE THIS PERIOD		FT			40					PCT OF EFFECTIVE TIME 62%																					
TOTAL ADVANCE PREVIOUSLY		FT			670					BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT			710					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER			0					HANDLING PIPE LINES							0		0												
AVERAGE LOAD PER SCOW		CY			0					HANDLING ANCHOR LINES							0		0												
FLOATING PIPE 1,520		SHORE PIPE 4,250			SUBMERGED PIPE 2,000					CLEARING PUMP AND PUMP LINES							0		0												
TOTAL LENGTH OF DISCHARGE PIPE		FT			7,770					CLEARING CUTTER AND SUCTION HEAD							0		0												
CUBIC YARDS REMOVED		GROSS			CREDITED					WAITING FOR SCOWS							0		0												
AMOUNT DREDGE THIS DATE		10,430			9,481					TO AND FROM WHARF OR ANCHORAGE							0		0												
AMOUNT PREVIOUSLY REPORTED		114,476			104,071					CHANGING LOCATION OF PLANT ON JOB							0		0												
TOTAL AMOUNT DREDGED TO DATE		124,906			113,552					LOSS DUE TO OPPOSING NATURAL ELEMENTS							0		0												
AMOUNT DREDGED PER PUMPING/CUTTING HR		695.33			632.07					SHORE LINE AND SHORE WORK							0		0												
OPERATING SUPPLIES										WAITING FOR BOOSTER							0		0												
COMMODITY		CONSUMED			CREDITED					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)							0		0												
ITEM		UNIT		QUANTITY			QUANTITY					WAITING FOR ATTENDANT PLANT							0		0										
FUEL		BBL		4,216			0					PREPARATION AND MAKING UP TOW							0		0										
ELECTRICITY		KW		1,434			0					TRANSFERRING PLANT BETWEEN WORKS							0		0										
LUBRICANTS		GAL		25			0					LAY TIME OFF SHIFT AND SATURDAYS							0		0										
MOB DATE 03/15/2021		DREDGE START 03/15/2021			DEMOB DATE					SUNDAYS AND HOLIDAYS							0		0												
										FIRE DRILL							0		0												
										MOVING OUT OF WAY OF TRAFFIC							3		30												
										MISCELLANEOUS (EXPLAIN IN REMARKS)							0		0												
										TOTAL NON-EFFECTIVE TIME							3		30												
										PCT. OF NON-EFFECTIVE 15%																					
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)							18		30												

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 42 of 119	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		21	
DREDGE		Missouri H				DATE 04/04/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	5	30	
				TOTAL LOST TIME	5	30	
				PERCENTAGE OF TOTAL TIME	23%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) (5:30) Welding on the Dutchman of the Slurry System.

Survey Dept. took ADCKS from STA. 258+00 TO 262+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																							
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 22		Page 43 of 119	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/05/2021													
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7															
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																		
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL																	
8000		0		4000		0		0		26		0		0		26																	
LOCATION/CHANNEL OF WORK																																	
LOCATION OF WORK				REACH DREDGED; STATION TO STATION 262+65 to 263+25				DISPOSAL AREA USED #10				QTY DEPOSITED GROSS (CY) 16,622				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 141,528																	
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%															
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 31				AFTER DREDGING 48																					
RIVER/TIDE STAGE		MIN 0.20		TIME 03:00		MAX 2		TIME 16:00		GAGE LOCATION Range Tower (Staff Gage) & Auto Gage																							
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																							
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 64 °F / 67 °F		VISIBILITY 5 MI		WIND 10 MPH																					
WORK PERFORMED									DISTRIBUTION OF WORK																								
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.																	
AVERAGE WIDTH OF CUT			FT			400			PUMPING OR DREDGING						19	20																	
TOTAL ADVANCE THIS PERIOD			FT			60			PCT OF EFFECTIVE TIME 81%																								
TOTAL ADVANCE PREVIOUSLY			FT			710			BOOSTER (IN LINE)																								
TOTAL ADVANCE TO DATE			FT			770			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																								
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0																	
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0																	
FLOATING PIPE 1,520		SHORE PIPE 4,375		SUBMERGED PIPE 2,000				CLEARING PUMP AND PUMP LINES						0	0																		
TOTAL LENGTH OF DISCHARGE PIPE			FT			7,895			CLEARING CUTTER AND SUCTION HEAD						0	0																	
CUBIC YARDS REMOVED			GROSS			CREDITED			WAITING FOR SCOWS						0	0																	
AMOUNT DREDGE THIS DATE			16,622			15,111			TO AND FROM WHARF OR ANCHORAGE						0	0																	
AMOUNT PREVIOUSLY REPORTED			124,906			113,552			CHANGING LOCATION OF PLANT ON JOB						0	0																	
TOTAL AMOUNT DREDGED TO DATE			141,528			128,663			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0																	
AMOUNT DREDGED PER PUMPING/CUTTING HR			859.76			781.60			SHORE LINE AND SHORE WORK						2	55																	
OPERATING SUPPLIES									WAITING FOR BOOSTER						0	0																	
COMMODITY			CONSUMED			CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0																	
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																		
FUEL		BBL		3,830		0		PREPARATION AND MAKING UP TOW						0	0																		
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																		
LUBRICANTS		GAL		25		0		LAY TIME OFF SHIFT AND SATURDAYS						0	0																		
MOB DATE 03/15/2021			DREDGE START 03/15/2021			DEMOB DATE			SUNDAYS AND HOLIDAYS						0	0																	
									FIRE DRILL						0	0																	
									MOVING OUT OF WAY OF TRAFFIC						1	45																	
									MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0																	
									TOTAL NON-EFFECTIVE TIME						4	40																	
									PCT. OF NON-EFFECTIVE 19%																								
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0																	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 44 of 119	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		22	
DREDGE						DATE	
Missouri H						04/05/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Cpt. Archie	500	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Added pipe on dump in DA#10 (designated area)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 23	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/06/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		26		0		0		26														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION The dredge is down due to repairs on the port spud.					DISPOSAL AREA USED #10					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 141,528													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 31					AFTER DREDGING 48																
RIVER/TIDE STAGE		MIN 0.60		TIME 02:00		MAX 1.10		TIME 00:00		GAGE LOCATION Range Tower (Staff Gage) & Auto Gage		MIN 0		TIME 00:00		GAGE DATUM MLLW															
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 67 °F / 70 °F			VISIBILITY 5 MI		WIND 10 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT			QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT		FT			400					PUMPING OR DREDGING					2		15														
TOTAL ADVANCE THIS PERIOD		FT			0					PCT OF EFFECTIVE TIME					9%																
TOTAL ADVANCE PREVIOUSLY		FT			770					BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT			770					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER			0					HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW		CY			0					HANDLING ANCHOR LINES					0		0														
FLOATING PIPE		1,520		SHORE PIPE		4,375		SUBMERGED PIPE			2,000		CLEARING PUMP AND PUMP LINES					0		0											
TOTAL LENGTH OF DISCHARGE PIPE					FT					7,895					CLEARING CUTTER AND SUCTION HEAD					0		0									
CUBIC YARDS REMOVED					GROSS					CREDITED					WAITING FOR SCOWS					0		0									
AMOUNT DREDGE THIS DATE					0					0					TO AND FROM WHARF OR ANCHORAGE					0		0									
AMOUNT PREVIOUSLY REPORTED					141,528					128,663					CHANGING LOCATION OF PLANT ON JOB					0		0									
TOTAL AMOUNT DREDGED TO DATE					141,528					128,663					LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0									
AMOUNT DREDGED PER PUMPING/CUTTING HR					0.00					0.00					SHORE LINE AND SHORE WORK					0		0									
OPERATING SUPPLIES										WAITING FOR BOOSTER					0		0														
COMMODITY					CONSUMED					CREDITED					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0									
ITEM		UNIT		QUANTITY			QUANTITY			WAITING FOR ATTENDANT PLANT					0		0														
FUEL		BBL		1,232			0			PREPARATION AND MAKING UP TOW					0		0														
ELECTRICITY		KW		712			0			TRANSFERRING PLANT BETWEEN WORKS					0		0														
LUBRICANTS		GAL		25			0			LAY TIME OFF SHIFT AND SATURDAYS					0		0														
MOB DATE					DREDGE START					DEMOB DATE					SUNDAYS AND HOLIDAYS					0		0									
03/15/2021					03/15/2021										FIRE DRILL					0		0									
PCT. OF NON-EFFECTIVE										2%					MOVING OUT OF WAY OF TRAFFIC					0		30									
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										2					MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0									
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										2					TOTAL NON-EFFECTIVE TIME					0		30									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.				
					Page 46 of 119				
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.			
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		23			
DREDGE		Missouri H				DATE			
						04/06/2021			
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)					
ITEM		NAME OR NUMBER		H.P.		HOURS		HR	MIN
Diesel		Arthur		500		24:00		21	15
Diesel		Cpt. Archie		500		24:00		0	0
Diesel		Grayson Allen		600		24:00		0	0
								0	0
								0	0
								21	15
								89%	
								24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MOR: (0%) (21:15) The dredge IS down to repair port spud)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 24	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/07/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		26		0		0		26														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 141,528													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION		MIN 0		TIME 00:00		GAGE DATUM															
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 68 °F / 73 °F					VISIBILITY MI			WIND MPH													
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																		
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING					0		0																		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME					0%																				
TOTAL ADVANCE PREVIOUSLY		FT		770		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		770		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES					0		0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES					0		0																		
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES					0		0												
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD					0		0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS					0		0																		
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE					0		0																		
AMOUNT PREVIOUSLY REPORTED		141,528		128,663		CHANGING LOCATION OF PLANT ON JOB					0		0																		
TOTAL AMOUNT DREDGED TO DATE		141,528		128,663		LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK					0		0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER					0		0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT					0		0																		
FUEL		BBL		426		PREPARATION AND MAKING UP TOW					0		0																		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS					0		0																		
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS					0		0																		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0		0																		
03/15/2021		03/15/2021				FIRE DRILL					0		0																		
						MOVING OUT OF WAY OF TRAFFIC					0		0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																		
						TOTAL NON-EFFECTIVE TIME					0		0																		
						PCT. OF NON-EFFECTIVE					0%																				
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					0		0																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 48 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		24	
DREDGE		Missouri H				DATE	
						04/07/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	24	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MOR: (0%) (24:00) The dredge IS down to repair port spud)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 25	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/08/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		26		0		0		26														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging (Down for repairs)					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 141,528													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 68 °F / 73 °F		VISIBILITY MI		WIND MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																		
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING					0		0																		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME					0%																				
TOTAL ADVANCE PREVIOUSLY		FT		770		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		770		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES					0		0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES					0		0																		
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0		0															
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD					0		0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS					0		0																		
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE					0		0																		
AMOUNT PREVIOUSLY REPORTED		141,528		128,663		CHANGING LOCATION OF PLANT ON JOB					0		0																		
TOTAL AMOUNT DREDGED TO DATE		141,528		128,663		LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK					0		0																		
OPERATING SUPPLIES					WAITING FOR BOOSTER					0		0																			
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT					0		0																		
FUEL		BBL		304		PREPARATION AND MAKING UP TOW					0		0																		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS					0		0																		
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS					0		0																		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0		0																		
03/15/2021		03/15/2021				FIRE DRILL					0		0																		
					MOVING OUT OF WAY OF TRAFFIC					0		0																			
					MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																			
					TOTAL NON-EFFECTIVE TIME					0		0																			
					PCT. OF NON-EFFECTIVE					0%																					
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					0		0																			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 50 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		25	
DREDGE		Missouri H				DATE	
						04/08/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Grayson Allen	600	24:00	MAJOR REPAIRS		24	0
Diesel	Arthur	500	24:00	CESSATION		0	0
Diesel	Cpt. Archie	500	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MOR: (0%) (24:00) The dredge IS down to repair port spud)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 26	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/09/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
8000		0		4000		0		0		27		0		0		27															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION No Dredging (Down for Repairs)				DISPOSAL AREA USED				QTY DEPOSITED GROSS (CY) 0				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 141,528															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 0				AFTER DREDGING 0																			
RIVER/TIDE STAGE				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																			
				MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																			
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 0 °F / 0 °F		VISIBILITY MI		WIND MPH																			
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.	MIN.															
AVERAGE WIDTH OF CUT			FT			0			PUMPING OR DREDGING						0	0															
TOTAL ADVANCE THIS PERIOD			FT			0			PCT OF EFFECTIVE TIME						0%																
TOTAL ADVANCE PREVIOUSLY			FT			770			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			770			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						0	0															
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0	0															
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE			0			CLEARING PUMP AND PUMP LINES						0	0						
TOTAL LENGTH OF DISCHARGE PIPE			FT			0			CLEARING CUTTER AND SUCTION HEAD						0	0															
CUBIC YARDS REMOVED			GROSS			CREDITED			WAITING FOR SCOWS						0	0															
AMOUNT DREDGE THIS DATE			0			0			TO AND FROM WHARF OR ANCHORAGE						0	0															
AMOUNT PREVIOUSLY REPORTED			141,528			128,663			CHANGING LOCATION OF PLANT ON JOB						0	0															
TOTAL AMOUNT DREDGED TO DATE			141,528			128,663			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0	0															
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA			SHORE LINE AND SHORE WORK						0	0															
OPERATING SUPPLIES									WAITING FOR BOOSTER						0	0															
COMMODITY			CONSUMED			CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0															
ITEM		UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT						0	0																	
FUEL		BBL	528		0		PREPARATION AND MAKING UP TOW						0	0																	
ELECTRICITY		KW	0		0		TRANSFERRING PLANT BETWEEN WORKS						0	0																	
LUBRICANTS		GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS						0	0																	
MOB DATE 03/15/2021			DREDGE START 03/15/2021			DEMOB DATE			SUNDAYS AND HOLIDAYS						0	0															
									FIRE DRILL						0	0															
									MOVING OUT OF WAY OF TRAFFIC						0	0															
									MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0															
									TOTAL NON-EFFECTIVE TIME						0	0															
									PCT. OF NON-EFFECTIVE						0%																
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0	0															

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 52 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		26	
DREDGE		Missouri H				DATE	
						04/09/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	24	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MOR: (0%) (24:00) The dredge IS down to repair port spud)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 53 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				27	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		04/10/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	26	0	0	26	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		No Dredging (down for repairs)					0		141,528		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					0		0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			0 °F / 0 °F		MI		MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		770		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		770		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE		SHORE PIPE		SUBMERGED PIPE		CLEARING PUMP AND PUMP LINES				0	0
0		0		0		CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT DREDGE THIS DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT PREVIOUSLY REPORTED		141,528		128,663		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
TOTAL AMOUNT DREDGED TO DATE		141,528		128,663		SHORE LINE AND SHORE WORK				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR BOOSTER				0	0
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0
ITEM	UNIT	QUANTITY	QUANTITY	PREPARATION AND MAKING UP TOW				0	0		
FUEL	BBL	154	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY	KW	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS	GAL	24	0	SUNDAYS AND HOLIDAYS				0	0		
MOB DATE	DREDGE START	DEMOB DATE	FIRE DRILL				0	0			
03/15/2021	03/15/2021		MOVING OUT OF WAY OF TRAFFIC				0	0			
			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
			TOTAL NON-EFFECTIVE TIME				0	0			
			PCT. OF NON-EFFECTIVE				0%				
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 54 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		27	
DREDGE		Missouri H				DATE	
						04/10/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS		24	0
Diesel	Cpt. Archie	500	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MOR: (0%) (24:00) The dredge IS down to repair port spud and the Slurry System .

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																							
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 28			
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/11/2021													
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7															
										PIPELINE 8000		DIPPER OR BUCKET 0		DREDGE PUMP 4000		SUCTION PIPE JET 0		CUTTER OR BUCKET 0		DREDGE 26		SHORE 0		OTHER 0		TOTAL 26							
LOCATION/CHANNEL OF WORK																																	
LOCATION OF WORK										REACH DREDGED; STATION TO STATION 260+75 to 261+00 (Cut #2)					DISPOSAL AREA USED #10			QTY DEPOSITED GROSS (CY) 917			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 142,445												
CHARACTER OF MATERIAL (%)										GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%							
CHANNEL CONDITION										AVERAGE DEPTH					BEFORE DREDGING 45			AFTER DREDGING 48															
RIVER/TIDE STAGE										MIN 1.20		TIME 20:00		MAX 1.60		TIME 11:00		GAGE LOCATION Auto Gage (Pascagoula)															
										MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW															
WEATHER CONDITION										WEATHER Weather Caused No Delay					TEMP (min/max) 63 °F / 71 °F			VISIBILITY 5 MI		WIND N @ 5 to 15 MPH													
WORK PERFORMED					DISTRIBUTION OF WORK																												
ITEM										UNIT					QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.						
AVERAGE WIDTH OF CUT										FT					300					PUMPING OR DREDGING					1		20						
TOTAL ADVANCE THIS PERIOD										FT					25					PCT OF EFFECTIVE TIME					6%								
TOTAL ADVANCE PREVIOUSLY										FT					770					BOOSTER (IN LINE)													
TOTAL ADVANCE TO DATE										FT					795					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)													
SCOWS LOADED										NUMBER					0					HANDLING PIPE LINES					0		0						
AVERAGE LOAD PER SCOW										CY					0					HANDLING ANCHOR LINES					0		0						
FLOATING PIPE										1,520					SHORE PIPE					4,375					SUBMERGED PIPE					2,000			
TOTAL LENGTH OF DISCHARGE PIPE										FT					7,895					WAITING FOR SCOWS					0		0						
CUBIC YARDS REMOVED										GROSS					CREDITED					TO AND FROM WHARF OR ANCHORAGE					0		0						
AMOUNT DREDGE THIS DATE										917					833					CHANGING LOCATION OF PLANT ON JOB					0		0						
AMOUNT PREVIOUSLY REPORTED										141,528					128,663					LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0						
TOTAL AMOUNT DREDGED TO DATE										142,445					129,496					SHORE LINE AND SHORE WORK					0		0						
AMOUNT DREDGED PER PUMPING/CUTTING HR										687.75					624.75					WAITING FOR BOOSTER					0		0						
OPERATING SUPPLIES										MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																
COMMODITY										CONSUMED					CREDITED					WAITING FOR ATTENDANT PLANT					0		0						
ITEM										UNIT					QUANTITY					QUANTITY					PREPARATION AND MAKING UP TOW					0		0	
FUEL										BBL					1,544					0					TRANSFERRING PLANT BETWEEN WORKS					0		0	
ELECTRICITY										KW					0					0					LAY TIME OFF SHIFT AND SATURDAYS					0		0	
LUBRICANTS										GAL					20					0					SUNDAYS AND HOLIDAYS					0		0	
MOB DATE										DREDGE START					DEMOB DATE					FIRE DRILL					0		0						
03/15/2021										03/15/2021					03/15/2021					MOVING OUT OF WAY OF TRAFFIC					0		0						
																				MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0						
																				TOTAL NON-EFFECTIVE TIME					0		0						
																				PCT. OF NON-EFFECTIVE					0%								
																				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					1		20						

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 56 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		28	
DREDGE		Missouri H				DATE	
						04/11/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	21	40	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	0	
				TOTAL LOST TIME	22	40	
				PERCENTAGE OF TOTAL TIME	94%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MOR: (0%) (21:40) The dredge was down for repairs.
MISC: (0%) (1:00) Replace leaking pontoon gasket.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 57 of 119		
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.		
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				29		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		04/12/2021		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Missouri H				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		8000	0	4000	0	0	26	0	0	26		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		261+00 to 263+05 (cut #2)			#10		12,528		154,973			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	100 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING					
					43		48					
RIVER/TIDE STAGE		MIN	0.80	TIME	19:00	MAX	1.80	TIME	10:00	GAGE LOCATION Auto Gage (Pascagoula)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			63 °F / 71 °F		5 MI		ENE to ESE @ 5 to 10 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				21	45	
TOTAL ADVANCE THIS PERIOD		FT		205		PCT OF EFFECTIVE TIME				91%		
TOTAL ADVANCE PREVIOUSLY		FT		795		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		1,000		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10	
FLOATING PIPE 1,520		SHORE PIPE 4,375		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,895		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		12,528		11,389		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		142,445		129,496		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		154,973		140,885		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		576.00		523.63		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	3,696		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE				SUNDAYS AND HOLIDAYS				0	0
03/15/2021	03/15/2021						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				2	5	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				2	15	
						PCT. OF NON-EFFECTIVE				9%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.					
					Page 58 of 119					
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.				
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		29				
DREDGE		Missouri H				DATE				
						04/12/2021				
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)						
ITEM		NAME OR NUMBER		H.P.		HOURS		HR	MIN	
Diesel		Arthur		500		24:00		MAJOR REPAIRS	0	0
Diesel		Cpt. Archie		500		24:00		CESSATION	0	0
Diesel		Grayson Allen		600		24:00		COLLISIONS	0	0
								MISCELLANEOUS	0	0
								TOTAL LOST TIME	0	0
								PERCENTAGE OF TOTAL TIME	0%	
								TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredging in cut #2 (channel cut) only.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 59 of 119	
CONTRACT NO. W9127820D0078 W9127821F0004		CONTRACT TITLE Maintenance Dredging Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 30	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 04/13/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 0	TOTAL 25	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 263+05 to 263+45 (cut #2)			DISPOSAL AREA USED #10		QTY DEPOSITED GROSS (CY) 4,400		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 159,373		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 100%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 39		AFTER DREDGING 48				
RIVER/TIDE STAGE		MIN	0.80	TIME	17:00	MAX	1.90	TIME	10:00	GAGE LOCATION Auto Gage (Pascagoula)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 65 °F / 71 °F		VISIBILITY 3 to 1 MI		WIND E to SE @ 10 to 30 to 50 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			12	10	
TOTAL ADVANCE THIS PERIOD		FT		40		PCT OF EFFECTIVE TIME			51%		
TOTAL ADVANCE PREVIOUSLY		FT		1,000		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,040		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 1,520		SHORE PIPE 4,375		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES			0	50	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,895		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		4,400		4,000		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		154,973		140,885		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		159,373		144,885		LOSS DUE TO OPPOSING NATURAL ELEMENTS			6	50	
AMOUNT DREDGED PER PUMPING/CUTTING HR		361.64		328.77		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		2,830		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
03/15/2021		03/15/2021				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			4	10	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			11	50	
						PCT. OF NON-EFFECTIVE			49%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 60 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		30	
DREDGE		Missouri H				DATE	
						04/13/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Diesel	Arthur	500	24:00	CESSATION	0	0	
Diesel	Cpt. Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (70%) (6:50) pumping water due to strong east winds and rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 31	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/14/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		26		0		0		26														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging (Pumping water)					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 159,373													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																		
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 65 °F / 69 °F		VISIBILITY 1 MI		WIND NE 10 N @ 15 TO 53 TO 20 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING						0		0													
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME						0%															
TOTAL ADVANCE PREVIOUSLY			FT			1,040				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			1,040				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES						0		0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES						0		0													
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE				0			0		0										
TOTAL LENGTH OF DISCHARGE PIPE					FT					0					TO AND FROM WHARF OR ANCHORAGE						0		0								
CUBIC YARDS REMOVED					GROSS					CREDITED					CHANGING LOCATION OF PLANT ON JOB						0		0								
AMOUNT DREDGE THIS DATE					0					0					LOSS DUE TO OPPOSING NATURAL ELEMENTS						24		0								
AMOUNT PREVIOUSLY REPORTED					159,373					144,885					SHORE LINE AND SHORE WORK						0		0								
TOTAL AMOUNT DREDGED TO DATE					159,373					144,885					WAITING FOR BOOSTER						0		0								
AMOUNT DREDGED PER PUMPING/CUTTING HR					NA					NA					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0								
OPERATING SUPPLIES															WAITING FOR ATTENDANT PLANT						0		0								
COMMODITY					CONSUMED					CREDITED					PREPARATION AND MAKING UP TOW						0		0								
ITEM			UNIT			QUANTITY				TRANSFERRING PLANT BETWEEN WORKS						0		0													
FUEL			BBL			2,885				LAY TIME OFF SHIFT AND SATURDAYS						0		0													
ELECTRICITY			KW			0				SUNDAYS AND HOLIDAYS						0		0													
LUBRICANTS			GAL			10				FIRE DRILL						0		0													
MOB DATE					DREDGE START					DEMOB DATE					MOVING OUT OF WAY OF TRAFFIC						0		0								
03/15/2021					03/15/2021										MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0								
															TOTAL NON-EFFECTIVE TIME						24		0								
															PCT. OF NON-EFFECTIVE						100%										
															TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24		0								

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 62 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		31	
DREDGE		Missouri H				DATE	
						04/14/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (70%) (24:00) pumping water due to strong NE to N winds and rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 63 of 119	
CONTRACT NO. W9127820D0078 W9127821F0004		CONTRACT TITLE Maintenance Dredging Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 32	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 04/15/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 0	TOTAL 26	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 159,373		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 61 °F / 70 °F		VISIBILITY 2 MI		WIND NW 10 IN @ 10 TO 40 TO 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME			0%		
TOTAL ADVANCE PREVIOUSLY		FT		1,040		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,040		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		159,373		144,885		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		159,373		144,885		LOSS DUE TO OPPOSING NATURAL ELEMENTS			24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		1,818		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
03/15/2021		03/15/2021				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 64 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		32	
DREDGE		Missouri H				DATE	
						04/15/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (70%) (24:00) pumping water due to strong NW to NE winds and rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 33	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/16/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		26		0		0		26														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 159,373													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION					WEATHER Previous Weather - Critical Delay					TEMP (min/max) 69 °F / 72 °F		VISIBILITY MI		WIND ENE to E 15 to 30 to 15 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																		
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING					0		0																		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME					0%																				
TOTAL ADVANCE PREVIOUSLY		FT		1,040		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		1,040		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES					0		0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES					0		0																		
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0		0															
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD					0		0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS					0		0																		
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE					0		0																		
AMOUNT PREVIOUSLY REPORTED		159,373		144,885		CHANGING LOCATION OF PLANT ON JOB					0		0																		
TOTAL AMOUNT DREDGED TO DATE		159,373		144,885		LOSS DUE TO OPPOSING NATURAL ELEMENTS					24		0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK					0		0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER					0		0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT					0		0																		
FUEL		BBL		770		PREPARATION AND MAKING UP TOW					0		0																		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS					0		0																		
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS					0		0																		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0		0																		
03/15/2021		03/15/2021				FIRE DRILL					0		0																		
						MOVING OUT OF WAY OF TRAFFIC					0		0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																		
						TOTAL NON-EFFECTIVE TIME					24		0																		
						PCT. OF NON-EFFECTIVE					100%																				
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 66 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		33	
DREDGE		Missouri H				DATE	
						04/16/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (70%) (24:00) pumping water due to strong ENE to E winds and rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 67 of 119	
CONTRACT NO. W9127820D0078 W9127821F0004		CONTRACT TITLE Maintenance Dredging Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 34	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 04/17/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 0	TOTAL 26	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 159,373		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Previous Weather - Critical Delay			TEMP (min/max) 61 °F / 72 °F		VISIBILITY MI		WIND MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		1,040		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,040		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		159,373		144,885		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		159,373		144,885		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		158		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
03/15/2021		03/15/2021				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 68 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		34	
DREDGE		Missouri H				DATE	
						04/17/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (70%) (24:00) pumping water due to strong ENE to N winds and rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 35	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/18/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		26		0		0		26														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 159,373													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
WEATHER CONDITION					WEATHER Previous Weather - Critical Delay					TEMP (min/max) 59 °F / 68 °F		VISIBILITY MI		WIND MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING						0		0													
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME						0%															
TOTAL ADVANCE PREVIOUSLY			FT			1,040				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			1,040				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES						0		0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES						0		0													
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE				0			0		0										
TOTAL LENGTH OF DISCHARGE PIPE					FT					0					TO AND FROM WHARF OR ANCHORAGE						0		0								
CUBIC YARDS REMOVED					GROSS					CREDITED					CHANGING LOCATION OF PLANT ON JOB						0		0								
AMOUNT DREDGE THIS DATE					0					0					LOSS DUE TO OPPOSING NATURAL ELEMENTS						24		0								
AMOUNT PREVIOUSLY REPORTED					159,373					144,885					SHORE LINE AND SHORE WORK						0		0								
TOTAL AMOUNT DREDGED TO DATE					159,373					144,885					WAITING FOR BOOSTER						0		0								
AMOUNT DREDGED PER PUMPING/CUTTING HR					NA					NA					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0								
OPERATING SUPPLIES										WAITING FOR ATTENDANT PLANT										0		0									
COMMODITY										CONSUMED										CREDITED											
ITEM		UNIT		QUANTITY				QUANTITY				PREPARATION AND MAKING UP TOW						0		0											
FUEL		BBL		620				0				TRANSFERRING PLANT BETWEEN WORKS						0		0											
ELECTRICITY		KW		0				0				LAY TIME OFF SHIFT AND SATURDAYS						0		0											
LUBRICANTS		GAL		20				0				SUNDAYS AND HOLIDAYS						0		0											
MOB DATE					DREDGE START					DEMOB DATE					FIRE DRILL						0		0								
03/15/2021					03/15/2021										MOVING OUT OF WAY OF TRAFFIC						0		0								
TOTAL NON-EFFECTIVE TIME										24										0		0									
PCT. OF NON-EFFECTIVE										100%																					
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										24										0		0									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 70 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		35	
DREDGE		Missouri H				DATE	
						04/18/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Previous Weather delay: (70%) (24:00) pumping water due to NNE to WNW winds at 10 to 15 MPH.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 36	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/19/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		22		0		0		22														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 159,373													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION					WEATHER Previous Weather - Critical Delay					TEMP (min/max) 62 °F / 68 °F		VISIBILITY 5 MI		WIND N to Variable @ 10 to 5 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																		
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING					0		0																		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME					0%																				
TOTAL ADVANCE PREVIOUSLY		FT		1,040		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		1,040		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES					0		0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES					0		0																		
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0		0															
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD					0		0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS					0		0																		
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE					0		0																		
AMOUNT PREVIOUSLY REPORTED		159,373		144,885		CHANGING LOCATION OF PLANT ON JOB					0		0																		
TOTAL AMOUNT DREDGED TO DATE		159,373		144,885		LOSS DUE TO OPPOSING NATURAL ELEMENTS					24		0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK					0		0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER					0		0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT					0		0																		
FUEL		BBL		1,078		PREPARATION AND MAKING UP TOW					0		0																		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS					0		0																		
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS					0		0																		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0		0																		
03/15/2021		03/15/2021				FIRE DRILL					0		0																		
						MOVING OUT OF WAY OF TRAFFIC					0		0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																		
						TOTAL NON-EFFECTIVE TIME					24		0																		
						PCT. OF NON-EFFECTIVE					100%																				
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 72 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		36	
DREDGE		Missouri H				DATE	
						04/19/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Previous Weather delay: (70%) (24:00) repairing floating pontoon line and submerge line.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 38	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/20/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		22		0		0		22														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 159,373													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION					WEATHER Previous Weather - Critical Delay					TEMP (min/max) 58 °F / 70 °F		VISIBILITY 5 MI		WIND 15 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.																		
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING					0		0																		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME					0%																				
TOTAL ADVANCE PREVIOUSLY		FT		1,040		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		1,040		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES					0		0																		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES					0		0																		
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES		0		0															
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD					0		0																		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS					0		0																		
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE					0		0																		
AMOUNT PREVIOUSLY REPORTED		159,373		144,885		CHANGING LOCATION OF PLANT ON JOB					0		0																		
TOTAL AMOUNT DREDGED TO DATE		159,373		144,885		LOSS DUE TO OPPOSING NATURAL ELEMENTS					24		0																		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK					0		0																		
OPERATING SUPPLIES						WAITING FOR BOOSTER					0		0																		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0																		
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT					0		0																		
FUEL		BBL		272		PREPARATION AND MAKING UP TOW					0		0																		
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS					0		0																		
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS					0		0																		
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0		0																		
03/15/2021		03/15/2021				FIRE DRILL					0		0																		
						MOVING OUT OF WAY OF TRAFFIC					0		0																		
						MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0																		
						TOTAL NON-EFFECTIVE TIME					24		0																		
						PCT. OF NON-EFFECTIVE					100%																				
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24		0																		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 74 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		38	
DREDGE		Missouri H				DATE	
						04/20/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Cpt. Archie	500	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Previous Weather delay: (70%) (24:00) repairing floating pontoon line and submerge line.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 37	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/21/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
8000		0		4000		0		0		22		0		0		22															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK			REACH DREDGED; STATION TO STATION 263+10 TO 264+50				DISPOSAL AREA USED DA #10			QTY DEPOSITED GROSS (CY) 6,844			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 166,217																		
CHARACTER OF MATERIAL (%)			GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%	OTHER 0%													
CHANNEL CONDITION			AVERAGE DEPTH				BEFORE DREDGING 44			AFTER DREDGING 48																					
RIVER/TIDE STAGE			MIN 0.60		TIME 10:00		MAX 1.40		TIME 14:00		GAGE LOCATION		RANGE LIGHT (STAFF GAGE) & AUTO GAGE																		
			MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM		MLLW																		
WEATHER CONDITION			WEATHER Weather Caused No Delay				TEMP (min/max) 55 °F / 67 °F		VISIBILITY 5 MI		WIND NNE 16.5 MPH																				
WORK PERFORMED								DISTRIBUTION OF WORK																							
ITEM		UNIT		QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.																	
AVERAGE WIDTH OF CUT		FT		300				PUMPING OR DREDGING					11	40																	
TOTAL ADVANCE THIS PERIOD		FT		140				PCT OF EFFECTIVE TIME					49%																		
TOTAL ADVANCE PREVIOUSLY		FT		1,040				BOOSTER (IN LINE)																							
TOTAL ADVANCE TO DATE		FT		1,180				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																							
SCOWS LOADED		NUMBER		0				HANDLING PIPE LINES					0	0																	
AVERAGE LOAD PER SCOW		CY		0				HANDLING ANCHOR LINES					0	0																	
FLOATING PIPE		1,520		SHORE PIPE		4,375		SUBMERGED PIPE				2,000																			
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,895				WAITING FOR SCOWS					0	0																	
CUBIC YARDS REMOVED		GROSS		CREDITED				TO AND FROM WHARF OR ANCHORAGE					0	0																	
AMOUNT DREDGE THIS DATE		6,844		6,222				CHANGING LOCATION OF PLANT ON JOB					0	0																	
AMOUNT PREVIOUSLY REPORTED		159,373		144,885				LOSS DUE TO OPPOSING NATURAL ELEMENTS					0	0																	
TOTAL AMOUNT DREDGED TO DATE		166,217		151,107				SHORE LINE AND SHORE WORK					0	0																	
AMOUNT DREDGED PER PUMPING/CUTTING HR		586.63		533.31				WAITING FOR BOOSTER					0	0																	
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0																			
COMMODITY		CONSUMED		CREDITED				WAITING FOR ATTENDANT PLANT					0	0																	
ITEM		UNIT		QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW					3	0																	
FUEL		BBL		1,958		0		TRANSFERRING PLANT BETWEEN WORKS					0	0																	
ELECTRICITY		KW		0		0		LAY TIME OFF SHIFT AND SATURDAYS					0	0																	
LUBRICANTS		GAL		18		0		SUNDAYS AND HOLIDAYS					0	0																	
MOB DATE		DREDGE START		DEMOB DATE				FIRE DRILL					0	0																	
03/15/2021		03/15/2021						MOVING OUT OF WAY OF TRAFFIC					2	20																	
								MISCELLANEOUS (EXPLAIN IN REMARKS)					0	0																	
								TOTAL NON-EFFECTIVE TIME					5	20																	
								PCT. OF NON-EFFECTIVE					22%																		
								TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					17	0																	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 76 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		37	
DREDGE		Missouri H				DATE	
						04/21/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	7	0	
				TOTAL LOST TIME	7	0	
				PERCENTAGE OF TOTAL TIME	29%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGING BEGAN AT 1000 HOURS Cut #2 (Channel Cut).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 77 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				39	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		04/22/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	22	0	0	22	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		263+35 Dredging down to grade (Sand trap			DA #10		1,576		167,793		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0%	100%	0%	0%	0%	0%	0%	0%	0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					44		48				
RIVER/TIDE STAGE		MIN	0.60	TIME	10:00	MAX	1.40	TIME	14:00	GAGE LOCATION RANGE LIGHT (STAA GAGE) & AUTO GAGE	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			63 °F / 75 °F		5 MI		15 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				9	30
TOTAL ADVANCE THIS PERIOD		FT		15		PCT OF EFFECTIVE TIME				40%	
TOTAL ADVANCE PREVIOUSLY		FT		1,180		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,195		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 2,040		SHORE PIPE 4,375		SUBMERGED PIPE 1,500		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,915		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		1,576		1,434		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		166,217		151,107		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		167,793		152,541		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		165.89		150.95		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	2,407	0	PREPARATION AND MAKING UP TOW				1	30		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	18	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START	DEMOB DATE	SUNDAYS AND HOLIDAYS				0	0			
03/15/2021	03/15/2021		FIRE DRILL				0	0			
			MOVING OUT OF WAY OF TRAFFIC				1	55			
			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
			TOTAL NON-EFFECTIVE TIME				3	25			
			PCT. OF NON-EFFECTIVE				14%				
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				12	55			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 78 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		39	
DREDGE		Missouri H				DATE	
						04/22/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Cpt. Archie	500	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		11	5
				TOTAL LOST TIME		11	5
				PERCENTAGE OF TOTAL TIME	46%		
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) (11:05) repairing pontoon line and dive operation to retrieved broken spud.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 40	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/23/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		22		0		0		22														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION 263+35 TO 264+00 (Sand Trap Cut)					DISPOSAL AREA USED DA #10					QTY DEPOSITED GROSS (CY) 3,178			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 170,971													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 100%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 44					AFTER DREDGING 48																
RIVER/TIDE STAGE		MIN		0.80		TIME		02:00		MAX		2		TIME		19:00		GAGE LOCATION RANGE LIGHT (STAA GAGE) & AUTO GAGE													
		MIN		0		TIME		00:00		MAX		0		TIME		00:00		GAGE DATUM MLLW													
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 68 °F / 70 °F					VISIBILITY 5 MI			WIND ESE 15 - 20 MPH													
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT			QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)							HR.		MIN.												
AVERAGE WIDTH OF CUT		FT			300					PUMPING OR DREDGING							13		20												
TOTAL ADVANCE THIS PERIOD		FT			65					PCT OF EFFECTIVE TIME							56%														
TOTAL ADVANCE PREVIOUSLY		FT			1,195					BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT			1,260					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER			0					HANDLING PIPE LINES							0		0												
AVERAGE LOAD PER SCOW		CY			0					HANDLING ANCHOR LINES							0		0												
FLOATING PIPE		1,240		SHORE PIPE		4,375		SUBMERGED PIPE			1,500		WAITING FOR SCOWS							0		0									
TOTAL LENGTH OF DISCHARGE PIPE					FT					7,115					TO AND FROM WHARF OR ANCHORAGE							0		0							
CUBIC YARDS REMOVED					GROSS					CREDITED					CHANGING LOCATION OF PLANT ON JOB							0		0							
AMOUNT DREDGE THIS DATE					3,178					2,889					LOSS DUE TO OPPOSING NATURAL ELEMENTS							3		55							
AMOUNT PREVIOUSLY REPORTED					167,793					152,541					SHORE LINE AND SHORE WORK							0		0							
TOTAL AMOUNT DREDGED TO DATE					170,971					155,430					WAITING FOR BOOSTER							0		0							
AMOUNT DREDGED PER PUMPING/CUTTING HR					238.35					216.68					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)							0		0							
OPERATING SUPPLIES															WAITING FOR ATTENDANT PLANT							0		0							
COMMODITY					CONSUMED					CREDITED					PREPARATION AND MAKING UP TOW							0		0							
ITEM		UNIT		QUANTITY			QUANTITY			TRANSFERRING PLANT BETWEEN WORKS							0		0												
FUEL		BBL		1,793			1,793			LAY TIME OFF SHIFT AND SATURDAYS							0		0												
ELECTRICITY		KW		0			0			SUNDAYS AND HOLIDAYS							0		0												
LUBRICANTS		GAL		10			10			FIRE DRILL							0		0												
MOB DATE					DREDGE START					DEMOB DATE					MOVING OUT OF WAY OF TRAFFIC							6		45							
03/15/2021					03/15/2021										MISCELLANEOUS (EXPLAIN IN REMARKS)							0		0							
															TOTAL NON-EFFECTIVE TIME							10		40							
															PCT. OF NON-EFFECTIVE							44%									
															TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)							24		0							

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO.	
						Page 80 of 119	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		40	
DREDGE		Missouri H				DATE	
						04/23/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Cpt. Archie	500	24:00	MAJOR REPAIRS		0	0
Diesel	Arthur	500	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (40%) (3:55) Stand by due to rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 41	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/24/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		22		0		0		22														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging					DISPOSAL AREA USED DA #10					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 170,971													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 02:00		MAX 0		TIME 19:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 63 °F / 75 °F			VISIBILITY 2 MI		WIND WSW 30 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT			QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT		FT			0					PUMPING OR DREDGING					0		0														
TOTAL ADVANCE THIS PERIOD		FT			0					PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY		FT			1,260					BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT			1,260					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER			0					HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW		CY			0					HANDLING ANCHOR LINES					0		0														
FLOATING PIPE		0			SHORE PIPE		0			SUBMERGED PIPE			0			CLEARING PUMP AND PUMP LINES					0		0								
TOTAL LENGTH OF DISCHARGE PIPE		FT			0					CLEARING CUTTER AND SUCTION HEAD					0		0														
CUBIC YARDS REMOVED		GROSS			CREDITED					WAITING FOR SCOWS					0		0														
AMOUNT DREDGE THIS DATE		0			0					TO AND FROM WHARF OR ANCHORAGE					0		0														
AMOUNT PREVIOUSLY REPORTED		170,971			155,430					CHANGING LOCATION OF PLANT ON JOB					0		0														
TOTAL AMOUNT DREDGED TO DATE		170,971			155,430					LOSS DUE TO OPPOSING NATURAL ELEMENTS					5		14														
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA			NA					SHORE LINE AND SHORE WORK					0		0														
OPERATING SUPPLIES										WAITING FOR BOOSTER					0		0														
COMMODITY		CONSUMED			CREDITED					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0														
ITEM		UNIT		QUANTITY			QUANTITY			WAITING FOR ATTENDANT PLANT					0		0														
FUEL		BBL		872			0			PREPARATION AND MAKING UP TOW					0		0														
ELECTRICITY		KW		0			0			TRANSFERRING PLANT BETWEEN WORKS					0		0														
LUBRICANTS		GAL		0			0			LAY TIME OFF SHIFT AND SATURDAYS					0		0														
MOB DATE		DREDGE START			DEMOB DATE					SUNDAYS AND HOLIDAYS					0		0														
03/15/2021		03/15/2021								FIRE DRILL					0		0														
										MOVING OUT OF WAY OF TRAFFIC					0		0														
										MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0														
										TOTAL NON-EFFECTIVE TIME					5		14														
										PCT. OF NON-EFFECTIVE					22%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					5		14														

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 82 of 119	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		41	
DREDGE		Missouri H				DATE 04/24/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	18	46	
				TOTAL LOST TIME	18	46	
				PERCENTAGE OF TOTAL TIME	78%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MZH REMAINING TIME OF 5HRS AND 14 MNUTES OF DIG TIME SPENT ON WEATHER TIME DUE TO ROUGH SEAS AND STRONG WINDS.
MISC: (0%) (18:46) Project completed (waiting on the weather to Demob.)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 43	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/25/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		22		0		0		22														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging (Demob)					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 170,971													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
WEATHER CONDITION					WEATHER Weather Caused Non-Critical Delay					TEMP (min/max) 57 °F / 75 °F		VISIBILITY 5 MI		WIND 5 to 10 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING						0		0													
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME						0%															
TOTAL ADVANCE PREVIOUSLY			FT			1,260				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			1,260				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES						0		0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES						0		0													
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE				0			0		0										
TOTAL LENGTH OF DISCHARGE PIPE					FT					0					TO AND FROM WHARF OR ANCHORAGE						0		0								
CUBIC YARDS REMOVED					GROSS					CREDITED					CHANGING LOCATION OF PLANT ON JOB						0		0								
AMOUNT DREDGE THIS DATE					0					0					LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0								
AMOUNT PREVIOUSLY REPORTED					170,971					155,430					SHORE LINE AND SHORE WORK						0		0								
TOTAL AMOUNT DREDGED TO DATE					170,971					155,430					WAITING FOR BOOSTER						0		0								
AMOUNT DREDGED PER PUMPING/CUTTING HR					NA					NA					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0								
OPERATING SUPPLIES										WAITING FOR ATTENDANT PLANT										0		0									
COMMODITY										CONSUMED					CREDITED					PREPARATION AND MAKING UP TOW						0		0			
ITEM		UNIT		QUANTITY			QUANTITY			TRANSFERRING PLANT BETWEEN WORKS						0		0													
FUEL		BBL		2,444			0			LAY TIME OFF SHIFT AND SATURDAYS						0		0													
ELECTRICITY		KW		0			0			SUNDAYS AND HOLIDAYS						0		0													
LUBRICANTS		GAL		0			0			FIRE DRILL						0		0													
MOB DATE 03/15/2021					DREDGE START 03/15/2021					DEMOB DATE					MOVING OUT OF WAY OF TRAFFIC						0		0								
										MISCELLANEOUS (EXPLAIN IN REMARKS)										0		0									
										TOTAL NON-EFFECTIVE TIME										0		0									
										PCT. OF NON-EFFECTIVE										0%											
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										0		0									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 84 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		43	
DREDGE		Missouri H				DATE	
						04/25/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Cpt. Archie	500	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		24	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge (demob all Equipment). QC ran BD surveys in Bayou Cassotte south turning basin.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 42	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/26/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		22		0		0		22														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 170,971													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM																					
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 63 °F / 75 °F			VISIBILITY 5 MI		WIND ESE 5 - 10 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT			QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT		FT			0					PUMPING OR DREDGING					0		0														
TOTAL ADVANCE THIS PERIOD		FT			0					PCT OF EFFECTIVE TIME					0%																
TOTAL ADVANCE PREVIOUSLY		FT			1,260					BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT			1,260					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER			0					HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW		CY			0					HANDLING ANCHOR LINES					0		0														
FLOATING PIPE		0			SHORE PIPE		0			SUBMERGED PIPE			0			CLEARING PUMP AND PUMP LINES					0		0								
TOTAL LENGTH OF DISCHARGE PIPE		FT			0					CLEARING CUTTER AND SUCTION HEAD					0		0														
CUBIC YARDS REMOVED		GROSS			CREDITED					WAITING FOR SCOWS					0		0														
AMOUNT DREDGE THIS DATE		0			0					TO AND FROM WHARF OR ANCHORAGE					0		0														
AMOUNT PREVIOUSLY REPORTED		170,971			155,430					CHANGING LOCATION OF PLANT ON JOB					0		0														
TOTAL AMOUNT DREDGED TO DATE		170,971			155,430					LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA			NA					SHORE LINE AND SHORE WORK					0		0														
OPERATING SUPPLIES										WAITING FOR BOOSTER					0		0														
COMMODITY										CONSUMED					CREDITED					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0		0							
ITEM		UNIT		QUANTITY			QUANTITY			WAITING FOR ATTENDANT PLANT					0		0														
FUEL		BBL		264			0			PREPARATION AND MAKING UP TOW					0		0														
ELECTRICITY		KW		0			0			TRANSFERRING PLANT BETWEEN WORKS					0		0														
LUBRICANTS		GAL		10			0			LAY TIME OFF SHIFT AND SATURDAYS					0		0														
MOB DATE		DREDGE START			DEMOB DATE					SUNDAYS AND HOLIDAYS					0		0														
03/15/2021		03/15/2021								FIRE DRILL					0		0														
										MOVING OUT OF WAY OF TRAFFIC					0		0														
										MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0														
										TOTAL NON-EFFECTIVE TIME					0		0														
										PCT. OF NON-EFFECTIVE					0%																
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					0		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 86 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		42	
DREDGE		Missouri H				DATE	
						04/26/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

DREDGE PREPPING FOR TOW

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																																												
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 44																								
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 04/27/2021																																		
DREDGE Missouri H										NAME AND TYPE					SHIFTS PER DAY					DAYS PER WEEK																																		
										SIZE					HORSEPOWER					NO. OF CREW MEMBERS																																		
PIPELINE					DIPPER OR BUCKET					DREDGE PUMP					SUCTION PIPE JET					CUTTER OR BUCKET					DREDGE					SHORE					OTHER					TOTAL														
8000					0					4000					0					0					22					0					0					22														
LOCATION/CHANNEL OF WORK																																																						
LOCATION OF WORK										REACH DREDGED; STATION TO STATION No Dredging (Demob. Horn Island)										DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0					CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 170,971																								
CHARACTER OF MATERIAL (%)										GRAVEL 0%					SAND 0%					CLAY 0%					MUD 0%					SILT 0%					HARDPAN 0%					STONE 0%					SHELL 0%					OTHER 100%				
CHANNEL CONDITION										AVERAGE DEPTH										BEFORE DREDGING 0					AFTER DREDGING 0																													
RIVER/TIDE STAGE										MIN 0					TIME 00:00					MAX 0					TIME 00:00					GAGE LOCATION																								
										MIN 0					TIME 00:00					MAX 0					TIME 00:00					GAGE DATUM																								
WEATHER CONDITION										WEATHER Weather Caused No Delay										TEMP (min/max) 63 °F / 77 °F					VISIBILITY 5 MI					WIND SE @ 5 TO 10 MPH																								
WORK PERFORMED												DISTRIBUTION OF WORK																																										
ITEM			UNIT			QUANTITY						EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)										HR.		MIN.																														
AVERAGE WIDTH OF CUT			FT			0						PUMPING OR DREDGING										0		0																														
TOTAL ADVANCE THIS PERIOD			FT			0						PCT OF EFFECTIVE TIME										0%																																
TOTAL ADVANCE PREVIOUSLY			FT			1,260						BOOSTER (IN LINE)																																										
TOTAL ADVANCE TO DATE			FT			1,260						NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																																										
SCOWS LOADED			NUMBER			0						HANDLING PIPE LINES										0		0																														
AVERAGE LOAD PER SCOW			CY			0						HANDLING ANCHOR LINES										0		0																														
FLOATING PIPE			0			SHORE PIPE						0						SUBMERGED PIPE						0						0		0																						
TOTAL LENGTH OF DISCHARGE PIPE			FT			0						TO AND FROM WHARF OR ANCHORAGE										0		0																														
CUBIC YARDS REMOVED			GROSS			CREDITED						CHANGING LOCATION OF PLANT ON JOB										0		0																														
AMOUNT DREDGE THIS DATE			0			0						LOSS DUE TO OPPOSING NATURAL ELEMENTS										0		0																														
AMOUNT PREVIOUSLY REPORTED			170,971			155,430						SHORE LINE AND SHORE WORK										0		0																														
TOTAL AMOUNT DREDGED TO DATE			170,971			155,430						WAITING FOR BOOSTER										0		0																														
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)										0		0																														
												WAITING FOR ATTENDANT PLANT										0		0																														
												PREPARATION AND MAKING UP TOW										0		0																														
												TRANSFERRING PLANT BETWEEN WORKS										0		0																														
COMMODITY			CONSUMED			CREDITED						LAY TIME OFF SHIFT AND SATURDAYS										0		0																														
ITEM			UNIT			QUANTITY						SUNDAYS AND HOLIDAYS										0		0																														
FUEL			BBL			770						FIRE DRILL										0		0																														
ELECTRICITY			KW			0						MOVING OUT OF WAY OF TRAFFIC										0		0																														
LUBRICANTS			GAL			0						MISCELLANEOUS (EXPLAIN IN REMARKS)										0		0																														
												TOTAL NON-EFFECTIVE TIME										0		0																														
MOB DATE			DREDGE START			DEMOB DATE						PCT. OF NON-EFFECTIVE										0%																																
03/15/2021			03/15/2021									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										0		0																														

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 88 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		44	
DREDGE		Missouri H				DATE	
						04/27/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Completing Demob. of Equipment and Prep. dredge for tow

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 45	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 05/02/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		28		0		0		28														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION 151+50 to 151+80 (East cut-subline crossing)					DISPOSAL AREA USED Tenneco					QTY DEPOSITED GROSS (CY) 1,467			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 172,438													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 15%		CLAY 0%		MUD 50%		SILT 35%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 45					AFTER DREDGING 49																
RIVER/TIDE STAGE		MIN 0.90		TIME 00:00		MAX 2.70		TIME 17:00		GAGE LOCATION Auto Gage (Pascagoula)																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 73 °F / 76 °F			VISIBILITY 5 MI			WIND SSE @ 15 MPH															
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT			QUANTITY					EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)							HR.		MIN.												
AVERAGE WIDTH OF CUT		FT			300					PUMPING OR DREDGING							6		5												
TOTAL ADVANCE THIS PERIOD		FT			30					PCT OF EFFECTIVE TIME 25%																					
TOTAL ADVANCE PREVIOUSLY		FT			1,260					BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT			1,290					NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER			0					HANDLING PIPE LINES							0		0												
AVERAGE LOAD PER SCOW		CY			0					HANDLING ANCHOR LINES							0		0												
FLOATING PIPE 1,200		SHORE PIPE 1,220			SUBMERGED PIPE 500					CLEARING PUMP AND PUMP LINES							0		0												
TOTAL LENGTH OF DISCHARGE PIPE		FT			2,920					CLEARING CUTTER AND SUCTION HEAD							0		0												
CUBIC YARDS REMOVED		GROSS			CREDITED					WAITING FOR SCOWS							0		0												
AMOUNT DREDGE THIS DATE		1,467			1,333					TO AND FROM WHARF OR ANCHORAGE							0		0												
AMOUNT PREVIOUSLY REPORTED		170,971			155,430					CHANGING LOCATION OF PLANT ON JOB							0		0												
TOTAL AMOUNT DREDGED TO DATE		172,438			156,763					LOSS DUE TO OPPOSING NATURAL ELEMENTS							0		0												
AMOUNT DREDGED PER PUMPING/CUTTING HR		241.15			219.12					SHORE LINE AND SHORE WORK							0		0												
OPERATING SUPPLIES																															
COMMODITY		CONSUMED			CREDITED					WAITING FOR BOOSTER							0		0												
ITEM		UNIT			QUANTITY					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)							0		0												
FUEL		BBL			1,082					WAITING FOR ATTENDANT PLANT							0		0												
ELECTRICITY		KW			0					PREPARATION AND MAKING UP TOW							0		0												
LUBRICANTS		GAL			0					TRANSFERRING PLANT BETWEEN WORKS							0		0												
MOB DATE 03/15/2021		DREDGE START 03/15/2021			DEMOB DATE					LAY TIME OFF SHIFT AND SATURDAYS							0		0												
SUNDAYS AND HOLIDAYS																															
FIRE DRILL																															
MOVING OUT OF WAY OF TRAFFIC																															
MISCELLANEOUS (EXPLAIN IN REMARKS)																															
TOTAL NON-EFFECTIVE TIME																															
PCT. OF NON-EFFECTIVE 2%																															
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)																															
												6		40																	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 90 of 119	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		45	
DREDGE		ATTENDANT PLANT				DATE	
Missouri H						05/02/2021	
				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	17	20	
				TOTAL LOST TIME	17	20	
				PERCENTAGE OF TOTAL TIME	72%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) (17:20) Completed work on the shore line.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 91 of 119		
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.		
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				46		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		05/03/2021		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Missouri H				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		8000	0	4000	0	0	28	0	0	28		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		151+80 to 152+70 (east cut) 151+30 to 153+60 (west cut)			Tenneco		11,896		184,334			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0%	10%	0%	40%	50%	0%	0%	0%	0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					45			49				
RIVER/TIDE STAGE		MIN	0.80	TIME	03:00	MAX	2.50	TIME	15:00	GAGE LOCATION Auto Gage (Pascagoula)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			73 °F / 79 °F		5 MI		S # 15 to 25 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		250		PUMPING OR DREDGING				18	30	
TOTAL ADVANCE THIS PERIOD		FT		320		PCT OF EFFECTIVE TIME				77%		
TOTAL ADVANCE PREVIOUSLY		FT		1,290		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		1,610		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	20	
FLOATING PIPE 1,200		SHORE PIPE 1,220		SUBMERGED PIPE 500		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,920		CLEARING CUTTER AND SUCTION HEAD				0	35	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		11,896		10,815		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		172,438		156,763		CHANGING LOCATION OF PLANT ON JOB				0	30	
TOTAL AMOUNT DREDGED TO DATE		184,334		167,578		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		643.03		584.59		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		2,906		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		20		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
03/15/2021		03/15/2021				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				2	35	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				4	0	
						PCT. OF NON-EFFECTIVE				17%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	30	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 92 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		46	
DREDGE		Missouri H				DATE	
						05/03/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Grayson Allen	600	24:00	MAJOR REPAIRS		0	0
Diesel	Arthur	500	24:00	CESSATION		0	0
Diesel	Cpt. Archie	500	24:00	COLLISIONS		0	0
				MISCELLANEOUS		1	30
				TOTAL LOST TIME		1	30
				PERCENTAGE OF TOTAL TIME		6%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) (1:30) Untangle Stb. Swing Anchor cable.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 93 of 119	
CONTRACT NO. W9127820D0078 W9127821F0004		CONTRACT TITLE Maintenance Dredging Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 47	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/04/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 0	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 153+60 to 158+55 (West cut #1)			DISPOSAL AREA USED Tenneco		QTY DEPOSITED GROSS (CY) 30,250		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 214,584		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 10%	CLAY 0%	MUD 10%	SILT 80%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 41		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN 1	TIME 02:00	MAX 2.30	TIME 16:00	GAGE LOCATION Auto Gage (Pascagoula)					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 75 °F / 78 °F		VISIBILITY 4 MI		WIND S to SSW @ 15 to 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			19	10	
TOTAL ADVANCE THIS PERIOD		FT		495		PCT OF EFFECTIVE TIME			80%		
TOTAL ADVANCE PREVIOUSLY		FT		1,610		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,105		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	20	
FLOATING PIPE 1,200		SHORE PIPE 1,220		SUBMERGED PIPE 500		CLEARING PUMP AND PUMP LINES			0	40	
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,920		CLEARING CUTTER AND SUCTION HEAD			0	20	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		30,250		27,500		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		184,334		167,578		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		214,584		195,078		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,578.26		1,434.78		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		2,818		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
03/15/2021		03/15/2021				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			3	30	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			4	50	
						PCT. OF NON-EFFECTIVE			20%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.					
					Page 94 of 119					
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.				
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		47				
DREDGE		Missouri H				DATE				
						05/04/2021				
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)						
ITEM		NAME OR NUMBER		H.P.		HOURS		HR	MIN	
Diesel		Arthur		500		24:00		MAJOR REPAIRS	0	0
Diesel		Cpt. Archie		500		24:00		CESSATION	0	0
Diesel		Grayson Allen		600		24:00		COLLISIONS	0	0
								MISCELLANEOUS	0	0
								TOTAL LOST TIME	0	0
								PERCENTAGE OF TOTAL TIME	0%	
								TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Took Checks in the channel and the turning basin 150+00 to 154+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.							
CONTRACT NO. W9127820D0078 W9127821F0004										Page 95 of 119							
CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C							
CHARACTER OF REPORT										REPORT NO. 48							
<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 05/05/2021							
DREDGE NAME AND TYPE Missouri H										SHIFTS PER DAY 2		DAYS PER WEEK 7					
SIZE PIPELINE 8000 DIPPER OR BUCKET 0										HORSEPOWER DREDGE PUMP 4000 SUCTION PIPE JET 0 CUTTER OR BUCKET 0		NO. OF CREW MEMBERS DREDGE 28 SHORE 0 OTHER 0 TOTAL 28					
LOCATION/CHANNEL OF WORK																	
LOCATION OF WORK REACH DREDGED; STATION TO STATION 158+55 to 163+00 (West Cut)										DISPOSAL AREA USED Tenneco		QTY DEPOSITED GROSS (CY) 27,194		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 241,778			
CHARACTER OF MATERIAL (%) GRAVEL 0% SAND 10% CLAY 0% MUD 15% SILT 75% HARDPAN 0% STONE 0% SHELL 0% OTHER 0%																	
CHANNEL CONDITION AVERAGE DEPTH										BEFORE DREDGING 41		AFTER DREDGING 46					
RIVER/TIDE STAGE										MIN 0.90 TIME 02:00 MAX 2 TIME 10:00		GAGE LOCATION Auto Gage (Pascagoula)					
										MIN 0 TIME 00:00 MAX 0 TIME 00:00		GAGE DATUM MLLW					
WEATHER CONDITION WEATHER Weather Caused No Delay										TEMP (min/max) 71 °F / 75 °F		VISIBILITY 3 MI		WIND WSW tonw @ 10 to 15 MPH			
WORK PERFORMED										DISTRIBUTION OF WORK							
ITEM UNIT QUANTITY										EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.		MIN.	
AVERAGE WIDTH OF CUT FT 300										PUMPING OR DREDGING				18		35	
TOTAL ADVANCE THIS PERIOD FT 445										PCT OF EFFECTIVE TIME				77%			
TOTAL ADVANCE PREVIOUSLY FT 2,105										BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE FT 2,550										NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED NUMBER 0										HANDLING PIPE LINES				0		35	
AVERAGE LOAD PER SCOW CY 0										HANDLING ANCHOR LINES				0		30	
FLOATING PIPE 2,160 SHORE PIPE 1,220 SUBMERGED PIPE 500										CLEARING PUMP AND PUMP LINES				0		0	
TOTAL LENGTH OF DISCHARGE PIPE FT 3,880										CLEARING CUTTER AND SUCTION HEAD				0		30	
CUBIC YARDS REMOVED GROSS CREDITED										WAITING FOR SCOWS				0		0	
AMOUNT DREDGE THIS DATE 27,194 24,722										TO AND FROM WHARF OR ANCHORAGE				0		0	
AMOUNT PREVIOUSLY REPORTED 214,584 195,078										CHANGING LOCATION OF PLANT ON JOB				0		0	
TOTAL AMOUNT DREDGED TO DATE 241,778 219,800										LOSS DUE TO OPPOSING NATURAL ELEMENTS				0		0	
AMOUNT DREDGED PER PUMPING/CUTTING HR 1,463.35 1,330.33										SHORE LINE AND SHORE WORK				0		0	
OPERATING SUPPLIES										WAITING FOR BOOSTER				0		0	
COMMODITY CONSUMED CREDITED										MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0		0	
ITEM UNIT QUANTITY QUANTITY										WAITING FOR ATTENDANT PLANT				0		0	
FUEL BBL 3,236 0										PREPARATION AND MAKING UP TOW				0		0	
ELECTRICITY KW 0 0										TRANSFERRING PLANT BETWEEN WORKS				0		0	
LUBRICANTS GAL 122 0										LAY TIME OFF SHIFT AND SATURDAYS				0		0	
MOB DATE 03/15/2021 DREDGE START 03/15/2021 DEMOB DATE										SUNDAYS AND HOLIDAYS				0		0	
										FIRE DRILL				0		0	
										MOVING OUT OF WAY OF TRAFFIC				3		40	
										MISCELLANEOUS (EXPLAIN IN REMARKS)				0		0	
										TOTAL NON-EFFECTIVE TIME				5		15	
										PCT. OF NON-EFFECTIVE				22%			
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23		50	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 96 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		48	
DREDGE		Missouri H				DATE	
						05/05/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	10	
				TOTAL LOST TIME	0	10	
				PERCENTAGE OF TOTAL TIME	1%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Took Checks in the channel and the turning basin 154+00 to 161+00.
MISC: (0%) (0:10) Adjust cutter Motor Blower.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 97 of 119		
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.		
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				49		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		05/06/2021		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Missouri H				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		8000	0	4000	0	0	28	0	0	28		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		163+00 to 166+00 (west cut)			Tenneco			20,167		261,945		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	15 %	0 %	15 %	60 %	0 %	0 %	0 %	10 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					40.50			46				
RIVER/TIDE STAGE		MIN	0.60	TIME	05:00	MAX	1.30	TIME	12:00	GAGE LOCATION Auto Gage (Pascagoula)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			68 °F / 76 °F		5 MI		N @ 10 to 15 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				14	20	
TOTAL ADVANCE THIS PERIOD		FT		300		PCT OF EFFECTIVE TIME				60%		
TOTAL ADVANCE PREVIOUSLY		FT		2,550		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		2,850		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	25	
FLOATING PIPE 2,160		SHORE PIPE 1,220		SUBMERGED PIPE 1,500		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,880		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		20,167		18,333		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		241,778		219,800		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		261,945		238,133		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,407.00		1,279.05		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		5,180		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
03/15/2021		03/15/2021				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				5	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				7	25	
						PCT. OF NON-EFFECTIVE				31%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	45	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 98 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		49	
DREDGE		Missouri H				DATE	
						05/06/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	2	15	
				TOTAL LOST TIME	2	15	
				PERCENTAGE OF TOTAL TIME	9%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Took Checks in the channel and the turning basin 160+00 to 164+00. (now dredging at 47+ the tide
MISC: (0%) (2:15) Replace bolts on cutter shaft couplings.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 99 of 119		
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.		
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				50		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		05/07/2021		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Missouri H				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		8000	0	4000	0	0	28	0	0	28		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		166+00 to 169+30(west cut)			Tenneco			22,183		284,128		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	15 %	0 %	20 %	65 %	0 %	0 %	0 %	0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
		46.50			46							
RIVER/TIDE STAGE		MIN	0.60	TIME	15:00	MAX	1	TIME	09:00	GAGE LOCATION Auto Gage (Pascagoula)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			65 °F / 74 °F		5 MI		N to NNW @ 10 to 15 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				21	15	
TOTAL ADVANCE THIS PERIOD		FT		330		PCT OF EFFECTIVE TIME				89%		
TOTAL ADVANCE PREVIOUSLY		FT		2,850		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		3,180		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35	
FLOATING PIPE		2,160	SHORE PIPE		1,220	CLEARING PUMP AND PUMP LINES				1	0	
			SUBMERGED PIPE		1,500	CLEARING CUTTER AND SUCTION HEAD				0	20	
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,880		WAITING FOR SCOWS				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT DREDGE THIS DATE		22,183		20,167 <th colspan="4">CHANGING LOCATION OF PLANT ON JOB</th> <td>0</td> <td>0</td>		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT PREVIOUSLY REPORTED		261,945		238,133 <th colspan="4">LOSS DUE TO OPPOSING NATURAL ELEMENTS</th> <td>0</td> <td>0</td>		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
TOTAL AMOUNT DREDGED TO DATE		284,128		258,300 <th colspan="4">SHORE LINE AND SHORE WORK</th> <td>0</td> <td>0</td>		SHORE LINE AND SHORE WORK				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,043.91		949.04 <th colspan="4">WAITING FOR BOOSTER</th> <td>0</td> <td>0</td>		WAITING FOR BOOSTER				0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
						TRANSFERRING PLANT BETWEEN WORKS				0	0	
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS				0	0	
FUEL	BBL	2,417		0		FIRE DRILL				0	0	
ELECTRICITY	KW	0		0		MOVING OUT OF WAY OF TRAFFIC				0	50	
LUBRICANTS	GAL	20		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
MOB DATE		DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				2	45	
03/15/2021		03/15/2021				PCT. OF NON-EFFECTIVE				11%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 100 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		50	
DREDGE		Missouri H				DATE	
						05/07/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Took AD Survey from 256+00 to 302+00 in the channel at Horn Island Pass (Processing and will distribute).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 101 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				51	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		05/08/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	28	0	0	28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		169+30 to 172+80 (West Cut)			Tenneco		27,303		311,431		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	15 %	0 %	15 %	70 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					40.50		46				
RIVER/TIDE STAGE		MIN	0.60	TIME	17:00	MAX	1.50	TIME	09:00	GAGE LOCATION Auto Gage (Pascagoula)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			66 °F / 74 °F		5 MI		ESE to SSE @ 10 to 15 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				19	0
TOTAL ADVANCE THIS PERIOD		FT		350		PCT OF EFFECTIVE TIME				79%	
TOTAL ADVANCE PREVIOUSLY		FT		3,180		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,530		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	25
FLOATING PIPE 2,160		SHORE PIPE 1,220		SUBMERGED PIPE 1,500		CLEARING PUMP AND PUMP LINES				2	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,880		CLEARING CUTTER AND SUCTION HEAD				0	55
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		27,303		24,821		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		284,128		258,300		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		311,431		283,121		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,437.00		1,306.37		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	3,056	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	10	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START	DEMOB DATE	SUNDAYS AND HOLIDAYS				0	0			
03/15/2021	03/15/2021		FIRE DRILL				0	0			
			MOVING OUT OF WAY OF TRAFFIC				1	40			
			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
			TOTAL NON-EFFECTIVE TIME				5	0			
			PCT. OF NON-EFFECTIVE				21%				
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 102 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		51	
DREDGE		Missouri H				DATE	
						05/08/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Cpt. Archie	500	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Took AD check Survey from 163+00 to 171+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 103 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				52	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		05/09/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	28	0	0	28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		172+80 to 176+30 (west cut)			Tenneco		30,341		341,772		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	15 %	0 %	15 %	70 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					40		46				
RIVER/TIDE STAGE		MIN	0.60	TIME	19:00	MAX	1.80	TIME	08:00	GAGE LOCATION Auto Gage (Pascagoula)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			71 °F / 77 °F		5 MI		S to SSW @ 10 to 15 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING				18	40
TOTAL ADVANCE THIS PERIOD		FT		350		PCT OF EFFECTIVE TIME				78%	
TOTAL ADVANCE PREVIOUSLY		FT		3,530		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,880		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	40
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 2,580		SHORE PIPE 1,220		SUBMERGED PIPE 1,500		CLEARING PUMP AND PUMP LINES				2	45
TOTAL LENGTH OF DISCHARGE PIPE FT		5,300		CLEARING CUTTER AND SUCTION HEAD				0	45		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		30,341		27,583		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		311,431		283,121		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		341,772		310,704		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,625.41		1,477.66		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	4,054		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
03/15/2021	03/15/2021				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	40	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				5	20	
					PCT. OF NON-EFFECTIVE				22%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 104 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		52	
DREDGE		Missouri H				DATE	
						05/09/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Diesel	Arthur	500	24:00	CESSATION	0	0	
Diesel	Cpt. Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Took AD check Survey from 170+00 to 174+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 105 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				53	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/10/2021			
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	28	0	0	28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 176+30 to 178+60 (west cut #1) 158+00 to 159+80 (west cut #2)			DISPOSAL AREA USED Tenneco		QTY DEPOSITED GROSS (CY) 21,389		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 363,161		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 20%	SILT 65%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		41		AFTER DREDGING		46
RIVER/TIDE STAGE		MIN	0.60	TIME	22:00	MAX	1.70	TIME	10:00	GAGE LOCATION	Auto Gage (Pascagoula)
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 72 °F / 78 °F		VISIBILITY 3 MI		WIND S @ 10 to 15 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		275		PUMPING OR DREDGING				16	10
TOTAL ADVANCE THIS PERIOD		FT		410		PCT OF EFFECTIVE TIME				67%	
TOTAL ADVANCE PREVIOUSLY		FT		3,880		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,290		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 1,200		SHORE PIPE 1,220		SUBMERGED PIPE 1,500		CLEARING PUMP AND PUMP LINES				3	10
TOTAL LENGTH OF DISCHARGE PIPE		FT		3,920		CLEARING CUTTER AND SUCTION HEAD				1	10
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		21,389		19,445		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		341,772		310,704		CHANGING LOCATION OF PLANT ON JOB				0	20
TOTAL AMOUNT DREDGED TO DATE		363,161		330,149		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,323.03		1,202.78		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,684		0		PREPARATION AND MAKING UP TOW				1	15
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	15		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
03/15/2021	03/15/2021				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				1	25
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				7	50
						PCT. OF NON-EFFECTIVE				33%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 106 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		53	
DREDGE		Missouri H				DATE	
						05/10/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Diesel	Arthur	500	24:00	MAJOR REPAIRS		0	0
Diesel	Cpt. Archie	500	24:00	CESSATION		0	0
Diesel	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Moved the dredge to Cut #2 before dark due Safety Reasons.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 107 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				54	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		05/11/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	28	0	0	28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		159+80 to 167+10 (west cut #2)			Tenneco		28,755		391,916		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	15 %	0 %	20 %	65 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					42		46				
RIVER/TIDE STAGE		MIN	0.20	TIME	18:00	MAX	1.90	TIME	09:00	GAGE LOCATION Auto Gage (Pascagoula)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			68 °F / 81 °F		5 MI		10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		245		PUMPING OR DREDGING				20	40
TOTAL ADVANCE THIS PERIOD		FT		730		PCT OF EFFECTIVE TIME				86%	
TOTAL ADVANCE PREVIOUSLY		FT		4,290		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,020		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	35
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 1,620		SHORE PIPE 1,220		SUBMERGED PIPE 1,500		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,340		CLEARING CUTTER AND SUCTION HEAD				0	20
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		28,755		26,141		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		363,161		330,149		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		391,916		356,290		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,391.37		1,264.89		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	3,324	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	10	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START	DEMOP DATE	SUNDAYS AND HOLIDAYS				0	0			
03/15/2021	03/15/2021		FIRE DRILL				0	0			
			MOVING OUT OF WAY OF TRAFFIC				1	45			
			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
			TOTAL NON-EFFECTIVE TIME				3	20			
			PCT. OF NON-EFFECTIVE				14%				
			TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0			

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 108 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		54	
DREDGE		Missouri H				DATE	
						05/11/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Took AD CKS from STA. 158+00 to178+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.					
CONTRACT NO. W9127820D0078 W9127821F0004										Page 109 of 119					
CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C					
CHARACTER OF REPORT										REPORT NO. 55					
<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 05/12/2021					
DREDGE NAME AND TYPE Missouri H										SHIFTS PER DAY 2		DAYS PER WEEK 7			
SIZE PIPELINE 8000 DIPPER OR BUCKET 0										HORSEPOWER DREDGE PUMP 4000 SUCTION PIPE JET 0 CUTTER OR BUCKET 0		NO. OF CREW MEMBERS DREDGE 28 SHORE 0 OTHER 0 TOTAL 28			
LOCATION/CHANNEL OF WORK															
LOCATION OF WORK REACH DREDGED; STATION TO STATION 167+10 to 172+00 (west cut #2)										DISPOSAL AREA USED Tenneco		QTY DEPOSITED GROSS (CY) 19,563		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 411,479	
CHARACTER OF MATERIAL (%) GRAVEL 0% SAND 15% CLAY 0% MUD 20% SILT 65% HARDPAN 0% STONE 0% SHELL 0% OTHER 0%															
CHANNEL CONDITION AVERAGE DEPTH BEFORE DREDGING 42 AFTER DREDGING 46															
RIVER/TIDE STAGE MIN 0 TIME 21:00 MAX 1.90 TIME 05:00 GAGE LOCATION Auto Gage (Pascagoula)															
MIN 0 TIME 00:00 MAX 0 TIME 00:00 GAGE DATUM MLLW															
WEATHER CONDITION WEATHER Weather Caused Critical Delay TEMP (min/max) 62 °F / 78 °F VISIBILITY 5 MI WIND 5 MPH															
WORK PERFORMED										DISTRIBUTION OF WORK					
ITEM UNIT QUANTITY										EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK) HR. MIN.					
AVERAGE WIDTH OF CUT FT 350										PUMPING OR DREDGING 18 30					
TOTAL ADVANCE THIS PERIOD FT 490										PCT OF EFFECTIVE TIME 77%					
TOTAL ADVANCE PREVIOUSLY FT 5,020										BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE FT 5,510										NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED NUMBER 0										HANDLING PIPE LINES 0 30					
AVERAGE LOAD PER SCOW CY 0										HANDLING ANCHOR LINES 0 40					
FLOATING PIPE 2,580 SHORE PIPE 1,220 SUBMERGED PIPE 1,500										CLEARING PUMP AND PUMP LINES 0 0					
TOTAL LENGTH OF DISCHARGE PIPE FT 5,300										CLEARING CUTTER AND SUCTION HEAD 0 55					
CUBIC YARDS REMOVED GROSS CREDITED										WAITING FOR SCOWS 0 0					
AMOUNT DREDGE THIS DATE 19,563 17,785										TO AND FROM WHARF OR ANCHORAGE 0 0					
AMOUNT PREVIOUSLY REPORTED 391,916 356,290										CHANGING LOCATION OF PLANT ON JOB 0 0					
TOTAL AMOUNT DREDGED TO DATE 411,479 374,075										LOSS DUE TO OPPOSING NATURAL ELEMENTS 0 0					
AMOUNT DREDGED PER PUMPING/CUTTING HR 1,057.46 961.35										SHORE LINE AND SHORE WORK 0 0					
OPERATING SUPPLIES										WAITING FOR BOOSTER 0 0					
COMMODITY CONSUMED CREDITED										MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS) 0 0					
ITEM UNIT QUANTITY QUANTITY										WAITING FOR ATTENDANT PLANT 0 0					
FUEL BBL 3,274 0										PREPARATION AND MAKING UP TOW 0 0					
ELECTRICITY KW 0 0										TRANSFERRING PLANT BETWEEN WORKS 0 0					
LUBRICANTS GAL 10 0										LAY TIME OFF SHIFT AND SATURDAYS 0 0					
MOB DATE 03/15/2021 DREDGE START 03/15/2021 DEMOB DATE										SUNDAYS AND HOLIDAYS 0 0					
										FIRE DRILL 0 0					
										MOVING OUT OF WAY OF TRAFFIC 2 30					
										MISCELLANEOUS (EXPLAIN IN REMARKS) 0 55					
										TOTAL NON-EFFECTIVE TIME 5 30					
										PCT. OF NON-EFFECTIVE 23%					
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK) 24 0					

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 110 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		55	
DREDGE		Missouri H				DATE	
						05/12/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Diesel	Arthur	500	24:00	CESSATION	0	0	
Diesel	Cpt. Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

70% weather at 0:55 due to heavy rain (low visibility).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 111 of 119	
CONTRACT NO. W9127820D0078 W9127821F0004		CONTRACT TITLE Maintenance Dredging Pascagoula Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 56	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/13/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 0	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 172+00 TO 178+00 (west cut #2)			DISPOSAL AREA USED Tenneco		QTY DEPOSITED GROSS (CY) 34,222		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 445,701		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 20%	SILT 65%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 42		AFTER DREDGING 46				
RIVER/TIDE STAGE		MIN	-0.10	TIME	21:00	MAX	1.90	TIME	11:00	GAGE LOCATION Auto Gage (Pascagoula)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 58 °F / 74 °F		VISIBILITY 5 MI		WIND 5 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		350		PUMPING OR DREDGING			19	55	
TOTAL ADVANCE THIS PERIOD		FT		600		PCT OF EFFECTIVE TIME			83%		
TOTAL ADVANCE PREVIOUSLY		FT		5,510		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,110		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	35	
FLOATING PIPE 2,580		SHORE PIPE 1,220		SUBMERGED PIPE 1,500		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,300		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		34,222		31,111		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		411,479		374,075		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		445,701		405,186		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,718.26		1,562.06		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		5,446		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
03/15/2021		03/15/2021				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			3	20	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	10	
						TOTAL NON-EFFECTIVE TIME			4	5	
						PCT. OF NON-EFFECTIVE			17%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 112 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		56	
DREDGE		Missouri H				DATE	
						05/13/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

70% MISC: Due to QC department calibrate density meter.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 57	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 05/14/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
										SIZE		HORSEPOWER			NO. OF CREW MEMBERS																
PIPELINE		DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL															
8000		0		4000		0		0		28		0		0		28															
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK				REACH DREDGED; STATION TO STATION bayou casotte channel dredging from STA. 200+00 to 208+50				DISPOSAL AREA USED Tenneco				QTY DEPOSITED GROSS (CY) 19,657				CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 465,358															
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 15%		CLAY 0%		MUD 20%		SILT 65%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION				AVERAGE DEPTH				BEFORE DREDGING 42				AFTER DREDGING 46																			
RIVER/TIDE STAGE		MIN -0.10		TIME 21:00		MAX 1.90		TIME 11:00		GAGE LOCATION Auto Gage (Pascagoula)																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION				WEATHER Weather Caused No Delay				TEMP (min/max) 61 °F / 76 °F				VISIBILITY 5 MI				WIND 5 MPH															
WORK PERFORMED									DISTRIBUTION OF WORK																						
ITEM			UNIT			QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.														
AVERAGE WIDTH OF CUT			FT			375			PUMPING OR DREDGING						14		20														
TOTAL ADVANCE THIS PERIOD			FT			385			PCT OF EFFECTIVE TIME 60%																						
TOTAL ADVANCE PREVIOUSLY			FT			6,110			BOOSTER (IN LINE)																						
TOTAL ADVANCE TO DATE			FT			6,495			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																						
SCOWS LOADED			NUMBER			0			HANDLING PIPE LINES						5		25														
AVERAGE LOAD PER SCOW			CY			0			HANDLING ANCHOR LINES						0		20														
FLOATING PIPE 2,740			SHORE PIPE 1,220			SUBMERGED PIPE 1,500			CLEARING PUMP AND PUMP LINES						0		0														
TOTAL LENGTH OF DISCHARGE PIPE			FT			5,460			CLEARING CUTTER AND SUCTION HEAD						0		0														
CUBIC YARDS REMOVED			GROSS			CREDITED			WAITING FOR SCOWS						0		0														
AMOUNT DREDGE THIS DATE			19,657			21,623			TO AND FROM WHARF OR ANCHORAGE						0		0														
AMOUNT PREVIOUSLY REPORTED			445,701			405,186			CHANGING LOCATION OF PLANT ON JOB						0		0														
TOTAL AMOUNT DREDGED TO DATE			465,358			426,809			LOSS DUE TO OPPOSING NATURAL ELEMENTS						0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR			1,371.42			1,508.58			SHORE LINE AND SHORE WORK						0		0														
OPERATING SUPPLIES									WAITING FOR BOOSTER						0		0														
COMMODITY									CONSUMED						CREDITED																
ITEM		UNIT		QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0															
FUEL		BBL		2,290		0		WAITING FOR ATTENDANT PLANT						0		0															
ELECTRICITY		KW		0		0		PREPARATION AND MAKING UP TOW						0		0															
LUBRICANTS		GAL		0		0		TRANSFERRING PLANT BETWEEN WORKS						0		45															
MOB DATE 03/15/2021			DREDGE START 03/15/2021			DEMOB DATE			LAY TIME OFF SHIFT AND SATURDAYS						0		0														
									SUNDAYS AND HOLIDAYS						0		0														
									FIRE DRILL						0		0														
									MOVING OUT OF WAY OF TRAFFIC						3		10														
									MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0														
									TOTAL NON-EFFECTIVE TIME						9		40														
									PCT. OF NON-EFFECTIVE 40%																						
									TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24		0														

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 114 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		57	
DREDGE		Missouri H				DATE	
						05/14/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM		NAME OR NUMBER		H.P.		HOURS	
						HR	
						MIN	
Diesel		Arthur		500		24:00	
						MAJOR REPAIRS	
						0	
Diesel		Cpt. Archie		500		24:00	
						CESSATION	
						0	
Diesel		Grayson Allen		600		24:00	
						COLLISIONS	
						0	
						MISCELLANEOUS	
						0	
						TOTAL LOST TIME	
						0	
						PERCENTAGE OF TOTAL TIME	
						0%	
						TOTAL TIME IN PERIOD	
						24	
						0	

QC NARRATIVE(S)

GENERAL COMMENTS

QC DEPT. ran ADCKS from STA. 170+00 to 177+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 115 of 119	
CONTRACT NO.		CONTRACT TITLE				CONTRACTOR				REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor				Mike Hooks, L.L.C				58	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		05/15/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	27	0	0	27	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		208+30 to 212+35			Tenneco		24,750		490,108		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	15 %	0 %	20 %	65 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					42		46				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	1.80	TIME	13:00	GAGE LOCATION Auto Gage (Pascagoula)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			61 °F / 78 °F		5 MI		10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		375		PUMPING OR DREDGING				16	35
TOTAL ADVANCE THIS PERIOD		FT		405		PCT OF EFFECTIVE TIME				69%	
TOTAL ADVANCE PREVIOUSLY		FT		6,495		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,900		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	30
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35
FLOATING PIPE 4,490		SHORE PIPE 1,220		SUBMERGED PIPE 4,500		CLEARING PUMP AND PUMP LINES				2	45
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,210		CLEARING CUTTER AND SUCTION HEAD				1	55
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		24,750		22,500		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		465,358		426,809		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		490,108		449,309		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,492.46		1,356.78		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,778		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
03/15/2021		03/15/2021				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				1	20
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				7	5
						PCT. OF NON-EFFECTIVE				30%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 116 of 119	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		58	
DREDGE		Missouri H				DATE 05/15/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	20	
				TOTAL LOST TIME	0	20	
				PERCENTAGE OF TOTAL TIME	1%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Misc: 0% Due to working on air line to main engine.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0078 W9127821F0004										CONTRACT TITLE Maintenance Dredging Pascagoula Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 59	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 05/16/2021											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		27		0		0		27														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION 212+35 - 216+00					DISPOSAL AREA USED Tenneco					QTY DEPOSITED GROSS (CY) 23,793			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 513,901													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 15%		CLAY 0%		MUD 20%		SILT 65%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 0%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 42					AFTER DREDGING 46																
RIVER/TIDE STAGE		MIN 0.20		TIME 00:00		MAX 2.50		TIME 13:00		GAGE LOCATION Auto Gage (Pascagoula)																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 72 °F / 81 °F			VISIBILITY 5 MI			WIND E 5 - 10 MPH															
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)										HR.		MIN.													
AVERAGE WIDTH OF CUT		FT		400		PUMPING OR DREDGING										19		5													
TOTAL ADVANCE THIS PERIOD		FT		365		PCT OF EFFECTIVE TIME 80%																									
TOTAL ADVANCE PREVIOUSLY		FT		6,900		BOOSTER (IN LINE)																									
TOTAL ADVANCE TO DATE		FT		7,265		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES										0		0													
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES										0		30													
FLOATING PIPE 4,490		SHORE PIPE 1,220		SUBMERGED PIPE 4,500		CLEARING PUMP AND PUMP LINES										0		0													
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,210		CLEARING CUTTER AND SUCTION HEAD										1		10													
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS										0		0													
AMOUNT DREDGE THIS DATE		23,793		21,630		TO AND FROM WHARF OR ANCHORAGE										0		0													
AMOUNT PREVIOUSLY REPORTED		490,108		449,309		CHANGING LOCATION OF PLANT ON JOB										0		0													
TOTAL AMOUNT DREDGED TO DATE		513,901		470,939		LOSS DUE TO OPPOSING NATURAL ELEMENTS										0		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,246.79		1,133.45		SHORE LINE AND SHORE WORK										0		0													
OPERATING SUPPLIES										WAITING FOR BOOSTER										0		0									
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)										0		0													
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT										0		0											
FUEL		BBL		4,474		4,474		PREPARATION AND MAKING UP TOW										0		0											
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS										0		0											
LUBRICANTS		GAL		24		24		LAY TIME OFF SHIFT AND SATURDAYS										0		0											
MOB DATE 03/15/2021		DREDGE START 03/15/2021		DEMOB DATE		SUNDAYS AND HOLIDAYS										0		0													
										FIRE DRILL										0		0									
										MOVING OUT OF WAY OF TRAFFIC										0		0									
										MISCELLANEOUS (EXPLAIN IN REMARKS)										1		25									
										TOTAL NON-EFFECTIVE TIME										3		5									
										PCT. OF NON-EFFECTIVE 13%																					
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)										22		10									

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 118 of 119		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0078 W9127821F0004		Maintenance Dredging Pascagoula Harbor		Mike Hooks, L.L.C		59	
DREDGE		Missouri H				DATE	
						05/16/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Diesel	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Diesel	Cpt. Archie	500	24:00	CESSATION	0	0	
Diesel	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	50	
				TOTAL LOST TIME	1	50	
				PERCENTAGE OF TOTAL TIME	8%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Misc: 0% DEMOB
MISC: 70% FINISH CUT AND CLEAR LINES

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 119 of 119
CONTRACT NO. W9127820D0078 W9127821F0004	CONTRACT TITLE Maintenance Dredging Pascagoula Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 59

