

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.			
										Page 1 of 151			
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.					
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor			Mike Hooks, L.L.C			65					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		12/19/2020			
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK					
		Missouri H				2		7					
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
		8000	0	4000	0	0	29	0	4	33			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		No Dredging						0		0			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER			
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING					
					0			0					
RIVER/TIDE STAGE		MIN		TIME		MAX		TIME		GAGE LOCATION			
		0		00:00		0		00:00					
		MIN		TIME		MAX		TIME		GAGE DATUM			
		0		00:00		0		00:00					
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND				
		Weather Caused Critical Delay			65 °F / 72 °F		3 MI		ESE @ 15 to 20 MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0		
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%			
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0		
FLOATING PIPE		0		SHORE PIPE		0		CLEARING PUMP AND PUMP LINES				0	0
SUBMERGED PIPE		0				CLEARING CUTTER AND SUCTION HEAD				0	0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT DREDGE THIS DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0		
AMOUNT PREVIOUSLY REPORTED		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				15	50		
TOTAL AMOUNT DREDGED TO DATE		0		0		SHORE LINE AND SHORE WORK				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR BOOSTER				0	0		
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0		
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW				0	0		
FUEL	BBL	4,540		0		TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS	GAL	0		0		SUNDAYS AND HOLIDAYS				0	0		
MOB DATE	DREDGE START	DEMOMB DATE				FIRE DRILL				0	0		
12/19/2020	12/19/2020					MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				15	50		
						PCT. OF NON-EFFECTIVE				66%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				15	50		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 2 of 151	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		19	
DREDGE						DATE	
Missouri H						12/19/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Ashley	250	12:00	MAJOR REPAIRS		0	0
Tender	Grayson Allen	600	24:00	CESSATION		0	0
Tender	Arthur	500	24:00	COLLISIONS		0	0
Tender	Captain Archie	500	24:00	MISCELLANEOUS		8	10
				TOTAL LOST TIME		8	10
				PERCENTAGE OF TOTAL TIME		34%	
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S)							
GENERAL COMMENTS							
<p>Completed the Previous Contract @ 08:10 at Station 65+00. The Dredge was unable to station 140+00 on this contract due to strong ESE winds and 3' to 4' seas. Weather Delay (70%) Pumping water due to rough seas.</p>							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0038 W9127820F0301										CONTRACT TITLE Maintenance Dredging of Gulfport Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 20	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/20/2020											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		29		0		4		33														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION No Dredging					DISPOSAL AREA USED					QTY DEPOSITED GROSS (CY) 0			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 0													
CHARACTER OF MATERIAL (%)		GRAVEL 0%		SAND 0%		CLAY 0%		MUD 0%		SILT 0%		HARDPAN 0%		STONE 0%		SHELL 0%		OTHER 100%													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 0					AFTER DREDGING 0																
RIVER/TIDE STAGE					MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE LOCATION																		
WEATHER CONDITION					WEATHER Weather Caused Critical Delay					TEMP (min/max) 59 °F / 65 °F		VISIBILITY 4 MI		WIND NNW @ 15 to 25 MPH																	
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM			UNIT			QUANTITY				EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)						HR.		MIN.													
AVERAGE WIDTH OF CUT			FT			0				PUMPING OR DREDGING						0		0													
TOTAL ADVANCE THIS PERIOD			FT			0				PCT OF EFFECTIVE TIME						0%															
TOTAL ADVANCE PREVIOUSLY			FT			0				BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE			FT			0				NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED			NUMBER			0				HANDLING PIPE LINES						0		0													
AVERAGE LOAD PER SCOW			CY			0				HANDLING ANCHOR LINES						0		0													
FLOATING PIPE			0			SHORE PIPE			0			SUBMERGED PIPE				0			0		0										
TOTAL LENGTH OF DISCHARGE PIPE			FT			0				TO AND FROM WHARF OR ANCHORAGE						0		0													
CUBIC YARDS REMOVED			GROSS			CREDITED				CHANGING LOCATION OF PLANT ON JOB						0		0													
AMOUNT DREDGE THIS DATE			0			0				LOSS DUE TO OPPOSING NATURAL ELEMENTS						24		0													
AMOUNT PREVIOUSLY REPORTED			0			0				SHORE LINE AND SHORE WORK						0		0													
TOTAL AMOUNT DREDGED TO DATE			0			0				WAITING FOR BOOSTER						0		0													
AMOUNT DREDGED PER PUMPING/CUTTING HR			NA			NA				MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0		0													
OPERATING SUPPLIES										WAITING FOR ATTENDANT PLANT						0		0													
COMMODITY			CONSUMED			CREDITED				PREPARATION AND MAKING UP TOW						0		0													
ITEM		UNIT		QUANTITY			QUANTITY			TRANSFERRING PLANT BETWEEN WORKS						0		0													
FUEL		BBL		4,159			0			LAY TIME OFF SHIFT AND SATURDAYS						0		0													
ELECTRICITY		KW		0			0			SUNDAYS AND HOLIDAYS						0		0													
LUBRICANTS		GAL		0			0			FIRE DRILL						0		0													
MOB DATE			DREDGE START			DEMOB DATE				MOVING OUT OF WAY OF TRAFFIC						0		0													
12/19/2020			12/19/2020							MISCELLANEOUS (EXPLAIN IN REMARKS)						0		0													
										TOTAL NON-EFFECTIVE TIME						24		0													
										PCT. OF NON-EFFECTIVE						100%															
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24		0													

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 4 of 151	
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		20	
DREDGE						DATE	
Missouri H						12/20/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Ashley	250	12:00	MAJOR REPAIRS		0	0
Tender	Arthur	500	24:00	CESSATION		0	0
Tender	Captain Archie	500	24:00	COLLISIONS		0	0
Tender	Grayson Allen	600	24:00	MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0
QC NARRATIVE(S)							
GENERAL COMMENTS							
<p>Due to strong WNW winds (15 to 25 MPH) and Rough Seas the dredge was unable to move to station 140+00 and Set up to start Dredging. Weather Delay: (70%) Pumping water due to rough seas.</p>							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 5 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 21	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/21/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 140+00 to 142+80 outbound			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 20,533		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 20,533		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 40 %	CLAY 0 %	MUD 0 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.60	TIME	15:00	MAX	1	TIME	18:00	GAGE LOCATION BEACON #56 STAFF GAGE	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 50 °F / 59 °F		VISIBILITY 5 MI		WIND NW @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				8	20
TOTAL ADVANCE THIS PERIOD		FT		280		PCT OF EFFECTIVE TIME 35%					
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		280		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10
FLOATING PIPE 2,840		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,840		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		20,533		18,667		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	40
TOTAL AMOUNT DREDGED TO DATE		20,533		18,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				6	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,463.96		2,240.04		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	1,659		0		PREPARATION AND MAKING UP TOW				8	15
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START	DEMOb DATE				SUNDAYS AND HOLIDAYS				0	0
12/19/2020	12/19/2020					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	35
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				15	40
						PCT. OF NON-EFFECTIVE 65%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 6 of 151		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		21	
DREDGE		Missouri H				DATE	
						12/21/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S)							
GENERAL COMMENTS							
<p>Due to strong winds and Rough Seas the dredge was unable to move to station 140+00. From 0:00 TO 14:55. (move the dredge to station 140+00 and prep to start dredging. Started Dredging @ 14:55 at station 140+00. Weather Delay: (70%) pumping water due to rough seas.</p>							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS	DATE		

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 7 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 22	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/22/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 142+80 to 149+50 outbound			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 49,133		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 69,666		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 40 %	CLAY 0 %	MUD 0 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 0.20	TIME 10:00	MAX 1.10	TIME 18:00	GAGE LOCATION BEACON #56 STAFF GAGE					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 55 °F / 60 °F		VISIBILITY 5 MI		WIND SSE @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING			19	55	
TOTAL ADVANCE THIS PERIOD		FT		670		PCT OF EFFECTIVE TIME 83%					
TOTAL ADVANCE PREVIOUSLY		FT		280		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		950		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			1	5	
FLOATING PIPE 2,840		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,840		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		49,133		44,667		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		20,533		18,667		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		69,666		63,334		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,466.93		2,242.69		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	5,383		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
12/19/2020	12/19/2020				FIRE DRILL			0	0		
					MOVING OUT OF WAY OF TRAFFIC			1	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0		
					TOTAL NON-EFFECTIVE TIME			2	5		
					PCT. OF NON-EFFECTIVE 9%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			22	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 8 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301	CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 22
DREDGE	Missouri H				DATE 12/22/2020

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0
Tender	Captain Archie	500	24:00	CESSATION	0	0
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0
				MISCELLANEOUS	2	0
				TOTAL LOST TIME	2	0
				PERCENTAGE OF TOTAL TIME	8%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Miscellaneous 0% (0:55 work on spill barge rudder). (1:05 replace ram on spill barge).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.																					
CONTRACT NO. W9127820D0038 W9127820F0301										CONTRACT TITLE Maintenance Dredging of Gulfport Harbor										CONTRACTOR Mike Hooks, L.L.C										REPORT NO. 23	
CHARACTER OF REPORT										<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL										DATE 12/23/2020											
DREDGE										NAME AND TYPE Missouri H					SHIFTS PER DAY 2			DAYS PER WEEK 7													
PIPELINE			DIPPER OR BUCKET		DREDGE PUMP		SUCTION PIPE JET		CUTTER OR BUCKET		DREDGE		SHORE		OTHER		TOTAL														
8000			0		4000		0		0		28		0		4		32														
LOCATION/CHANNEL OF WORK																															
LOCATION OF WORK					REACH DREDGED; STATION TO STATION 149+50 to 156+20					DISPOSAL AREA USED #3					QTY DEPOSITED GROSS (CY) 57,322			CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 126,988													
CHARACTER OF MATERIAL (%)		GRAVEL 0 %		SAND 30 %		CLAY 0 %		MUD 0 %		SILT 70 %		HARDPAN 0 %		STONE 0 %		SHELL 0 %		OTHER 0 %													
CHANNEL CONDITION					AVERAGE DEPTH					BEFORE DREDGING 33					AFTER DREDGING 40																
RIVER/TIDE STAGE		MIN 0.80		TIME 08:00		MAX 1.60		TIME 23:00		GAGE LOCATION Beacon #56																					
		MIN 0		TIME 00:00		MAX 0		TIME 00:00		GAGE DATUM MLLW																					
WEATHER CONDITION					WEATHER Weather Caused No Delay					TEMP (min/max) 65 °F / 72 °F			VISIBILITY 4 MI		WIND SSE @ 5 to 10 MPH																
WORK PERFORMED										DISTRIBUTION OF WORK																					
ITEM		UNIT		QUANTITY						EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.		MIN.														
AVERAGE WIDTH OF CUT		FT		300						PUMPING OR DREDGING					21		40														
TOTAL ADVANCE THIS PERIOD		FT		670						PCT OF EFFECTIVE TIME 90%																					
TOTAL ADVANCE PREVIOUSLY		FT		950						BOOSTER (IN LINE)																					
TOTAL ADVANCE TO DATE		FT		1,620						NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)																					
SCOWS LOADED		NUMBER		0						HANDLING PIPE LINES					0		0														
AVERAGE LOAD PER SCOW		CY		0						HANDLING ANCHOR LINES					0		30														
FLOATING PIPE		2,840		SHORE PIPE		0		SUBMERGED PIPE 3,000						CLEARING PUMP AND PUMP LINES					0		0										
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,840						CLEARING CUTTER AND SUCTION HEAD					0		0														
CUBIC YARDS REMOVED		GROSS		CREDITED						WAITING FOR SCOWS					0		0														
AMOUNT DREDGE THIS DATE		57,322		52,111						TO AND FROM WHARF OR ANCHORAGE					0		0														
AMOUNT PREVIOUSLY REPORTED		69,666		63,334						CHANGING LOCATION OF PLANT ON JOB					0		0														
TOTAL AMOUNT DREDGED TO DATE		126,988		115,445						LOSS DUE TO OPPOSING NATURAL ELEMENTS					0		0														
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,645.63		2,405.12						SHORE LINE AND SHORE WORK					0		0														
OPERATING SUPPLIES										WAITING FOR BOOSTER					0		0														
COMMODITY										CONSUMED					CREDITED																
ITEM		UNIT		QUANTITY						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0		0														
FUEL		BBL		5,682						WAITING FOR ATTENDANT PLANT					0		0														
ELECTRICITY		KW		0						PREPARATION AND MAKING UP TOW					0		0														
LUBRICANTS		GAL		54						TRANSFERRING PLANT BETWEEN WORKS					0		0														
MOB DATE		DREDGE START		DEMOB DATE						LAY TIME OFF SHIFT AND SATURDAYS					0		0														
12/19/2020		12/19/2020								SUNDAYS AND HOLIDAYS					0		0														
										FIRE DRILL					0		0														
										MOVING OUT OF WAY OF TRAFFIC					0		45														
										MISCELLANEOUS (EXPLAIN IN REMARKS)					0		0														
										TOTAL NON-EFFECTIVE TIME					1		15														
										PCT. OF NON-EFFECTIVE 5%																					
										TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					22		55														

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 10 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 23	
DREDGE Missouri H						DATE 12/23/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	5	
				TOTAL LOST TIME	1	5	
				PERCENTAGE OF TOTAL TIME	5%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Miscellaneous 0% (0:40 work on oil line on generator). (0:25 stb. swing drum brake).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 11 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 24		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/24/2020				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
8000		0	4000	0	0	25	0	4	29			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 156+20 to 157+75			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 13,261		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 140,249			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 0 %	SILT 75 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	-0.40	TIME	16:00	MAX	1.70	TIME	01:00	GAGE LOCATION Staff Gage (Beacon # 57)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 40 °F / 55 °F		VISIBILITY 3 MI		WIND NW @ 20 to 25 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING					5	10	
TOTAL ADVANCE THIS PERIOD	FT		155		PCT OF EFFECTIVE TIME					22%		
TOTAL ADVANCE PREVIOUSLY	FT		1,620		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		1,775		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES					0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES					0	0	
FLOATING PIPE	2,840	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES					0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		5,840		CLEARING CUTTER AND SUCTION HEAD					0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS					0	0	
AMOUNT DREDGE THIS DATE	13,261		12,056		TO AND FROM WHARF OR ANCHORAGE					0	0	
AMOUNT PREVIOUSLY REPORTED	126,988		115,445		CHANGING LOCATION OF PLANT ON JOB					0	0	
TOTAL AMOUNT DREDGED TO DATE	140,249		127,501		LOSS DUE TO OPPOSING NATURAL ELEMENTS					18	50	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,566.65		2,333.42		SHORE LINE AND SHORE WORK					0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER					0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT					0	0	
					CONSUMED					CREDITED	0	0
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW					0	0
FUEL	BBL	4,314		0		TRANSFERRING PLANT BETWEEN WORKS					0	0
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS					0	0
LUBRICANTS	GAL	0		0		SUNDAYS AND HOLIDAYS					0	0
MOB DATE	DREDGE START		DEMOB DATE		FIRE DRILL					0	0	
12/19/2020	12/19/2020				MOVING OUT OF WAY OF TRAFFIC					0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)					0	0	
					TOTAL NON-EFFECTIVE TIME					18	50	
					PCT. OF NON-EFFECTIVE					78%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 12 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 24	
DREDGE Missouri H						DATE 12/24/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (70%) (18:50 Pumping water due to 20 to 25 mph NW Winds and 4' seas. (2 stops.)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 13 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 25	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/25/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	25	0	4	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 157+75 to 161+25			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 29,944		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 170,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 0 %	SILT 75 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.60	TIME	13:00	MAX	1.10	TIME	01:00	GAGE LOCATION Staff Gage (Beacon #58)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 37 °F / 47 °F		VISIBILITY 4 MI		WIND NW @ 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				10	40	
TOTAL ADVANCE THIS PERIOD	FT		350		PCT OF EFFECTIVE TIME 44%						
TOTAL ADVANCE PREVIOUSLY	FT		1,775		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		2,125		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				1	40	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	10	
FLOATING PIPE	3,840	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,840		CLEARING CUTTER AND SUCTION HEAD				0	20	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	29,944		27,222		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	140,249		127,501		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	170,193		154,723		LOSS DUE TO OPPOSING NATURAL ELEMENTS				10	30	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,807.25		2,552.06		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
COMMODITY					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
COMMODITY					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	10
FUEL	BBL	4,686		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	30
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				13	20
LUBRICANTS	GAL	108		0		PCT. OF NON-EFFECTIVE				56%	
MOB DATE 12/19/2020		DREDGE START 12/19/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 14 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 25	
DREDGE Missouri H		DATE 12/25/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (70%) (10:30 Pumping water due to 25 to 15 to 10 mph NW Winds and 4' to 2' seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 15 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 26	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/26/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	25	0	4	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 161+25 to 167+30			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 51,761		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 221,954		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 0 %	SILT 75 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.60	TIME	07:00	MAX	1.20	TIME	19:00		GAGE LOCATION Beacon #58
		MIN	0	TIME	00:00	MAX	0	TIME	00:00		GAGE DATUM MLLW
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 45 °F / 50 °F		VISIBILITY 5 MI		WIND Variable @ 5 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				20	10
TOTAL ADVANCE THIS PERIOD		FT		605		PCT OF EFFECTIVE TIME				84%	
TOTAL ADVANCE PREVIOUSLY		FT		2,125		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,730		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	10
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 4,470		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,470		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		51,761		47,056		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		170,193		154,723		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		221,954		201,779		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,566.66		2,333.36		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		3,600		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
12/19/2020		12/19/2020				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	50
						PCT. OF NON-EFFECTIVE				16%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 16 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 26	
DREDGE Missouri H						DATE 12/26/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Made a new subline connection at station 64+00 inside DA #3 and moved the Spill Bage..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 17 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 27	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/27/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	25	0	4	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 167+30 to 173+85			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 56,039		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 277,993		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 25%	CLAY 0%	MUD 0%	SILT 75%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.50	TIME	08:00	MAX	2	TIME	20:00	GAGE LOCATION	Staff Gage (Beacon #58)
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 49 °F / 61 °F		VISIBILITY 5 MI		WIND Variable @ 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				20	0	
TOTAL ADVANCE THIS PERIOD	FT		655		PCT OF EFFECTIVE TIME				83%		
TOTAL ADVANCE PREVIOUSLY	FT		2,730		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		3,385		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				2	10	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	30	
FLOATING PIPE	4,470	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	30
TOTAL LENGTH OF DISCHARGE PIPE	FT		7,470		CLEARING CUTTER AND SUCTION HEAD				0	50	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	56,039		50,944		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	221,954		201,779		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	277,993		252,723		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,801.95		2,547.20		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	5,780	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	54	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				4	0	
					PCT. OF NON-EFFECTIVE				17%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 18 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 27	
DREDGE Missouri H		DATE 12/27/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Took BD Survey in the channel from station 180+00 to 220+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 19 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 28	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/28/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	25	0	4	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 173+85 to 181+30			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 63,739		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 341,732		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 0 %	SILT 75 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.20	TIME	06:00	MAX	1.90	TIME	20:00		GAGE LOCATION Beacon # 58
		MIN	0	TIME	00:00	MAX	0	TIME	00:00		GAGE DATUM MLLW
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 49 °F / 65 °F		VISIBILITY 5 MI		WIND Variable @ 5 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				20	45
TOTAL ADVANCE THIS PERIOD		FT		745		PCT OF EFFECTIVE TIME 86%					
TOTAL ADVANCE PREVIOUSLY		FT		3,385		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,130		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	20
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	45
FLOATING PIPE 4,470		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,470		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		63,739		57,944		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		277,993		252,723		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		341,732		310,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		3,071.76		2,792.48		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		4,430		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2020		12/19/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				2	10
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	15
						PCT. OF NON-EFFECTIVE 14%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 20 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 28	
DREDGE Missouri H		DATE 12/28/2020					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Took BD Survey in DA #5 from station 00+00 to 118+77.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 21 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 29	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/29/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 24	SHORE 0	OTHER 4	TOTAL 28	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 181+30 to 187+90			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 56,467		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 398,199		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 25%	CLAY 0%	MUD 0%	SILT 75%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.10	TIME	05:00	MAX	2	TIME	20:00	GAGE LOCATION Beacon #58	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 56 °F / 64 °F		VISIBILITY 4 MI		WIND E @ 5 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				19	35
TOTAL ADVANCE THIS PERIOD		FT		660		PCT OF EFFECTIVE TIME 82%					
TOTAL ADVANCE PREVIOUSLY		FT		4,130		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,790		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	50
FLOATING PIPE 4,470		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,470		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		56,467		51,333		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		341,732		310,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		398,199		362,000		LOSS DUE TO OPPOSING NATURAL ELEMENTS				2	45
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,883.42		2,621.26		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	3,846		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	30
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	5
						PCT. OF NON-EFFECTIVE 17%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 22 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 29	
DREDGE Missouri H						DATE 12/29/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	20	
				TOTAL LOST TIME	0	20	
				PERCENTAGE OF TOTAL TIME	1%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) 0:20 (add packing to main pump).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 23 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 30	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/30/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	23	0	4	27		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 187+90 to 195+20			DISPOSAL AREA USED DA #3		QTY DEPOSITED GROSS (CY) 62,456		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 460,655		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33			AFTER DREDGING 40			
RIVER/TIDE STAGE		MIN	-0.10	TIME	09:00	MAX	2.60	TIME	23:00	GAGE LOCATION Staff Gage (Beacon # 57)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 56 °F / 67 °F		VISIBILITY 5 MI		WIND E @ 15 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				20	25	
TOTAL ADVANCE THIS PERIOD	FT		730		PCT OF EFFECTIVE TIME 85%						
TOTAL ADVANCE PREVIOUSLY	FT		4,790		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		5,520		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	45	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	50	
FLOATING PIPE	3,640	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,640		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	62,456		56,778		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	398,199		362,000		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	460,655		418,778		LOSS DUE TO OPPOSING NATURAL ELEMENTS				1	35	
AMOUNT DREDGED PER PUMPING/CUTTING HR	3,059.07		2,780.96		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
COMMODITY					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
COMMODITY					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	25
FUEL	BBL	5,936		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				3	35
LUBRICANTS	GAL	16		0		PCT. OF NON-EFFECTIVE 15%					
MOB DATE 12/19/2020		DREDGE START 12/19/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 24 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 30	
DREDGE Missouri H						DATE 12/30/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Moved the Spill Barge from station 47+00 to station 55+00 after removing 830' of floating line from behind the Spill Barge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 25 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 31	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 12/31/2020			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	20	0	4	24		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 195+20 to 201+15			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 50,906		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 511,561		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 0 %	SILT 75 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.60	TIME	07:00	MAX	2	TIME	14:00	GAGE LOCATION Staff Gage	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 60 °F / 67 °F		VISIBILITY 3 MI		WIND ESE to SE @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				15	30	
TOTAL ADVANCE THIS PERIOD	FT	595			PCT OF EFFECTIVE TIME 65%						
TOTAL ADVANCE PREVIOUSLY	FT	5,520			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	6,115			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	20	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	50	
FLOATING PIPE	3,640	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	6,640			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS				0	0			
AMOUNT DREDGE THIS DATE	50,906	46,278	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	460,655	418,778	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	511,561	465,056	LOSS DUE TO OPPOSING NATURAL ELEMENTS				6	20			
AMOUNT DREDGED PER PUMPING/CUTTING HR	3,284.26	2,985.68	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	MOVING OUT OF WAY OF TRAFFIC				1	0		
FUEL	BBL	2,842	0	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
ELECTRICITY	KW	0	0	TOTAL NON-EFFECTIVE TIME				8	30		
LUBRICANTS	GAL	25	0	PCT. OF NON-EFFECTIVE				35%			
MOB DATE 12/19/2020		DREDGE START 12/19/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 26 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 31	
DREDGE Missouri H						DATE 12/31/2020	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Moved the Spill Barge from station 55+00 to station 61+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 27 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 32	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/01/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	20	0	4	24		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 201+15 to 207+15			DISPOSAL AREA USED #3		QTY DEPOSITED GROSS (CY) 51,333		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 562,894		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 0 %	SILT 75 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.80	TIME	06:00	MAX	2.50	TIME	23:00	GAGE LOCATION Staff Gage @ Boat Launch	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 53 °F / 63 °F		VISIBILITY 3 MI		WIND SW @ 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				17	10	
TOTAL ADVANCE THIS PERIOD	FT	600			PCT OF EFFECTIVE TIME 72%						
TOTAL ADVANCE PREVIOUSLY	FT	6,115			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	6,715			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	40	
FLOATING PIPE	3,640	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	6,640			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS				0	0			
AMOUNT DREDGE THIS DATE	51,333	46,667	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	511,561	465,056	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	562,894	511,723	LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0			
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,990.27	2,718.47	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
COMMODITY					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
COMMODITY					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	MOVING OUT OF WAY OF TRAFFIC				6	10		
FUEL	BBL	5,094	0	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
ELECTRICITY	KW	0	0	TOTAL NON-EFFECTIVE TIME				6	50		
LUBRICANTS	GAL	15	0	PCT. OF NON-EFFECTIVE				28%			
MOB DATE 12/19/2020		DREDGE START 12/19/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 28 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 32	
DREDGE Missouri H						DATE 01/01/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (70%) 6:10 pumping water due to rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 29 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 33	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/02/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	20	0	4	24		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 207+15 to 212+60			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 46,628		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 609,522		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 0 %	SILT 80 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.80	TIME	15:00	MAX	2.50	TIME	00:00	GAGE LOCATION Staff Gage Beacon #55	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 46 °F / 57 °F		VISIBILITY 4 MI		WIND WNW @ 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				16	35	
TOTAL ADVANCE THIS PERIOD	FT		545		PCT OF EFFECTIVE TIME 69%						
TOTAL ADVANCE PREVIOUSLY	FT		6,715		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		7,260		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				4	35	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	20	
FLOATING PIPE	3,640	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				1	5
TOTAL LENGTH OF DISCHARGE PIPE	FT		5,640		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	46,628		42,389		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	562,894		511,723		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	609,522		554,112		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,811.74		2,556.12		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	3,858		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	40		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2020	12/19/2020				MISCELLANEOUS (EXPLAIN IN REMARKS)				1	25	
					TOTAL NON-EFFECTIVE TIME				7	25	
					PCT. OF NON-EFFECTIVE				31%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 30 of 151		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		33	
DREDGE		Missouri H				DATE	
						01/02/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Arthur	500	24:00	MAJOR REPAIRS		0	0
Tender	Captain Archie	500	24:00	CESSATION		0	0
Tender	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (70%) Move the Spill Barge from DA 3 to DA5 at station 11+00..

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 31 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 34	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/03/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	22	0	4	26		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 212+60 to 220+40			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 66,733		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 676,255		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 10 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.40	TIME	10:00	MAX	1.50	TIME	00:00	GAGE LOCATION Staff Gage (Boat Harbor)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 48 °F / 55 °F		VISIBILITY 5 MI		WIND NNW @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				22	0	
TOTAL ADVANCE THIS PERIOD	FT	780			PCT OF EFFECTIVE TIME 92%						
TOTAL ADVANCE PREVIOUSLY	FT	7,260			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	8,040			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	50	
FLOATING PIPE	3,640	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				0	20
TOTAL LENGTH OF DISCHARGE PIPE	FT	5,640			CLEARING CUTTER AND SUCTION HEAD				0	15	
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS				0	0			
AMOUNT DREDGE THIS DATE	66,733	60,667	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	609,522	554,112	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	676,255	614,779	LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0			
AMOUNT DREDGED PER PUMPING/CUTTING HR	3,033.32	2,757.59	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	MOVING OUT OF WAY OF TRAFFIC				0	35		
FUEL	BBL	4,272	0	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
ELECTRICITY	KW	0	0	TOTAL NON-EFFECTIVE TIME				2	0		
LUBRICANTS	GAL	20	0	PCT. OF NON-EFFECTIVE				8%			
MOB DATE 12/19/2020		DREDGE START 12/19/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 32 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 34	
DREDGE Missouri H						DATE 01/03/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 11+00, swinging 800'wide.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 33 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 35	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/04/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	22	0	4	26		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 220+40 to 228+90			DISPOSAL AREA USED # 5		QTY DEPOSITED GROSS (CY) 67,528		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 743,783		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 10 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.40	TIME	10:00	MAX	1.50	TIME	00:00	GAGE LOCATION Staff Gage (Boat Launch)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 50 °F / 59 °F		VISIBILITY 5 MI		WIND Variable @ 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				21	25	
TOTAL ADVANCE THIS PERIOD	FT	850			PCT OF EFFECTIVE TIME				89%		
TOTAL ADVANCE PREVIOUSLY	FT	8,040			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	8,890			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	50	
FLOATING PIPE	3,640	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	5,640			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE	67,528	61,389	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	676,255	614,779	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	743,783	676,168	LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0			
AMOUNT DREDGED PER PUMPING/CUTTING HR	3,153.06	2,866.41	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0		
FUEL	BBL	4,386	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
ELECTRICITY	KW	0	0	SUNDAYS AND HOLIDAYS				0	0		
LUBRICANTS	GAL	40	0	FIRE DRILL				0	0		
MOB DATE	DREDGE START	DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				1	45		
12/19/2020	12/19/2020			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
					TOTAL NON-EFFECTIVE TIME				2	35	
					PCT. OF NON-EFFECTIVE				11%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 34 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 35	
DREDGE Missouri H						DATE 01/04/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS The Spill Barge is now located in DA 5 at station 20+00, swinging 900'wide arc.							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 35 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 36	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/05/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	22	0	4	26		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 228+90 to 236+00			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 56,406		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 800,189		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 10 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0	TIME	08:00	MAX	1.10	TIME	00:00	GAGE LOCATION Staff Gage @ Boat Launch	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 49 °F / 59 °F		VISIBILITY 4 MI		WIND NNW to NE @ 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				21	15	
TOTAL ADVANCE THIS PERIOD	FT	710			PCT OF EFFECTIVE TIME 89%						
TOTAL ADVANCE PREVIOUSLY	FT	8,890			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	9,600			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				1	55	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	50	
FLOATING PIPE	4,390	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	6,390			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED			WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	56,406	51,278			TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	743,783	676,168			CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	800,189	727,446			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,654.40	2,413.08			SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY		QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0	
FUEL	BBL	4,812		0	LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0		0	SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	182		0	FIRE DRILL				0	0	
MOB DATE	DREDGE START	DEMOB DATE	12/19/2020	12/19/2020	MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				2	45	
					PCT. OF NON-EFFECTIVE				11%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 36 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 36	
DREDGE Missouri H						DATE 01/05/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 20+00, swinging 800'wide arc from station 22+00 to 14+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 37 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 37	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/06/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	26	0	4	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 236+00 to 236+90			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 6,050		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 806,239		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 10 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.30	TIME	05:00	MAX	0.50	TIME	00:00	GAGE LOCATION Staff Gage @ Boat Launch	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 59 °F / 60 °F		VISIBILITY 5 MI		WIND E @ 25 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				2	30	
TOTAL ADVANCE THIS PERIOD	FT		90		PCT OF EFFECTIVE TIME 10%						
TOTAL ADVANCE PREVIOUSLY	FT		9,600		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		9,690		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	10	
FLOATING PIPE	4,390	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,390		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	6,050		5,500		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	800,189		727,446		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	806,239		732,946		LOSS DUE TO OPPOSING NATURAL ELEMENTS				21	20	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,420.00		2,200.00		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				21	30	
					PCT. OF NON-EFFECTIVE				90%		
MOB DATE 12/19/2020		DREDGE START 12/19/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 38 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 37	
DREDGE Missouri H		DATE 01/06/2021					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 20+00, swinging 800'wide arc from station 22+00 to 14+00.
Weather Delay: (70%) Pumping water (21:20) due to East Winds (from 10 to 25 MPH) and rough Seas (3' to 4').

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 39 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 38	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/07/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Down due to high winds and rough seas.			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 806,239		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 20%	CLAY 0%	MUD 10%	SILT 70%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0.50	TIME 00:00	GAGE LOCATION Staff Gage @ Boat Launch					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 45 °F / 60 °F		VISIBILITY 5 MI		WIND E @ 10 to 30 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		9,690		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		9,690		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 4,390		SHORE PIPE 0		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,390		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		806,239		732,946		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		806,239		732,946		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	4,840		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	54		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START	DEMOMB DATE				SUNDAYS AND HOLIDAYS				0	0
12/19/2020	12/19/2020					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 40 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 38	
DREDGE Missouri H						DATE 01/07/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 20+00, swinging 800'wide arc from station 22+00 to 14+00.
Weather Delay (70%) pumping water due to strong wind and rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 41 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 39		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/08/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
8000		0	4000	0	0	26	0	4	30			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Down due to high winds and rough seas.			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 806,239			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 10 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION Staff Gage @ Boat Launch		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLW		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 39 °F / 49 °F		VISIBILITY 5 MI		WIND NNW @ 10 TO 30 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				0	0		
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME				0%			
TOTAL ADVANCE PREVIOUSLY	FT		9,690		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		9,690		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0		
FLOATING PIPE	4,390	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,390		CLEARING CUTTER AND SUCTION HEAD				0	0		
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED	806,239		732,946		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE	806,239		732,946		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0			
FUEL	BBL	4,758	0	PREPARATION AND MAKING UP TOW				0	0			
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0			
LUBRICANTS	GAL	54	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0			
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0		
12/19/2020	12/19/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC				0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
					TOTAL NON-EFFECTIVE TIME				24	0		
					PCT. OF NON-EFFECTIVE				100%			
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 42 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 39	
DREDGE Missouri H		DATE 01/08/2021					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 20+00, swinging 800'wide arc from station 22+00 to 14+00.
Weather Delay: (70%) Pumping water due to strong NNW Wind and rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 43 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 40	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/09/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	26	0	4	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 236+90 to 241+00 dredging outbound			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 27,561		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 833,800		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 10 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0	TIME	08:00	MAX	1.20	TIME	17:00	GAGE LOCATION Staff Gage @ Boat Launch	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 42 °F / 48 °F		VISIBILITY 5 MI		WIND NNW @ 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				10	55	
TOTAL ADVANCE THIS PERIOD	FT	410			PCT OF EFFECTIVE TIME 45%						
TOTAL ADVANCE PREVIOUSLY	FT	9,690			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	10,100			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	20	
FLOATING PIPE	4,390	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	6,390			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED			WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	27,561	25,056			TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	806,239	732,946			CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	833,800	758,002			LOSS DUE TO OPPOSING NATURAL ELEMENTS				6	30	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,524.67	2,295.21			SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	10
FUEL	BBL	4,168		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				7	0
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				29%	
MOB DATE 12/19/2020		DREDGE START 12/19/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				17	55

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 44 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 40	
DREDGE Missouri H						DATE 01/09/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	6	5	
				TOTAL LOST TIME	6	5	
				PERCENTAGE OF TOTAL TIME	25%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 20+00, swinging 800'wide arc from station 22+00 to 14+00.

MISC 0%: replacing broken subline due to weather. (replaced 1,000' section)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 45 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 41	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/10/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	26	0	4	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 241+00 to 244+60 dredging outbound			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 24,200		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 858,000		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 10 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.70	TIME	04:00	MAX	1.20	TIME	16:00	GAGE LOCATION Staff Gage @ Boat Launch	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 42 °F / 48 °F		VISIBILITY 5 MI		WIND 10 to 30 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				11	45	
TOTAL ADVANCE THIS PERIOD	FT		360		PCT OF EFFECTIVE TIME 49%						
TOTAL ADVANCE PREVIOUSLY	FT		10,100		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		10,460		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	20	
FLOATING PIPE	4,390	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,390		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	24,200		22,000		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	833,800		758,002		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	858,000		780,002		LOSS DUE TO OPPOSING NATURAL ELEMENTS				11	50	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,059.57		1,872.34		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	4,844		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	54		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2020	12/19/2020				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	5	
					TOTAL NON-EFFECTIVE TIME				12	15	
					PCT. OF NON-EFFECTIVE				51%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 46 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 41	
DREDGE Missouri H						DATE 01/10/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 20+00, swinging 800'wide arc from station 22+00 to 14+00

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 47 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 42		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/11/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredge pump water due to rough seas and wind (No Dredging)			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 858,000			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 20%	CLAY 0%	MUD 10%	SILT 70%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION Staff Gage @ Boat Launch		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLW		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 38 °F / 48 °F		VISIBILITY 5 MI		WIND E @ 10 to 30 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		10,460		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		10,460		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE		4,390		SHORE PIPE		0		SUBMERGED PIPE				2,000
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,390		TO AND FROM WHARF OR ANCHORAGE				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT DREDGE THIS DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT PREVIOUSLY REPORTED		858,000		780,002		SHORE LINE AND SHORE WORK				0	0	
TOTAL AMOUNT DREDGED TO DATE		858,000		780,002		WAITING FOR BOOSTER				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
OPERATING SUPPLIES						WAITING FOR ATTENDANT PLANT				0	0	
COMMODITY		CONSUMED		CREDITED		PREPARATION AND MAKING UP TOW				0	0	
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0	
FUEL		BBL		4,410		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS		GAL		54		FIRE DRILL				0	0	
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2020		12/19/2020				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				24	0	
						PCT. OF NON-EFFECTIVE				100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 48 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 42	
DREDGE Missouri H						DATE 01/11/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 20+00, swinging 800'wide arc from station 22+00 to 14+00
Weather Delay (70%) Pumping water (24:00) due to strong east winds & rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 49 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 43		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/12/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredge from STA. 244+60 TO 249+65 outbound			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 33,947		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 891,947			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 10 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	-0.80	TIME	08:00	MAX	1.30	TIME	21:00	GAGE LOCATION Staff Gage @ Boat Launch		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLW		
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 39 °F / 50 °F		VISIBILITY 5 MI		WIND N @ 5 to 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				13	40	
TOTAL ADVANCE THIS PERIOD		FT		505		PCT OF EFFECTIVE TIME				57%		
TOTAL ADVANCE PREVIOUSLY		FT		10,460		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		10,965		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	15	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30	
FLOATING PIPE 4,390		SHORE PIPE 0		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,390		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		33,947		30,861		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		858,000		780,002		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		891,947		810,863		LOSS DUE TO OPPOSING NATURAL ELEMENTS				6	45	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,483.93		2,258.12		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		3,600		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		54		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020		12/19/2020				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	50
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						10	20
					PCT. OF NON-EFFECTIVE						43%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 50 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301	CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 43
DREDGE	Missouri H			DATE 01/12/2021	

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0
Tender	Captain Archie	500	24:00	CESSATION	0	0
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 48+00, swinging 1000'wide arc from station 51+00 to 41+00.
Weather Delay: (70%) pumping water due to rough seas. (06:45)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 51 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 44		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/13/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
8000		0	4000	0	0	29	0	4	33			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 249+65 to 256+30			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 44,703		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 936,650			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	-1.10	TIME	08:00	MAX	1.70	TIME	22:00		GAGE LOCATION	Staff Gage Beacon #48
		MIN	0	TIME	00:00	MAX	0	TIME	00:00		GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 43 °F / 52 °F		VISIBILITY 5 MI		WIND Variable @ 5 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING					22	40	
TOTAL ADVANCE THIS PERIOD	FT		665		PCT OF EFFECTIVE TIME					94%		
TOTAL ADVANCE PREVIOUSLY	FT		10,965		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		11,630		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES					0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES					0	40	
FLOATING PIPE	4,390	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES					0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,390		CLEARING CUTTER AND SUCTION HEAD					0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS					0	0	
AMOUNT DREDGE THIS DATE	44,703		40,639		TO AND FROM WHARF OR ANCHORAGE					0	0	
AMOUNT PREVIOUSLY REPORTED	891,947		810,863		CHANGING LOCATION OF PLANT ON JOB					0	0	
TOTAL AMOUNT DREDGED TO DATE	936,650		851,502		LOSS DUE TO OPPOSING NATURAL ELEMENTS					0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,972.19		1,792.90		SHORE LINE AND SHORE WORK					0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER					0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT					0	0		
FUEL	BBL	5,356	0	PREPARATION AND MAKING UP TOW					0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS					0	0		
LUBRICANTS	GAL	162	0	LAY TIME OFF SHIFT AND SATURDAYS					0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0	0	
12/19/2020	12/19/2020				FIRE DRILL					0	0	
					MOVING OUT OF WAY OF TRAFFIC					0	40	
					MISCELLANEOUS (EXPLAIN IN REMARKS)					0	0	
					TOTAL NON-EFFECTIVE TIME					1	20	
					PCT. OF NON-EFFECTIVE					6%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 52 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 44	
DREDGE		Missouri H				DATE 01/13/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 48+00, swinging 1000'wide arc from station 51+00 to 41+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 53 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 45	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/14/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	29	0	4	33		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 256+30 to 262+10			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 38,989		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 975,639		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.90	TIME	09:00	MAX	1.60	TIME	00:00	GAGE LOCATION Beacon #50 (Staff Gage)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 49 °F / 56 °F		VISIBILITY 4 MI		WIND W to SSW @ 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				19	15	
TOTAL ADVANCE THIS PERIOD	FT		580		PCT OF EFFECTIVE TIME 80%						
TOTAL ADVANCE PREVIOUSLY	FT		11,630		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		12,210		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	50	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	30	
FLOATING PIPE	4,390	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,390		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	38,989		35,444		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	936,650		851,502		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	975,639		886,946		LOSS DUE TO OPPOSING NATURAL ELEMENTS				3	25	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,025.40		1,841.25		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	4,086	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				4	45	
					PCT. OF NON-EFFECTIVE 20%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 54 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 45	
DREDGE Missouri H						DATE 01/14/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 48+00, swinging 1000'wide arc from station 51+00 to 41+00.
Weather delay (70%) pump water due to 3 to 4' seas (3:25)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 55 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 46	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/15/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	0	0	0	0		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 30,586		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,006,225		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 43 °F / 55 °F		VISIBILITY 4 MI		WIND NNW @ 10 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				12	50	
TOTAL ADVANCE THIS PERIOD	FT	455			PCT OF EFFECTIVE TIME 53%						
TOTAL ADVANCE PREVIOUSLY	FT	12,210			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	12,665			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				2	45	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	20	
FLOATING PIPE	4,670	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	6,670			CLEARING CUTTER AND SUCTION HEAD				0	55	
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS				0	0			
AMOUNT DREDGE THIS DATE	30,586	27,806	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	975,639	886,946	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	1,006,225	914,752	LOSS DUE TO OPPOSING NATURAL ELEMENTS				7	10			
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,383.32	2,166.70	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0		
FUEL	BBL	3,142	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
ELECTRICITY	KW	0	0	SUNDAYS AND HOLIDAYS				0	0		
LUBRICANTS	GAL	54	0	FIRE DRILL				0	0		
MOB DATE	DREDGE START	DEMOB DATE	MOVING OUT OF WAY OF TRAFFIC				0	0			
12/19/2020	12/19/2020		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
					TOTAL NON-EFFECTIVE TIME				11	10	
					PCT. OF NON-EFFECTIVE				47%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 56 of 151		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		46	
DREDGE		Missouri H				DATE	
						01/15/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Arthur	500	24:00	MAJOR REPAIRS		0	0
Tender	Captain Archie	500	24:00	CESSATION		0	0
Tender	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is now located in DA 5 at station 48+00, swinging 1000'wide arc from station 51+00 to 41+00.
Weather delay (70%) pump water due to 3 to 4' seas (7:10)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 57 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 47	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/16/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 266+65 to 271+45			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 32,267		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,038,492		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 25%	CLAY 0%	MUD 10%	SILT 65%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.80	TIME	13:00	MAX	0.80	TIME	00:00	GAGE LOCATION Staff Gage (Beacon #47)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 43 °F / 55 °F		VISIBILITY 5 MI		WIND WNW to W @ 10 to 30 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				13	5
TOTAL ADVANCE THIS PERIOD		FT		480		PCT OF EFFECTIVE TIME				55%	
TOTAL ADVANCE PREVIOUSLY		FT		12,665		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		13,145		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 4,670		SHORE PIPE 0		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				0	40
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,670		CLEARING CUTTER AND SUCTION HEAD				0	35
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		32,267		29,333		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,006,225		914,752		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,038,492		944,085		LOSS DUE TO OPPOSING NATURAL ELEMENTS				7	25
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,466.27		2,242.01		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	5,050		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	10
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				9	20
						PCT. OF NON-EFFECTIVE				39%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 58 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 47	
DREDGE Missouri H		DATE 01/16/2021					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	35	
				TOTAL LOST TIME	1	35	
				PERCENTAGE OF TOTAL TIME	7%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay (70%) pump water due to 3 to 4' seas (7:25)

MISC: (0%) Replace pontoon at Rubber Elbow (01:35).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 59 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 48	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/17/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 271+45 to 278+40			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 46,719		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,085,211		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.40	TIME	10:00	MAX	0.80	TIME	01:00	GAGE LOCATION Staff Gage	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 44 °F / 53 °F		VISIBILITY 5 MI		WIND NW to W @ 5 to 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				19	55
TOTAL ADVANCE THIS PERIOD		FT		695		PCT OF EFFECTIVE TIME 83%					
TOTAL ADVANCE PREVIOUSLY		FT		13,145		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		13,840		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	40
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 4,670		SHORE PIPE 0		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,670		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		46,719		42,472		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,038,492		944,085		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,085,211		986,557		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,345.72		2,132.49		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	5,086		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	162		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	45
						TOTAL NON-EFFECTIVE TIME				4	5
						PCT. OF NON-EFFECTIVE				17%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 60 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 48	
DREDGE Missouri H						DATE 01/17/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (70%) Move the Spill Barge to DA #5 Station 75+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 61 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 49		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/18/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
8000		0	4000	0	0	29	0	4	33			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 278+40 to 283+70			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 35,628		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,120,839			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	-0.20	TIME	07:00	MAX	0.60	TIME	22:00		GAGE LOCATION Beacon #48	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00		GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 49 °F / 55 °F		VISIBILITY 5 MI		WIND NW to W @ 5 TO 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING					15	5	
TOTAL ADVANCE THIS PERIOD	FT		530		PCT OF EFFECTIVE TIME 63%							
TOTAL ADVANCE PREVIOUSLY	FT		13,840		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		14,370		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES					0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES					0	25	
FLOATING PIPE	4,670	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES					0	50
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,670		CLEARING CUTTER AND SUCTION HEAD					0	30	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS					0	0	
AMOUNT DREDGE THIS DATE	35,628		32,389		TO AND FROM WHARF OR ANCHORAGE					0	0	
AMOUNT PREVIOUSLY REPORTED	1,085,211		986,557		CHANGING LOCATION OF PLANT ON JOB					0	0	
TOTAL AMOUNT DREDGED TO DATE	1,120,839		1,018,946		LOSS DUE TO OPPOSING NATURAL ELEMENTS					0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,362.08		2,147.34		SHORE LINE AND SHORE WORK					0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER					0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT					0	0	
					CONSUMED					CREDITED	0	0
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW					0	0
FUEL	BBL	2,960		0		TRANSFERRING PLANT BETWEEN WORKS					0	0
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS					0	0
LUBRICANTS	GAL	0		0		SUNDAYS AND HOLIDAYS					0	0
MOB DATE	DREDGE START		DEMOB DATE		FIRE DRILL					0	0	
12/19/2020	12/19/2020				MOVING OUT OF WAY OF TRAFFIC					1	50	
					MISCELLANEOUS (EXPLAIN IN REMARKS)					0	0	
					TOTAL NON-EFFECTIVE TIME					3	35	
					PCT. OF NON-EFFECTIVE 15%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					18	40	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 62 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 49	
DREDGE Missouri H						DATE 01/18/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	5	20	
				TOTAL LOST TIME	5	20	
				PERCENTAGE OF TOTAL TIME	22%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) Replace Ladder Cable (5:20)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 63 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 50	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/19/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 283+70 to 290+80			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 47,728		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,168,567		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.10	TIME	06:00	MAX	0.60	TIME	16:00	GAGE LOCATION STAFF gAGE (bEACON #48)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM mllw	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 49 °F / 56 °F		VISIBILITY 5 MI		WIND VARIABLE 5 TO 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				19	40
TOTAL ADVANCE THIS PERIOD		FT		710		PCT OF EFFECTIVE TIME 82%					
TOTAL ADVANCE PREVIOUSLY		FT		14,370		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		15,080		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	25
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	50
FLOATING PIPE 4,670		SHORE PIPE 0		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				0	25
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,670		CLEARING CUTTER AND SUCTION HEAD				0	15
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		47,728		43,389		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,120,839		1,018,946		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,168,567		1,062,335		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,426.85		2,206.22		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	3,904		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	45
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				2	40
						PCT. OF NON-EFFECTIVE 11%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	20

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 64 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 50	
DREDGE Missouri H						DATE 01/19/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	40	
				TOTAL LOST TIME	1	40	
				PERCENTAGE OF TOTAL TIME	7%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) Replace Port Spud Cable (1:40)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 65 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 51	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/20/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	28	0	4	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 290+80 to 298+70			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 53,106		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,221,673		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.10	TIME	09:00	MAX	0.90	TIME	17:00	GAGE LOCATION Beacon #46 (Staff Gage))	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 55 °F / 60 °F		VISIBILITY 5 MI		WIND Variable to N @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				21	10	
TOTAL ADVANCE THIS PERIOD	FT		790		PCT OF EFFECTIVE TIME 88%						
TOTAL ADVANCE PREVIOUSLY	FT		15,080		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		15,870		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	50	
FLOATING PIPE	4,670	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				0	20
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,670		CLEARING CUTTER AND SUCTION HEAD				0	35	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	53,106		48,278		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	1,168,567		1,062,335		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	1,221,673		1,110,613		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,508.94		2,280.85		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
FUEL	BBL	7,094		0	MOVING OUT OF WAY OF TRAFFIC				1	5	
ELECTRICITY	KW	0		0	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
LUBRICANTS	GAL	16		0	TOTAL NON-EFFECTIVE TIME				2	50	
MOB DATE 12/19/2020		DREDGE START 12/19/2020		DEMOB DATE		PCT. OF NON-EFFECTIVE 12%					
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 66 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 51	
DREDGE Missouri H		DATE 01/20/2021					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is still swinging 1,000' wide from station 66+00 to 76+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 67 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 52		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/21/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 28	SHORE 0	OTHER 4	TOTAL 32		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 298+70 to 307+00			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 55,794		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,277,467			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0.20	TIME	01:00	MAX	1	TIME	15:00	GAGE LOCATION Staff Gage (Beacon # 48)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 59 °F / 62 °F		VISIBILITY 1 MI		WIND SW @ 5 to 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				21	40	
TOTAL ADVANCE THIS PERIOD		FT		830		PCT OF EFFECTIVE TIME 90%						
TOTAL ADVANCE PREVIOUSLY		FT		15,870		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		16,700		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	10	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40	
FLOATING PIPE 4,670		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		7,670		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		55,794		50,722		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,221,673		1,110,613		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,277,467		1,161,335		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,575.11		2,341.02		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	4,504		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	20		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
12/19/2020	12/19/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	30
					TOTAL NON-EFFECTIVE TIME						2	20
					PCT. OF NON-EFFECTIVE 10%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 68 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 52	
DREDGE Missouri H		DATE 01/21/2021					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge was moved from station 68+00 to station 58+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 69 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 53		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/22/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
8000		0	4000	0	0	26	0	4	30			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 307+00 to 315+90			DISPOSAL AREA USED 5		QTY DEPOSITED GROSS (CY) 54,389		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,331,856			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 30 %	CLAY 0 %	MUD 10 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	-0.10	TIME	05:00	MAX	1.40	TIME	18:00		GAGE LOCATION	Beacon #44 Staff Gage
		MIN	0	TIME	00:00	MAX	0	TIME	00:00		GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 54 °F / 60 °F		VISIBILITY 3 MI		WIND Variable to NNE @ 5 to 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING					21	10	
TOTAL ADVANCE THIS PERIOD	FT		890		PCT OF EFFECTIVE TIME					88%		
TOTAL ADVANCE PREVIOUSLY	FT		16,700		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		17,590		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES					0	30	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES					0	45	
FLOATING PIPE	5,150	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES					0	30
TOTAL LENGTH OF DISCHARGE PIPE	FT		8,150		CLEARING CUTTER AND SUCTION HEAD					0	20	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS					0	0	
AMOUNT DREDGE THIS DATE	54,389		49,444		TO AND FROM WHARF OR ANCHORAGE					0	0	
AMOUNT PREVIOUSLY REPORTED	1,277,467		1,161,335		CHANGING LOCATION OF PLANT ON JOB					0	0	
TOTAL AMOUNT DREDGED TO DATE	1,331,856		1,210,779		LOSS DUE TO OPPOSING NATURAL ELEMENTS					0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,569.56		2,335.94		SHORE LINE AND SHORE WORK					0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER					0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT					0	0		
FUEL	BBL	5,224	0	PREPARATION AND MAKING UP TOW					0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS					0	0		
LUBRICANTS	GAL	25	0	LAY TIME OFF SHIFT AND SATURDAYS					0	0		
MOB DATE	DREDGE START	DEMOMB DATE		SUNDAYS AND HOLIDAYS					0	0		
12/19/2020	12/19/2020			FIRE DRILL					0	0		
					MOVING OUT OF WAY OF TRAFFIC					0	45	
					MISCELLANEOUS (EXPLAIN IN REMARKS)					0	0	
					TOTAL NON-EFFECTIVE TIME					2	50	
					PCT. OF NON-EFFECTIVE					12%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 70 of 151		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		53	
DREDGE		Missouri H				DATE	
						01/22/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge was moved from station 68+00 to station 58+00 and swinging 1,000' wide arc and 1'000' inside DA #5.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 71 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 54	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/23/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	26	0	4	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 315+90 to 320+60			DISPOSAL AREA USED #5		QTY DEPOSITED GROSS (CY) 28,722		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,360,578		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 30 %	CLAY 0 %	MUD 10 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.20	TIME	03:00	MAX	0.80	TIME	12:00	GAGE LOCATION Staff Gage Beacon # 47	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 56 °F / 58 °F		VISIBILITY 3 MI		WIND E @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				10	45	
TOTAL ADVANCE THIS PERIOD	FT	470			PCT OF EFFECTIVE TIME 45%						
TOTAL ADVANCE PREVIOUSLY	FT	17,590			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	18,060			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	30	
FLOATING PIPE	5,150	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	40
TOTAL LENGTH OF DISCHARGE PIPE	FT	8,150			CLEARING CUTTER AND SUCTION HEAD				0	20	
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS				0	0			
AMOUNT DREDGE THIS DATE	28,722	26,111	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	1,331,856	1,210,779	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	1,360,578	1,236,890	LOSS DUE TO OPPOSING NATURAL ELEMENTS				11	45			
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,671.81	2,428.93	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	MOVING OUT OF WAY OF TRAFFIC				0	0		
FUEL	BBL	3,765	0	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
ELECTRICITY	KW	0	0	TOTAL NON-EFFECTIVE TIME				13	15		
LUBRICANTS	GAL	15	0	PCT. OF NON-EFFECTIVE				55%			
MOB DATE 12/19/2020		DREDGE START 12/19/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 72 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 54	
DREDGE Missouri H						DATE 01/23/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is located at station 58+00 and swinging 1,000' wide arc and 1'000' inside DA #5.
Weather Delay: (70%) pumping water due to rough seas and East winds @ 15 MPH.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 73 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 55	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/24/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pumping water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,360,578		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 60 °F / 61 °F		VISIBILITY 3 MI		WIND E to ESE @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		18,060		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		1,360,578		1,236,890		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		1,360,578		1,236,890		LOSS DUE TO OPPOSING NATURAL ELEMENTS			24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	2,154		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	20		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
12/19/2020	12/19/2020				FIRE DRILL			0	0		
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 74 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 55	
DREDGE Missouri H						DATE 01/24/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay: (70%) (24:00) pumping water due to rough seas and E to ESE winds @ 10 to 15 MPH.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 75 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 56	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/25/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,360,578		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 62 °F / 66 °F		VISIBILITY 0 MI		WIND SSW @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		18,060		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,360,578		1,236,890		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,360,578		1,236,890		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		682		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		25		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2020		12/19/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 76 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 56	
DREDGE Missouri H						DATE 01/25/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay: (70%) (24:00) pumping water due to heavy sea fog (unable to move dredge & equipment to station 390+00).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 77 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 57	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/26/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 26	SHORE 0	OTHER 4	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,360,578		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 65 °F / 69 °F		VISIBILITY 5 MI		WIND 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		18,060		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				5	5
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,360,578		1,236,890		CHANGING LOCATION OF PLANT ON JOB				0	30
TOTAL AMOUNT DREDGED TO DATE		1,360,578		1,236,890		LOSS DUE TO OPPOSING NATURAL ELEMENTS				8	55
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		602		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		25		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2020		12/19/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				1	30
						TOTAL NON-EFFECTIVE TIME				16	0
						PCT. OF NON-EFFECTIVE 67%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				16	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 78 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 57	
DREDGE Missouri H						DATE 01/26/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	8	0	
				TOTAL LOST TIME	8	0	
				PERCENTAGE OF TOTAL TIME	33%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay: (70%) (8:55) pumping water due to heavy sea fog.
 0%: 8:00 due to Covid 19 precautions.(at 16:00 hrs. the dredge and equipment is to be towed into safe harbor due to Covid 19 precautions.)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 79 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 58		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/27/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 11	SHORE 0	OTHER 0	TOTAL 11		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,360,578			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0					
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION						
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM						
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 43 °F / 66 °F		VISIBILITY 5 MI		WIND 20 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%						
TOTAL ADVANCE PREVIOUSLY		FT		18,060		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		18,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,360,578		1,236,890		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,360,578		1,236,890		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		514		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		25		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020		12/19/2020				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						0	0
					PCT. OF NON-EFFECTIVE 0%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 80 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 58	
DREDGE Missouri H		DATE 01/27/2021					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	12:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	12:00	CESSATION	0	0	
Tender	Grayson Allen	600	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

0%: 24:00 dredge shut down due to covid 19 precautions.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 81 of 151		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor			Mike Hooks, L.L.C			59				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE				
								01/28/2021				
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Missouri H				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		8000	0	4000	0	0	11	0	0	11		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		No Dredging					0		1,360,578			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					0			0				
RIVER/TIDE STAGE		MIN		0	TIME	00:00	MAX		0	TIME	00:00	GAGE LOCATION
		MIN		0	TIME	00:00	MAX		0	TIME	00:00	GAGE DATUM
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			45 °F / 53 °F		5 MI		10 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		18,060		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		18,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
						CLEARING CUTTER AND SUCTION HEAD				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0	
						TO AND FROM WHARF OR ANCHORAGE				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT DREDGE THIS DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT PREVIOUSLY REPORTED		1,360,578		1,236,890		SHORE LINE AND SHORE WORK				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,360,578		1,236,890		WAITING FOR BOOSTER				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
						TRANSFERRING PLANT BETWEEN WORKS				0	0	
						LAY TIME OFF SHIFT AND SATURDAYS				0	0	
						SUNDAYS AND HOLIDAYS				0	0	
ITEM		UNIT		QUANTITY		FIRE DRILL				0	0	
FUEL		BBL		713		MOVING OUT OF WAY OF TRAFFIC				0	0	
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
LUBRICANTS		GAL		25		TOTAL NON-EFFECTIVE TIME				0	0	
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				0%		
12/19/2020		12/19/2020				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 82 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 59	
DREDGE Missouri H						DATE 01/28/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	12:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	12:00	CESSATION	0	0	
Tender	Grayson Allen	600	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

0%: 24:00 dredge shut down due to covid 19 precautions.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 83 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 60	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/29/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 11	SHORE 0	OTHER 0	TOTAL 11	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,360,578		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 53 °F / 56 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		18,060		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		1,360,578		1,236,890		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		1,360,578		1,236,890		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
COMMODITY						WAITING FOR ATTENDANT PLANT			0	0	
						PREPARATION AND MAKING UP TOW			0	0	
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS			0	0	
FUEL		BBL		890		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS			0	0	
LUBRICANTS		GAL		25		FIRE DRILL			0	0	
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC			0	0	
12/19/2020		12/19/2020				MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			0	0	
						PCT. OF NON-EFFECTIVE			0%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 84 of 151		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		60	
DREDGE						DATE	
Missouri H						01/29/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Arthur	500	12:00	MAJOR REPAIRS		0	0
Tender	Captain Archie	500	12:00	CESSATION		0	0
Tender	Grayson Allen	600	12:00	COLLISIONS		0	0
				MISCELLANEOUS		24	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

0%: 24:00 dredge shut down due to covid 19 precautions. (sanitizing the dredge).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 85 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 61		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/30/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
8000		0	4000	0	0	11	0	0	11			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,360,578			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0					
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 55 °F / 62 °F		VISIBILITY 5 MI		WIND 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		0		PUMPING OR DREDGING					0	0	
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME					0%		
TOTAL ADVANCE PREVIOUSLY	FT		18,060		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		18,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES					0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES					0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES					0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0		CLEARING CUTTER AND SUCTION HEAD					0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS					0	0	
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE					0	0	
AMOUNT PREVIOUSLY REPORTED	1,360,578		1,236,890		CHANGING LOCATION OF PLANT ON JOB					0	0	
TOTAL AMOUNT DREDGED TO DATE	1,360,578		1,236,890		LOSS DUE TO OPPOSING NATURAL ELEMENTS					0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK					0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER					0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT					0	0		
FUEL	BBL	357	0	PREPARATION AND MAKING UP TOW					0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS					0	0		
LUBRICANTS	GAL	25	0	LAY TIME OFF SHIFT AND SATURDAYS					0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS					0	0	
12/19/2020	12/19/2020				FIRE DRILL					0	0	
					MOVING OUT OF WAY OF TRAFFIC					0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)					0	0	
					TOTAL NON-EFFECTIVE TIME					0	0	
					PCT. OF NON-EFFECTIVE					0%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					0	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 86 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 61	
DREDGE Missouri H						DATE 01/30/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	12:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	12:00	CESSATION	0	0	
Tender	Grayson Allen	600	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

0%: 24:00 dredge shut down due to covid 19 precautions. The dredge crew was allowed back on the dredge (also set up to fuse plastic pipe at the landing.)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 87 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 62			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 01/31/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	20	0	0	20	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,360,578		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 43 °F / 62 °F		VISIBILITY 5 MI		WIND 30 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		18,060		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,360,578		1,236,890		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,360,578		1,236,890		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	308		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	25		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE				0%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 88 of 151		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		62	
DREDGE		Missouri H				DATE	
						01/31/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Grayson Allen	600	12:00	MAJOR REPAIRS		0	0
Tender	Arthur	500	12:00	CESSATION		0	0
Tender	Captain Archie	500	12:00	COLLISIONS		0	0
				MISCELLANEOUS		24	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

0%: 24:00 The standing by for weather due to high winds and rough seas. (The dredge is ready to go back to work but the weather conditions kept the dredge from moving back to station 390+00.)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 89 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 63	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/01/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 21	SHORE 0	OTHER 0	TOTAL 21	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,360,578		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 39 °F / 50 °F		VISIBILITY 5 MI		WIND 30 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		18,060		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,360,578		1,236,890		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,360,578		1,236,890		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		308		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		25		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2020		12/19/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				0	0
						PCT. OF NON-EFFECTIVE 0%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 90 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 63	
DREDGE Missouri H						DATE 02/01/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	12:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	12:00	CESSATION	0	0	
Tender	Grayson Allen	600	12:00	COLLISIONS	0	0	
				MISCELLANEOUS	24	0	
				TOTAL LOST TIME	24	0	
				PERCENTAGE OF TOTAL TIME	100%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

0%: 24:00 (standing by for weather due to high winds and rough seas).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 91 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 64		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/02/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 21	SHORE 0	OTHER 0	TOTAL 21		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,360,578			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0					
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION						
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM						
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 42 °F / 52 °F		VISIBILITY 5 MI		WIND 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%						
TOTAL ADVANCE PREVIOUSLY		FT		18,060		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		18,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,360,578		1,236,890		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,360,578		1,236,890		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		1,240		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		25		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020		12/19/2020				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						0	0
					PCT. OF NON-EFFECTIVE 0%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 92 of 151		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		64	
DREDGE		Missouri H				DATE	
						02/02/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Arthur	500	12:00	MAJOR REPAIRS		0	0
Tender	Captain Archie	500	12:00	CESSATION		0	0
Tender	Grayson Allen	600	12:00	COLLISIONS		0	0
				MISCELLANEOUS		24	0
				TOTAL LOST TIME		24	0
				PERCENTAGE OF TOTAL TIME		100%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

0%: 24:00 The standing by for weather due to high winds and rough seas. (unable to start dredging due to rough seas)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 93 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 65	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/03/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	25	0	4	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredge from STA 390+00 TO 392+70 (OUTBOUND)			DISPOSAL AREA USED DA#7		QTY DEPOSITED GROSS (CY) 16,500		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,377,078		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 25%	CLAY 0%	MUD 10%	SILT 65%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.10	TIME	23:00	MAX	0.60	TIME	16:00	GAGE LOCATION Beacon# 41 (staff gage)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 52 °F / 54 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				8	35	
TOTAL ADVANCE THIS PERIOD	FT	270			PCT OF EFFECTIVE TIME				36%		
TOTAL ADVANCE PREVIOUSLY	FT	18,060			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	18,330			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	10	
FLOATING PIPE	3,040	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	6,040			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE	16,500	15,000	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	1,360,578	1,236,890	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	1,377,078	1,251,890	LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0			
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,922.33	1,747.57	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0		
FUEL	BBL	2,360	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
ELECTRICITY	KW	0	0	SUNDAYS AND HOLIDAYS				0	0		
LUBRICANTS	GAL	50	0	FIRE DRILL				0	0		
MOB DATE	DREDGE START	DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				1	5		
12/19/2020	12/19/2020			MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
					TOTAL NON-EFFECTIVE TIME				1	15	
					PCT. OF NON-EFFECTIVE				5%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				9	50	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 94 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 65	
DREDGE Missouri H		DATE 02/03/2021					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	14	10	
				TOTAL LOST TIME	14	10	
				PERCENTAGE OF TOTAL TIME	59%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The spill Barge is swinging 1000' wide in DA#7

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 95 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 66	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/04/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	25	0	4	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredge from STA 392+70 TO 400+00 (OUTBOUND)			DISPOSAL AREA USED DA#7		QTY DEPOSITED GROSS (CY) 44,611		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,421,689		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 25%	CLAY 0%	MUD 10%	SILT 65%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.10	TIME	00:00	MAX	1.40	TIME	16:00	GAGE LOCATION Beacon# 41 (staff gage)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 52 °F / 63 °F		VISIBILITY 5 MI		WIND 15/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				20	5	
TOTAL ADVANCE THIS PERIOD	FT		730		PCT OF EFFECTIVE TIME 84%						
TOTAL ADVANCE PREVIOUSLY	FT		18,330		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		19,060		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	50	
FLOATING PIPE	3,040	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				1	5
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,040		CLEARING CUTTER AND SUCTION HEAD				1	10	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	44,611		40,556		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	1,377,078		1,251,890		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	1,421,689		1,292,446		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,221.29		2,019.39		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
COMMODITY					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
COMMODITY					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
COMMODITY					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					TOTAL NON-EFFECTIVE TIME				3	5	
					PCT. OF NON-EFFECTIVE				13%		
MOB DATE 12/19/2020		DREDGE START 12/19/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	10

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 96 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 66	
DREDGE Missouri H						DATE 02/04/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	50	
				TOTAL LOST TIME	0	50	
				PERCENTAGE OF TOTAL TIME	3%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The spill Barge is swinging 1000' wide in DA#7

MISC: 0% ENGINE ROOM - SWING SCR (50 MIN)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 97 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 67	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/05/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 4	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredge from STA 400+00 to 406+40 (OUTBOUND)			DISPOSAL AREA USED DA#7		QTY DEPOSITED GROSS (CY) 39,111		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,460,800		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 25%	CLAY 0%	MUD 10%	SILT 65%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.10	TIME	04:00	MAX	1.50	TIME	16:00	GAGE LOCATION Beacon# 41 (staff gage)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 47 °F / 54 °F		VISIBILITY 5 MI		WIND 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				16	50
TOTAL ADVANCE THIS PERIOD		FT		640		PCT OF EFFECTIVE TIME 70%					
TOTAL ADVANCE PREVIOUSLY		FT		19,060		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		19,700		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 3,040		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	40
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,040		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		39,111		35,556		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,421,689		1,292,446		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,460,800		1,328,002		LOSS DUE TO OPPOSING NATURAL ELEMENTS				5	50
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,323.43		2,112.24		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	3,912		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	54		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				7	10
						PCT. OF NON-EFFECTIVE 30%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 98 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 67	
DREDGE Missouri H						DATE 02/05/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The spill Barge is swinging 1000' wide in DA#7
Weather delay (70%) 5:50 pumping water due to strong winds and rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 99 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 68	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/06/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	25	0	4	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No dredging (due to rough seas)			DISPOSAL AREA USED DA#7		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,460,800		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION Beacon# 41 (staff gage)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 46 °F / 57 °F		VISIBILITY 5 MI		WIND 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT	0			PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT	19,700			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	19,700			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	3,040	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	6,040			CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS	CREDITED			WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0	0			TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	1,460,800	1,328,002			CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	1,460,800	1,328,002			LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA	NA			SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY			TRANSFERRING PLANT BETWEEN WORKS				0	0	
FUEL	BBL	5,448			LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0			SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	54			FIRE DRILL				0	0	
MOB DATE	DREDGE START	DEMOB DATE	MOVING OUT OF WAY OF TRAFFIC							0	0
12/19/2020	12/19/2020		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
					TOTAL NON-EFFECTIVE TIME				24	0	
					PCT. OF NON-EFFECTIVE				100%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 100 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 68	
DREDGE Missouri H						DATE 02/06/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (70%) Pumping water due to rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 101 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 69	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/07/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	31	0	4	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 406+40 to 414+80			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 51,333		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,512,133		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 15 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	-0.50	TIME	06:00	MAX	2	TIME	18:00	GAGE LOCATION Staff Gage (Beacon # 41)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 46 °F / 57 °F		VISIBILITY 5 MI		WIND N to NE @10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				21	40	
TOTAL ADVANCE THIS PERIOD	FT	840			PCT OF EFFECTIVE TIME 90%						
TOTAL ADVANCE PREVIOUSLY	FT	19,700			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	20,540			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	50	
FLOATING PIPE	3,040	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	40
TOTAL LENGTH OF DISCHARGE PIPE	FT	6,040			CLEARING CUTTER AND SUCTION HEAD				0	20	
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS				0	0			
AMOUNT DREDGE THIS DATE	51,333	46,667	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	1,460,800	1,328,002	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	1,512,133	1,374,669	LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	20			
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,369.22	2,153.86	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0		
FUEL	BBL	3,924	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
ELECTRICITY	KW	0	0	SUNDAYS AND HOLIDAYS				0	0		
LUBRICANTS	GAL	0	0	FIRE DRILL				0	0		
MOB DATE	DREDGE START	DEMOB DATE	MOVING OUT OF WAY OF TRAFFIC				0	10			
12/19/2020	12/19/2020		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
					TOTAL NON-EFFECTIVE TIME				2	20	
					PCT. OF NON-EFFECTIVE				10%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 102 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 69	
DREDGE Missouri H						DATE 02/07/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (70%) Pumping water due to rough seas.(0:20)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 103 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 70		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/08/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
8000		0	4000	0	0	30	0	4	34			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 414+80 to 415+99			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 7,272		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,519,405			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 15 %	SILT 60 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 35		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0	TIME	02:00	MAX	2	TIME	14:00	GAGE LOCATION	Staff Gage (Beacon #41)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 56 °F / 65 °F		VISIBILITY 3 MI		WIND SE to E @ 15 to 20 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)					HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING					3	0	
TOTAL ADVANCE THIS PERIOD	FT		119		PCT OF EFFECTIVE TIME					12%		
TOTAL ADVANCE PREVIOUSLY	FT		20,540		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		20,659		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES					0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES					0	0	
FLOATING PIPE	3,040	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES					0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,040		CLEARING CUTTER AND SUCTION HEAD					0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS					0	0	
AMOUNT DREDGE THIS DATE	7,272		6,611		TO AND FROM WHARF OR ANCHORAGE					0	0	
AMOUNT PREVIOUSLY REPORTED	1,512,133		1,374,669		CHANGING LOCATION OF PLANT ON JOB					0	0	
TOTAL AMOUNT DREDGED TO DATE	1,519,405		1,381,280		LOSS DUE TO OPPOSING NATURAL ELEMENTS					21	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,424.00		2,203.67		SHORE LINE AND SHORE WORK					0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER					0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)					0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT					0	0	
					CONSUMED					CREDITED	0	0
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW					0	0
FUEL	BBL	4,346		0		TRANSFERRING PLANT BETWEEN WORKS					0	0
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS					0	0
LUBRICANTS	GAL	54		0		SUNDAYS AND HOLIDAYS					0	0
MOB DATE	DREDGE START		DEMOB DATE		FIRE DRILL					0	0	
12/19/2020	12/19/2020				MOVING OUT OF WAY OF TRAFFIC					0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)					0	0	
					TOTAL NON-EFFECTIVE TIME					21	0	
					PCT. OF NON-EFFECTIVE					88%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 104 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 70	
DREDGE Missouri H						DATE 02/08/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (70%) (21:00) Pumping water due to rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 105 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 71		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/09/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 4	TOTAL 34		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 415+99 to 418+00			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 14,740		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,534,145			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 15 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	-0.20	TIME	10:00	MAX	2	TIME	21:00	GAGE LOCATION Staff Gage (Beacon #41)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 60 °F / 65 °F		VISIBILITY 3 MI		WIND SE to N @ 5 to 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				5	0	
TOTAL ADVANCE THIS PERIOD		FT		201		PCT OF EFFECTIVE TIME 21%						
TOTAL ADVANCE PREVIOUSLY		FT		20,659		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		20,860		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				6	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10	
FLOATING PIPE 3,040		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,040		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		14,740		13,400		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,519,405		1,381,280		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,534,145		1,394,680		LOSS DUE TO OPPOSING NATURAL ELEMENTS				7	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,948.00		2,680.00		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	2,376		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
12/19/2020	12/19/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						0	35
					MISCELLANEOUS (EXPLAIN IN REMARKS)						1	15
					TOTAL NON-EFFECTIVE TIME						15	0
					PCT. OF NON-EFFECTIVE 62%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						20	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 106 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 71	
DREDGE Missouri H						DATE 02/09/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	4	0	
				TOTAL LOST TIME	4	0	
				PERCENTAGE OF TOTAL TIME	17%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay: (70%) (07:00) Pumping water due to rough seas.
 MISC: (70%) (1:15) Move the Spill Barge from station 25+00 to station 53+00 in DA #7
 MISC: (0%) (4:00) Excessive time taken for handling the 3,000' of subline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 107 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 72		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/10/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 4	TOTAL 34		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 418+00 to 426+60			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 63,067		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,597,212			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 20 %	CLAY 0 %	MUD 15 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	-0.40	TIME	06:00	MAX	1.80	TIME	23:00	GAGE LOCATION Staff Gage (Beacon #41)		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 62 °F / 67 °F		VISIBILITY 4 MI		WIND Variable @ 5 to 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				20	55	
TOTAL ADVANCE THIS PERIOD		FT		860		PCT OF EFFECTIVE TIME				87%		
TOTAL ADVANCE PREVIOUSLY		FT		20,860		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		21,720		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40	
FLOATING PIPE 3,040		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	35	
TOTAL LENGTH OF DISCHARGE PIPE		FT		6,040		CLEARING CUTTER AND SUCTION HEAD				0	20	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		63,067		57,333		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,534,145		1,394,680		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,597,212		1,452,013		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		3,015.16		2,741.02		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	6,926		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	108		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
12/19/2020	12/19/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						1	30
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						3	5
					PCT. OF NON-EFFECTIVE						13%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 108 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 72	
DREDGE Missouri H						DATE 02/10/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is located at DA #7 station 53+00 swinging 800' wide from station 51+00 to station 59+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 109 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 73	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/11/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	30	0	4	34		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 426+60 to 436+35			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 63,542		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,660,754		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 15%	CLAY 0%	MUD 15%	SILT 70%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.20	TIME	05:00	MAX	2.10	TIME	22:00	GAGE LOCATION Staff Gage @Beacon #41	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 53 °F / 68 °F		VISIBILITY 1 to 3 MI		WIND SE @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				22	20	
TOTAL ADVANCE THIS PERIOD	FT	975			PCT OF EFFECTIVE TIME 93%						
TOTAL ADVANCE PREVIOUSLY	FT	21,720			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	22,695			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	50	
FLOATING PIPE	3,040	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	6,040			CLEARING CUTTER AND SUCTION HEAD				0	10	
CUBIC YARDS REMOVED	GROSS	CREDITED	WAITING FOR SCOWS				0	0			
AMOUNT DREDGE THIS DATE	63,542	59,583	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	1,597,212	1,452,013	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	1,660,754	1,511,596	LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0			
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,845.16	2,667.90	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	TRANSFERRING PLANT BETWEEN WORKS				0	0		
FUEL	BBL	3,878	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
ELECTRICITY	KW	0	0	SUNDAYS AND HOLIDAYS				0	0		
LUBRICANTS	GAL	16	0	FIRE DRILL				0	0		
MOB DATE	DREDGE START	DEMOB DATE	MOVING OUT OF WAY OF TRAFFIC				0	40			
12/19/2020	12/19/2020		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
					TOTAL NON-EFFECTIVE TIME				1	40	
					PCT. OF NON-EFFECTIVE				7%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 110 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 73	
DREDGE Missouri H						DATE 02/11/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is located at DA #7 station 53+00 swinging 800' wide from station 51+00 to station 59+00.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 111 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 74	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/12/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	30	0	2	32		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 436+35 to 439+50			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 21,175		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,681,929		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 15 %	CLAY 0 %	MUD 15 %	SILT 70 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.70	TIME	04:00	MAX	2	TIME	00:00	GAGE LOCATION Staff Gage @ Beacon #41	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 50 °F / 57 °F		VISIBILITY 2 MI		WIND NNE @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		300		PUMPING OR DREDGING				8	0	
TOTAL ADVANCE THIS PERIOD	FT		315		PCT OF EFFECTIVE TIME 33%						
TOTAL ADVANCE PREVIOUSLY	FT		22,695		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		23,010		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	10	
FLOATING PIPE	3,040	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		6,040		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	21,175		19,250		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	1,660,754		1,511,596		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	1,681,929		1,530,846		LOSS DUE TO OPPOSING NATURAL ELEMENTS				15	50	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,646.88		2,406.25		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	4,233		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	20		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
12/19/2020	12/19/2020				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				16	0	
					PCT. OF NON-EFFECTIVE				67%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 112 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 74	
DREDGE Missouri H						DATE 02/12/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Spill Barge is located at DA #7 station 53+00 swinging 800' wide from station 51+00 to station 59+00.
Weather delay (70%) 15:50 pumping water due to 4' to 5' seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 113 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor			CONTRACTOR Mike Hooks, L.L.C			REPORT NO. 75			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/13/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	30	0	0	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pumping water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,681,929		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 50 °F / 55 °F		VISIBILITY 3 MI		WIND NNE # 15 to 25 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		0			PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD	FT		0			PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY	FT		23,010			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		23,010			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	0		0			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	1,681,929		1,530,846			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	1,681,929		1,530,846			LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY	CONSUMED		CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	4,233		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	20		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE			SUNDAYS AND HOLIDAYS				0	0
12/19/2020	12/19/2020					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 114 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 75	
DREDGE Missouri H						DATE 02/13/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay (70%) 24:00 pumping water due to 4' to 5' seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 115 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 76	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/14/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 0	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pumping water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,681,929		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 46 °F / 54 °F		VISIBILITY 5 MI		WIND NNE @ 20 to 25 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		23,010		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		23,010		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,681,929		1,530,846		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,681,929		1,530,846		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		4,706		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		25		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2020		12/19/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 116 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 76	
DREDGE Missouri H						DATE 02/14/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay (70%) 24:00 pumping water due to 4' to 5' seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 117 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 77	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/15/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	30	0	0	30		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,681,929		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 24 °F / 48 °F		VISIBILITY 1 MI		WIND NE to NW @ 15 to 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT		23,010		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		23,010		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	0	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	1,681,929		1,530,846		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	1,681,929		1,530,846		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
COMMODITY					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		SUNDAYS AND HOLIDAYS				0	0
FUEL	BBL	3,694		0		FIRE DRILL				0	0
ELECTRICITY	KW	0		0		MOVING OUT OF WAY OF TRAFFIC				0	0
LUBRICANTS	GAL	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
MOB DATE	DREDGE START		DEMOB DATE		TOTAL NON-EFFECTIVE TIME				24	0	
12/19/2020	12/19/2020				PCT. OF NON-EFFECTIVE				100%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 118 of 151		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		77	
DREDGE		Missouri H				DATE	
						02/15/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Arthur	500	24:00	MAJOR REPAIRS		0	0
Tender	Captain Archie	500	24:00	CESSATION		0	0
Tender	Grayson Allen	600	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay (70%) 24:00 pumping water due to 4' to 5' seas. (NE to NW @ 15 to 20 MPH)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 119 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 78	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/16/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 0	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pumping water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,681,929		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 24 °F / 41 °F		VISIBILITY 2 MI		WIND NNW @ 10 to 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		23,010		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		23,010		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,681,929		1,530,846		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,681,929		1,530,846		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	3,786		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	27		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 120 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 78	
DREDGE Missouri H		DATE 02/16/2021					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Arthur	500	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Grayson Allen	600	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS Weather delay (70%) 24:00 pumping water due to 3' to 4' seas. (NNW @ 10 to 15 MPH)							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 121 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 79	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/17/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 0	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pumping water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,681,929		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 51 °F / 60 °F		VISIBILITY 5 MI		WIND 35 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		23,010		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		23,010		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,681,929		1,530,846		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,681,929		1,530,846		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		3,632		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		162		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2020		12/19/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 122 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 79	
DREDGE Missouri H						DATE 02/17/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS Weather delay (70%) 24:00 pumping water due to 4' to 5' seas. (ENE@ 15 to 35 MPH)							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 123 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 80	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/18/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 0	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pumping water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,681,929		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 30 °F / 59 °F		VISIBILITY 5 MI		WIND 30 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		23,010		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		23,010		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,681,929		1,530,846		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,681,929		1,530,846		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,582		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 124 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 80	
DREDGE		Missouri H			DATE 02/18/2021		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay (70%) 24:00 pumping water due to 4' to 5' seas. (NNW@ 10 to 30 MPH)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 125 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 81		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/19/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 0	TOTAL 30		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pumping water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,681,929			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0					
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION						
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM						
WEATHER CONDITION		WEATHER Previous Weather - Critical Delay			TEMP (min/max) 36 °F / 48 °F		VISIBILITY 5 MI		WIND 25 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%						
TOTAL ADVANCE PREVIOUSLY		FT		23,010		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		23,010		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,681,929		1,530,846		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,681,929		1,530,846		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		2,926		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020		12/19/2020				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						24	0
					PCT. OF NON-EFFECTIVE						100%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 126 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 81	
DREDGE Missouri H						DATE 02/19/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay (70%) 24:00 pumping water due to 4' to 3' seas. (NNW@ 15 to 25 MPH)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 127 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 82	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/20/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 0	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pumping water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,681,929		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 48 °F / 53 °F		VISIBILITY 5 MI		WIND 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		23,010		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		23,010		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,681,929		1,530,846		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,681,929		1,530,846		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,926		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 128 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 82	
DREDGE Missouri H						DATE 02/20/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay (70%) 24:00 pumping water due to 3' to 4' seas. (NNW@ 10 to 20 MPH)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 129 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 83	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/21/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 30	SHORE 0	OTHER 0	TOTAL 30	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pumping water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,681,929		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 55 °F / 60 °F		VISIBILITY 5 MI		WIND 25 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		23,010		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		23,010		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,681,929		1,530,846		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,681,929		1,530,846		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,866		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 130 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 83	
DREDGE Missouri H						DATE 02/21/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather delay (70%) 24:00 pumping water due to 3' to 5' seas. (ESE@ 10 to 25 MPH.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 131 of 151	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor			Mike Hooks, L.L.C			84			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		02/22/2021	
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Missouri H				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		8000	0	4000	0	0	32	0	4	36	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
		Dredge from STA. 439+50 TO 442+00 (OUTBOUND)			DA#7		16,806		1,698,735		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	25 %	0 %	10 %	65 %	0 %	0 %	0 %	0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					34.50		40				
RIVER/TIDE STAGE		MIN	1.20	TIME	22:00	MAX	1.80	TIME	21:00	GAGE LOCATION BEACON# 41 (staff gage)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused Critical Delay			45 °F / 60 °F		5 MI		10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				7	50
TOTAL ADVANCE THIS PERIOD		FT		250		PCT OF EFFECTIVE TIME				33%	
TOTAL ADVANCE PREVIOUSLY		FT		23,010		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		23,260		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10
FLOATING PIPE 2,680		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,680		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		16,806		15,278		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,681,929		1,530,846		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,698,735		1,546,124		LOSS DUE TO OPPOSING NATURAL ELEMENTS				16	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,145.45		1,950.38		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY						CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	
ITEM		UNIT		QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			
FUEL		BBL		2,866		0		PREPARATION AND MAKING UP TOW			
ELECTRICITY		KW		0		0		TRANSFERRING PLANT BETWEEN WORKS			
LUBRICANTS		GAL		54		0		LAY TIME OFF SHIFT AND SATURDAYS			
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2020		12/19/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				16	10
						PCT. OF NON-EFFECTIVE				67%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 132 of 151		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		84	
DREDGE		Missouri H				DATE	
						02/22/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS		0	0
Tender	Arthur	500	24:00	CESSATION		0	0
Tender	Captain Archie	500	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay (70%) (16:00) pump water and the crew work on laying sub line and connecting spill barge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 133 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 85	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/23/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	32	0	4	36		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredge from STA. 442+00 TO 447+60 (OUTBOUND)			DISPOSAL AREA USED DA#7		QTY DEPOSITED GROSS (CY) 37,644		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,736,379		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.60	TIME	02:00	MAX	1.90	TIME	18:00	GAGE LOCATION BEACON# 41 (staff gage)	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 55 °F / 60 °F		VISIBILITY 5 MI		WIND 5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	300			PUMPING OR DREDGING				19	0	
TOTAL ADVANCE THIS PERIOD	FT	560			PCT OF EFFECTIVE TIME				79%		
TOTAL ADVANCE PREVIOUSLY	FT	23,260			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	23,820			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	40	
FLOATING PIPE	2,680	SHORE PIPE	0	SUBMERGED PIPE	3,000	CLEARING PUMP AND PUMP LINES				1	0
TOTAL LENGTH OF DISCHARGE PIPE	FT	5,680			CLEARING CUTTER AND SUCTION HEAD				0	55	
CUBIC YARDS REMOVED	GROSS	CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE	37,644	34,222	TO AND FROM WHARF OR ANCHORAGE				0	0			
AMOUNT PREVIOUSLY REPORTED	1,698,735	1,546,124	CHANGING LOCATION OF PLANT ON JOB				0	0			
TOTAL AMOUNT DREDGED TO DATE	1,736,379	1,580,346	LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0			
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,981.26	1,801.16	SHORE LINE AND SHORE WORK				0	0			
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED	CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	3,559	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	54	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START	DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0		
12/19/2020	12/19/2020			FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC				2	5	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
					TOTAL NON-EFFECTIVE TIME				4	40	
					PCT. OF NON-EFFECTIVE				19%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	40	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 134 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 85	
DREDGE Missouri H						DATE 02/23/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	20	
				TOTAL LOST TIME	0	20	
				PERCENTAGE OF TOTAL TIME	1%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC (0%) 0:20 Reconnect line to spill barge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 135 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 86		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/24/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 33	SHORE 0	OTHER 4	TOTAL 37		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 447+60 to 455+00 (East Cut)			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 49,744		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,786,123			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0	TIME	05:00	MAX	1.80	TIME	18:00	GAGE LOCATION Staff Gage @ Boat Launch		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 55 °F / 63 °F		VISIBILITY 5 MI		WIND Variable @ 5 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				22	25	
TOTAL ADVANCE THIS PERIOD		FT		740		PCT OF EFFECTIVE TIME 93%						
TOTAL ADVANCE PREVIOUSLY		FT		23,820		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		24,560		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	55	
FLOATING PIPE 2,680		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,680		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		49,744		45,222		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,736,379		1,580,346		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,786,123		1,625,568		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,219.06		2,017.34		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	4,398		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
12/19/2020	12/19/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC				0	40		
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
					TOTAL NON-EFFECTIVE TIME				1	35		
					PCT. OF NON-EFFECTIVE				7%			
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 136 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 86	
DREDGE Missouri H						DATE 02/24/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Note: Started the East cut at station 449+50.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 137 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 87		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/25/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 455+00 to 461+45 (East Cut)			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 51,242		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,837,365			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 43.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0	TIME	04:00	MAX	1.90	TIME	20:00	GAGE LOCATION Staff Gage @ Boat Launch		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 57 °F / 63 °F		VISIBILITY 0 to 3 MI		WIND Variable @5 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				16	15	
TOTAL ADVANCE THIS PERIOD		FT		640		PCT OF EFFECTIVE TIME 68%						
TOTAL ADVANCE PREVIOUSLY		FT		24,560		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		25,200		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	35	
FLOATING PIPE 2,680		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	55	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,680		CLEARING CUTTER AND SUCTION HEAD				0	15	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		51,242		46,583		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,786,123		1,625,568		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		1,837,365		1,672,151		LOSS DUE TO OPPOSING NATURAL ELEMENTS				4	30	
AMOUNT DREDGED PER PUMPING/CUTTING HR		3,153.35		2,866.65		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	3,316		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	54		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS						0	0
12/19/2020	12/19/2020				FIRE DRILL				0	0		
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						6	15
					PCT. OF NON-EFFECTIVE						26%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						22	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 138 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 87	
DREDGE Missouri H						DATE 02/25/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	1	30	
				TOTAL LOST TIME	1	30	
				PERCENTAGE OF TOTAL TIME	6%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) (1:30) Welding on the Dredge discharge pipe.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 139 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 88		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/26/2021				
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 461+45 to 467+50 (east cut) 467+50 to 470+00 (full cut)			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 66,397		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,903,762			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40					
RIVER/TIDE STAGE		MIN	0.10	TIME	07:00	MAX	2	TIME	21:00	GAGE LOCATION Staff Gage @ Boat Launch		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 58 °F / 64 °F		VISIBILITY 0.1 to 4 MI		WIND SE to S @ 5 to 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		300		PUMPING OR DREDGING				21	40	
TOTAL ADVANCE THIS PERIOD		FT		855		PCT OF EFFECTIVE TIME 90%						
TOTAL ADVANCE PREVIOUSLY		FT		25,200		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		26,055		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	50	
FLOATING PIPE 2,680		SHORE PIPE 0		SUBMERGED PIPE 3,000		CLEARING PUMP AND PUMP LINES				0	20	
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,680		CLEARING CUTTER AND SUCTION HEAD				0	15	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		66,397		60,361		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		1,837,365		1,672,151		CHANGING LOCATION OF PLANT ON JOB				0	35	
TOTAL AMOUNT DREDGED TO DATE		1,903,762		1,732,512		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		3,064.48		2,785.89		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		5,112		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020		12/19/2020				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						2	0
					PCT. OF NON-EFFECTIVE						8%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						23	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 140 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 88	
DREDGE Missouri H						DATE 02/26/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	20	
				TOTAL LOST TIME	0	20	
				PERCENTAGE OF TOTAL TIME	1%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

MISC: (0%) (0:20) Adjust the Starboard Spud Friction.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 141 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 89	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/27/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 449+50 to 455+00 (west cut)			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 32,043		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,935,805		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 33.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.30	TIME	06:00	MAX	1.90	TIME	23:00	GAGE LOCATION Staff Gage @ Boat Launch	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 63 °F / 67 °F		VISIBILITY 0.1 to 2 MI		WIND SE @ 5 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		220		PUMPING OR DREDGING				12	5
TOTAL ADVANCE THIS PERIOD		FT		550		PCT OF EFFECTIVE TIME 50%					
TOTAL ADVANCE PREVIOUSLY		FT		26,055		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		26,605		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	30
FLOATING PIPE 3,920		SHORE PIPE 0		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				0	50
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,920		CLEARING CUTTER AND SUCTION HEAD				0	20
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		32,043		29,130		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,903,762		1,732,512		CHANGING LOCATION OF PLANT ON JOB				0	50
TOTAL AMOUNT DREDGED TO DATE		1,935,805		1,761,642		LOSS DUE TO OPPOSING NATURAL ELEMENTS				1	20
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,651.83		2,410.76		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,850		0		PREPARATION AND MAKING UP TOW				1	35
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
12/19/2020	12/19/2020				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				5	25
						PCT. OF NON-EFFECTIVE 23%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				17	30

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 142 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 89	
DREDGE Missouri H		DATE 02/27/2021					
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	6	30	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	6	30	
				PERCENTAGE OF TOTAL TIME	27%		
				TOTAL TIME IN PERIOD	24	0	
QC NARRATIVE(S) GENERAL COMMENTS MOR: (0%) (3:00) Repair the Starboard Spud Friction. MOR: (0%) (3:30) Replace head on Main Engine							
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 143 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 90	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 02/28/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 4	TOTAL 33	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 455+00 to 467+00 (West cut)			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 53,778		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,989,583		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 25%	CLAY 0%	MUD 10%	SILT 65%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 0%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.50	TIME	07:00	MAX	1.80	TIME	00:00	GAGE LOCATION Staff Gage @ Boat Launch	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 63 °F / 69 °F		VISIBILITY 0.1 TO 3 MI		WIND se @ 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		200		PUMPING OR DREDGING				20	50
TOTAL ADVANCE THIS PERIOD		FT		1,200		PCT OF EFFECTIVE TIME				87%	
TOTAL ADVANCE PREVIOUSLY		FT		26,605		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		27,805		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	40
FLOATING PIPE 3,920		SHORE PIPE 0		SUBMERGED PIPE 2,000		CLEARING PUMP AND PUMP LINES				1	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		5,920		CLEARING CUTTER AND SUCTION HEAD				0	45
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		53,778		48,889		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,935,805		1,761,642		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,989,583		1,810,531		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		2,581.34		2,346.67		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	4,018		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	108		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START	DEMOMB DATE				SUNDAYS AND HOLIDAYS				0	0
12/19/2020	12/19/2020					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	45
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	10
						PCT. OF NON-EFFECTIVE				13%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 144 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 90	
DREDGE Missouri H						DATE 02/28/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Arthur	500	24:00	CESSATION	0	0	
Tender	Captain Archie	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Note: The West cut width Varied from 300' to 75' . This was the reason for 1,200' advance.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 145 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 91	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/01/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
8000		0	4000	0	0	29	0	4	33		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 467+00 to 467+85 (west cut-completed)			DISPOSAL AREA USED #7		QTY DEPOSITED GROSS (CY) 2,857		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,992,440		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 25 %	CLAY 0 %	MUD 10 %	SILT 65 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 34.50		AFTER DREDGING 40				
RIVER/TIDE STAGE		MIN	0.50	TIME	07:00	MAX	1.70	TIME	00:00	GAGE LOCATION Staff Gage @ Boat Launch	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 62 °F / 65 °F		VISIBILITY 0.1 to 2 MI		WIND NE @ 10 to 30 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		150		PUMPING OR DREDGING				1	10	
TOTAL ADVANCE THIS PERIOD	FT		85		PCT OF EFFECTIVE TIME 5%						
TOTAL ADVANCE PREVIOUSLY	FT		27,805		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		27,890		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE	3,920	SHORE PIPE	0	SUBMERGED PIPE	2,000	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		5,920		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	2,857		2,597		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	1,989,583		1,810,531		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	1,992,440		1,813,128		LOSS DUE TO OPPOSING NATURAL ELEMENTS				14	20	
AMOUNT DREDGED PER PUMPING/CUTTING HR	2,448.86		2,226.00		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				8	30	
COMMODITY					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
COMMODITY					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
COMMODITY					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					TOTAL NON-EFFECTIVE TIME				22	50	
					PCT. OF NON-EFFECTIVE				95%		
MOB DATE 12/19/2020		DREDGE START 12/19/2020		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 146 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 91
DREDGE Missouri H						DATE 03/01/2021
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0
Tender	Arthur	500	24:00	CESSATION	0	0
Tender	Captain Archie	500	24:00	COLLISIONS	0	0
				MISCELLANEOUS	0	0
				TOTAL LOST TIME	0	0
				PERCENTAGE OF TOTAL TIME	0%	
				TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Note: completed the West Cut @ 01:10 hours.
 Fog delay: (70%) pumping water from 01:10 to 06:00 (also washing out pipeline)
 Rough Seas delay: (70%) At 14:30 hours before prepping for tow with the pipeline & Equipment the dredge started pumping water due to strong NE wind and rough seas.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 147 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 92	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/02/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 0	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging (pumping water)			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,992,440		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 55 °F / 62 °F		VISIBILITY 2 MI		WIND NE 20 to 30 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		27,890		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		27,890		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,992,440		1,813,128		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		1,992,440		1,813,128		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,302		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2020		12/19/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 148 of 151		
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor		CONTRACTOR Mike Hooks, L.L.C		REPORT NO. 92	
DREDGE Missouri H						DATE 03/02/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS	0	0	
Tender	Captain Archie	500	24:00	CESSATION	0	0	
Tender	Arthur	500	24:00	COLLISIONS	0	0	
				MISCELLANEOUS	0	0	
				TOTAL LOST TIME	0	0	
				PERCENTAGE OF TOTAL TIME	0%		
				TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Note: completed the West Cut @ 01:10 hours.

Rough Seas delay: (70%) (24:00) Pumping water due to rough seas. (towing the Spill Barge, 1,000' of subline, and 108Crane & welding barge into safe harbor.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 149 of 151	
CONTRACT NO. W9127820D0038 W9127820F0301		CONTRACT TITLE Maintenance Dredging of Gulfport Harbor				CONTRACTOR Mike Hooks, L.L.C				REPORT NO. 93	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 03/03/2021			
DREDGE		NAME AND TYPE Missouri H				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 8000	DIPPER OR BUCKET 0	DREDGE PUMP 4000	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 29	SHORE 0	OTHER 0	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION No Dredging			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 1,992,440		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 53 °F / 65 °F		VISIBILITY 3 MI		WIND NE @ 20 to 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		27,890		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		27,890		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		1,992,440		1,813,128		CHANGING LOCATION OF PLANT ON JOB				5	0
TOTAL AMOUNT DREDGED TO DATE		1,992,440		1,813,128		LOSS DUE TO OPPOSING NATURAL ELEMENTS				13	10
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,534		PREPARATION AND MAKING UP TOW				5	50
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
12/19/2020		12/19/2020				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 150 of 151		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127820D0038 W9127820F0301		Maintenance Dredging of Gulfport Harbor		Mike Hooks, L.L.C		93	
DREDGE		Missouri H				DATE	
						03/03/2021	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Grayson Allen	600	24:00	MAJOR REPAIRS		0	0
Tender	Captain Archie	500	24:00	CESSATION		0	0
Tender	Arthur	500	24:00	COLLISIONS		0	0
				MISCELLANEOUS		0	0
				TOTAL LOST TIME		0	0
				PERCENTAGE OF TOTAL TIME		0%	
				TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Weather Delay: (70%) (13:10) pumping water due to rough seas.
The dredge was towed from station 467+85 to station 110+00 and prep to start sinking sub line.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 151 of 151
CONTRACT NO. W9127820D0038 W9127820F0301	CONTRACT TITLE Maintenance Dredging of Gulfport Harbor	CONTRACTOR Mike Hooks, L.L.C	REPORT NO. 93

Empty content area for the report body.