

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 4	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW			Inland Dredging Company LLC.			1			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE				
							04/20/2018				
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK			
		Dredge Kelly L. / Cutterhead				2		7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3700	0	0	15	0	0	15	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					0		0				
RIVER/TIDE STAGE		MIN	TIME	MAX	TIME	GAGE LOCATION					
		0	00:00	0	00:00						
		MIN	TIME	MAX	TIME	GAGE DATUM					
		0	00:00	0	00:00						
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			58 °F / 72 °F		5 MI		5 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	0			PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT	0			PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT	0			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0 SHORE PIPE 0 SUBMERGED PIPE 0					CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE FT					CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED					WAITING FOR SCOWS				0	0	
GROSS					TOTAL LENGTH OF DISCHARGE PIPE FT				0	0	
CREDITED					TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT DREDGE THIS DATE					CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT PREVIOUSLY REPORTED					LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
TOTAL AMOUNT DREDGED TO DATE					SHORE LINE AND SHORE WORK				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR					WAITING FOR BOOSTER				0	0	
OPERATING SUPPLIES					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
CONSUMED					PREPARATION AND MAKING UP TOW				0	0	
CREDITED					TRANSFERRING PLANT BETWEEN WORKS				0	0	
ITEM	UNIT	QUANTITY			LAY TIME OFF SHIFT AND SATURDAYS				0	0	
FUEL	BBL	0			SUNDAYS AND HOLIDAYS				0	0	
ELECTRICITY	KW	0			FIRE DRILL				0	0	
LUBRICANTS	GAL	0			MOVING OUT OF WAY OF TRAFFIC				0	0	
MOB DATE	DREDGE START		DEMOB DATE		MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0	
04/20/2018	04/20/2018				TOTAL NON-EFFECTIVE TIME				24	0	
					PCT. OF NON-EFFECTIVE				100%		
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 1 of 4		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		1	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						04/20/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0	
Towboat	Inland Cardinal	2150	18:00	CESSATION	0	0	
Tender	M/V Gus	800	18:00	COLLISIONS	0	0	
Tender	Inland Tiger	600	18:00	MISCELLANEOUS	0	0	
Crewboat	Inland Racer	600	00:00	TOTAL LOST TIME	0	0	
Survey Boat	Secant	230	00:00	PERCENTAGE OF TOTAL TIME	0%		
American	7250 Crane	60	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The tow left Destin today at 11:00 am , headed for Mile 179.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.	
										Page 1 of 4	
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.			
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW			Inland Dredging Company LLC.			2			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE				
							04/21/2018				
DREDGE		NAME AND TYPE			SHIFTS PER DAY		DAYS PER WEEK				
		Dredge Kelly L. / Cutterhead			2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3700	0	0	15	0	5	20	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
							0		0		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER	
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING		AFTER DREDGING				
					0		0				
RIVER/TIDE STAGE		MIN	TIME	MAX	TIME	GAGE LOCATION					
		0	00:00	0	00:00						
		MIN	TIME	MAX	TIME	GAGE DATUM					
		0	00:00	0	00:00						
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND		
		Weather Caused No Delay			62 °F / 77 °F		5 MI		10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT	QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT	0			PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD	FT	0			PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY	FT	0			BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT	0			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER	0			HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW	CY	0			HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
						CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0
						TO AND FROM WHARF OR ANCHORAGE				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0
						LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGE THIS DATE		0		0		SHORE LINE AND SHORE WORK				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		WAITING FOR BOOSTER				0	0
TOTAL AMOUNT DREDGED TO DATE		0		0		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
						TRANSFERRING PLANT BETWEEN WORKS				0	0
COMMODITY		CONSUMED		CREDITED		LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
ITEM	UNIT	QUANTITY		QUANTITY		FIRE DRILL				0	0
FUEL	BBL	0		0		MOVING OUT OF WAY OF TRAFFIC				0	0
ELECTRICITY	KW	0		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
LUBRICANTS	GAL	0		0		TOTAL NON-EFFECTIVE TIME				24	0
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				100%	
04/20/2018		04/20/2018				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 1 of 4		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		2	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						04/21/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3700	00:00	CESSATION	0	0	
Towboat	Inland Cardinal	2150	08:00	COLLISIONS	0	0	
Tender	M/V Gus	800	08:00	MISCELLANEOUS	0	0	
Tender	Inland Tiger	600	08:00	TOTAL LOST TIME	0	0	
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Secant	230	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The tow arrived today at Mile 179. They towed from the 230 mile to the 179 for a total of 51 miles.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.					
										Page 1 of 161					
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.							
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW			Inland Dredging Company LLC.			35							
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE							
								04/22/2018							
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK							
		Dredge Kelly L. / Cutterhead				2		7							
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS								
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL					
		24	0	3700	0	0	14	3	4	21					
LOCATION/CHANNEL OF WORK															
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)						
							0		0						
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER					
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %					
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING							
					0			0							
RIVER/TIDE STAGE		MIN		0	TIME		00:00	MAX		0	TIME		00:00	GAGE LOCATION	
		MIN		0	TIME		00:00	MAX		0	TIME		00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND						
		Weather Caused Critical Delay			61 °F / 74 °F		5 MI		20 MPH						
WORK PERFORMED						DISTRIBUTION OF WORK									
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.				
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0				
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%					
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)									
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0				
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0				
FLOATING PIPE		0		SHORE PIPE		0		CLEARING PUMP AND PUMP LINES				0	0		
SUBMERGED PIPE		0				CLEARING CUTTER AND SUCTION HEAD				0	0				
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0				
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0				
AMOUNT DREDGE THIS DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0				
AMOUNT PREVIOUSLY REPORTED		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0				
TOTAL AMOUNT DREDGED TO DATE		0		0		SHORE LINE AND SHORE WORK				0	0				
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		WAITING FOR BOOSTER				0	0				
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0				
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0				
ITEM	UNIT	QUANTITY		QUANTITY		PREPARATION AND MAKING UP TOW				0	0				
FUEL	BBL	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0				
ELECTRICITY	KW	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0				
LUBRICANTS	GAL	0		0		SUNDAYS AND HOLIDAYS				0	0				
MOB DATE	DREDGE START		DEMOB DATE		FIRE DRILL				0	0					
04/20/2018	04/20/2018				MOVING OUT OF WAY OF TRAFFIC				0	0					
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0				
						TOTAL NON-EFFECTIVE TIME				24	0				
						PCT. OF NON-EFFECTIVE				100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0				

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 2 of 161		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		3	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						04/22/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3700	00:00	CESSATION		0	0
Towboat	Inland Cardinal	2150	03:00	COLLISIONS		0	0
Tender	M/V Gus	800	10:00	MISCELLANEOUS		0	0
Tender	Inland Tiger	600	10:00	TOTAL LOST TIME		0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Secant	230	03:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew broke down the tow and started unloading pipe and tanks and building floating line, the land equipment was off loaded onto D/A 45. The crew had to shutdown operations due to heavy thunderstorms and high winds.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.					
										Page 3 of 161					
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.							
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW			Inland Dredging Company LLC.			4							
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		04/23/2018					
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK							
		Dredge Kelly L. / Cutterhead				2		7							
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS								
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL					
		24	0	3700	0	0	14	5	4	23					
LOCATION/CHANNEL OF WORK															
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)						
							0		0						
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER					
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %					
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING							
					0			0							
RIVER/TIDE STAGE		MIN		0	TIME		00:00	MAX		0	TIME		00:00	GAGE LOCATION	
		MIN		0	TIME		00:00	MAX		0	TIME		00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND						
		Weather Caused Critical Delay			61 °F / 74 °F		5 MI		25 MPH						
WORK PERFORMED						DISTRIBUTION OF WORK									
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.				
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0				
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%					
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)									
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0				
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0				
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		0	0		
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING PUMP AND PUMP LINES				0	0				
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	0				
AMOUNT DREDGE THIS DATE		0		0		WAITING FOR SCOWS				0	0				
AMOUNT PREVIOUSLY REPORTED		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0				
TOTAL AMOUNT DREDGED TO DATE		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0				
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0				
						SHORE LINE AND SHORE WORK				0	0				
						WAITING FOR BOOSTER				0	0				
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0				
						WAITING FOR ATTENDANT PLANT				0	0				
						PREPARATION AND MAKING UP TOW				0	0				
						TRANSFERRING PLANT BETWEEN WORKS				0	0				
						LAY TIME OFF SHIFT AND SATURDAYS				0	0				
						SUNDAYS AND HOLIDAYS				0	0				
						FIRE DRILL				0	0				
						MOVING OUT OF WAY OF TRAFFIC				0	0				
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0				
LUBRICANTS		GAL		0		TOTAL NON-EFFECTIVE TIME				24	0				
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				100%					
04/20/2018		04/20/2018				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0				

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 4 of 161		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		4	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						04/23/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS		0	0
Towboat	Inland Cardinal	2150	00:00	CESSATION		0	0
Tender	M/V Gus	800	10:00	COLLISIONS		0	0
Tender	Inland Volunteer	400	00:00	MISCELLANEOUS		0	0
Tender	Inland Tiger	600	10:00	TOTAL LOST TIME		0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Dozier	CAT D6T 919	0	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew continued to unload pipe and tanks today and were shutdown again due to high winds around 1700 hrs.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.					
										Page 5 of 161					
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.							
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW			Inland Dredging Company LLC.			5							
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		04/24/2018					
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK							
		Dredge Kelly L. / Cutterhead				2		7							
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS								
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL					
		24	0	3700	0	0	18	5	4	27					
LOCATION/CHANNEL OF WORK															
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)					
								0		0					
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER					
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %					
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING							
					0			0							
RIVER/TIDE STAGE		MIN		0	TIME		00:00	MAX		0	TIME		00:00	GAGE LOCATION	
		MIN		0	TIME		00:00	MAX		0	TIME		00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)			VISIBILITY		WIND					
		Weather Caused No Delay			64 °F / 77 °F			5 MI		15 MPH					
WORK PERFORMED						DISTRIBUTION OF WORK									
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.				
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0				
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%					
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)									
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0				
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0				
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		HANDLING PUMP AND PUMP LINES		0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0				
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0				
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0				
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0				
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0				
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0				
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0				
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0				
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0				
FUEL		BBL		200		PREPARATION AND MAKING UP TOW				0	0				
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0				
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0				
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0				
04/20/2018		04/20/2018				FIRE DRILL				0	0				
						MOVING OUT OF WAY OF TRAFFIC				0	0				
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0				
						TOTAL NON-EFFECTIVE TIME				24	0				
						PCT. OF NON-EFFECTIVE				100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0				

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 6 of 161		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		5	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						04/24/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3700	00:00	CESSATION		0	0
Towboat	Inland Cardinal	2150	00:00	COLLISIONS		0	0
Tender	M/V Gus	800	12:00	MISCELLANEOUS		0	0
Tender	Inland Tiger	600	12:00	TOTAL LOST TIME		0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew continued to unload pipe and tanks today , the dump crew installed a 500' of plastic shore pipe today along with the shore connection.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.					
										Page 7 of 161					
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.							
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW			Inland Dredging Company LLC.			6							
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		04/25/2018					
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK							
		Dredge Kelly L. / Cutterhead				2		7							
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS								
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL					
		24	0	3700	0	0	18	5	4	27					
LOCATION/CHANNEL OF WORK															
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)						
							0		0						
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER					
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %					
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING							
					0			0							
RIVER/TIDE STAGE		MIN		0	TIME		00:00	MAX		0	TIME		00:00	GAGE LOCATION	
		MIN		0	TIME		00:00	MAX		0	TIME		00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND						
		Weather Caused No Delay			64 °F / 77 °F		5 MI		10 MPH						
WORK PERFORMED						DISTRIBUTION OF WORK									
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.				
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0				
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%					
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)									
TOTAL ADVANCE TO DATE		FT		0		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0				
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0				
FLOATING PIPE		0		SHORE PIPE		0		SUBMERGED PIPE		0		CLEARING PUMP AND PUMP LINES	0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0				
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0				
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0				
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0				
TOTAL AMOUNT DREDGED TO DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0				
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0				
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0				
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0				
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0				
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0				
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0				
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0				
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0				
04/20/2018		04/20/2018				FIRE DRILL				0	0				
						MOVING OUT OF WAY OF TRAFFIC				0	0				
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0				
						TOTAL NON-EFFECTIVE TIME				24	0				
						PCT. OF NON-EFFECTIVE				100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0				

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 8 of 161		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		6	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						04/25/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3700	00:00	CESSATION		0	0
Towboat	Inland Cardinal	2150	00:00	COLLISIONS		0	0
Tender	M/V Gus	800	12:00	MISCELLANEOUS		0	0
Tender	Inland Tiger	600	12:00	TOTAL LOST TIME		0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge and disposal are prepped and ready for startup.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 9 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 7			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 04/26/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	31	5	4	40		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED Fort Mcree		QTY DEPOSITED GROSS (CY) 4,549		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 4,549		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 90 %	CLAY 0 %	MUD 0 %	SILT 10 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 13			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN	0.20	TIME	07:00	MAX	0.30	TIME	13:00	GAGE LOCATION GIWW 179	
		MIN	0.30	TIME	15:00	MAX	0.50	TIME	21:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 54 °F / 78 °F		VISIBILITY 9 MI		WIND 6 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		185		PUMPING OR DREDGING				10	59
TOTAL ADVANCE THIS PERIOD		FT		413		PCT OF EFFECTIVE TIME 46%					
TOTAL ADVANCE PREVIOUSLY		FT		0		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		413		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	10
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	53
FLOATING PIPE 480		SHORE PIPE 580		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,060		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		4,549		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		0		0		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		4,549		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		414.17		0.00		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	0
ITEM		UNIT		QUANTITY		PREPARATION AND MAKING UP TOW				0	0
FUEL		BBL		1,600		TRANSFERRING PLANT BETWEEN WORKS				0	0
ELECTRICITY		KW		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
LUBRICANTS		GAL		0		SUNDAYS AND HOLIDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		FIRE DRILL				0	0
04/20/2018		04/20/2018				MOVING OUT OF WAY OF TRAFFIC				1	4
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	10
						TOTAL NON-EFFECTIVE TIME				3	17
						PCT. OF NON-EFFECTIVE 14%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)					

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 10 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 7
DREDGE		Dredge Kelly L. / Cutterhead				DATE 04/26/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	00:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	00:00	COLLISIONS	0	0
Tender	M/V Gus	800	12:00	MISCELLANEOUS	9	44
Tender	Inland Tiger	600	12:00	TOTAL LOST TIME	9	44
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	41%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge and disposal are prepped and ready for startup.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 11 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 8			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 04/27/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 5	OTHER 4	TOTAL 40	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED Fort Mcree		QTY DEPOSITED GROSS (CY) 14,895		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 19,444		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 90 %	CLAY 0 %	MUD 0 %	SILT 10 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 13			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN	0.20	TIME	07:00	MAX	0.30	TIME	13:00	GAGE LOCATION GIWW 179	
		MIN	0.30	TIME	15:00	MAX	0.50	TIME	21:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 58 °F / 78 °F		VISIBILITY 6 MI		WIND 11 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		185		PUMPING OR DREDGING				19	23
TOTAL ADVANCE THIS PERIOD		FT		764		PCT OF EFFECTIVE TIME 81%					
TOTAL ADVANCE PREVIOUSLY		FT		413		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,177		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	7
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	52
FLOATING PIPE 720		SHORE PIPE 660		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,380		CLEARING CUTTER AND SUCTION HEAD				0	17
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		14,895		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		4,549		0		CHANGING LOCATION OF PLANT ON JOB				1	36
TOTAL AMOUNT DREDGED TO DATE		19,444		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		768.44		0.00		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		1,600		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	45
04/20/2018		04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	37
						PCT. OF NON-EFFECTIVE				19%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 12 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 8
DREDGE		Dredge Kelly L. / Cutterhead				DATE 04/27/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	00:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	00:00	COLLISIONS	0	0
Tender	M/V Gus	800	12:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	12:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 13 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 9			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 04/28/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	31	5	4	40		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED Fort Mcree		QTY DEPOSITED GROSS (CY) 12,641		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 32,085		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 90 %	CLAY 0 %	MUD 0 %	SILT 10 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 13			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN	0.40	TIME	00:00	MAX	0.80	TIME	10:00	GAGE LOCATION GIWW 179	
		MIN	0.20	TIME	20:00	MAX	0.80	TIME	11:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Not Entered			TEMP (min/max) 62 °F / 81 °F		VISIBILITY 6 MI		WIND 7 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		185		PUMPING OR DREDGING				19	32
TOTAL ADVANCE THIS PERIOD		FT		369		PCT OF EFFECTIVE TIME 81%					
TOTAL ADVANCE PREVIOUSLY		FT		1,177		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		1,546		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	14
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	45
FLOATING PIPE 560		SHORE PIPE 700		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	11
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,260		CLEARING CUTTER AND SUCTION HEAD				0	35
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		12,641		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		19,444		0		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		32,085		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		647.15		0.00		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT	QUANTITY	QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL	1,600	0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW	0	0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL	0	0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	43
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	28
						PCT. OF NON-EFFECTIVE 19%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 14 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 9	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 04/28/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3700	00:00	CESSATION	0	0	
Towboat	Inland Cardinal	2150	00:00	COLLISIONS	0	0	
Tender	M/V Gus	800	12:00	MISCELLANEOUS	0	0	
Tender	Inland Tiger	600	12:00	TOTAL LOST TIME	0	0	
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge and disposal are working normal

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 15 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 10			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 04/29/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 5	OTHER 4	TOTAL 40	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED Fort Mcree		QTY DEPOSITED GROSS (CY) 17,359		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 49,444		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 90 %	CLAY 0 %	MUD 0 %	SILT 10 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 13		AFTER DREDGING 16				
RIVER/TIDE STAGE		MIN	0.20	TIME	00:00	MAX	0.80	TIME	10:00	GAGE LOCATION GIWW 179	
		MIN	0.20	TIME	22:00	MAX	0.80	TIME	10:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Not Entered			TEMP (min/max) 58 °F / 76 °F		VISIBILITY 6 MI		WIND 11 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		185		PUMPING OR DREDGING				19	1
TOTAL ADVANCE THIS PERIOD		FT		563		PCT OF EFFECTIVE TIME 79%					
TOTAL ADVANCE PREVIOUSLY		FT		1,546		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		2,109		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	3
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	42
FLOATING PIPE 1,200		SHORE PIPE 740		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		1,940		CLEARING CUTTER AND SUCTION HEAD				0	23
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		17,359		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		32,085		0		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		49,444		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		912.83		0.00		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	22
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	1,600	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START	DEMOMB DATE	SUNDAYS AND HOLIDAYS				0	0			
04/20/2018	04/20/2018		FIRE DRILL				0	0			
				MOVING OUT OF WAY OF TRAFFIC				0	29		
				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
				TOTAL NON-EFFECTIVE TIME				4	59		
				PCT. OF NON-EFFECTIVE				21%			
				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 16 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 10	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 04/29/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3700	00:00	CESSATION	0	0	
Towboat	Inland Cardinal	2150	00:00	COLLISIONS	0	0	
Tender	M/V Gus	800	12:00	MISCELLANEOUS	0	0	
Tender	Inland Tiger	600	12:00	TOTAL LOST TIME	0	0	
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge and disposal Dump are working normal

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 17 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 11			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 04/30/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 31	SHORE 5	OTHER 4	TOTAL 40	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED Fort Mcree		QTY DEPOSITED GROSS (CY) 16,082		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 65,526		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 90 %	CLAY 0 %	MUD 0 %	SILT 10 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 13			AFTER DREDGING 16			
RIVER/TIDE STAGE		MIN	-0.30	TIME	11:00	MAX	1	TIME	09:00	GAGE LOCATION GIWW 179	
		MIN	-0.10	TIME	21:00	MAX	1	TIME	12:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 56 °F / 75 °F		VISIBILITY 6 MI		WIND 9 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		135		PUMPING OR DREDGING				18	14
TOTAL ADVANCE THIS PERIOD		FT		919		PCT OF EFFECTIVE TIME 76%					
TOTAL ADVANCE PREVIOUSLY		FT		2,109		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		3,028		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	58
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	30
FLOATING PIPE 2,080		SHORE PIPE 740		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		2,820		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		16,082		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		49,444		0		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		65,526		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		882.01		0.00		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,600		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				1	18	
04/20/2018	04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				5	46
						PCT. OF NON-EFFECTIVE				24%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 18 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113	CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 11
DREDGE	Dredge Kelly L. / Cutterhead				DATE 04/30/2018

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	00:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	00:00	COLLISIONS	0	0
Tender	M/V Gus	800	12:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	12:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge and disposal Dump are working normal

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 19 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 12				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/01/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
24		0	3700	0	0	24	5	5	34			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION sta. 7560+37 to 7569+45			DISPOSAL AREA USED DA 45		QTY DEPOSITED GROSS (CY) 12,641		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 78,167			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 90 %	CLAY 0 %	MUD 0 %	SILT 10 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 12.80		AFTER DREDGING 15.80					
RIVER/TIDE STAGE		MIN	0.50	TIME	02:00	MAX	1.30	TIME	10:00 GAGE LOCATION GIWW 179			
		MIN	1.30	TIME	13:00	MAX	1.40	TIME	15:00 GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 61 °F / 78 °F		VISIBILITY 5 MI		WIND 10 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT	FT		120		PUMPING OR DREDGING				16	18		
TOTAL ADVANCE THIS PERIOD	FT		908		PCT OF EFFECTIVE TIME 68%							
TOTAL ADVANCE PREVIOUSLY	FT		3,028		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE	FT		3,936		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				2	33		
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				0	47		
FLOATING PIPE	2,500	SHORE PIPE	740	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	23	
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,240		CLEARING CUTTER AND SUCTION HEAD				0	31		
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE	12,641		12,641		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED	65,526		0		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE	78,167		12,641		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR	775.52		775.52		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0		
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				3	18		
					WAITING FOR ATTENDANT PLANT				0	0		
					PREPARATION AND MAKING UP TOW				0	0		
					TRANSFERRING PLANT BETWEEN WORKS				0	0		
					LAY TIME OFF SHIFT AND SATURDAYS				0	0		
					SUNDAYS AND HOLIDAYS				0	0		
					FIRE DRILL				0	0		
FUEL	BBL	1,900	1,900	MOVING OUT OF WAY OF TRAFFIC				0	10			
ELECTRICITY	KW	0	0	MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0			
LUBRICANTS	GAL	10	10	TOTAL NON-EFFECTIVE TIME				7	42			
MOB DATE	DREDGE START	DEMOB DATE	04/20/2018	04/20/2018	PCT. OF NON-EFFECTIVE 32%							
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	24	0										

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 20 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 12	
DREDGE		Dredge Kelly L. / Cutterhead			DATE 05/01/2018		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3700	00:00	CESSATION	0	0	
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0	
Tender	M/V Gus	800	24:00	MISCELLANEOUS	0	0	
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	0	
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge continues to work eastbound at mile 179.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 21 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 13			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 05/02/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	24	5	5	34		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION From Sta, 7569+45 to 7573+22			DISPOSAL AREA USED DA 45		QTY DEPOSITED GROSS (CY) 5,026		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 90 %	CLAY 0 %	MUD 0 %	SILT 10 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 0 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 13.20		AFTER DREDGING 16.20				
RIVER/TIDE STAGE		MIN	0.40	TIME	01:00	MAX	1.40	TIME	12:00		
		MIN	1	TIME	22:00	MAX	1.40	TIME	13:00		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 64 °F / 81 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				12	19
TOTAL ADVANCE THIS PERIOD	FT		377			PCT OF EFFECTIVE TIME 51%					
TOTAL ADVANCE PREVIOUSLY	FT		3,936			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		4,313			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	30
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	10
FLOATING PIPE	3,180	SHORE PIPE	740	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				1	18
TOTAL LENGTH OF DISCHARGE PIPE	FT		3,920			CLEARING CUTTER AND SUCTION HEAD				0	38
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	5,026		5,026			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	78,167		12,641			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	83,193		17,667			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	408.06		408.06			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	48	
COMMODITY					WAITING FOR ATTENDANT PLANT				0	0	
					PREPARATION AND MAKING UP TOW				0	0	
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS				0	0	
					LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED					SUNDAYS AND HOLIDAYS				0	0	
					FIRE DRILL				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				1	11
FUEL	BBL	1,320		1,320		MISCELLANEOUS (EXPLAIN IN REMARKS)				7	6
ELECTRICITY	KW	0		0		TOTAL NON-EFFECTIVE TIME				11	41
LUBRICANTS	GAL	0		0		PCT. OF NON-EFFECTIVE				49%	
MOB DATE 04/20/2018		DREDGE START 04/20/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 22 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 13
DREDGE		Dredge Kelly L. / Cutterhead			DATE 05/02/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	00:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The dredge completed mile 179 today and started the demob process

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 23 of 161		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW			Inland Dredging Company LLC.			14				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		05/03/2018		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Dredge Kelly L. / Cutterhead				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		24	0	3700	0	0	25	5	4	34		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED			QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)		
								0		83,193		
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	0 %	0 %	0 %	0 %	0 %	0 %	0 %	100 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					0			0				
RIVER/TIDE STAGE		MIN		0		TIME		00:00		MAX		
		0		00:00		0		00:00		GAGE LOCATION		
		MIN		0		TIME		00:00		MAX		
		0		00:00		0		00:00		GAGE DATUM		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			62 °F / 79 °F		5 MI		10 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
						CLEARING CUTTER AND SUCTION HEAD				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		WAITING FOR SCOWS				0	0	
						TO AND FROM WHARF OR ANCHORAGE				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		CHANGING LOCATION OF PLANT ON JOB				0	0	
AMOUNT DREDGE THIS DATE		0		0		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		SHORE LINE AND SHORE WORK				0	0	
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		WAITING FOR BOOSTER				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
						TRANSFERRING PLANT BETWEEN WORKS				0	0	
						LAY TIME OFF SHIFT AND SATURDAYS				0	0	
						SUNDAYS AND HOLIDAYS				0	0	
ITEM		UNIT		QUANTITY		FIRE DRILL				0	0	
FUEL		BBL		200		MOVING OUT OF WAY OF TRAFFIC				0	0	
ELECTRICITY		KW		0		MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0	
LUBRICANTS		GAL		0		TOTAL NON-EFFECTIVE TIME				24	0	
MOB DATE		DREDGE START		DEMOB DATE		PCT. OF NON-EFFECTIVE				100%		
04/20/2018		04/20/2018				TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 24 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 14	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/03/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3700	00:00	CESSATION	0	0	
Towboat	Inland Cardinal	2150	12:00	COLLISIONS	0	0	
Tender	M/V Gus	800	12:00	MISCELLANEOUS	0	0	
Tender	Inland Tiger	600	12:00	TOTAL LOST TIME	0	0	
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The continues the demob process and prep for tow to Apalachicola.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 25 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 15		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 05/04/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		24	0	3700	0	0	25	5	4	34		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Breaking down for tow			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 64 °F / 79 °F		VISIBILITY 5 MI		WIND 10 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%		
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	0		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START	DEMOMB DATE				SUNDAYS AND HOLIDAYS				0	0	
04/20/2018	04/20/2018					FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0	
						TOTAL NON-EFFECTIVE TIME				24	0	
						PCT. OF NON-EFFECTIVE				100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 26 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 15
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/04/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	M/V Gus	800	12:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	12:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew completed breaking down the shore pipe and loading the land equipment on the ramp barge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 27 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 16	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/05/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 25	SHORE 0	OTHER 4	TOTAL 29	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 68 °F / 82 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE 100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 28 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 16
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/05/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	00:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	12:00	COLLISIONS	0	0
Tender	M/V Gus	800	12:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	12:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew completed loading all the pipe and tanks in the hopper barges today.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 29 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 17	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/06/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 13	SHORE 0	OTHER 0	TOTAL 13	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 69 °F / 83 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
04/20/2018		04/20/2018				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			24	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE 100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 30 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 17
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/06/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	M/V Gus	800	24:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	24:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The tow left Pensacola today and towed from the 179 mile to the 199.5. (20.5 Miles)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 31 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 18			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 05/07/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 13	SHORE 0	OTHER 0	TOTAL 13	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 68 °F / 81 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE 100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 32 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 18
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/07/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	M/V Gus	800	24:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	24:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The tow left Pensacola today and towed from the 199.5 mile to the 285 (85.5 Miles)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 33 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 19			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 05/08/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 17	SHORE 0	OTHER 0	TOTAL 17	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 64 °F / 85 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	0		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
04/20/2018	04/20/2018				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 34 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 19
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/08/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	M/V Gus	800	24:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	24:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The tow left Pensacola today and towed from the 285 mile to the 350 (65 Miles). They arrived in Apalachicola at 1830 hrs.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 35 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 20	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 05/09/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3700	0	0	6	0	4	10	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 64 °F / 84 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE 100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 36 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 20
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/09/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	00:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	12:00	COLLISIONS	0	0
Tender	M/V Gus	800	12:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	00:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The small watch crew did housekeeping on the barges and dredge today.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 37 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 21	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/10/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 10	SHORE 0	OTHER 4	TOTAL 14	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 63 °F / 81 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
04/20/2018		04/20/2018				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			24	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE 100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 38 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 21	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/10/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Inland Volunteer	400	00:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3700	00:00	CESSATION	0	0	
Towboat	Inland Cardinal	2150	12:00	COLLISIONS	0	0	
Tender	M/V Gus	800	12:00	MISCELLANEOUS	0	0	
Tender	Inland Tiger	600	00:00	TOTAL LOST TIME	0	0	
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The crew set out the fleeting area signs and setup the landing barge this morning. Then they removed the cutterhead and port swing sheave, and installed the a new swing sheave.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 39 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 22	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 05/11/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3700	0	0	11	0	4	15	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 0 %	SILT 0 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 100 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 64 °F / 85 °F		VISIBILITY 5 MI		WIND 10 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 40 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 22
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/11/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	M/V Gus	800	12:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	00:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The started unloading pipe and tanks today, they completed 800'.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 41 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 23	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/12/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 65 °F / 87 °F		VISIBILITY MI		WIND MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE 100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 42 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 23	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/12/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	M/V Gus	800	12:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	00:00	CESSATION	0	0	
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0	
Tender	Inland Tiger	600	00:00	TOTAL LOST TIME	0	0	
Crewboat	Inland Racer	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The crew continued to unload pipe and tanks, they completed 14 today, giving us a total of 1,760' completed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 43 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 24	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/13/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 68 °F / 86 °F		VISIBILITY 10 MI		WIND 4.4/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 44 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113	CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 24
DREDGE	Dredge Kelly L. / Cutterhead				DATE 05/13/2018

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	00:00	CESSATION	0	0
Tender	Inland Volunteer	400	00:00	COLLISIONS	0	0
Dredge	Kelly L	3700	00:00	MISCELLANEOUS	0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew continued to unload pipe and tanks, they completed 18 today, giving us a total of 3,200' completed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 45 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 25	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/14/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 71 °F / 81 °F		VISIBILITY 10 MI		WIND 6.7/NE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
04/20/2018		04/20/2018				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			24	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 46 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 25
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/14/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew continued to unload pipe and tanks, they completed 9 today, giving us a total of 3,920' completed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 47 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 26	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/15/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 71 °F / 83 °F		VISIBILITY 5 MI		WIND 7.4/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 48 of 161		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		26	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						05/15/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS		0	0
Tender	Inland Volunteer	400	00:00	CESSATION		0	0
Dredge	Kelly L	3700	00:00	COLLISIONS		0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS		0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME		0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew continued to unload pipe and tanks, they completed 9 today, giving us a total of 3,920' completed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 49 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 27		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 05/16/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION						
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM						
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 72 °F / 80 °F		VISIBILITY 2 MI		WIND 7.7/S MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%						
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
04/20/2018		04/20/2018				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0	
						TOTAL NON-EFFECTIVE TIME				24	0	
						PCT. OF NON-EFFECTIVE				100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 50 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 27	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/16/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	00:00	CESSATION	0	0	
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The crew continued to unload pipe and tanks, they completed 6 today, giving us a total of 6,550' completed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 51 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 28	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 05/17/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 72 °F / 86 °F		VISIBILITY 2 MI		WIND 8.3/W MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE 100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 52 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 28
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/17/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew managed to get the cutter head installed during a break in the weather. Upon completion of this task the dredge was put on dead watch for the remainder of the day.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 53 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 29	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 05/18/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 68 °F / 84 °F		VISIBILITY 10 MI		WIND 10.2/W MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 54 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 29
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/18/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew continued unloading pipe and tanks today once the weather cleared up.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 55 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 30	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/19/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 73 °F / 84 °F		VISIBILITY 10 MI		WIND 5.9/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE 100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 56 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 30
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/19/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	00:00	CESSATION	0	0
Tender	Inland Volunteer	400	00:00	COLLISIONS	0	0
Dredge	Kelly L	3700	00:00	MISCELLANEOUS	0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew continued unloading pipe and tanks today. Also they moved anchors from the fuel barge to the crane barge.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 57 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 31	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/20/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 71 °F / 83 °F		VISIBILITY 10 MI		WIND 9.7/E MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE 100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 58 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 31	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/20/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	00:00	CESSATION	0	0	
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The crew continued unloading pipe and tanks today. Also they hauled the built pipeline and the dredged past the Hwy 98 Bridge and anchored down for the night.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 59 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 32	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/21/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 70 °F / 83 °F		VISIBILITY 10 MI		WIND 10.6 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
04/20/2018		04/20/2018				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			24	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE 100%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 60 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 32	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/21/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	00:00	CESSATION	0	0	
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather conditions were unfavorable to move the dredge (high winds and high seas). The crew worked on deficiencies during the weather.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 61 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 33	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/22/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 0	SHORE 0	OTHER 0	TOTAL 0	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 83,193		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 77 °F / 84 °F		VISIBILITY 10 MI		WIND 11.5/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,313		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		83,193		17,667		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 62 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 33	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/22/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	00:00	CESSATION	0	0	
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Weather conditions were unfavorable to move the dredge (high winds and high seas). The crew worked on deficiencies during the weather.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 63 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 34	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/23/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 0	OTHER 0	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Dredge dug from Sta. 17021+14 to Sta. 17017+27			DISPOSAL AREA USED F		QTY DEPOSITED GROSS (CY) 6,848		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 90,041		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 80%	SILT 15%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 5%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 74 °F / 85 °F		VISIBILITY 10 MI		WIND 8.3/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				6	27
TOTAL ADVANCE THIS PERIOD		FT		387		PCT OF EFFECTIVE TIME				27%	
TOTAL ADVANCE PREVIOUSLY		FT		4,313		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		4,700		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	29
FLOATING PIPE		3,690		SHORE PIPE		0		SUBMERGED PIPE		900	
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,590		HANDLING PUMP AND PUMP LINES				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		CLEARING CUTTER AND SUCTION HEAD				0	0
AMOUNT DREDGE THIS DATE		6,848		6,848		WAITING FOR SCOWS				0	0
AMOUNT PREVIOUSLY REPORTED		83,193		17,667		TO AND FROM WHARF OR ANCHORAGE				0	0
TOTAL AMOUNT DREDGED TO DATE		90,041		24,515		CHANGING LOCATION OF PLANT ON JOB				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,061.71		1,061.71		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
OPERATING SUPPLIES						SHORE LINE AND SHORE WORK				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR BOOSTER				0	0
ITEM	UNIT	QUANTITY		QUANTITY		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
FUEL	BBL	700		0		WAITING FOR ATTENDANT PLANT				0	0
ELECTRICITY	KW	0		0		PREPARATION AND MAKING UP TOW				0	0
LUBRICANTS	GAL	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
MOB DATE	DREDGE START		DEMOB DATE		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
04/20/2018	04/20/2018				SUNDAYS AND HOLIDAYS				0	0	
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				17	4
						TOTAL NON-EFFECTIVE TIME				17	33
						PCT. OF NON-EFFECTIVE				73%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 64 of 161		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		34	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						05/23/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3700	00:00	CESSATION		0	0
Tender	Inland Volunteer	400	00:00	COLLISIONS		0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS		0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME		0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Miscellaneous (17:04) the dredge was on tow to location.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 65 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 35		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/24/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 0	OTHER 0	TOTAL 32		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 17017+27 to Sta. 17008+64			DISPOSAL AREA USED F		QTY DEPOSITED GROSS (CY) 16,288		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 106,329			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 80%	SILT 15%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 5%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50					
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION		
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 70 °F / 86 °F		VISIBILITY 10 MI		WIND 4.9/S MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				19	36	
TOTAL ADVANCE THIS PERIOD		FT		863		PCT OF EFFECTIVE TIME 82%						
TOTAL ADVANCE PREVIOUSLY		FT		4,700		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		5,563		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	31	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	12	
FLOATING PIPE 4,590		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				2	41	
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,590		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		16,288		16,288		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		90,041		24,515		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		106,329		40,803		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		831.02		831.02		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		1,653		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
04/20/2018		04/20/2018				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						4	24
					PCT. OF NON-EFFECTIVE 18%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 66 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 35
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/24/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The staff is going to monitor the weather because it is expected to get worse in the coming days.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 67 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 36	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/25/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 0	OTHER 0	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 17008+64 to Sta. 17006+41			DISPOSAL AREA USED F		QTY DEPOSITED GROSS (CY) 4,014		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 110,343		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 68 °F / 87 °F		VISIBILITY 10 MI		WIND 4.8/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				4	57
TOTAL ADVANCE THIS PERIOD		FT		223		PCT OF EFFECTIVE TIME 21%					
TOTAL ADVANCE PREVIOUSLY		FT		5,563		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,786		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	10
FLOATING PIPE 4,590		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		4,590		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		4,014		4,014		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		106,329		40,803		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		110,343		44,817		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		810.91		810.91		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				9	25
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		600		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
04/20/2018		04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				7	36
						TOTAL NON-EFFECTIVE TIME				17	11
						PCT. OF NON-EFFECTIVE 72%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	8

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 68 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 36	
DREDGE		Dredge Kelly L. / Cutterhead			DATE 05/25/2018		
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS	1	52	
Dredge	Kelly L	3700	00:00	CESSATION	0	0	
Tender	Inland Volunteer	400	00:00	COLLISIONS	0	0	
Dredge	Kelly L	3700	00:00	MISCELLANEOUS	0	0	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	1	52	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	8%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The staff is going to continue to monitor the storm until conditions are suitable to continue operations. Miscellaneous (7:36) Stand By Time (SBT) 40% Time. The dredge had a pontoon flip early this morning and it was dragged under by an anchor (0% Time).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 69 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 37			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/26/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 32	SHORE 0	OTHER 0	TOTAL 32	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION Sta. 17006+41 to Sta. 17006+41			DISPOSAL AREA USED F		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 110,343		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 80%	SILT 15%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 5%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 73 °F / 84 °F		VISIBILITY 10 MI		WIND 7.3/S MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME				0%	
TOTAL ADVANCE PREVIOUSLY		FT		5,786		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,786		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		110,343		44,817		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		110,343		44,817		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	0		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
04/20/2018	04/20/2018				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				24	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 70 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 37	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/26/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3700	00:00	CESSATION	0	0	
Tender	Inland Volunteer	400	00:00	COLLISIONS	0	0	
Dredge	Kelly L	3700	00:00	MISCELLANEOUS	0	0	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The staff is going to continue to monitor the storm until conditions are suitable to continue operations. Miscellaneous (24:00) Stand By Time (SBT) 40% Time.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 71 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 38	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/27/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 11	SHORE 0	OTHER 0	TOTAL 11	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 110,343		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 61 °F / 74 °F		VISIBILITY 2 MI		WIND 45 Mph. South MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		5,786		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,786		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		110,343		44,817		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		110,343		44,817		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 72 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 38
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/27/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The staff is going to continue to monitor the storm until conditions are suitable to continue operations. Miscellaneous (24:00) Stand By Time (SBT) 40% Time.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 73 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 39			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 05/28/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 12	SHORE 0	OTHER 0	TOTAL 12	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 110,343		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 60 °F / 77 °F		VISIBILITY 2 MI		WIND 50 MPH / South MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		5,786		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,786		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		110,343		44,817		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		110,343		44,817		LOSS DUE TO OPPOSING NATURAL ELEMENTS			24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
04/20/2018		04/20/2018				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 74 of 161		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		39	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						05/28/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS		0	0
Tender	Inland Volunteer	400	00:00	CESSATION		0	0
Dredge	Kelly L	3700	00:00	COLLISIONS		0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS		0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME		0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The staff is going to continue to monitor the storm until conditions are suitable to continue operations. Miscellaneous (24:00) Stand By Time (SBT) 40% Time.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 75 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 40	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 05/29/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 12	SHORE 0	OTHER 0	TOTAL 12	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 110,343		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 74 °F / 85 °F		VISIBILITY 10 MI		WIND 15.2/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING				0	0
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		5,786		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,786		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		110,343		44,817		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		110,343		44,817		LOSS DUE TO OPPOSING NATURAL ELEMENTS				24	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				24	0
						PCT. OF NON-EFFECTIVE				100%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 76 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113	CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 40	
DREDGE	Dredge Kelly L. / Cutterhead				DATE 05/29/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The staff is going to continue to monitor the storm until conditions are suitable to continue operations. Miscellaneous (24:00) Stand By Time (SBT) 40% Time.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 77 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 41	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 05/30/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 14	SHORE 0	OTHER 0	TOTAL 14	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 110,343		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 64 °F / 81 °F		VISIBILITY 4 MI		WIND 25 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		5,786		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,786		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		110,343		44,817		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		110,343		44,817		LOSS DUE TO OPPOSING NATURAL ELEMENTS			24	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL		BBL		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0	
04/20/2018		04/20/2018				FIRE DRILL			0	0	
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			24	0	
						PCT. OF NON-EFFECTIVE			100%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 78 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 41	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/30/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	00:00	CESSATION	0	0	
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The crew is monitoring the weather.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 79 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 42	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 05/31/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 15	SHORE 0	OTHER 0	TOTAL 15	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 110,343		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0			AFTER DREDGING 0			
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Weather Caused Critical Delay			TEMP (min/max) 67 °F / 84 °F		VISIBILITY 5 MI		WIND 20 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		0		PUMPING OR DREDGING			0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%					
TOTAL ADVANCE PREVIOUSLY		FT		5,786		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,786		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	0	
FLOATING PIPE 0		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		0		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		110,343		44,817		CHANGING LOCATION OF PLANT ON JOB			8	30	
TOTAL AMOUNT DREDGED TO DATE		110,343		44,817		LOSS DUE TO OPPOSING NATURAL ELEMENTS			9	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	0		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
04/20/2018	04/20/2018				FIRE DRILL			0	0		
					MOVING OUT OF WAY OF TRAFFIC			0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0		
					TOTAL NON-EFFECTIVE TIME			17	30		
					PCT. OF NON-EFFECTIVE			73%			
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			17	30		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 80 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 42
DREDGE		Dredge Kelly L. / Cutterhead				DATE 05/31/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	6	30
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	6	30
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	27%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The crew started towing out some of the equipment to the work site, also the divers came out and installed the new rudder on the Inland Cardinal.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 81 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 43	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/01/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 15	SHORE 0	OTHER 0	TOTAL 15	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 3,707		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 114,050		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0				
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION					
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM					
WEATHER CONDITION		WEATHER Previous Weather - Critical Delay			TEMP (min/max) 77 °F / 86 °F		VISIBILITY 5 MI		WIND 15 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		200		PUMPING OR DREDGING				3	46
TOTAL ADVANCE THIS PERIOD		FT		143		PCT OF EFFECTIVE TIME 16%					
TOTAL ADVANCE PREVIOUSLY		FT		5,786		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		5,929		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	15
FLOATING PIPE 8,100		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	23
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,100		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		3,707		0		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		110,343		44,817		CHANGING LOCATION OF PLANT ON JOB				8	41
TOTAL AMOUNT DREDGED TO DATE		114,050		44,817		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		984.16		0.00		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	300		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
04/20/2018	04/20/2018				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				9	19
						PCT. OF NON-EFFECTIVE 39%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				13	5

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 82 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 43	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/01/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	3	3	
Tender	Inland Volunteer	400	00:00	CESSATION	0	0	
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	7	52	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	10	55	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	45%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Towing the dredge, spill barge and some pipe to work area

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 83 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 44		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/02/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 15	SHORE 0	OTHER 0	TOTAL 15		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 0		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 114,050			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 0%	SILT 0%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 100%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 0		AFTER DREDGING 0					
RIVER/TIDE STAGE		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE LOCATION						
		MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM						
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 77 °F / 89 °F		VISIBILITY 3 MI		WIND 21 MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				0	0	
TOTAL ADVANCE THIS PERIOD		FT		0		PCT OF EFFECTIVE TIME 0%						
TOTAL ADVANCE PREVIOUSLY		FT		5,929		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		5,929		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	0	
FLOATING PIPE 8,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,310		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		0		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		114,050		44,817		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		114,050		44,817		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		NA		NA		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		300		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
04/20/2018		04/20/2018				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						0	0
					PCT. OF NON-EFFECTIVE 0%							
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						0	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 84 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 44	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/02/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	00:00	CESSATION	0	0	
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	24	0	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	24	0	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	100%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

Repair water service pipe

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 85 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 45	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 06/03/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 34	SHORE 0	OTHER 0	TOTAL 34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY) 10,966		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 125,016		
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 80%	SILT 15%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 5%	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE LOCATION	
		MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 78 °F / 91 °F		VISIBILITY 3 MI		WIND 19 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING			13	18	
TOTAL ADVANCE THIS PERIOD		FT		564		PCT OF EFFECTIVE TIME 55%					
TOTAL ADVANCE PREVIOUSLY		FT		5,929		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		6,493		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			1	5	
FLOATING PIPE 8,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,310		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		10,966		0		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		114,050		44,817		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		125,016		44,817		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		824.51		0.00		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	2,220		0		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
04/20/2018	04/20/2018				FIRE DRILL			0	0		
					MOVING OUT OF WAY OF TRAFFIC			0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0		
					TOTAL NON-EFFECTIVE TIME			1	5		
					PCT. OF NON-EFFECTIVE 5%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			14	23		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 86 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 45	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/03/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS		9	37
Dredge	Kelly L	3700	00:00	CESSATION		0	0
Tender	Inland Volunteer	400	00:00	COLLISIONS		0	0
Dredge	Kelly L	3700	00:00	MISCELLANEOUS		0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME		9	37
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	40%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredge move back to location

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 87 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 46	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 06/04/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	34	0	0	34		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16992+76			DISPOSAL AREA USED South East of F		QTY DEPOSITED GROSS (CY) 13,727		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 138,743		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.30	TIME	03:00	MAX	1.70	TIME	09:00		
		GAGE LOCATION	Apalachicola 8728690								
WEATHER CONDITION		MIN	0.40	TIME	23:00	MAX	1.70	TIME	09:00		
		GAGE DATUM	MLLW								
WEATHER		Weather Caused No Delay			TEMP (min/max) 69 °F / 84 °F		VISIBILITY 5 MI		WIND 22 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM	UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT	FT		150		PUMPING OR DREDGING				18	5	
TOTAL ADVANCE THIS PERIOD	FT		706		PCT OF EFFECTIVE TIME 75%						
TOTAL ADVANCE PREVIOUSLY	FT		6,493		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE	FT		7,199		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED	NUMBER		0		HANDLING PIPE LINES				1	7	
AVERAGE LOAD PER SCOW	CY		0		HANDLING ANCHOR LINES				1	35	
FLOATING PIPE	8,310	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE	FT		8,310		CLEARING CUTTER AND SUCTION HEAD				0	25	
CUBIC YARDS REMOVED	GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE	13,727		0		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED	125,016		44,817		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE	138,743		44,817		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR	759.10		0.00		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER				0	0	
COMMODITY	CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY	QUANTITY	WAITING FOR ATTENDANT PLANT				0	0		
FUEL	BBL	2,220	0	PREPARATION AND MAKING UP TOW				0	0		
ELECTRICITY	KW	0	0	TRANSFERRING PLANT BETWEEN WORKS				0	0		
LUBRICANTS	GAL	0	0	LAY TIME OFF SHIFT AND SATURDAYS				0	0		
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
04/20/2018	04/20/2018				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC				0	0	
					MISCELLANEOUS (EXPLAIN IN REMARKS)				0	29	
					TOTAL NON-EFFECTIVE TIME				3	36	
					PCT. OF NON-EFFECTIVE 15%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	41	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 88 of 161		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		46	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						06/04/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS		0	0
Tender	Inland Volunteer	400	00:00	CESSATION		0	0
Dredge	Kelly L	3700	00:00	COLLISIONS		0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS		2	19
Tender	M/V Gus	800	12:00	TOTAL LOST TIME		2	19
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	10%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

Dredging in the GIWW Apalachicola Bay at station 16992+70 West bound

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 89 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 47	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 06/05/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 34	SHORE 0	OTHER 0	TOTAL 34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16992+70 to 16985+61			DISPOSAL AREA USED South East of Area F		QTY DEPOSITED GROSS (CY) 19,694		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 158,437		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.10	TIME	01:00	MAX	1.70	TIME	11:00	GAGE LOCATION Apalachicola 8728690	
		MIN	0.80	TIME	23:00	MAX	1.70	TIME	12:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 72 °F / 81 °F		VISIBILITY 5 MI		WIND 4 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				18	56
TOTAL ADVANCE THIS PERIOD		FT		709		PCT OF EFFECTIVE TIME 79%					
TOTAL ADVANCE PREVIOUSLY		FT		7,199		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		7,908		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	5
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	56
FLOATING PIPE 8,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	3
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		19,694		19,694		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		138,743		44,817		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		158,437		64,511		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,040.18		1,040.18		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,100		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	10		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
04/20/2018	04/20/2018				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	4
						PCT. OF NON-EFFECTIVE				17%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 90 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113	CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 47
DREDGE	Dredge Kelly L. / Cutterhead				DATE 06/05/2018

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	1	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	1	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	4%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the Giww Apalachicola Bay mile 358 .It dug from station 16992+70 to 16985+61 and removed 19,649 CY of material, pump it through 8310' of pipe in to DA F

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 91 of 161			
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 48					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/06/2018					
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7					
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS							
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 34	SHORE 0	OTHER 0	TOTAL 34			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16985+61 to 16977+29			DISPOSAL AREA USED South East of Area F		QTY DEPOSITED GROSS (CY) 20,800		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 179,237				
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50					
RIVER/TIDE STAGE		MIN	0.20	TIME	04:00	MAX	1.60	TIME	11:00	GAGE LOCATION Apalachicola 8728690			
		MIN	0.90	TIME	16:00	MAX	1.60	TIME	11:00	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 72 °F / 86 °F		VISIBILITY 5 MI		WIND 6 MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				22	16		
TOTAL ADVANCE THIS PERIOD		FT		832		PCT OF EFFECTIVE TIME 93%							
TOTAL ADVANCE PREVIOUSLY		FT		7,908		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		8,740		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	25		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	56		
FLOATING PIPE 8,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	23		
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,310		CLEARING CUTTER AND SUCTION HEAD				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE		20,800		20,800		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED		158,437		64,511		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE		179,237		85,311		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		934.13		934.13		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0		
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0		
						CONSUMED				CREDITED		PREPARATION AND MAKING UP TOW	
ITEM		UNIT		QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		1,800		1,800		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		10		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0		
04/20/2018		04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				1	44		
						PCT. OF NON-EFFECTIVE				7%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 92 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 48
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/06/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	00:00	CESSATION	0	0
Tender	Inland Volunteer	400	00:00	COLLISIONS	0	0
Dredge	Kelly L	3700	00:00	MISCELLANEOUS	0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 93 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 49	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 06/07/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3700	0	0	34	0	0	34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16977+29 to 16970+07			DISPOSAL AREA USED Middle of DA Area F		QTY DEPOSITED GROSS (CY) 20,055		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 199,292		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.60	TIME	03:00	MAX	1.90	TIME	10:00	GAGE LOCATION Apalachicola 8728690	
		MIN	0.90	TIME	16:00	MAX	1.40	TIME	23:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 72 °F / 86 °F		VISIBILITY 6 MI		WIND 4 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				20	14
TOTAL ADVANCE THIS PERIOD		FT		722		PCT OF EFFECTIVE TIME 84%					
TOTAL ADVANCE PREVIOUSLY		FT		8,740		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		9,462		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	18
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	15
FLOATING PIPE 8,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		20,055		20,055		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		179,237		85,311		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		199,292		105,366		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		991.19		991.19		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,300		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		10		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	33
						PCT. OF NON-EFFECTIVE 15%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	47

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 94 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 49
DREDGE		Dredge Kelly L. / Cutterhead			DATE 06/07/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	13
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	13
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	1%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the Giww Apalachicola Bay mile 358 .It dug from station 16977+29 to 16970+07 and removed 20,055 CY of material, pump it through 8310' of pipe in to DA F

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 95 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 50			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/08/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	34	0	0	34		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16970+07 to 16963+59			DISPOSAL AREA USED Middle of DA F		QTY DEPOSITED GROSS (CY) 12,203		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 211,495		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50			
RIVER/TIDE STAGE		MIN	0.54	TIME	05:27	MAX	1.55	TIME	12:10	GAGE LOCATION Apalachicola 8728690	
		MIN	0.47	TIME	19:36	MAX	1.55	TIME	12:10	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 72 °F / 87 °F		VISIBILITY 10 MI		WIND 4.6/S MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				18	12
TOTAL ADVANCE THIS PERIOD		FT		648		PCT OF EFFECTIVE TIME				76%	
TOTAL ADVANCE PREVIOUSLY		FT		9,462		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		10,110		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	5
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	42
FLOATING PIPE 8,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	22
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		12,203		12,203		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		199,292		105,366		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		211,495		117,569		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		670.49		670.49		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		1,800		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	4
04/20/2018		04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	13
						PCT. OF NON-EFFECTIVE				18%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 96 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 50	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/08/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3700	00:00	CESSATION		0	0
Tender	Inland Volunteer	400	00:00	COLLISIONS		0	0
Dredge	Kelly L	3700	00:00	MISCELLANEOUS		1	35
Tender	M/V Gus	800	12:00	TOTAL LOST TIME		1	35
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	7%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 358. It dug from station 16970+07 to 16963+59 and removed 12,203 CY of material, pump it through 8310' of pipe in to DA F. (Miscellaneous : 1:35) The dredge had a hole in the service water pipe and began repairs.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 97 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 51				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/09/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
24		0	3700	0	0	34	0	0	34			
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16963+59 to 16956+01			DISPOSAL AREA USED Middle of DA F		QTY DEPOSITED GROSS (CY) 16,819		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 228,314			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.54	TIME	05:27	MAX	1.55	TIME	12:10	GAGE LOCATION Apalachicola 8728690		
		MIN	0.47	TIME	19:36	MAX	1.55	TIME	12:10	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 71 °F / 87 °F		VISIBILITY 10 MI		WIND 6.0/N MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				20	8	
TOTAL ADVANCE THIS PERIOD		FT		758		PCT OF EFFECTIVE TIME 84%						
TOTAL ADVANCE PREVIOUSLY		FT		10,110		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		10,868		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	49	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	31	
FLOATING PIPE 8,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,310		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		16,819		16,819		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		211,495		117,569		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		228,314		134,388		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		835.38		835.38		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0	
						PREPARATION AND MAKING UP TOW				0	0	
CONSUMED						TRANSFERRING PLANT BETWEEN WORKS				0	0	
						LAY TIME OFF SHIFT AND SATURDAYS				0	0	
CREDITED						SUNDAYS AND HOLIDAYS				0	0	
						FIRE DRILL				0	0	
ITEM		UNIT	QUANTITY		QUANTITY		MOVING OUT OF WAY OF TRAFFIC				0	0
FUEL		BBL	1,600		7,100		MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
ELECTRICITY		KW	0		0		TOTAL NON-EFFECTIVE TIME				2	20
LUBRICANTS		GAL	0		0		PCT. OF NON-EFFECTIVE				10%	
MOB DATE 04/20/2018		DREDGE START 04/20/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	28	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 98 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 51
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/09/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	1	32
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	1	32
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	6%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 358. It dug from station 16963+59 to 16956+01 and removed 16,819 CY of material, pump it through 8310' of pipe in to DA F. (Miscellaneous : 1:32) The dredge had a hole in the service water pipe and completed repairs.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.			
										Page 99 of 161			
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.					
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW			Inland Dredging Company LLC.			52					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		06/10/2018			
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK					
		Dredge Kelly L. / Cutterhead				2		7					
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
		24	0	3700	0	0	34	0	0	34			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)				
		16956+01 to 16947+63			Middle of DA F		18,629		246,943				
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER			
		0 %	0 %	0 %	80 %	15 %	0 %	0 %	0 %	5 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING					
					11			15.50					
RIVER/TIDE STAGE		MIN	0.89	TIME	07:21	MAX	1.17	TIME	02:42	GAGE LOCATION Apalachicola 8728690			
		MIN	0.02	TIME	21:09	MAX	1.63	TIME	13:08	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND				
		Weather Caused No Delay			69 °F / 88 °F		10 MI		2.6/SW MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				21	3		
TOTAL ADVANCE THIS PERIOD		FT		838		PCT OF EFFECTIVE TIME				88%			
TOTAL ADVANCE PREVIOUSLY		FT		10,868		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		11,706		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	19		
FLOATING PIPE		8,310		SHORE PIPE		0		CLEARING PUMP AND PUMP LINES				1	27
SUBMERGED PIPE		0		TOTAL LENGTH OF DISCHARGE PIPE		FT		CLEARING CUTTER AND SUCTION HEAD				0	0
				8,310		WAITING FOR SCOWS				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT DREDGE THIS DATE		18,629		18,629		CHANGING LOCATION OF PLANT ON JOB				0	0		
AMOUNT PREVIOUSLY REPORTED		228,314		134,388		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
TOTAL AMOUNT DREDGED TO DATE		246,943		153,017		SHORE LINE AND SHORE WORK				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		884.99		884.99		WAITING FOR BOOSTER				0	0		
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0		
ITEM		UNIT		QUANTITY		PREPARATION AND MAKING UP TOW				0	0		
FUEL		BBL		2,800		TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY		KW		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS		GAL		0		SUNDAYS AND HOLIDAYS				0	0		
MOB DATE		DREDGE START		DEMOB DATE		FIRE DRILL				0	0		
04/20/2018		04/20/2018				MOVING OUT OF WAY OF TRAFFIC				0	11		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				2	57		
						PCT. OF NON-EFFECTIVE				12%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 100 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 52	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/10/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	00:00	CESSATION	0	0	
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 358. It dug from station 16956+01 to 16947+63 and removed 18,629 CY of material, pump it through 8310' of pipe in to DA F.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 101 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 53			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/11/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3700	0	0	34	0	0	34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16947+63 to 16940+95			DISPOSAL AREA USED Middle of DA F		QTY DEPOSITED GROSS (CY) 14,877		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 261,820		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.50	TIME	00:00	MAX	1.60	TIME	05:00	GAGE LOCATION Apalachicola 8728690	
		MIN	0.10	TIME	17:00	MAX	1.40	TIME	13:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 74 °F / 84 °F		VISIBILITY 3 MI		WIND 18 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				16	8
TOTAL ADVANCE THIS PERIOD		FT		668		PCT OF EFFECTIVE TIME 67%					
TOTAL ADVANCE PREVIOUSLY		FT		11,706		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		12,374		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	21
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	11
FLOATING PIPE 8,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		14,877		14,877		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		246,943		153,017		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		261,820		167,894		LOSS DUE TO OPPOSING NATURAL ELEMENTS				3	20
AMOUNT DREDGED PER PUMPING/CUTTING HR		922.13		922.13		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,600		1,600		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
04/20/2018	04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				7	52
						PCT. OF NON-EFFECTIVE				33%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 102 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 53	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/11/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3700	00:00	CESSATION		0	0
Tender	Inland Volunteer	400	00:00	COLLISIONS		0	0
Dredge	Kelly L	3700	00:00	MISCELLANEOUS		0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME		0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 359. It dug from station 16947+63 to 16940+95 and removed 14,877 CY of material, pump it through 8,310' of pipe in to DA F.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 103 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 54			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/12/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 34	SHORE 0	OTHER 0	TOTAL 34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16940+95 to 16933+07			DISPOSAL AREA USED Middle of DA E		QTY DEPOSITED GROSS (CY) 17,511		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 279,331		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN 0.90	TIME 01:00	MAX 1.60	TIME 04:00	GAGE LOCATION Apalachicola 8728690					
		MIN 1.10	TIME 09:00	MAX 1.70	TIME 13:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 73 °F / 84 °F		VISIBILITY 6 MI		WIND 13 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING			19	51	
TOTAL ADVANCE THIS PERIOD		FT		788		PCT OF EFFECTIVE TIME 83%					
TOTAL ADVANCE PREVIOUSLY		FT		12,374		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		13,162		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	39	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			2	17	
FLOATING PIPE 8,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	53	
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,310		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		17,511		17,511		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		261,820		167,894		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		279,331		185,405		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	20	
AMOUNT DREDGED PER PUMPING/CUTTING HR		882.17		882.17		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	2,300		2,300		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
04/20/2018	04/20/2018				FIRE DRILL			0	0		
					MOVING OUT OF WAY OF TRAFFIC			0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0		
					TOTAL NON-EFFECTIVE TIME			4	9		
					PCT. OF NON-EFFECTIVE 17%						
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 104 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 54
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/12/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 359. It dug from station 16940+95 to 16,933+07 and removed 17,511 CY of material, pump it through 8,310' of pipe in to DA F.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 105 of 161			
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 55			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 06/13/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS						
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL			
		24	0	3700	0	0	34	0	0	34			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16933+07 to 16924+91			DISPOSAL AREA USED Edge of E into D		QTY DEPOSITED GROSS (CY) 18,133		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 297,464				
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50						
RIVER/TIDE STAGE		MIN	0.90	TIME	01:00	MAX	1.60	TIME	04:00	GAGE LOCATION Apalachicola 8728690			
		MIN	1.10	TIME	09:00	MAX	1.70	TIME	13:00	GAGE DATUM MLLW			
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 70 °F / 88 °F		VISIBILITY 10 MI		WIND 2.9/SW MPH				
WORK PERFORMED					DISTRIBUTION OF WORK								
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				19	34		
TOTAL ADVANCE THIS PERIOD		FT		816		PCT OF EFFECTIVE TIME 82%							
TOTAL ADVANCE PREVIOUSLY		FT		13,162		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		13,978		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	49		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	1		
FLOATING PIPE 8,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	36		
TOTAL LENGTH OF DISCHARGE PIPE		FT		8,310		CLEARING CUTTER AND SUCTION HEAD				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0		
AMOUNT DREDGE THIS DATE		18,133		18,133		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT PREVIOUSLY REPORTED		279,331		185,405		CHANGING LOCATION OF PLANT ON JOB				0	0		
TOTAL AMOUNT DREDGED TO DATE		297,464		203,538		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		926.73		926.73		SHORE LINE AND SHORE WORK				0	0		
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0	
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0	
COMMODITY					CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT			0	0
					ITEM	UNIT	QUANTITY	QUANTITY	PREPARATION AND MAKING UP TOW				
FUEL		BBL		1,600		1,600		TRANSFERRING PLANT BETWEEN WORKS				0	0
ELECTRICITY		KW		0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
LUBRICANTS		GAL		0		0		SUNDAYS AND HOLIDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		FIRE DRILL				0	0		
04/20/2018		04/20/2018				MOVING OUT OF WAY OF TRAFFIC				0	0		
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0	
					TOTAL NON-EFFECTIVE TIME						4	26	
					PCT. OF NON-EFFECTIVE				18%				
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 106 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 55
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/13/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	0%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 359. It dug from station 16933+07 to 16924+91 and removed 18,133 CY of material, pump it through 8,310' of pipe in to DA E and DA D.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 107 of 161					
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 56					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 06/14/2018						
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7						
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS								
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL					
		24	0	3700	0	0	34	0	0	34					
LOCATION/CHANNEL OF WORK															
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16924+91 to 16919+17			DISPOSAL AREA USED DA D		QTY DEPOSITED GROSS (CY) 12,758		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 310,222						
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %					
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50							
RIVER/TIDE STAGE		MIN	0.90	TIME	01:00	MAX	1.60	TIME	04:00	GAGE LOCATION	Apalachicola 8728690				
		MIN	1.10	TIME	09:00	MAX	1.70	TIME	13:00	GAGE DATUM	MLLW				
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 74 °F / 87 °F		VISIBILITY 10 MI		WIND 3.3/NW MPH						
WORK PERFORMED						DISTRIBUTION OF WORK									
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.				
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				17	3				
TOTAL ADVANCE THIS PERIOD		FT		574		PCT OF EFFECTIVE TIME				71%					
TOTAL ADVANCE PREVIOUSLY		FT		13,978		BOOSTER (IN LINE)									
TOTAL ADVANCE TO DATE		FT		14,552		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)									
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0				
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	43				
FLOATING PIPE		8,310		SHORE PIPE		0		CLEARING PUMP AND PUMP LINES				1	8		
SUBMERGED PIPE		0		TOTAL LENGTH OF DISCHARGE PIPE		FT		CLEARING CUTTER AND SUCTION HEAD				0	0		
8,310		TOTAL LENGTH OF DISCHARGE PIPE		FT		8,310		WAITING FOR SCOWS				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0				
AMOUNT DREDGE THIS DATE		12,758		12,758		CHANGING LOCATION OF PLANT ON JOB				0	0				
AMOUNT PREVIOUSLY REPORTED		297,464		203,538		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0				
TOTAL AMOUNT DREDGED TO DATE		310,222		216,296		SHORE LINE AND SHORE WORK				0	0				
AMOUNT DREDGED PER PUMPING/CUTTING HR		748.27		748.27		WAITING FOR BOOSTER				0	0				
OPERATING SUPPLIES		COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
FUEL		BBL		1,700		1,700		WAITING FOR ATTENDANT PLANT				0	0		
ELECTRICITY		KW		0		0		PREPARATION AND MAKING UP TOW				0	0		
LUBRICANTS		GAL		0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0		
MOB DATE		DREDGE START		DEMOB DATE		04/20/2018		04/20/2018		LAY TIME OFF SHIFT AND SATURDAYS				0	0
04/20/2018		04/20/2018		04/20/2018		04/20/2018		SUNDAYS AND HOLIDAYS				0	0		
								FIRE DRILL				0	0		
								MOVING OUT OF WAY OF TRAFFIC				0	0		
								MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
								TOTAL NON-EFFECTIVE TIME				1	51		
								PCT. OF NON-EFFECTIVE				8%			
								TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				18	54		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 108 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 56
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/14/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	5	6
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	5	6
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	21%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 359. It dug from station 16924+91 to 16919+17 and removed 12,758 CY of material, pump it through 8,310' of pipe in to DA D. (Miscellaneous 5:06) The dredge shut down according to instructions from USACE.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 109 of 161			
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 57					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/15/2018					
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7					
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS							
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 34	SHORE 0	OTHER 0	TOTAL 34			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16919+17 to 16917+16			DISPOSAL AREA USED DA E		QTY DEPOSITED GROSS (CY) 4,466		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 314,688				
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50					
RIVER/TIDE STAGE		MIN	-0.48	TIME	00:09	MAX	1.54	TIME	07:57	GAGE LOCATION	Apalachicola 8728690		
		MIN	1.38	TIME	11:29	MAX	1.85	TIME	16:23	GAGE DATUM	MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 75 °F / 87 °F		VISIBILITY 10 MI		WIND 6.4/NW MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				5	54		
TOTAL ADVANCE THIS PERIOD		FT		201		PCT OF EFFECTIVE TIME				25%			
TOTAL ADVANCE PREVIOUSLY		FT		14,552		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		14,753		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	0		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	14		
FLOATING PIPE		10,310		SHORE PIPE		0		CLEARING PUMP AND PUMP LINES				0	0
								CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,310		WAITING FOR SCOWS				0	0		
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT DREDGE THIS DATE		4,466		4,466		CHANGING LOCATION OF PLANT ON JOB				0	0		
AMOUNT PREVIOUSLY REPORTED		310,222		216,296		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
TOTAL AMOUNT DREDGED TO DATE		314,688		220,762		SHORE LINE AND SHORE WORK				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		756.95		756.95		WAITING FOR BOOSTER				0	0		
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
						WAITING FOR ATTENDANT PLANT				0	0		
						PREPARATION AND MAKING UP TOW				0	0		
						TRANSFERRING PLANT BETWEEN WORKS				0	0		
						LAY TIME OFF SHIFT AND SATURDAYS				0	0		
						SUNDAYS AND HOLIDAYS				0	0		
						FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				0	14		
						PCT. OF NON-EFFECTIVE				1%			
MOB DATE 04/20/2018		DREDGE START 04/20/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				6	8		

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 110 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 57	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/15/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3700	00:00	CESSATION		0	0
Tender	Inland Volunteer	400	00:00	COLLISIONS		0	0
Dredge	Kelly L	3700	00:00	MISCELLANEOUS		17	52
Tender	M/V Gus	800	12:00	TOTAL LOST TIME		17	52
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	74%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 359. It dug from station 16919+17 to 16917+16 and removed 4,466 CY of material, pump it through 10,310' of pipe in to DA E. (Miscellaneous 17:52) The dredge shut down and adding pipe according to instructions from USACE.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 111 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 58			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 06/16/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 34	SHORE 0	OTHER 0	TOTAL 34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16917+16 to 16911+98			DISPOSAL AREA USED DA E		QTY DEPOSITED GROSS (CY) 11,612		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 326,300		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	-0.44	TIME	00:57	MAX	1.51	TIME	08:42	GAGE LOCATION Apalachicola 8728690	
		MIN	1.34	TIME	12:22	MAX	1.80	TIME	17:16	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 74 °F / 89 °F		VISIBILITY 10 MI		WIND 5.4/SW MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				14	28
TOTAL ADVANCE THIS PERIOD		FT		518		PCT OF EFFECTIVE TIME 60%					
TOTAL ADVANCE PREVIOUSLY		FT		14,753		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		15,271		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	27
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	50
FLOATING PIPE 10,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		10,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		11,612		11,612		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		314,688		220,762		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		326,300		232,374		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		802.67		802.67		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,000		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	17
						PCT. OF NON-EFFECTIVE 18%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				18	45

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 112 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 58
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/16/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0
Tender	Inland Volunteer	400	00:00	CESSATION	0	0
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	5	15
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	5	15
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	22%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 359. It dug from station 16917+16 to 16911+98 and removed 11,612 CY of material, pump it through 10,310' of pipe in to DA E. (Miscellaneous 5:15) the pipeline was taken out into the channel by current and wind knocking out 2 daymarkers (green 65, red 66, Coast Guard was notified).

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 113 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 59			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 06/17/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead			SHIFTS PER DAY 2			DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 34	SHORE 0	OTHER 0	TOTAL 34	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16911+98 to 16905+70			DISPOSAL AREA USED DA E		QTY DEPOSITED GROSS (CY) 13,958		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 340,258		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50			
RIVER/TIDE STAGE		MIN	-0.33	TIME	01:46	MAX	1.48	TIME	09:21	GAGE LOCATION Apalachicola 8728690	
		MIN	1.25	TIME	13:26	MAX	1.68	TIME	18:15	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 73 °F / 89 °F		VISIBILITY 10 MI		WIND 4.2/SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				15	34
TOTAL ADVANCE THIS PERIOD		FT		628		PCT OF EFFECTIVE TIME 65%					
TOTAL ADVANCE PREVIOUSLY		FT		15,271		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		15,899		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				5	56
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	20
FLOATING PIPE 12,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		13,958		13,958		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		326,300		232,374		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		340,258		246,332		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		896.66		896.66		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						CONSUMED				CREDITED	
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		2,300		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
04/20/2018		04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				7	16
						PCT. OF NON-EFFECTIVE				30%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	50

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 114 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 59	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/17/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3700	00:00	CESSATION		0	0
Tender	Inland Volunteer	400	00:00	COLLISIONS		0	0
Dredge	Kelly L	3700	00:00	MISCELLANEOUS		1	10
Tender	M/V Gus	800	12:00	TOTAL LOST TIME		1	10
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	5%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 359. It dug from station 16911+98 to 16905+70 and removed 13,958 CY of material, pump it through 12,310' of pipe in to DA E.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 115 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 60			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/18/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	29	0	0	29		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16905+70 to 16900+89			DISPOSAL AREA USED DA E		QTY DEPOSITED GROSS (CY) 10,688		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 350,946		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50			
RIVER/TIDE STAGE		MIN	-0.16	TIME	02:35	MAX	1.45	TIME	09:57	GAGE LOCATION Apalachicola 8728690	
		MIN	1.13	TIME	14:42	MAX	1.51	TIME	19:22	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 74 °F / 92 °F		VISIBILITY 10 MI		WIND 6.3/SE MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				14	41
TOTAL ADVANCE THIS PERIOD		FT		481		PCT OF EFFECTIVE TIME 61%					
TOTAL ADVANCE PREVIOUSLY		FT		15,899		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		16,380		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				7	50
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	32
FLOATING PIPE 12,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	42
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		10,688		10,688		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		340,258		246,332		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		350,946		257,020		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		727.90		727.90		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,900		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				9	4
						PCT. OF NON-EFFECTIVE 38%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	45

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 116 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 60	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/18/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	00:00	CESSATION	0	0	
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	0	15	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	0	15	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	1%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 359. It dug from station 16905+70 to 16900+89 and removed 10,688 CY of material, pump it through 12,310' of pipe in to DA E. (0:15 miscellaneous) had to replace the exchange union on the water cooling system for the hydraulic line.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 117 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 61			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/19/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	35	0	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16900+89 to 16895+15			DISPOSAL AREA USED DA E and DA D		QTY DEPOSITED GROSS (CY) 12,759		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 363,705		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50			
RIVER/TIDE STAGE		MIN	0.05	TIME	03:24	MAX	1.44	TIME	10:29	GAGE LOCATION Apalachicola 8728690	
		MIN	0.96	TIME	16:07	MAX	1.32	TIME	20:41	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 76 °F / 93 °F		VISIBILITY 10 MI		WIND 7.6/W MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				14	46
TOTAL ADVANCE THIS PERIOD		FT		574		PCT OF EFFECTIVE TIME 62%					
TOTAL ADVANCE PREVIOUSLY		FT		16,380		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		16,954		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				6	31
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	13
FLOATING PIPE 12,150		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	30
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,150		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		12,759		12,759		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		350,946		257,020		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		363,705		269,779		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		864.04		864.04		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		1,800		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
04/20/2018		04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				8	14
						PCT. OF NON-EFFECTIVE				34%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 118 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 61	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/19/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3700	00:00	CESSATION		0	0
Tender	Inland Volunteer	400	00:00	COLLISIONS		0	0
Dredge	Kelly L	3700	00:00	MISCELLANEOUS		1	0
Tender	M/V Gus	800	12:00	TOTAL LOST TIME		1	0
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	4%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 356. It dug from station 16900+89 to 16895+15 and removed 12,759 CY of material, pump it through 12,150' of pipe in to DA E and DA D. (1:00 miscellaneous) Had to wait on crewmembers to arrive.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 119 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 62			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/20/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	35	0	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16895+15 to 16887+20			DISPOSAL AREA USED DA D		QTY DEPOSITED GROSS (CY) 17,664		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 381,369		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50			
RIVER/TIDE STAGE		MIN 0	TIME 01:00	MAX 1.40	TIME 10:00	GAGE LOCATION Apalachicola 8728690					
		MIN 0.50	TIME 15:00	MAX 0.80	TIME 22:00	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 77 °F / 92 °F		VISIBILITY 6 MI		WIND 14 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				16	54
TOTAL ADVANCE THIS PERIOD	FT		795			PCT OF EFFECTIVE TIME 70%					
TOTAL ADVANCE PREVIOUSLY	FT		16,954			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		17,749			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	46
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	56
FLOATING PIPE	12,150	SHORE PIPE	0	SUBMERGED PIPE	0	CLEARING PUMP AND PUMP LINES				1	46
TOTAL LENGTH OF DISCHARGE PIPE	FT		12,150			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	17,664		17,664			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	363,705		269,779			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	381,369		287,443			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,045.21		1,045.21			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY	CONSUMED		CREDITED			MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	1,900		0		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE			SUNDAYS AND HOLIDAYS				0	0
04/20/2018	04/20/2018					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	28
						PCT. OF NON-EFFECTIVE 14%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				20	22

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 120 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 62
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/20/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Towboat	Inland Cardinal	2150	12:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	00:00	CESSATION	0	0
Tender	Inland Volunteer	400	00:00	COLLISIONS	0	0
Dredge	Kelly L	3700	00:00	MISCELLANEOUS	3	38
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	3	38
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	15%	
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 356.4. It dug from station 17895+15 to 17887+20 and removed 17,664 CY of material, pump it through 12,150' of pipe in to DA D. (3:38 Operating repairs) main engine vavle closed do to vibration.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 121 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 63	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 06/21/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3700	0	0	35	0	0	35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16895+15 to 16887+20			DISPOSAL AREA USED DA D		QTY DEPOSITED GROSS (CY) 7,733		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 389,102		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.52	TIME	05:02	MAX	1.49	TIME	11:28	GAGE LOCATION Apalachicola 8728690	
		MIN	0.51	TIME	18:45	MAX	1.49	TIME	11:28	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 78 °F / 94 °F		VISIBILITY 10 MI		WIND 9.2/W MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				9	23
TOTAL ADVANCE THIS PERIOD		FT		348		PCT OF EFFECTIVE TIME				39%	
TOTAL ADVANCE PREVIOUSLY		FT		17,749		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,097		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				9	57
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	37
FLOATING PIPE 12,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	36
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		7,733		7,733		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		381,369		287,443		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		389,102		295,176		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		824.12		824.12		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,400		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				11	10
						PCT. OF NON-EFFECTIVE				47%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				20	33

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 122 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 63	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/21/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Dredge	Kelly L	3700	00:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	00:00	CESSATION	0	0	
Dredge	Kelly L	3700	00:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	12:00	MISCELLANEOUS	3	27	
Tender	M/V Gus	800	12:00	TOTAL LOST TIME	3	27	
Tender	Inland Tiger	600	00:00	PERCENTAGE OF TOTAL TIME	14%		
Crewboat	Inland Racer	600	00:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 356.4. It dug from station 17887+20 to 17883+72 and removed 7,733 CY of material, pump it through 14,310' of pipe in to DA D. (3:12) pipe repairs)

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 123 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 64			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 06/22/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16895+15 to 16887+20			DISPOSAL AREA USED DA D		QTY DEPOSITED GROSS (CY) 11,600		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 400,702		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.52	TIME	05:02	MAX	1.49	TIME	11:28	GAGE LOCATION Apalachicola 8728690	
		MIN	0.51	TIME	18:45	MAX	1.49	TIME	11:28	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 82 °F / 89 °F		VISIBILITY 6 MI		WIND 16 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				14	17
TOTAL ADVANCE THIS PERIOD		FT		522		PCT OF EFFECTIVE TIME 60%					
TOTAL ADVANCE PREVIOUSLY		FT		18,097		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		18,619		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	48
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	47
FLOATING PIPE 14,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		14,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		11,600		11,600		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		389,102		295,176		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		400,702		306,776		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		812.14		812.14		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		1,600		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
04/20/2018		04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				5	35
						PCT. OF NON-EFFECTIVE 23%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				19	52

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 124 of 161		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		64	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						06/22/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3700	24:00	CESSATION		0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS		0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS		4	8
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME		4	8
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	17%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 356.4. It dug from station 16883+72 to 16878+50 and removed 11,600 CY of material, pump it through 14,310' of pipe in to DA D. The crew is continuing to work on the deficiency list. (4:08 0%) The crew was replacing the broken port spud wire. Crew added 30 Lights and 18 buoys to pipeline and replaced caps on pontoons where needed.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 125 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 65		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/23/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16895+15 to 16887+20			DISPOSAL AREA USED DA D		QTY DEPOSITED GROSS (CY) 14,275		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 414,977			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 80%	SILT 15%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 5%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50					
RIVER/TIDE STAGE		MIN	0.94	TIME	06:43	MAX	1.1120	TIME	02:25	GAGE LOCATION Apalachicola 8728690		
		MIN	0.07	TIME	20:41	MAX	1.59	TIME	20:41	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 82 °F / 92 °F		VISIBILITY 10 MI		WIND 11.2/W MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				15	4	
TOTAL ADVANCE THIS PERIOD		FT		571		PCT OF EFFECTIVE TIME 63%						
TOTAL ADVANCE PREVIOUSLY		FT		18,619		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		19,190		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				4	2	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	1	
FLOATING PIPE 14,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		14,310		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		14,275		14,275		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		400,702		306,776		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		414,977		321,051		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		947.46		947.46		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL		BBL		1,800		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
04/20/2018		04/20/2018				FIRE DRILL				0	0	
					MOVING OUT OF WAY OF TRAFFIC						0	0
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						5	3
					PCT. OF NON-EFFECTIVE						21%	
					TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)						20	7

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 126 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 65	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/23/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	M/V Gus	800	24:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	24:00	CESSATION	0	0	
Dredge	Kelly L	3700	24:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	24:00	MISCELLANEOUS	3	53	
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	3	53	
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	16%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 357. It dug from station 16878+50 to 16872+79 and removed 14,275 CY of material, pump it through 14,310' of pipe in to DA D. The crew is continuing to work on the deficiency list. (3:53 0%) The crew was replacing the broken cable for the port side anchor buoy and up righting pontoons. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 127 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 66			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 06/24/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16872+79 to 16865+93			DISPOSAL AREA USED DA D		QTY DEPOSITED GROSS (CY) 15,242		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 430,219		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN 1.09	TIME 07:36	MAX 1.22	TIME 03:57	GAGE LOCATION Apalachicola 8728690					
		MIN -0.08	TIME 21:29	MAX 1.63	TIME 12:58	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 79 °F / 96 °F		VISIBILITY 10 MI		WIND 7.9/NE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING			16	28	
TOTAL ADVANCE THIS PERIOD		FT		686		PCT OF EFFECTIVE TIME 69%					
TOTAL ADVANCE PREVIOUSLY		FT		19,190		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		19,876		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			4	48	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			1	30	
FLOATING PIPE 14,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	55	
TOTAL LENGTH OF DISCHARGE PIPE		FT		14,310		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		15,242		15,242		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		414,977		321,051		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		430,219		336,293		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		925.63		925.63		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER			0	0		
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0		
COMMODITY					WAITING FOR ATTENDANT PLANT			0	0		
					PREPARATION AND MAKING UP TOW			0	0		
CONSUMED					TRANSFERRING PLANT BETWEEN WORKS			0	0		
					LAY TIME OFF SHIFT AND SATURDAYS			0	0		
CREDITED					SUNDAYS AND HOLIDAYS			0	0		
					FIRE DRILL			0	0		
ITEM		UNIT		QUANTITY		MOVING OUT OF WAY OF TRAFFIC			0	19	
FUEL		BBL		1,850		MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
ELECTRICITY		KW		0		TOTAL NON-EFFECTIVE TIME			7	32	
LUBRICANTS		GAL		0		PCT. OF NON-EFFECTIVE			31%		
MOB DATE 04/20/2018		DREDGE START 04/20/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 128 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 66
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/24/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	24:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 357. It dug from station 16872+79 to 16865+93 and removed 15,242 CY of material, pump it through 14,310' of pipe in to DA D. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 129 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 67			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 06/25/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16865+93 to 16858+02			DISPOSAL AREA USED DA D		QTY DEPOSITED GROSS (CY) 19,775		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 449,994		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN 1.19	TIME 08:27	MAX 1.32	TIME 05:00	GAGE LOCATION Apalachicola 8728690					
		MIN -0.17	TIME 22:11	MAX 1.66	TIME 13:31	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 75 °F / 94 °F		VISIBILITY 10 MI		WIND 5.4/S MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING			17	36	
TOTAL ADVANCE THIS PERIOD		FT		791		PCT OF EFFECTIVE TIME 73%					
TOTAL ADVANCE PREVIOUSLY		FT		19,876		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		20,667		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			1	4	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			1	18	
FLOATING PIPE 14,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES			0	50	
TOTAL LENGTH OF DISCHARGE PIPE		FT		14,310		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		19,775		19,775		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		430,219		336,293		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		449,994		356,068		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,123.58		1,123.58		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	1,610		1,610		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
04/20/2018	04/20/2018				FIRE DRILL			0	0		
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			3	12	
						PCT. OF NON-EFFECTIVE 13%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			20	48	

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 130 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113	CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 67
DREDGE	Dredge Kelly L. / Cutterhead			DATE 06/25/2018	

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	24:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS	3	12
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	3	12
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	13%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 357. It dug from station 16865+93 to 16858+02 and removed 19,775 CY of material, pump it through 14,310' of pipe in to DA D. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 131 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 68			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 06/26/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16858+02 to 16851+97			DISPOSAL AREA USED DA C		QTY DEPOSITED GROSS (CY) 15,125		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 465,119		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN 1.26	TIME 09:15	MAX 1.39	TIME 05:47	GAGE LOCATION Apalachicola 8728690					
		MIN -0.22	TIME 22:50	MAX 1.38	TIME 14:05	GAGE DATUM MLLW					
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 75 °F / 91 °F		VISIBILITY 10 MI		WIND 6.4/SE MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				14	32
TOTAL ADVANCE THIS PERIOD		FT		605		PCT OF EFFECTIVE TIME 61%					
TOTAL ADVANCE PREVIOUSLY		FT		20,667		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		21,272		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	39
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	51
FLOATING PIPE 12,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				3	14
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		15,125		15,125		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		449,994		356,068		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		465,119		371,193		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,040.71		1,040.71		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	1,800		1,800		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START	DEMOb DATE				SUNDAYS AND HOLIDAYS				0	0
04/20/2018	04/20/2018					FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	16
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				9	0
						PCT. OF NON-EFFECTIVE 38%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	32

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO.		
					Page 132 of 161		
CONTRACT NO.		CONTRACT TITLE		CONTRACTOR		REPORT NO.	
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW		Inland Dredging Company LLC.		68	
DREDGE		Dredge Kelly L. / Cutterhead				DATE	
						06/26/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS			HR	MIN
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS		0	0
Dredge	Kelly L	3700	24:00	CESSATION		0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS		0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS		0	28
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME		0	28
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	2%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 357. It dug from station 16858+02 to 16851+97 and removed 15,125 CY of material, pump it through 12,310' of pipe in to DA C. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 133 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 69			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 06/27/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16851+97 to 16843+96			DISPOSAL AREA USED DA C		QTY DEPOSITED GROSS (CY) 20,025		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 485,144		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50			
RIVER/TIDE STAGE		MIN	1.29	TIME	09:59	MAX	1.44	TIME	06:24	GAGE LOCATION	Apalachicola 8728690
		MIN	-0.22	TIME	23:26	MAX	1.69	TIME	14:42	GAGE DATUM	MLLW
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 77 °F / 93 °F		VISIBILITY 10 MI		WIND 6.6/W MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				19	36
TOTAL ADVANCE THIS PERIOD		FT		801		PCT OF EFFECTIVE TIME 82%					
TOTAL ADVANCE PREVIOUSLY		FT		21,272		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		22,073		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	45
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	13
FLOATING PIPE 12,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	26
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		20,025		20,025		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		465,119		371,193		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		485,144		391,218		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,021.68		1,021.68		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL	BBL	2,400		2,400		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0	
04/20/2018	04/20/2018				FIRE DRILL				0	0	
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	24
						PCT. OF NON-EFFECTIVE				18%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 134 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113	CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 69
DREDGE	Dredge Kelly L. / Cutterhead				DATE 06/27/2018

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	24:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 357. It dug from station 16851+97 to 16843+96 and removed 20,025 CY of material, pump it through 12,310' of pipe in to DA C. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 135 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 70			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 06/28/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16843+96 to 16839+69			DISPOSAL AREA USED DA C		QTY DEPOSITED GROSS (CY) 11,861		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 497,005		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.10	TIME	02:00	MAX	1.20	TIME	11:00	GAGE LOCATION Apalachicola 8728690	
		MIN	0.20	TIME	20:00	MAX	1.70	TIME	13:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 79 °F / 93 °F		VISIBILITY 10 MI		WIND 24/NW MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				10	21
TOTAL ADVANCE THIS PERIOD		FT		427		PCT OF EFFECTIVE TIME 43%					
TOTAL ADVANCE PREVIOUSLY		FT		22,073		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		22,500		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				0	35
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	29
FLOATING PIPE 12,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	33
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		11,861		11,861		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		485,144		391,218		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		497,005		403,079		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,145.99		1,145.99		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,300		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				1	37
						PCT. OF NON-EFFECTIVE 7%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				11	58

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 136 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 70	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/28/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	M/V Gus	800	24:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	24:00	CESSATION	0	0	
Dredge	Kelly L	3700	24:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	24:00	MISCELLANEOUS	12	2	
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	12	2	
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	50%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 357. It dug from station 16843+96 to 16839+69 and removed 11,861 CY of material, pump it through 12,310' of pipe in to DA C. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO.		
										Page 137 of 161		
CONTRACT NO.		CONTRACT TITLE			CONTRACTOR			REPORT NO.				
W9127818D0008 W9127818F0113		Maintenance Dredging GIWW			Inland Dredging Company LLC.			71				
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE		06/29/2018		
DREDGE		NAME AND TYPE				SHIFTS PER DAY		DAYS PER WEEK				
		Dredge Kelly L. / Cutterhead				2		7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
		24	0	3700	0	0	35	0	0	35		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION			DISPOSAL AREA USED		QTY DEPOSITED GROSS (CY)		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY)			
		16839+69 to 16829+91			DA C		21,732		518,737			
CHARACTER OF MATERIAL (%)		GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER		
		0 %	0 %	0 %	80 %	15 %	0 %	0 %	0 %	5 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING			AFTER DREDGING				
					11			15.50				
RIVER/TIDE STAGE		MIN	0.40	TIME	02:00	MAX	1.50	TIME	06:00	GAGE LOCATION Apalachicola 8728690		
		MIN	-0.30	TIME	23:00	MAX	1.80	TIME	15:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER			TEMP (min/max)		VISIBILITY		WIND			
		Weather Caused No Delay			73 °F / 91 °F		6 MI		15 MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				20	32	
TOTAL ADVANCE THIS PERIOD		FT		978		PCT OF EFFECTIVE TIME				86%		
TOTAL ADVANCE PREVIOUSLY		FT		22,500		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		23,478		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	52	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	36	
FLOATING PIPE 12,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,310		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		21,732		21,732		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		497,005		403,079		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		518,737		424,811		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,058.38		1,058.38		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0	
FUEL	BBL	1,200		1,200		PREPARATION AND MAKING UP TOW				0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS				0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0		
04/20/2018	04/20/2018				FIRE DRILL				0	0		
						MOVING OUT OF WAY OF TRAFFIC				0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				3	28	
						PCT. OF NON-EFFECTIVE				14%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0	

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 138 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113	CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 71
DREDGE	Dredge Kelly L. / Cutterhead				DATE 06/29/2018

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	24:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is west bound in the GIWW Apalachicola Bay mile 357. It dug from station 16839+69 to 16829+91 and removed 21,732 CY of material, pump it through 12,310' of pipe in to DA C. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 139 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 72			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 06/30/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16829+91 to 16823+60			DISPOSAL AREA USED DA C		QTY DEPOSITED GROSS (CY) 17,527		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 536,264		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	-0.40	TIME	00:00	MAX	1.50	TIME	07:00	GAGE LOCATION Apalachicola 8728690	
		MIN	0.10	TIME	22:00	MAX	1.90	TIME	15:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 82 °F / 93 °F		VISIBILITY 5 MI		WIND 16 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				16	10
TOTAL ADVANCE THIS PERIOD		FT		631		PCT OF EFFECTIVE TIME 67%					
TOTAL ADVANCE PREVIOUSLY		FT		23,478		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		24,109		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				5	3
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	51
FLOATING PIPE 12,310		SHORE PIPE 0		SUBMERGED PIPE 0		CLEARING PUMP AND PUMP LINES				1	56
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,310		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		17,527		17,527		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		518,737		424,811		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		536,264		442,338		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,084.14		1,084.14		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		1,800		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				7	50
						PCT. OF NON-EFFECTIVE 33%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 140 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 72	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 06/30/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	M/V Gus	800	24:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	24:00	CESSATION	0	0	
Dredge	Kelly L	3700	24:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	24:00	MISCELLANEOUS	0	0	
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	0	
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	0%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is north west bound in the GIWW Apalachicola Bay mile 357. It dug from station 16829+91 to 16823+60 and removed 17,527 CY of material, pump it through 12,310' of pipe in to DA C. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 141 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 73			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 07/01/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	35	0	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16823+60 to 16816+48			DISPOSAL AREA USED DA C		QTY DEPOSITED GROSS (CY) 15,820		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 552,084		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50			
RIVER/TIDE STAGE		MIN	-0.10	TIME	00:00	MAX	1.70	TIME	07:00	GAGE LOCATION Apalachicola 8728690	
		MIN	0.40	TIME	22:00	MAX	1.70	TIME	16:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused Non-Critical Delay			TEMP (min/max) 73 °F / 95 °F		VISIBILITY 6 MI		WIND 17mph / Northwest MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				16	51
TOTAL ADVANCE THIS PERIOD		FT		712		PCT OF EFFECTIVE TIME 70%					
TOTAL ADVANCE PREVIOUSLY		FT		24,109		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		24,821		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	18
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	36
FLOATING PIPE 11,450		SHORE PIPE 0		SUBMERGED PIPE 380		CLEARING PUMP AND PUMP LINES				0	20
TOTAL LENGTH OF DISCHARGE PIPE		FT		11,830		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		15,820		15,820		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		536,264		442,338		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		552,084		458,158		LOSS DUE TO OPPOSING NATURAL ELEMENTS				1	35
AMOUNT DREDGED PER PUMPING/CUTTING HR		938.87		938.87		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		2,600		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
04/20/2018		04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				6	49
						PCT. OF NON-EFFECTIVE				28%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	40

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 142 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 73	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 07/01/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3700	24:00	CESSATION	0	0	
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0	
Tender	M/V Gus	800	24:00	MISCELLANEOUS	0	20	
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	20	
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	1%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is north west bound in the GIWW Apalachicola Bay mile 357. It dug from station 16823+60 to 16816+48 an advance of 712' and removed 15,820 CY of material, pump it through 11,830' of pipe in to DA C. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 143 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 74			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 07/02/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	35	0	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16816+48 to 16810+68			DISPOSAL AREA USED DA C		QTY DEPOSITED GROSS (CY) 16,111		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 568,195		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50			
RIVER/TIDE STAGE		MIN	0.10	TIME	01:00	MAX	1.80	TIME	07:00	GAGE LOCATION Apalachicola 8728690	
		MIN	0.60	TIME	23:00	MAX	1.60	TIME	19:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 0 °F / 0 °F		VISIBILITY 6 MI		WIND 16 MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				14	48
TOTAL ADVANCE THIS PERIOD	FT		580			PCT OF EFFECTIVE TIME 62%					
TOTAL ADVANCE PREVIOUSLY	FT		24,821			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		25,401			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				1	5
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	35
FLOATING PIPE	11,770	SHORE PIPE	0	SUBMERGED PIPE	380	CLEARING PUMP AND PUMP LINES				0	16
TOTAL LENGTH OF DISCHARGE PIPE	FT		12,150			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	16,111		16,111			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	552,084		458,158			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	568,195		474,269			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,088.58		1,088.58			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL	BBL	1,000		1,000		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0	
04/20/2018	04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0	
						TOTAL NON-EFFECTIVE TIME				1	56
						PCT. OF NON-EFFECTIVE				8%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				16	44

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 144 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 74	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 07/02/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	M/V Gus	800	24:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	24:00	CESSATION	0	0	
Dredge	Kelly L	3700	24:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	24:00	MISCELLANEOUS	7	16	
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	7	16	
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	30%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is north bound in the GIWW Apalachicola Bay mile 357. It dug from station 16816+48 to 168810+68 an advance of 580' and removed 16,111 CY of material, pump it through 12,150' of pipe in to DA C. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 145 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 75			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 07/03/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	35	0	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16810+68 to16806+65			DISPOSAL AREA USED DA C		QTY DEPOSITED GROSS (CY) 11,194		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 579,389		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50			
RIVER/TIDE STAGE		MIN	0.20	TIME	01:00	MAX	1.70	TIME	07:00	GAGE LOCATION Apalachicola 8728690	
		MIN	0.30	TIME	18:00	MAX	1.70	TIME	09:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 74 °F / 89 °F		VISIBILITY 10 MI		WIND 10/East MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				12	13
TOTAL ADVANCE THIS PERIOD		FT		403		PCT OF EFFECTIVE TIME 51%					
TOTAL ADVANCE PREVIOUSLY		FT		25,401		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		25,804		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	40
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				0	39
FLOATING PIPE 11,770		SHORE PIPE 0		SUBMERGED PIPE 380		CLEARING PUMP AND PUMP LINES				0	0
TOTAL LENGTH OF DISCHARGE PIPE		FT		12,150		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		11,194		11,194		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		568,195		474,269		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		579,389		485,463		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		916.29		916.29		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				0	0
ITEM		UNIT		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0
FUEL		BBL		1,800		LAY TIME OFF SHIFT AND SATURDAYS				0	0
ELECTRICITY		KW		0		SUNDAYS AND HOLIDAYS				0	0
LUBRICANTS		GAL		0		FIRE DRILL				0	0
MOB DATE		DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0
04/20/2018		04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				4	19
						PCT. OF NON-EFFECTIVE				18%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				16	32

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 146 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 75	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 07/03/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS	0	0	
Dredge	Kelly L	3700	24:00	CESSATION	0	0	
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0	
Tender	M/V Gus	800	24:00	MISCELLANEOUS	7	28	
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	7	28	
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	31%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is north bound in the GIWW Apalachicola Bay mile 357. It dug from station 168810+68 to 16806+65 an advance of 403' and removed 11,194 CY of material, pump it through 12,150' of pipe in to DA C. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 147 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 76			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL					DATE 07/04/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead			SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16806+65 to 16803+80			DISPOSAL AREA USED DA C		QTY DEPOSITED GROSS (CY) 7,916		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 587,305		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.50	TIME	02:00	MAX	1.70	TIME	09:00	GAGE LOCATION Apalachicola 8728690	
		MIN	0.30	TIME	14:00	MAX	1.70	TIME	20:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 72 °F / 90 °F		VISIBILITY 10 MI		WIND 6 MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)			HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING			7	19	
TOTAL ADVANCE THIS PERIOD		FT		285		PCT OF EFFECTIVE TIME 30%					
TOTAL ADVANCE PREVIOUSLY		FT		25,804		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		26,089		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES			0	0	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES			0	23	
FLOATING PIPE 13,890		SHORE PIPE 0		SUBMERGED PIPE 380		CLEARING PUMP AND PUMP LINES			0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		14,270		CLEARING CUTTER AND SUCTION HEAD			0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS			0	0	
AMOUNT DREDGE THIS DATE		7,916		7,916		TO AND FROM WHARF OR ANCHORAGE			0	0	
AMOUNT PREVIOUSLY REPORTED		579,389		485,463		CHANGING LOCATION OF PLANT ON JOB			0	0	
TOTAL AMOUNT DREDGED TO DATE		587,305		493,379		LOSS DUE TO OPPOSING NATURAL ELEMENTS			0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,081.91		1,081.91		SHORE LINE AND SHORE WORK			0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER			0	0	
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)			0	0	
ITEM	UNIT	QUANTITY		QUANTITY		WAITING FOR ATTENDANT PLANT			0	0	
FUEL	BBL	300		300		PREPARATION AND MAKING UP TOW			0	0	
ELECTRICITY	KW	0		0		TRANSFERRING PLANT BETWEEN WORKS			0	0	
LUBRICANTS	GAL	0		0		LAY TIME OFF SHIFT AND SATURDAYS			0	0	
MOB DATE	DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS			0	0		
04/20/2018	04/20/2018				FIRE DRILL			0	0		
						MOVING OUT OF WAY OF TRAFFIC			0	0	
						MISCELLANEOUS (EXPLAIN IN REMARKS)			0	0	
						TOTAL NON-EFFECTIVE TIME			0	23	
						PCT. OF NON-EFFECTIVE 2%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)			7	42	

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 148 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 76	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 07/04/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	M/V Gus	800	24:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	24:00	CESSATION	0	0	
Dredge	Kelly L	3700	24:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	24:00	MISCELLANEOUS	16	18	
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	16	18	
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	68%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is north bound in the GIWW Apalachicola Bay mile 354. It dug from station 16806+65 to 16803+80 an advance of 285' and removed 7,916 CY of material, pump it through 14,270' of pipe in to DA C. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 149 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 77	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 07/05/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL	
		24	0	3700	0	0	35	0	0	35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16803+80 to 16797+20			DISPOSAL AREA USED DA C		QTY DEPOSITED GROSS (CY) 18,333		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 605,638		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.70	TIME	02:00	MAX	1.90	TIME	08:00	GAGE LOCATION Apalachicola 8728690	
		MIN	1.20	TIME	15:00	MAX	1.70	TIME	22:00	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 76 °F / 87 °F		VISIBILITY 6 MI		WIND 14/south east MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				18	31
TOTAL ADVANCE THIS PERIOD		FT		660		PCT OF EFFECTIVE TIME				77%	
TOTAL ADVANCE PREVIOUSLY		FT		26,089		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		26,749		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				1	41
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	7
FLOATING PIPE 14,290		SHORE PIPE 0		SUBMERGED PIPE 380		CLEARING PUMP AND PUMP LINES				0	22
TOTAL LENGTH OF DISCHARGE PIPE		FT		14,670		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		18,333		18,333		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		587,305		493,379		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		605,638		511,712		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR		990.08		990.08		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,600		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				3	10
						PCT. OF NON-EFFECTIVE				13%	
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				21	41

QUALITY CONTROL REPORT-BUCKET/PIPELINE					PAGE NO. Page 150 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 77
DREDGE		Dredge Kelly L. / Cutterhead				DATE 07/05/2018
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	24:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS	2	19
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	2	19
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	10%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is north bound in the GIWW Apalachicola Bay mile 354. It dug from station 16803+80 to 16797+20 an advance of 660' and removed 18,333 CY of material, pump it through 14,270' of pipe in to DA C. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 151 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 78		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 07/06/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS					
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16797+20 to 16789+72			DISPOSAL AREA USED DA C		QTY DEPOSITED GROSS (CY) 20,777		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 626,415			
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.70	TIME	00:00	MAX	1.80	TIME	08:00	GAGE LOCATION Apalachicola 8728690		
		MIN	0.80	TIME	15:00	MAX	1.50	TIME	22:00	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Not Entered			TEMP (min/max) 76 °F / 85 °F		VISIBILITY 6 MI		WIND 12/south west MPH			
WORK PERFORMED						DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				18	54	
TOTAL ADVANCE THIS PERIOD		FT		748		PCT OF EFFECTIVE TIME 79%						
TOTAL ADVANCE PREVIOUSLY		FT		26,749		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		27,497		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	8	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	18	
FLOATING PIPE 14,610		SHORE PIPE 0		SUBMERGED PIPE 380		CLEARING PUMP AND PUMP LINES				0	20	
TOTAL LENGTH OF DISCHARGE PIPE		FT		14,990		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		20,777		20,777		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		605,638		511,712		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		626,415		532,489		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		1,099.31		1,099.31		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0	
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0	
COMMODITY						WAITING FOR ATTENDANT PLANT				0	0	
						CONSUMED				CREDITED		PREPARATION AND MAKING UP TOW
ITEM	UNIT	QUANTITY		QUANTITY		TRANSFERRING PLANT BETWEEN WORKS				0	0	
FUEL	BBL	2,700		2,700		LAY TIME OFF SHIFT AND SATURDAYS				0	0	
ELECTRICITY	KW	0		0		SUNDAYS AND HOLIDAYS				0	0	
LUBRICANTS	GAL	0		0		FIRE DRILL				0	0	
MOB DATE	DREDGE START		DEMOB DATE		MOVING OUT OF WAY OF TRAFFIC				0	0		
04/20/2018	04/20/2018				MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				4	46	
						PCT. OF NON-EFFECTIVE				20%		
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				23	40	

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 152 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113	CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 78
DREDGE	Dredge Kelly L. / Cutterhead				DATE 07/06/2018

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	24:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS	0	20
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	20
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	1%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is north bound in the GIWW Apalachicola Bay mile 354. It dug from station 16797+20 to 16789+72 an advance of 748 and removed 20,777 CY of material, pump it through 14,990' of pipe in to DA C. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 153 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.					REPORT NO. 79	
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL							DATE 07/07/2018		
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead					SHIFTS PER DAY 2		DAYS PER WEEK 7		
		SIZE		HORSEPOWER			NO. OF CREW MEMBERS				
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35	
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16789+72 to 16784+49			DISPOSAL AREA USED DA C		QTY DEPOSITED GROSS (CY) 14,527		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 640,942		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	0.72	TIME	04:15	MAX	1.64	TIME	10:59	GAGE LOCATION Apalachicola 8728690	
		MIN	0.39	TIME	19:00	MAX	1.64	TIME	10:59	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 73 °F / 86 °F		VISIBILITY 10 MI		WIND 4.6/N MPH		
WORK PERFORMED					DISTRIBUTION OF WORK						
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				15	40
TOTAL ADVANCE THIS PERIOD		FT		523		PCT OF EFFECTIVE TIME 65%					
TOTAL ADVANCE PREVIOUSLY		FT		27,497		BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE		FT		28,020		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				2	56
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	23
FLOATING PIPE 15,010		SHORE PIPE 0		SUBMERGED PIPE 380		CLEARING PUMP AND PUMP LINES				0	47
TOTAL LENGTH OF DISCHARGE PIPE		FT		15,390		CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE		14,527		14,527		TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED		626,415		532,489		CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE		640,942		547,016		LOSS DUE TO OPPOSING NATURAL ELEMENTS				2	4
AMOUNT DREDGED PER PUMPING/CUTTING HR		927.26		927.26		SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
COMMODITY		CONSUMED		CREDITED		MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0
ITEM		UNIT		QUANTITY		WAITING FOR ATTENDANT PLANT				0	0
FUEL		BBL		2,000		PREPARATION AND MAKING UP TOW				0	0
ELECTRICITY		KW		0		TRANSFERRING PLANT BETWEEN WORKS				0	0
LUBRICANTS		GAL		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0
MOB DATE		DREDGE START		DEMOB DATE		SUNDAYS AND HOLIDAYS				0	0
04/20/2018		04/20/2018				FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				7	10
						PCT. OF NON-EFFECTIVE 30%					
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	50

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 154 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113	CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 79
DREDGE	Dredge Kelly L. / Cutterhead			DATE 07/07/2018	

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	24:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS	1	10
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	1	10
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	5%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is north bound in the GIWW Apalachicola Bay mile 354. It dug from station 16789+72 to 16784+49 an advance of 523 and removed 14,527 CY of material, pump it through 15,390' of pipe in to DA B. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline. (1:10) time lost to take out 160' of pipe because of a broken pipe ring.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 155 of 161		
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW				CONTRACTOR Inland Dredging Company LLC.				REPORT NO. 80		
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 07/08/2018				
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7				
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS						
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35		
LOCATION/CHANNEL OF WORK												
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16784+49 to 16779+30			DISPOSAL AREA USED DA B		QTY DEPOSITED GROSS (CY) 14,418		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 655,360			
CHARACTER OF MATERIAL (%)		GRAVEL 0%	SAND 0%	CLAY 0%	MUD 80%	SILT 15%	HARDPAN 0%	STONE 0%	SHELL 0%	OTHER 5%		
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50					
RIVER/TIDE STAGE		MIN	0.94	TIME	05:09	MAX	1.10	TIME	01:09	GAGE LOCATION Apalachicola 8728690		
		MIN	0.16	TIME	19:58	MAX	1.69	TIME	11:33	GAGE DATUM MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 73 °F / 88 °F		VISIBILITY 10 MI		WIND 4.9/NE MPH			
WORK PERFORMED					DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.	
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				15	24	
TOTAL ADVANCE THIS PERIOD		FT		519		PCT OF EFFECTIVE TIME 64%						
TOTAL ADVANCE PREVIOUSLY		FT		28,020		BOOSTER (IN LINE)						
TOTAL ADVANCE TO DATE		FT		28,539		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)						
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	25	
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	15	
FLOATING PIPE 14,530		SHORE PIPE 0		SUBMERGED PIPE 380		CLEARING PUMP AND PUMP LINES				0	0	
TOTAL LENGTH OF DISCHARGE PIPE		FT		14,910		CLEARING CUTTER AND SUCTION HEAD				0	0	
CUBIC YARDS REMOVED		GROSS		CREDITED		WAITING FOR SCOWS				0	0	
AMOUNT DREDGE THIS DATE		14,418		14,418		TO AND FROM WHARF OR ANCHORAGE				0	0	
AMOUNT PREVIOUSLY REPORTED		640,942		547,016		CHANGING LOCATION OF PLANT ON JOB				0	0	
TOTAL AMOUNT DREDGED TO DATE		655,360		561,434		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0	
AMOUNT DREDGED PER PUMPING/CUTTING HR		936.23		936.23		SHORE LINE AND SHORE WORK				0	0	
OPERATING SUPPLIES					WAITING FOR BOOSTER						0	0
					MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)						0	0
					WAITING FOR ATTENDANT PLANT						0	0
					PREPARATION AND MAKING UP TOW						0	0
					TRANSFERRING PLANT BETWEEN WORKS						0	0
					LAY TIME OFF SHIFT AND SATURDAYS						0	0
					SUNDAYS AND HOLIDAYS						0	0
					FIRE DRILL						0	0
					MOVING OUT OF WAY OF TRAFFIC						0	12
					MISCELLANEOUS (EXPLAIN IN REMARKS)						0	0
					TOTAL NON-EFFECTIVE TIME						4	52
					PCT. OF NON-EFFECTIVE						20%	
MOB DATE 04/20/2018		DREDGE START 04/20/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				20	16	

QUALITY CONTROL REPORT-BUCKET/PIPELINE						PAGE NO. Page 156 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 80	
DREDGE		Dredge Kelly L. / Cutterhead				DATE 07/08/2018	
ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)			
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN	
Tender	M/V Gus	800	24:00	MAJOR REPAIRS	0	0	
Tender	Inland Volunteer	400	24:00	CESSATION	0	0	
Dredge	Kelly L	3700	24:00	COLLISIONS	0	0	
Towboat	Inland Cardinal	2150	24:00	MISCELLANEOUS	3	44	
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	3	44	
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	16%		
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0	

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is north bound in the GIWW Apalachicola Bay mile 354. It dug from station 16784+49 to 16779+30 an advance of 519 and removed 14,418 CY of material, pump it through 14,910' of pipe in to DA B. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline. (3:44) Repair flopper valve on the second rock box.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 157 of 161			
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 81					
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 07/09/2018					
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7					
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS							
		PIPELINE 24	DIPPER OR BUCKET 0	DREDGE PUMP 3700	SUCTION PIPE JET 0	CUTTER OR BUCKET 0	DREDGE 35	SHORE 0	OTHER 0	TOTAL 35			
LOCATION/CHANNEL OF WORK													
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16779+30 to 16773+89			DISPOSAL AREA USED DA B		QTY DEPOSITED GROSS (CY) 15,026		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 670,386				
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %			
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11			AFTER DREDGING 15.50					
RIVER/TIDE STAGE		MIN	1.14	TIME	06:16	MAX	1.23	TIME	03:02	GAGE LOCATION	Apalachicola 8728690		
		MIN	-0.06	TIME	20:52	MAX	1.74	TIME	12:12	GAGE DATUM	MLLW		
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 73 °F / 92 °F		VISIBILITY 10 MI		WIND 4.8/W MPH				
WORK PERFORMED						DISTRIBUTION OF WORK							
ITEM		UNIT		QUANTITY		EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.		
AVERAGE WIDTH OF CUT		FT		150		PUMPING OR DREDGING				16	56		
TOTAL ADVANCE THIS PERIOD		FT		541		PCT OF EFFECTIVE TIME				71%			
TOTAL ADVANCE PREVIOUSLY		FT		28,539		BOOSTER (IN LINE)							
TOTAL ADVANCE TO DATE		FT		29,080		NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)							
SCOWS LOADED		NUMBER		0		HANDLING PIPE LINES				3	12		
AVERAGE LOAD PER SCOW		CY		0		HANDLING ANCHOR LINES				1	21		
FLOATING PIPE		14,690		SHORE PIPE		0		CLEARING PUMP AND PUMP LINES				0	49
SUBMERGED PIPE		380		TOTAL LENGTH OF DISCHARGE PIPE		FT		CLEARING CUTTER AND SUCTION HEAD				0	0
TOTAL LENGTH OF DISCHARGE PIPE		15,070		WAITING FOR SCOWS								0	0
CUBIC YARDS REMOVED		GROSS		CREDITED		TO AND FROM WHARF OR ANCHORAGE				0	0		
AMOUNT DREDGE THIS DATE		15,026		15,026		CHANGING LOCATION OF PLANT ON JOB				0	0		
AMOUNT PREVIOUSLY REPORTED		655,360		561,434		LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0		
TOTAL AMOUNT DREDGED TO DATE		670,386		576,460		SHORE LINE AND SHORE WORK				0	0		
AMOUNT DREDGED PER PUMPING/CUTTING HR		887.36		887.36		WAITING FOR BOOSTER				0	0		
OPERATING SUPPLIES						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				0	0		
COMMODITY		CONSUMED		CREDITED		WAITING FOR ATTENDANT PLANT				0	0		
ITEM		UNIT		QUANTITY		PREPARATION AND MAKING UP TOW				0	0		
FUEL		BBL		2,000		TRANSFERRING PLANT BETWEEN WORKS				0	0		
ELECTRICITY		KW		0		LAY TIME OFF SHIFT AND SATURDAYS				0	0		
LUBRICANTS		GAL		0		SUNDAYS AND HOLIDAYS				0	0		
MOB DATE		DREDGE START		DEMOB DATE		FIRE DRILL				0	0		
04/20/2018		04/20/2018				MOVING OUT OF WAY OF TRAFFIC				0	0		
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0		
						TOTAL NON-EFFECTIVE TIME				5	22		
						PCT. OF NON-EFFECTIVE				22%			
						TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				22	18		

QUALITY CONTROL REPORT-BUCKET/PIPELINE				PAGE NO. Page 158 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW		CONTRACTOR Inland Dredging Company LLC.	
DREDGE		Dredge Kelly L. / Cutterhead			REPORT NO. 81
					DATE 07/09/2018

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	24:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS	1	42
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	1	42
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	7%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge is north bound in the GIWW Apalachicola Bay mile 354. It dug from station 16779+30 to 16773+89 an advance of 541 and removed 15,026 CY of material, pump it through 15,070' of pipe in to DA B. The crew is continuing to work on the deficiency list. The crew is continuing to monitor and replace lights along the pipeline. (1:42) Repair a leaky seal on the hydraulic line.

CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

QUALITY CONTROL REPORT-BUCKET/PIPELINE										PAGE NO. Page 159 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113		CONTRACT TITLE Maintenance Dredging GIWW			CONTRACTOR Inland Dredging Company LLC.			REPORT NO. 82			
CHARACTER OF REPORT		<input checked="" type="checkbox"/> MAINTENANCE <input type="checkbox"/> NEW WORK <input type="checkbox"/> ENVIRONMENTAL						DATE 07/10/2018			
DREDGE		NAME AND TYPE Dredge Kelly L. / Cutterhead				SHIFTS PER DAY 2		DAYS PER WEEK 7			
		SIZE		HORSEPOWER		NO. OF CREW MEMBERS					
PIPELINE		DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL		
24		0	3700	0	0	35	0	0	35		
LOCATION/CHANNEL OF WORK											
LOCATION OF WORK		REACH DREDGED; STATION TO STATION 16773+89 to 16770+63			DISPOSAL AREA USED DA B		QTY DEPOSITED GROSS (CY) 9,055		CUMMULATIVE AND QTY DEPOSIT FOR DA (CY) 679,441		
CHARACTER OF MATERIAL (%)		GRAVEL 0 %	SAND 0 %	CLAY 0 %	MUD 80 %	SILT 15 %	HARDPAN 0 %	STONE 0 %	SHELL 0 %	OTHER 5 %	
CHANNEL CONDITION		AVERAGE DEPTH			BEFORE DREDGING 11		AFTER DREDGING 15.50				
RIVER/TIDE STAGE		MIN	1.30	TIME	07:30	MAX	1.37	TIME	04:29	GAGE LOCATION Apalachicola 8728690	
		MIN	-0.24	TIME	21:42	MAX	1.81	TIME	12:55	GAGE DATUM MLLW	
WEATHER CONDITION		WEATHER Weather Caused No Delay			TEMP (min/max) 76 °F / 91 °F		VISIBILITY 10 MI		WIND 5.5/S MPH		
WORK PERFORMED						DISTRIBUTION OF WORK					
ITEM	UNIT		QUANTITY			EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)				HR.	MIN.
AVERAGE WIDTH OF CUT	FT		150			PUMPING OR DREDGING				9	15
TOTAL ADVANCE THIS PERIOD	FT		326			PCT OF EFFECTIVE TIME 39%					
TOTAL ADVANCE PREVIOUSLY	FT		29,080			BOOSTER (IN LINE)					
TOTAL ADVANCE TO DATE	FT		29,406			NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)					
SCOWS LOADED	NUMBER		0			HANDLING PIPE LINES				0	0
AVERAGE LOAD PER SCOW	CY		0			HANDLING ANCHOR LINES				0	0
FLOATING PIPE	14,690	SHORE PIPE	0	SUBMERGED PIPE	380	CLEARING PUMP AND PUMP LINES				0	30
TOTAL LENGTH OF DISCHARGE PIPE	FT		15,070			CLEARING CUTTER AND SUCTION HEAD				0	0
CUBIC YARDS REMOVED	GROSS		CREDITED			WAITING FOR SCOWS				0	0
AMOUNT DREDGE THIS DATE	9,055		9,055			TO AND FROM WHARF OR ANCHORAGE				0	0
AMOUNT PREVIOUSLY REPORTED	670,386		576,460			CHANGING LOCATION OF PLANT ON JOB				0	0
TOTAL AMOUNT DREDGED TO DATE	679,441		585,515			LOSS DUE TO OPPOSING NATURAL ELEMENTS				0	0
AMOUNT DREDGED PER PUMPING/CUTTING HR	978.92		978.92			SHORE LINE AND SHORE WORK				0	0
OPERATING SUPPLIES						WAITING FOR BOOSTER				0	0
						MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)				3	43
						WAITING FOR ATTENDANT PLANT				0	0
						PREPARATION AND MAKING UP TOW				10	32
						TRANSFERRING PLANT BETWEEN WORKS				0	0
						LAY TIME OFF SHIFT AND SATURDAYS				0	0
						SUNDAYS AND HOLIDAYS				0	0
						FIRE DRILL				0	0
						MOVING OUT OF WAY OF TRAFFIC				0	0
						MISCELLANEOUS (EXPLAIN IN REMARKS)				0	0
						TOTAL NON-EFFECTIVE TIME				14	45
						PCT. OF NON-EFFECTIVE				61%	
MOB DATE 04/20/2018		DREDGE START 04/20/2018		DEMOB DATE		TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)				24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 160 of 161	
CONTRACT NO. W9127818D0008 W9127818F0113	CONTRACT TITLE Maintenance Dredging GIWW	CONTRACTOR Inland Dredging Company LLC.		REPORT NO. 82
DREDGE	Dredge Kelly L. / Cutterhead			DATE 07/10/2018

ATTENDANT PLANT				LOST TIME (NOT CHARGEABLE TO COST OF WORK)		
ITEM	NAME OR NUMBER	H.P.	HOURS		HR	MIN
Tender	Inland Volunteer	400	24:00	MAJOR REPAIRS	0	0
Dredge	Kelly L	3700	24:00	CESSATION	0	0
Towboat	Inland Cardinal	2150	24:00	COLLISIONS	0	0
Tender	M/V Gus	800	24:00	MISCELLANEOUS	0	0
Tender	Inland Tiger	600	24:00	TOTAL LOST TIME	0	0
Crewboat	Inland Racer	600	24:00	PERCENTAGE OF TOTAL TIME	0%	
Survey Boat	Secant	230	12:00	TOTAL TIME IN PERIOD	24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge has completed the contract and has begun mobilization. It dug from station 16773+89 to 16770+63 an advance of 326 and removed 9,055 CY of material, pump it through 15,070' of pipe in to DA B. Operational repairs (3:43) the dredge had trouble with the fuel day tank not getting fuel (0:45). The starboard swing anchor had the shackle tear through the paddock (2:58). The remainder of the day the crew was working mobilization (10:32).

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO.
Page 161 of 161

CONTRACT NO.
W9127818D0008 W9127818F0113

CONTRACT TITLE
Maintenance Dredging GIWW

CONTRACTOR
Inland Dredging Company LLC.

REPORT NO.
82

ATTENDANT PLANT OVERFLOW

ITEM	NAME OR NUMBER	H.P.	HOURS
American	7250 Crane	60	12:00
Dozier	CAT D6T 918	0	00:00
Dozier	CAT D6T 919	0	00:00
Dozier	CAT D6N 922	0	00:00
Trackhoe	CAT 320 DL	0	00:00
Pipeline	15,000' of various pipe	0	00:00
Anchor,Hopper,fuel	Misc Barges	0	24:00