



THE MEMPHIS DEPOT TENNESSEE

ADMINISTRATIVE RECORD COVER SHEET

AR File Number 990



990 **1** File: M.D. 541.460.0008
AL 990

DEFENSE LOGISTICS AGENCY
DEFENSE DISTRIBUTION CENTER
2001 MISSION DRIVE
NEW CUMBERLAND, PA 17070-5000

IN REPLY
REFER TO

DDC-DES-EE

5 June 2009

Mr. Turpin Ballard
Environmental Protection Agency, Region 4
Office of Solid Waste
Federal Facilities Branch
61 Forsyth Street, SW
Atlanta, GA 30303

Mr. Jamie Woods
Tennessee Department of Environment and Conservation
Division of Remediation
Suite E - 645 Perimeter Park
2510 Mt Moriah Road
Memphis, Tennessee 38115-1520

Subject: Request for Extension, Main Installation Interim Remedial Action Completion Report

Dear Sirs:

As provided in Section XXII of the Defense Depot Memphis Tennessee (DDMT) Federal Facilities Agreement (FFA), the Defense Logistics Agency (DLA) hereby requests an extension for the Main Installation Interim Remedial Action Completion Report (MI IRACR), Rev. 0. An extension of 70 days is requested for the Notice, which will change the submittal date of 19 June 2009 to 28 August 2009. This extension will result in a delay in submittal of the MI IRACR, Rev. 1 from 16 December 2009 to 24 February 2010, and EPA approval of the MI IRACR and OPS Demonstration from 5 February 2010 to 16 April 2010.

DLA believes good cause, as defined in Section XXII.B. of the FFA, exists due to delayed submittal of EPA comments on the MI Source Area Investigation Report. The report was submitted on 20 February with comments due 21 April 2009. Comments were received from EPA on 28 May 2009. Based on soil and groundwater analytical results and limited groundwater modeling, the report contained recommendations for installation of deep monitoring wells in the Memphis aquifer and continued monitoring but no further remedial action in the fluvial aquifer. As shown on the master schedule in the current BRAC Cleanup Plan (BCP), which serves as the Site Management Plan (SMP) required by the FFA, the MI IRACR will be prepared following submittal of the MI Source Area Investigation Rev.1. As noted in Section 6.13 of the BCP, the current master schedule is



based on the assumption that further remedial action will not be required at the MI. The MI Source Area Investigation Rev.1 is now scheduled for submittal 28 June 2009.

Should you have any questions regarding this request, please don't hesitate in contacting me at (717) 770-6950 or the e²M Project Manager, Tom Holmes, at (404) 237-3982.



MICHAEL A. DOBBS
Chief
Environmental Safety
& Occupational Health

cc: e²M (Holmes)

FINAL PAGE

ADMINISTRATIVE RECORD

FINAL PAGE