
DDMT MONITORING WELL INSTALLATION DIAGRAM (FLUSH MOUNT COMPLETION) PROJECT NAME DDMT PROJECT NO. 6301-04-0002 __ WELL LOCATION _MAIN_INSTALLATION_SOUTHEAST_POLICE_PRECINCT WELL NO. DR2-5 DATE ____06/06/2001 START TIME ___12:30 BENTONITE TYPE ____CHIPS MEDIUM GROUND SURFACE ELEVATION 305.55 MANUFACTURER PURE GOLD TOP OF SCREEN ELEVATION ____220.93 TYPE I/II PORTLAND CEMENT CEMENT TYPE ___ REFERENCE POINT FIFVATION ____305.44 MANUFACTURER LONESTAR TYPE FILTER PACK SAND GRADATION 20/40 FILTER PACK MANUFACTURER FILTER SIL BOREHOLE DIAMETER 7 INCH AMY CALLAWAY MACTEC FIELD REPRESENTATIVE -SCH. 40 PVC SCREEN MATERIAL _ DRILLING CONTRACTOR PROSONIC MANUFACTURER ___JOHNSON AMOUNT BENTONITE BELOW (SCREEN) 1-50 LB BAG AMOUNT BENTONITE USED (SEAL) 1-50 LB BAG SCREEN DIAMETER 2 INCH SLOT SIZE 0.010" AMOUNT BENTONITE USED (GROUT) 12 LB SCH. 40 PVC RISER MATERIAL DENSITY OF GROUT= 1ST 14.2 LBS/GAL MANUFACTURER __JOHNSON 2ND 13.5 LBS/GAL 3RD 14.0 LBS/GAL 2 INCH RISER DIAMETER ___ AMOUNT CEMENT USED (GROUT) ______ 10 BAGS_ DRILLING TECHNIQUE ROTO SONIC AMOUNT SAND USED 7.5-50 LB BAGS AUGER/BIT SIZE AND TYPE 6" OUTER CASING STATIC WATER LEVEL (>24 hrs after dev) 4" CORE BARREL MEASURED ON (Date/Time) 06/24/2004 REMARKS _ (NOT TO SCALE: ALL MEASUREMENTS IN FEET)



QA / QC	DRILLER:DAVID_WILCOX	INSPECTOR:	AMY CALLAWAY	
	DISCREPANCIES:	CHECKED BY:	K.A./RNQ DATE:	07-08-2004/09-3-2004