


DDMT MONITORING WELL INSTALLATION DIAGRAM (FLUSH MOUNT COMPLETION)

PROJECT NAME: DDMT PROJECT NO. 6301-04-0002
WELL ID. MW-162 NORTHING: 281244.22 EASTING: 801596.06
DATE 10/08/04 START TIME 15:00

GROUND SURFACE ELEVATION: 299.89 BENTONITE TYPE 3/8" Coarse Grade
MANUFACTURER Bariod
TOP OF SCREEN ELEVATION: 233.25 CEMENT TYPE Type II Portland Cement
MANUFACTURER LoneStar
REFERENCE POINT ELEVATION 299.7 BOREHOLE DIAMETER 6"
MACTEC FIELD REPRESENTATIVE Kevin Arnold
TYPE FILTER PACK 20/40 Sand DRILLING CONTRACTOR ProSonic
FILTER PACK MANUFACTURER FilterSil AMOUNT BENTONITE BELOW (SCREEN) 2 bags (50lb)
AMOUNT BENTONITE USED (SEAL) 1 bucket (50lb)
SCREEN MATERIAL Schedule 40 PVC AMOUNT BENTONITE USED (GROUT) 1/5 bucket
MANUFACTURER Johnson DENSITY OF GROUT 13.5 lbs/kg
13.6 lbs/kg
RISER DIAMETER 2"
AMOUNT CEMENT USED (GROUT) 8 bags (94 lb)
DRILLING TECHNIQUE Rotosonic AMOUNT SAND USED 8.5 bags (50 lb)
AUGER/BIT SIZE AND TYPE 6"/4"
STATIC WATER LEVEL (>24 hrs after dev) 81.16
REMARKS _____ MEASURED ON (Date/Time) 10/9/04 8:15

(NOT TO SCALE: ALL MEASUREMENTS IN FEET)



QA / QC

DRILLER: David Wilcox INSPECTOR: Kevin Arnold
DISCREPANCIES: _____ CHECKED BY: RNQ Date: 11/22/2004