

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 20	Page 1 of 132
		DATE 27 Jan 2020 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 44 °F Max 58 °F No Precipitation 5 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredging: Dredging Started at 14:40 hours from station 159+85 to station 162+40. Total advance 255', removing 17,000 net cubic yards from the dredging templet. Pumping on 3,080' on pipeline discharging into Gailyard Island disposal area. Surveys: BD Surveys were taken on 01-15-2020 from station 140+00 to 180+00. Was processed and submitted. Turbidity: Samples are to be taken 750' in front and 1,000' behind the dredge. None taken at the Disposal Area.			
GENERAL COMMENTS Dredging Procedure: Dredging depth 42.5 + the tide. Making one pass (swinging 420' wide) and holding in the corners due to heavy slopes.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Observed the outside crew laying sub line, connecting the pontoon line, moving the dredge into the channel, and shifting anchors. Engine Room Crew monitoring equipment and keeping the engine room clean. (Transported deckhand to OHC Mobile for illness). No injury or incident reported.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT The COE Rep (Jonathon Ellsworth) inform the QC Department to start dredging making one pass in the cut and hold in the corners wetoes and slopes are heavy. Adjustment will be made if needed after check surveys are taken.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 132	
		20		
PROJECT		DATE	27 Jan 2020 - Monday	
		Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Missouri H		1/27/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER, GROUP 1		4.0	48.0
Mike Hooks, L.L.C	LABORER, GROUP 2		4.0	48.0
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	DECK HAND		3.0	36.0
Mike Hooks, L.L.C	DECK CAPTAIN		0.0	0.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		0.0	0.0
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	CRANE OPERATOR		0.0	0.0
Mike Hooks, L.L.C	ENGINEER		2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Total hrs worked to date: 348.0		Hrs worked MTD: 348.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H		0.0	24.0
001	Dredge Tender Arthur		0.0	24.0
LA174EV	Dredge Tender Ashley		0.0	24.0
3900-421	Mainitowock Dragline		12.0	12.0
108-B	108 Crane		12.0	12.0
LA 9046 GF	Survey Vessel		12.0	12.0
MH19	Stiff Leg Derrick		0.0	24.0
MI-157-05	Fabrication Barge		12.0	12.0
MI-156-01	Supply Barge		0.0	24.0
LA-6574-GH	Tender Grayson Allen		0.0	24.0
MI-158-06	Spill Barge		24.0	0.0
535271	Crew Boat (Brooklyn Ann)		12.0	12.0
535274	Crew Boat (Bayou Princess)		12.0	12.0
MHLG	Tug (John G)		12.0	12.0
Total operating hrs to date: 228.0	Idle hrs MTD: 108.0	Opr hrs MTD: 228.0	Total: 108.0	228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 132	
		20		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	27 Jan 2020 - Monday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 21 Page 5 of 132

DATE
28 Jan 2020 - Tuesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	696.0	Hrs worked MTD:	696.0	Total:	29.0	348.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	12.0	12.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	456.0	Idle hrs MTD:	216.0	Opr hrs MTD:	456.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 21	Page 6 of 132
	DATE 28 Jan 2020 - Tuesday	

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 22 Page 8 of 132

DATE
29 Jan 2020 - Wednesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	1,044.0	Hrs worked MTD:	1,044.0	Total:	29.0	348.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	12.0	12.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	684.0	Idle hrs MTD:	324.0	Opr hrs MTD:	684.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 9 of 132	
		22		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	29 Jan 2020 - Wednesday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 23 Page 11 of 132

DATE
30 Jan 2020 - Thursday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	1,392.0	Hrs worked MTD:	1,392.0	Total:	29.0	348.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	12.0	12.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	912.0	Idle hrs MTD:	432.0	Opr hrs MTD:	912.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 23	Page 12 of 132
	DATE 30 Jan 2020 - Thursday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 14 of 132	
		24		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	31 Jan 2020 - Friday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Missouri H		1/27/2020		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0	
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date:	1,740.0	Hrs worked MTD:	1,740.0	Total: 29.0 348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	DREGE MISSOURI H	0.0	24.0	
001	Dredge Tender Arthur	0.0	24.0	
LA174EV	Dredge Tender Ashley	0.0	24.0	
3900-421	Mainitowock Dragline	12.0	12.0	
108-B	108 Crane	12.0	12.0	
LA 9046 GF	Survey Vessel	12.0	12.0	
MH19	Stiff Leg Derrick	0.0	24.0	
MI-157-05	Fabrication Barge	12.0	12.0	
MI-156-01	Supply Barge	0.0	24.0	
LA-6574-GH	Tender Grayson Allen	0.0	24.0	
MI-158-06	Spill Barge	24.0	0.0	
535271	Crew Boat (Brooklyn Ann)	12.0	12.0	
535274	Crew Boat (Bayou Princess)	12.0	12.0	
MHLG	Tug (John G)	12.0	12.0	
Total operating hrs to date:	1,140.0	Idle hrs MTD:	540.0	Opr hrs MTD: 1,140.0 Total: 108.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 15 of 132	
		24		
		DATE	31 Jan 2020 - Friday	
PROJECT	Maintenance Dredging of Mobile Harbor			
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 17 of 132	
		25		
PROJECT		DATE	01 Feb 2020 - Saturday	
		Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER	W9127819D0034 W9127819F0348
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Missouri H		1/27/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER, GROUP 1		3.0	36.0
Mike Hooks, L.L.C	LABORER, GROUP 2		3.0	36.0
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN		0.0	0.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		0.0	0.0
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR		0.0	0.0
Mike Hooks, L.L.C	DECK HAND		3.0	36.0
Mike Hooks, L.L.C	ENGINEER		2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 2,064.0		Hrs worked MTD: 324.0	Total: 27.0	324.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H		0.0	24.0
001	Dredge Tender Arthur		0.0	24.0
LA174EV	Dredge Tender Ashley		0.0	24.0
3900-421	Mainitowock Dragline		12.0	12.0
108-B	108 Crane		12.0	12.0
LA 9046 GF	Survey Vessel		12.0	12.0
MH19	Stiff Leg Derrick		0.0	24.0
MI-157-05	Fabrication Barge		12.0	12.0
MI-156-01	Supply Barge		0.0	24.0
LA-6574-GH	Tender Grayson Allen		0.0	24.0
MI-158-06	Spill Barge		24.0	0.0
535271	Crew Boat (Brooklyn Ann)		12.0	12.0
535274	Crew Boat (Bayou Princess)		12.0	12.0
MHLG	Tug (John G)		12.0	12.0
Total operating hrs to date: 1,368.0		Idle hrs MTD: 108.0	Opr hrs MTD: 228.0	Total: 108.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 18 of 132	
		25		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	01 Feb 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 26 Page 20 of 132

DATE
02 Feb 2020 - Sunday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	3.0	36.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	2,412.0	Hrs worked MTD:	672.0	Total:	29.0	348.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	12.0	12.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	1,596.0	Idle hrs MTD:	216.0	Opr hrs MTD:	456.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 21 of 132	
		26		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	02 Feb 2020 - Sunday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 27 Page 23 of 132

DATE
03 Feb 2020 - Monday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	3.0	36.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	2,784.0	Hrs worked MTD:	1,044.0	Total:	31.0	372.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	12.0	12.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	1,824.0	Idle hrs MTD:	324.0	Opr hrs MTD:	684.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 24 of 132	
		27		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	03 Feb 2020 - Monday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 28	Page 25 of 132
	DATE 04 Feb 2020 - Tuesday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 58 °F Max 68 °F No Precipitation 10 MPH Wind
---------------------------------	-------------------------------------------------------------------------------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: Dredging from station 203+10 to station 209+00. Total advance 590', removing 39,333 net cubic yards from the dredging templet. Pumping on 7,090' of pipeline discharging into Gaillard Island disposal area.

DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Visual inspection: water draining from the DA. is clear. No material build up was noted.

Surveys: AD checks surveys were taken in the channel from station 196+00 to 202+00.

Turbidity: Samples are to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.

GENERAL COMMENTS

Dredging Procedure: Dredging depth 42.5 + the tide. Making one pass (swinging 420' wide) and holding in the corners due to heavy toes and slopes.
The Dredging procedure will stay the same until further notice.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Weather monitored Tuesday (low temp. 58, high 68. Observed the outside crew moving the dredge outside the channel to pass ship traffic, shifting anchors. and adding 2,000' of subline. Engine Room Crew monitoring equipment, and replace engine on the Tender Captain Archie, and keeping the engine room clean. No injury or incident reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 26 of 132	
		28		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	04 Feb 2020 - Tuesday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Missouri H		1/27/2020		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0	
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date:	3,168.0	Hrs worked MTD:	1,428.0	Total: 32.0 384.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	DREGE MISSOURI H	0.0	24.0	
001	Dredge Tender Arthur	0.0	24.0	
LA174EV	Dredge Tender Ashley	0.0	24.0	
3900-421	Mainitowock Dragline	12.0	12.0	
108-B	108 Crane	12.0	12.0	
LA 9046 GF	Survey Vessel	12.0	12.0	
MH19	Stiff Leg Derrick	0.0	24.0	
MI-157-05	Fabrication Barge	12.0	12.0	
MI-156-01	Supply Barge	0.0	24.0	
LA-6574-GH	Tender Grayson Allen	0.0	24.0	
MI-158-06	Spill Barge	24.0	0.0	
535271	Crew Boat (Brooklyn Ann)	12.0	12.0	
535274	Crew Boat (Bayou Princess)	12.0	12.0	
MHLG	Tug (John G)	12.0	12.0	
Total operating hrs to date:	2,052.0	Idle hrs MTD:	432.0	Opr hrs MTD: 912.0 Total: 108.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 27 of 132	
		28		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	04 Feb 2020 - Tuesday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 29 of 132	
		29		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	05 Feb 2020 - Wednesday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Missouri H		1/27/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER, GROUP 1		4.0	48.0
Mike Hooks, L.L.C	LABORER, GROUP 2		4.0	48.0
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		3.0	36.0
Mike Hooks, L.L.C	ENGINEER		2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 3,552.0		Hrs worked MTD: 1,812.0	Total: 32.0	384.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H		0.0	24.0
001	Dredge Tender Arthur		0.0	24.0
LA174EV	Dredge Tender Ashley		0.0	24.0
3900-421	Mainitowock Dragline		12.0	12.0
108-B	108 Crane		12.0	12.0
LA 9046 GF	Survey Vessel		12.0	12.0
MH19	Stiff Leg Derrick		0.0	24.0
MI-157-05	Fabrication Barge		12.0	12.0
MI-156-01	Supply Barge		0.0	24.0
LA-6574-GH	Tender Grayson Allen		0.0	24.0
MI-158-06	Spill Barge		24.0	0.0
535271	Crew Boat (Brooklyn Ann)		12.0	12.0
535274	Crew Boat (Bayou Princess)		12.0	12.0
MHLG	Tug (John G)		12.0	12.0
Total operating hrs to date: 2,280.0		Idle hrs MTD: 540.0	Opr hrs MTD: 1,140.0	Total: 108.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 30 of 132	
		29		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	05 Feb 2020 - Wednesday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 32 of 132	
		30		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	06 Feb 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Missouri H		1/27/2020		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0	
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date:	3,936.0	Hrs worked MTD:	2,196.0	Total: 32.0 384.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	DREGE MISSOURI H	0.0	24.0	
001	Dredge Tender Arthur	0.0	24.0	
LA174EV	Dredge Tender Ashley	0.0	24.0	
3900-421	Mainitowock Dragline	12.0	12.0	
108-B	108 Crane	12.0	12.0	
LA 9046 GF	Survey Vessel	12.0	12.0	
MH19	Stiff Leg Derrick	0.0	24.0	
MI-157-05	Fabrication Barge	12.0	12.0	
MI-156-01	Supply Barge	0.0	24.0	
LA-6574-GH	Tender Grayson Allen	0.0	24.0	
MI-158-06	Spill Barge	24.0	0.0	
535271	Crew Boat (Brooklyn Ann)	12.0	12.0	
535274	Crew Boat (Bayou Princess)	12.0	12.0	
MHLG	Tug (John G)	12.0	12.0	
Total operating hrs to date:	2,508.0	Idle hrs MTD:	648.0	Opr hrs MTD: 1,368.0 Total: 108.0 228.0
MISHAP REPORTING (Describe mishaps)				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 33 of 132	
		30		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	06 Feb 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
No mishaps reported today				
Empty space for report content				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 31 Page 35 of 132

DATE
07 Feb 2020 - Friday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	4,320.0	Hrs worked MTD:	2,580.0	Total:	32.0	384.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	12.0	12.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	2,736.0	Idle hrs MTD:	756.0	Opr hrs MTD:	1,596.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 31	Page 36 of 132
	DATE 07 Feb 2020 - Friday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 32 Page 38 of 132

DATE
08 Feb 2020 - Saturday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	4,704.0	Hrs worked MTD:	2,964.0	Total:	32.0	384.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	12.0	12.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	2,964.0	Idle hrs MTD:	864.0	Opr hrs MTD:	1,824.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

<p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p>		REPORT NUMBER 32 Page 39 of 132	
		DATE 08 Feb 2020 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348	
Empty space for report content			
CONTRACTOR CERTIFICATION		<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 33 DATE 09 Feb 2020 - Sunday	Page 40 of 132								
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348									
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 64 °F No Precipitation 5 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>Dredging: Dredging from station 228+00 to station 232+70. Total advance 470', removing 31,333 net cubic yards from the dredging templet. Pumping on 8090' of pipeline discharging into Gaillard Island disposal area.</p> <p>DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Visual inspection: water draining from the DA. is clear. No material build up was noted.</p> <p>Surveys: Took none taken due rough seas.</p> <p>Turbidity: Samples non taken</p>											
GENERAL COMMENTS											
<p>Dredging Procedure: Dredging depth 42.5 + the tide. Making one pass (swinging 420' wide) and holding in the corners due to heavy toes and slopes. The Dredging procedure will stay the same until further notice.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>This morning started with JSA's being filled out by the crew. Job tasks for the day were adding submerged line and removing pontoons. Safety meeting was held during lunch topics discussed were house keeping on tender boats and graffiti of company property. Monthly inspections were continued and items on the DTL are on going. Employees were wearing PPE and working safe. No accidents or injuries reported.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
<p>None given</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>											
ACTIVITY START/FINISH											
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> <p>No QC requirements were completed today</p> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<p>No QC requirements were completed today</p>			
Requirement No	Type	Description	Results								
<p>No QC requirements were completed today</p>											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>No QC Deficiency items were issued today</p> </td> </tr> </tbody> </table>				Item No	Location	Description	<p>No QC Deficiency items were issued today</p>				
Item No	Location	Description									
<p>No QC Deficiency items were issued today</p>											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>No QC Deficiency items were corrected today</p> </td> </tr> </tbody> </table>				Item No	Location	Description	<p>No QC Deficiency items were corrected today</p>				
Item No	Location	Description									
<p>No QC Deficiency items were corrected today</p>											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>_____</p> </td> </tr> </tbody> </table>				Name	First Day	Last Day	<p>_____</p>				
Name	First Day	Last Day									
<p>_____</p>											

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 33 Page 41 of 132

DATE
09 Feb 2020 - Sunday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	5,088.0	Hrs worked MTD:	3,348.0	Total:	32.0	384.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	12.0	12.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	3,192.0	Idle hrs MTD:	972.0	Opr hrs MTD:	2,052.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 33	Page 42 of 132
	DATE 09 Feb 2020 - Sunday	

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 44 of 132					
		34						
PROJECT Maintenance Dredging of Mobile Harbor		DATE	10 Feb 2020 - Monday					
		CONTRACT NUMBER	W9127819D0034 W9127819F0348					
No Contractors had their first or last day on the site								
VESSEL ON SITE								
Dredge Name		First Day	Last Day					
Missouri H		1/27/2020						
LABOR HOURS								
Crew	Position		Number of Employees	Hours Worked				
Mike Hooks, L.L.C	LABORER, GROUP 1		4.0	48.0				
Mike Hooks, L.L.C	LABORER, GROUP 2		4.0	48.0				
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0				
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0				
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0				
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0				
Mike Hooks, L.L.C	WELDER		2.0	24.0				
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0				
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0				
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0				
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0				
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0				
Mike Hooks, L.L.C	OILER		2.0	24.0				
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0				
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0				
Mike Hooks, L.L.C	DECK HAND		3.0	36.0				
Mike Hooks, L.L.C	ENGINEER		2.0	24.0				
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0				
Total hrs worked to date:	5,472.0	Hrs worked MTD:	3,732.0	Total:	32.0	384.0		
EQUIPMENT HOURS								
Equipment Name	Description		Idle Hours	Operating Hours				
WRS71431	DREGE MISSOURI H		0.0	24.0				
001	Dredge Tender Arthur		0.0	24.0				
LA174EV	Dredge Tender Ashley		0.0	24.0				
3900-421	Mainitowock Dragline		12.0	12.0				
108-B	108 Crane		12.0	12.0				
LA 9046 GF	Survey Vessel		12.0	12.0				
MH19	Stiff Leg Derrick		0.0	24.0				
MI-157-05	Fabrication Barge		12.0	12.0				
MI-156-01	Supply Barge		0.0	24.0				
LA-6574-GH	Tender Grayson Allen		0.0	24.0				
MI-158-06	Spill Barge		24.0	0.0				
535271	Crew Boat (Brooklyn Ann)		12.0	12.0				
535274	Crew Boat (Bayou Princess)		12.0	12.0				
MHLG	Tug (John G)		12.0	12.0				
Total operating hrs to date:	3,420.0	Idle hrs MTD:	1,080.0	Opr hrs MTD:	2,280.0	Total:	108.0	228.0
MISHAP REPORTING		(Describe mishaps)						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 34	Page 45 of 132
	DATE 10 Feb 2020 - Monday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 47 of 132
35

DATE
11 Feb 2020 - Tuesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	5,856.0	Hrs worked MTD:	4,116.0	Total:	32.0	384.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	24.0	0.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	3,636.0	Idle hrs MTD:	1,200.0	Opr hrs MTD:	2,496.0	Total:	120.0	216.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 48 of 132	
		35		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	11 Feb 2020 - Tuesday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 50 of 132
36

DATE
12 Feb 2020 - Wednesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	6,240.0	Hrs worked MTD:	4,500.0	Total:	32.0	384.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	24.0	0.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	3,852.0	Idle hrs MTD:	1,320.0	Opr hrs MTD:	2,712.0	Total:	120.0	216.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 36	Page 51 of 132
	DATE 12 Feb 2020 - Wednesday	

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 37	Page 52 of 132
		DATE 13 Feb 2020 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Non-Critical Delay Temperature Min 50 °F Max 72 °F 0.10 IN Precipitation 20 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredging: Dredging from station 246+75 to station 250+40. Total advance 365', removing 24,333 net cubic yards from the dredging templet. Pumping on 10,490' of pipeline discharging into Gaillard Island disposal area.			
DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Visual inspection: water draining from the DA. is clear. No material build up was noted.			
Surveys: Took AD cks. in the channel from station 230+00 to 242+00.			
Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.			
GENERAL COMMENTS			
Dredging Procedure: Dredging depth 43.5 + the tide. Making one pass (swinging 420' wide) and holding in the corners due to heavy toes and slopes.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Weather monitored on Thursday: Cloudy, choppy seas, wind North @ 15 to 25 MPH. Crew members filled out JSA's to start the day. Observed the crew shifting anchors, adding 2,000' of sub line, and moving dredge out of channel to pass ship traffic. No accidents or injuries reported.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 53 of 132	
		37		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	13 Feb 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Missouri H		1/27/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER, GROUP 1		4.0	48.0
Mike Hooks, L.L.C	LABORER, GROUP 2		3.0	36.0
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0
Mike Hooks, L.L.C	WELDER		2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		3.0	36.0
Mike Hooks, L.L.C	ENGINEER		2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 6,612.0		Hrs worked MTD: 4,872.0	Total: 31.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H		0.0	24.0
001	Dredge Tender Arthur		0.0	24.0
LA174EV	Dredge Tender Ashley		0.0	24.0
3900-421	Mainitowock Dragline		12.0	12.0
108-B	108 Crane		12.0	12.0
LA 9046 GF	Survey Vessel		12.0	12.0
MH19	Stiff Leg Derrick		0.0	24.0
MI-157-05	Fabrication Barge		12.0	12.0
MI-156-01	Supply Barge		0.0	24.0
LA-6574-GH	Tender Grayson Allen		0.0	24.0
MI-158-06	Spill Barge		24.0	0.0
535271	Crew Boat (Brooklyn Ann)		12.0	12.0
535274	Crew Boat (Bayou Princess)		12.0	12.0
MHLG	Tug (John G)		12.0	12.0
Total operating hrs to date: 4,080.0	Idle hrs MTD: 1,428.0	Opr hrs MTD: 2,940.0	Total: 108.0	228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 54 of 132	
		37		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	13 Feb 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 56 of 132
38

DATE
14 Feb 2020 - Friday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	6,984.0	Hrs worked MTD:	5,244.0	Total:	31.0	372.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	24.0	0.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	4,296.0	Idle hrs MTD:	1,548.0	Opr hrs MTD:	3,156.0	Total:	120.0	216.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 57 of 132	
		38		
		DATE	14 Feb 2020 - Friday	
PROJECT	Maintenance Dredging of Mobile Harbor			
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 39	Page 58 of 132
	DATE 15 Feb 2020 - Saturday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 42 °F Max 62 °F No Precipitation 10 MPH Wind
---------------------------------	-------------------------------------------------------------------------------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: Dredging from station 254+70 to station 259+60. Total advance 490', removing 32,667 net cubic yards from the dredging templet. Pumping on 11,570' of pipeline discharging into Gaillard Island disposal area.

DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Install 3 boards into each cell of the weir to stop dirty water from draining out of the DA. Visual inspection: water draining from the DA. is dirty. No material build up was noted.

Surveys: Took AD checks. were taken in the channel from station 242+00. to station 254+00.

Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.

GENERAL COMMENTS

Dredging Procedure: Dredging depth 43.5 + the tide. Making one pass (swinging 420' wide) and holding in the corners due to heavy toes and slopes.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Weather monitored on Saturday: sunny, 4' to 1' seas, wind NE @ 10 MPH. Crew members filled out JSA's to start the day. Observed the crew pumping water due to rough seas. shifting anchors, adding 5 pontoons, cleaning the cutter, and moving dredge out of channel to pass traffic. Engine Room Crew monitoring equipment and machinery and keeping work areas clean. No accidents or injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 39 Page 59 of 132

DATE
15 Feb 2020 - Saturday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	7,356.0	Hrs worked MTD:	5,616.0	Total:	31.0	372.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	12.0	12.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	4,524.0	Idle hrs MTD:	1,656.0	Opr hrs MTD:	3,384.0	Total:	108.0	228.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 39	Page 60 of 132
	DATE 15 Feb 2020 - Saturday	

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 62 of 132
40

DATE
16 Feb 2020 - Sunday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	7,728.0	Hrs worked MTD:	5,988.0	Total:	31.0	372.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	24.0	0.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	4,740.0	Idle hrs MTD:	1,776.0	Opr hrs MTD:	3,600.0	Total:	120.0	216.0

MISHAP REPORTING

(Describe mishaps)

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 63 of 132	
		40		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	16 Feb 2020 - Sunday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 41	Page 64 of 132
		DATE 17 Feb 2020 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 63 °F Max 67 °F No Precipitation No Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredging: Dredging from station 244+70 to station 249+70 widener cut . Total advance 500', removing 32,593 net cubic yards from the dredging templet. Pumping on 10,490' of pipeline discharging into Gaillard Island disposal area.			
DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Visual inspection: water draining from the DA. is now clear. No material build up was noted.			
Surveys: AD checks. were taken from sta 242+00 to sta 262+00.			
Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.			
GENERAL COMMENTS			
Dredging Procedure: Dredging depth 43.5 + the tide. Double Swinging started at sta 246+00 (swinging 320' wide) and holding in the port corner to heavy toes and slopes			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Weather monitored on Monday : foggy till noon, 1' seas, wind Variable @ 5 MPH. Crew members filled out JSA's to start the day. Observed the crew shifting anchors, clean the cutter, and moving dredge out of channel to pass traffic. Engine Room Crew monitoring equipment and machinery and keeping work areas clean. No accidents or injuries reported.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 65 of 132					
		41						
PROJECT Maintenance Dredging of Mobile Harbor		DATE	17 Feb 2020 - Monday					
		CONTRACT NUMBER	W9127819D0034 W9127819F0348					
VESSEL ON SITE								
Dredge Name	First Day	Last Day						
Missouri H	1/27/2020							
LABOR HOURS								
Crew	Position	Number of Employees	Hours Worked					
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0					
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0					
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0					
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0					
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0					
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0					
Mike Hooks, L.L.C	WELDER	2.0	24.0					
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0					
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0					
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0					
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0					
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0					
Mike Hooks, L.L.C	OILER	2.0	24.0					
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0					
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0					
Mike Hooks, L.L.C	DECK HAND	3.0	36.0					
Mike Hooks, L.L.C	ENGINEER	2.0	24.0					
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0					
Total hrs worked to date:	8,100.0	Hrs worked MTD:	6,360.0	Total:	31.0	372.0		
EQUIPMENT HOURS								
Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	DREGE MISSOURI H	0.0	24.0					
001	Dredge Tender Arthur	0.0	24.0					
LA174EV	Dredge Tender Ashley	0.0	24.0					
3900-421	Mainitowock Dragline	12.0	12.0					
108-B	108 Crane	12.0	12.0					
LA 9046 GF	Survey Vessel	12.0	12.0					
MH19	Stiff Leg Derrick	0.0	24.0					
MI-157-05	Fabrication Barge	12.0	12.0					
MI-156-01	Supply Barge	0.0	24.0					
LA-6574-GH	Tender Grayson Allen	0.0	24.0					
MI-158-06	Spill Barge	24.0	0.0					
535271	Crew Boat (Brooklyn Ann)	12.0	12.0					
535274	Crew Boat (Bayou Princess)	12.0	12.0					
MHLG	Tug (John G)	12.0	12.0					
Total operating hrs to date:	4,968.0	Idle hrs MTD:	1,884.0	Opr hrs MTD:	3,828.0	Total:	108.0	228.0
MISHAP REPORTING (Describe mishaps)								
No mishaps reported today								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 66 of 132	
		41		
		DATE	17 Feb 2020 - Monday	
PROJECT	Maintenance Dredging of Mobile Harbor			
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 42	Page 68 of 132
	DATE 18 Feb 2020 - Tuesday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS						
Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	8,472.0	Hrs worked MTD:	6,732.0	Total:	31.0	372.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	12.0	12.0
LA 9046 GF	Survey Vessel	12.0	12.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 42	Page 69 of 132
	DATE 18 Feb 2020 - Tuesday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

7FSBL1015JB823459	Light Plant (Discharge)					12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date: 5,280.0		Idle hrs MTD: 2,028.0	Opr hrs MTD: 4,140.0	Total:		144.0	312.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 43 Page 71 of 132

DATE
19 Feb 2020 - Wednesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	8,844.0	Hrs worked MTD:	7,104.0	Total:	31.0	372.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	12.0	12.0
LA 9046 GF	Survey Vessel	12.0	12.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 43	Page 72 of 132
	DATE 19 Feb 2020 - Wednesday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

7FSBL1015JB823459	Light Plant (Discharge)					12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date: 5,592.0		Idle hrs MTD: 2,172.0	Opr hrs MTD: 4,452.0	Total:		144.0	312.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 74 of 132
44

DATE
20 Feb 2020 - Thursday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	3.0	36.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	9,204.0	Hrs worked MTD:	7,464.0	Total:	30.0	360.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	12.0	12.0
LA 9046 GF	Survey Vessel	24.0	0.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
44 Page 75 of 132

DATE
20 Feb 2020 - Thursday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1019JB788084	Light Plant (SpillBox)			12.0	12.0
7FSBL1015JB823459	Light Plant (Discharge)			12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)			12.0	12.0
Total operating hrs to date:	5,892.0	Idle hrs MTD:	2,328.0	Opr hrs MTD:	4,752.0
				Total:	156.0
					300.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 45 Page 77 of 132

DATE
21 Feb 2020 - Friday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	3.0	36.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	9,564.0	Hrs worked MTD:	7,824.0	Total:	30.0	360.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	12.0	12.0
LA 9046 GF	Survey Vessel	24.0	0.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 45	Page 78 of 132
	DATE 21 Feb 2020 - Friday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

7FSBL1015JB823459	Light Plant (Discharge)					12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:		6,192.0	Idle hrs MTD:	2,484.0	Opr hrs MTD:	5,052.0	Total: 156.0 300.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 46	Page 79 of 132
		DATE 22 Feb 2020 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 34 °F Max 60 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredging: Dredging from station 267+75 to station 272+35 (channel cut). Total advance 460', removing 27,159 net cubic yards from the dredging templet. Pumping on 12,910' of pipeline discharging into Gaillard Island disposal area.			
DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Visual inspection: Water draining from the DA. is clear. No material build up was noted.			
Surveys: Took AD CKS from station 252+00 to 264+00. They show that the dredge is leaving at least 41' of water at 0.0 MLLW tide.			
Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.			
GENERAL COMMENTS			
Dredging Procedure: Dredging depth 42.0 + the tide. (swinging 420' wide) making a single pass and holding in the port corner due to heavy toe and slope.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Weather monitored on Saturday: sunny/cold, low 34, high 60,. Outside crew shifting anchors, add pontoons, re-chock spuds, and replace bad pontoon & pontoon gaskets. Engine Room Crew swap generators, maintaining equipment, maintaining compartment. (received confined space rescue equipment). No injury or incident reported.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 80 of 132				
		46					
PROJECT Maintenance Dredging of Mobile Harbor		DATE	22 Feb 2020 - Saturday				
		CONTRACT NUMBER	W9127819D0034 W9127819F0348				
VESSEL ON SITE							
Dredge Name		First Day	Last Day				
Missouri H		1/27/2020					
LABOR HOURS							
Crew	Position		Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1		3.0	36.0			
Mike Hooks, L.L.C	LABORER, GROUP 2		2.0	24.0			
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0			
Mike Hooks, L.L.C	WELDER		2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0			
Mike Hooks, L.L.C	OILER		2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0			
Mike Hooks, L.L.C	DECK HAND		3.0	36.0			
Mike Hooks, L.L.C	ENGINEER		2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0			
Total hrs worked to date:		9,912.0	Hrs worked MTD:	8,172.0	Total:	29.0	348.0
EQUIPMENT HOURS							
Equipment Name	Description		Idle Hours	Operating Hours			
WRS71431	DREGE MISSOURI H		0.0	24.0			
001	Dredge Tender Arthur		0.0	24.0			
LA174EV	Dredge Tender Ashley		0.0	24.0			
3900-421	Mainitowock Dragline		12.0	12.0			
108-B	108 Crane		24.0	0.0			
LA 9046 GF	Survey Vessel		12.0	12.0			
MH19	Stiff Leg Derrick		0.0	24.0			
MI-157-05	Fabrication Barge		12.0	12.0			
MI-156-01	Supply Barge		0.0	24.0			
LA-6574-GH	Tender Grayson Allen		0.0	24.0			
MI-158-06	Spill Barge		0.0	24.0			
535271	Crew Boat (Brooklyn Ann)		12.0	12.0			
535274	Crew Boat (Bayou Princess)		12.0	12.0			
MHLG	Tug (John G)		12.0	12.0			
TH514	Cat Forklift		24.0	0.0			
PD21-UP	Buggy Diesel		0.0	24.0			
7FSBL1019JB788084	Light Plant (SpillBox)		12.0	12.0			
7FSBL1015JB823459	Light Plant (Discharge)		12.0	12.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 81 of 132
46

DATE
22 Feb 2020 - Saturday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1019JB788070	Light Plant (Landing)	12.0	12.0
Total operating hrs to date: 6,492.0		Idle hrs MTD: 2,640.0	Opr hrs MTD: 5,352.0
		Total: 156.0	300.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 47	Page 82 of 132
	DATE 23 Feb 2020 - Sunday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
---------------------------------------------------------	-------------------------------------------------------

CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 62 °F No Precipitation 5 MPH Wind
----------------------------------------	---------------------------------------------------------------------------------------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: Dredging from station 272+35 to station 276+70 (channel cut). Total advance 435', removing 25,778 net cubic yards from the dredging templet. Pumping on 13,670' of pipeline discharging into Gaillard Island disposal area.

DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Visual inspection: Water draining from the DA. is dirty. (added 3 boards to each cell (to allow dirty water to settle. No material build up was noted.

Surveys: No AD CKS due to work being performed at the DA.

Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.

GENERAL COMMENTS

Dredging Procedure: Dredging depth 42.0 + the tide. (swinging 420' wide) making a single pass and holding in the port corner due to heavy toe and slope.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Weather monitored on Sunday: sunny/mild, low 50, high 62,. Outside crew shifting anchors, add submerge line, replace pontoon gaskets. and move dredge to pass ship traffic. Engine Room Crew swap generators, maintaining equipment, maintaining compartment. No injury or incident reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 83 of 132
		47	
PROJECT Maintenance Dredging of Mobile Harbor		DATE	23 Feb 2020 - Sunday
		CONTRACT NUMBER	W9127819D0034 W9127819F0348
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Missouri H	1/27/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER, GROUP 1	3.0	36.0
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0
Mike Hooks, L.L.C	OILER	2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	DECK HAND	3.0	36.0
Mike Hooks, L.L.C	ENGINEER	2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	10,272.0	Hrs worked MTD:	8,532.0
		Total:	30.0
			360.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	24.0	0.0
LA 9046 GF	Survey Vessel	24.0	0.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0
7FSBL1015JB823459	Light Plant (Discharge)	12.0	12.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 84 of 132
47

DATE
23 Feb 2020 - Sunday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1019JB788070	Light Plant (Landing)	12.0	12.0
Total operating hrs to date: 6,780.0		Idle hrs MTD: 2,808.0	Opr hrs MTD: 5,640.0
		Total: 168.0	288.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 48	Page 85 of 132
		DATE 24 Feb 2020 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 52 °F Max 66 °F 0.10 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredging: Dredging from station 276+70 to station 281+10 (channel cut). Total advance 440', removing 26,074 net cubic yards from the dredging templet. Pumping on 13,670' of pipeline discharging into Gaillard Island disposal area.			
DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Visual inspection: Water not draining from the DA. (added 3 boards to each cell yesterday (to allow dirty water to settle. No material build up was noted.			
Surveys: Took AD CKS in the channel from station 266+00 to 276+00. Then took AD Finals from station 220+00 to station 260+00.			
Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.			
GENERAL COMMENTS			
Dredging Procedure: Dredging depth 42.0 + the tide. (swinging 420' wide) making a single pass and double swing at the port corner due to heavy toe and slope.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Weather monitored on Monday: cloudy/rain, low 52, high 66, Outside crew shifting anchors, handle pontoon to go around beacon. and move dredge to pass ship traffic. Engine Room Crew working o dredge tender, maintaining equipment, maintaining compartment. No injury or incident reported.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 86 of 132				
		48					
PROJECT Maintenance Dredging of Mobile Harbor		DATE	24 Feb 2020 - Monday				
		CONTRACT NUMBER	W9127819D0034 W9127819F0348				
VESSEL ON SITE							
Dredge Name		First Day	Last Day				
Missouri H		1/27/2020					
LABOR HOURS							
Crew	Position		Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1		4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2		3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0			
Mike Hooks, L.L.C	WELDER		2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0			
Mike Hooks, L.L.C	OILER		2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0			
Mike Hooks, L.L.C	DECK HAND		3.0	36.0			
Mike Hooks, L.L.C	ENGINEER		2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0			
Total hrs worked to date:		10,644.0	Hrs worked MTD:	8,904.0	Total:	31.0	372.0
EQUIPMENT HOURS							
Equipment Name	Description		Idle Hours	Operating Hours			
WRS71431	DREGE MISSOURI H		0.0	24.0			
001	Dredge Tender Arthur		0.0	24.0			
LA174EV	Dredge Tender Ashley		0.0	24.0			
3900-421	Mainitowock Dragline		12.0	12.0			
108-B	108 Crane		24.0	0.0			
LA 9046 GF	Survey Vessel		12.0	12.0			
MH19	Stiff Leg Derrick		0.0	24.0			
MI-157-05	Fabrication Barge		12.0	12.0			
MI-156-01	Supply Barge		0.0	24.0			
LA-6574-GH	Tender Grayson Allen		0.0	24.0			
MI-158-06	Spill Barge		0.0	24.0			
535271	Crew Boat (Brooklyn Ann)		12.0	12.0			
535274	Crew Boat (Bayou Princess)		12.0	12.0			
MHLG	Tug (John G)		12.0	12.0			
TH514	Cat Forklift		24.0	0.0			
PD21-UP	Buggy Diesel		0.0	24.0			
7FSBL1019JB788084	Light Plant (SpillBox)		12.0	12.0			
7FSBL1015JB823459	Light Plant (Discharge)		12.0	12.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
48 Page 87 of 132

DATE
24 Feb 2020 - Monday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:	7,080.0	Idle hrs MTD:	2,964.0	Opr hrs MTD:	5,940.0	Total:	156.0 300.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 89 of 132
49

DATE
25 Feb 2020 - Tuesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	11,016.0	Hrs worked MTD:	9,276.0	Total:	31.0	372.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	24.0	0.0
LA 9046 GF	Survey Vessel	12.0	12.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
49 Page 90 of 132

DATE
25 Feb 2020 - Tuesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1015JB823459	Light Plant (Discharge)					12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:		7,380.0	Idle hrs MTD:	3,120.0	Opr hrs MTD:	6,240.0	Total: 156.0 300.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 50	Page 91 of 132
		DATE 26 Feb 2020 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 39 °F Max 61 °F No Precipitation No Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredging: Dredging from station 285+75 to station 290+35 (channel cut). Total advance 460', removing 27,259 net cubic yards from the dredging templet. Pumping on 14,875' of pipeline discharging into Gaillard Island disposal area.			
DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Visual inspection: Water started draining from the DA. (but the water is still dirty)(added 1 board to each cell to allow dirty water to settle. (the discharge material is now flowing into the small channel on the left side of the discharge.			
Surveys: No surveys taken due to strong wind & choppy seas.			
Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.			
GENERAL COMMENTS			
Dredging Procedure: Dredging depth 42.0 + the tide. (swinging 320' wide) making a single pass and double swing at the port corner due to heavy toe and slope.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Weather monitored on Wednesday: cloudy/mild, low 39, high 61, Outside crew shifting anchors, adding pontoons. and pass tows & ship traffic. Engine Room Crew maintaining equipment, maintaining compartment. No injury or incident reported.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 92 of 132
		50	
PROJECT Maintenance Dredging of Mobile Harbor		DATE	26 Feb 2020 - Wednesday
		CONTRACT NUMBER	W9127819D0034 W9127819F0348
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Missouri H		1/27/2020	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0
Mike Hooks, L.L.C	OILER	2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	DECK HAND	3.0	36.0
Mike Hooks, L.L.C	ENGINEER	2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	11,388.0	Hrs worked MTD:	9,648.0
		Total:	31.0
			372.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	24.0	0.0
LA 9046 GF	Survey Vessel	12.0	12.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0
7FSBL1015JB823459	Light Plant (Discharge)	12.0	12.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
50 Page 93 of 132

DATE
26 Feb 2020 - Wednesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:	7,680.0	Idle hrs MTD:	3,276.0	Opr hrs MTD:	6,540.0	Total:	156.0 300.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 51	Page 95 of 132
	DATE 27 Feb 2020 - Thursday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

No Contractors had their first or last day on the site

VESSEL ON SITE		
Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS						
Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	11,760.0	Hrs worked MTD:	10,020.0	Total:	31.0	372.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	24.0	0.0
LA 9046 GF	Survey Vessel	12.0	12.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 51	Page 96 of 132
	DATE 27 Feb 2020 - Thursday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

7FSBL1015JB823459	Light Plant (Discharge)					12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date: 7,980.0		Idle hrs MTD: 3,432.0	Opr hrs MTD: 6,840.0	Total:		156.0	300.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 52	Page 97 of 132
	DATE 28 Feb 2020 - Friday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
---------------------------------------------------------	-------------------------------------------------------

CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 45 °F Max 61 °F No Precipitation 10 MPH Wind
----------------------------------------	----------------------------------------------------------------------------------------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: Dredging from station 293+55 to station 297+55 (channel cut). Total advance 320', removing 17,778 net cubic yards from the dredging templet. Pumping on 15,430' of pipeline discharging into Gaillard Island disposal area.

DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Visual inspection: Water started draining from the DA. (clear water going into the weir).

Surveys: took ad checks from station 290+00 and 292+00

Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.

GENERAL COMMENTS

Dredging Procedure: Dredging depth 42.0 + the tide. (swinging 320' wide) making a single pass and double swing at the port corner due to heavy toe and slope.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Weather monitored on Friday: sunny, low 45, high 61, Outside crew shifting anchors, adding subline, removing pontoons, and pass tows & ship traffic. Engine Room Crew maintaining equipment, maintaining compartment. Job tasks were completed with no accidents or injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 98 of 132
		52	
PROJECT Maintenance Dredging of Mobile Harbor		DATE	28 Feb 2020 - Friday
		CONTRACT NUMBER	W9127819D0034 W9127819F0348
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Missouri H		1/27/2020	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0
Mike Hooks, L.L.C	OILER	2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	DECK HAND	3.0	36.0
Mike Hooks, L.L.C	ENGINEER	2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0
Total hrs worked to date:	12,132.0	Hrs worked MTD:	10,392.0
		Total:	31.0
			372.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	24.0	0.0
LA 9046 GF	Survey Vessel	12.0	12.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0
7FSBL1015JB823459	Light Plant (Discharge)	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 52	Page 99 of 132
	DATE 28 Feb 2020 - Friday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
--------------------------------------------------	------------------------------------------------

7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:	8,280.0	Idle hrs MTD:	3,588.0	Opr hrs MTD:	7,140.0	Total:	156.0 300.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 53	Page 100 of 132
		DATE 29 Feb 2020 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 44 °F Max 66 °F No Precipitation 10 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredging: Dredging from station 297+55 to station 300+40 (channel cut). Total advance 285', removing 12,667 net cubic yards from the dredging templet. Pumping on 16,930' of pipeline discharging into Gaillard Island disposal area.			
DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Visual inspection: Water started draining from the DA. (clear water going into the weir).			
Surveys: no surveys taken due to choppy seas and high winds.			
Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.			
GENERAL COMMENTS			
Dredging Procedure: Dredging depth 42.0 + the tide. (swinging 320' wide) making a single pass and double swing at the port corner due to heavy toe and slope.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Weather monitored on Friday: sunny, low 44, high 66, Outside crew shifting anchors, adding subline, and pass tows & ship traffic. Engine Room Crew changed cutter shaft bolts and replaced head on main engine. Dump site was visited with QC. No accidents or injuries reported.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 101 of 132				
		53					
PROJECT Maintenance Dredging of Mobile Harbor		DATE	29 Feb 2020 - Saturday				
		CONTRACT NUMBER	W9127819D0034 W9127819F0348				
VESSEL ON SITE							
Dredge Name		First Day	Last Day				
Missouri H		1/27/2020					
LABOR HOURS							
Crew	Position		Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1		4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2		3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0			
Mike Hooks, L.L.C	WELDER		2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0			
Mike Hooks, L.L.C	OILER		2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0			
Mike Hooks, L.L.C	DECK HAND		3.0	36.0			
Mike Hooks, L.L.C	ENGINEER		2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0			
Total hrs worked to date:		12,504.0	Hrs worked MTD:	10,764.0	Total:	31.0	372.0
EQUIPMENT HOURS							
Equipment Name	Description		Idle Hours	Operating Hours			
WRS71431	DREGE MISSOURI H		0.0	24.0			
001	Dredge Tender Arthur		0.0	24.0			
LA174EV	Dredge Tender Ashley		0.0	24.0			
3900-421	Mainitowock Dragline		12.0	12.0			
108-B	108 Crane		24.0	0.0			
LA 9046 GF	Survey Vessel		12.0	12.0			
MH19	Stiff Leg Derrick		0.0	24.0			
MI-157-05	Fabrication Barge		12.0	12.0			
MI-156-01	Supply Barge		0.0	24.0			
LA-6574-GH	Tender Grayson Allen		0.0	24.0			
MI-158-06	Spill Barge		0.0	24.0			
535271	Crew Boat (Brooklyn Ann)		12.0	12.0			
535274	Crew Boat (Bayou Princess)		12.0	12.0			
MHLG	Tug (John G)		12.0	12.0			
TH514	Cat Forklift		24.0	0.0			
PD21-UP	Buggy Diesel		0.0	24.0			
7FSBL1019JB788084	Light Plant (SpillBox)		12.0	12.0			
7FSBL1015JB823459	Light Plant (Discharge)		12.0	12.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 104 of 132
54

DATE
01 Mar 2020 - Sunday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	12,876.0	Hrs worked MTD:	372.0	Total:	31.0	372.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	24.0	0.0
LA 9046 GF	Survey Vessel	12.0	12.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 105 of 132
54
 DATE
01 Mar 2020 - Sunday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1015JB823459	Light Plant (Discharge)	12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)	12.0	12.0
Total operating hrs to date: 8,880.0		Idle hrs MTD: 156.0	Opr hrs MTD: 300.0
		Total: 156.0	300.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 55	Page 106 of 132
	DATE 02 Mar 2020 - Monday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
---------------------------------------------------------	-------------------------------------------------------

CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 69 °F 0.10 IN Precipitation 15 MPH Wind
----------------------------------------	---------------------------------------------------------------------------------------------------------------------

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredging: Dredging from station 305+70 to station 310+90 (channel cut). Total advance 520', removing 23,111 net cubic yards from the dredging templet. Pumping on 17,730' of pipeline discharging into Gaillard Island disposal area.

DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). Install 2 boards into each cell of the weir to stop dirty water from draining out of the DA. Visual inspection: of discharge area shows material build up is level with the water elevation..

Surveys: took checks from station # 298+00 to station # 306+00.

Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.

GENERAL COMMENTS

Dredging Procedure: Dredging depth 42.0 + the tide. (swinging 320' wide) making a single pass and double swing at the heavy corner and slope if needed.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Weather monitored on Monday: cloudy, low 61, high 69, Outside crew shifting anchors, adding pontoons, clean the cutter, passing traffic, taking out a bad pontoon, and replace leaking pontoon gaskets. No accidents or injuries reported.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 107 of 132	
		55		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	02 Mar 2020 - Monday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Missouri H	1/27/2020			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0	
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 13,248.0		Hrs worked MTD: 744.0	Total: 31.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	DREGE MISSOURI H	0.0	24.0	
001	Dredge Tender Arthur	0.0	24.0	
LA174EV	Dredge Tender Ashley	0.0	24.0	
3900-421	Mainitowock Dragline	12.0	12.0	
108-B	108 Crane	24.0	0.0	
LA 9046 GF	Survey Vessel	12.0	12.0	
MH19	Stiff Leg Derrick	0.0	24.0	
MI-157-05	Fabrication Barge	12.0	12.0	
MI-156-01	Supply Barge	0.0	24.0	
LA-6574-GH	Tender Grayson Allen	0.0	24.0	
MI-158-06	Spill Barge	0.0	24.0	
535271	Crew Boat (Brooklyn Ann)	12.0	12.0	
535274	Crew Boat (Bayou Princess)	12.0	12.0	
MHLG	Tug (John G)	12.0	12.0	
TH514	Cat Forklift	24.0	0.0	
PD21-UP	Buggy Diesel	0.0	24.0	
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0	
7FSBL1015JB823459	Light Plant (Discharge)	12.0	12.0	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 55 Page 108 of 132
DATE 02 Mar 2020 - Monday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:	9,180.0	Idle hrs MTD:	312.0	Opr hrs MTD:	600.0	Total:	156.0 300.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 56 Page 110 of 132

DATE
03 Mar 2020 - Tuesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	13,620.0	Hrs worked MTD:	1,116.0	Total:	31.0	372.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	24.0	0.0
LA 9046 GF	Survey Vessel	24.0	0.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 56	Page 111 of 132
DATE 03 Mar 2020 - Tuesday	

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1015JB823459	Light Plant (Discharge)					12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:		9,468.0	Idle hrs MTD:	480.0	Opr hrs MTD:	888.0	Total: 168.0 288.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 57 Page 113 of 132

DATE
04 Mar 2020 - Wednesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	13,992.0	Hrs worked MTD:	1,488.0	Total:	31.0	372.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	24.0	0.0
LA 9046 GF	Survey Vessel	24.0	0.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 57	Page 114 of 132
DATE 04 Mar 2020 - Wednesday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127819D0034 W9127819F0348
7FSBL1019JB788084 Light Plant (SpillBox)	12.0 12.0
7FSBL1015JB823459 Light Plant (Discharge)	12.0 12.0
7FSBL1019JB788070 Light Plant (Landing)	12.0 12.0
Total operating hrs to date: 9,756.0 Idle hrs MTD: 648.0 Opr hrs MTD: 1,176.0 Total: 168.0 288.0	

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 58	Page 115 of 132								
		DATE 05 Mar 2020 - Thursday									
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348									
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Non-Critical Delay Temperature Min 49 °F Max 66 °F 0.20 IN Precipitation 15 MPH Wind									
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>Dredging: Dredging from station 160+00 to station 155+80 (dredging outbound in the channel cut). Total advance 420', removing 21,000 net cubic yards from the dredging templet. Pumping on 4,400' of pipeline discharging into Gaillard Island disposal area.</p> <p>DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). clear water draining out of the DA. Visual inspection: of discharge area shows material build up is level with the water elevation.</p> <p>Surveys: Took AD survey in the harbor (calmer water) (strong wind) from station 316+00 to station 282+13. No checks taken outside the harbor due to strong NE wind and rough seas.</p> <p>Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit. (None taken due to strong NE wind and rough seas).</p>											
GENERAL COMMENTS											
<p>Dredging Procedure: Dredging depth 42.0 + the tide. (swinging 420' wide) making a single pass. (dredging out bound.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>Weather monitored on Thursday: mostly cloudy, low 49, high 68, JSAs were completed before the dredge crew began their daily tasks. The SSHO conducted inspection of the Life Ring Buoys (deficiency noted) replace battery on one buoy light. Inspected Oxygen & acetylene Bottles inside the Engine Room (deficiency noted) all bottles need to be chained up and secured properly (corrected).. No accidents or injuries reported.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
<p>The QA (Jonathon Ellsworth) requested a BD Survey be taken from station 100+00 to station 00+00 be taken as soon as possible.</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>				Name	First Day	Last Day	 				
Name	First Day	Last Day									

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 58 Page 116 of 132

DATE
05 Mar 2020 - Thursday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	14,364.0	Hrs worked MTD:	1,860.0	Total:	31.0	372.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	24.0	0.0
LA 9046 GF	Survey Vessel	12.0	12.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 58	Page 117 of 132
DATE 05 Mar 2020 - Thursday	

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1019JB788084	Light Plant (SpillBox)					12.0	12.0
7FSBL1015JB823459	Light Plant (Discharge)					12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:		10,056.0	Idle hrs MTD:	804.0	Opr hrs MTD:	1,476.0	Total: 156.0 300.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 59 Page 119 of 132

DATE
06 Mar 2020 - Friday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	14,736.0	Hrs worked MTD:	2,232.0	Total:	31.0	372.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	24.0	0.0
LA 9046 GF	Survey Vessel	12.0	12.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 120 of 132
59

DATE
06 Mar 2020 - Friday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1019JB788084	Light Plant (SpillBox)					12.0	12.0
7FSBL1015JB823459	Light Plant (Discharge)					12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:		10,356.0	Idle hrs MTD:	960.0	Opr hrs MTD:	1,776.0	Total: 156.0 300.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 122 of 132	
		60		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	07 Mar 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Missouri H		1/27/2020		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0	
Mike Hooks, L.L.C	LABORER, GROUP 2	3.0	36.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date:	15,108.0	Hrs worked MTD:	2,604.0	Total: 31.0 372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	DREGE MISSOURI H	0.0	24.0	
001	Dredge Tender Arthur	0.0	24.0	
LA174EV	Dredge Tender Ashley	0.0	24.0	
3900-421	Mainitowock Dragline	12.0	12.0	
108-B	108 Crane	24.0	0.0	
LA 9046 GF	Survey Vessel	24.0	0.0	
MH19	Stiff Leg Derrick	0.0	24.0	
MI-157-05	Fabrication Barge	12.0	12.0	
MI-156-01	Supply Barge	0.0	24.0	
LA-6574-GH	Tender Grayson Allen	0.0	24.0	
MI-158-06	Spill Barge	0.0	24.0	
535271	Crew Boat (Brooklyn Ann)	12.0	12.0	
535274	Crew Boat (Bayou Princess)	12.0	12.0	
MHLG	Tug (John G)	12.0	12.0	
TH514	Cat Forklift	24.0	0.0	
PD21-UP	Buggy Diesel	0.0	24.0	
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
60 Page 123 of 132

DATE
07 Mar 2020 - Saturday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1015JB823459	Light Plant (Discharge)					12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:	10,644.0	Idle hrs MTD:	1,128.0	Opr hrs MTD:	2,064.0	Total:	168.0 288.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 61 Page 125 of 132

DATE
08 Mar 2020 - Sunday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

No Contractors had their first or last day on the site

VESSEL ON SITE

Dredge Name	First Day	Last Day
Missouri H	1/27/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	15,492.0	Hrs worked MTD:	2,988.0	Total:	32.0	384.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
WRS71431	DREGE MISSOURI H	0.0	24.0
001	Dredge Tender Arthur	0.0	24.0
LA174EV	Dredge Tender Ashley	0.0	24.0
3900-421	Mainitowock Dragline	12.0	12.0
108-B	108 Crane	24.0	0.0
LA 9046 GF	Survey Vessel	12.0	12.0
MH19	Stiff Leg Derrick	0.0	24.0
MI-157-05	Fabrication Barge	12.0	12.0
MI-156-01	Supply Barge	0.0	24.0
LA-6574-GH	Tender Grayson Allen	0.0	24.0
MI-158-06	Spill Barge	0.0	24.0
535271	Crew Boat (Brooklyn Ann)	12.0	12.0
535274	Crew Boat (Bayou Princess)	12.0	12.0
MHLG	Tug (John G)	12.0	12.0
TH514	Cat Forklift	24.0	0.0
PD21-UP	Buggy Diesel	0.0	24.0

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 61	Page 126 of 132
DATE 08 Mar 2020 - Sunday	

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1019JB788084	Light Plant (SpillBox)					12.0	12.0
7FSBL1015JB823459	Light Plant (Discharge)					12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:	10,944.0	Idle hrs MTD:	1,284.0	Opr hrs MTD:	2,364.0	Total:	156.0 300.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 62	Page 127 of 132								
		DATE 09 Mar 2020 - Monday									
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348									
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 62 °F Max 67 °F No Precipitation 15 MPH Wind									
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>Dredging: Dredging from station 140+05 to station 133+80 (dredging outbound in the channel cut). Total advance 625', removing 37,037 net cubic yards from the dredging templet. Pumping on 5,300' of pipeline discharging into Gaillard Island disposal area.</p> <p>DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). clear water draining out of the DA. Visual inspection: of discharge area shows material build up is level with the water elevation.</p> <p>Surveys: No AD checks taken behind the dredge due to 3' seas most of the day.</p> <p>Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit. (None taken due to 3' seas most of the day).</p>											
GENERAL COMMENTS											
<p>Dredging Procedure: Dredging depth 42.0 + the tide. (swinging 420' wide) making a single pass in the cut. (dredging out bound).</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>JSAs were completed before their daily duties started. Weather monitored on Monday: partly cloudy, low 62, high 67, The SSHO Kevin Thomas inspected the Lanyards and harnesses in the engine room (one of the Lanyards was red tagged due to a cut on it and was placed out of service (ordered another one). (No deficiencies were noted). There were no incidents or injuries.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
<p>None given</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>											
ACTIVITY START/FINISH											
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> <p>No QC requirements were completed today</p> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<p>No QC requirements were completed today</p>			
Requirement No	Type	Description	Results								
<p>No QC requirements were completed today</p>											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>No QC Deficiency items were issued today</p> </td> </tr> </tbody> </table>				Item No	Location	Description	<p>No QC Deficiency items were issued today</p>				
Item No	Location	Description									
<p>No QC Deficiency items were issued today</p>											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>No QC Deficiency items were corrected today</p> </td> </tr> </tbody> </table>				Item No	Location	Description	<p>No QC Deficiency items were corrected today</p>				
Item No	Location	Description									
<p>No QC Deficiency items were corrected today</p>											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>_____</p> </td> </tr> </tbody> </table>				Name	First Day	Last Day	<p>_____</p>				
Name	First Day	Last Day									
<p>_____</p>											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 128 of 132	
		62		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	09 Mar 2020 - Monday	
		CONTRACT NUMBER	W9127819D0034 W9127819F0348	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Missouri H		1/27/2020		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	4.0	48.0	
Mike Hooks, L.L.C	LABORER, GROUP 2	4.0	48.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date:	15,876.0	Hrs worked MTD:	3,372.0	Total: 32.0 384.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	DREGE MISSOURI H	0.0	24.0	
001	Dredge Tender Arthur	0.0	24.0	
LA174EV	Dredge Tender Ashley	0.0	24.0	
3900-421	Mainitowock Dragline	12.0	12.0	
108-B	108 Crane	24.0	0.0	
LA 9046 GF	Survey Vessel	24.0	0.0	
MH19	Stiff Leg Derrick	0.0	24.0	
MI-157-05	Fabrication Barge	12.0	12.0	
MI-156-01	Supply Barge	0.0	24.0	
LA-6574-GH	Tender Grayson Allen	0.0	24.0	
MI-158-06	Spill Barge	0.0	24.0	
535271	Crew Boat (Brooklyn Ann)	12.0	12.0	
535274	Crew Boat (Bayou Princess)	12.0	12.0	
MHLG	Tug (John G)	12.0	12.0	
TH514	Cat Forklift	24.0	0.0	
PD21-UP	Buggy Diesel	0.0	24.0	
7FSBL1019JB788084	Light Plant (SpillBox)	12.0	12.0	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 62	Page 129 of 132
DATE 09 Mar 2020 - Monday	

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1015JB823459	Light Plant (Discharge)					12.0	12.0
7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:		11,232.0	Idle hrs MTD:	1,452.0	Opr hrs MTD:	2,652.0	Total: 168.0 288.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 63	Page 130 of 132
		DATE 10 Mar 2020 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127819D0034 W9127819F0348	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 68 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredging: Dredging from station 133+80 to station 127+65 (dredging outbound in the channel cut). Total advance 585', removing 34,667 net cubic yards from the dredging templet. Pumping on 6,460' of pipeline discharging into Gaillard Island disposal area.			
DA Monitoring: 2 dump hand during day shift & 2 dump hands working night shift. (Day shift). clear water draining out of the DA. Visual inspection: of discharge area shows material build up is level with the water elevation.			
Surveys: Took AD Surveys behind the dredge from station 260+00 to 282+13 and from station 160+00 to 140+00.			
Turbidity samples to be taken 750' in front and 1,000' behind the dredge. Sample readings are well below the NTU limit.			
GENERAL COMMENTS			
Dredging Procedure: Dredging depth 42.0 + the tide. (swinging 420' wide) making a single pass in the cut. (dredging out bound).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
JSAs were completed before their daily duties started. Weather monitored on Tuesday: sunny/mild, low 60, high 68, The SSSH Kevin Thomas conducted a Safety Meeting with the crew (topics discussed Coronavirus prevention, heat stress, and housekeeping. (No deficiencies were noted). There were no incidents or injuries.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 131 of 132				
		63					
PROJECT Maintenance Dredging of Mobile Harbor		DATE	10 Mar 2020 - Tuesday				
		CONTRACT NUMBER	W9127819D0034 W9127819F0348				
VESSEL ON SITE							
Dredge Name		First Day	Last Day				
Missouri H		1/27/2020					
LABOR HOURS							
Crew	Position		Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1		4.0	48.0			
Mike Hooks, L.L.C	LABORER, GROUP 2		4.0	48.0			
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0			
Mike Hooks, L.L.C	WELDER		2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0			
Mike Hooks, L.L.C	OILER		2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0			
Mike Hooks, L.L.C	DECK HAND		3.0	36.0			
Mike Hooks, L.L.C	ENGINEER		2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0			
Total hrs worked to date:		16,260.0	Hrs worked MTD:	3,756.0	Total:	32.0	384.0
EQUIPMENT HOURS							
Equipment Name	Description		Idle Hours	Operating Hours			
WRS71431	DREGE MISSOURI H		0.0	24.0			
001	Dredge Tender Arthur		0.0	24.0			
LA174EV	Dredge Tender Ashley		0.0	24.0			
3900-421	Mainitowock Dragline		12.0	12.0			
108-B	108 Crane		24.0	0.0			
LA 9046 GF	Survey Vessel		12.0	12.0			
MH19	Stiff Leg Derrick		0.0	24.0			
MI-157-05	Fabrication Barge		12.0	12.0			
MI-156-01	Supply Barge		0.0	24.0			
LA-6574-GH	Tender Grayson Allen		0.0	24.0			
MI-158-06	Spill Barge		0.0	24.0			
535271	Crew Boat (Brooklyn Ann)		12.0	12.0			
535274	Crew Boat (Bayou Princess)		12.0	12.0			
MHLG	Tug (John G)		12.0	12.0			
TH514	Cat Forklift		24.0	0.0			
PD21-UP	Buggy Diesel		0.0	24.0			
7FSBL1019JB788084	Light Plant (SpillBox)		12.0	12.0			
7FSBL1015JB823459	Light Plant (Discharge)		12.0	12.0			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 63	Page 132 of 132
DATE 10 Mar 2020 - Tuesday	

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127819D0034 W9127819F0348

7FSBL1019JB788070	Light Plant (Landing)					12.0	12.0
Total operating hrs to date:	11,532.0	Idle hrs MTD:	1,608.0	Opr hrs MTD:	2,952.0	Total:	156.0 300.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------